

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Roads-Plan)  
State Plan Road Works

Month : November, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Medninagar Div : Daltonganj Sri Upender Prasad</b>											
1	Widening and Strengthening of Bishrampur to Belhara via Pandu Road (Length - 22.00 km) for the year 2015-16	22.00	3382.09	4509 (S) Dt. 25.06.15	3092.12	28.04.2016 02SBD/16-17	2861.00	93%	93%	27.10.17	Shekhar Construction Pvt. Ltd., J-1817, G.F. Chitrnanjan Park, New Delhi.
2	Widening & Strengthening/Reconstruction of Barhmoriya More(Bisrampur Block) To Rehla Via Lalgadh for the year 2018-19	16.87	8290.06	5064 (S) Dt 31.08.18	4029.12	1.02.2019 23SBD/ 2018-19	5144.91	74%	78%	10.08.20	M/S Ganga Construction Daltonganj, Palamu
3	Reconstruction of Saltua (Loharsimmi) to Karso Via Matauli more Road for the year 2021-22 (Total Length - 21.110 KM)	21.11	8846.78	2359 (S) 12.08.2021	8500.00	21.01.2022 09SBD/ 2021-22	3700.00	43.0%	45%	20.01.24	GC-PE Joint Venture, Bank Colony, Ranchi.
4	Strengthening/IRQP Work of Daltonganj-Lesligan-Panki Road (Length- 45.175 km) for the year 2021-22.	45.18	3135.39	2607 (S) 31.08.2021	2289.19	10.06.2022 2 SBD/22-23	0.00	-	25%	9.3.2023	Sildiliya Construction, Station Road Ward No.- 15, Daltonganj.
5	Construction of Road from Daltonganj 2 no. Town Link Road to Pandit Jag Narayan Tripathi B.Ed College Bahimagara (Chiyanki) Under Road Division, Daltonganj (Total Length - 510 M) for the Year 2021-22.	510 m	304.14	2857 (S) Dt 20.09.21	316.60	08.04.2022 1 SBD/22-23	221.40	69.9%	80%	07.10.22	A.K. Construction, Panki Road Janakpuri Baralota daltonganj Palamu
6	Strengthening/IRQP Work of Sagalim-Tarhasi-Padma Road (Length- 15.20 km) for the year 2021-22.	15.20	690.81	3646 (S) Dt 26.11.21	686.56	27.09.2022 03SBD/22-23	1.60	24%	66%	26.12.22	M/s Sarda Construction, Redma, Daltonganj, Jharkhand.
7	Strengthening/IRQP Work of Padwa More to Patan Road (Length- 14.350 km) for the year 2021-22.	14.35	701.53	204 (S) Dt 24.01.22	-	-	0.00	-	-	-	-

State Plan Road Works

Month : November, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	<b>R.C.P.L.W.E</b> Widening & Strengthening of Chhattarpur Khajuri Belhara road in Km 16.3 for year 2018-19	16.30	1681.62	Joint Seceratry, RCD, Jharkhand Ranchi Lt NO. 1341 (S) Dt 07.03.18	1627.94	29.08.2018 03SBD/18-19	1105.60	68%	75%	28.02.20	Jai Maa Durga construction Chiniya more Garhwa
8	<b>Daltonganj</b>	151.01	27032.41		20541.54		13034.51				

**Circle : Medninagar**  
**Div : Latehar**  
**Sri Arbind Kumar Verma**

1	Re-Construction of Kuro More (On SH-09) to Banskarcha (On SH-09) Via Barahi, Parhatoli Road (Total Length - 29.35 KM) (With Construction of Bridges)	29.35	9153.75	Lt.No.4507(S) Dt - 11.09.2019	6537.00	22 SBD/21-22 19-01-2022 24 Months	1446.20	22%	32%	18.01.2024	M/s Mini Construction Charch Road Daltonganj, Palamu, Jharkhand.
	Payment for hire of 4 Whiler Vehical for Inspection of Road for 18 Months				0.45000 Per Month & Per Ltr. 8.00 Km Oil	33F2/ 21-22 22-03-2022 18 Months	3.80				M/S EMPIRE CALCINATORS, BALUMATH, LATEHAR, JHARKHAND
2	Re-Construction of Barwadih (On MDR-141) to Hutar Road (Total Length - 7.200 Km) with Construction of Bridges	7.20	3485.27	Lt.No.2342(S) Dt - 12.08.2021	3297.19	08 SBD/21-22 25-11-2021 10 Months	2700.00	82%	91%	24.09.2022	M/s Indian Electrical Services Abadganj, Daltonganj, Palamu, Jharkhand
3	Re-Construction of Tumbagarha (On NH-75) to Kedh (On SH-09) Road	11.00	2946.57	Lt.No.219(S) Dt - 25.01.2022	2740.00	01 SBD/22-23 02-06-2022 11 Months	1050.00	38%	42%	01.05.2023	SC-JMDC JOINT VENTURE, Rana Niwas, Abadganj, Daltonganj,

State Plan Road Works

Month : November, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	I.R.Q.P. Work in Betla (On SH-9) to Palamu Fort Road	4.90	160.84	Lt.No.4251(S) Dt - 22.11.2022							
<b>4</b>	<b>Latehar</b>	<b>52.45</b>	<b>15746.43</b>		<b>12574.19</b>		<b>5200.00</b>				

**Circle : Medninagar  
Div : Garhwa  
SriPradeep Kumar**

1	Recostruction of Bhawnathpur-Kandi Via Kailan Road in km. 0.00 to 25.866	25.87	5839.09	3052(s)/ 05.06.17	5731.88	23 SBD/17-18 30.01.18	3780.15	66%	70%	29.9.19	PRL Projects and Infrastructure Limited, Puja House, 34/1, Vikas Apartment, East Punjabi Bagh, New Delhi
2	Reconstruction of Bilashpur to Dhurki via Birbal, Khala, Khutiya, Sagma Road from km 0.00 to 31.60 km (Length- 31.600 km )	31.60	8636.54	2800 (s)/ 11.05.18	9288.35	22 SBD/18-19 18.01.19	8411.99	84%	93%	17.01.21	SORATHIA VEJJI RATNA & CO. 6 Om Complex. Bhuj Bhachau byPass. Dabanda (Gujrat)
3	Strengthening/I.R.Q.P. Work of Nagaruntari-Bishunpura Road (Total Length 15.60 km.) for the year of 2021-22 under R.C.D., Road Division, Garhwa	15.60	1003.93	1014(S)/ 14.03.22	1046.48	05 SBD/22-23 12.09.22	0.00	0%	80%	11.12.2022	Anand Construction Infrastructure Pvt. Ltd.,
4	Widening and Strengthening/Reconstruction of N.H.-75 Lagma to Hasandag Tusar Road via Karkoma ( Total Length-15.060 Km.)	15.06	6528.23	1314 (S)/ 31.3.22	4929.59	03 SBD/22-23 25.07.22				24.04.2024	M/s Indian Electrical Services, Bye pass Road, Abadganj, Daltonganj
5	Widening and Strengthening/Reconstruction of Hoor More (At Garhwa-Sahpur Road) to Daltonganj Border via Dumaria Danda Road (Total Length-19.000 Km.)	19.00	6675.82	1320 (S)/ 31.3.22	5940.01	04 SBD/22-23 26.07.22			8%	25.07.2024	M/s Ganga Construction, Bank Colony road, Piska More, Ranchi

State Plan Road Works

Month : November, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening and Strengthening/ Reconstruction of Garhwa to Chiniya Road (km. 0.00 to 26.300) under R.C.D., Road Division, Garhwa	26.30	7024.01	2475(S)/ 23.09.22							
7	Strengthening/Reconstruction of Ramuna to manjhiaon Road(km. 0.00 to 29.300) under R.C.D., Road Division, Garhwa	29.30	5526.91	2474(S)/ 23.09.22							
8	Widening and Strengthening/ Reconstruction of Ranka to Ramkanda Road (km. 0.00 to 20.925) under R.C.D., Road Division, Garhwa	20.93	6577.87	2476(S)/ 23.09.22							
8	<b>Garhwa</b>	<b>183.65</b>	<b>47812.38</b>		<b>26936.33</b>		<b>12192.14</b>				

**CRF**

1	Reconstruction of Garhwa-Majhiaon-Kandi-Sone Bridge Road. (Total Length 47.45 km.) under Central Road Fund for the year 2019 (Job No. CRF-JHR-2018-19/52)	47.45	20114.40	RW/NH-28014/1/2019/JHR/Z-1-1600 dt. 6.3.19	13599.15	25.10.19 07 SBD/2019-20	7892.71	58%	76%	24.10.21	BLA Project Pvt. Ltd.- R.K. Transport and Construction Ltd. (JV), 65-A, Transport Nagar, Korba, Dist.- Korba, Chhatishgarh-495677
2	Reconstruction of Meral-Bana-Ambakhoriya (MDR-140) Road (Length- 0.00 to 36.629 km ) under Central Road Fund for the year 2019-2020 (Job No. CRF-JHR-2018-19/50)	36.63	13905.57	RW/NH-28014/1/2019/JHR/Z-1-1600 dt. 6.3.19	11178.69	18.10.19 01 SBD/19-20	499.67	4%	6%	17.10.21	Agrawal Global Infratech Pvt. Ltd., C2/101, Aishwarya Chamber, Telibandha, G.E. Road, Raipur (C.G.)
3	Reconstruction of Nagaruntari- Dhurki-Ambakhoriya Road (MDR-139) Total Length 24.940 km. under Central Road Fund for the year 2019-2020 (Job No. CRF-JHR-2018-19/51)	24.94	11311.36	RW/NH-28014/1/2019/JHR/Z-1-1600 dt. 6.3.19	9462.26	21.10.19 02 SBD/19-20	998.52	11%	16%	20.05.21	NG PROJECTS LIMITED, NG Circle, Mehtapura, Himmat Nagar, Gujrat
3	<b>Garhwa</b>	<b>476.32</b>	<b>140956.09</b>		<b>88112.76</b>		<b>33775.18</b>				

State Plan Road Works

Month : November, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**SHAJ**

1	Widening & Strengthening/ Reconstruction of Kadwa More (MDR-140)-Dandai Block- Tahle-Chakla-Rabda-Ranka Road (Length 38.565 km.)	38.57	11483.73	2655(s)/02.09.21	10468.46	<u>01.12.21</u> SHAJ/SBD/01/2 1.22	752.36	0%	6%	30.05.23	Miini Construction, Church Road, Daltonganj
---	--	-------	----------	------------------	----------	--	--------	----	----	----------	---

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of Completed works(Roads-Plan)  
State Plan Road Works

Month : November, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Medninagar</b> <b>Div : Daltonganj</b> <b>Name of EE-Sri Upender Prasad</b>											
1	Reconstruction of NH-98 to Naudiha bajar Block Head Office via udayghar more for the year 2018-19	11.775	2637.58	3788 (S) Dt 29.06.18	2863.06	06.02.2019 20SBD/18-19	3047.50	100%	100%	05.02.20	M/S Indian Electrical Services, Abadganj, Daltonganj
2	Widening & Strengthening of Namudag(PWD Road) to Saraidaih Road ( Length – 6.1 Km) For the Year 2019-20	6.1	1771.69	1138 (S) Dt 20.02.19	876.95	17.10.2019 10SBD/2019-20	862.90	99%	100%	16.09.20	Jai Maa Ashtbhuji Construction, Hazaribag
3	R.C.P.L.W.E Widening & Strengthening of Samudih (on Chhattarpur-Japla-Benekala-Sabano-Bihar border km 15.203 for year 2018-19	15.20	1969.35	Joint Seceratry, RCD, Jharkhand Ranchi Lt NO. 1341 (S) Dt 07.03.18	1851.93	31.01.2019 19SBD/18-19	#REF!	94%	100%	30.05.20	M/s Jai Maa Sherawali Construction, Aurangabad, Bihar
3	Daltonganj	33.08	6378.62		5591.95		#REF!				

State Plan Road Works

Month : November, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Medninagar</b> <b>Div : Latehar</b> <b>Name of EE-Sri Arbind Kumar Verma</b>											
1	Re-Construction of Masiyatu More, Sasang (NH-75) - Brahmani- Serek – Muasiyatu - Olhepat-Panchferi (SH-10) Road	24.05	9674.39	Lt.No.2797(S) ) Dt - 11.05.2018	7968.00	27 SBD/18-19 05-02-2019 24 Months	8815.05	100%	100%	04-02-21	MC SPICA JV Charch road, Daltonganj
	Contigency payment for hire of 4 Whiler Vehical						6.04				RAJESH TOUR & TRAVELS, RANCHI
2	Re-Construction of Kutmu Garu Mahuadar Road (Part of SH-09) in Km 0.00 to 80.372 (Total Length - 80.372 KM) (With Construction of Bridge)	80.37	12270.07	Lt.No.1228(S) ) Dt - 27.02.2019	9775.00	01 SBD/19-20 06-08-2019 24 Months	5250.00	54%	100%	05.08.2021	MC SPICA JV Charch road, Daltonganj

State Plan Road Works

Month : November, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	Preparing the Integrated Wildlife Management Plan (IWMP) related to Re-Construction work of Kutmu Garu Mahuadar Road in Wildlife area.	35.60			20.00	15F2/ 21-22 14-12-2021 01 Months	20.00	100%	100%	13.01.2022	NATURE SAVE FOUNDATION, PACHAMBA, GIRIDIH, JHARKHAND
3	Strengthening/ IRQP work of Mahuadar - Natarhat Road (SH-09) from KM 0.00 to KM 34.40	34.40	1878.60	Lt.No.2373(S) ) Dt - 12.08.2021	1393.98	21 SBD/21-22 19-01-2022 06 Months	1150.00	82%	100%	18.07.2022	M/S DEWANTI CONSTRUCTION NEAR BHATTI TALAB, SISAI ROAD, GUMLA, JHARKHAND.
4	Strengthening / IRQP Work in Chandwa Mahuwamilan Mackluskiganj Road (MDR-142)	23.80	1069.33	Lt.No.2369(S) ) Dt - 12.08.2021	1058.76	23 SBD/21-22 21-01-2022 06 Months	1049.78	98%	100%	20.07.2022	M/s PUJA ENTERPRISES, At + P.O.- SIMARIA, DIST-CHATRA JHARKHAND.
5	Strengthening / I.R.Q.P. Work in Balumath – Murpa – Lapra Road (MDR-143) from Km. 0.00 to 6.00	6.00	308.06	Lt.No.3853(S) ) Dt - 09.12.2021	302.98	32 SBD/21-22 22-03-2022 03 Months	285.00	94%	100%	21.06.2022	VIJAY SINGH Bill Markundi, Anshik, Sonbhadra Uttar Pradesh

State Plan Road Works

Month : November, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Strengthening / Surface Renewal Work in Sikni - Richuguta Road (MDR-247) from Km. 0.00 to 10.00	10.00	267.48	Lt.No.3854(S) ) Dt - 09.12.2021	235.01	31 SBD/21- 22 22-03- 2022 03 Months	200.00	85%	100%	21.06.2022	VIJAY SINGH Bill Markundi, Anshik, Sonbhadra Uttar Pradesh
7	Strengthening / I.R.Q.P. Work in Bhusar - Kechaki - Barwadih (MDR-141) Road from Km. 9.100 to 18.185	9.085	614.62	Lt.No.807(S) Dt - 02.03.2022	641.33	02 SBD/22- 23 28-06- 2022 04 Months	641.33	100%	100%	27.10.2022	M/S CHHINMASTIKA CONSTRUCTION Redma, Daltonganj, District – Palamu, Jharkhand - 822101
8	Widening and Strengthening of Latehar to Herhanj (On SH-10) Via Nawada Road (Length- 28.700 K.M.)	28.70	7949.91	Revised Lt.No13254S ) Dt - 07-09-2022	6118.89	01SBD/17- 18 15-04- 2017	7841.54	100%	100%	14.01.2019	M/s Amar Infrastructure Ltd., Durg, Chhatisgarh
	Land Acquisition Plan for Widening and Strengthening of Latehar to Herhanj (On SH-10) Via Nawada Road (Length- 28.700 K.M.)				5.86	27F2/16- 17 17-02- 2017	5.86	100%	100%		Sri Niraj Kumar Vill - Karkat District - Latehar
<b>8</b>	<b>Latehar</b>	<b>252.01</b>	<b>34032.47</b>		<b>27519.81</b>		<b>25264.60</b>				

State Plan Road Works

Month : November, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle : Medninagar</b>  <b>Div : Garhwa</b>  <b>Name of EE-SriPradeep Kumar</b></p>											
1	Reconstruction of NH-75 to Bansidhar Mandir-Chitvishram-Bamba-Chana-Garda Road from km 0.00 to 15.565 km (Length-15.565 km )	15.57	4857.83	5081(s)/31.08.18	4873.84	23 SBD/18-19 22.01.19 (Revised)	4810.93	81%	100%	21.04.20	GC-PE (JV), Ranchi.
2	Strengthening/I.R.Q.P. Work of Majhiaon-Sundipur Road (Length-27.30 km) for the year of 2021-22 under R.C.D., Road Division, Garhwa	27.30	1594.29	3191(S)/18.10.21	1669.16	32 SBD/21-22 18.02.22	1666.80	100%	100%	17.7.22	M/s Puja Enterprises, Simariya, Chatra,
3	Strengthening/I.R.Q.P. Work of Rehla-Garhwa-Ranka-Godermana (R.G.R.G.) Road (Length- 15.675 km) for the year of 2021-22 under R.C.D., Road Division, Garhwa	15.68	1626.97	3187(S)/18.10.21	1693.30	22 SBD/21-22 06.01.22	1690.80	100%	100%	05.07.22	M/s R. S. Construction, Redma, Daltonganj

State Plan Road Works

Month : November, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	I.R.Q.P. Work of (1) Nh-75 to DC, DDC, SDM & Staff Quarter, Garhwa Road (Length-0.511 km.) (2) NH-75 to Collectorate, Garhwa Road (Length 0.345 km.) (3) NH-75 (Near Girl High School) to Gardevi Mandir & Sarasatiya River to Bazar Samiti Road (Length 2.10 km.) (4) Mini Bus Stand (Near Danro Bridge) to NH-75 Road (Length 1.4 km.) (5) Maruti Showroom to Nawada More via Bishunpur Road (Length 1.1 km.) (6) NH-75 to Chiniya Road (Length 2.1 km.) & (7) NH-75 Laxmi Market to Karamdih Bridge Road (Length 1.7 km.) (Total Length 9.256 km.) in Garhwa Town for the year of 2021-22 under R.C.D., Road Division, Garhwa	9.26	374.13	3600(S)/ 25.11.21	334.89	23 SBD/21-22 07.02.22	334.41	100%	100%	06.05.22	M/s Bindhyavasini Construction, Near Devi Mandap, Ranchi Road, Redma, Daltonganj, Palamu
4	Garhwa	67.80	8453.22		8571.19		8502.95				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Bridges-Plan)  
State Plan Bridge Works

Month : November, 2022

Amount in Rs.  
Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	Overall Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Medninagar</b> <b>Div : Daltonganj</b> <b>Name of EE-Sri Upender Prasad</b>											
1	Construction of High Level Bridge Over Dulki River at 2.040 km of Dumarwar-Manatu Road for the year 2015-16 (Span - 4 x 24.0, Length of bridge - 98.44 M)	98.44	268.95200 Revised AA 342.01500	5424 (S) Dt.31.07.15 Revised AA 1015 (S) Dt.14.03.22	305.34	27SBD/ 2016-17 07.02.17 Supplementary Agreement- 24SBD/2017- 18	305.34	95%	95%	06.08.18	Shyama and Ankita Construction Pvt Ltd., Old Income Tax Road, Redma, Ward No.- 26, Daltonganj
2	Construction of H.L.Bridge over Khuntishot river at 2.350km, Sushma river at 4.515 km, Dhuriya River at 8.90 Km. and Amravati river at ch. 18th km of Bishrampur to Belhara via Pandu Road for the year 2019-20		1187.41	3844 (S) Dt 01.08.19	982.77	03SBD/2021- 22 27.09.21	0.00	0%	20%	26.03.23	Maa Chhinmastika Construction, Railway Colony, Daltonganj

Month : November, 2022

Amount in Rs.  
Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	Overall Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	R.C.P.L.W.E Construction of H.L. Bridge Over Amanat River in Lesliganj Ekhar road	432.04 0 m 18x24. 00	2393.92	Joint Seceratry, RCD, Jharkhand Ranchi Lt - 1341 (S) Dt- 07.03.18	3516.31	04SBD/2018- 19 30.08.2018	3194.55	91%	98%	1.03.2020	Sorathia vel Ji Ratna 06 Om Complex Bhuj Bhachau Bye Pass Road NearAjana Automobiles Road kutch Gujrat
3	<b>Daltonganj</b>		<b>3581.33</b>		<b>4804.42</b>		<b>3499.89</b>				

**Circle : Medninagar**  
**Div : Latehar**  
**Name of EE-Sri Arbind Kumar Verma**

1	Construction of High Level R.C.C. Bridge Over Auranga River at Chainage 3rd Km. of Latehar Saryu Kotam Road (MDR-249).	07 x 24.60 = 172.20 M	610.93	Lt. No.2883 (S) Dt.- 09-05-16	594.48	10 SBD16-17 12-11-2016 24 Month	349.61	45%	45%	11.11.18	Maa Gayatri Buildicon Pvt. Ltd. MIG. - D - 110 Harmu Hausing Colony Argora, Ranchi.
							<b>349.615</b>				

**Circle : Medninagar**  
**Div : Garhwa**  
**Name of EE-SriPradeep Kumar**

Month : November, 2022

Amount in Rs.  
Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	Overall Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of High Level Bridge over Panda River in the 24th km. of Ketar Raji Road. (Length 4x18.6 M)	74.4	467.61	4792(S) /18.8.17	499.49	22 SBD/17-18 29.01.18	389.03	78%	95%	28.01.19	M/s Gupteshwar Construction, Nai Muhalla, Daltonganj
2	Construction of High Level Bridge & Approach Road for Bridge over Kanhar River in Balchora Village in Dhurki Block. (Length of Approach Road 6.235 km.)	295.2	2712.002	677 (s)/01.02.18							
3	Construction of Box Culvert over Belo Nala (Ch. 17th km.), H.L. Bridge over Bajri Nala (ch. 17.800 km.) & H.L. Bridge over Kanha Nala (Ch. 22.10 km.) in Kharsota More to Kasnap Road under Road Division, Garhwa.	62.08	889.212	4159(S)/ 27.12.21	854.43937	01 SBD/22-23 04.07.22				03.03.2024	M/s Karan Construction, Main Road, Garhwa (JHARKHAND)

Month : November, 2022

Amount in Rs.  
Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	Overall Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Construction of H.L. Bridge over Puregarha River at Ch. 9th Km. of Ranka-Ramkanda Road under Road Division, Garhwa	55.80	384.806	58(S)/10.01.22	395.774	40 SBD/21-22 22.03.22	154.50	39%	48%	21.03.2023	Vijay Kumar, Rankakhurd, Ranka, Garhwa
5	Construction of H.L. Bridge Over Saraswati River Near Majhiaon More in Garhwa Town under R.C.D., Road Division, Garhwa for the year of 2022-23	34.98	260.248	1389 (S)/08.04.22	270.96173	02 SBD/22-23 18.07.22				17.07.2023	M/s Maa Construction, Vill.-Karua Kala, PO-Dumariya, Garhwa
<b>Garhwa</b>		<b>522.50</b>	<b>4713.88</b>		<b>2020.665</b>		<b>543.528</b>				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of Completed works(Bridges-Plan)  
State Plan Bridge Works

Month : November, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	Overall Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	Circle : Medninagar Div : Daltonganj Name of EE-Sri Upender Prasad										
	<b>NIL</b>										
	Circle : Medninagar Div : Latehar Name of EE-Sri Arbind Kumar Verma										
	<b>NIL</b>										
	Circle : Medninagar Div : Garhwa Name of EE-SriPradeep Kumar										
	<b>NIL</b>										

Month : November, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	Overall Achivement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Non-Plan)  
State Non-Plan Works

Month : November, 2022

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure (11+13)	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle - Medininagar</b> <b>Division-Daltonganj</b> <b>Name of EE-Sri Upender Prasad</b>											
1	Repair of Remaining Boundary Wall of Hathi Godown Under Non-Plan for the year 2021-22.		25.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 226(S), Dt 25.01.2022	16.25	13.03.2022 18F2/2021-22	0.00	0%	90%	-	Tulsi Kumar Singh, Sikki Kala, Patan, Palamau, Jharkhand
2	Ordinary Repair of Daltonganj to Chainpur Road (Total Length - 2.63 km) Under Non-Plan for the year 2021-22.	2.63	25.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 226(S), Dt 25.01.2022	15.75	24.02.2022 11F2/2021-22	15.75	100%	100%	-	Tulsi Kumar Singh, Sikki Kala, Patan, Palamau, Jharkhand
3	Construction of RCC Drain with cover in North Koel Semra Mines Link Road (Total Length 10.80 km) Under Non-Plan for the year 2021-22.	10.80	50.00		50.00	24.02.2022 13F2/2021-22	49.53	99%	100%	-	Manoj Prasad Jaiswal, Vill-Ramgarh, Chainpur
4	Construction of RCC Culvert (2m x 2m) & Guardwall (2m Height) in Chhatarpur (NH-98) to Saraidih Road Under Non-Plan for the year 2021-22.		45.00		28.75	24.02.2022 12F2/2021-22	15.73	55%	100%	-	M/S Mohan Vishwakarma, Vill-Balara, PO-Namudag, PS-Naudiha Bazar, Taridih, Palamau, Jharkhand

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure (11+13)	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Renovation of Office Building of R.C.D., Road Circle, Daltonganj Office Under Non-Plan For the year 2021-22.		10.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 226(S), Dt 25.01.2022	7.29	22.03.2022 19F2/2021-22	7.29	100%	100%	-	Tulsi Kumar Singh, Sikki Kala, Patan, Palamau, Jharkhand
6	Renovation of Office Building of R.C.D., Road Division, Daltonganj Office Under Non-Plan For the year 2021-22.		16.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 226(S), Dt 25.01.2022	15.58	24.02.2022 15F2/2021-22	6.87	44%	100%	-	M/S Tiwary Construction, Vill-Kutamu, PO+PS-Untari Road, Palamu, Jharkhand
7	Ordinary Repair of Bishrampur-Mahugain-Itko Road km 0.00 to km 18.90 Under non plan for the year 2021-22.	18.90	9.50	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 226(S), Dt 25.01.2022	9.21	24.02.2022 17F2/2021-22	3.38	37%	80%	-	Sri Sujit Kumar Singh, Vill- Chhatarpur, Po-Dhub, PS-Tarhasi Palamau
8	Road Safety works (Traffic cone, Road Marking, Signboards, Zebra Crossing etc.) in different Chowks & Roads of Road Div. Daltonganj for the year 2021-22.		5.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. Dt	4.99	Lt. 323 (En.) dtd. 24.03.2022			100%	31.03.2022	Sunil Kumar Tripathi, Redma, Kashinagar, Jogyahi Tola, Chiyanki, Daltonganj, Palamu
9	Mild Steel Railing Work in Balumath - Herhanj - Panki Road (Chainage- 31.0 to 48.0 Km) for the year 2022-23.	500 m	10.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No.3457(S), Dt 22.09.2022	9,99,155.54	21.10.2022			100%	20.11.2022	Bashisht Kumar, Near High School, Sildiliya Kala, Tarhasi, Palamu

Month : November, 2022

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure (11+13)	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Repair Work of damaged RCC Culvert and Construction of Approach Road of Culvert in Chainpur-Ramkanda Road (Chainage- 12.6 Km) for the year 2022-23.		15.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No.3457(S), Dt 22.09.2022						-	
11	Railing and Expansion Joint work of High Level Bridge (Chainage- 22 Km & 23 Km) in Chhatarpur-Dumairiya Road for the year 2022-23.		15.25	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No.3457(S), Dt 22.09.2022						-	
12	Railing and Guard Wall work of High Level Bridge (Chainage- 18.9 Km) in Chhatarpur-Karma-Cherai Road for the year 2022-23.	1.24 m	40.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No.3457(S), Dt 22.09.2022						-	
13	Railing work of RCC Bridge (Chainage - 7.66 Km) in Chhatarpur to Naudiha Bazar Via Udaygarh More for the year 2022-23.		10.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No.3457(S), Dt 22.09.2022						-	
14	Construction of 1.0 m x 1.0 m RCC Cross drain and 1500.00 m drain work in Bada More Gram (Chainage- 18.5 Km) in Dumariya Road for the year 2022-23.		30.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No.3457(S), Dt 22.09.2022						-	
15	Electricfication work on High Level Bridge over Koel River in Daltonaganj-Chainpur Road for the year 2022-23.		9.50	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No.3457(S), Dt 22.09.2022						-	

Month : November, 2022

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure (11+13)	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Full and Half Gantry & Road Safety work (Chainage- 19.62 Km) in Kutmu More to Hussainabad Sivana Via Utari Road for the year 2022-23.		50.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No.3457(S), Dt 22.09.2022						-	
17	Renovation / Supply and Boundry wall work in Office of Superintending Engineer, Road Construction Department, Road Circle, Daltonganj for the year 2022-23.		20.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No.3457(S), Dt 22.09.2022						-	
18	Pot Patch and other repair work in different Road under Road Division, Daltonganj for the year 2022-23.		30.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No.3457(S), Dt 22.09.2022						-	
19	Ordinary Repairs in North Koel Semra Mines Link Road (Total Length 10.80 KM) under Vivekadhin for the year 2022-23	10.80	25.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No.3271(S), Dt 08.09.2022						-	
<b>Daltonganj</b>			<b>440.25</b>		<b>147.82</b>		<b>98.56</b>				

Circle : Medininagar

Div : Latehar

Name of EE-Sri Arbind Kumar Verma

Month : November, 2022

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure (11+13)	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor	
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.						
1	2	3	4	5	6	7	8	9	10	11	12	
1	Special repair in Km 9, 10, 12, 13, 17 and 23 (Total Length - 6.00 Km) And Ordinary repair in Km. 7, 8, 11, 14 to 16, 18 to 22 (Total Length - 11.00 Km) in Balumath - Murpa - Lapra (MDR-143) Road.	17.00	48.00	EIC RCD Lt. No. 3457(S) 22.09.2022	41.71	06 F2/ 2022-23 Dt. 22.11.22 2 Month.				21.01.2023	Surajdev Prasad Vill- Aludiya, (Sukbajar) PO- Kamata, PS - Chandwa, Dist – Latehar	
2	Ordinary repair in 0.00 to 4.90 Km in Betla to Palamu fort Road.	4.90	15.00									
3	Ordinary Repair in Km 0.00 to 32.00 and Construction of 250m RCC Drain in 2nd Km. of Latehar Saryu - Kotam ( MDR-249) Road.		49.00			35.80	07 F2/ 2022-23 Dt. 22.11.22 2 Month.				21.01.2023	Smt. LOVELY DEVI Vill - Karkat, PO + PS- Latehar, Dist – Latehar
4	Construction of 150m RCC Drain in 22nd Km. and Railing Repair, Retaining Wall Repair in 3rd Km of Manika Block Head Quarter (On NH-75) to Herhanj (On SH-10) Via Matlong Road.		15.00			10.45	14 F2/ 2022-23 Dt. 30.11.22 2 Month.				29.01.2023	M/s Bhargawa Construction (CHANDA DEVI) SBI Road Manika, PO+PS - Manika, Dist- Latehar
5	Installation of Full Gantry in Ch-0.00 in Sikni - Richuguta (MDR-247) Road		18.00			9.17						
6	Construction of 100m Retaining Wall 2.50 Meter Height in 6th and 8th Km. of Mahuadar - Neterhat Road.		30.00			20.61	13 F2/ 2022-23 Dt. 23.11.22 2 Month.				22.01.2023	Prabhat Kumar Jaysawal Village + Post - Mahuadar , Dist- Latehar

Month : November, 2022

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure (11+13)	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Construction of 900m RCC Drain in 1st and 2nk Km in Town portion of Balumath - Murpa - Lapra (MDR-143) Road.		49.00		33.78	11 F2/ 2022-23 Dt. 23.11.22 2 Month.				22.01.2023	M/s B.M. Developers, Balumath, Latehar
8	Construction of 120 m Retaining Wall 2.50 Meter Height in 14th and 15th Km. of Mahuadar - Neterhat Road.		43.00		29.49	09 F2/ 2022-23 Dt. 23.11.22 3 Month.				22.02.2023	M/s B.M. Developers, Balumath, Latehar
9	Construction of 80 m RCC Retaining Wall 2.00 Meter Height in 5th and 6th Km. in Valley Area of Mahuadar - Meram - Mahuatoli - Champa road		30.00	EIC RCD Lt. No. 3457(S) 22.09.2022	21.53	12 F2/ 2022-23 Dt. 23.11.22 2 Month.				21.01.2023	Prabhat Kumar Jaysawal Village + Post - Mahuadar , Dist- Latehar
10	Construction of New Culvert (5.00m x 4.00m) in Place of Old and Narrow Culvert in Km 12th of Latehar - Saryu - Kotam (MDR-249) Road.		49.00		48.95	05 F2/ 2022-23 Dt. 11.11.22 3 Month.				10.02.2023	MINA DEVI Village - Grugu, Tarwadih Nawagarh, Latehar
11	Repair of Bridge / Culvert and Coloring of All Bridge / Culvert / Trees in Latehar - Saryu - Kotam (MDR-249) Road from Km 0.00 to 32.00.		10.00		6.49	08 F2/ 2022-23 Dt. 23.11.22 2 Month.				22.01.2023	Ajit Kumar, Vill - Karkat, PO + PS- Latehar, Dist – Latehar
12	Construction of Drain in 22nd Km of Latehar Jubli Chowk to Herhanj Via Nawada Road.		20.00		13.78	10 F2/ 2022-23 Dt. 23.11.22 2 Month.				22.01.2023	M/s B.M. Developers, Balumath, Latehar
13	Construction of 135m RCC Drain in 1st Km of Latehar Bypass (On NH-75) Thana Chowk ( Chatnahi More) - Dharampur More.		10.00		7.00	16 F2/ 2022-23 Dt. 30.11.22 2 Month.				29.01.2023	Mohammad Imran Medininagar Daltonganj Palamu
			386.00		278.75		0.00				

**UNDER VIVEKADHIN**

Month : November, 2022

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure (11+13)	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Traffic Restoration Work In Rainy Season In Balumath Murpa Lapra Road In Km 7.00 To 13.00 Km		25.00	Secy. RCD Lt. No. 231(S)A 15.09.2022	2.50	03 F2/ 2022-23 22.09.22 1 Month.			100%	21.10.22	M-S MD ANWAR ANSARI
2	TRAFFIC RESTORATION WORK IN RAINY SEASON IN BALUMATH MURPA LAPRA ROAD OF CULVERT APPROACH IN 17TH KM				2.50	04 F2/ 2022-23 06.10.22 1 Month.			100%	05.11.22	M-S MD ANWAR ANSARI
3	Traffic restoration work in rainy season in Balumath Murpa Lapra road of Culvert Approach in Km. 14.00 to 23.00				2.50	15 F2/ 2022-23 30.11.22 1 Month.					
			<b>25.00</b>		<b>7.49</b>		<b>0.00</b>				
	<b>Latehar</b>		<b>411.00</b>		<b>286.23</b>		<b>0.00</b>				

Circle : Medininagar  
Div : Garhwa  
Name of EE-SriPradeep Kumar

**SPILL OVER**

1	Ordinary Repair Work Of Bhawnathpur to Panchadumar Road for the Year of 2021-22 under R.C.D., Road Division, Garhwa		97.00	226 (S) dt. 25.01.22	81.29	26.02.22 39F2/21-22	58.99	73%	75%	25.03.22	M/s Mansha Construction, Vill.- Nouka, Bhandariya, Garhwa
---	---	--	-------	-------------------------	-------	------------------------	-------	-----	-----	----------	---

Month : November, 2022

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure (11+13)	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Ordinary repair Work of Ketar - Kandi Road from km. 0.00 to 24.10 for the year of 2021-22		20.00	226 (S) dt. 25.01.22	19.91	18.02.22	9.75	49%	90%	25.03.22	M/s Maa Vaishnav Construction, Smariya, Murmukala, Palamu
3	ORDINARY REPAIR WORK OF RAMKANDA BHANDARIA ROAD UNDER ROAD DIVISION GARHWA (26.718 KM TO 45.4 KM) FOR YEAR-2021-22		25.00	226 (S) dt. 25.01.22	24.95	14.02.22 28F2/21-22	11.81	47%	80%	25.03.22	Sri Vivek Singh, Piprakala, Garhwa
			<b>142.000</b>		<b>126.156</b>		<b>80.552</b>				

**NON PLAN**

1	ORDINARY REPAIR WORK OF RAMKANDA BHANDARIYA ROAD OF LENGTH 26.718 TO 45.400 FOR THE YEAR OF 2022-23 UNDER R.C.D., ROAD DIVISION, GARHWA		25.00	2457(S) dt. 22.9.22	24.78	07 F2/22-23 02.11.22		0%		01.01.23	Sri Keshri Kumar Singh, Prince House, Hamidganj, Daltonganj, Palamu
2	ORDINARY REPAIR OF CHAINPUR RAMKANDA ROAD FROM 14KM TO 26.718KM FOR THE YEAR OF 2022-23 UNDER R.C.D., ROAD DIVISION, GARHWA		20.00	2457(S) dt. 22.9.22	19.89	09 F2/22-23 02.11.22		0%		01.01.23	Sri Nityanand Pathak, Vill+PO-Torelawa, PS-Kharaundhi, Garhwa
3	ORDINARY REPAIR OF BHANDARIA-TEHRI-BARGARH ROAD (KM. 25.90) UNDER ROAD DIVISION, GARHWA FOR THE YEAR OF 2022-23		49.50	2457(S) dt. 22.9.22	49.14	12 F2/22-23 02.11.22		0%	77%	01.01.23	M/s K.M. Construction, Near Devi Mandap, Ranchi Road, Redma, Daltonganj

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure (11+13)	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	ORDINARY REPAIR OF RANKA-CHINIYA ROAD UNDER ROAD DIVISION, GARHWA FOR THE YEAR OF 2022-23		25.00	2457(S) dt. 22.9.22	24.92	14 F2/22-23 03.11.22		0%		02.01.23	Sri Keshri Kumar Singh, Prince House, Hamidganj, Daltonganj, Palamu
5	ORDINARY REPAIR OF CHINIYA-RANPURA-KHUTHUWA MORE ROAD & CONSTRUCTION OF G/W UNDER ROAD DIVISION, GARHWA FOR THE YEAR OF 2022-23		20.00	2457(S) dt. 22.9.22	19.96	08 F2/22-23 02.11.22		0%	35%	01.01.23	Sri Jitendar Kumar Chaturvedi, Vill.+PO-Deogana, Garhwa
6	ORDINARY REAIR WORK IN NAGAR-UNTARI-BHAWNATHPUR-KHARAUNDHI-DALA ROAD UPTO U.P.BORDER FROM K.M. 0.00 TO 37.310 KM UNDER ROAD DIVISION GARHWA.		20.00	2457(S) dt. 22.9.22	15.30	15 F2/22-23 03.11.22		0%		02.01.23	M/s Maa Mundeshwari Enterprises, Main Road, Kharaundhi, Garhwa
7	ORDINARY REPAIR WORK IN RAMUNA-DADAI ROAD FROM K.M. 0.00 TO 13.462 KM UNDER ROAD DIVISION GARHWA.		11.00	2457(S) dt. 22.9.22	10.97	13 F2/22-23 03.11.22		0%		02.12.22	Sir Birendra Kumar Tiwary, Panchayat Bhawan, Main Basti, Karuwakala, Garhwa
8	ORDINARY REPAIR WORK OF KHARSOTA KASHNAP ROAD OF LENGTH 0.00 TO 23.300 FOR THE YEAR OF 2022-23 UNDER R.C.D., ROAD DIVISION, GARHWA		40.00	2457(S) dt. 22.9.22	39.47	10 F2/22-23 02.11.22		0%		01.01.23	Sri Sushil Kumar Singh, Piprakala, PO+PS+Dist.- Garhwa

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure (11+13)	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	ORDINARY REPAIR WORK OF KETAR-RAZI ROAD FROM KM. 0.00 TO 24.00 FOR THE YEAR OF 2022-23 UNDER R.C.D., ROAD DIVISION, GARHWA		5.00	2457(S) dt. 22.9.22	4.90	18 F2/22-23 07.11.22		0%		06.12.23	M/s Tiwari Construction, At-Kutummu, PO+PS-untariroad, Dist.-Palamu
10	ORDINARY REPAIR WORK OF NAGARUNTARI SUB DIVISION I.B. BUILDING AND ITS BOUNDARY WALL FOR THE YEAR 2022-23 UNDER R.C.D., ROAD DIVISION, GARHWA		10.00	2457(S) dt. 22.9.22	7.40	16 F2/22-23 03.11.22		0%		02.01.23	Sri Rajdeo Mahto, Bar Muhalla, Tandwa, Garhwa
11	ORDINARY REPAIR WORK OF I.B. (R.C.D.) & BOUNDARY WALL RANKA, ROAD DIVISION GARHWA		15.00	2457(S) dt. 22.9.22	11.97	11 F2/22-23 02.11.22		0%		01.01.23	M/s Krishna Gopal Mishra, Dr. VD Dubey Road, Hamidganj, Ward No. 3, Medininagar, Palamu
12	ORDINARY REPAIR WORK OF I.B. (R.C.D.) & BOUNDARY WALL BHANDARIYA, ROAD DIVISION GARHWA		15.00	2457(S) dt. 22.9.22	10.63	17 F2/22-23 03.11.22		0%		02.01.23	Sri Ram Sewak Yadav, Khandra Tola, Kathotiya, PO-Barwadih, PS-Chiniya, Garhwa
<b>TOTAL</b>			<b>255.50</b>		<b>239.33</b>		<b>0.00</b>				