

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Roads-Plan)
State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Hazaribagh Div : Hazaribagh Name of EE-Sri Abhinandan Kumar											
1	Widening & Strengthening/ Reconstruction of Palma Moskodih-Choubey-Keshwari road for the Year 2016-17	16.79	4706.46	21.09.2016 Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 6036 (S)	3283.29	dt. 15.09.2017 18 SBD of 2017-18	2685.49	81.80%	95	14.01.19	Hills Trade-RK(JV) Gurgaon
2	Reconstruction work of Jhurjhuri to Pipcho road (Total Length 27.85 Km) under Road Division, Hzaribag/Koderma for the Year 2018-19	22.93	6890.95	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 1239 (S) dt. 27.02.2019	4474.15	dt. 25.10.19 39 (SBD) of 2019-20	3822.03	85.42%	96%	24.06.21	M/s Siddhartha-Dilip (JV), Hazaribag

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening & Strengthening of Demotand (NH-33) to Bhelwara Under RCD, Road Division, Hazaribag for the Year 2022-23	1.87	750.95	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3586(S) dt. 10.10.2022	689.79	dt. 14.03.23 52 (SBD) of 2022-23	24.00	3.48%	38%	13.09.2023	-
4	Barkatha-Surajkund Road from Ch. 0.00 to 2.340 Km Under RCD, Road Division, Hazaribag for the Year 2022-23	2.34	245.48	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 4262(S) dt. 22.11.2022	-	-	-	-	-	-	-
5	Hazaribag Control Room to Simra Rest House (SH-07 Old alignment) from Ch. 0.00 to 2.00 Km Under RCD, Road Division, Hazaribag for the Year 2022-23	2.00	180.92	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 4265(S) dt. 22.11.2022	143.33	47F2 of 22-23 dt. 17.02.23	-	-	20%	16.05.23	M/s Narayan Construction, Matwari, Hazaribag

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	IRQP work for Ichak (Kariyatpur) to Jhumra Road from KM 0.00 to 69.30 (Total Length 9.30Km Under RCD, Road Division, Hazaribag for the Year 2022-23	9.30	713.70	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 4765(S) dt. 28.12.2022	715.36	Dt. 29.03.2023 54(SBD) of 2022-23	-	-	55%	28.06.2023	Jai Maa Asthabhuji Construction , Barkagaon Road, Hazaribag.
7	IRQP work for Jihoo Itkhori rod from Km 0.00 to 9.80 (total Length 9.80 Km) Under RCD, Road Division, Hazaribag for the Year 2022-23	9.80	1102.24	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 4763(S) dt. 28.12.2022	-	-	-	-	-	-	-
7	Hazaribagh	42.10	14590.68		9305.92		6531.52				

Circle : Hazaribagh
Div : Bokaro
Name of EE-Sri Prem Prakash Singh

1	(A) Reconstruction of Dantu (NH-23) to Kathara via Sillisadam including Sillisadam to Chalkari Road.(Total length 31.825 km) for the year 18-19	31.83	10321.91	05.03.19/ 1503(S) of J.S., RCD, Jharkhand, Ranchi	6801.12	30.07.19/ 01 SBD of 2019-20	7586.89	69.84	97%	29.07.2021	Classic Engicon Pvt. Ltd. 3D, Vatika Apartment, Line Tank Road, Ranchi.
---	---	-------	----------	---	---------	-----------------------------	---------	-------	-----	------------	---

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	(B) Preparation of Land Acquisition Plan (LAP) and Diversion of Forest Land in Construction of Dantu (NH-23) to Kathara via Sillisadam including Sillisadam to Chalkari Road.(Total length 31.825 km)				8.61	23.07.19/ 4 F2 of 2019-20	8.61	90.00	100%	22.01.2020	M/S Arun Kumar Jaishwal, Vill.+ P.O. - Chandankiyari, Bokaro
	(C) Construction of H.L Bridge over (A) Canal at Ch.11.717 KM of Dantu to Kathara Road, (B) Canal at Ch. 11.924 KM of Sillisadam- Chalkari Link Road and (C) Chatnia Nala at Ch. 0.395 KM. of Dantu to Kathara via Sillisadam Road under Road Division, Bokaro for the year 2019-20				302.52	31.10.19/ 11 SBD of 2019-20	182.84	52.29	66%	30.10.2020	M/S Sanjay Construction, At. + P.O. - Saram, Bokaro
2	Widening & Strengthening/ Constructioin of Approach road to Mega Food Park Chandankiyari, Bokaro (Total Length 4.055 KM) for the year 2017-18	4.00	1613.95	09.10.17/ 5609(S) of J.S., RCD, Jharkhand, Ranchi	922.55	05.10.2021/ 2 SBD of 2021-22	955.36	50.72	94%	04.04.2022	HARI NANDAN CHOUDHARY Behind Hero Honda Showroom, Dudhani, Bhagalpur Road, Dumka - 814101 Mob. 9801310245.

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening and Strengthening /Reconstruction of Sarubera (On 26th km of Dumari –Nawadih Bermo Road) to Pilpilo More Road (Total Length 25.832 km) for the year 2021-22	25.83	4303.68	23.12.21/4070(S) of J.S., RCD, Jharkhand, Ranchi	4327.85	05.03.2022/05 SBD of 2021-22	3300.00	76.68	80%	04.09.2023	M/S ME-SC(JV), Dumra Harina, Dhanbad
4	Widening & Strengthening / Reconstruction of Chandrapura (Dugdha) to Bhalmara (Kodwadih) (MDR-073) Road including CTPS DVC Colony link Road (Total Length 21.138 KM) for the year 2021-22 under Road Division, Bokaro	21.14	3710.68	15.02.2022/531(S) of J.S., RCD, Jharkhand, Ranchi	3884.45	30.07.2022/02 SBD of 2022-23	2500.00	67.37	80%	29.10.2023	M/S Krishna Kumar Singh, At. - Belwatika, Daltonganj, Palamu, Jharkhand.
5	Widening and Strengthening Work in Four Lane of Road from I.T.I. More to Ukrid More (Total Length 8.670 km) for the year 2022-23 under Road Division, Bokaro	8.67	5164.96	08.07.2022/2503(S) of J.S., RCD, Jharkhand, Ranchi	4556.82	03 SBD of 2022-23/17.01.2023 (W.O. No. 67, DT. 17.01.2023)	500.00	9.68	20%	16.04.2024	CLASSIC ENGICON PVT. LTD., 3D Vatika Apartment, Line Tank Road, Ranchi – 834001 (Jharkhand)
6	Reconstruction of Ambedkar chowk Gandhinagar to hilltop colony kurpaniya chowk (Total length 2.125 km) Road for the year 2022-23 under Road Division, Bokaro	2.13	427.88	02.08.2022/2825(S) of J.S., RCD, Jharkhand, Ranchi	407.56	20.04.2023/01 SBD/ 2023-24	0.00	0.00	2%	19.08.2023	M/S Sharda Construction, Redma Daltonganj, Palamau, Jharkhand

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	IRQP Work of Narki Gomia Road (Total Length 7.40 Km) for the year 2022-23 under Road Division, Bokaro	7.40	862.95	06.12.2022/4445(S) of J.S., RCD, Jharkhand, Ranchi	696.60	10.03.2023/04 SBD/ 2022-23	0.00	0.00	60%	09.07.2023	Sanjay Construction, Saram, Dist. - Bokaro
7	Bokaro	101.0	26406.01		21908.09		15033.70				

Circle : Hazaribagh
Div : Chatra
Name of EE-Sri Ravindra Singh

1	Reconstruction of Tandwa - Rai - Khelari Road from km 13.450 to 15.00 under Road Division, Chatra for the Year 2019-20.	1.55	986.921	Joint Sec. Lt. No. 4599(S) dt. 16.09.2019	829.79	02 (SBD)/ 2019-20 dt. 26.10.2019	524.64	63.22%	65%	25.04.2020	Arunaditya Projects & Mineral, C-188 Vidyalaya Marg, Ashok Nagar, Ranchi
2	Strengthening/IRQP work of Bhadrakali Mandir to Mahane Bridge Via Bhadrakali Mandir road, Under Road division Chatra for the year 2022-23	2.1	136.179	Joint Sec. 190(S) dt. 18.01.2023	—	—	—	—	—	—	
###	Chatra	3.65	1123.10		829.79		524.64				

Circle : Hazaribag
Div : Dhanbad
Name of EE-Sri Dinesh Prasad

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening And Strengthening Of Loharbarwa (On Nh-2) Mayurnachna Kadmahara (G.T.G Road) And Mayurnachna Amarpur (Nh-2) Road (Total Lenth-27.506 Km) Under Plan Head For The Year 2016-17.	27.51	5320.07	1490 (S) dt. 10.03.17	5192.47	02 SBD/2017-18 dt. 29.08.17 (i)4989.07166 (ii)203.39579 (variation) 5192.46745	5456.05	97.76%	98%	28.05.19	M/s Daroga Pradhan
2	Widening and Strengthening/ Reconstruction of Mahuda(On NH-32)-Sindri(Jamadoba)(On MDR-055) Road(Length-22.940) under Plan Head for the year 2016-17.	22.94	16319.23	3561 (S) dt. 06.06.16	6800.93	01 SBD/2018-19 dt. 09.03.19	4904.89	31.37%	32%	08.11.2020	EICC-SRB(JV)
3	Strengthening And Widening / Reconstruction Work Of Jharia To Baliapur Road (Mdr 047) (Total Length 11.440 Km) Under Plan Head For The Year 2021-22.	11.44	4449.78	3511 (S) dt. 18.11.2021	4645.90	06 SBD/2021-22 dt. 11.03.2022	4019.89	86.53%	92%	10.02.2023	Daroga Pradhan
4	Widening & Strengthening of Shankardih (On Govindpur-Jamtara-Sahebganj) to Kamardih (On Govindpur-Tundi-Giridih (SH-13) Road (Total length - 12.625 KM) under Road Division Dhanbad for the year 2021-22.	12.63	2866.62	2658 (S) dt. 02.09.2021	2323.76	औपबधिक कार्यदेश प0-1120 दि0-25.07.2022	1450.00	62.40%	75%	24.06.2023	ABL Infrastructure Pvt. Ltd.
5	Widening & Strengthening/ Reconstruction Of Dumri N0.2 (In 8th Km Of Putki Bhaga Bhowra Sudamdih Road) To Telgharia (Dhanbad District) Road Via Dumri No. 4 (Total Length- 3.647 Km) Under Road Division Dhanbad For The Year 2021-22.	3.65	480.10	3113(S) dt. 08.10.2021	460.72	05 SBD/2022-23 dt. 20.02.2023	150.00	32.56%	65%	19.05.2023	M/s Ajay Singh

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	I.R.Q.P/Strengthening Work Of Kenduadih Link Road (MDR-056) (Total Length- 2.25 K.M.) under Road Division Dhanbad for the year 2022-23.	2.25	345.58	4324(S) dt. 25.11.2022	291.27	Provisional work order L.N.-179 Dt.- 04.02.2023 06 SBD/2022-23 dt. 15.03.2023	85.32	29.29%	65%	03.05.2023	M/s Santosh Singi
7	IRQP Work in 0.00 km to 14.00 km of Katraspanchgarhi-Karkend road under plan head for the year 2022-23.	14.00	1003.75	356(S) dt. 30.01.2023	888.00	Provisional work order L.N.-413 Dt.- 23.03.2023	0.00	0.00	90%	22.07.2023	Preeti Enterprises
8	IRQP/ Strengthening Work Of Shramik Chowk To Barwadda Road (Mdr- 060) (Total Length -8.90 Km) In Km 0.00 To 8.9 Km Under Plan Head For The Year 2022-23. (DMFT)	8.90	2408.36	63(S) dt. 06.01.2023	2318.48	02 SBD/2023-24 dt. 19.04.2023	0.00	0.00	-	18.10.2023	Daroga Pradhan
8	Dhanbad	103.31	33193.49		22921.52		16066.16				

Circle : Hazaribagh
Div :Giridih
Name of EE-Sri Rajendra Prasad

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Reconstruction/ Strengthening of CRPF Camp-Azad Nagar-Bakshidih (Yogitand) Road (Total Length – 2.71 Km.) for the year 2022-23	2.71	551.45	Govt. of Jharkhand RCD, Ranchi Letter no 1959(S) dt. 31.05.2022	544.97	SBD 05 of 2022-23 Dt. 16.12.2022	200.00	37%	35%	15.06.2023	RNS Construction Pvt. Ltd., Mau, Uttar Pradesh
2	Reconstruction of Road From Banpura (on Jhari More-Banpura-Chichaki-Khuntha Chowk-Chichaki Railway Station Road) to Dhibra More Near Dondlo (Including Bridge) (Total Length 3.60 Km.) Under Road Division, Giridih For The Year 2022-23	3.60	700.71	Govt. of Jharkhand RCD, Ranchi Letter no. 1166 (S) Dt. 23.03.22	656.83	SBD 06 of 2022-23 Dt. 20.12.2022	250.00	38%	42%	19.09.2023	M/S Maa Laxmi Construction, Daltonganj
3	Improvement of riding Quality of Kowar-Koderma Road (MDR-090) in Km. 0.00 to Km. 37.00 (Total Length = 37.00 Km) Road for the year 2021-22	37.00	2104.43	Govt. of Jharkhand RCD, Ranchi Letter no. 48 (S) Dt. 07.01.22	2110.11	SBD 01 of 2022-23 Dt. 01.09.22	950.00	45%	80%	28.02.2022	AC – SCDPL (JV), S.S. High School Road, Gumla
4	W/S and Reconstruction of Hesla (NH-02) to Aura (NH-02) Via Tirla, Alkadih Road (Total L. 14.020 Km.) for the year 2022-23	14.02	3171.24	Govt. of Jharkhand RCD, Ranchi Letter no. 1326 (S) Dt. 31.03.22	2719.71	SBD 02 of 2022-23 Dt. 22.10.2022	200.00	7%	17%	21.08.2023	RNS Construction Pvt. Ltd., Mau, Uttar Pradesh

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Strengthening & Widening of Kodambari-Mandro-Ranidih-Asko Road under Road Division Giridih (Total Length - 18.85 KM) For The Year 2022-23.	18.85	2994.45	Govt. of Jharkhand RCD, Ranchi Letter no 349 (S) dt 17.01.12	1387.41	SBD 03 of 2022-23 Dt. 10.10.2022	550.00	40%	70%	09.06.2023	Amitabh Construction Pvt. Ltd., 105, Ranchi-Patna Road, Coltex Muhalla, Koderma
6	Reconstruction work of Baba Ji Kutiya More (On SH-13)-Mugpiti-Narendrapur Open Cast Mines-Paparwatand (On NH-114A) Road (Total Length – 6.05 Km.) (With Land Acqjition) For the Year 2022-23	6.05	1508.00	Govt. of Jharkhand RCD, Ranchi Letter no 3549 (S) dt 06.10.2022	1297.30	SBD 07 of 2022-23 Dt. 24.01.2023	0.00	0%	30%	23.09.2023	Hari Nandan Choudhary, Dumka
7	Widening and Strenthening/ Reconstruction work of Karamjora More (on NH-114A)-Genro-Patro River of Approach Road (on Jamui-Deoghar Road) (Total Length - 11.125 Km.) (Including Land Aquesation Work) Under Road Division, Giridih For the Year 2022-23	11.13	3040.02	Govt. of Jharkhand RCD, Ranchi Letter no 3646 (S) dt 13.10.2022	2301.35	SBD 08 of 2022-23 Dt. 27.01.2023	0.00	0%	15%	26.12.2024	Rajeev Kumar, Patna

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Widening and Strengthening/ Reconstruction work of Barwadih Fatak to Baniyadih via Centralpit, Baherwatand, Kabribad Road (Total Length - 7.588 Km.) Under Road Division, Giridih For the Year 2022-23	7.59	2992.00	Govt. of Jharkhand RCD, Ranchi Letter no 4000 (S) dt 04.11.2022	2075.12	SBD 01 of 2023-24 Dt. 05.04.2023	0.00	0%	10%	04.04.2023	Hari Nandan Choudhary, Dumka
9	Improvement of Riding Quality of K.B. Road to Tiranga Chowk (Nurango) Road in km 0 to 19.7 (Total Length-19.7 Km) under Road Division Giridih for the year 2022-23	19.70	1079.31	Govt. of Jharkhand RCD, Ranchi Letter no 4454 (S) dt 06.12.2022	1001.59	SBD 02 of 2023-24 Dt. 13.04.2023	0.00	0%	40%	12.08.2023	Amitabh Construction Pvt. Ltd., 105, Ranchi-Patna Road, Coltex Muhalla, Koderma
10	Widening & Strengthening of Domanpahari to Chugali, Dhurgargi Via Vijaydih Road in Km. 0 to 21.265 For the year 2018-19 Bridge At Che. 14+700 Span - 8 X 24.600	21.27	5729.13	Govt. of Jharkhand RCD, Ranchi Letter no 2803 (S) dt 11.05.18	4568.61	SBD No. 08 of 2018-19 dt 28/11/18	4122.10	90%	90%	27.11.20	M/S East India Construction Company, Bokaro

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Reconstruction of Balhara (SH-13)-Patna-Pihara-Kherda (MDR-113) Road (Length 36.950 Km.) and Patna-Gawan Link Road (Length 2.17 Km.) (Total Length 36.950 Km. for the year 2018-19 Bridge at Che. 16 + 070, Span - 2 X 16 Che. 29+293, Span - 1 X 18 Che. 31 + 513, Span 2 X 21	36.95	12831.99	Govt. of Jharkhand RCD, Ranchi Letter no 5087 (S) Dt 31.08.18	8751.62	SBD No.07 of 2018-19 dt 08/11/18	7246.08	83%	87%	07.11.20	M/S M & S Company.
12	Widening and Strengthening of Govindpur-Tundi-Giridih Road (Part of SH-13) in Km. 43.77 to 51.67 (Total Length 7.90 Km.) (With Construction of Bridge) For the year 2018-19 (Span Bridge 1 X 21.60)	7.90	2635.25	Govt. of Jharkhand RCD, Ranchi Letter no 1234(S) Dt. 27.02.2019	2464.64	SBD No. 01 of 2019-20 dt 24/09/19	1859.32	75%	80%	23.06.20	M/S Daroga Pradhan, Dhanbad.
13	Widening and Strenthening/ Reconstruction of Hesla-Beko road (Including Bridges) (Total Length – 29.925 Km.) For the year 2019-20 Bridge at Che. 153, Span - 1 X 16 Che. 1779, Span - 2 X 8 Che. 2865, Span 2 X 8 Che. 4518, Span - 2 X 8 Che. 7029, Span - 2 X 8 Che. 12828, Span - 1 X 16 Che. 17036, Span - 1 X 16 Che. 17928, Span - 1 X 16	29.93	6924.93	Govt. of Jharkhand RCD, Ranchi Letter no 3635(S) Dt. 22.07.2019	4534.01	SBD No. 06 of 2019-20 dt 26/10/19	2205.00	49%	57%	25.05.21	ACPL-KK (JV) Koderma

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Strengthening/Reconstruction of Dhab-Pihra-Satgawan Road(MDR-113) in Km. 0.00 to km. 21.325 (Total Length 21.325Km.) Under Road Division Koderma for the year 2021-22	21.33	2296.355	Dt-07.01.2022, 51(S)	2386.82	Dt-26.12.2022, 03 SBD/2022-23	0.00	-	18%	31.08.2023	M/s Sanjay Construction,, Saram, Bokaro
3	Koderma	54.38	6430.97				1487.49				

Circle : Hazaribagh
Div : Ramgarh
Name of EE-Sri Rajiv Ranjan Munda

1	Widening and Strengthening of Lalki Ghati (NH-33) to Marang Marcha (NH-23) Road (Including Construction of Bridges) from KM 0.00 to KM 25.900	25.90	5611.71	Ltr. No. 5669(S) Dt. 11.10.2017	5178.40	03(SBD)2017-18 Dt.- 24-02-2018	6722.66	98%	96%	23.08.2019	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
---	---	-------	---------	------------------------------------	---------	-----------------------------------	---------	-----	-----	------------	---

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of 4-Lane Road Work from Naya Chowk (Chitarpur) NH- 320- Sandi (On MDR- 95) & Sandi to Rajrappa Road (MDR- 95) Total Length- 10.139 KM including Construction of Bridge	10.14	9891.47	Ltr. No. 5065(S) Dt. 31.08.2018	8334.64	07(SBD)2018-19 Dt.- 24-12-2018	8302.72	90%	80%	23.06.2020	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
3	Widening and Strengthening of NH-33 Ashok Cinema to NH-23 Chhattarpur Road in KM 0.00 to 20.10 (Length of Road -20.10)	20.10	5691.47	Ltr. No. 1995(S) Dt. 20-09-2015 (Revised) Ltr. No. 733(S) Dt. 01.02.2019	3968.79	25(SBD)2015-16 Dt. 08-10-2015	5365.08	100%	100%	07.04.2017	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
	Construction of H.L. Bridge at Chainage (A) 2360 Mtr. (B) 4580 Mtr. (C) 5825 Mtr. & (D) 19025 Mtr. in NH-33 Ashok Cinema to NH-320 Chhattarpur Road	-		4667.56000 (Revised) 5691.47300	1095.45	12(SBD)2019-20 Dt.- 31-10-2019	0.00	0%	60%	30.04.2021	M/s Sildilya Construction, Station Road, Redma, Ward No.- 15, Dist.- Palamu, Jharkhand, Daltonganj
4	Strengthening Work of Ormanjhi- Hundruffall Road (Total Length-23.50 KM) under Plan Head for the year 2021-22	23.50	1695.56	Ltr. No. 3510(S) Dt. 18-11-2021	1779.79	14(SBD)2021-22 Dt.- 03-02-2022	1720.37	97%	100%	02.08.2022	M/S Swarnim Construction Abadganj, Daltonganj

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening & Strengthening/ Reconstruction of Lalki Ghati to Chhattarmandu Road via Linching Chowk (Length-10.910 KM) under Plan Head for the year 2022-23	10.91	4220.46	Ltr. No. 1311(S) Dt. 31-03-2022	0.00	-	0.00	0%	-	-	-
6	IRQP Work of Gola to Charu Road (MDR-101) from KM 0.00 to 13.00 Under Road Divison, Ramgarh for the of Year 2022-23	13.00	1144.29	Ltr. No. 4431(S) Dt. 06-12-2022	0.00	-	0.00	0%	-	-	-
6	Ramgarh	103.55	28255.0		20357.06		22110.83				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of Completed works(Roads-Plan)
State Plan Road Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Hazaribagh Div : Hazaribagh Name of EE-Sri Abhinandan Kumar											
1	Charhi to Ghato Road from 0.00 to 5.2 Km Under RCD, Road Division, Hazaribag for the Year 2022-23	5.200	459.17	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 4263(S) dt. 22.11.2022	464.11	dt. 01.02.2023 44 (SBD) of 2022-23	445.79	96%	100%	30.04.23	-
2	IRQP work for Hemilton School Chowk to Hurhuru Road Via New Bus Sand, Ram Narayan Yadav Road-Ravindra Path (St. Josheph School0, Pandit Ji Road and NH-33-Hurhuru Via Forest Colony Road from Km 0.00 to 3.500 Under RCD, Road Division, Hazaribag for the Year 2022-23	3.500	258.89	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 4261(S) dt. 22.11.2022	269.66	Dt. 10.03.2023 51(SBD) of 2022-23	26.25	10%	100%	09.06.2023	M/s Siddharth Construction, Korambey House, Hazaribag

State Plan Road Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of H.L. Bridge with approach road between Malkana & Larahi at Barhi (Chauparan for the Year 2017-18	7.2	5331.74	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3251 (S) dt. 13.06.17	5232.91	dt. 09.11.17 36(SBD) of 2017-18 Supp. Agree 32(SBD) of 2021-22 4945.44994 Supp. 42.17276 Variation 245.29149 5232.91419	5173.76	99%	100%	08.11.19	M/s Ganesh Yadav, Anand Nagar, Saraidhela, Dhanbad

State Plan Road Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	IRQP work of IRQP work of (A) Korrah Chowk (NH-100 and MDR 094 Junction) to Zabra Road (Zibralter House) from Km 0.00 to 2.00 (Length 2.00Km) (B) Hurhuru Main Road to Baba Path from Km 0.00 to 1.30 (Length 1.30Km) and (C) Mission Hospital Hazaribag-Baarkagaon road crossing (Near Lambodar Pathk House) To Khirgaon Chowk (NH 100) (Length 1.00Km) Total Length 4.30Km) Under RCD, Road Division, Hazaribag for the Year 2021-22	3.40	181.02	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3502(S) dt. 18.11.2021	138.62	dt. 06.06.2022 01 F2 of 2022-23	104.09	75%	100%	05.09.2022	Ajay Quality Construction Pvt. Ltd., Mission School Road, Hazaribag
5	Consultancy Services for Carrying out Road Safety Audit of existing roads as per Road Safety Manual i.e. IRC-SP-88-2010 or any other latest revision of this document under Road Circle, Hazaribag (Total Length 643.279 Km) for the Year 2021-22	-	107.33	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 53(S) dt. 07.01.2022	25.00	dt. 26.12.2022 1(R.S.A.) of 2022-23	1.50	6%	100%	-	Cube Engitech Consultant Pvt. Ltd., Jeevan Lok Complex, Main Road, Hinoo, Ranchi-834002, Jharkhand
5	Hazaribagh	19.3	6338.14		6130.30		5751.39				

State Plan Road Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Hazaribagh Div : Bokaro Name of EE-Sri Prem Prakash Singh											
1	IRQP work of Bishnugarh Naraki Road (Total length 22.960 km) for the year 2021-22 under Road Division, Bokaro	22.96	1569.80	18.11.2021/3507(S) of J.S., RCD, Jharkhand, Ranchi	1676.80	09.06.2022/01 SBD of 2022-23	1817.82	115.80	100%	08.12.2022	Classic Engicon Pvt. Ltd. 3D, Vatika Apartment, Line Tank Road, Ranchi.
3	Bokaro	22.96	1569.80		1676.80		1817.82				
Circle : Hazaribagh Div : Chatra Name of EE-Sri Ravindra Singh											
NIL											
		0.00	0.00		0.00		0.00				
0	Chatra										
Circle : Hazaribag Div : Dhanbad Name of EE-Sri Dinesh Prasad											
1	IRQP/Srengthening work of Putki - Bhaga-Bhoura- Sudamdih Road (Total length - 13.15 KM) under Road Division Dhanbad for the year 2021-22.	13.15	847.83	3805 (S) dt. 07.12.2021	881.68	08 SBD/2021-22 dt. 11.03.2022	881.68	100%	100%	17.06.2022	Bal Krishna Balotia Const. Pvt.Ltd.

State Plan Road Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Koderma	42.00	2486.24				2764.00				

Circle : Hazaribagh
Div : Ramgarh
Name of EE-Sri Rajiv Ranjan Munda

1	Construction /Widening Strengthening of Road from NH-320 Kothar to Mandal Kara Gate, Ramgarh	2.50	397.85	Ltr. No. 3371(S) Dt. 15.05.2015	304.07	31(SBD)2014-15 Dt. 17.03.2015	476.68	100%	100%	11.07.15	M/S Samleshwari Road Builders, Bokaro
2	Widening and Strengthening of Gola Charu Road in KM 0 to 13 (13 KM)	13.00	2065.00	Ltr. No. 207(S) Dt. 09.01.2015 (Revised) Ltr. No. 297(S) Dt. 12.01.2016 634.34900	1961.86	01(SBD)2016-17 Dt. 20.07.2016	2242.00	100%	100%	14.06.17	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
3	Widening & Strengthening of Charhi (NH-33)-Ghato Road in KM 0.00 to 11.50 (Part- B 5.20 to 11.50 KM)	6.30	3454.75	Ltr. No. 3228(S) Dt. 23.05.2016	1326.66	08(SBD)2016-17 Dt. 30-11-2016	1457.67	100%	100%	29.11.17	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi

State Plan Road Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening & Strengthening of Gola-Muri Road from KM 0.00 to 14.50	14.50	7964.82	Ltr. No. 5453(S) Dt. 26.08.2016	2863.90	25(SBD)2016-17 Dt. 24.01.2017	2989.75	100%	100%	23.08.18	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
5	Widening & Strengthening of Rajrappa to Dhobajara Road including 03 No. High Level Bridge	11.87	2606.58	Ltr. No. 4919(S) Dt. 26.06.2015	2520.34	26(SBD)2015-16 Dt. 17.12.2015	2611.11	100%	100%	30-11-16	M/S Siddhartha Construction BCCPL (J.V), Korambey House, Near GPO, Zullu Park, Hzb.

State Plan Road Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening and Strengthening / Re-construction of Saunda 'D' (On MDR-103)- Urimari (13.147 KM) segment including SH-02 to Bottle More Link Road (0.65 KM) Total Length- 13.798 KM of Patratu Barkagaon Road (Including H.L Bridge Construction)	13.80	3172.24	Ltr. No. 2441(S) Dt. 03.05.2017	3435.14	01(SBD)2017-18 01-11-2017	3806.68	97%	100%	31.01.19	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
7	Widening and Strengthening of Badki Pona (On NH-33) - Kulhi Road (Total Length 13.850 KM)	13.85	2798.16	Ltr. No. 5095(S) Dt. 31.08.2018	3031.08	06(SBD)2018-19 24-12-2018	2993.30	100%	100%	23.12.19	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
8	IRQP work in Chas- Ramgarh Road {Section at Ch. 81.20 to 85.76 KM of Old Alignment of NH-320 (Total Length- 4.56)}	4.56	592.73	Ltr. No. 3836(S) Dt. 02.07.2018	709.49	03(SBD)2018-19 27.10.2018	709.14	100%	100%	26.04.19	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
	IRQP Work of Sikidri- Kulhi Road in KM 0.00 to 5.10	5.10	272.51	Ltr. No. 2680(S) Dt. 30.05.2019					100%		

State Plan Road Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	IRQP Work of Naisarai- Giddi 'A' Road in KM 0.00 to 17.40	17.40	873.60	Ltr. No. 2646(S) Dt. 28.05.2019	1889.00		1880.37	100%	100%	16.07.20	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
	IRQP Work of Gola- Rajrappa Road in KM 0.00 to 12.90	12.90	646.53	Ltr. No. 2866(S) Dt. 12.06.2019					100%		
10	Strengthening Work of Kujju-Nayamore Road (Total Length-3.10 KM) under Plan Head for the year 2021-22	3.10	577.06	Ltr. No. 3198(S) Dt. 18-10-2021	603.09	13(SBD)2021-22 Dt.- 03-02-2022	631.96	100%	100%	02.05.2022	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
11	Strengthening Work of Silli More to Dhakagarha Road under Plan Head for the year 2022-23	6.30	546.69	Ltr. No. 205(S) Dt. 24-01-2022	568.96	01(SBD)2022-23 Dt.- 14-10-2022	568.96	100%	100%	-	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
11	Ramgarh	125.18	25968.52		19213.60		20367.62				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Bridges-Plan)
State Plan Bridge Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Hazaribag Div : Dhanbad Name of EE-Sri Dinesh Prasad											
1	Construction of High Level Bridge in Mugma-Chirkunda (MDR-062) Road Over Barakar River Under CRF Fund Plan Head for the year 2018-19	0.512	5433.16	RW/NH-28014/1/2019/JHR/Z-1 dt. 06.03.2019	5552.58	07 SBD/2019-20 dt. 25.10.2019	2553.54	46%	29%	24.10.2021	M/s Daroga Pradhan
2	Construction of Box Cell Culvert (Including construction of approach road) in 1st k.m. of Bhuli more to Aara more road (near wasseypur) under plan head for the year 2019-20	18.20 M	225.88	427 (S) dt. 22.10.2022	-	-	-	-	-	-	-
			5659.04			5552.58			2553.54		

ROB

1	Bhuli-Tetulmari ROB in Lieu of Level crossing No. 2-SPL/T		<u>2235.87090</u> 1129.93545	2820(S) dt. 21.03.13	-	-	1129.94	100%	54%	-	FA & CAO Con/E.C. Railway, Mahendrughat, Patna.
---	---	--	---------------------------------	----------------------	---	---	---------	------	-----	---	---

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction Work of ROB in place of Present RUB No. 20 between Kumardhubi Mugma Rly station of Grand chord section in Mugma-Chirkunda Road (NH2 old alignment).	-	3781.97085 2064.53054	6337(s) dt. 08.9.15	-	-	2359.93	100%	100%	-	F.A. & CAO/Const /Eastern Railway, Kolkata.
4	Dhanbad	0.00	0.00		0.00		3489.87 6043.41				

Circle : Hazaribagh
Div :Giridih
Name of EE-Sri Rajendra Prasad

1	Construction of High Level Bridge over Usri River in Giridih to Deoghar Road in Sirsiya Block Giridih For the year 2022-23	(8 x 12.60)	617.87	Govt. of Jharkhand RCD, Ranchi Letter no 4186(S) dt. 18.07.2018	661.60	SBD No.04 of 2022-23 dt 01/11/22	161.82	0%	40%	31.10.2024	Dilip Kumar, Vill. – Hutar, Po. – Mayapur, P.S. – Ramgarh, Distt. – Palamau, Jharkhand
1	Giridih	0.00	617.87		661.60		161.82				

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Hazaribagh
Div :Koderma
Name of EE-Sri Depesh Bahadur Anand

1	Construction of Proposed High Level Bridge Over Meetha Nala Ch-48th Km of Kowar-Koderma Road Under Plan For the Year 2017-18		356.17	356.1650 Dt- 02.05.2017, 2423(s)	317.36	317.36414 Dt- 06.10.2017, 11SBD/2017-18 Revised 296.19033	270.27	68%	85%	05.12.2018	M/S B.K. Enterprises, At-Madhwatand, P.O-Makatpur, P.S-Jai Nagar, Dist. – Koderma.
1	Koderma		356.17		317.36		270.27				

Circle : Hazaribagh
Div : Ramgarh
Name of EE-Sri Rajiv Ranjan Munda

1	Construction of ROB in Chandrapura Route in Leu of LC No.- 26Spl/T at KM 80/1-2	-	5469.71	Ltr. No.- 3642 Dt.- 13-10-2022	-	-	2450.00	44%	0%	-	F.A & C.A.O (Cons.)/C/ECR/ MHX, Patna
			5469.71		0.00	0.00	2450.00				

RCPLWEA

1	H.L. Bridge with Approach Road over Bhera River in 2nd KM of Kulhi-Dulmi Road	64.80 Mtr.	221.91	-	207.00	02(SBD)2018-19 Dt. 06.08.2018	178.45	86%	90%	15.08.2019	Vikram Kumar Deo 481 Sectors- 9B, B.S. City, Bokaro, Jharkhand
2	H.L. Bridge over Bokaro River in Duni- Ara Kanta Road	98.40 Mtr.	415.36	-	376.56	04(SBD)2018-19 Dt. 20.12.2018	316.43	85%	87%	19.12.2019	M/S Maa Laxmi Engineering, Sarvoday Nagar, Jailhata, Daltonganj, Palamu, Jharkhand

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	H.L. Bridge over Damodar River in Hesapoda- Kusumdi Road	295.20 Mtr.	1148.58	-	1758.05	05(SBD)2018-19 Dt. 24.12.2018	1114.69	63%	75%	23.06.2020	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
			1785.85		2341.61		1609.57				
3	Ramgarh + RCPLWEA		7255.56		2341.61		4059.57				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of Completed works(Bridges-Plan)
State Plan Bridge Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Hazaribagh Div : Hazaribagh Name of EE-Sri Abhinandan Kumar											
NIL											
0	Hazaribagh										
Circle : Hazaribagh Div : Bokaro Name of EE-Sri Prem Prakash Singh											
NIL											
0	Bokaro										
Circle :Hazaribagh Div : Chatra Name of EE-Sri Ravindra Singh											
NIL											
0	Chatra										
Circle : Hazaribag Div : Dhanbad Name of EE-Sri Dinesh Prasad											

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

ROB (Railway)

1	Chota Ambona-Pradhan-khanta ROB in Lieu of Level Crossing No. 15-Spl/T.	-	<u>4151.40914</u> 2081.75782	2985(S) dt. 25.03.13	-	-	2654.04	127%	100%	-	FA & CAO Con/E.C. Railway, Mahendrughat, Patna.
2	Matari-Gomoh (LC No. - 9B), Gomoh Telo (LC No. 9-B/CIC) & Gomoh-Khanudih (LC No. 9-B) Road over Bridge.	-	<u>6937.60261</u> 3614.15245	6372(S) dt. 08.07.13	-	-	3614.15	100%	100%	-	FA & CAO Con/E.C. Railway, Mahendrughat, Patna.
3	Construction of new ROB in replacement of existing ROB No. 6A on cost sharing basis (50:50) at Km 340/5-6 between Mahuda-Jamuniatand in Adra Division	-	<u>440.28276</u> 220.14138	4285(s) dt. 20.7.11	-	-	217.74	100%	100%	-	F.A. & CON/Con/S.E. Railway, Garden Reach, Kolkata.

3 Dhanbad

0.00

6485.94

Circle : Hazaribagh
Div :Giridih
Name of EE-Sri Rajendra Prasad

NIL

0 Giridih

Circle : Hazaribagh
Div :Koderma
Name of EE-Sri Depesh Bahadur Anand

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

NIL

0 Koderma

Circle : Hazaribagh

Div : Ramgarh

Name of EE-Sri Rajiv Ranjan Munda

1	Construction of Bridge and Approach Road of Bokaro River 3X24 M at 10th KM of Kujju-Ghato Road	73.80 M	353.31	Ltr. No 6936(S) Dt. 06.10.2015	344.69	02(SBD)2016-17 Dt. 20.07.2016	332.02	100%	100%	19-01-18	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
2	Construction of ROB in Sandi-Bijuliya Road (Old NH-33) near Ranchi Road Railway Station (Ch.-83 KM)	-	2908.90	-	-	-	1931.24	66%	100%	-	F.A & C.A.O (Cons.)/ E.C.R (M.H.X) Patna
3	Construction of ROB in Muri-Barkakana Section KM 406/1-12 (88th KM of old NH-33)	-	866.59	-	-	-	866.59	100%	100%	-	F.A & C.A.O (Cons.)/ S.E Railway Kolkata

3 **Ramgarh**

73.80 M

353.31

344.69

332.02

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Hazaribagh Div : Hazaribagh Name of EE-Sri Abhinandan Kumar											
1	Construction of Retaining wall in Sultana (NH-100) to Chhadwa (MDR 070) and Ramnagar-Kasturi Khap-Gadokhar Link Road at Chainage of 1st KM from Kadma Middle School to Rajesh Ojha Chowk Under RCD, Road Division, Hazaribag for the Year 2021-22	-	176.00	dt.25.01.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.226(S)	140.62	02 F2 of 2022-23 dt. 06.06.2022	-	-	60%	05.09.2022	M/s Real Classic Construction, Dr. Zakir Hussain Road, Hazaribag
2	Ordinary repair in Shankarpur (SH-07)-Narshing Sthan-Kapasiya-Kundilbagi (Total length 6.725Km), Under RCD, Road Division, Hazaribag for the Year 2022-23	6.73	31.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	25.59	19F2 of 2022-23 dt. 03.12.2022	-	-	100%	02.03.2023	Rahul Kumar, Suresh Colony, Hazaribag
3	Construction of RCC Culvert 2.0 M x 2.0M in Mukundganj Harhad Hupad Road in 2nd Km, Under RCD, Road Division, Hazaribag for the Year 2022-23	-	30.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	23.67	29F2 of 2022-23 dt. 04.01.2023	7.89	33%	75%	03.04.2023	Muktinath Singh, Pagmal Mandai Road, Noora, Hazaribag
4	Construction of Drain of Size 600mm x 900mm From Jain Petrol Pump to St. Xavier School, Under RCD, Road Division, Hazaribag for the Year 2022-23	-	50.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	39.00	25 F2 of 2022-23 dt. 10.12.22	25.00	64%	95%	09.03.2023	Aradhya Construction, New Colony, Zebra Road, Korrah, Hazaribag

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Ordinary repair in Mukundganj-Harhad-Hupad via Demotand Road from Km 0.00 to 7.25, Under Non Plan, RCD, Road Division, Hazaribag for the Year 2022-23	7.25	24.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	19.89	08 F2 of 2022-23 dt. 28.11.22	-	-	100%	27.02.2023	Rahul Kumar, C/o Late Shambhu Prasad, D.K. Nayak Near Ranjit Store, Suresh Colony, Hazaribag
6	Ordinary repair in Kallu Chowk (MDR 070)-Mandaikhurd-Sindur (NH-33) Road (Total length 7.965 Km), Under Non Plan, RCD, Road Division, Hazaribag for the Year 2022-23	7.965	25.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	24.99	24F2 of 22-23 dt. 10.12.22	-	-	100%	09.03.2022	Maa Gayatri Enterprises, Bahimar, Katkamsandi, Hazaribag
7	Special Repair of Annada Chowk to Hurhuru Road Via Old Bus Stand and Mission Hospital from 0.00 to 2.00 Km, Under RCD, Road Division, Hazaribag for the Year 2022-23	2.00	55.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	45.98	41F2 of 22-23 dt. 31.01.23	14.39	31%	100%	30.04.2023	Narayan Construction, Matwari, P.O.-Hazaribag, P.S.-Sadar, Hazaribag
8	Construction of RCC Drain in 5th Km of Barkatha-Tetron Road, Under RCD, Road Division, Hazaribag for the Year 2022-23	-	70.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	56.00	38F2 of 22-23 dt. 17.01.23	20.00	36%	100%	16.04.2023	Mahesh Prasad Mehta Construction Pvt. Ltd., Kali Mandir, Road, Jhumri Telaiya, Koderma
9	Construction of 2 M High Guard wall and other works in LHS AND RHS at 16th Km over Dulki River H.L. Bridge of Barkatha Tetron Road, Under RCD, Road Division, Hazaribag for the Year 2022-23	-	70.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	54.36	28F2 of 22-23 dt. 04.01.23	-	-	60%	03.04.2023	M/s Keshav Construction, 947, Bhadedih, Naeer TOP No. 2 Jhumri Telaiya, Koderma
10	Construction of 2M high Guard wall and others works in L.H.S. and R.H.S. at 13th Km Over Furuka River of Ichak-Barkatha Road, Under RCD, Road Division, Hazaribag for the Year 2022-23	-	65.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	55.23	35 F2 of 22-23 dt. 11.01.23	50.00	91%	100%	10.04.2023	M/s Anand Prakash, Nawadih, Sondimra, Barlanga, District- Ramgarh

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned		Agreement		Financial Progress Grand	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Construction of Guard wall at Mahto Aahra-Rampur-Basaria (Chauparan) Road in 2nd, 10th, 11th and 12th Km, Under RCD, Road Division, Hazaribag for the Year 2022-23	-	80.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	63.99	33 F2 of 22-23 dt. 04.01.23	30.00	47%	100%	03.04.2023	Ramswarup Kumar, humri Telaiaya, Koderma.
12	Ordinary Repair work in Barkatha Tetron Road, Under RCD, Road Division, Hazaribag for the Year 2022-23 (Non Plan)	-	50.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	49.99	42 F2 of 22-23 dt. 21.01.23	-	-	90%	30.03.2023	M/s Ashok Kumar, At & P.O.-Dharguli, P.S.-Bagodar, Giridih
13	Ordinary Repair work of Different Roads, Under RCD, Road Division, Hazaribag for the Year 2022-23 (Non Plan)	-	50.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	49.99	39 F2 of 22-23 dt. 21.01.23	-	-	100%	20.03.2023	Ashish Chandan, 9/262, Nawabganj, Hazaribag
13	Hazaribagh	23.94	776.00		649.32		147.29				

Circle : Hazaribagh

Div : Bokaro

Name of EE-Sri Prem Prakash Singh

SPILL OVER

1	Construction of 2 x 2 m Size Box Culvert, Drain and Retaining wall in Chandrapura - Bhandaridih - Phusaro Crossing No. 04 Khathara Gomia Road for the year 2022-23	-	100.00	do	74.39	20.04.2023/ 01 F2 of 2023-24	0.00	0.00	10%	19.06.2023	M/S BDMS Construction, Dugda Basti, Dugdha Coal Washery, Bokaro
2	Ordinary Repair work of Nawadih-Vendra Gomoh road(length 11.50 k.m) for the year 2022-23	-	36.00	do	35.90	29.12.2022/ 21 F2 of 2022-23	0.00	0.00	100%	28.02.2023	M/S Laxmi Enterprises, Vill. - Katghara, Nawadih, Bokaro
3	Special Repair work of Roads connecting various government offices of Bokaro Sector 1 and Camp Area for the year 2022-23 under Road Division, Bokaro.	26.20	60.00	do	60.00	22.02.2023/ 24 F2 of 2022-2023	0.00	0.00	40%	21.04.2023	M/S Sambhu Sharan Sudhansu, Add.: Kailash Nagar, Chas, Bokaro, Jharkhand- 827013

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned		Agreement		Financial Progress Grand	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Ordinary repair work of Rahawan- Jhumra Road for the year 2022-23	36.30	27.00	do	20.24	17.12.2022/ 19 F2 of 2022-23	0.00	0.00	100%	16.02.2023	M/s Sanjay Kr. Gupta, Add. - 1637, Block Colony, Phusaro Naya Road Ranchi.
5	Construction Of RCC Guard wall in Approach Road of HL bridge over Izari River in 9th Km of Chas Chandankiyari Raghunathpur Road for the year 2022-23.	-	50.00	do	49.97	01.12.2022/ 13 F2 of 2022-23	42.22	84.49	100%	31.01.2023	Shakti Enterprises, Prop. - Sanjay Gupta, At. - Laxmi Nagar, Near Anand Bhawan, Hehal Ranchi.
6	Beautification / renovation work of Inspection Banglaw situated at Sector 1/B, Bokaro Steel City for the year 2022-23	26.20	15.00	do	14.99	06.12.2022/ 17 F2 of 2022-23	8.00	53.36	100%	05.02.2023	M/S Sambhu Sharan Sudhansu, Add: Kailash Nagar, Chas, P.O. + P.S. - Chas, Dist. - Bokaro- 827013
6	Bokaro	88.70	288.00		255.47		50.22				

Circle : Hazaribagh
Div : Chatra
Name of EE-Sri Ravindra Singh

SPILL OVER

1	Renovation work of Asst. Engineer's Quarter Under R.C.D., Road Division, Chatra for the Year 2021-22		50.00	Lt. No. 226(S) dt. 25.01.2022	—	—	0	0	60%	27.09.2022	Sri Suresh Yadav Vill: Tarwagada, PO-Sahi, District: Chatra, Jharkhand - 525403
2	Renovation work of Two Unit Junior Engineer's Quarter Under R.C.D., Road Division, Chatra for the Year 2021-22		50.00	Lt. No. 226(S) dt. 25.01.2022	37.87	12F2/2021-22 dt. 24.03.2022	0	0	60%	23.09.2022	Sri Suresh Yadav Vill: Tarwagada, PO-Sahi, District: Chatra, Jharkhand - 525403

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Ordinary reapaire work of Hunterganj-Pandeyapura-Pratappur Road in partial stretches from KM 0.000 to 29.750 under Road Division Chatra for the year 2022-23		50.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	36.91	12F2/2022-23 dt. 05.01.2023	0.00	—	100%	04.04.2023	Nand Kishore Prasad Verma, Vill- Bhagewar, PO- Hunterganj, District- Chatra
4	Construction of RCC Drain (Guard wall) 200m both side in 12th KM of Simariya-Tandwa road under Road division Chatra for the year of 2022-23		20.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	14.69	11F2/2022-23 dt. 05.01.2023	0.00	—	100%	04.02.2023	Sunil Kumar Vill- Adarsh Nagar, District -Chatra
5	Ordinary Repair of Nagwan Bypass Road from Km. 0.00 to 2.96 Km. under RCD Chatra for the year of 2022-23.		20.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	15.07	15F2/2022-23 dt. 19.01.2023	0.00	—	100%	18.02.2023	Chandra Sekhar Singh Vill- Holomgada, Muktama, Rajpur, District - Chatra
6	Construction of Box Cell Culvert (2.0mx1.5m) of Itkhor-Bhadrakali Temple Link Road at Km. 1st and 2nd under RCD, Chatra for the year 2022-23.		50.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	35.93	16F2/2022-23 dt. 25.01.2023	0.00	—	100%	24.04.2023	Ajay Kumar Vill- Kanodi, PO- Kamta District- Chatra (Jharkhand)
7	Construction of 500m Drain over 25th Km. of Chauparan-Chatra Road under R.C.D., Chatra for the Year 2022- 23		60.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	47.99	08F2/2022-23 dt. 22.12.2022	37.77	79%	100%	21.03.2023	Shardendu Bhushan S/o Dhruva Deo Kumar Sharma At+PO- Daltonganj, Nawatoli Shivaji Maidan Raod, Palamu
8	RCC Box Cell Culvert (3.0mx3.0m) in 21st KM of Pratappur-Dumarwar Road under RCD Chatra for the year of 2022-23.		50.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	36.95	14F2/2022-23 dt. 19.01.2023	0.00	—	—	18.04.2023	Shiv Shankar Yadav Vill - Vhanghri, Varest Nagar, District - Chatra
9	Construction of R.C.D. Drain In Km. 1 st and 2nd in 300m Both Side in Nagwan By Pass Road from 2.96 under RCD Chatra for the year of 2022-23		30.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	21.86	18 F2 dt. 28.01.2023	0.00	—	—	27.04.2023	Vivek Yadav Vill- Saradu, PO- Tandwa, District - Chatra

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned		Agreement		Financial Progress Grand	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Construction of RCC Drain (Guard wall) 200m both side in 17th KM of Simariya-Tandwa road under Road division Chatra for the year of 2022-23.		20.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	13.58	17F2/2022-23 dt. 25.01.2023	0.00	—	—	24.02.2023	Suresh Yadav Vill - Hunterganj, District - Chatra
11	RCC Guard Wall 100m (Both Side) in 21st KM of Pratappur-Dumarwar Road under RCD Chatra for the year of 2022-23.		40.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	—	—	0.00	—	—	—	Shivnandan Kumar Vill- Gangta, PO- Hunterganj, District - Chatra
12	Ordinary Repair of Chauparan-Chatra Rod (MDR-68) in 48th Km. (Vikash Bhwan to Nagwan Bypass Road under RCD Chatra for the year of 2022-23.		15.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	10.69	10F2/2022-23 dt. 04.01.2023	0.00	—	—	03.02.2023	Suresh Yadav Vill - Hunterganj, District - Chatra
12 Chatra			455.00		271.54		37.77				

Circle : Hazaribagh
Div : Dhanbad
Name of EE-Sri Dinesh Prasad

SPILL OVER

1	Construction of Cross Drain in Telephone Exchange to Joraphatak (MDR- 059) Road under Non plan head for the year 2022-23.	1.10	5.00	1248(S) dt- 16.03.2023	5.00	01 F2/2023-24 dt. 08.04.2023	-	-	100%	07.05.2023	-
1	Dhanbad	1.10	5.00		5.00		0.00				

Circle : Hazaribagh
Div : Giridih
Name of EE-Sri Rajendra Prasad

SPILL OVER

1	Special Repair of Parasnth Branch Road (PWD Road) to Sammed Sikhhar Hill on Wandana Path (Total length – 9.60 Km.) For The Year 2021-22		80.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 226(S) Dt. 25.01.2022	76.00	45F2 of 2021-22 dt. 22.03.2022	0.00	0.0%		21.05.2022	Sri Ajay Roy, Giridih
---	---	--	-------	---	-------	--------------------------------	------	------	--	------------	-----------------------

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of RCC Drain (With Cover) in Dumri More-Isri Bazar-Rangamati More (Old NH-2) (Total Length – 900 M) For The Year 2021-22		70.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 226(S) Dt. 25.01.2022	58.43	47F2 of 2021-22 dt. 03.03.2022	0.00	0.0%	60%	02.05.2022	M/S Real Classic Construction, Hazaribag.
3	Ordinary Repair Work in Sariya-Koiridih-Katwara (Narayanpur More) for the year 2021-22		25.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 226(S) Dt. 25.01.2022	24.99	42F2 of 2021-22 dt. 14.02.2022	15.00	60.0%	100%	13.03.2022	Sri Ashok Kumar, Dhargulli, Giridih.
4	Construction of Drain in Giridih - Jamua Road under Road Division Giridih for the year 2022-23		60.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	49.70	31F2 of 2022-23 dt. 17.01.2023	0.00	0.0%		16.05.2023	Pradeep Enterprises, Dhanbad.
5	Ordinary Repair of Giridih-Jamua Road (SH-13) From KM 0 to 35 for the year 2022-23 under Road Division Giridih		70.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	63.97	22F2 of 2022-23 dt. 05.12.2022	49.70	77.7%	100%	04.04.2023	Jay Baba Baidyanath, Giridih
6	Ordinary Repair of Ghorthaba to Etasani Road via Barjo, Kubri, Gorhand, Nawaghar chatti Road (Total Length - 38.950 Km.) for the year 2022-23		80.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	66.29	27F2 of 2022-23 dt. 28.12.2022	0.00	0.0%		27.04.2023	Sri Ramswaroop Kumar, Giridih
7	Road furniture work in 26km and 32 km of approch road and other work in Tisri Thansighdih Kowakol road for financial Year 2022-23		25.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	15.94	30F2 of 2022-23 dt. 17.01.2023	0.00	0.0%	100%	16.03.2023	Sri Uday Saw, Giridih

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned		Agreement		Financial Progress Grand	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Construction of 600mm X 750mm size R.C.C. Drain in Bengabad-Chatro Road (Total Length – 400 M.) for the year 2022-23		30.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	29.96	18F2 of 2022-23 dt. 24.11.2022	0.00	0.0%	100%	23.02.2023	Sri Vinod Kumar Yadav, Giridih
9	Construction of Guard Wall in Tisri-Thansinghdih Kowakol Road in km 15, 16, 18 and 19 for the Year 2022-23		50.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	49.99	23F2 of 2022-23 dt. 13.12.2022	0.00	0.0%	100%	12.03.2023	Sri Rajendra Yadav, Giridih
10	Ordinary Repair of Govindpur-Tundi-Giridih Road in Km. 42.0 More to Ushri Fall road (Total Length – 2.75 Km.) for the year 2022-23	2.75	9.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	7.87	9F2 of 2022-23 dt. 18.11.2022	0.00	0.0%	100%	17.01.2023	Sri Shashi Kant Singh, Giridih
11	Ordinary Repair of Power House More to Collage More Road (Old Ushri Bridge) (Total Length – 2.4 Km.) for the year 2022-23	2.40	7.50	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	7.49	25F2 of 2022-23 dt. 15.12.2022	0.00	0.0%	100%	14.02.2023	Shekh Afridi, Giridih
12	Construction of R.C.C. Drain in 600mm X 750mm Size (Total Length – 180 M.) Power House More to Callege More Road (Old Ushri Bridge) for the year 2022-23		15.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	11.51	16F2 of 2022-23 dt. 24.11.2022	9.00	78.2%	100%	23.01.2023	Sri Kamlesh Lohani, Giridih
12	Giridih		521.500		462.139		73.70				

Circle : Hazaribagh
Div :Koderma
Name of EE-Sri Depesh Bahadur Anand

NIL

0 Koderma 0.00 0.00 0.00

