

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Roads-Plan)  
State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Medninagar</b> <b>Div : Daltonganj</b> <b>Name of EE-Sri Upender Prasad</b>											
1	Widening and Strengthening of Bishrampur to Belhara via Pandu Road (Length - 22.00 km) for the year 2015-16	22.000	3382.09	4509 (S) Dt. 25.06.15	3092.12	28.04.2016 02SBD/16-17	0.00	93%	93%	27.10.17	Shekhar Construction Pvt. Ltd., J-1817, G.F. Chitranjan Park, New Delhi.
2	Widening & Strengthening/Reconstruction of Barhmoriya More(Bishrampur Block) To Rehla Via Lalgadh for the year 2018-19	16.873	8290.06	5064 (S) Dt 31.08.18	4029.12	1.02.2019 23SBD/ 2018-19	6441.86	74%	84.5%	10.08.20	M/S Ganga Construction Daltonganj, Palamu
3	Reconstruction of Saltua (Loharsimmi) to Karso Via Matauli more Road for the year 2021-22 (Total Length - 21.110 KM)	21.110	8846.78	2359 (S) 12.08.2021	8500.00	21.01.2022 09SBD/ 2021-22	16200.00	69.0%	75%	20.01.24	GC-PE Joint Venture, Bank Colony, Ranchi.
4	Strengthening/IRQP Work of Daltonganj-Lesliganj-Panki Road (Length- 45.175 km) for the year 2021-22.	45.175	3135.39	2607 (S) 31.08.2021	2289.19	10.06.2022 2 SBD/22-23	6000.00	87%	94%	9.3.2023	Sildiliya Construction, Station Road Ward No.- 15, Daltonganj.

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Construction of Road from Daltonganj 2 no. Town Link Road to Pandit Jag Narayan Tripathi B.Ed College Bahimagara (Chiyanki) Under Road Division, Daltonganj (Total Length - 510 M) for the Year 2021-22.	510 m	304.14	2857 (S) Dt 20.09.21	316.60	08.04.2022 1 SBD/22-23	750.00	79.0%	92%	07.10.22	A.K. Construction, Panki Road Janakpuri Baralota daltonganj Palamu
6	Strengthening/IRQP Work of Sagalim-Tarhasi-Padma Road (Length- 15.20 km) for the year 2021-22.	15.200	690.81	3646 (S) Dt 26.11.21	686.56	27.09.2022 03SBD/22-23	2059.40	98%	100%	26.12.22	M/s Sarda Construction, Redma, Daltonganj, Jharkhand.
7	Strengthening/IRQP Work of Padwa More to Patan Road (Length- 14.350 km) for the year 2021-22.	14.350	701.53	204 (S) Dt 24.01.22	670.45	23.02.2023 23SBD/2022-23	300.00	15%	90%	22.05.23	M/s Indian Electrical Services, Bypass Road, Abadganj, Daltonganj, Palamau. -
8	IRQP Work of Bishrampur-More To Bishrampur Road km 0.00 to 3.925 for the year 2022-23.	3.925	324.92	4255 (S) Dt 22.11.22	299.57	23.02.2023 22SBD/2022-23	884.54	98%	100%	22.04.23	M/S Bindhyavasini Construction, Ranchi Road, Redma, Near Devi Mandap, Daltonganj, Jharkhand

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	IRQP Work of Daltonganj - Hariharganj Road (MDR-118) (Length-4.075 km) for the year 2022-23.	4.075	197.68	4327 (S) Dt 25.11.22	201.83	02.03.2023 24F2/2022-23	347.44	57%	100%	01.05.23	M/S R.D Construction, Near Bhagwati Hospital, Ranchi Road Redma, Daltonganj, Palamau. Jharkhand.
10	IRQP work of Daltonganj-Chhamuhan to Zila School, Head Post Office, Tinkoniya Garrage Via Town Hall Road (Length-1.80 km) (ODR) for the year 2022-23.	1.80	135.24	4254 (S) Dt 22.11.22	134.08	16.02.2023 20F2/2022-23	240.00	60%	90%	15.04.23	Ajay Kumar Dubey, Ranchi Road Near Pashupalan Vibhag, Redma, Daltonganj, Palamau.
11	Reconstruction of Padma to Chak Via Manatu Missing Link Road for the year 2022-23.	1.828	828.48	4249 (S) Dt 22.11.22	-	-	0.00	-	-	-	-
12	IRQP Work of Belwatikar Chowk to NH-75 via Old Income Tax Office (ODR) (Length- 1.53 km) for the year 2022-23.	1.53	113.23	4250 (S) Dt 22.11.22	98.37	02.03.2023 25F2/2022-23	267.89	91%	100%	01.05.23	M/S Akhileshwar Tiwary, H No.- 133 Dihtola Redma, Medininagar (Sadar) Palamau.

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	IRQP work of Daltonganj - Chainpur Road MDR-119 (Length- 2.64 km) for the year 2022-23.	2.64	239.21	4248 (S) Dt 22.11.22	190.33	21.02.2023 21F2/2022-23	300.00	53%	90%	20.04.23	M/S Anup Kumar Jaiswal, Panki Road, Baralota, Daltonganj, Palamau.
14	IRQP Work of Bishrampur-More To Utari Road km 0.00 to 14.40 for the year 2022-23	14.40	895.51	4243 (S) Dt 06.12.22	-	-	0.00	-	-	-	-
15	IRQP Work of Patan-Daltonganj (Bariya Chowk) Road km 0.00 to 17.90 for the year 2022-23.	17.90	1052.74	4449 (S) Dt 06.12.22	-	-	0.00	-	-	-	-
16	IRQP Work of Kudwa More To Tarhasi Road km 0.00 to 14.95 for the year 2022-23	14.95	882.49	4433(S) Dt 06.12.22	-	-	0.00	-	-	-	-
17	IRQP Work of Chainpur-Ramkanda Road (Length- 13.00 km) for the year 2022-23.	13.00	906.97	4764(S) Dt 28.12.22	-	-	0.00	-	-	-	-
18	IRQP Work of Chhatarpur-Dumariya Road (Length- 23.200 km) for the year 2022-23.	23.200	1835.80	59 (S) Dt 06.01.23	-	-	0.00	-	-	-	-
19	<b>C.R.F</b> Reconstruction of Bhajaniya of Mohammadganj to Haidernagar (Mohammadganj to Dangwar Road) Via Kolhua, Bardiha Pansa, Adhori and Ranideva Road. (Total Length- 17.372 km) for the year 2022-23. (Job No. CRF-JHR-2022-23/63	17.372	6242.37	E.I.C, RCD, Ranchi vide Lt. 659 (S) WE Dt 20.02.2023						-	

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
20	<b>C.R.F</b> Widening & Reconstruction of Kuti More (Chainpur) to Hutar Via Ramgarh Block Head Quarter (Total Length- 24.100 Km) Job No.- CRF-JHR-2022-23/64	24.100	8113.11	E.I.C, RCD, Ranchi vide Lt. 659 (S) WE Dt 20.02.2023			0.00	100%		-	
21	Widening & Strengthening/ Reconstruction of Japla (MDR 127) - Navinagar-Bihar Sima Road.	14.895	6296.42	J. Secretary R.C.D., Jharkhand Ranchi Lt. No. 1374 (S) Dt.20.03.23			0.00	100%		-	
22	<b>R.C.P.L.W.E</b> Widening & Strengthening of Chhattarpur Khajuri Belhara road in Km 16.3 for year 2018-19	16.300	1681.62	Joint Seceratry, RCD, Jharkhand Ranchi Lt NO. 1341 (S) Dt 07.03.18	1627.94	29.08.2018 03SBD/18-19	1428.36	88%	90%	28.02.20	Jai Maa Durga construction Chiniya more Garhwa
22	<b>Daltonganj</b>	306.62	55096.56		22136.18		35219.50				

Circle : Medninagar  
Div : Latehar  
Name of EE-Sri Arbind Kumar Verma

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Re-Construction of Kuro More (On SH-09) to Banskarcha (On SH-09) Via Barahi, Parhatoli Road (Total Length - 29.35 KM) (With Construction of Bridges)	29.35	9153.75	Lt.No.4507(S) Dt - 11.09.2019	6537.00	22 SBD/21-22 19-01-2022 24 Months	4342.60	66%	78%	18.01.2024	M/s Mini Construction Charch Road Daltonganj, Palamu, Jharkhand.
	Payment for hire of 4 Whiler Vehical for Inspection of Road for 18 Months				10.80	33F2/ 21-22 22-03-22, 18 Months 45000.00 Per Month & Per Ltr. 8.00 Km Oil upto 15000.00	7.40				M/S EMPIRE CALCINATORS, BALUMATH, LATEHAR, JHARKHAND
2	Re-Construction of Tumbagarha (On NH-75) to Kedh (On SH-09) Road	11.00	2946.57	Lt.No.219(S) Dt - 25.01.2022	2740.00	01 SBD/22-23 02-06-2022 11 Months	1800.00	66%	78%	01.05.2023	SC-JMDC JOINT VENTURE, Rana Niwas, Abadganj, Daltonganj,
3	Re-Construction of Hami (On Mahuadanr-LodhFall Road) – Orsa – Kusmi Road upto Chhattisgarh Border	13.47	6545.71	Lt.No.4465(S) Dt - 07.12.2022	6760.85	02 SBD/23-24 20-04-2023 18 Months					PUJA - HUMMINGBI RD -DC(JV) Nila Enclave, New Nagra Toli, Lalpur, Ranchi, Jharkhand
<b>3</b>	<b>Latehar</b>	<b>53.82</b>	<b>18646.03</b>		<b>16048.64</b>		<b>6150.00</b>				

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Mednagar Div : Garhwa Name of EE-SriPradeep Kumar											
1	Recostruction of Bhawnathpur-Kandi Via Kailan Road in km. 0.00 to 25.866	25.866	5839.09	3052(s)/ 05.06.17	5731.882115	23 SBD/17-18 30.01.18	3880.15	68%	72%	29.9.19	PRL Projects and Infrastructure Limited, Puja House, 34/1, Vikas Apartment, East Punjabi Bagh, New Delhi
2	Reconstruction of Bilashpur to Dhurki via Birbal, Khala, Khutiya, Sagma Road from km 0.00 to 31.60 km (Length- 31.600 km )	31.600	8636.54	2800 (s)/ 11.05.18	9288.35449	22 SBD/18-19 18.01.19	9486.99	95%	100%	17.01.21	SORATHIA VELJI RATNA & CO. 6 Om ComPlex. Bhuj Bhachau byPass. Dabanda (Gujrat)
3	Widening and Strengthening/ Reconstruction of N.H.-75 Lagma to Hasandag Tusar Road via Karkoma ( Total Length-15.060 Km.)	15.060	6528.23	1314 (S)/ 31.3.22	4929.59446	03 SBD/22-23 25.07.22			6.5%	24.04.2024	M/s Indian Electrical Services, Bye pass Road, Abadganj, Daltonganj

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening and Strengthening/ Reconstruction of Hoor More (At Garhwa-Sahpur Road) to Daltonganj Border via Dumaria Danda Road (Total Length-19.000 Km.)	19.000	6675.82	1320 (S)/ 31.3.22	5940.01498	04 SBD/22-23 26.07.22	900.00	15%	30%	25.07.2024	M/s Ganga Construction, Bank Colony road, Piska More, Ranchi
5	Widening and Strengthening/ Reconstruction of Garhwa to Chiniya Road (km. 0.00 to 26.300) under R.C.D., Road Division, Garhwa	26.300	7024.01	2475(S)/ 23.09.22	8472.00	24 SBD/22-23 24.01.23			12%	23.10.2024	Mini Construction, Church Road, Daltonganj, Palamu, Jharkhand
6	Strengthening/Reconstruction of Ramuna to manjhiaon Road(km. 0.00 to 29.300) under R.C.D., Road Division, Garhwa	29.300	5526.91	2474(S)/ 23.09.22	5714.75305	01 SBD/23-24 05.04.23					M/s R K Infracorp Pvt. Ltd. Flat No. 207, Lumbini Enclave, Opp. NIMS, Panjagutta, Hyderabad-500082, Telangana.
7	Widening and Strengthening/ Reconstruction of Ranka to Ramkanda Road (km. 0.00 to 20.925) under R.C.D., Road Division, Garhwa	20.925	6577.87	2476(S)/ 23.09.22	8000.0117	27 SBD/22-23 20.02.23			2%	20.07.2024	GC PE JOINT VENTURE, Bank Colony road, Piska More, Ranchi

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Widening and Strengthening/ Reconstruction of Dandai Bazar to Panghatwa PWD Road via Lawahikala Road (Total Length 10.05 km.) under R.C.D., Road Division, Garhwa	10.050	3877.57	1542(S)/06.03.19	2608.189	25 SBD/22-23 30.01.23			15%	29.04.2024	M/s Vinod Kumar Jain, College Road, Jashpur Nagar, Chhatishgarh-496331
9	I.R.Q.P. work of Ketar-Kandi Road from km. 0.00 to 24.00 under Road Division, Garhwa	24.000	1293.41	1143(S)/10.03.23							
10	Widening and Strengthening/ Reconstruction of Road from NH-75 Namdhari college to Panchpadwa via Korwadih, Chama, Duldulwa (Total Legth 24.670 Km) under Road Division, Garhwa	24.670	11969.93	1394(S)/21.03.23							
10	<b>Garhwa</b>	<b>226.77</b>	<b>63949.37</b>		<b>50684.80</b>		<b>14267.14</b>				

**CRF**

1	Reconstruction of Garhwa-Majhiaon-Kandi-Sone Bridge Road. (Total Length 47.45 km.) under Central Road Fund for the year 2019 (Job No. CRF-JHR-2018-19/52)	47.450	20114.40	RW/NH-28014/1/2019/JHR/Z-1-1600 dt. 6.3.19	13599.15	25.10.19 07 SBD/2019-20	8402.52	61%	80.2%	24.10.21	BLA Project Pvt. Ltd.-R.K. Transport and Construction Ltd. (JV), 65-A, Transport Nagar, Korba, Dist.-Korba, Chhatishgarh-495677
---	---	--------	----------	--	----------	----------------------------	---------	-----	-------	----------	---

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Remaining work of Reconstruction of Meral-Bana-Ambakhoriya (MDR-140) Road (Length-0.00 to 36.629 km ) under Central Road Fund for the year 2019-2020 (Job No. CRF-JHR-2018-19/50)	36.629	13905.57	RW/NH-28014/1/2019/JHR/Z-1-1600 dt. 6.3.19	13909.00	16.01.2023 23 EPC/22-23	0.00	0%	1.5%		Agrawal Global Infratech Pvt. Ltd., C2/101, Aishwarya Chamber, Telibandha, G.E. Road, Raipur (C.G.)
3	Reconstruction of Nagaruntari- Dhurki-Ambakhoriya Road (MDR-139) Total Length 24.940 km. under Central Road Fund for the year 2019-2020 (Job No. CRF-JHR-2018-19/51)	24.940	11311.36	RW/NH-28014/1/2019/JHR/Z-1-1600 dt. 6.3.19	9462.256387	21.10.19 02 SBD/19-20	2252.06	24%	27%	20.05.21	NG PROJECTS LIMITED, NG Circle, Mehtapura, Himmat Nagar, Gujrat
<b>3</b>	<b>Garhwa</b>	<b>562.56</b>	<b>173230.06</b>		<b>138340.01</b>		<b>39188.86</b>				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of Completed works(Roads-Plan)  
State Plan Road Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Medninagar</b> <b>Div : Daltonganj</b> <b>Name of EE-Sri Upender Prasad</b>											
1	Widening & Strengthening of Namudag(PWD Road) to Saraidaih Road ( Length – 6.1 Km) For the Year 2019-20	6.1	1771.69	1138 (S) Dt 20.02.19	876.95	17.10.2019 10SBD/2019-20	862.90	99%	100%	16.09.20	Jai Maa Ashtbhuji Construction, Hazaribag
2	<b>R.C.P.L.W.E</b> Widening & Strengthening of Samudih (on Chhattarpur-Japla-Benekala-Sabano-Bihar border km 15.203 for year 2018-19	15.20	1969.35	Joint Seceratry, RCD, Jharkhand Ranchi Lt NO. 1341 (S) Dt 07.03.18	1851.93	31.01.2019 19SBD/18-19	1735.23	94%	100%	30.05.20	M/s Jai Maa Sherawali Construction, Aurangabad, Bihar
2	Daltonganj	21.30	3741.04		2728.88		2598.13				
<b>Circle : Medninagar</b> <b>Div : Latehar</b> <b>Name of EE-Sri Arbind Kumar Verma</b>											
1	Re-Construction of Barwadih (On MDR-141) to Hutar Road (Total Length - 7.200 Km) with Construction of Bridges	7.20	3485.27	Lt.No.2342 (S) Dt - 12.08.2021	3297.19	08 SBD/21-22 25-11-2021 10 Months	3215.79	100%	100%	24.09.2022	M/s Indian Electrical Services Abadganj, Daltonganj, Palamu, Jharkhand

State Plan Road Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Strengthening / I.R.Q.P. work from Navrang Chowk (Latehar Saryu road) to Auranga River Via Railway Station( Length- 1.1 km)	1.10	46.90	Lt.No.3503 (S) Dt - 18.11.2021	46.15	19F2/ 21-22 05-01-2022 02 Months	45.93	100%	100%	04-03-22	Sri Prabhu Yadav Ker, Chhipadohar, Latehar
2	Latehar	8.30	3532.18		3343.35		3261.72				

**Circle : Medninagar**  
**Div : Garhwa**  
**Name of EE-SriPradeep Kumar**

**NIL**

0	Garhwa	0.00	0.00	0.00	0.00
---	--------	------	------	------	------

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Bridges-Plan)  
State Plan Bridge Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Medninagar</b> <b>Div : Daltonganj</b> <b>Name of EE-Sri Upender Prasad</b>											
1	Construction of High Level Bridge Over Dulki River at 2.040 km of Dumarwar-Manatu Road for the year 2015-16 (Span - 4 x 24.0, Length of bridge - 98.44 M)	98.44	268.95200 Revised AA 342.01500	5424 (S) Dt.31.07.15 Revised AA 1015 (S) Dt.14.03.22	305.34	27SBD/ 2016-17 07.02.17 Supplement ry Agreement- 24SBD/2017- 18	305.34	95%	95%	06.08.18	Shyama and Ankita Construction Pvt Ltd., Old Income Tax Road, Redma, Ward No.- 26, Daltonganj
2	Construction of H.L.Bridge over Khuntishot river at 2.350km, Sushma river at 4.515 km, Dhuriya River at 8.90 Km. and Amravati river at ch. 18th km of Bishrampur to Belhara via Pandu Road for the year 2019-20		1187.41	3844 (S) Dt 01.08.19	982.77	03SBD/2021- 22 27.09.21	400.00	41%	60%	26.03.23	Maa Chhinmastika Construction, Railway Colony, Daltonganj
3	R.C.P.L.W.E Construction of H.L. Bridge Over Amanat River in Lesliganj Ekhar road	432.04 0 m 18x24. 00	2393.92	Joint Seceratry, RCD, Jharkhand Ranchi Lt - 1341 (S) Dt- 07.03.18	3516.31	04SBD/2018- 19 30.08.2018	3194.55	91%	98%	1.03.2020	Sorathia vel Ji Ratna 06 Om Complex Bhuj Bhachau Bye Pass Road NearAjana Automobiles Road kutch Gujrat

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1 3	2 Daltonganj	3	4 3581.33	5	6 4804.42	7	8 3899.89	9	10	11	12

**Circle : Medninagar**

**Div : Latehar**

**Name of EE-Sri Arbind Kumar Verma**

1	Construction of High Level R.C.C. Bridge Over Auranga River at Chainage 3rd Km. of Latehar Saryu Kotam Road (MDR-249).	07 x 24.60 = 172.20 M	610.93	Lt. No.2883 (S) Dt.- 09-05-16	594.48	10 SBD16-17 12-11-2016 24 Month	374.50	48%	48%	11.11.18	Maa Gayatri Buildicon Pvt. Ltd. MIG. - D - 110 Harmu Hausing Colony Argora, Ranchi.
---	--	--------------------------	--------	----------------------------------	--------	---------------------------------------	--------	-----	-----	----------	--

**1 Latehar**

**374.499**

**Circle : Medninagar**

**Div : Garhwa**

**Name of EE-SriPradeep Kumar**

1	Construction of High Level Bridge over Panda River in the 24th km. of Ketar Raji Road. (Length 4x18.6 M)	74.4	467.61	4792(S)/18.8.17	499.49	22 SBD/17-18 29.01.18	389.03	78%	95%	28.01.19	M/s Gupteshwar Construction, Nai Muhalla, Daltonganj
2	Construction of High Level Bridge & Approach Road for Bridge over Kanhar River in Balchora Village in Dhurki Block. (Length of Approach Road 6.235 km.)	295.2	2712.002	677 (s)/01.02.18							
3	Construction of Box Culvert over Belo Nala (Ch. 17th km.), H.L. Bridge over Bajri Nala (ch. 17.800 km.) & H.L. Bridge over Kanha Nala (Ch. 22.10 km.) in Kharsota More to Kasnap Road under Road Division, Garhwa.	62.08	889.212	4159(S)/27.12.21	854.43937	01 SBD/22-23 04.07.22	117.59	14%	16%	03.03.2024	M/s Karan Construction, Main Road, Garhwa (JHARKHAND)

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Construction of H.L. Bridge over Puregarha River at Ch. 9th Km. of Ranka-Ramkanda Road under Road Division, Garhwa	55.80	384.806	58(S)/10.01.22	395.774	40 SBD/21-22 22.03.22	273.81	69%	78%	21.03.2023	Vijay Kumar, Rankakhurd, Ranka, Garhwa
5	Construction of H.L. Bridge Over Saraswati River Near Majhiaon More in Garhwa Town under R.C.D., Road Division, Garhwa for the year of 2022-23	34.98	260.248	1389 (S)/08.04.22	270.96173	02 SBD/22-23 18.07.22	6.92368	0%	8%	17.07.2023	M/s Maa Construction, Vill.-Karua Kala, PO-Dumariya, Garhwa
<b>5</b>	<b>Garhwa</b>	<b>522.50</b>	<b>4713.88</b>		<b>2020.665</b>		<b>787.345</b>				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of Completed works(Bridges-Plan)  
State Plan Bridge Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Medninagar  
Div : Daltonganj  
Name of EE-Sri Upender Prasad

0 Daltonganj

Circle : Medninagar  
Div : Latehar  
Name of EE-Sri Arbind Kumar Verma

NIL

0 Latehar

Circle : Medninagar  
Div : Garhwa  
Name of EE-SriPradeep Kumar

NIL

0 Garhwa

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Non-Plan)  
State Non-Plan Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle - Medininagar Division-Daltonganj Name of EE-Sri Upender Prasad</b>											
1	Repair Work of damaged RCC Culvert and Construction of Approach Road of Culvert in Chainpur-Ramkanda Road (Chainage- 12.6 Km) for the year 2022-23.		15.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No.3457(S),	10.86	21.012023 16F2/2022-23	0.00	0%	100%	21.01.2023	Pankaj Kumar Jaiswal, Hamidganj, Daltonganj, Palamau.
2	Railing and Expansion Joint work of High Level Bridge (Chainage- 22 Km & 23 Km) in Chhatarpur-Dumairiya Road for the year 2022-23.		15.25	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No.3457(S),	9.38	24.12.2023 10F2/2022-23	1.41	15%	20%	24.12.2022	Santosh Kumar Gupta, Sildilya Kala, Tarhasi.
3	Railing and Guard Wall work of High Level Bridge (Chainage- 18.9 Km) in Chhatarpur-Karma-Cherai Road for the year 2022-23.	1.24 m	40.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No.3457(S), Dt 22.09.2022	25.26	09.01.2023 13F2/2022-23	19.77	78%	85%	09.01.2023	Birendra Kumar Pathak, Murma Kala, Utari Road, Palamau.
4	Renovation / Supply and Boundry wall work in Office of Superintending Engineer, Road Construction Department, Road Circle, Daltonganj for the year 2022-23.		20.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No.3457(S), Dt 22.09.2022	14.00	19.01.2023 15F2/2022-23	2.10	15%	100%	19.01.2023	M/S M D Construction, Pokhaha Khurd, Rajwadih, Daltonganj.

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned		Agreement		Financial Progress Grand	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Consultancy Services for DPR Preparation of 2-Lane from Daltonganj ROB to North Koel Semra Mines including Land Acquisition, Forest Clearance and Utility Shifting etc at Daltonganj in the state of Jharkhand for the year 2022-23				8.63	04.03.2023 26F2/2022-23	0.00			04.03.2023	M/S Designilla Pvt, Ltd. JV with Shambhavi Techno Solutions Pvt. Ltd. A 87 Vipul Word, Sector 48, Gurgaon, Haryana- 122001
6	North Koel Semra Mines Link Road of Ordinary Repair for the year 2022-23	10.80	100.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No.1248(S), Dt 16.03.2023			0.00				
7	Panki Chowk to Chandrapura More Via Main Market, Bas Stand, High School Road of Ordinary Repair for the year 2022-23.			Engineer in Chief RCD Jharkhand, Ranchi vide Lt No.1248(S),			0.00				
<b>7</b>	<b>Daltonganj</b>		<b>190.25</b>		<b>68.12</b>		<b>23.27</b>				

Circle : Medininagar  
Div : Latehar  
Name of EE-Sri Arbind Kumar Verma

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned		Agreement		Financial Progress Grand	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Installation of Full Gantry in Ch-0.00 in Sikni - Richuguta (MDR-247) Road		18.00		9.16713	17 F2/ 2022-23 Dt. 03.12.22 2 Month.			0%	02.02.2023	Nitya Nand Pathak Village + Post – Torelawa Police Station- Kharaundhi District – Garhwa (Jharkhand)
2	Construction of 900m RCC Drain in 1st and 2nk Km in Town portion of Balumath - Murpa - Lapra (MDR-143) Road.		49.00		33.77976	11 F2/ 2022-23 Dt. 23.11.22 2 Month.			0%	22.01.2023	M/s B.M. Developers, Balumath, Latehar
3	Construction of 120 m Retaining Wall 2.50 Meter Height in 14th and 15th Km. of Mahuadar - Neterhat Road.		43.00		29.49012	09 F2/ 2022-23 Dt. 23.11.22 3 Month.			50%	22.02.2023	M/s B.M. Developers, Balumath, Latehar
4	Installation of 2 Nos. Full over gantry at chaninage 4th Km of Kutmu Garu mahuadar road ( SH-09) and 1 No. Bage Sakhuya of Mahuadar Neterhat Road (SH-09)		54.53	EIC RCD Lt. No. 1248(S) 16.03.2023							
<b>4</b>	<b>Latehar</b>		<b>164.53</b>		<b>72.44</b>		<b>0.00</b>				

Circle : Medininagar  
Div : Garhwa  
Name of EE-SriPradeep Kumar

### SPILL OVER

1	ORDINARY REPAIR OF CHAINPUR RAMKANDA ROAD FROM 14KM TO 26.718KM FOR THE YEAR OF 2022-23 UNDER R.C.D., ROAD DIVISION, GARHWA		20.00	2457(S) dt. 22.9.22	19.89	09 F2/22-23 02.11.22	16.25	82%	85%	01.01.23	Sri Nityanand Pathak, Vill+PO-Torelawa, PS- Kharaundhi, Garhwa
2	ORDINARY REPAIR OF RANKA-CHINIYA ROAD UNDER ROAD DIVISION, GARHWA FOR THE YEAR OF 2022-23		25.00	2457(S) dt. 22.9.22	24.92	14 F2/22-23 03.11.22	12.55	50%	60%	02.01.23	Sri Keshri Kumar Singh, Prince House, Hamidganj, Daltonganj, Palamu

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	ORDINARY REPAIR WORK OF NAGARUNTARI SUB DIVISION I.B. BUILDING AND ITS BOUNDARY WALL FOR THE YEAR 2022-23 UNDER R.C.D., ROAD DIVISION, GARHWA		10.00	2457(S) dt. 22.9.22	7.40	16 F2/22-23 03.11.22	3.82	52%	90%	02.01.23	Sri Rajdeo Mahto, Bar Muhalla, Tandwa, Garhwa

55.000

52.204

32.620