

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Roads-Plan)

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle : Hazaribagh</b> <b>Div : Hazaribagh</b> <b>Name of EE-Sri Abhinandan Kumar</b></p>											
1	Widening & Strengthening/ Reconstruction of Palma Moskodih-Choubey-Keshwari road for the Year 2016-17	16.79	4706.46	21.09.2016 Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 6036 (S)	<u>3283.28928</u>	dt. 15.09.2017 18 SBD of 2017-18	2525.49	77%	84%	14.01.19	Hills Trade-RK(JV) Gurgaon
2	Construction of H.L. Bridge with approach road between Malkana & Larahi at Barhi (Chauparan for the Year 2017-18)	100m Approach road 7.0Km Revised Length 7.2 Km	5331.74	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3251 (S) dt. 13.06.17	<u>4945.44994</u> Supp. 42.17276 Variation <u>245.29149</u> 5232.91419	dt. 09.11.17 36(SBD) of 2017-18 Supp. Agree 32(SBD) of 2021-22	4913.84	94%	97%	08.11.19	M/s Ganesh Yadav, Anand Nagar, Saraidhela, Dhanbad

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	W/S work of Dhobiyadih Dhamna Road (NH 2 Old Portion except Ch. 2050 m to 3200m near Barhi Chowk) (Total Length 3.30 Km) for the Year 2018-19	3.30	2080.00	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 1137 (S) dt. 22.02.19	1456.26	DT. 05.08.19 04(SBD) of 2019-20	1343.03	92%	97%	04.07.20	M/s Siddharth Construction, Korambey House, Hazaribag
4	Reconstruction work of TOP 3 (NH 100) to Mukundganj Via Lalpur Oriya road (Total Length 18.764 Km) for the Year 2018-19	18.764	5622.09	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 1248 (S) dt. 27.02.2019	4239.02	dt. 25.10.19 38(SBD) of 2019-20	4273.75	100%	100%	24.01.21	M/s Siddhartha Malti (JV), Hazaribag
5	Reconstruction work of Jhurjhuri to Pipcho road (Total Length 27.85 Km) under Road Division, Hzaribag/Koderma for the Year 2018-19	27.85 H.-22.93 K 4.92	6890.95	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 1239 (S) dt. 27.02.2019	4474.15	dt. 25.10.19 39 (SBD) of 2019-20	3566.18	80%	92%	24.06.21	M/s Siddhartha-Dilip (JV), Hazaribag

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Reconstruction work of Hedlag to Kanchanpur in Block Katkamsandi, Hazaribag for the Year 2019-20	6.59	1283.99	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3671 (S) dt 24.07.2019.	1006.00	dt. 30.10.19 42(SBD) of 2019-20	974.16	97%	100%	29.04.20	M/s Sanjay Construction, Saram, Bokaro
7	I.R.Q.P. work of Barkagaon to Badam Road from Km 7.00 to 12.400 (Total Length 5.400 Km) Under RCD, Road Division, Hazaribag for the Year 2021-22	5.40	152.62	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3025(S) dt. 30.09.2021	142.92	dt. 08.02.202 27F2 of 2021-22	0.00	0%	88%	07.05.2022	Ajay Quality Construction Pvt. Ltd., Mission School Road, Hazaribag
8	IRQP work of Khorhar Gauriya Karma Road (MDR-096) (Length 9.148 Km) Under RCD, Road Division, Hazaribag for the Year 2021-22	9.148	455.10	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3177(S) dt. 18.10.2021	472.73	dt. 20.01.22 22 (SBD) of 2021-22	300.00	63%	100%	19.04.2022	Jai Maa Asthabhuji Construction , Barkagaon Road, Hazaribag.

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	IRQP work of Ichak (NH-33) To Barkatha (NH-2) Road (Total Length 31.383Km) Under RCD, Road Division, Hazaribag for the Year 2021-22	31.388	776.31	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3196(S) dt. 18.10.2021	796.45	dt. 07.02.22 25 (SBD) of 2021-22	300.00	38%	66%	06.10.2022	Jai Maa Asthabhuji Construction , Barkagaon Road, Hazaribag.
10	IRQP work of Hazaribag (St. Columbas College More) Churchu-Hatyari More (NH-33) Road (Length 30.038Km) Under RCD, Road Division, Hazaribag for the Year 2021-22	30.038	1366.39	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3181(S) dt. 18.10.2021	1426.69	dt. 07.02.22 26 (SBD) of 2021-22	300.00	21%	72%	06.10.2022	M/s Siddharth Construction, Korambey House, Near GPO, Hazaribag

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	IRQP work of (A) Korrah Chowk (NH-100 and MDR 094 Junction) to Zabra Road (Zibralter House) from Km 0.00 to 2.00 (Length 2.00Km) (B) Hurhuru Main Road to Baba Path from Km 0.00 to 1.30 (Length 1.30Km) and (C) Mission Hospital Hazaribag-Baarkagaon road crossing (Near Lambodar Pathk House) To Khirgaon Chowk (NH 100) (Length 1.00Km) Total Length 4.30Km) Under RCD, Road Division, Hazaribag for the Year 2021-22	3.40	181.02	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3502(S) dt. 18.11.2021	138.62	-	-	-	-	-	Ajay Quality Construction Pvt. Ltd., Mission School Road, Hazaribag

18496.45

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle : Hazaribagh</b>  <b>Div : Bokaro</b>  <b>Name of EE-Sri Prem Prakash Singh</b></p>											
1	Strengthening and widening/ Reconstruction of Telgharia Railway Station to Manpur Via Shibbabudih Road for the year 2018-19	7.410	1700.00	1700.00 31.08.18/ 5060(S) of J.S., RCD, Jharkhand, Ranchi	1142.91	31.10.19/9S BD of 2019- 20	999.50	58.79	90%	29.04.20	M/S Sanjay Construction, At. + P.O. - Saram, Bokaro
2	(A) Reconstruction of Dantu (NH-23) to Kathara via Sillisadam including Sillisadam to Chalkari Road.(Total length 31.825 km) for the year 18-19	31.825	10321.91	05.03.19/ 1503(S) of J.S., RCD, Jharkhand, Ranchi	6801.12	30.07.19/ 01 SBD of 2019- 20	7586.89	69.84	97%	29.07.21	Classic Engicon Pvt. Ltd. 3D, Vatika Apartment, Line Tank Road, Ranchi.
	8.61				23.07.19/ 4 F2 of 2019- 20	8.61	90.00	100%	22.01.20	M/S Arun Kumar Jaishwal, Vill.+ P.O. - Chandankiyari, Bokaro	

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	(C) Construction of H.L Bridge over (A) Canal at Ch.11.717 KM of Dantu to Kathara Road, (B) Canal at Ch. 11.924 KM of Sillisadam-Chalkari Link Road and (C) Chatnia Nala at Ch. 0.395 KM. of Dantu to Kathara via Sillisadam Road under Road Division, Bokaro for the year 2019-20				302.52	31.10.19/ 11 SBD of 2019-20	107.84	30.00	50%	30.10.20	M/S Sanjay Construction, At. + P.O. - Saram, Bokaro
3	Widening & Strengthening of Bijuliamore Chandaha-Chandramore via Sialjori Road (Total length 13.200 KM) for the year 2016-2017	13.2	3160.01	26.08.16/5478(S) of D.S., RCD, Jharkhand, Ranchi	2524.08	31.10.19/ 12 SBD of 19-20	2615.03	53.80	80%	30.09.20	Rajeev Kumar, House No. K 125, PC Colony, Hanuman Nagar, Kankarbagh, Patna - 800020
					3.18	31.05.17/ 2 F2 17-18	3.18	98.00	100%	30.09.17	M/S Arun Kr. Jaishwal, At.+P.O.- Chandankiyari, Dist.- Bokaro
4	Widening & Strengthening/ Construction of Approach road to Mega Food Park Chandankiyari, Bokaro (Total Length 4.055 KM) for the year 2017-18	4.00	1613.95	09.10.17/ 5609(S) of J.S., RCD, Jharkhand, Ranchi	922.55	05.10.2021/ 2 SBD of 2021-22	436.73	18.59	45%	04.04.2022	HARI NANDAN CHOUDHARY Behind Hero Honda Showroom, Dudhani, Bhagalpur Road, Dumka - 814101 Mob. 9801310245.

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Strengthening work of BTPS Bermo (MDR-079) Road (Total length 11.50 km) for the year 2021-22 under Road Division, Bokaro.	11.50	1348.92	18.10.2021/3201(S) of J.S., RCD, Jharkhand, Ranchi	1408.84	Provisional W.O. dt. 12.03.22 / Agreement dt. 26.03.22/ 8 SBD of 2021-22	75.00	5.56	40%	11.08.2022	Sanjay Construction, Saram, Dist. - Bokaro
6	Strengthening work of Lohapatti - Chandrapura Road in Km 1.60 to 10.50 (T. Length 8.90 km) for the	8.90	644.78	18.10.21/3188(S) of J.S., RCD, Jharkhand, Ranchi	627.35	15.02.22/ 4 SBD of 2021-22	0.00	0.00	10%	14.06.2022	HVS Construction Material Pvt. Ltd., Add. Patsoi Lamkhai, N.C. Road, Imphal West, Manipur
7	Strengthening work of T. More to Harina Chowk Road (Total length 3.60 km) for the year 2021-22 under Road Division, Bokar	3.60	255.65	18.10.2021/3176(S) of J.S., RCD, Jharkhand, Ranchi	212.39	05.01.2022/ 03 SBD of 2021-22	212.07	82.95	100%	04.03.2022	M/S preeti Enterprises, At. - Harina, P.O. - Nawagardh, Dhanbad
8	IRQP work of Bishnugarh Naraki Road (Total length 22.960 km) for the year 2021-22 under Road Division, Bokar	22.96	1569.80	18.11.2021/3507(S) of J.S., RCD, Jharkhand, Ranchi	0.00	0.00	0.00	0.00	0%		
9	Widening and Strengthening /Reconstruction of Sarubera (On 26th km of Dumari –Nawadih Bermo Road) to	25.83	4303.68	23.12.21/4070(S) of J.S., RCD, Jharkhand, Ranchi	4327.85	05.03.2022/ 05 SBD of 2021-22	200.00	4.65	25%	04.09.23	M/S ME-SC(JV), Dumra Harina, Dhanbad

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Widening & Strengthening / Reconstruction of Chandrapura (Dugdha) to Bhalmara (Kodwadih) (MDR-073) Road including CTPS DVC Colony link Road (Total Length 21.138 KM) for the year 2021-22 under Road Division, Bokaro	21.14	3710.68	15.02.2022/ 531(S) of J.S., RCD, Jharkhand, Ranchi	0.00		0.00	0.00	0%		-
1	Strengthening of Manjhidi (Jaina More)-Phusaro-Nawadih-Dumri Road (Total length 46.65 km) for the year 2018-19 under Road Division, Bokaro.	46.65	5285.52	27.02.19/ 1232(S) of J.S., RCD, Jharkhand, Ranchi	4430.88	13.09.19/ 2 SBD/19-20 (with sulementry Agr.)	4069.96	77.00%	100%	18.07.20	East India Const. Taneja House, Jodhadih More, Chas, Bokaro
2	Strengthening work of T. More to Harina Chowk Road (Total length 3.60 km) for the year 2021-22 under Road Division, Bokar	3.60	255.65	18.10.2021/ 3176(S) of J.S., RCD, Jharkhand, Ranchi	212.39	05.01.2022/ 03 SBD of 2021-22	212.07	82.95%	100%	04.03.2022	M/S preeti Enterprises, At. - Harina, P.O. - Nawagardh, Dhanbad

16526.89

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle : Hazaribagh</b>  <b>Div : Chatra</b>  <b>Name of EE-Sri Ravindra Singh</b></p>											
1	Reconstruction of Tandwa - Rai - Khelari Road from km 13.450 to 15.00 under Road Division, Chatra for the Year 2019-20.	1.55	986.92	Joint Sec. Lt. No. 4599(S) dt. 16.09.2019	829.79	02 (SBD)/ 2019-20 dt. 26.10.2019	492.57	39%	42%	25.04.2020	Arunaditya Projects & Mineral, C-188 Vidyalaya Marg, Ashok Nagar, Ranchi
2	Widening & Strengthening work of Police Line (NH-100) to Nawadih Road from Km. 0 to 17.6 Under Road Division Chatra.	17.6	3891.73	Joint Sec. Lt. No. 2367(S) dt. 12.08.2021	3342.99	1(SBD)/20 21-22 dt. 21.12.2021	1153.04	17%	28%	23.02.2024	M/s R K Infracorp Pvt. Ltd. Flat No. 207, Lumbini Enclave Opp. NIMS, Panjagutta, Hyderabad – 500082
3	Strengthening of Jori-Pratappur Road under R.C.D., Chatra, Year 2021-22	18.00	786.67	Joint Sec. Lt. No. 3184(S) dt. 18.10.2021	814.17	02(SBD) / 02.02.2022	724.01	44%	30%	01.08.2022	Koleshwari Infracons Pvt. Ltd. Vill. Nagar, PO+ PS- Hunterganj District- Chatra
4	IRQP work of Prtappur - Dumarwar Road in Km. 0.00 to 21.60 under R.C.D., Chatra.	21.06	925.76	Joint Sec. Lt. No. 3647(S) dt. 26.11.2021	936.19	04(SBD) / 28.03.2022	0.00	0%	—	—	Poja Enterprises At- Simaria, Chatra

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening and Strengthening of Simariya - Tandwa Road (MDR-72) (With High level Bridge) from Km. 0.00 to 26.880 under RCD, Chatra.	26.88	6709.48	3569(S) dt. 06.06.2016	7229.18	01 (SBD) of 2016-17 dt. 07.10.2016 Revised Value : 7918.44314 Vide Lt. No. CE, (Comm) 135 dt. 28.01.2020	7935.28	99%	100%	26.04.2018	M.G. Contractor Pvt. Ltd. House No. 1704, Sector-4 Panchkula, Haryana
2	Widening and Strengthening of NH-99 Hunterganj- to Koleshwary Mandir Road from Km. 0 to 9.2	8.73	1569.66	3487(S) dt. 02.06.2016	1225.01	1 SBD/17-18 dt. 25.05.2017	1016.51	83%	95%	24.02.2018	M/s Kumar A.S. Construction Ashok Nagar, Gaya, Bihar- 823001
3	Widening and strengthening Work of Uta More (MDR-68) to Tamasin Road and Kanhachatti to Gulli more (MDR-68) Road from Km. 0.00 to 33.261 (Intermediate Lane).	33.261	5691.95	1484(S) dt. 10.03.2017	5459.87	02 (SBD) / 17-18 dt. 22.09.2017	4842.40	89%	100%	21.03.2019	UMSL Ltd. IMFA Building, Rasulgarh, Bhubaneswar- 751010 Mobile +91-7682830822
4	Widening and strengthening of Tandwa (MDR-072) - Bariyatu (NH-99) road via Soparn from Km. 0.00 to 29.20 under road division, chatra.	29.2	7410.93	Joint Sec. Lt. No. 1560(S) dt. 06.03.2019	5450.90	01 (SBD)/2019-20 dt. 16.10.2019	6075.55	111%	100%	15.06.2021	G.C.P.E. Joint Venture, Ranchi

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

22239.353

**RCPLWEA**

1	Widening and Strengthening Reconstruction of Khadiya - Urdaha- Gopda- Dumari- Keredari Road in Km. 0.00 to 18.710 under RCD, Chatra. Package No.- JH02LWE005	18.71 (19.275- Revised)	1955.11	17024/II(i) 2017-RC (358261) dt. 22.02.2018	1975.89	05(SBD) of 2018-19 dt. 29.08.2018		0.994	100%	28.12.2019	M/s Puja Enterprises, Vill: Simaria, Dist: Chatra
---	--	----------------------------	---------	---	---------	-----------------------------------	--	-------	------	------------	---

**Circle : Hazaribag**

**Div : Dhanbad**

**Name of EE-Sri Dinesh Prasad**

1	Widening And Strengthening Of Loharbarwa (On Nh-2) Mayurnachna Kadmahara (G.T.G Road) And Mayurnachna Amarpur (Nh-2) Road (Total Lenth-27.506 Km) Under Plan Head For The Year 2016-17.	27.51	5320.07	1490 (S) dt. 10.03.17	(i)4989.071 66 (ii)203.395 79 (variation) 5192.46745	02 SBD/2017- 18 dt. 29.08.17	5285.14	98%	97%	28.05.19	M/s Daroga Pradhan
2	Widening and Strengthening/ Reconstruction of Mahuda(On NH-32)-Sindri(Jamadoba)(On MDR-055) Road(Length-22.940) under Plan Head for the year 2016-17.	22.94	16319.23	3561 (S) dt. 06.06.16	6800.93	01 SBD/2018- 19 dt. 09.03.19	4904.89	31%	32%	08.11.2020	EICC-SRB(JV)

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	I.R.Q.P work in Dumra -Jhagrahi Katras road From km 0.00 to km 9.41 under plan head for the year 2021-22.	9.41	758.09	2332(S) dt. 11.08.2021	678.09	03 SBD/2021-22 dt. 14.12.2021	575.00	85%	100%	13.04.2022	M/s Santosh Singh
4	IRQP/Strengthening Work Of Bhuli More To Aara More Road (Total Length = 1.40 Km) Under Plan Head For The Year 2021-22.	1.40	216.78	3650(S) dt. 26.11.2021	214.17	32 F2/2021-22 dt. 04.02.2022	30.00	14%	100%	03.04.2022	Sri Ram Naresh Singh
5	IRQP/Strengthening Work Of Bekar Bandh To Binod Bihari Chowk Via Babudih Road ( Length 3.20 Km) And Rajgang-Katras-Jamdiha Road ( Length 5.80 Km ) (Total Length 9.00 Km) Under Plan Head For The Year 2021-22.	9.00	826.34	3199 (S) dt. 18.10.2021	856.70	05 SBD/2021-22 dt. 10.02.2022	584.62	68%	100%	09.05.2022	Preeti Enterprises
6	Strengthening And Widening / Reconstruction Work Of Jharia To Baliapur Road (Mdr 047) (Total Length 11.440 Km) Under Plan Head For The Year 2021-22.	11.44	4449.78	3511 (S) dt. 18.11.2021	4645.90	06 SBD/2021-22 dt. 11.03.2022	269.89	6%	15%	10.02.2023	Daroga Pradhan
7	Widening / Strengthening & Reconstruction Work Of Maniadih To Sarra Via Machhiyara Road (Total Length - 12.814 K.M) Under Plan Head For Year 2021-22.	12.81	3073.32	4067 (S) dt. 23.12.2021	2792.00	07 SBD/2021-22 dt. 11.03.2022	200.00	7%	15%	10.01.2023	Preeti Enterprises

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	IRQP/Srenghening work of Putki - Bhaga- Bhoura- Sudamdih Road (Total length - 13.15 KM) under Road Division Dhanbad for the year 2021-22.	13.15	847.83	3805 (S) dt. 07.12.2021	881.68	08 SBD/2021-22 dt. 11.03.2022	200.00	23%	90%	17.06.2022	Bal Krishna Balotia Const. Pvt.Ltd.
9	Strengthening / Irqp Work Of Baliapur – Patlabari Road ( Mdr 065 ) In Km 0.00 To Km 29.768 Under Plan Head For The Year 2021-22.	29.77	1708.92	3505(S) dt. 18.11.2021	1782.95	09 SBD/2021-22 dt. 23.03.2022	175.00	10%	20%	09.08.2022	R. B. A. Constuction Pvt.Ltd.

12224.55

**Circle : Hazaribagh**  
**Div :Giridih**  
**Name of EE-Sri Rajendra Prasad**

1	Widening & Strengthening of Domanpahari to Chugali, Dhurgargi Via Vijaydih Road in Km. 0 to 21.265 For the year 2018-19 <b>Bridge At Che. 14+700</b> <b>Span - 8 X 24.600</b>	21.27	5729.13	Govt. of Jharkhand RCD, Ranchi Letter no 2803 (S) dt 11.05.18	4568.61	SBD No. 08 of 2018-19 dt 28/11/18	3472.63	76%	79%	27.11.20	M/S East India Construction Company, Bokaro
---	---	-------	---------	---	---------	-----------------------------------	---------	-----	-----	----------	---

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Reconstruction of Balhara (SH-13)-Patna-Pihara-Kherda (MDR-113) Road (Length 36.950 Km.) and Patna-Gawan Link Road (Length 2.17 Km.) (Total Length 36.950 Km. for the year 2018-19 <b>Bridge at</b> <b>Che. 16 + 070, Span - 2 X 16</b> <b>Che. 29+293, Span - 1 X 18</b> <b>Che. 31 + 513, Span 2 X 21</b>	36.95	12831.99	Govt. of Jharkhand RCD, Ranchi Letter no 5087 (S) Dt 31.08.18	8751.62	SBD No.07 of 2018-19 dt 08/11/18	6386.08	73%	65%	07.11.20	M/S M & S Company.
3	Widening and Strengthening of Govindpur-Tundi-Giridih Road (Part of SH-13) in Km. 43.77 to 51.67 (Total Length 7.90 Km.) (With Construction of Bridge) For the year 2018-19 ( <b>Span Bridge 1 X 21.60</b> )	7.90	2635.25	Govt. of Jharkhand RCD, Ranchi Letter no 1234(S) Dt. 27.02.2019	2464.64	SBD No. 01 of 2019-20 dt 24/09/19	1459.44	59%	61%	23.06.20	M/S Daroga Pradhan, Dhanbad.

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening and Strenthening/ Reconstruction of Hesla-Beko road (Including Bridges) (Total Length – 29.925 Km.) For the year 2019-20 <b>Bridge at</b> <b>Che. 153, Span - 1 X 16</b> <b>Che. 1779, Span - 2 X 8</b> <b>Che. 2865, Span 2 X 8</b> <b>Che. 4518, Span - 2 X 8</b> <b>Che. 7029, Span - 2 X 8</b> <b>Che. 12828, Span - 1 X 16</b> <b>Che. 17036, Span - 1 X 16</b> <b>Che. 17928, Span - 1 X 16</b>	29.93	6924.93	Govt. of Jharkhand RCD, Ranchi Letter no 3635(S) Dt. 22.07.2019	4534.01	SBD No. 06 of 2019-20 dt 26/10/19	1980.00	44%	49%	25.05.21	Amitabh Const. Pvt. Ltd. Koderma
5	Widening and Strenthening / Reconstruction of Fatehpur to Bongi (Bihar Border) Via Bhelwaghathi Road (Including Construction of Bridge) (Total Length–15.810 Km.) For The Year 2019-20 ( <b>Bridge at Che. 14+565, Span - 4 X 21</b> )	15.81	5051.63	Govt. of Jharkhand RCD, Ranchi Letter no 3558(S) Dt. 19.07.2019	3583.41	SBD No. 02 of 2019-20 dt 23/10/19	2280.82	64%	67%	25.05.21	M/S Om Namo Siwai Construction, New Delhi.

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Renovation Work of Parasnath Hill Road (MDR-82) (Total Length – 5.00 Km.).	5.00	628.73	Govt. of Jharkhand RCD, Ranchi Letter no 4541(S) Dt. 14.09.19	529.48	SBD No. 01 of 2021-22 dt 18/01/22	75.62	14%	16%	17.06.22	Sri Sant Kumar Deo, Krishna Nagar, Giridih.
7	Improvement of Riding Quality of Chandauri-Tishri Via Kokaibank Link Road(MDR-087 Part) From Km. 0.00 to 9.363 (Total Length – 9.363 Km.) Under Road Division, Giridih for the year 2021-22.	9.36	469.51	Govt. of Jharkhand RCD, Ranchi Letter no 3179(S) Dt. 18.10.21	439.29	SBD No. 02 of 2021-22 dt 18/01/22	130.00	30%	40%	17.06.22	Sri Sant Kumar Deo, Krishna Nagar, Giridih.
8	Reconstruction/ Strenthging of Road from Dr. Sheela Verma Hospital (on Giridih-Jamuva Road) to Pachamba-Jamuva Road) (Toal L. 3.0KM.) Under Road Division, Giridih For the Year 2021-23	3.00	513.86	Govt. of Jharkhand RCD, Ranchi Letter no 3500(S) Dt. 18.11.21	499.58	SBD 04 of 2021-22 Dt. 23.02.22	80.00	16%	40%	22.05.22	Sri Sant Kumar Deo, Krishna Nagar, Giridih.

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	IRQP Of Chotki Khargdiha-Dudhwatoli-Gondlitanr- Lataki-Chatro-Mirzaganj (MDR-92) (Total Length- 34.80 KM.) Road for the Year 2021-22	34.80	1454.01	Govt. of Jharkhand RCD, Ranchi Letter no 3195 (S) Dt. 18.10.21	1523.72	SBD 07 of 2021-22 Dt. 23.03.22	0.00	0%	5%	22.09.22	Samleshwari Road Buliders Bokaro
10	Strengthening of Dabursaini-Jorassnkh Road (Total Length-20.40 KM.) Under Road Division Giridih for the year 2021-22	20.40	562.83	Govt. of Jharkhand RCD, Ranchi Letter no. 3186 (S) Dt. 18.10.21	473.65	SBD 06 of 2021-22 Dt. 09.03.22	0.00	0%	30%	08.08.22	East India Construction Co.
11	Improvement of Riding Quality of Bagodih More to Juthaam (Total Length – 13.88 Km.) Under Road Division, Giridih for the year 2021-22.	13.88	618.42	Govt. of Jharkhand RCD, Ranchi Letter no. 3390 (S) Dt. 01.11.21	594.17	SBD 05 of 2021-22 Dt. 05.03.22	140.00	24%	80%	04.06.22	M/S Ajay Singh, Dhanbad

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Reconstruction of Jhari more (N.H-2) Banpoura-Chichaki Upto Khuta Chowk Road for the year 2018-19 <b>Bridge at Km. 0.335, Span - 2 X 10</b>		3331.56	Govt. of Jharkhand RCD, Ranchi Letter no 5090(S) Dt. 31.08.2018	1931.94	SBD No. 09 of 2018-19 dt 10/12/18	2660.68	100%	100%	09.10.19	M/S Amitabh Construction.
2	Widening and Strengthening of Chirki-Palma-Rajganj Road in Km. 0 to 22 for the year 2016-17.		6503.37	Govt. of Jharkhand RCD, Ranchi Letter no 4359 (S) Dt. 15.07.16	3898.45	SBD No.03 of 2016-17 dt 07/03/17	3750.01	96%	100%	06.03.19	M/S Ganesh Yadav, Dhanbad
3	Strengthening of Barwadih (On Giridih-Tundi Road (SH 13)- Saraydih-Bhudhiyakhad Road (Total Length - 1.42 Km.) Under Road Division, Giridih For The Year 2021-22.		150.86	Govt. of Jharkhand RCD, Ranchi Letter no 3501(S) Dt. 18.11.21	114.89	18F2 of 2021-22 Dt. 19.01.2022	114.59	100%	100%	18.03.22	Jai Baba Baidyanath Construction Pvt. Ltd. Giridih.

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Reconstruction of Bhandaridih Rajdoot Showroom to Chaitadiah Road (Total Length - 0.725 Km.) Under Road Division, Giridih For the Year 2021-22		91.26	Govt. of Jharkhand RCD, Ranchi Letter no 3394(S) Dt. 01.11.21	69.36	19F2 of 2021-22 Dt. 19.01.2022	68.48	99%	100%	18.03.22	Jai Baba Baidyanath Construction Pvt. Ltd. Giridih.
5	Reconstruction of CRPF Camp-Near Giridih Bust Stand-Officer's Colony- S.P. Kothi (On NH-114A) Road (Total Length – 1.20 Km.) Under Road Division, Giridih for the year 2021-22.	1.200	275.24	Govt. of Jharkhand RCD, Ranchi Letter no 3393(S) Dt. 01.11.21	257.67	SBD 03 of 2021-22 Dt. 11.02.22	149.55	58%	100%	10.04.22	Shree Ram Construction, Giridih
		<b>199.49</b>	<b>47772.56</b>		<b>34234.50</b>		<b>22747.89</b>				

**Circle : Hazaribagh**  
**Div :Koderma**  
**Name of EE-Sri Debesh Bahadur Anand**

1	Reconstruction works of Domchanch-Dhodakola-Saphi-Faguni Road (MDR-111) [From 0.00 to 21.592 Km]	21.59	6519.54	Dt- 31.08.2018, 5092(s)	4435.73	Dt- 29.05.2019, 01SBD/2019-20	236.00	5%	15%	28.09.2020	M/S Ganesh Yadav. Anand Nagar, P.O-ISM, Dhanbad, Jharkhand
---	--	-------	---------	-------------------------	---------	-------------------------------	--------	----	-----	------------	--

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	RECONSTRUCTION WORK OF TILAIYA(PIPRADIH)-JAINAGAR- BAGRO (ON DOMCHANCH- PIPCHO ROAD) (TOTAL LENGTH-0.00 to 18.550 Km) UNDER ROAD DIVISION KODERMA FOR THE YEAR 2019-20	18.55	4134.61	Dt-10.07.2019, 3392(S)	3295.65	Dt-14.10.2019, 26SBD/2019-20	1480.89	45%	65%	02.12.2020	M/s R.K Infracop Pvt. Ltd, Hyderabad.
3	Strengthening/IRQP Work of Bagodar to Sariya Road from Km. 0.00 to Km. 13.50 under Road Division, Koderma for the Year 2021-22	13.50 Km	977.50	Dt-27.08.2021, 2573(S)	1019.81	Dt-31.01.2022, 01SBD/2021-22	800.00	79%	90%	29.07.2022	Amitabh Constructions, Pvt. Ltd.Koderma
4	IRQP Work in Khori Mahua-Dhanwar-Sariya Road (MDR-115) from Km. 0.00 to Km. 35.26 under Road Division, Koderma for the Year 2021-22	35.26Km	1888.27	Dt-18.11.2021, 3506(S)	1968.64	Dt-12.04.2022 01/S.B.D. OF 2022-23	-	-	20%	01.09.2022	Amitabh Constructions, Pvt. Ltd.Koderma
5	Strengthening Work of Kowar-Koderma Road (MDR-090) from Ch Km 37.00(38thKm) to Km 79.00(Total Length 42.00 Km) under Road Division,Koderma for the year 2021-2022	42.00 Km	2486.24	Dt-07.01.2022, 45(S)							

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Strengthening/Reconstruction of Dhab-Pihra-Satgawan Road(MDR-113) in Km. 0.00 to km. 21.325 (Total Length 21.325Km.) Under Road Division Koderma for the year 2021-22	21.325 Km	2296.36	Dt-07.01.2022, 51(S)							

18302.52

2516.89

**Circle : Hazaribagh**  
**Div : Ramgarh**  
**Name of EE-Sri Rajiv Ranjan Munda**

1	Widening and Strengthening of Lalki Ghati (NH-33) to Marang Marcha (NH-23) Road (Including Construction of Bridges) from KM 0.00 to KM 25.90	25.90	5611.71	Ltr. No. 5669(S) Dt. 11.10.2017	5178.40	03(SBD)20 17-18 Dt.- 24-02-2018	6468.36	98%	96%	23.08.2019	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
2	Strengthening of Lalpania More (In 26th KM of Petarwar- Gomia Road) to Naya More (Kujju in 76th KM of NH-33) Road from CH.- 28000 to CH.- 42225	14.23	8577.51100 (Part A+B)	Ltr. No. 673(S) Dt. 01-02-2018	1658.51	01(SBD)20 18-19 Dt.- 21-06-2018	1752.56	100%	100%	20.06.2020	East India Construction Company, Jodhadih More, Chas, Bokaro, Jharkhand

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of 4-Lane Road Work from Naya Chowk (Chitarpur) NH- 320- Sandi (On MDR- 95) & Sandi to Rajrappa Road (MDR- 95) Total Length-10.139 KM including Construction of Bridge	10.14	9891.47	Ltr. No. 5065(S) Dt. 31.08.2018	8334.64	07(SBD)20 18-19 Dt.- 24-12-2018	6744.07	77%	75%	23.06.2020	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
4	Widening and Strengthening of NH-33 Ashok Cinema to NH-23 Chhattarpur Road in KM 0.00 to 20.10 (Length of Road -20.10)	20.10	4667.56000 (Revised) 5691.47300	Ltr. No. 1995(S) Dt. 20-09-2015 (Revised) Ltr. No. 733(S) Dt. 01.02.2019	3968.79	25(SBD)20 15-16 Dt. 08-10-2015	5365.08	100%	100%	07.04.2017	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
	Construction of H.L. Bridge at Chainage (A) 2360 Mtr. (B) 4580 Mtr. (C) 5825 Mtr. & (D) 19025 Mtr. in NH-33 Ashok Cinema to NH-320 Chhattarpur Road	-		1095.45	12(SBD)20 19-20 Dt.- 31-10-2019	0.00	0%	10%	30.04.2021	M/s Sildilya Construction, Station Road, Redma, Ward No.- 15, Dist.- Palamu, Jharkhand, Daltonganj	
5	Strengthening Work of Kujju-Nayamore Road (Total Length-3.10 KM) under Plan Head for the year 2021-22	3.10	577.06	Ltr. No. 3198(S) Dt. 18-10-2021	603.09	13(SBD)20 21-22 Dt.- 03-02-2022	400.00	66%	95%	-	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
6	Strengthening Work of Ormanjhi-Hundrufall Road (Total Length-23.50 KM) under Plan Head for the year 2021-22	23.50	1695.56	Ltr. No. 3510(S) Dt. 18-11-2021	1779.79	14(SBD)20 21-22 Dt.- 03-02-2022	200.00	11%	20%	02.08.2022	M/S Swarnim Construction Abadganj, Daltonganj

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction /Widening Strengthening of Road from NH-320 Kothar to Mandal Kara Gate, Ramgarh	2.50	397.85	Ltr. No. 3371(S) Dt. 15.05.2015	304.07	31(SBD)20 14-15 Dt. 17.03.2015	476.68	100%	100%	11.07.15	M/S Samleshwari Road Builders, Bokaro
2	Widening and Strengthening of Gola Charu Road in KM 0 to 13 (13 KM)	13.00	634.34900 (Revised) 2065.0000	Ltr. No. 207(S) Dt. 09.01.2015 (Revised) Ltr. No. 297(S) Dt. 12.01.2016	1961.86	01(SBD)20 16-17 Dt. 20.07.2016	2242.00	100%	100%	14.06.17	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
3	Widening & Strengthening of Charhi (NH-33)- Ghato Road in KM 0.00 to 11.50 (Part- B 5.20 to 11.50 KM)	6.30	3454.75	Ltr. No. 3228(S) Dt. 23.05.2016	1326.66	08(SBD)20 16-17 Dt. 30-11-2016	1457.67	100%	100%	29.11.17	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
4	Widening & Strengthening of Gola-Muri Road from KM 0.00 to 14.50	14.50	7964.82	Ltr. No. 5453(S) Dt. 26.08.2016	2863.90	25(SBD)20 16-17 Dt. 24.01.2017	2989.75	100%	100%	23.08.18	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
5	Widening & Strengthening of Rajrappa to Dhobiajara Road including 03 No. High Level Bridge	11.87	2606.58	Ltr. No. 4919(S) Dt. 26.06.2015	2520.34	26(SBD)20 15-16 Dt. 17.12.2015	2611.11	100%	100%	30-11-16	M/S Siddhartha Construction BCCPL (J.V), Korambey House, Near GPO, Zullu Park, Hzb.

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening and Strengthening / Reconstruction of Saunda 'D' (On MDR-103)- Urimari (13.147 KM) segment including SH-02 to Bottle More Link Road (0.65 KM) Total Length- 13.798 KM of Patratu Barkagaon Road (Including H.L Bridge Construction)	13.80	3172.24	Ltr. No. 2441(S) Dt. 03.05.2017	3435.14	01(SBD)20 17-18 01-11-2017	3806.68	97%	100%	31.01.19	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
7	Widening and Strengthening of Badki Pona (On NH-33) - Kulhi Road (Total Length 13.850 KM)	13.85	2798.16	Ltr. No. 5095(S) Dt. 31.08.2018	3031.08	06(SBD)20 18-19 24-12-2018	2904.36	100%	100%	23.12.19	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
8	IRQP work in Chas- Ramgarh Road {Section at Ch. 81.20 to 85.76 KM of Old Alignment of NH-320 (Total Length- 4.56)}	4.560	592.73	Ltr. No. 3836(S) Dt. 02.07.2018	709.49	03(SBD)20 18-19 27.10.2018	709.14	100%	100%	26.04.19	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
9	IRQP Work of Sikidri- Kulhi Road in KM 0.00 to 5.10	5.10	272.51	Ltr. No. 2680(S) Dt. 30.05.2019	1889.00		1880.37	100%	100%	16.07.20	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
	IRQP Work of Naisarai- Giddi 'A' Road in KM 0.00 to 17.40	17.40	873.60	Ltr. No. 2646(S) Dt. 28.05.2019					100%		

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	IRQP Work of Gola- Rajrappa Road in KM 0.00 to 12.90	12.90	646.53	Ltr. No. 2866(S) Dt. 12.06.2019					100%		

40007.83

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Bridges-Plan)

Month : April, 2022

## State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	17	16	28	29	19

**Circle : Hazaribagh**  
**Div : Hazaribagh**  
**Name of EE-Sri Abhinandan Kumar**

**NIL**

**Circle : Hazaribagh**  
**Div : Bokaro**  
**Name of EE-Sri Prem Prakash Singh**

1	Construction of High level bridge across Damodar river between Bhandaridih and Tupkadih (Including construction of 3.987 km of approach road to Chandrapura-Gomia Road and Jainamore-Phusaro Road	504 M	4008.02	2442(s) dt. 03.05.17 of J.S., RCD, Jharkhand	3375.75	10.10.17/ 2 SBD of 17-18	3465.06	86.45	<b>96%</b>	CP	Rajbir Construction Pvt. Ltd., 614, Hariom Tower Commercial Complex, Circular Road, Lalpur, Ranchi, Jharkhand, 9973822247
2	Construction of H.L. Bridge over Konar River in Gobindpur Bokaro Thermal Power Station under RCD Road	108 M	693.32	3812(s) dt. 07.07.17 of J.S., RCD, Jharkhand	560.75	08.12.17/ 5 SBD of 2017-18	482.30	69.56	<b>75%</b>	07.06.20	Rakesh Const. Pvt. Ltd., Shivjii Singh Building Dimna Road Mango, Jamshedpur,

Month : April, 2022

## State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	17	16	28	29	19
3	Construction of High Level Bridge in 19 km of Dumari – Nawadih – Phusaro Road Near I.B. replacing the old bridge for the year 2019-20	45.00 m	396.81	2685(s) dt. 30.05.19 of J.S., RCD, Jharkhand	282.85	31.10.19/ 10 SBD of 2019-20	115.00	28.98	70%	30.01.21	M/S Sanjay Construction, Vill. + P.O. - Saram, Dist. - Bokaro, 9631530071
4	Const. of H. L. Bridge over Gawai river at ch. 22.050 Km of Bahadurpur Kasmar Petarwar west Bengal Border road. S.A. - 3 X 10.0 M, A.R.- 2 X 3.5 M	31.96 m	229.94	10.06.15/40 03(S)	199.48	23.10.15/ 26 F2 of 15-16	136.94	59.55	85%	22.10.16	Smt Kiran Devi, Jodhadih More, Chas, Bokaro
5	Construction of H.L. Bridge in 9th km Tingra River and in 12th Km Asurbandh River of Dumari Nawadih Bermo Road for the year 2019-20 under Road Division, Bokaro	50.2 m (Each bridge)	1474.23	13.09.19/ RCD/06- Plan - 119/2019-4560(s) of DS, R.C.D., Jharkhand, Ranchi.	1036.53	06.04.21/ 1 SBD of 2021-22	349.86	23.73	75%	05.07.22	Preeti Enterprises, Village - Harina, P.O. - Nawagarh, P.S. - Barora, Dist. - Dhanbad

4549.16

Circle :Hazaribagh

Div : Chatra

Name of EE-Sri Ravindra Singh

1	Construction of High Level Bridge over River Baksa in 16.255 KM of Chauparan - Chatra Road.	3X16	188.16	7670(S) dt. 30.10.12	180.56	16F2 of 2012-13 dt. 09.02.2013	99.17	55%	72%	17.06.14	M/S Ranjan Construction (9771877555)
---	---	------	--------	----------------------	--------	--------------------------------	-------	-----	-----	----------	--------------------------------------

Month : April, 2022

State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	17	16	28	29	19
2	Construction of High Level Bridge over River Hiroo in 47th KM of Chauparan - Chatra Road.	3X18	235.17	8074(S) dt. 16.11.12	216.92	17F2 of 2012-13 dt. 05.03.2013	105.75	49%	75%	04.09.14	Torpedo Const. Pvt. Ltd. , Thana Chowk, Ramghar (9471319600)
3	Construction for High Level Bridge over Barki (Geruwa) river in Simariaya- Tandwa Road at chainage 26.46 under road division, Chatra.	7 X 24	922.23	2574(S) dt. 27.08.2021	996.59	03(SBD) of 2021-22 dt. 03.03.2022	—	—	—	—	Kumar and Roy Construction, House no-25, Vill. P.o + P.s- Manika Latehar- 822126, (Jharkhand.)
1	Construction for High Level Bridge (with approach road) over Binglat River in 23rd Km. of Simariya- Tandwa (MDR-072) Road.	1X24	257.970	3285(S) dt. 12.06.2018	223.33	04F2 of 2018-19 dt. 17.11.2018	220.33	99%	100%	16.08.19	M/s S.R. Construction B.N. College Road, Hamidganj, Daltonganj, Palamu

425.248

RCPLWEA

1	Construction of H.L. Bridge over Buddha River in Bonga Karam (Pathalgada) Sikri Road (NH-100) road under R.C.D., Chatra Package No.:JH2LWBR10	73.80m	287.27	RC (358261) dt. 2018		28.07.2018 01(SBD)/ 2018-19			90%		M/s Sahay Construction At Awal Mohalla.
---	--	--------	--------	----------------------	--	-----------------------------------	--	--	-----	--	---

Month : April, 2022

## State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	17	16	28	29	19
2	Construction of H.L. Bridge over Manat River in Jabda Akharwamahua Partoli road under R.C.D., Chatra JH2LWEBR09	43.40m	211.24	17024/III(i) 2017-22.02.	439.83	2(SBD)/ 2021-22 dt. 15.02.2022		63.02%	80%	27.06.2019	District: Chatra
1	Construction of H.L. Bridge over Barki River at KM 0.840 of Khadiya to Urdaha- Gopada-Dumari-Keredari Road under R.C.D, Chatra. Package No.: JH02LWE005	64.84m	332.23		338.24	04(SBD) of 2018-19 dt. 29.08.2018		100.00%	100%	28.08.2019	M/s Pooja Enterprises Vill+ PO+ PS: Simariya, District: Chatra
2	Construction of H.L. Bridge over Chhotki River at Km. 8.216 of Khadiya to Urdaha- Gopada-Dumari-Keredari Road under R.C.D, Chatra. Package No.: JH02LWE005	43.24m								100%	28.08.2019
3	Construction of H.L. Bridge over Mahane River in 1st Km. of Rajbar- Umadhaki- Giddhaur - Balbal road under R.C.D. Chatra. Package No.: JH2LWBR11	123m	368.76		350.76	28.08.2018 03(SBD)/ 2018-19		99.78%	100%	27.08.2019	Dheeraj Krishna Construction Pvt. Ltd., Herabagh, Kumhar Toli, Matwari, Hazaribagh

Month : April, 2022

## State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	17	16	28	29	19
4	Construction of H.L. Bridge over Nilajan River in Kolkole To Baraini Road under R.C.D., CHATRA . Package No.: JH2LWBR08	123m	376.02		365.49	28.08.2018 02(SBD)/ 2018-19		98.00%	100%	27.08.2019	Nirmata Engineering Construction Company (P) Ltd. PS gali Apran Bazari, Hazaribagh
5	Construction of H.L. Bridge over Kanwatari River in 4th km of Pratappur Kunda road under R.C.D. Chatra. Package No.: JH2LWBR21	37.24m	288.26		280.86	06 (SBD) of 2018-19 dt. 29.08.2018		99.80%	100%	28.08.2019	M/s Ashutosh Construction, Vill: Jhardag, PO+PS: Lawalong Dist: Chatra
			<b>1863.78</b>		<b>1775.18</b>		<b>0.000</b>				

**Circle : Hazaribag**  
**Div : Dhanbad**  
**Name of EE-Sri Dinesh Prasad**

1	Construction of High Level Bridge in Mugma-Chirkunda (MDR-062) Road Over Barakar River Under CRF Fund Plan Head for the year 2018-19	0.512	5433.16	RW/NH-28014/1/20 19/JHR/Z-1 dt. 06.03.2019	5552.58	07 SBD/2019- 20 dt. 25.10.2019	1300.00	10%	8%	24.10.2021	M/s Daroga Pradhan
2	Construction of Box Cell Culvert (Including construction of approach road) in 1st k.m. of Bhuli more to Aara more road (near wasseypur) under plan head for the year 2019-20	18.20 M	150.85	4689 (S) dt. 23.09.2019	134.43	38 F2/2019- 20 dt. 20.01.2020	16.41	-	-	19.01.2021	M/s S.K Enterprises

16.4055

Month : April, 2022

## State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	17	16	28	29	19

**ROB**

1	Bhuli-Tetulmari ROB in Lieu of Level crossing No. 2-SPL/T		<u>2235.87090</u> 1129.93545	2820(S) dt. 21.03.13	-	-	1129.94	100%	53%	-	FA & CAO Con/E.C. Railway, Mahendrughat, Patna.
2	Construction Work of ROB in place of Present RUB No. 20 between Kumardhubi Mugma Rly station of Grand chord section in Mugma-Chirkunda Road (NH2 old alignment).	-	<u>3781.97085</u> 2064.53054	6337(s) dt. 08.9.15	-	-	2064.53	100%	81%	-	F.A. & CAO/Const /Eastern Railway, Kolkata.
3	Construction Work of ROB in Lieu of Level Crossing No. AM-34 Between Jamadoba and Bhaga Station	-	<u>2623.24828</u> 1413.08414	1235(s) dt. 27.02.2019	-	-	-	-	2%	-	South Easten Railway Adra, Purulia, Dy Chief Engineer (Con)
1	Chota Ambona-Pradhan-khanta ROB in Lieu of Level Crossing No. 15-Spl/T.	-	<u>4151.40914</u> 2081.75782	2985(S) dt. 25.03.13	-	-	2654.04	127%	100%	-	FA & CAO Con/E.C. Railway, Mahendrughat, Patna.

Month : April, 2022

## State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	17	16	28	29	19
2	Matari-Gomoh (LC No. - 9B), Gomoh-Telo (LC No. 9-B/CIC) & Gomoh- Khanudih (LC No. 9-B) Road over Bridge.	-	<u>6937.60261</u> 3614.15245	6372(S) dt. 08.07.13	-	-	3614.15	100%	100%	-	FA & CAO Con/E.C. Railway, Mahendrughat, Patna.
3	Construction of new ROB in replacement of existing ROB No. 6A on cost sharing basis (50:50) at Km 340/5-6 between Mahuda-Jamuniatand in Adra Division	-	<u>440.28276</u> 220.14138	4285(s) dt. 20.7.11	-	-	217.74	100%	100%	-	F.A. & CON/Con/S.E. Railway, Garden Reach, Kolkata.

6485.94

Circle : Hazaribagh  
Div :Giridih  
Name of EE-Sri Rajendra Prasad

Month : April, 2022

## State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	17	16	28	29	19
1	Construction of High Level Bridge over Usri River in Giridih to Deoghar Road in Sirsiya Block Giridih For the year 2018-19	(8 x 12.60)	617.87	Govt. of Jharkhand RCD, Ranchi Letter no 4186(S) dt. 18.07.2018	598.000	SBD No. 10/2018-19 Dt. 18.12.18	146.67	19%	20%	17.12.20	Sinha Construction.
2	Construction of Bridge of Approach Road for the work of Widening and Strengthening of Pataldih-Deori-Gawan-Satgawan Road (MDR-084) of Ch. 33.84 Km.	1.400	69.24	Govt. of Jharkhand RCD, Ranchi Letter no 717 (S) Dt. 26.02.2021			69.24	0%	-	-	-

215.910

Circle : Hazaribagh

Div :Koderma

Name of EE-Sri Debesh Bahadur Anand

1	Construction of Proposed High Level Bridge Over Meetha Nala Ch-48th Km of Kowar-Koderma Road Under Plan For the Year 2017-18		356.17	<u>356.1650</u> Dt- 02.05.2017, 2423(s)	<u>317.36</u>	<u>317.36414</u> Dt- 06.10.2017, 11SBD/2017-18	267.79	0.63	72%	05.12.2018	M/S B.K. Enterprises, At-Madhwatand, P.O- Makatpur, P.S-Jai Nagar, Dist. – Koderma.
---	--	--	--------	---	---------------	--	--------	------	-----	------------	---

Month : April, 2022

## State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	17	16	28	29	19
<b>Circle : Hazaribagh</b> <b>Div : Ramgarh</b> <b>Name of EE-Sri Rajiv Ranjan Munda</b>											
1	Construction of ROB in Sandi-Bijuliya Road (Old NH-33) near Ranchi Road Railway Station (Ch.-83 KM)	-	2908.90		-		1931.24	66%	100%	-	F.A & C.A.O (Cons.)/ E.C.R (M.H.X) Patna
2	Construction of ROB in Muri-Barkakana Section KM 406/1-12 (88th KM of old NH-33)	-	866.59		-		866.59	100%	90%	-	F.A & C.A.O (Cons.)/ S.E Railway Kolkata
1	Construction of Bridge and Approach Road of Bokaro River 3X24 M at 10th KM of Kujju-Ghato Road	73.80 M	353.31	Ltr. No 6936(S) Dt. 06.10.2015	344.69	02(SBD)201 6-17 Dt. 20.07.2016	332.02	100%	100%	19-01-18	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi

3129.85

## RCPLWEA

1	H.L. Bridge with Approach Road over Bhera River in 2nd KM of Kulhi- Dulmi Road	64.80 Mtr.	221.91	-	207.00	02(SBD)201 8-19 Dt. 06.08.2018	127.93	62%	65%	15.08.2019	Vikram Kumar Deo 481 Sectors- 9B, B.S. City, Bokaro, Jharkhand
2	H.L. Bridge over Bokaro River in Duni- Ara Kanta Road	98.40 Mtr.	415.36	-	376.56	04(SBD)201 8-19 Dt. 20.12.2018	280.44	74%	85%	19.12.2019	M/S Maa Laxmi Engineering, Sarvoday Nagar, Jailhata, Daltonganj, Palamu, Jharkhand
3	H.L. Bridge over Damodar River in Hesapoda- Kusumdh Road	295.20 Mtr.	1148.58	-	1758.05	05(SBD)201 8-19 Dt. 24.12.2018	1015.70	58%	65%	23.06.2020	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi

Month : April, 2022

State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor	
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.						
1	2	3	4	5	6	7	17	16	28	29	19	
							1424.077					

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)

Progress report of On-going works(Non-Plan)

State Non-Plan Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Hazaribagh</b> <b>Div : Hazaribagh</b> <b>Name of EE-Sri Abhinandan Kumar</b>											
1	Ordinary repair work for Barkatha-Tetraon Road from Km 0.00 to 32.10 Under RCD, Road Division, Hazaribag for the Year 2021-22	32.10	30.00	dt.08.10.21 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3138(S)	30.00	20F2 of 2021-22 dt. 11.01.2022	20.00	67%	100%	10.04.2022	Surendra Yadav, Barkatha, Hazaribag
2	Special Repair work of Boundary wall, (02 Nos.) Aviyanta Awaas & PCC Road at Engineer Quarter South Side Campus of Zulu Park, Lakara Godown in Hazaribag, Under RCD, Road Division, Hazaribag for the Year 2021-22	-	30.00	dt.08.10.21 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3138(S)	30.00	15 F2 of 2021-22 dt. 10.01.2022	16.70	56%	90%	09.04.2022	Maa Gayatri Enterprises
3	Repairing of Supreintending Engineer Road Circle, Hazaribag Office Under RCD, Hazaribag for the Year 2021-22	-	40.00	dt.08.10.21 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3138(S)	40.00	24 F2 of 2021-22 dt. 03.02.2022	9.00	23%	40%	02.06.2022	M/s Real Classic Construction, Dr. Zakir Hussain Road, Hazaribag
4	Construction of Retaining wall in Sultana (NH-100) to Chhadwa (MDR 070) and Ramnagar-Kasturi Khap-Gadokhar Link Road at Chainage of 1st KM from Kadma Middle School to Rajesh Ojha Chowk Under RCD, Road Division, Hazaribag for the Year 2021-22	-	176.00	dt.25.01.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.226(S)	140.62	..... F2 of 2022-23 dt. ..... .....	-	-	-	-	M/s Real Classic Construction, Dr. Zakir Hussain Road, Hazaribag
			276.000			240.621	45.700				

**Circle : Hazaribagh**  
**Div : Bokaro**  
**Name of EE-Sri Prem Prakash Singh**

**SPILL OVER**

1	Repair work of PWD Quarter Situated in the Premises of Serton 1, B.S. City for the year 2021-22	-	30.00	25.01.2022 / 226(S) of Eng. In Chief, RCD, Jhr, Ranchi	23.10	11.03.22/ 31 F2 / 2021-22	0.00	0.00	20%	10.09.2022	Santosh Kr. Singh, 63A, Vill.- Amdiha, P.O.- Satanpur, P.S. - Pindrajora, Bokaro
---	---	---	-------	--	-------	---------------------------	------	------	-----	------------	--

Month : April, 2022

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of Guard wall in Approach road of H.L. Bridge of Narki - Gomia Road in 4th km of Karmatar Nala for the year 2021-22	-	140.00	do	110.55	28.03.22/ 38 F2/ 2021-22	0.00	0.00	20%	27.05.22	Shivcon Estate Pvt. Ltd., Sinha Bhawan, Ram Nagar Colony, Chas Bokaro.
3	Special Repair work of Petarwar - Gomia Road (T.Length 26.20 km) for the year 2021-22	26.20	100.00	do	79.98	11.03.22/ 32 F2/ 2021-22	23.09	28.87	90%	10.04.2022	Narayan Enterprises, Prop. Rita Devi, Vill.- Solagidih, P.O.+P.S.- Chas, Dist. - Bokaro
4	O/R work of Chandrapura - Bhandaridih Phusaro Railway Crossing Phatak No. 4, Kathara - Gomia Road (T. Length 36.296 km) for the year 2021-22	36.30	90.00	do	74.80	12.03.2022/ 34 F2/ 2021-22	30.00	40.11	90%	11.04.2022	Maa Bhawani Construction, Prop. Deoranjana Jha, Plot No. 74, Co-operative Colony, B.S. City, Bokaro
5	O/R work of ITI More to Ukrid More Road (T. Length 9.0 km) for the year 2021-22	9.00	80.00	do	61.53	05.03.2022/ 33 F2 / 21-22	50.00	81.26	100%	04.04.22	N.R. Construction Pvt. Ltd., Prop. – Daya Shankar Rai, Plot No. M-5, City Centre, Sector-IV, B.S. City – 827004, Jharkhand
			<b>440.000</b>		<b>349.956</b>		<b>103.094</b>				

Circle : Hazaribagh  
Div : Chatra  
Name of EE-Sri Ravindra Singh

**SPILL OVER**

1	Renovation work of Asst. Engineer's Quarter Under R.C.D., Road Division, Chatra for the Year 2021-22	-	50.00	Lt. No. 226(S) dt. 25.01.2022	36.74	01 F2/2022-23 dt. Of Comm. 28.03.2022	0	0	2%	28.03.2022	Sri Suresh Yadav Vill: Tarwagada, PO-Sahi, District: Chatra, Jharkhand - 525403
2	Renovation work of Two Unit Junior Engineer's Quarter Under R.C.D., Road Division, Chatra for the Year 2021-22	-	50.00	Lt. No. 226(S) dt. 25.01.2023	37.87	.....F2/2021-22 dt. Of Comm- 24.03.2022	0	0	6%	23.09.2022	Sri Suresh Yadav Vill: Tarwagada, PO-Sahi, District: Chatra, Jharkhand - 525403
			<b>100.00</b>		<b>74.61</b>		<b>0.00</b>				

Month : April, 2022

## State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Hazaribagh  
Div : Dhanbad  
Name of EE-Sri Dinesh Prasad

**SPILL OVER**

1	Ordinary repair work in Mugma to Chirkunda road from 0.00 Km to 7.00 Km under Non plan head for the year 2021-22 . (Except Previous Repaired Work)	7.00	40.00		40.00	51 F2/2021-22 dt. 17.02.2022	-	-	100%	17.04.2022	Sri Sushil Kr. Singh
2	surface Renewal of PWD Road (MDR-060) from Ranibandh to Hirak Road via thakur kulhi under non plan head for the year 2021-22	2.425	40.00		40.00	59 F2/2021-22 dt. 17.02.2022	-	-	100%	17.04.2022	Sri Anurag Rai
3	Ordinary Repair Works In Km 0.00 To Km 4.80 Of Subhash Chowk Tetulmari To Bhuli Road Under Non Plan Head For The Year 2021-22.	4.80	15.00		15.00	42 F2/2021-22 dt. 10.02.2022	-	-	100%	26.03.2022	Sri Umesh Prasad
4	Ordinary Repair Work Of Lohapatti To Chandrapura Road (Ch-0.00 km to 1.60 km) Under Non Plan Head For The Year 2021-22.	1.60	10.00		9.99	44 F2/2021-22 dt. 10.02.2022	-	-	100%	26.03.2022	Sri Rajendra Rawani
5	Ordinary Repair Work In Dumra-Kesargarh Road (Ch 0.00 Km To 3.00 Km) Under Non Plan Head For The Year 2021-22.	3.00	10.00		9.99	40 F2/2021-22 dt. 10.02.2022	-	-	100%	26.03.2022	Dhananjay Kumar
6	Surface Renewal Work Of Telephone Exchange To Joraphatak (MDR 059) Road In Km 0.000 To Km 1.100 Under Non Plan Head For The Year 2021-22.	1.10	25.00		25.00	41 F2/2021-22 dt. 10.02.2022	-	-	100%	26.03.2022	Sri Nand Prakash Singh
7	Surface Renewal Work Of Nh 32 Old (Hatia More) Golf Ground Stadium- Kala Bhawan- (Shramik Chowk Barbadda) Road In Km 0.00 To 1.525 Under Non Plan Head For The Year 2021-22.	1.525	35.00		35.00	43 F2/2021-22 dt. 17.02.2022	-	-	100%	02.04.2022	Sri Anil Kumar Suman
8	Surface Renewal Work Of MDR-060 To Officer Colony Road - In Km 0.00 To Km 1.50 Under Non Plan Head For The Year 2021-22.	1.50	33.00		32.98	57 F2/2021-22 dt. 17.02.2022	-	-	100%	02.04.2022	Sri Birendra Kumar Singh

Month : April, 2022

## State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Ordinary Repair Work In Ch 0.00 Km to Ch 1.70 Km Of Koyla Nagar Kusum Vihar To Bhuiphore Baliapur Road Under Non Plan Head For The Year 2021-22.	1.70	10.00		10.00	37 F2/2021-22 dt. 10.02.2022	-	-	100%	26.03.2022	M/s Pratap Enterprises
10	Ordinary Repair work in Baliapur - Sindri-Krishi Path under Non-Plan Head for the year 2021-22.	2.50	10.00		10.00	39 F2/2021-22 dt. 10.02.2022	-	-	100%	26.03.2022	Sri Amit Kumar Gupta
11	Construction of 2.0 x 2.0 RCC Slab Culvert at CH-5151 of Pathardih-Sidri Road (MDR-067) under Non plan Head for the year 2021-22.	13.71	20.00		20.00	35 F2/2021-22 dt. 10.02.2022	-	-	85%	10.05.2022	Khalsha Enterprises
12	Construction of 2.0 x 2.0 RCC Slab Culvert at CH-6960 of Pathardih-Sidri Road (MDR-067) under Non plan Head for the year 2021-22.	13.71	20.00			45 F2/2021-22 dt. 10.02.2022	-	-	80%	10.05.2022	Sri Shiv Shakti Construction
13	Construction of 2.0 x 2.0 RCC Slab Culvert at CH-10753 of Pathardih-Sidri Road (MDR-067) under Non plan Head for the year 2021-22.	13.71	20.00		20.00	52 F2/2021-22 dt. 10.02.2022	-	-	80%	10.05.2022	Sri Manoranjan Kumar
14	Construction of R.C.C. Drain in 8th KM of Dhanbad-Pathardih-Sidri Road (MDR-067) under Non plan Head for the year 2021-22.	13.71	26.00		25.99	48 F2/2021-22 dt. 17.02.2022	-	-	80%	17.05.2022	Sri Upendra Kumar Yadav
15	Construction of 2.0m X 2.0 m Culvert (CH - 0.200 km) in mugma chirkunda road (Total Length = 7.00 Km) under Non plan head for the year 2021-22.	7.00	20.00		20.00	46 F2/2021-22 dt. 10.02.2022	-	-	100%	09.05.2022	Sri Sanjay Kumar Singh
16	Construction Of 3m X 4m RCC Culvert In Bekar Bandh To Binod Bihari Mahto Chowk Road At (Ch-2100) Under Non Plan Head For The Year 2021-22.	3.20	35.00		34.99	47 F2/2021-22 dt. 17.02.2022	-	-	100%	17.05.2022	M/s Jagbandhu Sahu
17	Construction Of 3M X 4M Culvert in Putki-Bhaga-Bhowra-Sudamdih Road Under Non Plan Head For The Year 2021-22	14.00	35.00		35.00	58 F2/21-22 17.02.2022	-	-	50%	17.05.2022	Sri Shankar Bhagat
18	Construction Of Drain In Telephone Exchange To Joraphatak Road From Ch 150 To Ch 600 (Total Length 450m) Under Non Plan Head For The Year 2021-22.	1.10	32.00		31.99	50 F2/2021-22 dt. 17.02.2022	-	-	100%	17.05.2022	Sri Tarun Kumar Singh

Month : April, 2022

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
19	01 No. Full Overhead Gantry in Nirsa to Jamtara road under Non plan head in year 2021-22 .	8.70	18.00		18.00	55 F2/2021-22 dt. 10.02.2022	-	-	100%	11.03.2022	M/s Navnit Niraj
		115.99	454.00		433.92						

Circle : Hazaribagh  
Div : Giridih  
Name of EE-Sri Rajendra Prasad

**SPILL OVER**

1	Ordinary Repair of Jamua-Pachambha Link Road (Length 1.20 km) under Road Division Giridih for the year 2021-22		70.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 226(S) Dt. 25.01.2022	56.17	46F2 of 2021-22 dt. 03.03.2022	26.13	46.5%	50%		M/S Vijay Kumar, Deoghar.
2	Renovation of R.C.D office, Giridih for the year 2021-22		40.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 226(S) Dt. 25.01.2022	29.18	39F2 of 2021-22 dt. 05.03.2022	14.05	48.2%	50%		M/S Pratap Construction, Dhabad.
3	Installation of Full Gantry (01No.) and Half Gantry (01 No.) in Chhotki Kharagdiha to Mirjaganj Road Under Road Division, Giridih for the year 2021-22		26.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 226(S) Dt. 25.01.2022	14.58	38F2 of 2021-22 dt. 04.03.2022	0.00	0.0%	50%		Sri Uday Saw, Giridih.
4	Ordinary repair of Power House More to College More Road (Length 2.4 km.) For The Year 2021-22		25.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 226(S) Dt. 25.01.2022	23.75	34F2 of 2021-22 dt. 04.03.2022	6.58	27.7%	30%		Sri Amit Kumar, Giridih.
5	Ordinary Repair Work in Sariya-Koiridih-Katwara (Narayanpur More) for the year 2021-22		25.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 226(S) Dt. 25.01.2022	24.99	42F2 of 2021-22 dt. 14.02.2022	15.00	60.0%	60%		Sri Ashok Kumar, Dhargulli, Giridih.
6	Construction of Office of the Assistant Engineer, RCD, Road Sub Division No. - 2 Giridih for the year 2021-22.		25.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 226(S) Dt. 25.01.2022	19.20	29F2 of 2021-22 dt. 14.02.2022	6.61	34.5%	60%	13.05.2022	Sri Sanjay Kumar Chourasiya, Giridih.

Month : April, 2022

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Special Repair of Subhash chowk to Madhuban Vegis, Ambedkar Chowk to J.C Bose and Church more to Power House Chowk Road , Road Division Giridih under Non Plan for year 2021-22		40.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 226(S) Dt. 25.01.2022	37.98	37F2 of 2021-22 dt. 04.03.2022	2.39	6.3%	10%		Sri Amit Kumar, Giridih.
8	Installation of Signboards and yellow Blinkers in Various Roads under Road Division, Giridih for the year 2020-21		7.29	E.I.C., RCD, Jharkhand, Ranchi Letter No. 261(S) Dt. 27.01.2021	4.65	16F2 of 20-21 dt. 10.03.2021	4.65		100%	21.03.2021	Sri Dhananjay kumar, Giridih.
			258.286				75.41				

Circle : Hazaribagh Div :Koderma Name of EE-Sri Debesh Bahadur Anand											
1	Kilometer Stone/Mile stone ,Road safety related work on various Roads under Road Sub-Division Koderma for the year 2020-21		15.00	1185(S), Dt-23.03.2021	7.82	1 F2/ 2021-22 Dt- 07.06.2021	0.00	0.00	100%	06.07.2021	Amit Rastogi, House No-5,Alkapuri, First lane,Giridih.
2	INSTALLATION OF KILOMETER POST/ MILE STONE, ROAD SAFETY RELATED WORKS IN DIFFERENT ROADS UNDER ROAD SUB-DIVISION BIRNI FOR THE YEAR 2020-21		15.00	1185(S), Dt-23.03.2021	8.40	3 F2/ 2021-22 Dt- 07.06.2021	0.00	0.00	100%	06.07.2021	Keshaw Construction, Umesh Prasad Yadav, Vill-Bhadodih,Top No-2, Ward No-18,Jhumri Telaiya, Dist-Koderma
3	Kilometer Stone/Mile stone ,Road safety related work on various Roads under Road Sub-Division Satgawan for the year 2020-21		10.00	1185(S), Dt-23.03.2021	5.51	2F2/ 2021-22 Dt- 07.06.2021	0.00	0.00	100%	06.07.2021	M/S Ranjeet Kumar, Vill.+ P.O. –Jhumari Telaiya, Dist. – Koderma

Circle : Hazaribagh Div : Ramgarh Name of EE-Sri Rajiv Ranjan Munda											
---	--	--	--	--	--	--	--	--	--	--	--

Month : April, 2022

## State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : DUMKA</b> <b>Div : DUMKA</b> <b>Name of EE-Sri Harendra Singh</b>											
1	Rehabilitation of Residence cum office of Assistant Engineer Road Sub Division, Hansdiha in the campus of Hansdiha IB under Non Plan 2020-21		35.00	EIC, RCD, Ranchi letter no. 261 (S) Date 27.01.2021	22.72	19.03.2021 58F2/2020-21	9.75	42.94	78%	18.09.21	Ideal Infrastructure Construction Pvt Ltd. 2A/34-2A Test Book Colony, Indrapuri, Phulwari, Patna - 800024 (Bihar)
2	Rehabilitation work of Boundary Wall of Office cum Residential Campus of Road Section, Gopikandar ( Earliar Road Sub Division, Amrapara under Road Division,Dumka) under Non Plan for the year 2021-22		30.00	EIC, RCD, Ranchi letter no. 1185 (S) Date 23.03.2021	20.69	17.01.2022 43F2/20-21	0.99	4.78	50%	16.04.2022	Manohar Lal Agarwal Chakmuha, Dhogaria, Dumka
3	Repair and correction work of Junction at Phulojhano Dumka for the year 20-21.		125.00	EIC, RCD, Ranchi letter no. 1185 (S) Date 23.03.2021	85.62	02.11.21 17F2/21-22	66.86	78.08	90%	01.02.2022	Manish Kuma Yadav
4	Ordinary Repair and Crash Barrier work At 19th km of Nawadih-Haripur Road(Length-15.100 km)		30.00	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	23.89	17.01.2022 41F2/2021-22	12.00	50.23	58%	16.05.2022	Vikash Kumar Birajpur, Jarmundi, Dumka, Jharkhand
5	Renovetion Of Culvert in 17 km of Butberiya - Bangal Sima Road Under Non Plan for the year 2021-22		40.00	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	27.39	03.01.2022 36F2/2021-22	21.80	79.60	100%	02.05.2022	Rakesh Kumar Singh Shikaripara, Dumka
6	Renovation work of Kitchen, Store, Guard Room and Internal Road with Street Light and Deep Boring in Inspection Bungalow Hansdiha under Non Plan for the year 2021-22		20.00	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	14.10	18.12.2021 24F2/2021-22	13.34	94.64	100%	17.04.2022	Sharma Construction Vill-Porejor, Po-Dighi, Ps-Saraiyahat, Dist-Dumka, Jharkhand
7	Construction of Shed with Store Room for the Safety of Bailey Bridge in the Residential Campus of Executive Engineer under Non Plan Head for the year 2021-22		15.00	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	11.78	28.12.2021 31F2/2021-22	9.46	80.32	95%	27.04.2022	Ravindra Chandra Singh PO-Khurdabelauma, Basukinath, Dist-Dumka

Month : April, 2022

## State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Repair Cum Up gradation (with furnishing) of Quality Control Road Sub Division, Dumka under Non Plan Head for the year 2021-22.		20.00	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	15.67	28.12.2021 32F2/2021-22	14.74	94.05	100%	27.04.2022	M/s Bhaby Construction Shiv Pahar, Sri Ram Keshari Path, Dumka
9	Reconstruction Cum Renovation of Inspection Bungalow in the Campus of Executive Engineer Residence under Non Plan for the year 2021-22.		125.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	124.67	31.03.2022 61 F2/2021-22	0.00	0.00	2%	27.02.2023	M/S DEV CONSTRUCTION At+PO+PS- Jarmundi, Dist- Dumka, Jharkhand, 814141
10	Reconstruction Cum Renovation of (Ground Floor + First Floor) Four Numbers Residence in the Campus of Residence & Office of Assistant Engineer under Non Plan for the year 2021-22.		180.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	179.92	28.03.2022 60 F2/2021-22	0.00	0.00	1%	27.02.2023	M/s Devnandan Prasad Sah Dudhani, Tower Chowk, Dumka, Jharkhand
11	Construction of Paver Block & Drain work in Dumka Rajbhawan Road under Non Plan for the year 2021-22.		70.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	69.82	22.03.2022 54F2/2021-22	0.00	0.00	1%	21.06.2022	M/s Samridhi, At-Kewatpaa, Mortanga Road, PO+PS- Dumka, Dist- Dumka, Jharkhand
12	Installation of Three Nos Full Gantry under Non Plan for the year 2021-22.		51.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	50.91	22.03.2022 55F2/2021-22	0.00	0.00	25%	21.05.2022	Niraj Kumar Agarwal Gilanpara, Dumka, Jharkhand
13	Reconstruction & Repair of office of the Advance Planning, Filed Survey Division, Dumka Under Non plan for the year 2021-22		50.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	38.38	23.03.2022 58F2/2021-22	0.00	0.00	1%	22.11.2022	Sachin Mandal Sarsajol, Bankijor, Shiakripara, Dumka, Jharkhand-816118
14	Construction of Bathroom, toilet, internal road and Kitchen in Residential campus of Executive Engineer Under Non plan for the year 2021-22		20.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	14.72	22.03.2022 56F2/2021-22	0.00	0.00	1%	21.09.2022	MD AKRAM At- New Dangal Para, Dumka
15	Construction of Office Cum Rest House of Junior Engineer, Road Section, Gopikandar Under Non plan for the year 2021-22		20.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	15.08	31.03.2022 62F2/2021-22	0.00	0.00	1%	30.09.2022	Manohar Lal Agarwal Chakmuha, Dhogaria, Dumka

Month : April, 2022

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Necessary Repair work in office of Assistant Engineer, No-1, Dumka, No 2, Dumka & Residence of Assistant Engineer, No-1, Dumka under nonplan for the year 2021-22		20.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	14.45	10.03.2022 52F2/2021-22	0.00	0.00	60%	09.09.2022	M/S DEV CONSTRUCTION At+PO+PS-Jarmundi, Dist-Dumka, Jharkhand, 814141
17	Ordinary Repair of Mahuadangal Chowk to National School Via Bauri Para Road with Drain Construction Under Non Plan for the year 2021-22		50.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	49.97	26.03.2022 59F2/2021-22	0.00	0.00	1%	25.06.2022	Md. Moinuddin At-Lakhikundi, PO-Asansol, PS-Dumka Muffasil, Dist-Dumka, Jharkhand
18	Installation of Five Nos Half Gantry under Non Plan for the year 2021-22.		30.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	17.93	23.03.2022 57F2/2021-22	0.00	0.00	1%	22.05.2022	ARTISAN INFRA SOLUTIONS H.No – 160-C, Anirudh Sadan, Road No-4D, Ashok Nagar, Ranchi, Jharkhand
19	Vivekadhin+Road Safety						0.00000				
		0.000	931.000		797.729		148.945				

Circle : DUMKA  
Div : DEOGHAR  
Name of EE-Sri Kumar Birrendra Bahadur

**Spill Over**

1	Repairing & Reconstruction of Boundry wall of Encroached Land at Sarath under Non-Plan for year 2021-22		20.00	EIC, Ranchi Lt. no.- 3138(S)/ 08.10.21	19.99	39F2/ 21-22 dt.-16.12.21	16.75	84%	84%	15.02.22	Niraj Kumar Modi, S. R. Dalmia Road, Near Hanuman Mandir, PO-Madhupur, PS-Madhupur, Dist.- Deoghar
---	---	--	-------	--	-------	--------------------------	-------	-----	-----	----------	--

Month : April, 2022

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Repair of Assistant Engineer and Junior Engineer quarter at Deoghar under Non-Plan for the year 2021-22		20.00	EIC, Ranchi Lt. no.-3138(S)/08.10.21	19.99	43F2/21-22 dt.-12.01.22	7.72	39%	80%	11.05.22	Vijay Kumar, Gandhi Nagar Gali No.-3, Barmasia, Kumudini Ghosh Road, Kothia, Deoghar
3	Repair of Hume Pipe Culvert in 1st KM and Protection work in 13th KM of Hindolavaran to Kunda via Tapovan Road Under Non-Plan for the year 2021-22		35.00	EIC, Ranchi Lt. no.-3138(S)/08.10.21	27.42	46F2/21-22 dt.-10.02.22	18.00	66%	100%	09.04.22	M/s Creative India Infrastructure (Puja Singh), Bhardwaj Niwas, Jaruadih, Deoghar
4	Repairing work of remaining Guard wall on approach road of H.L. Bridge on Jayanti river at 4th KM of Dhiba-Karown Road under Non-Plan for the year 2021-22.		50.00	EIC, Ranchi Lt. no.-3138(S)/08.10.21	37.51	47F2/21-22 dt.-10.02.22	7.70	21%	100%	09.04.22	Amit Rastogi, House No.-05, Alkapuri, Giridih
5	Ordinary Repair work of Parmeshwar Dayal Road under Non-Plan for the year 2021-22		5.00	EIC, Ranchi Lt. no.-3138(S)/08.10.21	4.50	48F2/21-22 dt.-15.02.22	0.00	0%	100%	14.03.22	Ayushi Enterprises, H. No.-10, Ward No.-24, B.N. Jha Road, Hindi Vidyapith, Deoghar
6	Wearing coarse work of High level bridge on Tenderi River at 6th km & Ajay River at 19th km of Mahuadabour-Sarwan road. Safety work & another repair work of road under non plan for the year 2021-22. (Total Road Length 19.425km)		70.00	EIC, Ranchi Lt. no.-3138(S)/08.10.21	61.07	51F2/21-22 dt.-24.02.22	0.00	0%	100%	23.04.22	M/s Vijay Kumar, At- Srikant Road, Belabagan, Deoghar
7	Emergent Repair in Chitra - Duldulai Road near Canal under Non-Plan for the year 2021 - 22		63.99	EIC, Ranchi Lt. no.-226(S)/25.01.22	56.42	55F2/21-22 dt.-25.03.22	0.00	0%	20%	24.05.22	M/s Vijay Kumar, Srikant Road, Belabagan, Deoghar
8	EMERGENT WORK OF RCC DRAIN IN PANDANIA -JAGDISHPUR ROAD FOR THE YEAR 2021-22 UNDER ROAD DIVISION DEOGHAR (TOTAL LENGHT 14.39 KM)		74.73	EIC, Ranchi Lt. no.-226(S)/25.01.22	74.26	56F2/21-22 dt.-25.03.22	0.00	0%	30%	24.05.22	Rinki Devi, Vill.-Kushmaha, PO-Deopur, PS- Jasidih, Dist.-Deoghar
			338.718		301.167		50.165				

**VIVEKADHIN**

Month : April, 2022

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Maintenance of Earth shoulder and Intallation of Hazard marker work in Chandih to Tilona Road under Vivekadhin head for the year 2021-22				2.47	52F2/21-22 dt.-26.02.22	0.00	0%	100%	04.03.22	Alok Kumar, Vill.-Lodharadih, PO-Ghorlash, PS-Jasidih, Dist.-Deoghar
			0.0000		2.4689		0.0000				

Circle : Dumka Div : Godda Name of EE-Sri Munna Lal											
<b>NON PLAN (SPILL OVER)</b>											
Sl. No.	Description	Length (Km)	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Financial Progress Grand Total	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
1	Ordinary repair of Simra-Boarijore-Borio Road from Km 15.400 to 18.00 (Total Length- 2.60 Km) under Non Plan head for the year 2021-22.		10.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	8.80	21F2/2021-22 Dated 22.01.2022	0.00	0%	100.00%	21.02.2022	M/s Anand Brothers, AT + PO- Mahagama, Godda, Jharkhand
2	Ordinary repair of Nunajore-Shahpur-beldiha-Parsa Road (Length- 14.62km) under RCD Road division Godda for the year 2021-22.		15.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	14.02	19F2/2021-22 Dated 07.01.2022	0.00	0%	100.00%	20.02.2022	Vijay Kr. Sharma, AT + PO- Samri, PS- Mahagama, Godda
3	Repair of Approach Road of HL Bridge/Damage Retaining wall at Km 11th & 5th at in Doi to Nawadih Road for the year 2021-22.		20.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	20.00	11F2/2021-22 Dated 21.12.2021	0.00	0%	100.00%	20.02.2022	M/s Prabhakar Jha, Vill-Dumariya, PO- Chapri, PS- Thakurgangti, Dist.- Godda, Jharkhand
4	Construction of Protection work at Passing of Irrigation Canal Approach road in 5th Km of Mohanpur-Khairatkar Road for the year 2021-22.		5.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	4.98	15F2/2021-22 Dated 06.01.2022	0.00	0%	100.00%	05.02.2022	Manoj Kumar Singh, Vill.- Bagh Jhakhra, PO + PS – Dighi Simanpur, Dist.- Godda, Jharkhand
5	Special Repair of Culverts (48 Nos.) in Dumuhi -Basantrai via Maheshpur Road under RCD Road division Godda for the year 2021-22.		24.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	17.75	18F2/2021-22 Dated 07.01.2022	0.00	0%	50.00%	07.03.2022	Kavita Yadav, At-Satsang nagar, PO+PS- Godda, Jharkhand.
6	Special repair of Chowkidar residence and Godown of Road Sub Div-1 under RCD Road Division Godda for the year 2021-22		8.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	7.99	13F2/2021-22 Dated 24.12.2021	0.00	0%	100.00%	21.02.2022	MD Parwez Alam, Guljarbagh Ward No. 5 Godda
7	Special repair of Residential quarter for Assistant Engineer and Junior Engineer Sec.1 under RCD Road Division Godda for the year 2021-22		20.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	16.00	16F2/2021-22 Dated 07.01.2022	0.00	0%	100.00%	22.03.2022	Archana Kumari, Nahar Chowk, Bhatdiha, Godda

Month : April, 2022

## State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Special repair of Office of AE Sub Div-2 and Quality Control Office Campus under RCD Road Division Godda for the year 2021-22		20.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	15.80	17F2/2021-22 Dated 07.01.2022	0.00	0%	100.00%	22.03.2022	Archana Kumari, Nahar Chowk, Bhatdiha, Godda
9	Construction of RCC Drain in LHS 350M & RHS 480 M = Total length-830M in 20TH KM At Amor Chouk To Oraon Tola of Deo Deyajori Road for the Year		48.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	47.93	24F2/2021-22 Dated 02.02.2022	0.00	0%	100.00%	31.03.2022	M/s Narendra Shekhar Ajad, S/o- Arun Kumar Ram, Borma, Bajitpur, Godda
10	Ordinary Repair of Ghorichak Dighi Road(0.00 to 22.30 KM) (Total length-22.30 km) for the year 2021-22		35.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	34.97	23F2/2021-22 Dated 28.01.2022	0.00	0%	100.00%	27.03.2022	M/s B.N.S. Enterprises, Vill.- Surmari, Lalmatia, PO- Boarjore, Dist.- Godda, Jharkhand
11	Special Repair of culverts in Sundarpahari to Agiya More road total length (24.515 km) for the year 2021-22 (under NonPlan Head)		26.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	17.85	29F2/2021-22 Dated 14.02.2022	0.00		0.00%	14.04.2022	Kavita Yadav, At-Satsang nagar, PO+PS- Godda, Jharkhand.
12	Ordinary repair of bridge in Km 4th, 14th, 17th and 18th of Dumuhi Basatrai via Maheshpur Road under RCD, Road division Godda for the year 2021-22		50.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	34.97	30F2/2021-22 Dated 14.02.2022	0.00		50.00%	14.04.2022	Haque Consruction, Basantrai, Godda
13	Ordinary repair of Mahagama- Dighi Road (Length- 8.30 Km) for the year 2021-22		48.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	47.97	28F2/2021-22 Dated 16.02.2022	0.00		30.00%	31.03.2022	M/s Anand Brothers, AT + PO- Mahagama, Godda, Jharkhand
14	Construction of RCC Drain in Mirzachowki- Boarjore road (MDR-207) (944.00M)		56.00	Eng.in Chief Lt. no. 226(S) dated 25.01.2022			0.00				
		<b>0.00</b>	<b>385.00</b>		<b>289.03</b>		<b>0.00</b>				