

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Roads-Plan)

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : DUMKA Div : DUMKA Name of EE-Sri Harendra Singh											
1	Reconstruction of Barapalsi at SH-17 to Tharimore at MDR-191 Road including Bridge over Bhurbhuri river Total length-17.125 km for the year 2019-20. CW-5.5m Bridge - 3rd km 5x24m	17.13	4433.01	Joint Secretary, Jharkand Ranchi letter no. 4510(S) Date 11.09.19	3498.01	01.11.19 35(SBD)/ 2019-20	3806.00	89.45	93%	30.10.2021	Rajbir Construction pvt Ltd
2	Construction of Jama-Barapalsi Road (Length-7.00 Km) and High Level Bridge Over Mayurakshi River. CW - 7.0 m Bridge - 8x20.6m	7.00	6060.20	Joint Secretary, Jharkand Ranchi letter no. 4981(S) Date 10.10.19	4322.11	31.12.19 36(SBD)/ 2019-20	2871.64	23.14	35%	13.09.2023	M/s M & S Co. M. S. Tower, Dangalpara, Dumka

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Reconstruction of Gardi to Sardiha Road (Total length-8.88 Km) for the year 2021-22. (CW-7.0 m)	8.88	3324.91	Deputy Secretary, Jharkand Ranchi letter no. 2339(S) Date 12.08.21	3020.91	24.12.2021 25(SBD)/2021-22	1545.00	38.07	60%	23.09.2022	M/s M & S Co. M. S. Tower, Dangalpara, Dumka
4	Strengthening of Godda-Ramgarh-Guhijajori Road (MDR-191) Km 35.324 to 66.000 Km (Total length-30.676 km) for the year 2021-22.	30.68	3934.79	Deputy Secretary, Jharkand Ranchi Lt 2605(S) 31.08.2021	4029.03	28.12.2021 29(SBD)/2021-21	1424.84	35.36	52%	27.12.2022	M/s M & S Co. M. S. Tower, Dangalpara, Dumka
5	Strengthening of Nonihat-Basukinath-Kairabani Road (MDR-192) Km 0.00 to 29.590 Km (Less 12th Km) (Total length-28.590 km) for the year 2021-22.	28.59	2746.71	Deputy Secretary, Jharkand Ranchi LT 2606(S) 31.08.2021	2530.39	27.12.2021 28(SBD)/2021-22	1016.19	40.16	65%	26.12.2022	Sujata Udit (Sujata Udit Builders Pvt Ltd, Deoghar)-Chitra (M/s Chitra Construction, Dumka) (JV)

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	IRQP/Strengthening Work of Govindpur-Sahebganj (143.00 to 188.00) Km for the year 2021-22	46.00	3198.21	Joint Secretary, Jharkand Ranchi LT 3512(S) 18.11.2021	3351.49	19.01.2022 44(SBD)/2021-22	331.55	9.89	30%	18.01.2023	KIPL (Koleshwari Infrocons Pvt Ltd 51%) - HNC (Harinandan Choudhary 49%) (JV)
7	Improvement of Riding Quality Strengthening of Vijaypur Lakarjoriya Road from 0km to 10.05 km Total length 10.05 km	10.05	715.13	Joint Secretary, Jharkand Ranchi LT 3804(S) 07.12.2021	736.62	10.02.2022 46(SBD)/2021-22	132.58	18.00	55%	09.06.2022	Bal Mukund Jha Godda
8	Reconstruction of Dumka Airport to Kurwa More Road (Total Length – 2.040 Km) for the year 2021-22.	2.04	761.47	Joint Secretary, Jharkand Ranchi LT 4158(S) 27.12.2021	374.94	07.03.2022 51(SBD)/21-22	211.50	2.67	25%	06.09.2022	M/s Sakshi EnterPrises Thana Road, Near Bhojpur Hotel, Dumka

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Improvement of Riding Quality of (i) Banderjori –Kirshi Vigyan Kendra-Mortanga Road (Length-1.815 Km) (ii) Banderjori (Dumka Airport Road)-Satsang Aashram (NH 144A) Road (Length-1.700 Km) (iii) Control Room to Children Park Bhaya Dumka DC Office (Length-0.300 Km), (iv) Dangalpara-Mortanga Road (Length-0.600 Km), (v) Principal Judge Quarter-District Mining Office Road (Length-0.270 Km) (vi) Sarai-Narayani Road Bhaya Veer Kuwar Singh Link Road, Kuldeep Singh Link Road, Green Hotel Link Road (Length-0.915 Km) (vii) Sarwa (Dumka Bypass)-Dudhani (Vijaypur to Dudhani Road) (Length-2.600 Km) (viii) National School-Tata Show Room Road (Length-0.900 Km) (ix) Town Thana Chowk to Srirampada Via KB Watika & Gandhi Nagar Link Road (Length-1.360 Km) (X) Veer Kuwar	11.11	452.48	Joint Secretary, Jharkhand, Ranchi letter No. 62(S) Date 10.01.2022	471.06	25.02.2022 50(SBD)/2021-22	92.67	19.67	35%	24.06.2022	Neeraj Kumar Agarwal

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Reconstruction & Strengthening/IRQP of Approach of Dumka Railway Station & Kurwa-Ashram Marg Road (Total Length – 5.946 KM) for the year 2021-22	5.95	644.05	Joint Secretary, Jharkhand , Ranchi letter No. 207(S) Date 24.01.2022	651.95	21.03.2022 53(SBD)/2021-22	0.00		35%	20.09.2022	Sujata Udit Builders Pvt. Ltd., Anand Kunj, Williams Town, Deoghar
11	Strengthening Work of Ranibahal to Maheshkala (MDR-197) (Length-20.20 Km) for the year 2021-22.	20.20	1392.81	Joint Secretary, Jharkand Ranchi LT 4160(S) 27.12.2021	-	-			-	-	-
12	Strengthening Work of Dalahi to Ranibahal Road (MDR-199) 0.00 Km to 26.750 Km for the year 2021-22.	26.75	1795.80	Joint Secretary, Jharkhand , Ranchi letter No. 49(S) Date 07.01.2022					-	-	-

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Widening and Strengthening of Road from Korga More (NH-133) Champagarh Saraiyahat (NH-133) Road (Total Length - 13.695 Km) for the year 2021-22.	13.70	4514.15	Joint Secretary, Jharkhand , Ranchi letter No. 222(S) Date 25.01.2022			1217.76		-	-	-
14	WideningStrengthening/Reconstruction of Dengidih-Vanvara-Domnadih (NH-14A) Road with Bridge (Length-13.025Km) for the year2021-22.	13.03	4915.87	Joint Secretary, Jharkhand , Ranchi letter No. 216(S) Date 25.01.2022			1158.18		-	-	-
15	Reconstruction of Gandhi Chowk Kathikund (Govindpur-Sahebganj Road)-Karbindha (MDR-191) Road (Total Length-22.265 Km) with Bridge for the year 2021-22.	22.27	6825.37	Joint Secretary, Jharkhand , Ranchi letter No. 528(S) Date 15.02.2022			1100.00		-	-	-

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Reconstruction of Rambani More (NH-114A) - Kadma Road (Total Length-2.850 Km) with Bridge for the year 2021-22	2.85	753.70	Joint Secretary, Jharkhand , Ranchi letter No. 612(S) Date 18.02.2022			42.24		-	-	-
17	Strengthening of (A) Temple of Village Maluti of Internal Road & Approach of Helipad & Kalakendra in Maluti in Dumka (Length-4.798 Km) (B) Approach Road of Tatloi Hotspring in Dumka (Length – 1.500 Km) (C) Nunwil Mata Temple in Dalahi Village in Dumka (Length-0.3000 Km) (Cumulative Total Length - 6.598 Km) for the year 2021-22.	6.60	695.64	Joint Secretary, Jharkhand , Ranchi letter No. 804(S) Date 02.03.2022					-	-	-

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
18	Widening and Strengthening / Reconstruction of Internal Connecting Different Roads of Basukinath Temple (Total Length - 10.2 Km) for the year 2021-22.	10.20	1228.75	Joint Secretary, Jharkhand , Ranchi letter No. 810(S) Date 02.03.2022					-	-	-
19	Reconstruction and Widening/Strengthening of Road from Nonihathwari Bridge-Sitphari (on Sitphari-Sigri-Harko PWD Road) Road (Total Length – 7.550 Km) for the year 2022-23.	7.55	2746.71	Joint Secretary, Jharkhand , Ranchi letter No. 2606(S) Date 31.08.2021					-	-	-

14950.15

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : DUMKA Div : DEOGHAR Name of EE-Sri Kumar Birrendra Bahadur</p>											
1	Reconstruction of Road (i) Khaga (on Jama-Jamtara Road) to Futani Chowk-Digri (on Sarath-Karmatand road) (ii) Futani Chowk to Dumaria More (iii) Dumaria More to Mahapur Road (on Sarath-Karmatand road), Total Length - 28.578 KM (Including Bridge Construction)	28.58	6198.38	J.S. RCD LT. No. 2483(S), dt- 03.05.17	3752.64	63SBD/ 2017-18 dt.22.03.18	3513.02	80%	89%	21.09.19	Mother India Construction Pvt. Ltd., Kankarbagh, Patna, Bihar
2	Widening and Strengthening/ Reconstruction of Baratand More - Kurwa - Rangamatiya - Palojori (on SH-15) (Total Length - 25.594 KM) (including Bridge Construction)	25.59	7452.90	J.S. RCD LT. No. 891(S), dt- 13.02.18	4320.18	26SBD/ 2018-19 dt.25.09.18	1906.09	35%	36%	24.03.20	Bhupendra-Sinha Joint Venture, Karnibagh, Deoghar

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening and Strengthening/ Reconstruction of Saharjori More (On MDR-222) - Aasanbani-Algabra - Dumdumi - Danarbad-Karown (On Ranga Sirsa-Karmatanr Road) (Total Length-26.222 KM) (Including Bridge Construction) At Ch: 3+800 (2x12.0m)	26.22	7583.51	J.S. RCD LT. No. 5072(S), dt- 31.08.18	6436.77	37SBD/ 2018-19 dt.18.01.19	6951.05	85%	95%	17.07.20	MKS-SUB JOINT VENTURE, Vill.- Chaparia, PO- Koiridih, Deoghar
4	Widening and Strengthening of Kajra (on Mahuwadabar-Kurmidih-Sarwan Road) - Bagdora - Barasoli - Bahran - Gashko More (on Mahuwadabar - Kurmidih - Sarwan Road) Road (Total Length 8.470 KM)	8.47	2382.65	J.S. RCD LT. No. 3714(S), dt- 26.06.18	1613.87	38SBD/ 2018-19 dt.22.01.19	1860.64	87%	87%	21.11.19	Sri Manoj Kumar Singh, Vill.-Chapariya, PO- Koiridih, Deoghar
5	Widening and Strengthening/ Reconstruction of Pichhdibaad (On MDR-229) - Sangramlodhiya-Deosang More (Deoghar) (On Baijnathpur-Koriyasa Road) (Total Length - 16.075 KM) (Including Bridge Construction)	16.08	4980.16	J.S. RCD LT. No. 5104(S), dt- 31.08.18	2776.00	41SBD/ 2018-19 dt.09.02.19	2293.45	54%	72%	08.02.21	Mother India Construction Pvt. Ltd., Kankarbagh, Patna.

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening & Strengthening/ Reconstruction of Murchura More(on NH 114A)- Chathara-Bagdabra-Kolhadiya-Sonraidhi (on MDR-224) Road (Total Length- 13.966 KM) including Bridge Construction at CH : 0+764 (4x16m)	13.97	4159.68	J.S. RCD LT. No. 2809(S), dt-11.05.18	2741.15	43SBD/ 2018-19 dt-14.02.19 (2695.0623 3 +46.08286 (SA))	3232.39	86%	96%	13.08.20	HCPL-GL Joint Venture, Station Road, Deoghar
7	Reconstruction of Karown (Dharmraj Mandir, on Dhiba-Karown Road) - Chandchaura-Kenbaria Asanbani- Budhikura (on Madankattha- Madhupur Road) Road (Total Length - 8.525 KM)	8.53	3804.39	J.S. RCD LT. No. 1494(S), dt-05.03.19	1926.12	25SBD/ 2019-20 29.07.19	1486.74	16%	12%	28.03.20	Bhupendra Engineering and Construction Pvt. Ltd., Chitra, Deoghar
8	Widening & Strengthening of Sikitya (On Bavangama - Pathroll Road) to Shamalpur - Bonchbandh - Duba -Banvariya - Jiyakhara - Manigadhi (On NH-114A Sarath-Deoghar Road) (Total Length-18.950 KM) (Including Bridge Construction) at Ch. 11+700 (1x16m)	18.95	5858.82	J.S. RCD LT. No. 1245(S), dt-27.02.19	4348.14	40SBD/ 2019-20 dt-14.09.19	4386.74	80%	93%	13.11.20	Manoj Kumar Singh, Vill.-Chaparia, PO-Koyridih, PS-Jasidih, Deoghar
9	Widening and Strengthening of Ghiya More (on Sarath-Basti-Palajori Road) -Madhupur-Basbutiya -Kunjbona (on MDR-223) (Total Length 10.753 KM)	10.75	3663.60	J.S. RCD LT. No. 3389(S) dt-10.07.19	2319.41	72SBD/ 2019-20 dt-23.10.19	1235.02	27%	33%	22.07.20	Bhupendra Engineering and Construction Pvt. Ltd., Chitra, Deoghar

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Re-construction of Koeridih Main Road (on Punasi- Jasidih road) to Dighariya Road (on NH-333 to Punasi road) and Chaparia to Ramaldih Link Road (Total Length-6.318) (Including Bridge Construction	6.32	2792.50	J.S. RCD LT. No. 3561(S) dt- 19.07.19	1987.03	73SBD/ 2019-20 dt-25.10.19	2157.97	90%	99%	24.10.20	Sri Manoj Kumar Singh, Vill.-Chaparia, PO- Koiridih, PS-Jasidih, Deoghar
11	Re-Construction of Lalgah (on NH-114A) -Lakha- Nawadih-Kasiyawa-Chobana-Jhiluwa-Baskopi Road (Total Length-9.728 KM)	9.73	2802.32	J.S. RCD LT. No. 3632(S) dt- 22.07.19	1300.00	74SBD/ 2019-20 dt-25.10.19	1142.62	69%	93%	24.06.20	J. K. Associates, Agar Nagar, Sangrur, Punjab, Local Add.- Indel Regency, Near Vishwa Nath Mandir, Barganda, Giridih
12	Construction of Deoghar Airport Approach Road (upto terminal building) (Length- 1.03 KM)	1.03	609.15	J.S. RCD LT. No. 2931(S) dt- 22.09.21	429.81	49SBD/ 2021-22 dt-18.02.22	230.92	0%	55%	17.05.22	Sona Lal Mahto, Vill.+PO-Katamkuli, PS- Pithoria, Ranchi
13	Strengthening Work in Baratand to Jarmundi Road (MDR-223) (Total Length-32.850 KM) under RCD Road Division Deoghar	32.85	2560.40	J.S. RCD LT. No. 4060(S) dt- 23.12.21	2673.38	57SBD/ 2021-22 dt-26.03.22	0.00	0%	5%	25.09.22	Manoj Kumar Singh, Vill.-Chaparia, PO- Koiridih, PS-Jasidih, Deoghar
		207.1	54848.45		36624.48		30396.65				

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Dumka Div : Godda Name of EE-Sri Munna Lal</p>											
1	Reconstruction to 2 Lane of Taljhari-Poriyahat-Dande More upto PWD road in Godda District (Total Length- 31.00 Km) for the year 2018-19.	31.00	12051.75	RCD Lt. No. 1545 (S) dated 06.03.19	10123.83	SBD 02/2019-20 Dated: 30-07-2019	10623.83	100%	97%	29/04/21	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi
2	Widening and Strengthening/ Reconstruction of Meharma(NH- 133)Tetaria-Parasi Sahebganj via Tharkurgangati Road (Total Length- 19.010km) for the year 2018-19.	19.01	4786.25	RCD Lt. No. 1251 (S) dated 27.02.19	3514.74	SBD 03/2019-20 Dated: 09-08-2019	3500.00	91%	96%	08/02/21	M/s S. K. Tekriwal, Pathargama, Godda
3	Widening & Strengthening of Sarotiya(On MDR- 200) - Belari-Pathra (On NH- 133) road (Total Length- 5.718 KM) for the year 2019-20.	5.72	1207.65	RCD Lt. No. 3443(S) dated 15.07.19	827.54	SBD 01/2020-21 Dated: 08-10-2020	562.56	44%	50%	07.05.2021	Pancham Kumar Mishra, Purandaha, Deoghar
4	Reconstruction of (I) Khutahri more (On Doe-Diyajori road)- Sarotiya (On Ghorichak-Dighi road) road (Length- 1.95 K.M.)	2.43	713.52	RCD Lt. No. 545 (S) dated 25.01.18	415.15	SBD 02/2018-19 Dated:29-08-2018	493.31	89%	97%	28.02.19	Pancham Kumar Mishra, Purandaha, Deoghar

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Reconstruction/Widening and strengthening of Ghorichak Dighi Bypass Road from Mohani Chowk Road (20th km of Ghorichak Dighi Road) to Yadav tola (11th Km of Mahagama Dighi Road) (Total Length- 2.845 Km)	2.85	962.04	RCD Lt. No. 4227(S) dated 22.08.19	684.90	SBD 02/2021-22 Dated:21-10-2021	450.00	66%	92%	20.03.2022	M/s ABC Construction, Tarangini Villa Main Road Bhagat Para Pakur
6	Widening,Strengthening/Reconstruction of Parasi to Sirsa Road Via Thakurgangti road including Bridge (Total Length-4.910 KM).	4.91	1217.98	RCD Lt. No. 4653(S) dated 19.09.19	1045.94	SBD 01/2021-22 Dated:18-10-2021	100.00	10%	8%	17.10.22	M/s S. K. Tekriwal, Pathargama, Godda
7	Remaining Work of Widening Strengthening / Re Construction of Nunajor-Shahpur Beldiha-Parsa (MDR-206) road (Km 00.00 to 16.60)	16.60	4469.42	RCD letter no. - 8112(S) dated 05.09.13	0.00	-	-	-	-	-	

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Remaining Work of Reconstruction of Road (Including Bridges) (i) Firozpur-Bhagayai & (ii) Meharmawazidpur-Budhasan(Jharkhand-Bihar border) Including Bazidpur-Khirondhi Link road (Total Length- 22.44 k.m.) Under Road Division, Godda.	22.44	7249.10	RCD Lt. No. 2459 (S) dated 03.05.17	5956.18	SBD 03/2021-22 Dated:26-10-2021	1107.61	10%	18%	25.04.2023	M/s S. K. Tekriwal, Pathargama, Godda
9	IRQP/ Strengthening work of Sundarpahari to Agiyamore Road under Road Division, Godda (Total Length- 24.515 Km)	24.52	910.69	RCD Lt. No. 3649 (S) dated 26.11.21	950.14	SBD 06/2021-22 Dated:30-03-2022	-	-	38%	28.08.2022	Shivshaktii Protech Private Limited, Kanke road, Shivpuri, Ranchi University, Morabadi, Ranchi
10	IRQP/Strengthening work of Godda-Ramgarh-Guhijajori Road (Total Length- 35.254 Km) under Road Division, Godda	35.25	2102.72	RCD Lt. No. 47 (S) dated 07.01.22	0.00	-	-	-	-	-	

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Widening, Strengthening and Reconstruction of Agiya more (on Agiya more-Sundarpahari Road)- Pargo- Damodih (till Garda Pahari) Road (Length- 22.253 Km) (Including L.A.)	22.25	7351.99	RCD Lt. No. 537 (S) dated 15.02.22	0.00	-	-	-	-	-	
1	Widening and Strengthening of road from 14th km of Godda-Sunadarpahari-Dharampur road at Tesobathan to 39th of Godda-Pirpainti road at Mahadeo Bathan via- Ghatiyari, Khairu Bazar (Total Length- 36.25 Km) for the year 2018-19.	36.25	9341.51	RCD Lt. No. 1491 (S) dated 05.03.19	9150.60	SBD 01/2019-20 Dated: 26-07-2019	9223.76	98%	100%	25/07/21	M/s M & S Company, M.S Tower, Dangalpara, Dumka
2	Widening & Strengthening/Reconstruction work of road from Mohanpur (on NH-133) -Karkdih-Dalawar-Bhandaridih- Anjana more road (Length- 11.700 km) and Bhandaridih to Beldiha (MDR- 206) link road (Length- 5.425 km) (Total Length-	17.13	6732.87	RCD Lt. No. 3797 (S) dated 29.06.18	4461.12	SBD 03/2018-19 Dated:27-02-2019	4699.64	92%	97%	26.03.20	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi.

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	WIDENING & STRENGTHENING OF ROAD (INCLUDING BRIDGES) FROM MOTIYA-DUMARIYA (ON NH- 333A) TO SUGABATHAN (NH-133) (TOTAL LENGTH- 20.250 K.M.) UNDER ROAD DIVISION, GODDA.	20.25	5941.78	RCD Lt. No. 3600 (S) dated 27.06.17	5223.24	SBD 03/2017-18 Dated:27-02-2018 (Supplymentary agreement)	5861.60	100%	100%	26.02.20	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi.
4	IRQP/ Strengthening work of Dumuhi Chowk- Maheshpur-Basanrai Road (ODR) under Road Division, Godda (Total Length- 21.62 Km)	21.62	691.45	RCD Lt. No. 2372 (S) dated 12.08.21	649.67	SBD 05/2021-22 Dated:24-12-2021	639.77	98%	100%	23.05.2022	M/s Om Prakash Bajaj, Laheri Tola, Godda.
5	Widening and Strengthening of Road from Nayanagar to Hanwara (Bihar border) via - Milky, Parasa, Narotampur, Dumariya, Ramkol (Total Length - 21.1 Km)	21.10	5346.61	RCD Lt. No. 8697(S) dated 28.12.15	5705.18	SBD 01/2016-17 dated 28.06.16 (Revised)	6230.21	98%	97%	10.11.18	M/s S. K. Tekriwal, Pathargama, Godda
		303.315	71077.313		48708.208		43492.285				

Circle : DUMKA
Div : Jamtara
Name of EE-Sri Nawal Kishore

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening & Strengthening /Reconst.of Jamtara-Karmatarn-Laharjori Road for the Year 2014-15	29.18	9014.47	Lt.No.9130 (S) Dt. 26.12.14	6362.25	01/SBD/14-15 Dt. 17.09.14	7449.96	66.37%	86%	26.08.2016	M/s KCPL, HYDRABAD
2	W/s of Narayanpur-Tarani-Jagrudih(Bajraghat) road & Tarani- Chirudih -Pabia Link road for the Year 2019-20	21.30	4472.93	Lt.No.872 (S) 13.02.2018	3164.30	01/SBD/18-19 Dt. 09.03.19	1947.47	52.25%	68%	08.09.2020	M/s Daroga Pradhan, Hirapur, Dhanbad
3	Widening & Strengthening /Reconst. of Mohanbank to Nala road for the Year 2021-22	14.20	4187.66	Lt.No.4217 (S) 21.08.19	2925.24	01/SBD/21-22 Dt. 08.10.2021	1082.44	26.74%	40%	07.10.2022	Manoj Kumar Singh, Deoghar
4	Widening & Strengthening of Jumman more to Lodharia road for the Year 2021-22	12.01	3992.48	Lt.No.2345 (S) 12.08.21	2856.67	02/SBD/21-22 Dt. 17.01.2022	288.23	10.09%	20%	16.12.2022	M/s Malti Enterprises, Dhanbad
5	Widening & Strengthening /Reconst. of Nala (Chalepara more) Afjalpur road for the Year 2021-22	20.35	6375.77	Lt.No2351 (S) 12.08.21	6011.01	03/SBD/21-22 Dt. 21.01.2022	655.21	5.91%	20%	25.05.2023	M/s Rajvir Construction Ranchi
6	IRQP/Strengthening Work of Govindpur-Sahebganj Road from Km 61.42 to 75.00 for the Year 2021-22	13.58	946.75	Lt. No 3648(S) Dt.26.11.2021	987.74	04/SBD/21-22 Dt. 23.03.2022			25%	16.05.2022	Preety Enterprises, Dhanbad

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	IRQP Work in Murgabani-Kundhit -Rajnaragar road for the Year 2021-22	40.71	1959.82	Lt No.44(S) Dt.07.01.2021	2014.25	01/SBD/22-23 13.04.22				12.10.2022	Koleshwari Infracons Pvt. Ltd, Charta
8	IRQP Work of Govindpur - Sahabganj Road from Km. 29.020(Karamdaha) to 126.00 Km.(Nischintpur) (Including ADB Bypass) (Total length = 96.980 Km.) under Road Division, Jamtara for the Year 2021-22	96.98	6316.01	Lt No.551(S) Dt.17.02.22							-
		248.3	37265.90		24321.46		11423.30				

Circle : Dumka

Div : Pakur

Name of EE-Sri Rajesh Kumar

01	Widening Strengthening and Reconstruction of Rajdaha (MDR-198) to Phuljhijhr Ganpura (Kajladaha More to Pakuria Road) PWD Road (Length 0.00 to 11.264 KM) Under Road Division, Pakur.	11.26	4164.08	J/S L. No. 2364(S) Dt. 12.08.21	3002.68	04-SBD/21-22 Dt. 08.11.2021	300.00	10%	22%	07.09.22	M/s ABC Construction, Bhagatpara, Pakur
----	---	-------	---------	------------------------------------	---------	-----------------------------	--------	-----	-----	----------	---

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
02	Widening Strengthening / Reconstruction of Simpur (on MDR-245) Radhanagar (Nalhati-Pakuria Road ODR) (upto West Bengal Border) Road (Length 0.00 to 23.406KM for the Year 2021-22. Under Road Division, Pakur.	23.41	7805.53	J/S L. No. 2356(S) Dt. 12.08.21	8071.17	13-SBD/ 21-22 Dt. 21.01.2022	500.00	6%	17%	20.07.23	Rajbir Construction Private Limited, Ranchi
03	Strengthening Work of Amrapara-Maheshpur-Muraro Road from (0.00 to 17.00 Km) for the Year 2021-22. Under Road Division, Pakur.	17.00	1171.85	J/S L. No. 3200(S) Dt. 18.10.21	905.10	15-SBD/ 21-22 Dt. 22.01.2022	0.00	0%	5%	22.12.22	CMMM Enterprises, Kolkata
04	Strengthening Work of Hiranpur-Kotalpokhar Road from (0.00 to 15.50 Km) for the Year 2021-22. Under Road Division, Pakur.	15.50	651.66	J/S L. No. 4059(S) Dt. 23.12.21	-----	-----	0.00	0%			IA Engicons Private Limited, Barharwa, Sahibganj
05	Widening-Strengthening & Reconstruction Work of Ishakpur (Saithankhana More) to Manirampur Chandpur (on NH-133 A) Road & Link Road (Length –10.145 KM) for the Year 2021-22. Under Road Division, Pakur.	10.15	4151.62	J/S L. No. 534(S) Dt. 15.02.22							

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
06	Reconstruction of Khaksa (on Kajladaha-Pakuria PWD Road) to Lakhijol-Jamsol Road (Length -12.430 KM) for the Year 2022-23. Under Road Division, Pakur.	12.43	4179.14	J/S L. No. 1305(S) Dt. 31.03.22							

800.000

Circle : Dumka
Div : Sahebganj
Name of EE-Sri Surendra Prasad

1	Widening and Strengthening of Mogalpara (NH-80)-Maharajpur-Bindupara-Faridpur (West Bengal Border) Road (Total Length-10.860 KM) under Road Division, Sahibganj	10.86	3044.39	Joint Secretary of Jharkhand R.C.D. Jharkhand , Ranchi Letter No. 3591 (S) dt. 27.06.2017	2720.10	13 SBD/2018-19, Dt. 30.10.2018	2136.62	55%	66%	29.04.2020	S.K. Tekriwal
---	---	-------	---------	---	---------	--------------------------------	---------	-----	-----	------------	---------------

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Reconstruction of Udhwa (NH-80) to Sirasin (NH-80) via Radhanagar and Attapur Kathalbari Link Road, Total Length - 23.80 KM under Road Division, Sahibganj	23.80	8903.62	Deputy Secretary RCD, Jharkhand , letter no. 3800 (S), dated 29.06.2018	6442.52	25 SBD/2018-19, Dt. 11.02.2019	5667.45	85%	95%	10.08.2020	M/s M & S Co., Dumka
3	Widening and Strengthening/ Reconstruction of Shivgadi Sanmany More Pwd Road To Dahujor Pwd Road Via Dumaria-Sanmany-Tegra-Amdanda (Length 23.470 Km) Under Road Division Sahibganj for the year 2019-20	23.47	5883.54	Joint Secretary RCD, Jharkhand , letter no. 1500 (S), dated 05.03.2019	4355.56	07SBD/2019-20, Dt. 09.01.2020	3747.50	73%	93%	08.07.2021	M/s S.K. Tekriwal
4	Reconstruction of road from Kothalpokhar (MDR-212) to Bengal Border (Total Length-3.795 KM) under Road Division, Sahibganj for the year 2021-22	3.795	1323.13	Joint Secretary RCD, Jharkhand , letter no. 2370 (S), dated 12.08.2021	846.80	29SBD/2021-22, Dt. 19.01.2022	150.00	18%	42%	18.07.2022	CMMM Enterprises

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	IRQP/Strengthening work of Govindpur Sahibganj Road SH-18 (251.00 KM to 309.860 KM) under Road Division, Sahibganj for the year 2021-2022.	58.26	4620.58	Joint Secretary RCD, Jharkhand , letter no. 2892 (S), dated 21.09.2021	4824.90	24SBD/2021-22, Dt. 12.01.2022	600.00	16%	44%	11.07.2022	M/s Sri Ram Enterprises
6	IRQP/Strengthening work of Borio-Tinpahar-Rajmahal Road (mdr-210) (0.00 Km. to 28.00 Km.) under Road Division Sahibganj.	28.00	1879.81	Joint Secretary RCD, Jharkhand , letter no. 3182 (S), dated 18.10.2021	1960.79	31SBD/2021-22, Dt. 29.01.2022	0.00		36%	28.07.2022	M/s Bhagwan Stone Works
7	IRQP/Strengthening work of Barhet - Barharwa Road MDR-211 (0.00 Km to 21.00 Km) Under Road Division Sahibganj for the Year 2021-22.	21.00	1365.72	Joint Secretary RCD, Jharkhand , letter no. 3183 (S), dated 18.10.2021	1432.38	33SBD/2021-22, Dt. 04.02.2022	400.00	28%	88%	03.08.2022	M/s Bhagwan Stone Works

State Plan Road Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Strengthening/IRQP of Mangalhat-Taljhari Road (MDR-217) in KM 0.00 to 4.65 under Road Division, Sahibganj for the year 2021-2022	4.65	258.38	Joint Secretary RCD, Jharkhand , letter no. 4064 (S), dated 23.12.2021							
1	Reconstruction work of Pachkathiya (SH-18), Rakshi - Talbaria (SH-18) and Rakshi-Barhait (SH-18) Link Road of total length 14.082 KM	14.08	3487.02	Dept. Secretary of Jharkhand R.C.D. Jharkhand , Ranchi Letter No. 8691 (S) dt. 28.02.2015	3440.38	02 SBD/16-17, Dt. 10.06.2016	3646.46	95%	100%	09.12.2017	M/s Mohan Lal Jain, Murshidabad, WB

16348.03

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Bridges-Plan)

Month : April, 2022

State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	17	16	28	29	19
<p>Circle : DUMKA Div : DUMKA Name of EE-Sri Harendra Singh</p>											
1	Construction of High level Bridge over Bhurbhuri River at 12th km of Dumka-Hansdiha Road for the year 2021-22.	124.84 m	1101.34	Joint Secretary, Jharkhand, Ranchi letter No. 2371(S) Date 12.08.2021	1196.47	20.10.21 12(SBD)/ 2021-22	193.65	16.19	18%	19.10.2023	Rajbir Construction Pvt Ltd
2	Construction of High level Bridge Over Local Nala at 6th km Approach of Pattabari-Masanjore Road (1x10.6m) for the year 2021-22.		234.19	Joint Secretary, Jharkhand, Ranchi letter No. 2378(S) Date 12.08.2021	94.85	25.11.21 18F2/ 2021-22	33.45	35.27	60%	24.05.2022	Manish Kumar Yadav At-Behind National High School, Dudhani, PO+PS-Dumka, Jharkhand
1	Reconstruction of Tharhimore to Tharhihat Road Total length-4.775 Km for the year 2019-20 (CW-5.5m)	4.78	1448.38	Joint Secretary, Jharkand Ranchi	830.82	24.12.2021 27(SBD)/ 2021-22	1000.47	87.68	100%	23.06.2022	M/s Chitra Construction Gilanpara, Dumka

Month : April, 2022

State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	17	16	28	29	19
2	Strengthening of Gobindpur - Sahebganj Road in km 126th to 143rd km (Total length-17.00 & Service length-0.45 km) Total length-17.450 km (including	17.45	1249.58	Joint Secretary, Jharkand Ranchi LT	1298.79	13.12.2021 20(SBD)/ 2021-22	1168.00	89.93	100%	12.08.2022	Harinandan Choudhary Bhagalpur Road, Dumka
3	Improvement of Riding Quality / Strengthening of Ramgarh - Hansdiha from 0km to 19.800km (Total length-19.800	19.80	1174.72	Joint Secretary, Jharkand Ranchi	1139.44	24.12.2021 26(SBD)/ 2021-22	1086.24	95.33	100%	23.08.2022	M/s Chitra Construction Gilanpara, Dumka
4	Strengthening of Kathikund - Shikaripara (MDR-248) (Total length-16.45 Km) Road for the year 2021-22.	16.45	1036.26	Joint Secretary, Jharkand Ranchi LT 3389(S) 01.11.2021	1077.09	13.12.2021 19(SBD)/ 2021-22	1047.35	97.24	100%	12.07.2022	Harinandan Choudhary Bhagalpur Road, Dumka
		58.48	6244.47		5637.46		4529.16				

Circle : DUMKA

Div : DEOGHAR

Name of EE-Sri Kumar Birrendra Bahadur

Month : April, 2022

State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	17	16	28	29	19
1	Construction of ROB no-618 on Giridih-Sarath road between Madhupur Station Joramaw station	-	3379.79846 (State share 1746.38989 lakh)	6339(S) dt-08.09.15	-	-	2891.14		-	-	Estern Railway, Kolkatta
			4527.19752 (Revised) (State Share 2893.78895)	3238(S) dt-01.07.19							
2	Construction of ROB on Satsang-Bhirkhibad road between Jasidih-Baijnathdham Station (LC No. 04/E)	-	3139.00 (State Share 2292.00)	3229(S) dt-23.05.16	-	-	3208.93		-	-	Estern Railway, Kolkatta
			4056.40847 Revised (State share 3209.40847 lakh)	732(S), Date-01-02-2019							
3	Construction of ROB on Satsang-Bhirkhibad road between Shankarpur-Jasidih Station (LC No. 27C/E)	-	3755.00 (State Share 2607.00 lakh)	3231(S) dt-23.05.16	-	-	2545.20		-	-	Estern Railway, Kolkatta

Month : April, 2022

State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	17	16	28	29	19
4	Construction of High Level Bridge (including approach road) on Nanjori River (Tributary of Ajay River) in 2nd KM of Khoripanan to Punasi Road (Length 105.4 mtr)	105.4	354.03	J.S. RCD LT. No. 1569(S), dt-06.03.19	401.14	15SBD/2019-20 dated 28.06.19	320.67	82%	94%	27.06.21	Sri Manoj Kumar Singh, Vill.-Chapariya, PO-Koiridih, PS- Jasidih, Deoghar
		105.40			401.14		8965.94				

Circle : Dumka
Div : Godda
Name of EE-Sri Munna Lal

1	Remaining work of Construction of H.L. Bridge with approach road in 24th Km of Sahebganj-Mirjachowki Boarijore road over Sariya river (2x21.6)+(1x18.6) Year 2010-11	65.00	216.04	RCD 6734(S) WE dated 22.11.10	277.86	SBD No. 06/2013-14 dated 04.03.14	175.00	63%	85%	03.03.15	Om Prakash Bajaj, Laheri Tola, Godda
							175.000				

Circle : DUMKA
Div : Jamtara
Name of EE-Sri Nawal Kishore

NIL

Month : April, 2022

State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	17	16	28	29	19

Circle : Dumka
Div : Pakur
Name of EE-Sri Rajesh Kumar

01	Construction of High Level Bridge in 8th KM of Hiranpur-Kotalpokhar Road (With Approach road)	1 x 12.6	207.64	J/S L. No. 4582(S) Dt. 14.09.2019	178.53	11-F2/19-20 Dt. 25.10.2019	105.51	59%	100%	24.10.2020	M/s Ajay Singh, Jaina More Bokaro
02	Construction of High Level Bridge (Including Approach Road) over Dheba River at 14 th Km of Kajaladaha- Pakuria Road, Under Road Division, Pakur for the year 2021-22 (Plan Head)	1 x 20.00	148.86	J/S L. No. 371 (S) Dt. 04.02.2022			0.00	0%			
03	Construction of H.L. Bridge (Including Approach Road) over Tarpatia River at 16 th Km (3 x 20m) of Kajaladaha- Pakuria Road, Under Road Division, Pakur for the year 2021-22	3x 20	488.55	J/S L. No. 392 (S) Dt. 07.02.2022			0.00	0%			

Circle : Dumka
Div : Sahebganj
Name of EE-Sri Surendra Prasad

Month : April, 2022

State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	17	16	28	29	19
1	Construction of proposed ROB in lieu of Level Crossing No. - 47/C in between Tinpahar-Dhamdhamia Section of Malda Division to be executed by Railway in Deposit term of Jharkhand Government.		9394.54	Joint Secretary RCD, Jharkhand, letter no. 1233 (S), dated 27.02.2019			7629.78				
2	Construction of H.L. bridge over Gumani River at 6th KM of Pathna-Hiranpur Road in Sahibganj District.		591.03	Joint Secretary RCD, Jharkhand, letter no. 3688 (S), dated 24.07.2019	580.18576	18SBD/2020-21, Dt. 04.01.2021	200.00	34%	45%	03.07.2022	M/s ABC Construction
3	Construction of H.L. bridge over Morang Nala at 2nd KM of Borio Bazar Link Road in Sahibganj District.		681.95	Joint Secretary RCD, Jharkhand, letter no. 4980 (S), dated 10.10.2019	582.59616	01SBD/2021-22, Dt. 10.05.2021	100.00	17%	35%	09.02.2023	I.A. Engicons Pvt. Ltd.

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)

Progress report of On-going works(Non-Plan)

State Non-Plan Works

Month : April, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : DUMKA Div : DUMKA Name of EE-Sri Harendra Singh</p>											
1	Rehabilitation of Residence cum office of Assistant Engineer Road Sub Division, Hansdiha in the campus of Hansdiha IB under Non Plan 2020-21		35.00	EIC, RCD, Ranchi letter no. 261 (S) Date 27.01.2021	22.72	19.03.2021 58F2/2020-21	9.75	42.94	78%	18.09.21	Ideal Infrastructure Construction Pvt Ltd. 2A/34-2A Test Book Colony, Indrapuri, Phulwari, Patna - 800024 (Bihar)
2	Rehabilitation work of Boundary Wall of Office cum Residential Campus of Road Section, Gopikandar (Earliar Road Sub Division, Amrapara under Road Division,Dumka) under Non Plan for the year 2021-22		30.00	EIC, RCD, Ranchi letter no. 1185 (S) Date 23.03.2021	20.69	17.01.2022 43F2/20-21	0.99	4.78	50%	16.04.2022	Manohar Lal Agarwal Chakmuha, Dhogaria, Dumka
3	Repair and correction work of Junction at Phulojhano Dumka for the year 20-21.		125.00	EIC, RCD, Ranchi letter no. 1185 (S) Date 23.03.2021	85.62	02.11.21 17F2/21-22	66.86	78.08	90%	01.02.2022	Manish Kuma Yadav
4	Ordinary Repair and Crash Barrier work At 19th km of Nawadih-Haripur Road(Length-15.100 km)		30.00	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	23.89	17.01.2022 41F2/2021-22	12.00	50.23	58%	16.05.2022	Vikash Kumar Birajpur, Jarmundi, Dumka, Jharkhand
5	Renovetion Of Culvert in 17 km of Butberiya - Bangal Sima Road Under Non Plan for the year 2021-22		40.00	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	27.39	03.01.2022 36F2/2021-22	21.80	79.60	100%	02.05.2022	Rakesh Kumar Singh Shikaripara, Dumka
6	Renovation work of Kitchen, Store, Guard Room and Internal Road with Street Light and Deep Boring in Inspection Bungalow Hansdiha under Non Plan for the year 2021-22		20.00	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	14.10	18.12.2021 24F2/2021-22	13.34	94.64	100%	17.04.2022	Sharma Construction Vill-Porejor, Po-Dighi, Ps-Sarayahat, Dist-Dumka, Jharkhand
7	Construction of Shed with Store Room for the Safety of Bailey Bridge in the Residential Campus of Executive Engineer under Non Plan Head for the year 2021-22		15.00	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	11.78	28.12.2021 31F2/2021-22	9.46	80.32	95%	27.04.2022	Ravindra Chandra Singh PO-Khurdabelauma, Basukinath, Dist-Dumka

Month : April, 2022

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Repair Cum Up gradation (with furnishing) of Quality Control Road Sub Division, Dumka under Non Plan Head for the year 2021-22.		20.00	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	15.67	28.12.2021 32F2/2021-22	14.74	94.05	100%	27.04.2022	M/s Bhaby Construction Shiv Pahar, Sri Ram Keshari Path, Dumka
9	Reconstruction Cum Renovation of Inspection Bungalow in the Campus of Executive Engineer Residence under Non Plan for the year 2021-22.		125.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	124.67	31.03.2022 61 F2/2021-22	0.00	0.00	2%	27.02.2023	M/S DEV CONSTRUCTION At+PO+PS- Jarmundi, Dist- Dumka, Jharkhand, 814141
10	Reconstruction Cum Renovation of (Ground Floor + First Floor) Four Numbers Residence in the Campus of Residence & Office of Assistant Engineer under Non Plan for the year 2021-22.		180.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	179.92	28.03.2022 60 F2/2021-22	0.00	0.00	1%	27.02.2023	M/s Devnandan Prasad Sah Dudhani, Tower Chowk, Dumka, Jharkhand
11	Construction of Paver Block & Drain work in Dumka Rajbhawan Road under Non Plan for the year 2021-22.		70.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	69.82	22.03.2022 54F2/2021-22	0.00	0.00	1%	21.06.2022	M/s Samridhi, At-Kewatpaa, Mortanga Road, PO+PS- Dumka, Dist- Dumka, Jharkhand
12	Installation of Three Nos Full Gantry under Non Plan for the year 2021-22.		51.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	50.91	22.03.2022 55F2/2021-22	0.00	0.00	25%	21.05.2022	Niraj Kumar Agarwal Gilanpara, Dumka, Jharkhand
13	Reconstruction & Repair of office of the Advance Planning, Filed Survey Division, Dumka Under Non plan for the year 2021-22		50.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	38.38	23.03.2022 58F2/2021-22	0.00	0.00	1%	22.11.2022	Sachin Mandal Sarsajol, Bankijor, Shiakripara, Dumka, Jharkhand-816118
14	Construction of Bathroom, toilet, internal road and Kitchen in Residential campus of Executive Engineer Under Non plan for the year 2021-22		20.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	14.72	22.03.2022 56F2/2021-22	0.00	0.00	1%	21.09.2022	MD AKRAM At- New Dangal Para, Dumka
15	Construction of Office Cum Rest House of Junior Engineer, Road Section, Gopikandar Under Non plan for the year 2021-22		20.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	15.08	31.03.2022 62F2/2021-22	0.00	0.00	1%	30.09.2022	Manohar Lal Agarwal Chakmuha, Dhogaria, Dumka

Month : April, 2022

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Necessary Repair work in office of Assistant Engineer, No-1, Dumka, No 2, Dumka & Residence of Assistant Engineer, No-1, Dumka under nonplan for the year 2021-22		20.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	14.45	10.03.2022 52F2/2021-22	0.00	0.00	60%	09.09.2022	M/S DEV CONSTRUCTION At+PO+PS-Jarmundi, Dist-Dumka, Jharkhand, 814141
17	Ordinary Repair of Mahuadangal Chowk to National School Via Bauri Para Road with Drain Construction Under Non Plan for the year 2021-22		50.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	49.97	26.03.2022 59F2/2021-22	0.00	0.00	1%	25.06.2022	Md. Moinuddin At-Lakhikundi, PO-Asansol, PS-Dumka Muffasil, Dist-Dumka, Jharkhand
18	Installation of Five Nos Half Gantry under Non Plan for the year 2021-22.		30.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	17.93	23.03.2022 57F2/2021-22	0.00	0.00	1%	22.05.2022	ARTISAN INFRA SOLUTIONS H.No – 160-C, Anirudh Sadan, Road No-4D, Ashok Nagar, Ranchi, Jharkhand
19	Vivekadhin+Road Safety						0.00000				
		0.000	931.000		797.729		148.945				

Circle : DUMKA
Div : DEOGHAR
Name of EE-Sri Kumar Birrendra Bahadur

Spill Over

1	Repairing & Reconstruction of Boundry wall of Encroached Land at Sarath under Non-Plan for year 2021-22		20.00	EIC, Ranchi Lt. no.- 3138(S)/ 08.10.21	19.99	39F2/ 21-22 dt.-16.12.21	16.75	84%	84%	15.02.22	Niraj Kumar Modi, S. R. Dalmia Road, Near Hanuman Mandir, PO-Madhupur, PS-Madhupur, Dist.- Deoghar
---	---	--	-------	--	-------	--------------------------	-------	-----	-----	----------	--

Month : April, 2022

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Repair of Assistant Engineer and Junior Engineer quarter at Deoghar under Non-Plan for the year 2021-22		20.00	EIC, Ranchi Lt. no.-3138(S)/08.10.21	19.99	43F2/21-22 dt.-12.01.22	7.72	39%	80%	11.05.22	Vijay Kumar, Gandhi Nagar Gali No.-3, Barmasia, Kumudini Ghosh Road, Kothia, Deoghar
3	Repair of Hume Pipe Culvert in 1st KM and Protection work in 13th KM of Hindolavaran to Kunda via Tapovan Road Under Non-Plan for the year 2021-22		35.00	EIC, Ranchi Lt. no.-3138(S)/08.10.21	27.42	46F2/21-22 dt.-10.02.22	18.00	66%	100%	09.04.22	M/s Creative India Infrastructure (Puja Singh), Bhardwaj Niwas, Jaruadih, Deoghar
4	Repairing work of remaining Guard wall on approach road of H.L. Bridge on Jayanti river at 4th KM of Dhiba-Karown Road under Non-Plan for the year 2021-22.		50.00	EIC, Ranchi Lt. no.-3138(S)/08.10.21	37.51	47F2/21-22 dt.-10.02.22	7.70	21%	100%	09.04.22	Amit Rastogi, House No.-05, Alkapuri, Giridih
5	Ordinary Repair work of Parmeshwar Dayal Road under Non-Plan for the year 2021-22		5.00	EIC, Ranchi Lt. no.-3138(S)/08.10.21	4.50	48F2/21-22 dt.-15.02.22	0.00	0%	100%	14.03.22	Ayushi Enterprises, H. No.-10, Ward No.-24, B.N. Jha Road, Hindi Vidyapith, Deoghar
6	Wearing coarse work of High level bridge on Tenderi River at 6th km & Ajay River at 19th km of Mahuadabour-Sarwan road. Safety work & another repair work of road under non plan for the year 2021-22. (Total Road Length 19.425km)		70.00	EIC, Ranchi Lt. no.-3138(S)/08.10.21	61.07	51F2/21-22 dt.-24.02.22	0.00	0%	100%	23.04.22	M/s Vijay Kumar, At- Srikant Road, Belabagan, Deoghar
7	Emergent Repair in Chitra - Duldulai Road near Canal under Non-Plan for the year 2021 - 22		63.99	EIC, Ranchi Lt. no.-226(S)/25.01.22	56.42	55F2/21-22 dt.-25.03.22	0.00	0%	20%	24.05.22	M/s Vijay Kumar, Srikant Road, Belabagan, Deoghar
8	EMERGENT WORK OF RCC DRAIN IN PANDANIA -JAGDISHPUR ROAD FOR THE YEAR 2021-22 UNDER ROAD DIVISION DEOGHAR (TOTAL LENGHT 14.39 KM)		74.73	EIC, Ranchi Lt. no.-226(S)/25.01.22	74.26	56F2/21-22 dt.-25.03.22	0.00	0%	30%	24.05.22	Rinki Devi, Vill.-Kushmaha, PO-Deopur, PS- Jasidih, Dist.-Deoghar
			338.718		301.167		50.165				

VIVEKADHIN

Month : April, 2022

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Maintenance of Earth shoulder and Intallation of Hazard marker work in Chandih to Tilona Road under Vivekadhin head for the year 2021-22				2.47	52F2/21-22 dt.-26.02.22	0.00	0%	100%	04.03.22	Alok Kumar, Vill.-Lodharadih, PO-Ghorlash, PS-Jasidih, Dist.-Deoghar
			0.0000		2.4689		0.0000				

Circle : Dumka Div : Godda Name of EE-Sri Munna Lal											
NON PLAN (SPILL OVER)											
1	Ordinary repair of Simra-Boarijore-Borio Road from Km 15.400 to 18.00 (Total Length- 2.60 Km) under Non Plan head for the year 2021-22.		10.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	8.80	21F2/2021-22 Dated 22.01.2022	0.00	0%	100.00%	21.02.2022	M/s Anand Brothers, AT + PO- Mahagama, Godda, Jharkhand
2	Ordinary repair of Nunajore-Shahpur-beldiha-Parsa Road (Length- 14.62km) under RCD Road division Godda for the year 2021-22.		15.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	14.02	19F2/2021-22 Dated 07.01.2022	0.00	0%	100.00%	20.02.2022	Vijay Kr. Sharma, AT + PO- Samri, PS- Mahagama, Godda
3	Repair of Approach Road of HL Bridge/Damage Retaining wall at Km 11th & 5th at in Doi to Nawadih Road for the year 2021-22.		20.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	20.00	11F2/2021-22 Dated 21.12.2021	0.00	0%	100.00%	20.02.2022	M/s Prabhakar Jha, Vill-Dumariya, PO- Chapri, PS- Thakurgangti, Dist.- Godda, Jharkhand
4	Construction of Protection work at Passing of Irrigation Canal Approach road in 5th Km of Mohanpur-Khairatikar Road for the year 2021-22.		5.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	4.98	15F2/2021-22 Dated 06.01.2022	0.00	0%	100.00%	05.02.2022	Manoj Kumar Singh, Vill.- Bagh Jhakhra, PO + PS – Dighi Simanpur, Dist.- Godda, Jharkhand
5	Special Repair of Culverts (48 Nos.) in Dumuhi -Basantrai via Maheshpur Road under RCD Road division Godda for the year 2021-22.		24.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	17.75	18F2/2021-22 Dated 07.01.2022	0.00	0%	50.00%	07.03.2022	Kavita Yadav, At-Satsang nagar, PO+PS- Godda, Jharkhand.
6	Special repair of Chowkidar residence and Godown of Road Sub Div-1 under RCD Road Division Godda for the year 2021-22		8.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	7.99	13F2/2021-22 Dated 24.12.2021	0.00	0%	100.00%	21.02.2022	MD Parwez Alam, Guljarbagh Ward No. 5 Godda
7	Special repair of Residential quarter for Assistant Engineer and Junior Engineer Sec.1 under RCD Road Division Godda for the year 2021-22		20.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	16.00	16F2/2021-22 Dated 07.01.2022	0.00	0%	100.00%	22.03.2022	Archana Kumari, Nahar Chowk, Bhatdiha, Godda

Month : April, 2022

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Special repair of Office of AE Sub Div-2 and Quality Control Office Campus under RCD Road Division Godda for the year 2021-22		20.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	15.80	17F2/2021-22 Dated 07.01.2022	0.00	0%	100.00%	22.03.2022	Archana Kumari, Nahar Chowk, Bhatdiha, Godda
9	Construction of RCC Drain in LHS 350M & RHS 480 M = Total length-830M in 20TH KM At Amor Chouk To Oraon Tola of Deo Deyajori Road for the Year		48.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	47.93	24F2/2021-22 Dated 02.02.2022	0.00	0%	100.00%	31.03.2022	M/s Narendra Shekhar Ajad, S/o- Arun Kumar Ram, Borma, Bajitpur, Godda
10	Ordinary Repair of Ghorichak Dighi Road(0.00 to 22.30 KM) (Total length-22.30 km) for the year 2021-22		35.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	34.97	23F2/2021-22 Dated 28.01.2022	0.00	0%	100.00%	27.03.2022	M/s B.N.S. Enterprises, Vill.- Surmari, Lalmatia, PO- Boarijore, Dist.- Godda, Jharkhand
11	Special Repair of culverts in Sundarpahari to Agiya More road total length (24.515 km) for the year 2021-22 (under NonPlan Head)		26.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	17.85	29F2/2021-22 Dated 14.02.2022	0.00		0.00%	14.04.2022	Kavita Yadav, At-Satsang nagar, PO+PS-Godda, Jharkhand.
12	Ordinary repair of bridge in Km 4th, 14th, 17th and 18th of Dumuhi Basatrai via Maheshpur Road under RCD, Road division Godda for the year 2021-22		50.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	34.97	30F2/2021-22 Dated 14.02.2022	0.00		50.00%	14.04.2022	Haque Consruction, Basantrai, Godda
13	Ordinary repair of Mahagama- Dighi Road (Length- 8.30 Km) for the year 2021-22		48.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	47.97	28F2/2021-22 Dated 16.02.2022	0.00		30.00%	31.03.2022	M/s Anand Brothers, AT + PO- Mahagama, Godda, Jharkhand
14	Construction of RCC Drain in Mirzachowki- Boarijore road (MDR-207) (944.00M)		56.00	Eng.in Chief Lt. no. 226(S) dated 25.01.2022			0.00				
			0.00	385.00		289.03	0.00				

Circle : DUMKA Div : Jamtara Name of EE-Sri Nawal Kishore											
										NIL	

Circle : Dumka Div : Pakur Name of EE-Sri Rajesh Kumar											
01	Ordinary Repair of Littipara-Kunjbona Road (0.00 to 13.00 KM) Under Road Division Pakur for the year 2021-22 (Non		25.00	EIC, RCD LETTER No. 3138 (S)	19.03	09-F2/21-22 Dt. -04.01.22	19.03	100%	30%	29.03.2022	Md. Salahuddin Ansari, Sahibganj

Month : April, 2022

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
02	Repairing of Division Office Building Under Road Division Pakur for the year 2021-22 (Non Plan)		20.00	EIC, RCD LETTER No. 3138 (S)	14.80	09-F2/21-22 Dt. -31.12.21	5.93	40%	60%	27.03.2022	Sony Enterprises, Sahibganj
03	Ordinary Repair work in Fathepur-Singarsi-Simlong Road from (19.00 to 25.00 KM) for the year 2021-22. Under		60.00	EIC, RCD LETTER No. 3138 (S)	59.92	14-F2/21-22 Dt. -22.01.22	0.00	0%	10%	21.07.22	Gouri Shankar Bhagat, Hatpara, Pakur
04	Construction of (2 x 60m) Retaining Wall in 10 th KM of Pakur - Maheshpur Road For The Year-2021-22 (Under Road		50.00	EIC, RCD LETTER No. 226 (S)	38.35	25-F2/21-22 Dt. 02.03.22	23.58	61%	100%	15.04.22	Dipendra Nath Dubey, Pakur
05	Repair of Parapet of Culvert & Railing of Bridge in Pakur-Maheshpur Road for the year 2021-22 Under Road Division, Pakur		10.00	EIC, RCD LETTER No. 226 (S)	7.90	20-F2/21-22 Dt. -10.02.22	6.33	80%	100%	26.03.22	Devashish Yadav, Pakur
TOTAL			165.000		140.003		54.870				

Circle : Dumka
Div : Sahebganj
Name of EE-Sri Surendra Prasad

			0.00		0.00		0.00			NIL	
--	--	--	------	--	------	--	------	--	--	------------	--