

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Roads-Plan)

State Plan Road Works

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Hazaribagh</b> <b>Div : Hazaribagh</b> <b>Name of EE-Sri Abhinandan Kumar</b>											
1	Widening & Strengthening/ Reconstruction of Palma Moskodih-Choubey-Keshwari road for the Year 2016-17	16.79	4706.46	21.09.2016 Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 6036 (S)	<u>3283.29</u>	dt. 15.09.2017 18 SBD of 2017-18	2525.49	77%	87%	14.01.19	Hills Trade-RK(JV) Gurgaon
2	Consruction of H.L. Bridge with approach road between Malkana & Larahi at Barhi (Chauparan for the Year 2017-18	100m Approach road 7.0Km Revised Length 7.2 Km	5331.74	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3251 (S) dt. 13.06.17	<u>4945.44994</u> Supp. 42.17276 Variation <u>245.29149</u> 5232.91419	dt. 09.11.17 36(SBD) of 2017-18 Supp. Agree 32(SBD) of 2021-22	5173.76	99%	100%	08.11.19	M/s Ganesh Yadav, Anand Nagar, Saraidhela, Dhanbad

State Plan Road Works

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	W/S work of Dhobiyadih Dhamna Road (NH 2 Old Portion except Ch. 2050 m to 3200m near Barhi Chowk) (Total Length 3.30 Km) for the Year 2018-19	3.30	2080.00	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 1137 (S) dt. 22.02.19	1456.26	DT. 05.08.19 04(SBD) of 2019-20	1343.03	92.00%	98.50%	04.07.20	M/s Siddharth Construction, Korambey House, Hazaribag
4	Reconstruction work of TOP 3 (NH 100) to Mukundganj Via Lalpur Oriya road (Total Length 18.764 Km) for the Year 2018-19	18.764	5622.09	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 1248 (S) dt. 27.02.2019	4239.02	dt. 25.10.19 38(SBD) of 2019-20	4273.75	100.00%	100%	24.01.21	M/s Siddhartha Multi (JV), Hazaribg
5	Reconstruction work of Jhurjhuri to Pipcho road (Total Length 27.85 Km) under Road Division, Hzaribag/Koderma for the Year 2018-19	27.85 H.-22.93 K 4.92	6890.95	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 1239 (S) dt. 27.02.2019	4474.15	dt. 25.10.19 39 (SBD) of 2019-20	3626.18	81.00%	94%	24.06.21	M/s Siddhartha-Dilip (JV), Hazaribag

State Plan Road Works

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Reconstruction work of Hedlag to Kanchanpur in Block Katkamsandi, Hazaribag for the Year 2019-20	6.59	1283.99	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3671 (S) dt 24.07.2019.	1006.00	dt. 30.10.1942(SBD) of 2019-20	985.52	100.00%	100%	29.04.20	M/s Sanjay Construction, Saram, Bokaro
7	I.R.Q.P. work of Barkagaon to Badam Road from Km 7.00 to 12.400 (Total Length 5.400 Km) Under RCD, Road Division, Hazaribag for the Year 2021-22	5.40	152.62	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3025(S) dt. 30.09.2021	142.92	dt. 08.02.20227F2 of 2021-22	142.51	100.00%	100%	07.05.2022	Ajay Quality Construction Pvt. Ltd., Mission School Road, Hazaribag
8	IRQP work of Khorhar Gauriya Karma Road (MDR-096) (Length 9.148 Km) Under RCD, Road Division, Hazaribag for the Year 2021-22	9.148	455.10	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3177(S) dt. 18.10.2021	472.73	dt. 20.01.2222 (SBD) of 2021-22	300.00	100%	100%	19.04.2022	Jai Maa Asthabhuji Construction , Barkagaon Road, Hazaribag.

State Plan Road Works

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	IRQP work of Ichak (NH-33) To Barkatha (NH-2) Road (Total Length 31.383Km) Under RCD, Road Division, Hazaribag for the Year 2021-22	31.388	776.31	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3196(S) dt. 18.10.2021	796.45	dt. 07.02.22 25 (SBD) of 2021-22	784.57	100%	100%	06.10.2022	Jai Maa Asthabhuji Construction , Barkagaon Road, Hazaribag.
10	IRQP work of Hazaribag (St. Columbas College More) Churchu-Hatyari More (NH-33) Road (Length 30.038Km) Under RCD, Road Division, Hazaribag for the Year 2021-22	30.04	1366.39	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3181(S) dt. 18.10.2021	1426.69	dt. 07.02.22 26 (SBD) of 2021-22	1399.89	98%	100%	06.10.2022	M/s Siddharth Construction, Korambey House, Near GPO, Hazaribag

State Plan Road Works

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	IRQP work of (A) Korrah Chowk (NH-100 and MDR 094 Junction) to Zabra Road (Zibralter House) from Km 0.00 to 2.00 (Length 2.00Km) (B) Hurhuru Main Road to Baba Path from Km 0.00 to 1.30 (Length 1.30Km) and (C) Mission Hospital Hazaribag-Baarkagaon road crossing (Near Lambodar Pathk House) To Khirgaon Chowk (NH 100) (Length 1.00Km) Total Length 4.30Km) Under RCD, Road Division, Hazaribag for the Year 2021-22	3.40	181.02	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3502(S) dt. 18.11.2021	138.62	dt. 06.06.2022 01 F2 of 2022-23	-	-	-	05.09.2022	Ajay Quality Construction Pvt. Ltd., Mission School Road, Hazaribag
<b>11</b>	<b>Hazaribagh</b>	<b>124.8</b>	<b>28846.67</b>		<b>17436.12</b>		<b>20554.70</b>				

State Plan Road Works

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Hazaribagh**  
**Div : Bokaro**  
**Name of EE-Sri Prem Prakash Singh**

1	Strengthening and widening/ Reconstruction of Telgharia Railway Station to Manpur Via Shibbabudih Road for the year 2018-19	7.41	1700.00	1700.00 31.08.18/ 5060(S) of J.S., RCD, Jharkhand, Ranchi	1142.91	31.10.19/9S BD of 2019- 20	1277.35	75.14	95%	29.04.2020	M/S Sanjay Construction, At. + P.O. - Saram, Bokaro
2	(A) Reconstruction of Dantu (NH-23) to Kathara via Sillisadam including Sillisadam to Chalkari Road.(Total length 31.825 km) for the year 18-19	31.83	10321.91	05.03.19/ 1503(S) of J.S., RCD, Jharkhand, Ranchi	6801.12	30.07.19/ 01 SBD of 2019-20	7586.89	69.84	97%	29.07.2021	Classic Engicon Pvt. Ltd. 3D, Vatika Apartment, Line Tank Road, Ranchi.
	8.61				23.07.19/ 4 F2 of 2019- 20	8.61	90.00	100%	22.01.2020	M/S Arun Kumar Jaishwal, Vill.+ P.O. - Chandankiyari, Bokaro	

State Plan Road Works

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	(C) Construction of H.L Bridge over (A) Canal at Ch.11.717 KM of Dantu to Kathara Road, (B) Canal at Ch. 11.924 KM of Sillisadam- Chalkari Link Road and (C) Chatnia Nala at Ch. 0.395 KM. of Dantu to Kathara via Sillisadam Road under Road Division, Bokaro for the year 2019-20				302.52	31.10.19/11 SBD of 2019-20	132.84	37.99	57%	30.10.2020	M/S Sanjay Construction, At. + P.O. - Saram, Bokaro
3	Widening & Strengthening of Bijuliamore Chandaha-Chandramore via Sialjori Road (Total length 13.200 KM) for the year 2016-2017	13.20	3160.01	26.08.16/5478(S) of D.S., RCD, Jharkhand, Ranchi	2524.08	31.10.19/12 SBD of 19-20	3114.82	69.61	95%	30.09.2020	Rajeev Kumar, House No. K 125, PC Colony, Hanuman Nagar, Kankarbagh, Patna - 800020
					3.18	31.05.17/ 2 F2 17-18	3.18	98.00	100%	30.09.2017	M/S Arun Kr. Jaishwal, At.+P.O.- Chandankiyari, Dist.- Bokaro
4	Widening & Strengthening/ Constructioin of Approach road to Mega Food Park Chandankiyari, Bokaro (Total Length 4.055 KM) for the year 2017-18	4.00	1613.95	09.10.17/5609(S) of J.S., RCD, Jharkhand, Ranchi	922.55	05.10.2021/2 SBD of 2021-22	627.42	30.40	65%	04.04.2022	HARI NANDAN CHOUDHARY Behind Hero Honda Showroom, Dudhani, Bhagalpur Road, Dumka - 814101 Mob. 9801310245.

State Plan Road Works

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Strengthening work of BTPS Bermo (MDR-079) Road (Total length 11.50 km) for the year 2021-22 under Road Division, Bokaro.	11.50	1348.92	18.10.2021/3201(S) of J.S., RCD, Jharkhand, Ranchi	1408.84	Provisional W.O. dt. 12.03.22 / Agreement dt. 26.03.22/ 8 SBD of 2021-22	1175.00	87.11	80%	11.08.2022	Sanjay Construction, Saram, Dist. - Bokaro
6	Strengthening work of Lohapatti Chandrapura Road in Km 1.60 to 10.50 (T. Length 8.90 km) for the year 2021-22 under Road Division, Bokaro.	8.90	644.78	18.10.21/3188(S) of J.S., RCD, Jharkhand, Ranchi	627.35	15.02.22/ 4 SBD of 2021-22	615.62	95.48	100%	14.06.2022	HVS Construction Material Pvt. Ltd., Add. Patsoi Lamkhai, N.C. Road, Imphal West, Manipur
7	IRQP work of Bishnugarh Naraki Road (Total length 22.960 km) for the year 2021-22 under Road Division, Bokar	22.96	1569.80	18.11.2021/3507(S) of J.S., RCD, Jharkhand, Ranchi	1676.80	09.06.2022/ 01 SBD of 2022-23	1600.00	101.92	100%	08.12.2022	Classic Engicon Pvt. Ltd. 3D, Vatika Apartment, Line Tank Road, Ranchi.
8	Widening and Strengthening /Reconstruction of Sarubera (On 26th km of Dumari –Nawadih Bermo Road) to Pilpilo More Road (Total Length 25.832 km) for the year 2021-22 under Road Division, Bokaro	25.83	4303.68	23.12.21/4070(S) of J.S., RCD, Jharkhand, Ranchi	4327.85	05.03.2022/ 05 SBD of 2021-22	1447.54	33.63	41%	04.09.23	M/S ME-SC(JV), Dumra Harina, Dhanbad

State Plan Road Works

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Widening & Strengthening / Reconstruction of Chandrapura (Dugdha) to Bhalmara (Kodwadiah) (MDR-073) Road including CTPS DVC Colony link Road (Total Length 21.138 KM) for the year 2021-22 under Road Division, Bokaro	21.14	3710.68	15.02.2022/531(S) of J.S., RCD, Jharkhand, Ranchi	3884.45	30.07.2022/02 SBD of 2022-23	399.00	10.75	20%	29.10.2023	M/S Krishna Kumar Singh, At. - Belwatika, Daltonganj, Palamu, Jharkhand.
10	Widening and Strengthening Work in Four Lane of Road from I.T.I. More to Ukrid More (Total Length 8.670 km) for the year 2022-23 under Road Division, Bokaro	8.67	5164.96	08.07.2022/2503(S) of J.S., RCD, Jharkhand, Ranchi			0.00	0.00	0%		
11	Reconstruction of Ambedkar chowk Gandhinagar to hilltop colony kurpaniya chowk (Total length 2.125 km) Road for the year 2022-23 under Road Division, Bokaro	2.13	427.88	02.08.2022/2825(S) of J.S., RCD, Jharkhand, Ranchi	-	-	0.00	0.00	0%		
1	Strengthening of Manjhidi (Jaina More)-Phusaro-Nawadih-Dumri Road (Total length 46.65 km) for the year 2018-19 under Road Division, Bokaro.	46.65	5285.52	27.02.19/1232(S) of J.S., RCD, Jharkhand, Ranchi	4430.88	13.09.19/2 SBD/19-20 (with sulemetry Agr.)	4224.96	79.93	100%	18.07.20	East India Const. Taneja House, Jodhadih More, Chas, Bokaro

State Plan Road Works

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Strengthening work of T. More to Harina Chowk Road (Total length 3.60 km) for the year 2021-22 under Road Division, Bokar	3.60	255.65	18.10.2021/3176(S) of J.S., RCD, Jharkhand, Ranchi	212.39	05.01.2022/03 SBD of 2021-22	212.07	82.95	100%	04.03.2022	M/S preeti Enterprises, At. - Harina, P.O. - Nawagardh, Dhanbad
13	<b>Bokaro</b>	207.81	39507.74		28273.54		22425.31				

**Circle : Hazaribagh**  
**Div : Chatra**  
**Name of EE-Sri Ravindra Singh**

1	Reconstruction of Tandwa - Rai - Khelari Road from km 13.450 to 15.00 under Road Division, Chatra for the Year 2019-20.	1.55	986.92	Joint Sec. Lt. No. 4599(S) dt. 16.09.2019	829.79	02 (SBD)/2019-20 dt. 26.10.2019	492.57	38.88%	42%	25.04.2020	Arunaditya Projects & Mineral, C-188 Vidyalaya Marg, Ashok Nagar, Ranchi
2	Widening & Strengthening work of Police Line (NH-100) to Nawadih Road from Km. 0 to 17.6 Under Road Division Chatra.	17.6	3891.73	Joint Sec. Lt. No. 2367(S) dt. 12.08.2021	3342.99	1(SBD)/2021-22 dt. 21.12.2021	1575.44	47.12%	70%	23.02.2024	M/s R K Infracorp Pvt. Ltd. Flat No. 207, Lumbini Enclave Opp. NIMS, Panjagutta, Hyderabad - 500082

State Plan Road Works

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Strengthening of Jori-Pratappur Road under R.C.D., Chatra, Year 2021-22	18.00	786.67	Joint Sec. Lt. No. 3184(S) dt. 18.10.2021	814.17	02(SBD) / 02.02.2022	609.38	74.84%	100%	01.08.2022	Koleshwari Infracons Pvt. Ltd. Vill. Nagar, PO+ PS- Hunterganj District- Chatra
4	IRQP work of Prtappur - Dumarwar Road in Km. 0.00 to 21.60 under R.C.D., Chatra.	21.60	925.76	Joint Sec. Lt. No. 3647(S) dt. 26.11.2021	936.19	04(SBD) / 28.03.2022	300.00	32.04%	92%	27.09.2022	Poja Enterprises At- Simaria, Chatra
<b>Chatra</b>		<b>58.75</b>	<b>6591.09</b>		<b>5923.14</b>		<b>2977.39</b>				
<b>RCPLWEA</b>											
1	Widening and Strengthening Reconstruction of Khadiya - Urdaha- Gopda- Dumari- Keredari Road in Km. 0.00 to 18.710 under RCD, Chatra. Package No.- JH02LWE005	18.71 (19.275-Revised)	1955.11	17024/II(i) 2017-RC (358261) dt. 22.02.2018	1975.89	05(SBD) of 2018-19 dt. 29.08.2018		99.44%	100%	28.12.2019	M/s Puja Enterprises, Vill: Simaria, Dist: Chatra

Circle : Hazaribag  
Div : Dhanbad  
Name of EE-Sri Dinesh Prasad

State Plan Road Works

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening And Strengthening Of Loharbarwa (On Nh-2) Mayurnachna Kadmahara (G.T.G Road) And Mayurnachna Amarpur (Nh-2) Road (Total Lenth-27.506 Km) Under Plan Head For The Year 2016-17.	27.51	5320.07	1490 (S) dt. 10.03.17	(i)4989.071 66 (ii)203.395 79 (variation) 5192.46745	02 SBD/2017- 18 dt. 29.08.17	5285.14	97.76%	98%	28.05.19	M/s Daroga Pradhan
2	Widening and Strengthening/ Reconstruction of Mahuda(On NH-32)-Sindri(Jamadoba)(On MDR-055) Road(Length-22.940) under Plan Head for the year 2016-17.	22.94	16319.23	3561 (S) dt. 06.06.16	6800.93	01 SBD/2018- 19 dt. 09.03.19	4904.89	31.37%	32%	08.11.2020	EICC-SRB(JV)
3	I.R.Q.P work in Dumra -Jhagrahi Katras road From km 0.00 to km 9.41 under plan head for the year 2021-22.	9.41	758.09	2332(S) dt. 11.08.2021	678.09	03 SBD/2021- 22 dt. 14.12.2021	628.04	92.62%	100%	13.04.2022	M/s Santosh Singh
4	IRQP/Strengthening Work Of Bhuli More To Aara More Road (Total Length = 1.40 Km) Under Plan Head For The Year 2021-22.	1.40	216.78	3650(S) dt. 26.11.2021	214.17	32 F2/2021- 22 dt. 04.02.2022	209.54	97.84%	100%	03.04.2022	Sri Ram Naresh Singh

State Plan Road Works

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	IRQP/Strengthening Work Of Bekar Bandh To Binod Bihari Chowk Via Babudih Road ( Length 3.20 Km) And Rajgang-Katras-Jamdiha Road ( Length 5.80 Km ) (Total Length 9.00 Km) Under Plan Head For The Year 2021-22.	9.00	826.34	3199 (S) dt. 18.10.2021	856.70	05 SBD/2021-22 dt. 10.02.2022	856.70	99.99%	100%	09.05.2022	Preeti Enterprises
6	Strengthening And Widening / Reconstruction Work Of Jharia To Baliapur Road (Mdr 047) (Total Length 11.440 Km) Under Plan Head For The Year 2021-22.	11.44	4449.78	3511 (S) dt. 18.11.2021	4645.90	06 SBD/2021-22 dt. 11.03.2022	1069.89	23.03%	32%	10.02.2023	Daroga Pradhan
7	Widening / Strengthening & Reconstruction Work Of Maniadih To Sarra Via Machhiyara Road (Total Length - 12.814 K.M) Under Plan Head For Year 2021-22.	12.81	3073.32	4067 (S) dt. 23.12.2021	(i)2792.000 00 (ii)313.667 74 (variation)- 3105.66774	07 SBD/2021-22 dt. 11.03.2022	1400.00	45.08%	55%	10.01.2023	Preeti Enterprises
8	IRQP/Srengthening work of Putki - Bhaga- Bhoura- Sudamdih Road (Total length - 13.15 KM) under Road Division Dhanbad for the year 2021-22.	13.15	847.83	3805 (S) dt. 07.12.2021	881.68	08 SBD/2021-22 dt. 11.03.2022	800.48	90.79%	100%	17.06.2022	Bal Krishna Balotia Const. Pvt.Ltd.
9	Strengthening / Irqp Work Of Baliapur – Patlabari Road ( Mdr 065 ) In Km 0.00 To Km 29.768 Under Plan Head For The Year 2021-22.	29.77	1708.92	3505(S) dt. 18.11.2021	1782.95	09 SBD/2021-22 dt. 23.03.2022	1425.00	79.92%	100%	09.08.2022	R. B. A. Constuction Pvt.Ltd.

State Plan Road Works

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Widening & Strengthening of Shankardih (On Govindpur-Jamtara-Sahebganj) to Kamardih (On Govindpur-Tundi-Giridih (SH-13) Road (Total length - 12.625 KM) under Road Division Dhanbad for the year 2021-22.	12.63	2866.62	2658 (S) dt. 02.09.2021	2323.76	औपबंधिक कार्यादेश प०-1120 दि०-25.07. 2022	0.00	0.00%	2%	24.06.2023	ABL Infrastructure Pvt. Ltd.
11	I.R.Q.P Work Of Gobindpur-Jamtara-Sahebganj Road From Km 15.50 To Km 28.60 (Total Length- 13.10 K.M.) Under Road Division Dhanbad For The Year 2021-22	13.10	922.03	4146 (S) dt. 27.12.2021	858.00	02 SBD/2022- 23 dt. 07.09.2022	0.00	0.00%	40%	06.12.2022	Preeti Enterprises
		163.15	37309.00		19042.18		16579.68				

**Circle : Hazaribagh**  
**Div :Giridih**  
**Name of EE-Sri Rajendra Prasad**

1	Reconstruction of Jhari more (N.H-2) Banpoura-Chichaki Upto Khuta Chowk Road for the year 2018-19 <b>Bridge at Km. 0.335, Span - 2 X 10</b>		3331.56	Govt. of Jharkhand RCD, Ranchi Letter no 5090(S) Dt. 31.08.2018	1931.94	SBD No. 09 of 2018-19 dt 10/12/18	2660.68	100%	99%	09.10.19	M/S Amitabh Construction.
---	--	--	---------	---	---------	-----------------------------------	---------	------	-----	----------	---------------------------

State Plan Road Works

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening & Strengthening of Domanpahari to Chugali, Dhurgargi Via Vijaydih Road in Km. 0 to 21.265 For the year 2018-19 <b>Bridge At Che. 14+700 Span - 8 X 24.600</b>	21.27	5729.13	Govt. of Jharkhand RCD, Ranchi Letter no 2803 (S) dt 11.05.18	4568.61	SBD No. 08 of 2018-19 dt 28/11/18	3842.63	84%	81%	27.11.20	M/S East India Construction Company, Bokaro
3	Reconstruction of Balhara (SH-13)-Patna-Pihara-Kherda (MDR-113) Road (Length 36.950 Km.) and Patna-Gawan Link Road (Length 2.17 Km.) (Total Length 36.950 Km. for the year 2018-19 <b>Bridge at Che. 16 + 070, Span - 2 X 16 Che. 29+293, Span - 1 X 18 Che. 31 + 513, Span 2 X 21</b>	36.95	12831.99	Govt. of Jharkhand RCD, Ranchi Letter no 5087 (S) Dt 31.08.18	8751.62	SBD No.07 of 2018-19 dt 08/11/18	6518.40	74%	66%	07.11.20	M/S M & S Company.
4	Widening and Strengthening of Govindpur-Tundi-Giridih Road (Part of SH-13) in Km. 43.77 to 51.67 (Total Length 7.90 Km.) (With Construction of Bridge) For the year 2018-19 ( <b>Span Bridge 1 X 21.60</b> )	7.90	2635.25	Govt. of Jharkhand RCD, Ranchi Letter no 1234(S) Dt. 27.02.2019	2464.64	SBD No. 01 of 2019-20 dt 24/09/19	1659.44	67%	72%	23.06.20	M/S Daroga Pradhan, Dhanbad.

State Plan Road Works

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening and Strenthening/ Reconstruction of Hesla-Beko road (Including Bridges) (Total Length – 29.925 Km.) For the year 2019-20 <b>Bridge at</b> <b>Che. 153, Span - 1 X 16</b> <b>Che. 1779, Span - 2 X 8</b> <b>Che. 2865, Span 2 X 8</b> <b>Che. 4518, Span - 2 X 8</b> <b>Che. 7029, Span - 2 X 8</b> <b>Che. 12828, Span - 1 X 16</b> <b>Che. 17036, Span - 1 X 16</b> <b>Che. 17928, Span - 1 X 16</b>	29.93	6924.93	Govt. of Jharkhand RCD, Ranchi Letter no 3635(S) Dt. 22.07.2019	4534.01	SBD No. 06 of 2019-20 dt 26/10/19	2105.00	46%	51%	25.05.21	Amitabh Const. Pvt. Ltd. Koderma
6	Widening and Strenthening / Reconstruction of Fatehpur to Bongi (Bihar Border) Via Bhelwaghathi Road (Including Construction of Bridge) (Total Length–15.810 Km.) For The Year 2019-20 ( <b>Bridge at Che. 14+565, Span - 4 X 21</b> )	15.81	5051.63	Govt. of Jharkhand RCD, Ranchi Letter no 3558(S) Dt. 19.07.2019	3583.41	SBD No. 02 of 2019-20 dt 23/10/19	2580.82	72%	76%	25.05.21	M/S Om Namo Siwai Construction, New Delhi.
7	Renovation Work of Parasnath Hill Road (MDR-82) (Total Length – 5.00 Km.).	5.00	628.73	Govt. of Jharkhand RCD, Ranchi Letter no 4541(S) Dt. 14.09.19	529.48	SBD No. 01 of 2021-22 dt 18/01/22	75.62	14%	16%	17.06.22	Sri Sant Kumar Deo, Krishna Nagar, Giridih.

State Plan Road Works

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Improvement of riding Quality of Kowar-Koderma Road (MDR-090) in Km. 0.00 to Km. 37.00 (Total Length = 37.00 Km) Road for the year 2021-22	37.00	2104.43	Govt. of Jharkhand RCD, Ranchi Letter no. 48 (S) Dt. 07.01.22	2110.11	SBD 01 of 2022-23 Dt. 01.09.22	0.00	0%	25%	28.02.2022	AC – SCDPL (JV), S.S. High School Road, Gumla
1	Widening and Strengthening of Chirki-Palma-Rajganj Road in Km. 0 to 22 for the year 2016-17.		6503.37	Govt. of Jharkhand RCD, Ranchi Letter no 4359 (S) Dt. 15.07.16	3898.45	SBD No.03 of 2016-17 dt 07/03/17	3870.79	99%	100%	06.03.19	M/S Ganesh Yadav, Dhanbad
2	Strengthening of Barwadih (On Giridih-Tundi Road (SH 13)- Saraydih-Bhudhiyakhad Road (Total Length - 1.42 Km.) Under Road Division, Giridih For The Year 2021-22.		150.86	Govt. of Jharkhand RCD, Ranchi Letter no 3501(S) Dt. 18.11.21	114.89	18F2 of 2021-22 Dt. 19.01.2022	114.59	100%	100%	18.03.22	Jai Baba Baidyanath Construction Pvt. Ltd. Giridih.

State Plan Road Works

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Reconstruction of Bhandaridih Rajdoot Showroom to Chaitadih Road (Total Length - 0.725 Km.) Under Road Division, Giridih For the Year 2021-22		91.26	Govt. of Jharkhand RCD, Ranchi Letter no 3394(S) Dt. 01.11.21	69.36	19F2 of 2021-22 Dt. 19.01.2022	68.48	99%	100%	18.03.22	Jai Baba Baidyanath Construction Pvt. Ltd. Giridih.
4	Reconstruction of CRPF Camp- Near Giridih Bust Stand- Officer's Colony- S.P. Kothi (On NH-114A) Road (Total Length – 1.20 Km.) Under Road Division, Giridih for the year 2021-22.	1.20	275.24	Govt. of Jharkhand RCD, Ranchi Letter no 3393(S) Dt. 01.11.21	257.67	SBD 03 of 2021-22 Dt. 11.02.22	257.28	100%	100%	10.04.22	Shree Ram Construction, Giridih
5	Improvement of Riding Quality of Bagodih More to Juthaam (Total Length – 13.88 Km.) Under Road Division, Giridih for the year 2021-22.	13.88	618.42	Govt. of Jharkhand RCD, Ranchi Letter no. 3390 (S) Dt. 01.11.21	594.17	SBD 05 of 2021-22 Dt. 05.03.22	584.28	98%	100%	04.06.22	M/S Ajay Singh, Dhanbad

State Plan Road Works

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Reconstruction/ Strengthening of Road from Dr. Sheela Verma Hospital (on Giridih-Jamuva Road) to Pachamba-Jamuva Road (Total L. 3.0KM.) Under Road Division, Giridih For the Year 2021-23	3.00	513.86	Govt. of Jharkhand RCD, Ranchi Letter no 3500(S) Dt. 18.11.21	499.58	SBD 04 of 2021-22 Dt. 23.02.22	461.43	92%	100%	22.05.22	Sri Sant Kumar Deo, Krishna Nagar, Giridih.
7	Improvement of Riding Quality of Chandauri-Tishri Via Kokaibank Link Road(MDR-087 Part) From Km. 0.00 to 9.363 (Total Length – 9.363 Km.) Under Road Division, Giridih for the year 2021-22.	9.36	469.51	Govt. of Jharkhand RCD, Ranchi Letter no 3179(S) Dt. 18.10.21	439.29	SBD No. 02 of 2021-22 dt 18/01/22	436.68	99%	100%	17.06.22	Sri Sant Kumar Deo, Krishna Nagar, Giridih.
8	Improvement of Riding Quality of Bengabad to Chatro Road in km 0 to 27.700 for the year 2019-20 (Total Length=27.700 Km)	27.70	1276.64	Govt. of Jharkhand RCD, Ranchi Letter no 4484(S) Dt. 06.09.19	1111.92796	SBD No. 04 of 2019-20 dt 24/10/19	1104.85	99%	100%	23.04.20	M/S Krishna Kumar Singh, Palamu.

State Plan Road Works

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	IRQP Of Chotki Khargdiha-Dudhwatoli-Gondlitanr- Lataki-Chatro-Mirzaganj (MDR-92) (Total Length- 34.80 KM.) Road for the Year 2021-22	34.80	1454.01	Govt. of Jharkhand RCD, Ranchi Letter no 3195 (S) Dt. 18.10.21	1523.72	SBD 07 of 2021-22 Dt. 23.03.22	800.00	53%	100%	22.09.22	Samleshwari Road Buliders Bokaro
10	Strengthening of Dabursaini-Jorassnkh Road (Total Length-20.40 KM.) Under Road Division Giridih for the year 2021-22	20.40	562.83	Govt. of Jharkhand RCD, Ranchi Letter no. 3186 (S) Dt. 18.10.21	473.65	SBD 06 of 2021-22 Dt. 09.03.22	459.75	97%	100%	08.08.22	East India Construction Co.
11	Improvement of Riding Quality of Madhuban More (On Dumri-Giridih Road) to Madhuban Road (MDR-081) (Total Length 4-07 Km.) For The Year 2021-22	4.07	220.83	Govt. of Jharkhand RCD, Ranchi Letter no. 3757 (S) Dt. 03.12.21	202.73	01F2 of 2022-23 Dt. 18.04.2022	167.52	83%	100%	17.06.2022	Sri Vijay Kumar, Deoghar.
<b>18</b>	<b>Giridih</b>	<b>268.26</b>	<b>51374.46</b>		<b>36547.34</b>		<b>27768.23</b>				

State Plan Road Works

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle : Hazaribagh</b>  <b>Div :Koderma</b>  <b>Name of EE-Sri Debesh Bahadur Anand</b></p>											
1	Reconstruction works of Domchanch-Dhodakola-Saphi-Faguni Road (MDR-111) [From 0.00 to 21.592 Km]	21.59	6519.54	Dt-31.08.2018, 5092(s)	4435.73	Dt-29.05.2019, 01SBD/2019-20	236.00	5%	5%	28.09.2020	M/S Ganesh Yadav. Anand Nagar, P.O-ISM, Dhanbad, Jharkhand
2	RECONSTRUCTION WORK OF TILAIYA(PIPRADIH)-JAINAGAR- BAGRO (ON DOMCHANCH- PIPCHO ROAD) (TOTAL LENGTH-0.00 to 18.550 Km) UNDER ROAD DIVISION KODERMA FOR THE YEAR 2019-20	18.55	4134.61	Dt-10.07.2019, 3392(S)	3295.65	Dt-14.10.2019, 26SBD/2019-20	2229.66	68%	80%	02.12.2020	M/s R.K Infracop Pvt. Ltd, Hyderabad.
3	Strengthening/IRQP Work of Bagodar to Sariya Road from Km. 0.00 to Km. 13.50 under Road Division, Koderma for the Year 2021-22	13.50 Km	977.50	Dt-27.08.2021, 2573(S)	1019.81	Dt-31.01.2022, 01SBD/2021-22	1019.81	100%	100%	29.07.2022	Amitabh Constructions, Pvt. Ltd.Koderma

State Plan Road Works

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	IRQP Work in Khori Mahua-Dhanwar-Sariya Road (MDR-115) from Km. 0.00 to Km. 35.26 under Road Division, Koderma for the Year 2021-22	35.26Km	1888.27	Dt-18.11.2021, 3506(S)	1968.64	Dt-12.04.2022 01/S.B.D. OF 2022-23	1964.64	100%	100%	01.09.2022	Amitabh Constructions, Pvt. Ltd.Koderma
5	Strengthening Work of Kowar-Koderma Road (MDR-090) from Ch Km 37.00(38thKm) to Km 79.00(Total Length 42.00 Km) under Road Division,Koderma for the year 2021-2022	42.00 Km	2486.237	Dt-07.01.2022, 45(S)	2591.00	Dt-19.07.2022 02/S.B.D. OF 2022-23	100.00		24%	11.05.2023	Amitabh Constructions, Pvt. Ltd.Koderma
6	Strengthening/Reconstruction of Dhab-Pihra-Satgawan Road(MDR-113) in Km. 0.00 to km. 21.325 (Total Length 21.325Km.) Under Road Division Koderma for the year 2021-22	21.325 Km	2296.355	Dt-07.01.2022, 51(S)	-	-	-	-			
<b>Koderma</b>		<b>40.14</b>	<b>18302.52</b>				<b>5550.11</b>				

**Circle : Hazaribagh**  
**Div : Ramgarh**  
**Name of EE-Sri Rajiv Ranjan Munda**

State Plan Road Works

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening and Strengthening of Lalki Ghati (NH-33) to Marang Marcha (NH-23) Road (Including Construction of Bridges) from KM 0.00 to KM 25.900	25.90	5611.71	Ltr. No. 5669(S) Dt. 11.10.2017	5178.40	03(SBD)20 17-18 Dt.- 24-02-2018	6468.36	98%	96%	23.08.2019	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
2	Construction of 4-Lane Road Work from Naya Chowk (Chitarpur) NH- 320- Sandi (On MDR- 95) & Sandi to Rajrappa Road (MDR- 95) Total Length-10.139 KM including Construction of Bridge	10.14	9891.47	Ltr. No. 5065(S) Dt. 31.08.2018	8334.64	07(SBD)20 18-19 Dt.- 24-12-2018	7902.53	90%	75%	23.06.2020	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
3	Widening and Strengthening of NH-33 Ashok Cinema to NH-23 Chhattarpur Road in KM 0.00 to 20.10 (Length of Road -20.10)	20.10	4667.56000 (Revised) 5691.47300	Ltr. No. 1995(S) Dt. 20-09-2015 (Revised)	3968.79	25(SBD)20 15-16 Dt. 08-10-2015	5365.08	100%	100%	07.04.2017	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
	Construction of H.L. Bridge at Chainage (A) 2360 Mtr. (B) 4580 Mtr. (C) 5825 Mtr. & (D) 19025 Mtr. in NH-33 Ashok Cinema to NH-320 Chhattarpur Road	-		Ltr. No. 733(S) Dt. 01.02.2019	1095.45	12(SBD)20 19-20 Dt.- 31-10-2019	0.00	0%	22%	30.04.2021	M/s Sildilya Construction, Station Road, Redma, Ward No.- 15, Dist.- Palamu, Jharkhand, Daltonganj

State Plan Road Works

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Strengthening Work of Kujju-Nayamore Road (Total Length-3.10 KM) under Plan Head for the year 2021-22	3.10	577.06	Ltr. No. 3198(S) Dt. 18-10-2021	603.09	13(SBD)2021-22 Dt.- 03-02-2022	602.25	100%	100%	02.05.2022	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
5	Strengthening Work of Ormanjhi-Hundrufall Road (Total Length-23.50 KM) under Plan Head for the year 2021-22	23.50	1695.56	Ltr. No. 3510(S) Dt. 18-11-2021	1779.79	14(SBD)2021-22 Dt.- 03-02-2022	1160.00	75%	93%	02.08.2022	M/S Swarnim Construction Abadganj, Daltonganj
6	Strengthening Work of Silli More to Dhakagarha Road under Plan Head for the year 2021-23	6.30	546.69	Ltr. No. 205(S) Dt. 24-01-2022	-	-	0.00	0%	-	-	-
7	Widening & Strengthening/ Reconstruction of Lalki Ghati to Chhattarmandu Road via Lincing Chowk (Length-10.910 KM) under Plan Head for the year 2022-23	10.91	4220.46	Ltr. No. 1311(S) Dt. 31-03-2022	-	-	0.00	0%	-	-	-
1	Construction /Widening Strengthening of Road from NH-320 Kothar to Mandal Kara Gate, Ramgarh	2.50	397.85	Ltr. No. 3371(S) Dt. 15.05.2015	304.07	31(SBD)2014-15 Dt. 17.03.2015	476.68	100%	100%	11.07.15	M/S Samleshwari Road Builders, Bokaro

State Plan Road Works

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening and Strengthening of Gola Charu Road in KM 0 to 13 (13 KM)	13.00	634.34900 (Revised) 2065.0000	Ltr. No. 207(S) Dt. 09.01.2015 (Revised) Ltr. No. 297(S) Dt. 12.01.2016	1961.86	01(SBD)2016-17 Dt. 20.07.2016	2242.00	100%	100%	14.06.17	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
3	Widening & Strengthening of Charhi (NH-33)- Ghato Road in KM 0.00 to 11.50 (Part- B 5.20 to 11.50 KM)	6.30	3454.75	Ltr. No. 3228(S) Dt. 23.05.2016	1326.66	08(SBD)2016-17 Dt. 30-11-2016	1457.67	100%	100%	29.11.17	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
4	Widening & Strengthening of Gola-Muri Road from KM 0.00 to 14.50	14.50	7964.82	Ltr. No. 5453(S) Dt. 26.08.2016	2863.90	25(SBD)2016-17 Dt. 24.01.2017	2989.75	100%	100%	23.08.18	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
5	Widening & Strengthening of Rajrappa to Dhobiajara Road including 03 No. High Level Bridge	11.87	2606.58	Ltr. No. 4919(S) Dt. 26.06.2015	2520.34	26(SBD)2015-16 Dt. 17.12.2015	2611.11	100%	100%	30-11-16	M/S Siddhartha Construction BCCPL (J.V), Korambey House, Near GPO, Zullu Park, Hzb.

State Plan Road Works

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening and Strengthening / Reconstruction of Saunda 'D' (On MDR-103)- Urimari (13.147 KM) segment including SH-02 to Bottle More Link Road (0.65 KM) Total Length- 13.798 KM of Patraru Barkagaon Road (Including H.L Bridge Construction)	13.80	3172.24	Ltr. No. 2441(S) Dt. 03.05.2017	3435.14	01(SBD)20 17-18 01-11-2017	3806.68	97%	100%	31.01.19	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
7	Widening and Strengthening of Badki Pona (On NH-33) - Kulhi Road (Total Length 13.850 KM)	13.85	2798.16	Ltr. No. 5095(S) Dt. 31.08.2018	3031.08	06(SBD)20 18-19 24-12-2018	2904.36	100%	100%	23.12.19	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
8	IRQP work in Chas- Ramgarh Road {Section at Ch. 81.20 to 85.76 KM of Old Alignment of NH-320 (Total Length- 4.56)}	4.56	592.73	Ltr. No. 3836(S) Dt. 02.07.2018	709.49	03(SBD)20 18-19 27.10.2018	709.14	100%	100%	26.04.19	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
9	IRQP Work of Sikidri- Kulhi Road in KM 0.00 to 5.10	5.10	272.51	Ltr. No. 2680(S) Dt. 30.05.2019	1889.00		1880.37	100%	100%	16.07.20	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
	IRQP Work of Naisarai- Giddi 'A' Road in KM 0.00 to 17.40	17.40	873.60	Ltr. No. 2646(S) Dt. 28.05.2019					100%		

State Plan Road Works

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	IRQP Work of Gola- Rajrappa Road in KM 0.00 to 12.90	12.90	646.53	Ltr. No. 2866(S) Dt. 12.06.2019					100%		
16	Ramgarh	215.73	45322.73		39001.71		40575.98				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Bridges-Plan)

State Plan Bridge Works

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Hazaribagh Div : Hazaribagh Name of EE-Sri Abhinandan Kumar											

0 Hazaribagh

**NIL**

**NIL**

Circle : Hazaribagh  
 Div : Bokaro  
 Name of EE-Sri Prem Prakash Singh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of High level bridge across Damodar river between Bhandaridih and Tupkadih (Including construction of 3.987 km of approach road to Chandrapura-Gomia Road and Jainamore-Phusaro Road	504 M	4008.02	2442(s) dt. 03.05.17 of J.S., RCD, Jharkhand	3375.75	10.10.17/ 2 SBD of 17-18	3615.06	90.20	100%	09.04.2020	Rajbir Construction Pvt. Ltd., 614, Hariom Tower Commercial Complex, Circular Road, Lalpur, Ranchi, Jharkhand, 9973822247
2	Construction of H.L. Bridge over Konar River in Gobindpur Bokaro Thermal Power Station under RCD Road	108 M	693.32	3812(s) dt. 07.07.17 of J.S., RCD, Jharkhand	560.75	08.12.17/ 5 SBD of 2017-18	482.30	69.56	80%	07.06.20	Rakesh Const. Pvt. Ltd., Shivjii Singh Building Dimna Road Mango, Jamshedpur,
3	Construction of High Level Bridge in 19 km of Dumari – Nawadih – Phusaro Road Near I.B. replacing the old bridge for the year 2019-20	45.00 m	396.81	2685(s) dt. 30.05.19 of J.S., RCD, Jharkhand	282.85	31.10.19/ 10 SBD of 2019-20	140.00	35.28	90%	30.01.21	M/S Sanjay Construction, Vill. + P.O. - Saram, Dist. - Bokaro, 9631530071
4	Const. of H. L. Bridge over Gawai river at ch. 22.050 Km of Bahadurpur Kasmar Petarwar west Bengal Border road. S.A. - 3 X 10.0 M, A.R.- 2 X 3.5 M	31.96 m	229.94	10.06.15/40 03(S)	199.48	23.10.15/ 26 F2 of 15-16	136.94	59.55	85%	22.10.16	Smt Kiran Devi, Jodhadih More, Chas, Bokaro

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Construction of H.L. Bridge in 9th km Tingra River and in 12th Km Asurbandh River of Dumari Nawadih Bermo Road for the year 2019-20 under Road Division, Bokaro	50.2 m (Each bridge)	1474.23	13.09.19/ RCD/06- Plan - 119/2019-4560(s) of DS, R.C.D., Jharkhand, Ranchi.	1036.53	06.04.21/ 1 SBD of 2021-22	996.29	67.58	95%	05.07.22	Preeti Enterprises, Village - Harina, P.O. - Nawagarh, P.S. - Barora, Dist. - Dhanbad
5	<b>Bokaro</b>	<b>0.00</b>	<b>6802.31</b>		<b>5455.36</b>		<b>5370.58</b>				

**Circle :Hazaribagh**  
**Div : Chatra**  
**Name of EE-Sri Ravindra Singh**

1	Construction of High Level Bridge over River Baksa in 16.255 KM of Chauparan - Chatra Road.	3X16	188.16	7670(S) dt. 30.10.12	180.56	16F2 of 2012-13 dt. 09.02.2013	99.17	55%	72%	17.06.14	M/S Ranjan Construction (9771877555)
---	---	------	--------	----------------------	--------	--------------------------------	-------	-----	-----	----------	--------------------------------------

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of High Level Bridge over River Hiroo in 47th KM of Chauparan - Chatra Road.	3X18	235.17	8074(S) dt. 16.11.12	216.92	17F2 of 2012-13 dt. 05.03.2013	129.59	60%	80%	04.09.14	Torpedo Const. Pvt. Ltd., Thana Chowk, Ramghar (9471319600)
3	Construction for High Level Bridge over Barki (Geruwa) river in Simariaya- Tandwa Road at chainage 26.46 under road division, Chatra.	7 X 24	922.23	2574(S) dt. 27.08.2021	996.59	03(SBD) of 2021-22 dt. 24.02.2022	374.50	38%	25%	23.02.2024	Kumar and Roy Construction, House no-25, Vill. P.o + P.s- Manika Latehar- 822126, (Jharkhand.)

603.259

RCPLWEA

1	Construction of H.L. Bridge over Buddha River in Bonga Karam (Pathalgada) Sikri Road (NH-100) road under R.C.D., Chatra Package No.:JH2LWBR10	73.80m	287.27	17024/II(i) 2017-RC (358261) dt. 22.02.2018	439.83	28.07.2018 01(SBD)/ 2018-19 2(SBD)/ 2021-22 dt. 15.02.2022	70%	90%	27.06.2019	M/s Sahay Construction At Awal Mohalla, District: Chatra
2	Construction of H.L. Bridge over Manat River in Jabda Akharwamahua Partoli road under R.C.D., Chatra JH2LWEBR09	43.40m	211.24					90%		

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of H.L. Bridge over Barki River at KM 0.840 of Khadiya to Urdaha- Gopada-Dumari-Keredari Road under R.C.D, Chatra. Package No.:	64.84m	332.23		338.24	04(SBD) of 2018-19 dt. 29.08.2018		100%	100%	28.08.2019	M/s Pooja Enterprises Vill+ PO+ PS: Simariya, District: Chatra
2	Construction of H.L. Bridge over Chhotki River at Km. 8.216 of Khadiya to Urdaha- Gopada-Dumari-Keredari Road under R.C.D, Chatra. Package No.: JH02LWE005	43.24m									100%
3	Construction of H.L. Bridge over Mahane River in 1st Km. of Rajbar-Umadhaki- Giddhaur - Balbal road under R.C.D. Chatra. Package No.: JH02LWDP11	123m	368.76		350.76	28.08.2018 03(SBD)/ 2018-19		100%	100%	27.08.2019	Dheeraj Krishna Construction Pvt. Ltd., Herabagh, Kumhar Toli, Matwari, Hazaribagh
4	Construction of H.L. Bridge over Nilajan River in Kolkole To Baraini Road under R.C.D., CHATRA .	123m	376.02		365.49	28.08.2018 02(SBD)/ 2018-19		98%	100%	27.08.2019	Nirmata Engineering Construction Company (P) Ltd. PS gali Apran Bazari, Hazaribagh

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Construction of H.L. Bridge over Kanwatari River in 4th km of Pratappur Kunda road under R.C.D. Chatra. Package No.: JH2LWBR21	37.24m	288.26		280.86	06 (SBD) of 2018-19 dt. 29.08.2018		100%	100%	28.08.2019	M/s Ashutosh Construction, Vill: Jhardag, PO+PS: Lawalong Dist: Chatra
			<b>1863.78</b>		<b>1775.18</b>		<b>0.000</b>				

**Circle : Hazaribag**  
**Div : Dhanbad**  
**Name of EE-Sri Dinesh Prasad**

1	Construction of High Level Bridge in Mugma-Chirkunda (MDR-062) Road Over Barakar River Under CRF Fund Plan Head for the year 2018-19	0.512	5433.16	RW/NH-28014/1/2019/JHR/Z-1 dt. 06.03.2019	5552.58	07 SBD/2019-20 dt. 25.10.2019	1746.70	31.46%	18%	24.10.2021	M/s Daroga Pradhan
2	Construction of Box Cell Culvert (Including construction of approach road) in 1st k.m. of Bhuli more to Aara more road (near wasseypur) under plan head for the year 2019-20	18.20 M	150.85	4689 (S) dt. 23.09.2019	134.43	38 F2/2019-20 dt. 20.01.2020	16.41	-	-	19.01.2021	M/s S.K Enterprises
							<b>16.4055</b>				

**ROB**

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Bhuli-Tetulmari ROB in Lieu of Level crossing No. 2-SPL/T		2235.87090 1129.93545	2820(S) dt. 21.03.13	-	-	1129.94	100%	54%	-	FA & CAO Con/E.C. Railway, Mahendrughat, Patna.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction Work of ROB in place of Present RUB No. 20 between Kumardhubi Mugma Rly station of Grand chord section in Mugma-Chirkunda Road (NH2 old alignment).	-	<u>3781.97085</u> 2064.53054	6337(s) dt. 08.9.15	-	-	2064.01	100%	82%	-	F.A. & CAO/Const /Eastern Railway, Kolkata.
3	Construction Work of ROB in Lieu of Level Crossing No. AM-34 Between Jamadoba and Bhaga Station	-	<u>2623.24828</u> 1413.08414	1235(s) dt. 27.02.2019	-	-	-	-	2%	-	South Eastern Railway Adra, Purulia, Dy Chief Engineer (Con)
1	Chota Ambona-Pradhan-khanta ROB in Lieu of Level Crossing No. 15-Spl/T.	-	<u>4151.40914</u> 2081.75782	2985(S) dt. 25.03.13	-	-	2654.04	127.49%	100%	-	FA & CAO Con/E.C. Railway, Mahendrughat, Patna.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Matari-Gomoh (LC No. - 9B), Gomoh-Telo (LC No. 9-B/CIC) & Gomoh- Khanudih (LC No. 9-B) Road over Bridge.	-	<u>6937.60261</u> 3614.15245	6372(S) dt. 08.07.13	-	-	3614.15	100.00%	100%	-	FA & CAO Con/E.C. Railway, Mahendrughat, Patna.
3	Construction of new ROB in replacement of existing ROB No. 6A on cost sharing basis (50:50) at Km 340/5-6 between Mahuda-Jamuniatand in Adra Division	-	<u>440.28276</u> 220.14138	4285(s) dt. 20.7.11	-	-	217.74	100.00%	100%	-	F.A. & CON/Con/S.E. Railway, Garden Reach, Kolkata.

6485.94

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Hazaribagh**  
**Div :Giridih**  
**Name of EE-Sri Rajendra Prasad**

1	Construction of High Level Bridge over Usri River in Giridih to Deoghar Road in Sirsiya Block Giridih For the year 2022-23	(8 x 12.60)	617.87	Govt. of Jharkhand RCD, Ranchi Letter no 4186(S) dt. 18.07.2018							
---	--	-------------	--------	---	--	--	--	--	--	--	--

Giridih                      0.00                      617.87                      0.00                      0.00

**Circle : Hazaribagh**  
**Div :Koderma**  
**Name of EE-Sri Debesh Bahadur Anand**

1	Construction of Proposed High Level Bridge Over Meetha Nala Ch-48th Km of Kowar-Koderma Road Under Plan For the Year 2017-18		356.17	<u>356.1650</u> Dt- 02.05.2017, 2423(s)	<u>317.36</u>	<u>317.36414</u> Dt- 06.10.2017, 11SBD/2017-18	267.79	63%	75%	05.12.2018	M/S B.K. Enterprises, At-Madhwatand, P.O- Makatpur, P.S-Jai Nagar, Dist. – Koderma.
---	--	--	--------	--	---------------	---	--------	-----	-----	------------	---

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Hazaribagh**  
**Div : Ramgarh**  
**Name of EE-Sri Rajiv Ranjan Munda**

1	Construction of ROB in Sandi-Bijuliya Road (Old NH-33) near Ranchi Road Railway Station (Ch.-83 KM)	-	2908.90		-		1931.24	66%	100%	-	F.A & C.A.O (Cons.)/ E.C.R (M.H.X) Patna
2	Construction of ROB in Muri-Barkakana Section KM 406/1-12 (88th KM of old NH-33)	-	866.59		-		866.59	100%	100%	-	F.A & C.A.O (Cons.)/ S.E Railway Kolkata
1	Construction of Bridge and Approach Road of Bokaro River 3X24 M at 10th KM of Kujju-Ghato Road	73.80 M	353.31	Ltr. No 6936(S) Dt. 06.10.2015	344.69	02(SBD)201 6-17 Dt. 20.07.2016	332.02	100%	100%	19-01-18	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
3	Ramgarh	0.00	4128.80		344.69		3129.85				

**RCPLWEA**

1	H.L. Bridge with Approach Road over Bhera River in 2nd KM of Kulhi- Dulmi Road	64.80 Mtr.	221.91	-	207.00	02(SBD)201 8-19 Dt. 06.08.2018	178.45	86%	90%	15.08.2019	Vikram Kumar Deo 481 Sectors- 9B, B.S. City, Bokaro, Jharkhand
2	H.L. Bridge over Bokaro River in Duni- Ara Kanta Road	98.40 Mtr.	415.36	-	376.56	04(SBD)201 8-19 Dt. 20.12.2018	302.36	80%	87%	19.12.2019	M/S Maa Laxmi Engineering, Sarvodaya Nagar, Jailhata, Daltonganj, Palamu, Jharkhand
3	H.L. Bridge over Damodar River in Hesapoda- Kusumdih Road	295.20 Mtr.	1148.58	-	1758.05	05(SBD)201 8-19 Dt. 24.12.2018	1114.69	63%	70%	23.06.2020	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
			1785.85		2341.61		1595.51				

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Non-Plan)

State Non-Plan Works

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Hazaribagh  
Div : Hazaribagh  
Name of EE-Sri Abhinandan Kumar

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Ordinary repair work for Barkatha-Tetraon Road from Km 0.00 to 32.10 Under RCD, Road Division, Hazaribag for the Year 2021-22	32.10	30.00	dt.08.10.21 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3138(S)	30.00	20F2 of 2021-22 dt. 11.01.2022	20.00	67%	100%	10.04.2022	Surendra Yadav, Barkatha, Hazaribag
2	Special Repair work of Boundary wall, (02 Nos.) Aviyanta Awaas & PCC Road at Engineer Quarter South Side Campus of Zulu Park, Lakara Godown in Hazaribag, Under RCD, Road Division, Hazaribag for the Year 2021-22	-	30.00	dt.08.10.21 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3138(S)	30.00	15 F2 of 2021-22 dt. 10.01.2022	16.70	56%	93%	09.04.2022	Maa Gayatri Enterprises
3	Reparing of Supreitending Engineer Road Circle, Hazaribag Office Under RCD, Hazaribag for the Year 2021-22	-	40.00	dt.08.10.21 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3138(S)	40.00	24 F2 of 2021-22 dt. 03.02.2022	9.00	23%	90%	02.06.2022	M/s Real Classic Construction, Dr. Zakir Hussain Road, Hazaribag
4	Construction of Retaining wall in Sultana (NH-100) to Chhadwa (MDR 070) and Ramnagar-Kasturi Khap-Gadokhar Link Road at Chainage of 1st KM from Kadma Middle School to Rajesh Ojha Chowk Under RCD, Road Division, Hazaribag for the Year 2021-22	-	176.00	dt.25.01.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.226(S)	140.62	02 F2 of 2022-23 dt. 06.06.2022	-	-	60%	05.09.2022	M/s Real Classic Construction, Dr. Zakir Hussain Road, Hazaribag
<b>Hazaribagh</b>		<b>32.10</b>	<b>276.00</b>		<b>240.62</b>		<b>45.70</b>				

Circle : Hazaribagh

Div : Bokaro

Name of EE-Sri Prem Prakash Singh

**SPILL OVER**

1	Repair work of PWD Quarter Situated in the Premises of Serton 1, B.S. City for the year 2021-22	-	30.00	25.01.2022 / 226(S) of Eng. In Chief, RCD, Jhr, Ranchi	23.10	11.03.22/ 31 F2 / 2021-22	0.00	0.00	75%	10.09.2022	Santosh Kr. Singh, 63A, Vill.- Amdiha, P.O.- Satapur, P.S. - Pindrajora, Bokaro
---	---	---	-------	--	-------	---------------------------	------	------	-----	------------	---

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of Guard wall in Approach road of H.L. Bridge of Narki - Gomia Road in 4th km of Karmatar Nala for the year 2021-22	-	140.00	do	110.55	28.03.22/ 38 F2/ 2021-22	0.00	0.00	40%	27.05.22	Shivcon Estate Pvt. Ltd., Sinha Bhawan, Ram Nagar Colony, Chas Bokaro.
3	Special Repair work of Petarwar - Gomia Road (T.Length 26.20 km) for the year 2021-22	26.20	100.00	do	79.98	11.03.22/ 32 F2/ 2021-22	23.09	28.87	100%	10.04.2022	Narayan Enterprises, Prop. Rita Devi, Vill.- Solagidih, P.O.+P.S.- Chas, Dist. - Bokaro
4	O/R work of Chandrapura - Bhandaridih Phusaro Railway Crossing Phatak No. 4, Kathara - Gomia Road (T. Length 36.296 km) for the year 2021-22	36.30	90.00	do	74.80	12.03.2022/ 34 F2/ 2021-22	30.00	40.11	100%	11.04.2022	Maa Bhawani Construction, Prop. Deoranjana Jha, Plot No. 74, Co-operative Colony, B.S. City, Bokaro
5	O/R work of ITI More to Ukrid More Road (T. Length 9.0 km) for the year 2021-22	9.00	80.00	do	61.53	05.03.2022/ 33 F2 / 21-22	50.00	81.26	100%	04.04.22	N.R. Construction Pvt. Ltd., Prop. – Daya Shankar Rai, Plot No. M-5, City Centre, Sector-IV, B.S. City – 827004, Jharkhand

**NON PLAN**

1	Construction of Retaining wall in km 8th of Chandrapura Barriar to Jamunia Bridge road for the year 2022-23		20.00	22.09.2022 / 3457(S) of Eng. In Chief, RCD, Jhr, Ranchi							
2	Ordinary Repair of Chandrapura Bhandaridih - Phusaro Railway Crossing No. 04 Kathara - Gomia Road (Total length 36.296 km) for the year 2022-23	36.30	110.00	do							
3	Construction of Guard wall in 3rd km of Kasmar Petarwar Link Road for the year 2022-23		15.00	do							

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Construction of 2 x 2 m Size Box Culvert, Drain and Retaining wall in Chandrapura - Bhandaridih - Phusaro Crossing No. 04 Khathara Gomia Road for the year 2022-23		100.00	do							
5	Construction of Drain in Km 11th of Lohapptti Chandrapura Road for the year 2022-23		10.00	do							
6	Construction of Drain in 2nd Km of Telgaria More to Telgaria Railway Station Road for the year 2022-23		50.00	do							
7	Ordinary Repair work of Nawadih-Vendra Gomoh road(length 11.50 k.m) for the year 2022-23	11.50	36.00	do							
8	Construction of Full Gantry work in 1st Km of Telgaria More to Telgaria Railway Station Road for the year 2022-23		16.00	do							
9	Ordinary Repair work of Road From Sector 11 to Telmachho Bridge under Road Division, Bokaro for the year 2022-23		12.00	do							
10	Special Repair work of Roads connecting various government offices of Bokaro Sector 1 and Camp Area for the year 2022-23 under Road Division, Bokaro.		60.00	do							
11	Construction of RCC Drain in Naraki - Gomia Road for the year 2022-23		30.00	do							
12	Construction of RCC Drain in Petarwar - Gomia Road for the year 2022-23		50.00	do							
13	Ordinary repair work of Rahawan- Jhumra Road for the year 2022-23		27.00	do							
14	Construction Of RCC Guard wall in Approach Road of HL bridge over Izari River in 9th Km of Chas Chandankiyari Raghunathpur Road for the year 2022-23.		50.00	do							

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	Ordinary Repair work of Mamerkuder-Barmasia - west Bengal - Boarder Road (Total length :-17.2 km) for the year 2022 - 2023		25.00	do							
16	Ordinary Repair Work of Chas chandankyari By pass Road (total length:- 2.33 km) for the year 2022-2023		9.00	do							
17	Repair of Pot Patch and other repair work in various Road under Road Division, Bokaro for the year 2022-23		50.00	do							
18	Repair of Gantry in 26th km of Chas - Chandankiyari - Raghunathpur Road for the year 2022-23		5.00	do							
19	Beautification / renovation work of Inspection Banglaw situated at Sector 1/B, Bokaro Steel City for the year 2022-23		15.00	do							
<b>Bokaro</b>		<b>119.29</b>	<b>1130.00</b>		<b>349.96</b>		<b>103.09</b>				

Circle : Hazaribagh  
Div : Chatra  
Name of EE-Sri Ravindra Singh

**SPILL OVER**

1	Renovation work of Asst. Engineer's Quarter Under R.C.D., Road Division, Chatra for the Year 2021-22	-	50.00	Lt. No. 226(S) dt. 25.01.2022	36.74	01 F2/2022-23 dt. 28.03.2022	0	0	2%	27.09.2022	Sri Suresh Yadav Vill: Tarwagada, PO-Sahi, District: Chatra, Jharkhand - 525403
2	Renovation work of Two Unit Junior Engineer's Quarter Under R.C.D., Road Division, Chatra for the Year 2021-22	-	50.00	Lt. No. 226(S) dt. 25.01.2022	37.87	12F2/2021-22 dt. 24.03.2022	0	0	6%	23.09.2022	Sri Suresh Yadav Vill: Tarwagada, PO-Sahi, District: Chatra, Jharkhand - 525403
			<b>100.00</b>		<b>74.61</b>		<b>0.00</b>				

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Hazaribagh  
Div : Dhanbad  
Name of EE-Sri Dinesh Prasad

### SPILL OVER

1	Ordinary repair work in Mugma to Chirkunda road from 0.00 Km to 7.00 Km under Non plan head for the year 2021-22 . (Except Previous Repaired Work)	7.00	40.00		40.00	51 F2/2021-22 dt. 17.02.2022	-	-	100%	17.04.2022	Sri Sushil Kr. Singh
2	surface Renewal of PWD Road (MDR-060) from Ranibandh to Hirak Road via thakur kulhi under non plan head for the year 2021-22	2.43	40.00		40.00	59 F2/2021-22 dt. 17.02.2022	-	-	100%	17.04.2022	Sri Anurag Rai
3	Ordinary Repair Works In Km 0.00 To Km 4.80 Of Subhash Chowk Tetulmari To Bhuli Road Under Non Plan Head For The Year 2021-22.	4.80	15.00		15.00	42 F2/2021-22 dt. 10.02.2022	-	-	100%	26.03.2022	Sri Umesh Prasad
4	Ordinary Repair Work Of Lohapatti To Chandrapura Road (Ch-0.00 km to 1.60 km) Under Non Plan Head For The Year 2021-22.	1.60	10.00		9.99	44 F2/2021-22 dt. 10.02.2022	-	-	100%	26.03.2022	Sri Rajendra Rawani
5	Ordinary Repair Work In Dumra-Kesargarh Road (Ch 0.00 Km To 3.00 Km) Under Non Plan Head For The Year 2021-22.	3.00	10.00		9.99	40 F2/2021-22 dt. 10.02.2022	-	-	100%	26.03.2022	Dhananjay Kumar
6	Surface Renewal Work Of Telephone Exchange To Joraphatak (MDR 059) Road In Km 0.000 To Km 1.100 Under Non Plan Head For The Year 2021-22.	1.10	25.00		25.00	41 F2/2021-22 dt. 10.02.2022	-	-	100%	26.03.2022	Sri Nand Prakash Singh
7	Surface Renewal Work Of Nh 32 Old (Hatia More) Golf Ground Stadium- Kala Bhawan- (Shramik Chowk Barbadda) Road In Km 0.00 To 1.525 Under Non Plan Head For The Year 2021-22.	1.53	35.00		35.00	43 F2/2021-22 dt. 17.02.2022	-	-	100%	02.04.2022	Sri Anil Kumar Suman

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Surface Renewal Work Of MDR-060 To Officer Colony Road - In Km 0.00 To Km 1.50 Under Non Plan Head For The Year 2021-22.	1.50	33.00		32.98	57 F2/2021-22 dt. 17.02.2022	-	-	100%	02.04.2022	Sri Birendra Kumar Singh
9	Ordinary Repair Work In Ch 0.00 Km to Ch 1.70 Km Of Koyla Nagar Kusum Vihar To Bhuiphore Baliapur Road Under Non Plan Head For The Year 2021-22.	1.70	10.00		10.00	37 F2/2021-22 dt. 10.02.2022	-	-	100%	26.03.2022	M/s Pratap Enterprises
10	Ordinary Repair work in Baliapur - Sindri-Krishi Path under Non-Plan Head for the year 2021-22.	2.50	10.00		10.00	39 F2/2021-22 dt. 10.02.2022	-	-	100%	26.03.2022	Sri Amit Kumar Gupta
11	Construction of 2.0 x 2.0 RCC Slab Culvert at CH-5151 of Pathardih-Sidri Road (MDR-067) under Non plan Head for the year 2021-22.	13.71	20.00		20.00	35 F2/2021-22 dt. 10.02.2022	-	-	100%	10.05.2022	Khalsha Enterprises
12	Construction of 2.0 x 2.0 RCC Slab Culvert at CH-6960 of Pathardih-Sidri Road (MDR-067) under Non plan Head for the year 2021-22.	13.71	20.00			45 F2/2021-22 dt. 10.02.2022	-	-	100%	10.05.2022	Sri Shiv Shakti Construction
13	Construction of 2.0 x 2.0 RCC Slab Culvert at CH-10753 of Pathardih-Sidri Road (MDR-067) under Non plan Head for the year 2021-22.	13.71	20.00		20.00	52 F2/2021-22 dt. 10.02.2022	-	-	100%	10.05.2022	Sri Manoranjan Kumar
14	Construction of R.C.C. Drain in 8th KM of Dhanbad-Pathardih-Sidri Road (MDR-067) under Non plan Head for the year 2021-22.	13.71	26.00		25.99	48 F2/2021-22 dt. 17.02.2022	-	-	100%	17.05.2022	Sri Upendra Kumar Yadav
15	Construction of 2.0m X 2.0 m Culvert (CH 0.200 km) in mugma chirkunda road (Total Length = 7.00 Km) under Non plan head for the year 2021-22.	7.00	20.00		20.00	46 F2/2021-22 dt. 10.02.2022	-	-	100%	09.05.2022	Sri Sanjay Kumar Singh
16	Construction Of 3m X 4m RCC Culvert In Bekar Bandh To Binod Bihari Mahto Chowk Road At (Ch-2100) Under Non Plan Head For The Year 2021-22.	3.20	35.00		34.99	47 F2/2021-22 dt. 17.02.2022	-	-	100%	17.05.2022	M/s Jagbandhu Sahu

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
17	Construction Of 3M X 4M Culvert in Putki-Bhaga-Bhowra-Sudamdih Road Under Non Plan Head For The Year 2021-22	14.00	35.00		35.00	58 F2/21-22 17.02.2022	-	-	100%	17.05.2022	Sri Shankar Bhagat
18	Construction Of Drain In Telephone Exchange To Joraphatak Road From Ch 150 To Ch 600 (Total Length 450m) Under Non Plan Head For The Year 2021-22.	1.10	32.00		31.99	50 F2/2021-22 dt. 17.02.2022	-	-	100%	17.05.2022	Sri Tarun Kumar Singh
19	01 No. Full Overhead Gantry in Nirsa to Jamtara road under Non plan head in year 2021-22 .	8.70	18.00		18.00	55 F2/2021-22 dt. 10.02.2022	-	-	100%	11.03.2022	M/s Navnit Niraj
19	<b>Dhanbad</b>	<b>115.99</b>	<b>454.00</b>		<b>433.92</b>						

Circle : Hazaribagh  
Div : Giridih  
Name of EE-Sri Rajendra Prasad

### SPILL OVER

1	Ordinary Repair of Ahilyapur to Dakbangla via Mahuda more Gandey Road. (Total Length - 42.220 KM ) for the year 2021-22		50.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 3138(S) Dt. 08.10.2021	49.78	13F2 of 2021-22 dt. 06.01.2022	31.28	62.8%	100%	05.03.2022	Sri Bharat Bhushan, Giridih.
2	Ordinary Repair Work in Atka-Sariya Road (Total Length - 27.5 Km) for the year 2021-22		10.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 3138(S) Dt. 08.10.2021	9.99	16F2 of 2021-22 dt. 07.01.2022	9.19	91.9%	100%	06.02.2022	Sri Ashok Kumar, Giridih.
3	Ordinary Repair of Bhojpuro to Khariodih Link Road for the year 2021-22		25.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 226(S) Dt. 25.01.2022	24.89	31F2 of 2021-22 dt. 14.02.2022	24.75	99.4%	100%	13.03.2022	Sri Binod Kumar Yadav, Gawan, Giridih

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Construction of RCC Drain of Giridih-Jamua Road in 3 (500 M), Km. 5 (300 M), Km. 7 (500 M) (Total Length – 1050 M) For The Year 2021-22		75.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 226(S) Dt. 25.01.2022	60.16	48F2 of 2021-22 dt. 06.01.2022	0.00	0.0%	100%	02.05.2022	M/S Vijay Kumar, Deoghar.
5	Special Repair of Parasnth Branch Road (PWD Road) to Sammed Sikhar Hill on Wandana Path (Total length – 9.60 Km.) For The Year 2021-22		80.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 226(S) Dt. 25.01.2022	76.00	45F2 of 2021-22 dt. 22.03.2022	0.00	0.0%		21.05.2022	Sri Ajay Roy, Giridih
6	Construction of RCC Drain (With Cover) in Dumri More-Isri Bazar-Rangamati More (Old NH-2) (Total Length – 900 M) For The Year 2021-22		70.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 226(S) Dt. 25.01.2022	58.43	47F2 of 2021-22 dt. 03.03.2022	0.00	0.0%	30%	02.05.2022	M/S Real Classic Construction, Hazaribag.
7	Ordinary Repair of Jamua-Pachambha Link Road (Length 1.20 km) under Road Division Giridih for the year 2021-22		70.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 226(S) Dt. 25.01.2022	56.17	46F2 of 2021-22 dt. 03.03.2022	26.13	46.5%	100%	02.05.2022	M/S Vijay Kumar, Deoghar.
8	Renovation of R.C.D office, Giridih for the year 2021-22		40.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 226(S) Dt. 25.01.2022	29.18	39F2 of 2021-22 dt. 05.03.2022	14.05	48.2%	100%	04.06.2022	M/S Pratap Construction, Dhabad.
9	Installation of Full Gantry (01No.) and Half Gantry (01 No.) in Chhotki Kharagdiha to Mirjaganj Road Under Road Division, Giridih for the year 2021-22		26.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 226(S) Dt. 25.01.2022	14.58	38F2 of 2021-22 dt. 04.03.2022	0.00	0.0%	50%	13.03.2022	Sri Uday Saw, Giridih.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Ordinary repair of Power House More to College More Road (Length 2.4 km.) For The Year 2021-22		25.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 226(S) Dt. 25.01.2022	23.75	34F2 of 2021-22 dt. 04.03.2022	6.58	27.7%	30%	02.04.2022	Sri Amit Kumar, Giridih.
11	Ordinary Repair Work in Sariya-Koiridih-Katwara (Narayanpur More) for the year 2021-22		25.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 226(S) Dt. 25.01.2022	24.99	42F2 of 2021-22 dt. 14.02.2022	15.00	60.0%	80%	13.03.2022	Sri Ashok Kumar, Dhargulli, Giridih.
12	Construction of Office of the Assistant Engineer, RCD, Road Sub Division No. - 2 Giridih for the year 2021-22.		25.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 226(S) Dt. 25.01.2022	19.20	29F2 of 2021-22 dt. 14.02.2022	6.61	34.5%	60%	13.05.2022	Sri Sanjay Kumar Chourasiya, Giridih.
13	Special Repair of Subhash chowk to Madhuban Vegis, Ambedkar Chowk to J.C Bose and Church more to Power House Chowk Road , Road Division Giridih under Non Plan for year 2021-22		40.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 226(S) Dt. 25.01.2022	37.98	37F2 of 2021-22 dt. 04.03.2022	2.39	6.3%	10%	02.04.2022	Sri Amit Kumar, Giridih.
13	Giridih		561.000		485.106		135.97				

Circle : Hazaribagh

Div :Koderma

Name of EE-Sri Debesh Bahadur Anand

1	Kilometer Stone/Mile stone ,Road safety related work on various Roads under Road Sub-Division Koderma for the year 2020-21		15.00	1185(S), Dt-23.03.2021	7.82	1 F2/ 2021-22 Dt- 07.06.2021	0.00	0.00	100%	06.07.2021	Amit Rastogi, House No-5,Alkapuri, First lane,Giridih.
---	--	--	-------	------------------------	------	------------------------------	------	------	------	------------	--

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	INSTALLATION OF KILOMETER POST/ MILE STONE, ROAD SAFETY RELATED WORKS IN DIFFERENT ROADS UNDER ROAD SUB-DIVISION BIRNI FOR THE YEAR 2020-21		15.00	1185(S), Dt-23.03.2021	8.40	3 F2/ 2021-22 Dt-07.06.2021	0.00	0.00	100%	06.07.2021	Keshaw Construction, Umesh Prasad Yadav, Vill-Bhadodih, Top No-2, Ward No-18, Jhumri Telaiya, Dist-Koderma
3	Kilometer Stone/Mile stone ,Road safety related work on various Roads under Road Sub-Division Satgawan for the year 2020-21		10.00	1185(S), Dt-23.03.2021	5.51	2F2/ 2021-22 Dt-07.06.2021	0.00	0.00	100%	06.07.2021	M/S Ranjeet Kumar, Vill.+ P.O. -Jhumari Telaiya, Dist. - Koderma
3	Koderma		40.00		21.73		0.00				

**Circle : Hazaribagh**  
**Div : Ramgarh**  
**Name of EE-Sri Rajiv Ranjan Munda**

1	Ordinary Repair Work of Ashok Cinema to Chhattarpur Road in KM 0.00 to 20.10 for the year 2022-23	-	10.00	Ltr. No. 3457(S) Dt. 22-09-2022	0.00	-	0.00	0%	-	-	-
2	Special Repair Work of Patratu to Saunda 'D' Road in KM 0.00 to 19.40 for the year 2022-23	-	50.00	Ltr. No. 3457(S) Dt. 22-09-2022	0.00	-	0.00	0%	-	-	-
3	Ordinary Repair Work of Kujju to Ghato Road in KM 0.00 to 19.40 for the year 2022-23	-	30.00	Ltr. No. 3457(S) Dt. 22-09-2022	0.00	-	0.00	0%	-	-	-
4	Ordinary Repair Work of 22-Court & Collectorate Campus Road in KM 0.00 to 5.528 for the year 2022-23	-	10.00	Ltr. No. 3457(S) Dt. 22-09-2022	0.00	-	0.00	0%	-	-	-

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Special Repair Work of Kothar to Mandal Kara Road in KM 0.00 to 2.50 for the year 2022-23	-	25.00	Ltr. No. 3457(S) Dt. 22-09-2022	0.00	-	0.00	0%	-	-	-
6	Surface Renewal Work of Gandhi Chowk to Damodar River Road for the year 2022-23	-	30.00	Ltr. No. 3457(S) Dt. 22-09-2022	0.00	-	0.00	0%	-	-	-
7	Ordinary Repair Work of Gola to Charu Road in KM 0.00 to 13.00 for the year 2022-23	-	50.00	Ltr. No. 3457(S) Dt. 22-09-2022	0.00	-	0.00	0%	-	-	-
8	Ordinary Repair Work of Gola to Charu Missing Link Road in KM 0.00 to 4.325 for the year 2022-23	-	50.00	Ltr. No. 3457(S) Dt. 22-09-2022	0.00	-	0.00	0%	-	-	-
9	Ordinary Repair Work of Chas to Ramgarh Road (Remaining Part of NH-320) in KM 0.00 to 4.560 for the year 2022-23	-	25.00	Ltr. No. 3457(S) Dt. 22-09-2022	0.00	-	0.00	0%	-	-	-
10	Ordinary Repair Work of Saunda 'D' to Urimari Road in KM 0.00 to 13.798 for the year 2022-23	-	50.00	Ltr. No. 3457(S) Dt. 22-09-2022	0.00	-	0.00	0%	-	-	-
11	Ordinary Repair Work of Charhi to Ghato Road in KM 0.00 to 6.30 for the year 2022-23	-	15.00	Ltr. No. 3457(S) Dt. 22-09-2022	0.00	-	0.00	0%	-	-	-
12	Ordinary Repair Work of Naya More to Chainpur-Rajrappa Road in KM 0.00 to 29.68 for the year 2022-23	-	30.00	Ltr. No. 3457(S) Dt. 22-09-2022	0.00	-	0.00	0%	-	-	-
13	Surface Renewal Work of Rajrappa to Chitarpur Link Road in KM 0.00 to 1.00 for the year 2022-23	-	25.00	Ltr. No. 3457(S) Dt. 22-09-2022	0.00	-	0.00	0%	-	-	-

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	Construction Work of RCC Drain in Kujju to Ghato Road for the year 2022-23	-	25.00	Ltr. No. 3457(S) Dt. 22-09-2022	0.00	-	0.00	0%	-	-	-
15	Construction Work of RCC Drain in Saunda 'D' To Urimari Road for the year 2022-23	-	50.00	Ltr. No. 3457(S) Dt. 22-09-2022	0.00	-	0.00	0%	-	-	-
16	Construction Work of Guard Wall with Stone Pitching in Sandi to Bijuliya Road for the year 2022-23	-	25.00	Ltr. No. 3457(S) Dt. 22-09-2022	0.00	-	0.00	0%	-	-	-
17	Construction Work of Guard Wall in Ashok Cinema to Chhattarpur Road for the year 2022-23	-	10.00	Ltr. No. 3457(S) Dt. 22-09-2022	0.00	-	0.00	0%	-	-	-
18	Construction Work of Guard Wall in Badki Pona to Kulhi Road for the year 2022-23	-	45.00	Ltr. No. 3457(S) Dt. 22-09-2022	0.00	-	0.00	0%	-	-	-
19	Ordinary Repair & Painting Work of Divisional Office, Road Construction Department, Ramgarh for the year 2022-23	-	10.00	Ltr. No. 3457(S) Dt. 22-09-2022	0.00	-	0.00	0%	-	-	-
20	Ordinary Repair & Painting Work of Inspection Bungalow at Naisarai, Ramgarh for the year 2022-23	-	10.00	Ltr. No. 3457(S) Dt. 22-09-2022	0.00	-	0.00	0%	-	-	-
21	Surface Renewal Work of Slip Road in 2nd KM of Ramgarh Patraru Road for the year 2022-23	-	90.00	Ltr. No. 3457(S) Dt. 22-09-2022	0.00	-	0.00	0%	-	-	-
22	Construction Work of RCC Drain in Sandi to Bijuliya Road for the year 2022-23	-	197.00	Ltr. No. 3457(S) Dt. 22-09-2022	0.00	-	0.00	0%	-	-	-

Month : September, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
23	Purchase of Furniture for Divisional Office & Naisarai Inspection Bungalow at Ramgarh for the year 2022-23	-	10.00	Ltr. No. 3457(S) Dt. 22-09-2022	0.00	-	0.00	0%	-	-	-
<b>Ramgarh</b>			<b>872.00</b>		<b>0.00</b>		<b>0.00</b>				