

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Roads-Plan)

State Plan Road Works

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : DUMKA Div : DUMKA Name of EE-Sri Harendra Singh											
1	Construction of Jama-Barapalsi Road (Length-7.00 Km) and High Level Bridge Over Mayurakshi River. CW - 7.0 m Bridge - 8x20.6m	7.00	6060.20	Joint Secretary, Jharkand Ranchi letter no. 4981(S) Date 10.10.19	4322.11	31.12.19 36(SBD)/ 2019-20	3471.64	37.02	50%	13.09.2023	M/s M & S Co. M. S. Tower, Dangalpara, Dumka
2	Reconstruction of Gardi to Sardiha Road (Total length-8.88 Km) for the year 2021-22. (CW-7.0 m)	8.88	3324.91	Deputy Secretary, Jharkand Ranchi letter no. 2339(S) Date 12.08.21	3020.91	24.12.2021 25(SBD)/ 2021-22	2595.00	72.83	90%	23.09.2022	M/s M & S Co. M. S. Tower, Dangalpara, Dumka

State Plan Road Works

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	IRQP/Strengthening Work of Govindpur-Sahebganj (143.00 to 188.00) Km for the year 2021-22	46.00	3198.21	Joint Secretary, Jharkand Ranchi LT 3512(S) 18.11.2021	3351.49	19.01.2022 44(SBD)/2021-22	3331.55	99.41	95%	18.01.2023	KIPL (Koleshwari Infrocons Pvt Ltd 51%) - HNC (Harinandan Choudhary 49%) (JV)
4	Strengthening Work of Ranibahal to Maheshkala (MDR-197) (Length-20.20 Km) for the year 2021-22.	20.20	1392.81	Joint Secretary, Jharkand Ranchi LT 4160(S) 27.12.2021	1115.01	07.07.2022 06(SBD)/2022-23	500.00	44.84	85%	06.03.2023	Niranjan Rai Vill+Po-Sirsiya, Kalikakunj Colony, Dist-Giridih
5	WideningStrengthening/Reconstruction of Dengidih-Vanvara-Domnadih (NH-114A) Road with Bridge (Length-13.025Km) for the year2021-22.	13.03	4915.87	Joint Secretary, Jharkhand , Ranchi letter No. 216(S) Date 25.01.2022	3944.19	23.07.2022 8(SBD)/2022-23	1158.18	0.00	6%	22.01.2024	Manoj Kumar Singh, Vill-Chapariya, P.O. Koiridih, P.S.-Jasidih, Dist-Deoghar (Jharkhand)

State Plan Road Works

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Reconstruction of Gandhi Chowk Kathikund (Govindpur-Sahebganj Road)-Karbindha (MDR-191) Road (Total Length-22.265 Km) with Bridge for the year 2021-22.	22.27	6825.37	Joint Secretary, Jharkhand , Ranchi letter No. 528(S) Date 15.02.2022	6055.39	30.08.2022 10(SBD)/2022-23	1299.62	3.30	12%	29.02.2024	Kamac Engineers Private Ltd, 40/107, Ramkrishna Building, Panitanki More, Sevoke Road, Silliguri, West Bengal
7	Reconstruction of Rambani More (NH-114A) - Kadma Road (Total Length-2.850 Km) with Bridge for the year 2021-22	2.85	753.70	Joint Secretary, Jharkhand , Ranchi letter No. 612(S) Date 18.02.2022	627.63	20.06.2022 4(SBD)/2022-23	63.88	3.45	21%	19.12.2023	M/s Hardev Construction Pvt. Ltd. Station Road, Deoghar

State Plan Road Works

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Strengthening of (A) Temple of Village Maluti of Internal Road & Approach of Helipad & Kalakendra in Maluti in Dumka (Length-4.798 Km) (B) Approach Road of Tatloi Hotspring in Dumka (Length – 1.500 Km) (C) Nunwil Mata Temple in Dalahi Village in Dumka (Length-0.3000 Km) (Cumulative Total Length - 6.598 Km) for the year 2021-22.	6.60	695.64	Joint Secretary, Jharkhand , Ranchi letter No. 804(S) Date 02.03.2022	533.25	07.07.2022 2 7(SBD)/ 2022-23	267.72	50.21	70%	06.01.2023	Niranjan Rai Vill+Po-Sirsiya, Kalikakunj Colony, Dist-Giridih
9	Widening and Strengthening / Reconstruction of Internal Connecting Different Roads of Basukinath Temple (Total Length - 10.2 Km) for the year 2021-22.	10.20	1228.75	Joint Secretary, Jharkhand , Ranchi letter No. 810(S) Date 02.03.2022	1188.29	29.06.2022 2 5(SBD)/ 2022-23	250.00	21.04	40%	28.12.2022	Satish Kumar, Williams Town, Deoghar

State Plan Road Works

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Reconstruction of Rampur Chowk (NH-114A) – Bishnubandh (on Chakalta-Bhalpahari Road) Road (Total Length – 2.225 Km) for the year 2022-23.	2.23	523.72	Joint Secretary, Jharkhand , Ranchi letter No. 1958(S) Date 31.05.2022	320.83	20.08.2022 9(SBD)/ 2022-23	100.00	31.17	50%	19.02.2023	M/s Chitra Construction, Gilanpara, Dumka, Jharkhand
11	Reconstruction and Widening/Strengthening of Road from Nonihathwari Bridge-Sitphari (on Sitphari-Sigri-Harko PWD Road) Road (Total Length – 7.550 Km) for the year 2022-23.	7.55	3706.02	Joint Secretary, Jharkhand , Ranchi letter No. 1302(S) Date 31.03.2022	2035.63	21.10.2022 19(SBD)/ 2022-23	0.00	0.00	1%	20.06.2023	M/S BALMUKUND JHA & RAMJEE SINGH CONSTRUCTION PVT LTD (JV), Rasikpur, Near Basic School, Dumka
12	Strengthening Work of Dalahi to Ranibahal Road (MDR-199) 0.00 Km to 26.750 Km for the year 2021-22.	26.75	1795.80	Joint Secretary, Jharkhand , Ranchi letter No. 49(S) Date 07.01.2022	-	-	-	-	-	-	-

State Plan Road Works

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Widening and Strengthening of Road from Korgha More (NH-133) Champagarh Saraiyahat (NH-133) Road (Total Length - 13.695 Km) for the year 2021-22.	13.70	4514.15	Joint Secretary, Jharkhand , Ranchi letter No. 222(S) Date 25.01.2022			1217.760		-	,	-
14	Reconstruction of Rajbandh (on Dondia-Gujisimal Road) – Bhurkunda (on Govindpur-Dumka-Sahebganj Road) Road (Total Length – 5.185 Km) for the year 2022-23.	5.19	1469.21	Joint Secretary, Jharkhand , Ranchi letter No. 3487(S) Date 27.09.2022					-	,	-
15	Construction of Approach Road of High Level Bridge over Local Nala in 45 th KM of Ranibhal Maheshkhala Road for the year 2022-23.		268.83	Joint Secretary, Jharkhand , Ranchi letter No. 3381(S) Date 16.09.2022	-	-	-	-	-	-	-

State Plan Road Works

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Reconstruction/Widening and Strengthening Four Lane work of Dumka Bypass {on Phulo-Jhano Chowk, Dumka to Dumka Rampur Road (NH-114A)} (Total Length-7.315 Km) for the year 2022-23	7.32	7645.45	Joint Secretary, Jharkhand , Ranchi letter No. 3557(S) Date 07.10.2022	-	-	-	-	-	-	-
Dumka		199.7	48318.64				14255.34				

Circle : DUMKA
Div : DEOGHAR
Name of EE-Sri Kumar Birrendra Bahadur

1	Widening and Strengthening/ Reconstruction of Baratand More - Kurwa - Rangamatiya - Palojori (on SH-15) (Total Length - 25.594 KM) (including Bridge Construction)	25.59	7452.90	J.S. RCD LT. No. 891(S), dt-13.02.18	4320.18	26SBD/ 2018-19 dt.25.09.18	1906.09	35%	36%	24.03.20	Bhupendra-Sinha Joint Venture, Karnibagh, Deoghar
2	Widening and Strengthening/ Reconstruction of Saharjori More (On MDR-222) - Aasanbani-Algebra - Dumdumi - Danarbad-Karown (On Ranga Sirsa-Karmatanr Road) (Total Length-26.222 KM) (Including Bridge Construction) At Ch: 3+800 (2x12.0m)	26.22	7583.51	J.S. RCD LT. No. 5072(S), dt-31.08.18	6436.77	37SBD/ 2018-19 dt.18.01.19	7040.94	87%	95%	17.07.20	MKS-SUB JOINT VENTURE, Vill.- Chaparia, PO-Koiridih, Deoghar

State Plan Road Works

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening and Strengthening/ Reconstruction of Pichhdiabad (On MDR-229) - Sangramlodhiya-Deosang More (Deoghar) (On Baijnathpur-Koriyasa Road) (Total Length - 16.075 KM) (Including Bridge Construction)	16.08	4980.16	J.S. RCD LT. No. 5104(S), dt-31.08.18	2776.00	41SBD/ 2018-19 dt.09.02.19	2568.55	64%	78%	08.02.21	Mother India Construction Pvt. Ltd., Kankarbagh, Patna.
4	Reconstruction of Karown (Dharmraj Mandir, on Dhiba-Karown Road) - Chandchaura-Kenbaria Asanbani- Budhikura (on Madankattha- Madhupur Road) Road (Total Length - 8.525 KM)	8.53	3804.39	J.S. RCD LT. No. 1494(S), dt-05.03.19	1926.12	25SBD/ 2019-20 29.07.19	1536.74	19%	16%	28.03.20	Bhupendra Engineering and Construction Pvt. Ltd., Chitra, Deoghar
5	Widening & Strengthening of Sikitya (On Bavangama - Pathroll Road) to Shamalpur - Bonchbandh - Duba -Banvariya - Jiyakhara - Manigadhi (On NH-114A Sarath-Deoghar Road) (Total Length-18.950 KM) (Including Bridge Construction) at Ch. 11+700 (1x16m)	18.95	5858.82	J.S. RCD LT. No. 1245(S), dt-27.02.19	4348.14	40SBD/ 2019-20 dt-14.09.19	4556.56	84%	94%	13.11.20	Manoj Kumar Singh, Vill.-Chaparia, PO-Koyridih, PS-Jasidih, Deoghar
6	Widening and Strengthening of Ghiya More (on Sarath-Basti-Palojori Road) -Madhupur-Basbutiya -Kunjbona (on MDR-223) (Total Length 10.753 KM)	10.75	3663.60	J.S. RCD LT. No. 3389(S) dt-10.07.19	2319.41	72SBD/ 2019-20 dt-23.10.19	1312.54	30%	34%	22.07.20	Bhupendra Engineering and Construction Pvt. Ltd., Chitra, Deoghar

State Plan Road Works

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Re-construction of Koeridih Main Road (on Punasi- Jasidih road) to Dighariya Road (on NH-333 to Punasi road) and Chaparia to Ramaldih Link Road (Total Length-6.318) (Including Bridge Construction	6.32	2792.50	J.S. RCD LT. No. 3561(S) dt-19.07.19	1987.03	73SBD/ 2019-20 dt-25.10.19	2157.97	90%	99%	24.10.20	Sri Manoj Kumar Singh, Vill.-Chaparia, PO- Koiridih, PS-Jasidih, Deoghar
8	Construction of Deoghar Airport Approach Road (upto terminal building) (Length- 1.03 KM)	1.03	609.15	J.S. RCD LT. No. 2931(S) dt-22.09.21	429.81	49SBD/ 2021-22 dt-18.02.22	672.02	92%	97%	17.05.22	Sona Lal Mahto, Vill.+PO-Katamkuli, PS- Pithoria, Ranchi
9	Construction of Bypass in Satsangnagar-Bhirkhibad (MDR-235) road at Rohini, Nawadih, Tiljori, Devipur and Choudharidih (Total Length - 10.00 KM)	10.00	6926.69	J.S. RCD LT. No. 4410(S) dt-05.09.19	3411.75	01SBD/ 2022-23 dt-27.04.22	2925.17	11%	25%	26.03.23	M/s Manisha Construction, At+PO-Dobhi, Dist.- Gaya, Bihar
10	Strengthening work in Sarath - Basti Palajori via Kukraha - Chitra Road (Total Length 27.50 K.M.) under Road Division, Deoghar	27.50	1781.84	J.S. RCD LT. No. 46(S) dt-07.01.22	1679.65	02SBD/ 2022-23 dt-01.06.22	279.06	17%	24%	30.11.22	Mother India Construction Pvt. Ltd., Road No.-3, Sanjay Gandhi Nagar, Kankarbagh, Patna
11	Strengthening work of Ghormara-Badia Road (MDR-224) (Total Length 24.400 Km) under Road Division Deoghar	24.40	1773.94	J.S. RCD LT. No. 3508(S) dt-18.11.21	1794.61	30SBD /22-23 dt-26.07.22	0.00	0%	30%	25.01.23	Sujata Udit Builders Pvt. Ltd., Tiwari Chowk, Deoghar College Road, Nilkath Vihar, Sawera Gali, Deoghar

State Plan Road Works

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Strengthening work of Gargaria (on MDR 224) -Sahara (on NH-114A) (Total Length 10.530 Km) under Road Division Deoghar	10.53	574.55	J.S. RCD LT. No. 2335(S) dt-21.06.22	584.37	31SBD /22-23 dt-27.09.22	0.00	0%	50%	26.01.23	M/s Chitra Construction, (Sunil kumar Kothriwal) Gilanpara, Dumka
13	Strengthening work of Dhamni - Kushmaha Road (Total Length - 9.975 KM) under Road Division, Deoghar for the year 2022-23	9.98	465.05	J.S. RCD LT. No. 13905 (S) dt-08.04.22	455.80	33SBD /22-23 dt-07.10.22	0.00	0%		06.02.23	Saligram Singh, Shri Mahabir Bhawan, Suresh Colony, PS-Sadar, Dist.- Hazaribagh, Jharkhand
14	IRQP/Strengthening work in Km 52th(P) to 55th, 60th, 62th(P) & 64th(P) of Jama-Jamtara Road (Part of SH-15) under Road Division, Deoghar (Total Length 6.184 K.M.)	6.18	350.05	J.S. RCD LT. No. 1961 (S) dt-31.05.22	364.18	35SBD /22-23 dt-12.10.22	0.00	0%	2%	11.01.23	Kamal Kishore Singh, Manju Niwas, Near D.C. Office, Circular Road, Indra Nagar, Deoghar
14	Deoghar	202.06	48617.14	0.00	32833.80	0.00	24955.64				

Circle : Dumka

Div : Godda

Name of EE-Sri Munna Lal

1	Reconstruction to 2 Lane of Taljhari-Poriyahat-Dande More upto PWD road in Godda District (Total Length- 31.00 Km) for the year 2018-19.	31.00	12051.75	RCD Lt. No. 1545 (S) dated 06.03.19	10123.83	SBD 02/2019-20 Dated: 30-07-2019	11019.92	104%	98%	29/04/21	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi
---	---	-------	----------	-------------------------------------	----------	----------------------------------	----------	------	-----	----------	---

State Plan Road Works

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening and Strengthening/ Reconstruction of Meharma(NH- 133)Tetaria-Parasi Sahebganj via Tharkurgangati Road (Total Length- 19.010km) for the year 2018-19.	19.01	4786.25	RCD Lt. No. 1251 (S) dated 27.02.19	3514.74	SBD 03/2019-20 Dated: 09-08-2019	3786.44	99%	97%	08/02/21	M/s S. K. Tekriwal, Pathargama, Godda
3	Remaining Work of Reconstruction of Road (Including Bridges) (i) Firozpur-Bhagayai & (ii) Meharmawazidpur-Budhasan(Jharkhand-Bihar border) Including Bazidpur-Khironthi Link road (Total Length- 22.44 k.m.) Under Road Division, Godda.	22.44	7249.10	RCD Lt. No. 2459 (S) dated 03.05.17	5956.18	SBD 03/2021-22 Dated:26-10-2021	1823.36	22%	28%	25.04.2023	M/s S. K. Tekriwal, Pathargama, Godda
4	IRQP/Strengthening work of Godda-Ramgarh-Guhiyajori Road (Total Length- 35.254 Km) under Road Division,	35.25	2102.72	RCD Lt. No. 47 (S) dated 07.01.22	2195.36	SBD 04/2022-23 Dated:22-07-2022	500.00	23%	62%	21.01.2023	M/s Om Prakash Bajaj, Laheri Tola, Godda.
5	Widening, Strengthening/Reconstruction of Parasi to Sirsa Road Via Thakurgangti road including Bridge (Total Length- 4.910 KM).	4.91	1217.98	RCD Lt. No. 4653(S) dated 19.09.19	1045.94	SBD 01/2021-22 Dated:18-10-2021	195.31	18.67%	24%	17.10.22	M/s S. K. Tekriwal, Pathargama, Godda

State Plan Road Works

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening & Strengthening of Sarotiya(On MDR- 200) - Belari-Pathra (On NH- 133) road (Total Length- 5.718 KM) for the year 2019-20.	5.72	1207.65	RCD Lt. No. 3443(S) dated 15.07.19	827.54	SBD 01/2020-21 Dated: 08-10-2020	646.19	54%	55%	07.05.2021	Pancham Kumar Mishra, Purandaha, Deoghar
7	Remaining Work of Widening Strengthening / Re Construction of Nunajor-Shahpur Beldiha-Parsa (MDR-206) road (Km 00.00 to 16.60)	16.60	4469.42	RCD letter no. - 8112(S) dated 05.09.13	851.31	SBD 03/2021-22 Dated:26-07-2022	-	-	7%	25.01.2023	M/s Sakshi Enterprises, Dumka
8	Widening, Strengthening and Reconstruction of Agiya more (on Agiya more-Sundarpahari Road)- Pargo- Damodih (till Garda Pahari) Road (Length- 22.253 Km) (Including L.A.)	22.25	7351.99	RCD Lt. No. 537 (S) dated 15.02.22	-	-	-	-	-	-	

State Plan Road Works

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Reconstruction of Simra-Boarijore-Borio Road Including Bridge (MDR-208) (from Chainage 4.00 Km to 18.00 Km) (Total Length- 14.00 Km) under Road Division, Godda for the year 2022-23.	14.00	6237.31	RCD Lt. No. 2917 (S) dated 04.08.22 Toal A.A. 87044.64							
10	Reconstruction of Mahagama (Kechua Chowk) to Dighi Road (MDR-201) (Total Length- 11.597 Km) under Road Division, Godda for the Year 2022-23	11.60	7173.34600	RCD Lt. No. 2916 (S) dated 04.08.22							
11	Widening & Strengthening/ Reconstruction of Mirzachowki-Boarijore Road (MDR 207) Km 16.60 to 25.060 (Total Length- 8.46 Km) (Part B) under Road Division, Godda.	8.46	4146.60	RCD Lt. No. 3471(S) dated 23.09.22 Toal A.A. 10783.787							

State Plan Road Works

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Reconstruction of Dumuhi (Veerkunwar Singh Chowk) (NH 133) to Chandni Chowk (NH 333A) Km 0.00 to 11.05 (Total Length- 11.05 Km) under Road Division, Godda.	11.05	2936.62	RCD Lt. No. 3480(S) dated 23.09.22							
		202.3	53757.38		24514.89		17971.23				

Circle : DUMKA Div : Jamtara Name of EE-Sri Nawal Kishore											
1	Widening & Strengthening /Reconst.of Jamtara-Karmatarn-Laharjori Road for the Year 2014-15	29.18	9014.47	Lt.No.9130 (S) Dt. 26.12.14	6362.25	01-SBD/14-15 17.09.14	7727.90	70.73%	92.00%	26.08.2016	M/s KCPL, HYDRABAD
2	W/s of Narayanpur-Tarani-Jagrudih(Bajraghat) road & Tarani- Chirudih -Pabia Link road for the Year 2019-20	21.30	4472.93	Lt.No.872 (S) 13.02.2018	3164.30	01/SBD/18-19 Dt. 09.03.19	2274.33	62.43%	75.00%	08.09.2020	M/s Daroga Pradhan, Hirapur, Dhanbad
3	Widening & Strengthening /Reconst. of Mohnabank to Nala road for the Year 2021-22	14.20	4187.66	Lt.No.4217 (S) 21.08.19	2925.24	01/SBD/21-22 Dt. 08.10.2021	1797.44	51.18%	62.00%	07.10.2022	Manoj Kumar Singh, Deoghar

State Plan Road Works

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening & Strengthening of Jumman more to Lodharia road for the Year 2021-22	12.01	3992.49	Lt.No.2345 (S) 12.08.21	2856.67	02/SBD/21-22 17.01.2022	1985.83	38.01%	55.00%	16.12.2022	M/s Malti Enterprises, Dhanbad
5	Widening & Strengthening /Reconst. of Nala (Chalepara more) Afjalpur road for the Year 2021-22	20.35	6375.77	Lt.No.2351 (S) 12.08.21	6011.01	03/SBD/21-22 21.01.2022	2555.45	35.85%	40.00%	25.05.2023	M/s Rajvir Construction Ranchi
6	IRQP Work in Murgabani-Kundhit -Rajnagar road for the Year 2021-22	40.71	1959.82	Lt No.44(S) Dt.07.01.2021	2014.25	01/SBD/22-23 13.04.22	200.00	7.55%	20.00%	12.10.2022	Koleshwari Infracons Pvt. Ltd, Charta
7	IRQP Work of Govindpur - Sahabganj Road from Km. 29.020(Karamdaha) to 126.00 Km.(Nischintpur) (Including ADB Bypass) (Total length = 96.980 Km.) under Road Division, Jamtara for the Year 2021-22	96.98	6316.01	Lt No.551(S) Dt.17.02.22	5904.19	02/SBD/22-23 28.10.2022			-	27.10.2023	K.K. Builders Pvt. Ltd, Jamshedpur
		234.7	36319.15		29237.91		16540.95				

State Plan Road Works

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Dumka Div : Pakur Name of EE-Sri Rajesh Kumar											
01	Widening Strengthening and Reconstruction of Rajdaha (MDR-198) to Phuljhijhr Ganpura (Kajladaha More to Pakuria Road) PWD Road (Length 0.00 to 11.264 KM) Under Road Division, Pakur.	11.26	4164.08	J/S L. No. 2364(S) Dt. 12.08.21	3002.69	04-SBD/ 21-22 Dt. 08.11.2021	1829.87	40%	45%	07.09.22	M/s ABC Construction, Bhagatpara, Pakur
02	Widening Strengthening / Reconstruction of Simpur (on MDR-245) Radhanagar (Nalhati-Pakuria Road ODR) (upto West Bengal Border) Road (Length 0.00 to 23.406KM for the Year 2021-22. Under Road Division, Pakur.	23.41	7805.53	J/S L. No. 2356(S) Dt. 12.08.21	8071.17	13-SBD/ 21-22 Dt. 21.01.2022	3605.00	45%	48%	20.07.23	Rajbir Construction Private Limited, Ranchi
03	Strengthening Work of Amrapara-Maheshpur-Muraroi Road from (0.00 to 17.00 Km) for the Year 2021-22. Under Road Division, Pakur.	17.00	1171.85	J/S L. No. 3200(S) Dt. 18.10.21	907.11	15-SBD/ 21-22 Dt. 22.01.2022	0.00	24%	40%	22.12.22	CMMM Enterprises, Kolkata

State Plan Road Works

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
04	Strengthening Work of Hiranpur-Kotalpokhar Road from (0.00 to 15.50 Km) for the Year 2021-22. Under Road Division, Pakur.	15.50	651.66	J/S L. No. 4059(S) Dt. 23.12.21	673.64	01-SBD/ 22-23 Dt. 03.06.2022	300.00	45%	70%	02.12.22	IA Engicons Private Limited, Barharwa, Sahibganj
05	Widening-Strengthening & Reconstruction Work of Ishakpur (Saithankhana More) to Manirampur Chandpur (on NH-133 A) Road & Link Road (Length –10.145 KM) for the Year 2021-22. Under Road Division, Pakur.	10.15	#REF!	J/S L. No. 534(S) Dt. 15.02.22	----	----	0.00				
06	Reconstruction of Khaksa (on Kajladaha-Pakuria PWD Road) to Lakhijol-Jamsol Road (Length –12.430 KM) for the Year 2022-23. Under Road Division, Pakur.	12.43	4179.14	J/S L. No. 1305(S) Dt. 31.03.22	2994.03	02-SBD/ 22-23 Dt. 27.07.22	0.00	0%	5%	26.05.23	M/s ABC Construction, Bhagatpara, Pakur
07	IRQP work of Govindpur-Sahibganj Road (Total 26.45 KM) for the year 2022-23 under Road Division, Pakur.	26.45	1611.96	J/S L. No. 2195(S) Dt. 14.06.22	----	----	0.00				Chitra Construction, Gilanpara, Dumka
08	Widening Strengthening and Reconstruction of Chengadanga to Hamirul up to West bangal Road (Length 0.00 to 4.178 KM) Under Road Division, Pakur.	4.18	1477.28	J/S L. No. 3585(S) Dt. 10.10.22	----	----	0.00				

State Plan Road Works

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Pakur	120.37	#REF!		15648.63		5734.87				

Circle : Dumka
Div : Sahebganj
Name of EE-Sri Surendra Prasad

1	Widening and Strengthening of Mogalpara (NH-80)-Maharajpur-Bindupara-Faridpur (West Bengal Border) Road (Total Length-10.860 KM) under Road Division, Sahibganj	10.86	3044.39	Joint Secretary of Jharkhand R.C.D. Jharkhand , Ranchi Letter No. 3591 (S) dt. 27.06.2017	2720.10	13 SBD/2018-19, Dt. 30.10.2018	2386.62	60.55%	80%	29.04.2020	S.K. Tekriwal
2	Widening and Strengthening/ Reconstruction of Shivgadi Sanmany More Pwd Road To Dahujor Pwd Road Via Dumaria-Sanmany-Tegra-Amdanda (Length 23.470 Km) Under Road Division Sahibganj for the year 2019-20	23.47	5883.54	Joint Secretary RCD, Jharkhand , letter no. 1500 (S), dated 05.03.2019	4355.56	07SBD/2019-20, Dt. 09.01.2020	5291.91	91.50%	96%	08.07.2021	M/s S.K. Tekriwal

State Plan Road Works

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Reconstruction of road from Kothalpokhar (MDR-212) to Bengal Border (Total Length- 3.795 KM) under Road Division, Sahibganj for the year 2021-22	3.80	1323.13	Joint Secretary RCD, Jharkhand , letter no. 2370 (S), dated 12.08.2021	846.80	29SBD/2021-22, Dt. 19.01.2022	783.52	67.92%	99%	18.07.2022	CMMM Enterprises
4	IRQP/Strengthening work of Govindpur Sahibganj Road SH-18 (251.00 KM to 309.860 KM) under Road Division, Sahibganj for the year 2021-2022.	58.26	4620.58	Joint Secretary RCD, Jharkhand , letter no. 2892 (S), dated 21.09.2021	4824.90	24SBD/2021-22, Dt. 12.01.2022	2570.60	53.27%	75%	11.07.2022	M/s Sri Ram Enterprises
5	Strengthening/IRQP of Mangalhat-Taljhari Road (MDR-217) in KM 0.00 to 4.65 under Road Division, Sahibganj for the year 2021-2022	4.65	258.38	Joint Secretary RCD, Jharkhand , letter no. 4064 (S), dated 23.12.2021	265.58	02SBD/2022-23, Dt. 12.08.2022			60%	11.12.2022	M/s Sri Ram Enterprises

State Plan Road Works

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Reconstruction of Ranga (SH-18) to Simalhab via Simra – Hiran – Dumil – Srirampur – Ilaki-Bhorbandh Road (Length – 32.055 km) under Road Division, Sahibganj	32.06	11415.52	Joint Secretary RCD, Jharkhand , letter no. 801 (S), dated 02.03.2022							
7	Reconstruction work of Simra-Borio-Boarijore-Road (MDR-208) from KM 4.00 to 26.82 under Road Division, Sahibganj	22.82	8704.46	Joint Secretary RCD, Jharkhand , letter no. 2917 (S), dated 04.08.2022							
8	Widening and Strengthening /Reconstruction of Mirzachouki to Boarijore from Ch. 0.00 to 25+060 (km) (Part A) from Ch. 0.00 to 16+600 km and 0+0.00 to 0+370 (Start Junction) under Road Division, Sahibganj for the year 2022-23	16.60	10783.79	Joint Secretary RCD, Jharkhand , letter no. 3471 (S), dated 23.09.2022							
8	Sahebganj	292.70	69809.05	0.00	32202.83	0.00	27644.91				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of Completed works(Roads-Plan)

State Plan Road Works

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : DUMKA Div : DUMKA Name of EE-Sri Harendra Singh											
1	Reconstruction of Tharhimore to Tharhihat Road Total length-4.775 Km for the year 2019-20 (CW-5.5m)	4.78	1448.38	Joint Secretary, Jharkand Ranchi letter no. 4822(S) Date 27.09.19	830.82	24.12.2021 1 27(SBD)/2021-22	1122.88	100.00	100%	23.06.2022	M/s Chitra Construction Gilanpara, Dumka
2	Strengthening of Gobindpur - Sahebganj Road in km 126th to 143rd km (Total length-17.00 & Service length-0.45 km) Total length-17.450 km (including service lane) for the year 21-22	17.45	1249.58	Joint Secretary, Jharkand Ranchi LT 3189(S) 18.10.2021	1298.79	13.12.2021 1 20(SBD)/2021-22	1397.30	100.00	100%	12.08.2022	Harinandan Choudhary Bhagalpur Road, Dumka

State Plan Road Works

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Improvement of Riding Quality / Strengthening of Ramgarh – Hansdiha from 0km to 19.800km (Total length-19.800 Km) Road for the year 2021-22.	19.80	1174.72	Joint Secretary, Jharkand Ranchi LT 3391(S) 01.11.2021	1139.44	24.12.2021 26(SBD)/ 2021-22	1246.88	100.00	100%	23.08.2022	M/s Chitra Construction Gilanpara, Dumka
4	Strengthening of Kathikund – Shikaripara (MDR-248) (Total length-16.45 Km) Road for the year 2021-22.	16.45	1036.26	Joint Secretary, Jharkand Ranchi LT 3389(S) 01.11.2021	1077.09	13.12.2021 19(SBD)/ 2021-22	1152.60	100.00	100%	12.07.2022	Harinandan Choudhary Bhagalpur Road, Dumka
5	Improvement of Riding Quality Strengthening of Vijaypur Lakarjoriya Road from 0km to 10.05 km Total length 10.05 km	10.05	715.13	Joint Secretary, Jharkand Ranchi LT 3804(S) 07.12.2021	736.62	10.02.2022 46(SBD)/ 2021-22	802.78	100.00	100%	09.06.2022	Bal Mukund Jha Godda

State Plan Road Works

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Improvement of Riding Quality of (i) Banderjori –Kirshi Vigyan Kendra-Mortanga Road (Length-1.815 Km) (ii) Banderjori (Dumka Airport Road)-Satsang Aashram (NH 144A) Road (Length-1.700 Km) (iii) Control Room to Children Park Bhaya Dumka DC Office (Length-0.300 Km), (iv) Dangalpara-Mortanga Road (Length-0.600 Km), (v) Principal Judge Quarter-District Mining Office Road (Length-0.270 Km) (vi) Sarai-Narayani Road Bhaya Veer Kuwar Singh Link Road, Kuldeep Singh Link Road, Green Hotel Link Road (Length-0.915 Km) (vii) Sarwa (Dumka Bypass)-Dudhani (Vijaypur to Dudhani Road) (Length-2.600 Km) (viii) National School-Tata Show Rooom Road (Length-0.900 Km) (ix) Town Thana Chowk to Srirampada Via KB Watika & Gandhi Nagar Link Road (Length-1.360 Km) (X) Veer Kuwar	11.11	452.48	Joint Secretary, Jharkhand , Ranchi letter No. 62(S) Date 10.01.2022	471.06	25.02.2022 50(SBD)/ 2021-22	92.67	#DIV/0!	100%	24.06.2022	Neeraj Kumar Agarwal

State Plan Road Works

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Strengthening of Nonihat-Basukinath-Kairabani Road (MDR-192) Km 0.00 to 29.590 Km (Less 12th Km) (Total length-28.590 km) for the year 2021-22.	28.59	2746.71	Deputy Secretary, Jharkand Ranchi LT 2606(S) 31.08.2021	2530.39	27.12.2021 28(SBD)/2021-22	1016.19	#DIV/0!	100%	26.12.2022	Sujata Udit (Sujata Udit Builders Pvt Ltd, Deoghar)-Chitra (M/s Chitra Construction, Dumka) (JV)
8	Strengthening of Godda-Ramgarh-Guhiyajori Road (MDR-191) Km 35.324 to 66.000 Km (Total length-30.676 km) for the year 2021-22.	30.68	3934.79	Deputy Secretary, Jharkand Ranchi Lt 2605(S) 31.08.2021	4029.03	28.12.2021 29(SBD)/2021-21	3774.84	#DIV/0!	100%	27.12.2022	M/s M & S Co. M. S. Tower, Dangalpara, Dumka
9	Reconstruction of Dumka Airport to Kurwa More Road (Total Length – 2.040 Km) for the year 2021-22.	2.04	761.47	Joint Secretary, Jharkand Ranchi LT 4158(S) 27.12.2021	374.94	07.03.2022 51(SBD)/21-22	312.53	#DIV/0!	100%	06.09.2022	M/s Sakshi EnterPrises Thana Road, Near Bhojpur Hotel, Dumka

State Plan Road Works

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Reconstruction & Strengthening/IRQP of Approach of Dumka Railway Station & Kurwa-Ashram Marg Road (Total Length – 5.946 KM) for the year 2021-22	5.95	644.05	Joint Secretary, Jharkhand , Ranchi letter No. 207(S) Date 24.01.2022	651.95	21.03.2022 53(SBD)/ 2021-22	650.00	#DIV/0!	100%	20.09.2022	Sujata Udit Builders Pvt. Ltd., Anand Kunj, Williams Town, Deoghar
11	Reconstruction of Baraplasa at SH-17 to Tharimore at MDR-191 Road including Bridge over Bhurbhuri river Total length- 17.125 km for the year 2019-20. CW-5.5m Bridge - 3rd km 5x24m	17.13	4433.01	Joint Secretary, Jharkhand Ranchi letter no. 4510(S) Date 11.09.19	3498.01	01.11.19 35(SBD)/ 2019-20	4106.00	#DIV/0!	100%	30.10.2021	Rajbir Construction pvt Ltd
Dumka		164.0	18596.57				15674.68				

Circle : DUMKA

Div : DEOGHAR

Name of EE-Sri Kumar Birrendra Bahadur

1	Widening & Strengthening/ Reconstruction of Murchura More(on NH 114A)- Chathara-Bagdabra-Kolhadiya-Sonraidhi (on MDR-224) Road (Total Length- 13.966 KM) including Bridge Construction at CH : 0+764 (4x16m)	13.97	4159.68	J.S. RCD LT. No. 2809(S), dt- 11.05.18	2741.15	43SBD/ 2018-19 dt-14.02.19 (2695.0623 3 +46.08286 (SA))	3362.32	#DIV/0!	100%	13.08.20	HCPL-GL Joint Venture, Station Road, Deoghar
---	--	-------	---------	--	---------	---	---------	---------	------	----------	--

State Plan Road Works

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening and Strengthening of Kajra (on Mahuwadabar-Kurmidih-Sarwan Road) - Bagdora - Barasoli - Bahrn - Gashko More (on Mahuwadabar Kurmidih - Sarwan Road) Road (Total Length 8.470 KM)	8.47	2382.65	J.S. RCD LT. No. 3714(S), dt-26.06.18	1613.87	38SBD/ 2018-19 dt.22.01.19	1860.64	#DIV/0!	87%	21.11.19	Sri Manoj Kumar Singh, Vill.-Chapariya, PO-Koiridih, Deoghar
3	Re-Construction of Lalgarrh (on NH-114A) -Lakha- Nawadih-Kasiyawa-Chobana-Jhiluwa-Baskopi Road (Total Length-9.728 KM)	9.73	2802.32	J.S. RCD LT. No. 3632(S) dt-22.07.19	1486.56	74SBD/ 2019-20 dt-25.10.19	1662.08	#DIV/0!	100%	24.06.20	J. K. Associates, Agar Nagar, Sangrur, Punjab, Local Add.- Indel Regency, Near Vishwa Nath Mandir, Barganda, Giridih
4	Strengthening Work in Baratand to Jarmundi Road (MDR-223) (Total Length-32.850 KM) under RCD Road Division Deoghar	32.85	2560.40	J.S. RCD LT. No. 4060(S) dt-23.12.21	2673.38	57SBD/ 2021-22 dt-26.03.22	1764.96	#DIV/0!	100%	25.09.22	Manoj Kumar Singh, Vill.-Chaparia, PO-Koiridih, PS-Jasidih, Deoghar

State Plan Road Works

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Reconstruction of Road (i) Khaga (on Jama-Jamtara Road) to Futani Chowk-Digri (on Sarath-Karmatand road) (ii) Futani Chowk to Dumaria More (iii) Dumaria More to Mahapur Road (on Sarath-Karmatand road), Total Length - 28.578 KM (Including Bridge Construction)	28.58	6198.38	J.S. RCD LT. No. 2483(S), dt-03.05.17	3752.64	63SBD/ 2017-18 dt.22.03.18	3831.42	3398%	100%	21.09.19	Mother India Construction Pvt. Ltd., Kankarbagh, Patna, Bihar
5	Deoghar	93.59	18103.43	0.00	12267.60	0.00	12481.41				

Circle : Dumka

Div : Godda

Name of EE-Sri Munna Lal

1	Widening and Strengthening of road from 14th km of Godda-Sunadarpahari-Dharampur road at Tesobathan to 39th of Godda-Pirpainti roat at Mahadeo Bathan via- Ghatiyari, Khairu Bazar (Total Length- 36.25 Km) for the year 2018-19.	36.25	9341.51	RCD Lt. No. 1491 (S) dated 05.03.19	9150.60	SBD 01/2019-20 Dated: 26-07-2019	9895.93	#DIV/0!	100%	25/07/21	M/s M & S Company, M.S Tower, Dangalpara, Dumka
---	---	-------	---------	-------------------------------------	---------	----------------------------------	---------	---------	------	----------	---

State Plan Road Works

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening & Strengthening/Reconstruction work of road from Mohanpur (on NH-133) -Karkdih-Dalawar-Bhandaridih- Anjana more road (Length- 11.700 km) and Bhandaridih to Beldiha (MDR- 206) link road (Length- 5.425 km) (Total Length- 17.125 k.m.) for the year 2018-19.	17.13	6732.87	RCD Lt. No. 3797 (S) dated 29.06.18	4461.12	SBD 03/2018-19 Dated:27-02-2019	4699.64	#DIV/0!	97%	26.03.20	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi.
3	WIDENING & STRENGTHENING OF ROAD (INCLUDING BRIDGES) FROM MOTIYA-DUMARIYA (ON NH- 333A) TO SUGABATHAN (NH-133) (TOTAL LENGTH- 20.250 K.M.) UNDER ROAD DIVISION, GODDA.	20.25	5941.78	RCD Lt. No. 3600 (S) dated 27.06.17	5223.24	SBD 03/2017-18 Dated:27-02-2018 (Supplymentary agreement)	6128.30	#DIV/0!	100%	26.02.20	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi.
4	IRQP/ Strengthening work of Dumuhi Chowk- Maheshpur-Basantrai Road (ODR) under Road Division, Godda (Total	21.62	691.45	RCD Lt. No. 2372 (S) dated 12.08.21	649.67	SBD 05/2021-22 Dated:24-12-2021	639.77	#DIV/0!	100%	23.05.2022	M/s Om Prakash Bajaj, Laheri Tola, Godda.
5	Widening and Strengthening of Road from Nayanagar to Hanwara (Bihar border) via - Milky, Parasa, Narotampur, Dumariya, Ramkol (Total Length - 21.1 Km)	21.10	5346.61	RCD Lt. No. 8697(S) dated 28.12.15	5705.18	SBD 01/2016-17 dated 28.06.16 (Revised)	6230.21	#DIV/0!	97%	10.11.18	M/s S. K. Tekriwal, Pathargama, Godda

State Plan Road Works

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Reconstruction of (I) Khutahri more (On Doe-Diyajori road)-Sarotiya (On Ghorichak-Dighi road) road (Length- 1.95 K.M.) & (II) Sonagugi more-Madhura tikar road (Length- 0.475 K.M.) (Overall length - 2.425 K.M.) Under Road	2.43	713.52	RCD Lt. No. 545 (S) dated 25.01.18	415.15	SBD 02/2018-19 Dated:29-08-2018	527.11	#DIV/0!	98%	28.02.19	Pancham Kumar Mishra, Purandaha, Deoghar
7	Reconstruction/Widening and strengthening of Ghorichak Dighi Bypass Road from Mohani Chowk Road (20th km of Ghorichak Dighi Road) to Yadav tola (11th Km of Mahagama Dighi Road) (Total Length- 2.845 Km)	2.85	962.04	RCD Lt. No. 4227(S) dated 22.08.19	684.90	SBD 02/2021-22 Dated:21-10-2021	674.72	#DIV/0!	99%	20.03.2022	M/s ABC Construction, Tarangini Villa Main Road Bhagat Para Pakur
8	IRQP/ Strengthening work of Sundarpahari to Agiyamore Road under Road Division, Godda (Total Length- 24.515 Km)	24.52	910.69	RCD Lt. No. 3649 (S) dated 26.11.21	950.14	SBD 01/2022-23 Dated:29-03-2022	919.71	#DIV/0!	99%	28.08.2022	Shivshaktii Protech Private Limited, Kanke road, Shivpuri, Ranchi University, Morabadi, Ranchi
		146.1	30640.46		27239.99		29715.38				

Circle : DUMKA

Div : Jamtara

Name of EE-Sri Nawal Kishore

1	IRQP/Strengthening Work of Govindpur-Sahebganj Road from Km 61.42 to 75.00 for the Year 2021-22	13.58	946.75	Lt. No 3648(S) Dt.26.11.2021	987.74	04/SBD/21-22 23.03.2022	982.85	99.50%	100%	16.05.2022	Preety Enterprises, Dhanbad
---	---	-------	--------	------------------------------	--------	----------------------------	--------	--------	------	------------	-----------------------------

State Plan Road Works

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
		13.6	946.75		987.74		982.85				

Circle : Dumka
Div : Pakur
Name of EE-Sri Rajesh Kumar

	<u>NIL</u>				<u>NIL</u>
--	-------------------	--	--	--	-------------------

Circle : Dumka
Div : Sahebganj
Name of EE-Sri Surendra Prasad

1	Reconstruction work of Pachkathiya (SH-18), Rakshi - Talbaria (SH-18) and Rakshi-Barhait (SH-18) Link Road of total length 14.082 KM	14.08	3487.02	Dept. Secretary of Jharkhand R.C.D. Jharkhand , Ranchi Letter No. 8691 (S) dt. 28.02.2015	3440.38	02 SBD/16-17, Dt. 10.06.2016	3646.46	95%	100%	09.12.2017	M/s Mohan Lal Jain, Murshidabad, WB
---	--	-------	---------	---	---------	------------------------------	---------	-----	------	------------	-------------------------------------

State Plan Road Works

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Reconstruction of Udhwa (NH-80) to Sirasin (NH-80) via Radhanagar and Attapur Kathalbari Link Road, Total Length - 23.80 KM under Road Division, Sahibganj	23.80	8903.62	Deputy Secretary RCD, Jharkhand , letter no. 3800 (S), dated 29.06.2018	6442.52	25 SBD/2018-19, Dt. 11.02.2019	6466.99	98%	100%	10.08.2020	M/s M & S Co., Dumka
3	IRQP/Strengthening work of Boro-Tinpahar-Rajmahal Road (mdr-210) (0.00 Km. to 28.00 Km.) under Road Division Sahibganj.	28.00	1879.81	Joint Secretary RCD, Jharkhand , letter no. 3182 (S), dated 18.10.2021	1960.79	31SBD/2021-22, Dt. 29.01.2022	1960.79	100%	100%	28.07.2022	M/s Bhagwan Stone Works

State Plan Road Works

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	IRQP/Strengthening work of Barhet - Barharwa Road MDR-211 (0.00 Km to 21.00 Km) Under Road Division Sahibganj for the Year 2021-22.	21.00	1365.72	Joint Secretary RCD, Jharkhand , letter no. 3183 (S), dated 18.10.2021	1432.38	33SBD/2021-22, Dt. 04.02.2022	1431.59	100%	100%	03.08.2022	M/s Bhagwan Stone Works
4	Sahebganj	86.88	15636.18	0.00	13276.07	0.00	13505.82				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Bridges-Plan)

State Plan Bridge Works

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : DUMKA Div : DUMKA Name of EE-Sri Harendra Singh											
1	Construction of High level Bridge over Bhurbhuri River at 12th km of Dumka-Hansdiha Road for the year 2021-22.	124.84 m	1101.34	Joint Secretary, Jharkhand, Ranchi letter No. 2371(S) Date 12.08.2021	1196.47	20.10.21 12(SBD)/ 2021-22	601.55	50.28	58%	19.10.2023	Rajbir Construction Pvt Ltd
2	(A) Construction of H.L bridge over local nala at ch. 5th km of Surichawa-Maluti Road (1x12.6m), (B) Construction of H.L bridge over Local river at Ch. 7th km of Surichawa-Maluti Road (2x14.6m), (C) Construction of H.L. bridge over 7th Km nala at Ch. 6.513 Km of Dalahi to Murgi More Road (1x12.6m) for the year 2022-23.	54.40	581.28	Joint Secretary, Jharkhand, Ranchi letter No. 2824(S) Date 02.08.2022	-	-	-	-	-	-	-
3	Dumka	54.40	1682.62		1196.47		601.55				

Circle : DUMKA
Div : DEOGHAR
Name of EE-Sri Kumar Birrendra Bahadur

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of ROB no-618 on Giridih-Sarath road between Madhupur Station Joramaw station	-	3379.7984 6 (State share 1746.3898 9 lakh 4527.1975 2 (Revised) (State Share 2893.7889 5)	6339(S) dt- 08.09.15 3238(S) dt- 01.07.19	-	-	2891.14		-	-	Estern Railway, Kolkatta
2	Construction of ROB on Satsang-Bhirkhibad road between Jasidih-Baijnathdham Station (LC No. 04/E)	-	3139.00 (State Share 2292.00) 4056.4084 7 Revised (State share 3209.4084 7 lakh)	3229(S) dt- 23.05.16 732(S), Date-01-02- 2019	-	-	3208.93		-	-	Estern Railway, Kolkatta
3	Construction of ROB on Satsang-Bhirkhibad road between Shankarpur-Jasidih Station (LC No. 27C/E)	-	3755.00 (State Share 2607.00 lakh)	3231(S) dt- 23.05.16	-	-	2545.20		-	-	Estern Railway, Kolkatta
3	Deoghar	0.00			0.00		8645.27				

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Dumka
Div : Godda
Name of EE-Sri Munna Lal

1	Remaining work of Construction of H.L. Bridge with approach road in 24th Km of Sahebganj- Mirjachowki Boarijore road over Sariya river (2x21.6)+(1x18.6) Year 2010-11	65.00	216.04	RCD 6734(S) WE dated 22.11.10	277.86	SBD No. 06/2013-14 dated 04.03.14	175.00	63%	85%	03.03.15	Om Prakash Bajaj, Laheri Tola, Godda
---	---	-------	--------	-------------------------------	--------	-----------------------------------	--------	-----	-----	----------	--------------------------------------

175.000

Circle : DUMKA
Div : Jamtara
Name of EE-Sri Nawal Kishore

Circle : Dumka
Div : Pakur
Name of EE-Sri Rajesh Kumar

1	Construction of High Level Bridge (Including Approach Road) over Dheba River at 14 th Km of Kajaladaha- Pakuria Road, Under Road Division, Pakur for the year 2021-22 (Plan Head)	1 x 20.00	148.86	J/S L. No. 371 (S) Dt. 04.02.2022	136.09	02-F2/22-23 Dt. 03.06.22	0.00	0%		02.06.2023	Punam Singh, Hehal, Ranchi
---	---	-----------	--------	-----------------------------------	--------	--------------------------	------	----	--	------------	----------------------------

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of H.L. Bridge (Including Approach Road) over Tarpata River at 16 th Km (3 x 20m) of Kajaladaha- Pakuria Road, Under Road Division, Pakur for the year 2021-22	3x 20	488.55	J/S L. No. 392 (S) Dt. 07.02.2022	402.03	03-SBD/22-23 Dt. 18.06.22	0.00	0%		17.06.2024	M/s Singh Construction, Deopur, Pakur
2	Pakur		637.41		538.12		0.00				

Circle : Dumka
Div : Sahebganj
Name of EE-Sri Surendra Prasad

1	Construction of proposed ROB in lieu of Level Crossing No. - 47/C in between Tinpahar-Dhamdhamia Section of Malda Division to be executed by Railway in Deposit term of Jharkhand Government.		9394.54	Joint Secretary RCD, Jharkhand, letter no. 1233 (S), dated 27.02.2019			7629.78				
2	Construction of H.L. bridge over Gumani River at 6th KM of Pathna-Hiranpur Road in Sahibganj District.		591.03	Joint Secretary RCD, Jharkhand, letter no. 3688 (S), dated 24.07.2019	580.19	18SBD/2020-21, Dt. 04.01.2021	312.00	54%	75%	03.07.2022	M/s ABC Construction

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of H.L. bridge over Morang Nala at 2nd KM of Borio Bazar Link Road in Sahibganj District.		681.95	Joint Secretary RCD, Jharkhand, letter no. 4980 (S), dated 10.10.2019	582.60	01SBD/2021-22, Dt. 10.05.2021	158.48	27%	65%	09.02.2023	I.A. Engicons Pvt. Ltd.
4	Pakur-Barharwa Road ROB in lieu of LC No. 19/B & 45 C/E		95.47	Joint Secretary RCD, Jharkhand, letter no. 1327 (S), dated 31.03.2022							
5	Sahibganj West Cabin ROB in lieu of 82 B/T		38.25	Joint Secretary RCD, Jharkhand, letter no. 2725 (S), dated 26.07.2022							
5	Sahebganj	0.00	10801.24	0.00	1162.78	0.00	8100.26				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of Completed works(Bridges-Plan)

State Plan Bridge Works

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	Overall Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : DUMKA Div : DUMKA Name of EE-Sri Harendra Singh											
1	Construction of High level Bridge Over Local Nala at 6th km Approach of Pattabari-Masanjore Road (1x10.6m) for the year 2021-22.		234.19	Joint Secretary, Jharkhand, Ranchi letter No. 2378(S) Date 12.08.2021	94.85	25.11.21 18F2/ 2021-22	94.45	99.58	100%	24.05.2022	Manish Kumar Yadav At-Behind National High School, Dudhani, PO+PS-Dumka, Jharkhand
3	Dumka	0.00	234.19		94.85		94.45				

Circle : DUMKA Div : DEOGHAR Name of EE-Sri Kumar Birrendra Bahadur											
1	Construction of High Level Bridge (including approach road) on Nanjori River (Tributary of Ajay River) in 2nd KM of Khoripanan to Punasi Road (Length 105.4 mtr)	105.4	354.03	J.S. RCD LT. No. 1569(S), dt- 06.03.19	401.14	15SBD/ 2019-20 28.06.19	380.91	95%	100%	27.06.21	Sri Manoj Kumar Singh, Vill.-Chapariya, PO-Koiridih, PS- Jasidih, Deoghar
	Deoghar	105.40			401.14		380.91				

Amount in Rs. Lakh

NIL	
--	--

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : DUMKA Div : DUMKA Name of EE-Sri Harendra Singh											
1	Rehabilitation of Residence cum office of Assistant Engineer Road Sub Division, Hansdiha in the campus of Hansdiha IB under Non Plan 2020-21		35.00	EIC, RCD, Ranchi letter no. 261 (S) Date 27.01.2021	22.72	19.03.2021 58F2/2020-21	9.75	42.94	93%	18.09.21	Ideal Infrastructure Construction Pvt Ltd. 2A/34-2A Test Book Colony, Indrapuri, Phulwari, Patna - 800024 (Bihar)
2	Rehabilitation work of Boundary Wall of Office cum Residential Campus of Road Section, Gopikandar (Earliar Road Sub Division, Amrapara under Road Division,Dumka) under Non Plan for the year 2021-22		30.00	EIC, RCD, Ranchi letter no. 1185 (S) Date 23.03.2021	20.69	17.01.2022 43F2/21-22	20.66	99.85	100%	16.04.2022	Manohar Lal Agarwal Chakmuha, Dhogaria, Dumka
3	Repair and correction work of Junction at Phulojhano Dumka for the year 20-21.		125.00	EIC, RCD, Ranchi letter no. 1185 (S) Date 23.03.2021	85.62	02.11.21 17F2/21-22	83.32	97.311	100%	01.02.2022	Manish Kuma Yadav
4	Ordinary Repair and Crash Barrier work At 19th km of Nawadih-Haripur Road(Length-15.100 km)		30.00	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	23.89	17.01.2022 41F2/2021-22	12.00	50.227	95%	16.05.2022	Vikash Kumar Birajpur, Jarmundi, Dumka, Jharkhand
5	Renovetion Of Culvert in 17 km of Butberiya - Bangal Sima Road Under Non Plan for the year 2021-22		40.00	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	27.39	03.01.2022 36F2/2021-22	27.37	99.943	100%	02.05.2022	Rakesh Kumar Singh Shikaripara, Dumka
6	Renovation work of Kitchen, Store, Guard Room and Internal Road with Street Light and Deep Boring in Inspection Bungalow Hansdiha under Non Plan for the year 2021-22		20.00	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	14.10	18.12.2021 24F2/2021-22	13.69	97.088	100%	17.04.2022	Sharma Construction Vill-Porejor, Po-Dighi, Ps-Saraiyahat, Dist-Dumka, Jharkhand

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Construction of Shed with Store Room for the Safety of Bailey Bridge in the Residential Campus of Executive Engineer under Non Plan Head for the year 2021-22		15.00	EIC, RCD, Ranchi letter no. 3138 (S) Date	11.78	28.12.2021 31F2/2021-22	11.77	99.929	100%	27.04.2022	Ravindra Chandra Singh PO-Khurdbelauma, Basukinath,
8	Repair Cum Up gradation (with furnishing) of Quality Control Road Sub Division, Dumka under Non Plan Head for the year 2021-22.		20.00	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	15.67	28.12.2021 32F2/2021-22	15.61	99.642	100%	27.04.2022	M/s Bhaby Construction Shiv Pahar, Sri Ram Keshari Path, Dumka
9	Reconstruction Cum Renovation of Inspection Bungalow in the Campus of Executive Engineer Residence under Non Plan for the year 2021-22.		125.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	124.67	31.03.2022 61 F2/2021-22	43.79	35.122	60%	27.02.2023	M/S DEV CONSTRUCTION At+PO+PS-Jarmundi, Dist- Dumka, Jharkhand, 814141
10	Reconstruction Cum Renovation of (Ground Floor + First Floor) Four Numbers Residence in the Campus of Residence & Office of Assistant Engineer under Non Plan for the year 2021-22.		180.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	179.92	28.03.2022 60 F2/2021-22	66.45	36.932	50%	27.02.2023	M/s Devnandan Prasad Sah Dudhani, Tower Chowk, Dumka, Jharkhand
11	Construction of Paver Block & Drain work in Dumka Rajbhawan Road under Non Plan for the year 2021-22.		70.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	69.82	22.03.2022 54F2/2021-22	69.62	99.720	100%	21.06.2022	M/s Samridhi, At-Kewatpaa, Mortanga Road, PO+PS- Dumka, Dist- Dumka, Jharkhand
12	Installation of Three Nos Full Gantry under Non Plan for the year 2021-22.		51.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	50.91	22.03.2022 55F2/2021-22	50.91	99.989	100%	21.05.2022	Niraj Kumar Agarwal Gilanpara, Dumka, Jharkhand
13	Reconstruction & Repair of office of the Advance Planning, Filed Survey Division, Dumka Under Non plan for the year 2021-22		50.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	38.38	23.03.2022 58F2/2021-22	22.44	58.471	80%	22.11.2022	Sachin Mandal Sarsajol, Bankijor, Shiakripara, Dumka, Jharkhand-816118
14	Construction of Bathroom, toilet, internal road and Kitchen in Residential campus of Executive Engineer Under Non plan for the year 2021-22		20.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	14.72	22.03.2022 56F2/2021-22	6.48	44.017	100%	21.09.2022	MD AKRAM At- New Dangal Para, Dumka

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	Construction of Office Cum Rest House of Junior Engineer, Road Section, Gopikandar Under Non plan for the year 2021-22		20.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	15.08	31.03.2022 62F2/2021-22	5.17	34.293	100%	30.09.2022	Manohar Lal Agarwal Chakmuha, Dhogaria, Dumka
16	Necessary Repair work in office of Assistant Engineer, No-1, Dumka, No-2, Dumka & Residence of Assistant Engineer, No-1, Dumka under nonplan for the year 2021-22		20.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	14.45	10.03.2022 52F2/2021-22	14.41	99.671	100%	09.09.2022	M/S DEV CONSTRUCTION At+PO+PS-Jarmundi, Dist- Dumka, Jharkhand, 814141
17	Ordinary Repair of Mahuadangal Chowk to National School Via Bauri Para Road with Drain Construction Under Non Plan for the year 2021-22		50.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	49.97	26.03.2022 59F2/2021-22	0.00	0.000	1%	25.06.2022	Md. Moinuddin At-Lakhikundi, PO-Asansol, PS-Dumka Muffasil, Dist-Dumka, Jharkhand
18	Installation of Five Nos Half Gantry under Non Plan for the year 2021-22.		30.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	17.93	23.03.2022 57F2/2021-22	17.81	99.318	100%	22.05.2022	ARTISAN INFRA SOLUTIONS H.No – 160-C, Anirudh Sadan, Road No-4D, Ashok Nagar, Ranchi, Jharkhand
FINANCIAL YEAR 2022-23											
19	Repair and Construction of Six Number Yatri Shade in internal Road of Basukinath Mela Region Area under Non Plan for the year of 2022-23.		60.00	EIC, RCD, Ranchi letter no. 1767 (S) Date 17.05.2022	55.06	01F2/2022-23 16.06.2022	54.92	99.75	100%	25.07.2022	M/s Dev Construction, At+PO+Ps- Jarmundi, Dumka
20	Providing Paver Block, Tiles, Parking Chair, RCC Drain in Nandi Chowk to Darsaniya Tiker Road Basukinath Mela area under Non Plan for the year of 2022-23.		199.00	EIC, RCD, Ranchi letter no. 1767 (S) Date 17.05.2022	183.63	02F2/2022-23 18.06.2022	76.28	41.54	100%	27.07.2022	Mahesh Kumar Daruka, Bhagalpur Road, Near Tata Showroom, Dumka
21	Providing Paver Block & Singe Work on Darsaniya Tiker Chowk with Nonihat Basukinath & Gardi Sardiha Road under Non Plan for the year of 2022-23.		195.00	EIC, RCD, Ranchi letter no. 1767 (S) Date 17.05.2022	149.58	03F2/2022-23 18.06.2022	148.07	98.99	100%	27.07.2022	M/s AMD Construction, At- Nonia, PO-Harokha, PS - Saraiyahat, Dumka

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
22	Construction Work of Bathroom of Mens and Ladies, Care Taker Room, Driver Room, Approach Road and external Electrification in under Constructed Inspection Benglow in the campus of Executive Engineer, Road Division, Dumka under Non Plan for the year 2022-23.		70.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	-	-	-	-	-	-	-
23	Construction Work of Retaining Wall in Aamgachi-Kalyanpur Road under Non Plan for the year 2022-23.		60.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	-	-	-	-	-	-	-
24	Special Repair of Water Park Link Road & Paver Block work in 1 st and 2 nd Km of Asansol(Dumka Airport Road) to Chakaltta Road under Non Plan for the year 2022-23.		150.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	-	-	-	-	-	-	-
25	Special Repair of Missing Link Road of Beganthara-Sarwadham Road under Non Plan for the year 2022-23.		99.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	-	-	-	-	-	-	-
26	Rehabilitation of 6 Nos Full Gantry work (1. Dumka Airport Road-2 Nos, 2. Dumka Ring Road – 2 Nos, 3. Nonihat – Basukinath – Kairabani Road – 2 Nos, Total – 6 Nos) under Non Plan for the year 2022-23.		102.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	-	-	-	-	-	-	-
27	Pat Repair Work in Eighteen Difference Road (Total Length – 238.422 Km) of Road Division, Dumka for the year 2022-23.		60.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	-	-	-	-	-	-	-
28	Special Repair Work in Link Road of Butberia to Kulkulidangal (Bengal Sima) Road and Haripur Asanbani Road under Non Plan for the year 2022-23.		125.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	-	-	-	-	-	-	-

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
29	Special Repair in Approach Road of Dumka Police Line and Pariad Ground Road under Non Plan for the year 2022-23.		150.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	-	-	-	-	-	-	-
30	वित्तीय वर्ष 2022-23 के गैर योजना मद अंतर्गत गोपीकांदर कनीय अभियंता कार्यालय -सह रेस्ट शेड परिसर (कुसचिरा) में पुरुष एवं महिला शौचालय पहुँच पथ, पानी की व्यवस्था एवं बाहरी विद्युतीकरण आदि निर्माण कार्य।		30.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	-	-	-	-	-	-	-
31	वित्तीय वर्ष 2022-23 के गैर योजना मद अंतर्गत अग्रिम योजना, क्षेत्र सर्वेक्षण प्रमण्डल, दुमका के कार्यालय का चाहर दिवारी, पहुँच पथ एवं पुरुष एवं महिलाओं के लिए शौचालय निर्माण कार्य।		30.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	-	-	-	-	-	-	-
32	वित्तीय वर्ष 2022-23 के गैर योजना मद अंतर्गत चतुर्थवर्गीय कर्मचारी आवास का पुर्नद्वार, पहुँच पथ, पानी व्यवस्था एवं चाहरदिवारी मरम्मत कार्य।		30.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	-	-	-	-	-	-	-
33	वित्तीय वर्ष 2022-23 के गैर योजना मद अंतर्गत पथ प्रशाखा, रानेश्वर अंतर्गत रघुनाथपुर अवस्थित निरीक्षण भवन सह कनीय अभियंता, कार्यालय चाहर दिवारी मरम्मत एवं साज सज्जा सुदृढीकरण कार्य।		30.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	-	-	-	-	-	-	-
34	वित्तीय वर्ष 2022-23 के गैर योजना मद अंतर्गत सहायक अभियंता के कार्यालय एवं परिसर में चाहर दिवारी, डीप बोरिंग एवं अन्य कार्य।		20.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	-	-	-	-	-	-	-
35	वित्तीय वर्ष 2022-23 के गैर योजना मद अंतर्गत निरीक्षण भवन, हँसडीहा में पहुँच पथ एवं चाहर दिवारी की विशेष मरम्मत कार्य।		30.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	-	-	-	-	-	-	-

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
36	वित्तीय वर्ष 2022-23 के गैर योजना मद अंतर्गत बागनल से महेशखाला भाया जीवनपुर, कलाकाटा पथ के 12वें कि०मी० में आर०सी०सी० पुलिया (3mx3m) का निर्माण कार्य।		30.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	-	-	-	-	-	-	-
37	वित्तीय वर्ष 2022-23 के गैर योजना मद अंतर्गत गोपीकांदर पाकुड़िया पथ के 5वाँ एवं 9वाँ कि०मी० में पुल/पुलिया की मरम्मत कार्य।		12.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	-	-	-	-	-	-	-
38	वित्तीय वर्ष 2022-23 के गैर योजना मद अंतर्गत नावाडीह-हरिपुर पथ में पुल/पुलियों की मरम्मत कार्य।		30.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	-	-	-	-	-	-	-
39	वित्तीय वर्ष 2022-23 के गैर योजना मद अंतर्गत डी०सी० चौक से फुलो झानो पथ में नाली निर्माण एवं पेभर ब्लॉक कार्य।		40.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	-	-	-	-	-	-	-
40	वित्तीय वर्ष 2022-23 के गैर योजना मद अंतर्गत जामा-जामताड़ा पथ एस० एच० -17 में साधारण मरम्मत कार्य (लं०-18.690 कि०मी०)		36.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	-	-	-	-	-	-	-
41	वित्तीय वर्ष 2022-23 के गैर योजना मद अंतर्गत हरिपुर-आसनबनी पथ का साधारण मरम्मत कार्य (लं०-26.25 कि०मी०)		15.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	-	-	-	-	-	-	-
42	वित्तीय वर्ष 2022-23 के गैर योजना मद अंतर्गत गोपीकांदर पाकुड़िया पथ में साधारण मरम्मत कार्य।		20.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	-	-	-	-	-	-	-
43	वित्तीय वर्ष 2022-23 के गैर योजना मद अंतर्गत बागनल से महेशखाला भाया जीवनपुर, कलाकाटा पथ के 0.00 कि०मी० से 30.80 कि०मी० में साधारण मरम्मत कार्य		30.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	-	-	-	-	-	-	-

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
44	वित्तीय वर्ष 2022-23 के गैर योजना मद अंतर्गत दुमका के प्रमण्डल स्तरीय एवं जिला स्तरीय वरीय पदाधिकारियों के आवासों एवं कार्यालयों का पहुँच पथ की विशेष मरम्मत कार्य।		16.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	-	-	-	-	-	-	-
45	वित्तीय वर्ष 2022-23 के गैर योजना मद अंतर्गत उपायुक्त, दुमका के आवासीय कार्यालय परिसर के पथों की मरम्मत कार्य।		7.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	-	-	-	-	-	-	-
46	वित्तीय वर्ष 2022-23 के गैर योजना मद अंतर्गत दुमका रिंग रोड में साधारण मरम्मत कार्य।		5.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	-	-	-	-	-	-	-
47	वित्तीय वर्ष 2022-23 के गैर योजना मद अंतर्गत टोंगरा से महेशबथान भाया जयतारा बिलकान्दी पथ में साधारण मरम्मत कार्य।		22.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	-	-	-	-	-	-	-
48	वित्तीय वर्ष 2022-23 के गैर योजना मद अंतर्गत पत्ताबाड़ी-मसानजोर पथ के कि०मी० 13वें, 14वें एवं 15वें (मसानजोर डैम) में पेभर ब्लॉक, फुटपाथ एवं नाली निर्माण कार्य।		50.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	-	-	-	-	-	-	-
49	वित्तीय वर्ष 2022-23 के गैर योजना मद अंतर्गत रघुनाथपुर-बरमसिया पथ के 1ले (अंश), 11वें एवं 12वें (अंश) (आसनबनी ग्रामीण बाजार) में पेभर ब्लॉक एवं नाली निर्माण तथा 7.3 कि०मी० में पुल का पहुँच पथ मरम्मत कार्य।		50.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	-	-	-	-	-	-	-
50	वित्तीय वर्ष 2022-23 के गैर योजना मद अंतर्गत गोविन्दपुर-साहेबगंज पथ के 135वें कि०मी० में विजयपुर खेल परिसर के सामने पेभर ब्लॉक निर्माण कार्य।		50.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	-	-	-	-	-	-	-
51	विवेकाधीन										
		0.00	2784.00		1186.00		770.53				

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : DUMKA
Div : DEOGHAR
Name of EE-Sri Kumar Birrendra Bahadur

Spill Over

1	Repairing & Reconstruction of Boundry wall of Encroached Land at Sarath under Non-Plan for year 2021-22		20.00	EIC, Ranchi Lt. no.-3138(S)/ 08.10.21	19.99	39F2/ 21-22 dt.-16.12.21	16.75	84%	84%	15.02.22	Niraj Kumar Modi, S. R. Dalmia Road, Near Hanuman Mandir, PO-Madhupur, PS-Madhupur, Dist.-Deoghar
2	Repair of Assistant Engineer and Junior Engineer quarter at Deoghar under Non-Plan for the year 2021-22		20.00	EIC, Ranchi Lt. no.-3138(S)/ 08.10.21	19.99	43F2/ 21-22 dt.-12.01.22	7.72	39%	100%	11.05.22	Vijay Kumar, Gandhi Nagar Gali No.-3, Barmasia, Kumudini Ghosh Road, Kothia, Deoghar
3	Repair of Hume Pipe Culvert in 1st KM and Protection work in 13th KM of Hindolavaran to Kunda via Tapovan Road Under Non-Plan for the year 2021-22		35.00	EIC, Ranchi Lt. no.-3138(S)/ 08.10.21	27.42	46F2/ 21-22 dt.-10.02.22	27.33	100%	100%	09.04.22	M/s Creative India Infrastructure (Puja Singh), Bhardwaj Niwas, Jaruadih, Deoghar
4	Repairing work of remaining Guard wall on approach road of H.L. Bridge on Jayanti river at 4th KM of Dhiba-Karown Road under Non-Plan for the year 2021-22.		50.00	EIC, Ranchi Lt. no.-3138(S)/ 08.10.21	37.51	47F2/ 21-22 dt.-10.02.22	7.70	21%	100%	09.04.22	Amit Rastogi, House No.-05, Alkapuri, Giridih
5	Ordinary Repair work of Parmeshwar Dayal Road under Non-Plan for the year 2021-22		5.00	EIC, Ranchi Lt. no.-3138(S)/ 08.10.21	4.50	48F2/ 21-22 dt.-15.02.22	4.50	100%	100%	14.03.22	Ayushi Enterprises, H. No.-10, Ward No.-24, B.N. Jha Road, Hindi Vidyapith, Deoghar
6	Wearing coarse work of High level bridge on Tenderi River at 6th km & Ajay River at 19th km of Mahuadabour-Sarwan road. Safety work & another repair work of road under non plan for the year 2021-22. (Total Road Length 19.425km)		70.00	EIC, Ranchi Lt. no.-3138(S)/ 08.10.21	61.07	51F2/ 21-22 dt.-24.02.22	55.80	91%	100%	23.04.22	M/s Vijay Kumar, At- Srikant Road, Belabagan, Deoghar
7	Emergent Repair in Chitra - Duldulai Road near Canal under Non-Plan for the year 2021 - 22		63.99	EIC, Ranchi Lt. no.-226(S)/ 25.01.22	56.42	55F2/ 21-22 dt.-25.03.22	0.00	0%	100%	24.05.22	M/s Vijay Kumar, Srikant Road, Belabagan, Deoghar

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	EMERGENT WORK OF RCC DRAIN IN PANDANIA JAGDISHPUR ROAD FOR THE YEAR 2021-22 UNDER ROAD DIVISION DEOGHAR (TOTAL LENGHT 14.39 KM)		74.73	EIC, Ranchi Lt. no.-226(S)/ 25.01.22	74.26	56F2/ 21-22 dt.-25.03.22	51.60	69%	100%	24.05.22	Rinki Devi, Vill.-Kushmaha, PO-Deopur, PS- Jasidih, Dist.-Deoghar
			338.72		301.17		171.39				

NON PLAN

1	Ordinary repair work of Nandan Pahar to Barmasia Road under Shrawani Mela for the year 2022-23		25.00	EIC Lt. No.-1767(S), dt-17.05.22	24.75	03F2/22-23, dt-08.06.22 (Work Start-01.06.22)	22.54	91%	90%	20.06.22	Rupesh Kumar Ray, Vill.-Amdiha, PO-Parjori, PS- Devipur, Dist.-Deoghar
2	Ordinary Repair Work of Road from Kalibari More to Nandan Pahar under Shrawani Mela for the year 2022-23		26.00	EIC Lt. No.-1767(S), dt-17.05.22	24.93	04F2/22-23, dt-08.06.22 (Work Start-01.06.22)	22.31	90%	90%	20.06.22	Rupesh Kumar Ray, Vill.-Amdiha, PO-Parjori, PS- Devipur, Dist.-Deoghar
3	Ordinary Repair of Shaid Aashram Road under Shrawani Mela for the year 2022-23		25.00	EIC Lt. No.-1767(S), dt-17.05.22	25.00	05F2/22-23, dt-08.06.22 (Work Start-01.06.22)	24.98	100%	100%	20.06.22	Rakesh Kumar, Ward No.-17, Thari Dulampur, Shastri Nagar, Deoghar
4	Ordinary Repair of Hindividyapith to NH114A via Bilasi under Shrawani Mela for the year 2022-23		14.00	EIC Lt. No.-1767(S), dt-17.05.22	12.93	06F2/22-23, dt-08.06.22 (Work Start-01.06.22)	12.73	98%	100%	20.06.22	Jayant Kumar Ray, Vill.- Manjhiyana, PO-Punasi, PS- Jasidih, Dist.-Deoghar
5	Road Marking and tree painting work in different roads of Road Division, Deoghar under Shrawani Mela for the year 2022-23		35.00	EIC Lt. No.-1930(S), dt-27.05.22	24.43	07F2/22-23, dt-14.06.22 (Work Start-08.06.22)	24.43	100%	100%	22.06.22	Sanjit Kumar, Anuraj Palace, D4 Block-A, Kishor Ganj, Road No.-1, Ranchi-834001
6	Sand Laying work in Nandan Pahar ring road under Shrawani Mela for the year 2022-23.		10.00	EIC Lt. No.-1767(S), dt-17.05.22	4.16	08F2/22-23, dt-15.06.22 (Work Start-09.06.22)	4.15	100%	100%	28.06.22	Arvind Azad, Raj Niketan, Ambedkar Nagar, Barmasia, PO+Dist.-Deoghar
7	Ordinary Repair of Sand filling Work in kothiya bus stand to Deoghar-Dardmara Road under Shrawani Mela for the year 2022-23		25.00	EIC Lt. No.-1767(S), dt-17.05.22	25.00	09F2/22-23, dt-16.06.22 (Work Start-08.06.22)	20.18	81%	100%	27.06.22	Krishan Mohan, H. No.-14, Vill- Piprapoj, PO-Deopur, PS-Jasidih, Deoghar

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Painting and other work in Satsang Nagar-Bhirkhibad Road under Shrawani Mela for the year 2022-23		25.00	EIC Lt. No.-1930(S), dt-27.05.22	24.97	10F2/22-23, dt-17.06.22 (Work Start-08.06.22)	24.79	99%	100%	22.06.22	M/s Santosh Kumar, H. No.-101, Teteriya, Near Kali Mandir, PS- Ramgarh, Sukrigarha, Bamni, Lari, Ramgarh, Jharkhand
9	Ordinary repair work in Temporary Bus Stand at Kothiya More under Shrawani Mela for the year 2022-23.		50.00	EIC Lt. No.-1767(S), dt-17.05.22	50.00	11F2/22-23, dt-22.06.22 (Work Start-09.06.22)	50.00	100%	100%	28.06.22	Ganpati Construction, (Law Kumar Verma) Near VIP Chowk, Sarbmangla Tower, Sahebpokhar, Deoghar
10	Ordinary Repair work in Parmeshwar Dayal Road under Shrawani mela for the year 2022-23		25.00	EIC Lt. No.-1767(S), dt-17.05.22	12.73	12F2/22-23, dt-22.06.22 (Work Start-08.06.22)	12.72	100%	100%	27.06.22	Ganpati Construction, (Law Kumar Verma) Near VIP Chowk, Sarbmangla Tower, Sahebpokhar, Deoghar
11	Ordinary Repair work in Barmsia (on Circular road) to Hadhadiya (on Deoghar College road) Road under Shrawani Mela for the year 2022-23		25.00	EIC Lt. No.-1767(S), dt-17.05.22	22.67	13F2/22-23, dt-22.06.22 (Work Start-08.06.22)	22.46	99%	100%	27.06.22	Ganpati Construction, (Law Kumar Verma) Near VIP Chowk, Sarbmangla Tower, Sahebpokhar, Deoghar
12	Ordinary repair work of NH-333 to Kalibari Road under Shrawani Mela for the year 2022-23		21.00	EIC Lt. No.-1767(S), dt-17.05.22	20.99	14F2/22-23, dt-22.06.22 (Work Start-08.06.22)	20.89	100%	100%	27.06.22	Ganpati Construction, (Law Kumar Verma) Near VIP Chowk, Sarbmangla Tower, Sahebpokhar, Deoghar
13	Ordinary Repair of Shivganga to Bhurbhura Road under Shrawani mela for the year 2022-23		21.00	EIC Lt. No.-1767(S), dt-17.05.22	21.00	15F2/22-23, dt-25.06.22 (Work Start-08.06.22)	20.99	100%	100%	27.06.22	Ganpati Construction, (Law Kumar Verma) Near VIP Chowk, Sarbmangla Tower, Sahebpokhar, Deoghar
14	Ordinary Repair work of Ramkrishna Mission to Tiwari Chowk Road under Shrawani Mela for the year 2022-23.		25.00	EIC Lt. No.-1767(S), dt-17.05.22	24.78	16F2/22-23, dt-25.06.22 (Work Start-08.06.22)	24.76	100%	100%	27.06.22	Ganpati Construction, (Law Kumar Verma) Near VIP Chowk, Sarbmangla Tower, Sahebpokhar, Deoghar
15	Ordinary Repair Work of Subhash chawk to Baidhnathdham Railway Station Road under Shrawani Mela for the year 2022-23		21.00	EIC Lt. No.-1767(S), dt-17.05.22	20.97	17F2/22-23, dt-27.06.22 (Work Start-08.06.22)	17.60	84%	100%	27.06.22	Ganpati Construction, (Law Kumar Verma) Near VIP Chowk, Sarbmangla Tower, Sahebpokhar, Deoghar

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Ordinary Repair work of Ring Road of Nandan Pahar under Shrawani Mela for the year 2022-23.		40.00	EIC Lt. No.-1767(S), dt-17.05.22	37.77	18F2/22-23, dt-02.07.22 (Work Start-09.06.22)	37.51	99%	100%	08.07.22	Ganpati Construction, (Law Kumar Verma) Near VIP Chowk, Sarbmangla Tower, Sahebpokhar, Deoghar
17	Ordinary repair work in Pandit B.N. Jha Road road under Shrawani mela for the year 2022-23		46.00	EIC Lt. No.-1767(S), dt-17.05.22	39.27	19F2/22-23, dt-..... (Work Start-09.06.22)	37.81	96%	100%	08.07.22	Ganpati Construction, (Law Kumar Verma) Near VIP Chowk, Sarbmangla Tower, Sahebpokhar, Deoghar
18	Sand Laying work in Kawariya road under Shrawani Mela for the year 2022-23		50.00	EIC Lt. No.-1767(S), dt-17.05.22	48.53	20F2/22-23, dt-02.07.22 (Work Start-16.06.22)	48.53	100%	100%	Upto end of Shrawani Mela, 22	Rahul Kumar, 105, Hardala Kund, Durga Bari Road, Deoghar
19	Ordinary Repair work in Patel Chowk to Pipal tree Road from KM 0.00 to 1.80 under Shrawani Mela for the year 2022-23.		35.00	EIC Lt. No.-1767(S), dt-17.05.22	34.95	21F2/22-23, dt-02.07.22 (Work Start-09.06.22)	34.93	100%	100%	08.07.22	Ganpati Construction, (Law Kumar Verma) Near VIP Chowk, Sarbmangla Tower, Sahebpokhar, Deoghar
20	Ordinary Repair work in Samharanalaya (Deoghar) to Kumaitha via Singhwa Road under Shrawani mela head for the year 2022-23.		40.00	EIC Lt. No.-1767(S), dt-17.05.22	39.60	22F2/22-23, dt-07.07.22 (Work Start-09.06.22)	39.47	100%	100%	08.07.22	Ganpati Construction, (Law Kumar Verma) Near VIP Chowk, Sarbmangla Tower, Sahebpokhar, Deoghar
21	Ordinary Repair Work in Baidyanathdham to Railway Station Road under Shrawani Mela for the year 2022-23.		35.00	EIC Lt. No.-1767(S), dt-17.05.22	34.98	23F2/22-23, dt-07.07.22 (Work Start-09.06.22)	34.67	99%	100%	08.07.22	Ganpati Construction, (Law Kumar Verma) Near VIP Chowk, Sarbmangla Tower, Sahebpokhar, Deoghar
22	Ordinary repair work in Cover drain over Hadhadia Nala Road and Ordinary repair work in Kawariya approach Road under Shrawani mela for the year 2022-23		10.00 + 5.00 =15.00	EIC Lt. No.-1767(S), dt-17.05.22	14.97	27F2/22-23, dt-14.07.22 (Work Start-02.07.22)	14.97	100%	100%	11.07.22	Vishwanath Associate, Sarbmangla Tower 201, Near VIP Chowk, sahebpokhar Road, Deoghar
23	Ordinary Repair of Mandir more to Bilasi via Laxmi Chowk Road and Ordinary repair work of Jasidih Railway Link Road under Shrawani Mela for the year 2022-23		8.00 + 9.00 =17.00	EIC Lt. No.-1767(S), dt-17.05.22	16.99	24F2/22-23, dt-07.07.22 (Work Start-02.07.22)	16.81	99%	100%	11.07.22	Vishwanath Associate, Sarbmangla Tower 201, Near VIP Chowk, sahebpokhar Road, Deoghar

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
24	Ordinary Repair work in Baijnathpur to Koriyasa Via Kunda Road under Shrawani Mela for the year 2022-23		180.00	EIC Lt. No.-1767(S), dt-17.05.22	179.00	29F2/2022-23 (Work Start-22.06.22)	147.88	83%	100%	07.09.22	Amar Engicon and Construction Private Limited, Panchvati Tower, Barmasia Chowk, Deoghar
25	Ordinary Repair work in Jasidih (Kalipur) to Deopura road under Shrawani Mela for the year 2022-23		60.00	EIC Lt. No.-1930(S), dt-27.05.22	59.96	25F2/22-23, dt-14.07.22 (Work Start-25.06.22)	59.93	100%	100%	14.07.22	Amar Engicon and Construction Private Limited, Panchvati Tower, Barmasia Chowk, Deoghar
26	Ordinary Repair work in Khoripanan to Punasi (Ajay River bridge) and Punasi to Jasidih Railway phatak via Koiridih road under Shrawani Mela for the year 2022-23		60.00	EIC Lt. No.-1930(S), dt-27.05.22	59.95	26F2/22-23, dt-14.07.22 (Work Start-25.06.22)	59.95	100%	100%	14.07.22	Amar Engicon and Construction Private Limited, Panchvati Tower, Barmasia Chowk, Deoghar
27	Ordinary Repair work of Hindolavaran to Kunda via Tapovan Road under Shrawani Mela for the year 2022-23		70.00	EIC Lt. No.-1930(S), dt-27.05.22	69.73	28F2/22-23, dt-14.07.22 (Work Start-25.06.22)	69.61	100%	100%	14.07.22	Amar Engicon and Construction Private Limited, Panchvati Tower, Barmasia Chowk, Deoghar
			619.00		974.99		927.60				

VIVEKADHIN

1	Maintenance of Earth shoulder and Intallation of Hazard marker work in Chandih to Tilona Road under Vivekadhin head for the year 2021-22				2.47	52F2/21-22 dt.-26.02.22	2.46	100%	100%	04.03.22	Alok Kumar, Vill.-Lodharadih, PO-Ghorlash, PS- Jasidih, Dist.-Deoghar
2	Emergent Repair work of Rohini (Parmeshwar chowk) to Shahid dwar Daburgram Road (Length - 4.025 KM) under Vivekadhin Head for the year 2022-23				2.49	32F2/22-23 dt.-01.10.22	2.49	100%	100%	10.10.22	M/s Pawan Construction, At-Nandan Pahar Road, Near Sewa Dham, Deoghar
3	Emergent Repair work in Manikpur Kenmankathi Dardmara Road under Road Division Deoghar under Vivekadhin Head for the year 2022-23				2.45	34F2/22-23 dt.-10.10.22			100%	19.10.22	M/s Pawan Construction, At-Nandan Pahar Road, Near Sewa Dham, Deoghar
			0.00		7.42		4.96				

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Dumka Div : Godda Name of EE-Sri Munna Lal											

NON PLAN (SPILL OVER)

1	Ordinary repair of Simra-Boarijore-Borio Road from Km 15.400 to 18.00 (Total Length- 2.60 Km) under Non Plan head for the year 2021-22.		10.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	8.80	21F2/2021-22 Dated 22.01.2022	8.79	100%	100.00%	21.02.2022	M/s Anand Brothers, AT + PO- Mahagama, Godda, Jharkhand
2	Ordinary repair of Nunajore-Shahpur-beldiha-Parsa Road (Length- 14.62km) under RCD Road division Godda for the year 2021-22.		15.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	14.02	19F2/2021-22 Dated 07.01.2022	14.02	100%	100.00%	20.02.2022	Vijay Kr. Sharma, AT + PO- Samri, PS- Mahagama, Godda
3	Repair of Approach Road of HL Bridge/Damage Retaining wall at Km 11th & 5th at in Doi to Nawadih Road for the year 2021-22.		20.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	20.00	11F2/2021-22 Dated 21.12.2021	0.00	0%	100.00%	20.02.2022	M/s Prabhakar Jha, Vill- Dumariya, PO- Chapri, PS- Thakurgangti, Dist.- Godda, Jharkhand
4	Construction of Protection work at Passing of Irrigation Canal Approach road in 5th Km of Mohanpur-Khairatikar Road for the year 2021-22.		5.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	4.98	15F2/2021-22 Dated 06.01.2022	4.98	100%	100.00%	05.02.2022	Manoj Kumar Singh, Vill.- Bagh Jhakhra, PO + PS – Dighi Simanpur, Dist.- Godda, Jharkhand
5	Special Repair of Culverts (48 Nos.) in Dumuhi - Basantrai via Maheshpur Road under RCD Road division Godda for the year 2021-22.		24.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	17.75	18F2/2021-22 Dated 07.01.2022	0.00	0%	50.00%	07.03.2022	Kavita Yadav, At- Satsang nagar, PO+PS- Godda, Jharkhand.
6	Special repair of Chowkidar residence and Godown of Road Sub Div-1 under RCD Road Division Godda for the year 2021-22		8.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	7.99	13F2/2021-22 Dated 24.12.2021	7.98	100%	100.00%	21.02.2022	MD Parwez Alam, Guljarbagh Ward No. 5 Godda
7	Special repair of Residential quarter for Assistant Engineer and Junior Engineer Sec.1 under RCD Road Division Godda for the year 2021-22		20.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	16.00	16F2/2021-22 Dated 07.01.2022	15.97	100%	100.00%	22.03.2022	Archana Kumari, Nahar Chowk, Bhatdiha, Godda
8	Special repair of Office of AE Sub Div-2 and Quality Control Office Campus under RCD Road Division Godda for the year 2021-22		20.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	15.80	17F2/2021-22 Dated 07.01.2022	15.79	100%	100.00%	22.03.2022	Archana Kumari, Nahar Chowk, Bhatdiha, Godda
9	Construction of RCC Drain in LHS 350M & RHS 480 M = Total length-830M in 20TH KM At Amor Chouk To Oraon Tola of Deo Deyajori Road for the Year 2021-22		48.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	47.93	24F2/2021-22 Dated 02.02.2022	47.90	100%	100.00%	31.03.2022	M/s Narendra Shekhar Ajad, S/o- Arun Kumar Ram, Borma, Bajitpur, Godda

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Ordinary Repair of Ghorichak Dighi Road(0.00 to 22.30 KM) (Total length-22.30 km) for the year 2021-22		35.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	34.97	23F2/2021-22 Dated 28.01.2022	32.88	94%	100.00%	27.03.2022	M/s B.N.S. Enterprises, Vill.- Surmari, Lalmatia, PO- Boarijore, Dist.- Godda, Jharkhand
11	Special Repair of culverts in Sundarpahari to Agiya More road total length (24.515 km) for the year 2021-22 (under NonPlan Head)		26.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	17.85	29F2/2021-22 Dated 14.02.2022	0.00		0.00%	14.04.2022	Kavita Yadav, At-Satsang nagar, PO+PS- Godda, Jharkhand.
12	Ordinary repair of bridge in Km 4th, 14th, 17th and 18th of Dumuhi Basatrai via Maheshpur Road under RCD, Road division Godda for the year 2021-22		50.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	34.97	30F2/2021-22 Dated 14.02.2022	0.00		100.00%	14.04.2022	Haque Consruction, Basantrai, Godda
13	Ordinary repair of Mahagama- Dighi Road (Length- 8.30 Km) for the year 2021-22		48.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	47.97	28F2/2021-22 Dated 16.02.2022	47.97		100.00%	31.03.2022	M/s Anand Brothers, AT + PO- Mahagama, Godda, Jharkhand
14	Construction of RCC Drain in Mirzachowki-Boarijore road (MDR- 207) (944.00M)		56.00	Eng.in Chief Lt. no. 226(S) dated 25.01.2022			0.00				
		0.00	385.00		289.03		196.29				

NON PLAN (2022-23)

1	मिर्जाचौकी- बोआरीजोर पथ के 18वें, 20वें, 21वें (अं र), 22वें (अं र), 24वें एवं 25वें कि०मी० में साधारण मरम्मत कार्य।		15.00	Eng.in Chief Lt. no. 3457(S) dated 22.09.2022							
2	नयानगर से हनवारा पथ (बिहार बॉर्डर) भाया मिल्की, परसा, नरोत्तमपुर, डुमरिया पथ के कि०मी० 1 से 17, 20(अं र) एवं 21 (अं र) में साधारण मरम्मत कार्य।		54.00	Eng.in Chief Lt. no. 3457(S) dated 22.09.2022							
3	डोय-नवाडीह पथ के कि०मी० 13.900 से 18.350 में वि ेश मरम्मत कार्य।		150.00	Eng.in Chief Lt. no. 3457(S) dated 22.09.2022							
4	रूंजी से खारेबगीचा पथ के कि०मी० 0.00 से 2.65 में वि ेश मरम्मत कार्य (Rigid Pavement सहित)।		97.00	Eng.in Chief Lt. no. 3457(S) dated 22.09.2022							

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	डोय-नवाडीह पथ के कि०मी० 0.00 से 13.900 में साधारण मरम्मत कार्य।		42.00	Eng.in Chief Lt. no. 3457(S) dated 22.09.2022							
6	बोआरीजोर-घोरीचक पथ के कि०मी० 0.00 से 15.466 में साधारण मरम्मत कार्य।		45.00	Eng.in Chief Lt. no. 3457(S) dated 22.09.2022							
7	सिमरा-बोआरीजोर-बोरियों पथ के कि०मी० 15.400 से 18.00 में साधारण मरम्मत कार्य।		12.00	Eng.in Chief Lt. no. 3457(S) dated 22.09.2022							
8	घोरीचक-दिग्घी पथ के कि०मी० 0.00 से 22.30 कि०मी० में साधारण मरम्मत कार्य।		66.00	Eng.in Chief Lt. no. 3457(S) dated 22.09.2022							
9	डोय-दियाजोरी पथ के 0.00 से 22.30 कि०मी० में साधारण मरम्मत कार्य।		50.00	Eng.in Chief Lt. no. 3457(S) dated 22.09.2022							
10	मोहनपुर-खैराटीकर पथ के कि०मी० 0.00 से 16.07 में साधारण मरम्मत कार्य।		40.00	Eng.in Chief Lt. no. 3457(S) dated 22.09.2022							
11	मिर्जाचौकी-बोआरीजोर-सिमरा पथ के कि०मी० 45.570 से 48.625 में साधारण मरम्मत कार्य।		10.00	Eng.in Chief Lt. no. 3457(S) dated 22.09.2022							
12	गाँधीग्राम से चौदनी चौक पथ के 14वें, 15वें, 17वें, 18वें एवं 19वें कि०मी० में साधारण मरम्मत कार्य।		20.00	Eng.in Chief Lt. no. 3457(S) dated 22.09.2022							
13	डाकबंगला गोड्डा पथ में साधारण मरम्मत कार्य।		5.00	Eng.in Chief Lt. no. 3457(S) dated 22.09.2022							
14	पथरगामा-बाँसजोरी-राजाभिड्डा पथ के 3रें, 6ठें एवं 7वें कि०मी० में साधारण कार्य।		12.00	Eng.in Chief Lt. no. 3457(S) dated 22.09.2022							

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	Yellow blinker with voice		3.00	Eng.in Chief Lt. no. 3457(S) dated 22.09.2022							
16	मोहनपुर-खैराटीकर पथ के कि०मी० 7वें, 9वें, 10वें एवं 11वें में नाली निर्माण कार्य (कुल 1360.00 मी०)।		85.00	Eng.in Chief Lt. no. 3457(S) dated 22.09.2022							
17	घोरीचक-दिग्घी पथ के 1लें एवं 16वें कि०मी० में नाली निर्माण कार्य (कुल 1390.00 मी०)।		85.00	Eng.in Chief Lt. no. 3457(S) dated 22.09.2022							
18	डोय-नवाडीह पथ के 13वें कि०मी० में 1 अदद् पुलिया निर्माण एवं बंदस में सुरक्षात्मक (Crash Barrier 950 मी०) कार्य।		45.00	Eng.in Chief Lt. no. 3457(S) dated 22.09.2022							
19	बोआरीजोर-घोरीचक पथ के 3रें कि०मी० में स्थित पुल का मरम्मत एवं रेलिंग (रेलिंग- 2x 24 मी०) (48.00 मी०) निर्माण कार्य।		5.00	Eng.in Chief Lt. no. 3457(S) dated 22.09.2022							
20	सुन्दरपहाड़ी-अगियामोड़ पथ के कि०मी० 14वें में नया पुलिया निर्माण कार्य (Size 2x 2) (4.00 मी०)		16.00	Eng.in Chief Lt. no. 3457(S) dated 22.09.2022							
21	दुमुही से बसंतराय भाया- महे ापुर पथ के 15वें कि०मी० में 3 ठवगबमसस बसअमतज का निर्माण कार्य (Size 3x 3x 3) (27.00 मी०)।		65.00	Eng.in Chief Lt. no. 3457(S) dated 22.09.2022							
22	दुमुही से बसंतराय भाया- महे ापुर पथ के 16वें कि०मी० में नाली निर्माण कार्य (100.00 मी०)।		60.00	Eng.in Chief Lt. no. 3457(S) dated 22.09.2022							
23	पथ अवर प्रमंडल, महागामा अंतर्गत मोहनपुर चौक स्थित पथ निर्माण विभाग के खाली पड़े जमीन का चाहर दिवारी निर्माण कार्य।		27.00	Eng.in Chief Lt. no. 3457(S) dated 22.09.2022							

1009.00

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Traffic Restoration with GSB at Ch. 19.700 & 19.900 of Mirzachowki- Boarijore Road (Vivekadhin head) for the year 2022-23		25.00	Eng.in Chief Lt. no. 3271(S) dated 08.09.2022	2.50	01F2/2022-23 Dated 13.06.2022			100.00%	19.06.2022	Manoj Kumar Singh, S/o-Hriday Narayan Singh, Vill.- Bagh Jhakhra, PO-Dighi Simanpur, Godda, Jharkhand
2	Traffic Restoration with GSB at Ch. 14.450 to 14.610 in Simra Boarijore Boario Road (MDR-208) (Vivekadhin head) for the year 2022-23				2.50	02F2/2022-23 Dated 23.06.2022			100.00%	29.06.2022	Manoj Kumar Singh, S/o-Hriday Narayan Singh, Vill.- Bagh Jhakhra, PO-Dighi Simanpur, Godda, Jharkhand
3	Traffic Restoration with GSB at Ch. 13.800 to 13.990 in Simra Boarijore Boario Road (MDR-208) (Vivekadhin head) for the year 2022-23				2.47	03F2/2022-23 Dated 08.07.2022			100.00%	15.07.2022	Manoj Kumar Singh, S/o-Hriday Narayan Singh, Vill.- Bagh Jhakhra, PO-Dighi Simanpur, Godda, Jharkhand
4	Repair of Godown of J.E. Quarter under RCD, Road Division, Godda under vivekadhin head for the year 2022-23				2.49	04F2/2022-23 Dated					Bikash Kumar Yadav, S/o-Shambhu Prasad Yadav, Vill-Tulsikitta, PO-Pathergama, PS-Pathergama, Dist.- Godda, Jharkhand.

Circle : DUMKA
Div : Jamtara
Name of EE-Sri Nawal Kishore

NIL

Circle : Dumka
Div : Pakur
Name of EE-Sri Rajesh Kumar

01	Ordinary Repair of Littipara-Kunjbona Road (0.00 to 13.00 KM) Under Road Division Pakur for the year 2021-22 (Non Plan)		25.00	EIC, RCD LETTER No. 3138 (S) Dt., 08.10.2021	19.03	09-F2/21-22 Dt. -04.01.22	3.28	17%	30%	29.03.2022	Md. Salahuddin Ansari, Sahibganj
----	---	--	-------	--	-------	---------------------------	------	-----	-----	------------	----------------------------------

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
02	Repairing of Division Office Building Under Road Division Pakur for the year 2021-22 (Non Plan)		20.00	EIC, RCD LETTER No. 3138 (S) Dt., 08.10.2021	14.80	09-F2/21-22 Dt. -31.12.21	12.50	84%	86%	27.03.2022	Sony Enterprises, Sahibganj
03	Ordinary Repair work in Fathepur-Singarsi-Simlong Road from (19.00 to 25.00 KM) for the year 2021-22. Under Road Division, Pakur (Non Plan)		60.00	EIC, RCD LETTER No. 3138 (S) Dt., 08.10.2021	59.92	14-F2/21-22 Dt. -22.01.22	0.00	0%	100%	21.07.22	Gouri Shankar Bhagat, Hatpara, Pakur
04	Construction of (2 x 60m) Retaining Wall in 10 th KM of Pakur - Maheshpur Road For The Year-2021-22 (Under Road Division, Pakur (Non Plan)		50.00	EIC, RCD LETTER No. 226 (S) Dt., 25.01.2022	38.35	25-F2/21-22 Dt. 02.03.22	23.58	61%	100%	15.04.22	Dipendra Nath Dubey, Pakur
05	Repair of Parapet of Culvert & Railing of Bridge in Pakur-Maheshpur Road for the year 2021-22 Under Road Division, Pakur (Non Plan)		10.00	EIC, RCD LETTER No. 226 (S) Dt., 25.01.2022	7.90	20-F2/21-22 Dt. -10.02.22	7.90	100%	100%	26.03.22	Devashish Yadav, Pakur
TOTAL			165.000		140.003		47.262				

Non-Plan Works

01	Ordinary Repair of Gopikandar-Pakuria Road (from 13.125 Km to 20.195 Km) Total Km - 7-07 Km for the year 2022-23 Under Road Division, Pakur (Non Plan)		25.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2022							
02	Pot-Patch work of Amrapara Bypass Link Road (3.00 Km) for the year 2022-23 Under Road Division, Pakur (Non Plan)		15.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2022							
03	Ordinary Repair of Talwa-Dumarghati Road (0.00 to 22.528 Km.) for the year 2022-23 Under Road Division, Pakur (Non Plan)		60.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023							

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
04	Ordinary Repair of Kajladaha-Pakuria Road (5.10 to 16.44 Km.) for the year 2022-23 Under Road Division, Pakur (Non Plan)		25.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023							
05	Pot-Patch & Flank Repairing work of Fatehpur-Singarshi-Simlong Road (36.01 Km) for the year 2022-23 Under Road Division, Pakur (Non Plan)		70.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023							
06	Ordinary Repair of PWD Pakur-Malpahari Road (0.00 to 9.00 Km.) for the year 2022-23 Under Road Division, Pakur (Non Plan)		25.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023							
07	Ordinary Repair of Amrapara-Maheshpur-Muraro Road (17.00 to 30.00 Km.) for the year 2022-23 Under Road Division, Pakur (Non Plan)		30.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023							
08	Equipment & Renovation work for the year 2022-23 for the year 2022-23 Under Road Division, Pakur (Non Plan)		15.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023							
09	a) Road Safety and Widening work in Govindpur-Sahibganj Road (SH-18) in CH. 196.00 b) Road Safety work in Maheshpur Chowk & Talwa More c) Installation in Curved Mirror & Signage in Main Place in Pakur District. for the year 2022-23 Under Road Division, Pakur (Non Plan)		30.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023							
10	Yellow blinker with voice		3.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023							

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Construction of 1 x 10m Bridge (Guard Wall & approach Road) in 4th Km to Hiranpur-Kotalpokhar Road for the year 2022-23 Under Road Division, Pakur (Non Plan)		85.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023							
12	Construction of 1 x 10m Bridge in 6th Km to Littipara-Kunjbona Road for the year 2022-23 Under Road Division, Pakur (Non Plan)		50.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023							
13	Construction of 140m Length Guard Wall in 22th KM & 36th KM Bridge in Fathepur-Singrahi Road for the year 2022-23 Under Road Division, Pakur (Non Plan)		45.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023							
14	Construction of 10m Length Guard Wall in 12th of Hiranpur-Kotalpokhar Road for the year 2022-23 Under Road Division, Pakur (Non Plan)		3.50	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023							
15	Construction of 120m Length Retaining Wall & Metal Crush Barrier in 8th of Hiranpur-Kotalpokhar Road for the year 2022-23 Under Road Division, Pakur (Non Plan)		60.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023							
16	Construction of Drain with cover of Gokulpur-Deewanpir Road for the year 2022-23 Under Road Division, Pakur (Non Plan)		30.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023							
17	Construction of 2m Height Guard Wall in Ch. 0+500 (100.00m), Ch. 1+600 (14.00m) of Maheshpur-Pakuria Road for the year 2022-23 Under Road Division, Pakur (Non Plan)		45.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023							
18	Work of Metal Crash Barrier of 2nd (200 m), 14th (120 m), 16th (120 m) & 21st (120 m) of Ranipur-Puchaibera Road for the year 2022-23 Under Road Division, Pakur (Non Plan)		17.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023							

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
19	Construction of 2 Nos. Culvert of Ranipur-Puchaibera Road for the year 2022-23 Under Road Division, Pakur (Non Plan)		60.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023							
20	Construction of Boundary Wall a) Talwa-Dumarghati Road (1000 Nos.) b) Chandalmara-Pokhria Road (220 Nos.) c) Kaljadaha-Pakuria Road (250 Nos.) d) PWD Road Malpahari-Patharghatta via Bahirgram Road (36 Nos.) for the year 2022-23 Under Road Division, Pakur (Non Plan)		22.34	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023							
21	Consturction of 30 m boundary wall in Road Division, Pakur premesis for the year 2022-23 Under Road Division, Pakur (Non Plan)		2.50	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023							
22	Consturction of Gate, Garrage & Paver Block work in Road Division, Pakur premesis for the year 2022-23 Under Road Division, Pakur (Non Plan)		2.50	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023							
23	Mastic Asphalt work in different bridges for the year 2022-23 Under Road Division, Pakur (Non Plan)		100.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023							
TOTAL			820.84		0.00		0.00				

Circle : Dumka
Div : Sahebganj
Name of EE-Sri Surendra Prasad

Non-Plan FY 2021-22 (SPILL OVER)

1	पथ अवर प्रमण्डल कार्यालय बोरियो, कनीय अभियन्ता, पथ प्रशाखा, बोरियो कार्यालय एवं निरीक्षण भवन का क्षतिग्रस्त बाउण्ड्री वाल एवं शौचालय, साज-सज्जा निर्माण सहित जिर्णोद्धार कार्य।		25.00	EIC, RCD, Jharkhand Letter. No. 1185 (S), Dt. 23.03.2021	16.12	18F2/2021-22, Dt. 10.12.2021	10.84	67%	100%	25.03.2022	Manoj Kumar Saha
---	---	--	-------	--	-------	------------------------------	-------	-----	------	------------	------------------

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	पथ अवर प्रमण्डल कार्यालय राजमहल, कनीय अभियन्ता, पथ प्रशाखा, राजमहल कार्यालय एवं निरीक्षण भवन राजमहल का साज-सज्जा सहित जीर्णोद्धार कार्य।		25.00	EIC, RCD, Jharkhand Letter. No. 1185 (S), Dt. 23.03.2021	16.37	16F2/2021-22, Dt. 10.12.2021	10.00	61%	100%	25.03.2022	Tej Narayan Saha
3	Simra-Boarijore-Borio Road (Km 19.00 to 28.70)		25.00	EIC, RCD, Jharkhand Letter. No. 3138 (S), Dt. 08.10.2021	24.99	20F2/2021-22, Dt. 06.01.2022			100%	05.03.2022	Gopal Prasad Yadav
4	Ordinary repair of Borio Bazar Link Road		15.00	EIC, RCD, Jharkhand Letter. No. 226 (S), Dt. 25.01.2022							
5	Construction of box culvert size 2 x 3mx3m at 3rd km of Jojodari Mohabbatpur Road		40.00	EIC, RCD, Jharkhand Letter. No. 226 (S), Dt. 25.01.2022							
6	Construction of slab culvert 1 x 1.5mx2.0 m at 17th KM of Barhait-Barharwa Road		8.00	EIC, RCD, Jharkhand Letter. No. 226 (S), Dt. 25.01.2022							
7	Ordinary repair of Sahibganj inspection building to east fatak road from km 0.00 to 0.75		40.00	EIC, RCD, Jharkhand Letter. No. 226 (S), Dt. 25.01.2022							
8	Ordinary repair of Pathna-Hiranpur road from Km 0.00 to 17.00		40.00	EIC, RCD, Jharkhand Letter. No. 226 (S), Dt. 25.01.2022							
9	Construction of box culvert size 2 x 8m x 5m at 1st km of Shobhanpur bhatta-Rajgaon Road		70.00	EIC, RCD, Jharkhand Letter. No. 226 (S), Dt. 25.01.2022	69.36	01F2/2022-23, Dt. 08.04.2022				07.06.2022	Mukesh Kumar

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Temporary diversion in Govindpur-Sahibganj Road (SH-18) at 279th km across Telo river		95.00	EIC, RCD, Jharkhand Letter. No. 226 (S), Dt. 25.01.2022	94.89	36F2/2021-22, Dt. 14.03.2022	55.00	58%	100%	27.04.2022	Samim Alam

Non-Plan FY 2022-23 (SPILL OVER)

1	शोभनपुर भट्टा-राजगाँव पथ के शेष भाग में पुनर्स्थापन कार्य।		10.00	EIC, RCD, Jharkhand Letter. No. 3457 (S), Dt. 22.09.2022							
2	बरहेट से ललमटिया भाया भोगनाडीह पथ में साधारण मरम्मत कार्य।		15.00	EIC, RCD, Jharkhand Letter. No. 3457 (S), Dt. 22.09.2022							
3	गोविन्दपुर-साहेबगंज पथ के 306वें कि०मी० (जलेबिया घाटी) में पुलिया का चौड़ीकरण कार्य।		40.00	EIC, RCD, Jharkhand Letter. No. 3457 (S), Dt. 22.09.2022							
4	गोविन्दपुर-साहेबगंज पथ के 305वें कि०मी० (जलेबिया घाटी) में पुलिया का चौड़ीकरण कार्य।		10.00	EIC, RCD, Jharkhand Letter. No. 3457 (S), Dt. 22.09.2022							
5	गोविन्दपुर-साहेबगंज पथ के 301वें कि०मी० में गार्डवाल का निर्माण कार्य।		40.00	EIC, RCD, Jharkhand Letter. No. 3457 (S), Dt. 22.09.2022							
6	बरहेट से ललमटिया भाया भोगनाडीह पथ के फलैंक का paving with PCC कार्य।		75.00	EIC, RCD, Jharkhand Letter. No. 3457 (S), Dt. 22.09.2022							
7	पथ प्रमण्डल, साहेबगंज अंतर्गत निरीक्षण भवन, राजमहल के kitchen, store room and dinning hall का furnishing एवं जीर्णोद्धार कार्य।		15.00	EIC, RCD, Jharkhand Letter. No. 3457 (S), Dt. 22.09.2022							

Month : October, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	महाराजपुर-शर्मापुर पथ 260वें कि०मी० में तीनपहाड़ रेलवे साईडिंग के पास 150.00 मीटर लम्बी एवं 4.00 मी० ऊँची आर०सी०सी० गार्डवाल का निर्माण।		50.00	EIC, RCD, Jharkhand Letter. No. 3457 (S), Dt. 22.09.2022							
9	हरिणचरा मोड़ से बरहेट एवं खेरवा से शिवगादी (कुल 27.20 कि०मी०) के विभिन्न पथांश में विशेष मरम्मति कार्य।		75.00	EIC, RCD, Jharkhand Letter. No. 3457 (S), Dt. 22.09.2022							
10	महाराजपुर-शर्मापुर पथ के विभिन्न पथांशों से साधारण मरम्मति काय।		60.00	EIC, RCD, Jharkhand Letter. No. 3457 (S), Dt. 22.09.2022							
	Sahebganj	0.00	773.00		221.74		75.84				