

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Roads-Plan)

State Plan Road Works

Month : November, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	<u>Administrative Approval Amount</u> Date/ Ref. No.	<u>Agreement Amount</u> Date/ Ref. No.	Finacial Progress Grand Total	% Financial Achievement	% Physical Achiev- ement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10
Circle : Ranchi Div : Ranchi Name of EE-Sri Ram Badan Singh									
1	Widening and Strengthening of Birsa Munda Airport - Namkum (Kutiatu More, on NH-75 Ext.) via Hetu, Tumbagutu Road for the year 2016-17. CH. 2.87- 4x21.6x15 M Ch.4th- 1x21.6x15M	6.90	<u>2830.344</u> 5173(S) Dt.16.08.16	<u>1982.216</u> 73 SBD 2016-17 04-02-17	2053.53	83.31	90%	10.08.18	M/S SILDILIYA CONSTRUCTION Station Road, Redma , W. No.-15 P.O.+ P.S.- Daltonganj, Dist.- Palamu, Jharkhand.
2	Construction of proposed ROB with approaches in Lieu of LC no. RL-5 at RLY KM 427/2-3 between Ranchi and Piska Stations. For the year 2016-17.	0.455	<u>2676.84</u> 1236(S) Dt.27/02/19 (Revised)	<u>716.44</u> 01 SBD 2017-18 25-04-17	2111.19	30.68	49%	01.02.18	M/S Arunaditya Projects and Mineral 188 C, Vidyalaya Marg, Ashok Nagar, Ranchi-834002.

Month : November, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	<u>Administrative Approval Amount</u> Date/ Ref. No.	<u>Agreement Amount</u> Date/ Ref. No.	Finacial Progress Grand Total	% Financial Achievement	% Physical Achiev- ement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10
3	Reconstruction work of Kulhi More (on Karamtoli-Ormanjhi Road, on MDR-016)- Chapawar Industrial Area Road (Total Length 0.850 KM) (including bridge work) for the year 2017-18.	0.85	<u>382.56</u> 6232(S) Dt.14.11.17	<u>300.00</u> 50 SBD 2017-18 25.01.18	298.59	82.55	91%	31.01.19	M/S Madan Lal Bajaj Construction Pvt. Ltd. Dumka Road, Jamtara-515351.
4	Construction of approach road resettlement and rehabilitation colony, Pundag Ranchi (length 2.400 km) for the year 2018-19	2.40	<u>974.326</u> 2448(S) Dt.24-04-2018	<u>911.41478</u> 81 SBD 2018-19 18.02.19	646.67	70.95	92%	24.06.19	M/S Swarnim Construction, Daltonganj
5	Reconstruction of Amreshwardham (Bichana More) to Tupudana Via Jurdag Road (Length 36.326KM) for the year 2018-19.	12.73	<u>10961.584</u> 5101(S) Dt.31.08.18	<u>2690.73035</u> 85 SBD 2018-19 06.03.19	1528.49	56.81	80%	12.03.21	M/S Ganga Construction, Daltonganj (54%)-Puja Enterprises Chatra (46%)
6	Widening and Strengthening ITI Bus Stand (NH-23 to St. Fransis School Road) road for the year 2016-17.	3.910	<u>1677.00</u> 5430(S) 24.08.16	<u>820.70</u> 46 SBD 2016-17 30.12.16	2282.17	138.05	96%	29-06-18	M/S Arunaditya Projects and Mineral 188 C, Vidyalaya Marg, Ashok Nagar, Ranchi-834002.
7	Construction of approach road of IIM Ranchi Campus and Videsh Bhawan (including V.U.P.) (Length 1.070 km) for the year 2019-20.	1.07	<u>1856.00</u> 1139(S) Dt.22.02.19	<u>1435.83</u> 46 SBD 19-20 12-10-19	750.00	52.60	96%	11.04.20	Excel Venture Construction (P) Ltd., Ranchi

Month : November, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	<u>Administrative Approval Amount</u> Date/ Ref. No.	<u>Agreement Amount</u> Date/ Ref. No.	Finacial Progress Grand Total	% Financial Achievement	% Physical Achiev- ement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10
8	Widening and Strengthening of Antu Chowk to Sinduar Toli Road via Dutta villa lane, Balihar Road, Adivasi Hostel for the year 2018-19.	2.422	<u>385.454</u> 1563(S) Dt.06.03.19	<u>320.086</u> 04 SBD 2019-20 14.08.19	184.85	57.75	92%	20.12.19	Dilip Kumar Sector-II, Dhurwa, Ranchi
9	Widening Strengthening / Reconstruction of Aany Chowk (on MDR-013) to Saparom village (on ring road) road for the year 2018-19.	1.89	<u>347.90</u> 1139(S) Dt.16-07-19	<u>269.45</u> 55 SBD 19-20 30-10-19	200.00	74.23	100%	28.02.20	M/S Jai Mata Dee Construction Argora, Kathal More Road, Sai Asaray Apartment, Pundag, Ranchi

Month : November, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	<u>Administrative Approval Amount</u> Date/ Ref. No.	<u>Agreement Amount</u> Date/ Ref. No.	Finacial Progress Grand Total	% Financial Achievement	% Physical Achiev- ement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10
10	Improvement of (1) road from Holly cross school (circular road) to Gulmohar park via Pal Chowk Bardman compound (2 Pal Chowk to Bhagat Maidan Bardman compound in Ranchi (3.) Construction of road from Swarnrekha River Shiv Mandir situated at Bahu Bajar to Namkum NH -33 Road to Banesshwar Nagar (including Branch Road). (4.) Improvement of road from House of Dhananjay Mahto to the house of Kama Sahu (Chutia) in Bahu Bajar to Namkum NH -33 road for the year of 2019-20.	4.58	<u>228.236</u> 3777(S) Dt.29.07.19	<u>166.63351</u> 58 F2 2019-20 Dt.31-12-19	60.00	36.01	50%	30.03.2020	M/S Amit Construction Gumla, Ranchi
11	Widening and Strengthening of Fun Castle (on NH-75) to Bhagwan Chowk (on Kanthitand-Thakurgaon Road) via Ratu Etwari Bazar (Total length 1.55 KM) for the year 2019-20.	1.55	<u>293.068</u> 3866S) Dt.02-08-19	<u>214.49659</u> 60 SBD 2019-20 Dt.31.12.19	70.00	32.63	49%	30.04.2020	M/S KNP Singh, Khelari.

Month : November, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	<u>Administrative Approval Amount</u> Date/ Ref. No.	<u>Agreement Amount</u> Date/ Ref. No.	Finacial Progress Grand Total	% Financial Achievement	% Physical Achiev- ement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10
12	Reconstruction of Latma to Airport Road Via. Basti (Total Length 465M) for the year 2019-20.	0.47	<u>325.508</u> 5045(S) 15-10-19	<u>219.46604</u> 59 SBD 2019-20 31.12.19	155.07	70.66	80%	30.03.2020	M/S Dilip Kumar Dhurwa, Ranchi
13	Construction of Ranchi Ring Road (Section-7) to Central University of Jharkhand from Km 0.00 to 1.78 for the year 2015-16.	1.78	<u>1372.705</u> 6902(S) Dt. 05.10.15	<u>708.77334</u> 31 SBD 2016-17 06-12-2016	0.00	0.00		12.03.17	M/S Jaimata Dee Construction Piska More, Ranchi
14	In Ranchi Town second approach road of Ranchi Railway station (1) Construction of road starting from Shaheed Gorkha Chowk near Nepal House to back side of Ranchi Railway station (Platform No.- 5 length 1.50 KM) (2) Construction of road from Rajendra Chowk situated on Mahatma Gandhi Road to Panchwati chowk (Situated in back side of Ranchi Railway Station - Length 1.05KM) (Including Bridge construction) (Grand Total length-2.57KM) for the year 2017-18.	2.57	<u>7231.801</u> 679(S) Dt.01.02.18		0.00	0.00			

Month : November, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	<u>Administrative Approval Amount</u> Date/ Ref. No.	<u>Agreement Amount</u> Date/ Ref. No.	Finacial Progress Grand Total	% Financial Achievement	% Physical Achiev- ement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10
15	Construction road from Dibdih ROB (situated at Harmu Bypass) near Railway Level Crossing to Mecon RUB for the year 2018-19.		<u>772.701</u> 270(S) Dt.16-01-19	0.00	0.00	0.00			
16	Improvement of Birsa chowk to Hatia railway station Ranchi (2.115 km) Year 2019-20.	2.16	<u>383.62</u> 4937(S)03-10-19	0.00	0.00	0.00			
17	Widening & Strengthening of Itki Sanatorium to Moro -Nari - Changani road (Total Length-9.856 KM) for the year 2019-20.	9.86	<u>2644.505</u> 5344(S) 30.10-19	0.00	0.00	0.00			
18	IRQP work in NH-33 town portion (Through Mega Sports 6 Lane approach road) - Lalganj-Tatisilwai (MDR-005) road (Total length - 8th KM) for the year 2019-20.	8.00	<u>896.419</u> 5161(S) 18-10-19	0.00	0.00	0.00			
19	Widening and Strengthening / reconstruction of NH-75 (Tendor More) to Jaguar Camp Road (Total length 2.20) for the year 2019-20.	2.20	516.238 5230(S) 23-10-19	0.00	0.00	0.00			

Month : November, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	<u>Administrative Approval Amount</u> Date/ Ref. No.	<u>Agreement Amount</u> Date/ Ref. No.	Finacial Progress Grand Total	% Financial Achievement	% Physical Achiev- ement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10
20	<p>Fund Transferred</p> <p>Reconstruction, Widening and strengthening and improvement of work two lane / two lane with paved shoulder as per standard of 9 (nine) roads and by pass (Total length 335.08 KM) from the credit of Asian Development Bank under External sponsored progranne (Including land acquisition, rehabilitation & resettlement, Environmental protection, forest land acquisition monitoring etc.) to be constructed by State Highway Authority of India.</p> <p>UNDER HEAD 41P505403337080545</p>				48168.40				SHAJ

Month : November, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	<u>Administrative Approval Amount</u> Date/ Ref. No.	<u>Agreement Amount</u> Date/ Ref. No.	Finacial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10
21	Reconstruction, Widening and strengthening and improvement of work two lane / two lane with paved shoulder as per standard of 9 (nine) roads and by pass (Total length 335.08 KM) from the credit of Asian Development Bank under External sponsored progranne (Including land acquisition, rehabilitation & resettlement, Environmental protection, forest land acquisition monitoring etc.) to be constructed by State Highway Authority of India. UNDER HEAD 41P505403796080545				88136.80				SHAJ
22	Construction work of Ranchi Ring Road Section-VII (NH-75 Ranchi-Daltonganj Section to Karma) (Karma NH-33 Ranchi Hazaribagh Section) (for Land Acquisition Work). (JARDCL)				4689.09				DLAO

Month : November, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	<u>Administrative Approval Amount</u> Date/ Ref. No.	<u>Agreement Amount</u> Date/ Ref. No.	Finacial Progress Grand Total	% Financial Achievement	% Physical Achiev- ement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10
23	Under (Jharkhand Accelerated Road Development Programme, JARDP) Ring Road (Section-VII)) (Packaged ID-RRR-VII) for Electric Utility Shifting (JARDCCL)		284.28 3742(S) Dt. 14.06.16		284.28				JSEB
24	Construction of ROB at KM 358/31-33 on Level Crossing No.- MH-4 in between Hatia-Muri Railway Station of Hatia Muri Road (SH-1) for the year 2015-16.		1597.2668 409(S) 18.01.16		1618.79				S.E. Railway
25	Construction of ROB at KM 411/23-25 on Level Crossing No.- MH-23 in between Namkum-Tatisilway Railway Station of Ranchi- Muri Road (SH-1) for the year 2015-16.		1783.02636 413(S) 18.01.16		1783.00				S.E. Railway
26	Construction of ROB at KM 408/5-7 on Level Crossing No.- MH-21 in between Namkum-Tatisilway Railway Station of Ranchi- Muri Road (SH-1) for the year 2015-16.		1648.52073 412(S) 18.01.16		1648.00				S.E. Railway

Month : November, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	<u>Administrative Approval Amount</u> Date/ Ref. No.	<u>Agreement Amount</u> Date/ Ref. No.	Finacial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10
27	Widening of ROB at KM 423/30-32 near Birsa Chowk in between Ranchi-Hatia for the year 2014-15.		442.59673 1319(S) 20.02.15		442.60				S.E. Railway

157111.51

**Circle : Ranchi ,
Division :- Gumla
Name of EE-Sri Vinod Katchap**

1	Widening and Strengthening of Dumri-Govindpur Road from km 0.00 to 24.100 including bridges (Total Length-24.100 km)	24.10	6366 6577(S) 21.09.15	6451.27 5NCB/15-16 dt.17.02.16	6518.39	100.00	100%	16.02.18	M/s Sivalaya Cont. Co. Pvt. Ltd. Sector-14, Rohatak
2	Reconstruction of Manjhatoli (NH-78) - Birkeria - Kondra Road From Km 0.00 TO 21.600 including Bridges. (Total Length-21.600 km)	21.60	4162.944 6580(S) 21.09.15	4158.24 04NCB/15-16 dt.17.02.16	4146.12	99.70	100%	16.02.18	M/s Sivalaya Cont. Co. Pvt. Ltd. Sector-14, Rohatak
3	Widening and Strengthening/ reconstruction of Toto to Anjandham Road (Total length 9.350 km)	9.35	1963.62 788(S) 05.02.16	1944.24 04NCB/16-17 dt.25.04.16	1690.89	85.62	85%	24.03.17	Altima Infrastructure Pvt. Ltd. 351A, Road No.-5 Ashok Nagar, Ranchi
4	Reconstruction of Kumhari to Jhatnitoli via Nawadih Road	26.88	5328.4 514(S) dt. 22.01.16	5282.91 5NCB/16-17 dt.25.04.16	5418.50	100.00	100%	24.01.18	M/s Sivalaya Cont. Co. Pvt. Ltd. Sector-14, Rohatak

Month : November, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	<u>Administrative Approval Amount</u> Date/ Ref. No.	<u>Agreement Amount</u> Date/ Ref. No.	Finacial Progress Grand Total	% Financial Achievement	% Physical Achiev- ement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10
5	Widening and Strengthening of Pokla (on SH-03) - Pokla Railway Station to Kumhari (on MDR- 37) Road (TOTAL LENGTH - 21.950 KM) including H.L.Bridge	21.95	5141.147 2450(S) dt. 03.05.17	4161.39 7NCB/18-19 14.08.18	4387.99	100.00	100%	13.02.20	M/s Vinod Kr. Jain Jashpur, Chhattisgargh
6	Widening and Strengthening of Chharda PWD Road to Pusho PWD Road via Bhurso, Pahamu, Kotari, Boro, Pakaria Road (Total Length- 17.665 km)	17.67	3937.128 2431(S) dt. 03.05.17	4029.95 01NCB/17-18 dt. 17.10.17	3896.66	96.69	100%	16.04.19	VKS- AIPL(JV) 351A , Ashok Nagar, Ranchi, Road No.-5
7	Widening and Strengtening of Jori (Jamti- Banalat Road) to Choupat Road Via Barkadohar (Total Length- 20 Km)	18.70	3961.084 3064(S) dt. 05.06.17	3992.86 3NCB/17-18 dt. 06.02.18	4244.00	100.00	100%	05.08.19	M/s Satish Prasad, Bishwanath Apartment Devi Mandap Rd. Hesal, Ranchi
8	Widening and Strengtening of Kurumgargh - Parsa, Gumla - Bansdih- Kansir Sahid Namian Kujur village link road total length 28.090 (SH-08)	28.09	5445.05 5672(s) dt. 11.10.17	4699.9 04NCB/16-17 dt.07.03.18	4699.90	100.00	100%	06.01.20	M/s Krishna Kumar Singh - NG Projects Ltd. (JV) Belwatikar, Daltonganj, Plamu Jharkhand

Month : November, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	<u>Administrative Approval Amount</u> Date/ Ref. No.	<u>Agreement Amount</u> Date/ Ref. No.	Finacial Progress Grand Total	% Financial Achievement	% Physical Achiev- ement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10
9	RECONSTRUCTION OF BAKASPUR MOR(ON BAKUTOLI-KURKURA-BANO ROAD)-SARITA BAZAR-TOKEN (MARCHA-RANIYA-SODE ROAD) ROAD(TOTAL LENGTH-17.700 KM)	17.70	9382.233 6405(s) dt. 21.11.17	6309.81 02NCB/18-19 dt. 19.06.17	6631.64	105.10	100%	18.09.19	M/s Vinod Kr. Jain College Road Jashpur, Chhatisgarh
10	Widening & Strengthening of Bharno Block Chowk to Parwal via Mara Sili, Sargaon, Jirhul Road	12.98	2992.16 6411(S) dt. 21.11.17	2175 14NCB/18-19 30.10.18	1450.00	66.66	95%	29.11.19	M/s Satish Prasad, Bishwanath Apartment Devi Mandap Rd. Hesal, Ranchi
11	Widening and Strengthening of Ghaghra- Sisai Road (Total Length- 28.039 km)	28.04	6529.132 869(S) 13.02.18	4499.16 17NCB/18-19 05.03.19	2750.00	61.12	86%	4.10.20	M/s Satish Prasad, Bishwanath Apartment Devi Mandap Rd. Hesal, Ranchi
12	Bagesakhua More to Neterhat School (km. 51 to 56) (total length 5 km) Road Safety work	5.00	579.239 4884(S) 27.08.18	387.6 18NCB/18-19 09.03.19	386.53	99.72	100%	08.09.19	M/s Shiv Kumar Sahu Pipratoli, Khunti
13	Reconstruction of Rampur to Jitu Toli via Kadamdih, Tangar Toli, Ichagutu, Kurkura, Tetar Toli Road including Bridge from km 0.00 to 25.265	25.27	10227.88 1242(S) 27.02.19	6263.98 01NCB/19-20 16.08.19	2500.00	39.91	95%	16.08.21	M/s Vinod Kr. Jain Jashpur, Chhattisgarh

Month : November, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	<u>Administrative Approval Amount</u> Date/ Ref. No.	<u>Agreement Amount</u> Date/ Ref. No.	Finacial Progress Grand Total	% Financial Achievement	% Physical Achiev- ement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10
14	Reconstruction of Banalat to Jamti Road Total Length 5.96 km including HL Bridge over Ghaghra River	5.960	2513.82 4504(S) 11.09.19						
15	Reconstructio of Sisai Thana to Sisai Ghaghra Rod via Sisai Market (Total Length - 4.483 km)	4.483	1318.56 4486(S) 6.09.19						
16	Reconstuction of Dumri (MDR-036) - Bara Katra- Kerakona- Chattisgarh Boarder Road	11.400	5672.4 3564(S) 19.07.19						

48720.623

RCPLWE

1	Widening and Strengthening reconstrtucton of Chainpur (Rampur)- Naugai- Jairagi Road (with) HL RCC Bridge at ch-26.070 RCPLWEA/ROAD/01	28.20	2875.78 18.05.18	2809.75 12NCB/18-19 26.09.18	1776.51	63.22	76%	25.03.20	Altima Infrastructure 351-A. Ashok Nagar, Ranchi
2	Widening and Strengthening of Bhikhampur to Jari Road to Meral RCPLWEA/ROAD/02	20.81	2078.62 18.05.18	2045.8 16NCB/18-19 22.01.19	1060.85	51.85	77%	23.06.20	M/s Swarnim Construction Rana Niwas, S.P. Kothi Road Abadganj, Daltonganj
3	Reconstruction of Chainpur Ghaghra Road RCPLWEA/ROAD/03	41.93	5189.18 18.05.18	5126.28 11NCB/18-19 26.09.18	4728.14	92.00	97%	25.09.20	M/s Satish Prasad, Bishwanath Apartment Devi Mandap Rd. Hesal, Ranchi

Month : November, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	<u>Administrative Approval Amount</u> Date/ Ref. No.	<u>Agreement Amount</u> Date/ Ref. No.	Finacial Progress Grand Total	% Financial Achievement	% Physical Achiev- ement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10
4	Reconstruction of Palkot Upper Khaman Jora aam (Dibdodhi Road) RCPLWEA(ROAD)/14	19.80	2493.47 18.05.18	2812.84 10NCB/18-19 26.09.18	2276.01	80.21	94%	25.03.20	M/s Dewati Const. Sisai Road, Gumla

9841.507

Circle : RANCHI

Div : KHUNTI

Name of EE-Sri Rakesh Srivastav

1	Widening and Strengthening / Reconstruction of Arki (SH-03) – Korba – Birbanki – Kochang – Bandgaon (NH75E) Road (Total Length 30.784KM) RIDF XXV NABARD	30.784	21271.976 letter No. 3767(s) dated 29.06.18	11662.20403 23 SBD/18-19 date 09.03.2019 Provisional work order dt. 18.02.19	2951.984	0.209	39%	17.02.21	M/s M & S COMPANY, DUMKA (52%) – M/s MOHAN LAL JAIN, MURSHIDABAD, W.B. (48%) (JV)
2	Construction of Approach Road to Bio Diversity Park (Total Length-2.033km)	2.033	1092.845 letter No. 721(s) dated 30.01.2017	520.32766 06SBD/18-19 date 19-09-18	419.087	0.783	100%	18.03.19	Excel Ventrure Const. (P) ltd. Ranchi.
3	Reconstruction of Amreshwardham (SH-03 Bichna)- Jurdag- Tupudana (NH-75E) Road (Total Length 36.326KM) RIDF XXV NABARD	23.60	10961.584 letter No. 5101(s) dated 31.08.2018	3681.92364 20 SBD/18-19 date 05.02.2019	2010.449	0.499	70%	04.02.21	M/S Ganga Constriction, Daltonganj (54%) – Puja Enterprises, Chatra (46%) (JV)

Month : November, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	<u>Administrative Approval Amount</u> Date/ Ref. No.	<u>Agreement Amount</u> Date/ Ref. No.	Finacial Progress Grand Total	% Financial Achievement	% Physical Achiev- ement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10
4	Widening and Strengthening / Reconstruction of Bhoot – Hutar (NH75E)- Lodhma – Nagri (NH23) Road (Length : 41.850KM)	40.92	8401.736 letter No. 1468(s) dated 10.03.2017	8007.77977 01SBD/17- 18, date 03/06/17	7632.567	0.953	97%	02.06.19	VKS – AKS - AIPL (JV) House NO. 75, Old AG Colony, Kadru Ranchi, Jharkhand
5	Widening & Strengthening of Konsa - Bakaspur - Govindpur - Karra Road (Length - 30.4000 KM)	30.40	5882.487 letter No. 3549(s) dated 06.06.16 Letter No. 92 (encl) dt. 19.01.17	5690.08001 03SBD/16- 17, date 27/08/16	6209.647	1.000	100%	26.08.18	VKS – AIPL (JV) House NO. 75, Old AG Colony, Kadru Ranchi, Jharkhand
6	Reconstruction of Dalbhanga (Sona Ghati) to Korwa Road (Length : 13.375KM)	13.38	7429.187 letter No. 3058(s) dated 05.06.2017	6734.54083 04SBD/17- 18, date 07/10/17	6896.519	0.980	100%	06.01.19	VKS – AKS - AIPL (JV) House NO. 75, Old AG Colony, Kadru Ranchi, Jharkhand
7	Reconstruction of Murhu - Tapkara - Torpa Road KM 0 to 27.700	27.70	4083.19 letter No. 2953(s) dated 25.03.13	4250.40781 05SBD/2013- 14 Dated 20-11- 2013	4349.905	0.820	97%	19.11.15	M/S Sanjay Agrawal 35-36, Millennium Plaza, Ist Floor Near Indian Coffee House, G.E. Road, Raipur (chhattisgarh) Pin- 492001

Month : November, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	<u>Administrative Approval Amount</u> Date/ Ref. No.	<u>Agreement Amount</u> Date/ Ref. No.	Finacial Progress Grand Total	% Financial Achievement	% Physical Achiev- ement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10
8	Widening & Strengthening of Sisai Lapung Dorma Road	43.4	5487.673 letter No. 352(s) dated 17-01-12	5455.455 Provisional work order vide lt. no. 1526 dt. 26.09.14 04SBD/14-15 Dt. 30-12-14	4995.968	0.812	89%	25.09.16	M/S Ksheeraabd Construction Pvt. Ltd. Banjara Hills, Hyderabad
9	Widening and Strengthening of Kamdara - Bero Road From KM 23.46 to 51.125 (CRF)	27.665	4091.25 Govt. of India No. RW/NH- 28014/2/2013/JH R/P-3 (CRF) dt. 02.01.14	4611.51309 Provisional work order vide lt. no. 1596 dtd. 12.10.14 03SBD/14-15 Dated 30-12- 14	4163.513	0.903	100%	12.10.16	M/S Ksheeraabd Construction Pvt. Ltd. Banjara Hills, Hyderabad
10	Reconstruction of Khunti - Bhunda - Jurdag -Karra - Birda - Bero Road from KM 0.00 to 44 (Working Length 39.07KM) (CRF)	39.07	5797.68 Govt. of India No. RW/NH- 28014/2/2013/JH R/P-3 (CRF) dt. 02.01.14	6008.58431 Provisional work order vide lt. no. 1527 dt. 26.09.14 02SBD/14-15 Dated 30-12- 14	4401.507	0.733	78%	25.09.16	M/S Ksheeraabd Construction Pvt. Ltd. Banjara Hills, Hyderabad

Month : November, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	<u>Administrative Approval Amount</u> Date/ Ref. No.	<u>Agreement Amount</u> Date/ Ref. No.	Finacial Progress Grand Total	% Financial Achievement	% Physical Achiev- ement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10
11	Improvement of riding quality pavement of Khunti - Taimara Road from chainage 0 to 30.00KM	30.00	1457.563 letter No. 2649(s) dated 28-05-19	1421.03024 02F2/19-20 date 10.10.19	381.021	0.268	55%	09.04.20	Vijay Kumar Sahu Infrastructure Pvt. Ltd. H. No. 75, Old AG Colony, Kadru, Ranchi
12	Improvement of riding quality pavement of Dakbanglow road from chainage 0 to 450M	0.450	24.026 letter No. 2682(s) dated 30-05-19	21.41159 03SBD/19-20 date 10.10.19	21.000	0.981	100%	09.12.19	Rama Shankar Yadav

44433.168

Circle : Ranchi
Div : Ranchi(Gramin)
Name of EE-Sri Lalu Oraon

1	Improvement of Sonahatu Milan Chowk Road in k.m. 0 to 23.90 MDR-29	23.90	4142.522/Revised AA 5659(S) Dt. 11.10.17	Original Agreement - 2651.13 & Suppl. Agg. <u>1369.985</u> 4021.115/100 SBD 15-16 15.01.16 09.05.18	3870.43699	96%	99%	19.04.17	M/S AIPL-AKS (Joint Venture) 351 A, Road No.-5, Ashok Nagar, Ranchi
2	Widening & Stregthning of Bundu-Sonahatu-Jamudag-Jariya Road	30.01	5522.561/1464(S)) 10.03.17	4791.807/06 SBD 17-18	4024.25000 0.74880	83.33%	87%	20.08.19	K. K. Builders Pvt. Ltd.
3	Widening & Stregthning of	15.15	10200.249/1478(2786.95882/	2786.95882	100%	97%	20.08.19	M/s Classic Engicon Pvt.

Month : November, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	<u>Administrative Approval Amount</u> Date/ Ref. No.	<u>Agreement Amount</u> Date/ Ref. No.	Finacial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10
	Saraikela-Kharsawan-Adardih	13.43	S) 10.03.17	07 SBD 17-18	100.00		77%	20.08.19	Ltd.
4	IRQP work of Banta-Rahe-Bundu Road total length 33.00 km for the year 2017-18	33.00	1221.381/6775(S) 08.12.17	1160.502/01 SBD/ 18-19 07.04.18	1087.25632	93.69%	95%	06.10.18	K. K. Builders Pvt. Ltd.
5	IRQP Work in Rahe-Sita Fall Road from 0.00 to 11.40 km for the	11.40	526.994/2653(S) 29.05.19	410.18119/1 3 SBD/ 19-20	159.62680 0.37320	38%	95%	30.01.20	Ms. Jai Mata Dee Construction
6	IRQP Work in 1st to 10th km of Taimara Ghati to Dasam Fall Road including improvement of approach road for NH-33 for the year 2019-20	10.00	401.016/2684(S) 30.05.19	325.80151/1 4 SBD/ 19-20 31.10.19	100.00	30.70%	100%	30.12.19	Ms. Khanna Construction Co.

1	Widening & Stregthning of Bundu-Sonahatu-Jamudag-Jariya Road (MDR-026) from km 0.00 to 30.005 for the year 2017-18	30.01	5522.561/1464(S) 10.03.17	4791.807/06 SBD 17-18 21.08.17	4024.25000	83.33%	87%	20.08.19	K. K. Builders Pvt. Ltd.
					0.74880				

Month : November, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	<u>Administrative Approval Amount</u> Date/ Ref. No.	<u>Agreement Amount</u> Date/ Ref. No.	Finacial Progress Grand Total	% Financial Achievement	% Physical Achiev- ement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10

JARDP

1	JARDP के अंतर्गत रांची-मुरी पथ के रेखांकन में पड़ने वाले बिजली, पेयजल एवं स्वच्छता विभाग से संबंधित Utility Services Shifting भू-अर्जन एवं वन भूमि उपयोजन कार्य।	-	3641.2905 31.05.17 / 2480 (S)	-	भू-अर्जन हेतु - 591.59972 यूटिलिटी शिफ्टिंग हेतु - 461.76687 बिजली विभाग हेतु - 2187.92391	89.01	-	-	1. DLAO, Ranchi 2. D.W.& S. Dept. 3. Electricity Dept.
---	--	---	-------------------------------------	---	---	-------	---	---	--

Circle : Ranchi

Div : Lohardaga

Name of EE-Sri Ravindra Kumar

1	Widening & Strengthening of Lohardaga-Gangupara-Peshrar Road from km 0 to 27.6	27.60	<u>7797.553</u> 26.12.14 / 9127 (S) (Revised A/A)	<u>7471.50</u> 29.09.16 / SBD 06/2016-17	7302.42	0.98	99%	28.06.18	Shivalaya Construction Co. Pvt. Ltd., New Delhi
2	Widening and Strengthening of Chatti to Kuru (Tati Chouk) & Kairo Naya Toli to Zingi More Road from k.m. 0.00 to 36.535	36.53	<u>8608.965</u> 06.06.16 / 3543 (S)	<u>7749.41</u> 18.10.16 / SBD 07/ 2016-17	5819.92	0.75	88%	17.10.18	Dinesh Chandra R. Agrawal infracon Pvt. Ltd., S.M. Road, Ambawadi, Ahmedabad.
3	Reconstruction of Sosh Gul Factory to Bajotoli, Patratu Gram via Kishan Chowk, Madarsha Road.	5.78	<u>1796.140</u> 23.06.17 / 3510 (S)	<u>883.70</u> 12.10.17 / SBD 07/ 2017-18	374.98	0.42	72%	11.04.18	Maa Gayatri Buildcon Pvt. Ltd., Harmu, Ranchi.
4	Construction of Road from Circuit House, Lohardaga to B.S. College, Lohardaga	4.87	<u>937.465</u> 10.01.18 / 148 (S)	<u>824.13</u> 26.06.18 / SBD 01/ 2018-19	521.49	0.63	83%	25.12.18	M/s Sinha Construction, New By-Pass Road, Patna.

14018.810

Month : November, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Finacial Progress Grand Total	% Financial Achievement	% Physical Achiev-ement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10

RCPLWEA

1	RECONSTRUCTION OF KARANJI MORE (BERO) TO CHATTI VIA NARKOPI RAILWAY STATION ROAD.	23.94	1054.70 Crore dated 02.04.18 Secy., RCD, Ltr. No. - 1905(S)	2617.42 18.09.18 / SBD 08/2018-19	1806.55	0.69	76%	17.03.20	Sri Arvind Kumar Singh, Qr. No. – B-II-437, Dhurwa, Dist. - Ranchi.
---	---	-------	---	-----------------------------------	---------	------	-----	----------	---

Sl. No.	Name of Work	Job No.	Sanctioned Cost (Rs. in Cr.)	Date of Sanction	Cumulative Physical Progress upto	Cumulative Physical Progress upto	Status of deployment of key personnel (As per contract)		%
			Original	Original	%	Km.	As per SBD	As per Actual	
1	2	4	5	7	17	16	28	29	19
1	Widening and Strengthening of 2 Lane & Improvement of Lohardaga Kisko More to Richuguta Road from Km 0.00 to 1.50 Jharkhand	(Job No. LWE/JH-11-190)	Contract Terminated	05.01.11	25%	E/W	Project	--	35.0%
							Site	1	
							Plant	1	
							Quantity	--	
							Soil and	1	
							Survey	--	
						GSB	Project Manager-1 (B.E. Civil + Site	1	
							Engineer 1	1	

Month : November, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	<u>Administrative Approval Amount</u> Date/ Ref. No.	<u>Agreement Amount</u> Date/ Ref. No.	Finacial Progress Grand Total	% Financial Achievement	% Physical Achiev- ement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10
Circle : Ranchi Div : Simdega Name of EE-Sri Mani Bhushan Tiwari									
1	Widening & Strengthening/Reconstruction of Kochedega- Ramrekha Dham upto Chhatisgarh Boarder Road.	27.33	6735.978 5340(s)/17.07.2014	7089.91767 16.10.14 01 of SBD 14-15 DOC- 23.10.14	7219.142	0.992	100%	22.10.2016	Shivalaya Construction Co. Pvt. Ltd. , Harayana.
2	W/S Of Simdega Rengari-Kersai-Bolba Road Up To Orissa Border Road (Remaining work)	48.21	7471.404 3568(S)/06.06.2016	6856.89987 01 of SBD 16-17 DOC- 12.12.16	8005.819	98.046	100%	11.12.2018	M/s Dineshchandra R. Agrawal Infracon Pvt. Ltd.,
3	Widening & Strengthening of Palkot (NH-23)-Rokodega-Bilingbera-Tamra Road.	38.50	8456.918 3597(S)/ 27.06.2017	6861.89394 06.04.2018 01 of SBD 18-19 DOC- 13.04.18	4350.000	0.634	71%	12.04.2020	M/s Spica Project Pvt. Ltd., -M/S Mini Construction JV, Ranchi
4	Reconstruction of Joram (NH-143) to Sarangbera upto Odissa Border Road. (Total Length- 8.10km)	8.10	3837.391 5098(S)/ 31.08.2018	2745.52989 21.02.2019 05 of SBD 18-19 DOC- 28.02.19	2714.442	98.868	100%	27.02.2020	M/s Spica Project Pvt. Ltd., Ranchi

22289.403

Month : November, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	<u>Administrative Approval Amount</u> Date/ Ref. No.	<u>Agreement Amount</u> Date/ Ref. No.	Finacial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10
Circle : Hazaribagh									
Div : Hazaribagh									
1	Widening, Strengthening Reconstruction of Barkatha (NH-2) to Tetran Road for the Year 2014-15	<u>32.100</u> 32.450 revised length	<u>5927.156</u> 13.10.2014 Dy. Secretary, RCD, Jharkhand Ranchi's Lt. No. 7631 (S)	4631.00121 777.58009 <u>228.48798</u> 5637.06928 21(SBD) of 15-16 06.08.15 Suppl. 02(SBD) of 2016-17 dt. 10.05.16 Supp P-II 33SBD of 16- 17 dt. 30.12.16	5706.1363	1.0000	100%	05.02.17	M/s Ganesh Yadav, Anandnagar P.O.-ISM Saraidhela, Dhanbad 9304624925
2	Widening & Strengthening of Road from 11th Km of NH-33 Padma Mahal Main Gate (Thana Chowk) to Padma Bazar Via Hawa Mahal, Block Office, S. Railway Station with H.L. Bridge for the Year 2016-17	8.070	<u>1876.351</u> 27.02.2017 Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 1155 (S)	<u>1676.17365</u> 44(SBD) of 2017-18 dt. 14.12.17	1528.0420	0.9261	100%	13.08.19	M/s Sidhartha Construction, Hazaribag.

Month : November, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	<u>Administrative Approval Amount</u> Date/ Ref. No.	<u>Agreement Amount</u> Date/ Ref. No.	Finacial Progress Grand Total	% Financial Achievement	% Physical Achiev- ement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10
3	Widening & Strengthening/Reconstruction of Palma Moskodih-Choubey-Keshwari road for the Year 2016-17	16.790	<u>4706.4600</u> 21.09.2016 Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 6036 (S)	<u>3283.28928</u> dt. 15.09.2017 18 SBD of 2017-18	2166.4310	0.6716	80%	14.01.19	Hills Trade- RK(JV) Gurgaon
4	Reconstruction of Ichak more (NH-33) Dumraon Bahimar Chowk PWD Road from Km 0.00 to 17.825 (Total Length 17.825 Km) under Road Divison, Hazaribag for the Year 2017-18	17.825	<u>5877.10300</u> 03.05.2017 Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 2440 (S)	<u>4516.87944</u> dt. 31.10.2017 34 SBD of 2017-18	4966.1852	1.0000	100%	30.01.19	M & S Company, Dumka
5	Reconstruction of Ram Nagar to Charwa Via Bishnupuri, Godokhar Salgawan Pelawal, Kasturikhap Sultana More Road for the Year 2017-18	21.845	<u>6931.028</u> Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3055 (S) dt. 05.06.17	<u>5070.72607</u> 16.01.18 of 48(SBD) of 2017-18	5186.4699	1.0000	100%	15.04.19	M/s Sidhartha Construction, Hazaribag

Month : November, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	<u>Administrative Approval Amount</u> Date/ Ref. No.	<u>Agreement Amount</u> Date/ Ref. No.	Finacial Progress Grand Total	% Financial Achievement	% Physical Achiev- ement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10
6	Consruction of H.L. Bridge with approach road between Malkana & Larahe at Barhi (Chauparan for the Year 2017-18	100m Approach road 7.0Km Revised Length 7.2 Km	<u>5331.74</u> Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3251 (S) dt. 13.06.17	<u>4945.44994</u> dt. 09.11.17 36(SBD) of 2017-18	3529.4854	0.7300	80%	08.11.19	M/s Ganesh Yadav, Anand Nagar, Saraidhela, Dhanbad
7	W/S work of Dhobiyadih Dhamna Road (NH 2 Old Portion except Ch. 2050 m to 3200m near Barhi Chowk) (Total Length 3.30 Km) for the Year 2018-19	3.30	<u>2080.00</u> Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 1137 (S) dt. 22.02.19	<u>1456.26144</u> DT. 05.08.19 04(SBD) of 2019-20	298.1744	0.2884	45%	04.07.20	M/s Siddharth Construction, Korambey House, Hazariabg
8	Reconstruction work of TOP 3 (NH 100) to Mukundganj Via Lalpur Oriya road (Total Length 18.764 Km) for the Year 2018-19	18.764	<u>5622.094</u> Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 1248 (S) dt. 27.02.2019	<u>4239.10958</u> dt. 25.10.19 38(SBD) of 2019-20	600.0000	0.2345	57%	24.02.21	M/s Siddhartha Malti (JV), Hazariabg

Month : November, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	<u>Administrative Approval Amount</u> Date/ Ref. No.	<u>Agreement Amount</u> Date/ Ref. No.	Finacial Progress Grand Total	% Financial Achievement	% Physical Achiev-ement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10
9	Reconstruction work of Jhurjhuri to Pipcho road (Total Length 27.85 Km) under Road Division, Hzaribag/Koderma for the Year 2018-19	27.85 H.- 22.93 K 4.92	<u>6890.945</u> Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 1239 (S) dt. 27.02.2019	<u>4474.15335</u> dt. 25.10.19 39 (SBD) of 2019-20	346.9474	0.0962	25%	24.06.21	M/s Siddhartha Construction (JV), Hazaribag
10	Reconstruction work of Hedlag to Kanchanpur in Block Katkamsandi, Hazaribag for the Year 2019-20	6.59	<u>1283.991</u> Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3671 (S) dt 24.07.2019.	<u>1005.99568</u> dt. 30.10.19 42(SBD) of 2019-20	200.0000	0.2485	70%	29.04.20	M/s Sanjay Construction, Saram, Bokaro
11	Reconstruction work of Vishnupuri to Mahodar (NH-100) Road (Total Length 1.64Km) under Road Division, Hzaribag for the Year 2019-20	1.64	<u>545.027</u> Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3672(S) dt. 24.07.2019	<u>404.33575</u> dt. 25.10.19 37(SBD) of 2019-20	50.0000	0.3215	75%	24.02.20	Jai Mata Dee Construction, Ranchi,
12	Reconstruction of Dhengura more (SH 07) to Dhengura, Railway Bridge Kud (NH-100) Road and Link Road Damodih, Sirsi (SH07) (Total Length 7.275 Km) under Road Division, Hazaribag for the Year 2019-20	7.275	<u>1411.980</u> Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3867(S) dt. 02.08.2019	<u>1142.42214</u> dt. 25.10.19 36 (SBD) of 2019-20	116.9835	0.2318	35%	24.04.20	Jai Mata Dee Construction, Ranchi,

Month : November, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	<u>Administrative Approval Amount</u> Date/ Ref. No.	<u>Agreement Amount</u> Date/ Ref. No.	Finacial Progress Grand Total	% Financial Achievement	% Physical Achiev- ement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10
13	IRQP work of PWD chowk to Circuit House Via S.P. Residence from Km 0 to 2.25 (Total Length 2.25Km) for the Year 2018-19	2.25	<u>210.26</u> Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3871 (S) dt. 03.07.18	<u>208.72031</u> Dt. 12.10.18 33F2 of 2018- 19	185.3563	0.8880	90%	11.01.19	M/s Archna Construction, Matwari, Hazaribag 8340634638
14	IRQP work of Mukundganj Harhad Hupad Via Demotand (MDR 98) FROM Km 0.00 to 7.75) Total Length 7.75 Km) for the Year 2018-19	7.75	<u>115.404</u> Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3873 (S) dt. 03.07.18	<u>118.28022</u> Dt. 01.11.18 36F2 of 2018- 19	112.6431	1.0000	100%	31.01.19	Mukesh Kumar, Hurhuru, Hazaribag 7352254047
15	IRQP work of S.P. Kothi to Hazaribag Power Sub-Station (NH-33) Via Canarhi Hill (Total Length 4.05Km) for the Year 2019-20	4.05	<u>264.040</u> Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 2679 (S) dt. 30.05.19	<u>210.42301</u> dt. 31.10.19 45(SBD) of 2019-20	75.8911	0.5982	100%	30.01.20	M/s Narayan Construction, Matwari, Hzaribag

25068.745

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress report of On-going works(Bridges-Plan)

State Plan Bridge Works

Month : November, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	<u>Administrative Approval Amount</u> Date/ Ref. No.	<u>Agreement Amount</u> Date/ Ref. No.	Finacial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10
	Circle : Ranchi Div : Ranchi Name of EE-Sri Ram Badan Singh								
1	Construction of Bridge Over Swarnrekha River and connecting road in between Irba, Ormanjhi (On NH-33)-Rukka- Salhan- Gondli Pokhar (Length 7.50 KM) for the year 2016-17.	7.50	3641.60 1469(S) Dt.10.03.17	3900.00 07 SBD 2017-18 Dt.30.05.17	3398.21	87.13	92%	05.12.19	M/S Sri Ram Enterprises Prop. Roshan Kr. Agarwal G.F. Premkunj Apartment, Naya Bazar, Near Bhagwan Pustkalaya, Gaushala Road, Bhagalpur, Kotwali Thana-812002.
2	Construction of additional vent in RUB No.-392B near LC No.- MH-33 located in between Ranchi-Hatia Section at KM 422/29-31 for the year 2017-18.	0.272	1192.84 6864(S) Dt.13.12.2017	126.59 57 F2 2017-18 Dt.26.03.18	1094.01	44.70	45%	25.03.19	Sri Shailendra Pratap Singh Ratu Road, Hehal, Ranchi

4492.220

Circle : Ranchi ,
Division :- Gumla
Name of EE-Sri Vinod Katchap

1	Const. of HL Bridge over Local Nala at ch-5.065km, ch-22.10th km, ch-23.78th km, ch-23.475th km, ch-24.015th km, ch-4.25th km of Chainpur- Naugain Jairagi Road. RCPLWEA/BRIDGE/23	186.2	675.87 07.04.18	536.09 08NCB/18-19 Dt. 24.08.18	549.75	100.00	100%	23.08.19	Santosh Yadav 26, Kanandag Balumath, Latehar
---	--	-------	--------------------	---------------------------------------	--------	--------	------	----------	--

Month : November, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	<u>Administrative Approval Amount</u> Date/ Ref. No.	<u>Agreement Amount</u> Date/ Ref. No.	Finacial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10
2	Const. of HL Bridge at Ch-12.165th km, Ch-16.7th km, Ch-25.012th km, Ch-5.257th km, Ch-18.64th km, Ch-14.656th km, Ch-12.836th km, Ch-19.535thkm, Ch-1.2 km, ch-7.64 km, Ch-25.75 km, Ch-17.983 of Chainpur-Ghaghra Road RCPLWEA/BRIDGE/26	388.43	2072.19 07.04.18	2213.23 09NCB/18-19 dt. 28.08.18	1749.913	79.060	98%	27.02.20	M/s Satish Prasad, Bishwanath Apartment Devi Mandap Rd. Hesal, Ranchi
3	Const. of HL. Bridge over Lohari River at Ch-2.665 km , ch-17.855km of upper Khaman-jora jam(Dibdobhi) RCPLWEA/BRIDGE/22	61.80	215.82 07.04.18	185 04NCB/18-19 dt. 01.08.18	66.51	35.95	38%	31.05.19	M/s Sarita Const. Ambatoli, Latehar
4	Const. of HL Bridge over Sisi/ Sakari in ch-31.800th km of Chainpur, Ghaghra RCPLWEA/BRIDGE/07	49.2	210.91 07.04.18	214.9 05NCB/18-19 dt. 03.08.18	246.60	100.00	100%	02.06.19	Sri Sai Construction Arun Kr. Singh Indrapuri- Ratu Rd. Ranchi
5	Construction of HL Bridge over Lohagadha river in 22th km of Kamdara - Bero Road in lieu of Narshighpur (7x24.6 m)	172.2	1137.63 5860(S) dt. 20.10.17	771.11 01NCB/18-19 dt. 25.04.18	526.20	68.00	88%	24.04.20	M/s Sharda Const. Ranchi Road, Redma Daltenganj

3138.98

LWE

Sl. No.	Name of Work	Job No.	Sanctioned cost	Date of Sanction	Comulative	Comulative	Status of deployment of key		
			Original	Original	%	km	As per SBD	As per Actual	
1	2	4	5	7	17	16	28	29	19

Month : November, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	<u>Administrative Approval Amount</u> Date/ Ref. No.	<u>Agreement Amount</u> Date/ Ref. No.	Finacial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10
1	Widening and strengthing of Sisai - Basia Road from Km. 0.00 to 37.775 (Widening to Intermediate lane and Improvement of Sisai-Basia Road)	LWE-JH-2011-12-205	39.09	08-01-11	30.45	E/W - 32 Km, Drainage Layer - 25 km left side & 26 km right side CULVERT WORKS (49 NOS.) - 10 in progress and 39 complete. BRIDGE WORKS (11 Nos.) 6th km, 9th km, 12th km, 17th km, & 23rd km abutment & pier upto cap level casted	Project Manager-01 Site Engineer -06 Plant Engineer-01 Site Engineer -04 Plant Engineer-01 Quantity Surveyor -01 Soil and Material Engineer -01	Project Manager-01 Site Engineer -06 Plant Engineer-01 Quantity Surveyor -01 Soil and Material Engineer -01	32.00

Month : November, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	<u>Administrative Approval Amount</u> Date/ Ref. No.	<u>Agreement Amount</u> Date/ Ref. No.	Finacial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10
2	Remaining work of strengthing and Widening of Sisai - Basia Road from Km. 0.00 to 37.775 (Widening to Intermediate lane and Improvement of Sisai-Basia Road from Km. 0.00 to 37.775)	LWE-JH-2011-12-205	41.77	927(en) SE dt. 23.08.16					90%

Circle : RANCHI
Div : KHUNTI
Name of EE-Sri Rakesh Srivastav

1	Const. of H.L. Bridge in Hatia- Lodma- Karra-Khunti Road.					1.0000			
(i)	Over Chhata River In 25th Km	49.24	370.58 Lt. No. 8632(S) Dt. 22.12.15	2194.38242 Provisional work order vide Lt. No. 1379 dt. 30.08.2016 05SBD/16-14 Dt. 05.10.16	2229.3160		100%	29.08.18	M/S Ganga Construction Abadganj, Near Court Railway Crossing, Jail Hata, Daltonganj, Palamau
(ii)	Over Malgo River In 22nd Km	43.24	257.80 Lt. No. 8633(S) Dt. 22.12.15				100%		
(iii)	Over Patra Toli River In 18th Km	43.24	291.84 Lt. No. 8634(S) Dt. 22.12.15				100%		
(iv)	Over Swarnrekha River In 4th Km	86.40	511.76 Lt. No. 8637(S) Dt. 22.12.15				100%		
(v)	Over Tajna River In 13th Km	43.24	275.39 Lt. No. 8636(S) Dt. 22.12.15				100%		
(vi)	Over Tigga River In 16t Km	37.24	308.92 Lt. No. 8635(S) Dt. 22.12.15				100%		

Month : November, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	<u>Administrative Approval Amount</u> Date/ Ref. No.	<u>Agreement Amount</u> Date/ Ref. No.	Finacial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10
2	Const. of H.L. Bridge in Khunti- Siladon-Chukru- Bhusur Road.					0.91144			M/S Ganga Construction Abadganj, Near Court Railway Crossing, Jail Hata, Daltonganj, Palamau
(i)	Over Tajna River at ch. 5th KM	72.00	322.27 Lt. No. 857(S) 09.02.16	1143.93086 Provisional work order vide Lt. No. 1380 dt. 30.08.2016 04SBD/16-17 Dt. 05.10.16	1042.61955		95%	29.08.18	
(ii)	Over Canal River at ch. 7th KM	20.00	154.47 Lt. No. 859(S) 09.02.16				100%		
(iii)	Over Kanchi River at ch. 12th KM	105.00	402.18 Lt. No. 855(S) 09.02.16				100%		
(iv)	Over Tunju Nala at ch. 21st KM	63.00	253.205 Lt. No.858(S) 09.02.16				91%		
3	The Construction of 4x21M High Level Bridge in 34th KM over River Tajna in Namkum – Khunti - Chaibasa – Jaitgarh Road (NH 75-E)		485.91 Dy. Sec. Letter No. 7506(S) Dt. 30.10.15				487.18966 Provisional work order vide lt. no. 396 dt. 15.03.16 01SBD/16-17 dt.02-04-2016		456.15437
4	The Constructionof Bridge over south koel river At- CH- 14.500 KM of Rania - Soude - Bano Road (10X24M)	246.00	Old 766.833 New 957.678 Dy. Sec. Letter No.3759(S) Dt.	829.73364 01SBD/2014- 15 DT. 06-08- 14	973.59492	1.00000	100%	05.02.16	M/S Kumar & Ray (South Koel in KM 14.500)
5	Const. of H.L. Bridge in Dasmile- Chukru – Remta – Sondasome – Kujuram Road					0.91170			M/S Ganga Construction Abadganj, Near Court Railway Crossing, Jail Hata, Daltonganj, Palamau
(i)	Over Local Nala at ch. 15.400KM (3X21M)	64.84	1058.05 Dy. Sec. Letter No. 4432(S) Dt. 24.06.15	1140.43947 05SBD/2015- 16 DT. 13-01- 16	1039.73681		100%	11-12-17	
(ii)	Over Remta Nala at ch. 17.400KM (3X24M)	73.84					100%	11-12-17	
(iii)	Over Kudagara Nala at ch.21.900KM (4X10M)	42.44					100%	11-12-17	

Month : November, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	<u>Administrative Approval Amount</u> Date/ Ref. No.	<u>Agreement Amount</u> Date/ Ref. No.	Finacial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10
(iv)	Over Kujram river at ch.22.100KM(2X21M)	43.24					100%	11-12-17	
6	The construction of Bridge over Chhata River at Ch. 32.00 km of Hatia – Lodhma – Karra – Khunti Road (3X18M)	54.00	324.62 Dy. Sec. Letter No. 905(S) Dt. 03.02.14	341.70188 06SBD/2014-15 DT. 23.02.15	341.70238	1.00000	100%	22.08.16	M/S Kumar & Ray (Chhata River at KM 32.00)
7	The construction of Bridge over Changerjhore River in KM 12th at ch. 11.700 KM of Murhu (On NH-75E)- Tapkara- Torpa Road (3X21.6M)	64.84	314.52 Dy. Sec. Letter No. 157(S) Dt. 08.01.15	323.07307 01SBD/2015-16 DT. 02-09-15	314.41208	0.97319	100%	01.03.17	M/S Maa Gayatri Builder Ramna, Garwa
8	Construction of 2 Nos. H.L. Bridge Over Karma Nala in 14th KM and H.L. Bridge over Bartoli Nala in 15th KM of Karra More (Torpa) to Karra Road.	14th KM 24.64 & 15th KM 33.24	380.24500 Dy. Sec. Letter No. 1129(S) Dt. 22.02.2019 339.65600 Dy. Sec. Letter No. 1130(S) Dt. 22.02.2019	-	6.66667	0.00000			

6404.20

Circle : Ranchi

Div : Ranchi(Gramin)

Name of EE-Sri Lalu Oraon

1	Construction of high level bridge over kanchi river in 3rd/4th km of sonahat-milan chowk road (MDR-029) including approach road for the year 2018-19		863.79/502 2(S) 31.08.17	766.23332/ 09 SBD/ 18-19 09.08.18	25.00	0.03	4%	14.08.21	Jai Mata Di Construction Pvt. Ltd.
1	Construction of High Level Bridge over Bhorongdih Nala in km 30th (CH. - 29.900) of Banta-Rahe-Bundu Road.	21.6	201.822 24.12.12 / 9065(s)	173.35 30.03.13 36F2/12-13	116.38	0.67	60%	29.12.13	M/s Nagendra Pandey

Month : November, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	<u>Administrative Approval Amount</u> Date/ Ref. No.	<u>Agreement Amount</u> Date/ Ref. No.	Finacial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10

RCPLWEA

1	RCPLWEA अंतर्गत अनगड़ा-हाहे-राहे पथ के 5वें कि०मी० पर अवस्थित गुंगा नाला पर उच्च स्तरीय पुल निर्माण।	250.00	180626200.0						
---	--	--------	-------------	--	--	--	--	--	--

Circle : Ranchi

Div : Lohardaga

Name of EE-Sri Ravindra Kumar

1	Construction of Bridge over South Koel River at 15.940 k.m. of Kesa More-Mandar Road.	55.80	<u>371.000</u> 19.05.16 / 3197 (S)	<u>323.14</u> 06.09.16 SBD 04/ 2016- 17	152.48	0.47	50%	05.03.18	Haque Construction Company, Ranchi.
2	Construction of H.L. Bridge over South Koel River (With Approach Road) in 34th km of Bero-Lohardaga Road. (Job No. : CRF-JHR-2014-15/38)	196.8	<u>809.047</u> 09.12.14 / RW/NH - 28014 / 5 2 2005 - JHR/NH-3	<u>678.41</u> 18.04.16 SBD 01/ 2016- 17	415.00	0.61	72%	17.04.18	M/s Kashyap Construction, Daltonganj

567.48

RCPLWEA

1	BRIDGE OVER PUTPOTTIA NALA IN 8TH K.M. OF KARANJI MORE (BERO) TO CHATTI VIA NARCOPI STATION ROAD.	54.00	<u>1054.70</u> <u>Crore</u> dated	188.39 <u>135.63</u> <u>324.02</u> 11.07.18 SBD 04/ 2018- 19 (Suppl. Agr	211.69	0.65	67%	10.05.19	M/s Mantasha Construction, Ghalib Colony, Balumath, Dist. - Latehar.
---	---	-------	---	--	--------	------	-----	----------	--

Month : November, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	<u>Administrative Approval Amount</u> Date/ Ref. No.	<u>Agreement Amount</u> Date/ Ref. No.	Finacial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10
2	BRIDGE OVER KOYAL RIVER IN BHANDRA-BAXIDIPA-SENHA ROAD. (PART - "A")	196.8	02.04.18 Secy., RCD, Ltr. No. - 1905(S)	850.11 24.09.18 SBD 09/ 2018- 19	366.67	0.43	63%	23.03.20	M/s Shivani Construction, Rajnagar, P.O. - Sudna, Dist. - Palamu.
	BRIDGE OVER SHANKH RIVER IN 2ND K.M. OF PATRATOLI TO MANHO ROAD. (PART - "B")	123.0		364.73 24.09.18 SBD 09/ 2018- 19	138.73	0.38	61%		

717.090

Circle : Ranchi

Div : Simdega

Name of EE-Sri Mani Bhushan Tiwari

1	Construction of High level RCC Bridge over Patatirila River at 67th Km of Simdega-Jaldega-Hurda-Girda upto Manoharpur Road (including construction of Approach roads).	37.20	260.78, 08.06.16/ 3631(S) Revised AA- 364.939/ 13.09.19/ 4545(S)	326.36201 01F2 2017-18 22.09.17 Revised 14F2 19-20, dt.- 15.02.20	290.134	88.899	98%	21.03.2019	Bijay Prasad
---	--	-------	--	---	---------	--------	-----	------------	--------------

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

Month : November, 2020

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Finacial Progress Grand Total	% Financial Achievem	% Physical Achiev-ement	Scheduled Date	Name of Contractor	
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.						
1	2	3	4	5	6	7	8	9	10	11	12	
Circle : Ranchi Div : Ranchi Name of EE-Sri Ram Badan Singh Spill Over 2020-21												
1	Annual Maintenance in Nirupan Bhawan Doranda (C.D.O.) Ranchi for the year 2019-20.		126.619	RCD, Ltr. No.- 3009(S) Dt.20.06.19	26.347	54 F2 19-20 25-10-19	26.28	100%			Sanjit Kumar	
2	(i) Annual Maintenance and operation of 125 KVA (Sterling) D.G. Set including cost of Diesel and one DG operator at Engineer Bhawan, Doranda, Ranchi. (ii) Annual Maintenance of Fire Fighting System in Engineer Bhawan, Doranda, Ranchi.				12.08	56 F2 19-20 30.10.2019	11.60	96%				Fire Shield Engineering & Equipments, 188/A, Chattaranjan Avenue, Kolkata-700073
3	(i) Annual Maintenance contract for IP Based CCTV Surveillance System, EPABX System, Public Address System, Data Networking, Office Automation Solution, Air Conditioner at Engineer Bhawan, Doranda, Ranchi premises as per Annexure-A. (ii) Annual Maintenance contract for multi location Video Conferencing Engineer Bhawan, Doranda, Ranchi premises at different location in Jharkhand as per Annexure-B				58.62	61 F2 19-20 31.12.19	54.78	93%				SAICOM INFOTECH PVT LTD, 418-422A, Hemkunt Chamber 89, Nehru Place, New Delhi-19
4	Quotation for Annual Maintenance of 2 nos lift OTIS make (Six passenger Capacity) at C.D.O, RCD, Doranda, Ranchi				2.1948	63 F2 2019-20 23.09.20	2.20	100%				M/S OTIS Elevator Co.(I) Ltd. 3rd Floor, Shop No.-4, Church Complex, Main Road, Ranchi, Jharkhnad-834001
5	Ordinary Repair of road from Dhumsatoli to Samlong for the year 2019-20.	8.00		RCD, Ltr. No.- 3009(S) Dt.20.06.19	7.147	40 F2 19-20 04-10-19	0.00	0%			Sri Niranjn Kumar	
6	Construction of boundary wall and Gate in Guest House of Tundul Mouza near Ring Road R.U.B. for the year 2019-20.	30.00		RCD, Ltr. No.- 3009(S) Dt.20.06.19	25.668	49 F2 19-20 18-10-19	0.00	0%			Ram Prakash Prasad	

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Finacial Progress Grand Total	% Financial Achievem	% Physical Achiev-ement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Construction of Guest House and boundary wall with two nos of gate at Sauns in Ranchi-Lohardaga / Daltonganj road for the year 2019-20.		80.00	RCD, Ltr. No.- 3009(S) Dt.20.06.19	71.757	48 F2 19-20 15-10-19	39.68	55%	50%		Vijay Kumar
Non-Pla (2020-21)											
1	Ordinary repair and road furniture work H.E.C. gate to project building for the year 2020-21.	4.30	24.50	RCD, Ltr. No.- 2172(S) Dt.12.9.20	24.471	01 F2 20-21 06-10-20					Ramsshankar Yadav Birsra Chowk, Ranchi
2	Ordinary repair Meshra- Pithoria Road from Km 12.00 to 18.00 for the year 2020-21.	5.00	15.00	RCD, Ltr. No.- 2172(S) Dt.12.9.20	14.987	03 F2 20-21 21-10-20					M/S New Sahu Construction, Gumla, Jharkhand.
3	Ordinary repair and laying paver block Dhurwa Golchakar to Dhurwa bus stand road via old CDO for the year 2020-21.	2.50	18.00	RCD, Ltr. No.- 2172(S) Dt.12.9.20	17.998	04 F2 20-21 21-10-20					Sri Bala Prasad Dubey, Jamshedpur
4	Ordinary repair of Shaheed Maidan to old Vidhansabha via Sudha Dairy road for the year 2020-21.	1.80	5.00	RCD, Ltr. No.- 2172(S) Dt.12.9.20	4.886	05 F2 20-21 21-10-20					Yashasvi Construction, New Friend Colony, Pandra, Ranch.
5	Ordinary repair of Mohrabadi Peripheral road for the year 2020-21.	3.00	10.00	RCD, Ltr. No.- 2172(S) Dt.12.9.20	9.975	02 F2 20-21 13-10-20					Sri Ramashankar Yadav, Birsra Chowk, Ranchi.
6	Ordinary repair of Hurhuri more chowk to Takur Gaon Chowk from km (10.40)for the year 2020-21.	10.40	20.00	RCD, Ltr. No.- 2172(S) Dt.12.9.20	19.774	06 F2 20-21 21-10-20					Sri Chotelal Mahto, Chairaundi, Ranchi
7	Ordinary repair of Chama more to Maccluskiganj road Ranchi from km (0.00 to 18.35) for the year 2020-21.	18.35	20.00	RCD, Ltr. No.- 2172(S) Dt.12.9.20	19.928	07 F2 20-21 21-10-20					Arun Kumar Garwal Ranchi
Total					203.81		134.54				

**Circle : Ranchi ,
Division :- Gumla
Name of EE-Sri Vinod Katchap**

1	Const. of HL Bridge over Bharni Nala at CH- 5.126 in Palkot Konbir Road	24.60 M	186.000		175.57	04F2/18-19 11.12.18	153.629	87.00	95%	31.05.19	M/s Dev Kripa Construction Simdega
2	Ordinary Repair work in Chainpur- Dumri - Mahuwadanr Road (MDR-36)Part-2 from km 30.500 to km 46.500	16.50	25.00		24.69	05F2/19-20 30.10.19	17.500	71.00	90%	14.12.19	Mashud Alam Vill- Dumri, Gumla
3	Special Repair work in Gumla Thana Road under Road Division, Gumla	0.80	499,995.00		499995.00	01F2/20-21 02.11.2020	0.000	0.00			Ranjeet Singh Panjabi Gali Bazar Tand Gumla
Total :-			500206.00		500195.26		171.129				

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Finacial Progress Grand Total	% Financial Achievem	% Physical Achiev-ement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Ranchi ,
Division :- Khunti
Name of EE-Sri Rakesh Srivastav**

1	Ordinary repair of Hatia-Lodhma-Karra-Khunti road (MDR-032) from Km 4.000 to Km 46.760	43.76KM	40.00	2172(S) / 12.09.2020	32.69976	09F2/2020-21 19.11.2020	-	-	10%	-	Sima Devi
2	Ordinary repair of Karra more (Torpa) to karra Road from km 0.00 to km 21.75	21.750KM	20.00	2172(S) / 12.09.2020	15.53602	04F2/2020-21 11.11.2020	-	-	70%	-	Saroj Kumar Singh
3	Ordinary repair of SH 03 to Ulihatu Road (KM 0.00 to 12.87 Length 12.87 Km)		10.00	2172(S) / 12.09.2020	8.40746	06F2/2020-21 13.11.2020	-	-	40%	-	Sri Ram Construction
4	Ordinary Repair of Dasmile – Chukru – Remta – Sondasome - Kujram Road (Km0.00 to 22.100 Length=22.100Km)	22.10KM	30.00	2172(S) / 12.09.2020	24.51848	07F2/2020-21 13.11.2020	-	-	10%	-	Surju Hussa
5	Work under Road Safety for Temporary/permanent removal of black spot in various roads under Road Division Khunti		15.00	2172(S) / 12.09.2020	10.10169	05F2/2020-21 11.11.2020	-	-	0%	-	Parveen Kumar
			115.00		91.26						

Spill Over

1	Construction of Retaining Wall and Cross Drain at Marcha – Rania – Soude Road South Koyal River on Approach	250M	150.00	Lt. No. 3007(S) dt. 23.05.2018	133.30236	24F2/18-19 09.03.19	100.92726	76%	76%		Sri Krishna Singh
2	Construction of RCC Guard Wall and boulder pitching in approach of H.L. Bridge in 16th km of Hatia-Lodhma-Karra-Khunti road.	200M	75.00	3009(S) / 20.06.19	65.70285	01F2/19-20	0.00	0%	35%		M/S Urmila Raj Enterprises
Total			225.00		199.00521						

**Circle : Ranchi
Div : Ranchi(Gramin)
Name of EE-Sri Lalu Oraon
NON PLAN**

1	Const. of HL Bridge over Bharni Nala at CH- 5.126 in Palkot Konbir Road	24.60 M	186.000		175.57	04F2/18-19 11.12.18	153.629	87.00	95%	31.05.19	M/s Dev Kripa Construction Simdega
2	Ordinary Repair work in Chainpur- Dumri - Mahuwadanr Road (MDR-36)Part-2 from km 30.500 to km 46.500	16.50	25.00		24.69	05F2/19-20 30.10.19	17.500	71.00	100%	14.12.19	Mashud Alam Vill- Dumri, Gumla

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievem	% Physical Achiev-ement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Special Repair work in Gumla Thana Road under Road Division, Gumla	0.80	499,995.00		499995.00	01F2/20-21 02.11.2020	0.000	0.00	75%		Ranjeet Singh Panjabi Gali Bazar Tand Gumla
			500206.000		500195.26		171.129				

Circle : Ranchi ,
Division :- Lohardaga
Name of EE-Sri Ravindra Kumar

1	ORDINARY REPAIR WORK OF KESA MORE-MANDAR ROAD (LENGTH 18.95 K.M.)	-	20.00	12.09.2020 / 2172(S)	14.60	05.11.2020 02F2/2020-21	0.00		0%	04.01.2021	M/s NIRMAN ENGICON, Dist. - Ranchi.
2	PAINTING OF CULVERT PARAPETS,TREES, ELECTRIC POLE, ROAD MARKING & REPAIR OF EXISTING OLD BRIDGE PARAPETS CH.-15+940 OF KESA MORE-MANDAR ROAD.	-	3.00	12.09.2020 / 2172(S)	2.34	05.11.2020 03F2/2020-21	0.00		30%	04.12.2020	M/s MAA LAXMI CONSTRUCTION, Dist. - Palamau.
3	REPAIR OF U/S, D/S APRON, PARAPET, ABUTMENT / PIER & DECK SLAB E.T.C. AT CHAINAGE 14+100, 14+400, 15+900 & 20+800 OF SHANKH-CHATRA (LUKAIYA MORE) ROAD.	-	25.00	12.09.2020 / 2172(S)	24.96	31.10.2020 01F2/2020-21	0.00		20%	30.12.2020	NIDHI KANT PRASAD, Dist. - Lohardaga.
4	ORDINARY REPAIR OF KUTCHARY MORE TO STATION ROAD (LENGTH 1.90 K.M.)	-	5.00	12.09.2020 / 2172(S)	3.44	05.11.2020 04F2/2020-21	0.00		70%	04.12.2020	PANKAJ KUMAR JAISWAL, Dist. - Palamau.
5	ORDINARY REPAIR WORK OF SHANKH-CHATRA (LUKAIYA MORE) ROAD (LENGTH 21.35 K.M.).	-	45.00	12.09.2020 / 2172(S)	34.40	18.11.2020 05F2/2020-21	0.00		0%	17.01.2021	PANKAJ KUMAR SINGH Dist. - Ranchi.
G.Total (On going Projects)		-	98.00	-	79.74	-	0.00	-			

Vivekadhin

1	EMERGENT REPAIR OF FLANK IN SHANKH-CHATRA (LUKAIYA MORE) ROAD FROM K.M. 0.00 TO 12TH K.M.	-	25.00	16.09.2020 / 2218(S)	2.25	18.11.2020 06F2/2020-21			100%	24.11.2020	NIDHI KANT PRASAD, Dist. - Lohardaga.
---	---	---	-------	----------------------	------	----------------------------	--	--	------	------------	--

Circle : Ranchi ,
Division :- Simdega
Name of EE-Sri Mani Bhushan Tiwari

1	Ordinary Repair work of Simdega-Sewai-Kinkel-Kurdeg-Kutmakachhar upto Chhatisgarh Border Road.	63	60.00	12.09.2020/2172(S)	0		0.000				
2	Ordinary Repair work of culvert in 7 km of Kochedega - Ramrekha dham Road.		3.50	12.09.2020 / 2172(S)			0.000				Keshaw Chandra Prasad, Simdega
3	Special Repair Work of Putritoli-Barasloya-Lacharagarh-Jaldega upto Pandripani NH-23 road .	75.20	25.00	12.09.2020 / 2172(S)			0.000				MD. NASIM, Bari Bazar, Chaibasa,

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Finacial Progress Grand Total	% Financial Achievem	% Physical Achiev-ement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Ordinary Repair of Simdega-Jaldega-Hurda-Girda Upto Manoharpur Road.	73.70	35.00	12.09.2020 / 2172(S)	34.82822	23.11.2020 02F2 2020-21	0.000	0%			Redma Contruaction, Palamu.
5	Construction of guard wall at Ch-10.900 and repair of H.P Culvert at Ch 1.5km ahead Jaldega in part II of Simdega-Jaldega-Hurda-Girda Upto Manoharpur Road. (Under Vivekadhin/2020-21)		6.19108				0.000				Arvind Kumar, Ranchi
6	Road Sign and Bush cutting work in different Roads Under Road Division Simdega (Under Vivekadhin/2020-21)		6.86150				0.000				Arvind Kumar, Ranchi
7	Contruction of Approach road for culvert in 18km of Putritoli-Timbermore-Rampur-Boroseta-Berairgi Road.(Under vivekadhin/2020-21)		3.25450				0.000				Arvind Kumar, Ranchi

139.807