

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Roads-Plan)

State Plan Road Works

Month : December, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Ranchi Name of EE-Md Izrail Mansuri											
1	ONGOING WORK Widening and Strengthening of Birsa Munda Airport - Namkum (Kutiatu More, on NH-75 Ext.) via Hetu, Tumbagutu Road for the year 2016-17. CH. 2.87- 4x21.6x15 M Ch.4th- 1x21.6x15M	6.9	2830.344	5173(S) Dt.16.08.16	1982.216	73 SBD 2016-17 04-02-17	2583.31	86.88	95%	10.08.18	M/S SILDILIYA CONSTRUCTION Station Road, Redma , W. No.-15 P.O.+ P.S.- Daltonganj, Dist.- Palamu, Jharkhand.
2	Construction of proposed ROB with approaches in Lieu of LC no. RL-5 at RLY KM 427/2-3 between Ranchi and Piska Stations. For the year 2016-17.	0.455	2676.84	1236(S) Dt.27/02/19 (Revised)	716.44	01 SBD 2017-18 25-04-17	2148.01	35.82	55%	01.02.18	M/S Arunaditya Projects and Mineral 188 C, Vidyalaya Marg, Ashok Nagar, Ranchi-834002.
3	Reconstruction of Amreshwardham (Bichana More) to Tupudana Via Jurdag Road	12.726	10961.584	5101(S) Dt.31.08.18	2690.73035	85 SBD 2018-19 06.03.1	6087.14	90.08	98%	12.03.21	M/S Ganga Construction, Daltonganj (54%)-Puja

State Plan Road Works

Month : December, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Improvement of (1) road from Holly cross school (circular road) to Gulmohar park via Pal Chowk Bardman compound (2 Pal Chowk to Bhagat Maidan Bardman compound in Ranchi (3.) Construction of road from Swarnrekha River Shiv Mandir situated at Bahu Bajar to Namkum NH -33 Road to Banesshwar Nagar (including Branch Road). (4.) Improvement	4.577	228.236	3777(S) Dt.29.07.19	166.63351	58 F2 2019-20 Dt.31-12-19	69.70	41.83	50%	30.03.2020	M/S Amit Construction Gumla, Ranchi
5	Construction of Ranchi Ring Road (Section-7) to Central University of Jharkhand from Km 0.00 to 1.78 for the year 2015-16.	1.78	1372.705	6902(S) Dt. 05.10.15	708.77334	31 SBD 2016-17 06-12-2016	0.00	0.00		12.03.17	M/S Jaimata Dee Construction Piska More, Ranchi
6	Construction road from Dibdih ROB (situated at Harmu Bypass) near Railway Level Crossing to Mecon RUB for the year 2018-19.		772.701	270(S) Dt.16-01-19	0	0	0.00	0.00			

State Plan Road Works

Month : December, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	In Ranchi Town second approach road of Ranchi Railway station (1) Construction of road starting from Shaheed Gorkha Chowk near Nepal House to back side of Ranchi Railway station (Platform No.- 5 length 1.50 KM) (2) Construction of road from Rajendra Chowk situated on Mahatma Gandhi Road to Panchwati chowk (Situated in back side of Ranchi Railway Station - Length 1.05KM) (Including Bridge construction) (Grand Total length-2.57KM) for the year 2017-18.	2.57	7231.801	679(S) Dt.01.02.18	2329.005	17 SBD 2021-22 01-11- 2021	1291.56	0.00		31-10-22	M/S SILDILIYA CONSTRUCTION Station Road, Redma , W. No.-15 P.O.+ P.S.- Daltonganj, Dist.- Palamu, Jharkhand.
8	Improvement of Birsa chowk to Hatia railway station Ranchi (2.115 km) Year 2019-20.	2.155	383.62	4937(S) 03-10- 19	316.13374	07 SBD 2021-22 28-09- 2021	84.66	31.42	80%	27-12-21	Dilip Kumar Sector-II, Dhurwa, Ranchi
9	Widening & Strengthening of Itki Sanatorium to Moro -Nari - Changani road (Total Length-9.856 KM) for the year 2019-20.	9.856	2644.505	Lt.5344 (S) 30.10-19	1560.8293	19 SBD 2021-22 02-11- 2021	0.00	0.00	5%	01-08-22	M/S KNP Singh, Khelari.
10	IRQP work in NH-33 town portion (Through Mega Sports 6 Lane approach road) - Lalganj-Tatisilwai (MDR-005) road (Total	8	896.419	5161(S) 18-10-19	770.551	05 SBD 2021-22 20.09.2 021	0.00	0.00	8%	19-02-22	Arvind Kumar Singh Dhurwa, ranchi

State Plan Road Works

Month : December, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Widening and Strengthening / reconstruction of NH-75 (Tendor More) to Jaguar Camp Road (Total length 2.20) for the year 2019-20.	2.20	516.238	5230(S) 23-10-19	381.1902947	04 SBD 2021-22 06-09-2021	125.00	32.79	42%	05-02-22	M/S Sharda Construction Redma, Daltonganj.
12	Improvement of riding quality work in LPN Shahdeo Chowk to Booty More road (Ranchi-Bariatu road, MDR-004)(Total length 8.00KM) for the year 2020-21.	8	908.666	533(s) 11-02-2021	766.55	06 SBD 2021-22 28-09-2021	46.75	6.10	25%	27-02-22	Dilip Kumar Sector-II, Dhurwa, Ranchi
13	Widening & Strengthening of Balance Work of Kathitand - Pithoria road (Total Length-13.864 KM, working Length-9.964 KM) for the year 2019-20.	13.864	7675.49	Lt. 7472(s) 14-11-11	2358.62343	16 SBD 2021-22 26-10-2021	0.00	0.00	26%	25-07-22	Altima Infrastructure Private Ltd. 1st Floor, Ashok Nahar- Road No.-5 Ranchi.
14	Improvement of Riding Quality Programme (IRQP) in Ranchi - Chaibasa Road from Kutchery Chowk (Km.0.00) to Birsa Chowk (Km. 7.50) with Const. of Cross-Drain & Raod Furniture for the Year 2021-22	7.5	692.197	Ltr. No- 1802(S) Dt.16-07-2021	784.40415	11 SBD 2021-22 22-10-2021	253.36	32.30	50%	21-02-22	M/S Khanna Construction Ialpur, Ranchi
15	Detailed estimate for Improvement of Riding Quality Programme (IRQP) / Strengthening work of Ratu Road Junction (Near New Market) to HEC Gate (Birsa Rajpath) with Construction of Drain & Road	8.61	730.898	Ltr. No- 1807(S) Dt.16-07-2021	827.33253	09 SBD 2021-22 18-10-2021	168.32	20.34	45%	17-03-22	M/S AUM Const (Sourav Narsaria) Murli Bagicha, Gumla
16	Widening and Strengthening of Jojonagar (Novanagar) to Pandra Bazar Sammittee via Banhora	4.18	929.38	Ltr. No- 1748(S) Dt.13-07-2021			0.00	0.00			

State Plan Road Works

Month : December, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
17	Widening and Strengthening of Kodojora more (NH-23) to Lohardaga main road via Ghagra Pandepara road Road (Length-7.621 km) for the Year 2021-22	7.621	1794.1	Ltr. No-1967(S) Dt.26-07-2021	1432.9123	23 SBD 2021-22 18-11-2021	0.00	0.00	10%	17-08-22	M/S Lion Construction Ranchi
18	Improvement of Riding Quality Programme (IRQP) work in Karamtoli- Ormanjhi road (MDR-016) from KM 0.00 to 23.00 (Total length 23.00 KM) for the year 2021-22.	23	832.534	Ltr. No-2404(S) Dt.16.08.2021	815.61002	13 SBD 2021-22 22-10-2021	324.00	39.72	80%	21-04-22	M/S A K INFRA CONSTRUCTIONS PRIVATE LIMITED
19	Widening and Strengthening of Budha Khukhra (on Tanger Basli road) - Kurkura-Mander(on Chanho-Dighiya-Purnapani road) road (Total Length- 15.10 km) for the Year 2021-22.	15	3515.293	Ltr. No-2348(S) Dt.12.08.2021	3000.4803	15 SBD 2021-22 26-10-2021	351.54	11.72	20%	25-10-22	M/S Spica Projects and Infrastructures Pvt Ltd
20	Improvement of Riding Quality programme (IRQP) /Strengthening work of Ranchi Muri road (on SH-01) from Sarjana chowk to Tatisilway with link road from Km 2.20 to 11.00 KM (Total length 8.80KM) for the year 2021-22.	8.8	330.42	Ltr. No-2453(S) Dt.19-08-2021			0.00	0.00			

State Plan Road Works

Month : December, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
21	Improvement of Riding Quality programme (IRQP) /Strengthening work of Club road, Sujata Chowk (on MDR-011)- club road- Ranchi railway Station- station road – Patel chowk – Lala Rajpath Rai school-Kadru more (on MDR-003) road (Total length-2.828 KM) for the year 2021-22.	2.828	119.26	Ltr. No-2454(S) Dt.19-08-2021	84.13857	14 F2 2021-22 22-10-2021	84.00	99.84	100%	21-12-21	M/S Orbit Infrastructure Kantatoli, Ranchi
22	Improvement of Riding Quality Programme (IRQP) / Strengthening work of Rims Bijli Office(MDR-004)-Cheshire home-Jora Talab road (Total length-1.83Km) for the year 2021-22.	1.83	111.22	Ltr. No-2859(S) Dt.20-09-2021	78.323	42 F2 2021-22 21-12-2021	0.00	0.00	20%	20.02.2021	M/S Orbit Infrastructure Kantatoli, Ranchi
23	Improvement of Riding Quality Programme / Strenthening work of Chandani chowk, Hatia (MDR-011)-Ring Road (Tonkotoli) Road	3.57	241.917	Ltr. No-2860(S) Dt.20-09-2021	166.48	32 F2 2021-22 20-12-2021	0.00	0.00		19.02.2022	Mathura Developers Hazaribagh
24	Improvement of Riding Quality Programme /Strengthening work of Hazaribag Road(MDR-009) (from Sadar hospital, Friyalal chowk to Kokar chowk) (Total length 3.70 Km) for the year 2021-22.	3.70	354.604	Ltr. No-2861(S) Dt.20-09-2021	365.215	30 SDB 2021-22 10-12-2021	0.00	0.00		10.02.22	Bhadoria Infrastructures Pvt. Ltd. Ranchi
25	Strengthening work in Kathalmore-Argora chowk (MDR-018) (Total length-5.30 KM for the year 2021-22.	5.30	799.553	Ltr. No-3194(S) Dt.18-10-2021			0.00	0.00			

State Plan Road Works

Month : December, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
26	Improvement of Riding Quality Programme of (A) Shalimar Market to JSCA Stadium North, South, west gate and Jagannath Maidan to Dhurwa Golchakkar road (Length 5.50 KM) and (B) Dhurwa Golchakar to Beer Kunwar Singh chowk and Beer Kunwar Singh chowk to Judicial Academy road (Total length 4.30 Km) (Total Length 9.80 Km) for the year 2021-22.	9.80	945.78	Ltr. No-3203(S) Dt.18-10-21	982.889	31 SBD 2021-22 15-12-2021	0.00	0.00		14.03.22	M/S Sanjay Singh, Harmu Road, Garikhana, Anandpuri, Ranchi-834001
27	Reconstruction of road from Milan Chowk (Tupudana, NH-75 Ext.) - Ram Krishn Mission TB sanatorium & Hospital road (total length 2.555 KM) for the year 2021-22.	2.55	218.015	Ltr. No-4157(S) Dt.27-12-21							
28	Widening and strengthening of Road from Dindyal Chowk (on New market- Birsa chowk road) to Purana Argora Chowk (on MDR-018) road (total length 1.00 KM) for the year 2021-22.	1.00	183.955	Ltr. No-4162(S) Dt.27-12-21							
29	Construction of road in JAP-1 Campus (Including Link road), Doranda, Ranchi (Total length KM 3.052) for the year 2021-22.	8.05	305.692	Ltr. No-4163(S) Dt.27-12-21							

State Plan Road Works

Month : December, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
30	<p>Fund Transferred Reconstruction, Widening and strengthening and improvement of work two lane / two lane with paved shoulder as per standard of 9 (nine) roads and by pass (Total length 335.08 KM) from the credit of Asian Development Bank under External sponsored programme (Including land acquisition, rehabilitation & resettlement, Environmental protection, forest land acquisition monitoring etc.) to be constructed by State Highway Authority of India. UNDER HEAD 41P505403337080545</p>						51528.30				SHAJ

State Plan Road Works

Month : December, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
31	Reconstruction, Widening and strengthening and improvement of work two lane / two lane with paved shoulder as per standard of 9 (nine) roads and by pass (Total length 335.08 KM) from the credit of Asian Development Bank under External sponsored programme (Including land acquisition, rehabilitation & resettlement, Environmental protection, forest land acquisition monitoring etc.) to be constructed by State Highway Authority of India. UNDER HEAD 41P505403796080545						41933.21				SHAJ
32	Construction work of Ranchi Ring Road Section-VII (NH-75 Ranchi-Daltonganj Section to Karma) (Karma NH-33 Ranchi Hazaribagh Section) (for Land Acquisition Work). (JARDCL)						4689.09				DLAO
33	Under (Jharkhand Accelerated Road Development Programme, JARDP) Ring Road (Section-VII)) (Packaged ID-RRR-VII) for Electric Utility Shifting (JARDCL)		284.28	3742(S) Dt. 14.06.16			284.28				JSEB

State Plan Road Works

Month : December, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
34	Construction of ROB at KM 358/31-33 on Level Crossing No.-MH-4 in between Hatia-Muri Railway Station of Hatia Muri Road (SH-1) for the year 2015-16.		1597.27	409(S) 18.01.16			1618.79				S.E. Railway
35	Construction of ROB at KM 411/23-25 on Level Crossing No.-MH-23 in between Namkum-Tatisilway Railway Station of Ranchi- Muri Road (SH-1) for the year 2015-16.		1783.03	413(S) 18.01.16			1783.00				S.E. Railway
36	Construction of ROB at KM 408/57 on Level Crossing No.- MH-21 in between Namkum-Tatisilway Railway Station of Ranchi- Muri Road (SH-1) for the year 2015-16.		1648.52	412(S) 18.01.16			1648.00				S.E. Railway
37	Wideing of ROB at KM 423/30-32 near Birsa Chowk in between Ranchi-Hatia for the year 2014-15.		442.60	1319(S) 20.02.15			442.60				S.E. Railway
1	COMPLETED WORK Reconstruction work of Kulhi More (on Karamtoli-Ormanjhi Road, on MDR-016)- Chapawar Industrial Area Road (Total Length 0.850 KM) (including bridge work) for the year 2017-18.	0.85	382.56	6232(S) Dt.14.11.17	300	50 SBD 2017-18 25.01.18	334.84	102.97	100%	31.01.19	M/S Madan Lal Bajaj Construction Pvt. Ltd. Dumka Road, Jamtara-515351.
2	Construction of approach road resettlement and rehabilitation colony, Pundag Ranchi (length 2.400 km) for the year 2018-19	2.4	974.326	2448(S) Dt.24-04-2018	911.41478	81 SBD 2018-19 18.02.19	801.68	87.96	100%	24.06.19	M/S Swarnim Construction, Daltonganj

State Plan Road Works

Month : December, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening and Strengthening ITI Bus Stand (NH-23 to St. Francis School Road) road for the year 2016-17.	3.91	<u>1677.00</u>	5430(S) 24.08.16	820.7	46 SBD 2016-17 30.12.16	3854.84	89.59	100%	29-06-18	M/S Arunaditya Projects and Mineral Ashok Nagar, Ranchi-834002.
4	Construction of approach road of IIM Ranchi Campus and Videsh Bhawan (including V.U.P.) (Length 1.070 km) for the year 2019-20.	1.07	1856	1139(S) Dt.22.02.19	1435.83	46 SBD 19-20 12-10-19	1148.48	79.99	100%	11.04.20	Excel Venture Construction (P) Ltd., Ranchi
5	Widening and Strengthening of Antu Chowk to Sinduar Toli Road via Dutta villa lane, Balihar Road, Adivasi Hostel for the year 2018-19.	2.422	385.454	1563(S) Dt.06.03.19	320.086	04 SBD 2019-20 14.08.19	229.68	71.76	100%	20.12.19	Dilip Kumar Sector-II, Dhurwa, Ranchi
6	Widening Strengthening / Reconstruction of Aany Chowk (on MDR-013) to Saparom village (on ring road) road for the year 2018-19.	1.89	347.9	1139(S) Dt.16-07-19	269.45	55 SBD 19-20 30-10-19	257.59	95.60	100%	28.02.20	M/S Jai Mata Dee Construction Argora, Kathal More Road, Sai Asaray Apartment, Pundag, Ranchi
7	Widening and Strengthening of Fun Castle (on NH-75) to Bhagwan Chowk (on Kanthitand-Thakurgaon Road) via Ratu Etwari Bazar (Total length 1.55 KM) for the year 2019-20.	1.55	293.068	3866(S) Dt.02-08-19	214.49659	60 SBD 2019-20 Dt.31.12.19	199.67	93.09	100%	30.04.2020	M/S KNP Singh, Khelari.
8	Reconstruction of Latma to Airport Road Via. Basti (Total Length 465M) for the year 2019-20.	0.465	<u>325.508</u>	5045(S) 15-10-19	219.47	59 SBD 2019-20 31.12.19	248.03	113.02	100%	30.03.2020	M/S Dilip Kumar Dhurwa, Ranchi

State Plan Road Works

Month : December, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Widening and Strengthening of Namkum to Doranda Road from Km 0.00 to 6.700 (Four Lane) with construction of Bridge Over Subernarekha river for the year 2013-14.	6.7	3037.89	8127(S) 05.09.13	2473.42	97 SBD 13-14 15.01.14	2525.35	0.00			M/S Ram Kripal Singh Construction Pvt. Ltd. , Ranchi
10	Reconstruction of Ranchi Ring Road- Sarwal- Baredih Industrial Area approach road (Total Length 2.99 KM) for the year 2017-18.	2.99	649.06	5094(S) 05.09.2017	451.474	01 SBD 2018-19 05.05.18	524.24	0.00			AUM Construction, Saurav Narsaria, Murli Bagicha, Gumla.
11	Widening and Strengthening of Kathal More Daladali Kanthi Tand Road from Km 0.00 to 4.80 for the year 2015-16.	4.8	365.565	3035(S) 05.05.15	340.31	33 SBD 15-16 18-08-15	424.45	0.00	100%	16.02.16	M/S Sambhu Singh Radium Road, Sahu Nursing Home, Ranchi
12	Construction/Reconstruction of NH-75 (Bijupara Chowk) to Barhe road (Total length-3.740 KM) by new technology of Road Cem on experimental basis for the year 2017-18.								100%		Land Acquisition
13	Widening and Strengthening of Brambe (on NH-75)-Thankur Gaon -lthe (Near Burmu) Road from KM 0.00 to 8.525 for the year 2014-15.						206.04		100%		Land Acquisition
14	Reconstruction of Burmu-Umedanda-Hendgir Road to Sosai Industrial Area connecting						52.05		100%		Land Acquisition
15	Reconstruction of Burmu (on Pithoria- Burmu- Rai Khelari Road)-Umedanda- Hendgir Road (including construction of Bridges) (Total Length-20.380 Km) for the year 16-17.						1006.37		100%		Land Acquisition

State Plan Road Works

Month : December, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Widening & Strengthening work of Itki Power House (on NH-23) - Darhatar- Jhinhiri -Tatkundo road (Total length-5.016 km) for the year 2017-18.						216.81		100%		Land Acquisition
17	Reconstruction of (i) Daladali Chowk (on Ranchi Ring Road)-Prem Nagar (on NH-23) Road, (ii) Hazi Chowk- Brambe Road and (iii) Bijulia Chowk- Mahadeo Tangra Road (Total length 23.440) for the year 2016-17.	23.44	5160.426	1498(S) Dt.10.03.17	4505.18	44 SBD 2017-18 02.12.17	4778.58		100%		M/S Ganga Construction- Puja Enterprises Joint Venture Piska More, Hehal, Ranchi.
Total		239	70127.63		35547.3		134353.3				

**Circle : Ranchi ,
Division :- Gumla
Name of EE-Sri Rameshwar Shah**

1	Widening and Strengthening of Ghaghra- Sisai Road (Total Length- 28.039 km)	28.04	6529.132	869(S) 13.02.18	4499.16	17ncb/1 8-19 05.03.19	3843.51	85.00	94%	4.10.20	M/s Satish Prasad, Bishwanath Apartment Devi Mandap Rd. Hesal, Ranchi
2	Reconstruction of Banalat to Jamti Road Total Length 5.96 km including HL Bridge over Ghaghra River	5.960	2513.82	4504(S) 11.09.19	1658.10495	7SBD/2 1-22 03.11.21				17.02.23	Ganga Const. Bank Calony, Piska More, Ranchi
3	Reconstructio of Sisai Thana to Sisai Ghaghra Rod via Sisai Market (Total Length - 4.483 km)	4.483	1318.56	4486(S) 6.09.19							

State Plan Road Works

Month : December, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Reconstruction of Dumri (MDR-036) - Bara Katra- Kerakona- Chattisgarh Boarder Road	11.400	5672.4	3564(S) 19.07.19	3501.75491	05/SBD /21-22 30.09.21	0.00	0.00	10%	01.04.23	M/s Vinod Kr. Jain Jashpur, Chhattisgarh
1	Widening and Strengthening/ reconstruction of Toto to Anjandham Road (Total length 9.350 km)	9.35	1963.62	788(S) 05.02.16	1944.24	04NCB/ 16-17 dt.25.04 .16	1989.68	100.00	100%	24.03.17	Altima Infrastructure Pvt. Ltd. 351A, Road No.-5 Ashok Nagar, Ranchi
2	Widening and Strengthening of Chharda PWD Road to Pusho PWD Road via Bhurso, Pahamu, Kotari, Boro, Pakaria Road (Total Length- 17.665km)	17.67	3937.128	2431(S) dt. 03.05.17	4029.95	01NCB/ 17-18 dt. 17.10.17	4029.95	100.00	100%	16.04.19	VKS- AIPL(JV) 351A , Ashok Nagar, Ranchi, Road No.-5
3	Widening and Strengtening of Kurumgarh - Parsa, Gumla - Bansdih- Kansir Sahid Namian Kujur village link road total length 28.090 (SH-08)	28.09	5445.05	5672(s) dt. 11.10.17	4699.9	04NCB/ 17-18 dt.07.03 .18	5333.90	100.00	100%	06.01.20	M/s Krishna Kumar Singh - NG Projects Ltd. (JV) Belwatikar, Daltonganj, Plamu Jharkhand
4	Widening & Strengthening of Bharno Block Chowk to Parwal via Mara Sili, Sargaon, Jirhul Road	12.98	2992.16	6411(S) dt. 21.11.17	2175	14NCB/ 18-19 30.10.18	2308.85	100.00	100%	29.11.19	M/s Satish Prasad, Bishwanath Apartment Devi Mandap Rd. Hesal, Ranchi
5	Reconstruction of Rampur to Jitu Toli via Kadamdih, Tangar Toli, Ichagutu, Kurkura, Tetar Toli Road including Bridge from km 0.00 to 25.265	25.27	10227.88	1242(S) 27.02.19	6263.98	01NCB/ 19-20 16.08.19	6487.00	100.00	100%	16.08.21	M/s Vinod Kr. Jain Jashpur, Chhattisgarh
6	Bagesakhua More to Neterhat School (km. 51 to 56) (total length 5 km) Road Safety work	5.00	579.239	4884(S) 27.08.18	387.60	18NCB/ 18-19 09.03.19	483.41	100.00	100	08.09.19	M/s Shiv Kumar Sahu Pipratoli, Khunti

24476.295

State Plan Road Works

Month : December, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

RCPLWE

1	Widening and Strengthening reconstrtuction of Chainpur (Rampur)- Naugai- Jairagi Road (with) HL RCC Bridge at ch-26.070 RCPLWEA/ROAD/01	28.20		2875.78 18.05.18		2809.75 12NCB/ 18-19 26.09.18	1776.51	63.22	80%	25.03.20	Altima Infrastructure 351-A. Ashok Nagar, Ranchi
2	Widening and Strengthening of Bhikhampur to Jari Road to Meral RCPLWEA/ROAD/02	20.81		2078.62 18.05.18		2045.8 16NCB/ 18-19 22.01.19	1483.01	74.19	90%	23.06.20	M/s Swarnim Construction Rana Niwas, S.P. Kothi Road Abadganj, Daltonganj
3	Reconstruction of Chainpur Ghaghra Road RCPLWEA/ROAD/03	41.93		5189.18 18.05.18		5126.28 11NCB/ 18-19 26.09.18	5121.379	100.000	100%	25.09.20	M/s Satish Prasad, Bishwanath Apartment Devi Mandap Rd. Hesal, Ranchi
4	Reconstruction of Palkot Upper Khaman Jora aam (Dibdodhi Road) RCPLWEA(ROAD)/14	19.80		2493.47 18.05.18		2812.84 10NCB/ 18-19 26.09.18	2276.01	80.21	94%	25.03.20	M/s Dewati Const. Sisai Road, Gumla
			0.000		0.000		10656.91				

Circle : RANCHI
Div : KHUNTI
Name of EE-Sri Mani Bhushan Tiwari

State Plan Road Works

Month : December, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening and Strengthening / Reconstruction of Arki (SH-03) – Korba – Birbanki – Kochang – Bandgaon (NH75E) Road (Total Length 30.784KM) RIDF XXV NABARD	30.784	21271.976	letter No. 3767(s) dated 29.06.18	11662.20403	25SBD/18-19 date 09.03.2019 Provisional work order dt. 18.02.19	8185.66615	66%	76%	17.02.21	M/s M & S COMPANY, DUMKA (52%) – M/s MOHAN LAL JAIN, MURSHIDABAD, W.B. (48%) (JV)
2	Reconstruction of Amreshwardham (SH-03 Bichna)- Jurdag- Tupudana (NH-75E) Road (Total Length 23.600KM) RIDF XXV NABARD	23.600	10961.584	letter No. 5101(s) dated 31.08.2018	3681.92364	20SBD/18-19 date 05.02.2019	3842.44946	100%	100%	04.02.21	M/S Ganga Constriction, Daltonganj (54%) – Puja Enterprises, Chatra (46%) (JV)
3	Widening and Strengthening / Reconstruction of Bhoot – Hutar (NH75E)- Lodhma – Nagri (NH23) Road (Length : 41.850KM)	41.850	8401.736	letter No. 1468(s) dated 10.03.2017	8007.77977	01SBD/17-18, date 03/06/17	8477.31251	99%	100%	02.06.19	VKS – AKS - AIPL (JV) House NO. 75, Old AG Colony, Kadru Ranchi, Jharkhand
4	Reconstruction of Murhu - Tapkara - Torpa Road KM 0 to 27.700	27.700	4083.19	letter No. 2953(s) dated 25.03.13	4250.40781	05SBD/2013-14 Dated 19-11-2013	4400.98564	83%	98%	18.11.15	M/S Sanjay Agrawal 35-36, Millennium Plaza, Ist Floor Near Indian Coffee House, G.E. Road, Raipur (chhattisgarh) Pin- 492001

State Plan Road Works

Month : December, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening & Strengthening of Sisai Lapung Dorma Road	43.4	5487.673	letter No. 352(s) dated 17-01-12	5455.455	Provisional work order vide Lt. no. 1526 dt. 26.09.14 04SBD/14-15 Dt. 30-12-14	5230.44415	85%	90%	25.09.16	M/S Ksheeraabd Construction Pvt. Ltd. Banjara Hills, Hyderabad
6	Reconstruction of Khunti - Bhunda - Jurdag -Karra - Birda - Bero Road from KM 0.00 to 44 (Working Length 39.07KM) (CRF)	39.07	5797.68	Govt. of India No. RW/NH-28014/2/2013/JHR/P-3 (CRF) dt. 02.01.14	6008.58431	Provisional work order vide Lt. no. 1527 dt. 26.09.14 02SBD/14-15 Dated 30-12-14	4624.72361	77%	83%	25.09.16	M/S Ksheeraabd Construction Pvt. Ltd. Banjara Hills, Hyderabad
1	Improvement of riding quality pavement of Khunti - Taimara Road from chainage 0 to 30.00KM	30.00	1457.563	letter No. 2649(s) dated 28-05-19	1421.03024	02F2/19-20 date 10.10.19	1420.79408	100%	100%	09.04.20	Vijay Kumar Sahu Infrastructure Pvt. Ltd. H. No. 75, Old AG Colony, Kadru, Ranchi
		236.4	0.00		0.00		36182.376				

State Plan Road Works

Month : December, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Ranchi(Gramin) Name of EE-Md Izrail Mansuri											
1	On-going works Widening & Stregthning of Bundu-Sonahatu-Jamudag-Jariya Road (MDR-026) from km 0.00 to 30.005 for the year 2017-18	30.01	5522.561	1464(s) Dt. 10.03.17	4791.807	6SBD/2017-18 Dt. 21.08.17	4619.023	96%	92%	20.08.19	K. K. Builders Pvt. Ltd.
2	Completed Work Improvement of Sonahatu Milan Chowk Road in k.m. 0 to 23.90 MDR-29	23.90	4142.522	Revised AA Letter 5659(s) dt. 11.10.17	2651.130 1369.985	Original Agreement SDD Suplimentary Agreement Dt. 09.05.19	3871.177	96%	99%	19.04.2017	Ms. AIPL-AKS(JV) 351 A, Road No. 5, Ashok Nagar, Ranchi
3	Widening & Stregthning of Saraikela-Kharsawan-Adardih Road (MDR-025) from km 32.10 to 47.55 for the year 2017-18	15.45	10200.249	1478(s) dt. 10.03.17	2786.959	7SBD/2017-18 dt 21.08.17	3332.547	100%	97%	20.08.19	Classic Engicom Vatika Apartment, Line Tank Road, Ranchi-01
4	IRQP work of Banta-Rahe-Bundu Road total length 33.00 km for the year 2017-18	33.00	1221.380	Letter No. 6775(s) dt. 08.12.17	1160.502	1SBD/2018-19 Dt.07.04.18	1087.256	94%	95%	06.10.18	K. K. Builders Pvt. Ltd.
5	IRQP Work in Rahe-Sita Fall Road from 0.00 to 11.40 km for the year 2019-20	11.40	526.994	2653(s) dt. 29.05.19	410.181	13SBD/2019-20 Dt. 30.10.19	406.288	96%	95%	30.01.20	Ms. Jai Mata Dee Construction

State Plan Road Works

Month : December, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	IRQP Work in 1st to 10th km of Taimara Ghati to Dasam Fall Road including improvement of approach road for NH-33 for the year 2019-20	10.00	401.016	2684(s) dt,.. 30.05.19	325.802	14SBD/ 2019-20 Dt. 30.10.1 9	293.040	98%	100%	30.12.2019	Ms. Khanna Construction Co.
7	Strengthening/IRQP Work of Bundu-Sonahatu-Jamudag-Jereya Missing Link Road (MDR 026A) From km 0.00 to 5.80.	5.80	374.440	2862(s) dt,.. 20.09.21			0.000		-		Ms. Jai Mata Dee Construction
		129.6	22389.162		13496.366		13609.331				

JARDP

JARDP

1	JARDP के अंतर्गत रांची-मुंरी पथ के रेखांकन में पड़ने वाले बिजली, पेयजल एवं स्वच्छता विभाग से संबंधित Utility Services Shifting भू-अर्जन एवं वन भूमि उपयोगन कार्य।	-	3641.2905	31.05.17 / 2480 (S)	-	-		100%	-	-	1. DLAO, Ranchi 2. D.W.& S. Dept. 3. Electricity Dept.
---	---	---	-----------	---------------------	---	---	--	------	---	---	--

State Plan Road Works

Month : December, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Lohardaga Name of EE-Sri Ravindra Kumar											
1	Widening & Strengthening of Lohardaga-Gangupara-Peshrar Road from km 0 to 27.6	27.60	7797.553	26.12.14 / 9127 (S) (Revised A/A)	7471.50 + 206.15 <u>7677.65</u>	29.09.16 / SBD 06/2016-17 (Suppl. Agr. No. 07SBD/2020-21 Dt. 11.11.20 20)	8044.69	105%	100%	28.06.18	Shivalaya Construction Co. Pvt. Ltd., New Delhi
2	Widening and Strengthening of Chhatti to Kuru (Tati Chouk) & Kairo Naya Toli to Zingi More Road from k.m. 0.00 to 36.535	36.53	8608.965	06.06.16 / 3543 (S)	7749.41	18.10.16 / SBD 07/2016-17	6326.32	82%	90%	17.10.18	Dinesh Chandra R. Agrawal infracon Pvt. Ltd., S.M. Road, Ambawadi, Ahmedabad.
3	Reconstruction of Sosh Gul Factory to Bajotoli, Patratu Gram via Kishan Chowk, Madarsha Road.	5.78	1796.140	23.06.17 / 3510 (S)	883.70	12.10.17 / SBD 07/2017-18	752.74	85%	86%	11.04.18	Maa Gayatri Buildcon Pvt. Ltd., Harmu, Ranchi.
4	Construction of Road from Circuit House, Lohardaga to B.S. College, Lohardaga	4.87	937.465	10.01.18 / 148 (S)	824.13	26.06.18 / SBD 01/2018-19	560.18	68%	84%	25.12.18	M/s Sinha Construction, New By-Pass Road, Patna.
5	IRQP Work of Shankh-Chatra (Lukaiya More) Road (Length - 21.35 K.M. = 21350 M.)	21.35	1368.697	18.10.21 / 3193 (S)			0.00	0%			
6	IRQP Work of Kesa More-Mandar Road (From K.M. 0.00 to 2.00 and K.M. 5.00 to 18.95)	15.95	521.133	18.10.21 / 3185 (S)			0.00	0%			

15683.94

State Plan Road Works

Month : December, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

RCPLWEA

1	RECONSTRUCTION OF KARANJI MORE (BERO) TO CHATTI VIA NARKOPI RAILWAY STATION ROAD.	23.94	2496.72	Dated 02.04.18 Secy., RCD, Ltr. No. - 1905(S)	2617.42	18.09.18 / SBD 08/2018-19	2276.45	87%	89%	17.03.20	Sri Arvind Kumar Singh, Qr. No. – B-II-437, Dhurwa, Dist. - Ranchi.
---	---	-------	---------	---	---------	---------------------------	---------	-----	-----	----------	---

Circle : Ranchi
Div : Simdega
Name of EE-Sri Nirmal Kumar Singh

1	Widening & Strengthening of Palkot (NH-23)-Rokodega-Bilingbera-Tamra Road.	38.50	8456.92	27.06.17 3597(S)	6861.89	06.04.18 / 01 of SBD 18-19 DOC-13.04.18	6114.918	89.11%	82%	12.04.2020	M/s Spica Project Pvt. Ltd., -M/S Mini Construction JV, Ranchi
2	Strengthening/ Improvement of Riding Quality Programme (IRQP)/ for Putritoli - Barasloya-Lacharagarh - Jaldega - Pandripani Road (MDR - 045) Total length 73.60 KM for the year 2021-22.	73.60	1156.575	26.11.21 3665(S)							
3	Improvement of Riding Quality Programme (IRQP) /Strengthening for Simdega-Jaldega-Hurda-Girda Upto Manoharpur Road (MDR - 42) Total length 73.70 KM for the Year 2021-22.	73.70	1245.163	26.11.21 3666(S)							

State Plan Road Works

Month : December, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening & Strengthening/Reconstruction of Kochedega- Ramrekha Dham upto Chhatisgarh Boarder Road.	27.33	6735.978	5340(s)/ 17.07.2014	7089.918	16.10.14 01 of SBD 14-15 DOC-23.10.14	7424.929	101.89%	1	22.10.2016	Shivalaya Construction Co. Pvt. Ltd. , Harayana.
2	W/S Of Simdega Rengari-Kersai-Bolba Road Up To Orissa Border Road (Remaining work)	48.21	7471.404	3568(S)/ 06.06.2016	6856.900	01 of SBD 16-17 DOC-12.12.16	9056.405	113	1	11.12.2018	M/s Dineshchandra R. Agrawal Infracon Pvt. Ltd.,
3	Reconstruction of Joram (NH-143) to Sarangbera upto Odissa Border Road. (Total Length- 8.10km)	8.10	3837.391	5098(S)/ 31.08.2018	2745.530	21.02.2019 05 of SBD 18-19 DOC-28.02.19	2714.442	100	100%	27.02.2020	M/s Spica Project Pvt. Ltd., Ranchi
4	Widening & Strengthening/Reconstruction of Putritoli(Dolongsera on MDR-45)- Timbermore-Rampur-Boroseta-Jitutoli-Beraergi(upto Koel river) road.	31.80	6770.935	5344(s)/ 17.07.14	6211.769	16.06.15 01 of SBD 15-16 DOC-23.06.15	6738.222	100	100%	22.06.2017	M/s Dineshchandra R. Agrawal Infracon Pvt. Ltd.,

State Plan Road Works

Month : December, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening and Strengthening of Kolebira(SH-04)-Gangutoli-Jamdih (NH-143.) Road (Part-A KM 0.00 to 10.36 and Part-B KM 22.00 to 38.95)	28.31	5843.430	5617(S)/ 06.08.15	6048.114	20.01.16 05 of SBD 15-16 Date of commencement 27.01.16	6044.528	100	100%	26.11.2017	M/s Dineshchandra R. Agrawal Infracon Pvt. Ltd.
6	Widening and Strengthening of Kurdeg-Karamadiha-Gariajor upto Chattisgarh border Road & Construction of High level Bridge on Mission Bandh at KM 4.40.	11.85	3041.166	4871(S)/ 13.07.15	3034.871	03 of SBD 15-16 Date of commencement 14.12.15	3588.928	100	100%	13.12.2017	Barbrik Project Ltd.
7	Strengthening /Re-Construction Of Putritoli-Barasloya-Lacharagarh-Jaldega upto pandripani NH-23 &	73.6	4921.610	1720(s)/ 04.03.13	11738.659	24.01.14 02 of SBD 13-14, Date of commencement 31.01.14	11738.659	100	100%	30.01.2016	M/s Dineshchandra R. Agrawal Infracon Pvt. Ltd.
8	Strengthening /Re-Construction Of Simdega-Jaldega-Hurda-Girda Upto Manoharpur Road.	73.7	6796.235	1721(s)/ 04.03.13							
9	CRF . W/S Of Simdega Sewai -Kinkel - Kurdeg -Kutumakachhar Upto Chhatisgarh Boarder Road.	63.2	13035.887	9131(s) Dt. 26.12.14	10099.475	02SBD of 2014-15, dt of Comm. 31.03.15	12991.137	100	100%	30.03.17	Shivalaya Construction Co. Pvt. Ltd.
		551.9	69312.692		60687.128		66412.169				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Bridges-Plan)

Month : December, 2021

State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Ranchi Name of EE-Md Izrail Mansuri											
1	On-going works Construction of Bridge Over Swarnrekha River and connecting road in between Irba, Ormanjhi (On NH-33)-Rukka- Salhan- Gondli Pokhar (Length 7.50 KM) for the year 2016-17.	7.50	3641.60	1469(S) Dt.10.03.17	3900.00	07 SBD 2017-18 Dt.30.05.17	4166.83	106.80	100%	05.12.19	M/S Sri Ram Enterprises Prop. Roshan Kr. Agarwal G.F. Premkunj Apartment, Naya Bazar, Near Bhagwan Pustkalaya, Gaushala Road, Bhagalpur, Kotwali Thana- 812002.
2	Construction of additional vent in RUB No.-392B near LC No.-MH-33 located in between Ranchi-Hatia Section at KM 422/29-31 for the year 2017-18.	0.272	1192.84	6864(S) Dt.13.12.20 17	126.59	57 F2 2017-18 Dt.26.03.18	1144.01	84.20	80%	25.03.19	Sri Shailendra Pratap Singh Ratu Road, Hehal, Ranchi

5310.84

Month : December, 2021

State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi , Division :- Gumla Name of EE-Sri Rameshwar Shah											
1	Construction of HL Bridge over Lohagadha river in 22th km of Kamdara - Bero Road in lieu of Narshighpur (7x24.6 m)	172.2	1137.63 5860(S) dt. 20.10.17		771.11	01NCB/18-19 dt. 25.04.18	812.29	100.00	100%	24.04.20	M/s Sharda Const. Ranchi Road, Redma Daltenganj
1	Const. of HL Bridge over Local Nala at ch-5.065km, ch-22.10th km, ch-23.78th km, ch-23.475th km, ch-24.015th km, ch-4.25th km of Chainpur- Naugain Jairagi Road. RCPLWEA/BRIDGE/23	186.16	675.87	07.04.18	536.09	08NCB/18-19 Dt. 24.08.18	549.75	100.00	100%	23.08.19	Santosh Yadav 26, Kanandag Balumath, Latehar
2	Const. of HL Bridge at Ch-12.165th km, Ch-16.7th km, Ch-25.012th km, Ch-5.257th km, Ch-18.64th km, Ch-14.656th km, Ch-12.836th km, Ch-19.535thkm, Ch-1.2 km, ch-7.64 km, Ch-25.75 km, Ch-17.983 of Chainpur-Ghaghra Road RCPLWEA /BRIDGE/26	388.43	2072.19	07.04.18	2213.23	09NCB/18-19 dt. 28.08.18	2198.51	99.00	100%	27.02.20	M/s Satish Prasad, Bishwanath Apartment Devi Mandap Rd. Hesal, Ranchi
3	Const. of HL Bridge over Sisi/ Sakari in ch-31.800th km of Chainpur, Ghaghra RCPLWEA/BRIDGE/07	49.2	210.91	07.04.18	214.9	05NCB/18-19 dt. 03.08.18	246.60	100.00	100%	02.06.19	Sri Sai Construction Arun Kr. Singh Indrapuri- Ratu Rd. Ranchi
4	Const. of HL. Bridge over Lohari River at Ch-2.665 km , ch-17.855km of upper Khamanjora jam(Dibdohi) RCPLWEA/BRIDGE/22	61.80	215.82	07.04.18	185.00	04NCB/18-19 dt. 01.08.18	66.51	35.95	38%	31.05.19	M/s Sarita Const. Ambatoli, Latehar

Month : December, 2021

State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme		Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name	Length (m)	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
							3873.66				

Circle : RANCHI
Div : KHUNTI
Name of EE-Sri Mani Bhushan Tiwari

1	Const. of H.L. Bridge in Khunti- Siladon- Chukru-Bhusur Road.							100%			
(i)	Over Tajna River at ch. 5th KM	72.00	322.27	Lt. No. 857(S) 09.02.16	1143.93086	Provisional work order vide Lt. No. 1380 dt. 30.08.2016 04SBD/16-17 Dt. 05.10.16 Supp. Agree. 2021-22 dt. 12.02.21 Rs. 48.20341	1192.383	99%	29.08.18	M/S Ganga Construction Abadganj, Near Court Railway Crossing, Jail Hata, Daltonganj, Palamau	
(ii)	Over Canal River at ch. 7th KM	20.00	154.47	Lt. No. 859(S) 09.02.16				100%			
(iii)	Over Kanchi River at ch. 12th KM	105.0	402.18	Lt. No. 855(S) 09.02.16				100%			
(iv)	Over Tunju Nala at ch. 21st KM	63.00	253.205	Lt. No.858(S) 09.02.16				95%			
2	Construction of H.L. Bridge Over Karma Nala in 14th KM of Karra More (Torpa) to Karra Road.	14th KM 24.64	380.24500	Dy. Sec. Letter No. 1129(S) Dt. 22.02.201	283.14435	01SBD/21-22 Dt. 27-08-21	0.000	0%		M/S Nayansi Construction, Prem Prakash Jaiswal, Karkat, Latehar	
3	Construction of H.L. Bridge Over Bartoli Nala in 15th KM of Karra More (Torpa) to Karra Road.	15th KM 33.24	339.65600	Dy. Sec. Letter No. 1130(S) Dt. 22.02.201	214.97206	02SBD/21-22 Dt. 27-08-21	6.667	0%		M/S Nayansi Construction, Prem Prakash Jaiswal, Karkat, Latehar	

6.67

Circle : Ranchi
Div : Ranchi(Gramin)
Name of EE-Md Izrail Mansuri

Month : December, 2021

State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	On Going Works Construction of high level bridge over kanchi river in 3rd/4th km of sonahatu-milan chowk road (MDR-029) including approach road for the year 2018-19	204.6	863.790	5022(S) Dt, 31.08.17	766.233	09 SBD/ 18-19 Dt. 09.08.18	30.485	3%	6%	14.08.2021	Jai Mata Di Construction Pvt. Ltd.
2	Construction of High Level Bridge over Bhorongdih Nala in km 30th (CH. - 29.900) of Banta-Rahe-Bundu Road.	21.6	201.822	24.12.12 / 9065(s)	173.350	30.03.13 36F2/12-13	144.620	83%	60%	29.12.13	Ms. Nagendra Pandey

Circle : Ranchi
Div : Lohardaga
Name of EE-Sri Ravindra Kumar

Month : December, 2021

State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of Bridge over South Koel River at 15.940 k.m. of Kesa More-Mandar Road.	55.80	371.000	19.05.16 / 3197 (S)	323.14 + 95.47 + 15.71 <u>434.32</u>	06.09.16 SBD 04/ 2016-17 (1 st Suppl. Agr. No. 09SBD/ 2020-21 Dt. 30.12.2020 & 2 nd Suppl. Agr. No. 16SBD/ 2020-21 Dt. 09.03.2021)	356.42	82%	82%	05.03.18	Haque Construction Company, Ranchi.
2	Construction of H.L. Bridge over South Koel River (With Approach Road) in 34th km of Bero-Lohardaga Road. (Job No. : CRF-JHR-2014-15/38)	196.8	809.047	09.12.14 / RW/NH - 28014 / 5 2 2005 - JHR/NH-3	678.41	18.04.16 SBD 01/ 2016-17	629.97	93%	92%	17.04.18	M/s Kashyap Construction, Daltonganj

986.39

RCPLWEA

1	BRIDGE OVER PUTPOTTIA NALA IN 8TH K.M. OF KARANJI MORE (BERO) TO CHATTI VIA NARCOPI STATION ROAD.	54.00	211.690	Dated 02.04.18 Secy., RCD, Lttr. No. - 1905(S)	188.39 <u>135.63</u> <u>324.02</u>	11.07.18 SBD 04/ 2018-19 (Suppl. Agr. No. 03SBD/2019-20 Dt. 18.09.2019)	232.81	72%	75%	10.05.19	M/s Mantasha Construction, Ghalib Colony, Balumath, Dist. - Latehar.
2	BRIDGE OVER KOYAL RIVER IN BHANDRA-BAXIDIPA-SENHA ROAD. (PART - "A")	196.8	865.74		850.11	24.09.18 SBD 09/ 2018-19	450.18	53%	65%	23.03.20	M/s Shivani Construction, Rainagar P O -

Month : December, 2021

State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	BRIDGE OVER SHANKH RIVER IN 2ND K.M. OF PATRATOLI TO MANHO ROAD. (PART - "B")	123.0	375.01		364.73	24.09.18 SBD 09/ 2018-19	280.86	77%	80%	20.03.20	Kanjagan, P.O. Sudna, Dist. - Palamu.

963.850

Circle : Ranchi
Div : Simdega
Name of EE-Sri Nirmal Kumar Singh

1	Construction of High level RCC Bridge over Patatirila River at 67th Km of Simdega-Jaldega-Hurda-Girda upto Manoharpur Road (including construction of Approach roads).	37.20	Revised AA-364.939/	13.09.19/4545(S)	326.362	01F2 2017-18 22.09.17 Revised 14F2 19-20, dt.- 15.02.20	315.764	100.000	100%	21.03.2019	Bijay Prasad
2	Construction of High Level Bridge over Girma river(Sewai) in Ch. 23rd Km (including construction of Approach road) of Simdega Sewai - Kinkel-Kurdeg-Kutumakachhar Upto Chhatisgarh Boarder Road (MDR-044).	84.00	306.470	17.06.15/4195(S)	321.740	04 of SBD 15-16, dt 29.12.15 Date of commencement 05.01.16	317.418	100.000	100%	04.03.18	Sirha Construction & Developers (P) Ltd.,
3	Construction of High level RCC Bridge over Local nala at Chainage 2.960 KM of Simdega-Jaldega-Hurda-girda upto Manoharpur Road.	10.44	116.870	15.03.16/1813(S)	103.045	25.07.16 03 F2 16-17 25.07.16	119.143	100.000	100%	24.07.17	Superior Costruction Pvt. Ltd.-
4	Construction of High level RCC Bridge over Bergarha Nala in Chainage at 7+850 of Simdega-Jaldega-Hurda-girda upto Manoharpur Road (including construction of Approach roads).	49.24	234.030	15.03.16/1814(S)	204.323	25.07.16 02 F2 16-17 25.07.16	204.121	100.000	100%	24.01.18	Dev Kripa Construction

Month : December, 2021

State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Construction of High level RCC Bridge over Devlakar river at KM 12.183 of Simdega-Jaldega-Hurda-girda upto Manoharpur Road (including construction of Approach roads).	64.84	228.000	15.03.16/ 1812(S)	200.214	16.08.16 04F2 16-17 16.08.16	197.530	100.000	100%	15.08.18	Rameshwaram Projects Pvt. Ltd.
6	Construction of High level RCC Bridge over Local Nala at Chainage 2.830 KM of Simdega-Jaldega-Hurda-Girda upto Manoharpur Road (including construction of approach roads.)	20.00	172.380	17.06.15/ 4207(S)	153.919	13.10.15 12F2 15-16 03.10.15	153.900	100.000	100%	02.10.16	Dev Kripa Construction
			1057.750		1309.604		1307.876				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)

Progress report of On-going works(Non-Plan)

State Non-Plan Works

Month : December, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Ranchi Name of EE-Md Izrail Mansuri											
<u>Spill Over 2021-22</u>											
1	Special repair work road from Sahjanand chowk to Kadru road for the year 2020-21.	4.46	80.00	RCD, Ltr. No.- 261(S) Dt.27-01-2021	63.94	56 F2 2020-21 26-02-2021	47.15	74%			M/S Hind Project Circular Road, Ranchi.
2	Special repair work road from Argora Chowk to Kadru road (including link road) for the year 2020-21.	12.00	170.00	RCD, Ltr. No.- 261(S) Dt.27-01-2021	135.96	59 F2 2020-21 08-03-2021	10.41	8%			M/S Hind Project Circular Road, Ranchi.
3	Special repair of Firayalal to Karamtoli chowk for the year 2020-21.	5.00	90.00	RCD, Ltr. No.- 261(S) Dt.27-01-2021	75.88	54 F2 2020-21 24-02-2021	21.05	28%			Pankaj Kumar Singh, Sukhdeo Nagar Ranchi.
4	Fixing of Signboard and Yellow Blinker under Road Division, Ranchi for the year 2020-21.		10.706	RCD, Ltr. No.- 261(S) Dt.27-01-2021	10.689	48 F2 2020-21 22-02-2021	2.80	100%			Dhananjay Kumar Singh Argora, Ranchi.
<u>Sanctioned 2021-22</u>											
1	Ordinary repair of road in CM Residential Campus for the year 2021-22.		10.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	9.98972	40 F2 2021-22				13-08-21	Anamika Toppo Churitola, Kanke, Ranchi
2	Emergent Work for Laying of Hume Pipe 1000 mm dia. N.P4 & Chember in Kathal More-Argora Road At 3rd. Km. near Reliance Fresh for the year 2021-22.		25.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	249.9226	01 F2 2021-22					Raj Construction, Hehal, Ranchi
3	Special repair of Harmu Chowk to Chapu toil via St. Francis school road for the year 2021-22.		70.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	48.37913	-					Barfani Mines & Minerals
4	Special repair of road in Jharkhand High Court Premises, Ranchi for year 2021-22.		18.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	15.97837						Ravi Shankar Kumar Singh, Doranda, Ranchi

Month : December, 2021

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Ordinary repair of road from L.P.N. Sahdeo Chowk to Ratu road, Durga Mandir, Redium road & Din. Dayal park to Bariatu road via Chief Secretary Residence for the year 2020-21.		45.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	44.96219	25 F2 2021-22					Shailendra Pratap Singh, Raturoad, Ranchi
6	Special Repair of Bariyatu Road to P.H.E.D. Water Tank - JBVNL Sub Station Near Jayprakash Nagar Road For The year 2021-22.		40.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21		20 F2 2021-22					Dhananjay Kumar, Joratalab, Bariatu, Ranchi
7	Ordinary repair of Mohrabadi-Peripheral road for the year 2020-21.		30.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	29.97552	27 F2 2021-22					Sanjukta Tiwari, Pandra, Ranchi
8	Ordinary repair of road from Kanke Ram Mandir to DC residence and A.T.I. road for the year 2021-22.		20.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	19.99403	36 F2 2021-22					Ram Prakash Prasad, Kanke, Ranchi
9	Ordinary repair of Kokar Bijali office to RIMS road for year 2021-22.		15.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	12.67883	29 F2 2021-22					Chote Lal Mahto, Chairaundi, Ranchi
10	Special repair of road from Sahjanand Chowk to Harmu chowk via Patel chowk for year 2021-22.		35.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	#REF!						C/S Under process
11	Ordinary repair of work of road from T.O.P. Pundag to D.A.V. Pundag School road for year 2021-22.		25.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	24.85825	34 F2 2021-22					Parvez Alam
12	Special repair of road from A.G. More to Jharkhand High Court via Jhanda Chowk & Link Road for the year 2021-22.		25.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	24.83791						Kamla Kaushal Construction, Ranchi
13	Ordinary repair of Over Bridge Service road for the year 2021-22.		10.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	9.99531						Yashashwi Construction, Kokar, Ranchi
14	Full Gantry Work in Mandar to Burmu road under road division Ranchi For The year 2021-22.		32.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	31.59271	24 F2 2021-22					Laxmi Kant Jha, Deputypara, Ranchi
15	Ordinary Repair of Road from Project Building to Chandni Chowk for the year 2021-22.		5.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	4.99154	33 F2 2021-22					Bharat Agency, Ranchi
16	Ordinary repair of road from A.G. More to Mecon Gate Shyamali road for the year 2021-22		15.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	12.37957						Shardha Viswas Developers, Mohrabadi, Ranchi

Month : December, 2021

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
17	Special repair of road Dibyan More to RIMS road for the year 2021-22.		25.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	24.96478	39 F2 2021-22					R.K. Enterprises Ranchi
18	Ordinary repair work of Main road Ratan talkies to Circular road via Karbala chowk for year 2021-22.		35.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	34.91372	26 F2 2021-22					Chote Lal Maho, Chaurandi, Ranchi
19	Ordinary repair of Chesayar home road (Dipatoli to Bariyatu road via Chesayar homeroad) for the year 2021-22.		30.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	28.31803	-					Pankaj Kumar Singh, Ranchi
20	Erecting of 300M crash barrier and ordinary repair of road near Swarnrekha narrow bridge in road from Bahu Bazar Chowk to NH33 via Chutia Railway Fatak for the year 2021-22.		20.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	19.94855	43 F2 2021-22					Dhanjay Kumar Singh, Ashok Nagar, Ranchi
21	Ordinary repair of Itki road to Shyama Prasad Mukherjee colony (western side) for year 2021-22.		20.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	19.97598	28 F2 2021-22					Suresh Kumar verma, Ranchi
22	Ordinary Repair of road from Doranda Hospital to St. Savier Scholl Mecon Gate and Link road for the year 2021-22.		20.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	19.84403	41 F2 2021-22					Sanjit Kumar, Ashok Nagar, Ranchi
23	Ordinary repair of road from A.G. More to Central School via Judge colony for the year 2021-22.		20.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	16.40528						Lal Dilip Nath Sahdeo, Ranchi
24	Repair of boundary wall, septic tank and soak pit at -I.B., Kanke for the year 2021-22.		24.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	-	-					Kalpana Construction, Ranchi
25	Repair of I.B. at Kanke for the year 2021-22.		25.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	19.99562						Maa Enterprises, Ranchi
26	Repair of Division office and Chowkidar residence of Road Division, Ranchi.		25.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	-	-					Tender to be invited
27	Repair of Circle Office in RCD, Road Division, Ranchi Circle.		20.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	-	-					
28	Repair work of By pass and Main road in Ranchi town.		20.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	-	-					

Month : December, 2021

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
29	Ordinary Repair of Road from Birsa Chowk to Jharkhand Mantralaya Project Bhawan for the year 2020-21.		5.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	49.976						Yashashwi Construction, Kokar, Ranchi
30	Ordinary Repair of work from Sahid maidan to Nayasarai road for the year 2021-22.		10.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	-	-					
31	Special Repair of road from Sahid chowk to Harmu road for year 2021-22.		30.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	-	-					Bharat Agencies, Mohrabadi, Ranchi
32	Repairing work of Namkum Godown, boundary wall chowkidar residence for the year 2021-22.		20.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	16.38874	44 F2 2021-22					K.D. Prasad, Ranchi
33	Ordinary repair of road from Yogada Satsang Ashram to Ranchi Railway Station via Chutia Thana For the year 2021-22.		20.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	19.97008						Rishu Kumar, Raturoad, Ranchi
34	Ordinary repair of Chiroundi to Bariatu road for the year 2021-22.		20.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	19.96594						Shashwat Kumar Dubey
35	Ordinary Repair of Bargain Village road for the year 2021-22.		10.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	9.96971	46 F2 2021-22					Krishna Gopal Mishra
36	Special repair of Road from Main Road Urdu Library to Kishor Ganj chowk via Ranchi Lake for the year 2020-21.		35.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	-	-					Sanjay Kumar Singh
37	Ordinary repair of road from Harmu Road to Telephone Exchange road via Abdhut Ashram, Seva Sadan and Jalan Timber road for the year 2021-22.		15.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	14.96636	35 F2 2021-22					Maa Laxmi Construction
38	Special repair of Road from Harmu Chowk to Bharat Mata Chowk via Muktidham road for the year 2020-21.		35.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	#REF!						Kaushalendra Kr. Singh
39	Ordinary repair of BIT more to BIT gate via Jawahar Navodaya vidyalaya road for the year 2021-22.		10.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	9.99562	45 F2 2021-22					Kalpana Construction
40	Installation of Missing kilometer post and Signboard in different road of Road Division, Ranchi		25.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	-	-					
41	Special repair of road from Kanke road to Residence of DGP for the year 2021-22.		10.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	9.96499						Praveen Kumar, Deputy Para, Ranchi

Month : December, 2021

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Ordinary repair of Bano IB under Road Division, Gumla		10.00								
14	Const. of Crush Barrier in Neterhat Sunset Road		20.00								
Total :-			145.000		0.000		0.000				

1	Construction of Boundary Wall at Staff Quarter under RCD, Road Division, Gumla for the year 2021-22				249910.00	03F2/21-22 03.9.2021					Harjit Singh, Panjabi Gali, Bazar Tand, P.O. & P.S.- Gumla
2	Construction of Boundary Wall at Staff Quarter (Vivekadhin) under RCD, Road Division, Gumla for the year 2021-22				249976.00	04F2/21-21 03.09.2021					Ranjit Singh, Panjabi Gali, Bazar Tand, P.O. & P.S.- Gumla
Total :-			0.00		499886.00						Total

Circle : Ranchi ,
Division :- Khunti
Name of EE-Sri Mani Bhushan Tiwari

1	Spill Over Ordinary Repair work of Khunti - Siladone - Chukru - Bhusur Road (KM 0.00 to 28.205 Length 28.205)	28.205	90.00	261(S) / 27.01.2021	88.935	15F2/2020-21 05.03.2021	19.051	21%	100%		Shiv Kumar Sahu
1	Special repair of approach road and protection work of embankement of HL Bridge over south Koel river in 14th km of Marcha-Raniya-Saude Road.		20		19.996	5F2/21-22 23.12.21	0	0			Rama Sankar Yadav

Circle : Ranchi
Div : Ranchi(Gramin)
Name of EE-Md Izrail Mansuri

1	Road Furniture work in Diffrent Road under road division, ranchi(gramin) for the year 2020-21	-	9.150	1185(एस0) दि0 23.03.21	55.236	01F2/2021-22	0.000		100%	26.09.2021	Praveen Kumar
2	Installation of road signboard, crash barrier, KM Post and repair painting of parapet in Jonha-Purabdi Road for the year 2020-21	-	25.000	1185(एस0) दि0 23.03.21	18.027	02F2/2021-22	0.000		100%	03.12.2021	Bihari Lal Jaiswal

Month : December, 2021

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Installation of road signboard, crash barrier, KM Post and repair painting of parapet in Jonha Fall-Sita Fall Road for the year 2020-21	-	10.000	1185(एस0) दि0 23.03.21	70.829	03F2/2021-22	0.000		100%	13.12.2021	Arvind Kumar
4	Repair and painting of parapet wall and km post, Signboard, Crash Barrier, Establishment in Taimara Ghati-Dasam Fall Road under Non-Plan for the year 2020-21	-	12.000	1185(एस0) दि0 23.03.21	8.038	04F2/2021-22	0.000		25%	19.01.2022	Dilip Kumar Upadhyay
5	Ordinary repair work in km 0.00 to 9.70 of Rampur-Halmaid Road for the year 2021-22 under Non-Plan	-	30.000	3138(एस0) दि0 08.10.21			0.000		-		Krishna Dayal Prasad
6	Ordinary Repair work in km 0.00 to 27.80 of Angara-Hahe-Rahe Road for the year 2020-21	-	50.000	3138(एस0) दि0 08.10.21			0.000		-		Senjit Prasad Singh

SPILL OVER

1	Special Repair of Divisional Office Building including boundary wall under road division, ranchi(Gramin) for the year 2020-2021	-	11.513	विभागीय पत्रांक 2794(एस0) दि0 13.09.2021	22.475	16F2/2020-21 10.02.2021	10.963	49%	85%	26.03.2021	Ms Rahul Enterprises
2	Construction of drain in 1st km of taimara ghatai dasam fall road for the year 2020-21	-	17.797	विभागीय पत्रांक 2794(एस0) दि0 13.09.2021	17.797	21F2/2020-21 04.03.2021	0.000	0%	50%	26.03.2021	Harshvardhan Sharma

Vivekadhin

1	Traffic Restoration of Banta-Rahe-Bundu Road from km. 19.00 to 33.00 for the year 2021-22	-	20.00	1670(एस0) दि0 05.07.21	2.465	05F2/2021-22	0.000		75%	03.01.2022	Sanjit Kumar
---	---	---	-------	------------------------	-------	--------------	-------	--	-----	------------	--------------

Circle : Ranchi ,
Division :- Lohardaga
Name of EE-Sri Ravindra Kumar

Vivekadhin

1	Bush Cutting for Proper Sight Distance in Shankh-Chatra (Lukaiya More) Road.	-			1.97	13.08.2021 01F2/2021-22	1.97	100%	100%	19.08.2021	Ram Kumar Pandey, Panki, Palamau.
2	Emergent Work for Curve Rectification in K.M. 21st of Shankh-Chatra (Lukaiya More) Road (PART - 'A').	-		E.I.C., R.C.D., Letter	2.49	13.12.2021 06F2/2021-22	2.48	100%	100%	19.12.2021	Nidhikant Prasad, Lohardaga.

Month : December, 2021

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of Portico Parapet and Partition in R.C.D., Road Division, Lohardaga Office Campus & Road Safety Signages In Kutchary Chowk to Lohardaga Railway Station Road.	-	25.00	No.-1670(S) Dated 05.07.2021	2.46	18.12.2021 07F2/2021-22	2.46	100%	100%	24.12.2021	Naiyer Alam, Lohardaga.
4		-					0.00				

Non Plan

1	Construction of 'W' Metal Beam Crash Barrier from k.m. 2, 3 & 4 in Narrow Carriage Width (4.00 m. to 4.50 m.) in Kesa More-Mandar Road.	-	20.00	18.10.2021 3138(S)	14.79	30.11.2021 02F2/2021-22	0.00		--	29.01.2022	Sri Mumtaz Ahmad, Changani, Bero, Ranchi.
2	Installation of one no. Overhead Full Gantry in k.m. 12th Barki Champi More (Origin of Damodar River, Chulhapani) in Shankh-Chatra (Lukaiya More) Road.	-	18.00	18.10.2021 3138(S)	9.00	02.12.2021 03F2/2021-22	0.00		--	01.02.2022	Sri Praveen Kumar, Deputy Para, Ranchi.
3	Renovation of Godown Situated in Road Division, Lohardaga Campus.	-	10.00	18.10.2021 3138(S)	10.00	11.12.2021 04F2/2021-22	0.00		25%	10.03.2022	Naiyer Alam, Amla Toli, Lohardaga.
4	Repair Work of Road Sub-Division, Lohardaga Office.	-	5.00	18.10.2021 3138(S)	5.00	13.12.2021 05F2/2021-22	0.00		25%	12.03.2022	Md. Sahzad, Amla Toli, Lohardaga

Circle : Ranchi ,
Division :- Simdega
Name of EE-Sri Nirmal Kumar Singh

SPILL OVER

1	Ordinary Repair work of Simdega-Sewai-Kinkel-Kurdeg-Kutmakachhar upto Chhatisgarh Border Road.	63	60.00	12.09.2020/2172(S)	47.012	28.12.2021 8F2/ 2020-21	46.078	100%	100%	27.03.21	M/S Shanti Construction, Simdega
2	Special Repair Work of Putritoli-Barasloya-Lacharagarh-Jaldega upto Pandripani NH-23 road .	75.20	25.00	12.09.2020 / 2172(S)	18.638	14.12.2021 07F2/ 2020-21	0.000	0%	91%	14.02.21	MD. NASIM, Bari Bazar, Chaibasa,
3	Ordinary Repair of Bridge at 62th km of Simdega-Jaldega-Hurda-Girda upto Pandripani Road. (2020-21)		5.00	08.12.2020 /2978(S)	4.992	08.02.2021 10F2 2020-21	0.000	0%	5%	07.03.21	Arvind Kumar, Ranchi
4	Construction of 200m Drain in KM-30 inPutritoli(Dolongsera on MDR-45)-Timbermore-Rampur-Boroseta-Jitutoli-Beraergi(upto Koel river) road. (2020-21)		9.000	1185(S)/ 23.03.2021	8.976	03.06..2021 02F2 2021-22	8.964	100%	100%	27.06.2021	Md. Irshad, Simdega

Month : December, 2021

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Construction of 100m Drain in KM-39.95 in Kolebira(SH-04)-Gangutoli-Jamdih (NH-143.) Road. (2020-21)		4.545	1185(S)/ 23.03.2021	4.447	03.06.2021 01F2 2021-22	4.277	100%	100%	22.06.2021	Champion Enterprises, Ranchi
		138.4	103.55		84.07		59.32				

Non Plan

1	Special repair of Simdega-Sewai-Kinkel-Kurdeg-Kutumakchar upto Chhatisgarh Border road (MDR-44) in km 2, 3,4,5,6,51,52,53,54,55, 62 and 63.	63.20	100.00	08.10.2021/3138(S)	0.00		0.00				
2	Ordinary Repair of Putritoli-Barasloya-Lacharagarh-Jaldega upto pandripani NH-23 Road(MDR-45) in 16.00 to 24.00 and km 1,6,7, 74.	73.60	50.00	08.10.2021/3138(S)	0.00		0.00				
3	Ordinary Repair of Simdega-Jaldega-Hurda-Girda Upto Manoharpur Road(MDR-42) in km 10.00 to 20.00 and km 24-00 to 32.00.	73.70	40.00	08.10.2021/3138(S)	0.00		0.00				
4	Ordinary repair of Putritoli(Dolongsera on MDR-45)-Timbermore-Rampur-Boroseta-Jitutoli-Beraergi(upto Koel river) road from km 23.00 to 24.00 km	31.80	5.00000	08.10.2021/3138(S)	4.99541	29.11.2021 12F2 21-22	0.00	0%			Subodh Kumar, Kolebira, Simdega
5	Painting of Bridge & Culvert of Simdega-Rengari-Kersai-Bolba upto Odisa Border road (MDR-43)	48.21	5.00000	08.10.2021/3138(S)	0.00		0.00				
6	Construction of Guard wall and Repair of culvert in km 9th of Kairbera-banabira-Bakrikona-Kondra road (ODR)	26.00	7.00000	08.10.2021/3138(S)	0.00		0.00				
7	Construction of bridge railing in km 8 and installation of crash barrier near bridge in km 12.00 of Kurdeg-Karamdih-Gariyajore upto chhatisgarh boarder.	11.85	5.00000	08.10.2021/3138(S)	3.69796	29.11.2021 13F2 21-22	0.00	0%			Ashish Kumar Singh, Simdega
8	Repair of 2 nos. full gantry and 2 nos. half gantry in different roads of RCD, Road Division Simdega.		20.00000	08.10.2021/3138(S)	10.42	29.11.2021 11F2 21-22	0.00	0%			
9	Repair of expansion joint & Railing in km 24 of Simdega-Sewai-Kinkel-Kurdeg-Kutumakachhar upto Chhatisgarh Border road.		1.40000	08.10.2021/3138(S)	0.00		0.00				
10	Repair of expansion joint in Simdega-Jaldega-Hurda-Girda Manaharpur road bridge at Ch.3.00 and 8.00 km		1.50000	08.10.2021/3138(S)	0.00		0.00				
11	Installation of kilometer post in all roads of road division Simdega under non plan for the year 21-22		20.00000	08.10.2021/3138(S)	13.55978	25.11.2021 08F2 21-22	0.00	0%			Md. Sabir Ansari, Simdega
12	Full gantry sheet replacement work in km 74 of Simdega-Jaldega-Hurda-Girda-Manaharpur Road (MDR-42)	73.70	11.50000	08.10.2021/3138(S)	6.09488	27.11.2021 10F2 21-22	0.00	0%			Dilip Kumar Roy, Deoghar.
13	Installation of Half gantry at 0.00 km of Putritoli(Dolongsera on MDR-45)-Timbermore-Rampur-Boroseta-Jitutoli-Beraergi(upto Koel river) road (ODR)	31.80	6.00000	08.10.2021/3138(S)	0.00		0.00				
14	Full gantry sheet replacement in km 14.00 of Simdega-Rengari-Kersai-Bolba upto Odisa Border road Part-II.	48.20	6.00000	08.10.2021/3138(S)	3.16532	27.11.2021 09F2 21-22	0.00	0%			Dilip Kumar Roy, Deoghar.
		482.06	278.40		41.93	0.00	0.00				
	Total	620.46	381.95		125.99	0.00	59.32				