

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Roads-Plan)

State Plan Road Works

Month : February, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
Circle : DUMKA Div : DUMKA Name of EE-Sri Satyendra Kumar									
1	Widening & Strengthening of Kharoni chowk to Durgapur Road (L- 0 to 18.825 km) (CW-5.5m)	18.83	5161.32/Deputy Secretary, Jharkand Ranchi letter no. 7618(S) Date 10.10.14	4603.76/16.0 3.2015 37(S.B.D)/ 2014-15	4405.96	95.70	100%	15.08.2016	CSR Infratech India Pvt Ltd
2	Widening & Strengthening of Gopikandar-Pakuria Road from 0 to 13 km under Road Division, Dumka (L- 20 km, Under Road Division, Dumka-13km) (L-13 KM) (CW-7.0m) Bridge - 5th km - 2x14 11th km - 2x16	13.00	4921.69/ Deputy Secretary, Jharkand Ranchi letter no. 5454(S) Date 26.08.2016	3443.18/28.0 2.2017 27(S.B.D)/ 2016-17	3546.03	102.99	100%	27.08.2018	M/s M & S Co.

State Plan Road Works

Month : February, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
3	Widening and Strengthening of Raghunathpur to Barmasia Road (Total length-26.525km) for the year 2017-18. (L-26.525km) (CW-7.0 m)	26.53	4913.23/ Deputy Secretary, Jharkand Ranchi letter no. 2460(S) Date 03.05.17	3736.34/25.0 1.2018 26(S.B.D)/ 2017-18	4514.00	93.41	100%	24.08.2019	Sandipan Parmanik
4	Reconstruction of Tongra to Maheshbhatan Via Bilkandi, Jaytara Road (Total length 21.619 Km) for the year 2017-18. (L-21.619 KM) CW-5.5 m Bridge 3rd km 1x16m 7th km 1x16m 16th km 1x10m	21.62	6197.58/ Deputy Secretary, Jharkand Ranchi letter no. 2749(S) Date 19.05.17	5484.75/15.0 1.2018 25(S.B.D)/ 2017-18	5573.88	101.63	100%	14.05.2019	M/s M & S Co.
5	Reconstruction of Chakalta - Bhalpahari Road (Total length-12.825 km) for the year 2017-18. (L-12.825 Km) (CW-5.5 m) Bridge 4th km - 1x24m 10th km - 1x18m	12.825	3098.32/ Deputy Secretary, Jharkand Ranchi letter no. 3603(S) Date 27.06.17	2635.41/23.0 2.2018 29(S.B.D)/ 2017-18	2454.09	93.12	100%	22.05.2019	Varaha Infra Ltd

State Plan Road Works

Month : February, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
6	Widening and Strengthening of Maluti to Benagaria, Chitgaria Road from 0 to 12.075 Km for the year 2018-19. (CW-7.0 m) Bridge 10th km - 5x10m 11th km - 1x16m	12.075	3213.92/ Deputy Secretary, Jharkand Ranchi letter no. 3794(S) Date 29.06.2018	2799.1/27.02.2019 29(S.B.D)/ 2018-19	2625.84	93.81	99.5%	26.02.2020	M/s M & S Co.
7	Reconstruction of Hathipathar (Dumka-Deoghar Road) to Nakti (Dumka -Sahebganj Road) (Including Bridge Construction) (Total length-7.442km) for the year 2018-19. (CW-5.5 m) Bridge 4th km - 1x18m	7.442	2011/ Deputy Secretary, Jharkand Ranchi letter no. 5059(S) Date 31.08.18	1744.5/26.02.2019 28(S.B.D)/ 2018-19	871.71	49.97	65%	25.10.2019	J.K.Associates
8	Improvement of Riding quality of Pattabari-Masanjore Road (MDR-196) for the year 2019-20 Length-15.30 Km. (CW-7.00m)	15.30	907.026/ Joint Secretary, Jharkand Ranchi letter no. 2647(S) Date 28.05.19	702.56242/23.10.19 23(SBD)/ 2019-20	702.53	100.00	100%	22.02.2020	Harinandan Choudhary
9	Improvement of Riding Quality of Jama - Jamtara Road 2019-20 Length-2.610 Km (CW-7.0m)	2.610	165.753/ Joint Secretary, Jharkand Ranchi letter no. 2692(S) Date 30.05.19	146.68/03.09.2019 12F2/19-20	145.66	99.30	100%	02.11.2019	H N Choudhary Construction pvt Ltd

State Plan Road Works

Month : February, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
10	Construction of Baba Basukinath Ring Road (L- 2.325 km) (CW-7.0 m) Row - 30 m	2.325	629.69/ Deputy Secretary, Jharkand Ranchi letter no. 8481(S) Date 18.09.2013	/	150.00	0.00	-	-	-

State Plan Road Works

Month : February, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
11	Construction of Ring Road Dumka (Dumka Bypass) (Total Length - 0 to 7.45 Km) (CW-7.0 m) ROW - 60m	7.450	1917.29 ----- 2390.00 ----- 3677.255/Deputy Secretary, Jharkand Ranchi letter no. 2923(S) Date 23.03.2013 Deputy Secretary, Jharkand Ranchi letter no. 4748(S) Date 07.07.2015 ----- Joint Secretary, Jharkhand Ranchi Letter No 3566(S) Dated 19.07.19	1589.18 ----- 760.7541/01.10.2015 41(S.B.D)/2015-16 ----- 31.10.2019 SUPPLEMENTARY 25(SBD)/2019-20	3502.75	99.62	100%	31-03-17	M/s Mohan Lal Jain

State Plan Road Works

Month : February, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
12	Reconstruction of Tharhimore to Tharhihat Road Total length-4.775 Km for the year 2019-20 (CW-5.5m)	4.775	1448.378/ Joint Secretary, Jharkand Ranchi letter no. 4822(S) Date 27.09.19	-/-	0.00	0.00	-	-	-
13	Reconstruction of Barapalsi at SH-17 to Tharimore at MDR-191 Road including Bridge over Bhurbhuri river Total length-17.125 km for the year 2019-20. CW-5.5m Bridge - 3rd km 4x24m	17.125	4433.01/ Joint Secretary, Jharkand Ranchi letter no. 4510(S) Date 11.09.19	3498.01426/0 1.11.19 35(SBD)/ 2019-20	0.00	0.00	15%	30.04.2021	Rajbir Construction pvt Ltd
14	Construction of Jama-Barapalsi Road (Length-7.00 Km) and High Level Bridge Over Mayurakshi River. CW - 7.0 m Bridge - 8x20.6m	7.000	6060.2/ Joint Secretary, Jharkand Ranchi letter no. 4981(S) Date 10.10.19	4322.10527/3 1.12.19 36(SBD)/ 2019-20	0.00	0.00	-	30.12.2021	M/s M & S Co. M. S. Tower, Dangalpara, Dumka
15	Improvement of Riding quality of Vivekanand Chowk to Annapurna Chowk via Tin Bazar & Tata Show Room Chowk for the year 2019-20 Length-2.25 Km. (CW - 5.5/7 m)	2.250	154.774/ Joint Secretary, Jharkand Ranchi letter no. 5187(S) Date 21.10.19	138.16257/10 .01.2020 37F2/19-20	137.80	99.74	100%	09.04.2020	Ram Prakash Singh Builders Pvt Ltd Near Bhojpur Hotel, Thana Road, Dumka

State Plan Road Works

Month : February, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10

28630.24

Circle : DUMKA
Div : DEOGHAR
Name of EE-Sri Rajendra Prasad

1	Construction of Cover Drain with Road from Bilasi-Chhatisi-Circular Road (Total Length - 0.900 KM)	0.900	<u>1064.99</u> J.S. RCD LT. No. 5812(S), dt-18.10.17	<u>1077.20000</u> 58 SBD/ 2017-18 dt.06.03.18	683.388	63%	64%	05.12.18	Sri Manoj Kumar Singh, Vill.-Chapariya, P.O.- Koiridih, Deoghar
2	Construction of Cover Drain with Road from Pandit B. N. Jha Road to Bilasi via Bambam baba Road (Total Length-1250.00 mtr.)	1.250	<u>1714.00</u> J.S. RCD LT. No. 6147(S), dt-09.11.17	<u>1733.44641</u> 59 SBD/ 2017-18 dt.06.03.18	387.987	22%	27%	05.12.18	Sri Pancham Kumar Mishra, Purandaha, Deoghar.
3	Reconstruction of Road (i) Khaga (on Jama-Jamtara Road) to Futani Chowk-Digri (on Sarath-Karmatand road) (ii) Futani Chowk to Dumaria More (iii) Dumaria More to Mahapur Road (on Sarath-Karmatand road), Total Length - 28.578 KM (Including Bridge Construction)	28.578	<u>6198.38</u> J.S. RCD LT. No. 2483(S), dt-03.05.17	<u>3752.63648</u> 63SBD/ 2017-18 dt.22.03.18	2268.877	60%	62%	21.09.19	Mother India Construction Pvt. Ltd., Kankarbagh, Patna, Bihar
4	Widening and Strengthening/ Reconstruction of Baratand More - Kurwa - Rangamatiya - Palojori (on SH-15) (Total Length - 25.594 KM) (including Bridge Construction)	25.594	<u>7452.90</u> J.S. RCD LT. No. 891(S), dt-13.02.18	<u>4320.18064</u> 26SBD/ 2018-19 dt.25.09.18	1432.415	33%	34%	24.03.20	Bhupendra-Sinha Joint Venture, Karnibagh, Deoghar
5	Improvement of Riding Quality (IRQP) work in km 0.00 to 20.00 (Length-20.00 KM) of Sarath-Palojori Road (MDR-222).	20.000	<u>926.989</u> J.S. RCD LT. No. 3835(S), dt-02.07.18	<u>979.68484</u> 33SBD/ 2018-19 dt.20.11.18	850.000	87%	100%	19.05.19	Amhara Construction Private Limited, Rajendra Nagar, Patna

State Plan Road Works

Month : February, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
6	Widening and Strengthening/ Reconstruction of Saharjori More (On MDR-222) - Aasanbani-Algebra - Dumdumi - Danarbad-Karown (On Ranga Sirsa- Karmatanr Road) (Total Length- 26.222 KM) (Including Bridge Construction) At Ch: 3+800 (2x12.0m)	26.222	<u>7583.51</u> J.S. RCD LT. No. 5072(S), dt-31.08.18	<u>6260.21911</u> 37SBD/ 2018-19 dt.18.01.19	7462.475	97%	82%	17.07.20	MKS-SUB JOINT VENTURE, Vill.- Chaparia, PO- Koiridih, Deoghar
7	Widening and Strengthening of Kajra (on Mahuwadabar-Kurmidih-Sarwan Road) - Bagdora - Barasoli - Bahran -Gashko More (on Mahuwadabar - Kurmidih - Sarwan Road) Road (Total Length 8.470 KM)	8.470	<u>2382.653</u> J.S. RCD LT. No. 3714(S), dt-26.06.18	<u>1613.87364</u> 38SBD/ 2018-19 dt.22.01.19	1349.473	84%	92%	21.11.19	Sri Manoj Kumar Singh, Vill.- Chapariya, PO- Koiridih, Deoghar
8	Widening and Strengthening/ Reconstruction of Pichhdibaad (On MDR-229) - Sangramlodhiya-Deosang More (Deoghar) (On Bajnathpur-Koriyasa Road) (Total Length - 16.075 KM) (Including Bridge Construction)	16.075	<u>4980.155</u> J.S. RCD LT. No. 5104(S), dt-31.08.18	<u>2775.99734</u> 41SBD/ 2018-19 dt.09.02.19	495.862	18%	25%	08.02.21	Mother India Construction Pvt. Ltd., Kankarbagh, Patna.
9	Widening & Strengthening/ Reconstruction of Murchura More(on NH 114A)- Chathara-Bagdabra-Kolhadiya-Sonraidhi (on MDR-224) Road (Total Length- 13.966 KM) including Bridge Construction at CH : 0+764 (4x16m)	13.966	<u>4159.682</u> J.S. RCD LT. No. 2809(S), dt-11.05.18	<u>2695.06233</u> 43SBD/ 2018-19 14.02.19	1299.986	48%	50%	13.08.20	HCPL-GL Joint Venture, Station Road, Deoghar
10	Improvement of Riding Quality (IRQP) work of Satsang Nagar- Bhirkhibad Road (MDR-235) (Length-31.75 KM)	31.750	<u>1729.602</u> J.S. RCD LT. No. 1140(S), dt-22.02.19	<u>1364.39146</u> 22SBD/ 2019-20 16.07.19	1300.000	95%	100%	15.03.20	Sujata Udit Builders Pvt. Ltd., Williams Town, Deoghar

State Plan Road Works

Month : February, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
11	Reconstruction of Karown (Dharmraj Mandir, on Dhiba-Karown Road) - Chandchaura-Kenbaria Asanbani- Budhikura (on Madankattha- Madhupur Road) Road (Total Length - 8.525 KM)	8.525	<u>3804.391</u> J.S. RCD LT. No. 1494(S), dt-05.03.19	<u>1926.12217</u> 25SBD/ 2019-20 29.07.19	279.452	15%	6%	28.03.20	Bhupendra Engineering and Construction Pvt. Ltd., Chitra, Deoghar
12	Widening & Strengthening of Sikitya (On Bavangama - Pathroll Road) to Shamalpur - Bonchbandh - Duba -Banvariya - Jiyakhara - Manigadhi (On NH-114A Sarath-Deoghar Road) (Total Length-18.950 KM) (Including Bridge Construction) at Ch. 11+700 (1x16m)	18.950	<u>5858.817</u> J.S. RCD LT. No. 1245(S), dt-27.02.19	<u>4175.92766</u> 40SBD/ 2019-20 dt-14.09.19	575.000	14%	22%	13.11.20	Manoj Kumar Singh, Vill.-Chaparia, PO-Koyridih, PS-Jasidih, Deoghar
13	Construction of Office Building for Road Sub - Division No. - 2, Deoghar -cum- Rest House		<u>133.28</u> J.S. RCD LT. No. 3431(S), dt-12.07.19	<u>98.19831</u> 49F2/ 2019-20 dt-01.10.19	27.363	28%	38%	31.07.20	Mahi Enterprises, Uma Kutir, Ambedkar Nagar, Barmasia, Deoghar.
14	Widening and Strengthening/ Reconstruction work of Devipur (on MDR-235)-Hussainabad (on Chandih-Tilona Road) Road (Total Length-4.60 KM)	4.600	<u>909.746</u> J.S. RCD LT. No. 3151(S), dt-26.06.19	<u>676.84487</u> 51SBD/ 2019-20 dt-17.10.19	670.873	99%	100%	16.03.20	Hari Nandan Choudhary, Dudhani, Bhagalpur Road, Dumka
15	Construction of Approach Road of Madhupur Sub Jail (from Lalgah to Sub Jail, Madhupur) (Total Length- 2.85 KM)	2.850	<u>991.159</u> J.S. RCD LT. No. 3500(S), dt-17.07.19	<u>500.74063</u> 71SBD/ 2019-20 dt-23.10.19	339.910	68%	80%	22.03.20	M/s Jai Mata Dee Construction, Argora, Ranchi
16	Widening and Strengthening of Ghiya More (on Sarath-Basti-Palojori Road) -Madhupur-Basbutiya -Kunjbona (on MDR-223) (Total Length 10.753 KM)	10.753	<u>3663.596</u> J.S. RCD LT. No. 3389(S) dt-10.07.19	<u>2319.40560</u> 72SBD/ 2019-20 dt-23.10.19	0.000	0%	2%	22.07.20	Bhupendra Engineering and Construction Pvt. Ltd., Chitra, Deoghar

State Plan Road Works

Month : February, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
17	Re-construction of Koeridih Main Road (on Punasi- Jasidih road) to Dighariya Road (on NH-333 to Punasi road) and Chaparia to Ramaldih Link Road (Total Length-6.318) (Including Bridge Construction	6.318	<u>2792.499</u> J.S. RCD LT. No. 3561(S) dt-19.07.19	<u>1987.02737</u> 73SBD/ 2019-20 dt-25.10.19	838.976	42%	42%	24.10.20	Sri Manoj Kumar Singh, Vill.-Chaparia, PO-Koiridih, PS-Jasidih, Deoghar
18	Re-Construction of Lalgarh (on NH-114A) - Lakha- Nawadih-Kasiyawa-Chobana-Jhiluwa-Baskopi Road (Total Length-9.728 KM)	9.728	<u>2802.318</u> J.S. RCD LT. No. 3632(S) dt-22.07.19	<u>1300.00000</u> 74SBD/ 2019-20 dt-25.10.19	150.000	12%	15%	24.06.20	J. K. Associates, Agar Nagar, Sangrur, Punjab, Local Add.- Indel Regency, Near Vishwa Nath Mandir, Barganda, Giridih

20412.04

Circle : Dumka									
Div : Godda									
Name of EE-Sri Munna Lal									
1	Widening & Strengthening of Sarotiya(On MDR- 200) - Belari-Pathra (On NH- 133) road (Total Length- 5.718 KM) for the year 2019-20.	5.72	<u>1207.652 Lakh</u> RCD Lt. No. 3443(S) dated 15.07.19	<u>827.53561</u> <u>Lakh</u> SBD 01/2020- 21 Dated: 08-10-2020	127.57	15.42%	#####	07.05.2021	Pancham Kumar Mishra, Purandaha, Deoghar
2	Reconstruction/Widening and strengthening of Ghorichak Dighi Bypass Road from Mohani Chowk Road (20th km of Ghorichak Dighi Road) to Yadav tola (11th Km of Mahagama Dighi Road) (Total Length- 2.845 Km)	2.85	<u>962.039 Lakh</u> RCD Lt. No. 4227(S) dated 22.08.19	-	-	-	-	-	-

State Plan Road Works

Month : February, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
3	Widening, Strengthening/Reconstruction of Parasi to Sirsa Road Via Thakurgangti road including Bridge (Total Length- 4.910 KM).	4.91	<u>1217.975 Lakh</u> RCD Lt. No. 4653(S) dated 19.09.19	-	-	-	-	-	-
4 (a)	Widening Strengthening / Re Construction of Nunajor-Shahpur Beldiha-Parsa road (Km 00.00 to 16.60)	16.60	<u>4469.417 Lakh</u> RCD letter no. - 8112(S) dated 05.09.13	<u>4067.99128 Lakh</u> SBD 01/2014-15	4022.78	98.89%	#####	14.04.16	Vijeta Projects and Infrastructures limited, Ranchi
4 (b)	Remaining Work of Widening Strengthening / Re Construction of Nunajor-Shahpur Beldiha-Parsa (MDR- 206) road (Km 00.00 to 16.60)	16.60	<u>4469.417 Lakh</u> RCD letter no. - 8112(S) dated 05.09.13	-	-	-	-	-	-
5 (a)	RECONSTRUCTION OF ROAD (INCLUDING BRIDGES) (I) FIROZPUR-BHAGAYAI & (II) MEHARMA-WAZIDPUR-BUDHASAN(JHARKHAND-BIHAR BORDER) INCLUDING BAZIDPUR-KHIRONDHI LINK ROAD (TOTAL LENGTH- 22.44	22.44	<u>7249.101 Lakh</u> RCD Lt. No. 2459 (S) dated 03.05.17	<u>5162.30095 Lakh</u> SBD 01/2018-19 Dated: 14-08-2018	765.05	14.82%	15%	13.02.20	Unique Construction, Unique House, Mahalaxmi complex, Surat.

State Plan Road Works

Month : February, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
(b)	Remaining Work of Reconstruction of Road (Including Bridges) (i) Firozpur-Bhagayai & (ii) Meharna-Wazidpur-Budhasan(Jharkhand-Bihar border) Including Bazidpur-Khironthi Link road (Total Length-22.44 k.m.) Under Road Division, Godda.	22.44	<u>7249.101 Lakh</u> RCD Lt. No. 2459 (S) dated 03.05.17	-	-	-	-	-	-
6	Widening & Strengthening/ Reconstruction work of road from Mohanpur (on NH-133) -Karkdih-Dalawar-Bhandaridih- Anjana more road (Length- 11.700 km) and Bhandaridih to Beldiha (MDR- 206) link road (Length- 5.425 km) (Total Length- 17.125 k.m.) for the year 2018-19.	17.13	<u>6732.868 Lakh</u> RCD Lt. No. 3797 (S) dated 29.06.18	<u>4461.12059 Lakh</u> SBD 03/2018-19 Dated:27-02-2019	2480.13	55.59%	65%	26.03.20	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi.
7	Reconstruction to 2 Lane of Taljhari-Poriyahat-Dande More upto PWD road in Godda District (Total Length- 31.00 Km) for the year 2018-19.	31.00	<u>12051.748 Lakh</u> RCD Lt. No. 1545 (S) dated 06.03.19	<u>10123.82513 Lakh</u> SBD 02/2019-20 Dated: 30-07-2019	4503.17	44.48%	46%	29/04/21	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi

State Plan Road Works

Month : February, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
8	Widening and Strengthening/ Reconstruction of Meharma(NH-133)Tetaria-Parasi Sahebganj via Tharkurgangati Road (Total Length- 19.010km) for the year 2018-19.	19.01	<u>4786.253 Lakh</u> RCD Lt. No. 1251 (S) dated 27.02.19	<u>3514.73675 Lakh</u> SBD 03/2019-20 Dated: 09-08-2019	1350.00000	38.41%	40%	08/02/21	M/s S. K. Tekriwal, Pathargama, Godda
9	Widening and Strengthening of road from 14th km of Godda-Sunadarpahari-Dharampur road at Tesobathan to 39th of Godda-Pirpanti roat at Mahadeo Bathan via- Ghatiyari, Khairu Bazar (Total Length- 36.25 Km) for the year 2018-19.	36.25	<u>9341.507 Lakh</u> RCD Lt. No. 1491 (S) dated 05.03.19	<u>9150.5979 Lakh</u> SBD 01/2019-20 Dated: 26-07-2019	1600.00	17.49%	28%	25/07/21	M/s M & S Company, M.S Tower, Dangalpara, Dumka
10	Widening, Strengthening & Reconstruction of Gandhigram to Chandni chowk road (Total Length- 20.150 k.m.)	20.15	<u>4066.255 Lakh</u> RCD Lt. No. 3061 (S) dated 05.06.17	<u>4052.73354 Lakh</u> SBD 02/2017-18 Dated:22-02-2018 (Revised)	3759.08	92.75%	100%	20.06.19	M/s S. K. Tekriwal, Pathargama, Godda

State Plan Road Works

Month : February, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
11	WIDENING & STRENGTHENING OF ROAD (INCLUDING BRIDGES) FROM MOTIYA-DUMARIYA (ON NH- 333A) TO SUGABATHAN (NH-133) (TOTAL LENGTH- 20.250 K.M.) UNDER ROAD DIVISION, GODDA.	20.25	<u>5941.779 Lakh</u> RCD Lt. No. 3600 (S) dated 27.06.17	<u>5062.7987 Lakh</u> SBD 03/2017-18 Dated:27-02-2018	4318.46403	77.40%	83%	26.02.20	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi.
12	Reconstruction of (I) Khutahri more (On Doe-Diyajori road)- Sarotiya (On Ghorichak-Dighi road) road (Length- 1.95 K.M.) & (II) Sonagugi more- Madhura tikar road (Length- 0.475 K.M.) (Overall length - 2.425 K.M.) Under Road Division, Godda.	2.43	<u>713.52 Lakh</u> RCD Lt. No. 545 (S) dated 25.01.18	<u>415.14696 Lakh</u> SBD 02/2018-19 Dated:29-08-2018	310.00	74.67%	75%	28.02.19	Pancham Kumar Mishra, Purandaha, Deoghar
13	Widening & Strengthening of Pathargama-Bansjori via RajaBhitha Road with Const. of High level Bridge (Total Length of Road - Km 9.850)	9.85	<u>2425.976 Lakh</u> RCD Lt. No. 3425 (S) dated 01.06.16	<u>1725.15404 Lakh</u> SBD 05/2016-17 dated 24.11.16	1755.50	101.76%	100%	23.02.18	Amitabh Construction pvt. ltd. Koderma.

State Plan Road Works

Month : February, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
14	Widening & Strengthening of Road from Pathargama-Basantrai-Koriyana road (MDR-205) (Total Length- 22.958 K.M.) (Including Land Acq.)	22.96	<u>8740.964 Lakh</u> RCD Lt. No. 1465 (S) dated 10.03.17	<u>5770.9482 Lakh</u> SBD 01/2017-18 Dated:03-10-2017 (Revised)	6551.06	99.98%	#####	01.11.19	M/s M & S Company, M.S Tower, Dangalpara, Dumka.
15	Widening & Strengthening of Road from 16th Km of Godda-Pirpainti Road at Doe to 31th Km of Godda-Pirpainti road at Diyajori Chowk via Balbadda, Malpa, Madhura (Total Km 28.00)	28.00	<u>6890.259 Lakh</u> RCD Lt. No. 6583(S) dated 21.09.15	<u>6372.47084 Lakh</u> SBD 04/2015-16 dated 21.02.16 Supplimentary Agr. No.-02 SBD/2020-21 Amt. 524.94966	6859.38109	99.35%	100%	20.10.17	M. G. Contractor, Panchkula, Haryana

State Plan Road Works

Month : February, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
16	Widening & Strengthening of Boarjore to Ghorichak Road via Bishunpur Km 0.00 to 15.466	15.47	<u>4352.022 Lakh</u> RCD Lt. No. 6574(S) dated 21.09.15	<u>3309.16916</u> Lakh SBD 03/2015-16 dated 21.02.16 Supplimentar y Agr. No.- 03 SBD/2020-21 Amt. 291.59372	3926.01508	97.92%	100%	20.02.17	M. G. Contractor, Panchkula, Haryana
17	Widening and Strengthening of Road from Nayanagar to Hanwara (Bihar border) via - Milky, Parasa, Narotampur, Dumariya, Ramkol (Total Length - 21.1 Km)	21.10	<u>5346.609 Lakh</u> RCD Lt. No. 8697(S) dated 28.12.15	<u>5705.1827</u> Lakh SBD 01/2016-17 dated 28.06.16 (Revised)	6174.50	97%	97%	10.11.18	M/s S. K. Tekriwal, Pathargama, Godda

48502.689

Circle : DUMKA
Div : Jamtara
Name of EE-Sri Pradeep Kumar

State Plan Road Works

Month : February, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
1	W/S of Jamtara-Karmatarn-Laharjori Road	29.18	<u>9014.472</u> Lt.No.9130(S) Dt. 26.12.14	6362.24949 01-SBD/14-15 17.09.14	5849.963	55.00%	76%	26.08.2016	M/s KCPL, HYDRABAD
2	W/S of Dhotla More to Nala Road from Km 0.00 to 19.950 for the Year 2014-15.	19.95	<u>3708.36900</u> Lt.No.6476(S) Dt.01.09.14	3602.99374 05/SBD/14-15 26.12.14	2965.865	72.64%	93%	15.03.2016	M/s KCPL, HYDRABAD
3	W/s of Anguthia more to Babupur road from Km 0.00 to 19.880 for the Year 2014-15.	19.88	<u>4882.85100</u> Lt.No.6943(S) Dt.12.09.14	5051.9970 06/SBD/14-15 26.12.14	3953.119	72.82%	95%	30.09.2016	M/s KCPL, HYDRABAD
4	W/s of Narayanpur-Tarani-Jagrudih(Bajraghat) road & Tarani-Chirudih -Pabia Link road	21.30	<u>4472.927</u> Lt.No.872(S) 13.02.2018	3164.29708 01/SBD/18-19 Dt. 09.03.19	870.701	27.50%	36%	08.09.2020	M/s Daroga Pradhan, Hirapur, Dhanbad
5	W/s of Mohnabank to Nala road	14.20	<u>4187.664</u> Lt.No.4217(S) 21.08.19						

13639.65

State Plan Road Works

Month : February, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
Circle : Dumka Div : Pakur Name of EE-Sri Rajesh Kumar									
01	Widening and Strengthening of Road from Ranipur Chowk via Gopalpur Dhangapara to Puchaibera PANAM Road (0.00 to 21.80 KM)	21.80	<u>4393.36</u> D/S L. No. 1774(S) Dt. 03-03-14	<u>4830.09</u> 8-SBD/14-15 Dt. 08-10-14	4378.220	91%	95%	07.04.16	Ksheeraabd Constructions Pvt Ltd
02	Widening and Strengthening /Re-Construction Road from Malphari PWD Road to Patthargatta via Bahirgram Road Length- 9.00 KM.)	9.00	<u>3741.853</u> J/S L. No. 6408(S) Dt. 21.11.17	<u>2328.62</u> 01-SBD/18-19 Dt. 12-04-2018	2380.160	102%	100%	11.01.19	Spica Projects and Infrastructures Pvt Ltd
03	IRQP work of Pakur-Maheshpur Road (0.00 to 27.046 KM)	27.05	<u>1430.748</u> J/S L. No. 1572(S) Dt. 06.03.2019	-----	0.000	0%			

6758.380

Circle : Dumka Div : Sahebganj Name of EE-Sri Surendra Prasad									
--	--	--	--	--	--	--	--	--	--

State Plan Road Works

Month : February, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
1	Widening and Strengthening of Harinchara to Barhait from K.M. 0.00 to 23.60 and Kherwa Shivgadi Link Road from K.M. 0.00 to 3.60 under Road Division, Sahibganj	27.20	Rs. 6970.818, Deputy Secretary RCD, Jharkhand, letter no. 6680 (s), dated 01.09.2014 and 5677 (s), Dt. 11.10.2017	Rs. 4953.50397 14SBD/2014-15, Dt. 20.10.2014	6934.031	99.77%	100%	19.04.2016	Bhartia Infra Projects Ltd.
2	Widening and Strengthening of Shobhanpur Bhatta to Rajgaon via kishan prasad from K.M. 0.00 to 19.625 under Road Division, Sahibganj	19.63	Rs. 6018.094, Deputy Secretary RCD, Jharkhand, letter no. 7022 (s), dated 08.10.2015	Rs. 5853.4306 14SBD/2015-16, Dt. 19.01.2016	5775.467	83.98%	95%	18.07.2017	Ram Kripal Singh Construction Pvt. Ltd.
3	Reconstruction work of Pachkathiya (SH-18), Rakshi - Talbaria (SH-18) and Rakshi-Barhait (SH-18) Link Road of total length 14.082 KM	14.08	Rs. 3487.023, Dept. Secretary of Jharkhand R.C.D. Jharkhand, Ranchi Letter No. 8691 (S) dt. 28.02.2015	Rs. 3440.38479 02 SBD/16-17, Dt. 10.06.2016	2642.887	66.21%	92%	09.12.2017	M/s Mohan Lal Jain, Murshidabad, WB

State Plan Road Works

Month : February, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
4	Widening and Strengthening of Mirzachouki-Boarijore-Simra from K.M. 0.000 to 17.000 (Total 17.00 K.M.) under Road Division, Sahibganj	17.00	Rs. 2460.393, Deputy Secretary RCD, Jharkhand, letter no. 9124 (s), dated 26.12.2014	RS. 2015.7001 04SBD/2015-16, Dt. 09.09.2015	1970.905	79.32%	90%	08.09.2017	CSR Infratech India Pvt. Ltd.
5	Reconstruction of Road with bridge from Maharajpur (on NH-80) to Sharmapur (on NH-80) via Taljhari-Kalyanchak-Padaria More-Tinpahar-Bakudih Road K.M. 0.00 to 37.255 under Road Division, Sahibganj	37.26	Rs. 11045.027, Joint Secretary of Jharkhand R.C.D. Jharkhand, Ranchi Letter No. 2453 (S) dt. 03.05.2017	Rs. 11063.7011 8 16 SBD/2017-18 Dt. 21.11.17	12910.239	98.29%	100%	20.05.2020	M/s Sriram Enterprises and M/s S.K. Tekriwal (JV)
6	Widening and Strengthening/ Reconstruction of Lalbandh (MDR-210) to Mohanpur (NH-80) via Joka and Babupur Link Road (Total Length-14.305 KM) under Road Division, Sahibganj	14.31	Rs. 6810.454, Joint Secretary of Jharkhand R.C.D. Jharkhand, Ranchi Letter No. 3594 (S) dt. 27.06.2017	Rs. 4735.88343 21 SBD/2017-18 Dt. 07.03.2018	5692.551	97.08%	100%	06.03.2020	M/s Sriram Enterprises

State Plan Road Works

Month : February, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
7	Construction of Babupur Pandit Tola to Chutia More on Shivgadi Link Road under Road Division, Sahibganj (L-3.650 KM)	3.650	Rs. 3279.659, Joint Secretary of Jharkhand R.C.D. Jharkhand, Ranchi Letter No. 5678 (S) dt. 11.10.2017	Rs. 2007.71041 01 SBD/2018-19, Dt. 05.07.2018	2587.482	97.50%	100%	04.01.2020	M/s Sriram Enterprises
8	Widening and Strengthening of Mogalpara (NH-80)-Maharajpur-Bindupara-Faridpur (West Bengal Border) Road (Total Length-10.860 KM) under Road Division, Sahibganj	10.86	Rs. 3044.385, Joint Secretary of Jharkhand R.C.D. Jharkhand, Ranchi Letter No. 3591 (S) dt. 27.06.2017	Rs. 2720.102 13 SBD/2018-19, Dt. 30.10.2018	1971.093	51.46%	65%	29.04.2020	S.K. Tekriwal
9	Widening and strengthening of the existing approach road from NH-80 (Near Rail Gate 54 C) to the proposed Multimodal IWT Terminal at Samdaghat, to be upgraded into four lane (L-1.034 KM)	1.03	Rs. 1039.445, Deputy Secretary RCD, Jharkhand, letter no. 4240 (S), dated 21.07.2018	Rs. 906.82428 06 SBD/2018-19, Dt. 11.09.2018	906.824	92.55%	100%	10.06.2019	Baba Construction Pvt. Ltd.

State Plan Road Works

Month : February, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
10	Reconstruction of Udhwa (NH-80) to Sirasin (NH-80) via Radhanagar and Attapur Kathalbari Link Road, Total Length - 23.80 KM under Road Division, Sahibganj	23.80	Rs. 8903.621, Deputy Secretary RCD, Jharkhand, letter no. 3800 (S), dated 29.06.2018	Rs. 6442.52214 25 SBD/2018-19, Dt. 11.02.2019	3755.388	58.28%	75%	10.08.2020	M/s M & S Co., Dumka
11	Widening and Strengthening/ Reconstruction of Shivgadi Sanmany More Pwd Road To Dahujor Pwd Road Via Dumaria-Sanmany-Tegra-Amdanda (Length 23.470 Km) Under Road Division Sahibganj for the year 2019-20	23.47	Rs. 5883.535, Joint Secretary RCD, Jharkhand, letter no. 1500 (S), dated 05.03.2019	Rs. 4355.5587 07SBD/2019-20, Dt. 09.01.2020	200.000	4.59%	12%	08.07.2021	M/s S.K. Tekriwal
12	IRQP work of Fossil Park Link Road from KM 0.00 to 4.00 under Road Division, Sahibganj	4.000	Rs. 157.72, Joint Secretary RCD, Jharkhand, letter no. 6252 (S), dated 14.11.2017	Rs. 160.57994 01F2/2019-20, Dt. 24.09.2019	160.260	99.80%	100%	23.01.2020	M/s Chitra Construction

State Plan Road Works

Month : February, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
13	IRQP work from Barharwa Railway Fatak to NH-80 via High School and Barharwa Police Station in Sahibganj under Road Division, Sahibganj for the Year 2019-2020	0.750	Rs. 33.344, Joint Secretary RCD, Jharkhand, letter no. 2687 (S), dated 30.05.2019	Rs. 29.70786 06F2/2019-20, Dt. 19.10.2019	29.248	98.45%	100%	18.12.2019	Tabrej Alam

45536.38

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Bridges-Plan)

Month : February, 2021

State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Expenditure Grand Total (11+15)	% Financial Ach.	Overall Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
Circle : DUMKA Div : DUMKA Name of EE-Sri Satyendra Kumar									
1	Construction of high level Bridge with approach Road with approach road over Mayurakshi river from Murabahal to Makrampur including		19442.78		7346.00				UNDER SHAJ
2	High level Bridge Over Brahmani River at 20th km of Shivpahar-Saharjori-Hatia for the year 2018-19 under-RCDPLWEA			333.73 07.07.2018 04(SBD)/18-19	300.82	90.14	100%	06.07.2019	Sandeep Kumar
3	Approch Road of Pattabari Masanjore & Ranibahal Maheshkhal Road		3866.532 Lt 11387(s) dt 25.11.2013	-			-	-	-
4	Approach Road of High Level Bridge Dumka Rampurhat at 2nd Km		113.50 Lt 1413 dt 22.02.17	-			-	-	-

Circle : DUMKA
Div : DEOGHAR
Name of EE-Sri Rajendra Prasad

Month : February, 2021

State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval Amount	Agreement Amount	Expenditure Grand Total (11+15)	% Financial Ach.	Overall Achievement	Scheduled Date	Name of Contractor
	Name		Date/ Ref. No.	Date/ Ref. No.	(11+15)				
1	2	3	4	5	6	7	8	9	10
1	Construction of ROB no-618 on Giridih-Sarath road between Madhupur Station Joramaw station	-	<u>3379.79846</u> 6339(S) dt-08.09.15 (State share 1746.38989 lakh)	-	2891.1438		-	-	Estern Railway, Kolkatta
			<u>4527.19752</u> (Revised) 3238(S) dt-01.07.19 (State Share 2893.78895)						

Month : February, 2021

State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (m)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Expenditure Grand Total (11+15)	% Financial Ach.	Overall Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10
2	Construction of ROB on Satsang-Bhirkhibad road between Jasidih-Bajnathdham Station (LC No. 04/E)	-	<u>3139.00</u> 3229(S) dt- 23.05.16 (State Share 2292.00) <u>4056.40847</u> Revised 732(S), Date-01-02- 2019 (State share 3209.40847 lakh)	-	3208.93		-	-	Estern Railway, Kolkatta
3	Construction of ROB on Satsang-Bhirkhibad road between Shankarpur-Jasidih Station (LC No. 27C/E)	-	<u>3755.00</u> 3231(S) dt- 23.05.16 (State Share 2607.00 lakh)	-	1873.20		-	-	Estern Railway, Kolkatta
4	Construction of High Level Bridge (including approach road) on Nanjori River (Tributary of Ajay River) in 2nd KM of Khoripanan to Punasi Road (Length 105.4 mtr)	105.4	354.03 J.S. RCD LT. No. 1569(S), dt- 06.03.19	<u>389.64013</u> 15SBD/ 2019-20 28.06.19	0.00	0%	2%	27.06.21	Sri Manoj Kumar Singh, Vill.-Chapariya, PO- Koiridih, PS- Jasidih, Deoghar

Month : February, 2021

State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (m)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Expenditure Grand Total (11+15)	% Financial Ach.	Overall Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10
5	Construction of High Level Bridge (Including Approach Road) on Majhalabad Nala in 9th KM of Sarath-Chitra Road	29.24	<u>178.831</u> Lakh J.S. RCD LT. No. 3950(S), dt- 10.07.18	196.31013 (173.81437+ <u>22.49576</u>) 29F2/2018- 19, dt-08.10.18	206.460	105%	100%	07.10.19	M/s Urmila Raj Enterprises, Vill.+PO-Chandauri, PS-Tisri, Dist.-Giridih

8179.73

Circle : Dumka

Div : Godda

Name of EE-Sri Munna Lal

1	Remaining work of Construction of H.L. Bridge with approach road in 24th Km of Sahebganj- Mirjachowki Boarjore road over Sariya river (2x21.6)+(1x18.6) Year 2010-11	65.00	<u>216.04</u> Lakh RCD 6734(S) WE dated 22.11.10	<u>277.86</u> Lakh SBD No. 06/2013-14 dated 04.03.14	175.00	63%	85%	03.03.15	Om Prakash Bajaj, Laheri Tola, Godda
2	Construction of H.L. Brdige (2x18m) over Jhamaria river at 12th km of Meharna Gangti Road	37.24	<u>407.618</u> Lakh RCD Lt. No. 4826(S) dated 03.08.16	<u>328.23822</u> Lakh SBD No. 06/2016-17 dated 29.11.16	358.08	109%	100%	28.06.18	Sri Krishna Enterprises Gopikandar, Dumka

533.080

Circle : DUMKA

Div : Jamtara

Name of EE-Sri Pradeep Kumar

Month : February, 2021

State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (m)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Expenditure Grand Total (11+15)	% Financial Ach.	Overall Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10

NIL

Circle : Dumka
Div : Pakur
Name of EE-Sri Rajesh Kumar

01	Construction of High Level Bridge in 8th KM of Hiranpur-Kotalpokhar Road (With Approach road)	1 x 12.6	<u>207.635</u> J/S L. No. 4582(S) Dt. 14.09.2019	<u>178.53423</u> 11-F2/19-20 Dt. 25.10.2019	0.00	0%	30%	24.10.2020	M/s Ajay Singh, Jaina More Bokaro
----	---	----------	--	---	------	----	-----	------------	-----------------------------------

Circle : Dumka
Div : Sahebganj
Name of EE-Sri Surendra Prasad

1	Construction of proposed ROB in lieu of Level Crossing No. - 47/C in between Tinpahar-Dhamdhamia Section of Malda Division to be executed by Railway in Deposit term of Jharkhand Government.		Rs. 9394.5420 4, Joint Secretary RCD, Jharkhand, letter no. 1233 (S), dated 27.02.2019		208.693	0.00%			
---	---	--	---	--	---------	-------	--	--	--

Month : February, 2021

State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Expenditure Grand Total (11+15)	% Financial Ach.	Overall Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
2	Construction of H.L. bridge over Gumani River at 6th KM of Pathna-Hiranpur Road in Sahibganj District.		Rs. 591.03, Joint Secretary RCD, Jharkhand, letter no. 3688 (S), dated 24.07.2019	580.186	0.000	0.00%			M/s ABC Construction

DPW-N
ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)

Progress report of On-going works(Non-Plan)

State Non-Plan Works

Month : February, 2021

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress		% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expenditure (11+13)	% Financial Ach.			
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : DUMKA Div : DUMKA Name of EE-Sri Satyendra Kumar</p>											
1	Rehabilitation/Special Repair of H.L. Bridge over Bhurbhuri River in 12th K.M. of Dumka-Maharo-Hansdiha Road		39.450	EIC, RCD, Ranchi letter no. 2172 (S) Date 12.09.20	39.027	14.09.2020 01F2/2020-21	12.602	32.29	100%	30.11.2020	Ideal Infrastructure Construction Pvt Ltd. 2A/34-2A Test Book Colony, Indrapuri, Phulwari, Patna - 800024 (Bihar)
2	Ordinary Repair of Ramgarh-Hansdiha Road (Length-19.800 km) for the year 2020-21.		25.000	EIC, RCD, Ranchi letter no. 2172 (S) Date 12.09.20	24.748	25.09.2020 02F2/2020-21	24.726	99.91	100%	24.11.2020	Madan Kr. Mandal Vill-Sabeduma, Post-Mahubana, Ramgarh, Dumka

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expenditure (11+13)	% Financial Ach.	% Physical Achievement		
1	2	3	4	5	6	7	8	9	10	11	12
3	Ordinary Repair of Bagnal - Maheshkala via kalakatta Road from 0 to 30.800 km under non Plan for the year 2020-21.		10.000	EIC, RCD, Ranchi letter no. 2172 (S) Date 12.09.20	9.947	25.09.2020 03F2/2020-21	9.947	100.00	100%	24.11.2020	SHARMA CONSTRUCTION VILL-POREJOR, POST-DIGHI, SARAIYAHAT, DUMKA, JHARKHAND
4	Ordinary Repair of Ordinary Repair of Beganthara-Noniyayi-Sarwadham-Mandaldih Road (Length-22.05 km) under non Plan for the year 2020-21		39.000	EIC, RCD, Ranchi letter no. 2172 (S) Date 12.09.20	31.187	25.09.2020 04F2/2020-21	20.000	64.13	100%	24.11.2020	Tripurari Yadav
5	Ordinary Repair Of Dalahi Ranibahal (MDR-199) Road (Length 0.00 to 26.00 km) under non Plan for the year 2020-21.		49.000	EIC, RCD, Ranchi letter no. 2172 (S) Date 12.09.20	48.998	26.09.2020 05F2/2020-21	48.971	99.94	100%	25.11.2020	SUSHIL KUMARY DUBEY BANDHPARA, DUMKA
6	Ordinary Repair of Banskuli to Diguli Bengal Sima Road from 0 to 21 km under non Plan for the year 2020-21.		25.000	EIC, RCD, Ranchi letter no. 2172 (S) Date 12.09.20	24.991	26.09.2020 06F2/2020-21	24.985	99.98	100%	26.11.2020	ANNPURNA CIVIL TECH PVT LTD ANNPURNA KUNJ, SHIVSUNDARI ROAD, DUMKA

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expendi- ture (11+13)	% Finan- cial Ach.	% Physical Achiev- ement		
1	2	3	4	5	6	7	8	9	10	11	12
7	Emergent Repair of Boundary Wall of I.B at Raghunathpur for the year 2020-21		8.000	EIC, RCD, Ranchi letter no. 2172 (S) Date 12.09.20	6.320	26.09.2020 07F2/2020-21	6.320	100.00	100%	25.11.2020	ASHOK KUMAR GUPTA NAGPATH ROAD, SONWADANGA L, DUMKA
8	Ordinary Repair of Dumka Ring Road from Km 0.000 to 7.450 under non Plan for the year 2020-21.		24.000	EIC, RCD, Ranchi letter no. 2172 (S) Date 12.09.20	23.979	26.09.2020 08F2/2020-21	23.922	99.76	100%	25.11.2020	RAJIV RANJAN, RASIKPUR, DUMKA (SONWADANG AL)
9	Ordinary Repair of Vijaypur Lakajoriya Road from 0 to 10.05 km under non Plan for the year 2020-21.		20.000	EIC, RCD, Ranchi letter no. 2172 (S) Date 12.09.20	19.998	26.09.2020 09F2/2020-21	19.986	99.94	100%	25.11.2020	JAYKANT PRASAD MANDAL VILL-Thari, POST-JARMUNDI, DUMKA
10	Ordinary Repair of Asansol to Chakalta from 0 to 13.8th km under Nonplan for the year 2020-21		15.000	EIC, RCD, Ranchi letter no. 2172 (S) Date 12.09.20	12.442	26.09.2020 10F2/2020-21	10.000	80.37	100%	25.11.2020	JITENDRA KUMAR DUTTA AZAD NAGAR, RAKHABANI, DUMKA

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expendi- ture (11+13)	% Finan- cial Ach.	% Physical Achiev- ement		
1	2	3	4	5	6	7	8	9	10	11	12
11	Ordinary Repair of Ranibahal- Maheshkhala Road from 0 to 20.20 km under non Plan for the year 2020-21.		40.000	EIC, RCD, Ranchi letter no. 2172 (S) Date 12.09.20	31.923	28.09.2020 10F2/2020-21	31.923	100.00	100%	27.11.2020	JITENDRA KUMAR DUTTA AZAD NAGAR, RAKHABANI, DUMKA
12	Ordinary Repair in pot holes of Kathikund Shikaripara Road in km 0.00 to 16.45 km for the year 2020-21.		26.450	EIC, RCD, Ranchi letter no. 2172 (S) Date 12.09.20	26.450	28.09.2020 12F2/2020-21	16.000	60.49	100%	27.11.2020	SANTOSH KUMAR SHIVPAHAR, SONWADANGA L, DUMKA, JHARKHAND
13	Ordinary Repair of Jama – Jamtara Road from 16p to 32p km under non Plan for the year 2020-21		20.000	EIC, RCD, Ranchi letter no. 2172 (S) Date 12.09.20	19.798	28.09.2020 13F2/2020-21	19.785	99.93	100%	27.11.2020	TARA CHAND MORE, GILANPARA, DUMKA
14	Ordinary Repair of Gobinpur – Sahebganj Road from 126th km to 143rd km under Nonplan for the year 2020-21.		175.000	EIC, RCD, Ranchi letter no. 2172 (S) Date 12.09.20	127.271	28.09.2020 14F2/2020-21	126.192	99.15	100%	27.12.2020	ASHOK KUMAR SINGH KUMAR PARA, DUMKA
15	Ordinary Repair of Gobinpur – Sahebganj Road from 143rd km to 188th km under Nonplan for the year 2020-21.	45.00	84.220	EIC, RCD, Ranchi letter no. 2172 (S) Date 12.09.20	61.185	02.12.2020 18F2/2020-21	24.325	39.76	98%	01.03.2021	M/s Blue Stone Construction, Williams Town, Kisanpuri, Deoghar, Jharkhand

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expenditure (11+13)	% Financial Ach.	% Physical Achievement		
1	2	3	4	5	6	7	8	9	10	11	12
16	Ordinary Repair of Godda-Ragarh-Guhijajori Road from 0 to 30.66 km		125.000	EIC, RCD, Ranchi letter no. 2172 (S) Date 12.09.20	87.236	28.09.2020 15f2/2020-21	87.106	99.85	100%	27.12.2020	ASHOK KUMAR SINGH KUMAR PARA, DUMKA
17	Ordinary Repair of Nonihat – Basukinath – Karabani Road from 0 to 29.590th km under Nonplan for the year 20-21.		110.000	EIC, RCD, Ranchi letter no. 2172 (S) Date 12.09.20	75.734	28.09.2020 16F2/2020-21	75.629	99.86	100%	27.12.2020	M/S BLUESTONE CONSTRUCTION, WILLIAMS TOWN, KRISHNAPURI, DEOGHAR
18	Rehabilitation & Repair of Vijaypur Bridge at 137th km of Gobindpur-Sahebganj Road under Nonplan for the year 20-21.		87.000	EIC, RCD, Ranchi letter no. 2172 (S) Date 12.09.20	75.672	28.09.2020 17F2/2020-21	75.193	99.37	100%	27.12.2020	RAM PRAKASH SINGH, BUILDERS PRIVATE LIMITED, 1A THANA ROAD, DUMKA, 814101
19	Ordinary Repair & Painting of Damaged parapet, wing wall of 45 nos of Culvert in Ranibahal - Maheshkhala Road from 0 km to 20.20 km under non Plan for the year 2020-21.		10.000	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	6.699	05.02.2021 22F2/2020-21	0.000	0.00	50%	15.04.2021	Basudeo Rajak Parsimla, Parudhi, Dumka

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expendi- ture (11+13)	% Finan- cial Ach.	% Physical Achiev- ement		
1	2	3	4	5	6	7	8	9	10	11	12
20	Ordinary Repair & Painting of Culvert in Dalahi Ranibahal Road (Culvert No-16/1, 19/1, 21/1, 21/2, 23/1, 25/1) under non Plan for the year 2020-21.		20.000	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	12.996	05.02.2021 23F2/2020-21	0.000	0.000	50%	15.04.2021	Bharat Chandra Das Uparbahal, Ranga, Masalia, Dumka
21	Repair of Damaged RCC Railing Chainage at 15.00 km (Near Masanjoe Dam) of Pattabari-Masanjore Road (MD-196) road under non Plan for the year 2020-21		10.000	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	6.599	05.02.2021 24F2/2020-21	0.000	0.000	50%	15.04.2021	Basudeo Rajak Parsimla, Parudhi, Dumka
22	Ordinary Repiar work of Sahara to Kothia road under Nonplan for the year 20-21.		22.000	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	15.827	11.02.2021 39F2/2020-21	0.000	0.000	15%	21.04.2021	Munni Devi, At-Nonia, PO-Harokha, PS-Sariyahat, Dist-Dumka
23	Crash barrier and Road Safety work at 15th km of Ranibhal-Maheshkhala Road under Nonplan for the year 20-21.		15.000	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	10.047	11.02.2021 37F2/2020-21	0.000	0.000	15%	01.04.2021	Getta Devi at-Noniya, Po-Harokha Ps-Saraiyahat, Dumka

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expendi- ture (11+13)	% Finan- cial Ach.	% Physical Achiev- ement		
1	2	3	4	5	6	7	8	9	10	11	12
24	Crash Barrier & Road Safety work in different chainage of Pattabari-Masanjore Road under non Plan for the year 2020-21		10.000	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	7.200	05.02.2021 25F2/2020-21	0.000	0.000	15%	15.04.2021	Santosh Kr. Mahto Bhatin, Hansdiha, Dumka
25	Repair and furnishing work of the office of Assistant Engineer Road Sub Division No-1, Dumka under Nonplan for the year 20-21.		10.000	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	6.986	19.02.2021 41F2/2020-21	0.000	0.000	45%	29.04.2021	Deepak Kumar Kewat, Rasikpur, Dumka
26	Repairing work of Boundary wall at the office of Superintending Engineer Road Circle, Dumka under Nonplan for the year 20-21.		15.000	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	10.949	08.02.2021 31F2/2020-21	0.000	0.000	45%	18.04.2021	Santosh Kr. Mahto Bhatin, Hansdiha, Dumka
27	Repair and furnishing work of the Residence of Junior Engineer Road Section No-1, Dumka under Nonplan for the year 20-21.		15.000	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	10.256	11.02.2021 35F2/2020-21	0.000	0.000	45%	18.04.2021	Akshaya Kumar Mandal Vill-Mathakaso, Po-Sariyahat Dumka
28	Repair and furnishing work of the Residence of Assistant Engineer, Road Sub Division No-1, Dumka under Nonplan for the year 20-21.		15.000	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	10.838	05.02.2021 27F2/2020-21	-	-	45%	14.04.2021	Anup Lal Mandal Jarmundi, Dumka

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expendi- ture (11+13)	% Finan- cial Ach.	% Physical Achiev- ement		
1	2	3	4	5	6	7	8	9	10	11	12
29	Construction of Boundary wall Raising and concertina coil fixing Inspection Building for at Raghunathpur under Nonplan for the year 2020-21		20.000	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	14.999	05.02.2021 25F2/2020-21	0.000	0.000	44%	15.04.2021	Santosh Kr. Mahto Bhatin, Hansdiha, Dumka
30	Repair of Boundary Wall of Inspection Bungalow, Hansdiha and furnishing of Inspection Bungalow Hansdiha under R.C.D Dumka under Nonplan for the year 2020-21		40.000	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	27.948	05.02.2021 32F2/2020-21	0.000	0.000	42%	17.04.2021	Anup Lal Mandal Jarmundi, Dumka
31	Repair With furnishing of the residence of Executive Engineer Road Division Dumka (With Campus) Under Non Plan For the year of 2020-21		30.000	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	22.197	11.02.2021 34F2/2020-21	0.000	0.000	43%	13.04.2021	Manohar Lal Agarwal Chakmuha, Dhogaria, Dumka
32	Ordinary repair and furnishing work of the office of the Executive Engineer Road Division, Dumka under Nonplan for the year 20-21.		50.000	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	37.997	11.02.2021 38F2/2020-21	0.000	0.000	48%	11.04.2021	Rajesh Kumar Jha At+Po-Basukinath, PS-Jarmundi Dist-Dumka

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expendi- ture (11+13)	% Finan- cial Ach.	% Physical Achiev- ement		
1	2	3	4	5	6	7	8	9	10	11	12
33	PHED, Rain Water Harvesting, Campus lighting Power, Power Backup etc work new changed residence of superintending engineer, road circle, dumka under Nonplan for the year 20-21.		48.000	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	-	-	-	-	-	-	-
34	Ordinary Repair of High level Bridge at 18 th km of Banskuli – Diguli Bengalsima via Amjora Road under Nonplan for the year 20-21		75.000	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	54.553	08.02.2021 30F2/2020-20	0.000	0.000	10%	18.04.21	M/s Vijay Kuamr Srikant Road, Belabagan, Deoghar
35	Paver Block, Paver shoulder in 4 th km, 14 th km (Part), 15 th Km (Part) in Ranibahal - Maheshkhala Road under Nonplan for the year 20-21.		100.000	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	63.293	08.02.2021 29F2/2020-21	0.000	0.000	45%	18.04.21	M/s Vijay Kuamr Srikant Road, Belabagan, Deoghar
36	Culvert Reapir & Ordinary Repair of Yatri shed in Gobindpur-Sahebganj Road under Nonplan for the year 20-21.		90.000	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	62.714	11.02.2021 33F2/2020-21	0.000	0.000	45%	18.04.21	H.N. Chodhary Bhagalpur Road, Dumka

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expendi- ture (11+13)	% Finan- cial Ach.	% Physical Achiev- ement		
1	2	3	4	5	6	7	8	9	10	11	12
37	Ordinary Repair of Butberia to Kulkuli Dangal (Bangal Border) Road Under Non Plan Work of Road Division, Dumka under non plan for the year 2020-21.		20.000	EIC, RCD, Ranchi letter no. 261 (S) Date 27.01.2021	19.909	01.03.2021 44F2/2020-21	0.000	0.000	20%	14.04.21	A.B. Enterprises Professor Colony, Aam Bagan, Rasikpur, Dumka, Jharkhand
38	Carsh Barrier work in 7th & 22nd km of Shivpahar Chowk to Saharjori hatia Road under Nonplan for the year 2020-21		22.000	EIC, RCD, Ranchi letter no. 261 (S) Date 27.01.2021	21.998	19.02.2021 42F2/2020-21	0.000	0.000	45%	04.04.21	Priyesh Kumar At-Kuldeep Singh Road PO+Dist-Dumka
39	Repair of Culvert in 3rd km of Sitpahari-Sigriharko Road under non plan for the year 2020-21		30.000	EIC, RCD, Ranchi letter no. 261 (S) Date 27.01.2021	17.999	01.03.2021 46F2/2020-21	0.000	0.000	10%	14.04.21	M/s Bhardwaj Enterprises Naya Para "A" Team Ground Dumka Jharkhand
40	Ordinary Repair of Culvert & Bridge in Aamgachi-Kalyanpur Road Under Non Plan For the Year of 2020-21		40.000	EIC, RCD, Ranchi letter no. 261 (S) Date 27.01.2021	26.799	01.03.2021 45F2/2020-21	0.000	0.000	5%	14.04.2021	M/s Bhardwaj Enterprises Naya Para "A" Team Ground Dumka Jharkhand

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expenditure (11+13)	% Financial Ach.	% Physical Achievement		
1	2	3	4	5	6	7	8	9	10	11	12
41	Repair of Bridge & Culvert in different km of Sitpahari Sigriharko Road under Non Plan for the year 2020-21.		20.000	EIC, RCD, Ranchi letter no. 261 (S) Date 27.01.2021	11.998	24.02.2021 43F2/2020-21	0.000	0.000	5%	09.04.21	Dilip Kumar Pushp Vill-Amarpur, PO-Malmandaro, Dist-Godda
42	Ordinary Repiar of Haripur to Asanbani Road		70.000	EIC, RCD, Ranchi letter no. 261 (S) Date 27.01.2021	47.376	02.03.2021 47F2/2020-21	0.000	0.000	5%	01.06.21	ASHOK KUMAR SINGH KUMAR PARA, DUMKA
43	Ordinary Repiar of Vijapur Bridge to Dudhani Chowk and renovation of Drain under Nonplan for the year 20-21.		80.000	EIC, RCD, Ranchi letter no. 261 (S) Date 27.01.2021	-	-	-	-	-	-	-
44	Rehabilitation of Residence cum office of Assistant Engineer Road Sub Division, Hansdiha in the campus of Hansdiha IB under Non Plan 2020-21		35.000	EIC, RCD, Ranchi letter no. 261 (S) Date 27.01.2021	-	-	-	-	-	-	-

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expenditure (11+13)	% Financial Ach.	% Physical Achievement		
1	2	3	4	5	6	7	8	9	10	11	12
45	Rehabilitation of Residence cum office of Junior Engineer Road Section-Hansdiha in the campus of Hansdiha IB under Non Plan 2020-21		20.000	EIC, RCD, Ranchi letter no. 261 (S) Date 27.01.2021	-	-	-	-	-	-	-
46	Rehabilitation of Staff Quater and Godown in the campus of Hansdiha IB under Non Plan 2020-21		15.000	EIC, RCD, Ranchi letter no. 261 (S) Date 27.01.2021	-	-	-	-	-	-	-
47	Rehabilitation of Residence cum office of Junior Engineer, Road Section, Raneshwar in the campus of Raneshwar IB under Non Plan 2020-21		30.000	EIC, RCD, Ranchi letter no. 261 (S) Date 27.01.2021	-	-	-	-	-	-	-
48	Rehabilitation of Staff Quarter and Godown in the campus of Raneshwar IB under Non Plan 2020-21.		15.000	EIC, RCD, Ranchi letter no. 261 (S) Date 27.01.2021	-	-	-	-	-	-	-

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expenditure (11+13)	% Financial Ach.	% Physical Achievement		
1	2	3	4	5	6	7	8	9	10	11	12
49	गैर-योजना मद अन्तर्गत पथ प्रमंडल, दुमका के अधीनस्थ विभिन्न पथों में साईनबोर्ड एवं येलोबीलीनकर कार्य।		7.560	EIC, RCD, Ranchi letter no. 261 (S) Date 27.01.2021	-	-	-	-	-	-	-
50	Construction of Guard wall in Ramgarh-Hansdiha Road at 2nd Km (318 M), 4th Km (15 M), 6th Km (40 M), 11th Km (25 M), 13th Km (140 M) and 18th Km (30 M) under nonplan for the year 2019-20		165.000	EIC, RCD, Ranchi letter no. 3009 Date 20.06.19	148.254	31.10.19 27F2/19-20	148.082	99.88	100%	30.03.2020	Devnandan Prasad Sah Dudhani, Dumka
51	Construction of RCC Guard wall in 27th Km of Bagnal-Maheshkhala Road.		60.000	EIC, RCD, Ranchi letter no. 3009 Date 20.06.19	53.760	14.09.19 14F2/19-20	53.761	100.00	100%	13.12.19	Pankaj Kumar Jha, Morhabadi, Jharkhand, Ranchi
52	Construction of two no of culvert in 7th & 17th km of Butbaria to Kulkulidangal Road.		70.000	EIC, RCD, Ranchi letter no. 3009 Date 20.06.19	62.999	31.10.19 28F2/19-20	62.885	99.82	100%	30.01.2020	Devnandan Prasad Sah Dudhani, Dumka

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expendi- ture (11+13)	% Finan- cial Ach.	% Physical Achiev- ement		
1	2	3	4	5	6	7	8	9	10	11	12
53	Ordinary Repair and Renovation of Circle office (ADB Building) at Dumka for the year 2019-20		20.000	EIC, RCD, Ranchi letter no. 3009 Date 20.06.19	19.700	17.08.2019 06F2/19-20	19.638	8.11	100%	16.11.19	Pradip Kumar Mishra Dangal Para, Dumka
54	Repair with Beautification of Nagarpalika chowk to Dangalpara Shiv Mandir Road under non Plan for the year 2019-20.	1.70	46.360	EIC, RCD, Ranchi letter no. 3647 Date 23.07.19	41.723	09.10.2019 19F2/19-20	36.867	8.98	100%	08.11.19	Tara Chand More Dangal Para, Dumka
55	Repair with Beautification of Shivpahar to Rasikpur Via Shivsundari Road under non Plan for the year 2019-20.	1.00	46.000	EIC, RCD, Ranchi letter no. 3647 Date 23.07.19	41.392	22.10.2019 22F2/19-20	38.341	17.48	100%	21.11.19	Kashi Nath Mishra
56	Repair with Beautification of Nagarpalika chowk to Tin Bazar Road under non Plan for the year 2019-20.	0.75	24.720	EIC, RCD, Ranchi letter no. 3647 Date 23.07.19	22.242	21.09.2019 16F2/19-20	19.513	3.22	100%	20.10.19	Jitendra Kumar Dutta Rakhabani, Dumka
57	Repair with Beautification of K.B Vatika to Sanjay Lal Das Clinic Via Tata Showroom Road under non Plan for the year 2019-20.	0.45	16.000	EIC, RCD, Ranchi letter no. 3647 Date 23.07.19	14.397	09.10.2019 18F2/19-20	12.432	11.07	100%	08.11.19	Rajiv Ranjan, Rasikpur, Dumka

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expendi- ture (11+13)	% Finan- cial Ach.	% Physical Achiev- ement		
1	2	3	4	5	6	7	8	9	10	11	12
58	Repair with Beautification of Tin Bazar Chowk to Zila School via yagya maidan under non Plan for the year 2019-20.	0.30	9.270	EIC, RCD, Ranchi letter no. 3647 Date 23.07.19	9.223	09.10.2019 20F2/19-20	9.194	20.88	100%	08.11.19	Deepak Kumar Kewat, Rasikpur, Dumka
59	Repair with Beautification of Gilanpara to A Team Ground via Sarai Road under non Plan for the year 2019-20.	0.60	18.540	EIC, RCD, Ranchi letter no. 3647 Date 23.07.19	16.684	30.10.2019 24F2/19-20	15.717	8.76	100%	29.11.19	Bidhan Chandra Das Dangal Para, Dumka
60	Repair with Beautification of Marwari Chowk To Vijya store Pakur Road under non Plan for the year 2019-20.	0.60	22.000	EIC, RCD, Ranchi letter no. 3647 Date 23.07.19	19.796	19.10.2019 21F2/19-20	17.365	14.01	100%	18.11.19	M/s Uday Construction Chuwa Bagan, Dumka
61	Renovation of fourth grade staff quarter for conversion into SE, RCD, Road Circle, Dumka's residence on the vacant land of Subdivisional office campus RCD, Dumka near central jail (including Electric, PHED, furnishing etc.)		140.000	EIC, RCD, Ranchi letter no. 3716 Date 25.07.19	95.966	31.10.2019 33F2/19-20	30.000	31.26	95%	30.09.2020	M/s M & S Co.

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expendi- ture (11+13)	% Finan- cial Ach.	% Physical Achiev- ement		
1	2	3	4	5	6	7	8	9	10	11	12
62	Renovation of residential campus of SE, RCD, Road Circle, Dumka by providing Garrages, staff quarter, driver room and guard room etc		107.000	EIC, RCD, Ranchi letter no. 3716 Date 25.07.19	79.124	31.10.2019 32F2/19-20	20.000	25.28	95%	30.09.2020	M/s M & S Co.
63	Emergent Repiar in Godda-Ramgarh-Guhijajori Road (Km 30 to 66 Km) for the year 19-20	36.00	20.000	EIC, RCD, Ranchi letter no. 5051(S) Date15-10-2019	19.994	31.10.2019 29F2/19-20	19.979	99.93	100%	30.11.2019	Santosh Kumar Shiv Pahar, Dumka
64	Emergent Repair of Nischitpur to Phulojhano Road (Total Length - 19 Km) ADB Road under Non Plan Scheme for year 2019-20	19.00	20.000	EIC, RCD, Ranchi letter no. 5051(S) Date15-10-2019	19.905	31.10.2019 31F2/19-20	19.797	99.46	100%	30.11.2019	Annpurna Civil Tech Pvt Ltd Shiv Sundari Road, Dumka
65	Emergent Repair of Dumka Ring Road under Non Plan Scheme for the year 2019-20	7.00	10.000	EIC, RCD, Ranchi letter no. 5051(S) Date15-10-2019	9.998	31.10.2019 26F2/19-20	9.973	11.28	100%	30.11.2019	Binod Prasad, Nag Mandir, Dudhani, Dumka
66	Vivekadhin						1.982				
67	Road Safety						0.000				
		112.40	2716.570			1950.240	1193.136				

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expenditure (11+13)	% Financial Ach.	% Physical Achievement		
1	2	3	4	5	6	7	8	9	10	11	12
Circle : DUMKA Div : DEOGHAR Name of EE-Sri Rajendra Prasad											
1	Ordinary Repair Work in Deoghar College Road under Non Plan for the year 2020-21.		8.00	EIC Lt. No. 2172(S), dt-12.09.20	6.796	01F2/ 2020-21 dt-09.10.20	6.796	100%	100%	08.12.20	Pahuja Engineering Works, Dhobi Tola, Deoghar
2	Ordinary Repair Work in South Bypass Road under Non Plan for the year 2020-21.		20.000	EIC Lt. No. 2172(S), dt-12.09.20	19.998	04F2/ 2020-21 dt-09.10.20	19.985	100%	100%	08.12.20	M/s Pawan Construction, At+PO-Ghonshsa, PS-Halsi, Dist.- Lakhisarai, Bihar
3	Ordinary Repair work in Deoghar-Dardmara Road under Non-Plan for the year 2020-21		17.000	EIC Lt. No. 2172(S), dt-12.09.20	15.144	10F2/ 2020-21 dt-12.10.20	14.778	98%	100%	11.12.20	Archana Mishra, Devi hari Dasi Lane, Bilasi Twon, Deoghar
4	Ordinary Repair Work in Deoghar-Satar Road under Non Plan for the year 2020-21.		16.000	EIC Lt. No. 2172(S), dt-12.09.20	13.437	09F2/ 2020-21 dt-12.10.20	13.437	100%	100%	11.12.20	Jayant Kumar Ray, Vill.-Manjhiyana, PO-Punasi, PS-Jasidih, Dist.- Deoghar

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress		% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expenditure (11+13)	% Financial Ach.			
1	2	3	4	5	6	7	8	9	10	11	12
5	Ordinary Repair work in Ghormara-Badia road under Non-Plan for the year 2020-21.		48.000	EIC Lt. No. 2172(S), dt-12.09.20	38.406	25F2/ 2020-21 dt-16.10.20	38.350	100%	100%	15.01.20	M/s Vijay Kumar, Srikant Road, Belabagan, Deoghar
6	Ordinary Repair work in Sarwan-Tirnagar road under Non-Plan for the year 2020-21		14.00	EIC Lt. No. 2172(S), dt-12.09.20	11.195	06F2/ 2020-21 dt-09.10.20	11.176	100%	100%	08.12.20	Singh Enterprises (Prop.-Abhishek Kumar), Belabagan, Near Kali Bari, Ward No.-03, Deoghar
7	Ordinary Repair work in Mahuadabur- Sarwan road under Non-Plan for the year 2020-21.		17.500	EIC Lt. No. 2172(S), dt-12.09.20	14.327	24F2/ 2020-21 dt-16.10.20	14.314	100%	100%	15.12.20	M/s Vijay Kumar, Srikant Road, Belabagan, Deoghar
8	Ordinary Repair work in Bajjnathpur Koriyasa road under Non-Plan for the year 2020-21.		2.00	EIC Lt. No. 2172(S), dt-12.09.20	1.992	07F2/ 2020-21 dt-09.10.20	1.991	100%	100%	08.11.20	Amresh Kumar, Williams Town, Deoghar

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress		% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expenditure (11+13)	% Financial Ach.			
1	2	3	4	5	6	7	8	9	10	11	12
9	Ordinary Repair Work in Jama-Jamtara Road under Non-Plan for the year 2020-21		12.00	EIC Lt. No. 2172(S), dt-12.09.20	11.985	11F2/ 2020-21 dt-13.10.20	0.000	0%	100%	12.12.20	Bikram Kumar Tiwari, Vill.- Basha, PO-Basha, PS-Palajori, Dist.- Deoghar
10	Ordinary Repair Work in Pandaniya - Jagdishpur Road Under Non- Plan for the Year 2021-21.		30.00	EIC Lt. No. 2172(S), dt-12.09.20	23.669	18F2/ 2020-21 dt-16.10.20	0.000	0%	100%	15.01.21	Dhananjay Kumar Singh, H. No. - 141, Kathal More Road, Argora, Ranchi.
11	Ordinary Repair in Dhamni - Kushmaha Road under Non-Plan for the year 2020-21		15.00	EIC Lt. No. 2172(S), dt-12.09.20	13.471	08F2/ 2020-21 dt-12.10.20	10.000	74%	100%	11.12.2020	Bipin Bihari Singh, Vill.+PO-Babhangama, Ps- Sarath, Dist.- Deoghar
12	Ordinary Reapir in Madhupur Thana to Patwabad Via Panahkola Road under Non-Plan for the year 2020-21		10.00	EIC Lt. No. 2172(S), dt-12.09.20	8.392	17F2/ 2020-21 dt-16.10.20	8.346	99%	100%	15.12.20	Dhananjay Kumar Singh, H. No. - 141, Kathal More Road, Argora, Ranchi.

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress		% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expenditure (11+13)	% Financial Ach.			
1	2	3	4	5	6	7	8	9	10	11	12
13	Ordinary Repair Work in Manikpur -Kenmankathi - Dardmara Road under Non-Plan for the year 2020-21.		10.00	EIC Lt. No. 2172(S), dt-12.09.20	9.988	05F2/ 2020-21 dt-09.10.20	9.954	100%	100%	08.12.20	Navin Chandra Ray, Vill.- Dighariya, PO-Koiridih, PS- Jasidih, Dist.- Deoghar
14	Ordinary Repair Work in Rikhiya Ashram to Bihar Border (Dardmara) Road under Non Plan for the Year 2020-21		15.00	EIC Lt. No. 2172(S), dt-12.09.20	11.997	02F2/ 2020-21 dt-09.10.20	11.131	93%	100%	08.12.20	Singh Enterprises (Prop.-Abhishek Kumar), Belabagan, Near Kali Bari, Ward No.-03, Deoghar
15	Ordinary Repair work in Jasidih (Kalipur) - Kushmaha Road under Non-Plan for the year 2020-21		7.50	EIC Lt. No. 2172(S), dt-12.09.20	7.462	03F2/ 2020-21 dt-09.10.20	7.268	97%	100%	08.12.20	Rakesh Ranjan, Vill.- Khandhara, PO-Jasidih, Dist.-Deoghar
16	Ordinary Repair work in Jasidih (Kalipur) to Deopura Road under Non Plan for the year 2020-21		7.50	EIC Lt. No. 2172(S), dt-12.09.20	7.490	14F2/ 2020-21 dt-15.10.20	7.484	100%	100%	14.12.20	R S Enterprises, S. N. Mukherjee Road, Deoghar

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress		% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expenditure (11+13)	% Financial Ach.			
1	2	3	4	5	6	7	8	9	10	11	12
17	Ordinary Repair Work in Khoripanan to Punasi (Ajay River Bridge) and Punasi to Jasidih Railway Phatak via Koyridih under Non Plan for the year 2020-21		30.00	EIC Lt. No. 2172(S), dt-12.09.20	23.994	12F2/ 2020-21 dt-13.10.20	22.852	95%	100%	12.12.20	Singh Enterprises (Prop.- Abhishek Kumar), Belabagan, Near Kali Bari, Ward No.-03, Deoghar
18	Ordinary Repair in Pipra - Sakalpur Road under Non-Plan for the year 2020 - 21		10.00	EIC Lt. No. 2172(S), dt-12.09.20	9.904	20F2/ 2020-21 dt-16.10.20	8.336	84%	100%	15.12.20	Rudhir Prasad Hanuman Tikari, Deoghar
19	Ordinary Repair work in Ranga-Sirsa-Karon-Karmatand Road under Non-Plan for the year 2020-21		10.00	EIC Lt. No. 2172(S), dt-12.09.20	9.920	15F2/ 2020-21 dt-16.10.20	0.000	0%	100%	15.12.20	Vikram Kumar Singh, Near Maa Lalita Hospital, Bawanbigha, Karnibag, Deoghar
20	Ordinary Repair in Deeba-Karown Road under Non-Plan for the Year 2020-21		9.85	EIC Lt. No. 2172(S), dt-12.09.20	6.781	21F2/ 2020-21 dt-16.10.20	5.600	83%	100%	15.12.20	Dinesh Kumar Ranjan Village-Baswaria, PO-Sabajor, PS - Sarwan, Deoghar

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress		% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expenditure (11+13)	% Financial Ach.			
1	2	3	4	5	6	7	8	9	10	11	12
21	Ordinary Repair work in Baratand-Jarmundi Road under Non-Plan for the year 2020-21.		66.00	EIC Lt. No. 2172(S), dt-12.09.20	49.484	23F2/ 2020-21 dt-16.10.20	49.480	100%	100%	15.01.21	Raj Construction, Plot No.- A-6, Center Market, Sector 12/A, PO+PS- Sector 12/A, Dist.- Bokaro
22	Ordinary Repair Work in Chitra-Duldulai More Road under Non-Plan for the year 2020-21		69.65	EIC Lt. No. 2172(S), dt-12.09.20	56.319	22F2/ 2020-21 dt-16.10.20	0.000	0%	100%	15.01.21	M/s Vijay Kumar, Srikant Road, Belabagan, Deoghar
23	Ordinary Repair Work in Sarath-Basti- Palojori Road Under Non-Plan for the Year 2020-21.		60.00	EIC Lt. No. 2172(S), dt-12.09.20	44.675	16F2/ 2020-21 dt-16.10.20	0.000	0%	100%	15.01.21	Ashish Prashant, Baijnathpur, Deoghar
24	Repairing Work of Expansion Joint & Wearing Coat of Ajay River Bridge at 8th Km of in Chitra - Duldulai Road under Non - Plan for the year 2020 - 21.		15.00	EIC Lt. No. 2978(S), dt-08.12.20	11.143	32F2/ 2020-21 dt-28.12.20	10.522	94%	100%	27.02.21	M/s Giriraj Construction, Srikant Road, Kalibari, Belabagan, Deoghar

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress		% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expenditure (11+13)	% Financial Ach.			
1	2	3	4	5	6	7	8	9	10	11	12
25	Repairing Work of Wearing Coat of Bridge at 9th Km & Construction of two Cross drain at 6th Km and 7th Km on Chitra - Biramati - Mishradih Road Road under Non - Plan for the year 2020 – 21.		20.00	EIC Lt. No. 2978(S), dt-08.12.20	15.515	33F2/ 2020-21 dt-28.12.20	0.000	0%	100%	27.02.21	M/s Giriraj Construction, Srikant Road, Kalibari, Belabagan, Deoghar
26	Ordinary Repair Work in Deoghar Satar Road (For Remaining Portion) under Non Plan for the year 2020-21.		16.00	EIC Lt. No. 2978(S), dt-08.12.20	11.040	34F2/ 2020-21 dt-05.01.21	0.000	0%	75%	04.03.21	Ayushi Enterprises, B. N. Jha Road, Hindi Vidyapithy, Deoghar
27	Repairing work of Section Officer and Staff Quarter Near Big Bazar, Deoghar under Non-Plan for the Year 2020-21		8.00	EIC Lt. No. 2978(S), dt-08.12.20	7.985	35F2/ 2020-21 dt-05.01.21	0.000	0%	90%	04.03.21	Archana Mishra, Devi Hari Dasi Lane, Bilasi Town, Deoghar
28	Ordinary Repair of Hindolabaran to Kunda via Tapovan under Non-Plan Head for the year 2020-21		20.00	EIC Lt. No. 2978(S), dt-08.12.20	13.795	36F2/ 2020-21 dt-05.01.21	0.000	0%	100%	04.03.21	Ayushi Enterprises, B. N. Jha Road, Hindi Vidyapithy, Deoghar
			584.000		476.304		271.803				

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expendi- ture (11+13)	% Finan- cial Ach.	% Physical Achiev- ement		
1	2	3	4	5	6	7	8	9	10	11	12

Spill Over

1	RCC Drain at Gulipathar in Satsang nagar-Bhirkhibad Road under Non-Plan head for the year 2019-20.		90.000	EIC, RCD Lt. No - 3009S), dt-20.06.19	80.802	50F2/ 2019-20 dt-10.10.19	80.589	100%	100%	09.01.20	M/s Vijay Kumar, Srikant Road, Belabagan, Deoghar
2	Ordinary Repair Work In KM 52(p),53(p), 54(p), 55(p), 60(p),61(p), 62(p), 63(p) and 64(p) of Jama- Jamtara Road under Non-Plan for the year 2019-20.		11.000	EIC, RCD Lt. No - 4756(S) dt-25.09.19	9.766	66F2/ 2019-20 dt-21.10.19	7.553	77%	100%	20.11.19	Pravin Kumar Ray, Vill- Dighariya, PO- Koiridih, PS- Jasidih, Deoghar
3	Ordinary Repair Work in Roshan more to Madhupur under Non Plan Head for the year 2019-20		20.000	EIC, RCD Lt. No - 5051(S) dt-15.10.19	17.967	68F2/ 2019-20 dt-23.10.19	16.624	93%	100%	06.12.19	M/s Kshatriya Construction, Belabagan, Near Durga Bari, PO+PS- Deoghar
4	Construction of Hall and Other work in Campus of R.C.D. Office at Deoghar for the year 2019-20		20.000	EIC, RCD Lt. No - 5357(S) dt-31.10.19	17.975	77F2/ 2019-20 dt-06.01.20	16.593	92%	100%	05.03.20	M/s Vijay Kumar, Srikant Road, Belabagan, Deoghar

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expenditure (11+13)	% Financial Ach.	% Physical Achievement		
1	2	3	4	5	6	7	8	9	10	11	12
5	Surface Renewal Work in Hindi Vidyapith to NH 114A Bilasi path under non Plan for the year 2019-20 under Road Division, Deoghar		50.000	EIC, RCD Lt. No - 3009(S), dt-20.06.19	44.987	78F2/ 2019-20 dt-10.01.20	43.909	98%	100%	09.03.20	Chandramouli Kumar, Salonatanr, Near SBI Training Center, Deoghar
6	Ordinary repair work of Rohini (Parmeshwar Chowk) to Shahid Dwar Daburgram Road (4.025 KM)		17.000	EIC, RCD Lt. No - 5357(S) dt-31.10.19	15.166	81F2/ 2019-20 dt-20.01.20	15.082	99%	100%	19.03.20	Mukesh Kumar, Samlapur, PO- Sahebganj, PS- Jirwabari, Disst. - Sahebganj
7	Retaining Wall - 2.00 m height in Samaharnalaya to Kumaita Road under Non-Plan for the year 2019-20		90.000	EIC, RCD Lt. No - 3009(S), dt-20.06.19	80.979	69F2/ 2019-20 dt-23.10.19	32.751	40%	60%	22.01.20	Mahi Enterprises, Uma Kutir, Ambedkar Nagar, Barmasia, Deoghar.

298.000

267.641

213.102

VIVEKADHIN

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expenditure (11+13)	% Financial Ach.	% Physical Achievement		
1	2	3	4	5	6	7	8	9	10	11	12
1	Crash Barrier work in 3rd km of Jasidih (Kalipur) - Kushmaha road for the year 2020-21 (Under Vivekadhin)		35.000	EIC Lt.No-2218(S), dt-16.09.20	2.01169	13F2/2020-21 dt-15.10.20	2.0117	100%	100%	14.11.20	Navin Chandra Ray, Vill.-Dighariya, PO-Koiridih, PS- Jasidih, Dist.- Deoghar
2	Painting of RCC Bridge, Culverts, Guard Walls, F.I. Post and Restoring of RCC Railing (damaged part) in different chainage of Satsang				2.27585	19F2/2020-21 dt-16.10.20	2.2708	100%	100%	22.10.20	Vidyapati Singh, Bajla Chowk, Purana Meena Bazar, Deoghar
3	Construction of Junction Development work at 1st KM of Circular Road and Removing unauthorized Speed Piller of different roads of				1.64778	26F2/2020-21 dt-16.10.20	1.6478	100%	100%	22.10.20	Pahuja Engineering Works, Dhobi Tola, Deoghar
4	Ordinary Repair work of Gargaria Sahara road for the Year 2020-21 (Under Vivekadhin)				4.09866	27F2/2020-21 dt-19.10.20	4.09853	100%	100%	18.11.20	Arvind Azad, Raj Niketan, Ambedkar Nagar, Barmasia, Deoghar
5	Tree Guide Reflecting Sticker in Satsang Nagar- Bhirkhibad Road for the year 2020-21 (Under Vivekadhin Head)				2.39353	29F2/2020-21 dt-05.11.20	2.16040	90%	100%	11.11.20	M/s Giriraj Construction, Srikant Road, Ward No.-3, Kalibari

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expendi- ture (11+13)	% Finan- cial Ach.	% Physical Achiev- ement		
1	2	3	4	5	6	7	8	9	10	11	12
6	Flank repair in Link road from Jasidih (Kalipur)-Deopura road to Sports Complex under Vivekadhin for the year 2020-21.				1.34251	30F2/ 2020-21 dt-09.11.20	1.34251	100%	100%	15.11.20	Suman Kumar Deo, Vill.- Kushmaha Sarsa, PO-Deopur,
7	Crash Barrier Work in 2nd Km of Jatahi- Gidhni Road under Vivekadhin for the year 2020-21.				2.47057	31F2/ 2020-21 dt-05.12.20	2.47057	100%	100%	11.12.20	Shiv Pratap Singh, H. No.-153, Ward No- 25, Near SBI Traning Centre,
8	Bush Cutting & Maintenance of Flank in Gargaria Sahara road under Vivekadhin for the year 2020-21				2.46582	37F2/ 2020-21 dt-06.01.21	2.46583	100%	100%	12.01.21	Dinesh Kumar Ranjan, Vill.-Baswaria, PO-Sabajor, PS- Sarwan, Dist.-Deoghar
9	Replacement of Logo of Government of Jharkhand on Gantry and signboard and Road Furniture Work in Different road under Sub divison Deoghar-1 under Vivekadhin for the year 2020-21				2.43497	38F2/ 2020-21 dt-18.01.21			100%	24.01.21	Laxmi Kant Jha, Deputy pases, Kutchary Road, Ranchi
			35.0000		21.1414		18.4681				

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expenditure (11+13)	% Financial Ach.	% Physical Achievement		
1	2	3	4	5	6	7	8	9	10	11	12

Road Safety Works.

1	Road Safety work in Different roads under Road Division Deoghar under Road Safety for the year 2020-21.		15.00	EIC Lt. No. 2172(S), dt-12.09.20	9.87610	28F2/2020-21 dt-05.11.20	8.76480	89%	100%	04.12.20	Laxmi Kant Jha, Deputy Para, Katchery Chowk, Ranchi
---	---	--	-------	----------------------------------	---------	--------------------------	---------	-----	------	----------	---

Circle : Dumka

Div : Godda

Name of EE-Sri Munna Lal

NON PLAN (SPILL OVER)											
1	work of damaged Culvert in 11th K.M. of Mahagama-Dighi Road under Non-Plan head for the year 2018-19.		45.000	Eng. In Chief Lt. no. 3007(S) dated	40.498	14F2/2018-19 Dated 26.07.2018	40.49823	100%	100.00%	23.09.2018	Mahi Enterprises, Barmasia, Deoghar
2	Construction of RCC Drain in village- Kushmi & Jamaidih in Mohanpur-Khairatikar road under Non Plan head for the year- 2019-20.		22.000	Eng. In Chief Lt. no. 3009(S) dated 20.06.19	19.797	09F2/2019-20 Dated 09.08.2019	19.67784	99%	100.00%	23.10.19	Laxmi Kant Jha, Deputy para Katchery Chowk, Ranchi.
3	Construction of RCC Drain in Kechwa Chowk in Mahagama-Dighi road under Non Plan head for the year- 2019-20.		8.000	Eng. In Chief Lt. no. 3009(S) dated 20.06.19	7.198	3F2/2019-20 Dated 03.08.2019	7.13361	99%	100.00%	16.09.19	Basantraj Singh, Ghatdumariya, Godda

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expenditure (11+13)	% Financial Ach.	% Physical Achievement		
1	2	3	4	5	6	7	8	9	10	11	12
4	Construction of RCC Drain in Balbadda Bazar in Ghorichak-Dighi road under Non Plan head for the year- 2019-20.		18.000	Eng. In Chief lt. no. 3009(S) dated 20.06.19	16.197	13F2/2019-20 Dated 26.08.2019	16.19683	100%	100.00%	24.10.19	Raj Construction, Chaprasi Tola, Godda
5	Ordinary repairing of HL Bridge in 12th km, 15th km (2 Nos.) & 20th Km of Nayanagar to Hanwara (Bihar border) road under Non Plan head for the year- 2019-20.		20.000	Eng. In Chief lt. no. 3009(S) dated 20.06.19	17.998	4F2/2019-20 Dated 03.08.2019	17.99176	100%	100.00%	01.10.19	Mukesh Kumar, Samlapur, Sahebganj
6	19th km (Sinpur village) & 20th km (Mohani village) in Ghorichak- Dighi road under Non Plan head for the year-		50.000	Eng. In Chief lt. no. 3009(S) dated	49.949	12F2/2019-20 Dated 26.08.2019	49.943	100%	100.00%	23.11.19	M/s B.N.S. Enterprises, Lalmatiya Collery, Boarijore, Godda.,
7	Strengthening & Blacktopping Work of Diversion in damaged bridge in 15th km of Dumuhi chowk to Basantrai Via- Maheshpur road (Total Length- 21.62 km) ODR under Non Plan head for the year 2019-20		4.000	Eng. In Chief lt. no. 3009(S) dated 20.06.19	3.992	11F2/2019-20 Dated 24.08.2019	3.992	100%	100.00%	07.10.19	M/s Preety Pandey, Ward No.- 09, Satya Nagar, Godda
8	Emergent repair of Mahagama-Dighi road km 0.00 to 12.08 under Non Plan head for the year 2019-20.		10.000	Eng. In Chief lt. no. 5051(S) dated 15.10.19	8.999	17F2/2019-20 Dated 21.10.2019	8.721	97%	100.00%	19.11.19	M/s Bhawani Construction, Warsabad, Shambhuganj, Banka, Bihar.

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expendi- ture (11+13)	% Finan- cial Ach.	% Physical Achiev- ement		
1	2	3	4	5	6	7	8	9	10	11	12
9	Ordinary repairing of Dumuhi chowk to Basantrai Via- Maheshpur road (Total Length 21.62 km) ODR under Non		40.000	Eng. In Chief lt. no. 3009(S) dated	36.000	18F2/2019-20 Dated 22.10.2019	35.836	100%	100.00%	20.12.19	Haque Construction, Baskhoriya, Basantrai, Godda
10	Emergent Pot Patch & Flank repairing of Sundarpahari to Agiyamore road (Total Length- 24.515 km) under Non Plan head for the year 2019-20		20.000	Eng. In Chief lt. no. 5051(S) dated 15.10.19	17.996	19F2/2019-20 Dated 22.10.2019	17.996	100%	100.00%	20.11.19	M/s Jitendra Kumar Dutta, Azad Nagar, Rakhabani, Dumka.
11	Emergent Pot Patch & Flank repairing of Godda-Ramgarh-Guhajori road (Total Length- 35.254 km) MDR- 191 under		30.000	Eng. In Chief lt. no. 5051(S) dated	29.991	20F2/2019-20 Dated 23.10.2019	29.985	100%	100.00%	06.12.19	M/s Prabhakar Jha, Dumariya, Chapri, Thakurgangti,
12	Construction of Approach road & Grill work of Divisional Office & Quality Control Office, Godda under Non Plan head for the year- 2019-20		12.080	Eng. In Chief lt. no. 5051(S) dated 15.10.19	12.073	21F2/2019-20 Dated 31.10.2019	12.059	100%	100.00%	29.11.19	Pritam Prag, Satyanagar, Godda.
NON PLAN (2020-21)											
1	Ordinary repair of Simra-Boarijore-Borio Road for the year 2020-21.		7.000	Eng. In Chief lt. no. 2172(S) dated 12.09.2020	6.995	02F2/2020-21 Dated 08.10.2020	6.995	100%	100.00%	07.11.2020	M/s Baba Baidyanath Enterprises, Dumariya Chapri, Thakurgangti, Godda

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expendi- ture (11+13)	% Finan- cial Ach.	% Physical Achiev- ement		
1	2	3	4	5	6	7	8	9	10	11	12
2	Emergent Repair (Traffic restoration of Diversion) in Bhagaiya-Pirojpur-Budhasan Road for the year 2020-21.		9.670	Eng. In Chief lt. no. 2172(S) dated 12.09.2020	6.769	03F2/2020-21 Dated 08.10.2020	6.769	100%	100.00%	22.11.2020	M/s B.K. Construction, Nunajore, Mahagama, Godda.
3	Emergent Repair (Traffic Restoration with GSB) of from Km 18th (Part), 20th (Part), 22th (Part), 25th (Part), 27th Km to 36th km & 37th (Part) in Mirzachowki-Borijore-Simra Road for the year 2020-21		98.520	Eng. In Chief lt. no. 2172(S) dated 12.09.2020	68.962	04F2/2020-21 Dated 28.10.2020	68.960	100%	100.00%	24.12.2020	M/s B.N.S. Enterprises, Lalmatiya Collery, Boarjore, Godda.,
4	Emergent repairing (Traffic Restoration with GSB) of Parasi-Sirsa Road in Km 0.00 to 4.91 under Non Plan head for the Year 2020-21.		20.000	Eng. In Chief lt. no. 2978(S) dated 08.12.2020	13.800	08F2/2020-21 Dated 05.01.2021			100.00%	31.03.2021	M/s Prabhakar Jha, , Dumaria, Chapri, Thakurgangti, Godda
5	Ordinary repairing of Mohanpur-Khairatkar Road from Km 0.00 to 16.07 under Non Plan head for the Year 2020-21.		12.000	Eng. In Chief lt. no. 2978(S) dated 08.12.2020	10.127	18F2/2020-21 Dated 06.02.2021			25.00%	07.03.2021	Haque Construction, Baskhoriya, Basantrai, Godda

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expendi- ture (11+13)	% Finan- cial Ach.	% Physical Achiev- ement		
1	2	3	4	5	6	7	8	9	10	11	12
6	Ordinary repairing work of Dakbangla Road (0.00 to 0.616 Km) under Non Plan head for the Year 2020-21.		2.500	Eng. In Chief lt. no. 2978(S) dated 08.12.2020	2.496	07F2/2020-21 Dated 05.01.2021			100.00%	03.02.2021	M/s AT Construction, Vill. + PO- Paduwa, PS- Pathergama, Godda
7	Ordinary Repair of different Residencial /Non Residential buildings of Road Division Godda for the year 2020-21 (under NonPlan Head)		20.000	Eng. In Chief lt. no. 2978(S) dated 08.12.2020	19.994	12F2/2020-21 Dated 08.01.2021	16.82596	84%	90.00%	31.03.2021	Ramesh Kumar Jha, Ward No.- 13, Lohiyannagar, Godda
8	Ordinary Repair of the Executive Engineer Residence, Residential office and Garrage building for the year 2020-21 (under NonPlan Head)		10.000	Eng. In Chief lt. no. 2978(S) dated 08.12.2020	9.990	11F2/2020-21 Dated 08.01.2021	9.98947	100%	100.00%	31.03.2021	M/S Preety Pandey, Ward No.- 09, Satyanagar, North of Block fild, Godda, Jharkhand
9	Construction of Bridge Approach Slab at Ch. 20.225 , Ch. 30.360 & Reconstruction of Retaining wall at Km 18th & 20th (3 x 3.5 m) Length- 10.50 M in Mirzachowki-Boarijore-Simra Road under Non Plan Head for the year 2020-21.		20.000	Eng.in Chief Lt. no. 261(S) dated 27.01.2021	14.798	16F2/2020-21 Dated 08.02.2021			2.00%	24.03.2021	Kavita Yadav, At- Satsang nagar, PO+PS- Godda, Jharkhand.

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expenditure (11+13)	% Financial Ach.	% Physical Achievement		
1	2	3	4	5	6	7	8	9	10	11	12
10	Ordinary repair of Mirzachowki-Boarijore-Simra Road in Km 18th to 28th under Non Plan Head for the year 2020-21.		84.750	Eng.in Chief Lt. no. 261(S) dated 27.01.2021							
11	Ordinary repair of Mirzachowki-Boarijore-Simra Road in Km 29th to 37th (Part) under Non Plan Head for the year 2020-21		198.950	Eng.in Chief Lt. no. 261(S) dated 27.01.2021							
12	Reconstruction of Culvert 1 Nos. (1.5 m x 2.0 m) in 10th Km of Boarijore-Bishunpur-Ghorichak Road (Length- 2.00 m) under Non Plan Head for the year 2020-21.		12.000	Eng.in Chief Lt. no. 261(S) dated 27.01.2021	8.275	22F2/2020-21 Dated 08.02.2021			2.00%	24.03.2021	Ajay Kumar Azad, Vill.- Amarapur, PO- Mal Mandro, Thakurgangti, Dist.- Godda, Jharkhand.
Total			774.470		422.895		369.569				

VivekadhinVivekadhin

1	Emergent Repair of Bridge at 20.020 km (Meghi River) in Simra-Boarijore road under Non Plan head for the year-2019-20				2.8826	14F2/2019-20 Dated 27.09.2019	2.88260	100%	#####	25.11.2019	M/s Baba Baidyanath Enterprises, Dumariya Chapri, Thakurgangti, Godda
---	---	--	--	--	--------	-------------------------------	---------	------	-------	------------	---

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expenditure (11+13)	% Financial Ach.	% Physical Achievement		
1	2	3	4	5	6	7	8	9	10	11	12
2	Installation of Cautionary Sign board in different road of Road Construction Department, Road Division, Godda under Vivekadhin head.				2.82446	15F2/2019-20 Dated 18.10.2019	2.82446	100%	100.00%	16.11.2019	Rakesh Kumar, Gorighat, Godda
3	Restoration work of Sundarpahari to Agiyamore road in km 21.00 to 23.00 under Vivekadhin head for the year 2019-20				2.44217	16F2/2019-20 Dated 19.10.2019	2.44217	100%	100.00%	02.11.2019	Manoj Kumar Singh, Bagh Jhakhra, Godda
4	Emergent Road Work on the Second Gate in Polytechnic Campus Sikatiya due to Covid 19 Quarantine Centre under Vivekadhin Head for the year 2020-21.				2.48822	01F2/2020-21 Dated 08.10.2020	2.48821	100%	100.00%	22.10.2020	Rakesh Kumar, Gorighat, Godda
5	Emergent Repairing in Yogni sthan to Barkope Durga Mandir Road (Total length-2.10 Km) for the year 2020-21.				0.90834	05F2/2020-21 Dated 23.11.2020	0.90810	100%	100.00%	07.12.2020	Sri Manoj Kumar, At- Gulzar Bag, PO- Godda, Dist.- Godda, Jharkhand.
6	Emergent Repair of Approach Road of Saraiya River Bridge at Ch.- 23.100 Km of Mirzachowki- Boarijore- Simra Road under vivekadhin head for the year 2020-21.				2.49948	06F2/2020-21 Dated 15.12.2020	2.49948	100%	#####	29.12.2020	M/s Baba Baidyanath Enterprises, Dumariya Chapri, Thakurgangti, Godda

Eng.in Chief
It no

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expendi- ture (11+13)	% Finan- cial Ach.	% Physical Achiev- ement		
1	2	3	4	5	6	7	8	9	10	11	12
7	Installation of Barrier & Cautionary Sign Board at 19th Km (Pasiye Damaged Bridge) of Taljhari-Poriyahat-Dande more Road (under Vivekadhin) for the year 2020-21..		25.00	LT. NO. 140(S) dated 09.10.2020	0.80537	13F2/2020-21 Dated 20.01.2021	0.80617	100%	#####	27.01.2021	Rakesh Kumar, Gorighat, Godda
8	Replacement of LOGO of Govt. of Jharkhand on previously erected Overhead Gantry & Boards on Road Side under Road Division, Godda (Vivekadhin head) for the year 2020-21				1.50024	14F2/2020-21 Dated 27.01.2021	1.50024	100%	100.00%	02.02.2021	Laxmi Kant Jha, Deputy Para Katchery Chowk, Ranchi
9	Traffic Restoration in 12th Km in Bhagaiya- Pirojpur Road under Road Division, Godda (Vivekadhin head) for the year 2020-21				1.97565	15F2/2020-21 Dated 31.01.2021	1.97565	100%	100.00%	14.02.2021	Sri Manoj Kumar, At- Gulzar Bag, PO- Godda, Dist.- Godda, Jharkhand.
10	Emergent Repair (Traffic Restoration) in Km 14th, 15th & 17th of Sundarpahari- Agiyamore Road under Road Division, Godda (Vivekadhin head) for the year 2020-21.				1.67495	17F2/2020-21 Dated 17.02.2021	1.67495	100%	100.00%	23.02.2021	Ramesh Kumar Jha, Ward No.- 13, Lohiyanagar, Godda.

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expenditure (11+13)	% Financial Ach.	% Physical Achievement		
1	2	3	4	5	6	7	8	9	10	11	12
11	Emergent Repair (Traffic Restoration) in Km 3rd(Part), 4th(Part) of Mahagama-Dighi Road under Road Division, Godda (Vivekadhin head) for the year 2020-21.										
12	Emergent Repair (Traffic Restoration) in Km 4th(Part) & 9th(Part) of Mahagama-Dighi Road under Road Division, Godda (Vivekadhin head) for the year 2020-21				2.49969	20F2/2020-21 Dated 24.02.2021	2.49969	100%	#####	10.03.2021	Ramesh Kumar Jha, Ward No.- 13, Lohiyanagar, Godda.
Total			25.00		22.50117		22.502				

ROAD SAFETY

1	Road Furniture work for Road Safety in Dumuhi-Basantraia via Maheshpur Road from Km 0.00 to 21.62 Km for the year 2020-21.				3.38448	21F2/2020-21 Dated 06.02.2021				07.03.2021	Ajay Kumar Azad, Vill.- Amarapur, PO- Mal Mandro, Thakurgangti, Dist.- Godda, Jharkhand.
---	--	--	--	--	---------	-------------------------------	--	--	--	------------	--

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expenditure (11+13)	% Financial Ach.	% Physical Achievement		
1	2	3	4	5	6	7	8	9	10	11	12
2	Road Furniture work for Road Safety in Godda-Ramgarh-Guhiyajori Road from Km 0.00 to 35.254 Km for the year 2020-21.		15.00	Eng.in Chief Lt. no. 140(S) dated 09.10.2020	5.76177	19F2/2020-21 Dated 08.02.2021				09.03.2021	M/s Jayshanker Prasad, C/O-Pitamber Pandit, Sarouni Bazar, Malhara, Godda.
3	Road Furniture work for Road Safety in Road Furniture work for Road Safety in Mirzachowki-Boarjore-Simra Road (Length- 31.625) for the year 2020-21.				1.63733	09F2/2020-21 Dated 08.01.2021	1.63733	100%	100.00%	22.01.2021	Champion enterprises, tupudana, hatia, Ranchi
4	Road Furniture work for Road Safety in Simra-Boarjore-Borio Road (Length- 2.60) for the year 2020-21.				0.79195	10F2/2020-21 Dated 08.01.2021	0.79195	100%	#####	22.01.2021	Champion enterprises, tupudana, hatia, Ranchi
5	Supplying & installation of Yellow Solar traffic blinker under Non Plan head for the year 2020-21		3.95	Eng.in Chief Lt. no. 261(S) dated 27.01.2021							
Total			18.95		11.57553		2.43				

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expenditure (11+13)	% Financial Ach.	% Physical Achievement		
1	2	3	4	5	6	7	8	9	10	11	12
Circle : DUMKA Div : Jamtara Name of EE-Sri Pradeep Kumar											
1	Ordinary repair of Jamtara-Karmatarn- Combined Building Road (0.00 to 22.465 Km.) under Road Division, Jamtara for financial year 2020-21	24.465	50.00	Departmental Letter No. 2172 Dt. 12.09.202	49.9928	01F2/Dt. 16.10.20			100%	15.12.2020	Ramkirishna Mishra
2	Ordinary repair of Vidyasagar-Narayanpur via Kalipahari -Karamdaha Road (0.00 to 18.975 Km.) Under road divison,Jamtara for the of Year 2020-21	18.975	20.00		19.88691	02F2/Dt. 16.10.20			100%	15.11.2020	Rais Ansari
3	Ordinary Repair of Jamtara(Tilabad) to Ladhana Dam road under	11.500	20.00		19.94855	03F2/Dt. 16.10.20			100%	29.11.2020	Nitin Kumar Singh
4	Ordinary repair of Jamtara-Bewa-Bypass road (0.00 to 3.176 Km.) under Road Division, Jamtara for financial year 2020-21	3.176	5.00		3.99223	04F2/Dt. 06-11-20			100%	05.12.2020	Shiv Pd. Mahato

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expendi- ture (11+13)	% Finan- cial Ach.	% Physical Achiev- ement		
1	2	3	4	5	6	7	8	9	10	11	12
5	Ordinary repair Work of Murgabani- Rajnagar Via kundhit Road from Km 0.00 to 40.708 under Road Division, Jamtara.	40.708	45.00	Department	40.42136	05F2/Dt. 07-11-20			75%	06.01. 2021	Asheerbad Const. Enterprises
6	Ordinary repair in Mohanbank Nala road from Km 0.00 to 14.200 under Year 2020-21	14.200	10.00		8.18948	06F2/DT. 24-11-20			100%	23.12. 2020	Arvind Kumar
7	Ordinary repair of Govindpur-Sahabganj Road From Karamdaha to Nischintpur (Including Jamtara Bypass Road) under Road Division, Jamtara for financial year 2020-21. (Total Length =111.400 Km.)	111.40	120.00		119.69575	07F2/DT. 03-12-2020			92%	02.02. 2021	Ramchandra Const.Pvt. Ltd., Jamtara
8	Ordinary repair of Jamtara-Nirsa via Virgaram road under Division, Jamtara for the Year 2020-21		5.00		3.74428	08F2/DT. 25-01-2021			100%	24.02. 2021	Raj Kumar Yadav, Bindapathar, Jamtara
9	Ordinary repair work of Culvert No. 18/1 & 33/1 of Murgabani-Rajanagar via Kundhit road (0.00 to 40.708 Km) for the Year 2020-21 under Road Division, Jamtara		20.00		13.99898	09F2/DT. 25.01.2021				10.03. 2021	Gour Kishore Yadav, Nala

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expendi- ture (11+13)	% Finan- cial Ach.	% Physical Achiev- ement		
1	2	3	4	5	6	7	8	9	10	11	12
10	Ordinary repair work of HL Bridge at 41th Km of Murgabani- Rajnagar via Kundhit Road (Km 0.00 to 41.708) for the Year 2020-21 under Road Division, Jamtara		25.00	al Letter No. 2978(S) Dt. 08.12.2020	18.24938	10F2/DT. 03.01.2021				10.03. 2021	Gour Kishore Yadav, Nala
11	Ordinary repair work of Bridges & Culverts in ADB Road from Karamdaha to Nischintpur Under road division Jamtara for the year of 2020-21.		30.00		22.49936	12F2/DT. 02.02.2021				18.03. 2021	Gour Kishore Yadav, Nala
12	Road safety work of Govindpur- Sahabgunj Road in Km. 52th,62th,64th & 75th Under road division, Jamtara for the Year of 2020-21		15.00		9.20149	11F2/DT. 30-01-2021			100%	01.03. 2021	Asish Prasant, Baijnath pur, Deoghar
13	Ordinary Repair Of Approach Road Of Divisional Office Campus Including Gabian Work Under Road Division Jamtara For The Year 2020-21		7.87192		7.86034	14F2/Dt. 23.02.2021				22.03.. 2021	Sahjad UI Haque, Jamtara

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Scheduled Date	Name of Contractor	
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expenditure (11+13)	% Financial Ach.	% Physical Achievement			
1	2	3	4	5	6	7	8	9	10	11	12	
14	Installation of Road safety sign boards & Yellow blinker stands in Govindpur Sahabgunj Road Under road division, Jamtara for the Year of 2020-21		7.76260	Departmental Letter No. 261(S) Dt. 27.01.2021	7.75273	13F2/Dt. 23.02.2021				22.03.2021	Rajesh Constructon Jamtara	
15	Ordinary repair with Furnishing work of Jamtara Inspection Building under road Division Jamtara for year 2020-21		35.00									
16	Special Repair of Executive Engineer Residence, Road Division, Jamtara for the Year 2020-21		25.00									
17	Ordinary repair of Quality Control Building under Road Division, Jamtara for the Year 2020-21		20.00									
			460.63		345.43		0.0000					

Circle : Dumka

Div : Pakur

Name of EE-Sri Rajesh Kumar

1	Pot-Patch work of Hiranpur-Kotalpokhar from Km 0.00 to 15.50 KM under Road Division		20.00		19.190	02-F2/20-21 Dt. -14.10.20	19.099	100%	100%	13.12.2020	Dipendra Nath Dubey, Rajapara, Pakur
---	---	--	-------	--	--------	---------------------------	--------	------	------	------------	--------------------------------------

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expendi- ture (11+13)	% Finan- cial Ach.	% Physical Achiev- ement		
1	2	3	4	5	6	7	8	9	10	11	12
2	Patch-Pot Emergent Repair of Pakur-Maheshpur Road (Under Non Plan FY 2020-21) Non-Plan		13.85	EIC, RCD LETTER No. 2172 (S) (Encl), Dt., 12.09.2020	#REF!	01-F2/20-21 Dt. -13.10.20	13.847	#REF!	100%	12.12.2020	Jayant Mandal, Ranipur, Pakur
3	Ordinary Repair of Dumka-Sahibganj ADB Road Km 51.00 to 69.00 under Road Division		38.38		38.127	05-F2/20-21 Dt. -07.11.20	38.119	100%	100%	06.01.2021	Tara Chandra More, Dumka
4	Ordinary Repair of Amrapara-Maheshpur-Muraroi Road from Km 0.00 to 17.00 under		50.00		49.848	03-F2/20-21 Dt. -03.11.20	49.836	100%	100%	01.01.2021	Gouri Shankar Bhagat, Pakur
5	Pot-Patch work of Kajladha-Pakuria Road (KM 5.110 to 16.440 KM) Total Length –		3.00		2.633	04-F2/20-21 Dt. -07.11.20	2.625	100%	100%	06.01.2021	Tarik Anwar, Bengalipara, Sahibganj
6	Road Safety work in different road. Under Road Division, Pakur (Non Plan) FY 2020-21		15.00		14.907	06-F2/20-21 Dt. -18.11.20	14.907	100%	100%	17.12.2020	Aasish Prasant, Deoghar
7	Construction of Retain Wall in Dumka-Sahibganj ADB Road in Ch. 88.00. Under Road		64.00		EIC, RCD LETTER No. 2978 (S)	48.248	09-F2/20-21 Dt. -19.02.21	0.000	0%	5%	18.07.2021

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expenditure (11+13)	% Financial Ach.	% Physical Achievement		
1	2	3	4	5	6	7	8	9	10	11	12
8	Construction of culvert (6 x 3.5 m) in Amrapara-Maheshpur-Muraroi Road in Ch. 25.300 Under Road Division, Pakur (Non Plan) FY 2020-21		47.758	EIC, RCD LETTER No. 261 (S) (Encl), Dt., 27.01.2021	47.734	08-F2/20-21 Dt. -08.02.21	0.000	0%	15%	07.04.2021	Md. Zamirul Islam, Pakur.
9	Installation of Signboard and yellow blinker in different road Under Road Division, Pakur (Non Plan) FY 2020-21		5.600		0.000	---	0.000	0%			

TOTAL

257.588

#REF!

138.433

VIVEKADHIN

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expenditure (11+13)	% Financial Ach.	% Physical Achievement		
1	2	3	4	5	6	7	8	9	10	11	12
1	Flank repairing parapet repairing signage Installation work in Different Road. (Vivekadhin)		20.000	Secy, RCD LETTER No. 146 (S) A , Dt., 13.06.2019	12.789	07-F2/20-21 Dt. -25.01.21	0.000	0%	100%	12.03.2021	Dipendra Nath Dubey, Rajapara, Pakur
2	Tree Painting in Different Road Under Road Division, Pakur (Vivekadhin)				3.883	10-F2/20-21 Dt. -20.02.21	0.000	0%	100%	06.03.2021	Sajid Ansari, Harindanga Bazar, Pakur.
			20.000		16.673		0.000				

Circle : Dumka

Div : Sahebganj

Name of EE-Sri Surendra Prasad

Non-Plan FY 2019-20 (SPILL OVER)

1	पथ प्रमण्डल साहेबगंज अंतगत बरहेट-बरहरवा पथ के कि०मी० 0.00 से 21.00 तक का साधारण मरम्मत कार्य।		30.000	EIC, RCD, Jharkhand Letter. No. 3009 (S)	27.000	02F2/2019-20, Dt. 18.10.2019	26.991		100%	17.02.2020	M/s Sneha Construction
2	सहायक अभियन्ता, राजमहल के आवास एवं बाउन्ड्री का निर्माण कार्य।		28.000	EIC, RCD, Jharkhand Letter. No. 3009 (S), Dt. 20.06.2019	24.852	03F2/2019-20, Dt. 18.10.2019	16.157		90%	18.03.2020	Md. Salahuddin Ansari

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expendi- ture (11+13)	% Finan- cial Ach.	% Physical Achiev- ement		
1	2	3	4	5	6	7	8	9	10	11	12
3	गोविन्दपुर-साहेबगंज पथ (एंडीवी० पथ) में फूलभंगा से बांझी के बीच साधारण मरम्मति कार्य (266 से 283 के बीच) कुल लम्बाई- 59.00 कि०मी०	16.00	11.300	EIC, RCD, Jharkhand Letter. No. 4756 (S), Dt. 25.09.2019	11.240	11F2/2019-20, Dt. 18.01.2020	10.000		100%	7.03.2020	Sri Satyendra Kumar Mishra
4	गोविन्दपुर-साहेबगंज पथ (ADB Road) में पूट-पैच/ साधारण मरम्मति कार्य।	16.00	30.000	EIC, RCD, Jharkhand Letter. No. 5051 (S), Dt. 15.10.2019	31.499	12F2/2019-20, Dt. 18.01.2020	18.000		100%	7.03.2020	Sri Satyendra Kumar Mishra
5	बोरियो-तीनपहाड़-राजमहल पथ (कि०मी० 0.00 से 28.00) में पॉट पैच/ साधारण मरम्मति कार्य।	16.00	20.000	EIC, RCD, Jharkhand Letter. No. 5051 (S), Dt. 15.10.2019	22.497	10F2/2019-20, Dt. 18.01.2020	12.000		100%	7.03.2020	Sri Jitendra Kumar
6	मंगलहाट-तालझारी पथ (कि०मी० 0.00 से 4.650) में पूट-पैच/साधारण मरम्मति कार्य।	16.00	8.000	EIC, RCD, Jharkhand Letter. No. 5051 (S), Dt. 15.10.2019	7.200	08F2/2019-20, Dt. 18.01.2020	7.195		100%	7.03.2020	Sri Vijay Karmkar

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expenditure (11+13)	% Financial Ach.	% Physical Achievement		
1	2	3	4	5	6	7	8	9	10	11	12
7	बोरियो लिंक रोड में पॉट-पैच / साधारण मरम्मत कार्य ।	16.00	6.000	EIC, RCD, Jharkhand Letter. No. 5051 (S), Dt. 15.10.2019	5.399	13F2/2019-20, Dt. 18.01.2020	5.399		100%	7.03.2020	Mahazbi Parween
8	पतना-हिरणपुर पथ (कि०मी० 0.00 से 17.50) में पॉट-पैच / साधारण मरम्मत कार्य ।	16.00	10.000	EIC, RCD, Jharkhand Letter. No. 5051 (S), Dt. 15.10.2019	8.954	09F2/2019-20, Dt. 18.01.2020	8.953		100%	7.03.2020	Mr. Rajiv Ranjan
			96.000	143.3000			138.6403			104.695	

Non-Plan FY 2020-21

1	Govindpur-Sahibganj (ADB) Road from KM 251+600 to 309+860 (SH--18)	58.26	95.000	EIC, RCD, Jharkhand Letter. No. 2172 (S), Dt. 12.09.2020	76.28362	05F2/2020-21, Dt. 18.11.2020			40%	7.02.2020	Md. Shamim Alam
---	--	-------	--------	--	----------	------------------------------	--	--	-----	-----------	-----------------

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expenditure (11+13)	% Financial Ach.	% Physical Achievement		
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of Triple cell box culvert 3 x 3 x 3m in 24th KM of ADB Road under Road Division, Sahibganj		55.000	EIC, RCD, Jharkhand Letter. No. 2172 (S), Dt. 12.09.2020	38.48739	06F2/2020-21, Dt. 18.11.2020			50%	7.03.2021	Md. Shamim Alam
3	बरहेट-बरहरवा पथ (कि०मी० 0.00 से 21.00 तक) का साधारण मरम्मति कार्य।	21.00	40.000	EIC, RCD, Jharkhand Letter. No. 2172 (S), Dt. 12.09.2020	27.94180	08F2/2020-21, Dt. 18.11.2020			15%	7.01.2021	Tabrej Alam
4	बोरियो-तीनपहाड़-राजमहल पथ (MDR-210) (कि०मी० 0.00 से 28.00) का साधारण मरम्मति कार्य।	28.00	40.000	EIC, RCD, Jharkhand Letter. No. 2172 (S), Dt. 12.09.2020	39.95869	01F2/2020-21, Dt. 02.11.2020			100%	1.01.2021	Sneha Construction
5	मंगलहाट-तालझारी पथ (MDR-217) (कि०मी० 0.00 से 4.650) का साधारण मरम्मति कार्य।	4.65	10.000	EIC, RCD, Jharkhand Letter. No. 2172 (S), Dt. 12.09.2020	9.84434	12F2/2020-21, Dt. 18.11.2020			40%	7.01.2021	Manoj Kumar Sah

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expenditure (11+13)	% Financial Ach.	% Physical Achievement		
1	2	3	4	5	6	7	8	9	10	11	12
6	सिमरा-बोआरीजोर-बोरियो पथ (कि०मी० 19.00 से 28.70) का साधारण मरम्मति कार्य।	9.70	8.000	EIC, RCD, Jharkhand Letter. No. 2172 (S), Dt. 12.09.2020	7.91440	04F2/2020-21, Dt. 09.11.2020			100%	3.12.2020	Mahazabi Praveen
7	पतना-हिरणपुर पथ (कि०मी० 0.00 से 17.50) का साधारण मरम्मति कार्य।	17.50	10.000	EIC, RCD, Jharkhand Letter. No. 2172 (S), Dt. 12.09.2020	8.49878	13F2/2020-21, Dt. 18.11.2020			25%	7.01.2020	Mr. Manoj Kumar Saha
8	जोजोदारी मोहब्बतपुर पथ (कि०मी० 0.00 से 16.13) का साधारण मरम्मति कार्य।	16.73	10.000	EIC, RCD, Jharkhand Letter. No. 2172 (S), Dt. 12.09.2020	8.39923	11F2/2020-21, Dt. 18.11.2020			45%	7.01.2020	Mr. Manoj Kumar Saha
9	साहेबगंज निरीक्षण भवन से पूर्वी फाटक तक पथ का साधारण मरम्मति कार्य।	0.75	10.000	EIC, RCD, Jharkhand Letter. No. 2172 (S), Dt. 12.09.2020	8.38946	14F2/2020-21, Dt. 19.11.2020			100%	3.01.2020	Arvind Kumar

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expenditure (11+13)	% Financial Ach.	% Physical Achievement		
1	2	3	4	5	6	7	8	9	10	11	12
10	सेनाजोरी ADB लिंक पथ (कि०मी० 0.00 से 0.750) का साधारण मरम्मत कार्य।	0.75	6.000	EIC, RCD, Jharkhand Letter. No. 2172 (S), Dt. 12.09.2020	5.98140	03F2/2020-21, Dt. 09.11.2020			100%	3.01.2021	Mahazabi Praveen
11	बरहेट – ललमटिया – भोगनाडीह पथ (कि०मी० 0.00 से 7.904) का साधारण मरम्मत कार्य।	7.904	5.000	EIC, RCD, Jharkhand Letter. No. 2172 (S), Dt. 12.09.2020	4.99668	10F2/2020-21, Dt. 19.11.2020			100%	7.01.2021	Md. Sakil Sheikh
12	बरहेट-बरहरवा पथ के 13वें कि०मी० में गुमानी नदी पर स्थित H.L. bridge का wearing coat एवं अन्य मरम्मत कार्य।		20.000	EIC, RCD, Jharkhand Letter. No. 2172 (S), Dt. 12.09.2020	13.37004	07F2/2020-21, Dt. 18.11.2020			50%	7.01.2021	Md.Tabrej Alam
13	गोविन्दपुर साहेबगंज पथ के 288वें कि०मी० में आर०सी०सी० पुलिया का मरम्मत कार्य।		2.500	EIC, RCD, Jharkhand Letter. No. 2172 (S), Dt. 12.09.2020	2.47465	09F2/2020-21, Dt. 18.11.2020			100%	7.12.2021	Anju Devi

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress		% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expenditure (11+13)	% Financial Ach.			
1	2	3	4	5	6	7	8	9	10	11	12
14	Remaining portion of Mirzachouki-Boarjore Borio Road (KM 0.00 to 17.00)	4.00	50.000	EIC, RCD, Jharkhand Letter. No. 2172 (S), Dt. 12.09.2020	49.94930	02F2/2020-21, Dt. 02.11.2020			100%	1.01.2021	Sneha Construction
15	बोरियो-तीनपहाड़-राजमहल पथ के कि०मी० 23.700, 17.650 एवं 16.900 में साधारण मरम्मत कार्य।		10.000	EIC, RCD, Jharkhand Letter. No. 2978 (S), Dt. 08.12.2020					100%		Bijay Karmkar
16	Ordinary repair work of (total 45 nos.) culverts in barhait-barharwa road from KM 0.00 to 21.00		70.000	EIC, RCD, Jharkhand Letter. No. 2978 (S), Dt. 08.12.2020					50%		Md. Samim Alam
17	Road Safety works in different roads in Division Sahibganj for the year 2020-21		15.000						50%		Satyendra Kumar Mishra

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress			Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expenditure (11+13)	% Financial Ach.	% Physical Achievement		
1	2	3	4	5	6	7	8	9	10	11	12
18	Installation of sign boards and yellow blinker stands in roads under road division sahibganj for the year 2020-21 under non plan head.		7.400	EIC, RCD, Jharkhand Letter. No. 261 (S), Dt. 27.01.2021							Jitendra Kumar Dutta

463.900

302.490

0.000

VIVEKADHIN 2020-21											
1	Bush clearance and repair of parapet in Govindpur-Sahibganj ADB (KM 284 to 307) Road under Vivekadhin head in Road Division, Sahibganj for the year 2020-21	23.00			2.46398	15F2/2020-21, Dt. 27.11.2020			100%		M/s Sneha Contruction
2	Bush clearance and repair of parapet in Borio-Tinpahar-Rajmahal Road (KM 0.00 to 28.00) under Vivekadhin head in Road Division, Sahibganj for the year 2020-21	28.00			2.46696	16F2/2020-21, Dt. 27.11.2020			100%		Mr. Satyendra Kumar Mishra

Month : February, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress		% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Total Expenditure (11+13)	% Financial Ach.			
1	2	3	4	5	6	7	8	9	10	11	12
3	Emergent replacement of existing old logo of Jharkhand Government with new logo over full gantry and half gantry in Roads under Road Division, Sahibganj								100%		Md. Salauddin Ansari
4	Urgent culvert repair in Mirzachouki-Boarjore at Chainage 7th KM under Road Division, Sahibganj for the year 2020-21 under Vivekadhin Head	-									Sri Anuj Kumar
		51.000			4.931			0.000			