

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-Plan)
State Plan Road Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Hazaribagh Div : Hazaribagh Name of EE-Sri Shubash Prasad											
1	Widening and Strengthening of Banaso-Budgadda Road (MDR 93) under RCD, Road Division, Hazaribag (Under CRIF) Total Length 28.00Km for the Year 2022-23 (Job. No. : CRF-JHR-2022-23/56)	28.00	6845.00	MORT & H (Zone-1) Govt. of India vide Lt. No. RW Ranchi/CRF/2021-22 Dt. 06.02.2023	6114.97	dt. 16.01.2024 31 SBD of 2023-24	42.65%	2608.00	79%	15.09.2025	M/s Ganesh Yadav, Dhanbad
2	Widening and Strengthening to 2 Lane of Duwari to Rol Road (MDR-99) under RCD,Road Division, Hazaribag (Under CRIF) Total Length 25.757Km for the Year 2022-23 (Job. No. CRF-JHR-2022-23/55)**	25.76	8465.00	MORT & H (Zone-1) Govt. of India vide Lt. No. RW Ranchi/CRF/2021-22 Dt. 06.02.2023	8804.87	dt. 24.11.23 21 (SBD) of 2023-24	41.30%	3637.00	95%	23.07.2025	M/S Puja Enterprises, Simaria, Chatra
3	Widening and Strengthening/Reconstruction to 4 Lane road of Starting Point (Hazaribag bypass) to End Point of Hazaribag Bypass (Old NH Alignment) under RCD,Road Division, Hazaribag (Under CRIF) Total Length 9.2847Km for the Year 2025-26 (Job. No. CRF-JHR-2025-26-78)	9.28	11480.00	MORT & H (Zone-1) Govt. of India vide Lt. No. RW Ranchi/CRIF /2023-24 Dt. 19.05.2025	0.00	0.00	0.00%	0.00	-	-	-

State Plan Road Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening and Strengthening Mukundganj - Harhad- Hupad via Demotand Road (MDR-098) for the Year 2022-23 Under Road Division Hazaribag	7.08	1557.22	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 1202 (S) dt.11.03.2024	1536.84	dt. 24.09.24 02 (SBD) of 2024-25	80.28%	1234.34	99%	23.05.2025	Jai Mata Di Construction, Ranchi
5	IRQP Work for Barkatha-Tetron Road from 0.00 to 32.100 Km (total Length 32.100 KM) for the Year 2023-24 Under RCD Road Division Hazaribag	32.10	2119.01	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 1201 (S) dt.11.03.24	-	-	0.00%	0.00	-	-	-
6	IRQP Work of Alka Hotel to Bada Mahavir Mandir Chowk Via Jhanda Chowk Bara Akhara Chowk Road from 0.00 to 2.0 Km (Total Length 2 Km for the Year 2024-25 Under RCD Road Division Hazaribag	2.00	256.30	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 3436 (S) dt.23.08.24	176.60	07.01.2025 28F2 of 2024-25	45.30%	80.00	100%	20.02.2025	Jageshwar Gope, Barkagaon.
6	Hazaribagh	104.22	30722.52	0.00	16633.28	0.00		7559.34			

Circle : Hazaribagh
Div : BOKARO
Name of EE- Sri Amit Singh

State Plan Road Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Reconstruction and Strengthening Work in Ch. 7th km (60 M), 9th Km (170 M), 17th km (780 M), 18th km (400 M) 19th km (700 M), 21st km (500 M) and 22nd km (800 M) of Bahadurpur - Kasmar - Khairachatar - Pirgul - Bengal Boarder Road (Total length 3.41 km) for the year 2022-23 under Road Division, Bokaro.		491.11	29.08.2023/4161(S) of J.S., RCD, Jharkhand, Ranchi	422.39	06 SBD of 2023-24/ 20.02.2024	72.21	305.00	65%	19.06.2024	M/S Ajay Singh, Vyapar Mandal Gali, Jainamore, Bandhdih, Bokaro, Jharkhand-829301
2	Widening and Strengthening/ Reconstruction of Nawadih (Dak Bangla) (MDR-73) - Vendra - Gomoh (Laxmipur) Road (Total Length 11.530 Km) for the year 2023-24 under Road Division Bokaro	11.53	3841.15	13.10.2023/4794(S) of J.S., RCD, Jharkhand, Ranchi	2689.88	05 SBD of 2023-24/ 19.02.2024	89.21	2533.25	91%	18.01.2025	Malti Enterprises, Propt. Nandla Nayak, Nehru Chowk, Dumra More, Harina, P.O. - Nawagarh, Dhanbad - 828306
3	IRQP Work of Narki – Bokaro (MDR -078) Road (Total Length 11.000 Km) for the year 2023-24 under Road Division Bokaro	11.00	1161.54	27.10.2023/5004(S) of J.S., RCD, Jharkhand, Ranchi	1207.93	04 SBD of 2024-25/ 08.10.2024	99.48	1201.64	100%	07.03.2025	AJIT KUMAR, Qtr. No. 2A/34, Kashmir Colony, Kurpania, P.O. - Sunday Bazar, P.S. - Gandhi Nagar, Dist.- Bokaro-829127
4	IRQP work of Petarwar- Gomia Road (Total Length 26.20 Km) for the year 2023-24 under Road Division Bokaro	26.20	2441.28	07.03.2024/1167(S) of Addl. Secretary, RCD, Jharkhand,	2189.00	02 SBD of 2024-25/ 13.08.2024	54.82	1200.00	80%	12.02.2025	M/S Sanjay Construction, Vill. + P.O. - Saram, Dist. - Bokaro,

State Plan Road Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Reconstruction of NH-23 to Radhagaon Railway Station via BPCL LPG Plant & Retail Depot at Bokaro (Total Length 7.179 km) for the year 2023-24 under Road Division, Bokaro	7.18	3473.94	25.01.2024/358(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	1203.76	01 SBD of 2025-26/16.04.2025	0.00	0.00	5%	15.07.2025	M/S Ajay Singh, Vyapar Mandal Gali, Jainamore, Bandhdih, Bokaro, Jharkhand-829301
6	Widening and Strengthening of Picchhari (Jaina More – Phusro PWD Road) to Tenughat (Petarwar – Gomia PWD Road) Road Main Portion (Length 24.759 km) and Bypass Portion (Length 1.564 km) (Total Length 26.324 Km) for the year 2024-25 under Road Division, Bokaro.	26.32	9086.66	16.03.2024/08(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	-	-	#VALUE!	0.00	-	-	M & S Pavind Pvt. Ltd., P-26, City Centre, Sector IV, Bokaro
7	Widening and Strengthening/ Reconstruction work of Bhandaridih (On Chandrapura, Bhandaridih Phusro Railway Crossing Gomia ODR Road) to Gomoh Railway Station Via Bandio, Kanchanpur, Parasbani, Dahiyari Road (Total Length 19.450 Km, Including Construction of Bridges) under Road Division, Bokaro for the year 2024-25	19.45	7115.28	13.09.2024/3824(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	-	-	#VALUE!	0.00	-	-	-

State Plan Road Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	IRQP Work of Chas - Chandankiyari Bypass Road (Total Length 2.33 km) for the year 2024-25	2.33	195.28	20.09.2024/3966(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	150.01	01 F2 of 2025-26/06.05.2025	0.00	0.00	-	05.07.2025	M/S Shri Sai Engineering, Ward No. 02, Behind Mausibari, Main Road, Seraikela, Saraikela Kharsawan.
9	IRQP Work of Rahawan Jhumra Road (Total Length 10.650 km) for the year 2024-25 under Road Division, Bokaro.	10.65	952.91	30.09.2024/4131(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	892.81	6 SBD of 2024-25/28.02.2025	33.60	300.00	70%	27.05.2025	S. K. Enterprises, Qt. No. 1305, Sector - 1/C, Ram Mandir, B.S. City, Jharkhand - 827001
10	IRQP work of Talgaria more (NH-32) to Talgaria Railway station Road (MDR 251) (Total length 15.20 Km) for the year 2024-25 under Road Division Bokaro	15.20	1105.79	08.10.2024/4242(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	1133.57	5 SBD of 2024-25/25.02.2025	44.11	500.00	65%	24.06.2025	M/S Ajay Singh, Vyapar Mandal Gali, Jainamore, Bandhdih, Bokaro, Jharkhand-829301

State Plan Road Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Four Laning from Bokaro Sector- 6 (Shastri Chowk) to Telmachcho (NH-32) Road (Total Length 5.965 KM) under Road Division, Bokaro for the year 2025-26 (Job No. CRF-JHR-2025-26-77)	5.97	6220.00	Ministry of Road Transport & Highways (Zone-1) Transport Bhawan, 1, Parliament Street New Delhi -	-	-	#VALUE!	0.00	-	-	-
12	Widening and Strengthening of Road from Nawadih Devi Mahto college More to Mahuatand(Penk) via Dengagada- Siyari - Mungo -Rangamati (Total=31.485 Km) including bridge work under Road Division, Bokaro for the year 2024-25	31.49	8749.64	09.10.2024/4345(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	7045.87	7 SBD of 2024-25/ 03.03.2025	0.00	0.00	5%	02.01.2027	Universal Agency Ramgarh Private Limited, Add.: Uma Niketan, 1st Floor, Ranibagi, Ramgarh Cantt, Jharkhand- 829122
13	IRQP Work in Chandrapura - Bhandaridih-Phusro Railway Crossing No- 4 Kathara - Gomia Road (Total Length 36.296 Km) Under Road Divison, Bokaro For The Year 2024-25.	36.30	4653.94	09.10.2024/4317(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	4846.28	8 SBD of 2024-25/ 24.03.2025	41.24	1998.58	67%	23.09.2025	Amitabh Construction Pvt. Ltd., Add.: 105, Ranchi Patna Road Coltex Muhalla, Koderma, Jharkhand- 825410

13

Bokaro

203.61

49488.52

21781.50

8038.47

State Plan Road Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Hazaribagh Div : Chatra Name of EE-Sri Mithilesh Prasad											
1	Reconstruction of Tandwa - Rai - Khelari Road from km 13.450 to 15.00 under Road Division, Chatra for the Year 2019-20.	1.55	986.92	Joint Sec. Lt. No. 4599(S) dt. 16.09.2019	829.79	02 (SBD)/ 2019-20 dt. 26.10.2019	97%	607.87	100%	25.04.2020	Arunaditya Projects & Mineral, C-188 Vidyalaya Marg, Ashok Nagar, Ranchi Mob No. 7857924060
2	Widening and Strengthening Reconstruction of Dhamaniya to Seregarha (NH-99) via Kacha-Moktama-Tarog-Sel-Darha Road form Km. 0.00 to 20.625 with High Level Bridge for Year 2024-25	20.63	6852.51	Joint Sec. Lt. No. 4057(S) dt. 26.09.2024	4880.51	01SBD/2024-25 dt. 29.03.2025	0.000		15%	28.09.2026	M/s Puja Enterprises Simariya, Chatra
3	Widening & Strengthening/Reconstruction of Ghanghri (on Hunterganj - Chatra NH-99) to Koleshwari Temple via Dantar Road with High Level Bridge under RCD Division, Chatra for year 2024-25.	10.94	4356.44	Joint Sec. Lt. No. 4339(S) dt. 09.01.2024	—	—	0.000		—	—	—
4	Improvement of Riding Quality work of Simaria-Bagra Road (MDR-71) from Km. 0.00 to 9.00 (Total Length- 9.00 Km.).	9.00	745.42	Addi. Sec. Lt. No. 3959(S) dt. 20.09.2024	740.16	01 SBD/2025-26 dt. 12.04.2025	95%	703.58	98%	11.06.2025	Jai Maa Ashtabhuji Construction Near Bisheshwar Nursing Home Barkagaon Road, Hazaribagh (Jharkhand)
4	Chatra	42.11	12941.28		6450.46			1311.45			

Circle : Hazaribagh
Div : Dhanbad
Name of EE-Sri Dinesh Prasad

State Plan Road Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening and Strengthening / Reconstruction of 2 lane road from Govindpur - Giridih main road (Barakar bridge) Pratapur, Thetatand more to Sarra PWD road via Charak, Jatakhunti, Balika vihar, Bhuski, Nawatand road via Balika vihar to Sarra bridge via Fatehpur, Takipur, Badhjobra road (Total Lenth = 10.688 Km) under Plan Head for the Year 2024-25.	10.69	5250.89	18 (S) dt. 16.03.24	4557.00	04 SBD/ 2024-25 dt. 14.10.24	24.14%	1100.00	34%	13.10.2025	Preeti Enterprises, Dhanbad
2	Reconstruction Of 2 Lane Road From Brahmandiha More (GT Road) To Khario More Via Hirapur - Matari - Pakerberha - Lodwadiah - Jhagrahi - Mohanpur - Tursabad (Total Lenth = 11.566 Km) Under Plan Head For The Year 2024-25.	11.57	7467.28	4333 (S) dt. 09.10.24	5060.54	02 SBD/ 2025-26 07.04.2025	-	-	-	06.04.2026	Manoj Kumar Singh, Deoghar
3	IRQP work of bus stand to police line via housing colony road (length = 1.10 km) , housing colony road (length 2.80 km) and dhanbad link road (length 1.50 km) total length 5.40 km under plan head for the year 2025-26.	5.40	434.37	1513 (S) dt. 15.04.25	-	-	-	-	-	-	-
4	IRQP Work Of Jamtara To Nirsa Via Birgram Road From (Ch. 15300m To 24000m) Total Length- 8.70 Km For The Year 2025-26	8.70	635.60	1985 (S) dt. 20.05.25	-	-	-	-	-	-	-
5	I.R.Q.P work in NH-32 Saraidhela-Sugiadh to Hirak point Road (length 2.230 Km) And Central hospital to Co- operative colony Road (Length-1.30 Km) Total length 3.530 Km under Plan head for the year 2024-25	3.53	249.65	3920 (S) dt. 19.09.24	-	-	-	-	-	-	-
6	Widening and Strengthening/ Reconstruction of Mahuda(On NH-32)- Sindri(Jamadoba) (On MDR-055) Road(Length-22.940) under Plan Head for the year 2016-17.	22.94	16319.23	3561 (S) dt. 06.06.16	6800.93	01 SBD/ 2018-19 dt. 09.03.19	31.37%	4934.99	32%	08.11.2020	EICC-SRB(JV), Bokaro

State Plan Road Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Dhanbad	62.82	30357.02		16418.47			6034.99			

DMFT

1	Widening and Strengthening of Road From Muraidih (MDR-051) to Sonardih Phatak (MDR 049) via Hindustan Zinc Ltd. And Ram Raj Mandir Under DMFT Head For The Year 2023-24.	5.23	2805.34	1583(S) dt. 31.03.2023	3000.00	06 SBD/ 2023-24 dt. 26.06.2023	60.92%	1827.67	84%	25.03.2024	Preeti Enterprises, Dhanbad
2	I.R.Q.P. /Strengthening Work Of Patherdih-Sindri Road (MDR-067) From 0.00 Km To 13.71 Km (Total Length- 13.71 K.M.) Under Road Division Dhanbad For The Year 2022-23	13.71	3693.43	216 (S) dt. 19.01.2023	4443.88	07 SBD/ 2023-24 dt. 12.07.2023	81.14%	3605.86	85%	11.01.2024	M/s Daroga Pradhan, Dhanbad
3	Widening And Strengthening Work Of Babudih Vivah Bhawan To Hirak (Kako-Tetulmari-Bhuli-Dhanbad) Road Via Rajwar Basti (Total Length 4.015 Km) Under DMFT Fund For The Year 2023-24.	4.02	1313.88	2997 (S) dt. 15.06.2023	1603.78	10 SBD/ 2023-24 dt.29.12.2023	60.70%	973.43	84%	28.04.2024	M/s Daroga Pradhan, Dhanbad
4	IRQP/ Strengthening Work Of Shramik Chowk To Barwadda Road (MDR- 060) (Total Length -8.90 Km) In Km 0.00 To 8.9 Km Under Plan Head For The Year 2022-23. (DMFT)	8.90	2408.36	63(S) dt. 06.01.2023	2318.48	02 SBD/ 2023-24 dt. 19.04.2023	90.25%	2092.50	100%	18.10.2023	M/s Daroga Pradhan, Dhanbad
		31.86	10221.01		11366.14			8499.46			

Circle : Hazaribagh

Div : Giridih

Name of EE-Sri Prem Prakash Singh

State Plan Road Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Reconstruction of Road From Banpura (on Jhari More-Banpura-Chichaki-Khuntha Chowk-Chichaki Railway Station Road) to Dhibra More Near Dondlo (Including Bridge) (Total Length 3.60 Km.) Under Road Division, Giridih For The Year 2022-23	3.60	700.71	Govt. of Jharkhand RCD, Ranchi Letter no. 1166 (S) Dt. 23.03.22	656.83	SBD 06 of 2022-23 Dt. 20.12.2022 C.E Lt. no. 1142 Dt. 27.06.2023 Variation of 151.73534	94%	760.52	92%	19.09.23	M/S Maa Laxmi Construction, Daltonganj
2	Widening and Strenthening/ Reconstruction work of Karamjora More (on NH-114A)- Genro-Patro River of Approach Road (on Jamui-Deoghar Road) (Total Length - 11.125 Km.) (Including Land Aquesation Work) Under Road Division, Giridih For the Year 2022-23	11.13	3040.02	Govt. of Jharkhand RCD, Ranchi Letter no 3646 (S) dt 13.10.2022	2301.35	SBD 08 of 2022-23 Dt. 27.01.2023 C.E Lt. no. 100 Dt. 17.01.2024 Variation of 212.25873	94%	2369.95	95%	26.12.23	Rajeev Kumar, Patna
3	Widening & Strengthening of Domanpahari to Chugali, Dhurgargi Via Vijaydih Road in Km. 0 to 21.265 For the year 2018-19 Bridge At Che. 14+700 Span - 8 X 24.600	21.27	5729.13	Govt. of Jharkhand RCD, Ranchi Letter no 2803 (S) dt 11.05.18	4568.61	SBD No. 08 of 2018-19 dt 28/11/18	105%	4774.54	90%	27.11.20	M/S East India Construction Company, Bokaro
4	Widening and Strenthening / Reconstruction of Fatehpur to Bonggi (Bihar Border) Via Bhelwaghati Road (Including Construction of Bridge) (Total Length-15.810 Km.) For The Year 2019-20 (Bridge at Che. 14+565, Span - 4 X 21)	15.81	5051.63	Govt. of Jharkhand RCD, Ranchi Letter no 3558(S) Dt. 19.07.2019	3583.41	SBD No. 02 of 2019-20 dt 23/10/19	94%	3354.93	94%	22.06.21	M/S Om Namu Siwai Construction, New Delhi.

State Plan Road Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening, Strengthening/ Reconstruction of Pandariya (Eidgah More) to Lachudih via Bankikala, Saraiya, Ranatand, Karme & Lachuri (Total Length 11.940 Km.) For The Year 2023-24	11.94	4275.63	Govt. of Jharkhand RCD, Ranchi Letter no 3412(S) Dt. 18.07.23	3081.99	SBD 05 of 2023-24 Dt. 17.11.2023 C.E Lt. no. 1604 Dt. 20.12.2024 Variation of 597.21625	82%	3049.84	99%	16.05.25	Rajeev Kumar, Patna
6	Widening and Strengthening/ Reconstruction Work in Giridih-jamua (SH-13) 4 Lane Road in Chainage Km. 1.110 to 6.810 Km. (Total Length - 5.70 Km.) For The Year 2023-24 Under Road Division, Giridih	5.70	3916.63	Govt. of Jharkhand RCD, Ranchi Letter no 4388(S) Dt. 13.09..23	3647.93	SBD No. 08 of 2023-24 dt 25/01/24	48%	1739.09	56%	24.09.24	Manisha Construction, Gaya, Bihar
7	Reconstruction work of Baba Ji Kutiya More (On SH-13)-Mugpiti-Narendrapur Open Cast Mines-Paparwatand (On NH-114A) Road (Total Length – 6.05 Km.) (With Land Acqjition) For the Year 2022-23	6.05	1508.00	Govt. of Jharkhand RCD, Ranchi Letter no 3549 (S) dt 06.10.2022	1297.30	SBD 07 of 2022-23 Dt. 24.01.2023	103%	1333.43	93%	23.09.23	Hari Nandan Choudhary, Dumka
8	Widening, Strengthening/ Reconstruction of Banpura (on Bagodar-Sariya Road, MDR-116) to Gorhar (NH-19) Via Manrokudar Road and Link Road (i) Kadhwar to Ghanghri Road (Length - 3.37 km.) and (ii) Dondlo link road (Length - 1.155 Km.) (Total Length - 28.795 Km.) (Including Construction of Bridge) For The Year 2023-24	28.80	12463.98	Govt. of Jharkhand RCD, Ranchi Letter no 1392 (S) dt 21.03.2023	9164.35	SBD 01 of 2024-25 Dt. 18.09.2024	5%	500.00	20%	17.05.26	M & S Paving Pvt. Ltd., P-26, City Center, Sector – IV, Bokaro, Jharkhand

State Plan Road Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Widening and Strengthening/ Reconstruction of Union Bank Gandey More to Union Bank Pratapur Road (Total Length - 10.465 Km.) (Including Land Aquesation Work) Under Road Division, Giridih For the Year 2023-24	10.47	2507.37	Govt. of Jharkhand RCD, Ranchi Letter no 742 (S) dt 20.02.2024	1718.30	SBD 02 of 2024-25 Dt. 04.10.2024	76%	1303.92	85%	03.06.25	Hari Nandan Choudhary, Dumka
10	Widening strengthening / Reconstruction work (including Bridge work, Land Acquisition & afforestation) of Birni (Virajpur)-Ksheshkhari Via Belna, Chitankhari, Taratand, Baradih, Jharkhi Road (Total Length -22.215 K.M) Under Road Division, Giridih for the year 2023-24	22.22	8038.06	Govt. of Jharkhand RCD, Ranchi Letter no 715 (S) dt 19.02.2024	6936.05	SBD 03 of 2024-25 Dt. 04.10.2024	39%	2699.90	45%	03.04.26	Amitabh Construction Pvt. Ltd., Koderma
11	Widening, Strengthening/Reconstruction of Budhiyadih More (Opposite Saalsal Iron Factory) to Chatro Via Sri Rampur Market, Tikodih and Purnanagar Road (Total Length 7.950 KM) Under Road Division Giridih for the year 2023-24	7.95	2281.02	Govt. of Jharkhand RCD, Ranchi Letter no 471 (S) dt 02.02.2024	2141.18	SBD 05 of 2024-25 Dt. 04.10.2024	59%	1268.74	70%	03.05.25	Niranjan Rai, Kalika Gunj Colony, Sirsiya, Giridih

State Plan Road Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Construction of Bagodih (Paini) to Barakar River Via Chhatarbad Link Road (Link Hospital) Road (Total Length - 5.995 Km.) (Including Land Acquisition Work) Under Road Division, Giridih For the Year 2024-25	6.00	1318.36	Govt. of Jharkhand RCD, Ranchi Letter no 1349 (S) dt 15.03.2024	1249.54	SBD 04 of 2024-25 Dt. 07.10.2024	40%	500.00	45%	06.04.25	Amitabh Construction Pvt. Ltd., Koderma
13	Widening and Strengthening/ Reconstruction of Budhudih-Pandariya-Sujna-Koldih Road (Total Length - 7.35 Km.) Under Road Division, Giridih For the Year 2024-25	7.35	3608.15	Govt. of Jharkhand RCD, Ranchi Letter no 4342 (S) dt 09.10.2024	1701.88	SBD 06 of 2024-25 Dt. 18.02.2025	53%	899.93	70%	17.08.25	Rajeev Kumar, Patna
14	Improvement of Riding Quality of Ghorthamba to Etasani Road via Barjo, Kubri, Gorhand, NawagarhChatti Road (Total Length - 38.950 KM) Under Road Division Giridih for the year 2024-25	38.95	2133.78	Govt. of Jharkhand RCD, Ranchi Letter no 4285 (S) dt 09.10.2024	1821.00	SBD 07 of 2024-25 Dt. 05.03.2025	62%	1125.00	85%	04.09.25	Hari Nandan Choudhary, Dumka
15	Widening and Strengthening/ Reconstruction of Madhwa to Khondoli Dam (Total Length - 2.035 Km.) (Including Land Aquesation Work) Under Road Division, Giridih For the Year 2024-25	2.04	757.34	Govt. of Jharkhand RCD, Ranchi Letter no 3430 (S) dt 23.08.2024	387.86	SBD 03 of 2025-26 Dt. 17.05.2025	0%	0.00	20%	16.08.25	Jai Maa Ambey Infra Pvt. Ltd., Nagwa, Chatra

State Plan Road Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Reconstruction Work of Parwatpur Chakarpaniya, Dwarpahri, Jamuniyatnr, Chhatabad, Jamtara Border Under Road Division, Giridih For the Year 2024-25	4.45	1688.21	Govt. of Jharkhand RCD, Ranchi Letter no 4234 (S) dt 08.10.2024	834.77	SBD 01 of 2025-26 Dt. 23.04.2025	60%	500.00	70%	22.09.25	Samleshwari Road Builders, Bokaro.
16	Giridih	203.70	59018.03		45092.37			26179.77			

Circle : Hazaribagh

Div : Koderma

Name of EE-Sri Satendra Prasad Singh

1	Reconstruction work of Tilaiya(Pipradih)-Jainagar- Bagro (On Domchanch- Pipcho Road) (Total Length-0.00 to 18.550 Km) under Road Division Koderma for the Year 2019-20	18.55	4134.61	Dt-10.07.2019, 3392(S)	3295.65	Dt-14.10.2019, 26SBD/2019-20	90%	3136.82	90%	02.12.2020	M/s R.K Infracop Pvt. Ltd, Hyderabad.
2	Remaining Work of Reconstruction of Domchanch -Dhodhakola-Sapahi-Faguni Road (KM 0.00 to 14.5 upto Bihar border) .	14.50	6519.54	Dt-31.08.2018, 5092(s)	1650.00	Dt-13.03.2024 01SBD of 2024-25	25%	411.58	35%	12.03.25	M/s Sirha Construction & Developers Private Limited,Ashok Nagar,Ranchi
3	Improvement of Riding Quality work in Chandwara-Selhara-Pandewara (Singrawan) Road from km 0.00 to 20.35km under Road division koderma for the year 2023-2024	20.35	1701.53	Dt-02.02.2024, 472(s)	1769.62	Dt-24.01.2025 06SBD of 2024-25	85%	1500.07	98%	23.05.25	Amitabh Constructions, Pvt. Ltd.Koderma
4	IRQP Work of Domchanch Bazar to Pipcho Bazar Road from Km. 0.00 to Km 17.30 under Road Division ,Koderma for the Year 2023-24	17.30	954.23	Dt-19.02.2024, 708(s)	823.26	Dt-09.09.2024 03SBD of 2024-25	94%	772.13	98%	08.12.24	M/s Sanjay Construction, Saram,Bokaro.

State Plan Road Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Improvement of Riding Quality work in Domchanch-Dhab Road from km 0.00 to 16.40km under Road division koderma for the year 2023-2024	16.40	1256.95	Dt-13.03.2024 1283(s)	1103.42	Dt-02.09.2024 02SBD of 2024-25	34%	369.71	88%	01.12.24	Karan Enterprises, H.N.-B-4, Maharana Apartment, Pee Pee Compound, G.P.O-Ranchi, Dist-Ranchi-834001, Jharkhand
6	IRQP Work of Doranda- Sankh- Vendro- Patna Road (MDR-114) from Km 0.00 to 22.40 Km (Total Length =22.40 Km) under Road Division, Koderma.	22.40	1336.91	Dt-15.04.2025 1520(s)							
7	IRQP Work of Beko -Makhmargo Road from Km 0.00 to 11.65 Km (Total Length =11.65 Km) under Road Division, Koderma.	11.65	678.65	Dt-15.04.2025 1523(s)							
7	Koderma	121.15	16582.42		8641.95			6190.30			

Circle : Hazaribagh

Div : Ramgarh

Name of EE-Sri Rajiv Ranjan Munda

1	Construction of 4-Lane Road Work from Naya Chowk (Chitarpur) NH- 320- Sandi (On MDR- 95) & Sandi to Rajrapa Road (MDR- 95) Total Length- 10.139 KM including Construction of Bridge	10.48	9891.47	Ltr. No. 5065(S) Dt. 31.08.2018	9766.31	07(SBD)2018-19 Dt.- 24-12-2018	98%	10187.29	99%	23.06.2020	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi, Jharkhand
	Widening and Strengthening of NH-33 Ashok Cinema to NH-23 Chhattarpur Road in KM 0.00 to 20.10 (Length of Road - 20.10)	20.10		4667.56 Ltr. No. 1005(S) Dt.	3968.79	25(SBD)2015-16 Dt. 08-10-2015	100%	5443.56	100%	07.04.2017	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi, Jharkhand

State Plan Road Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of H.L. Bridge at Chainage (A) 2360 Mtr. (B) 4580 Mtr. (C) 5825 Mtr. & (D) 19025 Mtr. in NH-33 Ashok Cinema to NH-320 Chhattarpur Road	-	5691.47	1772(S) Dt. 20-09-2015 (Revised) Ltr. No. 733(S) Dt. 01.02.2019	1095.45	12(SBD)2019-20 Dt.- 31-10-2019	53%	581.85	75%	30.04.2021	M/s Sildilya Construction, Station Road, Redma, Dist.- Palamu, Jharkhand, Daltonganj
3	Widening & Strengthening/ Reconstruction of Lalki Ghati to Chhattarmandu Road via Linching Chowk (Length-10.910 KM) under Plan Head for the year 2022-23	10.91	4220.46	Ltr. No. 1311(S) Dt. 31-03-2022	2674.64	01(SBD)2023-24 Dt.- 17-07-2023	89%	4192.29	93%	16.05.2024	M/s Sidhartha Construction Korambey, Near GPO House, Zullu Park, Hazaribagh
4	IRQP Work of Nemra to Barlanga (Old Alignment) Road (Total Length- 5.50 KM) under Road Division, Ramgarh for the year 2025-26	5.50	416.66	Ltr. No. 2218(S) Dt. 12-06-2025	393.45	02(SBD)2025-26 Dt.- 29-08-2025	0%	0.00	20%	07.12.2025	M/S Brajesh Kumar Korambey, Gola, Ramgarh, Jharkhand
5	IRQP/Strengthening Work of Gola-Muri Road (Old Alignment) in CH- KM 0.00 to 1.50 & 9.25 to 14.50 (Total Length- 6.75 KM) Under Road Division, Ramgarh For the year 2025-26	6.75	1495.01	Ltr. No. 2217(S) Dt. 12-06-2025	1371.66	03(SBD)2025-26 Dt.- 29-08-2025	0%	0.00	26%	07.03.2026	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi, Jharkhand

5	Ramgarh	53.74	21715.08	19270.29	20404.99
---	---------	-------	----------	----------	----------

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Roads-Plan)
State Plan Road Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Hazaribagh Div : Hazaribagh Name of EE-Sri Shubash Prasad											
1	Consultancy Services for Carrying out Road Safety Audit of existing roads as per Road Safety Manual i.e. IRC-SP-88-2010 or any other latest revision of this document under Road Circle, Hazaribag (Total Length 643.279 Km) for the Year 2021-22 99.121 Km under Road Division, Hazaribag	0.00	107.33	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 53(S) dt. 07.01.2022	25.00	dt. 26.12.2022 1(R.S.A.) of 2022-23	70%	17.500	100%	-	Cube Engitech Consultant Pvt. Ltd., Jeevan Lok Complex, Main Road, Hinoo, Ranchi-834002, Jharkhand
2	IRQP work of Mahto Ahara-Rampur-Basaria-Chauparan Road from Km 0.00 to Km 32.85 (Total Length 32.850Km) for the Year 2023-24 Under RCD, Road Division Hazaribag	32.85	2563.97	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 5627 (S) dt.14.12.2023	2466.41	dt. 10.10.24 07 (SBD) of 2024-25	100.00%	2466.406	100%	09.04.2025	East India Construction Col, Bokaro
2	Hazaribagh	32.85	2671.30		2491.41			2483.91			

Circle : Hazaribagh
Div : BOKARO
Name of EE- Sri Amit Singh

State Plan Road Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	(A) Reconstruction of Dantu (NH-23) to Kathara via Sillisadam including Sillisadam to Chalkari Road.(Total length 31.825 km) for the year 18-19	31.83	10321.91	05.03.19/1503(S) of J.S., RCD, Jharkhand, Ranchi	6801.12	30.07.19/ 01 SBD of 2019-20	106.17	7598.96	97%	29.07.2021	Classic Engicon Pvt. Ltd. 3D, Vatika Apartment, Line Tank Road, Ranchi.
	(B) Preparation of Land Acquisition Plan (LAP) and Diversion of Forest Land in Construction of Dantu (NH-23) to Kathara via Sillisadam including Sillisadam to Chalkari Road.(Total length 31.825 km)				8.61	23.07.19/ 4 F2 of 2019-20	100.00	8.61	100%	22.01.2020	M/S Arun Kumar Jaishwal, Vill.+ P.O. - Chandankiyari, Bokaro
	(C) Construction of H.L Bridge over (A) Canal at Ch.11.717 KM of Dantu to Kathara Road, (B) Canal at Ch. 11.924 KM of Sillisadam-Chalkari Link Road and (C) Chatnia Nala at Ch. 0.395 KM. of Dantu to Kathara via Sillisadam Road under Road Division, Bokaro for the year 2019-20				355.61	31.10.19/ 11 SBD of 2019-20 & 01 SBD/2024-25 01.08.2024 (302.52367 + 53.08763 (Supplementary)	75.22	267.49	68%	30.10.2020	M/S Sanjay Construction, At. + P.O. - Saram, Bokaro
1	Bokaro	31.83	10321.91		7165.34			7875.07			

Circle : Hazaribagh
Div : Chatra
Name of EE-Sri Mithilesh Prasad

					NIL						
0	Chatra		0.00		0.00			0.00			

State Plan Road Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Hazaribagh
Div : Dhanbad
Name of EE-Sri Dinesh Prasad**

1	Widening & Strengthening / Reconstruction Of Remaining Part Of Old Nh-32 (Govindpur To Telmachcho) Under Road Division Dhanbad For The Year 2024-25.	4.95	1416.86	1411 (S) dt. 15.03.24	1473.50	02 SBD/ 2024-25 20.09.24	88.23%	1300.00	100%	19.03.2025	Preeti Enterprises, Dhanbad
2	IRQP work of Chirkunda Panchet road (length 7.20 Km) & Nehru link road (length 1.80 Km) Total length 9.00 Km (carriage way-7.00m) Under plan head for the year 2023-24	9.00	917.00	4997 (S) dt. 27.10.23	845.70	01 SBD/ 2024-25 dt. 09.07.24	92.22%	779.90	100%	08.10.2024	M/s Santosh Singh, Dhanbad
3	Construction of Approach Road (Total Length-300M) for Binod Bihari Mahto Koylanchal University Under Road Division Dhanbad For The Year 2023-24	0.30	272.29	1877 (S) dt. 28.04.23	195.49	21 F2/ 2023-24 dt.01.11.23	81.05%	158.46	100%	31.01.2024	M/S Sonu & Saroj, Dhanbad
4	I.R.Q.P work in R.O.B Wasseypur to Jharkhand more via Tempu Stand Bhuli "B"Block (Length 4.30 km) & R.O.B Wasseypur Railway over Bridge (Length 1.00 Km) Total Length 5.30 Km Road under Plan head for the year 2024-25	5.30	400.56	3967 (S) dt. 20.09.24	413.54	01 SBD/ 2025-26 04.04.2025	53.20%	220.00	100%	18.05.2025	Daroga Pradhan, Dhanbad
4	Dhanbad	19.55	3006.70		2928.23			2458.35			

**Circle : Hazaribagh
Div : Giridih
Name of EE-Sri Prem Prakash Singh**

State Plan Road Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening and Strengthening/ Reconstruction work of Barwadih Fatak to Banyadih via Centralpit, Baherwatand, Kabribad Road (Total Length - 7.588 Km.) Under Road Division, Giridih For the Year 2022-23	7.59	2992.00	Govt. of Jharkhand RCD, Ranchi Letter no 4000 (S) dt 04.11.2022	2075.12	SBD 01 of 2023-24 Dt. 05.04.2023	116%	2400.00	100%	04.04.2024	Hari Nandan Choudhary, Dumka
2	W/S and Reconstruction of Hesla (NH-02) to Aura (NH-02) Via Tirla, Alkadih Road (Total L. 14.020 Km.) for the year 2022-23	14.02	3171.24	Govt. of Jharkhand RCD, Ranchi Letter no. 1326 (S) Dt. 31.03.22	2719.71	SBD 02 of 2022-23 Dt. 22.10.2022	74%	1999.96	100%	21.08.2023	RNS Construction Pvt. Ltd., Mau, Uttar Pradesh
3	Widening and Strenthening/ Reconstruction of Hesla-Beko road (Including Bridges) (Total Length – 29.925 Km.) For the year 2019-20 Bridge at Che. 153, Span - 1 X 16 Che. 1779, Span - 2 X 8 Che. 2865, Span 2 X 8 Che. 4518, Span - 2 X 8 Che. 7029, Span - 2 X 8 Che. 12828, Span - 1 X 16 Che. 17036, Span - 1 X 16 Che. 17928, Span - 1 X 16	29.93	6924.93	Govt. of Jharkhand RCD, Ranchi Letter no 3635(S) Dt. 22.07.2019	4534.01	SBD No. 06 of 2019-20 dt 26/10/19	78%	3555.00	100%	25.06.21	ACPL-KK (JV) Koderma
4	Reconstruction of Siyatandr (MDR-088) to Nawdiha (MDR-092) Road (Total Length 3.705 Km.) For the year 2019-20	3.71	934.76	Govt. of Jharkhand RCD, Ranchi Letter no 3344(S) Dt. 08.07.2019	545.18	SBD No. 05 of 2019-20 dt 24/10/19	100%	617.44	100%	23.03.20	Samleshwari Road Builders, Bokaro
4	Giridih	55.24	14022.93		9874.02			8572.40			

Circle : Hazaribagh

Div :Koderma

Name of EE-Sri Satendra Prasad Singh

State Plan Road Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Strengthening/Reconstruction of Dhab-Pihra-Satgawan Road(MDR-113) in Km. 0.00 to km. 21.325 (Total Length 21.325Km.) Under Road Division Koderma for the year 2021-22	21.33	2296.36	Dt-07.01.2022, 51(S)	2748.30	Dt-26.12.2022, 03 SBD/2022-23	99%	2725.23	99%	31.08.23	M/s Sanjay Construction,, Saram, Bokaro
1	Koderma	21.33	2296.36		2748.30		2725.23				

Circle : Hazaribagh
Div : Ramgarh
Name of EE-Sri Rajiv Ranjan Munda

1	IRQP Work of Rajrappa to Chitarpur Road from KM 0.00 to 1.80 under Road Division, Ramgarh for the year 2023-24	1.80	140.61	Ltr. No. 468(S) Dt. 02-02-2024	105.53	02(F2)2024-25 Dt.- 16-08-2024	100%	105.34	100%	10/14/2024	Elite Power Project & Construction Pvt. Ltd., Ranchi, Jharkhand
2	IRQP Work of Patratu to Saunda 'D' Road from KM 0.00 to 11.35 Under Road Division, Ramgarh for the of Year 2023-24	11.35	620.58	Ltr. No. 5656(S) Dt. 15-12-2023	570.36	18(SBD)2024-25 Dt.- 24-11-2024	100%	570.16	100%	26.02.2025	M/s Jai Mata Di Constuction Ranchi, Jharkhand
3	IRQP Work of Kujju to Ghato Road from KM 0.00 to 19.40 Under Road Divison, Ramgarh for the of Year 2023-24	19.40	1963.60	Ltr. No. 1200(S) Dt. 11-03-2024	2016.02	07(SBD)2024-25 Dt.- 24-09-2024	100%	2015.95	100%	23.04.2025	M/s Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
4	IRQP Work of Charhi to Ghato Road from KM 5.20 to 11.50 (Total Length- 6.30 KM) under Road Division, Ramgarh for the year 2023-24	6.30	512.03	Ltr. No. 1384(S) Dt. 15-03-2024	499.98	19(SBD)2024-25 Dt.- 11-12-2024	100%	499.95	100%	3/10/2025	M/s Ajay Kumar Singh Bokaro, Jharkhand
5	IRQP Work of Chas to Ramgarh Road from KM 0.00 to 4.56 (Total Length- 4.56 KM) under Road Division, Ramgarh for the year 2024-25	4.56	361.59	Ltr. No. 3431(S) Dt. 23-08-2024	369.11	20(SBD)2024-25 Dt.- 11-12-2024	100%	369.08	100%	3/10/2025	M/s Ajay Kumar Singh Bokaro, Jharkhand
5	Ramgarh	43.41	3598.41		3561.00		3560.48				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Bridges-Plan)
State Plan Bridge Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Hazaribagh Div : Hazaribagh Name of EE-Sri Shubash Prasad											
1	Construction of H.L. Bridges in Barkatha to Tetron road over (i) Manpur nala at ch.17th Km.(Span 1x18.6m), (ii) Kendua river at ch.20th Km.(Span 1x12.6m),(iii) Palma river at ch. 24th Km.(Span 1x10.6m) and (iv) Maniadih nala at ch. 31st Km.(Span 2x12.6m) Work (Including Approach road and Land Acquisition) Under RCD, Road Division Hazaribag for the Year 2023-24	97.40	1431.30	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 4992 (S) dt.27.10.2023	1470.97	dt. 17.02.24 33 (SBD) of 2023-24	11.47%	168.69	27%	16.08.25	Ganesh Yadav, Anand Nagar, P.O.-I.S.M., Saraidhela, Dhanbad.
1	Hazaribagh	97.4	1431.30		1470.97			168.69			
Circle : Hazaribagh Div : BOKARO Name of EE- Sri Amit Singh											
1	Construction of High Level Bridge in 19 km of Dumari – Nawadih – Phusaro Road Near I.B. replacing the old bridge for the year 2019-20	45.00	396.81	2685(s) dt. 30.05.19 of J.S., RCD, Jharkhand	282.85	31.10.2019/ 10 SBD of 2019-20	65.49	197.90	90%	30.01.2021	M/S Sanjay Construction, Vill. + P.O. - Saram, Dist. - Bokaro,

State Plan Bridge Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	(A) ---- Const. of H. L. Bridge over Gawai river at ch. 22.050 Km of Bahadurpur Kasmar Petarwar west Bengal Border road. S.A. - 3 X 10.0 M, A.R.- 2 X 3.5 M	31.96	229.94	10.06.15/4003(S)	199.48	23.10.2015/ 26 F2 of 15-16	68.65	136.94	69%	22.10.2016	Smt Kiran Devi, Jodhadih More, Chas, Bokaro
	(B) --- Balance work for Construction of High level Bridge over Gawai River at 22.050 KM of Bahadurpur - Kasmar - Petarwar - West Bengal Border Road under Road Division, Bokaro for the year 2024-25				123.39	14.10.2024 / 11 F2 of 2024-25			15%	13.02.2025	M/S BDMS Construction, Vill.- Dugda Basti, Brahaman Tola, Karmatand, Bokaro- 828304
2	Bokaro	77.0	626.75		605.72			334.83			

Circle : Hazaribagh

Div : Chatra

Name of EE-Sri Mithilesh Prasad

1	Construction of High Level Minor Bridge Over Local Nala at Chainage 17+000 Km. of Jori-Pratappur Road (Span- 1 X 24.6m) in R.C.D., Chatra	1 X 24	392.34	Joint Sec. R.C.D., Ranchi Lt. No. 4326(S) dt. 25.11.2022	315.47	01(SBD) of 2022-23 dt. 25.03.2023	99%	314.96	90%	24.03.2024	M/s Ashutosh Construction, Vill Jhardag, PO+PS-Lawalong, Dist- Chatra 8084742884
2	Construction of High Level Bridge at 12.845 Km in Local Nala of Nimakatu (Pratappur)-Gajwa-Lodheya-Gorighat-Kawra Road in R.C.D. Chatra.	—	339.65	Joint Sec. R.C.D., Ranchi Lt. No. 4440(S) dt. 06.12.2022	258.73	01(SBD) of 2023-24 dt. 05.07.2023	42%	108.92	55%	04.07.2024	M/s S.R. Construction B.N. College Road, Hamidganj, Daltonganj, Palamu

State Plan Bridge Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of High Level Bridge over River Hiroo in 47th KM of Chauparan - Chatra Road.	3X18	235.17	8074(S) dt. 16.11.12	216.92	17F2 of 2012-13 dt. 05.03.2013	69%	150.70	70%	04.09.14	Torpedo Const. Pvt. Ltd. , Thana Chowk, Ramghar (9471319600)
4	Remaining work of High Level R.C.C. Bridge over Baksa in 16.255 Km. of Chauparan-Chatra road.	—	313.16	Joint Sec. R.C.D., Ranchi Lt. No. 5130(S) dt. 07.11.2023	107.49	21F2 of 2023-24 dt. 27.01.2024	31%	33.41	50%	23.07.2024	M/s B.N. Enterprises. Block-D, Flat No. 03/C, Shree Vrinda Green Apartment, Kusum Vihar, Road No. 9, Morabadi Ranchi
5	Construction for High Level Bridge over Barki (Geruwa) river in Simariaya- Tandwa Road at chainage 26.46 under road division, Chatra.	7 X 24	922.23	2574(S) dt. 27.08.2021	996.59	03(SBD) of 2021-22 dt. 24.02.2022	100%	1106.68	100%	23.02.2024	Kumar and Roy Construction, House no-25, Vill. P.o + P.s- Manika Latehar- 822126, (Jharkhand.) 8969020656
5	Chatra		2202.54		1895.20			1714.66			

Circle : Hazaribagh

Div : Dhanbad

Name of EE-Sri Dinesh Prasad

1	Construction of High Level Bridge in Mugma-Chirkunda (MDR-062) Road Over Barakar River Under CRF Fund Plan Head for the year 2018-19	512	5433.16	RW/NH-28014/1/2019/JHR/Z-1 dt. 06.03.2019	5552.58	07 SBD/ 2019-20 dt. 25.10.2019	64%	3560.67	57%	24.10.2021	M/s Daroga Pradhan, Dhanbad
2	Rehabilitation Work Of Bank More Flyover Under Plan Head For The Year 2022-23.	0	1579.67	1561 (S) dt. 29.03.2023	1511.00	08 SBD/ 2023-24 dt. 08.08.2023	70%	1060.00	83%	09.07.2024	Maurer Sanfield India Ltd., Bhopal

State Plan Bridge Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening And Existing Rub (Rail Under Bridge) Bridge No.-1. Gaya Bridge Of Railway At Km 12.00 Of Nh-32 In Dhanbad Under Dmft Fund For The Year Of 2023-24.	12	2384.82	62 (S) dt. 06.01.2023	2938.33	03 SBD/ 2025-26 dt. 01.07.2025	-	-	-	-	M/s Sheela Construction Company, Raipur
4	(i)Construction of H.L. bridge with approach road over chas nala at 5th km of Dhanbad - Pathardih - Sindri road (2 x 14.6m and (ii) construction of H.L. bridge with approach road over chas nala at 7th km of Dhanbad - Pathardih - Sindri road (1 x 14.6m) under Plan Head for the Year 2025-26.		647.68	1981 (S) dt. 20.05.25	-	-	-	-	-	-	-
4	Dhanbad	524.0	10045.33		10001.91			4620.67			

Circle : Hazaribagh

Div : Giridih

Name of EE-Sri Prem Prakash Singh

1	Construction of High Level Bridge over Usri River in Giridih to Deoghar Road in Sirsiya Block Giridih For the year 2022-23	(8 x 12.60)	617.87	Govt. of Jharkhand RCD, Ranchi Letter no 4186(S) dt. 18.07.2018	661.60	SBD No.04 of 2022-23 dt 01/11/22	104%	685.32	95%	31.10.2024	Dilip Kumar, Vill. – Hutar, Po. – Mayapur, P.S. – Ramgarh, Distt. – Palamau, Jharkhand
---	--	-------------	--------	---	--------	----------------------------------	------	--------	-----	------------	--

State Plan Bridge Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of High Level Bridge over Usri River at Ch. 12+000 Km. in Chotki Kharagdiha-Dudhwatoli-Gondalitand to Lataki-Chatro-Mirjaganj Road (MDR-92) Road, Giridih Distrcit for the year 2023-24	(7 x 24)	1652.99	Govt. of Jharkhand RCD, Ranchi Letter no 5434(S) dt. 01.12.2013	1455.32	SBD No.11 of 2023-24 dt 14/03/24	35%	510.00	60%	13.03.2026	Malti Enterprises, Dhanbad
2 Giridih			2270.86		2116.91			1195.32			

Circle : Hazaribagh

Div :Koderma

Name of EE-Sri Satendra Prasad Singh

1	Construction of Proposed High Level Bridge Over Meetha Nala Ch-48th Km of Kowar-Koderma Road Under Plan For the Year 2017-18	39.00	356.17	<u>356.1650</u> Dt-02.05.2017, 2423(s)	317.36	<u>317.36414</u> Dt-06.10.2017, 11SBD/2017-18 Revised 296.19033	98%	360.65	98%	05.12.2018	M/S B.K. Enterprises, At-Madhwatand, P.O- Makatpur, P.S-Jai Nagar, Dist. – Koderma.
1 Koderma			39.00	356.17	317.36			360.65			

Circle : Hazaribagh

Div :Ramgarh

Name of EE-Sri Rajiv Ranjan Munda

NIL											
0	Ramgarh	0.00	0.00		0.00			0.00			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Bridges-Plan)
State Plan Bridge Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Hazaribagh Div : Hazaribagh Name of EE-Sri Shubash Prasad											
1	Construction of H.L. Bridge over Siwane River at 6.150Km of Kariyatpur- Jhumara Road.(Span-4x21m) Under RCD, Road Division Hazaribag for the Year 2022-23	94.00	551.21	Joint Secretary, RCD, Jharkhand Ranchi vide Lt. No. 3880(S) dt. 16.09.2022	678.31	dt. 14.03.23 53 (SBD) of 2022-23	94%	639.13	100%	13.09.2024	M/s Siddharth Construction, Korambey House, Near GPO, Hazaribag
1	Hazaribagh	94.00	551.21		678.31			639.13			

Circle : Hazaribagh Div : BOKARO Name of EE- Sri Amit Singh											
1	Const. of Bridge over Izari River at Ch. 8.5 Km of Chas-Chandankyari-Raghunathpur Road for the year 15-16. S.A. : 4 X 21.00 M, A.R. : 2 X 3.5 M	86.44 M	332.12	20.02.2015 / RCD/ Plan - 6 - 337/ 2013-1316(s) of DS, RCD, Jharkhand, Ranchi	278.77	29.12.15/ SBD No. 6 of 15-16	127.95	424.95	100%	17.06.2017	M/S Md. Naim Ansari, Vill- Nawdiha, Tola - Rahahgoda, P.O.- Banstora, P.S.- Chandankiyari, Dist. - Bokaro, Mob. No. 9431734185, 9939150782
1	Bokaro	0.00	332.12		278.8			424.95			

State Plan Bridge Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Hazaribagh
Div : Chatra
Name of EE-Sri Mithilesh Prasad**

NIL

0 Chatra	0.00	0.00	_____	0.00				0.00			
----------	------	------	-------	------	--	--	--	------	--	--	--

**Circle : Hazaribagh
Div : Dhanbad
Name of EE-Sri Dinesh Prasad**

NIL

0 Dhanbad	0.00	0.00		0.00				0.00			
-----------	------	------	--	------	--	--	--	------	--	--	--

**Circle : Hazaribagh
Div : Giridih
Name of EE-Sri Prem Prakash Singh**

NIL

0 Giridih	0.00	0.00		0.00				0.00			
-----------	------	------	--	------	--	--	--	------	--	--	--

State Plan Bridge Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Hazaribagh
Div : Koderma
Name of EE-Sri Satendra Prasad Singh**

NIL

0 Koderma 0.00 0.00 0.00 0.00

**Circle : Hazaribagh
Div : Ramgarh
Name of EE-Sri Rajiv Ranjan Munda**

NIL

0 Ramgarh 0.00 0.00 0.00 0.00

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Hazaribagh Div : Hazaribagh Name of EE-Sri Shubash Prasad											
1	Beautification work of Rotary Situated at Dhobiadih Dhamna Road Via Barhi Chowk (NH-2) Old Town Portion, for the year 2025-26 (Under Non Plan Head)		5.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	4.99	-	0.00	0%	0%	0%	Maa Rajrappa Construction, Hazaribag
2	Ordinary repair, Construction of Crash Barrier, Road Signage and Flank repair work of Hazaribag-Katkamsandi-Chatra Road from km 18.00 to 29.20 for the year 2025-26 (Under Non Plan Head)		20.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	20.00	-	0.00	0%	0%	0%	Rohit Enterprises
3	Ordinary repair work of Circuit House to PWD Chowk Road Via S.P. Kothi for the year 2025-26 (Under Non Plan Head)		8.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	7.99	-	0.00	0%	0%	0%	Rajendra Prasad Yadav, Banadag, Katkamdag, Hazaribag
4	Ordinary repair Dhengura More (SH-07) to Dhengura Railway Bridge Kud (NH-100) Road Link Road Damodih Sirsi Road for the year 2025-26 (Under Non Plan Head)		15.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	15.00	-	0.00	0%	0%	0%	Uttam Kumar
5	Ordinary repair work of Heerabag chowk to Matwari NH-100, PWD Road, Devengana Chowk for the year 2025-26 (Under Non Plan Head)		6.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	-	-	0.00	0%	0%	0%	0
6	Ordinary repair work of Ichak More-Dumroun-Bahimar (MDR-07) Road in Km 0.00 to 17.825 for the year 2025-26 (Under Non Plan Head)		25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	24.99	-	0.00	0%	0%	0%	Nandi Construction
7	Ordinary repair work of Malkana-Larahi Chouparan Road for the year 2025-26 (Under Non Plan Head)		15.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	14.99	-	0.00	0%	0%	0%	Ashish Chandan, Hazaribag
8	Ordinary repair work of Paigoda Chowk to Kallu chowk Via Manna Singh Chowk Road (Total Length 2.02 KM), under Road Division, Hazaribag for the year 2025-26 (Under Non Plan Head)		5.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	5.00	-	0.00	0%	0%	0%	Prabhat Kumar Singh, Hazaribag

State Non-Plan Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Ordinary repair work of Shankerpur (SH-07) Nursingh Asthan-Kapasiya-Kundibagi Road for the year 2025-26 (Under Non Plan Head)		15.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	15.00	-	0.00	0%	0%	0%	R.C. Construction
10	Ordinary repair work of Sultana (NH-100 to Chadwa (MDR-070) Road, under Road Division, Hazaribag for the year 2025-26 (Under Non Plan Head)		15.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	15.00	-	0.00	0%	0%	0%	Singh Construction
11	Ordinary repair work of TOP-03 (NH-100) Mukundganj (NH-33) Via Lalpur Oriya Road, under Road Division, Hazaribag for the year 2025-26 (Under Non Plan Head)		10.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	-	-	0.00	0%	0%	0%	0
12	Special repair work of Dhobiadih Dhamna Road (NH-2 Old Alignment) from Km 2.05 to 3.20 Road for the year 2025-26 (Under Non Plan Head)		50.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	-	-	0.00	0%	0%	0%	0
13	Ordinary repair & Electrification in Barkagaon Inspection Bunglow under RCD, Road Divison, Hazaribag for the year 2025-26 (Under Non Plan Head)		5.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	5.00	-	0.00	0%	0%	0%	Kaushleshwar Kumar Thakur
14	Shed Consgrcture and other work in EE Residence-cum-Residential office under RCD, Road Divison, Hazaribag for the year 2025-26 (Under Non Plan Head)		10.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	10.00	-	0.00	0%	0%	0%	Arun Kumar Mehta
15	Ordinary repair work of Quarter No. NJ1, NJ11 situated in North Divison of Lakra Godown under RCD, Road Divison, Hazaribag for the year 2025-26 (Under Non Plan Head)		10.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	10.00	-	0.00	0%	0%	0%	Omnesh & Developer Pvt. Ltd.
16	Day to Day Maintenance work of in Superintening Engineer Office & Recidencial Office under RCD, Road Divison, Hazaribag for the year 2025-26 (Under Non Plan Head)		5.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	5.00	-	0.00	0%	0%	0%	Rajendra Prasad Yadav, Banadag, Katkamdag, Hazaribag
17	EE reswidence cum office of Boundary wall Wiring, fencing and other Security related work in EE Residencial-cum residential office under RCD, Road Divison, Hazaribag for the year 2025-26 (Under Non Plan Head)		25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	-	-	0.00	0%	0%	0%	0

State Non-Plan Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
18	Installation of Metal Beam Crash Barrier in KM 22 TO 27 OF Inchak Barkatha Road under RCD, Road Division, Hazaribag for the year 2025-26 (Under Non Plan Head)		30.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	-	-	0.00	0%	0%	0%	0
19	Repair of Law level Bridge (5.5m x 8 span) coated in 14th Km of Hazaribag-Churchu Hatyari mode (NH-33) under RCD, Road Division, Hazaribag for the year 2025-26 (Under Non Plan Head)		50.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	-	-	0.00	0%	0%	0%	0
20	Road Safety Barkagaon Road of Km 7.00 to 12.400 under RCD, Road Division, Hazaribag for the year 2025-26 (Under Non Plan Head)		25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	-	-	0.00	0%	0%	0%	0
21	Construction of RCC Retaining wall and culvert parapet in 12th KM in Hazaribag (St. Columbas College)-Churchu-Hatyari Mode (NH-33) under RCD, Road Division, Hazaribag for the year 2025-26 (Under Non Plan Head)		25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	-	-	0.00	0%	0%	0%	0
1	SPILL OVER Ordinary Repair work of Hazaribag-Katkamsandi-Chatra Road (Total length 29.20Km) Under RCD Road Division Hazaribag.for the Year 2024-25 (Under Non Plan)	29.20	90.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	79.38	15.02.2025 33F2 of 2024-25	67.07	84.49%	90%	14.05.2025	Jageshwar Gope, Barkagaon, Hazaribag
2	Generator, Generator Shed, Equipments, & Other work in Road Circle, Hazaribag Under RCD Road Division Hazaribag.for the Year 2024-25 (Under Non Plan)	-	25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	18.00	22.02.2025 36F2 of 2024-25	18.00	0%	100%	21.03.2025	Jai Sheo Construction, Lupung, Katkamsandi, Hazaribag
3	Day to Day Maintenance of Inspection Bunglow & Executive Engiener's Residential Office, Under RCD, Road Division, Hazaribag for the year 2024-25 (Under Non Plan)		10.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	10.00	15.10.2024 16F2 of 24-25	3.44	22.92%	85%	14.10.2025	Rajendra Prasad Yadav, Banadag, Katkamdag, Hazaribag
VIVEKADHIN											
1	Bush cutting in Ichak Barkatha Road in KM 13 to 29 Under RCD, Road Division, Hazaribag for the year 2024-25 (Under Vivekadhin)		40.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2325(S) dt.18.06.2025.	2.50	-	0.00	-	-	-	Rajendra Prasad Yadav, Banadag, Katkamdag, Hazaribag
2	Bridge Approach repair and flank repair work in Hazaribag-Katkamsandi (MDR-070) from KM 4.00 to 17.00 (TotalLength 13.00 Km) Under RCD, Road Division, Hazaribag for the year 2024-25 (Under Vivekadhin)		40.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2325(S) dt.18.06.2025.	-	-	0.00	-	-	-	-
26	Hazaribagh NP, SO	29.20	579.00		262.83		88.51				

State Non-Plan Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Hazaribagh
Div : BOKARO
Name of EE- Sri Amit Singh

SPILL OVER

1	Construction of RCC DRAIN in Bishnugarh-Narki road for the year 2024-25 under Road Division, Bokaro.		20.00	19.09.2024/ 3897(S) of Eng. In Chief, RCD, Jharkhand, Ranchi	13.59	14.10.2024/ 06 F2 of 2024-25	6.00	44.13	56%	13.12.2024	Raj Enterprises, At. Bandhgora Side, Satanpur, Pindrajora, Bokaro, Jharkhand
2	Construction Of RCC DRAIN in Dumri-Nawadih-Bermo road for the year 2024-25 under Road Division, Bokaro.		15.00	-do-	10.03	14.10.2024/ 08 F2 of 2024-25	0.00	0.00	100%	13.12.2024	Raj Enterprises, At. Bandhgora Side, Satanpur, Pindrajora, Bokaro, Jharkhand
3	Construction of Drain in Manjidih (Jainamore) Phusro link road for the year 2024-25 under Road Division, Bokaro.		30.00	-do-	20.08	14.10.2024/ 10 F2 of 2024-25	19.31	96.16	100%	13.12.2024	M/S Maa Tara Enterprises, Putka More, Mohal, Chandankiyari, Bokaro
4	Special Repair Work In Ch 5+150 To 5+420 (Total Length 270 M) Of Dantu(Nh23) to Kathara via Sillisaram Road for the Year 2024-25 under Road Division Bokaro	31.825	50.00	-do-	49.99	03.12.2024/ 13 F2 of 2024-25	0.00	0.00	20%	02.02.2025	M/S R.K. Enterprises, Add.: Argamo, Nawadih, Bokaro
5	Construction Of RCC Drain With Cover in 5th Km For Telidih Vikarmdih West Bengal Boarder Road (Total Length 15.82 Km) for The Year 2024-25 under Road Division, Bokaro		55.00	-do-	40.13	29.01.2025/ 19 F2 of 2024-25	10.04	25.02	45%	28.03.2025	Anjani Putra Enterprises, Add.: Tirla, Balak Block, Bagodar, Giridih, Jharkhand
6	Renovation, Furnishing and Beautification work of Inspection Bungalow Petarwar for the Year 2024-25	-	100.00	-do-	78.86	20.01.2025/ 18 F2 of 2024-25	15.00	19.02	50%	19.07.2025	M/S Binit Enterprises, Mahendra Kashyap, Vill. Benga, Near Durga Mandir, P.O. - Uttasara, P.S.- Petarwar, Bokaro
6	Bokaro Spill Over	31.83	270.00		212.69		50.35				

NON PLAN

1	Ordinary Repair Work of Chandrapura to Bokaro Road (Total Length 6.55 Km) under Road Division, Bokaro For The Year 2025-26.		15.00	09.07.2025/ 2661(S) of Eng. In Chief, RCD, Jharkhand, Ranchi			0.00	#DIV/0!			Partima Sinha, Getlatu, Ranchi
2	Ordinary Repair work in Chira Chas (Pandey Pull) to Telgaria More (NH-32) (Total length 4.080 km) under Road Division Bokaro for the year 2025-26.		12.00	-do-			0.00	#DIV/0!			Sambhu Sharan Sudhansu, Kailash Nagar Chas, Bokaro

State Non-Plan Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Curve & Junction improvement and Ordinary repair of Dumri-Nawadih-Bermo Road (MDR-073) (Total Length -30.60km) for the year 2025-26.		30.00	-do-			0.00	#DIV/0!			
4	Ordinary Repair work of Telidih - Vikarmdih West Bengal Border Road (Total Length 15.820 Km) under Road Division, Bokaro for the year 2025-26.		25.00	-do-			0.00	#DIV/0!			
5	Ordinary Repair work of Bari Co-Operative To Sijua Railway Crossing (Total Length 6.33 Km) under Road Division, Bokaro For The Year 2025-26.		20.00	-do-			0.00	#DIV/0!			
6	Ordinary Repair work of Barmasia - Huthupather - Adrakuri Mirdha (N.H-32) Road (Total Length 15.410 km) under Road Division, Bokaro for the year 2025-26.		30.00	-do-			0.00	#DIV/0!			
7	Ordinary Repair Work of Lalpania More(Petarwar-Gomia Road) to Jageshwar Bihar Road (Total Length 28.00 Km) under Road Division Bokaro for the Year 2025-26.		30.00	-do-			0.00	#DIV/0!			
8	Ordinary repair and road safety work of Dantu(NH 23) to Kathara via Sillisadam and Sillisadam-Chalkari road (Total length 31.825 km) under road division Bokaro for the year 2025-26.		25.00	-do-			0.00	#DIV/0!			
9	Construction of Drain in Different Chainages in Chira Chas (Pandey Pull) to Telgaria More under Road Division Bokaro for the Year 2025-26		15.00	-do-			0.00	#DIV/0!			M/S Srishti Construction, Jhopro, Radhanagar, Balidih, Bokaro
10	Construction of Drain (500 M) in different chainages in Chas- Chandankiyari - Raghunathpur Road (SH-12) under Road Division Bokaro for the year 2025-26		40.00	-do-			0.00	#DIV/0!			M/S Binod Kumar, Tupra Pindrajora, Bokaro.
11	Construction of work Retaining Wall in Km 4th T. More to Harina Road under Road Division Bokaro for the year 2025-26.		18.00	-do-			0.00	#DIV/0!			Partima Sinha, Devi Darshan New Neori BIT Besra, Ranchi
12	Construction of Guard Wall in 23th Km Of Bahadurpur-Kasmar-Khairachatar-Pirgul-Bengal Border Road under Road Division Bokaro for the Year 2025-26.		15.00	-do-			0.00	#DIV/0!			M/S Padma Enterprises, Bandhdih, Jaridih, Bokaro
13	Road Safety work, Repair of Wearing Coat and Painting work in Bhandaridih to Tupakadhih Road over High Level Bridge on Damodar River for the Year 2025-26.		10.00	-do-			0.00	#DIV/0!			M/S Md Rahim Ansari, Siwandih, Bokaro
14	Repairing work of Road sub Division Office Building Bermo under Road Division Bokaro for the year 2025-26.		10.00	-do-			0.00	#DIV/0!			M/S Sanjay Kr Gupta, Block Colony, Phusaro, Bokaro
15	Road safety work in Tandbalidih (NH-23) to Bandhdih Road under Road Division, Bokaro for the year 2025-26		15.00	-do-			0.00	#DIV/0!			

State Non-Plan Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Road Safety Work in Bishnugarh - Narki Road under Road Division, Bokaro for the year 2025-26		15.00	-do-			0.00	#DIV/0!			
17	Replacement of reflecting sheet in full Gantry in 26th km of Chas - Chandankyari - Raghunathpur Road Total Length 26.6 km (S.H. -12) under Road Division, Bokaro for the year 2025-2026		10.00	-do-			0.00	#DIV/0!			
18	Laying of 25 mm Thick Mastick Asphalt, Repair Of Expansion Joint in Manjhidi Phusro Link Road in 15th Km Over Hindustan High Level Bridge on Damodar River and Painting Work of Tupkadih Cenal Bridge under Road Division, Bokaro for the year 2025-26.		20.00	-do-			0.00	#DIV/0!			
19	Ordinary Repair Work of Manjhidi (Jaina More) - Phusro Link Road (Total Length 16.05 Km) for the Year 2025-26 under Road Division, Bokaro		90.00	-do-			0.00	#DIV/0!			Tapesh Kumar Pandey, Chandrapura, Bokaro
19	Bokaro Non Plan		445.00		0.00	0.00	0.00				

VIVEKADHIN

1	Emergent Ordinary Repair work of Manjhidi (Jainamore) Phusro Link Road in km 1.00 to km 16.05 under Road Division Bokaro for the year 2025-26 (Under Vivekadhin).		35.00000	18.06.2025/ 2325(S) of EIC, RCD, Jharkhand, Ranchi.	2.40	19.07.2025/ 02 F2 of 2025-26				28.07.2025	Ambuj kumar Mahatha, Vill-Bandhgora Khedadih, Satapur, Pindrajora, Bokaro
2	Restoration Work in Dumari – Nawadih- Bermo Road under Road Division Bokaro for the year 2025-26 (Under Vivekadhin).				2.45	25.07.2025/ 03 F2 of 2025-26				03.08.2025	M/S Laxmi Enterprises, Prop-Mohan Mahato, Vill-Katghara, Nawadih, Bokaro
3	Drain Cleaning and Bridge Painting in Chandrapura Bokaro road under Road Division Bokaro for the year 2025-26 (Under Vivekadhin).										
4	Emergent Repair of Bokaro Sector 11 to Telmecho Bridge Road under Road Division Bokaro for the year 2025-26. (Under Vivekadhin).										
5	Emergent Work of Road Crossing Height Gauge in Sector 11 Bokaro To Telmecho Bridge Road under Road Division Bokaro for the year 2025-26 (Under Vivekadhin).										
1	Bokaro Vivekadhin		35.00		4.85		0.00				

26 Bokaro NP & SO 750.00 217.53 50.35

**Circle : Hazaribagh
Div : Chatra
Name of EE-Sri Mithilesh Prasad**

State Non-Plan Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor	
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.						
1	2	3	4	5	6	7	8	9	10	11	12	
1	Ordinary Repair work of Chatra Bus Stand (NH-100) to Chauparan-Chatra (MDR-66)- Nagwa Bypass Road from R.C.D., Road Division, Chatra.		95.00	Eng. In Chief Vide Lt. No. 3897(S) dt. 19.09.2024	85.41	07F2/202425 dt. 14.10.2024	75.69	88.63%	80%	13.12.2024	M/s SR Construction BN College Road Hamidganj, Daltonganj, Palamu	
2	Ordinary Repair work of Hazaribagh-Katkamsandi- Chatra road under Road Division, Chatra for the Year - 2024-25		50.00		49.90	10F2/2024-25	49.64	99.48%	100%	28.01.2025	Rajesh Kumar Saw Vill- Gangpur, PO- Gangpur, Dist- Chatra (Jharkhand)	
3	Ordinary Repair work of Hunterganj-Kauleshwari Mandir Road under Road Division, Chatra for the Year - 2024-25		50.00		44.46	09F2/2024-25	0.00	0.00%	100%	28.01.2025	Abhishek Rajan Saketpuri, Hazaribagh	
4	Ordinary Repair work of Vikash Bhwan-Nagwan Bypass Rod under Road Division, Chatra for the Year - 2024-25		40.00		40.00	11F2/2024-25	38.24	95.60%	100%	28.01.2025	PVR Brothers No. 59 Awwal Mohalla, Chatra	
5	Ordinary repair work of Nimakatu-Kawra Road under Road Division, Chatra for Year 2024-25.		50.00		41.13	12F2/ 2024-25 dt. 29.12.2024	37.32	90.73%	100%	28.02.2025	Binod Kumar Yadav Vill- Pratappur, Chatra	
6	Special repair work of Saradu river Bridge in 6th Km. at Tandwa Bariyatu road under Road Division, Chatra for Year 2024-25		25.00		24.96	08F2/2024-25	24.10	96.55%	100%	25.01.2025	Jyotish Kumar Singh Awal Muhalla, Court Road, Chatra	
7	Construction of both side 500m R.C.C. Drain in 20th Km. at Serengdag Bazar of Simaria-Tandwa Road under Road Division, Chatra for Year 2024-25.		50.00		49.50		49.02	99.02%	100%			Raju Yadav
8	Construction of RCC Drain (Guard wall) 200m both side in 17th KM of Simariya-Tandwa road under Road division Chatra for the year of 2022-23.		20.00		13.58	17F2/2022-23 dt. 25.01.2023	12.94	95.28%	100%	24.02.2023		Sri Suresh Yadav Vill: Tarwagada, PO-Sahi, District: Chatra, Jharkhand - 825403
8	Chatra Non Plan		380.00		348.93		286.94					

Circle : Hazaribagh
Div : Dhanbad
Name of EE-Sri Dinesh Prasad

SPILL OVER

1	Construction of Drain in Bhuiphore more to Binod bihari mahto chowk Baliapur road (Length 0.00 to 13.20 Km) under non plan head for the year 2024-25	-	98.00	3897 (S) Dt.- 19.09.2024	63.44	24 F2/2024-25 18.01.2025	22.00	34.68%	70%	17.03.2025	M/s Parwez Ahamad Khan
---	--	---	-------	--------------------------	-------	--------------------------	-------	--------	-----	------------	------------------------

State Non-Plan Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Day to Day Maintenance and care taker work in Different IB of Road Division Dhanbad Under Non Plan Head For The Year 2024-25	1.50	15.00	3897 (S) Dt.- 19.09.2024	10.81	22 F2/2024-25 14.12.2024	1.59	14.67%	60%	13.12.2025	Sri Sambhu Prasad
1	Dhanbad Spill Over	1.50	113.00		74.26		23.59				

Circle : Hazaribagh
Div : Giridih
Name of EE-Sri Prem Prakash Singh

1	Filling of Pot Holes in Bengabad-Chatro Road (MDR-88) Between Ch. - 7+700 and Ch. - 8+900 (At Chhotki Khargadiha) Under		2.50	24.06.2025	2.50	01F2 of 2025-26 Dt. 03.07.2025	2.50		100	09.07.2025	AD Engineering & Construction, Giridih
2	Filling of Pot Holes in Giridih-Jamua Road (SH-13) Between Ch. - 9+300 and Ch. - 9+800 (At Telodih) Under Vivekadhin For		2.50	03.07.2025	2.50	02F2 of 2025-26 Dt. 10.07.2025	2.50		100	16.07.2025	AD Engineering & Construction, Giridih
2	Giridih Viveka.		5.00		4.99		4.99				

Circle : Hazaribagh
Div : Koderma
Name of EE-Sri Satendra Prasad Singh

Spill Over

1	Felling and Transportation of Dry Trees work under Road Division , Koderma for the Year 2024-25		15.00	Dt-19.09.2024 Ref No-3897(s)	7.98	Dt-27.12.2024 Ref No- 19F2 of 2024-25	0.00	0%	0%	26.03.2025	M/s Kaushalesh Mehta, Vill-Phulwariya, P.O- Phulwariya, Dist-Koderma-825418
1	Koderma Spill Over	0.00	15.00				0.00				
1	Koderma Spill Over & Non Plan	0.00	15.00		0.00		0.00				

Circle : Hazaribagh
Div :Ramgarh
Name of EE-Sri Rajiv Ranjan Munda

SPILL OVER

1	Housekeeping work of Divisional Office at Ramgarh and Inspection Bunglow at Naisarai under Road Division, Ramgarh for the year 2024-25	-	5.00	Ltr. No.- 3897(S) Dt.- 19-09-2024	5.00	24 F2 2024-25 Dt.- 01-01-2025	1.50	30%	55%	12/31/2025	M/s Sahil Construction Ormanjhi, Jharkhand
1	Ramgarh Spill Over		5.00		5.00		1.50				

State Non-Plan Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

NON PLAN

1	Ordinary Repair Work of Sikidri-Kulhi Road under Non-Plan Head for the year 2025-26	0.00	25.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-
2	Ordinary Repair Work of Lalpaniya More via Petarwar-Gomiya-Kuju-Naya More Road under Non-Plan Head for the year 2025-26	0.00	20.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-
3	Ordinary Repair Work of Gola-Rajrappa Road under Non-Plan Head for the year 2025-26	0.00	15.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-
4	Ordinary Repair Work of Ashok Cinema-Chhattarmandu Road under Non-Plan Head for the year 2025-26	0.00	20.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-
5	Ordinary Repair Work of Rajrappa-Dhobiyajara Road under Non-Plan Head for the year 2025-26	0.00	10.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-
6	Ordinary Repair Work of Saunda 'D'-Urimari Road under Non-Plan Head for the year 2025-26	0.00	15.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-
7	Ordinary Repair Work of Naisarai-Giddi 'A' Road under Non-Plan Head for the year 2025-26	0.00	15.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-
8	Ordinary Repair Work of Badki Pona-Kulhi Road under Non-Plan Head for the year 2025-26	0.00	15.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-
9	Ordinary Repair Work of Naya More-Chainpur Road under Non-Plan Head for the year 2025-26	0.00	20.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-
10	Ordinary Repair Work of Kothar Mandal Kara, Ramgarh Road under Non-Plan Head for the year 2025-26	0.00	10.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-
11	Ordinary Repair Work of Ramgarh-Patratu Slip Road under Non-Plan Head for the year 2025-26	0.00	6.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-
12	Construction of RCC Drain in Sandi-Bijuliya Road under Non-Plan Head for the year 2025-26	0.00	45.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-
13	Construction of Stone Masonary Guard Wall (3.00 Mtr. Height) in Rajrappa-Dhobiyajara Road under Non-Plan Head for the year 2025-26	0.00	30.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-
14	Construction of RCC Drain in Ormanjhi-Hundrufall Road under Non-Plan Head for the year 2025-26	0.00	45.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-
15	Construction of RCC Guard Wall (Length- 80M Height- 02M) in KM 20.00 of Naya More-Chainpur Road under Non-Plan Head for the year 2025-26	0.00	25.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-
16	Road Safety Work in Different Roads of Road Division, Ramgarh under Non-Plan Head for the year 2025-26	0.00	40.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-

State Non-Plan Works

Month : August, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
17	Construction/Repairing, Painting and Electricity Work of Divisional and Sub-Divisional Office under Non-Plan Head for the year 2025-26	0.00	10.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-
18	Installation of Paver Block and Shoulder Repairing Work in Chas-Ramgarh Road under Non-Plan Head for the year 2025-26	0.00	10.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-
19	Repairing and Painting Work of Inspection Bunglow, Naisarai under Non-Plan Head for the year 2025-26	0.00	10.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-
20	Construction of RCC Drain in Gola to Rajrappa Road under Non-Plan Head for the year 2025-26	0.00	75.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-
20	Ramgarh NP	0.00	461.00		0.00		0.00				
21	Ramgarh Spill Over, Non Plan & viveka.	0.00	466.00		5.00		1.50				