

DPW-R
ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-Plan)
State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Sri Binod Kachhap											
1	In Ranchi Town second approach road of Ranchi Railway station (1) Construction of road starting from Shaheed Gorkha Chowk near Nepal House to back side of Ranchi Railway station (Platform No.- 5 length 1.50 KM) (2) Construction of road from Rajendra Chowk situated on Mahatma Gandhi Road to Panchwati chowk (Situated in back side of Ranchi Railway Station - Length 1.05KM) (Including Bridge construction) (Grand Total length-2.57KM) for the year 2017-18.	2.57	7231.80	RCD, Ltr. No.- 679(S) Dt. 01.02.18	3364.39	17 SBD 2021-22 01-11-2021 (Rs.2329.005 Lakh) + 16 SBD 2023-24 08-09-2023 (Rs.1035.38001 Lakh) (Supply Agreement)	95.50	3556.90	88%	31.10.2022	M/S SILDILIYA CONSTRUCTION Station Road, Redma, W. No.-15 P.O.+ P.S.- Daltonganj, Dist.- Palamu, Jharkhand.

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of 4-Lane fly over / Elevated road cum ROB in Siramtoli chowk-Rajendra chowk-MECON round about.	2.34	33750.15	Ltr. No-552(S) Dt.17-02-22	35575.94	05 EPC/ 2022-23 Dt.-10-08-2022. Date of Appointment- 08-11-2022 (Rs.33969.6062 5 Lakh) + 11 EPC 2023-24 01-08-2023 (Rs.1048.05843 Lakh) (Supply for Electric) + 12 EPC 2023-24 01-08-2023 (Rs.558.27902 Lakh) (Supply fr PHED Utility)	103.48	39252.24	93%	07-07-24	Larsen & Toubro Limited, Andheri(E) Mumbai- 400093
3	Widening and Strengthening / Reconstruction of existing Road to Four Lane including Construction of Bridges from Newari Vikas Vidyalaya (at Ranchi Ring Road) –Booty More-Kokar Chowk- Kantatoli - Namkum ROB Road (Total length 15.214 KM).	15.21	12916.72	Ltr. No-1328(S) Dt. 31-03-22	10547.58	11 SBD 22-23 22-10-22	52.00	5747.46	68%	21-01-24	SRE & ASSOCIATES (JV) Registered Office: At Sri Ram Tower, 2nd Floor, M.P.D. Road, Bhagalpur, Bihar- 812002.

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening, Strengthening and reconstruction in four lane road of Birsa Chowk to Dhurwa Golchakkar (Length-2.60 KM) (Including bicycle track and footpath) and Improvement of riding quality work in Dhurwa Golchakkar to Project Building (Length-1.50 Km) (Total length-4.10 KM) for the year 2022-23.	4.10	4733.90	Ltr. No-4071(S) Dt. 26-09-2024 (Revised)	4531.72	31 SBD 2022-23 28-01-2023 (Rs.2948.33472 Lakh) 52 SBD 2023-24 16-03-2024 (Rs.1583.384 Lakh (Supplimentary Agreement)	0.83	3742.78	98%	26-11-23	AD Infra(JV), HI-155, Near Central Bank Near Harmu Housing Colony, Ranchi
5	Widening and strengthening /Reconstruction of Bariatu (on MDR-004) -Lem- Bargain- Boriya road (Total length-3.750 KM) (Including construction of bridge) for the year 2022-23.	3.75	11135.41	Ltr. No-3556(S) Dt.07.10.22	1924.68	42 SBD 2022-23 25-03-2023	7.79	8613.94	17%	24-03-24	Arvind Kumar Singh Dhurwa, ranchi
6	Construction of work from Birsa Munda Airport (Hundru)-Hethu-Chandaghasi- Ring road (Koachbang) (Total length-6.950 KM) (include bridge work) for the year 2023-23.	6.95	28060.25	Ltr. No-4072(S) Dt.26-09-2024 (Revised)	6244.89	06 SBD 2023-24 12-07-2023	8.01	22738.66	18%	11-01-25	M/S Puja Enterprises At + PO : Simariya Chatra, Jharkhand – 825103.
7	Reconstruction of Four Laning of Pandra (on NH-75) - Kanke (on SH-02, Holiday home) road (Total length -5.545 KM) for the year 2023-24.	5.55	25383.38	1396(S)Dt-21-03-2023	8832.00	42 SBD 2024-25 04-12-2024	0.00	16435.38	5%	03-12-26	Sri Ram Enterprises Bhagalpur Bihar

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Widening & Strengthening of Itki Sanatorium to Moro -Nari - Changani road (Total Length-9.856 KM) for the year 2019-20.	9.86	2644.51	Lt.5344 (S) 30.10-19	1560.83	19 SBD 2021-22 20-11-2021	102.32	2198.48	100%	19-08-22	KNPS-LNJ(JV)
9	Widening and Strengthening of Kodojora more (NH-23) to Lohardaga main road via Ghagra Pandepara road Road (Length-7.621 km) for the Year 2021-22	7.62	1794.10	Ltr. No- 1967(S) Dt.26-07- 2021	1432.91	23 SBD 2021-22 18-11-2021	72.21	1436.84	72%	17-08-22	M/S Lion Construction Ranchi
10	Four lane ROB on HEC to Ranchi - Gumla road (NH23) road in lieu of level crossing No. RL-5 at RYL KM 427/2-3 between Ranchi - Piska Station for the year 2022-23.	0.46	2676.84	1236(S) Dt.27/02/1 9 (Revised)	845.45	05 SBD 2023-24 12.07.2023	14.79	125.00	28%	11.01.2024	Arvind Kumar Singh Dhurwa, ranchi
11	Widening and Strengthening / Reconstruction of Argora chowk - Kathal More (MDR-018) (Total length 5.30 KM).	5.30	19728.02	Ltr. No- 2504 (S) Dt.08-07- 22	1882.28	07 SBD 2023-24 17.07.23	0.00	9743.40		16.02.2024	Altima Infrastructure Private Ltd., 1ST Floor, Ashok Nahar- Road No.-5, Ranchi.
12	Construction of four Laning of Durga Soren Chowk (Namkum)- Rampur Ring road (Total Length-8.860 Km) for the year 2023-24.	8.86	6560.62	1584(S) Dt.31-03- 2023	5427.53	20 SBD 2023-24 09-09-2023	0.00	0.00		08-03-25	AUM & Associates, Ranchi

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Widening and Strengthening of work from Kutiatu Chowk (on NH-75 Ext.) – Multi- Ring Road (Near Arvind Mil) Road (Total Length-4.070 KM) for the year 2023-24.	4.07	967.32	Ltr. No-2996(S) Dt.15-06-2023	824.72	25 SBD 2023-24 08-12-2023	1.14	1061.91	100%	07-06-24	Excel Venture, Ranchi
14	Construction of Approach road of Central University Jharkhand (Total Length-1.78 KM) for the year 2023-24.	1.78	5344.39	Ltr. No-3215(S) Dt.04-07-2023	1135.32	46 SBD 2024-25 15-01-2025	0.00	4433.71	25%	14-07-25	Excel Venture, Ranchi
15	Improvement of Riding Quality work in Meshra-Pithoria road (Total Length-17.88 KM) for the year 2023-24.	17.88	1269.70	Ltr. No-3258(S) Dt.07-07-2023	1175.51	50 SBD 2023-24 07-03-2024	1.09	1285.10	100%	06-09-24	M/S Jyoti Enterprises, Hazaribagh.
16	Widening and Strengthening/ Reconstruction of approach road from Ring road and Daladali Road (Near Daladali chowk) to ICFAI University (Total length-1.106 KM) for the year 2023-24.	1.11	197.85	Ltr. No-3841(S) Dt08-08-2023	138.36	35 F2 2023-24 21-12-2023	1.00	138.36	100%	20-03-24	M/S Raj Construction Birsa Chowk, Ranchi
17	Construction of fly over from Bahu Bazar to Patel Chowk Connecting Siramtoli-Mecon Fly Over at Patel Chowk and Kokar-Yogoda Satsanga Ashram Fly Over at Bahu Bazar (Length 1.25 KM) for the year 2023-24.	1.25	21335.99	Ltr. No-5212(S) Dt-14-11-2023	20628.00	22 EPC 2024-25 14-10-2024		46.90			Dineshchandra R. Agarwal Infracon Pvt. Ltd, 401, The Grand Mall, Opp. State Bank Zonal Office, S.M. Road, Ambawati, Ahmedabad, Gujrat.

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
18	Improvement of Riding Quality Programme (IRQP) in Burmu-Umedanda-Hindgir road (Total length-20.38 KM) (including Chute drain, retaining wall and 2 nos full gantry) for the year 2023-24.	20.38	756.27	Ltr. No-5003(S) Dt-27-10-2023	647.77	51 SBD 2023-24 09-03-2024	1.00	647.77	100%	08-09-24	M/S Jai Mata Dee Construction, Ranchi.
19	Construction of approach road for Rajaswa Parishad in Ranchi(Total Length 0.190KM) for the year 23-24.	0.19	45.92	Ltr. No-4594(S) Dt-04-10-23	28.07	39 F2 2023-24 28-12-2023	0.28	8.00	60%	25-02-24	A & S Construction, Ranchi
20	Improvement of Junction near D.C. House and Dindayal Chowk for the year 2023-24.		48.26	Ltr. No-5167(S) Dt-09-11-2	47.78	26 F2 2023-24 08-12-2023	0.63	30.36	70%	21-01-24	Laxmi Kant Jha Ranchi
21	Improvement of Riding Quality Programme (IRQP) of RIMS campus road for the year 2024-25.		306.22	Ltr. No-1408(S) Dt-15-03-2024	252.43	05 F2 2023-24 09-09-2024	0.95	239.28	100%	08-01-25	Jai Mata Dee Construction
22	Construction of Road Over Bridge in lieu of manned L.C. No. MH-27 at Km 416.770 between Namkum - Ranchi station on Katari Bagan Road for the year 2024-25.		4480.82	Ltr. No-5772(S) Dt-21-12-2023	3258.84	43 SBD 2024-25 15-12-2024				14-06-26	M/S SATISH PRASAD Viswanath Apartment, Near Ojha Market, Devi Mandap Road, Hesal, Ranchi, Jharkhand-834005

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
23	Construction of 4 lane/ 2 lane paved shoulder in road from Khelgaon to Namkum R.O.B. road from KM 0.00 to KM 6.275 for the year 24-25.	6.28	15863.36	Ltr. No-1289(S) Dt-13-03-2024	4333.98	44 SBD 2024-25 15-12-2024				14-03-26	M/S SATISH PRASAD Viswanath Apartment, Near Ojha Market, Devi Mandap Road, Hesal, Ranchi, Jharkhand-834006
24	Construction of four lane road from DAV Pundag to DAV Hehal (Total Length- 1.878 KM) for the year 24-25.	1.88	10268.99	Ltr. No-1362(S) Dt-15-03-2024	2633.35	45 SBD 2024-25 15-12-2024				14-08-25	M/S SATISH PRASAD Viswanath Apartment, Near Ojha Market, Devi Mandap Road, Hesal, Ranchi, Jharkhand-834007
25	IRQP work of Kanke Bazar Tand (PWD road) to Block chowk Boria road Ranchi (KM 0.00 TO 3.90KM) for the year 2024-25.	3.90	315.76	Ltr. No-3495(S) Dt-28-08-2024	224.82	51 SBD 2024-25 17-01-2025				16-04-25	Jai Mata Dee Construction
26	Construction of Road from Railway Level Crossing near Dibdih ROB (at Harmu bypass) to MECON RUB for the year 2024-25.		772.70	Ltr. No-270(S) Dt-16-01-2019							M/S NAGENDRA PANDEY 31A, Budh Vihar, Ashok Nagar, Opp. Road No.-4, Ranchi
27	Improvement of Riding Quality(IRQP) work in AG More to Mecon gate Shyamali - Dibdih Railway crossing road (total length-1.530 KM) for the Year 2024-25.	1.53	125.69	Ltr. No-4038(S) Dt-25-09-2024	95.85	52 F2 2024-25 17-01-2025	1.00	95.83	100%	16-04-25	M/S P.K. Infra House No.-854, Deputy Para, Kutchery Chowk, Ranchi.

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
28	Improvement of Riding Quality (IRQP) work in Crocodile Park (on 8th km of Ormanjhi-Sikidri) (total length-2.50 KM) for the Year 2024-25.	2.50	156.59	Ltr. No-4039(S) Dt-25-09-2024	109.18	50 F2 2024-25 17-01-2025			30%	16-04-25	R & R Construction Rock Pvt. Ltd. C/o Aarohan Enterprises, 3rd Floor Boreya, Kanke, Ranchi.
29	Improvement of Riding Quality(IRQP) work in Intake well more (on 11th km of Ormanjhi-Sikidri) to Gatelsud Dam road (total length-2.50 KM) for the Year 2024-25	2.90	186.20	Ltr. No-4040(S) Dt-25-09-2024	130.07	47 F2 2024-25 16-01-2025	0.93	121.42	95%	15-04-25	R & R Construction Rock Pvt. Ltd. C/o Aarohan Enterprises, 3rd Floor Boreya, Kanke, Ranchi.
30	Improvement of Riding Quality(IRQP) work in Kanke Block Chowk BAU RVC Approach Road (total length-1.316 KM) for the Year 2024-25.	1.32	108.66	Ltr. No-4041(S) Dt-25-09-2024	76.63	53 F2 2024-25 17-01-2025			40%	16-04-25	R & R Construction Rock Pvt. Ltd. C/o Aarohan Enterprises, 3rd Floor Boreya, Kanke, Ranchi.
31	Improvement of Riding Quality (IRQP) work in Saheed Maidan to Purana Vidhansabha via Vivekananda School, Sudha Dairy Road (total length-1.860 KM) for the Year 2024-25	1.86	152.67	Ltr. No-4042(S) Dt-25-09-2024	116.20	55 F2 2024-25 17-01-2025	1.00	116.19	100%	16-04-25	Akshay Kumar Singh Sukhdeo Nagar, Ratu road, Hehal, Ranchi, Jharkhand- 834005.
32	Improvement of Riding Quality (IRQP) work in Internal roads of RINPAS Hospital Campus (total length-11.402KM) for the Year 2024-25.	11.40	368.67	Ltr. No-4130(S) Dt-30-09-2024	293.68	59 SBD 2024-25 27-01-2025	1.00	293.68	100%	26-05-25	Bhadoria Infrastructure Private Limited, Bhadoria Nikaten, Bank Colony, Kokar, Ranchi-834002

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
33	Improvement of Riding Quality(IRQP) work in Ranchi-Muri Road from Sarjana Chowk to Dangratoli Chowk) (total length-1.60 KM) for the Year 2024-25.	1.60	228.38	Ltr. No-3958(S) Dt-20-09-2025	172.85	54 F2 2024-25 17-01-2025	1.00	172.82	100%	16-04-25	M/S Jai Mata Dee Construction, Ranchi.
34	IRQP Work in Birsa Chowk to Tupudana road (Total Length-7.56 KM) for the year 2024-25.	7.56	1393.21	Ltr. No-4132(S) Dt-30-09-2024	1125.17	61 SBD 2024-25 30-01-2025	0.87	975.00	90%	29-07-25	M/S AUM Construction, (Pro. Sourabh Narsaria), Murli Bagicha, Gumla-835207.
35	Improvement of Riding Quality work of road from Judicial Academy to Nagdi Railway Crossing (Total Length 8.750 KM) for the year 2024-25.	8.75	556.86	Ltr. No-4297(S) Dt-09-10-2024	464.37	56 SBD 2024-25 21-01-2025	0.99	460.00	99%	20-05-25	ORBIT INFRAS, H.No.-54, Circular Road, Lalpur, Ranchi, Jharkhand.
36	Improvement of Riding Quality Programme (IRQP) in Itki More (NH-23) to Brambe road via Rani Khatanga (Total Length-16-35 KM) for the year 2024-25.	16.35	1184.82	Ltr. No-90(S) Dt-09-01-2025							
36	Ranchi	187.04	223050.96		120083.16			123717.41			

Circle : Ranchi
Div : Gumla
Name of EE-Anup Ranjan Lakra

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening and Strengthening & Re-construction of malgo more at Bharno(NH23)to Pabayea Talab	11.00	2902.79	1308(S) 31.03.22	2608.91	05SBD/22-23 dt- 13.12.22	96.36	2513.94	100%	12.12.23	Dewanti Construction, Sisai Road, Gumla (Now SRMV Const. Pvt. Ltd.)
2	Widening/Strengthening of 2-lane of Chainpur-Mahuadarn upto Dumri Road (MDR-36) Job no- CRF-JHR-2022-23/57	11.85	5941.00	RW Ranchi/CR F/2021-22 Dt. 06.02.2023	7501.83	05SBD/23-24 dt- 21.12.23	65.98	4950.00	94%	20.12.25	M/s Vinod Kr. Jain Jashpur, Chhattisgarh
3	Strengthening and widening / Reconstruction to Two lane with paved shoulder of Sisai - Basia road.(Including Bridge)	36.90	10611.84	1582(S) 31.03.23	11520.48	03SBD/23-24 dt- 12.07.23	95.92	11050.00	96%	11.09.25	M/s Vinod Kr. Jain Jashpur, Chhattisgarh
4	IRQP Work of Kumhari to Jhatnitoli Road via Nawadhah in km 0.00 to 26.878 Length-26.878 km. under Road Division, Gumla	26.88	1553.70	1284(S) 13.03.24	1601.89	04SBD/24-25 dt- 07.10.24	74.95	1200.64	90%	06.04.25	M/S N. C. Nahar Durg Chhattisgarh
4	Gumla	86.63	21009.33		23233.11			19714.58			

Circle : Ranchi
Div : Khunti
Name of EE-Sri Rameshwar Sah

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening and strengthening/reconstruction of road from confluence point of karkatta river and tanju nala to dasmile gundu road.(length-9.244km)	9.24	2484.66	Letter no. 3548(s) dated 06.10.22	1813.20	Provisional work order vide lt. no. 948 dt. 14.11.23 13SBD/23-24 Dt. 30.11.23	81.11%	2045.74	85%	13.05.25	JMD (50%) (M/S Jai Maa Durga Construction, Chiniya Road, Nehru Nagar Garhwa)-NP (50%) (M/S Nagendra Pandey, Ashok Nagar, Ranchi) (JV).
2	Improvement of Riding Quality Pavement of Khunti – Torpa – Kolebira (SH-03) Road from Km 5.00 to KM 56.00 (Total Length-52.00 KM) (Carriageway – 10.00M)	52.00	5677.98	Letter No. 5391(s) dated 29.11.23	5314.93	01SBD/24-25 Dt. 06.07.2024	75.46%	4012.95	86%	05.05.25	Vijay Kumar Sahu Infrastructure Pvt. Ltd.
3	Widening and Strengthening / Reconstruction of Hatia – Lohma – Karra Road (MDR-032) (Total Length- 26.400 KM)	26.40	10937.50	Letter No. 5392(s) dated 29.11.23	8639.86	02SBD/24-25 Dt. 11.09.2024	50.67%	4785.45	60%	10.09.26	PE-SRMV Construction (JV)
4	Improvement of Riding Quality Programme of Konsa- Bakaspur-Govindpur- Karra Road in Km.0.00 to 30.120	30.12	2259.42	Letter No. 3685(s) dated 06.09.24	2332.34	24SBD/24-25 Dt. 04.03.25	0.00	0.00	30%	03.09.25	SRMV Construction Pvt. Ltd.
5	IRQP work of Kamdara to Bero Road (MDR 034) From Km 23.46 to Km 51.125 (Total Length=27.665 Km)	27.67	1750.68	Letter No. 925(s) dated 27.02.25	-	-	-	-	-	-	-
5	Khunti	145.43	23110.23		18100.32	0.00	2.07	10844.14			

Circle : Ranchi
Div : Ranchi (Gramin)
Name of EE-Sri Jitendra Kumar Singh

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening of Existing Pavement to Four Lane Divided Carriage Way of Ranchi-Purulia Road (Namkum ROB to Angara Section) (Total Length - 17.700 km) Including Construction Of Bridges For the Year 2022-23	17.70	18173.72	3587(S) Dt. 10.10.22	16984.89	1SBD/2023-24 Dt. 11.04.23	39.67%	9125.76	47%	14.03.25	SRE & Associates (JV)
2	IRQP work in Sonhatu Milan Chowk Road (Length 23.122 km) (Carriage way - 5.50 m)	23.12	1496.87	3427(S) Dt. 23.08.24	1268.95	Provisional work order issued vide this office ltr no. 1064, dt. 10.10.24 23SBD/2024-25 Dt. 25.11.24	100.00%	1268.95	100%	09.03.2025	M/s Jaimata Dee Construction
3	IRQP work in Jonha-Purabdih Road (Length 30.96 km)	30.96	1865.94	3688(S) Dt. 06.09.24	1709.98	22SBD/2024-25 Dt. 15.10.24	100.00%	1709.98	100%	14.04.2025	M/s Jaimata Dee Construction

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	IRQP work in km 32.10 to 47.55 of Adardih-Milan Chowk Road for the year 2024-25	15.45	824.32	3960(S) Dt. 20.09.24	689.81	Provisional work order given to the contractor vide this office ltr. No. 1263, Dt. 20.12.24 26SBD/2024-25 Dt. 16.01.25	74.37%	513.00	100%	18.04.25	M/s Jaimata Dee Construction
4	Ranchi (Gramin)	87.23	22360.85		20653.63		12617.69				

**Circle : Ranchi
Div : Lohardaga
Name of EE-Sri Kuldeep Minz**

1	Widening and Strengthening of Chhatti to Kuru (Tati Chouk) & Kairo Naya Toli to Zingi More Road from k.m. 0.00 to 36.575	36.58	8608.97	06.06.16 / 3543 (S)	7819.36	18.10.16 / SBD 07/ 2016-17 19.03.24/ SBD21/ 2023-24 (Suppl.)	89%	6977.70	95%	17.10.18	Dinesh Chandra R. Agrawal infracon Pvt. Ltd., S.M. Road, Ambawadi, Ahmedabad.
2	Widening & Strengthening / Reconstruction Work (Including Construction of Bridge) from Bhandra (MDR-001) to Senha (SH-08) Road (Total Length - 23.518 K.M.)	23.52	6464.41	17.02.22 / 541 (S)	5854.61	16.07.22 / SBD 01/ 2022-23 13.03.24/ SBD19/ 2023-24 (Suppl.)	98%	8071.81	100%	15.01.2024	M/s Ganga Construction, Hehal, Ranchi.

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	IRQP Work of Shankh-Chatra (Lukaiya More) Road (Length - 21.35 K.M. = 21350 M.)	21.35	1368.70	18.10.21 / 3193 (S)	1086.86	01.11.22 / SBD 06/ 2022-23	95%	1039.02	98%	31.03.2023	Altima Infrastructure Pvt. Ltd., Ashok Nagar, Ranchi.
4	IRQP Work of Lohardaga-Gangupara-Peshrar Road (Total Length -27.80 K.M.)	27.80	1537.50	11.03.24 / 1195 (S)	1594.42	30.07.24 / SBD 01/ 2024-25	86%	1400.00	100%	29.01.2025	Anand Construction Infrastructure Pvt. Ltd., Harmu, Ranchi.
5	Reconstruction of Lohardaga (Nadiya More) to Ergaon via Arcosa Rampur Road (Length-10.59 K.M.) and Reconstruction of Ergaon to Bhandra Road (Length -8.66 K.M.) (Total Length-19.25 K.M.)	19.25	7414.32	16.03.24 / 17 (S)	6799.92	10.10.24 / SBD 02/ 2024-25	22%	1500.00	27%	08.04.2026	PE-SRMV (JV), Sisai Road, Gumla.
5	Lohardaga	128.49	25393.88		23155.17		3.90	18988.53			

Circle : Ranchi
Div : Simdega
Name of EE-Sri Rajeev Ranjan Singh

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening & Strengthening work of Biru (on NH-143)- Tamra-Sikariyatann-Ramrekhadham (on Kochedega-Ramrekha Road) Road.	22.35	7782.22	13.10.2022 3644(S)	6327.76	01 SBD of 2023-24, Dt. 14.07.2023	82.68%	6390.93	92%	13.02.25	M/s Vinod Kumar Jain, Chhattisgarh.
2	Improvement of Riding Quality Programme (IRQP) for Kurdeg(MDR-044)-Karamdiha-Gariajor upto Chattisgarh Border Road for the Year 2023-24.	11.85	717.25	15.06.2023 3000(S)	735.35	2 SBD of 2024-25, Dt. 27.07.2024	97.24%	715.04	100%	26.10.24	M/s N.C. Nahar, Durg, Chhattisgarh
3	Improvement of Riding Quality Programme (IRQP) for Putritoli (Dolongsera on MDR-45) - Timbermore-Rampur-Boroseta-Jitutoli-Beraergi(upto Koel river) road. (Total length 31.8 KM for the Year 2023-24.	31.80	1956.80	01.08.2023 3722(S)	1867.03	1 SBD of 2024-25, Dt. 19.07.2024	94.80%	1769.92	100%	18.01.25	Jai Maa Astabhuji Construction, Hazaribagh
4	Improvement of Riding Quality Programme (IRQP) of Kolebira(SH-04)-Gangutoli-Jamdih (NH-143.) Road (Part-A KM 0.00 to 10.36 and Part-B KM 22.00 to 38.95) (Total Length- 28.31 km) (Carriage-5.5 m)	28.31	1765.89	14.12.2023 5643(S)	1828.86	3 SBD of 2024-25, Dt. 04.10.2024	95.69%	1750.00	96%	03.04.2025	AUM Construction, Gumla
5	Reconstruction of Lachragarh (on NH-320G)- Indtand-Karimati-Kharwagarha-Baribringa-Orga (on MDR-042) with Approach road of Kanorwa Railway Station in Simdega district road- total length 15.90 km.	15.90	6361.06	09.10.2024 / 4330(S)	4780.29	4SBD of 2024-25, Dt. 28.03.2025	0.00%	0.00			SRMV Construction Pvt. Ltd.-M/s Daroga Pradhan (JV) Near Bhatti Talab, Sisai Road, Gumla- 835207, Jharkhand.

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening & Strengthening of Kersai-Kurdeg via Thesutoli-Thaisuer Mission Road.	17.20	6213.86	06.03.2019 1557(S)							
6	Simdega	127.41	24797.09		15539.28			10625.89			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Roads-Plan)
State Plan Road Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : RANCHI Div : RANCHI Name of EE-Sri Binod Kachhap</p>											
1	Improvement of Riding Quality Programme (IRQP) in Namkum-Doranda road (MDR-002) (Including Nepal House Approach road) (Total length-6.40 KM) for the year 2022-23.	6.40	1048.88	Ltr. No-1960(S) Dt. 31-05-22	1290.09	32 SBD 22-23 28-01-2023	94.54	1219.61	100%	13.04.23	M/S KNP Singh K.D. Road , Khelari
2	Construction of road from Ring road to Jharkhand Jaguar (STF camp) Ranchi (Total Length -0.500 KM) for the year 2022-23.	0.50	518.58	Rs.518.579 Ltr. No-2277(S) Dt.16.06.22	490.14	07 SBD 2022-23 27-09-22	91.76	449.77	100%	44952	M/S Sharda Construction Redma, Daltonganj.
3	<u>LA Fund Transfer</u> Widening and Strengthening of Namkum to Doranda Road from Km 0.00 to 6.700 (Four Lane) with construction of Bridge Over Subernarekha river for the year 2013-14.	6.70	3037.89	8127(S) 05.09.13	2473.42	97 SBD 13-14 15.01.2014	89.97	11583.68	100%	21.01.2015	M/S Ram Kripal Singh Construction Pvt. Ltd. , Ranchi

State Plan Road Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	<u>Difference Cost of Bitumen Payment</u> Reconstruction of road from Milan Chowk (Tupudana, NH-75 Ext.) - Ram Krishn Mission TB sanatorium & Hospital road (total length 2.555 KM) for the year 2021-22.	2.55	218.02	Ltr. No-4157(S) Dt.27-12-21	226.33	90 F2 2021-22 28-02-2022	111.30	251.91	100%	27.05.22	M/S Kulwant Singh and Company Kashmiri Block, I.T. Office Road, P.P. Compound, Hindpiri, Ranchi, Jharkhand.
5	<u>Difference Cost of Bitumen Payment</u> Improvement of Riding Quality Programme of (A) Shalimar Market to JSCA Stadium North, South, west gate and Jagannath Maidan to Dhurwa Golchakkar road (Length 5.50 KM) and (B) Dhurwa Golchakar to Beer Kunwar Singh chowk and Beer Kunwar Singh chowk to Judicial Academy road (Total length 4.30 Km) (Total Length 9.80 Km) for the year 2021-22.	9.80	945.78	Ltr. No-3203(S) Dt.18-10-21	982.89	31 SBD 2021-22 15-12-2021	99.76	980.54	14.03.22		M/S Sanjay Singh, Harmu Road, Garikhana, Anandpuri, Ranchi- 834001

State Plan Road Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Fund Transfer Reconstruction, Widening and strengthening and improvement of work two lane / two lane with paved shoulder as per standard of 9 (nine) roads and by pass (Total length 335.08 KM) from the credit of Asian Development Bank under External sponsored programme (Including land acquisition, rehabilitation & resettlement, Environmental protection, forest land acquisition monitoring etc.) to be constructed by State Highway Authority of India.						0.00	500.00			
6	Ranchi	25.95	5769.14		5462.87			14985.51			

Circle : Ranchi

Div : Gumla

Name of EE-Anup Ranjan Lakra

1	IRQP Work of Sisai-Bhandra Road Length- 26.42 km. under Road Division, Gumla	26.42	1584.32	5427(S) 01.12.23	1652.83	07SBD/23- 24 dt- 16.02.24	100.00	1652.83	100%	15.08.24	M/s Dewanti Construction Sisai Road, Gumla
---	--	-------	---------	---------------------	---------	---------------------------------	--------	---------	------	----------	---

State Plan Road Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening/Strengthening & Reconstruction of Chainpur to Jari Road under Road Division, Gumla (Total Length - 10.109 Km)	10.10	2960.37	5389(S) 29.11.23	2936.72	08SBD/23-24 dt- 16.03.24	99.51	3182.41	100%	15.12.24	Dewanti Construction, Sisai Road, Gumla (Now SRMV Const. Pvt. Ltd.)
3	IRQP Work of Kamdara Bero Road Length- 23.46 km. under Road Division, Gumla	23.46	1466.64	29(S) 04.01.24	1526.18	03SBD/24-25 dt- 05.10.24	99.96	1525.57	100%	04.04.25	RMSV Construction, Sisai Road, Gumla
4	IRQP Work of Khunti-Torpa-Kolebira ((SH-03) Road Length- 26.055 km. under Road Division, Gumla	26.06	3067.78	455(S) 31.01.24	3195.96	01SBD/24-25 dt- 23.08.24	99.98	3195.33	100%	22.08.25	SRMV Construction Pvt. Ltd. Sisai Road, Gumla
5	IRQP Work of Banari to Banalat Road Length- 14.200 km. under Road Division, Gumla	14.20	923.10	775(S) 21.02.24	879.69	02SBD/24-25 dt- 23.08.24	99.93	879.11	100%	22.01.25	M/S Sharda Construction, Daltonganj
5	Gumla	100.2	10002.2		10191.4			10435.2			

Circle : RANCHI

Div : KHUNTI

Name of EE-Sri Rameshwar Sah

State Plan Road Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Reconstruction of Amreshwardham (SH-03 Bichna)- Jurdag- Tupudana (NH-75E) Road (Total Length 23.600KM) RIDF XXV NABARD	23.60	10961.58	letter No. 5101(s) dated 31.08.2018	3742.73	20SBD/18-19 date 05.02.2019 20SBD(Sup)/23-24 dated 19.01.2024	100.00%	4138.21	100%	04.02.21	M/S Ganga Constriction, Daltonganj (54%) – Puja Enterprises, Chatra (46%) (JV)
1	IRQP Work of SH-03 to Ulihatu Road(Km 0.00 to Km 12.870) (Total Length 12.870 KM)	12.87	1164.88	Letter No. 4593(s) dated 04.10.23	1215.86	37SBD/23-24 Dt. 12.03.24	100.00%	1167.16	100%	11.06.24	Excel Venture Construction Pvt. Ltd., A-104, Symphony, Plot No.-9 Near – Sahjanand Chowk, Harmu, Ranchi
5	IRQP Work of Dalbhanga (Sona Ghati) to Korwa Road form KM 0.00 to KM 13.375 (Total Length - 13.375)	13.38	853.66	Letter No. 3425(s) dated 23.08.24	767.10	16SBD/24-25 Dt. 15.10.24	100.00%	767.10	100%	14.01.25	Jai Maa Ashtabhuji Construction
5	Khunti	49.85	12980.12		5725.69			6072.47			

State Plan Road Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Ranchi Div : Ranchi (Gramin) Name of EE-Sri Jitendra Kumar Singh</p>											
1	Widening and Strengthening-Reconstruction of Hundru (MDR 23) to Tati-Singari (MDR -020) Total Length 6.042 Km For the year 2022-23	6.04	1631.83	3550(S) Dt. 06.10.22	1528.57	2SBD/2023-24 Dt. 29.05.23 Sup. Ag. No. 30SBD/2024-25, Dt. 11.03.25	96.59%	1689.08	100%	12.01.24	Classic Engicon Pvt. Ltd.
2	IRQP/Strengthening Work in Goushala to Kanke-Patratu Road (Total Length 1.60Km)	1.60	82.40	3963(S) Dt. 17.08.23	51.96	33F2/2023-24 Dt. 07.03.24	99.67%	51.79	100%	06.05.2024	M/s Ranju Devi

State Plan Road Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening and Strengthening-Reconstruction of Angara-Hahe-Rahe Road (MDR-21)Total Length-26.687 Km. For the year 2022-23	26.69	5795.82	3472(S) Dt. 23.09.22	5700.99	21SBD/2022-23 Dt. 07.02.23 Provisional work order issued on dt 27.01.23	114.07%	6900.28	100%	26.08.24	Classic Engicon Pvt. Ltd.
4	IRQP/Strengthening work in Jonha By Pass Road (Length 1.60km)	1.60	55.75	2854(S) Dt. 11.07.24	41.82	07F2/2024-25 dt.19.09.24	95.12%	39.78	100%	02.11.2024	Speedcon Developers Private Limited

State Plan Road Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	IRQP/Strengthening work in Muri Station Road (Length 1.00 km)	1.00	70.11	2855(S) Dt. 11.07.24	53.65	08F2/2024-25 dt.19.09.24	96.60%	51.82	100%	02.11.2024	M/s P K Infra
5	Gramin	36.93	7635.90		7376.98			8732.75			

**Circle : Ranchi
Div : Lohardaga
Name of EE-Sri Kuldeep Minz**

NIL

0	Lohardaga	0.00	0.00	0.00	0.00
---	-----------	------	------	------	------

**Circle : Ranchi
Div : Simdega
Name of EE-Sri Rajeev Ranjan Singh**

State Plan Road Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening & Strengthening of Palkot (NH-23)-Rokodega-Bilingbera-Tamra Road.	38.50	8456.92	27.06.17 3597(S)	6861.89	06.04.18 01 of SBD 18-19 DOC- 13.04.18	81.50%	6514.19	82	12.04.20	M/s Spica Project Pvt. Ltd., -M/S Mini Construction JV, Ranchi
2	Strengthening/ Improvement of Riding Quality Programme (IRQP)/ for Putritoli - Barasloya-Lacharagarh - Jaldega - Pandripani Road (MDR -045) Total length 73.60 KM for the year 2021-22.	73.60	1156.58	26.11.21 3665(S)	1138.05	18.07.22 01 of SBD 2022-23	101.67%	1157.05	100	30.12.2022	Jai Maa Ashtabhuji Construction, Hazaribagh.
3	Improvement of Riding Quality Programme (IRQP) /Strengthening for Simdega-Jaldega-Hurda-Girda Upto Manoharpur Road (MDR - 42) Total length 73.70 KM for the Year 2021-22.	73.70	1245.16	26.11.21 3666(S)	1231.96	18.07.22 02 of SBD 2022-23	102.67%	1264.88	100	12.01.2023	Jai Maa Ambe Infra Pvt. Ltd. Chatra.
3	Simdega	185.8	10858.66		9231.91			8936.12			

State Plan Bridge Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achieve ment	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : KHUNTI Name of EE-Sri Rameshwar Sah											
1	Construction of H.L. Bridge Over Karma Nala in 14th KM of Karra More (Torpa) to Karra Road.	24.64	380.25	Dy. Sec. Letter No. 1129(S) Dt. 22.02.2019	368.12	33SBD/23-24 DT. 01.03.24	47%	174.00	60%	30.06.2025	M/S BIMLA ENTERPRISES
2	Construction of H.L. Bridge Over Bartoli Nala in 15th KM of Karra More (Torpa) to Karra Road.	33.23	339.66	Dy. Sec. Letter No. 1130(S) Dt. 22.02.2019	286.96	34SBD/23-24 DT. 01.03.24	31%	95.07	50%	30.06.2025	M/S BIMLA ENTERPRISES
3	Construction of H.L. Bridge Over Chata River in 41st KM of Sisai - Lapung - Dorma (MDR-30) Road.	147.6	1144.65	Dy. Sec. Letter No. 3428(S) Dt. 18.07.23	940.79	38SBD/23-24 DT. 14.03.24	52%	494.94	50%	13.03.2026	M/S Sharda Construction, Ranchi Road, Redma, Daltonganj Palamau
3	Khunti	205.5	1864.55		1595.87			764.01			

State Plan Bridge Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achieve ment	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Ranchi
Div : Ranchi (Gramin)
Name of EE-Sri Jitendra Kumar Singh**

1	Balance work of Construction of high level bridge over kanchi river in 3rd/4th km of sonahatu-milan chowk road (MDR-028) including approach road.	204.6	863.79	5022(S) Dt, 31.08.17	1232.51	28SBD/2023-24 Dt. 23.02.2024	45%	580.48	49%	22.02.26	KUMAR AND ROY CONSTRUCTION
2	Construction of high level bridge over kanchi river in 3rd/4th km of sonahatu-milan chowk road (MDR-028) including approach road for the year 2018-19	204.6	863.79	5022(S) Dt, 31.08.17	778.66	09 SBD/ 18-19 Dt. 09.08.18 Sup Agt. No. 27SBD/2024-25, Dt. 21.02.25	3%	25.23	3.29%	14.08.2021	Jai Mata Di Road Construction Pvt. Ltd.

1	Ranchi (Gramin)	409.20	1727.58		2011.17			605.72			
---	------------------------	---------------	----------------	--	----------------	--	--	---------------	--	--	--

State Plan Bridge Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achieve ment	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Ranchi
Div : Lohardaga
Name of EE-Sri Kuldeep Minz**

NIL

0	Lohardaga	0.00	0.00	0.00	0.00
---	-----------	------	------	------	------

**Circle : Ranchi
Div : Simdega
Name of EE-Sri Rajeev Ranjan Singh**

NIL

0	Simdega	0.00	0.00	0.00	0.00
---	---------	------	------	------	------

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
 (State Highways Wing)
 Progress report of **Completed works** (Bridges-Plan)
State Plan Bridge Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Sri Binod Kachhap											
NIL											
0	Ranchi	0.00	0.00		0.00			0.00			
Circle : Ranchi Div : Gumla Name of EE-Anup Ranjan Lakra											
NIL											
0	Gumla	0.00	0.00		0.00			0.00			
Circle : Ranchi Div : Khunti Name of EE-Sri Rameshwar Sah											
NIL											
0	Khunti	0.00	0.00		0.00			0.00			

State Plan Bridge Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Ranchi
Div : Ranchi (Gramin)
Name of EE-Sri Jitendra Kumar Singh

NIL

0	Gramin	0.0	0.00		0.00			0.00			
----------	---------------	------------	-------------	--	-------------	--	--	-------------	--	--	--

Circle : Ranchi
Div : Lohardaga
Name of EE-Sri Kuldeep Minz

NIL

0	Lohardaga	0.00	0.00		0.00			0.00			
----------	------------------	-------------	-------------	--	-------------	--	--	-------------	--	--	--

Circle : Ranchi
Div : Simdega
Name of EE-Sri Rajeev Ranjan Singh

1	Construction of High level RCC Bridge over Patatirila River at 67th Km of Simdega-Jaldega-Hurda-Girda upto Manoharpur Road (including construction of Approach roads).	37.20	364.94	13.09.19/ 4545(S)	326.36	01F2 2017-18 22.09.17 Revised 14F2 19-20, dt.- 15.02.20	100	315.76	100	21.03.2019	Bijay Prasad
---	--	-------	--------	-------------------	--------	---	-----	--------	-----	------------	--------------

1	Simdega	37.20	364.94		326.36			315.76			
----------	----------------	--------------	---------------	--	---------------	--	--	---------------	--	--	--

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Sri Binod Kachhap											
1	Ordinary repair work in Bahu bazar to Namkum Thana via Chutiya Road for the year 2024-25.		25.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	24.97	20 F2 of 2024-25 Dt.-14-10-2024	24.95	100%	100%	27-11-24	Mritunjay Kumar Singh, Argora, Kathalmore Road, Pundag, Ranchi-834004.
2	Ordinary repair work from Kadru Chowk to Ranchi Railway Station Road for the year 2024-25.		25.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	24.99	21 F2 of 2024-25 Dt.-14-10-2024	24.97	100%	100%	27-11-24	Senjit Prasad Singh, Shiw Puri Nagar, Argora Kathalmore, Pundag, Ranchi- 834004
3	Ordinary repair work in Bahubazar chowk to NH-33 Namkum via Chutiya Railway Fatak Road for the year 2024-25.		25.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	25.00	16 F2 of 2024-25 Dt.-08-10-2024	24.97	100%	100%	21-11-24	Dhananjay Kumar Singh, H.No.-141, Kathalmore Road, Argora, Doranda, Ranchi-834002
4	Ordinary repair work from Siramtoli chowk to Ram Mandir via Yogada Satsanga Ashram Road for the year 2024-25.		15.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	14.99	14 F2 of 2024-25 Dt.-08-10-2024	14.99	100%	100%	06-11-24	Priya Construction (Prpo.-Priya Rani), Lohar Nagar, Pundag, Ranchi- 834004
5	Ordinary repair work in Kharsidag to Ring Road via Duhu Tola Rani Bagan Road for the year 2024-25.		25.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	24.97	19 F2 of 2024-25 Dt.-08-10-2024	24.97	100%	100%	21-11-24	Nalanda Construction Near Shiv Mandir Sarweswari Nagar, Itki Road, Bazra, Ranchi..
6	Ordinary repair work in Birsa Munda Khadgaraha Bus Stand Road for the year 2024-25.		45.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	44.99	33 F2 of 2024-25 Dt.-19-10-2024	44.98	100%	100%	14-12-24	Sanjit Kumar Anurag Place, D-4 Block, Kishor Ganj, Road No.-1, Ranchi-834001, Jharkhand
7	Ordinary repair work on Firayalal Chowk to Karamtoli Chowk Road for the year 2024-25.		25.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	24.85	30 F2 of 2024-25 Dt.-15-10-2024	24.78	100%	100%	28-11-24	Ganpati Traders, Anand Nagar, Near DAV Public School, Ratu Road Hehal, Ranchi-834005
8	Ordinary repair of Chesayar home road(Dipatoli to Bariyatu road) via Chesayar home for the year 2024-25.		22.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	21.91	25 F2 of 2024-25 Dt.-15-10-2024	21.83	100%	100%	28-11-24	Bhuneshwar Mahto Army Camp, Vi..+P.O.-Sugnu, Ranchi-834003.

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Ordinary repair work in CMPDI to Kanke Dam Gate Road for the year 2024-25.		16.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	15.95	13 F2 of 2024-25 Dt.-08-10-2024	15.95	100%	100%	06-11-24	Sunil Kumar Sinha Upper Shivpuri, Ratu Road, Ranchi-834008.
10	Ordinary repair work of Pithoria-Thakurgaon-Burmu-Rai Khelari road for the Year 2024-25.		180.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	143.96	48 F2 of 2024-25 Dt.-16-01-2025	74.22	52%	55%	15-04-25	Sunil Kumar Morabadi, Ranchi
11	Repair work of Road Divider Grill from Over bridge to Shahid Chowk for the year 2024-25.		13.83	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	13.82	10 F2 of 2024-25 Dt.-05-10-2024	13.81	100%	100%	03-11-24	Bishwakarma Construction Village-Porejor, P.O.-Dighi, P.S.-Saraiyahat, Dumka-814151.
12	Improvement work of Blind Curve in Proximity of JSCA Stadium near High Court Gate No.-II for the year 2024-25.		16.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	15.93	18 F2 of 2024-25 Dt.-08-10-2024	15.90	100%	100%	06-11-24	M/S Raj Construction Birsa Chowk, Sinha Market, Hinoo, Doranda, Ranchi- 824002
13	Ordinary repair work on Birsa Rajpath (Harmu Chowk) to Chapu toli Chowk via St. Francis School Road for the year 2024-25.		20.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	20.00	12 F2 of 2024-25 Dt.-08-10-2024	19.98	100%	100%	06-11-24	Raviranjn Kumar Pandey Krishna Mandir, Hinoo, Doranda, Ranchi-824002
14	Surface renewal work of road from External Pheripheral Road of Rajbhawan for the year 2024-25.		32.50	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	32.48	31 F2 of 2024-25 Dt.-15-10-2024	32.48	100%	100%	14-12-24	Praveen Kumar, H.No.-854, Deputy Para, Kutchery Chowk, Ranchi- 824001
15	Ordinary Repair work in LPN Sahdeo Chowk to Durga Mandir, Ratu Road for the year 2024-25.		28.50	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	28.50	28 F2 of 2024-25 Dt.-15-10-2024	28.46	100%	100%	14-12-24	Aarya Enterprises Kali Babu Street, Mahavir Chowk, Honor Bazar, Ranchi
16	Ordinary repair work on Shahjanand Chowk to kadru Road for the year 2024-25.		15.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	14.95	32 F2 of 2024-25 Dt.-15-10-2024	14.93	100%	100%	13-11-24	DKC Sukh Shanti Nagar, Booty More, P.O.-Buti, P.S.-Sadar, Ranchi-824217
17	Ordinary Repair work in Argora Chowk to Kadru More Road for the year 2024-25.		30.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	29.93	24 F2 of 2024-25 Dt.-15-10-2024	29.83	100%	100%	14-12-24	Speedcon Developers Private Limited Telephone Exchange, Morabadi
18	Repair of Road Division, Ranchi Office for the year 2024-25.		30.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	29.99	29 F2 of 2024-25 Dt.-15-10-2024	29.81	99%	100%	14-01-25	M/S Tirupati Sai Construction Laxmi Narayan Apartment, Cheshire Home Road, Bariatu, Ranchi

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
19	Surface Renewal of Radium Road for the year 2024-25.		20.61	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	20.50	15 F2 of 2024-25 Dt.-08-10-2024	20.50	100%	100%	21-11-24	Laxmi Kant Jha, Deputy Para, Kutchery, Ranchi.
20	Repair work of Road Divider Grill from Mecon Chowk to Birsa Chowk for the year 2024-25		23.46	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	23.45	17 F2 of 2024-25 Dt.-08-10-2024	23.45	100%	100%	21-11-24	M/S Raj Construction Birsa Chowk, Sinha Market, Hinoo, Doranda, Ranchi- 834002
21	Special Repair work of Road in Campus of Residence of Hon'ble MLA Sri Sudesh Mahto for the year 2024-25.		24.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	23.99	09 F2 of 2024-25 Dt.-05-10-2024	23.98	100%	100%	18-11-24	Toppo Enterprises, At.-Chroundi, Boreya, Bariatu, Ranchi-834006.
22	Construction of Service Road for Dibdih ROB on Birsa Rajpath road for the year 2024-25.		36.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	35.97	23 F2 of 2024-25 Dt.-15-10-2024	35.97	100%	100%	14-01-25	M/S Randhir Pratap Singh Sukhdeo Nagar, Near Central Bank Gali, Ratu Road, P.O.- Habal, P.S. Sukhdeo Nagar, Ranchi, Jharkhand-834000
23	Ordinary repair work in different roads of urban area under Road Sub Division No-1, Ranchi for the Year 2024-25.		96.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	71.78	26 F2 of 2024-25 Dt.-15-10-2024	71.53	100%	100%	14-01-25	ARICS Infrastructure 1203, Vrindra Residency, Bariatu Road, Ranchi, Jharkhand-834000
24	Ordinary repair work in different roads under Road Sub Division No-2, Ranchi for the Year 2024-25.		65.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	48.56	27 F2 of 2024-25 Dt.-15-10-2024	48.54	100%	100%	14-01-25	ARICS Infrastructure 1203, Vrindra Residency, Bariatu Road, Ranchi, Jharkhand-834000
25	Ordinary repair work in different roads of Road Sub Division No-3, Ranchi for the Year 2024-25.		62.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	48.08	49 F2 of 2024-25 Dt.-23-12-2024	48.04	100%	100%	22-03-25	M/S Randhir Pratap Singh Sukhdeo Nagar, Near Central Bank Gali, Ratu Road, P.O.- Habal, P.S. Sukhdeo Nagar, Ranchi, Jharkhand-834000
26	Surface renewal of Sahjanand Chowk to Saket Vihar Main Road for the year 2024-25.		44.94	RCD, Ltr No.- 793(S) Dt.- 21-02-2025	44.93	64 F2 of 2024-25 Dt.-06-03-2025	44.93	100%	100%	30-03-25	Rakesh kumar Chanakyanagar,Chutiya, Ranchi
27	Surface renewal work of road from Booty Bariatu main road to Radium Road, through Rani Children hospital for the year 2024-25.		24.17	RCD, Ltr No.- 793(S) Dt.- 21-02-2025	24.17	65 F2 of 2024-25 Dt.-06-03-2025	24.16	100%	100%	30-03-25	Praveen Kumar Deputy Para,Ranchi
28	Surface Renewal of road from Booty Bariatu main road to Tetartoli, near RIMS hospital for the year 2024-25.		30.92	RCD, Ltr No.- 793(S) Dt.- 21-02-2025	30.91	68 F2 of 2024-25 Dt.-11-03-2025	30.91	100%	100%	30-03-25	Senjit Prasad Singh, Argora, Kathalmore, Ranchi

28 Ranchi

0.00

1015.93

924.54

853.82

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : RANCHI

Div : Gumla

Name of EE-Anup Ranjan Lakra

Non Plan 2023-24

1	Ordinary Repair of Kumhari - Tainsera Road (From Km. 0.00 to 25.565 Km.) Under Road Division Gumla for the Year 2023-24		45.00	Lt- 4009(S) dt- 18.08.23	37.35	08F2/2023-24 Dt.-09.11.2023	31.43	84.13	85%	08.02.2024	M/s Jagdamba Construction, Simdega
2	Construction of Guard Wall in km 8th Metal Crash barrier with approach of Sisai (Kumhar more) to Ghaghra Road via Sahijana Koredag under Road Division, Gumla for the year 2023-24		50.00	Lt- 4009(S) dt- 18.08.23	30.00	21F2/2023-24 Dt.-12.03.2024	29.64	98.79	100%	25.04.2024	Rizwana Praveen Sisai, Gumla
3	Junction improvement & Beautification work of Manjhatoli chowk Under Road Division Gumla for the Year 2023-24		50.00	Lt- 4009(S) dt- 18.08.23	30.53	17F2/2023-24 Dt.-17.02.2024	0.00	0.00	100%	15.05.2024	Gaurav Kumar Mishra, Tupudana, Ranchi
4	Construction of Boundary Wall at Chainpur Inspection Building under Road Division Gumla.2023-24		35.00	Lt- 4009(S) dt- 18.08.23	11.01	07F2/2023-24 Dt.-09.11.2023	8.27	75.11	75%	08.02.2024	Jagranath Sahu Ghaghra, Gumla

Non Plan 2024-25

1	Ordinary Road repair work of Ghaghra Neterhat Road Under Road Division Gumla for the Year 2024-25		150.00	Lt- 3897(S) dt- 19.09.24	104.93	02F2/2024-25 Dt.-14.10.2024	104.66	99.74	100%	13.01.2025	R D Constuction Daltonganj
2	Guard wall Repair Work in Ghaghra- Neterhat Road from Km 38.000 to Km 47.000 Under Road Division Gumla for the Year 2024-25		150.00	Lt- 3897(S) dt- 19.09.24	92.93	03F2/2024-25 Dt.-14.10.2024	92.91	99.98	100%	13.01.2025	R D Construction Daltonganj
3	Protection Work of bridge Approach at KM 7th, 12th and 17th of Jori to Chopat Via Barka Dohar Road Under Road Division Gumla for the Year 2024-25		55.00	Lt- 3897(S) dt- 19.09.24	43.99	08F2/2024-25 Dt.-08.01.2025	43.81	99.60	100%	07.03.2025	Prem Ranjan Singh Chetar, Gumla

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Crash Barrier work in Ghaghra-Neterhat Road in Valley area from 38th to 47th Km Under Road Division Gumla for the Year 2024-25		15.00	Lt- 3897(S) dt- 19.09.24	14.97	04F2/2024-25 Dt.-14.10.2024	14.97	100.00	100%	13.12.2024	M/S Maa Dugra Construction Daltonganj
5	General repair and decoration work (Including furnishing work) of the office building of Executive Engineer RCD Division Gumla for the year 2024-25		20.00	Lt- 3897(S) dt- 19.09.24	15.30	07F2/2024-25 Dt.-11.12.2024	15.29	99.99	100%	10.03.2025	Anand Kumar Gupta, Baraik Muhalla, Main Road, Gumla
6	Repair Work of shed and boundary wall in the office Executive Engineer RCD Gumla under Road Division, Gumla for the year 2024-25		10.00	Lt- 3897(S) dt- 19.09.24	8.00	05F2/2024-25 Dt.-14.10.2024	4.90	61.26	100%	13.12.2024	R.T. Construction Ranchi
7	Construction of Guard Wall at 13th KM of Kurumgarh- Parsa Road Under Road Division (VIVEKADHIN FUND 2024-2025)		50.00	Lt- 202(S) dt- 28.08.2024	21.16	10F2/2024-25 Dt.-28.02.2025	11.03	52.12	52%	31.03.2025	Anand Kumar Gupta, Baraik Muhalla, Main Road, Gumla
8	Special Repair of Railing of Bridge over Koyal River at 61st km of Khunti Torpa-Kolebira Road (Vivekadhin) Under Road Division Gumla for the Year 2024-25				18.74	11F2/2024-25 Dt.-28.02.2025	8.89	47.46	48%	31.03.2025	M/S Maa Dugra Construction Daltonganj
9	Vivekadhin						8.72				-
9	Gumla	0.00	630.00		428.89		374.51				

Circle : RANCHI

Div : Khunti

Name of EE-Sri Rameshwar Sah

1	Construction work of Retaining Wall in Chainage 4th, 5th and 12th KM of Murhu-Tapkara-Torpa Road.		50.00	EiC vide Lt.no. 3897(S) dt. 19.09.2024	32.74	14F2/24-25 09.10.2024	32.70	100%	100%	08.01.2025	Deep Enterprises
---	---	--	-------	--	-------	--------------------------	-------	------	------	------------	------------------

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction work of RCC Retaining Wall in CH. 33rd KM of Karo River Bridge Approach Road of Khunti-Torpa-Kolebira Road		35.00	EiC vide lt.no. 3897(S) dt. 19.09.2024	24.47	08F2/24-25 08.10.2024	24.47	100%	100%	07.01.2025	Kishun Gope
3	Road Safety work in Tapkar Rania Road		30.00	EiC vide lt.no. 3897(S) dt. 19.09.2024	19.05	13F2/24-25 09.10.2024	15.19	80%	100%	08.12.2024	Deep Enterprises
4	Road safety and Boulder pitching work in Murhu(Jivantoli)- Indipidi-Sarwada-Birbanki-Kochang-Bandgaon Road		40.00	EiC vide lt.no. 3897(S) dt. 19.09.2024	39.50	20F2/24-25 23.12.2024	39.50	100%	100%	05.03.2025	Sanjay Jaiswal
5	Ordinary Repair and Road safety Work of Km 0.00 to Km 14.00 in Murhu-Tapkara-Torpa Road	14.00	80.00	EiC vide lt.no. 3897(S) dt. 19.09.2024	65.16	19F2/24-25 23.12.2024	65.03	100%	100%	05.03.2025	Randhir Pratap Singh
6	Ordinary Repair, Repair of bridge railing and Road safety Work of Sisai-Lapung-Dorma Road		30.00	EiC vide lt.no. 3897(S) dt. 19.09.2024	29.94	11F2/24-25 08.10.2024	29.93	100%	100%	7.12.2024	Ashish Sahu
7	Ordinary Repair & Safety Work of Bhooth-Hutar-Lodhma-Nagri Road from Km.0.00 to 41.850		80.00	EiC vide lt.no. 3897(S) dt. 19.09.2024	63.93	15F2/24-25 09.10.2024	63.43	99%	100%	08.01.2025	M/S P.K. Infra
8	Ordinary repair & Road safety work in Khunti Hitutola Maranghada Taimara Road		25.00	EiC vide lt.no. 3897(S) dt. 19.09.2024	24.99	06F2/24-25 05.10.2024	24.67	99%	100%	04.12.2024	M/S Maa Durga Construction
9	Repairing, Maintenance And Furnishing Work Of Inspection Bunglow, Khunti		25.00	EiC vide lt.no. 3897(S) dt. 19.09.2024	17.51	10F2/24-25 05.10.2024	17.33	99%	100%	04.01.2025	Anirban Das
10	Maintenance And Furnishing Work Of Office Building, Road Division Khunti		10.00	EiC vide lt.no. 3897(S) dt. 19.09.2024	7.00	09F2/24-25 05.10.2024	6.99	100%	100%	04.01.2025	Anirban Das
11	Repairing Work of Inspection Bunglow at Kamdara.		5.00	EiC vide lt.no. 3897(S) dt. 19.09.2024	5.00	12F2/24-25 10.10.2024	4.97	99%	100%	09.12.2024	Deep Enterprises
11	Khunti (Non-Plan)	14.00	410.00		329.28		324.20				

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

SPILL OVER

1	Repair of Road in the Court Campus Khunti (Part-II)	-	22.00	EiC vide Letter No. 1248(s) dated 16.03.23	18.80	01F2/23-24 18.05.23	18.71	####	100%	17.07.23	Deep Enterprises
---	---	---	-------	--	-------	------------------------	-------	------	------	----------	------------------

1	Khunti (Spill Over)	0.00	22.00		18.80		18.71				
12	Khunti NP, SP	14.00	432.00		348.08		342.91				

Circle : Ranchi
Div : Ranchi(Gramin)
Name of EE-Sri Jitendra Kumar Singh

NON PLAN

1	Ordinary Repair of Chandandih Sonahatu road (including Road Furniture & Crash barrier) (Total Length- 9.8 KM) Under Road Division Ranchi(Gramin) for the Year 2024-25	13.10	30.0	3897 (S) Dt. 19.09.2024	30.0	15F2/2024-25 Dt. 09.10.24	29.8	99.60%	100%	07.11.2024	DKC
2	Construction of DRAIN in Km 8th of Rahe-Sita Fall Road for the year 2024-25		10.0	3897 (S) Dt. 19.09.2024	8.2	13F2/2024-25 Dt. 05.10.24	8.1	98.89%	100%	03.11.2024	Arya Enterprises
3	Construction of Guard wall in 5th km of Bundu-Sonahatu-Jamudag-Jareya Missing Link Road for the year 2024-25		20.0	3897 (S) Dt. 19.09.2024	14.4	18F2/2024-25 Dt. 10.10.24	14.4	#####	100%	08.11.2024	M/s Devendra Prasad Akela
4	Special Repair of Divisional Office Building of Road Division, Ranchi(Gramin) (With supply of furnishing item) for the year 2024-25		15.0	3897 (S) Dt. 19.09.2024	15.0	12F2/2024-25 Dt. 05.10.24	14.7	98.55%	100%	03.11.2024	Raviranjn Kumar Pandey
5	Road Furniture Work in Different Road Under Road Division Ranchi (Gramin)For The Year 2024-25		45.0	3897 (S) Dt. 19.09.2024	28.3	14F2/2024-25 Dt. 09.10.24	28.3	#####	100%	07.11.2024	M/s Kamla Kaushal Construction
6	Construction (Including supply, fixing, Installation & Civil work) of 08(Eight) Nos. of Bus Shelters in Ranchi-Muri Road		25.0	3897 (S) Dt. 19.09.2024	25.0	17F2/2024-25 Dt. 10.10.24	25.0	#####	100%	08.11.2024	Priya Construction

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Construction of Guard wall in km 3rd, 5th & 6th of Rahe-Sita Fall Road for the year 2024-25		60.0	3897 (S) Dt. 19.09.2024	41.9	21F2/2024-25 Dt. 14.10.24	41.9	#####	100%	07.12.2024	M/S SK Construction
8	Special Repair in km 0.00 to 11.90 of Rahe-Sita Fall Road for the year 2024-25	11.40	185.0	3897 (S) Dt. 19.09.2024	129.5	20F2/2024-25 Dt. 14.10.24	125.8	97.18%	100%	07.12.2024	M/S SK Construction
9	Special Repair (Including supply) in Road Circle Ranchi Office for the year 2024-25		60.0	3897 (S) Dt. 19.09.2024	51.0	24F2/2024-25 Dt. 30.12.24	51.0	#####	100%	29.03.2025	Raviranjn Kumar Pandey
9	Gramin Non Plan	24.50	450.00		343.07		338.99				

Vivekadhin

1	Flank repair in km 1st to 10th of Taimaraghati Dasham Fall Road for the year 2024-25 (Vivekadhin)		30.00	3378 (S) Dt. 16.08.2024	2.49	9F2/2024-25 Dt. 19.09.24	2.49	98.50%	100%	25.09.24	Sanjit Kumar
2	Emergent repair at km 4th to 6th including Bush cutting, Rain Cut and Maintenance of Earthen Shoulder in Chandandih-Sonhatu Road for the year 2024-25 (Vivekadhin)				2.46	10F2/2024-25 Dt. 25.09.24	2.46		100%	01.10.24	Arvind Kumar
3	Emergent Repair/Traffic Restoration work in km 14.46 to 26.96 of Gola-Muri Road for the year 2024-25 (Non Plan, Vivekadhin)				14.98	19F2/2024-25 Dt. 14.10.24	14.61		100%	28.10.2024	DKC
4	Emergent Repair/Traffic Restoration work in km 8, 12, 17 & 25 of Silli-Rangamati-Tikar-Hazam Road for the year 2024-25 (Non Plan, Vivekadhin)				5.00	16F2/2024-25 Dt. 09.10.24	5.00		100%	15.10.2024	Arvind Kumar
5	Bush Cutting work of flank in km 31st to 50th of Ranchi-Muri Road for the year 2024-25				2.50	28F2/2024-25 Dt. 22.02.25	2.50		100%	28.02.25	Mritunjay Kumar Singh
6	Bush Cutting work of flank in Silli-Banta-Hazam-Tikar-Rangamati Road in km 2.00 to km 15.00 for the year 2024-25				2.50	29F2/2024-25 Dt. 05.03.25	2.50		100%	11.03.25	Raviranjn Kumar Pandey
6	Gramin Vivekadhin		30.00		2.49		2.49				

Spill Over

1	Road Furniture work within the Premises of Jharkhand High Court		26.00	1364 (S) Dt. 15.03.2024	25.79	3F2/2024-25 Dt. 24.08.24	25.78	99.98%	100%	30.08.2024	Praveen Kumar Kachari Chowk, Ranchi
---	---	--	-------	-------------------------	-------	--------------------------	-------	--------	------	------------	-------------------------------------

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Road furniture work for All approaches road of JSCA Stadium		35.00	1364 (S) Dt. 15.03.2024	29.85	2F2/2024-25 Dt. 17.08.24	29.83	99.95%	100%	23.08.2024	Praveen Kumar Kachari Chowk, Ranchi
3	Road Furniture work for approach road from Birsa Chowk to Birsa Munda Airport		37.00	1364 (S) Dt. 15.03.2024	36.98	1F2/2024-25 Dt. 16.08.24	36.98	#####	100%	22.08.2024	Laxmikant Jha Deputy Para, Ranchi
4	Renovation Work in Silli I.B for the year 2023-24		50.00	125 (S) Dt. 11.01.2024	49.60	5F2/2024-25 Dt. 18.09.24	25.00	50.41%	80%	17.01.2025	Rakesh Kumar
5	Construction of New I.B in Jonha, Angara for the year 2023-24		50.00	125 (S) Dt. 11.01.2024	49.10	9F2/2024-25 Dt. 19.09.24	49.07	99.95%	100%	18.01.2025	Sanjit Kumar
6	Repair Work in Angara I.B for the year 2023-24		25.00	125 (S) Dt. 11.01.2024	24.68	6F2/2024-25 Dt. 19.09.24	24.66	99.92%	100%	18.12.24	Raviranjana Kumar
7	Repair Work in Tatisilvey I.B for the year 2023-24		25.00	125 (S) Dt. 11.01.2024	20.58	4F2/2024-25 Dt. 13.09.24	20.57	99.97%	100%	12.12.24	Sanjay Jaiswal
8	Construction of New I.B in Ramdera at Ranchi-Muri Road for the year 2023-24		150.00	125 (S) Dt. 11.01.2024	119.98	25F2/2024-25 Dt. 09.01.25	0.00	0.00%	2%	08.07.25	P. L Construction
8	Gramin Spill Over		398.00		356.54		211.90				
23	Gramin NP, Vivek, SP		878.00		702.10		553.38				

Circle : RANCHI
Div : Lohardaga
Name of EE-Sri Kuldeep Minz

1	CONSTRUCTION OF GUARD WALL PROTECTION WORK AT 18TH K.M. IN LOHARDAGA KISKO MORE TO RICHUGUTA ROAD.	-	80.00	<u>19.09.2024</u> 3897(S)	55.39	<u>16.12.2024</u> 06F2/2024-25	55.27	99.80%	100%	15.02.2025	SAJJU CIVIL CONSTRUCTION PRIVATE LIMITED, Thana Toli, Lohardaga.
2	SURFACE RENEWAL WORK LOHARDAGA KUTCHERY MORE TO LOHARDAGA RAILWAY STATION (LENGTH = 1.90 K.M.).	-	70.00	<u>19.09.2024</u> 3897(S)	0.00	<u>21.02.2025</u> 19F2/2024-25	54.98	100.00%	100%	31.03.2025	NOUSHAD ALAM, Amla Toli, Lohardaga.

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	CONSTRUCTION OF FOOTPATH AND PAVING OF PAVER BLOCKS INCLUDING BEAUTIFICATION WORK IN THE PERIPHERY OF NEW COLLECTORIATE BUILDING IN KUTCHARY MORE TO LOHARDAGA RAILWAY STATION ROAD AND CIRCUIT HOUSE TO B.S. COLLEGE ROAD.	-	60.00	<u>19.09.2024</u> 3897(S)	37.50	<u>28.11.2024</u> 03F2/2024-25	37.41	99.76%	100%	27.02.2025	NOUSHAD ALAM, Amla Toli, Lohardaga.
4	ROAD MARKING AND INSTALLATION OF SIGN BOARDS AS PER ROAD SAFETY AUDIT IN KESA MORE-MANDAR ROAD (LENGTH – 15.95 K.M.).	-	50.00	<u>19.09.2024</u> 3897(S)	25.99	<u>20.01.2025</u> 15F2/2024-25	25.99	100.00%	100%	19.02.2025	M/s Raj Construction, Birsra Chowk, Ranchi
5	CONSTRUCTION OF GUARD WALL AT 22ND K.M. OF LOHARDAGA-KISKO MORE TO RICHUGUTA ROAD (3.00 M HEIGHT).	-	50.00	<u>19.09.2024</u> 3897(S)	31.50	<u>16.12.2024</u> 07F2/2024-25	31.38	99.60%	100%	15.02.2025	SAJJU CIVIL CONSTRUCTION PRIVATE LIMITED, Thana Toli, Lohardaga.
6	CONSTRUCTION OF DRAIN AT 18TH K.M. OF LOHARDAGA-KISKO MORE TO RICHUGUTA ROAD.	-	20.00	<u>19.09.2024</u> 3897(S)	10.89	<u>21.12.2024</u> 09F2/2024-25	10.88	100.00%	100%	20.02.2025	HABIBUL ANSARI, Jori, Lohardaga
7	CONSTRUCTION OF DRAIN AT 23RD K.M. OF LOHARDAGA-KISKO MORE TO RICHUGUTA ROAD.	-	20.00	<u>19.09.2024</u> 3897(S)	13.12	<u>16.12.2024</u> 08F2/2024-25	13.12	100.00%	100%	15.02.2025	SAJJU CIVIL CONSTRUCTION PRIVATE LIMITED, Thana Toli, Lohardaga.
8	INSTALLATION WORK OF W-METAL BEAM CRASH BARRIER AND FLANK PROTECTION WORK AT 16TH K.M. IN KESA MORE-MANDAR ROAD.	-	18.00	<u>19.09.2024</u> 3897(S)	11.30	<u>16.12.2024</u> 04F2/2024-25	11.30	100.00%	100%	15.01.2025	S B INFRA, Hatia, Ranchi.
9	INSTALLATION WORK OF W-METAL BEAM CRASH BARRIER FOR PROTECTIVE WORK AT VARIOUS CHAINAGES (VALLEY AREA) OF LOHARDAGA-KISKO MORE TO RICHUGUTA ROAD.	-	16.00	<u>19.09.2024</u> 3897(S)	9.92	<u>16.12.2024</u> 05F2/2024-25	9.92	100.00%	100%	15.01.2025	S B INFRA, Hatia, Ranchi.
10	RENOVATION WORK IN OFFICE OF ROAD DIVISION, LOHARDAGA.	-	10.00	<u>19.09.2024</u> 3897(S)	10.00	<u>21.12.2024</u> 10F2/2024-25	9.95	99.60%	100%	20.02.2025	NAIYER ALAM, Amla Toli, Lohardaga.
10	Lohardaga NP	0.00	394.00		205.61		260.20				

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<u>VIVEKADHIN</u>											
1	Emergent Work for Bush Cutting in Kesa More-Mandar Road.	-	25.000	16.08.2024 3378(S)WE	2.48	<u>27.12.2024</u> 11F2/2024-25	2.48	100%	100%	02.01.2025	Bhrihu Nandan Tiwari, Lohardaga.
2	Emergent Work for Construction of Drain in 12th K.M. of Kisko More to Richuguta Road.	-			2.48	<u>04.01.2025</u> 12F2/2024-25	2.48	100%	100%	10.01.2025	Jilani Ahmed, Ramgarh.
3	Emergent Work for Bush Cutting Circuit House to B.S. College Road, Kutchary More to Railway Station Road and Bush Cutting in R.C.D. Office.	-			2.48	<u>15.01.2025</u> 14F2/2024-25	2.48	100%	100%	21.01.2025	Santusti Construction, Hazaribagh.
4	Installation of Hazarrd Markers and Painting of Parapet Walls of Culverts/RoB's in Lohardaga Circuit House to B.S. College Road and Kutchary	-			2.43	<u>21.01.2025</u> 16F2/2024-25	2.43	100%	100%	27.01.2025	Bhrihu Nandan Tiwari, Lohardaga.
5	Emergent Work of Road Safety in Various Roads of Road Division, Lohardaga.	-			2.49	<u>30.01.2025</u> 17F2/2024-25	2.49	100%	100%	05.02.2025	Jilani Ahmed, Ramgarh.
6	Emergent Work of Boulder Pitching at 16th .M. of Kesa More-Mandar Road.	-			2.43	<u>11.02.2025</u> 18F2/2024-25	2.43	100%	100%	17.02.2025	R.K. Construction, Ranchi.
7	Emergent work for painting and renovation of footpath from Kutchery More To Railway Station Road (0.00 to 1.00Km)	-			2.48	<u>22.02.2025</u> 20F2/2024-26	2.48	100%	100%	28.02.2025	Sarfraz Alam ,Amla Toli ,Kadir Lane ,Lohardaga
8	Clearing /Grubbing &Removal Of Rubbish Landslide Kisko More To Richuguta Road	-			2.46	<u>01.03.2025</u> 21F2/2024-27	2.46	100%	100%	07.03.2025	Santusti Construction, Hazaribagh.
9	Construction of RCC drain at 4th in circuit house lohardaga to B.S. College Lohardaga road and painting of footpath from kutchery more to railway station (1.00 to 1.9 km)	-			2.47	<u>07.03.2025</u> 22F2/2024-28	2.47	100%	100%	13.03.2025	Sarfraz Alam ,Amla Toli ,Kadir Lane ,Lohardaga
10	Construction of guard wall at 15th km of Lohardaga -Gangupara -Pesrar Road (3.00m height)	-			2.43	<u>19.03.2025</u> 23F2/2024-29	2.41	100%	100%	25.03.2025	Aakash Kumar Patnayak ,dhora toli ,lohardaga
10	Lohardaga Viv.	0.00	25.00	-	24.63	-	24.61	-			
20	Lohardaga NP, Viv.	0.00	419.00		230.24		284.81				

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Ranchi
Div : Simdega
Name of EE-Sri Rajeev Ranjan Singh

Spill Over

1	Construction of Drain in KM 3rd & KM 4th of Simdega Sewai -Kinkel -Kurdeg - Kutumakachhar Upto Chhatisgarh Boarder Road under Road division Simdega under Non Plan for the the year 2023-24.		70.00	18.08.2023/ 4009(S)	69.88	29.12.2023 F2/ 2023-24 25	69.44	99%	100%	28.03.2024	Satnarayan Pd, Simdega
2	Ordianry Repair of Road & Flank of Kochedega- Ramrekha Dham upto Chhatisgarh Boarder Road under Non Plan for the Year 2023-24 under Road Division Simdega.		20.00	18.08.2023/ 4009(S)	20.00	06.11.2023 F2/ 2023-24 08	19.74	99%	100%	05.01.2024	M/s Gudda Construction, Simdega
3	Construction of Guard Wall in KM 9th (near culvert) of Kochedega- Ramrekha Dham upto Chhatisgarh Boarder Road under Non Plan for the Yr 2023-24 under Road Division Simdega.		30.00	18.08.2023/ 4009(S)	18.66	29.12.2023 F2/ 2023-24 24	18.60	100%	100%	28.02.2024	Manohar Prasad, Simdega.
4	Construction of Guard Wall (100 M) & Road Safety work in KM 15th (near culvert) of Kochedega- Ramrekha Dham upto Chhatisgarh Boarder Road under Non Plan for the Yr 2023-24 under Road Division Simdega.		30.00	18.08.2023/ 4009(S)	18.81	12.12.2023 F2/ 2023-24 22	18.42	98%	100%	11.02.2024	Gaurav Kumar Mishra, Ranchi.
5	Construction of Gurd wall(G/W) 150m in 62th km and67th km of Simdega-Jaldega-Hurda Girda road under non plan year 2023-24		35.00	18.08.2023/ 4009(S)	22.74	12.12.2023 23F2/ 2023-24	22.56	99%	100%	11.02.2024	Gaurav Kumar Mishra, Ranchi.
6	Laying of Paver Block in KM 1.00 to 3.00 of Simdega-Jaldega- Hurda-Girda-Manoharpur Road.		40.00	18.08.2023/ 4009(S)	39.44	23.02.24 29F2/ 2023-24	39.44	100%	100%	22.04.2024	M/s Gudda Construction, Simdega

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Construction of 3m x 4m RCC culvert and Repair of road in 18th km of Simdega-Rengari Kersai-Bolba-Orissa Boarder road (Total length-48.21 km) for the year of 2023-24.		40.00	11.01.2024 / 125(S)	37.97	23.02.24 / F2/ 2023-24 28	35.92	95%	100%	22.04.2024	Dindayal Sai, Simdega
7	Simdega Non Plan	0.00	265.00		227.50		224.11				

Non Plan

1	Widening Of Road at the black spot in 28th km of Simdega-Sewai-Kinkel-Kurdeg-Kutumakacchar upto Chattisgarh Border Road.		25.00	3897(S) / 19.09.2024	25.00	09.10.24 / 07F2/ 2024-25	25.00	100%	100%	08.12.24	M/s Friends Infrastructure, Koderma, Jharkhand.
2	Construction of new 2.0m x 2.0m RCC culvert in 11th km of Kochedega-Ramrekha Dham-Chattisgarh Border Road.		20.00	3897(S) / 19.09.2024	20.00	09.10.24 / 08F2/ 2024-25	19.95	100%	100%	08.12.24	Pankaj Kumar, Gumla.
3	Installation Work of "W" Metal Beam Crash Barrier in 13th,14th,15th km of Kochedega-Ramrekhadham-Chattisgarh Border Road.		18.00	3897(S) / 19.09.2024	18.00	09.10.24 / 09F2/ 2024-25	17.98	100%	100%	08.11.24	M/s Kamla Kaushal Construction, Ranchi, Jharkhand.
4	Ordinary Repair of Thethaitangar - Bolba- Kersai - Kinkel Road.		25.00	3897(S) / 19.09.2024	19.47	09.10.24 / 10F2/ 2024-25	17.20	88%	100%	08.12.24	Umesh Prasad, Kersai, Simdega.
5	Construction of 2m x 2m RCC culvert in 7th km of Simdega-Rengari Kersai-Bolba-Orissa Border road.		25.00	3897(S) / 19.09.2024	24.99	14.10.24 / 11F2/ 2024-25	22.83	91%	100%	08.12.24	Sanjay Kumar Gupta, Pithra, Simdega
6	Construction of Guard Wall and repairing of culvert in 7th km of Kochedega-Ramrekhadham-Chattisgarh Border Road.		20.00	3897(S) / 19.09.2024	20.00	14.10.24 / 12F2/ 2024-25	19.94	100%	100%	08.12.24	M/s Tapeswar Saw, Simdega
7	PCC work and Repairing of Flank in 13-15 km of Kochedega-Ramrekhadham-Chattisgarh Border Road.		25.00	3897(S) / 19.09.2024	24.99	14.10.24 / 13F2/ 2024-25	24.36	97%	100%	08.12.24	Rudra Enterprises, At- Mahabir Chowk, Simdega
8	Road safety related work in Thethaitanger-Bolba-Kersai-Kinkel Road.		20.00	3897(S) / 19.09.2024	11.52	20.01.25 / 20F2/ 2024-25	11.51	100%	100%	06.03.25	Nalanda Construction, Ranchi
9	Road safety related work in Jorm (NH-143) to Sarangbera upto Odissa Border Road.		10.00	3897(S) / 19.09.2024	5.76	20.01.25 / 21F2/ 2024-25	5.75	100%	100%	06.03.25	Sanjit Kumar, Ranchi

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Ordinary Repair of Simdega-Rengari-Kersai-Bolba upto Orissa Border Road from KM 21st to KM 48.21.		20.00	3897(S) / 19.09.2024	13.67	07.01.25 18F2/ 2024-25	13.65	100%	100%	06.03.25	M/s Friends Infrastructure, Koderma, Jharkhand.
11	Construction of RCC Retaining Wall 1.5m Height 210m in 19th km of Simdega-Rengari- Kersai-Bolba- Orissa Border road.		55.00	3897(S) / 19.09.2024	44.00	23.12.2024 17F2/ 2024-25	43.93	100%	100%	22.02.25	M/S AJMAL ANSARI, LOHARDAGA, JHARKHAND.
12	Ordinary Repair of Simdega-Sewai-Kinkel-Kurdeg-Kutumakachhar upto Chhatisgarh Border from Km 0 to 63.20 except KM 2,3,4,5,6,51,52, 53, 54, 55,62 & 63 Road under Non Plan for the Year 2024-25 under Road Division Simdega.		155.00	3897(S) / 19.09.2024	128.49	06.03.2025 27F2/2024-25	128.48	100%	100%	05.06.25	M/s Friends Infrastructure, Koderma, Jharkhand.
12	Simdega Spill Over	0.00	418.00		355.88		350.56				

Vivekadhin

1	Repair of flank & Bush Cutting in Thethaitangar-Bolba-Kersai-Kinkel Road (Length 57.90 KM) under Vivekadhin for the Year 2024-25 under Road Division, Simdega.		2.48	16.08.2024	2.45	24.08.24 01F2/ 2024-25	2.43	100%	100%		M/s Satyam Buildcon.
2	Installation of Reflective Tree Indicator in Various roads under Road Division, Simdega for the Year 2024-25 under Vivekadhin.		2.48	23.08.2024	2.47	30.08.24 02F2/ 2024-25	2.46	100%	100%		M/s Satyam Buildcon.
3	Repair Work in Flank and Potholes in Simdega - Sewai - Kinkel - Kurdeg - Kutumakachhar upto Chattisgarh border Road (MDR 44) (Length 63.20 KM) under vivekadhin for the year 2024-25.		2.43	04.09.24	2.41	10.09.24 03F2/ 2024-25	2.40	100%	100%		M/s Gudda Construction.
4	Emergent work of flank repair in (KM 35 to 50) Putritoli-Barasloya-Lacharagarh-Jaldega upto pandripani NH-23 for the Year 2024-25 under Vivekadhin.		2.46	10.09.24	2.46	19.09.24 04F2/ 2024-25	2.45	100%	100%		M/s Satyam Buildcon.

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Stone Pitching in 26th km of Palkot-Rokedega-Bilingbera-Tamra Road under vivekadhin for the year 2024-25.		2.49	13.09.24	2.49	22.09.24 05F2/ 2024-25	2.45	100%	100%		Umesh Prasad.
6	Repair of flank,bush cutting and stone piching in Palkot-Rokedega-Bilingbera-Tamra Road under vivekadhin for the year 2024-25.		2.49	23.09.24	2.49	01.10.2024 06F2/ 2024-25	2.48	100%	100%		Umesh Prasad.
7	Repair of flank and bush cutting in Simdega-Sewai-Kinkel-Kurdeg-Kutumakachar upto Chhatisgarh Border road under Vivekadhin for the year 2024-25.		2.44	26.11.2024	2.44	02.12.2024 14F2/ 2024-25	2.43	100%	100%		M/s Gudda Construction.
8	Emergent Work of Restore under floor in 58th km of Irrigation Bridge in Simdega-Jaldega-Hurda-Girda Manoharpur road. (Under Vivekadhin 2024-25)		2.50	04.12.2024	2.49	07.12.2024 15F2/ 2024-25	2.47	100%	100%		M/s Satyam Buildcon.
9	Repair of flank and bush cutting in Simdega-Rengari-Kersai-Bolba road from km 35th to 48.21 km under Vivekadhin for the year 2024-25.		2.48	14.12.2024	2.48	20.12.2024 16F2/ 2024-25	2.47	100%	100%		M/s Gudda Construction.
10	Installation of Reflective Tree Indicator and Bush cutting in Purtitoli-Barasloya-Lacharagarh-Jaldega-Pandripani road for the Year 2024-25 under Vivekadhin.		2.49	30.12.2024	2.49	09.01.2025 19F2/ 2024-25	2.49	100%	100%		M/s Satyam Buildcon.
11	Repair of flank and bush cutting in Jorm (NH-143) to Sarangbera upto Odissa Border Road		2.50	16.01.2025	2.49	22.01.2025 22F2/ 2024-25	2.49	100%	100%		Shrawan Prasad, Simdega
12	Installation of Reflective Tree Indicator and Bush cutting in Simdega-Jaldega-Hurda-Girda upto Manoharpur road.		2.49	30.01.2025	2.46	06.02.2025 23F2/ 2024-25	2.46	100%	100%		M/s Satyam Buildcon.
13	Emergent work of Restore slab in 62th km in Simdega-Jaldega- Hurda-Girda upto Manoharpur road.		2.50	05.02.2025	2.49	21.02.2025 25F2/ 2024-25	2.43	100%	100%		Gourav Kr. Mishra
14	RCC Railing Repair and Painting in Bridge on CH 17.25 of Biru(on NH-143)-Tamra-Sikariatanr-Ramrekhadham(on Kochedega Ramrekhadham Road)		2.47	13.02.2025	2.46	28.02.2025 26F2 2024- 25	2.46	100%	100%		M A Construction, Simdega

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	Road Safety work in Simdega-Sewai-Kinkel-Kurdeg road and Kochedega- Ramrekha upto Chhatisgarh Border road.		2.25	24.02.2025	2.22	06.03.2025 28F2/ 2024-25	2.22	100%	100%		M/s Satyam Buildcon.
16	Installation of Crash Barrier and Flank repair work in 67th km in Simdega-Jaldega-Hurda-Girda Manoharpur road.		2.49	06.03.2025	2.47	17.03.2025 29F2/ 2024-25	2.32	100%	100%		Gourav Kr. Mishra
17	Repair of flank and bush cutting in Simdega Rengari Kersai Bolba road upto Orissa Border road from 21 st km to 34th km		1.08	18.03.2025	1.07	25.03.2025 30F2/ 2024-25	1.07	100%	100%		Gyan Prasad, Simdega
17	Simdega Viveka.	0.00	40.52		40.35		39.99				
36	Simdega Non Plan, SO, Vive.	0.00	723.52		623.73		614.66				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going / Completed works** (Roads-RCPLWEA)

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Ranchi Div : Gumla Name of EE-Anup Ranjan Lakra</p>											
1	Widening and Strengthening reconstruction of Chainpur (Rampur)- Naugai- Jairagi Road (with) HL RCC Bridge at ch-26.070 RCPLWEA/ROAD/01	28.20	2875.78	18.05.18	2809.75	12NCB/18-19 26.09.18	85.48	2401.89	86%	25.03.20	Altima Infrastructure 351-A. Ashok Nagar, Ranchi
Total		28.20	2875.78		2809.75			2401.89			

Circle : Ranchi
Div : Simdega
Name of EE-Sri Rajeev Ranjan Singh

Progress report of **On-going / Completed works** (Roads-RCPLWEA)

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening and Strengthening of Bolba-Belkuba-Takbhar Odisha Border Road. (JH21LWE039)	16.50	1628.73	1341(s) dt 07.03.2018	1744.53	16.01.19 04 SBD OF 2018-19 Dt. Of Commencemen t 23.01.19	19.51	340.29	37%	22.07.20	M/s Kaushik Construction, Vill-Singhitali, PO- Chapri, Bhawnathpur, Dist.- Garhwa.
1	Simdega	16.50	1628.73		1744.53			340.29			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going / Completed works** (Bridges-RCPLWEA)

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Ranchi**Div : Gumla****Name of EE-Anup Ranjan Lakra**

1	Const. of HL. Bridge over Lohari River at Ch-2.665 km , ch-17.855km of upper Khamanjora jam(Dibdobhi) RCPLWEA/BRIDGE/22	61.80	215.82	07.04.18	185.00	04NCB/18-19 dt. 01.08.18	35.95	66.51	38%	31.05.19	M/s Sarita Const. Ambatoli, Latehar
1	Gumla	61.80	0.00	0.00	185.00	0.00		66.51			

Circle : Ranchi**Div : Simdega****Name of EE-Sri Rajeev Ranjan Singh**

Progress report of **On-going / Completed works** (Bridges-RCPLWEA)

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	(A) Construction of RCC High level bridge over Aling river at Ch. 3.765 km of Bolba Belkuba Takbahar Odisha Border Road.	37.24	117.58	07.03.2018 / 1341(S)	309.77	20.08.2018 02 SBD OF 2018-19 Dt. Of Commencement 27.08.2018	100%	300.39			Superior Construction Pvt. Ltd., Tukupani, Simdega
2	(B) Construction of RCC High level bridge over Kudarmunda River at Ch 10.945 km of Bolba Belkuba Takbahar Odisha Border Road. (JH21LWE039)	86.44	214.11	07.03.2018 / 1341(S)			100%				
3	High Level Bridge over Koel river in Birnibera to Lawagarha Road. (JH21LWBR52)	246.04	1100.91	07.03.2018 / 1341(S)	1026.86	12.09.2018 03 SBD OF 2018-19 Dt. Of Commencement 19.09.2018	100%	1069.15			Koleshwari Infracons Pvt. Ltd. House No.-01, Nagar, PO+PS-Hunterganj, Dist- Chatra.
3	Simdega	369.7	1432.60		1336.63			1369.53			

Circle : Hazaribagh

Div : Chatra

Name of EE-Sri Rakesh Srivastav

1	Construction of H.L. Bridge over Buddha River in Bonga Karam (Pathalgada) Sikri Road (NH-100) road under R.C.D., Chatra Package No.:JH2LWBR10	73.80m	287.27	-RC (358261) dt. .2018	430.83	28.07.2018 01(SBD)/ 2018 19	80%	351.33	80%	27.06.2019	M/s Sahay Construction At Awal Mohalla, District: Chatra
---	--	--------	--------	---------------------------	--------	-----------------------------------	-----	--------	-----	------------	--

Progress report of **On-going / Completed works** (Bridges-RCPLWEA)

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of H.L. Bridge over Manat River in Jabda Akharwamahua Partoli road under R.C.D., Chatra JH2LWEBR09	43.40m	211.24	17024/II(i) 2017-22.02	439.83	2(SBD)/ 2021-22 dt. 15.02.2022	89%	351.33	75%	27.06.2019	7979070450 7979987711
2	Chatra	0.0	498.51		439.83			351.33			

Circle : Hazaribagh

Div : Ramgarh

Name of EE-Sri Rajiv Ranjan Munda

1	H.L. Bridge with Approach Road over Bhera River in 2nd KM of Kulhi- Dulmi Road	64.80 Mtr.	221.91	-	207.00	02(SBD)2018-19 Dt. 06.08.2018	100%	209.35	100%	15.08.2019	Vikram Kumar Deo 481 Sectors- 9B, B.S. City, Bokaro, Jharkhand
2	H.L. Bridge over Bokaro River in Duni- Ara Kanta Road	98.40 Mtr.	415.36	-	376.56	04(SBD)2018-19 Dt. 20.12.2018	100%	392.29	100%	19.12.2019	M/S Maa Laxmi Engineering, Sarvoday Nagar, Jailhata, Daltonganj, Palamu, Jharkhand
3	H.L. Bridge over Damodar River in Hesapoda- Kusumdih Road	295.20 Mtr.	1148.58	-	1758.05	05(SBD)2018-19 Dt. 24.12.2018	70%	1371.92	75%	23.06.2020	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
3	Ramgarh	0.00	1785.85		2341.61	0.00		1973.56			

Progress report of **On-going / Completed works** (Bridges-RCPLWEA)

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Chaibasa
Div : Manoharpur
Name of EE-Sri Sunil Kumar Suman

1	H.L. Bridge over Chaki Garha Nala in Bingburu more to Kotagarha Road.		710.25	07.03.2018 1341 (S)	349.28	03.01.2019 PMGSY- 04/SBD/2018- 19	25	62.47		02.07.2020	Pintu Engineering Constrution pvt. Ltd. Dalmiya House, Road No. 6, Seraikela-Kharsawan
---	---	--	--------	------------------------	--------	--	----	-------	--	------------	---

1 Manoharpur

0.00

710.25

349.28

62.47