

DPW-R  
ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of **On-going works** (Roads-Plan)  
State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Hazaribagh</b> <b>Div : Hazaribagh</b> <b>Name of EE-Sri Shubash Prasad</b>											
1	Widening and Strengthening of Banaso- Budgadda Road (MDR 93) under RCD, Road Division, Hazaribag (Under CRIF) Total Length 28.00Km for the Year 2022-23 (Job. No. : CRF-JHR-2022-23/56)	28.00	6845.00	MORT & H (Zone-1) Govt. of India vide Lt. No. RW Ranchi/CR F/2021-22 Dt. 06.02.2023	6114.97	dt. 16.01.2024 31 SBD of 2023-24	42.65%	2608.00	65%	15.09.2025	M/s Ganesh Yadav, Dhanbad
2	Widening and Strengthening to 2 Lane of of Duwari to Rol Road (MDR-99) under RCD,Road Division, Hazaribag (Under CRIF) Total Length 25.757Km for the Year 2022-23 (Job. No. CRF-JHR-2022-23/55)**	25.76	8465.00	MORT & H (Zone-1) Govt. of India vide Lt. No. RW Ranchi/CR F/2021-22 Dt. 06.02.2023	8804.87	dt. 24.11.23 21 (SBD) of 2023-24	41.30%	3637.00	78%	23.07.2025	M/S Puja Enterprises, Simaria, Chatra



State Plan Road Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	IRQP work of Mahto Ahara-Rampur-Basaria-Chauparan Road from Km 0.00 to Km 32.85 (Total Length 32.850Km) for the Year 2023-24 Under RCD, Road Division Hazaribag	32.85	2563.97	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 5627 (S) dt.14.12.2023	2466.41	dt. 10.10.24 07 (SBD) of 2024-25	83.92%	2069.96	95%	09.04.2025	East India Construction Col, Bokaro
4	Widening and Strengthening Mukundganj - Harhad- Hupad via Demotand Road (MDR-098) for the Year 2022-23 Under Road Division Hazaribag	7.08	1557.22	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 1202 (S) dt.11.03.2024	1536.84	dt. 24.09.24 02 (SBD) of 2024-25	26.02%	400.00	30%	23.05.2025	Jai Mata Di Construction, Ranchi
5	IRQP Work for Barkatha-Tetron Road from 0.00 to 32.100 Km (total Length32.100 KM) for the Year 2023-24 Under RCD Road Division Hazaribag	32.10	2119.01	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 1201 (S) dt.11.03.24	-	-	0.00%	0.00	-	-	-
6	IRQP Work of Alka Hotel to Bada Mahavir Mandir Chowk Via Jhanda Chowk Bara Akhara Chowk Road from 0.00 to 2.0 Km (Total Length 2 Km for the Year 2024-25 Under RCD Road Division Hazaribag	2.00	256.30	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 3436 (S) dt.23.08.24	176.60	07.01.2025 28F2 of 2024-25	0.00%	0.00	50%	20.02.2025	Jageshwar Gope, Barkagaon.



State Plan Road Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	<b>Hazaribagh</b>	127.79	21806.49	0.00	19099.69	0.00		8714.96			

**Circle : Hazaribagh**  
**Div : BOKARO**  
**Name of EE- Sri Amit Singh**

1	Reconstruction and Strengthening Work in Ch. 7th km (60 M), 9th Km (170 M), 17th km (780 M), 18th km (400 M) 19th km (700 M), 21st km (500 M) and 22nd km (800 M) of Bahadurpur - Kasmar - Khairachatar - Pargul - Bengal Boarder Road (Total length 3.41 km) for the year 2022-23 under Road Division, Bokaro.		491.11	29.08.2023/4161(S) of J.S., RCD, Jharkhand, Ranchi	422.39	06 SBD of 2023-24/ 20.02.2024	48.53	205.00	65%	19.06.2024	M/S Ajay Singh, Vyapar Mandal Gali, Jainamore, Bandhdih, Bokaro, Jharkhand-829301
2	Widening and Strengthening/ Reconstruction of Nawadih (Dak Bangla) (MDR-73) - Vendra - Gomoh (Laxmipur) Road (Total Length 11.530 Km) for the year 2023-24 under Road Division Bokaro	11.53	3841.15	13.10.2023/4794(S) of J.S., RCD, Jharkhand, Ranchi	2689.88	05 SBD of 2023-24/ 19.02.2024	89.21	2399.58	91%	18.01.2025	Malti Enterprises, Propt. Nandla Nayak, Nehru Chowk, Dumra More, Harina, P.O. - Nawagarh, Dhanbad - 828306



State Plan Road Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	IRQP Work of Narki – Bokaro (MDR -078) Road (Total Length 11.000 Km) for the year 2023-24 under Road Division Bokaro	11.00	1161.54	27.10.2023/5004(S) of J.S., RCD, Jharkhand, Ranchi	1207.93	04 SBD of 2024-25/ 08.10.2024	28.98	350.00	50%	07.03.2025	AJIT KUMAR, Qtr. No. 2A/34, Kashmir Colony, Kurpania, P.O. - Sunday Bazar, P.S. - Gandhi Nagar, Dist.- Bokaro-829127
4	IRQP work of Petarwar-Gomia Road (Total Length 26.20 Km) for the year 2023-24 under Road Division Bokaro	26.20	2441.28	07.03.2024/1167(S) of Addl. Secretary, RCD, Jharkhand,	2189.00	02 SBD of 2024-25/ 13.08.2024	31.98	700.00	50%	12.02.2025	M/S Sanjay Construction, Vill. + P.O. - Saram, Dist. - Bokaro,
5	Reconstruction of NH-23 to Radhagaon Railway Station via BPCL LPG Plant & Retail Depot at Bokaro (Total Length 7.179 km) for the year 2023-24 under Road Division, Bokaro	7.18	3473.94	25.01.2024/358(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	-	-		0.00	-	-	-



State Plan Road Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening and Strengthening of Picchhari (Jaina More – Phusro PWD Road) to Tenughat (Petarwar – Gomia PWD Road) Road Main Portion (Length 24.759 km) and Bypass Portion (Length 1.564 km) (Total Length 26.324 Km) for the year 2024-25 under Road Division, Bokaro.	26.32	9086.66	16.03.2024/08(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	-	-		0.00	-	-	-
7	Widening and Strengthening/ Reconstruction work of Bhandaridih (On Chandrapura, Bhandaridih Phusro Railway Crossing Gomia ODR Road) to Gomoh Railway Station Via Bandio, Kanchanpur, Parasbani, Dahiyari Road (Total Length 19.450 Km, Including Construction of Bridges) under Road Division, Bokaro for the	19.45	7115.28	13.09.2024/3824(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	-	-		0.00	-	-	-
8	IRQP Work of Chas - Chandankiyari Bypass Road (Total Length 2.33 km) for the year 2024-25	2.33	195.28	20.09.2024/3966(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	-	-		0.00	-	-	-



State Plan Road Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	IRQP Work of Rahawan Jhumra Road (Total Length 10.650 km) for the year 2024-25 under Road Division, Bokaro.	10.65	952.91	30.09.2024/4131(S) of <i>Addl. Secretary, RCD, Jharkhand, Ranchi,</i>	892.81	6 SBD of 2024-25/ 28.02.2025		0.00	-	27.05.2025	S. K. Enterprises, Qt. No. 1305, Sector - 1/C, Ram Mandir, B.S. City, Jharkhand - 827001
10	IRQP work of Talgaria more (NH-32) to Talgaria Railway station Road (MDR 251) (Total length 15.20 Km ) for the year 2024-25 under Road Division Bokaro	15.20	1105.79	08.10.2024/4242(S) of <i>Addl. Secretary, RCD, Jharkhand, Ranchi,</i>	1133.57	5 SBD of 2024-25/ 25.02.2025		0.00	-	24.06.2025	M/S Ajay Singh, Vyapar Mandal Gali, Jainamore, Bandhdih, Bokaro, Jharkhand-829301
11	IRQP Work of Bokaro <b>Sector 11</b> To Telmacho Bridge Road (Total Length 3.65 Km) under Road Division Bokaro for The Year 2024-25	3.65	313.95	08.10.2024/4243(S) of <i>Addl. Secretary, RCD, Jharkhand, Ranchi,</i>	-	-		0.00	-	-	-



State Plan Road Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Widening and Strengthening of Road from Nawadih Devi Mahto college More to Mahuatand(Penk) via Dengagada-Siyari -Mungo -Rangamati (Total=31.485 Km) including bridge work under Road Division, Bokaro for the year 2024-25		8749.64	09.10.2024/4345(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	7045.87	7 SBD of 2024-25/ 03.03.2025		0.00	-	02.01.2027	Universal Agency Ramgarh Private Limited, Add.: Uma Niketan, 1st Floor, Ranibagi, Ramgarh Cantt, Jharkhand- 829122
13	IRQP Work in Chandrapura - Bhandaridih- Phusro Railway Crossing No- 4 Kathara - Gomia Road (Total Length 36.296 Km) Under Road Divison, Bokaro For The Year 2024-25.	36.30	4653.94	09.10.2024/4317(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	4846.28	8 SBD of 2024-25/ 24.03.2025		0.00	-	23.09.2025	Amitabh Construction Pvt. Ltd., Add.: 105, Ranchi Patna Road Coltex Muhalla, Koderma, Jharkhand- 825410
13	<b>Bokaro</b>	169.81	43582.46		20427.73		3654.58				

**Circle : Hazaribagh  
Div : Chatra  
Name of EE-Sri Rakesh Srivastav**



State Plan Road Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Reconstruction of Tandwa - Rai Khelari Road from km 13.450 to 15.00 under Road Division, Chatra for the Year 2019-20.	1.55	986.92	Joint Sec. Lt. No. 4599(S) dt. 16.09.2019	829.79	02 (SBD)/ 2019-20 dt. 26.10.2019	68.70%	570.10	80%	25.04.2020	Arunaditya Projects & Mineral, C-188 Vidyalaya Marg, Ashok Nagar, Ranchi Mob No. 7857924060
2	Strengthening of Jori-Pratappur Road under R.C.D., Chatra, Year 2021-22	18.00	786.67	Joint Sec. Lt. No. 3184(S) dt. 18.10.2021	814.17	02(SBD) / 02.02.2022	99.99%	853.32	100%	01.08.2022	Koleshwari Infracons Pvt. Ltd. Vill. Nagar, PO+ PS- Hunterganj District- Chatra
3	Widening and Strengthening Reconstruction of Dhamaniya to Seregarha (NH-99) via Kacha-Moktama-Tarog-Sel-Darha Road form Km. 0.00 to 20.625 with High Level Bridge for Year 2024-25	20.63	6852.51	Joint Sec. Lt. No. 4057(S) dt. 26.09.2024	—	—	0.000		—	—	—
4	Widening & Strengthening/Reconstruction of Ghanghri (on Hunterganj - Chatra NH-99) to Koleshwari Temple via Dantar Road with High Level Bridge under RCD Division, Chatra for year 2024-25.	10.94	4356.44	Joint Sec. Lt. No. 4339(S) dt. 09.01.2024	—	—	0.000		—	—	—
5	Improvement of Riding Quality work of Simaria-Bagra Road (MDR-71) from Km. 0.00 to 9.00 (Total Length- 9.00 Km.).	9.00	745.42	Addi. Sec. Lt. No. 3959(S) dt. 20.09.2024	—	—	0.00	0.00	—	—	—



State Plan Road Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	<b>Chatra</b>	<b>60.11</b>	<b>13727.95</b>		<b>1643.96</b>			<b>1423.42</b>			

**Circle : Hazaribagh**  
**Div : Dhanbad**  
**Name of EE-Sri Mithilesh Kumar**

1	Widening And Strengthening Of Loharbarwa (On Nh-2) Mayurnachna Kadmahara (G.T.G Road) And Mayurnachna Amarpur (Nh-2) Road (Total Lenth-27.506 Km) Under Plan Head For The Year 2016-17.	27.51	5320.07	1490 (S) dt. 10.03.17	5192.47	02 SBD/ 2017-18 dt. 29.08.17	105%	6056.40	100%	28.05.19	M/s Daroga Pradhan, Dhanbad
2	Widening and Strengthening/ Reconstruction of Mahuda(On NH-32)-Sindri(Jamadoba) (On MDR-055) Road(Length-22.940) under Plan Head for the year 2016-17.	22.94	16319.23	3561 (S) dt. 06.06.16	6800.93	01 SBD/ 2018-19 dt. 09.03.19	31.37%	4934.99	32%	08.11.2020	EICC-SRB(JV), Bokaro



State Plan Road Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of Approach Road (Total Length- 300M) for Binod Bihari Mahto Koylanchal University Under Road Division Dhanbad For The Year 2023-24	0.30	272.29	1877 (S) dt. 28.04.23	195.49	21 F2/ 2023-24 dt.01.11.23	81.05%	158.46	95%	31.01.2024	M/S Sonu & Saroj, Dhanbad
4	I.R.Q.P Work in Nawagada-Topchachi Road (Total Length-19.50 K.M.) under plan head for the year 2023-24.	19.50	2060.43	5466 (S) dt. 01.12.23	2099.00	11 SBD/ 2023-24 dt.16.03.24	100%	2098.97	100%	10.09.2024	Preeti Enterprises, Dhanbad
5	IRQP work of Chirkunda Panchet road (length 7.20 Km) & Nehru link road (length 1.80 Km) Total length 9.00 Km (carriage way-7.00m) Under plan head for the year 2023-24	9.00	917.00	4997 (S) dt. 27.10.23	845.70	01 SBD/ 2024-25 dt. 09.07.24	91.64%	775.00	100%	08.10.2024	M/s Santosh Singh, Dhanbad
6	Widening and Strengthening / Reconstruction of 2 lane road from Govindpur - Giridih main road (Barakar bridge) Pratapur, Thetatand more to Sarra PWD road via Charak, Jatakhunti, Balika vihar, Bhuski, Nawatand road via Balika vihar to Sarra bridge via Fatehpur, Takipur, Badhjobra road (Total Lenth = 10.688 Km) under Plan Head for the Year 2024-25.	10.69	5250.89	18 (S) dt. 16.03.24	4557.00	04 SBD/ 2024-25 dt. 14.10.24	19.75%	900.00	25%	13.10.2025	Preeti Enterprises, Dhanbad



State Plan Road Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Widening & Strengthening / Reconstruction Of Remaining Part Of Old Nh-32 (Govindpur To Telmachcho) Under Road Division Dhanbad For The Year 2024-25.	4.95	1416.86	1411 (S) dt. 15.03.24	1473.50	02 SBD/ 2024-25 20.09.24	88.23%	1300.00	90%	19.03.2025	Preeti Enterprises, Dhanbad
8	IRQP Work Of Jharia-Kenduadih Road Ch 0.00 To 6.00 Km(Total Length-6.0 Km) Under Plan Head For The Year 2024-25.	6.00	554.10	1418 (S) dt. 15.03.24	559.31	03 SBD/ 2024-25 26.09.24	99.98%	559.19	100%	25.12.2024	Daroga Pradhan, Dhanbad
9	I.R.Q.P Work Of Lohapatti To Chandrapura Road (Total Length = 1.60 Km) Under Non Plan Head For The Year 2024-25	1.60	196.18	3921 (S) dt. 19.09.24	155.73	17 F2/ 2024-25 15.10.24	99.92%	155.60	100%	28.11.2024	HUB Media, Dhanbad
10	IRQP work in Baliapur - Sindri Agriculture Road (Total Length - 2.50 Km) Under Plan Head For The Year 2024-25.	2.50	211.05	3918 (S) dt. 19.09.24	154.07	20 F2/2024-25 29.11.24	99.95%	153.99	100%	12.01.2025	Dubey InfraBuilt Pvt.Lmt



State Plan Road Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	I.R.Q.P work in NH-32 Saraidhela-Sugiadih to Hirak point Road (length 2.230 Km) And Central hospital to Co-operative colony Road (Length-1.30 Km) Total length 3.530 Km under Plan head for the year 2024-25	3.53	249.65	3920 (S) dt. 19.09.24	-	-	-	-	-	-	-
12	I.R.Q.P work in R.O.B Wasseypur to Jharkhand more via Tempu Stand Bhuli "B"Block (Length 4.30 km ) & R.O.B Wasseypur Railway over Bridge (Length 1.00 Km) Total Length 5.30 Km Road under Plan head for the year 2024-25	5.30	400.56	3967 (S) dt. 20.09.24	-	-	-	-	-	-	-
13	Reconstruction Of 2 Lane Road From Brahmandiha More (GT Road) To Khario More Via Hirapur - Matari - Pakerberha - Lodwadiah - Jhagrahi - Mohanpur - Tursabad (Total Lenth = 11.566 Km) Under Plan Head For The Year 2024-25.	11.57	7467.28	4333 (S) dt. 09.10.24	-	-	-	-	-	-	Manoj Kumar Singh, Deoghar

13

Dhanbad

125.38

40635.59

22033.20

17092.60



State Plan Road Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**DMFT**

1	IRQP/ Strengthening Work Of Shramik Chowk To Barwadda Road (MDR- 060) (Total Length 8.90 Km) In Km 0.00 To 8.9 Km Under Plan Head For The Year 2022-23. (DMFT)	8.90	2408.36	63(S) dt. 06.01.2023	2318.48	02 SBD/ 2023-24 dt. 19.04.2023	90.25%	2092.50	100%	18.10.2023	M/s Daroga Pradhan, Dhanbad
2	Widening and Strengthening of Road From Muraidih (MDR-051) to Sonardih Phatak (MDR 049) via Hindustan Zinc Ltd. And Ram Raj Mandir Under DMFT Head For The Year 2023-24.	5.23	2805.34	1583(S) dt. 31.03.2023	3000.00	06 SBD/ 2023-24 dt. 26.06.2023	60.92%	1827.67	84%	25.03.2024	Preeti Enterprises, Dhanbad
3	I.R.Q.P. /Strengthening Work Of Patherdih-Sindri Road (MDR-067) From 0.00 Km To 13.71 Km (Total Length- 13.71 K.M.) Under Road Division Dhanbad For The Year 2022-23	13.71	3693.43	216 (S) dt. 19.01.2023	4443.88	07 SBD/ 2023-24 dt. 12.07.2023	75.71%	3364.50	85%	11.01.2024	M/s Daroga Pradhan, Dhanbad



State Plan Road Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening And Strengthening Work Of Babudih Vivah Bhawan To Hirak (Kako-Tetulumari-Bhuli-Dhanbad) Road Via Rajwar Basti (Total Length 4.015 Km) Under DMFT Fund For The Year 2023-24.	4.02	1313.88	2997 (S) dt. 15.06.2023	1603.78	10 SBD/ 2023-24 dt.29.12.2023	0.00	0.00	80%	28.04.2024	M/s Daroga Pradhan, Dhanbad
		31.86	10221.01		11366.14			7284.67			

**Circle : Hazaribagh**

**Div : Giridih**

**Name of EE-Sri Ram Bilash Singh**

1	Reconstruction of Road From Banpura (on Jhari More-Banpura-Chichaki-Khuntha Chowk-Chichaki Railway Station Road) to Dhibra More Near Dondlo (Including Bridge) (Total Length 3.60 Km.) Under Road Division, Giridih For The Year 2022-23	3.60	700.71	Govt. of Jharkhand RCD, Ranchi Letter no. 1166 (S) Dt. 23.03.22	656.83	SBD 06 of 2022-23 Dt. 20.12.2022	116%	760.52	90%	19.09.2023	M/S Maa Laxmi Construction, Daltonganj
2	W/S and Reconstruction of Hesla (NH-02) to Aura (NH-02) Via Tirla, Alkadih Road (Total L. 14.020 Km.) for the year 2022-23	14.02	3171.24	Govt. of Jharkhand RCD, Ranchi Letter no. 1326 (S) Dt. 31.03.22	2719.71	SBD 02 of 2022-23 Dt. 22.10.2022	74%	1999.96	90%	21.08.2023	RNS Construction Pvt. Ltd., Mau, Uttar Pradesh



State Plan Road Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening and Strenthening/ Reconstruction work of Karamjora More (on NH-114A)- Genro-Patro River of Approach Road (on Jamui-Deoghar Road) (Total Length - 11.125 Km.) (Including Land Aquesation Work) Under Road Division, Giridih For the Year 2022-23	11.13	3040.02	Govt. of Jharkhand RCD, Ranchi Letter no 3646 (S) dt 13.10.2022	2301.35	SBD 08 of 2022-23 Dt. 27.01.2023	122%	2807.23	95%	26.12.2023	Rajeev Kumar, Patna
4	Widening & Strengthening of Domanpahari to Chugali, Dhurgargi Via Vijaydih Road in Km. 0 to 21.265 For the year 2018-19 <b>Bridge At Che. 14+700</b> <b>Span - 8 X 24.600</b>	21.27	5729.13	Govt. of Jharkhand RCD, Ranchi Letter no 2803 (S) dt 11.05.18	4568.61	SBD No. 08 of 2018-19 dt 28/11/18	104%	4732.10	90%	27.11.20	M/S East India Construction Company, Bokaro
5	Widening and Strenthening/ Reconstruction of Hesla-Beko road (Including Bridges) (Total Length – 29.925 Km.) For the year 2019-20 <b>Bridge at</b> <b>Che. 153, Span - 1 X 16</b> <b>Che. 1779, Span - 2 X 8</b> <b>Che. 2865, Span 2 X 8</b> <b>Che. 4518, Span - 2 X 8</b> <b>Che. 7029, Span - 2 X 8</b> <b>Che. 12828, Span - 1 X 16</b> <b>Che. 17036, Span - 1 X 16</b> <b>Che. 17928, Span - 1 X 16</b>	29.93	6924.93	Govt. of Jharkhand RCD, Ranchi Letter no 3635(S) Dt. 22.07.2019	4534.01	SBD No. 06 of 2019-20 dt 26/10/19	78%	3555.00	85%	25.06.21	ACPL-KK (JV) Koderma



State Plan Road Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening and Strenthening / Reconstruction of Fatehpur to Bongi (Bihar Border) Via Bhelwaghati Road (Including Construction of Bridge) (Total Length-15.810 Km.) For The Year 2019-20 <b>(Bridge at Che. 14+565, Span - 4 X 21)</b>	15.81	5051.63	Govt. of Jharkhand RCD, Ranchi Letter no 3558(S) Dt. 19.07.2019	3583.41	SBD No. 02 of 2019-20 dt 23/10/19	97%	3485.57	94%	22.06.21	M/S Om Namu Siwai Construction, New Delhi.
7	Widening, Strengthening/ Reconstruction of Pandariya (Eidgah More) to Lachudih via Bankikala, Saraiya, Ranatand, Karme & Lachuri (Total Length 11.940 Km.) For The Year 2023-24	11.94	4275.63	Govt. of Jharkhand RCD, Ranchi Letter no 3412(S) Dt. 18.07.23	3081.99	SBD No. 05 of 2023-24 dt 17/11/24	94%	2899.84	80%	16.05.2025	Rajeev Kumar, Patna
8	Widening and Strengthening/ Reconstruction work of Barwadih Fatak to Baniyadih via Centralpit, Baherwatand, Kabribad Road (Total Length - 7.588 Km.) Under Road Division, Giridih For the Year 2022-23	7.59	2992.00	Govt. of Jharkhand RCD, Ranchi Letter no 4000 (S) dt 04.11.2022	2075.12	SBD 01 of 2023-24 Dt. 05.04.2023	116%	2400.00	99%	04.04.2024	Hari Nandan Choudhary, Dumka
9	Widening and Strengthening/ Reconstruction Work in Giridih-jamua (SH-13) 4 Lane Road in Chainage Km. 1.110 to 6.810 Km. (Total Length - 5.70 Km.) For The Year 2023-24 Under Road Division, Giridih	5.70	3916.63	Govt. of Jharkhand RCD, Ranchi Letter no 4388(S) Dt. 13.09..23	3647.93	SBD No. 08 of 2023-24 dt 25/01/24	42%	1542.15	38%	24.09.2024	Manisha Construction, Gaya, Bihar



State Plan Road Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Reconstruction work of Baba Ji Kutiya More (On SH-13)-Mugpiti-Narendrapur Open Cast Mines-Paparwatand (On NH-114A) Road (Total Length – 6.05 Km.) (With Land Acqjition) For the Year 2022-23	6.05	1508.00	Govt. of Jharkhand RCD, Ranchi Letter no 3549 (S) dt 06.10.2022	1297.30	SBD 07 of 2022-23 Dt. 24.01.2023	92%	1200.00	90%	23.09.2023	Hari Nandan Choudhary, Dumka
11	Widening, Strengthening/ Reconstruction of Banpura (on Bagodar-Sariya Road, MDR-116) to Gorhar (NH-19) Via Manrokudar Road and Link Road (i) Kadhwar to Ghanghri Road (Length - 3.37 kM.) and (ii) Dondlo link road (Length - 1.155 Km.) (Total Length - 28.795 Km.) (Including Construction of Bridge) For The Year 2023-24	28.80	12463.98	Govt. of Jharkhand RCD, Ranchi Letter no 1392 (S) dt 21.03.2023	9164.35	SBD 01 of 2024-25 Dt. 18.09.2024	2%	200.00	8%	17.05.2026	M & S Paving Pvt. Ltd., P-26, City Center, Sector – IV, Bokaro, Jharkhand
12	Widening and Strengthening/ Reconstruction of Union Bank Gandey More to Union Bank Pratapur Road (Total Length - 10.465 Km.) (Including Land Aquesation Work) Under Road Division, Giridih For the Year 2023-24	10.47	2507.37	Govt. of Jharkhand RCD, Ranchi Letter no 742 (S) dt 20.02.2024	1718.30	SBD 02 of 2024-25 Dt. 04.10.2024	61%	1050.00	60%	03.06.2025	Hari Nandan Choudhary, Dumka



State Plan Road Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Widening strengthening / Reconstruction work ( including Bridge work, Land Acquisition & afforestation) of Birni (Virajpur)-Ksheshkhari Via Belna, Chitankhari, Taratand, Baradih, Jharkhi Road (Total Length - 22.215 K.M) Under Road Division, Giridih for the year 2023-24	22.22	8038.06	Govt. of Jharkhand RCD, Ranchi Letter no 715 (S) dt 19.02.2024	6936.05	SBD 03 of 2024-25 Dt. 04.10.2024	25%	1700.00	5%	03.04.2026	Amitabh Construction Pvt. Ltd., Koderma
14	Widening, Strengthening/Reconstruction of Budhiyadih More (Opposite Saalsal Iron Factory) to Chatro Via Sri Rampur Market, Tikodih and Purnanagar Road (Total Length- 7.950 KM) Under Road Division Giridih for the year 2023-24	7.95	2281.02	Govt. of Jharkhand RCD, Ranchi Letter no 471 (S) dt 02.02.2024	2141.18	SBD 05 of 2024-25 Dt. 04.10.2024	14%	300.00	45%	03.05.2025	Niranjn Rai, Kalika Gunj Colony, Sirsiya, Giridih
15	Construction of Bagodih (Paini) to Barakar River Via Chhatarbad Link Road (Link Hospital) Road (Total Length - 5.995 Km.) (Including Land Acquisition Work) Under Road Division, Giridih For the Year 2024-25	6.00	1318.36	Govt. of Jharkhand RCD, Ranchi Letter no 1349 (S) dt 15.03.2024	1249.54	SBD 04 of 2024-25 Dt. 07.10.2024	40%	500.00	40%	06.04.2025	Amitabh Construction Pvt. Ltd., Koderma
16	Widening and Strengthening/ Reconstruction of Budhudih-Pandariya-Sujna-Koldih Road (Total Length - 7.35 Km.) Under Road Division, Giridih For the Year 2024-25	7.35	3608.15	Govt. of Jharkhand RCD, Ranchi Letter no 4342 (S) dt 09.10.2024	1701.88	SBD 06 of 2024-25 Dt. 18.02.2025	29%	500.00	32%	17.08.2025	Rajeev Kumar, Patna



State Plan Road Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
17	Reconstruction Work Baghra (On Giridih-Gandey-Jamtara Road) to NH 114-A Via Khutabandh, Baldih, Mehedia (4.667Km) Link Road-1 (Dighiria to Madhwadiah 2.783 Km), Link-2 (KIT Road to New Giridih Railway Station - 0.407 Km), Link -3 (Media to New Giridih Railway Station Chowk -1.424 Km) (Total Length - 9.281 Km.) (Including Land Aquesation Work) Under Road Division, Giridih For the Year 2024-25	9.28	4388.10	Govt. of Jharkhand RCD, Ranchi Letter no 4316 (S) dt 09.10.2024	-	-	0%	0.00			Hari Nandan Choudhary, Dumka
18	Improvement of Riding Quality of Ghorthamba to Etasani Road via Barjo, Kubri, Gorhand, NawagarhChatti Road (Total Length - 38.950 KM ) Under Road Division Giridih for the year 2024-25	38.95	2133.78	Govt. of Jharkhand RCD, Ranchi Letter no 4285 (S) dt 09.10.2024	1821.00	SBD 07 of 2024-25 Dt. 05.03.2025	0%	0.00	5%	04.09.2025	Hari Nandan Choudhary, Dumka
19	Widening and Strengthening/ Reconstruction of Madhwa to Khondoli Dam (Total Length - 2.035 Km.) (Including Land Aquesation Work) Under Road Division, Giridih For the Year 2024-25	2.04	757.34	Govt. of Jharkhand RCD, Ranchi Letter no 3430 (S) dt 23.08.2024	-	-	0%	0.00			Jai Maa Ambey Infra Pvt. Ltd., Nagwa, Chatra



State Plan Road Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
20	Improvement of Riding Quality of Dumri-Ishri Bazar Road (Total Length - 3.675 Km.) Under Road Division, Giridih For the Year 2024-25	3.68	481.95	Govt. of Jharkhand RCD, Ranchi Letter no 3968 (S) dt 20.09.2024	-	-	0%	0.00			Daroga Pradhan, Dhanbad
21	Reconstruction Work of Parwatpur Chakarpaniya, Dwarpahari, Jamuniyatanr, Chhatabad, Jamtara Border Under Road Division, Giridih For the Year 2024-25	4.45	1688.21	Govt. of Jharkhand RCD, Ranchi Letter no 4234 (S) dt 08.10.2024	-	-	0%	0.00			Samleshwari Road Builders, Bokaro.
22	IRQP Work of Usri Fall Road from Km. 42th to Govindpur-Tundi- Giridih Road (Total Length- 2.750 KM) for the year 2024-25 Under Road Division Giridih.	2.75	191.62	Govt. of Jharkhand RCD, Ranchi Letter no 2796 (S) dt 08.07.2024	152.92	16 F2 of 2024-25 Dt. 15.01.2025	100%	152.92	100%	14.03.2025	Narayan Kumar, Bagusarai, Bihar.
<b>22</b>	<b>Giridih</b>	<b>270.9</b>	<b>77167.9</b>		<b>53351.5</b>			<b>29785.27</b>			

**Circle : Hazaribagh  
Div : Koderma  
Name of EE-Sri Barun Kumar**



State Plan Road Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Reconstruction work of Tilaiya(Pipradih)-Jainagar- Bagro (On Domchanch- Pipcho Road) (Total Length-0.00 to 18.550 Km) under Road Division Koderma for the Year 2019-20	18.55	4134.61	Dt-10.07.2019, 3392(S)	3295.65	Dt-14.10.2019, 26SBD/2019-20	90%	3136.82	90%	02.12.2020	M/s R.K Infracop Pvt. Ltd, Hyderabad.
2	Remaining Work of Reconstruction of Domchanch - Dhodhakola-Sapahi-Faguni Road (KM 0.00 to 14.5 upto Bihar border) .	14.50	6519.54	Dt-31.08.2018, 5092(s)	1650.00	Dt-13.03.2024 01SBD of 2024-25	25%	411.57623	30%	12.03.25	M/s Sirha Construction & Developers Private Limited,Ashok Nagar,Ranchi
3	Improvement of Riding Quality work in Chandwara-Selhara-Pandewara (Singrawan) Road from km 0.00 to 20.35km under Road division koderma for the year 2023-2024	20.35	1701.53	Dt-02.02.2024, 472(s)	1769.62	Dt-24.01.2025 06SBD of 2024-25	73%	1300.00	86%	23.05.25	Amitabh Constructions, Pvt. Ltd.Koderma
4	IRQP Work of Domchanch Bazar to Pipcho Bazar Road from Km. 0.00 to Km 17.30 under Road Division ,Koderma for the Year 2023-24	17.30	954.23	Dt-19.02.2024, 708(s)	823.26	Dt-09.09.2024 03SBD of 2024-25	77%	632.79082	85%	08.12.24	M/s Sanjay Construction, Saram,Bokaro.



State Plan Road Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Improvement of Riding Quality work in Domchanch-Dhab Road from km 0.00 to 16.40km under Road division koderma for the year 2023-2024	16.40	1256.95	Dt-13.03.2024 4 1283(s)	1103.42	Dt-02.09.2024 02SBD of 2024-25	6%	69.70743	15%	01.12.24	Karan Enterprises, H.N.-B-4,Maharana Apartment, Pee Pee Compound,G.P.O- Ranchi, Dist-Ranchi- 834001,Jharkhand
<b>5</b>	<b>Koderma</b>	<b>87.10</b>	<b>14566.86</b>		<b>8641.95</b>			<b>5550.89</b>			

**Circle : Hazaribagh**

**Div : Ramgarh**

**Name of EE-Sri Rajiv Ranjan Munda**

1	Construction of 4-Lane Road Work from Naya Chowk (Chitarpur) NH- 320- Sandi (On MDR- 95) & Sandi to Rajrappa Road (MDR- 95) Total Length-10.139 KM including Construction of Bridge	10.48	9891.47	Ltr. No. 5065(S) Dt. 31.08.2018	9766.31	07(SBD)2018-19 Dt.- 24-12-2018	97%	10004.47	97%	23.06.2020	Classic Engicon Pvt. Ltd., 3D Vatica Apartment, Line Tank Road, Ranchi
	Widening and Strengthening of NH-33 Ashok Cinema to NH-23 Chhattarpur Road in KM 0.00 to 20.10 (Length of Road -20.10)	20.10		4667.56 Ltr. No. 1005(S) Dt.	3968.79	25(SBD)2015-16 Dt. 08-10-2015	100%	5443.56	100%	07.04.2017	Classic Engicon Pvt. Ltd., 3D Vatica Apartment, Line Tank Road, Ranchi



State Plan Road Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of H.L. Bridge at Chainage (A) 2360 Mtr. (B) 4580 Mtr. (C) 5825 Mtr. & (D) 19025 Mtr. in NH-33 Ashok Cinema to NH-320 Chhattarpur Road	-	5691.47	1773(S) Ltr. No. 733(S) Dt. 01.02.2019 (Revised)	1095.45	12(SBD)2019-20 Dt.- 31-10-2019	50%	552.11	75%	30.04.2021	M/s Sildilya Construction, Station Road, Redma, Dist.- Palamu, Jharkhand, Daltonganj
3	Widening & Strengthening/ Reconstruction of Lalki Ghati to Chhattarmandu Road via Lincing Chowk (Length-10.910 KM) under Plan Head for the year 2022-23	10.91	4220.46	Ltr. No. 1311(S) Dt. 31-03-2022	2674.64	01(SBD)2023-24 Dt.- 17-07-2023	87%	4077.85	90%	16.05.2024	M/s Sidhartha Construction Korambey, Near GPO House, Zullu Park, Hazaribagh
4	IRQP Work of Patratu to Saunda 'D' Road from KM 0.00 to 11.35 Under Road Divison, Ramgarh for the of Year 2023-24	11.35	620.58	Ltr. No. 5656(S) Dt. 15-12-2023	570.36	18(SBD)2024-25 Dt.- 24-11-2024	100%	570.16	100%	26.02.2025	M/s Jai Mata Di Constuction Ranchi, Jharkhand
5	IRQP Work of Kujju to Ghato Road from KM 0.00 to 19.400 Under Road Divison, Ramgarh for the of Year 2023-24	19.40	1963.60	Ltr. No. 1200(S) Dt. 11-03-2024	2016.02	07(SBD)2024-25 Dt.- 24-09-2024	99%	1991.43	99%	23.04.2025	M/s Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
6	IRQP Work of Charhi to Ghato Road from KM 5.20 to 11.50 (Total Length- 6.30 KM) under Road Division, Ramgarh for the year 2023-24	6.30	512.03	Ltr. No. 1384(S) Dt. 15-03-2024	499.98	19(SBD)2024-25 Dt.- 11-12-2024	100%	499.95	100%	10.03.2025	M/s Ajay Kumar Singh Bokaro, Jharkhand
7	IRQP Work of Chas to Ramgarh Road from KM 0.00 to 4.56 (Total Length- 4.56 KM) under Road Division, Ramgarh for the year 2024-25	4.56	361.59	Ltr. No. 3431(S) Dt. 23-08-2024	369.11	20(SBD)2024-25 Dt.- 11-12-2024	100%	369.08	100%	10.03.2025	M/s Ajay Kumar Singh Bokaro, Jharkhand
<b>7</b>	<b>Ramgarh</b>	<b>83.10</b>	<b>23261.20</b>		<b>20960.66</b>			<b>23508.61</b>			



State Plan Road Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12



ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of **Completed works** (Roads-Plan)  
State Plan Road Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle : Hazaribagh</b> <b>Div : Hazaribagh</b> <b>Name of EE-Sri Shubash Prasad</b></p>											
1	Consultancy Services for Carrying out Road Safety Audit of existing roads as per Road Safety Manual i.e. IRC-SP-88-2010 or any other latest revision of this document under Road Circle, Hazaribag (Total Length 643.279 Km) for the Year 2021-22 99.121 Km under Road Division, Hazaribag	0.00	107.33	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 53(S) dt. 07.01.2022	25.00	dt. 26.12.2022 1(R.S.A.) of 2022-23	70%	17.50	100%	-	Cube Engitech Consultant Pvt. Ltd., Jeevan Lok Complex, Main Road, Hinoo, Ranchi-834002, Jharkhand
2	Widening & Strengthening/ Reconstruction of Palma Moskodih-Choubey-Keshwari road for the Year 2016-17	16.79	4706.46	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 6036 (S) dt.21.09.2016	3283.29	dt. 15.09.2017 18 SBD of 2017-18	100%	4283.04	100%	14.01.19	Hills Trade- RK(JV) Gurgaon



State Plan Road Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	IRQP Work for the road Around Matwari Gandhi Maidan to NH-100 from Km 0.00 to 1.00 Km for the Year 2023-24 Under RCD Road Division Hazaribag	1.00	68.59	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 3964 (S) dt. 17.08.2023	52.91	dt. 16.11.23 20 F2 of 2023-24	100%	51.95	100%	15.02.2024	M/s Narayan Construction, Matwari, Hazaribag
4	IRQP work of Gauriya Karma (MDR-096) to Kewta Bridge (MDR-069) road from Km 0.00 to 10.48 Km (Total Length 10.48 Km) for the Year 2023-24 Under RCD, Road Division Hazaribag	10.48	681.18	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 3643 (S) dt.31.07.2023	690.84	dt. 24.11.23 22 (SBD) of 2023-24	100%	716.46	100%	23.02.2024	M/s Siddhartha Construction, Zulu Park, Hazaribag



State Plan Road Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	IRQP Work for Jain Petrol Pump(NH-33) to St. Xaviers School (NH-100) Via St. Mary Church Suresh Colony Chowk, Electricity Office,St Robert Girls High School, NH office,PWD IB and PWD office Chowk to Hurhuru Durga Mandir Via Carmel School Chowk(NH-33) in Km-0.00 to 3.00 Km(Total Length-3.00Km) Road for the Year 2022-23 Under RCD Road Division Hazaribag	2.60	278.85	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 4028 (S) dt.21.08.2023	235.21	dt. 22.12.23 29 (SBD) of 2023-24	100%	235.14	100%	21.03.24	M/s Ramchandra Yadav, Budhiyadih, Kapka, Barkatha, Hazaribag.
6	IRQP Work for Kallu chowk to Boddom Bazar Road from Km 0.00 to 1.10 Km for the Year 2023-24 Under RCD Road Division Hazaribag	1.10	82.15	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 3968 (S) dt.17.08.2023	62.93	dt. 14.11.23 18 F2 of 2023-24	100.00%	62.92	100%	13.02.2024	M/s Narayan Construction, Matwari, Hazaribag



State Plan Road Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	IRQP Work for Jain Middle School (Ward no-7) to Masjid Chowk via Ramnagar, Vishnupuri Chowk Road from 0.00 to 4.0 km (Total Length 3.150Km) for the Year 2023-24 Under RCD Road Division Hazaribag	3.15	186.43	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 467 (S) dt.02.02.2024	145.71	01.03.2024 35F2 of 2023-24	99.94%	145.62	100%	31.05.2024	M/s Narayan Kumar Ramdiri, Begusarai, Bihar
8	Reconstruction of Ichak more (NH-33)-Dumron-Bahimar Chowk PWD Road from KM 0.00 to 17.825 (Total Length 17.825) under Road Division, Hazaribag for the Year 2017-18	17.83	5897.10	Depty Secretary, RCD, Jharkhand Ranchi's Lt. No. 2440 (S) dt.03.05.2017	4516.88	dt. 31.10.17 34 (SBD) of 2017-18	100.00%	6327.14	100%	-	-
9	Construction of H.L. Bridge with approach roadin 9th Km of Hazaribag-Katkamsandi-Chatra Road	-	156.82	Add. Sec. RCD, Jharkhand Ranchi's Lt. No. 2167 (S) dt.25.04.07	168.17	27.09.2007	100.00%	183.65	100%	-	-
10	IRQP Work of Kallu Chowk (MDR-070) to Sindur (NH-33) Via Mandai Khurd Road from Km.-0.00 to Km-8.362( Total Length-8.362) for the Year 2023-24 Under RCD Road Division Hazaribag	8.36	597.87	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 1285 (S) dt.13.03.24	598.26	10.10.2024 08(SBD) of 2024-25	99.92%	597.79	100%	09.03.2025	M/s Siddhartha Construction, Korambey House,, Near GPO, Hazaribag



State Plan Road Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	IRQP Work of Bagodar-Hazaribag Road (Korra Chowk to St. Columbas More) MDR-094 from Km 0.00 tp 1.775 Km, for the Year 2023-24 Under RCD Road Division Hazaribag	1.78	178.80	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 1393 (S) dt.15.03.2024	131.78	08.10.2024 04F2 of 2024-25	100.00%	131.76	100%	07.01.2025	Shivlingam Constructio Pvt. Ltd., Hazaribag
12	IRQP Work for Nilambar-Pitambar to SBI Via Post Office Chowk from Km 0.00 to 1.56 Km (Total Length 1.56 Km) (Carriage Way-7.0 M) for the Year 2024-25 Under RCD Road Division Hazaribag	1.56	186.92	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 3002 (S) dt.24.07.24	141.72	10.10.2024 06F2 of 2024-25	100.00%	141.68	100%	09.12.2024	Shivlingam Constructio Pvt. Ltd., Hazaribag
13	IRQP Work of St. Columba's College to Aranya Vihar Hotel (NH 33) via Hearanganj (Total Length 1.770Km) Under RCD Road Division, Hazaribag for the Year 2024-25	1.77	175.09	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 4298 (S) dt.09.10.24	127.26	04.02.2025 32F2 of 2024-25	100.00%	127.18	100%	03.04.2025	Narayan Kumar, Begusarai
<b>13</b>	<b>Hazaribagh</b>	<b>66.4</b>	<b>13303.58</b>	<b>0.00</b>	<b>10179.95</b>	<b>0.00</b>		<b>13021.83</b>			



State Plan Road Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle : Hazaribagh</b>  <b>Div : BOKARO</b>  <b>Name of EE- Sri Amit Singh</b></p>											
1	(A) Reconstruction of Dantu (NH-23) to Kathara via Sillisadam including Sillisadam to Chalkari Road.(Total length 31.825 km) for the year 18-19	31.83	10321.91	05.03.19/ 1503(S) of J.S., RCD, Jharkhand, Ranchi	6801.12	30.07.19/ 01 SBD of 2019-20	106.00	7586.89	97%	29.07.2021	Classic Engicon Pvt. Ltd. 3D, Vatika Apartment, Line Tank Road, Ranchi.
	(B) Preparation of Land Acquisition Plan (LAP) and Diversion of Forest Land in Construction of Dantu (NH-23) to Kathara via Sillisadam including Sillisadam to Chalkari Road.(Total length 31.825 km)				8.61	23.07.19/ 4 F2 of 2019-20	100.00	8.61	100%	22.01.2020	M/S Arun Kumar Jaishwal, Vill.+ P.O. - Chandankiyari, Bokaro



State Plan Road Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	(C) Construction of H.L Bridge over (A) Canal at Ch.11.717 KM of Dantu to Kathara Road, (B) Canal at Ch. 11.924 KM of Sillisadam-Chalkari Link Road and (C) Chatnia Nala at Ch. 0.395 KM. of Dantu to Kathara via Sillisadam Road under Road Division, Bokaro for the year 2019-20				355.61	31.10.19/11 SBD of 2019-20 & 01 SBD/2024-25 01.08.2024 (302.52367 +	75.22	267.49	68%	30.10.2020	M/S Sanjay Construction, At. + P.O. - Saram, Bokaro
2	Widening & Strengthening/ Constructioin of Approach road to Mega Food Park Chandankiyari, Bokaro (Total Length 4.055 KM) for the year 2017-18	4.06	1613.95	09.10.17/5609(S) of J.S., RCD, Jharkhand, Ranchi	922.55	05.10.2021/2 SBD of 2021-22	94.27	1014.15	96%	04.04.2022	HARI NANDAN CHOUDHARY Behind Hero Honda Showroom, Dudhani, Bhagalpur Road, Dumka - 814101 Mob. 9801310245.



State Plan Road Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening and Strengthening Work in Four Lane of Road from ITI More to Ukrid More (Total Length 8.916 km) for the year 2022-23 under Road Division, Bokaro	8.92	5164.96	08.07.2022/ 2503(S) of J.S., RCD, Jharkhand, Ranchi	4798.04	03 SBD of 2022-23/ 17.01.2023	114.05	5873.97	100%	16.04.2024	CLASSIC ENGICON PVT. LTD., 3D Vatika Apartment, Line Tank Road, Ranchi – 834001 (Jharkhand)
4	IRQP work of Chas-Chandankiyari-Raghunathpur Road (SH-12) (Total length 26.60 Km) for the year 2023-24 under Road Division Bokaro	26.60	1385.23	13.03.2024/ 1286(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	1260.67	03 SBD of 2024-25/ 14.08.2024	123.37	1555.24	100%	13.01.2025	M/S S.K Enterprises, Prop.: Shailendra Kumar Singh, Add.: Qtr. No. 1305, Sector 1/C, Ram Mandir, B.S. City- 827001, Jharkhand



State Plan Road Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening and Strengthening /Reconstruction of <b>Saruber</b> a (On 26th km of Dumari –Nawadih Bermo Road) to Pilpilo More Road (Total Length 25.832 km) for the year 2021-22	25.83	4303.68	23.12.21/ 4070(S) of J.S., RCD, Jharkhand, Ranchi	4413.60	05.03.2022/ 05 SBD of 2021-22 Revised dt. 27.07.2024	109.90	5008.20	100%	04.09.2023	M/S ME-SC(JV), Dumra Harina, Dhanbad
<b>5</b>	<b>Bokaro</b>	<b>97.23</b>	<b>22789.73</b>		<b>18560.20</b>			<b>21314.56</b>			

**Circle : Hazaribagh**

**Div : Chatra**

**Name of EE-Sri Rakesh Srivastav**

<b>0</b>	<b>Chatra</b>	<b>0.0</b>	<b>0.0</b>		<b>0.0</b>			<b>0.0</b>			



State Plan Road Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle : Hazaribagh</b>  <b>Div : Dhanbad</b>  <b>Name of EE-Sri Mithilesh Kumar</b></p>											
1	Widening & Strengthening of Shankardih (On Govindpur-Jamtara Sahebganj) to Kamardih (On Govindpur-Tundi-Giridih (SH-13) Road (Total length - 12.625 KM) under Road Division Dhanbad for the year 2021-22.	12.63	2866.62	2658 (S) dt. 02.09.2021	2323.76347	01 SBD/2022-23 dt. 25.07.2022	116.60%	2709.53	100%	24.06.2023	ABL Infrastructure Pvt. Ltd., Pune



State Plan Road Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening And Strengthening/ Reconstruction Of Kanchandih (On Nh-02)- Poddardih -Shankardih (On Road Govindpur-Jamtara-Sahebganj) Road (Total Length- 23.864 Km) Under Plan Head For The Year 2017-18.	23.86	5914.46	3041 (S) dt. 02.06.17	5250.10	05 SBD/2017-18 dt. 27.02.18	105.93%	5561.42	100%	26.06.2019	M/s Daroga Pradhan, Dhanbad
2	Dhanbad	36.49	8781.08		5250.10			8270.95			

**Circle : Hazaribagh**

**Div : Giridih**

**Name of EE-Sri Ram Bilash Singh**

1	Widening and Strengthening of Chirki-Palma-Rajganj Road in Km. 0 to 22 for the year 2016-17.	22.00	6503.37	Govt. of Jharkhand RCD, Ranchi Letter no 4359 (S) Dt. 15.07.16	3898.45	SBD No.03 of 2016-17 dt 07/03/17	101%	3934.96	100%	06.03.19	M/S Ganesh Yadav, Dhanbad
---	--	-------	---------	--	---------	----------------------------------	------	---------	------	----------	---------------------------



State Plan Road Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Reconstruction of Jhari more (N.H-2) Banpoura-Chichaki Upto Khuta Chowk Road for the year 2018-19 <b>Bridge at Km. 0.335, Span - 2 X 10</b>	14.03	3331.56	Govt. of Jharkhand RCD, Ranchi Letter no. 5090 (S) Dt. 31.08.18	1931.94	SBD No. 09 of 2018-19 dt 10/12/18	145%	2805.45	100%	09.10.19	M/S Amitabh Construction.
3	Improvement of riding Quality of Kowar-Koderma Road (MDR-090) in Km. 0.00 to Km. 37.00 (Total Length = 37.00 Km) Road for the year 2021-22	37.00	2104.43	Govt. of Jharkhand RCD, Ranchi Letter no. 48 (S) Dt. 07.01.22	2110.11	SBD 01 of 2022-23 Dt. 01.09.22	100%	2109.73	100%	28.02.2023	AC – SCDPL (JV), S.S. High School Road, Gumla
4	Strengthening & Widening of Kodambari-Mandro-Ranidih-Asko Road under Road Division Giridih (Total Length - 18.85 KM ) For The Year 2022-23.	18.85	2994.45	Govt. of Jharkhand RCD, Ranchi Letter no 349 (S) dt 17.01.12	1387.41	SBD 03 of 2022-23 Dt. 22.10.2022	107%	1484.64	100%	21.06.2023	Amitabh Construction Pvt. Ltd., 105, Ranchi-Patna Road, Coltex Muhalla, Koderma
5	Improvement of Riding Quality of K.B. Road to Tiranga Chowk (Nurango) Road in km 0 to 19.7 (Total Length-19.7 Km) under Road Division Giridih for the year 2022-23	19.70	1079.31	Govt. of Jharkhand RCD, Ranchi Letter no 4454 (S) dt 06.12.2022	1001.59	SBD 02 of 2023-24 Dt. 13.04.2023	103%	1031.96	100%	12.08.2023	Amitabh Construction Pvt. Ltd., 105, Ranchi-Patna Road, Coltex Muhalla, Koderma



State Plan Road Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Improvement of Riding Quality of Atka (on NH-19)-Sariya (on MDR-116) Road (Total Length-27.5 Km) under Road Division Giridih	27.50	1485.00	Govt. of Jharkhand RCD, Ranchi Letter no 4434 (S) dt 06.12.2022	1326.53	SBD 03 of 2023-24 Dt. 12.05.2023	100%	1326.53	100%	11.11.2023	M/S East India Construction Company, Bokaro
7	Improvement of Riding Quality of Saria (at MDR-116) -Koyridih-Kathwara (at SH-14) (Narayanpur) Road in km 0 to 44.46 KM (Total Length - 44.46 KM) for the year 2022-23	44.46	2520.86	Govt. of Jharkhand RCD, Ranchi Letter no 214(S) dt 19.01.2023	2620.74	SBD 04 of 2023-24 Dt. 23.06.2023	97%	2554.49	100%	22.02.2024	Amitabh Construction Pvt. Ltd., 105, Ranchi-Patna Road, Coltex Muhalla, Koderma



State Plan Road Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Reconstruction of Balhara (SH-13)-Patna-Pihara-Kherda (MDR-113) Road (Length 36.950 Km.) and Patna-Gawan Link Road (Length 2.17 Km.) (Total Length 36.950 Km. for the year 2018-19) <b>Bridge at</b> <b>Che. 16 + 070, Span - 2 X 16</b> <b>Che. 29+293, Span - 1 X 18</b> <b>Che. 31 + 513, Span 2 X 21</b>	36.95	12831.99	Govt. of Jharkhand RCD, Ranchi Letter no 5087 (S) Dt 31.08.18	8751.62	SBD No.07 of 2018-19 dt 08/11/18	125%	10982.97	100%	07.11.20	M/S M & S Company.
9	Improvement of Riding Quality Work in Koderma-jamua (SH-13) Road in Km. 50.00 to 69.07 Km. (Total Length - 20.070 Km.) For The Year 2023-24 Under Road Division, Giridih	20.07	2567.23	Govt. of Jharkhand RCD, Ranchi Letter no 4389(S) Dt. 13.09.23	2206.38	SBD No. 10 of 2023-24 dt 25/01/24	95%	2088.71	100%	24.06.2024	Hari Nandan Choudhary, Dumka



State Plan Road Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Improvement of Riding Quality of Ahilyapur More to Dakbangla More Via Mahuda More, Gandey (Total Length – 42.220 Km.) For The Year 2023-24	42.22	2246.43	Govt. of Jharkhand RCD, Ranchi Letter no 5433(S) Dt. 01.12.23	1882.43	SBD No. 09 of 2023-24 dt 25/01/24	95%	1788.30	100%	24.07.2024	Hari Nandan Choudhary, Dumka
11	Improvement of Riding Quality of Old Existing G.T. Road at Bagodar Bypass Road part of Km. 31.900 to 36.154 (Total Length - 4.254 Km) under Road Division Giridih for the year 2023-24	4.25	1359.55	Govt. of Jharkhand RCD, Ranchi Letter no 4329(S) Dt. 08.09.23	1338.83	SBD No. 07 of 2023-24 dt 02/01/24	96%	1289.41	100%	01.03.2024	Amitabh Construction Pvt. Ltd., 105, Ranchi-Patna Road, Coltex Muhalla, Koderma
12	Widening and Strengthening of Govindpur-Tundi-Giridih Road (Part of SH-13) in Km. 43.77 to 51.67 (Total Length 7.90 Km.) (With Construction of Bridge) For the year 2018-19 ( <b>Span Bridge 1 X 21.60</b> )	7.90	2635.25	Govt. of Jharkhand RCD, Ranchi Letter no 1234(S) Dt. 27.02.2019	2464.64	SBD No. 01 of 2019-20 dt 24/09/19	98%	2405.22	100%	23.06.20	M/S Daroga Pradhan, Dhanbad.



State Plan Road Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Reconstruction/ Strengthening of CRPF Camp-Azad Nagar-Bakshidih (Yogitand) Road (Total Length – 2.71 Km.) for the year 2022-23	2.71	551.45	Govt. of Jharkhand RCD, Ranchi Letter no 1959(S) dt. 31.05.2022	544.97	SBD 05 of 2022-23 Dt. 16.12.2022	100%	543.37	100%	15.06.2023	RNS Construction Pvt. Ltd., Mau, Uttar Pradesh
14	Improvement of Riding Quality of Giridih-Gandey– Narayanpur-Jamtara Road (Total Length – 35.00 Km.) (Width – 7.00 M) under Road Division Giridih for the year 2023-24	7.00	1101.13	Govt. of Jharkhand RCD, Ranchi Letter no 4326(S) Dt. 08.09.23	971.89	SBD No. 06 of 2023-24 dt 29/12/23	100%	971.51	100%	28.06.2024	Hari Nandan Choudhary, Dumka
15	Widening and Strengthening work in Jamua-Sarwan Missing Link Road (Total Length - 1.20 Km.) for the year 2023-24	1.20	205.83	Govt. of Jharkhand RCD, Ranchi Letter no (S) Dt. 03.08.23	155.14	F2 No. 06 of 2023-24 dt 25/10/23	100%	155.00	100%	24.01.2024	Raj Construction, Ranchi
<b>15</b>	<b>Giridih</b>	<b>305.8</b>	<b>43517.8</b>		<b>32592.7</b>			<b>35472.25</b>			



State Plan Road Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle : Hazaribagh</b>  <b>Div :Koderma</b>  <b>Name of EE-Sri Barun Kumar</b></p>											
1	IRQP Work in Urwan-Kanti Road from Km 0.00 to 5.80 Km ( Total Length= 5.80 Km. ) Under Road Division ,Koderma for the Year 2023-2024	5.80	483.89	Dt-17.08.2023 Lt No-3966(s)	500.00	Dt-13.12.2023 01SBD of 2023-24	100%	498.80	100%	12.02.24	Amitabh Constructions, Pvt. Ltd.Koderma
2	IRQP Work of Koderma to Jamua Road from Km. 0.00 to Km 49.00 under Road Division,Koderma for the Year 2023-24	49.00	4497.96	Dt-14.09.2023 Lt No-4408(s)	4655.67	Dt-27.01.2024 02SBD of 2023-24	100%	4530.17	100%	26.07.24	Amitabh Constructions, Pvt. Ltd.Koderma



State Plan Road Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Strengthening/Reconstruction of Dhab-Pihra-Satgawan Road(MDR-113) in Km. 0.00 to km. 21.325 (Total Length 21.325Km.) Under Road Division Koderma for the year 2021-22	21.33	2296.36	Dt-07.01.2022, 51(S)	2748.30	Dt-26.12.2022, 03 SBD/2022-23	91%	2570.54	99%	31.08.23	M/s Sanjay Construction,, Saram, Bokaro
4	IRQP work of Jharkhand Dham Sampark Road from KM 0.00 to KM 24.90 under Road Division koderma for the year 2023-24	24.90	1502.26	Dt-11.03.2024 1198(S)	1558.88	Dt-14.10.2024 05SBD of 2024-25	99%	1547.02	99%	13.03.25	Amitabh Constructions, Pvt. Ltd.Koderma



State Plan Road Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	IRQP work of Bariyardih to Markacho Road from KM 0.00 to KM 15.00 under Road Division koderma for the year 2023-24.	15.00	1008.72	Dt-13.03.2024' 1282(s)	910.85	Dt-25.09.2024 04SBD of 2024-25	95%	864.50	100%	24.12.24	Amitabh Constructions, Pvt. Ltd.Koderma
5	Koderma	116.03			10373.69			10011.03			

**Circle : Hazaribagh**

**Div : Ramgarh**

**Name of EE-Sri Rajiv Ranjan Munda**

1	IRQP Work of Gola to Charu Road (MDR-101) from KM 0.00 to 13.00 Under Road Divison, Ramgarh for the of Year 2022-23	13.00	1144.29	Ltr. No. 4431(S) Dt. 06-12-2022	1105.85	23(SBD)20 23-24 Dt.- 22-01-2024	100%	1049.02	100%	21.05.2024	M/s Ajay Kumar Singh Bokaro, Jharkhand
---	---	-------	---------	---------------------------------	---------	---------------------------------	------	---------	------	------------	--



State Plan Road Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	IRQP Work of Rajrappa to Chitarpur Road from KM 0.00 to 1.80 under Road Division, Ramgarh for the year 2023-24	1.80	140.61	Ltr. No. 468(S) Dt. 02-02-2024	105.53	02(F2)2024-25 Dt.- 16-08-2024	100%	105.34	100%	14.10.2024	Elite Power Project & Construction Pvt. Ltd., Ranchi, Jharkhand
<b>2</b>	<b>Ramgarh</b>	<b>14.8</b>	<b>1284.9</b>		<b>1211.4</b>			<b>1154.4</b>			



ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of **On-going works** (Bridges-Plan)  
State Plan Bridge Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achieve ment	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Hazaribagh</b> <b>Div : Hazaribagh</b> <b>Name of EE-Sri Shubash Prasad</b>											
1	Construction of H.L. Bridges in Barkatha to Tetron road over (i) Manpur nala at ch.17th Km.(Span 1x18.6m), (ii) Kendua river at ch.20th Km.(Span 1x12.6m),(iii) Palma river at ch. 24th Km.(Span 1x10.6m) and (iv) Maniadih nala at ch. 31st Km.(Span 2x12.6m) Work (Including Approach road and Land Acquisition) Under RCD, Road Division Hazaribag for the Year 2023-24	97.40	1431.30	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 4992 (S) dt.27.10.20 23	1470.97	dt. 17.02.24 33 (SBD) of 2023-24	1.68%	24.69557	16%	16.08.25	Ganesh Yadav, Anand Nagar, P.O.- I.S.M., Saraidhela, Dhanbad.
<b>1</b>	<b>Hazaribagh</b>	<b>97.4</b>	<b>1431.30</b>		<b>1470.97</b>			<b>24.70</b>			

**Circle : Hazaribagh**  
**Div : BOKARO**  
**Name of EE- Sri Amit Singh**

State Plan Bridge Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of H.L. Bridge over Konar River in Gobindpur Bokaro Thermal Power Station under RCD Road	108	693.32	3812(s) dt. 07.07.17 of J.S., RCD, Jharkhand	560.75	08.12.17/ 5 SBD of 2017-18	101.11	566.97	90%	07.06.2020	Rakesh Const. Pvt. Ltd., Shivjii Singh Building Dimna Road Mango, Jamshedpur,

State Plan Bridge Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of High Level Bridge in 19 km of Dumari – Nawadih – Phusaro Road Near I.B. replacing the old bridge for the year 2019-20	45.00	396.81	2685(s) dt. 30.05.19 of J.S., RCD, Jharkhand	282.85	31.10.2019/ 10 SBD of 2019-20	65.49	197.90	90%	30.01.2021	M/S Sanjay Construction, Vill. + P.O. - Saram, Dist. - Bokaro,

State Plan Bridge Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	(A) ---- Const. of H. L. Bridge over Gawai river at ch. 22.050 Km of Bahadurpur Kasmar Petarwar west Bengal Border road. S.A. - 3 X 10.0 M, A.R.- 2 X 3.5 M	31.96	229.94	10.06.15/4003(S)	199.48	23.10.2015/26 F2 of 15-16	68.65	136.94	69%	22.10.2016	Smt Kiran Devi, Jodhadih More, Chas, Bokaro

State Plan Bridge Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achieve ment	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	(B) --- Balance work for Construction of High level Bridge over Gawai River at 22.050 KM of Bahadurpur - Kasmar - Petarwar - West Bengal Border Road under Road Division, Bokaro for the year 2024-25				123.39	14.10.2024 / 11 F2 of 2024-25			15%	13.02.2025	M/S BDMS Construction, Vill.- Dugda Basti, Brahaman Tola, Karmatand, Bokaro-828304
<b>3</b>	<b>Bokaro</b>	<b>185.0</b>	<b>1320.07</b>		<b>1166.47</b>			<b>901.81</b>			

**Circle : Hazaribagh**  
**Div : Chatra**  
**Name of EE-Sri Rakesh Srivastav**

State Plan Bridge Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achieve ment	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of High Level Minor Bridge Over Local Nala at Chainage 17+000 Km. of Jori-Pratappur Road (Span- 1 X 24.6m) in R.C.D., Chatra	1 X 24	392.34	Joint Sec. R.C.D., Ranchi Lt. No. 4326(S) dt. 25.11.2022	315.47	01(SBD) of 2022-23 dt. 25.03.2023	81%	254.96	90%	24.03.2024	M/s Ashutosh Construction, Vill Jhardag, PO+PS- Lawalong, Dist- Chatra 8084742884
2	Construction of High Level Bridge at 12.845 Km in Local Nala of Nimakatu (Pratappur)-Gajwa-Lodheya-Gorighat-Kawra Road in R.C.D. Chatra.	—	339.65	Joint Sec. R.C.D., Ranchi Lt. No. 4440(S) dt. 06.12.2022	258.73	01(SBD) of 2023-24 dt. 05.07.2023	42%	108.92	55%	04.07.2024	M/s S.R. Construction B.N. College Road, Hamidganj, Daltonganj, Palamu
3	Construction of High Level Bridge over River Hiroo in 47th KM of Chauparan - Chatra Road.	3X18	235.17	8074(S) dt. 16.11.12	216.92	17F2 of 2012-13 dt. 05.03.2013	69%	150.70	70%	04.09.14	Torpedo Const. Pvt. Ltd. , Thana Chowk, Ramghar (9471319600)
4	Remaining work of High Level R.C.C. Bridge over Baksa in 16.255 Km. of Chauparan-Chatra road.	—	313.16	Joint Sec. R.C.D., Ranchi Lt. No. 5130(S) dt. 07.11.2023	107.49	21F2 of 2023-24 dt. 27.01.2024	—	—	10%	23.07.2024	M/s B.N. Enterprises. Block-D, Flat No. 03/C, Shree Vrinda Green Apartment, Kusum Vihar, Road No. 9, Morabadi Ranchi

State Plan Bridge Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achieve ment	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>4</b>	<b>Chatra</b>		<b>1280.31</b>		<b>898.61</b>			<b>514.58</b>			

**Circle : Hazaribagh**

**Div : Dhanbad**

**Name of EE-Sri Mithilesh Kumar**

1	Construction of High Level Bridge in Mugma-Chirkunda (MDR-062) Road Over Barakar River Under CRF Fund Plan Head for the year 2018-19	512.0	5433.16	RW/NH-28014/1/2019/ JHR/Z-1 dt. 06.03.2019	5552.58	07 SBD/2019-20 dt. 25.10.2019	61%	3360.67	56%	24.10.2021	M/s Daroga Pradhan, Dhanbad
2	Construction of Box Cell Culvert (Including construction of approach road) in 1st k.m. of Bhuli more to Aara more road (near wasseypur) under plan head for the year 2019-20	18.20	225.88	427 (S) dt. 22.10.2022	216.58	03 F2/2023-24 dt. 07.06.2023	93%	200.47	100%	06.12.2023	Parwez Ahmad Khan, Dhanbad

State Plan Bridge Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achieve ment	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Rehabilitation Work Of Bank More Flyover Under Plan Head For The Year 2022-23.	0.00	1579.67	1561 (S) dt. 29.03.2023	1511.00	08 SBD/2023-24 dt. 08.08.2023	70%	1060.00	75%	09.07.2024	Maurer Sanfield India Ltd., Bhopal
4	Widening And Existing Rub (Rail Under Bridge) Bridge No.-1. Gaya Bridge Of Railway At Km 12.00 Of Nh-32 In Dhanbad Under Dmft Fund For The Year Of 2023-24.	12.00	2384.82	62 (S) dt. 06.01.2023	-	-	-	-	-	-	-
<b>4</b>	<b>Dhanbad</b>	<b>542.2</b>	<b>9623.53</b>		<b>7280.16</b>			<b>4621.15</b>			

**Circle : Hazaribagh**

**Div : Giridih**

**Name of EE-Sri Ram Bilash Singh**

1	Construction of High Level Bridge over Usri River in Giridih to Deoghar Road in Sirsiya Block Giridih For the year 2022-23	(8 x 12.60)	617.87	Govt. of Jharkhand RCD, Ranchi Letter no 4186(S) dt. 18.07.2018	661.60	SBD No.04 of 2022-23 dt 01/11/22	104%	685.32	95%	31.10.2024	Dilip Kumar, Vill. – Hutar, Po. – Mayapur, P.S. – Ramgarh, Distt. – Palamau, Jharkhand
---	--	-------------	--------	---	--------	----------------------------------	------	--------	-----	------------	--

State Plan Bridge Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achieve ment	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of High Level Bridge over Usri River at Ch. 12+000 Km. in Chotki Kharagdiha-Dudhwatoli-Gondalitand to Lataki-Chatro-Mirjaganj Road (MDR-92) Road, Giridih Distrcit for the year 2023-24	(7 x 24)	1652.99	Govt. of Jharkhand RCD, Ranchi Letter no 5434(S) dt. 01.12.2013	1455.32	SBD No.11 of 2023-24 dt 14/03/24	27%	400.00	40%	13.03.2026	Malti Enterprises, Dhanbad
<b>2</b>	<b>Giridih</b>		<b>2270.86</b>		<b>2116.91</b>			<b>1085.32</b>			

**Circle : Hazaribagh**

**Div :Koderma**

**Name of EE-Sri Barun Kumar**

State Plan Bridge Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achieve ment	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of Proposed High Level Bridge Over Meetha Nala Ch-48th Km of Kowar-Koderma Road Under Plan For the Year 2017-18	39.00	356.17	<u>356.1650</u> Dt- 02.05.2017, 2423(s)	317.36	<u>317.36414</u> Dt- 06.10.2017, 11SBD/2017- 18 Revised 296.19033	98%	360.65	98%	05.12.2018	M/S B.K. Enterprises, At-Madhwatand, P.O-Makatpur, P.S-Jai Nagar, Dist. – Koderma.
1	Koderma	39.00	356.17		317.36			360.65			

**Circle : Hazaribagh  
Div :Ramgarh  
Name of EE-Sri Rajiv Ranjan Munda**

<b>NIL</b>											
0	Ramgarh	0.00	0.00		0.00			0.00			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of **Completed works** (Bridges-Plan)  
State Plan Bridge Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Hazaribag**  
**Div : Hazaribag**  
**Name of EE-Sri Shubash Prasad**

1	Construction of H.L. Bridge over Siwane River at 6.150Km of Kariyatpur- Jhumara Road.(Span-4x21m) Under RCD, Road Division Hazaribag for the Year 2022-23	94.00	551.21	Joint Secretary, RCD, Jharkhand Ranchi vide Lt. No. 3880(S) dt. 16.09.2022	678.31	dt. 14.03.23 53 (SBD) of 2022-23	85.00%	551.89	100%	13.09.2024	M/s Siddharth Construction, Koramby House, Near GPO, Hazaribag
1	<b>Hazaribagh</b>	<b>94.00</b>	<b>551.21</b>		<b>678.31</b>			<b>551.89</b>			

**Circle : Hazaribagh**  
**Div : BOKARO**  
**Name of EE- Sri Amit Singh**

1	Construction of High level bridge across Damodar river between Bhandaridih and Tupkadih (Including construction of 3.987 km of approach road to Chandrapura-Gomia Road and Jainamore-Phusaro Road.	504	4008.02	2442(s) dt. 03.05.17 of J.S., RCD, Jharkhand	3375.7470 0 + 553.511.23 (sup. Agreement) = Total 3929.2582 3	10.10.17/ 2 SBD of 17- 18	110.59	4345.48	100%	09.04.2020	Rajbir Construction Pvt. Ltd., 614, Hariom Tower Commercial Complex, Circular Road, Lalpur, Ranchi, Jharkhand, 9973822247
---	--	-----	---------	--	---	---------------------------------	--------	---------	------	------------	--







State Plan Bridge Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**NIL**

0	Giridih		0.00		0.00			0.00			
---	---------	--	------	--	------	--	--	------	--	--	--

**Circle : Hazaribagh  
Div : Koderma  
Name of EE-Sri Barun Kumar**


**NIL**

0	Koderma		0.00		0.00			0.00			
---	---------	--	------	--	------	--	--	------	--	--	--

**Circle : Hazaribagh  
Div :Ramgarh  
Name of EE-Sri Rajiv Ranjan Munda**

**NIL**

0	Ramgarh	0.00	0.00		0.00			0.00			
---	---------	------	------	--	------	--	--	------	--	--	--



ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Non-Plan)  
State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Hazaribagh</b> <b>Div : Hazaribagh</b> <b>Name of EE-Sri Shubash Prasad</b>											
1	Construction of RCC Retaining wall in 3rd Km of Sultana (NH-100) Road to Chhadwa (on MDR-070) Road and Ramnagar-Kasturikhap, Pelawal, Vishnupuri, Salgama, Kasturikhap-Gadokhar Link Road form under Road Division, Hazaribag for the year 2024-25 (Under Non Plan Head)		50.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	30.00	27.12.2024 27 F2 of 2024-25	29.99	100%	100%	23.03.2025	Sangeeta Construction, Vijay Path, Shiv Dayal Nagar, Kadma, Hazaribag
2	Ordinary Repair work of 3 Nos. Forth Grade Staff residence in Inspection Building Campus, Under RCD, Road Division, Hazaribag for the year 2024-25 (Under Non Plan)		15.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	15.00	10.10.2024 10F2 of 24-25	15.00	100%	100%	09.12.2024	Smt. Tara Kumari, H. No.-61C Suresh Colony, Hazaribag, Sadar, Hazaribag.
3	Day to Day Maintenance of Inspection Bungalow & Executive Engiener's Residential Office, Under RCD, Road Division, Hazaribag for the year 2024-25 (Under Non Plan)		10.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	10.00	15.10.2024 16F2 of 24-25	3.44	22.92%	40%	14.10.2025	Rajendra Prasad Yadav, Banadag, Katkamdag, Hazaribag
4	Repair and Electrification work, Guard Room-cum-Driver's Room at Executive Engineer, RCD, Hazaribag Residence, Under RCD, Road Division, Hazaribag for the year 2024-25 (Under Non Plan)		40.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	40.00	15.10.2024 13F2 of 24-25	40.00	#####	100%	14.01.2025	Priyanka Kumari Dipugarha, Hazaribag
5	Furnishing of Executive Engineer's Chamber & Main Gate Construction for Divisional Office Campus Under RCD, Road Division, Hazaribag for the year 2024-25 (Under Non Plan)		25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	25.00	15.10.2024 19F2 of 24-25	24.99	100%	100%	14.12.2024	Munshi Prasad Kushwaha, Pakrar, Hazaribag

State Non-Plan Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Construction of RCC Drain in 12 Km of Ichak Barkatha Road Under RCD, Road Division, Hazaribag for the year 2024-25 (Under Non Plan Head)	31.38	41.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	41.00	15.10.2024 20F2 of 24-25	40.99	100%	100%	14.01.2025	Ashok Kumar, Bagodar, Giridih
7	Repair work of Konar Bridge (NH-33) to Hawai Adda from Km 30.95 to Km 40.35 (Total Length 9.40Km) Road for the year 2024-25 (Under Non Plan Head)	9.43	25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	25.00	15.10.2024 23F2 of 24-25	24.99	100%	100%	14.12.2024	Arun Kumar Mehta, Asia, Ichak, Hazaribag
8	Foundation Repair work for Old Existing Narrow Bridge Situated in 6.150 Km of Kariyatpur-Jhumara Road for the year 2022-23 (Under Non Plan Head)	9.30	15.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	15.00	14.12.2024 25 F2 of 2024-25	14.98	100%	100%	13.02.2025	M/s Maa Rajrappa Construction, Rabindra Patha, Hazaribag
9	Ordinary repair work of 11th Km of NH-33 Main Gate (Thana Chowk) to Hawa Mahal, Block Office, Railway Station, Padma Bazar Road from 0.00 to 8.07 Km Under Road division, Hazaribag for the year 2024-25 (Under Non Plan Head)	8.07	50.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	49.99	14.10.2024 22F2 of 24-25	49.99	100%	100%	13.01.2025	Rahul Kumar Holy Cross Road, Suresh Colony, Sadar, Hazaribag
10	Ordinary repair work of Circuit House to PWD Chowk Via S.P. Kothi Road from 0.00 to 2.25 Km Under Road Division, Hazaribag for the year 2024-25 (Under Non Plan Head)	2.25	15.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	15.00	15.10.2024 18F2 of 24-25	14.97	100%	100%	14.12.2024	Champeshwari Construction, Navadih, Hazaribag
11	Ordinary repair work of Heerabag Chowk to PWD Road Devangana Chowk via Matwari, NH-100 Road from 0.00 to 2.2 Km under Road Division, Hazaribag for the year 2024-25 (Under Non Plan Head)	2.20	15.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	15.00	10.10.2024 09F2 of 24-25	14.99	100%	100%	09.12.2024	Ajay Kumar Yadav, Sarouni Kala, Chitiyaro, Hazaribag
12	Ordinary Repair and Furnishing Work in Hazaribag Inspection Bunglow Under RCD, Road Division Hazaribag For the year -2024-25 (Non Plan Head)		15.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	14.99	08.10.2024 05F2 of 24-25	15.00	100%	100%	07.12.2024	Vijay Kumar Vishwakarma, Hazaribag.

State Non-Plan Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Ordinary repair work of Krishnapuri (NH-100) to Around Krishnapuri Talab from Km 0.00 to Km 0.920 (Total Length 0.920 Km) Road for the year 2024-25 (Under Non Plan Head)	0.92	8.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	8.00	15.10.2024 21F2 of 24-25	8.00	10%	100%	14.12.2024	Prabhat Kumar Singh Suresh Colony, Hazaribag
14	Ordinary repair work of (nh-33) Infront of Kulpati Aawas to Canary Hill Via Dipugarha Awasiya Colony from Km 0.00 to Km 1.00 (Total Length 1.00 Km) for the year 2024-25 (Under Non Plan Head)	1.00	8.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	8.00	17.10.2024 15F2 of 24-25	8.00	100%	10%	14.12.2024	Mukesh Kumar Demotand, Hazaribag
15	Ordinary repair work of Sultana (NH-100) Road to Chhadwa (On MDR-070) Road and Ramnagar-Kasturikhap, Pelawal, Vishnupuri, Salgama, Kasturikhap-Gadokhar link road Under road Division, Hazaribag for the year 2024-25 (Under Non Plan Head)	21.13	50.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	50.00	14.10.2024 11F2 of 24-25	49.99	100%	100%	13.01.2025	Ashish Chandan, Nawab Ganj, Hazaribag
16	Construction of RCC Drain in Dipugarha Sichai Colony to Canary Residential Colony, Under RCD Road Division Hazaribag.for the Year 2024-25 (Under Non Plan)	1.53	95.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	71.14	15.10.2024 14F2 of 24-25	71.13	100%	100%	14.02.2025	Narayan Kumar, Begusarai, Bihar
17	Cleaning & Repair of Drain in Hazaribag-Katkamsandi Road(MDR-070) from 4 to 9km Under RCD, Road Division Hazaribag For the Year 2024-25 (Under Non-Plan Head)	29.20	150.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	108.66	15.10.2024 22F2 of 24-25	108.59	100%	100%	14.01.2025	Suryansh, Hazaribag
18	Ordinary Repair work of Hazaribag-Katkamsandi-Chatra Road (Total length 29.20Km) Under RCD Road Division Hazaribag.for the Year 2024-25 (Under Non Plan)	29.20	90.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	0.00	0.00	0.00	0%	20%	14.05.2025	Jageshwar Gope, Barkagaon, Hazaribag

State Non-Plan Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
19	Generator, Generator Shed, Equipments, & Other work in Road Circle, Hazaribag Under RCD Road Division Hazaribag.for the Year 2024-25 (Under Non Plan)	-	25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	18.00	22.02.2025 36F2 of 2024-25	0.00	0%	100%	21.03.2025	Jai Sheo Construction, Lupung, Katkamsandi, Hazaribag
20	<b><u>VIVEKADHIN</u></b> Emergent RCC Drain Construction work in Hazaribag-Katkamsandi-Chatra Road (MDR 070) in 6th Km at Hasmiya Colony Near Pugmil, under Vivekadheen for the year 2024-25	29.20	40.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3378(S) dt. 16.08.20234	2.50	15.10.2024 15F2 of 2024-25	2.50	100%	100%	21.10.2024	Munshi Prasad Kushwaha, Pakrar, Hazaribag
21	Pot filling and Bush cutting work in Hazaribag-Katkamsandi Road (MDR-070) From KM 4.00 to 17.00 (Total Length 13) under Vivekadheen for the year 2024-25	29.20	40.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3378(S) dt. 16.08.20234	2.48	07.10.2024 03F2 of 2024-25	2.48	100%	100%	13.10.2024	Shambhu Prajapati, Hazaribag
22	Maintainance of shoulder Bush cutting in Malkana Larahi Chouparan Road under Vivekadheen for the year 2024-25	32.85	40.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3378(S) dt. 16.08.20234	2.50	15.10.2024 24F2 of 2024-25	2.47	100%	100%	21.10.2024	Ranjeet Kumar Koderma
23	Maintainance of Earthen shoulder Raincut Restoration & Bush cutting work in Barkatha Tetron Road under Vivekadheen for the year 2024-25	32.10	40.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3378(S) dt. 16.08.20234	2.50	17.12.2024 26F2 of 2024-25	2.50	100%	100%	23.12.2024	Munshi Prasad Kushwaha, Pakrar, Hazaribag
24	Maintainance of Earthen shoulder Raincut Restoration & Bush cutting work in Hazaribag-Katkamsandei-Chatra road (Km 18 to 29.20) under Vivekadheen for the year 2024-25	29.20	40.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3378(S) dt. 16.08.20234	2.50	13.01.2025 29F2 of 2024-25	2.50	100%	100%	19.01.2025	Rohit Enterprises, Anandpuri, Korrah, Hazaribag.
25	Maintainance of shoulder & Bush cutting work in Dhengura More (SH-07) to Dhengura Railway Bridge Kud (NH-100) road Link Road Damodih Sirsi (SH-07) Road Length 7.25 Km Under RCD, Road Divison Hazariag (Vivekadheen) for the year 2024-25	7.28	40.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3378(S) dt. 16.08.20234	2.50	16.01.2025 30F2 of 2024-25	2.50	100%	100%	22.01.2025	Ajay Kumar Yadav, Chitiyaro, Hazaribag

State Non-Plan Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
26	Maintenance of Shoulder and Bush cutting in Lake Road (MDR-097) from CH 0 to 8.40 Km Under RCD, Road Division, Hazaribag (Vivekadhin) for the Year 2024-25	8.40	40.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3378(S) dt. 16.08.20234	2.47	21.01.2025 31F2 of 2024-25	2.41	100%	100%	27.01.2025	Ashok Kumar, Bagodar, Hazaribag
27	Maintenance of Shoulder & Bush Cutting in Barkagaon (SH 07) Road to Badam via Bishrampur Chowk Road , Length 12.40 KM Under RCD, Road Division, Hazaribag (Vivekadheen) For the year 2024-25	8.40	40.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3378(S) dt. 16.08.20234	2.49	18.02.2025 34F2 of 2024-25	2.49	100%	100%	24.02.2025	Rajendra Prasad Yadav, Banadag, Katksmdag, Hazaribag.
28	Shoulder & Bush Cutting in Shankerpur Narshing Asthan Kapasiya Kundilbagi Khapariawan Road Lenth 6.725 Km, Under RCD, Road Division, Hazaribag (Vivekadheen) For the year 2024-25	6.73	40.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3378(S) dt. 16.08.20234	2.49	22.02.2025 35F2 of 2024-25	2.48	100%	100%	28.02.2025	Rajendra Prasad Yadav, Banadag, Katkamdag, Hazaribag
29	Restoration of flank and Jungle Clearance in Ichak More to Dumron Bahimar Path from Km 0.00 to 17.825 Under RCD, Road Division, Hazaribag (Vivekadheen) For the year 2024-25	17.845	40.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3378(S) dt. 16.08.20234	2.50	10.03.2025 38F2 of 2024-25	2.49	100%	100%	16.03.2025	Rohit Vishwakarma Noora, Hazaribag
30	Overburden and Jungle Clearing in Hedlag to Kachanpur Road from Km 0.00 to 6.590 Under RCD, Road Division, Hazaribag (Vivekadheen) For the year 2024-25	6.59	40.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3378(S) dt. 16.08.20234	2.50	07.03.2025 37F2 of 2024-25	2.49	100%	100%	13.03.2025	Shambhu Prajapati, Hazaribag
31	Maintainace of Shoulder and Bush cutting work in Barkatha Tetron Road from Km 15 to 23 Under RCD Road Divison Hzaribag (Vivekadheen) for the Year 2024-25		40.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3378(S) dt. 16.08.20234	2.49	19.03.2025 40F2 of 2024-25	2.49	100%	100%	25.03.2025	Priyanka Kumari, Hazaribag
32	Repair & Painting work of KM stone, Parapet and railing of Culverts Under RCD, Road Division, Hazaribag (Vivekadheen) For the year 2024-25		40.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3378(S) dt. 16.08.20234	10.09	19.03.2025 39F2 of 2024-25	10.09	100%	100%	25.03.2025	Maa Gayatri Enterprises, Hazaribag

State Non-Plan Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
33	<b>SPILL OVER</b> Construction work of Boundary wall and Servant house in Executive Engineer, Residence in, Under RCD, Road Division, Hazaribag for the year 2023-24 (Non Plan Head)		25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 409(S) dt. 18.08.2023.	25.00	28F2 of 2023-24 dt. 15.12.2023	24.96	100%	100%	14.03.2024	Ranju Devi, Begusarai
33	Hazaribagh	353.39	1287.00		624.76		599.87				

**Circle : Hazaribagh**

**Div : BOKARO**

**Name of EE- Sri Amit Singh**

**SPILL OVER**

1	Ordinary Repair work of Chas - Chandankiyari - Raghunathpur Road (T. Length 26.60 km) for the year 2023-24	26.60	50.00	18.08.2023/ 4009(S) of E.I.C., Jharkhand, Ranchi	49.98	06.03.24/ 27 F2 of 2023-24	49.26	98.54	100%	05.05.2024	M/S TAPESH KUMAR PANDEY, Add.: Gadi Basti, Taranaga, Chandrapura, Bokaro, Jharkhand - 828403.
2	Renovation, Furnishing and Beautification work of Inspection Bungalow Nawadih for the Year 2023-24	-	20.00	11.01.2024/ 125(S) of E.I.C., Jharkhand, Ranchi	14.24	11.03.2024/ 31 F2 of 2023-24	14.21	99.82	100%	10.05.2024	M/S Laxmi Enterprises, Add.: Nawadih, Bokaro
3	Const. of Chowkidar Shed and Lighting in Bermo I.B. Campus for the year 2023-24	-	10.00	--DO--	9.99	02.03.2024/ 25 F2 of 2023-24	9.96	99.65	100%	01.05.2024	M/S Laxmi Enterprises, Prop. - Mohan Mahato, Add.: Katghara, Nawadih, Bokaro
4	Ordinary Repair work of Chandankiyari Inspection Building (I.B.) & Boundary Wall situated in 25th km of Chas - Chandankiyari Road for the year 202-24	-	20.00	--DO--	13.20	11.03.2024/ 28 F2 of 2023-24	13.18	99.84	100%	10.05.2024	M/S Narayan Saw, Add.: Chandankiyari, Bokaro
5	O/R work of ITI More to Ukrid More Road (T. Length 9.0 km) for the year 2021-22	9.00	80.00	25.01.2022 / 226(S) of Eng. In Chief, RCD, Jharkhand, Ranchi	61.53	05.03.2022/ 33 F2 / 21-22	61.46	99.89	100%	04.04.2022	N.R. Construction Pvt. Ltd., Prop. - Daya Shankar Rai, Plot No. M-5, City Centre, Sector-IV, B.S. City - 827004, Jharkhand
6	Special Repair work of Narki - Gomia Road (T.Length 7.40 km) for the year 2021-22	7.40	75.00	25.01.2022 / 226(S) of Eng. In Chief, RCD, Jharkhand, Ranchi	60.00	05.03.22/ 35 F2/ 2021-22	59.97	99.96	100%	04.04.2022	M/S SETHI & SONS, At. + P.O. - Saram, P.S. - Gomia, Dist. - Bokaro, Jharkhand

State Non-Plan Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	<b>Bokaro Spill Over</b>	<b>43.00</b>	<b>255.00</b>		<b>208.94</b>		<b>208.04</b>				

**NON PLAN**

1	Ordinary Repair Work of Chandrapura to Bokaro Road (Total Lenth 6.55 km under Road) for the year 2024-2025 under Road Division, Bokaro.	6.55	20.00	19.09.2024/ 3897(S) of Eng. In Chief, RCD, Jharkhand, Ranchi	14.39	10.10.2024/ 03 F2 of 2024-25	14.28	99.29	100%	09.12.2024	Raj Enterprises, At. Bandhgora Side, Satanpur, Pindrajora, Bokaro, Jharkhand
2	Crash Barrier and Road Safety Work in Manjhidih ( Jainamore) Phusro link road for the year 2024-25 under Road Division, Bokaro.	16.05	10.00	-do-	7.00	14.10.2024/ 04 F2 of 2024-25	7.00	100.00	100%	13.11.2024	Raj Enterprises, At. Bandhgora Side, Satanpur, Pindrajora, Bokaro, Jharkhand
3	Crash Barrier and Road Safety Work in Dumri-Nawadih-Bermo road for the year 2024-25 under Road Division, Bokaro.	30.60	10.00	-do-	6.89	14.10.2024/ 05 F2 of 2024-25	6.89	100.00	100%	13.11.2024	Raj Enterprises, At. Bandhgora Side, Satanpur, Pindrajora, Bokaro, Jharkhand
4	Construction of RCC DRAIN in Bishnugarh-Narki road for the year 2024-25 under Road Division, Bokaro.		20.00	-do-	13.59	14.10.2024/ 06 F2 of 2024-25	6.00	44.13	56%	13.12.2024	Raj Enterprises, At. Bandhgora Side, Satanpur, Pindrajora, Bokaro, Jharkhand
5	Crash barrier and Road safety work in Bishnugarh-Narki road for the year 2024-25 under Road Division, Bokaro.	23.00	20.00	-do-	14.80	14.10.2024/ 07 F2 of 2024-25	14.14	95.56	100%	13.11.2024	Raj Enterprises, At. Bandhgora Side, Satanpur, Pindrajora, Bokaro, Jharkhand
6	Construction Of RCC DRAIN in Dumri-Nawadih-Bermo road for the year 2024-25 under Road Division, Bokaro.		15.00	-do-	10.03	14.10.2024/ 08 F2 of 2024-25	0.00	0.00	10%	13.12.2024	Raj Enterprises, At. Bandhgora Side, Satanpur, Pindrajora, Bokaro, Jharkhand
7	Road safety work in different roads of Road Division Bokaro for the year 2024-25 under Road Division, Bokaro.		25.00	-do-	17.50	14.10.2024/ 09 F2 of 2024-25	16.90	96.58	100%	13.12.2024	Raj Enterprises, At. Bandhgora Side, Satanpur, Pindrajora, Bokaro, Jharkhand
8	Construction of Drain in Manjhidih ( Jainamore) Phusro link road for the year 2024-25 under Road Division, Bokaro.		30.00	-do-	20.08	14.10.2024/ 10 F2 of 2024-25	19.31	96.16	100%	13.12.2024	M/S Maa Tara Enterprises, Putka More, Mohal, Chandankiyari, Bokaro

State Non-Plan Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Ordinary repair work of Amlo Project to Gandhi Chowk Road (MDR 80) (Total length 4.3 km) for the year 2024-25 under Road Division, Bokaro.	4.30	50.00	-do-	41.64	15.10.2024/ 12 F2 of 2024-25	41.62	99.95	100%	14.12.2024	M/S Sanjay Kumar Gupta, 1637, Block Colony, Phusro Naya Road, P.S.- Bermo, Phusro, Bokaro, Jharkhand- 829144
10	Ordinary repair work of Lalpania More( Petarwar-Gomia Road) to Jageshwar Bihar Road (Total length 28.00 km) under road division Bokaro for the year 2024-25	28.00	60.00	-do-	53.02	16.01.2025/ 17 F2 of 2024-25	53.01	99.98	100%	15.03.2025	M/S Jay Johari, Add.: Street 10, Qtr. No. 46, BSL, L.H., Balidih, Bokaro
11	Special Repair Work In Ch 5+150 To 5+420 (Total Length 270 M ) Of Dantu(Nh23) to Kathara via Sillisaram Road for the Year 2024-25 under Road Division Bokaro	31.83	50.00	-do-	49.99	03.12.2024/ 13 F2 of 2024-25	0.00	0.00	20%	02.02.2025	M/S R.K. Enterprises, Add.: Argamo, Nawadih, Bokaro
12	Construction Of RCC Drain With Cover in 5th Km For Telidih Vikarmdih West Bengal Boarder Road (Total Length 15.82 Km) for The Year 2024-25 under Road Division, Bokaro		55.00	-do-	40.13	29.01.2025/ 19 F2 of 2024-25	10.04	25.02	45%	28.03.2025	Anjani Putra Enterprises, Add.: Tirla, Balak Block, Bagodar, Giridih, Jharkhand
13	Renovation, Furnishing and Beautification work of Inspection Bungalow Petarwar for the Year 2024-25	-	100.00	-do-	78.86	20.01.2025/ 18 F2 of 2024-25	15.00	19.02	25%	19.07.2025	M/S Binit Enterprises, Mahendra Kashyap, Vill. Benga, Near Durga Mandir, P.O. - Uttasara, P.S.- Petarwar, Bokaro
13	<b>Bokaro Non plan</b>		<b>465.00</b>		<b>367.92</b>		<b>204.19</b>				

**Vivekadhin**

1	Clearing Grubbing, Maintenance of earthen shoulder and Restoration work of Dismantled Portion Road at Kathara in Chandrapura Bhandaridih Phusro Kathara Gomia (km 29 to km 36.296) Road under Road Division, Bokaro for the year 2024-25 (Under Vivekadhin)		35.00	16.08.2024/3378(S) of Deputy Secretary, RCD, Jharkhand, Ranchi	2.49	10.09.24/ 01 F2 of 2024-25	2.49	100.00	100%	24.09.2024	M/S Sanjay Kumar Gupta, 1637, Block Colony, Phusro Naya Road, P.S.- Bermo, Phusro, Bokaro, Jharkhand- 829144
---	---	--	-------	--	------	-------------------------------	------	--------	------	------------	--

State Non-Plan Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Restoration Work in Lalpania More (Petarwar - Gomia Road) To Jageshwar Bihar Road under Road Division Bokaro for the Year 2024-25 (Under Vivekadhin)				2.49	05.10.2024 / 02 F2 of 2024-25	2.49	99.92	100%	19.10.2024	Shri Vishnu Traders, Qr. No. 1-011, Street 9, Sector 2/C, Bokaro Steel City, Bokaro, Jharkhand - 827001
3	CLEANING, GRUBBING ROAD OF SECTOR 11 TO TELMACHO BRIDGE AND CLEANING OF CHOAKED BRIDGE VENT OVER IZARI RIVER AT CH 8.500 KM IN CHAS CHANDANKIYARI RAGHUNATHPUR ROAD UNDER ROAD DIVISION BOKARO FOR THE YEAR 2024-25 (Under Vivekadhin).				2.48	09.12.2024 / 14 F2 of 2024-25	2.48	99.95	100%	24.12.2024	Shri Vishnu Traders, Qr. No. 1-011, Street 9, Sector 2/C, Bokaro Steel City, Bokaro, Jharkhand - 827001
4	Emergent Repair work of Executive Engineer Residence, Sector 1/B under Road Division, Bokaro for the year 2024-25 (Under Vivekadhin)				2.47	14.12.2024 / 15 F2 of 2024-25	2.46	99.95	100%	23.12.2024	Sitaram Mahatha, Vill.- Bandhgora, P.O. - Satapur, Pindrajora, Bokaro
5	Restoration work of Junction of BTPS Bermo Road in Chandrapura Bhndaridih Phusro Kathara Gomia Road (km 13 to km 24) for the year 2024-25 under Road Division, Bokaro (Under Vivekadhin)				2.50	04.01.2025 / 16 F2 of 2024-25	2.50	100.00	100%	13.01.2025	M/S Sanjay Kumar Gupta, 1637, Block Colony, Phusro Naya Road, P.S.- Bermo, Phusro, Bokaro, Jharkhand- 829144
6	Restoration work in Dumari - Nawadih - Bermo Road under Road Division, Bokaro for the year 2024-25 (Under Vivekadhin)				2.24	30.01.2025 / 20 F2 of 2024-25	2.24	99.95	100%	08.02.2025	M/S Prakash Enterprises, C/o- Baleshwar Mahato, Mundratand, Chirudih, Nawadih, Bokaro
7	Restoration work in Dantu-Kathara Road under Road Division, Bokaro for the year 2024-25 (Under Vivekadhin)				2.20	01.02.2025 / 21 F2 of 2024-25	2.19	99.58	100%	10.02.2025	M/S A. S. Construction, Dhori Staff Quarter, Dhori, Bermo, Bokaro
8	Emergent Work of providing fixing and fitting of expansion joint of Bridge (in km 10th) and flank maintenance of Mamarkuder - Barmasia - West Bengal Boarder Road (Total Length 17.20 KM) under Road Division, Bokaro for the year 2024-25 (Under Vivekadhin)				2.49	10.02.2025 / 22 F2 of 2024-25	2.48	99.74	100%	19.02.2025	Ambuj Kumar Mahatha, Bandhgora, Satapur, Pindrajora, Bokaro

State Non-Plan Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Restoration work of Petarwar-Kasmar link Road under road division Bokaro for the year 2024-25.				6.14	13.02.2025 / 23 F2 of 2024-25	6.14	99.96	100%	27.02.2025	M/S Padma Enterprises, Prop. Shashi Bhushan Mahto, Bandhdih, Jaridih, Bokaro
10	Road Safety Work in Jaridih Link Road under Road Division, Bokaro for the year 2024-25 (Under Vivekadhin)				2.17	15.02.2025 / 24 F2 of 2024-25	2.17	100.00	100%	24.02.2025	Ambuj Kumar Mahatha, Bandhgora, Satampur, Pindrajora, Bokaro
11	Road Safety Work in Chandrapura Barrier to Jamunia Bridge Road under Road Division, Bokaro for the year 2024-25 (Under Vivekadhin)				2.12	06.03.2025 / 25 F2 of 2024-25	2.12	100.00	100%	15.03.2025	Maa Shanti Paver Blocks and Tiles, Add.: Plot No. 382, Railway Gol Market, Bokaro.
12	Emergent Repair work in Bhandharidih to Tupkadih Road under Road Division Bokaro for the year 2024-25 (Under Vivekadhin).				1.27	10.03.2025 / 26 F2 of 2024-25	1.27	100.00	100%	16.03.2025	Shivam Enterprises, Vill.- Bansimali, Balidih, Bokaro
13	Emergent Repair work of T. More to Harina Road under Road Division Bokaro for the year 2024-25 (Under Vivekadhin).				1.21	12.03.2025 / 27 F2 of 2024-25	1.21	100.00	100%	18.03.2025	Sitaram Mahatha, Vill.- Bandhgora, P.O. - Satampur, Pindrajora, Bokaro
14	Emergent Repair work of Rajrappa Bridge Approach Road under Road Division Bokaro for the year 2024-25 (Under Vivekadhin).				1.25	22.03.2025 / 28 F2 of 2024-25	1.25	99.89	100%	28.03.2025	Shri Vishnu Traders, Qr. No. 1-011, Street 9, Sector 2/C, Bokaro Steel City, Bokaro, Jharkhand - 827001
15	Emergent Repair work of Lohapatti to Chandrapura Road under Road Division Bokaro for the year 2024-25 (Under Vivekadhin).				1.24	22.03.2025 / 29 F2 of 2024-25	1.23	98.70	100%	28.03.2025	M/S Padma Enterprises, Prop. Shashi Bhushan Mahto, Bandhdih, Jaridih, Bokaro
15	<b>Bokaro Vivekadhin</b>		<b>35.00</b>		<b>34.76</b>		<b>34.72</b>				

**Circle : Hazaribagh  
Div : Chatra  
Name of EE-Sri Rakesh Srivastav**

**SPILL OVER**

State Non-Plan Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Renovation work of Asst. Engineer's Quarter Under R.C.D., Road Division, Chatra for the Year 2021-22		50.00	Lt. No. 226(S) dt. 25.01.2022	36.74	01F2 of 2022-23 dt. 02.04.2022	28.89	78.63%	85%	27.09.2022	Sri Suresh Yadav Vill: Tarwagada, PO- Sahi, District: Chatra, Jharkhand - 825403
2	Renovation work of Two Unit Junior Engineer's Quarter Under R.C.D., Road Division, Chatra for the Year 2021-22		50.00	Lt. No. 226(S) dt. 25.01.2022	37.87	12F2/2021-22 dt. 24.03.2022	34.66	91.51%	90%	23.09.2022	Sri Suresh Yadav Vill: Tarwagada, PO- Sahi, District: Chatra, Jharkhand - 825403
3	Construction of RCC Drain (Guard wall) 200m both side in 17th KM of Simariya-Tandwa road under Road division Chatra for the year of 2022-23.		20.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	13.58	17F2/2022-23 dt. 25.01.2023	4.92	36.25%	40%	24.02.2023	Sri Suresh Yadav Vill: Tarwagada, PO- Sahi, District: Chatra, Jharkhand - 825403
4	Ordinary Repair of Simariya - Bagra Road for Year 2023-24 under Non Plan Head (KM 0.00 to 8.975).		30.00	Eic, Jhr, Ranchi Lt. No. 4009(S) dt. 18.08.2023	23.69	10F2 / 2023-04 dt. 07.11.2023	22.36	94.40%	100%	06.01.2024	Om Prakash Sharma Vill- Dari, PO- Edla, PS- Simaria, Dist- Chatra (Jharkhand)
5	Ordinary Repair Of Road from 48th KM of Chauparan Chatra MDR-68 (Vikas Bhawan) to Nagwa Bypass Road under Road Division, Chatra for Year 2023-24		25.00	Eic, Jhr, Ranchi Lt. No. 4009(S) dt. 18.08.2023	19.42	16F2 / 2023-24 dt. 03.12.2023	19.35	99.66%	100%	02.02.2024	Sri Suresh Yadav Vill: Tarwagada, PO- Sahi, District: Chatra, Jharkhand - 825403
6	Repair work of R.C.D., Road Division, Chatra Office Building for the Year 2023-24 (Under Non Plan).		20.00	Eic, Jhr, Ranchi Lt. No. 4009(S) dt. 18.08.2023	19.99	18F2/ 2023-24 dt. 15.12.2023	19.58	97.93%	100%	14.03.2024	Kranti Kumari Vill- Saraiya, Unta, Chatra- 825401 (Jharkhand)

State Non-Plan Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Repair of Quality control Building under R.C.D., Road Division, Chatra (under Non Plan Head).		10.00	Eic, Jhr, Ranchi Lt. No. 4009(S) dt. 18.08.2023	10.00	19F2/ 2023-24 dt. 15.12.2023	9.31	93.09%	100%	14.02.2024	Ravish Chandra Old Petrol Pump, Chatra
8	Painting and Beautification work for Itkhori Mahotsav 2024 under R.C.D., Road Division, Chatra for the Year 2023-24 (Non Plan Head)		15.00	Eic, Jhr, Ranchi Lt. No. 4009(S) dt. 18.08.2023	15.00	20F2/ 2023-24 dt. 15.12.2023	14.94	99.58%	100%	29.01.2024	Sonali Kumari D/O Kailash Singh Vill- Kanchanpur, PO, Pathra, District- Chatra- Jharkhand
9	Repair & Painting work of KM posts & culverts of different Roads under Road Division, Chatra for the Year 2023-24 (Non Plan Head).		25.00	Eic, Jhr, Ranchi Lt. No. 4009(S) dt. 18.08.2023	15.39	17F2/ 2023-24 dt. 22.11.2024	4.40	28.60%	30%	21.01.2024	Sunil Kumar Adarsh Nagar, Chatra
<b>9</b>	<b>Chatra Spill Over</b>	<b>0.00</b>	<b>245.00</b>		<b>191.68</b>		<b>158.40</b>				

**Non Plan**

1	Ordinary Repair work of Chatra Bus Stand (NH-100) to Chauparan-Chatra (MDR-66)-Nagwa Bypass Road from R.C.D., Road Division, Chatra.		95.00	Eng. In Chief Vide Lt. No. 3897(S) dt. 19.09.2024	85.41	07F2/202425 dt. 14.10.2024	75.69	88.63%	80%	13.12.2024	M/s SR Construction BN College Road Hamidganj, Daltonganj, Palamu
2	Ordinary Repair work of Hazaribagh-Katkamsandi- Chatra road under Road Division, Chatra for the Year - 2024-25		50.00		49.90	10F2/2024-25	49.64	99.48%	100%	28.01.2025	Rajesh Kumar Saw Vill- Gangpur, PO- Gangpur, Dist- Chatra (Jharkhand)
3	Ordinary Repair work of Hunterganj-Kauleshwari Mandir Road under Road Division, Chatra for the Year - 2024-25		50.00		44.46	09F2/2024-25	0.00	0.00%	15%	28.01.2025	Abhishek Rajan Saketpuri, Hazaribagh
4	Ordinary Repair work of Vikash Bhwan-Nagwan Bypass Rod under Road Division, Chatra for the Year - 2024-25		40.00		40.00	11F2/2024-25	38.24	95.60%	100%	28.01.2025	PVR Brothers No. 59 Awwal Mohalla, Chatra
5	Ordinary repair work of Nimakatu-Kawra Road under Road Division, Chatra for Year 2024-25.		50.00		0.00	12F2/ 2024-25 dt. 29.12.2024	0.00	—	10%	28.02.2025	Binod Kumar Yadav Vill- Pratappur, Chatra
6	Special repair work of Saradu river Bridge in 6th Km. at Tandwa Bariyatu road under Road Division, Chatra for Year 2024-25		25.00		24.96	08F2/2024-25	24.10	96.55%	100%	25.01.2025	Jyotish Kumar Singh Awal Muhalla, Court Road, Chatra
<b>6</b>	<b>Chatra Non Plan</b>	<b>0.00</b>	<b>310.00</b>		<b>244.72</b>		<b>187.67</b>				

State Non-Plan Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Hazaribagh  
Div : Dhanbad  
Name of EE-Sri Mithilesh Kumar**

**SPILL OVER**

1	Ordinary repair work in Km 0.00 to Km 1.10 of Bus stand to Housing colony road under Non plan head for the year 2023-24.	1.10	10.00	4009(S) Dt.- 18.08.2023	9.76	29 F2/2023-24 Dt.- 13.10.2023	9.76	99.99%	100%	12.11.2023	Sri Shiv Pratap Singh
---	--	------	-------	-------------------------	------	-------------------------------	------	--------	------	------------	-----------------------

1	<b>Dhanbad Spill Over</b>	<b>1.10</b>	<b>10.00</b>		<b>9.76</b>		<b>9.76</b>				
---	---------------------------	-------------	--------------	--	-------------	--	-------------	--	--	--	--

1	Ordinary Repair Work Of Telephone Exchange To Joraphatak Main Road (Total Length 1.10km) (MDR 059) Road Under Non Plan Head For The Year 2024-25	1.10	8.00	<u>3897 (S)</u> Dt.- 19.09.2024	7.96	<u>03 F2/2024-25</u> 07.10.2024	7.89	99.13%	100%	20.11.2024	Mithila Traders, Dhanbad
2	Ordinary Repair Work Of NH 32 Old (Hatia More) Golf Ground Stadium- Kala Bhawan- (Shramik Chowk Barwadda) Road In Km 0.00 To 1.525 Under Non Plan Head For The Year 2024-25.	1.53	20.00	<u>3897 (S)</u> Dt.- 19.09.2024	20.00	<u>04 F2/2024-25</u> 09.10.2024	19.96	99.83%	100%	08.12.2024	M/s Indra Enterprises, Dhanbad
3	Ordinary Repair Work in Central Excise to Hirapur road via Awaj Press (Total Length-1.70 KM) under non plan head for the year 2024-25	1.70	10.00	<u>3897 (S)</u> Dt.- 19.09.2024	9.99	<u>05 F2/2024-25</u> 07.10.2024	9.98	99.90%	100%	20.11.2024	Chhatrapati Enterprises, Dhanbad
4	Ordinary Repair Work of Bhuiphore more to Binod bihari mahto chowk Baliapur road (Length 0.00 to 13.20 Km) under non plan head for the year 2024-25	13.20	40.00	<u>3897 (S)</u> Dt.- 19.09.2024	39.97	<u>06 F2/2024-25</u> 09.10.2024	39.96	99.98%	100%	08.12.2024	Sri Sunil Kr. Rai, Dhanbad
5	Ordinary Repair Work In Khalsa More (Settling Tank ) To RMK-4 Road Under Non Plan Head For The Year 2024-25 .	4.46	15.00	<u>3897 (S)</u> Dt.- 19.09.2024	15.00	<u>07 F2/2024-25</u> 07.10.2024	14.99	99.95%	100%	20.11.2024	Amardeep Kumar, Dhanbad
6	Ordinary Repair Work In Kapuria - Sizua Road Via Bhelatand (Total Length = 5.05 Km) Under Non Plan Head For The Year 2024-25.	5.05	10.00	<u>3897 (S)</u> Dt.- 19.09.2024	8.38	<u>08 F2/2024-25</u> 07.10.2024	8.30	99.04%	100%	20.11.2024	Sri Shankar Bhagat, Dhanbad

State Non-Plan Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Ordinary Repair Work In Gobindpur - Mahuda Road (Total Length -33.85km) Under Non Plan Head For The Year 2024-25.	33.85	190.00	<u>3897 (S)</u> Dt.- 19.09.2024	151.04	<u>09 F2/2024-25</u> 10.10.2024	151.04	100%	100%	09.01.2025	M/s Grand Const. Co, Dhanbad.
8	Construction of 01 no. R.C.C. Cross Drain of size 2.00 m x 1.50 m in 2nd Km and R.C.C. Longitudinal Drain in 24th km of Gobindpur - Mahuda road under non plan head for the year 2024-25.	-	36.00	<u>3897 (S)</u> Dt.- 19.09.2024	35.99	<u>10 F2/2024-25</u> 09.10.2024	35.88	99.69%	100%	08.12.2024	M/s Prakash Singh Choudhary, Dhanbad
9	Construction of R.C.C Drain of size 600mm x 700mm in 19th Km of Domanpur - Maniadih - Kolhar more road under non plan head for the year 2024-25.	-	35.00	<u>3897 (S)</u> Dt.- 19.09.2024	34.81	<u>11 F2/2024-25</u> 08.10.2024	34.64	99.51%	100%	21.11.2024	M/s Jagbandhu Sahu, Bokaro
10	Ordinary Repair Work In Bhelatand Malkera Road (Total Length = 4.2 Km) Under Non Plan Head For The Year 2024-25.	4.20	10.00	<u>3897 (S)</u> Dt.- 19.09.2024	7.89	<u>12 F2/2024-25</u> 07.10.2024	7.89	99.99%	100%	20.11.2024	Chhatrapati Enterprises
11	Ordinary repair work of Mugma to Chirkunda (850 m remaining part of 3rd Km in Approach road of RUB ) road under Non plan head in year 2024-25.	0.85	25.00	<u>3897 (S)</u> Dt.- 19.09.2024	19.00	<u>03 F2/2024-25</u> 07.10.2024	18.99	99.95%	100%	06.12.2024	M/s A. K. Enterprises, Dhanbad
12	Ordinary Repair Work Of Bank More To Jorafatak Road Via Old Market Water Tank(Total Length-1.9 Km) Under Non Plan Head For The Year 2024-25	1.90	5.00	<u>3897 (S)</u> Dt.- 19.09.2024	5.00	<u>14 F2/2024-25</u> 07.10.2024	5.00	99.96%	100%	06.11.2024	Parwati Const. & Finance, Dhanbad
13	Ordinary repair work of Sanjay chowk to maithon more (Ch. 0.00Km to Ch. 1.80 Km) road under Non plan head for the year 2024-25.	1.80	10.00	<u>3897 (S)</u> Dt.- 19.09.2024	10.00	<u>15 F2/2024-25</u> 07.10.2024	9.98	99.77%	100%	20.11.2024	Manjur Ansari, Dhanbad
14	Ordinary Repair Of MDR 60(Pwd Road) To Officer Colony Road( In Km 0.00 To Km 1.5) Under Non Plan Head For The Year 2024-25	1.50	10.00	<u>3897 (S)</u> Dt.- 19.09.2024	10.00	<u>21 F2/2024-25</u> 13.12.2024	10.00	100%	100%	26.01.2025	Sri S. B. Rai
15	Day to Day Maintanance and care taker work in Different IB of Road Division Dhanbad Under Non Plan Head For The Year 2024-25	1.50	15.00	<u>3897 (S)</u> Dt.- 19.09.2024	10.81	<u>22 F2/2024-25</u> 14.12.2024	1.59	14.67%	18%	13.12.2025	Sri Sambhu Prasad

State Non-Plan Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Ordinary Repair Work Of Hirapur Hatiya More To Barmasiya Howra Motor Road (Total Length-4.5 Km) Under Non Plan Head For The Year 2024-25	4.50	15.00	<u>3897 (S)</u> Dt.- 19.09.2024	14.91	<u>23 F2/2024-25</u> 14.12.2024	14.84	99.56%	100%	27.01.2025	Sri Sushil Kr. Singh
17	Construction of Drain in Bhuiphore more to Binod bihari mahto chowk Baliapur road (Length 0.00 to 13.20 Km) under non plan head for the year 2024-25	-	98.00	<u>3897 (S)</u> Dt.- 19.09.2024	63.44	<u>24 F2/2024-25</u> 18.01.2025	22.00	34.68%	55%	17.03.2025	M/s Parwez Ahamad Khan
18	Special repair/Furnishing work of Executive Engineer's residence in Road Division Dhanbad under Non plan head for the year 2024-25 .	-	10.00	<u>3897 (S)</u> Dt.- 19.09.2024	9.99	<u>26 F2/2024-25</u> 31.01.2025	9.99	100%	100%	28.02.2025	Sri Anil Kr. Suman
19	Furnitshing work for Inspection Bungalow, Road Division Dhanbad under Non plan head for the year 2024-25 .	-	10.00	<u>3897 (S)</u> Dt.- 19.09.2024	9.99	<u>28 F2/2024-25</u> 05.02.2025	9.99	99.99%	100%	04.03.2025	MD Shakil Ahamad
20	Furniture and other logistic work for the office of Executive Engineer Road Division Dhanbad under Non plan head for the year 2024-25 .	-	10.00	<u>3897 (S)</u> Dt.- 19.09.2024	10.00	<u>29 F2/2024-25</u> 05.02.2025	9.98	99.89%	100%	04.03.2025	Sri Amardeep Kumar
20	<b>Dhanbad Non Plan</b>	<b>77.14</b>	<b>582.00</b>		<b>494.15</b>		<b>442.88</b>				

**VIVEKADHIN**

1	Emergent repair work of Govindpur to Mahuda Road from 0.00 km to 8.00 km & from 22.00 km to 33.00 km under Vivekadhin Head for the year 2024-25.	-	40.00	3378 (S) WE 16.08.2024	2.49	1 F2/2024-25 13.09.2024	2.49	99.92%	100%	27.09.2024	Mithla Treaders
2	Installation of modular speed breakers near different road junction meeting NH-2 under vivekadhin head for the year 2024-25	-	40.00	3378 (S) WE 16.08.2024	2.49	02 F2/2024-25 05.10.2024	2.49	100%	100%	11.10.2024	Praveen Kumar
3	Installation of modular speed breakers near different road junction under vivekadhin head for the year 2024-25	-	40.00	3378 (S) WE 16.08.2024	2.49	16 F2/2024-25 14.10.2024	2.49	100%	100%	20.10.2024	Chandrashekhar Singh
4	Emergent repair work of Jamtara Nirsa via Birgram Road (Ch.- 15.27 KM to Ch.- 24.00 KM, Total Length- 8.70KM) under Non Plan (Vivekadhin) Head for the year 2024-25.	8.70	40.00	3378 (S) WE 16.08.2024	2.50	18 F2/2024-25 15.10.2024	2.50	100%	100%	29.10.2024	Pradyot Kumar

State Non-Plan Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Emergent Repair Work OF the Boundary wall and Campus of residence of Assistant Engineer 2 and the Inspection Bunglow Dhanbad under Vivekadhin head for the year 2024-2025	-	40.00	3378 (S) WE 16.08.2024	2.50	19 F2/2024-25 15.10.2024	2.50	100%	100%	29.10.2024	Upendra Kr. Yadav
6	Emergent repair work of Govindpur-Baliapur- Sindri Road from 12.00 km to 22.00 km Total Length- 10.00KM under Vivekadhin Head for the year 2024-25.	10.00	40.00	3378 (S) WE 16.08.2024	2.50	25 F2/2024-25 21.01.2025	2.50	99.90%	100%	04.02.2025	Anil Kr. Suman
7	Emergent repair work of Govindpur-Tundi-Giridih Road (Ch. 0.00 Km to Ch. 10.00Km, total length- 10.00Km) under non plan (vivekadhin) Head for the year 2024-25.	10.00	40.00	3378 (S) WE 16.08.2024	2.49	30 F2/2024-25 10.02.2025	2.48	99.41%	100%	16.02.2025	MD Shakil Ahmad
8	Emergent repair work of Chirki-Palma-Rajganj Road (Ch.0.00 Km to Ch.6.50 Km, total length-6.50 Km) under non plan (vivekadhin) Head for the year 2024-25.	6.50	40.00	3378 (S) WE 16.08.2024	2.50	31 F2/2024-25 20.02.2025	2.48	99.29%	100%	01.03.2025	Arvind Kumar
9	Emergent repair work of Kanchandih-Poddardih-Shankardih Road (Ch. 0.00Km to Ch. 8.00km under non plan (vivekadhin) Head for the year 2024-25.	8.00	40.00	3378 (S) WE 16.08.2024	2.50	32 F2/2024-25 25.02.2025	2.50	99.86%	100%	03.03.2025	Sri Rajendra Rawani
10	Emergent repair work of Govindpur-Baliapur Road (Ch. 0.00Km to Ch. 8.00Km, total length- 8.00Km) under non plan (vivekadhin) Head for the year 2024-25.	8.00	40.00	3378 (S) WE 16.08.2024	2.50	33 F2/2024-25 27.02.2025	2.48	99.52%	100%	05.03.2025	Shubham Shekhar
11	Emergent repair work of Baliapur-Patlabari Road under non plan (vivekadhin) Head for the year 2024-25.	-	40.00	3378 (S) WE 16.08.2024	2.50	34 F2/2024-25 07.03.2025	2.49	99.71%	100%	13.03.2025	Sirazul Ansari
12	Emergent repair work of Govindpur-Tundi-Giridih Road (Ch. 11.00 Km to Ch. 20.00Km under non plan (vivekadhin) Head for the year 2024-25.	9.00	40.00	3378 (S) WE 16.08.2024	2.50	35 F2/2024-25 08.03.2025	2.49	99.84%	100%	14.03.2025	Umesh Prasad

State Non-Plan Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Emergent repair work of Kanchandih-Poddardih-Shankardih Road (Ch. 8.00Km to Ch. 12.00km under non plan (vivekadhin) Head for the year 2024-25.	4.00	40.00	3378 (S) WE 16.08.2024	2.49	36 F2/2024-25 08.03.2025	2.48	99.54%	100%	14.03.2025	Tarun Kr. Singh
14	Emergent repair work of Bhuiphore Baliapur Road to old NH-32 via Vastu Bihar Colony Kola Kushma Dhanbad road (Ch. 0.00Km to Ch. 2.30km under non plan (vivekadhin) Head for the year 2024-25.	2.30	40.00	3378 (S) WE 16.08.2024	2.49	37 F2/2024-25 18.03.2025	2.49	99.92%	100%	18.03.2025	Sri Sunil Kr. Rai
15	Construction of Brick Masonary Drain of size 0.45 m X 0.45m in 2nd KM of Baliapur Sindri Agriculture Road under vivekadhin madh for the year 2024-25.	-	40.00	3378 (S) WE 16.08.2024	2.50	38 F2/2024-25 19.03.2025	2.50	99.89%	100%	25.03.20.25	Saket Agency
16	Emergent repair work of Kanchandih-Poddardih-Shankardih Road (Ch. 12.00Km to Ch.23.00km under non plan (vivekadhin) Head for the year 2024-25.	11.00	40.00	3378 (S) WE 16.08.2024	2.50	39 F2/2024-25 25.03.2025	2.50	100%	100%	31.03.2025	S.B. Rai
16	<b>Dhanbad Viveka.</b>	<b>77.50</b>	<b>640.00</b>		<b>39.93</b>		<b>39.85</b>				
37	<b>Dhanbad SP, NP, Vivek.</b>	<b>155.74</b>	<b>1232.00</b>		<b>543.85</b>		<b>492.49</b>				

**Circle : Hazaribagh**  
**Div : Giridih**  
**Name of EE-Sri Ram Bilash Singh**

**Spill Over**

1	Construction of 200M Wearing Coat and Expansion Joint in High Level Bridge in 14th Km. of Dwarpahri-Karmatand Road for the year 2023-24		80.00	Engineer In Chief, RCD, Ranchi Letter No. 4009(S) Dt. 18.08.2023	55.90	17F2 of 2023-24 dt. 12.01.2024	55.89	100%		11.04.2024	Sri Vishal Kumar Bhaskar, Latehar.
---	---	--	-------	---	-------	-----------------------------------	-------	------	--	------------	---------------------------------------

1 **Giridih SP** **80.00** **55.90** **55.89**

**Non Plan**

State Non-Plan Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Ordinary Repair work in Jamua-Kharagdiha-Chatro-Sarwan Road in Km. 0.0 to 23.60 For the Year 2024-25 under Road Division Giridih		10.00	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 3897(S) Dt. 19.09.2024	10.00	05 F2 of 2024-25 Dt. 09.10.2024	9.97	#####	100%	08.12.2024	AD ENGINEERING AND CONSTRUCTION, Bishanpur, Pachamba, Giridih
2	Construction of Drain in Giridih-Gandey-Narayanpur-Jamtara Road under RCD, Road Division, Giridih For the Year 2024-25		50.00	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 3897(S) Dt. 19.09.2024	35.20	10 F2 of 2024-25 Dt. 14.10.2024	35.20	#####	100%	13.01.2025	Kajal Ranjan, Chiraiyaghat, Giridih.
3	Construction of Drain and Drain Cover of Bagodih to Jhutha Aam in (Total length = 13.8km) Under Road Division, Giridih For the year of 2024-25		24.00	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 3897(S) Dt. 19.09.2024	18.13	06 F2 of 2024-25 Dt. 09.10.2024	18.13	#####	100%	08.01.2025	AD ENGINEERING AND CONSTRUCTION, Bishanpur, Pachamba, Giridih
4	Renovtion of the Executive Engineer's Residence, Road Construction Department, Road Division, Giridih For the Year 2024-25		10.00	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 3897(S) Dt. 19.09.2024	10.00	07 F2 of 2024-25 Dt. 09.10.2024	10.00	#####	100%	08.11.2024	AD ENGINEERING AND CONSTRUCTION, Bishanpur, Pachamba, Giridih
5	Renovation Of Quality Control Unit Under Rcd Road Division, Giridih, Under Non Plan For The Year 2024-25		40.00	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 3897(S) Dt. 19.09.2024	28.44	09 F2 of 2024-25 Dt. 14.10.2024	27.63	#####	100%	13.02.2025	AD ENGINEERING AND CONSTRUCTION, Bishanpur, Pachamba, Giridih
6	Special Repair Work & Guard Wall in Pataldih-Deori-Gawan-Satgawan Road in Km. 34 at Bridge Approach for the Year 2024-25 under Road Division Giridih.		125.00	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 3897(S) Dt. 19.09.2024	90.90	15 F2 of 2024-25 Dt. 09.01.2025	90.65	#####	100%	22.02.2025	Sri Ram Construction, Gumgi, Giridih.
7	Special Repair work in Pataldih-Deori-Gawan-Satgawan (Old Alignment) Road in Km. 33 to Km. 34 for the Yr. 2024-2025 under Road Division Giridih		50.00	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 3897(S) Dt. 19.09.2024	38.68	20 F2 of 2024-25 Dt. 06.02.2025	37.96	#####	100%	05.05.2025	Sri Sikander Yadav, Chandatand, Gumgi, Singho, Giridih

State Non-Plan Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Ordinary Repair Work in Tisri-Thansingdih-Kowakol Road in Km. 1, 2, 3, 5, 6, 7, 8, 28, 29 & 30 for the year 2024-25 under Road Division Giridih.		55.00	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 3897(S) Dt. 19.09.2024	43.89	14 F2 of 2024-25 Dt. 04.01.2025	43.82	#####	100%	03.04.2025	Sri Pintu Kumar, Narotand, Lokay, Giridih.
9	Renovation work of Jamua Inspection Building at Giridih Dist.For the Year of 2024-25		25.00	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 3897(S) Dt. 19.09.2024	23.37	22 F2 of 2024-25 Dt. 04.01.2025	22.94	#####	100%	03.04.2025	AD ENGINEERING AND CONSTRUCTION, Bishanpur, Pachamba, Giridih
10	Emergent Repair and Furniture Buying for Divisional Office RCD, Giridih for the year 2024-2025		25.00	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 3897(S) Dt. 19.09.2024	24.97	23 F2 of 2024-25 Dt. 04.01.2025	24.97	#####	100%	03.04.2025	Sri Amit Kumar Gupta, Purnadih, Tundi, Dhanbad.
10	<b>Giridih Non Plan</b>		<b>414.00</b>	<b>0.00</b>	<b>323.58</b>	<b>0.00</b>	<b>321.26</b>				

**Vivekadhin**

1	Pot Filling & Flank Repair in Giridih-Jamua Road in Km. 6(part), 7 & 8 for the year 2024-2025 (under vivekadhin)		2.50	E.E., RCD, Giridih Dt. 31.08.2024	2.49	01 F2 of 2024-25 Dt. 05.09.2024	2.49	100%	100%	12.09.2024	A.D Engineering & Construction, Giridih
2	Bush Cutting and Flank Repair in Pataldih-Deori-Gawan-Satgawan Road in Km. 13(part) to 42(part) for the year 2024-25 under Road Division, Giridih (under vivekadhin).		2.50	E.E., RCD, Giridih Dt. 06.09.2024	2.50	02 F2 of 2024-25 Dt. 12.09.2024	2.50	100%	100%	19.09.2024	Sri Sikandar Yadav, Giridih
3	Bush cutting, Stripping excess soil, Earth Filling & GSB work in Kharagdiha-Khijuri Road under Vivekadhin for the year 2024-2025 (under vivekadhin).		2.50	E.E., RCD, Giridih Dt. 12.09.2024	2.50	03 F2 of 2024-25 Dt. 21.09.2024	2.50	100%	100%	28.09.2024	Sri Binod Kumar Yadav, Giridih
4	Bush Cutting, Stripping Excess Soil, Earth filling & Embankment work in Giridih-Jamua Road for the year 2024-25 Under Road Division, Giridih (under vivekadhin).		2.50	E.E., RCD, Giridih Dt. 25.09.2024	2.50	04 F2 of 2024-25 Dt. 01.10.2024	2.50	100%	100%	08.10.2024	Sri Piyush Kumar, Giridih

State Non-Plan Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Dust Filling in Side abutment of ushri bridge and bush cutting in power house to college more road 2024-2025 Under Road Division Giridih (under vivekadhin)		2.50	E.E., RCD, Giridih Dt. 27.09.2024	2.50	08 F2 of 2024-25 Dt. 09.10.2024	2.50	100%	100%	16.10.2024	Sri Sanjay kumar chourasiya, Giridih
6	Bush cutting and earth filling work of Tishri-Thansingdih-Kowakol Road under road Division, Giridih for the year 2024-25 (under Vivekadhin)		2.50	E.E., RCD, Giridih Dt. 28.12.2024	2.50	13 F2 of 2024-25 Dt. 03.01.2025	2.50		100%	10.01.2025	Sri Piyush Kumar, Giridih
7	Flank Repair of Dabarsaini to Jorasankh Road in Km. 9.0 to 16.0 for the year 2024-2025 (under Vivekadhin)		2.50	E.E., RCD, Giridih Dt. 27.01.2025	2.50	19 F2 of 2024-25 Dt. 04.02.2025	2.50		100%	11.02.2025	A.D Engineering & Construction, Giridih
8	Repairs to Pot-Holes of different Roads and Road Marking, Ground Levelling at Jhanda maidan, Giridih on the occasion of republic Day (26th January 2025) for the year 2024-25 (under Vivekadhin)		2.50	E.E., RCD, Giridih Dt. 22.01.2025	2.50	18 F2 of 2024-25 Dt. 25.01.2025	2.49		100%	31.01.2025	Sri Piyush Kumar, Giridih
9	Road Safety work in Difference Road under Road Sub Division, Giridih-I for the year 2024-25 (under Vivekadhin)		2.50	E.E., RCD, Giridih Dt. 10.02.2025	2.47	21 F2 of 2024-25 Dt. 19.02.2025	2.47		100%	26.02.2025	Sri Piyush Kumar, Giridih
10	Flank Repair of Dabarsaini to Jorasankh Road in Km. 0.0 to 8.0 for the year 2024-2025 (under Vivekadhin)		2.50	E.E., RCD, Giridih Dt. 11.01.2025	2.50	17 F2 of 2024-25 Dt. 18.01.2025	2.50		100%	25.01.2025	A.D Engineering & Construction, Giridih
11	Emergent Repair Work of Jungle cutting and maintainance of earthen shoulder work of power house to college more road via old ushri bridge (total length 2.40 Km.) for the year of 2024-25 (under vivekadhin)		2.50	E.E., RCD, Giridih Dt. 06.12.2024	2.49	12 F2 of 2024-25 Dt. 11.12.2024	2.49		100%	18.12.2024	A.D Engineering & Construction, Giridih
12	Road Maintanance of Jungle cutting and stripping of excess soil from the road shoulder of Giridih-Jamua road (SH-13) from Km. 0.0 to 35.0 for the year 2024-25 (under vivekadhin)		2.50	E.E., RCD, Giridih Dt. 28.11.2024	2.49	11 F2 of 2024-25 Dt. 05.12.2024	2.49		100%	12.12.2024	Sri Piyush Kumar, Giridih

State Non-Plan Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Crash Barrier installation Near Damage Crash Barrier (Due to Road Accident) in Giridih-Gandey-Narayanpur-Jamtara Road under Road Divisin Giridih for the year 2024-25 9under vivekadhin)		2.50	E.E., RCD, Giridih Dt. 03.03.2025	2.49	24 F2 of 2024-25 Dt. 06.03.2025	2.49		100%	12.03.2025	A.D Engineering & Construction, Giridih
14	Bush cutting, stripping excess soil, Earth filling & Embankment work in Pachamba-Jamua Road (Km. 10th to 15th) For The Year 2024-25 (Under Vivekadhin)		2.50	E.E., RCD, Giridih Dt. 15.03.2025	2.49	26 F2 of 2024-25 Dt. 20.03.2025	2.49		100%	26.03.2025	Sri Piyush Kumar, Chiriyaghat Road, Barmasiya, Giridih
15	Bush cutting flank repairing and stripping excess soil, Earth filling & Embankment work in Pachamba-Jamua Road (Km. 4th to 10th) For The Year 2024-25 (Under Vivekadhin)		2.50	E.E., RCD, Giridih Dt. 08.03.2025	2.49	25 F2 of 2024-25 Dt. 12.03.2025	2.49		100%	19.03.2025	Sri Damodar Prasad yadav, Kumhargadiya, Bajto, Giridih
15	Giridih Vivekadhin		37.50	0.00	37.42	0.00	37.41				
26	Giridih SP, NP, Viveka.	0.00	531.50	0.00	416.90	0.00	414.57				

**Circle : Hazaribagh**  
**Div : Koderma**  
**Name of EE-Sri Barun Kumar**

**Spill Over**

1	Day to day maintainence work in IB and Office for the year 2023-2024		10.00	Dt-11.01.2024 Lt No-125(s)	10.00	Dt-19.02.2024 Ref No- 20F2 of 2023-24	9.35	100%	100%	18.02.2025	M/s Ranjeet Kumar, Nawada Basti, Ward No-01, Jhumri Telaiya, Koderma
1	<b>Koderma Spill Over</b>	<b>0.00</b>	<b>10.00</b>				<b>9.35</b>				

**Non Plan**

State Non-Plan Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Clearing and Grubbing road land in Pataldih- Deori- Gawan- Satgawan Road (MDR-84) from Km 0.00 to 30.567 Km (Total Length =30.567 km) under Road Division Koderma for the F.Y. 2024-25 ( under Vivekadhin )	30.567	50.00	Dt-16.08.2024 Lt No-3378(s)	2.50	Dt-26.07.2024 Ref No- 01F2 of 2024-25	2.49	100%	100%	04.08.2024	Manjay Kumar, Vaishali Press Gali No-1, Jhumari Telaiya, Koderma
2	Restoration of traffic on Bagitand-Lokai Road (Total Length 2.88 KM.) for the Year 2024-25	2.88			2.49	Dt-30.07.2024 Ref No- 02F2 of 2024-25	2.49	100%	100%	08.08.2024	Balram Bharti, Vill-Nawadih, P.O.-Domchanch Bazar, Dist.-Koderma.
3	Clearing and Guubbing road land in Doranda-sankh-Vendro-Patna Road from km. 0.00 to 22.4 (Total length 22.4 km) under Road division Koderma for the Year 2024-25	22.40			2.49	Dt-30.07.2024 Ref No- 03F2 of 2024-25	2.48	100%	100%	09.08.2024	Ajay Kumar Yadav, Gram-Gairagi, Mahugain, Markacho, Koderma, Jharkhand-825318
4	Emergent Traffic Restoration in Doranda- Sankh- Vendro- Patna Road (MDR-114) from Km 0.00 to 22.40 (Total Length =22.40km) under Road Division, Koderma for the Year 2024-25 ( Under Vivekadhin )	22.40			9.05	Dt-26.09.2024 Ref No- 04F2 of 2024-25	8.60	95%	100%	24.11.2024	Manjay Kumar, Vaishali Press Gali No-1, Jhumari Telaiya, Koderma
5	Emergent Traffic Restoration in Pataldih- Deori- Gawan- Satgawan Road (MDR-84) from Km 0.00 to 30.567 Km (Total Length =30.567 km) under Road Division Koderma for the F.Y. 2024-25 ( Under Vivekadhin )	30.567			6.42	Dt-01.10.2024 Ref No- 05F2 of 2024-25	6.34	99%	100%	30.11.2024	Ashok Yadav, Bela,P.O-Murukmanai, PS-Markacho,Koderma

State Non-Plan Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Restoration of flank and jungle clearance in Beko to Makhmargo Road From 0.00 to 11.650 km for the Year 2024-25 in the state of Jharkhand.	11.650			2.50	Dt-09.10.2024 Ref No- 12F2 of 2024-25	2.50	100%	100%	18.10.2024	Kalyani Construction, 324, Asnabad, Chhat Talab Road, Jhumari Telaiya, Koderma.
7	Painting work of road side tree, culverts, installation and painting of kilometre stone in Doranda- Sankh-Vendro- Patna road (Total Length =22.40 Km) under Road division Koderma for year 2024-25	22.400	50.00	Dt-16.08.2024 Lt No-3378(s)	2.47	Dt-02.01.2025 Ref No- 22F2 of 2024-25	2.47	98%	100%	21.01.2025	Ashok Yadav, Bela,P.O-Murukmanai, PS-Markacho,Koderma
8	Restoration of traffic on Basraon link Road (Total Length 5.2 KM.) for the Year 2024-25	5.200			2.46	Dt-25.01.2025 Ref No- 23F2 of 2024-25	2.46	100%	100%	13.02.2025	Manjay Kumar, Vaishali Press Gali No-1, Jhumari Telaiya, Koderma
9	Repair of Retaining wall/Parapet in different road under Road Sub Division Satgawan in Road Division Koderma for the Year 2024-25( under Vivekadhin )				10.27	Dt-28.01.2025 Ref No- 24F2 of 2024-25	10.27	100%	100%	27.02.2025	Maa Kali Tara Enterprises Private Limited,Village-Samaldih Near Samudayik Bhawan, Post-Basodih, PS-Satgawan, Koderma, Jharkhand-825132
10	Repair of Railing on Panchkhero Bridge at Km-44 in Kowar - Koderma Road under Road Division Koderma for the year 2024-25 (Under Vivekadhin)				2.49	Dt-15.02.2025 Ref No- 25F2 of 2024-25	2.49	100%	100%	05.03.2025	R.K Construction, Pratham Kumar Jaiswal, Nawada Basti, Ward No-01, Jhumri Telaiya,Koderma

State Non-Plan Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Repair of Retaining wall/Parapet in Khori-Mahua-Dhanwar-Sariya Road at KM-30 (BARAKAR RIVER) under Road Sub Division Birni in Road Division Koderma for the Year 2024-25 ( under Vivekadhin)				2.47	Dt-27.02.2025 Ref No- 26F2 of 2024-25	2.47	100%	100%	17.03.2025	Kalyani Construction, 324, Asnabad, Chhat Talab Road, Jhumari Telaiya, Koderma.
12	Cautionary board/ safety work in Anantdihi in Kowar-Koderma road for the FY-2024-25				2.49	Dt-05.03.2025 Ref No- 27F2 of 2024-25	2.49	100%	100%	18.03.2025	Mrs. Nilam Devi, Gram-Gairagi, Mahugain, Markacho, Koderma, Jharkhand-825318
13	Repair of Railing on Dasarokhurd river Bridge at Km-53 in Kowar - Koderma Road under Road Division Koderma for the year 2024-25				2.44	Dt-20.03.2025 Ref No- 28F2 of 2024-25	2.43	100%	100%	30.03.2025	Rajesh Kumar Tarway, 58, Shyam Baba Path, Bhalotiya Dharamshala, Jhumari Telaiya
14	Repair and furnishing work in office and boundary wall of Junior Engineer, Road Section, Sariya Located at Sariya for the Year 2024-25		25.00	Dt-19.09.2024 Ref No-3897(s)	24.95	Dt-08.10.2024 Ref No- 06F2 of 2024-25	24.32	98%	100%	07.01.2025	Deepak Kumar Panday, Ashram Road Bishunpur, Near Durga Mandir, Jhumari Telaiya
15	Special Repair of Railing on Octo river Bridge at Km-11 in Tilaiya-Jainagar- Bagro Road under Road Division Koderma for the year 2024-25		10.00	Dt-19.09.2024 Ref No-3897(s)	9.99	Dt-08.10.2024 Ref No- 07F2 of 2024-25	9.96	100%	100%	07.01.2025	Manjay Kumar, Vaishali Press Gali No-1, Jhumari Telaiya, Koderma

State Non-Plan Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Repairing and Furnishing work/ deep boring and boundary repairing work of quarter of Assistant Engineer Road Division, Koderma for the Year 2024-25		15.00	Dt-19.09.2024 Ref No-3897(s)	14.79	Dt-09.10.2024 Ref No- 08F2 of 2024-25	14.77	100%	100%	08.01.2025	Anil Thakur, At-Thakur Mohalla, Gumo Ward No.-20, Jhumari Telaiya, Jharkhand
17	Repairing and furnishing work, deep boring and boundary repairing work of Junior Engineer Quarter under Road Division, Koderma for the Year 2024-25		20.00	Dt-19.09.2024 Ref No-3897(s)	19.94	Dt-09.10.2024 Ref No- 09F2 of 2024-25	19.90	100%	100%	08.01.2025	Ansh Construction, Chitragupta Nagar, Last Cornar, Ward No-22, Jhumari Telaiya, Dist-Koderma.
18	Repair and cleaning of drain in different roads in Koderma division under road division Koderma for the year 2024-25		20.00	Dt-19.09.2024 Ref No-3897(s)	19.96	Dt-09.10.2024 Ref No- 10F2 of 2024-25	19.87	100%	100%	08.01.2025	Nawal Kishore Rai, Chitragupta Nagar, Jhumari Telaiya, Koderma.
19	Extra widening and safety work in Lohasikadh in Kowar-Koderma road for the FY-2024-25		22.00	Dt-19.09.2024 Ref No-3897(s)	21.99	Dt-09.10.2024 Ref No- 11F2 of 2024-25	21.92	100%	100%	08.01.2025	Kalyani Constructions, 324, Asnabad, Chhat Talab Road,Jhumari Telaiya, Koderma
20	Maintenance and furnishing work in office & residence of JE Road Section, Domchanch-2 for the Year 2024-25		25.00	Dt-19.09.2024 Ref No-3897(s)	25.00	Dt-09.10.2024 Ref No- 13F2 of 2024-25	24.99	100%	100%	08.01.2025	Balram Bharti, Vill-Nawadih, P.O.-Domchanch Bazar, Dist.-Koderma.

State Non-Plan Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
21	Renovation of Office cum Quarter of Junior Engineer Road Section Rajdhanwar under Road Division Koderma for the Year 2024-25		15.00	Dt-19.09.2024 Ref No-3897(s)	13.62	Dt-09.10.2024 Ref No- 14F2 of 2024-25	13.60	100%	100%	08.01.2025	Janardan Kumar, 6, Gadi, Thana No-160, PO-Padariya, PS- Markacho, Dist-Koderma-825318
22	Ordinary Repair Work in Rajauli-Chandwara-Barhi Road (Total Length = 2.90KM) (SUBHASH CHOWK to MAHARANA PRATAP CHOWK) under Road Division Koderma for the Year 2024-25		40.00	Dt-19.09.2024 Ref No-3897(s)	39.95	Dt-09.10.2024 Ref No- 15F2 of 2024-25	34.71	100%	100%	08.01.2025	Rajesh Kumar Tarway, 58, Shyam Baba Path, Bhalotiya Dharamshala, Jhumari Telaiya
23	Repair work of 5th km bridge in Domchanch-Dodhakola-Sapahi-Faguni road for the FY-2024-25		30.00	Dt-19.09.2024 Ref No-3897(s)	29.76	Dt-09.10.2024 Ref No- 16F2 of 2024-25	29.74	100%	100%	08.01.2025	Ajay Kumar Yadav, Gram-Gairagi, Mahugain, Markacho, Koderma, Jharkhand-825318
24	Ordinary Repair Work in Baghitand - Lokai Road (Total Length = 2.88KM) under Road Division Koderma for the Year 2024-25	2.88	75.00	Dt-19.09.2024 Ref No-3897(s)	58.50	Dt-15.10.2024 Ref No- 17F2 of 2024-25	48.77	100%	100%	28.11.2024	Raju Kumar, 58, Shyam Baba Path, Bhalotiya Dharamshala, Jhumari Telaiya
25	REPAIR AND FURNISHING QUALITY CONTROL OFFICE, KODERMA CUM LABORATORY UNDER ROAD DIVISION		10.00	Dt-19.09.2024 Ref No-3897(s)	5.83	Dt-19.12.2024 Ref No- 18F2 of 2024-25	5.83	100%	100%	15.02.2025	Rupesh Kumar Singh, Asnabad, Near M.P. School, Jhumari Telaiya, Dist
26	Felling and Transportation of Dry Trees work under Road Division , Koderma for the Year 2024-25		15.00	Dt-19.09.2024 Ref No-3897(s)	7.98	Dt-27.12.2024 Ref No- 19F2 of 2024-25	0.00	0%	0%	26.03.2025	M/s Kaushalesh Mehta, Vill-Phulwariya, P.O- Phulwariya, Dist-Koderma-825418

State Non-Plan Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
27	ORDINARY REPAIR AND FURNISHING ROAD DIVISION, KODERMA CUM COMPUTER OFFICE AND OTHERS FOR THE YEAR OF 2024-25		40.00	Dt-19.09.2024 Ref No-3897(s)	25.56	Dt-31.12.2024 Ref No- 20F2 of 2024-25	25.51	100%	100%	30.03.2025	Pradeep Kumar Pandey, Ranchi-Patna Road , Koderma, Jharkhand-825410
28	SPECIAL REPAIR WORK OF ROAD DIVISION, KODERMA STAFF QUARTER UNDER ROAD DIVISION KODERMA FOR THE YEAR 2024-25		40.00	Dt-19.09.2024 Ref No-3897(s)	25.58	Dt-31.12.2024 Ref No- 20F2 of 2024-25	25.57	100%	100%	30.03.2025	Ajay Kumar Yadav, Gram-Gairagi, Mahugain, Markacho, Koderma, Jharkhand-825318
28	<b>Koderma Non Plan</b>	<b>150.94</b>	<b>502.00</b>		<b>393.94</b>		<b>369.44</b>				
29	<b>Koderma Spill Over &amp; Non Plan</b>	<b>150.94</b>	<b>512.00</b>		<b>393.94</b>		<b>378.79</b>				

**Circle : Hazaribagh**  
**Div :Ramgarh**  
**Name of EE-Sri Rajiv Ranjan Munda**

**SPILL OVER**

1	Construction of RCC Drain in Ormanjhi to Hundrufall Road under Non - Plan Head for the year 2023-24	-	100.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	70.60	16 F2 2023-24 Dt.- 14-11-2023	68.53	100%	98%	12.02.2024	Sunil Kumar Jharkhand
2	Housekeeping work of Divisional Office and Naisarai Inspection Bunglow under Non-Plan Head for the year of 2023-24	-	10.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	10.00	21 F2 2023-24 Dt.- 01-01-2024	10.00	100%	100%	31.12.2024	Aditya Goutam Enterprises Ramgarh, Jharkhand
2	<b>Ramgarh Spill Over</b>		<b>110.00</b>		<b>80.60</b>		<b>78.53</b>				

**Non Plan**

State Non-Plan Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Ordinary Repair Work of Ashok Cinema to Chhattarpur Road in KM 0.00 to 20.10 under Non-Plan Head for the year 2024-25	20.10	25.00	Ltr. No.- 3897(S) Dt.- 19-09-2024	25.00	09 F2 2024-25 Dt.- 05-10-2024	24.96	100%	100%	04-12-24	M/s Shah & Sons Ramgarh, Jharkhand
2	Ordinary Repair Work of Lalpania More via Petarwar- Gomia to Kujju Naya More Road in KM 0.00 to 8.625 under Non-Plan Head for the year 2024-25	8.63	20.00	Ltr. No.- 3897(S) Dt.- 19-09-2024	20.00	10 F2 2024-25 Dt.- 05-10-2024	19.94	100%	100%	04-12-24	M/s Kedar Prasad Ramgarh, Jharkhand
3	Ordinary Repair Work of Sikidri to Kulhi Road in KM 0.00 to 5.10 under Non-Plan Head for the year 2024-25	5.10	20.00	Ltr. No.- 3897(S) Dt.- 19-09-2024	15.88	16 F2 2024-25 Dt.- 14-10-2024	15.86	100%	100%	12-12-24	M/s Ganpati Traders Ranchi, Jharkhand
4	Ordinary Repair Work of Naisarai to Giddi 'A' Road in KM 0.00 to 17.40 under Non-Plan Head for the year 2024-25	17.40	15.00	Ltr. No.- 3897(S) Dt.- 19-09-2024	11.97	22 F2 2024-25 Dt.- 26-12-2024	11.97	100%	100%	25-02-25	M/s Nandi Construction Hazaribagh, Jharkhand
5	Ordinary Repair Work of Saunda 'D' to Urimari Road in KM 0.00 to 13.798 under Non-Plan Head for the year 2024-25	13.80	20.00	Ltr. No.- 3897(S) Dt.- 19-09-2024	15.76	23 F2 2024-25 Dt.- 26-12-2024	12.19	77%	77%	25-02-25	M/s Nandi Construction Hazaribagh, Jharkhand
6	Ordinary Repair Work of Rajrappa to Dhobiyajara Road in KM 0.00 to 11.87 under Non-Plan Head for the year 2024-25	11.87	20.00	Ltr. No.- 3897(S) Dt.- 19-09-2024	16.20	17 F2 2024-25 Dt.- 14-10-2024	16.20	100%	100%	12-12-24	M/s Ganpati Traders Ranchi, Jharkhand
7	Culvert Repairing Work of Gola to Muri Road under Non-Plan Head for the year 2024-25	-	30.00	Ltr. No.- 3897(S) Dt.- 19-09-2024	30.00	12 F2 2024-25 Dt.- 09-10-2024	29.70	100%	100%	07-12-24	M/s Ansh Enterprises Ramgarh, Jharkhand
8	Construction of Drain in Naya More to Chainpur Road near Railway Crossing under Non-Plan Head for the year 2024-25	-	30.00	Ltr. No.- 3897(S) Dt.- 19-09-2024	30.00	11 F2 2024-25 Dt.- 07-10-2024	29.99	100%	100%	05-12-24	M/s Dhanajai Kumar Ranchi, Jharkhand
9	Construction of 4.00 x 5.00 Mtr. Box Culvert in Hesapoda to Kusumdih Road under Non-Plan Head for the year 2024-25	-	75.00	Ltr. No.- 3897(S) Dt.- 19-09-2024	75.00	15 F2 2024-25 Dt.- 10-10-2024	74.81	100%	100%	08-12-24	M/s Elite Power Project & Construction Pvt. Ltd., Ranchi, Jharkhand
10	Ordinary Repair Work of Sandi to Bijuliya from KM 0.00 to 13.00 Road under Non-Plan Head for the year 2024-25	13.00	80.00	Ltr. No.- 3897(S) Dt.- 19-09-2024	60.81	13 F2 2024-25 Dt.- 19-10-2024	60.80	100%	100%	07-12-24	M/s Rajesh Kumar Sharma Ramgarh, Jharkhand

State Non-Plan Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Ordinary Repair Work of Gola to Muri from KM 0.00 to 14.20 Road under Non-Plan Head for the year 2024-25	14.20	100.00	Ltr. No.- 3897(S) Dt.- 19-09-2024	100.00	14 F2 2024-25 Dt.- 09-10-2024	99.90	100%	100%	07-12-24	M/s Siddharth Engicon Pvt. Ltd. Hazaribagh, Jharkhand
12	Road Safety Work at Black Spot/Vulnerable Points in Different Roads under Road Division, Ramgarh for the year 2024-25	-	40.00	Ltr. No.- 3897(S) Dt.- 19-09-2024	23.50	26 F2 2024-25 Dt.- 06-02-2025	23.50	100%	100%	05-03-25	M/s Dhanajai Kumar Ranchi, Jharkhand
13	Housekeeping work of Divisional Office at Ramgarh and Inspection Bungalow at Naisarai under Road Division, Ramgarh for the year 2024-25	-	5.00	Ltr. No.- 3897(S) Dt.- 19-09-2024	5.00	24 F2 2024-25 Dt.- 01-01-2025	1.50	30%	30%	31-12-25	M/s Sahil Construction Ormanjhi, Jharkhand
14	Supply and Fixing of Equipments for Quality Control Unit under Road Division Ramgarh for the year 2024-25	-	2.00	Ltr. No.- 3897(S) Dt.- 19-09-2024	1.95	27 F2 2024-25 Dt.- 18-02-2025	1.95	100%	100%	25-03-25	M/s Allied Trading Agency Ranchi, Jharkhand
<b>14</b>	<b>Ramgarh Non Plan</b>	<b>104.09</b>	<b>482.00</b>		<b>431.07</b>		<b>423.27</b>				

**VIVEKADHIN**

1	Clearing, Stripping Excess Soil and Surface Drain in Sandi to Bijuliya Road under Vivekadhin Head for the Year 2024-25	-			2.40	03 F2 of 2024-25 Dt.- 24-08-2024	2.40	100%	100%	30-08-24	M/s Jilani Ahmad Ramgarh, Jharkhand
2	Pot Hole Repair Work for Gola to Muri Road in KM 1, 7, 8, 11 and 12 (All Part) under Vivekadhin Head for the Year 2024-	-			2.49	04 F2 of 2024-25 Dt.- 31-08-2024	2.49	100%	100%	05-09-24	M/s Ansh Enterprises Ramgarh, Jharkhand
3	Clearing, Grubbing & Surface Drain in Gola to Muri Road under Vivekadhin Head for the Year 2024-25	-			2.46	05 F2 of 2024-25 Dt.- 06-09-2024	2.46	100%	100%	12-09-24	M/s Ansh Enterprises Ramgarh, Jharkhand
4	Clearing, Stripping Excess Soil & Surface Drain in 22-Court & Collectorate Road, Ashok Cinema to Chhattarpur Road & Naisarai to Giddi Road under Vivekadhin Head for the Year 2024-25	-			2.43	06 F2 of 2024-25 Dt.- 13-09-2024	2.43	100%	100%	19-09-24	M/s Jilani Ahmad Ramgarh, Jharkhand
5	Clearing, Stripping Excess Soil & Surface Drain in Ormanjhi to Hundrufall Road Road & Sikidri to Kulhi Road under Vivekadhin Head for the Year 2024-25	-	25.00	Ltr. No.- 202(S) Dt.- 28-08-2024	2.47	08 F2 of 2024-25 Dt.- 01-10-2024	2.47	100%	100%	07-10-24	M/s Sahil Construction Ormanjhi, Jharkhand

State Non-Plan Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Clearing, Stripping Excess Soil in Saunda 'D' to Urimari Road under Vivekadhin Head for the Year 2024-25	-		Dt.- 20-08-2024	2.48	21 F2 of 2024-25 Dt.- 17-12-2024	2.48	100%	100%	23-12-24	M/s Jilani Ahmad Ramgarh, Jharkhand
7	Construction of RCC Drain in Chas to Ramgarh Road under Vivekadhin Head for the Year 2024-26	-		5.09	25 F2 of 2024-25 Dt.- 07-01-2025	5.09	100%	100%	06-02-25	M/s Goutam Construction Ranchi, Jharkhand	
8	Clearing Painting and Shouldering PCC Work in Ormanjhi to Hundru Fall Road under Vivekadhin Head for the Year 2024-25	-		2.38	28 F2 of 2024-25 Dt.- 21-02-2025	2.38	100%	100%	27-02-25	M/s Sahil Construction Ormanjhi, Jharkhand	
9	Clearing Painting and Shouldering PCC Work in Ormanjhi to Hundru Fall Road under Vivekadhin Head for the Year 2024-25	-		2.37	29 F2 of 2024-25 Dt.- 28-02-2025	2.37	100%	100%	06-03-25	M/s Jilani Ahmad Ramgarh, Jharkhand	
10	Clearing and Grubbing Work of Sandi to Bijuliya Road under Vivekadhin Head for the year 2024-25	-		0.43	30 F2 of 2024-25 Dt.- 12-03-2025	0.43	100%	100%	18-03-25	M/s Jilani Ahmad Ramgarh, Jharkhand	
10	<b>Ramgarh vivekadhin</b>		<b>25.00</b>		<b>25.00</b>		<b>25.00</b>				
26	<b>Ramgarh Spill Over, Non Plan &amp; viveka.</b>		<b>617.00</b>		<b>536.67</b>		<b>526.80</b>				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of **On-going / Completed works** (ROB)

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle : Hazaribagh</b> <b>Div : BOKARO</b> <b>Name of EE- Sri Amit Singh</b></p>											
1	Construction of ROB in Ch. 26.150 km of Petarwar Gomia Naraki Bishnugarh Road in lieu of L.C. No. 11/A/T between Gomia and Dumari Bihar Station.	-	8331.96	30.08.2022/RCD/06-Plan-29/2022-3172(s) of DS, R.C.D., Jharkhand, Ranchi.	5591.25	15.12.2021	18%	2102.41	10%	14.12.2023	M/S GPT-GSM JV, ADARSH NAGAR, NEAR NEW BUS STAND, BIJULIA, RAMGARH CANTT. - 829122, JHARKHAND
1	<b>Bokaro</b>	0.00	8331.96		5591.25			2102.41			

**Circle : Hazaribagh**  
**Div : Dhanbad**  
**Name of EE-Sri Mithilesh Kumar**

Progress report of **On-going / Completed works** (ROB)

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Bhuli-Tetulmari ROB in Lieu of Level crossing No. 2-SPL/T		2235.8709 0 1129.9354 5	2820(S) dt. 21.03.13	-	-	100%	1129.94	100%	-	FA & CAO Con/E.C. Railway, Mahendrughat, Patna.
2	Construction Work of ROB in Lieu of Level Crossing No. AM-34 Between Jamadoba and Bhaga Station	-	2623.2482 8 1413.0841 4	1235(s) dt. 27.02.2019	-	-	-	-	-	-	South Eastern Railway Adra, Purulia, Dy Chief Engineer (Con)
<b>2</b>	<b>Dhanbad</b>	<b>0.00</b>	<b>0.00</b>		<b>0.00</b>			<b>1129.94</b>			

**Circle : Hazaribagh**

**Div : Ramgarh**

**Name of EE-Sri Rajiv Ranjan Munda**

1	Construction of ROB in Sandi-Bijuliya Road (Old NH-33) near Ranchi Road Railway Station (Ch.-83 KM)	-	2908.90	-	-	-	66%	1931.24	100%	-	F.A & C.A.O (Cons.)/ E.C.R (M.H.X) Patna
2	Construction of ROB in Muri-Barkakana Section KM 406/1-12 (88th KM of old NH-33)	-	866.59	-	-	-	100%	866.59	100%	-	F.A & C.A.O (Cons.)/ S.E Railway Kolkata

Progress report of **On-going / Completed works** (ROB)

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of ROB in Chandrapura Route in Leu of LC No.- 26Spl/T at KM 80/1-2	-	5469.71	Ltr. No.- 3642 Dt.- 13-10-2022	-	-	44%	2696.31	0%	-	F.A & C.A.O (Cons.)/ECR/MHX, Patna
4	Construction of Approach & Proposed ROB near L.C No.- MB-21 at KM 383/16-17 between Muri to Barkakana under Ranchi Railway Division. (RoB between Gola to Charu Road- Job No.- CRF-JHR-2022-23/66)	-	3495.00	RW/Ranchi/CRF/2021-22 Dt.- 16-03-2023	3712.97	01(SBD) 2024-25 Dated- 16-08-2024	0%	0.00	0%	15.08.2026	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
5	Construction of ROB in Leu of L.C Gate No.- 39/Spl/T in KM 120/3-4 within the PTRU Station limits between Bhurkunda and Patratu	-	10853.55	Ltr. No.- 1429 Dt.- 16-03-2024	-	-	2%	100.00	15%	-	F.A & C.A.O (Cons.)/ECR/MHX, Patna
5	<b>Ramgarh</b>		<b>23593.75</b>	<b>0.00</b>	<b>3712.97</b>	<b>0.00</b>		<b>5594.14</b>			

**Circle : Dumka**

**Div : Deoghar**

**Name of EE-Sri Manoj Kumar Mahto**

Progress report of **On-going / Completed works** (ROB)

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of ROB no-618 on Giridih-Sarath road between Madhupur Station Joramaw station	-	4527.20	3238(S) dt-01.07.19		42437.00		2891.14	-	-	Estern Railway, Kolkatta
2	Construction of ROB on Satsang-Bhirkhibad road bitween Jasidih-Bajjnathdham Station ( LC No. 04/T)	-	4056.41	732(S), Date- 01-02-2019		42437.00		3850.81			Estern Railway, Kolkatta

Progress report of **On-going / Completed works** (ROB)

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of ROB on Satsang-Bhirkhibad road bitween Shankarpur-Jasidih Station ( LC No. 27C/E)	-	3755.00	3231(S) dt-23.05.16	-	42437.00		2545.82	-	-	Estern Railway, Kolkatta
4	Construction of ROB (ROB proper and Approach portion) at Santhali Village near Br. 653 between Sankarpur - Jasidih at km 321/19-21 from Howrah (Job No.-CRF-JHR-2022-23/67)	0.659	9364.00	RW Ranchi/ CRF/ 2021-22, dt-06.03.23	2353.05	58(SBD)/ 2023-24 dt-06.02.24		0.00	-	05.08.26	M/s Binod Kumar Yadav, At- Jarga, Gujhandi, Jhumri Telaiya, Koderma, Jharkhand.

Progress report of **On-going / Completed works** (ROB)

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Construction of ROB for Jasidih-Baidyanath Dham Section (LC Gate No.-1) (Job No. CRF-JHR-2022-23-70)	0.429	8196.00	RW Ranchi/ CRF/ 2021-22, dt-06.03.23	1414.46	61(SBD)/ 2023-24 dt-08.02.24		0.00	-	07.02.26	Ramjee Singh Construction Pvt. Ltd., D.S. Gilan Road, Gilanpara, Dumka
5	Deoghar	1.09	29898.6	0.00	3767.51		9287.78				

**Circle : Dumka**

**Div : Jamtara**

**Name of EE-Sri Vicky Murmu**

Progress report of **On-going / Completed works** (ROB)

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of ROB in lieu of Existing Level Crossing No.13/B/E in JKL Road		7873.00	Dated 16.03.2023 by MoRT&H, New Delhi	4103.60	04/SBD/23-24 Dt. 27.09.23	-	-	10%		Velji Ratna Soratia Infra Pvt. Ltd. (Guj)
2	Construction of ROB in lieu of Existing Level Crossing No.14 A/T in JKL Road		5146.00	Dated 16.03.2023 by MoRT&H, New Delhi	2893.64	05/SBD/23-24 Dt. 27.09.23	-	-	5%		Velji Ratna Soratia Infra Pvt. Ltd. (Guj)
<b>2</b>	<b>Jamtara</b>		<b>13019.00</b>		<b>13019.00</b>						

**Circle : Dumka**  
**Div : Pakur**  
**Name of EE-Sri Veer Raghwan**

Progress report of **On-going / Completed works** (ROB)

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of ROB in Pakur-Barharwa Road							0.00			
1	<b>Pakur</b>	<b>0.00</b>	<b>0.00</b>		<b>0.00</b>			<b>0.00</b>			

**Circle : Dumka**

**Div : Sahebganj**

**Name of EE-Sri Ajay Kuma**

1	Construction of proposed ROB in lieu of Level Crossing No. - 47/C in between Tinpahar-Dhamdhamia Section of Malda Division to be executed by Railway in Deposit term of Jharkhand Government.		9394.54	Joint Secretary RCD, Jharkhand, letter no. 1233 (S), dated 27.02.2019				7848.67			
2	Pakur-Barharwa Road ROB in lieu of LC No. 19/B & 45 C/E		95.47	Joint Secretary RCD, Jharkhand, letter no. 1327 (S), dated 31.03.2022				1504.39			

Progress report of **On-going / Completed works** (ROB)

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Sahibganj West Cabin ROB in lieu of 82 B/T		38.25	Joint Secretary RCD, Jharkhand, letter no. 2725 (S), dated 26.07.2022							
<b>3</b>	<b>Sahebganj</b>	<b>0.00</b>	<b>9528.26</b>		<b>0.00</b>			<b>9353.06</b>			

**Circle : Chaibasa**

**Div : Chaibasa**

**Name of EE-Sri Raj Ranjan**

1	Construction of Road Over bridge between Kendposi and Maluka stations under the jurisdiction of Dy. Chief Engineer (Con). Tantnagar in Chakradharpur division of SER.	953.7	4042.28	27.12.2017 /2776(S)	4201.75	04.01.2019 /Agt. No-SER /CON-HQ /TATA/64/2018	73.554	3102.25	100	03.01.2021	M/S Shyamsree Tribeni (JV), EN-32, Shyam Towers, Sector-V, Salt Lake, Kolkata West Bengal, PIN-700091
<b>1</b>	<b>Chaibasa</b>	<b>953.7</b>	<b>4042.28</b>		<b>4201.75</b>			<b>3102.25</b>			

Progress report of **On-going / Completed works** (ROB)

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Daltonganj**  
**Div : Daltonganj**  
**Name of EE-Sri Anil Kumar**

1	C.R.F Construction of ROB at EP No.-291/27, 291/28 between Daltonganj to rajhara railway near Bajrha village at Palamau in the state of Jharkhand under Central Road Fund for the year 2022-23. Job No. (CRF-JHR-2022-23-65)	596.12	8354.00	16.03.23 RWRanch i/CRF/20 21- 22/l/403 6939/202 3	7369.55905	11SBD/2 024-25 14.10.2 024	0%		4%	13.04.26	A M INFRATECH., Reg. Add.- Ward No. 07, Muraligarhi, Renukoot, Turra, Pipari, Sonbhadra, Uttar Pradesh- 231221 Offical Add.- Gas Godown, Kandou Mohalla, Redma, Daltonganj, Palamu, Jharkhand
---	---	--------	---------	---	------------	-------------------------------------	----	--	----	----------	--

1 Daltonganj

596.12

8354.00

7369.56

0.00