

DPW-R
ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-Plan)
State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle :- Dumka Div :- Dumka Name of EE-Sri Ashish Kumar											
1	Construction of Jama-Barapalsi Road (Length-7.00 Km) and High Level Bridge Over Mayurakshi River. CW - 7.0 m Bridge - 8x20.6m	7.00	6060.20	Joint Secretary, Jharkhand Ranchi letter no. 4981(S) Date 10.10.19	4322.11	31.12.19 36(SBD)/ 2019-20	98.33	6121.64	95%	13.09.2023	M/s M & S Co. M. S. Tower, Dangalpara, Dumka
2	WideningStrengthening/Reconstruction of Dengidih-Vanvara-Domnadih (NH-1 14A) Road with Bridge (Length-13.025Km) for the year2021-22.	13.03	4915.87	Joint Secretary, Jharkhand, Ranchi letter No. 216(S) Date 25.01.2022	3944.19	23.07.2022 8(SBD)/ 2022-23	100.00	5542.99	99.5%	22.01.2024	Manoj Kumar Singh, Vill-Chapariya, P.O.- Koiridih, P.S.-Jasidih, Dist- Deoghar (Jharkhand)
3	Construction of Baba Basukinath Ring Road & Approach of Helipad (with Construction of Inspection Benglow) (Total Length - 2.975 Km) for the year 2022-23.	2.98	1491.81	Joint Secretary, Jharkhand, Ranchi letter No. 4258(S) Date 22.11.2022	1203.09	16.03.2023 69(SBD)/2022- 23	75.248	1115.27	86%	15.03.2024	M/s Sakshi Enterprises, Sakshi Palace, Near Bhojpur Hotel, Dumka

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Reconstruction and Widening/Strenghening of Road from Banwara (on Dengidih-Banwara-Domnadih Road) Beldaha-Raikanari(Machkol)(on Sahara-Kothia Road) Road (Total Length - 7.006) for the year 2022-23.	7.01	2536.82	Joint Secretary, Jharkhand, Ranchi letter No.219(S) Date 19.01.2023	1861.08	18.07.2023 17(SBD)/2023-24	67.096	1248.70	75%	17.04.2024	M/s Balmukund Jha (55%)- Ramjee Singh Construction Pvt. Ltd (45%) (JV), Near Basic Govt School, Rasikpur, Dumka
5	Widening and Strengthening/Reconstruction work of Dumka City Roads (Dumka South) its (i) Purana Dumka to Hizla Mela, Bal Sudhar Grih Road (T Length- 5.220 Km) (ii) Disom Guru to Mortanga Road (Total Length- 1.533 Km) (Cumulative Length - 6.75 Km) for the year 2023-24	6.75	1470.27	Joint Secretary, Jharkhand, Ranchi letter No.3646(S) Date 31.07.2023	1406.22	05.08.2024 23(SBD)/2024-25	78.361	1101.94	86%	04.02.2025	M/s K.N.P Singh, 3'C Sri Ram Krishna Apartment, Sharda Babu Street, Near Line Tank Road, Chadri, Ranchi
6	Widening and Strengthening/Reconstruction of Ranibahal (MDR-197)-Baliram-Saharghati Road via Rangalia-Raneshwar (with Chirudih to Karikador Link Road) including Bridges (Total Length-14.515) under Road Division Dumka for the year 2023-24	14.52	6565.09	Additional Secretary, Jharkhand, Ranchi letter No.1356(S) Date 15.03.2024	5063.70	10.09.2024 29 (SBD)/2024-25	61.339	3106.00	68%	09.09.2025	M/s Mohan Lal Jain, 23, Sahid Surya Sen Road, Berhampore, Murshidabad, WB

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Widening and Strengthening/Reconstruction of Gumro to Ghasimarni (Fatehpur) Road Via Garapathar Road including Bridges (Total Length-19.920) under Road Division Dumka for the year 2023-24	19.92	8895.98	Additional Secretary, Jharkhand, Ranchi letter No.1360(S) Date 15.03.2024	7200.00	12.09.2024 30 (SBD)/2024-25	58.333	4200.00	62%	11.03.2026	Mini Construction, Church Road, Daltonganj
8	Reconstruction of Road from Shiv Vihar Hotel to NH 114A and Construction of Helipad (Total Length-1.317 Km) under Road Division Dumka for the year 2023-24	1.32	647.23	Additional Secretary, Jharkhand, Ranchi letter No. 1415(S) Dt 15.03.2024	430.58	14.10.2024 43(SBD)/2024-25	8.632	37.17	16%	13.02.2025	M/s Satya Construction, Shastri Nagar, Dumka, Jharkhand
9	Construction of ADB Road (Chigalpahadi) to Dumka-Rampur Highway (NH-114A) Connect Govindpur-Sahebganj Road via Dumka Airport Road (Total Length-10.360 Km) under Road Division Dumka for the year 2023-24	10.36	30198.64	Additional Secretary, Jharkhand, Ranchi letter No. 1424(S) Dt 16.03.2024	23925.00	14.10.2024 47EPC/2024-25	0.167	40.00			Bharat Vanijya Eastern Private Limited, 126, Chittaranjan Avenue, 2nd Floor, Kolkata

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Widening and Strengthening /Reconstruction Sitpahadi to Sigdhriharko Road (Total Length-23.890 Km) under Road Division Dumka for the year 2023-24	23.89	16289.96	Additional Secretary, Jharkhand, Ranchi letter No. 1426(S) Dt 16.03.2024	9999.46	07.10.2024 38(SBD)/2024-25	6.000	600.00	21%	06.07.2026	M & S Paving Pvt Ltd, P-26 City Center, Sector-4, Bokaro
11	Reconstruction of Chandradeep to Mohanpur (Total Length-15.326 Km) under Road Division Dumka for the year 2023-24	15.33	7754.76	Additional Secretary, Jharkhand, Ranchi letter No. 1482(S) Dt 16.03.2024							
12	Widening and Strengthening/Reconstruction of Budhikurwa (on NH-114A)-Dighhi More (Bhaluwa More) (on NH-133) Via Kamardiha Dumaria-Aamghata-Matihari Road (Total Length-14.685 km) under Road Division Dumka for the year 2024-25.	14.69	6667.38	Additional Secretary, Jharkhand, Ranchi letter No. 11(S) Dt 16.03.2024							

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Reconstruction Work of Bhurbhuri Bridge (on Dumka-Hansdiha Road SH-17) to Lagvan (on Barapalasi-Tharimore Road) Road (Total Length – 2.679 Km) under Road Division Dumka for the year 2024-25	2.68	1100.91	Additional Secretary, Jharkhand, Ranchi letter No. 2871(S) Dt 11.07.2024							
14	Reconstruction work of Sumbeshwarnath Temple Approach Road at Saraiyahat (Total Length – 4.983 Km) under Road Division Dumka for the year 2024-25.	4.98	3827.94	Additional Secretary, Jharkhand, Ranchi letter No.4035(S) Dt 25.09.2024	1684.26	07.02.2025 63(SBD)/2024-25	11.875	200.00	20%	06.08.2025	Niraj Kumar Agarwal, Gilan Para, Dumka, Jharkhand
15	IRQP/Strengthening work of Jama-Jamtara Road (Total Length 18.66 Km) under Road Division Dumka for the year 2024-25	18.66	2017.37	Deputy Secretary(M), Jharkhand, Ranchi Letter No. 4125(S) 30.09.2024	1675.00	13.02.2025 67(SBD)/2024-25	12.282	205.72	15%	12.09.2025	SANDEEP-TIYA JV (as per JV Agreement) Tiya (70%) (Tiya Civil Tech Pvt. Ltd, Tainjor, Po-T. Daldali, Gopikandar, Dumka)-Sandeep (30%) (Sandeep Kumar, Dangalpara, Hizla Road, Dumka)
16	Widening and Strengthening/Reconstruction of Chaipani (on NH-114A) to Masania (Aamgachi-Kalyanpur Road, on ODR) Road (Total Length - 6.670 Km) under Road Division Dumka for the year 2024-25.	6.67	1685.54	Deputy Secretary(M), Jharkhand, Ranchi Letter No. 4378(S) 14.10.2024							

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
17	Improvement of Riding Quality Work of Shikaripara-Rajbandh Road (Total Length-9.915 Km) under Road Division Dumka for the year 2024-25.	9.92	593.26	Special Secretary, Jharkhand Ranchi Letter No 88(S) dt 09.01.2025	482.81	03.06.2025 71(SBD)/2024-25			80%	03.06.2025	M/s Sakshi Enterprises, Sakshi Palace, Near Bhojpur Hotel, Thana Road, Dumka
17	Dumka	179.68	102719.04		63197.49			23519.42			

Circle : Dumka

Div : Deoghar

Name of EE-Sri Manoj Kumar Mahto

1 (A)	Widening and Strengthening/ Reconstruction of Baratand More Kurwa - Rangamatiya - Palojori (on SH-15) (Total Length - 25.594 KM) (including Bridge Construction)	25.59	7452.90	J.S. RCD LT. No. 891(S), dt- 13.02.18	4320.18	26SBD/ 2018-19 dt.25.09.18	43%	3618.65	43%	24.03.20	Bhupendra-Sinha Joint Venture, Karnibagh, Deoghar
-------	--	-------	---------	---------------------------------------	---------	----------------------------	-----	---------	-----	----------	---

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1 (B)	Remaining Work of Widening and Strengthening / Reconstruction of Baratand More - Kurwa - Rangamatiya - Palajori (on SH - 15), Total length-25.594 KM (Including Bridge Construction)				4077.87	66SBD/ 21.03.25	0%	0.00		20.05.25	Sri Manoj Kumar Singh, Vill.-Chaparia, PO-Koiridih, PS-Jasidih, Deoghar
2	Widening and Strengthening/ Reconstruction of Pichhdibaad (On MDR-229) - Sangramlodhiya Deosang More (Deoghar) (On Baijnathpur-Koriyasa Road) (Total Length - 16.075 KM) (Including Bridge Construction)	16.08	4980.16	J.S. RCD LT. No. 5104(S), dt- 31.08.18	2776.00	41SBD/ 2018-19 dt.09.02.19	78%	3420.21	78%	08.02.21	Mother India Construction Pvt. Ltd., Kankarbagh, Patna.
3	Widening & Strengthening/ Reconstruction work of Noniyad (on Dhamni-Kushmaha Road) to Pandaniya More via Girajori, Simargada Road (Length-9.905 KM) & Margomunda Link Road (on MDR-225) (Length-1.145KM) (Total Length-11.050 KM) (including Bridge Construction) at Ch. 0.975 (Span 2x21 M)	11.05	4189.23	J.S. RCD Lt. No.- 4134 (S) dt- 14.11.22	2659.28	19SBD/ 23-24 dt- 28.06.23	87%	3237.06	88%	27.12.24	Sujata Udit Builders Pvt. Ltd., Tiwari Chowk, Deoghar College Road, Nilkath Vihar, Sawera Gali, Deoghar

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4 A	Reconstruction of Karown (Dharmraj Mandir, on Dhiba-Karown Road) - Chandchaura-Kenbaria Asanbani- Budhikura (on Madankattha- Madhupur Road) Road (Total Length - 8.525 KM)	8.53	3804.39	J.S. RCD LT. No. 1494(S), dt- 05.03.19	1926.12	25SBD/ 2019-20 29.07.19	19%	1551.26	16%	28.03.20	Bhupendra Engineering and Construction Pvt. Ltd., Chitra, Deoghar
4 B	Remaining work of Reconstruction of Karown (Dharmraj Mandir, on Dhiba karown Road) Chandchaura-Kenbaria Asanbani-Budhikura (on Madankatta madhupur Road) Road (Total Length 8.525 km)				2489.72	43SBD/ 23-24 dt- 24.11.23	90%	2753.21	92%	23.07.24	Sri Manoj Kumar Singh, Vill.-Chaparia, PO- Koiridih, PS-Jasidih, Deoghar

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5 (A)	Construction of Cover Drain with Road from Pandit B. N. Jha Road to Bilasi via Bambam baba Road (Total Length-1250.00 mtr.)	1.25	1714.00	J.S. RCD LT. No. 6147(S), dt-09.11.17	1733.45	59 SBD/ 2017-18 dt.06.03.18	22%	387.99	22%	05.12.18	Sri Pancham Kumar Mishra, Purandaha, Deoghar.
5 (B)	Construction of Cover Drain with Road from Pandit B. N. Jha Road to Bilasi via Bambam Road (Total Length-1.250 KM) (Balance Work)				1761.24	53SBD/ 23-24 dt- 19.01.24	10%	170.23	12%	18.07.24	M/s Seethal Construction, #1040, 10th Main Judicial Layout, PO-Yelahanka, Bengaluru - 560054, Karnataka
6	Widening & Strengthening/ Reconstruction of Mohanpur (Jaipur More) to Agriculture College upto Bihar Border, including Jhilli link Road. (Total Length – 9.745 KM) (Job No. CRF-JHR-2022-23/60)	9.75	2062.89	RW Ranchi/ CRF/ 2021-22, dt-06.02.23	2457.22	26SBD/ 2024-25 dt.29.07.24	45%	1559.33	80%	28.03.25	Sri Manoj Kumar Singh, Vill.-Chaparia, PO-Koiridih, PS-Jasidih, Deoghar
7	Widening and Strengthening/ Reconstruction of Roushan more to Madhupur via Saftar Ghat Road (MDR 226) under Road Division, Deoghar (Total Length 12.840 K.M.)	12.84	5289.75	J.S., RCD, Lt. No.- 5354(S), dt-28.11.23	3518.82	29SBD/ 2024-25 dt.10.08.24	11%	1962.33	30%	09.07.25	M/s Ganesh Yadav, Anand Nagar, PO-ISM, Saraidhella, Dhanbad

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Improvement of Riding Quality Work of Dhiba to Karown via Rusya, Barbo, Teliparua, Budawatan road (Total Length 9.05 KM) under Road Division, Deoghar	9.05	580.54	RCD, Lt. No.-776(S), dt-21.02.24	602.09	25SBD/ 2024-25 dt.23.07.24	66%	400.00	68%	22.10.24	M/s Nitya Nand Singh, Vill.-Danga, Manigarhi, Sarwan, Deoghar
9	Widening and Strengthening/ Reconstruction of Sarwan (NH-114A) - Palojori Via Raikund - Mahapur (Total Length - 28.110	28.11	14038.04	J.S., RCD, Lt. No.-5631(S), dt-14.12.23	7878.69	59SBD/ 2024-25 dt.-20.01.25	3%	5622.20	5%	19.01.27	Rajbir Construction Pvt. Ltd., Hariom Tower Commercial Complex,
10	Reconstruction work of Mahjori to Margomunda Road (Total Length-2.271 KM) under Road Division, Deoghar	2.27	599.21	RCD, Lt. No.-3498(S), dt-28.08.24	452.94	56SBD/ 2024-25 dt-04.02.25	0%	0.00	-	03.06.25	Rajeev Kumar, S/o Ram Sumeran Singh, H. No.-K-125, P.C. Colony, Hanuman Nagar, Kankarbagh, Patna-800020
11	Widening, Strengthening & Reconstruction of Kano to Madankatta via Mahuatad ,Murlipahari, Baskuppi, Badia, Nagadori Road (Length -14.115 KM) & Murlipahari to Ramjani More Link Road (Length - 2.340 KM) (Total Length- 16.455 KM) (including Bridge Construction) under Road Division Deoghar	16.46	6553.36	RCD, Lt. No.-1150(S), dt-06.03.24	4843.21	61SBD/ 2024-25 dt-03.03.25	0%	0.00	-	02.03.26	Preeti Enterprises, Harina, Nawagarh, Barora, Dhanbad, Jharkhand
12	Reconstruction of Fulchuwa (Khaga-Dighari Road) to Mahapur (Sarath Basti-Palajori Road) (Total length - 2.385 KM) Under Road Division, Deoghar	2.39	1208.88	RCD, Lt. No.-1350(S), dt-15.03.24	940.94	67SBD/ 2024-25 dt-24.03.25	0%	0.00	-	23.07.25	M/s Nitya Nand Singh, Vill.-Danga, Manigarhi, Sarwan, Deoghar

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Improvement of Riding Quality work of Budhai (PWD Road) to Bihar Border via Jamua (Total Length - 9.90 KM) under Road Division Deoghar.	9.90	763.17	RCD, Lt. No.- 3436(S), dt- 23.08.24	713.74	64SBD/ 2024-25 dt-17.03.25	0%	0.00		16.07.25	Sri Manoj Kumar Singh, Vill.-Chaparia, PO- Koiridih, PS-Jasidih, Deoghar
14	(A) Construction of Cover Drain with Road from Bilasi-Chhatisi-Circular Road (Total Length - 0.900 KM)	0.90	1064.99	J.S. RCD LT. No. 5812(S), dt- 18.10.17	1077.20	58SBD/ 2017-18 dt.06.03.18	67%	724.09	67%	05.12.18	Sri Manoj Kumar Singh, Vill.-Chapariya, P.O.- Koiridih, Deoghar
	(B) Construction of Cover Drain with Road from Bilasi-Chhatisi-Circular Road (Total Length - 0.900 KM) (Balance Work)	0.90	1064.99	J.S. RCD LT. No. 5812(S), dt- 18.10.17							
14	Deoghar	155.05	55366.49		44228.69			25406.56			

Circle : Dumka

Div : Godda

Name of EE-Sri Raj Kumar Rajesh

1	Remaining Work of Reconstruction of Road (Including Bridges) (i) Firozpur-Bhagayai & (ii) Meharna-Wazidpur-Budhasan(Jharkhand-Bihar border) Including Bazidpur-Khironthi Link road (Total Length- 22.44 k.m.) Under Road Division, Godda.	22.44	7249.10	RCD Lt. No. 2459 (S) dated 03.05.17	5956.18	SBD 03/2021-22 Dated:26-10-2021	93%	6869.50	94%	25.04.2023	M/s S. K. Tekriwal, Pathargama, Godda
---	---	-------	---------	-------------------------------------	---------	---------------------------------	-----	---------	-----	------------	---------------------------------------

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening, Strengthening and Reconstruction of Agiya more (on Agiya more-Sundarpahari Road)- Pargo- Damodih (till Garda Pahari) Road (Length-22.253 Km) (Including L.A.)	22.25	7351.99	RCD Lt. No. 537 (S) dated 15.02.22	7423.57	SBD 07/2022-23 Dated:20-03-2023	99%	8695.55	97%	19.09.2024	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi
3	Widening & Strengthening of Sarotiya(On MDR- 200) - Belari-Pathra (On NH- 133) road (Total Length- 5.718 KM) for the year 2019-20.	5.72	1207.65	RCD Lt. No. 3443(S) dated 15.07.19	827.54	SBD 01/2020-21 Dated: 08-10-2020	69%	771.88	76%	07.05.2021	Pancham Kumar Mishra, Purandaha, Deoghar
4	Reconstruction of Mahagama (Kechua Chowk) to Dighi Road (MDR-201) (Total Length-11.597 Km) under Road Division, Godda for the Year 2022-23	11.60	7173.35	RCD Lt. No. 2916 (S) dated 04.08.22	7595.71	SBD 06/2023-24 Dated:17-07-2023	79%	6011.99	80%	16.09.2024	Classic Engicon Pvt. Ltd., 3D Vatika Apartment Line Tank Road, Ranchi, Jharkhand
5	Widening,Strengthening/Reconstruction of Tesobathan (atTesobathan- Mahadeobathan Road)- Rampur- Simlong (At NH 333A) Road (Total Length-12.00KM).	12.00	4665.87	RCD Lt. No. 4462(S) dated 07.12.22	3862.11	SBD 03/2023-24 Dated:14-06-2023	76%	3660.07	76%	13.05.2024	M/s ABC Construction, Tarangini Villa Main Road Bhagat Para Pakur.

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening, Strengthening & Reconstruction of Godda Dande road via Dewbandha, Mohani and Shivrinar road (Total Length-17.809 Km) for the year 2022-23	17.81	7943.78	RCD Lt. No. 610(S) dated 15.02.23	5382.62	SBD 08/2023-24 Dated:22-01-2024	56%	4178.14	58%	21.03.2025	M/s Sri Ram Enterprises, Prem Kunj Apartment, Flat No.- 3C, MPD Road, Jagdishpur, Bhaglapur, Bihar. (51%) & M/s Om Prakash Bajaj, Leheri Tola, Godda. (49%)
7	Widening & Strengthening/Reconstruction of Chandana (Sundarpahari-Agiya more Road)- Damru- Damakol Fall Road (Total Length- 17.766 Km).	17.77	9034.04	RCD Lt. No. 3415(S) dated 18.07.23			0%	1051.09			
8	Widening & Strengthening/Reconstruction of Ghatiyari(on Tesobathan-Mahadeobathan Road)- Ratanpur-Rajpokhar (Sundar dam) Road (Total Length-11.720 Km.)	11.72	5577.24	RCD Lt. No. 4919(S) dated 19.10.23	4040.39	SBD 11/2023-24 Dated: 11-03-2024	20%	1985.42	23%	11.09.2025	M/s ABC Construction, Tarangini Villa Main Road Bhagat Para Pakur.
9	Widening & Strengthening/Reconstruction of Mohanpur (on NH-133) to Karmatanr Road Via Sinni-Imlitanr Road (Total Length-20.640 Km.)	20.64	6794.33	RCD Lt. No. 4917(S) dated 19.10.23	6724.95	SBD 10/2023-24 Dated:20-02-2024	32%	2874.65	41%	19.08.2025	M & S Paving Pvt. Ltd, Bokaro

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Widening & Strengthening/Reconstruction of Sundarpahari(NH-333A)-Chandana-Dama-Jamkudar-Agiamore Road (Total Length- 24.440 Km.)	24.44	8081.66	RCD Lt. No. 4926(S) dated 20.10.23	8998.36	SBD 09/2023-24 Dated:20-02-2024	18%	1626.88	28%	04.12.2025	M & S Paving Pvt. Ltd, Bokaro
11	IRQP/Strengthening Work of Doy to Nawadih (L- 18.350 Km.) & Runji to Kharebagicha (L- 2.650 Km.) Via Gangti Road (Total Length- 21.00 KM)	21.00	1333.19	RCD Lt. No. 31(S) dated 04.01.24	1351.97	SBD 01/2024-25 Dated:12-09-2024	104%	1399.78	100%	11.03.2025	M/s S. K. Tekriwal, Pathargama, Godda
12	Widening and Strengthening/ Reconstruction work of Pathra Chowk- Makhni- Noonbatta- Latibadi road (Total Length- 14.160 Km).	14.16	8613.81	RCD Lt. No. 13(अ०प्र० क०) dated 16.03.24	4444.11	SBD 02/2024-25 Dated:04-10-2024	14%	600.00	15%	03.01.2026	HAKIM MOMIN, Panchayat- Kolajora, Ward No. 3, Vill- Rampur, PS- Pakur, Dist.- Pakur, Jharkhand 816107.
13	IRQP work of Nunajore- Shahpur- Beldiha- Parsa Road (Total Length- 14.650 Km.) under Road Division Godda	14.65	1010.71	RCD Lt. No. 1405(S) dated 15.03.24	983.31	SBD 05/2024-25 Dated:18-02-2025				17.08.2025	Kandukuri Industries Pvt. Ltd., 3-10-71, Kotha Bazar, Kavali Nellore, Andhra Pradesh, 524201.
14	Reconstruction of Hanwara Bajar (Bihar Border) Link Road (Total Length- 0.411 Km) under Road Division, Godda	0.41	243.24	RCD Lt. No. 2617(S) dated 27.06.24	175.50	01F2/2024-25 Dated:08-08-2024	69%	121.00	73%	07.10.2024	M/s Manoj Kumar Singh, Sharda Kunj, Williams Town, Behind B.ED College, Deoghar, B. Deoghar, Jharkhand.

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	IRQP (Improvement of Riding Quality) Work of Jogini Sthan to Barkope Durga Mandir Road (Total Length- 2.10 Km.) under Road Division Godda	2.10	130.42	RCD Lt. No. 2876(S) dated 11.07.24	125.84	08F2/2024-25 Dated: 26-09-2024			90%	25.11.2024	Deepak Kumar Choudhary, Vill- Ratanpur, PO+PS- Barharwa. Dist.- Sahebganj, Jharkhand
16	IRQP/ Strengthening work of Road from 16th km of Godda- Pirpanti road at Doe to 31th km of Godda- Pirpanti road at Diyajori chowk via Amoar, Khiroandhi, Khatti, Balbadda, Marpa, Madhura Road (Total Length- 28.00 Km)	28.00	2006.38	RCD Lt. No. 3687(S) dated 06.09.24	1892.05	SBD 03/2024-25 Dated:10-10-2024	77%	1459.47	75%	09.04.2025	M/s S. K. Tekriwal, Pathargama, Godda
17	IRQP work of Gandhigram to Chandni Chowk Road (Total Length- 20.150 Km.) under Road Division Godda.	20.15	1303.21	RCD Lt. No. 3435(S) dated 23.08.24							
18	Widening, Strengthening/ Reconstruction of Dumuhi (Godda- Pirpanti main road) to Basanrai Road (Total Length- 21.050 Km) under Road Division, Godda	21.05	9919.34	RCD Lt. No. 3760(S) dated 10.09.24	7656.50	SBD 04/2024-25 Dated:11-02-2025	3%	250.00	3%	10.02.2027	Rajbir Construction pvt. Ltd.614, Hariomtwer Commercial Complex, Circular road, Lalpur, Ranchi
19	Widening, Strengthening and Reconstruction of Raghunathpur- Sugnibad- Chatra- Murgabani Road & Engineering College Link Road (Total Length- 9.610 Km) under Road Division, Godda	9.61	10941.98	RCD Lt. No. 4164(S) dated 01.10.24							

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
20	Widening & Strengthening/ Reconstruction of Chorbad more (Dumka- Ramgarh- Godda RCD Road) to Baghmara - Govindpur (Agiya more- Parogodih RCD Road) Road (Total Length- 4.045 km) under Road Division, Godda	4.05	2284.83	RCD Lt. No. 4194(S) dated 04.10.24							
21	Remaining work of Widening & Strengthening of Nayanagar-Parsa (MDR 203)- Hanwara (till Bihar Border) Road (Total Length- 21.10 Km) of Parsa to Hanwara (till Bihar Border) road part (Length- 12.45 Km) under Road Division, Godda.	21.10	6793.64	RCD Lt. No. 4324(S) dated 09.10.24	138.48	17F2/2024-25 Dated 04.02.2025				03.05.2025	Sunil Kumar Tekriwal, Post office Road, Chaprasi Tola Godda, Post- Godda, Dist.- Godda, Jharkhand

21 Godda

322.66

109659.76

67579.20

41555.41

Circle : Dumka

Div : Jamtara

Name of EE-Sri Vicky Murmu

1	W/s of Narayanpur-Tarani-Jagrudih(Bajraghat) road & Tarani- Chirudih -Pabia Link road for the Year 2019-20	21.30	4472.93	Lt.No.872 (S) 13.02.2018	3164.30	01/SBD/18-19 Dt. 09.03.19	85.43%	2917.47	95.00%	08.09.2020	M/s Daroga Pradhan, Hirapur, Dhanbad
2	Widening & Strengtheining of Jumman more to Lodharia road for the Year 2021-22	12.01	3992.49	Lt.No.2345 (S) 12.08.21	2856.67	02/SBD/21-22 17.01.2022	88.75%	3406.94	97.00%	16.12.2022	M/s Malti Enterpises, Dhanbad

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening & Strengthening /Reconst. of Mohnabank to Nala road for the Year 2021-22	14.20	4187.66	Lt.No.4217 (S) 21.08.19	2925.24	01/SBD/21-22 Dt. 08.10.2021	82.30%	2707.65	92.00%	07.10.2022	Manoj Kumar Singh, Deoghar
4	W/S & Reconstruction in Bheldangal - Bindapathar road (Total Length-7.250 Km) under Road Division, Jamtara for the year 2023-24	7.25	2405.93	Lt. No.1154(S) Dt.06.03.24	1595.19	01/SBD/24-25 Dt. 24.09.2024	33.22%	530.00	40.00%	23.09.2025	Hari Nandan Choudhary, Dumka
5	Widening, Strengthening & Reconstruction Work of Nirmal Mahato Chowm (Mihijam) to Jamtara Via Satsal Road under Road Division, Jamtara for the Year 2023-24	15.74	5561.05	Lt. No.1292(S) Dt. 13.03.24	4265.67	02/SBD/24-25 Dt. 10.10.2024	25.74%	1098.00	35.00%	09..01.2026	Preeti Enterprises, Dhanbad
6	IRQP Work of Dumka-Masalia-Kundhit- Nala Road from Km 20.00 to Km 53.355 (Total Length- 33.355 Km) under Road Division, Jamtara for the year 2024-25	33.36	4004.69	Lt.4320(S) Dt.09.10.24	-	-	-				
6	Jamtara	103.85	24624.75		14807.06			10660.05			

Circle : Dumka
Div : Pakur
Name of EE-Sri Veer Raghwan

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening Strengthening and Reconstruction of Chengadanga to Hamirul up to West bangal Road (Length 0.00 to 4.178 KM) for the year 2022-23	4.18	1477.28	J/S L. No. 3585(S) Dt. 10.10.22	1195.56	32-SBD/ 22-23 Dt. 21.03.2023	57%	679.96	65%	20.07.23	Sandipan Pramanik Infra Private Limited, Kolkata
2	IRQP work of Maheshpur-Pakurai Road (MDR-244) from 0.00 KM to 23.00 KM, for the year 2023-24.	23.00	1746.94	J/S L. No. 3717(S) Dt. 01.08.23	1673.34	01-SBD/ 2024-25 Dt. 20.06.2024	53%	879.90	60%	19.12.2024	Shivshakti Protech Private Limited, Ranchi
3	IRQP work of Pakuria-Radhanagar-Nalhati Road from 0.00 KM to 13.300 KM, under Road Division, Pakur for the year 2023-24.	13.30	765.77	J/S L. No. 3645(S) Dt. 31.07.23	691.67	03-SBD/ 24-25 Dt. 02.09.2024	0%	0.00	53%	01.01.2025	Sandipan Pramanik Infra Private Limited, Kolkata
4	IRQP work of Talwa-Dumarghatti Road (ODR) from 0.00 KM to 22.528 KM, under Road Division, Pakur for the year 2023-24.	22.53	1601.91	J/S L. No. 5430(S) Dt. 01.12.23	1663.45	08-SBD/ 24-25 Dt. 09.12.2024	18%	300.00	80%	08.06.2025	M/s ABC Construction, Bhagatpara, Pakur
5	Widening & Strengthening/Reconstruction of Pakur-Sahargram-Amrapara Road from Km 14.45 to Km 32.878 (Sahargram to Amrapara stretch) (Length-18.428 Km) in Pakur District	18.43	6275.35	J/S L. No. 5659(S) Dt. 15.12.23	5717.50	SHAJ/SBD/ 05 of 23-24 Dt. 18.10.2023	2%	114.35	25%	17.10.2025	Classic Engicons Private Limited, Ranchi
6	Widening strengthening & Reconstruction of Koyala More (PWD Road) to Chhota Mohanpur Via Paiekpara Road (Length-7.200kms), under Road Division pakur.	7.20	4445.88	J/S L. No. 364(S) Dt. 25.01.24	2812.68	05-SBD/ 24-25 Dt. 05.09.2024	76%	2143.57	97%	04.09.2025	Hakim Momin, Pakur

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Widening Strengthening & Reconstruction of Vikrampur to Maharo via Kalidaspur, Shiwalidanga Road (Length-9.53km), under Road Division Pakur.	9.53	6141.26	J/S L. No. 361(S) Dt. 25.01.24	3594.33	07-SBD/ 24-25 Dt. 27.11.2024	30%	1065.26	41%	26.11.2025	Spica Projects and infrastructure private limited, Ranchi
8	Construction of Saharkol to Piadapur Road (Pakur Bypass, Length-6.340 Km), under Road Division Pakur.	6.34	3685.06	J/S L. No. 339(S) Dt. 25.01.24	2449.95	06-SBD/ 2024-25 Dt. 09.10.2024	3%	76.26	30%	08.07.2025	Harinandan Choudhary, Bhagalpur Road, Dudhani, Dumka
9	IRQP work of Gopikandar-Pakuria Road (MDR-198) from 13.125 KM to 20.195 KM (Total Length – 7.07 Km) under Road Division, Pakur for the year 2024-25.	7.07	572.68	L. No. 4709(S) Dt. 11.07.24	489.47	09-SBD/ 2024-25 Dt. 28.01.25	0%	0.00	90%	27.04.2025	Satellite Construction, Mursidabad, West Bengal.
10	IRQP work of Littipara- Kujbona Road From Km 0.00 to 13.00 under Road Division, Pakur for the year 2024-25.	13.00	775.18	L. No. 3429(S) Dt. 23.08.24	0.00	0.00	0%	0.00			
11	IRQP work of Amrapara-Maheshpur-Muraroi Road From Km 17.00 to 30.013 (Total Length - 13.013 under Road Division, Pakur for the year 2024-25.	13.01	829.90	L. No. 4241(S) Dt. 08.10.24	0.00	0.00	100%	0.00			

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Widening Strengthening and Reconstruction of Rajdaha (MDR-198) to Phuljihijhr Ganpura (Kajladaha More to Pakuria Road) PWD Road (Length 0.00 to 11.264 KM) (Revised. Length-11.656 Km.)	11.26	4164.08	L. No. 2364(S) Dt. 12.08.21	3258.22	04-SBD/ 21-22 Dt. 08.11.2021	120%	3917.24	100%	07.09.22	M/s ABC Construction, Bhagatpara, Pakur
13	Widening Strengthening / Reconstruction of Simpur (on MDR-245) Radhanagar (Nalhati-Pakuria Road ODR) (upto West Bengal Border) Road (Length 0.00 to 23.406 KM for the Year 2021-22.	23.41	7805.53	L. No. 2356(S) Dt. 12.08.21	8071.17	13-SBD/ 21-22 Dt. 21.01.22	115%	9250.30	100%	20.07.23	Rajbir Construction Private Limited, Ranchi
14	Reconstruction of Khaksa (on Kajladaha-Pakuria PWD Road) to Lakhijol-Jamsol Road (Length -12.430 KM) for the Year 2022-23. Under Road Division, Pakur.	12.43	4179.14	J/S L. No. 1305(S) Dt. 31.03.22	3346.67	04-SBD/ 22-23 (Revised) Dt. 07.10.2023	125%	4199.32	100%	26.05.2023	M/s ABC Construction, Bhagatpara, Pakur
15	IRQP work of Pakur-Maheshpur Road (0.00 to 27.046 KM)	27.05	1430.75	J/S L. No. 1572(S) Dt. 06.03.19	1055.39	11-SBD/ 20-21 Dt. 06.03.2021	110%	1164.80	100%	05.09.2021	Hari Nandan Choudhary. Dudhani Dumka
15	Pakur	211.73	45896.69		36019.40	0.00		23790.95			

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Dumka Div : Sahebganj Name of EE-Sri Ajay Kuma											
1	Reconstruction of Ranga (SH-18) to Simaldhab via Simra – Hiran – Dumil – Srirampur – Ilaki-Bhorbandh Road (Length – 32.055 km) under Road Division, Sahibganj	32.06	14925.32	Additional Secretary RCD, Jharkhand , letter no. 457 (S), dated 31.01.2024	12617.58	09SBD/2023-24, Dt. 26.09.2023	63.79	8217.52	70.00	25.09.2025	M/s Sri Ram Enterprises, Bhagalpur
2	Widening and Strengthening /Reconstruction of Mirzachouki to Boarijore from Ch. 0.00 to 25+060 (km) (Part A) from Ch. 0.00 to 16+600 km and 0+0.00 to 0+370 (Start Junction) under Road Division, Sahibganj for the year 2022-23	16.60	10783.79	Joint Secretary RCD, Jharkhand , letter no. 3471 (S), dated 23.09.2022	7604.89	05SBD/203-24, Dt. 25.07.2023	71.00	5416.73	73.00	24.09.2024	RK Infracorp Pvt. Ltd., Hyderabad
3	Widening and Strengthening of Banjhi Bazar (Durga Mandir) (on Govindpur-Dumka-Sahibganj Road) - Mandwa Karikandar Chakri-Daldali-Karasole (on Maharajpur-Sharmapur Road) (Total Length - 9.00 km)	9.00	4831.99	Joint Secretary RCD, Jharkhand , letter no. 4130 (S), dated 14.11.2022	4203.13	04SBD/2023-24, Dt. 17.07.2023	71.37	3432.05	80.00	16.10.2024	ABC Construction

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Reconstruction Work of Hathmari to Hatigarh Road (Total Length-1.975 Km) under Road Division, Sahibganj	1.98	929.25	Joint Secretary RCD, Jharkhand , letter no. 4877 (S), dated 18.10.2023	595.43	40SBD/2023-24, Dt. 11.03.2024				10.09.2024	Jai Mata Dee Construction, Ranchi
5	Widening, Strengthening/ Reconstruction work of Ring Road for Digghi (Barharwa) NH-80 to Kesro (Barhait-Barharwa More) via Kumhariya-Buddi Pahar-Amberi Pahar-Chapandey Road (L-11.736 Km, C.W. - 7.0m) and Barmasiya to Maa Binduwasini Mandir Link road (L-1.360 Km, C.W. - 5.5m) under Road Division, Sahibganj for the year 2023-24	13.10	4733.03	Joint Secretary RCD, Jharkhand , letter no. 5387 (S), dated 29.11.2023	4611.44	39SBD/2023-24, Dt. 04.03.2024	28.19	1300.00	37.00	03.04.2025	ABC Construction, Pakur
6	Reconstruction work of Khairbani (on NH-133A) to Sanmani (on RCD, ODR Road) via Jhumarbandh, Dibrikol, Chhota Orsa Pahar Road (Total Length-7.580 KM) under Road Division, Sahibganj for the year 2023-24	7.58	4027.20	Additional Secretary RCD, Jharkhand , letter no. 1153 (S), dated 06.03.2024	3173.69	06SBD/2024-25, Dt. 07.10.2024	34.66	1100.00	40.00	07.06.2025	M/s Sri Ram Enterprises, Bhagalpur

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Improvement of Riding Quality Work of Part A Jojodari to Mohabbatpur Road from KM 0.00 to 16.130 and Part B Barhait-Lalmatia via Bhognadih Road from KM 0.00 to 7.904 KM (Total Length-24.034 KM) under Road Division, Sahibganj	24.03	1564.33	Additional Secretary RCD, Jharkhand , letter no. 473 (S), dated 02.02.2024				0.00			M/s S. K. Tekriwal, Godda
8	Widening and Strengthening of Bhognadih to lakhipur via Malbhita Road Bhognadih (Barhait-Lalmatia Road) Malbhita-Lakhipur (Jojodari-Mohabbatpur Road) Total length – 8.875 Km under Road Division, Sahibganj for the year 2023-24	8.88	3392.11	Joint Secretary RCD, Jharkhand , letter no. 5633 (S), dated 14.02.2023	3313.95	04SBD/2024-25, Dt. 04.10.2024	73.92	2450.00	75.00	04.07.2025	M/s S. K. Tekriwal, Godda
9	IRQP/Strengthening work of Fossil's Park Link Road from KM 0.00 to 4.00 under Road Division, Sahibganj for the year 2024-25	4.00	258.38	Additional Secretary RCD, Jharkhand , letter no. 3970 (S), dated 20.09.2024	207.84	18SBD/2024-25, Dt. 18.01.2025	99.99	207.82	100.00	17.04.2025	Jai Mata Dee Construction, Ranchi

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	IRQP/Strengthening work of Maharajpur (on NH-80) to Sharmapur (on NH-80) via Taljhari-Kalyanchak-Padaria More-Tinpahar-Bakudih Road (Total Length-37.255 Km) under Road Division, Sahibganj for the year 2024-25	37.26	2138.80	Deputy Secretary RCD, Jharkhand , letter no. 4126 (S), dated 30.09.2024				0.00			
11	IRQP/Strengthening work of Lalbandh (MDR-210) to Mohanpur (NH-80) Road via Babupur and Jonka Link Road (Total length-14.305 KM) under Road Division, Sahibganj for the year 2024-25	14.31	892.21	Additional Secretary RCD, Jharkhand , letter no. 3969 (S), dated 20.09.2024				0.00			
12	Widening and Strengthening/Reconstruction of Srikund (on RCD Road) to Shivapahar (on RCD Road) via Madhuwapada-Angoli-Hastipara-Juhibona Road (Length-6.675 Km) under Road Division, Sahibganj for the year 2024-25	6.68	4889.87	Additional Secretary RCD, Jharkhand , letter no. 4318 (S), dated 09.10.2024				0.00			

State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Widening and Strengthening/Reconstruction of Dumlidanga (on RCD Road) to Shamnagar (on RCD Road) via Aashila-Jaambad (Length-6.250 KM) under Road Division, Sahibganj for the year 2024-25	6.52	4199.13	Additional Secretary RCD, Jharkhand , letter no. 4321 (S), dated 09.10.2024				0.00			
14	Widening and Strengthening/Reconstruction of Srikund (on RCD Road) to Bindupara (on RCD Road) via Kankjol Road (Length-6.750 Km) under Road Division, Sahibganj for the year 2024-25	5.97	4278.18	Additional Secretary RCD, Jharkhand , letter no. 4319 (S), dated 09.10.2024				0.00			
14	Sahebganj	187.94	61843.59		36327.94			22124.12			

DPW-R

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Roads-Plan)
State Plan Road Works

Month : March, 2025**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle :- Dumka Div :- Dumka Name of EE-Sri Ashish Kumar											
1	Improvement of Riding Quality of Baiganthra - Sarwadham-Mandaldih Road (Length - 22.05 KM) under Road Division Dumka for the year 2023-24	22.05	1382.96	Deputy Secretary (M), Jharkhand, Ranchi letter No.3172(S) Date 27.06.2023	1448.40	20.01.2024 48(SBD)/2 023-24	99.972	1448.000	100%	19.05.2024	M/s Chitra Construction, Gilanpara, Dumka, Jharkhand
2	Reconstruction of Rambani More (NH-114A) - Kadma Road (Total Length-2.850 Km) with Bridge for the year 2021-22	2.85	753.70	Joint Secretary, Jharkhand, Ranchi letter No. 612(S) Date 18.02.2022	627.63	20.06.2022 4(SBD)/ 2022-23	100.00	776.039	100%	19.12.2023	M/s Hardev Construction Pvt. Ltd. Station Road, Deoghar

State Plan Road Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening and Strenthening of Road from Korgha More (NH-133) Champagarh Saraiyahat (NH-133) Road (Total Length - 13.695 Km) for the year 2021-22.	13.70	4514.15	Joint Secretary, Jharkhand, Ranchi letter No. 222(S) Date 25.01.2022	3960.41	14.06.2023 02(SBD)/ 2023-24	96.63	5044.875	100%	13.05.2024	M/s Ganesh Yadav, Anand Nagar, PO-ISM, Saraidhella, Dhanbad
4	Reconstruction/Widening and Strengthening Four Lane work of Dumka Bypass {on Phulo-Jhano Chowk, Dumka to Dumka Rampur Road (NH-114A)} (Total Length- 7.315 Km) for the year 2022-23	7.32	9705.76	Joint Secretary, Jharkhand, Ranchi letter No. 3557(S) Date 07.10.2022 Revised AA Additional Secretary, Jharkhand Ranci Lt 4037(s) dt 25.09.24	8999.61	16.01.2023 40(SBD)/ 2022-23	100.000	9810.137	100%	15.01.2024	Rajbir Construction Pvt Ltd, 614, 6th Floor, Hariom Tower, Commercial Complex, Circular Road, Lalpur, Ranchi- 834001

State Plan Road Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening and Strengthening/Reconstruction work of Dumka City Roads (Dumka North) its (i) Kusumdih to Airport Road Via Bandarjori Road (Total Length-3.166 Km) (ii) Nakti Chowk to Dighi SRG Camp Road (Length-3.566 Km) (Total Length-6.732 Km) for the year 2022-23.	6.73	1402.43	Joint Secretary, Jharkhand, Ranchi letter No.1332(S) Date 18.03.2023	1443.50	28.06.2023 4(SBD)/ 2023-24	99.993	1443.396	100%	27.11.2023	M/S Malti Enterprises, Nehru Chowk (Dumka More), Harina, Nawagarh, Dhanbad
6	Widening and Strengthening/Reconstruction work of Dumka City Roads (Dumka East) its (i) Gidhni Pahari to Baghdubhi, Police Line Road (Total Length-3.25 Km) (ii) Kurwa to Dumka Rampurhat Bypass Road (Total Length-2.813 Km) (Total Length-6.063 Km) for the year 2022-23.	6.06	1204.49	Joint Secretary, Jharkhand, Ranchi letter No.1333(S) Date 18.03.2023	1227.61	28.06.2023 5(SBD)/ 2023-24	95.799	1176.036	100%	27.11.2023	M/S Malti Enterprises, Nehru Chowk (Dumka More), Harina, Nawagarh, Dhanbad

State Plan Road Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Widening and Strengthening/Reconstruction work of Dumka City Roads (Dumka West) its (i) Vijaypur to Muktidham Road Via SSB Camp (Length-0.916 Km) (ii) Dudhani to National School Road Via Bara Talab (Length-0.502 Km) (iii) Digghi to Kodaoguhiya Road (Length-2.703 Km) and (iv) Mahudangal to Hizla via Water Supply Plant (Length-2.550 Km) (Total Length-6.341 Km) for the year 2022-23.	6.34	1303.81	Joint Secretary, Jharkhand, Ranchi letter No.1334(S) Date 18.03.2023	1081.13	10.08.2023 26(SBD)/2 023-24	101.829	1100.903	100%	09.01.2024	M/s Sakshi Enterprises, Sakshi Palace, Near Bhojpur Hotel, Thana Road, Dumka
8	Improvement of Riding Quality/Strengthening Work of Surichuwa to Maluti Road from 0.00 Km to 6.350 Km (Total Length – 6.350 Km) under Road Division Dumka for the year 2023-24	6.35	409.69	Additional Secretary, Jharkhand, Ranchi letter No. 1385(S) Dt 15.03.2024	381.58	19.09.2024 34(SBD)/2 024-25	99.586	380.000	100%	18.11.2024	Niraj Kumar Agarwal, Gilan Para, Dumka, Jharkhand
9	Improvement of Riding Quality of Nawadih to Haripur Road (Length – 15.100 KM) under Road Division Dumka for the year 2023-24	15.10	1020.18	Additional Secretary, Jharkhand, Ranchi letter No.30(S) Date 04.01.2024	915.10	05.07.2024 10(SBD)/2 024-25	99.026	906.188	100%	04.11.2024	M/s Sakshi Enterprises, Sakshi Palaces, Near Bhojpur Hotel, Thana Road, Dumka

State Plan Road Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Improvement of Riding Quality of (a) Four Lane Dumka (Length-1.025 Km) (b) Construction of Mahuadangal Chowk to National School Road via Bawaripada (Length-3.277 Km) (c) Town Link Road (Length-1.100 Km) and (d) Vivekanand Chowk to Tata Show Room via Annpurna Chowk Link Road (Length-2.250 Km) (Total Length-7.652 Km) under Road Division Dumka for the year 2023-24	7.65	537.36	Additional Secretary, Jharkhand, Ranchi letter No. 1403(S) Dt 15.03.2024	557.34	14.10.2024 45(SBD)/2 024-25	100.000	557.341	100%	13.01.2025	Niraj Kumar Agarwal, Gilan Para, Dumka, Jharkhand
11	Reconstruction of Sukhjoda Nag Mandir Link Road (Total Length-3.25 Km) under Road Division Dumka for the year 2023-24	3.25	844.37	Additional Secretary, Jharkhand, Ranchi letter No. 1401(S) Dt 15.03.2024	636.70	26.07.2024 15(SBD)/2 024-25	100.000	729.532	100%	25.12.2024	Divya Engicon Pvt Ltd, Divya Palace, Bhagalpur Road, Dumka

State Plan Road Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Reconstruction Work of Phutani Chowk (SH-15) to Chikaniya Chowk Road (Total Length – 2.772 Km) under Road Division Dumka for the year 2023-24	2.77	1109.50	Additional Secretary, Jharkhand, Ranchi letter No.1168(S) Date 07.03.2024	518.90	26.07.2024 16(SBD)/2 024-25	100.000	589.272	100%	25.01.2025	Divya Engicon Pvt Ltd, Divya Palace, Bhagalpur Road, Dumka
13	Improvement of Riding Quality of Banskuli to Diguli Bangal Sima Via Aamjora Road (Total Length – 23.700 Km) under Road Division Dumka for the year 2023-24	23.70	1544.41	Additional Secretary, Jharkhand, Ranchi letter No.479(S) Date 02.02.2024	1348.93	13.08.2024 24(SBD)/2 024-25	99.931	1348.000	100%	12.02.2025	M/s Sakshi Enterprises, Sakshi Palace, Near Bhojpur Hotel, Thana Road, Dumka

State Plan Road Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	Reconstruction and Widening/Strengthening of Road from Nonihathwari Bridge-Sitphari (on Sitphari-Sigri-Harko PWD Road) Road (Total Length – 7.550 Km) for the year 2022-23. and Link Road - 3.40 Km (Revised) Total = 10.95 KM	10.95	3706.02	Joint Secretary, Jharkhand, Ranchi letter No. 1302(S) Date 31.03.2022	2490.90	21.10.2022 19(SBD)/ 2022-23 agreement Value - 2035.634 Variation Value - 455.264 (CE lt 1059 dt- 16.06.23) Total Value - 2490.899	81.60	3005.543	100%	20.06.2023	M/S BALMUKUND JHA & RAMJEE SINGH CONSTRUCTION PVT LTD (JV), Rasikpur, Near Basic School, Dumka
15	Improvement of Riding Quality/Strengthening Work of Aamgachi (PWD Road) to Kalyanpur (PWD Road) (Total Length-24.010 km) under Road Division Dumka for the year 2024-25.	24.01	1876.62	Additional Secretary, Jharkhand, Ranchi letter No. 1410(S) Dt 15.03.2024	1916.45	19.09.2024 33(SBD)/2 024-25	99.797	1912.562	100%	18.02.2025	Hari Nandan Choudhary, Behind Hero Honda Showroom, Dudhani Bhagalpur Road, Dumka

State Plan Road Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Strengthening of Nonihat to Kanwariya Road (Total Length – 4.50 Km) under Road Division Dumka for the year 2023-24	4.50	896.99	Additional Secretary, Jharkhand, Ranchi letter No. 1409(S) Dt 15.03.2024	718.67	31.08.2024 27(SBD)/2 024-25	99.195	712.879	100%	30.01.2025	Divya Engicon Pvt Ltd, Divya Palace, Bhagalpur Road, Dumka
17	Improvement of Riding Quality Work of PWD Road from Bagnal to Maheshkhala via Kalakata Road (Total Length – 30.800 Km) under Road Division Dumka for the year 2023-24	30.80	1802.93	Additional Secretary, Jharkhand, Ranchi letter No. 1417(S) Dt 15.03.2024	1872.64	04.10.2024 37(SBD)/2 024-25	99.989	1872.421	100%	03.04.2025	M/s Chitra Construction, Gilanpara, Dumka, Jharkhand
18	Improvement of Riding Quality of Haripur to Asanbani Road (Total Length – 26.250 Km) under Road Division Dumka for the year 2023-24	26.25	1380.76	Additional Secretary, Jharkhand, Ranchi letter No.1203(S) Date 11.03.2024	1444.64	24.09.2024 35(SBD)/2 024-25	100.000	1444.647	100%	21.03.2025	M/s Chitra Construction, Gilanpara, Dumka, Jharkhand
19	Improvement of Riding Quality Work of Butberia To Kulkulidangal Road (Total Length – 18.95 Km) under Road Division Dumka for the year 2023-24	18.95	934.30	Additional Secretary, Jharkhand, Ranchi letter No. 1406(S) Dt 15.03.2024	967.11	02.12.2024 48(SBD)/2 024-25	100.000	967.111	100%	01.04.2025	Niraj Kumar Agarwal, Gilan Para, Dumka, Jharkhand

State Plan Road Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
20	Improvement of Riding Quality of Kharouni Chowk to Durgapur Road (Total Length-18.825 Km) under Road Division Dumka for the year 2024-25.	18.83	1072.27	Additional Secretary, Jharkhand, Ranchi letter No. 3434(S) Dt 23.08.2024	915.56	01.01.2025 52(SBD)/2 024-25	99.226	908.467	100%	31.05.2025	M/s Sakshi Enterprises, Sakshi Palace, Near Bhojpur Hotel, Thana Road, Dumka
21	Improvement of Riding Quality / Strengthening of Nischitpur To Dalahi Road (stretch of Dumka-Masaliya-Nala Road) (Total Length – 20.00 km) under Road Division Dumka for the year 2024-25	20.00	3282.92	Additional Secretary, Jharkhand, Ranchi letter No. 3817(S) Dt 13.09.2024	3347.20	14.10.2024 39(SBD)/2 024-25	98.137	3284.835	100%	13.04.2025	Hari Nandan Choudhary, Behind Hero Honda Showroom, Dudhani Bhagalpur Road, Dumka
21	Dumka	278.16	40685.62	0.00	36819.99	0.00		39418.18			

Circle : Dumka

Div : Deoghar

Name of EE-Sri Manoj Kumar Mahto

1	Improvement of Riding Quality work in Manikpur- Kenmankathi-Dardmara Road (Total Length - 9.00 KM)	9.00	732.44	J.S., RCD, Lt. No.-4996(S), dt- 27.10.23	761.60	57SBD/ 23-24 dt- 05.02.24	100%	760.65	100%	19.04.24	Satish Kumar, Krishnapuri, Williams Town, Deoghar
---	--	------	--------	--	--------	------------------------------	------	--------	------	----------	---

State Plan Road Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Improvement of Riding Quality work of Deoghar-Satar Road under Road Division, Deoghar (Total Length-4.80 KM)	4.80	299.82	J.S. RCD LT. No. 3721(S), dt- 01.08.23	277.21	67SBD/ 23-24 dt- 22.02.24	99%	275.69	100%	21.04.24	Sujata Udit Builders Pvt. Ltd., 202, Tiwari Chowk, Deoghar College Road, Nilkath Vihar, Sawera Gali, Deoghar
3	Widenig and Strengthening Work in AIIMS, Deoghar Compound Gate No.-1 to Gate No.-3 of Satsang Nagar- Bhirkhibad Road (MDR-235) (From KM 10.20 to KM 12.40) (Total Length -2.20 KM) under Road Division, Deoghar	2.20	551.03	J.S., RCD, Lt. No.-5005(S), dt- 27.10.23	491.91	72SBD/ 23-24 dt- 26.02.24	100%	491.91	100%	11.05.24	M/s Manisha Construction, Vill.+PO- Dobhi, Dist.- Gaya, Bihar
4	Improvement of Riding Quality/Strengthening work of Deoghar College Road (Total Length- 2.10 KM) under Road Division, Deoghar.	2.10	102.07	RCD, Lt. No.- 1392(S), dt- 15.03.24	94.40	18F2/ 2024-25 21.06.24	98%	92.36	100%	20.07.24	Dilip Kumar Roy, H. No.-71, Ward No.-14, Williams Town, Krishnapuri, Deoghar

State Plan Road Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Improvement of Riding Quality Work in Km 35 to 52(Part), 56 to 59, 62(Part) to 63(Part) and 64(Part) of Jama-Jamtara Road (Part of SH-15) under Road Division Deoghar (Total Length 23.416 KM).	23.42	1844.52	J.S. RCD LT. No. 3720(S), dt- 01.08.23	1888.04	52SBD/ 23-24 dt- 11.01.24	99%	1876.14	100%	10.07.24	Rajbir Construction Pvt. Ltd., Hariom Tower Commercial Complex, Circular Road, Lalpur, Ranchi.
6	Improvement of Riding Quality work of Rousan More to Madhupur bypass Road under (Total Length-3.025 KM) under Road Division, Deoghar	3.03	254.31	J.S., RCD, Lt. No.-4999(S), dt- 27.10.23	197.07	63F2/ 23-24 dt- 10.02.24	97%	190.37	100%	09.03.24	Amar Engicon and Construction Private Limited, Flat No.-201, Sarbmangla Tower, Sheb Pokhar Road, Near VIP Chowk, Deoghar
7	Improvement of Riding Quality/ Strengthening Work of Madhupur-Laharjori Road (MDR-225) under Road Division, Deoghar (Total Length-21.643 KM).	21.64	1691.60	J.S., RCD, Lt. No.-5432(S), dt- 01.12.23	1472.12	71SBD/ 23-24 dt- 23.02.24	103%	1520.54	100%	22.08.24	C M M M Enterprises, Vill.-Chalki, Block-Bongaon, Dist.- North 24 Parganas, West Bengal, PIN- 743235



State Plan Road Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Improvement of Riding Quality work of Mahuadabur to Sarwan Road under Road Division Deoghar (Total Length - 19.425 KM).	19.43	1108.02	J.S., RCD, Lt. No.-5478(S), dt-06.12.23	991.42	74SBD/ 23-24 dt- 29.02.24	99%	983.15	100%	28.08.24	Sujata Udit Builders Pvt. Ltd., 202, Tiwari Chowk, Deoghar College Road, Nilkath Vihar, Sawera Gali, Deoghar
9	Improvement of Riding Quality/Strengthening work of Thadi More (NH-114A) to Durgapur (MDR-221) via Thadidulampur (Total Length 2.50 K.M.) under Road Division, Deoghar	2.50	138.70	J.S. RCD LT. No. 3860(S), dt-10.08.23	106.80	60F2/ 2023-24 dt-08.02.24	99%	0.00	100%	07.04.24	Amar Engicon and Construction Private Limited, Flat No.-201, Sarbmangla Tower, Sheb Pokhar Road, Near VIP Chowk, Deoghar
10	Improvement of Riding Quality Work of Chitra (Thadi) to Mishradih (Sarath) via Birmati Road (Total Length-14.825 KM) under Road Division Deoghar.	14.83	906.29	J.S., RCD, Lt. No.-4592(S), dt-04.10.23	917.27	59SBD/ 23-24 dt- 06.02.24	91%	837.20	92%	05.06.24	Sri Manoj Kumar Singh, Vill.-Chaparia, PO-Koiridih, PS-Jasidih, Deoghar

State Plan Road Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Improvement of Riding Quality Work of Chitra (on Sarath Basti Palajori Road) to Duldulai More (on Jamtara-Karmatanr Road) (Total Length-10.58 KM) under Road Division, Deoghar.	10.58	645.13	RCD, Lt. No.- 1280(S), dt- 13.03.24	671.93	30SBD/ 2024-25 dt.-12.08.24	99%	662.66	99%	11.11.24	Sujata Udit Builders Pvt. Ltd., 202, Tiwari Chowk, Deoghar College Road, Nilkath Vihar, Sawera Gali, Deoghar
12	Widening & Strengthening / Reconstruction of Madhupur-Baikunth Dham (on MDR-225) - Fulchi-Delipather- Dhamni More (Pandania-Jagdispur Road, on ODR) Road (Total length - 10.77km) Under Road Division, Deoghar.	10.77	2664.75	J.S. RCD LT. No. 3418(S), dt- 18.07.23	1750.18	65SBD/ 23-24 dt- 12.02.24	97%	1743.25	97%	11.10.24	M/s Dilip Kumar, B/745, Sector-2, Dhurwa, Ranchi
13	Improvement of Riding Quality/ Strengthening work of Hindolabaran to Kunda via Tapoban (Total Length- 10.875KM) (Carriage Way-5.5 M) under Road Division, Deoghar.	10.88	692.78	RCD, Lt. No.- 1414(S), dt- 15.03.24	634.98	34SBD/ 2024-25 dt-25.09.24	98%	0.00	100%	24.12.24	Satish Kumar, Krishnapuri, Williams Town, Deoghar

State Plan Road Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	Widening & Strengthening of Sikitya (On Bavangama - Pathroll Road) to Shamalpur - Bonchbandh - Duba -Banvariya - Jiyakhara - Manigadhi (On NH-114A Sarath-Deoghar Road) (Total Length-18.950 KM) (Including Bridge Construction) at Ch. 11+700 (1x16m)	18.95	5858.817	J.S. RCD LT. No. 1245(S), dt-27.02.19	4348.14	40SBD/ 2019-20 dt-14.09.19	94%	5653.53	100%	13.11.20	Manoj Kumar Singh, Vill.-Chaparia, PO-Koyridih, PS-Jasidih, Deoghar

State Plan Road Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	Widening and Strengthening of Ghiya More (on Sarath-Basti-Palojori Road) -Madhupur-Basbutiya -Kunjbona (on MDR-223) (Total Length 10.753 KM)	10.75	3663.60	J.S. RCD LT. No. 3389(S) dt-10.07.19	2319.41	72SBD/ 2019-20 dt-23.10.19	84%	2562.13	100%	22.07.20	Bhupendra Engineering and Construction Pvt. Ltd., Chitra, Deoghar
16	Widening and Strengthening of Chitra to Uparbandha Road under Road Division, Deoghar (Total Length - 5.3615 Km)	5.36	2310.93	J.S., RCD, Lt. No.-4591(S), dt-04.10.23	1636.45	68SBD/ 23-24 dt- 22.02.24	97%	1852.79	100%	21.08.24	Hari Nandan Choudhary, Behind Hero Honda Showroom Dudhani, Bhagalpur Road, Dumka

State Plan Road Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
17	Improvement of Riding Quality Work of Khoripanan to Punasi (Ajay River Bridge) and Punasi to Jasidih Railway Phatak Via Koiridih Road (Total Length-29.375 KM) under Road Division Deoghar	29.38	1693.93	RCD, Lt. No.-1227(S), dt-12.03.24	1576.02	28SBD/2024-25 dt.-05.08.24	100%	1576.02	100%	04.02.25	Sri Manoj Kumar Singh, Vill.-Chaparia, PO-Koiridih, PS-Jasidih, Deoghar
18	Improvement of Riding Quality Work of Chitra to Sarsa More Road (via Koyri Jamua, Rangamati, Bagdaha, Raghunathdih) (Total Length-23.350 KM) under Road Division, Deoghar	23.35	1275.69	RCD, Lt. No.-32(S), dt-04.01.24	1129.41	27SBD/2024-25 dt.31.07.24	95%	1073.91	95%	30.01.25	M/s Mohan Lal Jain, 23, Sahid Surya Sen Road, Berhampore, Murshidabad, West Bengal
19	Improvement of Riding Quality/ Strengthening work of (A) Deoghar Sarath Aerodrome road (Length - 1.35 KM) (B) Deoghar Madhupur 1st KM (P) (Length 0.60 KM) (Total Length-1.95 KM) under Road division Deoghar for the year 2024-25	1.95	105.37	RCD, Lt. No.-3919(S), dt-19.09.24	103.82	57F2/2024-25 dt-18.02.25	99%	102.98	100%	17.03.25	Kamal Kishor Singh, At- Manju Niwas, Circular Road, Indra Nagar, Deoghar
19	Deoghar	224.9	20680.99		21368.17			22255.26			

State Plan Road Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Dumka Div : Godda Name of EE-Sri Raj Kumar Rajesh											
1	IRQP/Strengthening work of Mohanpur-Khairatkar, Nayanagar, Parsa, Durgapur, Kusmi Road (Total Length- 16.07 Km) under Road Division, Godda	16.07	1120.61	RCD Lt. No. 4430(S) dated 06.12.22	1152.04	SBD 01/2023-24 Dated:13-04-2023	101%	1160.22	100%	12.10.2023	Kandukuri Industries Pvt. Ltd., Survery No. 326, Kandukuri Estate, Jammalapalem, Kavali- 524201, SPSR Nellore (Andhra Pradesh).
2	IRQP/Strengthening work of Ghorichak to Dighi Road (Total Length- 22.300 Km) under Road Division, Godda	22.30	1430.65	RCD Lt. No. 4452(S) dated 06.12.22	1420.03	SBD 04/2023-24 Dated:21-06-2023	97%	1375.35	100%	20.12.2023	M/s S. K. Tekriwal, Pathargama, Godda
3	Reconstruction of Simra-Boarijore-Borio Road Including Bridge (MDR-208) (from Chainage 4.00 Km to 17.150 Km) (Total Length- 13.150 Km) under Road Division, Godda for the year 2022-23.	13.15	6237.31	RCD Lt. No. 2917 (S) dated 04.08.22 Toal A.A. 87044.64	6621.17	SBD 05/2023-24 Dated:08-06-2023	99%	6565.36	100%	07.08.2024	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi

State Plan Road Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Remaining Work of Widening Strengthening / Re Construction of Nunajor-Shahpur Beldiha-Parsa (MDR- 206) road (Km 00.00 to 16.60)	16.60	4469.42	RCD letter no. - 8112(S) dated 05.09.13	851.31	SBD 03/2022-23 Dated:26-07-2022	68%	1627.73	87%	25.01.2023	M/s Sakshi Enterprises, Dumka
5	Widening & Strengthening/ Reconstruction of Mirzachowki-Boarijore Road (MDR 207) Km 16.60 to 25.060 (Total Length- 8.46 Km) (Part B) under Road Division, Godda.	8.46	4146.60	RCD Lt. No. 3471(S) dated 23.09.22 Toal A.A. 10783.787	3201.51	SBD 02/2023-24 Dated:19-04-2023	96%	3075.77	100%	18.01.2024	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi
6	Widening & Strengthening of Godda City Bypass From Sarkanda Chowk (NH 133) to Mission Chowk (NH 333A) Road including (i) Circular link road via Residence of DC,SP,DJ Godda and (ii) Canal Link road (Total Length- 4.37 Km)	4.37	1483.47	RCD Lt. No. 4225(S) dated 21.11.22	1516.44	SBD 05/2022-23 Dated:04-03-2023	99%	1505.30	100%	03.09.2023	M/s Mitra Engineering Constructions, Ongole, Praksham, Dist.- Andhra Pradesh
7	Reconstruction of Dumuhi (Veerkunwar Singh Chowk) (NH 133) to Chandni Chowk (NH 333A) Km 0.00 to 11.05 (Total Length- 11.05 Km) under Road Division, Godda.	11.05	2936.62	RCD Lt. No. 3480(S) dated 23.09.22	2976.43	SBD 06/2022-23 Dated:14-03-2023	91%	2847.62	100%	13.01.2024	Manoj Kumar Singh, Vill- Chaparia, PO- Koiridh, PS- Jasidih, Deoghar

State Plan Road Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Strengthening work of Boarijore(MDR- 207)-Bishunpur-Ghorichak (NH-133) Road (Total Length- 15.466 KM) under Road Division, Godda.	15.47	1050.93	RCD Lt. No. 4252(S) dated 22.11.22	1028.91	SBD 07/2023-24 Dated:21-11-2023	93%	961.64	100%	20.05.2024	Nitesh Kumar Singh, S/o- Anil Kumar Singh, Girish Talkies, Kalyanpur, Jamui BO- Hathigarh, Deoghar (Jharkhand)
9	IRQP/Strengthening work of Kargil Chowk to Godda Bus Stand Via Sadar Hospital Road (Total Length- 1.00 Km) under Road Division, Godda	1.00	226.61	RCD Lt. No. 4444(S) dated 06.12.22	171.57	26F2/2022-23 Dated:14-02-2023	70%	119.82	70%	15.04.2023	Kumar Aman, S/o- Anuj Kumar Singh, Kamala Bagh Colony, Dumka, Pin 814101
10	Widening,Strengthening/Reconstruc tion of Parasi to Sirsa Road Via Thakurgangti road including Bridge (Total Length- 4.910 KM).	4.91	1217.98	RCD Lt. No. 4653(S) dated 19.09.19	1233.06	SBD 01/2021-22 Dated:18-10-2021 (Supplymen tary Agrrement)	99%	1223.20	100%	17.10.22	M/s S. K. Tekriwal, Pathargama, Godda
10	Godda	113.38	24320.19		20172.47		9.14	20462.00			

State Plan Road Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Dumka

Div : Jamtara

Name of EE-Sri Vicky Murmu

1	IRQP/ Work of Govindpur-Sahebganj Road (Km 29.020 to 126.00) for the Year 2021-22	96.98	6316.01	Lt No.551(S) Dt.17.02.22	5904.19	02/SBD/22-23 28.10.2022	88.75%	6549.59	#####	27.10.2023	K.K. Builders Pvt. Ltd, Jamshedpur
2	Widening & Strengthening/Reconst. of Laharmore-Koridih-Murlipahari Road	7.53	3124.10	Lt. No.3248(S)Dt. 07.01.23	1830.78	06/SBD/23-24 Dt. 11.11.23	106%	3041.42	98.00%	10.11.2024	Preeti Enterprises, Dhanbad

2	Jamtara	104.51	9440.12	7734.97	9591.01
---	----------------	--------	---------	---------	---------

Circle : Dumka

Div : Pakur

Name of EE-Sri Veer Raghwan

1	IRQP work of Chotta Suraj Bera Kanchan Garh Gupha (0.00KM to 0.91 KM) for the year 2023-24. Under Road Division, Pakur. (Plan Head).	0.91	70.56	J/S L. No. 3249(S) Dt. 06.07.23	72.90	09-F2/ 2022-23 Dt. 03.02.2024	100%	72.85	100%	02.05.2024	NPD Builders Pvt. Ltd. Maheshpur, Pakur
---	--	------	-------	---------------------------------	-------	----------------------------------	------	-------	------	------------	---

State Plan Road Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	IRQP work of Gokulpur-Deewanpir Road (Length - 2.00 KM) for the year 2023-24	2.00	124.58	J/S L. No. 3267(S) Dt. 17.08.23	98.33	13-F2/ 2022-23 Dt. 15.02.2024	100%	98.20	100%	14.04.2024	Kumar Aman, Kamla Bagh Colony, Dumka
3	Improvement of Riding Quality of Fatehpur - Singarshi - Simlong Road from 0.00 to 36.01 Km (Total length - 36.01 Km) for the year 2023 -24.	36.01	2223.38	J/S L. No. 5431(S) Dt. 01.12.23	1865.00	03-SBD/ 2023-24 Dt. 15.03.2024	95%	1768.48	100%	14.09.2024	Harinandan Choudhary, Bhagalpur Road, Dudhani, Dumka
4	Improvement of Riding Quality of Pakur-Malpahari Road from 0.00 to 6.00 Km. (Total length – 6.00 Km) for the year 2023 -24.	6.00	494.79	J/S L. No. 5659(S) Dt. 15.12.23	453.88	02-SBD/ 24-25 Dt. 02.09.2024	100%	453.86	50%	01.11.2024	Sandipan Pramanik Infra Private Limited, Kolkata
5	Remaining Work of Reconstruction of Pakur (Gokulpur) (in 27th km of Littipara-Pakur Road) to Ishakpur (Dewanpeer) Road (Total Length- 4.775 km), under Road Division, Pakur for the year 2023-24	4.78	806.31	L. No. 4709(S) Dt. 16.08.17	379.80	04-SBD/ 2024-25 Dt. 05.09.2024	71%	269.88	90%	04.01.2025	Anikul Alam, Pakur.

State Plan Road Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening-Strengthening & Reconstruction Work of Ishakpur (Saithankhana More) to Manirampur Chandpur (on NH-133 A) Road & Link Road (Length –10.145 KM) for the Year 2021-22.	10.15	4151.62	J/S L. No. 534(S) Dt. 15.02.22	3162.94	17-SBD/ 22-23 Dt. 16.01.2023	66%	2084.04	70%	15.11.2023	Spica Projects and infrastructure private limited, Ranchi
6	Pakur	59.84	7871.23		6032.85			4747.31			

Circle : Dumka

Div : Sahebganj

Name of EE-Sri Ajay Kuma

1	Improvement of Riding Quality/Strengthening work of Borio Bazar Link Road (Length 0.00 km to 1.927 km) under Road Division, Sahibganj for the year 2022-2023	1.93	285.81	Joint Secretary RCD, Jharkhand, letter no. 4328 (S), dated 25.11.2022	283.64	02SBD/20 23-24, Dt. 25.05.202 3	99.87	283.28	100.00	24.08.2023	M/s Sri Ram Enterprises
---	--	------	--------	---	--------	---------------------------------	-------	--------	--------	------------	-------------------------

State Plan Road Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening and Strengthening/ Reconstruction of Shivgadi Sanmany More Pwd Road To Dahujor Pwd Road Via Dumaria-Sanmany-Tegra-Amdanda (Length 23.470 Km) Under Road Division Sahibganj for the year 2019-20	23.47	5883.54	Joint Secretary RCD, Jharkhand, letter no. 1500 (S), dated 05.03.2019	4355.56	07SBD/2019-20, Dt. 09.01.2020	117.46	6084.66	100.00	08.07.2021	M/s S.K. Tekriwal
3	Widening and Strengthening/Reconstruction work of Kitajhore (on Bhognadih-Lakhipur Road)-Paharpur-Talbaria (on Govindpur-Dumka-Barhait-Sahibganj ADB Road) Road (Length – 10.100 KM) under Road Division Sahibganj for the year 2022-23	10.10	4021.16	Joint Secretary RCD, Jharkhand, letter no. 4143 (S), dated 14.11.2022	3724.63	01SBD/2023-24, Dt. 25.05.2023	98.12	3704.98	100.00	24.08.2024	M/s Sri Ram Enterprises
4	IRQP work of Tinpahar Railway Station Link Road (Length 0.600 KM) under Road Division, Sahibganj	0.60	64.49	Joint Secretary RCD, Jharkhand, letter no. 1875 (S), dated 28.04.2023	51.80	20F2/2023-24, Dt. 04.12.2023	99.93	51.77	100.00	03.03.2024	Deepak Kumar Choudhary

State Plan Road Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Reconstruction work of Atapur to Kelabari Road (NH-80) in missing link of Road part of Udhwa-Sirasin Road under Road Division Sahibganj for the year 2022-23	2.90	775.97	Joint Secretary RCD, Jharkhand, letter no. 464 (S), dated 06.02.2023	634.87	10SBD/20 23-24, Dt. 29.09.202 3	99.92	634.42	100.00	28.06.2024	M/s Bhagwan Stone Works, Sahibganj
6	IRQP/Strengthening of (A) Subash Chowk (NH-80) to LC Road (NH-80) via Stadium with SP office and Helipad link road, (B) DC Office to Katerganj Durga mandir (ADB road) via panchgarh with DC awas and JAP-9 link road, (C) Eastern Railway Fatak (NH-80) to Green Hotel (NH-80) via St. Xavier School and Ganga Ghat Road, (D) Pokharia (NH-80) to Tamtam Stand via Town Hall road (Total length- 14.080 Km) under Road Division, Sahibganj for the year 2023-24	14.08	1055.70	Joint Secretary RCD, Jharkhand, letter no. 3983 (S), dated 17.08.2023	915.30	13SBD/20 23-24, Dt. 09.11.202 3	99.49	910.71	100.00	19.02.2024	Jai Mata Dee Construction, Ranchi

State Plan Road Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Reconstruction work of Simra-Borio-Boarijore-Road (MDR-208) from KM 4.00 to 26.82 under Road Division, Sahibganj	22.82	8704.46	Joint Secretary RCD, Jharkhand, letter no. 2917 (S), dated 04.08.2022	4193.48	03SBD/203-24, Dt. 05.07.2023	99.10	4156.04	100.00	04.05.2024	Velji Ratna Sorathia Infra Pvt. Ltd.
8	IRQP work of Pathna to Hiranpur Road from KM 0.00 to KM 17.50	17.50	1091.50	Joint Secretary RCD, Jharkhand, letter no. 4432 (S), dated 06.12.2022	862.46	14SBD/2023-24, Dt. 01.12.2023	108.90	939.27	100.00	30.08.2024	JKA Associate Pvt. Ltd.,
9	Road Safety work in Govindpur-Sahibganj Road (SH-18) from Km 226.750 to 286.100 Km (Total Length-59.350 Km) under Road Division, Sahibganj	59.35	549.37	Additional Secretary RCD, Jharkhand, letter no. 1399 (S), dated 15.03.2024	468.44	01SBD/2024-25, Dt. 22.07.2024	114.45	536.15	100.00	21.01.2025	Shankar Prasad Sah
9	Sahebganj	152.75	22431.99		15490.16			17301.28			

State Plan Road Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

DPW-B

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Bridges-Plan)
State Plan Bridge Works

Month : March, 2025**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achieve ment	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle :- Dumka Div :- Dumka Name of EE-Sri Ashish Kumar											
1	(i) Construction of High Level Bridge over Terpatia River at Ch 0.255 km (4x10.6m) (ii) Construction of High Level Bridge over Kalidhwa River at Ch 11.700 km (1x14.6m) (iii) Construction of High Level Bridge over Bhalki River at Ch 10.987 km (1x10.6m) (iv) Construction of High Level Bridge over Sagariya River at Ch 5.494 km (1x14.6m) in Kharoni - Durgapur Road under Road Division Dumka for the year 2023-24	82.20	1250.92	Additional Secretary, Jharkhand, Ranchi letter No. 1402(S) Dt 15.03.2024	1292.51	24.01.2025 62(SBD)/2024-25			1%	23.07.2026	Satish Kumar, Krishnapuri, Williams Town, Deoghar

State Plan Bridge Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	(i) Construction of High Level Bridge over Local Nala at Ch. 19th Km of Dalahi-Ranibahal Road (1x12.0 m) (ii) Construction of High Level Bridge over Local Nala at ch. 21st km of Dalahi-Ranibahal Road (1x10.0m) under Road Division Dumka for the year 2023-24	22.00	625.87	Additional Secretary, Jharkhand, Ranchi letter No. 1397(S) Dt 15.03.2024	520.00	14.10.2024 40(SBD)/2024-25	0.000	0.000	3%	13.10.2025	Sandeep Kumar, Dangalpara, Hizla Road, Dumka
3	Construction of High Level Bridge over Til River at Ch 22.850 Km (Span-3x16.6m) and Construction of High Level Bridge over Nala at Ch. 21st Km (Span- 1x10.6m) at Haripur-Asanbani Road under Road Division Dumka for the year 2023-24	60.40	596.41	Additional Secretary, Jharkhand, Ranchi letter No. 1396(S) Dt 15.03.2024							

State Plan Bridge Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achieve ment	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	(i) Construction of H.L bridge over Local nala at ch 8th km of Dondia to Gunjisemal Road (1x10.6m) (ii) Construction of H.L. bridge over Local Nala at ch 4th km of Dondia to Gunjisemal Road (2x14.6m) (iii) Construction/Replacement of H.L. bridge over Local nala at ch 7th km of Butberia to Bengal Border Road (3x16.6m) under Road Division Dumka for the year 2024-25.	39.80	753.10	Additional Secretary, Jharkhand, Ranchi letter No. 1404(S) Dt 15.03.2024							
5	(i) Construction of High Level Bridge over Local Nala at Ch 8th Km of Dalahi-Ranibahal Road (1x10m) (ii) Construction of High Level Bridge over Local Nala at Ch. 10th Km of Dalahi-Ranibahal Road (1x10m) (iii) Construction of High Level Bridge over Local Nala at Ch 16th Km of Dalahi-Ranibahal Road (1x16.0m) under Road Division Dumka for the year 2023-24	36.00	955.95	Additional Secretary, Jharkhand, Ranchi letter No. 1419(S) Dt 15.03.2024	713.00	13.09.2024 32(SBD)/ 2024-25	25.36	180.81	35%	12.12.2025	Sandeep Kumar, Dangalpara, Hizla Road, Dumka
5	Dumka	240.40	4182.25		2525.51			180.81			

State Plan Bridge Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achieve ment	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Dumka
Div : Deoghar
Name of EE-Sri Manoj Kumar Mahto

NIL

0	Deoghar	0.00	0.00	0.00	0.00
---	----------------	------	------	------	------

Circle : Dumka
Div : Godda
Name of EE-Sri Raj Kumar Rajesh

1	Remaining work of Construction of H.L. Bridge with approach road in 24th Km of Sahebganj-Mirjachowki Boarijore road over Sariya river (2x21.6)+(1x18.6) Year 2010-11	65.00	216.04	RCD 6734(S) WE dated 22.11.10	277.86	SBD No. 06/2013-14 dated 04.03.14	63%	175.00	85%	03.03.15	Om Prakash Bajaj, Laheri Tola, Godda
---	--	-------	--------	--	--------	--	-----	--------	-----	----------	---

1	Godda	65.00	0.00	277.86	175.00
---	--------------	-------	------	--------	--------

State Plan Bridge Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achieve ment	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Dumka
Div : Jamtara
Name of EE-Sri Vicky Murmu

NIL

0	Jamtara	0.00	0.00	0.00	0.00
---	---------	------	------	------	------

Circle : Dumka
Div : Pakur
Name of EE-Sri Veer Raghwan

1	Construction of H.L. Bridge (Including Approach Road) over Tarpatia River at 16 th Km (3 x 20m) of Kajaladaha- Pakuria Road, Under Road Division, Pakur for the year 2021-22	3x 20	488.55	J/S L. No. 392 (S) Dt. 07.02.2022	402.03	03-SBD/22-23 Dt. 18.06.22	85%	343.27	95%	17.06.2024	M/s Singh Construction, Deopur, Pakur
---	--	-------	--------	-----------------------------------	--------	---------------------------	-----	--------	-----	------------	---------------------------------------

State Plan Bridge Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achieve ment	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of Bridge over Bansloi River in 2nd Km of Amrapara Pakur Bazar Road (Link road Dumka-Sahebganj SH-18) under Road Division, Pakur in the State of Jharkhand. (Job No. CRF-JHR-2022-23/54)	6x24.6	833.00	CE (Comm) . L. No. 733 (Encl). Dt. 20.04.23	935.05	02-SBD/23-24 Dt. 15.02.2024	0%	0.00	5%	14.02.2026	S.K. Tekriwal Pathargama, Godda
2	Pakur	0.00	1321.55		1337.08			343.27			

Circle : Dumka
Div : Sahebganj
Name of EE-Sri Ajay Kuma

1	(i) Construction of Box culvert over local nala at Ch. 11+225 Km, (ii) Ch. 11+375 km (iii) ch. 20+420 km (iv) Ch 6+490 km (v) Ch. 11+475 km of Barhait-Barharwa (MDR-211) Road		666.20	Joint Secretary RCD, Jharkhand, letter no. 2014 (S), dated 10.05.2023	623.39	21SBD/2023-24, Dt. 05.12.2023	67%	420.00	85	04.03.2025	M/s S.K. Tekriwal
---	--	--	--------	---	--------	----------------------------------	-----	--------	----	------------	-------------------

State Plan Bridge Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of HL Bridge over Telo River (with approach road) at Chainage 279 km (new chainage 255 km) of Govindpur Sahibganj Road under Road Division, Sahibganj		398.87	Joint Secretary RCD, Jharkhand, letter no. 3257 (S), dated 07.07.2023	374.67	38SBD/2023-24, Dt. 04.03.2024	43%	160.00	85	03.03.2025	M/s S.K. Tekriwal
2	Sahebganj		1065.07		998.06			580.00			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Bridges-Plan)
State Plan Bridge Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle :- Dumka Div :- Dumka Name of EE-Sri Ashish Kumar											
1	(A) Construction of H.L bridge over local nala at ch. 5th km of Surichawa-Maluti Road (1x12.6m), (B) Construction of H.L bridge over Local river at Ch. 7th km of Surichawa-Maluti Road (2x14.6m), (C) Construction of H.L. bridge over 7th Km nala at Ch. 6.513 Km of Dalahi to Murg More Road (1x12.6m) for the year 2022-23.	54.40	581.28	Joint Secretary, Jharkhand, Ranchi letter No. 2824(S) Date 02.08.2022	504.06	16.03.2023 68(SBD)/2022-23	81.89	412.773	100%	15.05.2024	M/s Ajay Singh, Chas Road, Jaina More, Bokaro
1	Dumka	54.4	581.28	0.00	504.06	0.00		412.77			
Circle : Dumka Div : Deoghar Name of EE-Sri Manoj Kumar Mahto											
NIL											
0	Deoghar	0.00	0.00		0.00			0.00			

State Plan Bridge Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Dumka
Div : Godda
Name of EE-Sri Raj Kumar Rajesh

NIL

0	Godda	0.00	0.00	0.00	0.00
---	-------	------	------	------	------

Circle : Dumka
Div : Jamtara
Name of EE-Sri Vicky Murmu

NIL

0	Jamtara	0.00	0.00	0.00	0.00
---	---------	------	------	------	------

Circle : Dumka
Div : Pakur
Name of EE-Sri Veer Raghwan

State Plan Bridge Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
NIL											
0	Pakur	0.00	0.00		0.00			0.00			

Circle : Dumka

Div : Sahebganj

Name of EE-Sri Ajay Kuma

NIL											
0	Sahebganj	0.00	0.00		0.00			0.00			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle :- Dumka Div :- Dumka Name of EE-Sri Ashish Kumar											
1	installation of Hundred numbers of Yellow Blinker with Voice at beginning and end point of a Black Spot for Removal of Black Spot & Road Safety Work at Road Division, Dumka under Non-Plan for the year 2023-24.		30.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023	18.44	06.02.2024 55 F2/2023-24	18.44	100.00	100%	05.06.2024	Manohar Lal Agrawal At-Chakmuha, Po-Dhogariya Ps-Dumka (M) Dist-Dumka, Jharkhand 814158
2	Painting of Boundary Wall, Campus Development and Paver Block Work in New Inspection Benglow in Residential Campus of Executive Engineer under Non-Plan for the year 2023-24.		30.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023	19.63	31.01.2024 54F2/2023-24	16.75	85.34	100%	30.04.2024	Aashish Anand Baxi Bandh, Dumka
3	Development Work and Painting or Repair of Boundary Wall and Construction of Garage in Residential Campus of Office of Assistant Engineer, Road Sub Division No-1 & No-2, Dumka under Non-Plan for the year 2023-24.		30.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023	20.39	30.01.2024 53F2/2023-24	16.47	80.77	100%	29.04.2024	Anup Lal Mandal At+Po-PS-Jarmudni, Dist-Dumka, Jharkhand 814141
4	Boundary Wall of Inspection Benglow and Painting and Campus Development Work in Road Section, Gopikandar Office under Non-Plan for the year 2023-24.		5.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023	3.28	18.01.2024 46F2/2023-24	3.08	93.90	100%	17.04.2024	Chatur Mandal, Gopikandar, Dumka

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Restoration and Development Work of the office of Advance Planning Field Survey Division, Dumka and Residential Campus of Fourth Grade Employee under Non-Plan for the year 2023-24.		15.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023	10.74	04.03.2024 60 F2/2023-24	10.64	99.14	100%	03.06.2024	Uma Shankar Singh, Naya Para, Dumka
6	Special Repair Work of Raghunathpur-Barmasia Road under Non-Plan for the year 2023-24.		25.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023	19.33	25.01.2024 50F2/2023-24	19.29	99.80	100%	24.04.2024	KALAN DAS, At-Bazar Rahmat Ganj Po-Kumrabad Ps-Dumka, Dist-Dumka
7	Ordinary Repair of Kharowni Chowk TO Durgapur Road under Non-Plan for the year 2023-24.		20.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023	15.98	11.03.2024 61F2/2023-24	0.00	0.00		10.06.2024	Lakhi Chand Mandal, At-Tajor, Po-T Daldali, PS-Gopikandar, Dist-Dumka, Jharkhand, 814103
8	Special Repair Work of Mahuwadangal chowk to National School Road via Bauripada under Non-Plan for the year 2023-24.		10.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023	9.95	13.02.2024 56F2/2023-24	9.95	100.00	100%	12.05.2024	Rishi Raj Singh, Satsang Nagar, Bypass Road Dumka, Dist-Dumka
9	Special Repair Of Court To Khutabandh via Dumka Forest Division Office Under Non Plan For the year 2023-24.		20.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023	19.96	11.03.2024 62F2/2023-24	19.96	100.00	100%	10.06.2024	Hussain Construction, Dangalpara, Near Masjid, Dumka
10	Link Road Work in the Residence Campus of D.C, Dumka and S.P, Dumka under Non-Plan for the year 2023-24		40.00	EIC, RCD, Ranchi letter no. 1364(S) Date 15.03.2024	39.89	25.07.2024	39.84	99.86	100%	24.08.2024	M/s Samriddhi, Kewatpara, Mortanga Road, Dumka
11	Special Repair work of Murabhal to Makrampur Road under Non Plan for the year 2023-24.		95.92	EIC, RCD, Ranchi letter no. 125(S) Date 11.01.2024	75.18	04.03.2024 59 F2/2023-24	73.34	97.55	100%	03.06.2024	KRISHNA NAND JHA, At-PO-Shiv Pahar Ps-Dumka Dist- Dumka

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	वर्ष 2024-25 श्रावणी मेला अंतर्गत स्वीकृत योजना										
13	Construction of Approach Road to Basukinath Bus Stand under Non Plan (Shrawani Mela 2024) for the year 2024-25.		150.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024	103.34	30.07.2024 19F2/2024-25	45.62	44.15	50%	29.10.2024	Manish Kumar Yadav, Behind National School, Dudhani, Dumka
14	Construction of Box Cell Culvert (3/33/3m Size) over Local Nala near Bhagalpur Bus Stand (Basukinath) under Non Plan (Shrawani Mela 2024) for the year 2024-25.		100.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024	72.15	31.07.2024 21F2/2024-25	42.40	58.76	90%	30.11.2024	M/s Gupta Construction Rakhabani, Dumka
15	Construction of RCC Retaining Wall (3m height) in bank of Shiv Ganga Approach Road in Basukinath Dham under Non Plan (Shrawani Mela 2024) for the year 2024-25.		70.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024	48.63	30.07.2024 20F2/2024-25	48.56	99.85	100%	29.10.2024	Manish Kumar Yadav, Behind National School, Dudhani, Dumka
16	Repair of Road from Hathnaga to NH 114A (Jarmundi) Road in Basukinath Dham under Non Plan (Shrawani Mela 2024) for the year 2024-25.		150.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024	127.51	08.07.2024 11F2/2024-25	123.76	97.06	100%	07.10.2024	Sushil Kumar Dubey, Bandhpara, Dumka, Jharkhand
17	Construction of RCC Retaining Wall (3m Height) and Rehabilitation of Street Light, Paver Block from Kalhakund to Durga Mandir Road Basukinath Dham under Non Plan (Shrawani Mela 2024) for the year 2024-25.		150.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024	96.65	01.10.2024 36F2/2024-25	91.16	94.32	100%	31.12.2024	M/s Dev Construction Jarmundi, Dumka
18	Paver Block and Repair work of Internal Connecting Different Roads of Basukinath Dham under Non Plan (Shrawani Mela 2024) for the year 2024-25.		150.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024	116.65	29.07.2024 17F2/2024-25	114.12	97.83	100%	28.10.2024	Annapurna Civil Tech Pvt Ltd., Annapurna Kunj, Shivsundari Road, Dumka

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
19	Installation of Sign Board,Solar Blinker and Road Marking Work in Different Roads of Basukinath Dham Area under Road Division, Dumka under non plan (Shrawani Mela 2024) for the year 24-25.		50.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024	27.00	11.06.2024 01F2/2024-25	26.65	98.72	100%	10.08.2024	M/s Pawan Construction, At-Nandan Pahar Road, Near Sewa Dham, Deoghar, Jharkhand Pin- 814112
20	Construction of RCC Drain near Tara Mandir of Basukinath Dham Area under Non-Plan (Shrawani Mela 2024) Head under Road Division, Dumka for the year 2024-25		40.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024	25.47	18.06.2024 04F2/2024-25	25.20	98.91	100%	17.09.2024	ANUP LAL MANDAL, Jarmundi, Dumka, Jharkhand, 814141
21	Construction of Hume Pipe Culvert in local Nala in different Roads of Basukinath Dham Area under Road Division, Dumka under Non-Plan (Shrawani Mela 2024) for the year 2024-25.		30.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024	17.78	18.06.2024 03F2/2024-25	17.71	99.60	100%	17.09.2024	ANUP LAL MANDAL, Jarmundi, Dumka, Jharkhand, 814141
22	Paver Block in Gardi-Sardiha Road in Basukinath Dham under Non Plan (Shrawani Mela 2024) for the year 2024-25.		150.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024	92.14	23.07.2024 14F2/2024-25	91.80	99.62	100%	22.10.2024	Ravindra Chandra Singh, Khurbelguma, Basukinath, Dumka
23	Paver Block, Bush Cutting and Tree Painting in Nonihat-Basukinath-Kairabani Road (MDR-192) under Non Plan (Shrawani Mela 2024) for the year 2024-25.		100.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024	58.78	03.07.2024 09F2/2024-25	58.70	99.86	100%	02.10.2024	Ravindra Chandra Singh, Khurbelguma, Basukinath, Dumka
24	Tree Painting and Bush Cutting Work in Vijaypur Lakarjoriya Road under Road Division, Dumka under Non-Plan (Shrawani Mela 2024) for the year 2024-25.		5.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024	2.56	25.06.2024 07F2/2024-25	2.56	99.79	100%	24.07.2024	A B ENTERPRISES, Professor Colony, Aam Bagan, Rasikpur, Dumka, Jharkhand
25	Tree Painting, Bush Cutting, Flank Repair and Maintenance of Electrical works in Dumka Hansdiha Road and Approach Road of Hansdiha Shrawani Mela Shivir under Non Plan (Shrawani		90.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024	29.30	12.07.2024 12F2/2024-25	29.30	100.00	100%	11.09.2024	Sharma Construction, Vill-Porejor, Dighi, Saraiyahat, Dumka, Jharkhand, 814151

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	Mela Shivir under Non Plan (Shrawani Mela 2024) for the year 2024-25.				34.96	ELECTRIC DEPARTMENT	34.96				
26	Construction of Box Cell Culvert (8x5m) and Protection Wall in Approach Road of Shiv Ganga to NH 114A at Basukinath Dham under Non Plan (Shrawani Mela 2024) for the year 2024-25		100.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024	61.09	17.08.2024 26F2/2024-25	31.34	51.31	80%	16.12.2024	Sanjay Kumar Jha Basukinath, Jarmundi, Dumka - 814118
27	Construction of Protection Wall in near Tara Mandir at Basukinath Dham under Road Division, Dumka under Non-Plan (Shrawani Mela 2024) for the year 2024-25.		50.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024	31.30	26.06.2024 08F2/2024-25	31.30	100.00	100%	25.09.2024	Sharma Construction, Vill-Porejor, Dighi, Saraiyahat, Dumka, Jharkhand, 814151
28	Nischitpur to Amrapara(ADB road,SH-18) (Length-65.00KM) Trees, Poles, Gantary Poles Dyeing Painting,Shrub cutting and old yatri Shed Repairing under Road Division, Dumka under Non-Plan (Shrawani Mela 2024) for the year 2024-25.		25.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024	12.87	13.06.2024 02F2/2024-25	12.78	99.24	100%	12.07.2024	Kriti More, D/o – Sushil Kumar More, Gilan Para, Dumka, Jharkhand, 814101
29	Painting Work of Trees and Electric poles in Patabari- Masanjore –Ranibhal-Maheshkhala Road (Bengal Border) Road (Length 35 km) under Road Division, Dumka under Non-Plan (Shrawani Mela 2024) for the year 2024-25.		6.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024	3.46	29.07.2024 18F2/2024-25	2.98	86.05	100%	28.08.2024	Kalan Das, At-Bazar Rahmat Ganj, Po- Kumrabad, Ps-Dumka (M), Dist-Dumka, Jharkhand 814119
30	Junction Improvement Work at Chigalpahari in Gobindpur-Sahibganj Road under Non Plan (Shrawani Mela 2024) for the year 2024-25.		125.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024	84.18	18.07.2024 13F2/2024-25	83.92	99.69	100%	17.09.2024	Rakesh Kumar Singh, Shikaripara, Dumka
31	Paver Block Work at Chutonath Treeth Sthal in Govindpur-Sahebganj Road under Non Plan (Shrawani Mela 2024) for the year 2024-25.		150.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024	89.53	01.08.2024 22F2/2024-25	89.03	99.44	100%	30.09.2024	M/s Bishwakarma Construction, Vill-Prejor, PO-Dighi, Saraiyahat, Dumka

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
32	Renovation of Approach Road From Govindpur Sahebganj Road (SH-18) To Deodhara Nala In Kathikund Block under Road Division, Dumka under non plan (Shrawani Mela 2024) for the year 24-25.		35.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024	23.44	25.06.2024 05F2/2024-25	23.42	99.95	100%	24.08.2024	ASHISH KUMAR BHANDARI, Vill-Sanpdahar, Post-Satpahari, PS-Talmati, Dist-Dumka, Jharkhand, 814102
33	Renovation of Approach Road of Panchwahini Mandir In Kathikund Block under Road Division, Dumka under non plan (Shrawani Mela 2024) for the year 24-25.		35.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024	23.79	25.06.2024 06F2/2024-25	23.79	100.00	100%	24.08.2024	ASHISH KUMAR BHANDARI, Vill-Sanpdahar, Post-Satpahari, PS-Talmati, Dist-Dumka, Jharkhand, 814102
34	Renovation and Development of 'E Type' Quarters and Residential Campus of Executive Engineers Posted in RCD, Dumka i.e. Executive Engineer, Advance Planning, Technical Advisor & Executive Engineer (Monitoring) in Road Circle, Dumka under Non Plan (Shrawani Mela 2024) for the year 2024-25.		155.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024	120.09	17.08.2024 25F2/2024-25	120.00	99.92	100%	16.08.2025	Krishna Nand Jha At+Po-Shiv Pahar, Ps-Dumka, Dist-Dumka
35	Ordinary Repair of Patabari to Masanjore Road under Road Division, Dumka under non plan for the year 24-25		15.00	EIC, RCD, Ranchi letter no. 3897(S) Date 19.09.2024	14.96	14.10.2024 46F2/2024-25	14.96	100.00	100%	13.12.2024	M/s Samridhhi, Kewatpara, Mortanga Road, Dumka
36	Ordinary Repair Cum Road Furniture work from D.C. Chowk to PhuloJhano chowk Road, Road Division, Dumka under non plan for the year 2024-25.		20.00	EIC, RCD, Ranchi letter no. 3897(S) Date 19.09.2024	20.00	16.01.2025 58F2/2024-25	19.99	99.97	100%	15.03.2025	Tara Chand More, Jila School Road, Gilanpara, Dumka
37	Construction of Drain in km 170(Part) and 171(Part) KM in Govindpur-Sahebganj (SH-18) Road, Road Division, Dumka under non plan for the year 2024-25		50.00	EIC, RCD, Ranchi letter no. 3897(S) Date 19.09.2024	49.95	09.12.2024 51F2/2024-25	34.65	69.37	88%	08.03.2025	N R Infra, Aamgachi, P.O – Bara Narganj, P.S.-Kathikund, Dumka, Jharkhand

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
38	Renovation and Beautification of Campus of Road Circle, Dumka Office under non plan for the year 2024-25		40.00	EIC, RCD, Ranchi letter no. 3897(S) Date 19.09.2024	39.95	22.01.2025 59 F2/2024-25	39.95	100.00	100%	21.05.2025	Bhudeo Kumar Rao, At-Gyatri Nagar PO-Dumka Dist-Dumka Jharkhand 814101
39	Boundary wall Repairing, painting and renovation of residence of Superintending Engineer, Road Circle, Dumka under non-plan for the year 2024-25.		30.00	EIC, RCD, Ranchi letter no. 3897(S) Date 19.09.2024	29.96	24.01.2025 60F2/2024-25	29.92	99.84	100%	23.05.2025	Radhe Consultants Private Limited, Satsang Nagar Gousala Road, Dumka, Jharkhand, 814101
40	Supply of Furnitures & Furnishing work in Assistant Engineer Hansdiha & Junior Engineer Hansdiha offices Road Division, Dumka under non-plan for the year 2024-25		5.00	EIC, RCD, Ranchi letter no. 3897(S) Date 19.09.2024	4.99	02.12.2024 50F2/2024-25	4.99	100.00	100%	01.02.2025	Nutan Construction Vill-Bhalua, PO-Dighi, Ps-Saraiyahat, Dumka, Jharkhand, 814151
41	Repair Work of Buildings in Hansdiha I.B Campus, Road Division, Dumka under non-plan for the year 2024-25		15.00	EIC, RCD, Ranchi letter no. 3897(S) Date 19.09.2024	14.98	14.10.2024 44F2/2024-25	14.87	99.24	100%	13.01.2025	Sharma Construction, Vill-Porejor, Dighi, Saraiyahat, Dumka, Jharkhand, 814151
42	Ordinary Repair of the Office and Residence of Executive Engineer Under Non Plan Head for the year 2024-25		25.00	EIC, RCD, Ranchi letter no. 3897(S) Date 19.09.2024	24.93	14.10.2024 41F2/2024-25	24.71	99.10	100%	13.02.2025	M/s Dev Construction Jarmundi, Dumka
43	Furnishing Of the Office Of Executive Engineer Advance Planning Field Survey Division Dumka Under non Plan For the year 2024-25		10.00	EIC, RCD, Ranchi letter no. 3897(S) Date 19.09.2024	9.98	02.12.2024 49F2/2024-25	9.98	100.00	100%	01.02.2025	Nutan Construction, Vill-Bhalua, PO-Dighi, Ps-Saraiyahat, Dumka, Jharkhand, 814151
44	Construction of RCC Drain in 1st, 2nd and 3rd Km of Shivpahar-Saharjorihatiya Road under Non Plan for the year 2024-25.		150.00	EIC, RCD, Ranchi letter no. 3897(S) Date 19.09.2024	98.17	10.01.2025 55F2/2024-25	75.86	77.27	85%	09.04.2025	M/s Samriddhi, At-Kewatpara, Mortanga Road, PO+PS-Dumka, Dist-Dumka

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
45	Day to day maintenance and renovation work of Road Division Dumka Office, IB Dumka , IB Ranishwar, IB Hansdiha, IB Gopikandar, Road Circle Dumka Office , Residential Office Of SE road Circle Dumka , Residential Office Of EE road Division Dumka and Sub division No-1 & 2 Office Campus under Non Plan for the year 2024-25.		110.00	EIC, RCD, Ranchi letter no. 3897(S) Date 19.09.2024	66.67	14.10.2024 42F2/2024-25	27.84	41.75	50%	13.10.2025	Rakesh Kumar Singh Shikaripara, Dumka
46	VIVEKADHIN						28.74				
46	Dumka		2706.92		1930.01		1725.27				

Circle : Dumka

Div : Deoghar

Name of EE-Sri Manoj Kumar Mahto

SPILL OVER

1	Paver Blok work in Deoghar-Dardmara Road from Km 0.00 to 2.00 under Road Division, Deoghar		200.00	EIC, Ranchi Lt. no.- 2831(S)/ 06.06.23	133.18	62F2/23-24 09.02.24	131.86	99%	100%	08.04.2024	Amar Engicon and Construction Private Limited, Flat No.-201, Sarbmangla Tower, Sheb Pokar, Near VIP Chowk, Deoghar
2	Construction of Approach road AIIMS Deoghar Gate no- 03 to Satsang nagar Bhirkhibad (MDR 235) road including RCC Cross drain work.		26.73	EIC, Ranchi Lt. no.- 125(S)/ 11.01.24	26.73	41F2/23-24 23.11.23	26.56	99%	100%	22.01.2024	Nandkishor Singh, H. No.-33, Near SBI Training Centre, Salonatand, Deoghar

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Repairing of Expansion Joint of Bridges and Wearing Course work situated in Deoghar Madhupur road under Non plan for the year 2023-24		50.00	EIC, Ranchi Lt. no.- 4009(S)/ 18.08.23	31.17	49F2/23-24 29.12.23	31.16	100%	100%	28.03.2024	Ideal Infrastructure Construction Pvt. Ltd., (Rajiv Kumar Singh) 2A/34 2A Test Book Colony, Indrapuri, Phulwari, Patna- 800024
3			276.73		191.09		189.58				

Non-Plan (Shrawani Mela)

1	Dust Laying and others work in Temporary Bus Stand Kothiya under Shrawani Mela for the year 2024-25		20.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt- 15.03.24	11.74	03F2/2024-25, dt-11.06.2024	11.74	100%	100%	30.06.2024	Nutan Construction, Vill.- Bhalua, PO- Dighi, PS- Saraiyahat, Dumka
2	Surface Renewal and other works of Jasidih Railway Link Road (Total Length 0.370 KM) under Shrawani Mela for the year 2024-25		14.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt- 15.03.24	13.96	07F2/2024-25, dt-18.06.2024	13.96	100%	100%	07.07.2024	Md. Shadab Ansari, Muslim Colony, Near Masjid, Purandaha, Deoghar
3	Surface Renewal and other Work in Cover Drain Hadhadiya Nala road under Shrawani Mela for the year 2024-25		40.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt- 15.03.24	33.71	08F2/2024-25, dt-20.06.2024	33.66	100%	100%	09.07.2024	Nanhi Devi, House No.-218, Vir Kuwar Singh Road, Ward No.- 07, Barmasia, Deoghar
4	Painting and other work in Deoghar - Dardamara Road under Shrawani Mela for the year 2024-25.		5.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt- 15.03.24	2.57	04F2/2024-25, dt-11.06.2024	2.57	100%	100%	30.06.2024	Nutan Construction, Vill.- Bhalua, PO- Dighi, PS- Saraiyahat, Dumka
5	Painting and Other Work in Jasidih (Kalipur) - Kushmaha road (Total Length-4.88 K.M.) under Shrawani Mela for the year 2024-25.		3.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt- 15.03.24	1.49	02F2/2024-25, dt-11.06.2024	1.29	87%	100%	30.06.2024	Nutan Construction, Vill.- Bhalua, PO- Dighi, PS- Saraiyahat, Dumka
6	Road marking, Painting & other works in Different roads of Road Division Deoghar under Shrawani Mela for the year 2024-25		25.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt- 15.03.24	13.09	05F2/2024-25, dt-11.06.2024	13.09	100%	100%	10.07.2024	M/s Pawan Construction, At.- Nandan Pahar, Near Sewadham, Deoghar
7	Ordinary repair and Other work in Baijnathpur- Koriyasa Via Kunda road (Total Length - 8.00 KM) under Shrawani Mela for the year 2024-25		25.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt- 15.03.24	24.73	13F2/2024-25, dt-21.06.2024	24.73	100%	100%	20.07.2024	Rinki Devi, Vill.- Kushmaha, Deopur, Jasidih, Deoghar

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Ordinary repair, Curve improvement, Crash barrier & other works in Jasidih (Kalipur) - Deopura Road under Shrawani Mela for the year 2024-25		25.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	17.40	01F2/2024-25 10.06.2024	17.28	99%	100%	09.07.2024	M/s Bharti Construction, At- Rohini, Jasidih, Deoghar
9	Curve improvement and other works in Rikhiya Ashram to Bihar Border via Dardmara road under Shrawani Mela for the year 2024-25		25.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	17.12	06F2/2024-25 15.06.2024	17.12	100%	100%	14.07.2024	Niraj Kumar Modi, S R Dalmia Road, Near Hanuman Mandir, PO- Madhupur, PS- Madhupur, Deoghar
10	Temporary Sand Laying Work in Kawariya Road in KM 0.00 to 2.30 under Shrawani Mela for the Year 2024-25.		75.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	69.89	14F2/2024-25, dt-26.06.2024	69.72	100%	100%	21.07.24 Maintenance up to Shrawani Mela End	Satish Kumar, Krishnapuri, Williams Town, Deoghar
11	Temporary Sand Laying work in Kawariya Road in KM 2.30 to 4.60 under Shrawani Mela for the Year 2024-25.		75.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	69.35	15F2/2024-25, dt-26.06.2024	67.56	97%	100%	21.07.24 Maintenance up to Shrawani Mela End	Satish Kumar, Krishnapuri, Williams Town, Deoghar
12	Temporary Sand Laying Work in Kawariya Road in KM 4.60 to 6.90 under Shrawani Mela for the Year 2024-25.		75.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	72.01	16F2/2024-25, dt-26.06.2024	70.40	98%	100%	21.07.24 Maintenance up to Shrawani Mela End	Satish Kumar, Krishnapuri, Williams Town, Deoghar
13	Surface Renewal in KM 01, Paver block repair , Curve improvement, Shoulder maintenance & other works in Samharanalya to Kumaitha via Singhwa Road under Shrawani Mela for the year 2024-25		150.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	119.73	22F2/2024-25 21.06.2024	117.09	98%	100%	04.08.2024	S. D. Enterprises, B2, CTI Colony, HEC Township, Dhurwa, Ranchi
14	Surface Renewal and other works in KM 0 to 3 and 4(P) Satsang Nagar- Bhirkhibad Road (Total Length -31.75 KM) under Shrawani Mela for the year 2024-25.		150.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	143.95	20F2/2024-25 21.06.2024	135.27	94%	100%	20.07.2024	M/s Vijay Kumar, Srikant Road, Ward No.-3, Belabagan, Kothia, Deoghar

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	Surface Renewal and other works in KM 5(P), 9 and 10 Satsang Nagar- Bhirkhibad Road (Total Length - 31.75 KM) under Shrawani Mela for the year 2024-25		90.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	85.94	09F2/2024-25 21.06.2024	77.17	90%	100%	20.07.2024	Rinki Devi, Vill.-Kushmaha, Deopur, Jasidih, Deoghar
16	Surface Renewal and others works in KM 24 to 26 Satsang Nagar- Bhirkhibad Road (Total Length 31.75 KM) under Shrawani Mela for the year 2024-25.		90.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	80.43	10F2/2024-25 21.06.2024	79.25	99%	100%	20.07.2024	S. D. Enterprises, B2, CTI Colony, HEC Township, Dhurwa, Ranchi
17	Surface renewal and other works in Jatahi to Gidhani Road (Length - 3.10 KM) under Shrawani Mela for the year 2024-25		120.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	112.06	11F2/2024-25 21.06.2024	111.64	100%	100%	20.07.2024	Kamal Kishor Singh, At- Manju Niwas, Circular Road, Indra Nagar, Deoghar
18	Surface Renewal and other Works in Deoghar Rikhiya road (Length -5.40 KM) under Shrawani Mela for the year 2024 - 25		190.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	188.27	23F2/2024-25 27.06.2024	180.99	96%	100%	26.07.2024	Baba Baidyanathdham Construction Private Limited, Chapariya, Koiridih, Jasidih, Deoghar
19	Painting and Road Marking and other works in Satsang Nagar- Bhirkhibad Road in KM 0.00 to 31.75 under Shrawani Mela for the year 2024-25		60.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	30.48	19F2/2024-25 26.06.2024	28.45	93%	100%	25.07.2024	M/s Bishwakarma Construction, Vill.- Porejor, PO-Dighi, PS-Saraiyhat, Dumka
20	Surface renewal and other works in KM 6.00 to 9.61 of Rikhiya (Deoghar-Rikhiya-Dardmara road) - Mohanpur Road under Shrawani Mela for the year 2024-25		170.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	165.93	17F2/2024-25 21.06.2024	164.99	99%	100%	20.07.2024	Pramod Kumar, Vill.- Singhraydih, P.O. + P.S.- Mohanpur, Deoghar
21	Ordinary repair and others works in Deoghar - Madhupur road (Total Length-29.00 KM) under Shrawani Mela for the year 2024-25		90.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	80.77	12F2/2024-25, dt-21.06.2024	80.72	100%	100%	20.07.2024	S. D. Enterprises, B2, CTI Colony, HEC Township, Dhurwa, Ranchi
22	Surface Renewal and other Work in Satsang Chowk to Baijnathpur road via Rikhiya more (Circular road) in KM 3.00 to 6.075 under Shrawani Mela for the year 2024-25 (Total Length - 6.275 KM)		190.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	134.04	24F2/2024-25 21.06.2024	133.70	100%	100%	20.07.2024	Spear Infraventures Private Limited, Flat No.-203, Lake Garden Apartment, Near Gandhinagar, Kanke Road, Ranchi, Gandhinagar, Gonda, Ranchi

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
23	Surface renewal and other works in KM 0.00 to 5.00 of Rikhiya (Deoghar-Rikhiya-Dardmara road) - Mohanpur Road under Shrawani Mela for the year 2024-25		190.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	166.11	21F2/2024-25 26.06.2024	166.09	100%	100%	25.07.2024	Shiv Lingam Construction Private Limited, Hari banu Colony, Canary Hill Road, Matwari, Hazaribag
	Non-Plan Others										
24	Emergent Repair of High Level Bridge on Darwah River in 3rd KM of Satsang Nagar Bhirkhibad Road under Road Division, Deoghar for the year 2024-25		38.00	EIC, RCD, Ranchi Lt. No.-3897(S), dt-19.09.24	37.99	32F2/2024-25 19.09.24	37.99	100%	100%	18.12.2024	Arvind Azad, C/o- Rajendra Prasad, Raj Niketan, Ambedkar Nagar, Barmaisa, P.O.+Dist.- Deoghar
25	Mastic Work over LC Gate 04/E ROB of Jasidih - Baijnathdham in Satsangnagar - Bhirkhibad Road under Non Plan for the year 2024-25		25.00	EIC, RCD, Ranchi Lt. No.-3897(S), dt-19.09.24	24.99	38F2/2024-25 10.12.24	0.00	0%	10%	09.02.2025	Kamanaling Baba Baidyanath Projects Private Limited, Behind Refugee Colony, Near Bazar Samiti, Baijnathpur, Deoghar
26	Construction of Retaining Wall of 1.5 M Height and 80m length in 13th KM of Pipra Sakalpur Road Under Non Plan Under Road Division Deoghar For The Year 2024-25.		25.00	EIC, RCD, Ranchi Lt. No.-3897(S), dt-19.09.24	16.91	39F2/2024-25 10.12.24	16.46	97%	100%	09.02.2025	M/s Bishwakarma Construction, Vill.-Porejor, PO-Dighi, P.S- Saraiyahat, Dumka
27	Wearing Coat (Mastic) Work on Ajay River Bridge (L- 366M) Situated in 2nd km of Chandih to Tilona Road under Non plan for the year 2024-25.		20.00	EIC, RCD, Ranchi Lt. No.-3897(S), dt-19.09.24	19.97	40F2/2024-25 10.12.24	19.87	99%	100%	09.02.2025	Lovely Enterprises, Umavatika, Flat No.-202, Parmeshwar Dayal Road, Opposite Barmaisa Masjid, Barmaisa, Deoghar
28	Ordinary Repair Work and Wearing Coat (MASTIC) Work on Bridge (Length-16m) of Pathrol (On NH 114A)-Jamuni-Tandari Bridge Road (Total Length- 4.416 KM) under Road Division Deoghar For the Year 2024-25		25.00	EIC, RCD, Ranchi Lt. No.-3897(S), dt-19.09.24	24.93	41F2/2024-25 20.12.24	24.93	100%	100%	19.02.2025	Prasant Prasher, Baidyanath Lane, B. Deoghar-814112
29	Wearing Coat (Mastic) Work on Ajay River Bridge (Length-305 m) in Km 6th of Satsangnagar Bhirkhibad road under Non plan for the year 2024-25		20.00	EIC, RCD, Ranchi Lt. No.-3897(S), dt-19.09.24	19.96	42F2/2024-25 23.12.24	19.92	100%	100%	22.02.25	Bipin Bihari Singh, Vill.-Babhangama, PO-Babhangamam PS- Sarath, Deoghar

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
30	Wearing Coat (Mastic) and another Work of Bridges Situated in Km 6th (Length-143.4m) and 7th (Length-144.4m) of Lalgah to Baskupi Road under Non Plan Head under Road Division Deoghar for the Year 2024-25.		26.00	EIC, RCD, Ranchi Lt. No.-3897(S), dt-19.09.24	24.35	43F2/2024-25 23.12.24	24.35	100%	100%	22.02.25	Kisu Builders Pvt. Ltd., (Subodh Kumar Singh) Uppar Bahiyaar, PS-Chitra, Sarath, Deoghar
31	Construction of 2.00m Height and 80.00m Length Retaining Wall in KM 14th of Sarath-Palojori Road (MDR 222) for the year 2024-25 under Road Division Deoghar		30.00	EIC, RCD, Ranchi Lt. No.-3897(S), dt-19.09.24	20.46	44F2/2024-25 24.12.24	20.46	100%	100%	23.02.25	Shiva Construction, (Dhananjay Singh) Vill.-Bawangama, PO- Bawangama, PS-Sarath, Deoghar
32	Construction of RCC Drain (Length-90 m) and other Work in km 3rd of Jasidih (Kalipur) to Kushmaha Road under non plan Head Under Road Division Deoghar for the Year 2024-25		15.00	EIC, RCD, Ranchi Lt. No.-3897(S), dt-19.09.24	11.45	45F2/2024-25 24.12.24	10.77	94%	100%	23.02.25	M/s Pawan Construction, (Pawan Kumar) At- Nandan Pahar Road, Near Sewa Dham, Deoghar
33	Extension of Culvert And other Works in Km 2nd & 3rd of Deoghar-Dardmara Road Under Non-Plan Road Division, Deoghar for the Year 2024-25.		15.00	EIC, RCD, Ranchi Lt. No.-3897(S), dt-19.09.24	10.83	47F2/2024-25 26.12.2024	10.72	99%	100%	25.02.25	Nutan Construction, Vill.-Bhalua, PO-Dighi, PS- Saraiyahat, Dumka-814151
34	Mastic Work over 2nd KM Bridge (Length-315 M) and Other Work in Manikpur Kenmankathi-Dardmara Road under Non Plan for the year 2024-25		20.00	EIC, RCD, Ranchi Lt. No.-3897(S), dt-19.09.24	19.94	48F2/2024-25 27.12.2024	19.75	99%	100%	26.02.25	M/s Giriraj Construction, Srikant Road, Ward No.-3, Kalibari, Belabagan, Deoghar
35	Repair and other Work of Bridge in 2nd KM of Deoghar-Satar Road under Non Plan for the year 2024-25.		15.00	EIC, RCD, Ranchi Lt. No.-3897(S), dt-19.09.24	11.91	49F2/2024-25 27.12.2024	6.07	51%	51%	26.02.25	Naveen Burnwal, Turkbadi, Hazaribagh, Jharkhand
36	Repair of boundary wall, Beautification and other work in residence campus of Executive Engineer, R.C.D. Deoghar, Dist-Deoghar		15.00	EIC, RCD, Ranchi Lt. No.-3897(S), dt-19.09.24	15.00	51F2/2024-25 31.12.2024	14.36	96%	100%	28.02.24	Khageshwar Ray, Ward No.-14, Indra Nagar, Circular Road, Deoghar
37	Repair of Boundary wall, Purchase of D.G. & Other work in Road sub division Office No-2 cum I.B. under Road Division Deoghar for the year 2024-25.		35.00	EIC, RCD, Ranchi Lt. No.-3897(S), dt-19.09.24	34.96	54F2/2024-25 27.01.2025	20.72	59%	59%	11.04.25	Manoj Kumar Yadav, Vill.- Naiyadih, Bengaha, Basakola, Jasidih, Deoghar

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
38	Ordinary Repair & Miscellaneous Work in different chainage of Sarath-Palojori Road (MDR 222) from km 0.00 to 20.00 for the year 2024-25 under Road Division Deoghar		90.00	EIC, RCD, Ranchi Lt. No.-3897(S), dt-19.09.24	89.52	55F2/2024-25 30.01.2025	89.48	100%	100%	29.03.25	Kamal Kishor Singh, At- Manju Niwas, Circular Road, Indra Nagar, Deoghar
39	Toilet, Electrification work, Equipment, Generator Shed & Generator Purchase Work of Road Division office, Deoghar, Dist. Deoghar		52.00	EIC, RCD, Ranchi Lt. No.-3897(S), dt-19.09.24	43.33	59F2/2024-25 22.02.2025	0.00	0%	40%	21.04.25	Mul Niwasi, At-Deoghar to Giridih Main Road, Gandhi Chowk, Rohini, Piper Tola, Rohini, Jasidih-814152
39	Deoghar Non-Plan	0.00	2363.00		2081.28		1954.32				

VIVEKADHIN

1	Emergent Repair work of Railing of Bridge on Patro River in KM 24 of Satsangnagar to Bhirkhibad Road KM 31.75 under Vivekadhin head for the year 2024-25				1.51	31F2/2024-25, dt-10.09.24	1.51	100%	100%	16.09.2024	Vidyapati Singh, House No.-113, Ward No.-20, Bajala Chowk, Purana Meena Bazar, Deoghar
2	Emergent Repair work of Half Gantry in 24th KM of Satsang Nagar- Bhirkhibad Road (Total Length-31.75) under Vivekadhin head for the year 2024-25				2.47	33F2/2024-25, dt-21.09.24	2.47	100%	100%	27.09.2024	Arvind Azad, C/O- Rajendra Prasad, Rajniketan, Ambedkar Nagar, Barmasia, Deoghar
3	Construction work in Satsang Chowk to Baijnathpur road via Rikhia More (Circular Road) near ROB and Miscellaneous Work for Road Safety under Vivekadhin Head for the year 2024-25				2.35	35F2/2024-25, dt-30.09.24	2.34	100%	100%	06.10.2024	M/s Sharma Construction, (Rahul Kumar Sharma) Latma Bazar, Oberiya Road, Mahima Nagar, Ranchi
4	Emergent Repair, Painting & Other work in Chanddih (PWD Road-MDR 229) to Tilona (PWD Road - MDR 235) Total Length-21.45 KM) under Vivekadhin head for the year 2024-25				2.49	36F2/2024-25, dt-26.11.24	2.49	100%	100%	02.12.2024	Sanjay Kumar Yadav, Vill.-Gadi, Koiridih, Jasidih, Deoghar
5	Emergent repair of flank , bush cutting and other works in Kothiya More to Dumma Border Link road (Length - 2.10 KM) under Vivekadhin head for the year 2024-25				2.48	27F2/2024-25, dt-06.12.24	2.48	100%	100%	12.12.2024	Arvind Azad, C/O- Rajendra Prasad, Rajniketan, Ambedkar Nagar, Barmasia, Deoghar

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Emergent repair work for Devipur (on MDR-235)-Husainabad (Total Length-4.60 KM) Under Vivekadhihan for the year 2024-25				2.44	46F2/ 2024-25 24.12.24	2.44	100%	100%	30.12.2024	Mithlesh Kumar Choudhary, Srikant Road, Belabagan, Deoghar
7	Curve Improvement & Junction Development work in 7th KM of Baijnathpur Koriyasa Via Kunda road (Total Length - 8.00 KM) under Vivekadhin head for the year 2024-25				2.29	50F2/ 2024-25 31.12.24	2.23	97%	100%	06.01.2024	Manoj Kumar Prabharkar, Infront of A.S. College, Belabagan, Deoghar
8	Emergent repair, Bush Cutting & Painting of Parapet work in Maniyarpur More-jhumarbad-devipur (on MDR-235) road under vivekadhin for the year 2024-25 (Total Length-5.725km).				2.47	52F2/ 2024-25 17.01.25	2.47	100%	100%	23.01.2025	Khageshwar Ray, Ward No.-14, Indra Nagar, Circular Road, Deoghar
9	Emergent Repair, Painting & Other work in Kajra more - Ghasko Road (Total Length-8.470 KM) under Vivekadhin head for the year 2024-25				2.47	58F2/ 2024-25 20.02.25	2.47	100%	100%	26.02.2025	Ajay Kumar Yadav, Vill.- Bank, PO- Ramchandrapur, Dalha, Madhupur, Dist.- Deoghar
10	Emergent Repair of Railing and Painting of High Level Bridge in 3rd KM (Darwha River) of Satsang Nagar Bhirkhibad Road under vivekadhin head for the year 2024-25				2.17	60F2/ 2024-25 28.02.25	2.17	100%	100%	06.03.2025	Arvind Azad, C/o- Rajendra Prasad, Raj Niketan, Ambedkar Nagar, Barmasia, PO+Dist.-Deoghar
11	Emergent repair of flank and Bush cutting from CH - 0.000 to 3rd KM of Deoghar Madhupur via Mohanpur Ghat(MDR-229) Total length 28.28 KM under Vivekadhin				2.47	62F2/ 2024-25 05.03.25	2.47	100%	100%	11.03.2025	Pahuja Engineering Works, H. No.-140, Castair Town, Deoghar
12	Emergent Bush cutting and other works in Satsangnagar to Bhirkhibad MDR-235 (K.M. 0 to 15.00) road under Vivekadhin head for the year 2024-25				2.47	63F2/ 2024-25 12.03.25	2.47	100%	100%	18.03.2025	Sanjay Kumar Yadav, Vill.-Gadi, Koiridih, Jasidih, Deoghar
13	Emergent Bush cutting work in Satsangnagar to Bhirkhibad MDR-235 (K.M. 16 to 31.75) road under Vivekadhin head for the year 2024-25				2.45	65F2/ 2024-25 18.03.25	2.45	100%	100%	24.03.2025	Pahuja Engineering Works, H. No.-140, Castair Town, Deoghar

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	Emergent repair of flank and Bush cutting from CH - 3rd to 6th KM of Deoghar Madhupur via Mohanpur Ghat(MDR-229) Total length 28.28 KM under Vivekadhin				2.48	68F2/2024-25 24.03.25	2.46	99%	100%	30.03.2025	Vina Devi, Koriyasa Bypass Road, Near Bridge, Bompas Town, Devsangh,
14	Deoghar, Vive.	0.00	0.00		33.02		32.92				
56	Deoghar Spill,Non Plan,Vive.	0.00	2639.73		2305.38		2176.82				

Circle : Dumka

Div : Godda

Name of EE-Sri Raj Kumar Rajesh

NON PLAN (SPILL OVER)											
1	दुमुही से बसंतराय भाया- महे ।पुर पथ के 15वें कि०मी० में 3 Boxcell Culvert का निर्माण कार्य (Size 3x 3x 3) (27.00 मी०)।		65.00	Eng.in Chief Lt. no. 3457(S) dated 22.09.2022	64.41521	27F2/2022-23 Dated 14.02.2023	39.39869	61%	85%	30.04.2023	M/s Vijay Kumar, Srikant Road Bela Bagan Behind Navjivan Hospital Kalibari, Deoghar Jharkhand
2	गाँधीग्राम से चाँदनी चौक पथ में साधारण मरम्मति कार्य।		15.00	Eng.in Chief Lt. no. 4009(S)WE dated 18.08.2023	10.49942	7F2/2023-24 Dated 02.11.2023	6.47893	62%	100%	01.01.2024	Arayaraj Const. Pvt. Ltd., Baliya (Kurma), PO- Dubrajpur, PS- Godda, Dist. Godda, Jharkhand- 814133
3	पथरगामा से राजाभिद्वी पथ में साधारण मरम्मति कार्य।		10.00	Eng.in Chief Lt. no. 4009(S)WE dated 18.08.2023	7.48919	11F2/2023-24 Dated 02.11.2023	0.00	0%	10%	01.01.2024	MD. Akram, AT- New Dangal Para, Dumka, Jharkhand- 814101
4	गोड्डा-रामगढ़-गुहियाजोरी पथ (MDR 191) के 16वें कि०मी० में आर०सी०सी० नाला निर्माण कार्य।		25.00	Eng.in Chief Lt. no. 4009(S)WE dated 18.08.2023	15.79899	8F2/2023-24 Dated 01.11.2023	9.57927	61%	63%	31.12.2023	Magil Construction, Mathura Mahto, Panchayat- Thadhyara Vill- Chihutiya, Chulhiya, Mohanpur, Deoghar, Jharkhand 814157
5	सहायक अभियंता, पथ अवर प्रमंडल, सं०-2 गोड्डा के लिए Double Storage आवास निर्माण कार्य।		80.00	Eng.in Chief Lt. no. 4009(S)WE dated 18.08.2023	66.91763	19F2/2023-24 Dated 29.01.2024	27.29411	41%	44%	28.07.2024	Kumar Aman, S/o- Anuj Kumar Singh, Kamala Bagh Colony, Dumka, Pin 814101

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	कनीय अभियंताओं के लिए Double Storage आवास निर्माण कार्य।		80.00	Eng.in Chief Lt. no. 4009(S)WE dated 18.08.2023	66.31242	17F2/2023-24 Dated 16.01.2024	64.42871	97%	100%	15.07.2024	Ramesh Kumar Jha, Ward No.- 13, Lohiyanagar, Godda
7	तृतीय वर्गीय कर्मों के लिए दोमंजिला आवास निर्माण कार्य।		80.00	Eng.in Chief Lt. no. 4009(S)WE dated 18.08.2023	65.79544	18F2/2023-24 Dated 29.01.2024	65.28967	99%	100%	28.07.2024	Kumar Aman, S/o- Anuj Kumar Singh, Kamala Bagh Colony, Dumka, Pin 814101
	Total	#REF!	#REF!		#REF!		#REF!				
NON PLAN (2024-25)											
1	नयानगर- हनवारा- परसा पथ के 1लें एवं 2रें कि०मी० का साधारण मरम्मत कार्य।		190.00	Eng.in Chief Lt. no. 3897(S)WE dated 19.09.2024	176.31382	20 F2/2024-25 Dated 10.02.2025			50%	09.04.2025	Kumar Aman, Kamala Bagh Colony, Dumka, Jharkhand.
2	मेहरमा- तेतरिया- परासी पथ के 9वें एवं 13वें कि०मी० में आर०सी०सी० नाला निर्माण कार्य।		70.00	Eng.in Chief Lt. no. 3897(S)WE dated 19.09.2024	58.90375	18F2/2024-25 Dated 04.02.2025	25.00	42%	70%	03.04.2025	M/s Prabhakar Jha, Dumariya, Chapri, Thakurgangti, Godda, Jharkhand
3	टेशोबथान- महादेवबथान पथ के 11वें कि०मी० में Box Cell Culvert का निर्माण कार्य।		80.00	Eng.in Chief Lt. no. 3897(S)WE dated 19.09.2024	54.28975	16F2/2024-25 Dated 01.02.2025	15.00	28%	44%	30.04.2025	M/s Hareram Gupta, AT + PO- Lohandiya Bazar, Lalmatia, Godda, Jharkhand 814165
4	पथ प्रमंडल, गोड्डा कार्यालय का साधारण मरम्मत, कार्यालय में उपस्कर, कम्प्यूटर, प्रिंटर ईत्यादि आपूर्ति एवं सुसज्जीकरण/ सौंदर्यीकरण कार्य तथा कार्यपालक अभियंता के आवासीय कार्यालय में स्लाईडर विंडो अधिष्ठापन के साथ-साथ सुसज्जीकरण/ सौंदर्यीकरण कार्य		40.00	Eng.in Chief Lt. no. 3897(S)WE dated 19.09.2024	39.95930	10F2/2024-25 Dated 29.11.2024	35.09110	88%	90%	28.02.2025	M/s Bishwakarma Construction, Vill.- Porejor, PO- Dighi, PS- Saraiyahat, Dumka, Jharkhand- 814151
5	पथ अवर प्रमंडल, महागामा कार्यालय परिसर में गैरेज निर्माण सहित कार्यालय का साधारण मरम्मत एवं रंगरोगन कार्य		10.00	Eng.in Chief Lt. no. 3897(S)WE dated 19.09.2024	9.99154	09F2/2024-25 Dated 27.11.2024	9.94210	100%	100%	26.01.2025	Sadhana Kumari, Mahagama, Godda, Jharkhand 814154.

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

12 Godda Non Plan (Spill Over)

#REF!

#REF!

#REF!

#REF!

VIVEKADHIN (2024-25)

1	Traffic Restoration work with GSB in 17th to 20th Km of Doi- Nawadih Road under Road Division, Godda (Vivekadhin head) for the year 2024-25.				2.49179	02F2/2024-25 Dated 23.08.2024	2.47363	99%	100%	29.08.2024	M/s Krishna Enterprises, Mahagama, Godda
2	Restoration work with GSB at 7th & 20th Km of Nayanagar to Hanwara (Bihar Border) Via- Milky, Parsa, Narotampur, Dumariya Road under Road Division, Godda (Vivekadhin head) for the year 2024-25				2.48271	03F2/2024-25 Dated 13.09.2024	2.47178	100%	100%	19.09.2024	M/s Krishna Enterprises, Mahagama, Godda
3	Construction of H.P. Cross drain near Balbadda Bazar on Doi to Diyajori Road under Road Division, Godda (Vivekadhin head) for the year 2024-25.				2.48831	04F2/2024-25 Dated 21.09.2024	2.48498	100%	100%	20.10.2024	AS Construction, Mohanpur, Godda
4	Restoration work with GSB in Hanwara from Bridge Approach Road to Nayanagar Hanwara Link Road under Road Division, Godda (Vivekadhin head) for the year 2024-25.				2.48708	05F2/2024-25 Dated 28.09.2024	2.47911	100%	100%	04.10.2024	M/s Krishna Enterprises, Mahagama, Godda
5	Repair of Metal Beam Crash Barrier (0 to 5th Km) in Pathargama- Rajabhitha Road for the financial year 2024-25.				2.49784	06F2/2024-25 Dated 09.10.2024	2.49784	100%	100%	15.10.2024	Pahuja Engineering Works, H.No. 140, Castair Town, Deoghar, Jharkhand 814112
6	Construction of PCC road in Village Ghat Bhandaridih in 8th km of Mohanpur-Karkdih- Dalawar- Bhandaridih- Anjana more Road under vivekadhin head for the year 2024-25 under Road Division, Godda				12.85493	22F2/2024-25 Dated 19.02.2025	12.85479	100%	100%	18.03.2025	Prem Ranjan, Poraiyahat, Godda, Jharkhand 814153.
7	Emergent Construction/Repair in Taljhari-Poreyahat- Dande PWD Road at 20th Km Pasai Bridge 6 x 20 m & Dande Culvert under Vivekadhin head for the year 2024-25.				2.46849	15F2/2024-25 Dated 29.01.2025	2.45194	99%	100%	04.02.2025	Prem Ranjan, Poraiyahat, Godda, Jharkhand 814153.

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Emergent Repair work in Bridge no. 16/1, 17/1, 18/1, & 19/1 of Pathargama-Basantrai-Koriyana Road under Vivekadhin for the Year 2024-25 under Road Division Godda.		50.00	RCD Lt. no. 3378(S) dated 16.08.2024	2.49421	21F2/2024-25 Dated 11.02.2025	2.48618	100%	100%	25.02.2025	Amresh Kumar, Gangta Khurd Godda, Jharkhand 814133
9	Repair of Pot by WMM in 4th, 5th and 6th km of Sarotiya Belari Pathra Road (Vivekadhin head) for the year 2024-25.				2.49475	14F2/2024-25 Dated 17.01.2025	2.49475	100%	100%	23.01.2025	Mano Devi, Bhatdiha (Gangta Khurd), PO + PS- Sadar, Godda
10	Construction of RCC Railing at 19th Km (Baghakol Bridge) in Dumuhi Basantrai Road under Road Division, Godda (Vivekadhin head) for the year 2024-25.				2.49735	11F2/2024-25 Dated 13.12.2024	2.48987	100%	100%	27.12.2024	Vijay Kumar Sharma, AT+PO-Samri, PS- Mahagama, Dist.- Godda, Jharkhand 814155
11	Repair of Hand rail & Painting of culvert and Km post in Tesobathan to Mahadeobathan road for the financial year 2024-25 (under vivekadhin head)				2.29870	07F2/2024-25 Dated 14.10.2024	2.29870	100%	100%	23.10.2024	Pahuja Engineering Works, H.No. 140, Castair Town, Deoghar, Jharkhand 814112
12	Repair of Metal Crash Barrier and Grass Cutting in Pathargama- Rajabhitha Road & Gandhigram to Chandani Chowk Road for the Financial year 2024-25 under Vivkadhin head.				2.47366	12F2/2024-25 Dated 26.12.2024	2.44544	99%	100%	01.01.2025	Pahuja Engineering Works, H.No. 140, Castair Town, Deoghar, Jharkhand 814112
13	Restoration work with GSB in Meharna Bypass Road under Road Division, Godda (Vivekadhin head) for the year 2024-25				2.49824	13F2/24-25 Dated 06.01.2025	2.49824	100%	100%	12.01.2025	Manoj Kumar Singh, Vill.- Bagh Jhakra, PO- Dighi Simanpur, Godda
14	Emergent Protection work in Bridge no. 16/1, 17/1, & 18/1 of Pathargama- Basantrai-Koriyana Road under Vivekadhin for the Year 2024-25 under Road Division Godda.				2.49141	22F2/24-25 Dated 21.02.2025	2.49141	100%	100%	27.02.2025	Amresh Kumar, Gangta Khurd Godda, Jharkhand 814133
15	Repair of Drain in front of RCD office and Quarter in Dak Bangla Road (0.00 – 0.616) Km (MDR- 209) under Vivekadhin for the year 2024-25 under Road Division, Godda.				2.24067	23F2/24-25 Dated 08.03.2025	2.21214	99%	100%	14.03.2025	Mano Devi, Bhatdiha (Gangta Khurd), PO + PS- Sadar, Godda

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieve ment	% Physical Achievem ent	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Restoration work with GSB at 4th Km of Nayanagar to Hanwara (Bihar Border) Via-Milky, Parsa, Narotampur, Dumariya Road under Road Division, Godda (Vivekadhin				1.45580	24F2/24-25 Dated 19.03.2025	1.45285	100%	100%	25.03.2025	M/s Krishna Enterprises, Mahagama, Godda
17	Road safety work in Nayanagar- Hanwara- Parsa road at Khairatkar under vivekadhin head for the Year 2024-25.				1.41636	25F2/24-25 Dated 22.03.2025	1.41635	100%	100%	28.03.2025	Vijay Kumar Sharma, AT+PO-Samri, PS- Mahagama, Dist.- Godda, Jharkhand 814155
Godda Vivekahin			50.00		50.13		50.00				
29 Godda Viv. NP, SP			#REF!		#REF!		#REF!				

Circle : Dumka
Div : Jamtara
Name of EE-Sri Vicky Murmu

0 Jamtara

Circle : Dumka
Div : Pakur
Name of EE-Sri Veer Raghwan

SPILL OVER

1	Construction of Guard Wall, 40m Long (3.0 m Height) at Ch. 24th Km of Amrapara- Maheshpur-Muraro Road under Road Division, Pakur for the year 2023-24 (Non Plan Head)		15.00	EIC, RCD LETTER No. 4009(S) Dt,. 18.08.23	9.53	08-F2/2023-24 Dt.03.02.2024	9.53	100%	100%	02.04.2024	Nutan Construction Saraiyaghat, Dumka
---	---	--	-------	---	------	-----------------------------	------	------	------	------------	---------------------------------------

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Repair of pakuriya Sub Division Office and Construction of Inspection Bungalow at Pakur Jharkhand for the year of 2023-24 under Road Division, Pakur. (Non Plan Head)		60.00	EIC, RCD LETTER No. 4009(S) Dt., 18.08.23	46.62	14-F2/2023-24 Dt.22.02.2024	15.70	34%	65%	21.08.2024	Habibur Rahman Ilami, Pakur
2	Pakur Spill Over	0.00	75.00		56.15		25.23				

NON PLAN

1	Surface Renewal Work of Bahirgram - Pathargatta Road from 0.00 to 9.00km. Under Road Division Pakur for the Year 2024-2025	9.00	100.00	L. No. 3897(S) Dt. - 19.09.24	72.00	02-F2/ 2024-25 Dt. 23.12.24	72.00	100%	100%	22-03-25	NJP Stone Works, Pakur
2	Paver Block in 1st and 2nd Km of Pakur-Malpahari Road under Road Division Pakur for the Year 2024-2025	6.00	60.00	L. No. 3897(S) Dt. - 19.09.24	43.04	03-F2/ 2024-25 Dt. 23.12.24	43.04	100%	100%	22-02-25	Biswakarma Construction, Dumka
3	Paver Block in 1st and 2nd Km of Gokulpur-Diwanpir Road under Road Division Pakur for the Year 2024-2025	4.78	60.00	L. No. 3897(S) Dt. - 19.09.24	41.73	04-F2/ 2024-25 Dt. 23.12.24	41.71	100%	100%	22-02-25	Biswakarma Construction, Dumka
4	Construction of 500m RCC Drain at 12th KM of Hiranpur-Kotalpokhar Road under Road Division Pakur for the Year 2024-2025	15.50	30.00	L. No. 3897(S) Dt. - 19.09.24	24.89	07-F2/ 2024-25 Dt. 20.02.25	0.00	0%	0%	19-04-25	M/s Raj Construction, Ranchi.
5	Reparing of Divisional office with quarters and purchasing of Equipments		50.00	L. No. 3897(S) Dt. - 19.09.24	49.17	07-F2/ 2024-25 Dt. 21.03.25	0.00	0%	0%	20-09-25	Dipendra Nath Dubey, Rajapara, Pakur.
5	Pakur Non-Plan	35.28	300.00		230.84		156.75				

Vivekadhin

1	Repairing of Flank in Ranipur-Puchiebera Road (Length - 21.80 Km) for the year 2024-				2.50	01-F2/ 2024-25 Dt. 10.09.24	2.47	99%	100%	16.09.2024	M/s Jayant Mandal, Hiranpur, Pakur
---	--	--	--	--	------	-----------------------------	------	-----	------	------------	------------------------------------

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Repair work of Pakur-Mahespur Road (MDR-242, Length 27.050 km) and construction of Rumble Strips at 16 points in different roads under Road Division Pakur for the year 2024-25. (Vivekadhin Head).		18.92		14.13	05-F2/ 2024-25 Dt. 16.01.25	14.08	100%	100%	15.02.2025	Najibul Shekh, Maheshpur, Pakur.
3	Construction of a pucca drain in 2nd kilometer of Piyadapur-Hiranandpur bypass road under Road Division, Pakur for the year 2024-2025. (Vivekadhin Head).		3.00		2.94	06-F2/ 2024-25 Dt. 04.02.25	2.94	100%	100%	18.02.2025	Md. Kalam Azad, Pakur.
3	Pakur Vivekadhin	0.00	21.92		2.50		2.47				
10	Pakur Spill Over & Non Plan	35.28	396.92		289.48		184.45				

Circle : Dumka

Div : Sahebganj

Name of EE-Sri Ajay Kuma

Non-Plan FY 2023-24

Non-Plan FY 2023-24

1	हरिणचरा-बरहेट पथ एवं खेरवा शिवगादी लिंक पथ के अवशेष पथांश 1(P), 2(P), 4(P), 9(P), 10(P) एवं 15(P) एवं लिंक पथ के 15(P) में साधारण मरम्मति कार्य।		50.00	EIC, RCD, Jharkhand Letter. No. 4009 (S), Dt. 18.08.2023	34.94	35F2/2023-24, Dt. 26.02.2024	34.94		100%	25.05.2024	Baby Devi, Borio, Sahibganj
2	महाराजपुर से शर्मापुर पथ के अवशेष पथांश 1(P), 2(P), 4(P), 28(P), 29(P) एवं 30(P) में विशेष मरम्मति कार्य।		40.00	EIC, RCD, Jharkhand Letter. No. 4009 (S), Dt. 18.08.2023	28.29	36F2/2023-24, Dt. 26.02.2024	0.00			25.05.2024	Aryaraj Construction Pvt. Ltd., Godda
3	बाबुपुर पडितटोला से चुटिया पथ के कि०मी० में साधारण मरम्मति कार्य।		15.00	EIC, RCD, Jharkhand Letter. No. 4009 (S), Dt. 18.08.2023	10.47	27F2/2023-24, Dt. 29.12.2023	10.44		100%	28.03.2024	Baby Devi, Borio, Sahibganj
4	लालबन्ध से माहनपुर भाया बाबुपुर एवं जौका लिंक पथ का साधारण मरम्मति कार्य।		10.00	EIC, RCD, Jharkhand Letter. No. 4009 (S), Dt. 18.08.2023	7.00	29F2/2023-24, Dt. 29.12.2023	0.00		-	28.03.2024	Baby Devi, Borio, Sahibganj

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	बरहेट-ललमटिया भाया भोगनाडीह पथ का साधारण मरम्मति कार्य।		15.00	EIC, RCD, Jharkhand Letter. No. 4009 (S), Dt. 18.08.2023	10.22	22F2/2023-24, Dt. 09.12.2023	0.00		-	08.03.2024	Aryaraj Construction Pvt. Ltd., Godda
6	मंगलहाट-तालझारी पथ के कि०मी० 3रे कि०मी० में पथ के किनारे 750 मी० लम्बी 600mm x 450mm आकार RCC के नाली का निर्माण कार्य।		50.00	EIC, RCD, Jharkhand Letter. No. 4009 (S), Dt. 18.08.2023	36.67	33F2/2023-24, Dt. 29.01.2024	36.67		100%	28.04.2023	Sumit Kumar Choudhary, Bara Panchgarh, Sahibganj
7	बरहेट-बरहरवा पथ के 1ले कि०मी० में RCC नाली निर्माण कार्य।		27.00	EIC, RCD, Jharkhand Letter. No. 4009 (S), Dt. 18.08.2023	19.38	34F2/2023-24, Dt. 29.01.2024	19.38		100%	28.04.2024	Manoj Kumar Sah, Sahri, Sahibganj
8	बरहेट-ललमटिया भाया भोगनाडीह पथ के 1ले कि०मी० में RCC नाली का निर्माण कार्य।		20.00	EIC, RCD, Jharkhand Letter. No. 4009 (S), Dt. 18.08.2023	14.38	18F2/2023-24, Dt. 04.12.2023	13.69		100%	03.03.2024	Manoj Kumar Sah, Borio, Sahibganj
9	शोभनपुर भट्टा-राजगाँव पथ के 1ले कि०मी० में RCC नाली का निर्माण कार्य।		25.00	EIC, RCD, Jharkhand Letter. No. 4009 (S), Dt. 18.08.2023	24.98	17F2/2023-24, Dt. 04.12.2023	24.07		100%	03.03.2024	Naveen Yadav, Sahibganj
10	पथ प्रमण्डल साहेबगंज अंतर्गत विभिन्न पथों में metal beam crash barrier का स्थापन एवं क्षतिग्रस्त metal beam crash barrier का मरम्मति कार्य।		20.00	EIC, RCD, Jharkhand Letter. No. 4009 (S), Dt. 18.08.2023	12.20	28F2/2023-24, Dt. 29.12.2023	12.20		100%	28.02.2024	Baby Devi, Borio, Sahibganj
10	Sahebganj Spill Over		182.00		135.29		116.46				

Non-Plan FY 2024-25

1	Ordinary Repair of Harinchara More (MDR-211) to Barhait Road in KM 16(P), 17(P), 18(P), 20(P), 22(P) and 23(P) and Link Road of Kherwa Shivgadi in KM 2(P), 3(P) under RCD, Road Division, Sahibganj for the year 2024-25		50.00	EIC, RCD, Jharkhand Letter. No. 3897 (S), Dt. 19.09.2024	37.23	24F2/2024-25, Dt. 20.01.2025	0.00		80%	19.04.2025	Deepak Kumar Choudhary, At - Ratanpur, Sahibganj
2	Surface Renewal Work in Barharwa High School Link Road under Road Division, Sahibganj under Non-Plan Head for the year 2024-25		25.00	EIC, RCD, Jharkhand Letter. No. 3897 (S), Dt. 19.09.2024	18.67	08F2/2024-25, Dt. 19.12.2024	18.51		100%	18.02.2025	Md. Hidayattulla Khan, Barharwa, Sahibganj

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Ordinary Repair in km 3(P), 6(P), 8(P), 9(P) and 10(P) of Panchkathiya (SH-18)-Rakshi-Talbaria Road and Rakshi to Barhait Link Road under RCD, Road Division, Sahibganj for the year 2024-25		15.00	EIC, RCD, Jharkhand Letter. No. 3897 (S), Dt. 19.09.2024	11.42	22F2/2024-25, Dt. 20.01.2025	11.39		100%	19.03.2025	Firoz Ahmad, Barhait, Sahibganj
4	Construction work in Drain in Borio-Tinpahar-Rajmahal road from KM 0.00 to 8.00 under Road Division, Sahibganj for the year 2024-25 (Non-Plan Head)		30.00	EIC, RCD, Jharkhand Letter. No. 3897 (S), Dt. 19.09.2024	19.74	20F2/2024-25, Dt. 20.01.2025	19.56		100%	19.03.2025	Dayal Sah, Borio, Sahibganj
5	Extension work of 2 nos. of culvert at ch. 5.280 and ch. 5.520 in Barhait-Barharwa Road under Road Division, Sahibganj for the year 2024-25		10.00	EIC, RCD, Jharkhand Letter. No. 3897 (S), Dt. 19.09.2024	7.05	07F2/2024-25, Dt. 19.12.2024	5.93		85%	18.02.2025	Md. Iftakhar Alam, Barhait, Sahibganj
6	Protection work of Approach Road of Gumani River Bridge in 6th KM of Pathna-Hiranpur Road under Road Division, Sahibganj for the year 2024-25		25.00	EIC, RCD, Jharkhand Letter. No. 3897 (S), Dt. 19.09.2024	18.19	21F2/2024-25, Dt. 20.01.2025	18.14		100%	19.03.2025	Sakir Hussain, Durgapur, Sahibganj
7	Repair of damage guard wall and boulder pitching of HL Bridge in 2nd and 3rd Km of Babupur Pandit Tola to Chutia More under Road Division, Sahibganj for the year 2024-25 (under Non Plan Head)		25.00	EIC, RCD, Jharkhand Letter. No. 3897 (S), Dt. 19.09.2024	16.68	09F2/2024-25, Dt. 19.12.2024	16.67		100%	18.02.2025	Deo Karuna Construction, Sahibganj
8	Ordinary Repair of Hema Bridge in 23rd Km of Borio-Tinpahar-Rajmahal Road under Road Division, Sahibganj under Non-Plan Head for the year 2024-25		25.00	EIC, RCD, Jharkhand Letter. No. 3897 (S), Dt. 19.09.2024	14.75	32F2/2024-25, Dt. 19.02.2025	0.00		25%	18.04.2025	Md. Zulfeqar, At - Fulwariya, Sahibganj
9	Construction of 2 x 3.0m x 3.0m size box culvert in 3rd km of Jojodari - Mohabbatpur Road under Road Division, Sahibganj for the year 2024-25		45.00	EIC, RCD, Jharkhand Letter. No. 3897 (S), Dt. 19.09.2024	32.35	26F2/2024-25, Dt. 20.01.2025	11.72		35%	19.04.2025	Samim Alam, Barhait, Sahibganj
10	Construction of RCC Cross Drain in 22nd KM of Borio-Tinpahar-Rajmahal Road at Kothibagicha under Road Division, Sahibganj for the year 2024-25		2.50	EIC, RCD, Jharkhand Letter. No. 3897 (S), Dt. 19.09.2024	2.28	11F2/2024-25, Dt. 19.12.2024	2.48		100%	18.01.2025	Amar Singh , Sahibganj

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Construction 98.00m long and 1.50m high above GL retaining wall at Ch. 4+700 Rahmatpur in Mogalpra - Faridpur Bengal Border Road under Road Division, Sahibganj for the year 2024-25		23.10	EIC, RCD, Jharkhand Letter. No. 3897 (S), Dt. 19.09.2024	16.44	23F2/2024-25, Dt. 20.01.2025	15.20		100%	19.03.2025	Sharma Construction, Dumka
12	Ordinary repair of Bridge in Borio Bazar Link Road Ch.1.100 and crash barrier at Morang Nala Ch. 1.927 under Road Division, Sahibganj for the year 2024-25		10.00	EIC, RCD, Jharkhand Letter. No. 3897 (S), Dt. 19.09.2024	9.87	10F2/2024-25, Dt. 19.12.2024	9.87		100%	18.02.2025	Bablu Kumar, Amour, Godda
13	Ordinary repair and renovation work of Divisional-cum-Inspection Building, Sahibganj under Road Division, Sahibganj for the year 2024-25 (Non-Plan Head)		25.00	EIC, RCD, Jharkhand Letter. No. 3897 (S), Dt. 19.09.2024	15.37	13F2/2024-25, Dt. 19.12.2024	15.34		100%	18.03.2025	Amit Acharya, Shiv Mandir, Suresh Colony, Hazaribagh
14	Construction of residence for two Junior Engineers in residential campus of Road Division, Sahibganj under Road Division, Sahibganj under Non – Plan Head for the year 2024-25		50.00	EIC, RCD, Jharkhand Letter. No. 3897 (S), Dt. 19.09.2024	31.50	30F2/2024-25, Dt. 11.02.2025	10.00		55%	10.07.2025	Amit Acharya, Shiv Mandir, Suresh Colony, Hazaribagh
15	Ordinary repair work of Assistant Engineer, Junior Engineer, Road-Sub Division, Sahibganj, Fourth Grade Residence and boundary wall in Sahibganj under Road Division, Sahibganj under Non-Plan Head for the year 2024-25		30.00	EIC, RCD, Jharkhand Letter. No. 3897 (S), Dt. 19.09.2024	18.28	31F2/2024-25, Dt. 11.02.2025	9.00		55%	10.06.2025	Amit Acharya, Shiv Mandir, Suresh Colony, Hazaribagh
16	Repair of Roof of Rajmahal Sub Divisional Office and Beautification of Inspection Building Ground under Road Division, Sahibganj under Non Plan Head for the year 2024-25		10.00	EIC, RCD, Jharkhand Letter. No. 3897 (S), Dt. 19.09.2024	5.94	12F2/2024-25, Dt. 19.12.2024	5.93		100%	18.02.2025	Amit Acharya, Shiv Mandir, Suresh Colony, Hazaribagh
17	Installation of "W" metal beam crash barrier Sign Board and Rumble Strip in view of Road Safety Measure in Borio-Tinpahar-Rajmahal Road in KM 0.00 to 28.00 under Road under Road Division, Sahibganj for the year 2024-25		25.00	EIC, RCD, Jharkhand Letter. No. 3897 (S), Dt. 19.09.2024	18.00	19F2/2024-25, Dt. 20.01.2025	18.00		100%	19.03.2025	M/s Bishwakarma Construction, Dumka

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
18	Widening work of culverts at Ch. 4.8, 4.9, 10.0, 10.6 and 10.8 in Harinchara More (SH-18) to Barhait and Kherwa Shivgadi Link Road under Road Division, Sahibganj under Non Plan Head for the year 2024-2025		52.00	EIC, RCD, Jharkhand Letter. No. 3897 (S), Dt. 19.09.2024	38.98	25F2/2024-25, Dt. 20.01.2025	38.95		100%	19.04.2025	Deepak Kumar Choudhary, At - Ratanpur, Sahibganj

18 Sahebganj Non Plan

477.60

332.75

226.68

Vivekadhin

1	Maintenance and repair of shoulder in km 20(P), 21(P) and 22(P) of Harinchara-Barhait Road under Vivekadhin Head under Road Division, Sahibganj for the year 2024-25		30.00	Deputy Secretary, RCD, Jharkhand, Ranchi Letter. No. 3378 (S) WE, Dt. 16.08.2024	2.50	02F2/2024-25, Dt. 24.06.2024			100%	30.06.2024	Juli Kumar, Sahibganj
2	Maintenance and repair of 1(P), 2(P), 3(P), 4(P), 6(P) and 7(P) of Barhait-Bhognadih Lalmatia Road under Vivekadhin Head under Road Division, Sahibganj for the year 2024-25				2.50	03F2/2024-25, Dt. 27.06.2024			100%	03.07.2024	Pawitra Kumar, Sahibganj
3	Maintenance and repair of Road in km 1(P), 2(P) and 3(P) of Khairwa-Shivgadi Link Road under Vivekadhin Head under Road Division, Sahibganj for the year 2024-25				2.50	05F2/2024-25, Dt. 04.10.2024			100%	10.10.2024	Rajkishore Mandal, Sahibganj
4	Jhari cutting and flank maintenance work in Panchkathiya – Talbaria Road under Road Division, Sahibganj under Vivekadhin Head for the year 2024-25				2.48	14F2/2024-25, Dt. 17.01.2025			100%	23.01.2025	Juli Kumar, Sahibganj
5	Painting of culverts and bridges parapet and repair of flanks in Udhwa-Sirasin Road and Kathalbari-Attapur Link Road under Vivekadhin Head under Road Division, Sahibganj for the year 2024-25				2.50	15F2/2024-25, Dt. 17.01.2025			100%	23.01.2025	Juli Kumar, Sahibganj
6	Restoration work of Road Flank in Sobhanpur Bhatta to Rajgaon under Vivekadhin Head under Road Division, Sahibganj for the year 2024-25				2.48	16F2/2024-25, Dt. 17.01.2025			100%	23.01.2025	Prabha Devi, Sahibganj

State Non-Plan Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Jungle cutting and flank maintenance work in Harinchara to Barhait Km 0.00 to 23.60 and Kherwa Shivgadi Link Road under Road Division, Sahibganj for the year 2024-25 (under Vivekadhin Head)				2.47	17F2/2024-25, Dt. 17.01.2025			100%	23.01.2025	Prabha Devi, Sahibganj
8	Jungle clearance in Mogalpara (NH-80) to Faridpur (NH-80) Bengal Border in KM 0.00 to 10.50 under Road Division, Sahibganj under Vivekadhin Head for the year 2024-25				2.50	27F2/2024-25, Dt. 27.01.2025			100%	23.01.2025	Pawitra Kumar, Sahibganj
9	Jungle cutting and flank maintenance work in Harinchara to Barhait and Link Road Shivgadi KM 15 (P), 19 (P), 21 (P) and Link Road Km 1 (P) and 2 (P) under Road Division, Sahibganj under Vivekadhin Head for the year 2024-25				2.49	28F2/2024-25, Dt. 01.02.2025			100%	07.01.2025	Rakesh Kumar Tiwari, Sahibganj
10	Maintenance work of Road Flank in Sobhanpur Bhatta to Rajgaon Road under Road Division, Sahibganj for the year 2024-25 (under Vivekadhin)				2.49	29F2/2024-25, Dt. 08.02.2025			100%	14.02.2025	Juli Kumar, Sahibganj
11	Construction of Slab/Platform for Quality Control Lab Equipments/ Machineries and Septic Tank in Campus of Road Division, Sahibganj under Vivekadhin for the year 2024-25				2.49	33F2/2024-25, Dt. 22.02.2025			100%	08.02.2025	Prabha Devi, Sahibganj
12	Jhari cutting and maintenance of road from Babupur Pandit Tola to Chutia More under Vivekadhin Head under Road Division, Sahibganj for the year 2024-25				2.50	34F2/2024-25, Dt. 28.02.2025			100%	06.03.2025	Juli Kumar, Sahibganj
12	Sahebganj Vivekadhin		30.00		29.90		0.00				
40	Sahebganj SP, NP, Vivekadhin		689.60		497.94		343.14				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-CRF)

DPW-R

Amount in Rs. Lakh

Month : March, 2025

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	Circle :- Dumka Div :- Dumka Name of EE-Sri Ashish Kumar										
1	Widening and Strengthening of Road from NH-114A Jarmundi-Beldaha-Nimanath to NH-133 (Total Length-48.890 Km) for the year 2022-23. Job No. CRF-JHR-2022-23/61.	48.89	25513.16	Joint Secretary, Jharkhand, Ranchi letter No.5774(S) Date 21.12.2023	17678.91	08.07.2023 13MORTH (SBD)/ 2023-24	61.28	11063.92	72%	07.07.2025	M/s M & S Co, M.S. Tower Khutabandh, Dumka
Total		48.89	25513.16		17678.91			11063.92			

	Circle :- Chaibasa Div:- Jamshedpur Name of EE-Sri Dipak Sahay										
1	WIDENING & STRENGTHENING OF KASIDA-HULUNG ROAD. (LENGTH: 14.725 K.M.) (Job No.CRF-JHR-2017-18/49)	14.73	4083.00	RW/NH-28014/2/2017/JHR/P-8,New Delhi the 28.08.2017	3452.20	04 SBD/2018-19 Dt. 25.05.2018	87.19	3009.92	100%	24.11.19	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur
2	Reconstruction of Bhuiya-Sinan to Susni via Hathi Kheda Road length-22.445 km (JOB no. CRF-JHR-2022-23-58)	22.45	7351.57	Ref no. 659(S)WE dt. 20.02.23	6497.23	25 SBD/2023-24 Dt. 18.01.2024	33.66	2187.00	40%	17.07.2025	Triveni Engicon Pvt. Ltd., 3/6 H.S. Tower, L-Road, Bistupur, Jamshedpur

Progress report of **On-going works** (Roads-CRF)

Amount in Rs. Lakh

Month : March, 2025

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of Phuldundgri (NH-33) to Jhatijharna via Burudih road (JOB no. CRF-JHR-2022-23-59)	24.01	10462.01	Ref no. 659(S)WE dt. 20.02.23	9985.42	03 SBD/2024-25 Dt. 01.08.2024			3%	31.07.2026	Vijay Kumar Sahu Infrastructure Pvt. Ltd, Old AG Colony, House No.75, Kadru, Ranchi
3	Jamshedpur	61.18	21896.58		19934.85			5196.92			

Circle : DALTONGANJ
Div : GARHWA
Name of EE-Sri Pradeep Kumar

1	Reconstruction of Nagaruntari- Dhurki-Ambakhoriya Road (MDR-139) Total Length 24.940 km. under Central Road Fund for the year 2019-2020 (Job No. CRF-JHR-2018-19/51)	24.94	11311.36	RW/NH-28014/1/2019/JHR/Z-1-1600 dt. 6.3.19	9462.26	21.10.19 02 SBD/19-20	74%	7044.06	81%	20.05.21	NG PROJECTS LIMITED, NG Circle, Mehtapura, Himmat Nagar, Gujrat
2	Reconstruction of Garhwa-Majhiaon-Kandi-Sone Bridge Road. (Total Length 47.45 km.) under Central Road Fund for the year 2019 (Job No. CRF-JHR-2018-19/52)	47.45	20114.40	RW/NH-28014/1/2019/JHR/Z-1-1600 dt. 6.3.19	13599.15	25.10.19 07 SBD/2019-20	90%	12330.52	100%	24:10:21	BLA Project Pvt. Ltd.-R.K. Transport and Construction Ltd. (JV), 65-A, Transport Nagar, Korba, Dist.-Korba, Chhatishgarh-495677
3	Remaining work of Reconstruction of Meral-Bana-Ambakhoriya (MDR-140) Road (Length- 0.00 to 36.629 km) under Central Road Fund for the year 2019-2020 (Job No. CRF-JHR-2018-19/50)	36.63	13905.57	RW/NH-28014/1/2019/JHR/Z-1-1600 dt. 6.3.19	13909.00	16.01.2023 23 EPC/22-23	105%	14633.79	100%	15:01:25	Agrawal Global Inftratech Pvt. Ltd., C2/101, Aishwarya Chamber, Telibandha, G.E. Road, Raipur (C.G.)
3	Total	109.02	45331.33		36970.41			34008.37			

Circle : Daltonganj
Div : Daltonganj

Progress report of **On-going works** (Roads-CRF)

Amount in Rs. Lakh

Month : March, 2025

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Reconstruction of Bhajaniya of Mohammadganj to Haidernagar (Mohammadganj to Dangwar Road) Via Kolhua, Bardiha Pansa, Adhori and Ranideva Road. (Total Length- 17.372 km) for the year 2022-23. (Job No. CRF-JHR-2022-23/63)	17.37	9203.09	ljdkj ds vij lfpo] iFk fuekZ.k foHkkx dk i=kad 4036 ¼,10½ jkaph fnukad 25-09-2024	6443.54	24SBD/23-24 20.01.24	0%	2247.11	2%	19.01.26	Dooars Construction Company, Alipurduar (W.B)
2	C.R.F Widening & Reconstruction of Kuti More (Chainpur) to Hutar Via Ramgarh Block Head Quarter (Total Length- 24.100 Km) under Central Road Fund for the year 2022-23. Job No.- CRF-JHR-2022-23/64	24.10	11964.14	eq[; vfHk0 ¼;k0½] i0fu0fo0] >k0] jkiph dk i=kad&733 ¼vuq0½] fn0&20-04-2023 @ljdkj ds vij lfpo] iFk fuekZ.k foHkkx dk	7592.95	01SBD/24-25 22.06.24	0%	1476.34	5%	21.06.26	Koleshwari Infracons, Private Limited, House No.- 1 Nagar P.O- Hunterganj P.S.-Hunterganj, Chatra, Jharkhand
Total		41.47	21167.23		14036.49			3723.45			