

DPW-R  
ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of **On-going works** (Roads-Plan)  
State Plan Road Works

Month : March, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle : Daltonganj</b> <b>Div : Daltonganj</b> <b>Name of EE-Sri Anil Kumar</b></p>											
1	Widening & Strengthening/ Reconstruction of Japla – Navinagar Via Bihar Sima (Total Length-14.895 Km) (MDR-127) Road for the year 2022-23	14.90	6296.42	J. Secretary R.C.D., Jharkhand Ranchi Lt. No. 1374 (S) Dt.20.03.23	4925.38	21SBD/23-24 17.01.2024 (Provisional Work Order No. Lt. 1332 dt. 30.12.23	62%	3000.00	68%	16.07.25	M/S Vinod Kumar Jain, College Road Jashpur Nagar, Chhattisgarh.
2	Balance Work of widening and Strengthening of Bishrampur-Belhara via Pandu Road (Total Length- 22.00 K.m) for the year 23-24	22.00	3382.09	4509 (S) Dt. 25.06.15	802.01	2SBD/2024-25 03.08.2024	0%	0.00	8%	02.05.25	M/s Indian Electrical Services, Bypass Road, Abadganj, Daltonganj, Palamau



State Plan Road Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	IRQP Work of Narsinghpur Pathara to Gandhipur Road(Chainpur Block) km 0.00 to 30.50 for the year 2023-24.	30.50	1826.28	Add.. Secretary R.C.D., Jharkhand Ranchi Lt. No. 1196 (S) Dt. 11.03.24	1713.96	13SBD/2024-25 05.10.24	0%	0.00	5%	04.04.25	M/s Sirha Construction and Developers Pvt. Ltd, Ranchi, House No. 105, Ashok Vihar, Opp. Road No. 1, Ashok Nagar, Argora, Ranchi-834002
4	IRQP Work of Mohammadganj-Dangwar Road (Total Length-30.40 km) Working Length- 0.00 to 15.00 km for the year 23-24	30.40	912.88	Dy. Secretary R.C.D., Jharkhand Ranchi Lt. No. 338 (S) Dt.25.01.24	882.86	17.03.2025 32SBD/2024-25	0%	0.00	8%	16.09.25	M/s Indian Electrical Services, Bypass Road, Abadganj, Daltonganj, Palamau
5	IRQP work of Kajri-Patan-Manatu Road (Total Length- 36.00 KM) working length 17th km to 36th km for the year 2023-24	18.00	1218.55	3433 (S) Dt 23.08.24	1201.11	17.03.2025 33SBD/2024-25	0%	0.00	10%	16.09.25	M/s Indian Electrical Services, Bypass Road, Abadganj, Daltonganj, Palamau
6	Strengthening/IRQP work of Hussainabad Pathraghat Road (Total Length-29.10 KM) under R.C.D., Road Division, Daltonganj for the year 2024-25	29.10	1577.42	3689(S) Dt 06.09.24			0%	0.00	0%	-	



State Plan Road Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Strengthening-Widening / Reconstruction of Bishrampur – Mahugai - Itko More road (Total Length = 17.94.km) for the year 2024-25.	17.94	9703.21	3819 (S) Dt 13.09.24	4533.38	25.03.202536S BD/2024-25	0%	0.00	7%	24.09.26	Velji Ratna Sorathia Infra, Pvt. Ltd., 701, Smeet Complex, Sarabhai Campus, Near, Genda Circle, Vadodara, Subhanpura, Subhanpura, Vadodara, Gujarat-390023
8	IRQP Work of Chiyanki-Rajwadih ByPass (Total Length - 6.00 Km.) Road for the year 2023-24.	6.00	481.10	5658 (S) Dt 15.12.2023			0%	0.00	0%	-	
9	"Resurfacing/ Extension of Airfield pavements for Palamu Airport" for the year 2024-25		845.91	4219 (S) Dt 07.10.24			0%	0.00	0%	-	
9	<b>Daltonganj</b>	<b>168.84</b>	<b>26243.86</b>		<b>14058.69</b>			<b>3000.00</b>			

**Circle : Daltonganj**  
**Div : Latehar**  
**Name of EE-Sri Prabhakar Singh**



State Plan Road Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Re-Construction of Hami (On Mahuadanr- LodhFall Road) – Orsa – Kusmi Road upto Chhattisgarh Border.	13.47	6545.71	Lt.No.4465 (S) Dt - 07.12.2022	7440.96	02 SBD/23-24 20-04-2023 18 Months Org. Agr - 6760.84658 + Variation 680.11605	98%	7350.59	98%	19.10.24	PUJA -HUMMINGBIRD - DC(JV) Nila Enclave, Lalpur, Ranchi
2	Improvement of Riding Quality work in Latehar to Kotam Road (MDR-249) from KM. 0.00 to KM. 18.00 (Total Length - 18.00 Km.)	18.00	562.48	Lt.No.2998 (S) Dt - 15.06.2023	521.58	22 SBD/23-24 18-10-2023 05 Months	46%	240.00	54%	17.03.24	M/s Swarnim Construction, Rana Niwas, S.P. Kothi Road, Abadganj, Daltonganj
3	Widening and Strengthening / Re-Construction of Herhanj (On SH-10) - Fulsu - Bariyatu (OnNH-99) (Total Length - 23.300 Km.) Road	23.30	8597.45	Lt.No.3256 (S) Dt - 07.07.2023	7325.13	35 SBD/23-24 16-01-2024 19 Months	33%	2450.00	45%	15.08.25	Dineshchandra R. Agrawal Infracon Pvt. Ltd. Ahmedabad, Gujrat,
4	Re-Construction work of Balumath-Murpa-Lapra Road (MDR-143) (Total Length-23.00 Km)	23.00	9830.05	Lt.No.5390 (S) Dt - 29.11.2023	10114.66	38 SBD/23-24 12-03-2024 18 Months	84%	8448.00	90%	11.09.25	R.K. Infracorp Private Limited, Flat No - 207, Lumbini Enclave, Punjagutta, Hyderabad
	Payment for hire of 4 Wheel Drive Vehicle for Inspection of Road for 10 Months				5.98	24F2/ 24-25 12-12-24, 10 Months 44800.00 Per Month & Per Ltr. 8.00 Km Oil upto 15000.00	33%	2.00			M/S SONU VASHTRALAYA THANA CHOWK, MAINROAD, LATEHAR, PIN - 829206
5	Improvement of Riding Quality work in Morvai -Garu Road (MDR-039) From Km 00.00 to Km 37.00 (Total Length - 37.00 Km.)	37.00	2324.12	Lt.No.5428 (S) Dt - 01.12.2023	2427.00	04 SBD/24-25 25-09-2024 06 Months	41%	994.46	55%	24.03.25	Yogesh Jaiswal Ring Road, Ambikapur District – SURGUJA, Chhattisgarh



State Plan Road Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Latehar	114.77	27859.82		27835.31			19485.04			

**Circle : DALTONGANJ**  
**Div : GARHWA**  
**Name of EE-Sri Pradeep Kumar**

1	Reconstruction of Bhawnathpur-Kandi Via Kailan Road in km. 0.00 to 25.866	25.87	5839.09	3052(s)/05.06.17	5731.88	23 SBD/17-18 30.01.18	85%	4895.15	90%	29.09:19	PRL Projects and Infrastructure Limited, Puja House, 34/1, Vikas Apartment, East Punjabi Bagh, New Delhi
2	Widening and Strengthening/ Reconstruction of Garhwa to Chiniya Road (km. 0.00 to 26.300) under R.C.D., Road Division, Garhwa	26.30	7024.01	3475(S)/23.09.22	8472.00	24 SBD/22-23 24.01.23	93%	8242.51	95%	23.10.2024	Mini Construction, Church Road, Daltonganj, Palamu, Jharkhand
3	Strengthening/Reconstruction of Ramuna to manjhiaon via Bishunpura Road(km. 0.00 to 29.300) under R.C.D., Road Division, Garhwa	29.30	5526.91	2474(S)/23.09.22	5714.75	01 SBD/23-24 05.04.23	73%	4169.50	74%	04.08.2024	M/s R K Infracorp Pvt. Ltd. Flat No. 207, Lumbini Enclave, Opp. NIMS, Panjagutta, Hyderabad-500082, Telangana.
4	Widening and Strengthening/ Reconstruction of Road from NH-75 Namdhari college to Panchpadwa via Korwadih, Chama, Duldulwa (Total Legth 24.670 Km) under Road Division, Garhwa	24.67	11969.93	1394(S)/21.03.23	10107.93	03 SBD/23-24 31.07.23	101%	11727.96	99%	30.03.2025	Vijai Construction (India) Private Limited, 407 B, 4th Floor, Cyber Heights, Vibhuti Khand, Gomati Nagar, Lucknow (UP)



State Plan Road Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening, Strengthening & Reconstruction work of Dental More (on NH-75) to Nawadohari (on NH-343) via Hoor Charmuhan road (Total Length 15.132 km.) under Road Division, Garhwa	15.13	9760.16	745/ 20.02.24	6627.94	02 SBD/2024-25 30.07.24	59%	3900.00	62%	29:09:25	Vijai Construction (India) Private Limited, Lucknow (U.P.)
6	Widening, Strengthening & Reconstruction work of NH-75 to Manjhiaon PWD Road via Viktam Daleli Road (Total Length 9.084 km.) under Road Division, Garhwa	9.08	3933.73	721/ 20.02.24	3187.34	09 SBD/2024-25 04.10.24	38%	1200.00	40%	3:08:25	Vijai Construction (India) Private Limited, Lucknow (U.P.)
7	Widening, Strengthening & Reconstruction work of Nagaruntari (NH-75) to Rohinian via Garbandh Road (Total Length 15.740 km.) under Road Division, Garhwa	15.74	6152.42	748/ 20.02.24	4407.34	07 SBD/2024-25 20.09.24	11%	500.00	15%	19:11:25	SRK Construction & Projects Pvt. Ltd., Panjagutta, Hyderabad
8	IRQP work of Bhawanathpur-Panchadumar Road in km. 14.50 to 32.00 km. (Total Length 17.50 km.) under Road Division, Garhwa	17.50	1335.74	1281(S)/ 13.03.24	1392.67	10 SBD/2024-25 10.10.24				9:01:25	M/s Sirha Construction and Developers Pvt. Ltd., Ranchi
9	Widening, Strengthening & Reconstruction work of PWD Road Barwadih to Sigsigakalan PWD Road via Sigsigakhur-Chafla-Pendali-Duldulwa Road (Total Length 28.10 km.) under Road Division, Gahrwa	28.10	6959.32	07(अप्रमोको) / 16.03.24	7500.00	01 SBD/2024-25 30.07.24	7%	500.00	20%	29:04:26	Mini Construction, Church Road, Ward No. 21, Daltonganj.



State Plan Road Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Improvement of Riding Quality work of Kharsota More to Kasnap More road (Total Length-23.30 km.) under Road Division, Garhwa	23.30	1514.20	3690(S)/06.09.24							
<b>10</b>	<b>Garhwa</b>	<b>214.99</b>	<b>60015.50</b>		<b>53141.86</b>			<b>35135.12</b>			



DPW-R

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of **Completed works** (Roads-Plan)  
State Plan Road Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Daltonganj</b> <b>Div : Daltonganj</b> <b>Name of EE-Sri Anil Kumar</b>											
1	IRQP Work of Chhatarpur-Dumariya Road (Length- 23.200 km) for the year 22-23.	23.20	1835.80	59 (S) Dt 06.01.23	1916.23	18.08.23 03 SBD/ 2023-24	100%	1915.21	100%	17.05.24	M/s Indian Electrical Services, Bypass Road,
2	IRQP of Daltonganj Chhamuhan to Railway Station via Sadik Manzil Chowk Belwatikar Chowk. (Length-	2.50	187.81	Dy. Secretary R.C.D., Jharkhand Ranchi Dt. 06.01.23	142.20	31F2/23-24 Lt. 333 (En.) dt. 14.03.2024	99%	141.16	100%	13.06.24	M/s R.D. Construction, Near Bhagwati
3	IRQP Work of Bishrampur-More To Utari Road km 0.00 to 14.40 for the year 2022-23	14.40	895.51	4443 (S) Dt 06.12.22	930.54	18.08.2023 05 SBD/23-24	100%	930.54	100%	17.02.24	M/s Chhinmastika Construction, Railway Colony,
4	Reconstruction of Saltua (Loharsimmi) to Karso Via Matauli more Road for the year 2021-22	21.11	8846.78	2359 (S) 12.08.2021	9470.98	21.01.2022 09SBD/ 2021-22	100%	9972.68	100%	20.01.24	GC-PE Joint Venture, Bank Colony, Ranchi.
5	Widening & Strengthening/Reconstruction of Barhmoriya More(Bishrampur	16.87	8290.06	5064 (S) Dt 31.08.18	4309.11	1.02.2019 23SBD/ <u>2018-19</u>	96%	6359.26	96%	10.08.20	M/S Ganga Construction Daltonganj, Palamu



State Plan Road Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Reconstruction of Padma to Chak Via Manatu Missing Link Road for the year 2022-23.	1.83	828.48	4249 (S) Dt 22.11.22	921.09	738.14227 04.01.2024 17SBD/23-	100%	920.47	100%	03.07.24	M/s Indian Electrical Services, Bypass Road,
7	Strengthening/IRQP Work of Daltonganj-Lesliganj-Panki Road (Length- 45.175 km) for the year	45.18	3135.39	2607 (S) 31.08.2021	2289.19	10.06.2022 2 SBD/22-23	100%	2289.00	100%	09.03.23	Sildiliya Construction, Station Road Ward
8	IRQP Work of Chainpur-Ramkanda Road (Length- 13.00 km) for the year 2022-23.	13.00	906.97	4764(S) Dt 28.12.22	1046.66	18.08.2023 04 SBD/2023-24	100%	1014.34	100%	17.02.24	M/S R. S Construction, Redma Ranchi
<b>8</b>	<b>Daltonganj</b>	<b>138.09</b>	<b>24926.79</b>		<b>21026.01</b>			<b>23542.67</b>			

**Circle : Daltonganj**

**Div : Latehar**

**Name of EE-Sri Prabhakar Singh**



State Plan Road Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Re-Construction of Kuro More (On SH-09) to Banskarcha (On SH-09) Via Barahi, Parhatoli Road (Total Length - 29.35 KM) (With Construction of Bridges)	29.35	9153.75	Lt.No.4507(S) Dt - 11.09.2019	7096.05	22 SBD/21-22 19-01-22 24 Months Org.Agree - 6537.00 +Variation 1061.54853 + Supp. Agree. 559.05112	100%	9131.92	100%	18.01.24	M/s Mini Construction Charch Road Daltonganj, Palamu, Jharkhand.
	Payment for hire of 4 Whiler Vehical for Inspection of Road for 18 Months					33F2/ 21-22 22-03-22, 18 Months 45000.00 Per Month & Per Ltr. 8.00 Km Oil upto 15000.00					10.80
2	Improvement of Riding Quality work in Rest Part of Chandwa – Mahuamilan – Mackluskiganj from Km 0.00 to 1.815 (Total Length – 1.815 Km.)	1.82	124.14	Lt.No.2529(S) Dt - 21.06.2024	96.49	03 F2/24-25 25-09-2024 03 Months	100%	96.40	100%	24.12.24	Swastik Engineers and Construction Pvt. Ltd., Ranchi, Jharkhand



State Plan Road Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Improvement of Riding Quality work of Manika (NH 75) to Herhanj via Matlong Road (Total Length - 32.475 Km).	32.48	1036.48	Lt.No.3259(S) Dt - 07.07.2023	1060.13	37 SBD/23-24 11-03-2024 06 Months	100%	1010.78	100%	10.09.24	Jai Maa Ambe Infra Private Limited, Bye Pass Road, Nagwa, Chatra Distt – Chatra, Jharkhand
<b>3</b>	<b>Latehar</b>	<b>63.64</b>	<b>10314.36</b>		<b>8263.48</b>			<b>10253.49</b>			

**Circle : DALTONGANJ**

**Div : GARHWA**

**Name of EE-Sri Pradeep Kumar**

1	IRQP work of Garhwa-Chiniya Road to Indra B.Ed. College (Total Length 0.343 km.)	0.34	22.49	706/ 19.02.24	22.17	23 F2/23-24 13.03.24	100%	22.17	100%	12:05:24	Sri Harpreet Singh, At-Belwatika, PO-Daltonganj, Palamu
2	IRQP work of Garhwa-Chiniya Road to District Judge Residence (Total Length 0.456 km.)	0.46	38.28	707/ 19.02.24	35.53	24 F2/23-24 14.03.24	100%	35.40	100%	13:05:24	Shardendu Bhushan, PO-Daltonganj, Nawatoli, Shivaji Maidan Road, Palamu



State Plan Road Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening and Strengthening/ Reconstruction of Dandai Bazar to Panghatwa PWD Road via Lawahikala Road (Total Length 10.05 km.) under R.C.D., Road Division, Garhwa	10.05	3877.57	1542(S)/ 06.03.19	3203.47	25 SBD/22-23 30.01.23	123%	3927.36	100%	29.04.2024	M/s Vinod Kumar Jain, College Road, Jashpur Nagar, Chhatishgarh-496331
4	Improvement of Riding Quality work of Tildag More to Atola More road (Total Length-23.425 km.) under Road Division, Garhwa	23.43	1070.64	4995/ 27.10.23	1117.93	21 SBD/23-24 11.03.24	102%	1141.38	100%	10.08.24	M/S Bindhyavasini Construction, Near Devi Mandap, Ranchi Road, Redma, Daltonganj, Palamu
5	Improvement of Riding Quality work of Chainpur-Ramkanda Road from km. 13.00 to km. 26.718 (Total Length 13.718 km.) under Road Division, Garhwa	26.72	925.80	4993/ 27.10.23	966.17	22 SBD/23-24 11.03.24	100%	966.16	100%	10:06:24	Velji Ratna Sorathia Infra Pvt. Ltd., A 401, KALPVRUX COMPLEX, GOTRI MAIN ROAD, NR. T.B HOSPITAL, VADODARA-390021



State Plan Road Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Improvement of Riding Quality work of Bhandaria-Tihri via Bargar Road in km. 0.00 to 25.90 km. under Road Division, Garhwa	25.90	1809.11	5645/ 14.12.23	1885.23	17 SBD/23-24 05.03.24	102%	1922.28	100%	4:08:24	M/s Jai Mata Dee Construction ARGORA, KATHAL MORE ROAD, SHIW PURI NAGAR, SAI ASARAY, APARTMENT, PUNDAG, Ranchi, Jharkhand-834004
7	Reconstruction of Bilashpur to Dhurki via Birbal, Khala, Khutiya, Sagma Road from km 0.00 to 31.60 km (Length- 31.600 km )	31.60	8636.54	2800 (s)/ 11.05.18	9288.35	22 SBD/18-19 18.01.19	116%	11363.18	100%	17.01.21	SORATHIA VELJI RATNA & CO. 6 Om ComPlex. Bhuj Bhachau byPass. Dabanda (Gujrat)
8	Improvement of Riding Quality work of Chiniya-Ranpura-Khuthwa More road (Total Length- 32.925 km.) under Road Division, Garhwa	32.93	2192.50	5644/ 14.12.23	2262.09	16 SBD/23-24 04.03.24	105%	2367.11	100%	3:08:24	A M Infratech Ward No. 7, Muraligarhi, Turra Pipari, Sonbhadra, U.P.



State Plan Road Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Widening and Strengthening/ Reconstruction of Hoor More (At Garhwa-Sahpur Road) to Daltonganj Border via Dumaria Danda Road (Total Length-19.000 Km.)	19.00	6675.82	1320 (S)/ 31.3.22	6644.28	04 SBD/22-23 26.07.22	106%	8361.58	100%	25.07.2024	M/s Ganga Construction, Bank Colony road, Piska More, Ranchi
10	Improvement of Riding Quality work of Nagaruntari-Bhawnathpur-Kharaundhi-Dala Road (upto U.P.Border) (Total Length - 37.310 KM) under Road Division Garhwa.	37.31	1609.97	5429/ 01.12.23	1593.04	25 SBD/23-24 16.03.24	103%	1633.70	100%	15:09:24	Megotia Constnution Pvt. Limited, Jamshedpur
11	Widening, Strengthening & Reconstruction work of Godermana IB (PWD IB) Approach Road (Total Length 1.3 km.) under Road Division, Garhwa	1.30	427.06	1400(S)/ 15.03.24	434.09	03 SBD/2024 25 22.08.24	117%	508.18	100%	21:10:24	Vijay Kumar, Rankakhurd, Ranka, Garhwa
12	Widening and Strengthening/ Reconstruction of N.H.-75 Lagma to Hasandag Tusar Road via Karkoma ( Total Length-15.060 Km.)	15.92	6528.23	1314 (S)/ 31.3.22	6156.00	03 SBD/22-23 25.07.22	108%	7638.94	100%	24.04.2024	M/s Indian Electrical Services, Bye pass Road, Abadganj, Daltonganj
13	Widening and Strengthening/ Reconstruction of Ranka to Ramkanda Road (km. 0.00 to 20.925) under R.C.D., Road Division, Garhwa	20.93	6577.87	2476(S)/ 23.09.22	8000.01	27 SBD/22-23 20.02.23	99%	8227.53	100%	20.07.2024	GC PE JOINT VENTURE, Bank Colony road, Piska More, Ranchi



State Plan Road Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	I.R.Q.P. work of Ketar-Kandi Road from km. 0.00 to 24.00 under Road Division, Garhwa	24.00	1293.41	1143(S)/ 10.03.23	1349.66	02 SBD/23- 24 31.07.23	99%	1334.43	100%	30.12.2023	M/s Swarnim Construction, Rana Niwas, S. P. Kothi Road, Abadganj, Daltonganj.
15	Improvement of Riding Quality work of Ketar-Razi Road (Total Length - 24.350 km.)	24.35	536.86	2875(S)/ 11.07.24	553.01	11 SBD/2024 25 14.10.24	100%	553.01	100%	13:01:25	Vijay Singh, Anshik, Sonbhadra, U.P.
<b>15</b>	<b>Garhwa</b>	<b>294.22</b>	<b>42222.13</b>		<b>43511.05</b>			<b>50002.41</b>			



DPW-B

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of **On-going works** (Bridges-Plan)  
State Plan Bridge Works

Month : March, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achieve ment	Financial Progress Grand Total	% Physical Achieve ment	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Daltonganj</b> <b>Div : Daltonganj</b> <b>Name of EE-Sri Anil Kumar</b>											
1	Construction of H.L. Bridge over Bhelwa River At Chainage:-1.200 Km of B.More To Utari Road At Village Godarmana in Bishrampur Block, Daltonganj for the year 2023-24	2 x 12.6	278.15	3497 (S) Dt 28.08.2024	238.56	25.02.25 30SBD/2024-25	9%	21.2862	11%	24.11.25	M/s Akhileshwar Tiwary, House No. -133, DIH Tola, Redma, Devi Mandap, Daltonganj, Palamu, Jharkhand

State Plan Bridge Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of Local Nala H.L. Bridge over Daltonganj-Lesliganj-Panki Road At Chainage:-32+200 Km, 34+100 Km & 36+600 Km for the year 2024-25.		692.54	3957 (S) Dt 20.09.2024	600.60	11.02.2528SBD/2024-25	0%	0.0000	5%	10.02.26	M/s Sildiliya Construction, Station Road Redma, Ward No.-15, Daltonganj, Palamu, Jharkhand
2	Daltonganj		970.69		839.16			21.29			

**Circle : Daltonganj**

**Div : Latehar**

**Name of EE-Sri Prabhakar Singh**

State Plan Bridge Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of High Level R.C.C. Bridge Over Auranga River at Chainage 3rd Km. of Latehar Saryu Kotam Road (MDR-249).	07 x 24.60 = 172.20 M	610.93	Lt. No.2883 (S) Dt.- 09.05.2016	594.48	10 SBD16-17 12-11-2016 24 Month	88%	591.61	92%	11.11.18	Maa Gayatri Buildicon Pvt. Ltd. MIG. - D - 110 Harmu Hausing Colony Argora, Ranchi.

State Plan Bridge Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	High level Bridge over Tetuk Nala (Chainage 4.00 KM) and Burha River (Chainage 8.00 KM) in Baresanr to Tisia Road.	06 x 24.60 & 02 x 24.6 = 192.00 M	2016.28	Lt. No.4932 (S) Dt.- 20.10.2023	2119.68	39 SBD23-24 15-03-2024 30 Month				14.09.26	M/s INDIAN ELECTRICAL SERVICES Bye Pass Road, Abadganj, Post - Daltonganj, District – Palamu, Jharkhand
<b>2</b>	<b>Latehar</b>	<b>0.00</b>	<b>2627.21</b>		<b>2714.16</b>			<b>591.61</b>			

**Circle : DALTONGANJ**

**Div : GARHWA**

**Name of EE-Sri Pradeep Kumar**

State Plan Bridge Works

**Month : March, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of High Level Bridge over Panda River in the 24th km. of Ketar Raji Road. (Length 4x18.6 M)	74.40	467.61	4792(S) /18.8.17	499.49	22 SBD/17-18 29.01.18	100%	531.07	95%	28.01.19	M/s Gupteshwar Construction, Nai Muhalla, Daltonganj
2	Construction of H.L. Bridge (with Approach Road) over Dhobni River at 12th km. in Ketar to Kandi Road under Road Division, Garhwa	63.00	785.87	5000/ 27.10.23	727.50	05 SBD/2024-25 05.09.24			22%	4:09:25	M/s Gupteshwar Construction, Daltonganj
<b>2</b>	<b>Garhwa</b>		<b>1253.48</b>		<b>1226.99</b>			<b>531.07</b>			





State Plan Bridge Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : DALTONGANJ</b> <b>Div : GARHWA</b> <b>Name of EE-Sri Pradeep Kumar</b>											
1	Construction of Box Culvert over Belo Nala (Ch. 17th km.), H.L. Bridge over Bajri Nala (ch. 17.800 km.) & H.L. Bridge over Kanha Nala (Ch. 22.10 km.) in Kharsota More to Kasnap Road under Road Division, Garhwa.	62.08	889.21	4159(S)/ 27.12.21	854.44	01 SBD/22- 23 04.07.22	99%	847.45	100%	03.03.2024	M/s Karan Construction, Main Road, Garhwa (JHARKHAND)
<b>1</b>	<b>Garhwa</b>	<b>62.08</b>	<b>889.21</b>		<b>854.44</b>			<b>847.45</b>			



ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Non-Plan)  
State Non-Plan Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Daltonganj</b> <b>Div : Daltonganj</b> <b>Name of EE-Sri Anil Kumar</b>											
1	Road safety work on identified vulnerable spots in various Road under Road Division Daltonganj for the year 2023-24.		30.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 4009(S), Dt 18.08.2023	17.16	27F2/23-24 08.02.2024	17.16	100%	100%	07.05.2024	Dewanti Construction Pvt. Ltd. Gayatri Mandir Road, Medininagar, Palamau.
2	Ordinary Repair Panki to Herhenj (Total Length- 18.00 Km) Road for the year 2023-24.		50.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 4009(S), Dt 18.08.2023	26.97	29F2/23-24 29.02.2024	26.94	100%	100%	28.04.2024	M/S Birendra Kumar Mehta, Lohra, Sangbar, Lesliganj, Daltonganj, Palamau.
3	Renovation work of Executive Engineer Residence, Road Division, Daltonganj for the year 2023-24.		10.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 4009(S), Dt 18.08.2023	9.99	13F2/23-24 19.10.2023	9.90	99%	100%	18.01.2024	M/S Pandey Enterprises, Manju sadan, Near Murma House, Abadganj, Daltonganj, Palamau.
4	Ordinary Repair and Painting work of railing of High Level Bridge located in the 1st Km of Sagalim Tarhasi Padma Road under Road Division, Daltonganj for the year 2023-24.		8.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 4009(S), Dt 18.08.2023	4.62	16F2/23-24 23.11.2023	1.37	30%	30%	22.01.2024	Birendra Kumar Mehta, Lohra, Sangbar, Lesliganj, Daltonganj, Palamau.
5	Restoration/ Repair/ Painting work of Missing / Damage K. M. Post of various Road under Road Division, Daltonganj for the year 2023-24.		10.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 4009(S), Dt 18.08.2023	5.79	18F2/23-24 05.01.2024	3.55	61%	61%	22.02.2024	Raja Ram Mehta, Pokhraha Khurd, Rajwadih, Daltonganj.

State Non-Plan Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Construction of Approach Road at Chainge-12.60 and RCC Railing of Mohammadganj-Dangwar Road under Road Division, Daltonganj for the year 2024-25.		15.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 3897 (S), Dt 19.09.2024	9.56	17F2/24-25 Lt. 1183 (Enc.) dt. 26.12.2024	9.56	100%	100%	25.02.2025	M/S Balajee Construction, Vill- Bhali, Goradih, Palamau, Jharkhand
7	Ordinary Repair Chhamuhan to Bus Stand, Gyatri Mandir to Bairiya Chowk under Road Division, Daltonganj for the year 2024-25		25.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 3897 (S), Dt 19.09.2024	25.00	12F2/24-25 Lt. 1115 (Enc.) dt. 28.11.2024	24.96	100%	100%	27.12.2024	MD Construction, Pokhraha Khurd, Rajwadih, Medininagar, Jharkhand
8	Ordinary Repair of Bridge Railing Daltonganj-Lesliganj-Panki Road under Road Division, Daltonganj for the year 2024-25.		20.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 3897 (S), Dt 19.09.2024	19.99	Lt. 1192 (Enc.) dt. 27.12.2024	18.97	95%	100%	26.02.2025	Anupam Kumar Singh, Mundariya, Basaura, Lesliganj, Palamu, Jharkhand
9	Construction of RCC Drain In Chhatarpur Dumariya Road From Chainage 16.50 to 17.600 km (Both Side) Under Non-Plan Works for the year 2024-25		60.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 3897 (S), Dt 19.09.2024	40.72	Lt. 1177 (Enc.) dt. 26.12.2024	0.00	0%	5%	25.03.2025	Jai Mata Di Chandan Contractors Pvt. Ltd., Mehandinagar, Japla, Hussainabad, Palamu
10	Construction of Guard wall in Mohammadganj-Dangwar Road at Ch.-19.625 km under Non-Plan for the year 2024-25.		30.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 3897 (S), Dt 19.09.2024	29.87	21F2/24-25 Lt. 1180 (Enc.) dt. 26.12.2024	23.64	79%	100%	25.03.2025	Prashant Kumar Singh, Vill- Kamgarpur, Hussainabad, Palamau, Jharkhand.
11	Construction of RCC Drain of Both Side In Chainpur - Ramkanda Road Under Chainage 0.000 to 0.734 km for the year 2024-25.		75.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 3897 (S), Dt 19.09.2024	54.59	22F2/24-25 Lt. 70 (Enc.) dt. 22.01.2025	33.85	62%	80%	21.04.2025	Bihari Singh Construction Pvt. Ltd., Belwatikar, Daltonganj, Palamau, Jharkhand
12	Construction of RCC Drain of Both Side In Chainpur - Ramkanda Road at Nawadih Village under Chainage 9.000 to 9.540 km for the year 2024-25.		60.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 3897 (S), Dt 19.09.2024	40.01	35F2/24-25 dt. 17.03.2025	0.00		10%	16.06.2025	Madan Gopal Prasad, Pindra Ranka, Garhwa, Jharkhand

State Non-Plan Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Construction of RCC Drain & Hard Shoulder of Both side In Hilly Area of Chainpur - Ramkanda Road Under Chainage 10.500 to 11.00 km for the year 2024-25.		60.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 3897 (S), Dt 19.09.2024	43.14	29F2/24-25 Lt. 1178 (Enc.) dt. 26.12.2024	0.00	0%	4%	25.03.2025	Ma Vaishno Construction, Brahman Tola, Vill- Baralota, Dakshini, Daltonganj, Medininagar, Palamu, Jharkhand.
14	Construction of RCC Guard wall in Gandhipur to Narsinghpur Pathraghat at Ch. 13.625 km under Non-Plan Works for the year 2024-25		30.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 3897 (S), Dt 19.09.2024	15.96	25F2/24-25 Lt. 1179 (Enc.) dt. 26.12.2024	13.50	85%	100%	25.03.2025	Santosh Kumar, Housing Colony, Baralota, Daltonganj
15	Repair and Renovation work of Executive Engineer Residence campus, Road Division, Daltonganj for the year 2024-25		20.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 3897 (S), Dt 19.09.2024	10.80	26F2/2024-25 Lt. 23 (Enc.) dt. 08.01.2025	10.66	99%	100%	07.03.2025	Santosh Kumar, Housing Colony, Baralota, Daltonganj
16	Repair and Renovation work of Office of the Executive Engineer, under Road Division Daltonganj for the year 2024-25.		25.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 3897 (S), Dt 19.09.2024	24.98	16F2/24-25 Lt. 1189 (Enc.) dt. 26.02.2024	24.92	100%	100%	25.02.2025	Birendra Kumar Pathak, Murma Kalan, Utari Road, Palamau, Jharkhand
17	Vivekadhin			P. Sec., Ranchi vide Lt. 202 (S) A dt. 28.08.24			50.00	100%		-	
<b>17</b>	<b>Daltonganj</b>	<b>0.00</b>	<b>528.00</b>		<b>379.15</b>		<b>268.98</b>				

**Circle : Daltonganj**

**Div : Latehar**

**Name of EE-Sri Prabhakar Singh**

**Vivekadhin**

1	Emergent Work for Bush Cutting in Kesa More-Mandar Road.	-			2.48	<u>27.12.2024</u> 11F2/2024-25	2.48	100%	100%	02.01.2025	Bhriku Nandan Tiwari, Lohardaga.
2	Emergent Work for Construction of Drain in 12th K.M. of Kisko More to Richuguta Road.	-			2.48	<u>04.01.2025</u> 12F2/2024-25	2.48	100%	100%	10.01.2025	Jilani Ahmed, Ramgarh.

State Non-Plan Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor		
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.							
1	2	3	4	5	6	7	8	9	10	11	12		
3	Emergent Work for Bush Cutting Circuit House to B.S. College Road, Kutchary More to Railway Station Road and Bush Cutting in R.C.D. Office.	-	25.00	<u>16.08.2024</u> 3378(S)WE	2.48	<u>15.01.2025</u> 14F2/2024-25	2.48	100%	100%	21.01.2025	Santusti Construction, Hazaribagh.		
4	Installation of Hazarrd Markers and Painting of Parapet Walls of Culverts/RoB's in Lohardaga Circuit House to B.S. College Road and Kutchary More to Railway Station Road.	-			2.43	<u>21.01.2025</u> 16F2/2024-25	2.43	100%	100%	27.01.2025	Bhrigu Nandan Tiwari, Lohardaga.		
5	Emergent Work of Road Safety in Various Roads of Road Division, Lohardaga.	-			2.49	<u>30.01.2025</u> 17F2/2024-25	2.49	100%	100%	05.02.2025	Jilani Ahmed, Ramgarh.		
6	Emergent Work of Boulder Pitching at 16th .M. of Kesa More-Mandar Road.	-			2.43	<u>11.02.2025</u> 18F2/2024-25	2.43	100%	100%	17.02.2025	R.K. Construction, Ranchi.		
7	Emergent work for painting and renovation of footpath from Kutchery More To Railway Station Road (0.00 to 1.00Km)	-			2.48	<u>22.02.2025</u> 20F2/2024-26	2.48	100%	100%	28.02.2025	Sarfraz Alam ,Amla Toli ,Kadir Lane ,Lohardaga		
8	Clearing /Grubbing &Removal Of Rubbish Landslide Kisko More To Richuguta Road	-			2.46	<u>01.03.2025</u> 21F2/2024-27	2.46	100%	100%	07.03.2025	Santusti Construction, Hazaribagh.		
9	Construction of RCC drain at 4th in circuit house lohardaga to B.S. College Lohardaga road and painting of footpath from kutchery more to railway station (1.00 to 1.9 km)	-			2.47	<u>07.03.2025</u> 22F2/2024-28	2.47	100%	100%	13.03.2025	Sarfraz Alam ,Amla Toli ,Kadir Lane ,Lohardaga		
10	Construction of guard wall at 15th km of Lohardaga -Gangupara -Pesrar Road (3.00m height)	-			2.43	<u>19.03.2025</u> 23F2/2024-29	2.41	100%	100%	25.03.2025	Aakash Kumar Patnayak ,dhora toli ,lohardaga		
	<b><u>Non Plan</u></b>												
1	CONSTRUCTION OF GUARD WALL PROTECTION WORK AT 18TH K.M. IN LOHARDAGA KISKO MORE TO RICHUGUTA ROAD.	-			80.00	<u>19.09.2024</u> 3897(S)	55.39	<u>16.12.2024</u> 06F2/2024-25	55.27	99.80%	100%	15.02.2025	SAJJU CIVIL CONSTRUCTION PRIVATE LIMITED, Thana Toli, Lohardaga.
2	SURFACE RENEWAL WORK LOHARDAGA KUTCHERY MORE TO LOHARDAGA RAILWAY STATION (LENGTH = 1.90 K.M.).	-	70.00	<u>19.09.2024</u> 3897(S)	0.00	<u>21.02.2025</u> 19F2/2024-25	54.98	100.00%	100%	31.03.2025	NOUSHAD ALAM, Amla Toli, Lohardaga.		

State Non-Plan Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	CONSTRUCTION OF FOOTPATH AND PAVING OF PAVER BLOCKS INCLUDING BEAUTIFICATION WORK IN THE PERIPHERY OF NEW COLLECTORIATE BUILDING IN KUTCHARY MORE TO LOHARDAGA RAILWAY STATION ROAD AND CIRCUIT HOUSE TO B.S. COLLEGE ROAD.	-	60.00	<u>19.09.2024</u> 3897(S)	37.50	<u>28.11.2024</u> 03F2/2024-25	37.41	99.76%	100%	27.02.2025	NOUSHAD ALAM, Amla Toli, Lohardaga.
4	ROAD MARKING AND INSTALLATION OF SIGN BOARDS AS PER ROAD SAFETY AUDIT IN KESA MORE-MANDAR ROAD (LENGTH – 15.95 K.M.).	-	50.00	<u>19.09.2024</u> 3897(S)	25.99	<u>20.01.2025</u> 15F2/2024-25	25.99	100.00%	100%	19.02.2025	M/s Raj Construction, Birsra Chowk, Ranchi
5	CONSTRUCTION OF GUARD WALL AT 22ND K.M. OF LOHARDAGA-KISKO MORE TO RICHUGUTA ROAD (3.00 M HEIGHT).	-	50.00	<u>19.09.2024</u> 3897(S)	31.50	<u>16.12.2024</u> 07F2/2024-25	31.38	99.60%	100%	15.02.2025	SAJJU CIVIL CONSTRUCTION PRIVATE LIMITED, Thana Toli, Lohardaga.
6	CONSTRUCTION OF DRAIN AT 18TH K.M. OF LOHARDAGA-KISKO MORE TO RICHUGUTA ROAD.	-	20.00	<u>19.09.2024</u> 3897(S)	10.89	<u>21.12.2024</u> 09F2/2024-25	10.88	100.00%	100%	20.02.2025	HABIBUL ANSARI, Jori, Lohardaga
7	CONSTRUCTION OF DRAIN AT 23RD K.M. OF LOHARDAGA-KISKO MORE TO RICHUGUTA ROAD.	-	20.00	<u>19.09.2024</u> 3897(S)	13.12	<u>16.12.2024</u> 08F2/2024-25	13.12	100.00%	100%	15.02.2025	SAJJU CIVIL CONSTRUCTION PRIVATE LIMITED, Thana Toli, Lohardaga.
8	INSTALLATION WORK OF W-METAL BEAM CRASH BARRIER AND FLANK PROTECTION WORK AT 16TH K.M. IN KESA MORE-MANDAR ROAD.	-	18.00	<u>19.09.2024</u> 3897(S)	11.30	<u>16.12.2024</u> 04F2/2024-25	11.30	100.00%	100%	15.01.2025	S B INFRA, Hatia, Ranchi.
9	INSTALLATION WORK OF W-METAL BEAM CRASH BARRIER FOR PROTECTIVE WORK AT VARIOUS CHAINAGES (VALLEY AREA) OF LOHARDAGA-KISKO MORE TO RICHUGUTA ROAD.	-	16.00	<u>19.09.2024</u> 3897(S)	9.92	<u>16.12.2024</u> 05F2/2024-25	9.92	100.00%	100%	15.01.2025	S B INFRA, Hatia, Ranchi.
10	RENOVATION WORK IN OFFICE OF ROAD DIVISION, LOHARDAGA.	-	10.00	<u>19.09.2024</u> 3897(S)	10.00	<u>21.12.2024</u> 10F2/2024-25	9.95	99.60%	100%	20.02.2025	NAIYER ALAM, Amla Toli, Lohardaga.
<b>20</b>	<b>Latehar vivekadhin &amp; non plan</b>	<b>0.00</b>	<b>419.00</b>		<b>230.24</b>		<b>284.81</b>				

State Non-Plan Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle : DALTONGANJ</b>  <b>Div : GARHWA</b>  <b>Name of EE-Sri Pradeep Kumar</b></p>											
1	ORDINARY REPAIR OF BHANDARIYA-MADGADI ROAD (LENGTH 12 KM ) UNDER ROAD SUBDIVISION RANKA UNDER ROAD DIVISION GARHWA FOR THE YEAR 2024-25		15.00	<u>3897(S)</u> 19.09.2024	14.96	13F2/24-25 02.12.24	14.95	100%	100%	01.02.25	Gorakh Nath Choubey, At-Deogana, PO-Deogana, PS-Meral, Dist.-Garhwa
2	ORDINARY REPAIR WORK OF NH 75-BANSIDHAR MANDIR- CHITVISHRAM-BAMBA- CHANA- GARDA ROAD FROM 0.00 KM TO 15.565 KM FOR THE YEAR OF 2024-25 UNDER R.C.D., ROAD DIVISION, GARHWA		25.00	<u>3897(S)</u> 19.09.2024	24.92	16F2/24-25 04.12.24	19.69	100%	100%	3:02:25	Sunil Kumar Tripathi, At-Redma, Kasinagar, PO-Chiyanki, Dist.-Palamu
3	OFFICE RENOVATION WORK IN CAMPUS OF EXECUTIVE ENGINEER, ROAD CONSTRUCTION DEPT., GARHWA FOR YEAR-2024-25		25.00	<u>3897(S)</u> 19.09.2024	24.56	20F2/24-25 03.01.25	24.56	98%	100%		Rajlakeshwari, At-PHED Colony Road, Ward No.-14, Sahijna, Garhwa
4	PAINTING AND FINISHING OF B TYPE QUARTER , ROAD CONSTRUCTION DEPT., GARHWA FOR YEAR-2024-25		10.00	<u>3897(S)</u> 19.09.2024	9.99	15F2/24-25 04.12.24	9.99	100%	100%	3:01:25	Ashwini Kumar Pandey, At-Ashok Vihar, Jobraiya, PO-Nawada, Dist.-Garhwa
5	ORDINARY REPAIR WORK OF GODERAMANA INSPECTION BUNGALOW UNDER RANKA ROAD SUB DIVISION UNDER GARHWA ROAD DIVISION FOR THE YEAR 2024-25.		10.00	<u>3897(S)</u> 19.09.2024	9.92	14F2/24-25 02.12.24	9.90	99%	100%	01.01.25	Prema Devi, At-Bharatiya, PO-Garhwa, Dist.-Garhwa
6	ORDINARY REPAIR WORK OF NAGAR UNTARI SUB DIVISION I.B. BUILDING'S BOUNDARY WALL AND DEEP BORING FOR THE YEAR 2024-25 UNDER R.C.D., ROAD DIVISION, GARHWA		20.00	<u>3897(S)</u> 19.09.2024	19.97	17F2/24-25 04.12.24	19.89	100%	100%	3:02:25	M/s Pandey Enterprises, At- Manju Sadan, Near Murma House, Abadganj, Daltonganj Dist- Palamu

State Non-Plan Works

**Month : March, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Special Repair of Balance work of Bhandaria-Tihari via Bargar road under Road Sub. Division, Ranka for the year of 2024-25		95.00	<u>3897(S)</u> 19.09.2024	76.10	23F2/24-25 20.01.25	76.00	80%	100%	19:04:25	M/s Jai Mata Dee Construction ARGORA, KATHAL MORE ROAD, SHIW PURI NAGAR,SAI ASARAY, APARTMENT, PUNDAG, Ranchi, Jharkhand-834004
8	CONSTRUCTION OF 'C' TYPE QUARTER ( 1 BLOCK 6 UNIT ) AT R.C.D , ROAD DIVISION CAMPUS AT GARHWA .		180.00	<u>3897(S)</u> 19.09.2024	146.40	27F2/24-25 17.02.25			4%	16:08:25	Anshi Gamima Infra Projects Pvt. Ltd., Lala Lajpat Nagar, Road No.-06, Chapu Toli, Pundag, Ranchi
<b>8</b>	<b>Garhwa</b>		<b>380.00</b>		<b>326.82</b>		<b>174.98</b>				