

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-Plan)
State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle :- Dumka Div :- Dumka Name of EE-Sri Harendra Kumar Singh</p>											
1	Construction of Jama-Barapalsi Road (Length-7.00 Km) and High Level Bridge Over Mayurakshi River. CW - 7.0 m Bridge - 8x20.6m	7.00	6060.20	Joint Secretary, Jharkand Ranchi letter no. 4981(S) Date 10.10.19	4322.11	31.12.19 36(SBD)/ 2019-20	98.33	6121.64	99%	13.09.2023	M/s M & S Co. M. S. Tower, Dangalpara, Dumka
2	Construction of Baba Basukinath Ring Road & Approach of Helipad (with Construction of Inspection Benglow) (Total Length - 2.975 Km) for the year 2022-23.	2.98	1491.81	Joint Secretary, Jharkhand, Ranchi letter No. 4258(S) Date 22.11.2022	1203.09	16.03.2023 69(SBD)/2022-23	75.248	1115.27	90%	15.03.2024	M/s Sakshi Enterprises, Sakshi Palace, Near Bhojpur Hotel, Dumka

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Reconstruction and Widening/Strengthening of Road from Banwara (on Dengidih-Banwara-Domnadih Road) Beldaha-Raikanari(Machkol)(on Sahara-Kothia Road) Road (Total Length - 7.006) for the year 2022-23.	7.01	2536.82	Joint Secretary, Jharkhand, Ranchi letter No.219(S) Date 19.01.2023	1861.08	18.07.2023 17(SBD)/2023-24	70.719	1316.14	78%	17.04.2024	M/s Balmukund Jha (55%)-Ramjee Singh Construction Pvt. Ltd (45%) (JV), Near Basic Govt School, Rasikpur, Dumka
4	Widening and Strengthening/Reconstruction work of Dumka City Roads (Dumka South) its (i) Purana Dumka to Hizla Mela, Bal Sudhar Grih Road (T Length-5.220 Km) (ii) Disom Guru to Mortanga Road (Total Length-1.533 Km) (Cumulative Length - 6.75 Km) for the year 2023-24	6.75	1470.27	Joint Secretary, Jharkhand, Ranchi letter No.3646(S) Date 31.07.2023	1406.22	05.08.2024 23(SBD)/2024-25	85.473	1201.94	90%	04.02.2025	M/s K.N.P Singh, 3'C Sri Ram Krishna Apartment, Sharda Babu Street, Near Line Tank Road, Chadri, Ranchi
5	Widening and Strengthening/Reconstruction of Ranibahal (MDR-197)-Baliram-Saharghati Road via Rangalia-Raneshwar (with Chirudih to Karikador Link Road) including Bridges (Total Length-14.515) under Road Division Dumka for the year 2023-24	14.52	6565.09	Additional Secretary, Jharkhand, Ranchi letter No.1356(S) Date 15.03.2024	5063.70	10.09.2024 29 (SBD)/2024-25	73.170	3705.10	87%	09.09.2025	M/s Mohan Lal Jain, 23, Sahid Surya Sen Road, Berhampore, Murshidabad, WB

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening and Strengthening/Reconstruction of Gumro to Ghasimarni (Fatehpur) Road Via Garapathar Road including Bridges (Total Length-19.920) under Road Division Dumka for the year 2023-24	19.92	8895.98	Additional Secretary, Jharkhand, Ranchi letter No.1360(S) Date 15.03.2024	7200.00	12.09.2024 30 (SBD)/2024-25	79.167	5700.00	85%	11.03.2026	Mini Construction, Church Road, Daltonganj
7	Reconstruction of Road from Shiv Vihar Hotel to NH 114A and Construction of Helipad (Total Length-1.317 Km) under Road Division Dumka for the year 2023-24	1.32	647.23	Additional Secretary, Jharkhand, Ranchi letter No. 1415(S) Dt 15.03.2024	430.58	14.10.2024 43(SBD)/2024-25	8.632	37.17	22%	13.02.2025	M/s Satya Construction, Shastri Nagar, Dumka, Jharkhand
8	Construction of ADB Road (Chigalpahadi) to Dumka-Rampur Highway (NH-114A) Connect Govindpur-Sahebganj Road via Dumka Airport Road (Total Length-10.360 Km) under Road Division Dumka for the year 2023-24	10.36	30198.64	Additional Secretary, Jharkhand, Ranchi letter No. 1424(S) Dt 16.03.2024	23925.00	14.10.2024 47EPC/2024-25	0.167	40.00			Bharat Vanijya Eastern Private Limited, 126, Chittaranjan Avenue, 2nd Floor, Kolkata

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Widening and Strengthening /Reconstruction Sitpahadi to Sigdhriharko Road (Total Length-23.890 Km) under Road Division Dumka for the year 2023-24	23.89	16289.96	Additional Secretary, Jharkhand, Ranchi letter No. 1426(S) Dt 16.03.2024	9999.46	07.10.2024 38(SBD)/2024-25	9.000	900.00	25%	06.07.2026	M & S Paving Pvt Ltd, P-26 City Center, Sector-4, Bokaro
10	Reconstruction of Chandradeep to Mohanpur (Total Length-15.326 Km) under Road Division Dumka for the year 2023-24	15.33	7754.76	Additional Secretary, Jharkhand, Ranchi letter No. 1482(S) Dt 16.03.2024	5125.59	29.04.2025 01(SBD)/2025-26	0.000	0.00	17%	28.04.2026	Hakim Momin, Kolajora, Ward No-3, Rampur, Pakur
11	Widening and Strengthening/Reconstruction of Budhikurwa (on NH-114A)-Dighhi More (Bhaluwa More) (on NH-133) Via Kamardiha Dumaria-Aamghata-Matihari Road (Total Length-14.685 km) under Road Division Dumka for the year 2024-25.	14.69	6667.38	Additional Secretary, Jharkhand, Ranchi letter No. 11(S) Dt 16.03.2024							SRE(65%) (M/s Sri Ram Enterprises, Prem Kunj Apartment, Flat No-3C, MPD Road, Jagdishpur, Bhagalpur, Bihar)-PB (35%) (M/s Om Prakash Bajaj, Laheri Tola, Godda) (JV)

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Reconstruction work of Sumbeshwarnath Temple Approach Road at Saraiyahat (Total Length – 4.983 Km) under Road Division Dumka for the year 2024-25.	4.98	3827.94	Additional Secretary, Jharkhand, Ranchi letter No.4035(S) Dt 25.09.2024	1684.26	07.02.2025 63(SBD)/2024-25	53.870	907.31	65%	06.08.2025	Niraj Kumar Agarwal, Gilan Para, Dumka, Jharkhand
13	IRQP/Strengthening work of Jama-Jamtara Road (Total Length- 18.66 Km) under Road Division Dumka for the year 2024-25	18.66	2017.37	Deputy Secretary(M), Jharkhand, Ranchi Letter No. 4125(S) 30.09.2024	1675.00	13.02.2025 67(SBD)/2024-25	57.955	970.75	70%	12.09.2025	SANDEEP-TIYA JV (as per JV Agreement) Tiya (70%) (Tiya Civil Tech Pvt. Ltd, Tainjor, Po- T. Daldali, Gopikandar, Dumka)-Sandeep (30%) (Sandeep Kumar, Dangalpara, Hizla Road, Dumka)
14	Widening and Strengthening/Reconstruction of Chaipani (on NH-114A) to Masania (Aamgachi-Kalyanpur Road, on ODR) Road (Total Length - 6.670 Km) under Road Division Dumka for the year 2024-25.	6.67	1685.54	Deputy Secretary(M), Jharkhand, Ranchi Letter No. 4378(S) 14.10.2024							

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	Improvement of Riding Quality Work of Shikaripara-Rajbandh Road (Total Length-9.915 Km) under Road Division Dumka for the year 2024-25.	9.92	593.26	Special Secretary, Jharkhand Ranchi Letter No 88(S) dt 09.01.2025	482.81	04.03.2025 71(SBD)/2024-25	93.205	450.00	90%	03.06.2025	M/s Sakshi Enterprises, Sakshi Palace, Near Bhojpur Hotel, Thana Road, Dumka

15	Dumka	163.97	96702.26		64378.90			22465.30			
----	-------	--------	----------	--	----------	--	--	----------	--	--	--

Circle : Dumka
Div : Deoghar
Name of EE-Sri Manoj Kumar Mahto

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening & Strengthening/ Reconstruction work of Noniyad (on Dhamni-Kushmaha Road) to Pandaniya More via Margomunda, Giriajori, Simargada Road (Length-9.905 KM) & Margomunda Link Road (on MDR-225) (Length-1.145KM) (Total Length-11.050 KM) (including Bridge Construction) at Ch. 0.975 (Span-2x21 M)	11.05	4189.23	J.S. RCD Lt. No.-4134 (S) dt-14.11.22	2659.28	19SBD/ 23-24 dt- 28.06.23	87%	3237.06	94%	27.12.24	Sujata Udit Builders Pvt. Ltd., Tiwari Chowk, Deoghar College Road, Nilkath Vihar, Sawera Gali, Deoghar
2 A	Reconstruction of Karown (Dharmraj Mandir, on Dhiba-Karown Road) - Chandchaura-Kenbaria Asanbani- Budhikura (on Madankattha- Madhupur Road) Road (Total Length - 8.525 KM)	8.53	3804.39	J.S. RCD LT. No. 1494(S), dt-05.03.19	1926.12	25SBD/ 2019-20 29.07.19	19%	1551.26	16%	28.03.20	Bhupendra Engineering and Construction Pvt. Ltd., Chitra, Deoghar

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Remaining work of Reconstruction of Karown (Dharmraj Mandir, on Dhiba karown Road) Chandchaura-Kenbaria Asanbani-Budhikura (on Madankatta madhupur Road) Road (Total Length 8.525 km)				2489.72	43SBD/ 23-24 dt- 24.11.23	90%	2753.21	92%	23.07.24	Sri Manoj Kumar Singh, Vill.-Chaparia, PO-Koiridih, PS-Jasidih, Deoghar
3	(A) Construction of Cover Drain with Road from Pandit B. N. Jha Road to Bilasi via Bambam baba Road (Total Length-1250.00 mtr.)	1.25	1714.00	J.S. RCD LT. No. 6147(S), dt- 09.11.17	1733.45	59 SBD/ 2017-18 dt.06.03.18	22%	387.99	22%	05.12.18	Sri Pancham Kumar Mishra, Purandaha, Deoghar.
	(B) Construction of Cover Drain with Road from Pandit B. N. Jha Road to Bilasi via Bambam Road (Total Length-1.250 KM) (Balance Work)				1761.24	53SBD/ 23-24 dt- 19.01.24	10%	170.23	13%	18.07.24	M/s Seethal Construction, #1040, 10th Main Judicial Layout, PO-Yelahanka, Bengaluru - 560054, Karnataka

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening and Strengthening/ Reconstruction of Roushan more to Madhupur via Saftar Ghat Road (MDR 226) under Road Division, Deoghar (Total Length 12.840 K.M.)	12.84	5289.75	J.S., RCD, Lt. No.-5354(S), dt-28.11.23	3518.82	29SBD/ 2024-25 dt.10.08.24	18%	2212.33	36%	09.07.25	M/s Ganesh Yadav, Anand Nagar, PO-ISM, Saraidhella, Dhanbad
5	Widening and Strengthening/ Reconstruction of Sarwan (NH-114A) - Palojori Via Raikund - Mahapur (Total Length - 28.110 KM) including Bridge Construction under Road Division, Deoghar	28.11	14038.04	J.S., RCD, Lt. No.-5631(S), dt-14.12.23	7878.69	59SBD/ 2024-25 dt.-20.01.25	3%	5622.20	15%	19.01.27	Rajbir Construction Pvt. Ltd., Hariom Tower Commercial Complex, Circular Road, Lalpur, Ranchi.
6	Reconstruction work of Mahjori to Margomunda Road (Total Length-2.271 KM) under Road Division, Deoghar	2.27	599.21	RCD, Lt. No.-3498(S), dt-28.08.24	452.94	56SBD/ 2024-25 dt-04.02.25	0%	0.00	30%	03.06.25	Rajeev Kumar, S/o Ram Sumeran Singh, H. No.-K-125, P.C. Colony, Hanuman Nagar, Kankarbagh, Patna-800020

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Widening, Strengthening & Reconstruction of Kano to Madankatta via Mahuatad ,Murlipahari, Baskuppi, Badia, Nagadori Road (Length -14.115 KM) & Murlipahari to Ramjani More Link Road (Length - 2.340 KM) (Total Length- 16.455 KM) (including Bridge Construction) under Road Division Deoghar	16.46	6553.36	RCD, Lt. No.- 1150(S), dt- 06.03.24	4843.21	61SBD/ 2024-25 dt-03.03.25	0%	0.00	10%	02.03.26	Preeti Enterprises, Harina, Nawagarh, Barora, Dhanbad, Jharkhand
8	Reconstruction of Fulchuwa (Khaga-Dighari Road) to Mahapur (Sarath Basti-Palajori Road) (Total length - 2.385 KM) Under Road Division, Deoghar	2.39	1208.88	RCD, Lt. No.- 1350(S), dt- 15.03.24 Lt. No.- 510(we), dt- 04.07.25	940.94	67SBD/ 2024-25 dt-24.03.25	0%	0.00	15%	23.07.25	M/s Nitya Nand Singh, Vill.-Danga, Manigarhi, Sarwan, Deoghar
9	(A) Widening and Strengthening/ Reconstruction of Baratand More - Kurwa - Rangamatiya - Palajori (on SH-15) (Total Length - 25.594 KM) (including Bridge Construction)	25.59	7452.90	J.S. RCD LT. No. 891(S), dt- 13.02.18	4320.18	26SBD/ 2018-19 dt.25.09.18	43%	3618.65	43%	24.03.20	Bhupendra-Sinha Joint Venture, Karnibagh, Deoghar
	4077.87				66SBD/ 2024-25 21.03.25	0%	0.00	6%	20.05.26	Sri Manoj Kumar Singh, Vill.-Chaparia, PO- Koiridih, PS-Jasidih, Deoghar	

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Improvement of Riding Quality work of Budhai (PWD Road) to Bihar Border via Jamua (Total Length - 9.90 KM) under Road Division Deoghar.	9.90	763.17	RCD, Lt. No.- 3436(S), dt- 23.08.24	713.74	64SBD/ 2024-25 dt-17.03.25	0%	0.00	70%	16.07.25	Sri Manoj Kumar Singh, Vill.-Chaparia, PO-Koiridih, PS-Jasidih, Deoghar
11	(A) Construction of Cover Drain with Road from Bilasi-Chhatisi-Circular Road (Total Length - 0.900 KM)	0.90	1064.99	J.S. RCD LT. No. 5812(S), dt- 18.10.17	1077.20	58SBD/ 2017-18 dt.06.03.18	67%	724.09	67%	05.12.18	Sri Manoj Kumar Singh, Vill.-Chapariya, P.O.- Koiridih, Deoghar
	(B) Construction of Cover Drain with Road from Bilasi-Chhatisi-Circular Road (Total Length - 0.900 KM) (Balance Work)			J.S. RCD LT. No. 5812(S), dt- 18.10.17							
12	Improvement of Riding Quality work of Madhupur-Bengabad-Giridih Bypass Road Under Road Division Deoghar (Total Length 2.30 K.M.)	2.30	156.99	RCD LT. No. 1982(S), dt- 20.05.25	--	--	--	--	--	--	--
13	Improvement of Riding Quality/Strengthening Work of Deoghar - Madhupur Road Via Mohanpur Ghat (Total Length - 28.280 KM) under Road Division, Deoghar for the year 2025-26	28.28	2073.91	RCD LT. No. 2251(S), dt- 13.06.25	--	--	--	--	--	--	--

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Deoghar	149.86	48908.82		38393.39			20277.02			

Circle : Dumka

Div : Godda

Name of EE-Sri Munna Lal

1	Remaining Work of Reconstruction of Road (Including Bridges) (i) Firozpur-Bhagayai & (ii) Meharna-Wazidpur-Budhasan(Jharkhand-Bihar border) Including Bazidpur-Khirondhi Link road (Total Length- 22.44 k.m.) Under Road Division, Godda.	22.44	7249.10	RCD Lt. No. 2459 (S) dated 03.05.17	5956.18	SBD 03/2021-22 Dated:26-10-2021	93%	6869.50	94%	25.04.2023	M/s S. K. Tekriwal, Pathargama, Godda
2	Widening, Strengthening and Reconstruction of Agiya more (on Agiya more-Sundarpahari Road)- Pargo- Damodih (till Garda Pahari) Road (Length- 22.253 Km) (Including L.A.)	22.25	7351.99	RCD Lt. No. 537 (S) dated 15.02.22	7423.57	SBD 07/2022-23 Dated:20-03-2023	99%	8695.55	99%	19.09.2024	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Remaining work of Widening & Strengthening of Sarotiya(On MDR- 200) - Belari-Pathra (On NH- 133) road (Total Length- 5.718 KM).	5.72	1207.65	RCD Lt. No. 3443(S) dated 15.07.19	439.76		0%	200.00	0%		M/s AMD Construction, Nonia, PO- Harokha, PS- Saraiyahat, Dist.- Dumka, Jharkhand 814151
4	Reconstruction of Mahagama (Kechua Chowk) to Dighi Road (MDR-201) (Total Length- 11.597 Km) under Road Division, Godda for the Year 2022-23	11.60	7173.34600	RCD Lt. No. 2916 (S) dated 04.08.22	7595.71	SBD 06/2023-24 Dated:17-07-2023	83%	6311.99	87%	16.09.2024	Classic Engicon Pvt. Ltd., 3D Vatika Apartment Line Tank Road, Ranchi, Jharkhand
5	Widening,Strengthening/Reconstruction of Tesobathan (atTesobathan- Mahadeobathan Road)- Rampur- Simlong (At NH 333A) Road (Total Length- 12.00KM).	12.00	4665.87	RCD Lt. No. 4462(S) dated 07.12.22	3862.11	SBD 03/2023-24 Dated:14-06-2023	76%	3660.07	76%	13.05.2024	M/s ABC Construction, Tarangini Villa Main Road Bhagat Para Pakur.

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening, Strengthening & Reconstruction of Godda Dande road via Dewbandha, Mohani and Shivanagar road (Total Length- 17.809 Km) for the year 2022-23	17.81	7943.78	RCD Lt. No. 610(S) dated 15.02.23	5382.62	SBD 08/2023-24 Dated:22-01-2024	66%	4727.36	72%	21.03.2025	M/s Sri Ram Enterprises, Prem Kunj Apartment, Flat No.- 3C, MPD Road, Jagdishpur, Bhaglapur, Bihar. (51%) & M/s Om Prakash Bajaj, Leheri Tola, Godda. (49%)
7	Widening & Strengthening/Reconstruction of Chandana (Sundarpahari-Agiya more Road)- Damru- Damakol Fall Road (Total Length- 17.766 Km).	17.77	9034.04	RCD Lt. No. 3415(S) dated 18.07.23			0%	1051.09			
8	Widening & Strengthening/Reconstruction of Ghatiyari(on Tesobathan- Mahadeobathan Road)- Ratanpur- Rajpokhar (Sundar dam) Road (Total Length-11.720 Km.)	11.72	5577.24	RCD Lt. No. 4919(S) dated 19.10.23	4040.39	SBD 11/2023-24 Dated: 11-03-2024	30%	2385.42	32%	11.09.2025	M/s ABC Construction, Tarangini Villa Main Road Bhagat Para Pakur.

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Widening & Strengthening/Reconstruction of Mohanpur (on NH-133) to Karmatanr Road Via Sinni-Imlitanr Road (Total Length-20.640 Km.)	20.64	6794.33	RCD Lt. No. 4917(S) dated 19.10.23	6724.95	SBD 10/2023-24 Dated:20-02-2024	47%	3874.65	49%	19.08.2025	M & S Paving Pvt. Ltd, Bokaro
10	Widening & Strengthening/Reconstruction of Sundarpahari(NH-333A)-Chandana-Dama-Jamkudar-Agiamore Road (Total Length-24.440 Km.)	24.44	8081.66	RCD Lt. No. 4926(S) dated 20.10.23	8998.36	SBD 09/2023-24 Dated:20-02-2024	29%	2626.88	48%	04.12.2025	M & S Paving Pvt. Ltd, Bokaro
11	Widening and Strengthening/ Reconstruction work of Pathra Chowk- Makhni- Noonbatta-Latibadi road (Total Length-14.160 Km).	14.16	8613.81	RCD Lt. No. 13(अपरा क) dated 16.03.24	4444.11	SBD 02/2024-25 Dated:04-10-2024	23%	1000.00	24%	03.01.2026	HAKIM MOMIN, Panchayat- Kolajora, Ward No. 3, Vill-Rampur, PS- Pakur, Dist.-Pakur, Jharkhand 816107.

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	IRQP work of Nunajore- Shahpur-Beldiha- Parsa Road (Total Length- 14.650 Km.) under Road Division Godda	14.65	1010.71	RCD Lt. No. 1405(S) dated 15.03.24	983.31	SBD 05/2024-25 Dated:18-02-2025	10%	100.00	55%	17.08.2025	Kandukuri Industries Pvt. Ltd., 3-10-71, Kotha Bazar, Kavali Nellore, Andhra Pradesh, 524201.
13	Reconstruction of Hanwara Bajar (Bihar Border) Link Road (Total Length- 0.411 Km.) under Road Division, Godda	0.41	243.24	RCD Lt. No. 2617(S) dated 27.06.24	175.50	01F2/2024-25 Dated:08-08-2024	69%	121.00	98%	07.10.2024	M/s Manoj Kumar Singh, Sharda Kunj, Williams Town, Behind B.ED College, Deoghar, B. Deoghar, Jharkhand.
14	IRQP (Improvement of Riding Quality) Work of Jogini Sthan to Barkope Durga Mandir Road (Total Length- 2.10 Km.) under Road Division Godda	2.10	130.42	RCD Lt. No. 2876(S) dated 11.07.24	125.84	08F2/2024-25 Dated: 26-09-2024			90%	25.11.2024	Deepak Kumar Choudhary, Vill-Ratanpur, PO+PS-Barharwa. Dist.- Sahebganj, Jharkhand

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	IRQP work of Gandhigram to Chandni Chowk Road (Total Length- 20.150 Km.) under Road Division Godda.	20.15	1303.21	RCD Lt. No. 3435(S) dated 23.08.24							
16	Widening, Strengthening/ Reconstruction of Dumuhi (Godda- Pirpainti main road) to Basantrai Road (Total Length- 21.050 Km) under Road Division, Godda	21.05	9919.34	RCD Lt. No. 3760(S) dated 10.09.24	7656.50	SBD 04/2024-25 Dated:11-02-2025	11%	854.95	18%	10.02.2027	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi
17	Widening, Strengthening and Reconstruction of Raghunathpur- Sugnibad- Chatra- Murgabani Road & Engineering College Link Road (Total Length- 9.610 Km) under Road Division, Godda	9.61	10941.98	RCD Lt. No. 4164(S) dated 01.10.24	4871.95						Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
18	Widening & Strengthening/ Reconstruction of Chorbad more (Dumka- Ramgarh- Godda RCD Road) to Baghmara - Govindpur (Agiya more- Parogodih RCD Road) Road (Total Length- 4.045 km) under Road Division, Godda	4.05	2284.83	RCD Lt. No. 4194(S) dated 04.10.24							
19	Remaining work of Widening & Strengthening of Nayanagar-Parsa (MDR 203)- Hanwara (till Bihar Border) Road (Total Length- 21.10 Km) of Parsa to Hanwara (till Bihar Border) road part (Length- 12.45 Km) under Road Division, Godda.	21.10	6793.64	RCD Lt. No. 4324(S) dated 09.10.24	138.48	17F2/2024-25 Dated 04.02.2025				03.05.2025	Sunil Kumar Tekriwal, Post office Road, Chaprasi Tola Godda, Post- Godda, Dist.- Godda, Jharkhand

19 Godda

273.66

99146.85

68819.36

42478.46

Circle : Dumka

Div : Jamtara

Name of EE-Sri Vijay Kumar Agarwal

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	W/s of Narayanpur-Tarani-Jagrudih(Bajraghat) road & Tarani- Chirudih -Pabia Link road for the Year 2019-20	21.30	4472.93	Lt.No.872 (S) 13.02.2018	3164.30	01/SBD/18-19 Dt. 09.03.19	85.43%	2917.47	95.00%	08.09.2020	M/s Daroga Pradhan, Hirapur, Dhanbad
2	Widening & Strengthening of Jumman more to Lodharia road for the Year 2021-22	12.01	3992.49	Lt.No.2345(S) 12.08.21	2856.67	02/SBD/21-22 17.01.2022	88.75%	3406.94	97.00%	16.12.2022	M/s Malti Enterprises, Dhanbad

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening & Strengthening /Reconst. of Mohnabank to Nala road for the Year 2021-22	14.20	4187.66	Lt.No.4217(S) 21.08.19	2925.24	01/SBD/21-22 Dt. 08.10.2021	82.30%	2707.65	92.00%	07.10.2022	Manoj Kumar Singh, Deoghar
4	W/S & Reconstruction in Bheldangal - Bindapathar road (Total Length-7.250 Km) under Road Division, Jamtara for the year 2023-24	7.25	2405.93	Lt. No.1154(S)Dt. 06.03.24	1595.19	01/SBD/24-25 Dt. 24.09.2024	33.22%	530.00	40.00%	23.09.2025	Hari Nandan Choudhary, Dumka

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening, Strengthening & Reconstruction Work of Nirmal Mahato Chowm (Mihijam) to Jamtara Via Satsal Road under Road Division, Jamtara for the Year 2023-24	15.74	5561.05	Lt. No.1292(S)Dt. 13.03.24	4265.67	02/SBD/24-25 Dt. 10.10.2024	25.74%	1098.00	40.00%	09..01.2026	Preeti Enterprises, Dhanbad
6	IRQP Work of Dumka-Masalia-Kundhit- Nala Road from Km 20.00 to Km 53.355 (Total Length- 33.355 Km) under Road Division, Jamtara for the year 2024-25	33.36	4004.69	Lt.4320(S) Dt.09.10.24	3327.67	01 SBD/25-26 Dt.04.04.25	30.05%	1000.00	32.00%	03.12.2025	Hari Nandan Choudhary, Dumka
6	Jamtara	103.85	24624.75		18134.74			11660.05			

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Dumka Div : Pakur Name of EE-Sri Veer Raghwan</p>											
01	Widening Strengthening and Reconstruction of Chengadanga to Hamirul up to West bangal Road (Length 0.00 to 4.178 KM) for the year 2022-23	4.18	1477.28	J/S L. No. 3585(S) Dt. 10.10.22	1195.56	32-SBD/ 22-23 Dt. 21.03.2023	57%	679.96	65%	20.07.23	Sandipan Pramanik Infra Private Limited, Kolkata
02	IRQP work of Maheshpur-Pakurai Road (MDR-244) from 0.00 KM to 23.00 KM, for the year 2023-24.	23.00	1746.94	J/S L. No. 3717(S) Dt. 01.08.23	1673.34	01-SBD/ 2024-25 Dt. 20.06.2024	68%	1139.42	80%	19.12.2024	Shivshakti Protech Private Limited, Ranchi

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
03	IRQP work of Pakuria-Radhanagar-Nalhati Road from 0.00 KM to 13.300 KM, under Road Division, Pakur for the year 2023-24.	13.30	765.77	J/S L. No. 3645(S) Dt. 31.07.23	691.67	03-SBD/ 24-25 Dt. 02.09.2024	48%	333.10	53%	01.01.2025	Sandipan Pramanik Infra Private Limited, Kolkata
04	Widening & Strengthening/Reconstruction of Pakur-Sahargram-Amrapara Road from Km 14.45 to Km 32.878 (Sahargram to Amrapara stretch) (Length-18.428 Km) in Pakur District	18.43		J/S L. No. 5659(S) Dt. 15.12.23		SHAJ/SBD/ 05 of 23-24 Dt. 18.10.2023	#DIV/0!	0.00	43%	17.10.2025	Classic Engicons Private Limited, Ranchi
05	Widening strengthening & Reconstruction of Koyala More (PWD Road) to Chhota Mohanpur Via Paiekpara Road (Length-7.200kms), under Road Division pakur.	7.20	4445.88	J/S L. No. 364(S) Dt. 25.01.24	2812.68	05-SBD/ 24-25 Dt. 05.09.2024	111%	3129.44	97%	04.09.2025	Hakim Momin, Pakur

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
06	Widening Strengthening & Reconstruction of Vikrampur to Maharo via Kalidaspur, Shiwalidanga Road (Length-9.53km), under Road Division pakur.	9.53	6141.26	J/S L. No. 361(S) Dt. 25.01.24	3594.33	07-SBD/ 24-25 Dt. 27.11.2024	30%	1062.26	45%	26.11.2025	Spica Projects and infrastructure private limited, Ranchi
07	Construction of Saharkol to Piadapur Road (Pakur Bypass, Length-6.340 Km), under Road Division Pakur.	6.34	3685.06	J/S L. No. 339(S) Dt. 25.01.24	2449.95	06-SBD/ 2024-25 Dt. 09.10.2024	37%	895.75	40%	08.07.2025	Harinandan Choudhary, Bhagalpur Road, Dudhani, Dumka
08	IRQP work of Littipara- Kujbona Road From Km 0.00 to 13.00 under Road Division, Pakur for the year 2024-25.	13.00	775.18	L. No. 3429(S) Dt. 23.08.24	0.00	0.00	0%	0.00			

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
09	IRQP work of Amrapara-Maheshpur-Muraro Road From Km 17.00 to 30.013 (Total Length - 13.013 under Road Division, Pakur for the year 2024-25.	13.01	829.90	L. No. 4241(S) Dt. 08.10.24	0.00	0.00	0%	0.00			
10	Widening strengthening and Reconstruction of Pakur-Barharwa Main Road (12th km of NH133A) to Pali Gagan Pahadi West Bengal Border via Kushma Fatak Road (Length-6.630 km.) under Road division Pakur for the Year- 2025-26	6.63	4039.98	L. No. 2257(S) Dt. 13.06.25	0.00	0.00	0%	0.00			
10	Pakur	114.62	23907.24		12417.52	0.00		7239.93			

Circle : Dumka
Div : Sahebganj
Name of EE-Sri Ajay Kumar-2

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Reconstruction of Ranga (SH-18) to Simalhab via Simra – Hiran – Dumil – Srirampur – Ilaki-Bhorbandh Road (Length – 32.055 km) under Road Division, Sahibganj	32.06	14925.32	Additional Secretary RCD, Jharkhand, letter no. 457 (S), dated 31.01.2024	12617.58	09SBD/2023-24, Dt. 26.09.2023	75.68	9717.52	76.00	25.09.2025	M/s Sri Ram Enterprises, Bhagalpur

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening and Strengthening /Reconstruction of Mirzachouki to Boarijore from Ch. 0.00 to 25+060 (km) (Part A) from Ch. 0.00 to 16+600 km and 0+0.00 to 0+370 (Start Junction) under Road Division, Sahibganj for the year 2022-23	16.60	10783.79	Joint Secretary RCD, Jharkhand, letter no. 3471 (S), dated 23.09.2022	7604.89	05SBD/203-24, Dt. 25.07.2023	71.00	5416.73	82.00	24.09.2024	RK Infracorp Pvt. Ltd., Hyderabad

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening and Strengthening of Banjhi Bazar (Durga Mandir) (on Govindpur-Dumka-Sahibganj Road) - Mandwa Karikandar Chakri-Daldali-Karasole (on Maharajpur-Sharmapur Road) (Total Length - 9.00 km)	9.00	4831.99	Joint Secretary RCD, Jharkhand, letter no. 4130 (S), dated 14.11.2022	4203.13	04SBD/2023-24, Dt. 17.07.2023	80.89	3832.05	90.00	16.10.2024	ABC Construction

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Reconstruction Work of Hathmari to Hatigarh Road (Total Length-1.975 Km) under Road Division, Sahibganj	1.98	929.25	Joint Secretary RCD, Jharkhand, letter no. 4877 (S), dated 18.10.2023	595.43	40SBD/2023-24, Dt. 11.03.2024				10.09.2024	Jai Mata Dee Construction, Ranchi

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening, Strengthening/ Reconstruction work of Ring Road for Digghi (Barharwa) NH-80 to Kesro (Barhait-Barharwa More) via Kumhariya-Buddi Pahar-Amberi Pahar-Chapandey Road (L-11.736 Km, C.W. - 7.0m) and Barmasiya to Maa Binduwasini Mandir Link road (L-1.360 Km, C.W. - 5.5m) under Road Division, Sahibganj for the year 2023-24	13.10	4733.03	Joint Secretary RCD, Jharkhand, letter no. 5387 (S), dated 29.11.2023	4611.44	39SBD/2023-24, Dt. 04.03.2024	39.03	1800.00	50.00	03.04.2025	ABC Construction, Pakur

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Reconstruction work of Khairbani (on NH-133A) to Sanmani (on RCD, ODR Road) via Jhumarbandh, Dibrikol, Chhota Orsa Pahar Road (Total Length-7.580 KM) under Road Division, Sahibganj for the year 2023-24	7.58	4027.20	Additional Secretary RCD, Jharkhand, letter no. 1153 (S), dated 06.03.2024	3173.69	06SBD/2024-25, Dt. 07.10.2024	34.66	1100.00	90.00	07.06.2025	M/s Sri Ram Enterprises, Bhagalpur

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Improvement of Riding Quality Work of Part A Jojodari to Mohabbatpur Road from KM 0.00 to 16.130 and Part B Barhait-Lalmatia via Bhognadih Road from KM 0.00 to 7.904 KM (Total Length-24.034 KM) under Road Division, Sahibganj	24.03	1564.33	Additional Secretary RCD, Jharkhand, letter no. 473 (S), dated 02.02.2024	1456.09	01SBD/2025-26, Dt. 09.04.2025	34.33	500.00	85.00	08.10.2025	M/s S. K. Tekriwal, Godda

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Widening and Strengthening of Bhognadih to lakhipur via Malbhita Road Bhognadih (Barhait-Lalmatia Road) Malbhita-Lakhipur (Jojodari-Mohabbatpur Road) Total length – 8.875 Km under Road Division, Sahibganj for the year 2023-24	8.88	3392.11	Joint Secretary RCD, Jharkhand, letter no. 5633 (S), dated 14.02.2023	3313.95	04SBD/2024-25, Dt. 04.10.2024	92.03	3050.00	96.00	04.07.2025	M/s S. K. Tekriwal, Godda

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	IRQP/Strengthening work of Maharajpur (on NH-80) to Sharmapur (on NH-80) via Taljhari-Kalyanchak-Padaria More-Tinpahar-Bakudih Road (Total Length-37.255 Km) under Road Division, Sahibganj for the year 2024-25	37.26	2138.80	Deputy Secretary RCD, Jharkhand, letter no. 4126 (S), dated 30.09.2024				0.00			M/s Sri Ram Enterprises, Bhagalpur

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	IRQP/Strengthening work of Lalbandh (MDR-210) to Mohanpur (NH-80) Road via Babupur and Jonka Link Road (Total length-14.305 KM) under Road Division, Sahibganj for the year 2024-25	14.31	892.21	Additional Secretary RCD, Jharkhand, letter no. 3969 (S), dated 20.09.2024				0.00			

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Widening and Strengthening/Reconstruction of Srikund (on RCD Road) to Shivapahar (on RCD Road) via Madhuwapada-Angoli-Hastipara-Juhibona Road (Length-6.675 Km) under Road Division, Sahibganj for the year 2024-25	6.68	4889.87	Additional Secretary RCD, Jharkhand, letter no. 4318 (S), dated 09.10.2024				0.00			M/s Chitra Construction

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Widening and Strengthening/Reconstruction of Dumlidanga (on RCD Road) to Shamnagar (on RCD Road) via Aashila-Jaambad (Length-6.250 KM) under Road Division, Sahibganj for the year 2024-25	6.52	4199.13	Additional Secretary RCD, Jharkhand, letter no. 4321 (S), dated 09.10.2024				0.00			ABC Construction, Pakur

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Widening and Strengthening/Reconstruction of Srikund (on RCD Road) to Bindupara (on RCD Road) via Kankjol Road (Length-6.750 Km) under Road Division, Sahibganj for the year 2024-25	5.97	4278.18	Additional Secretary RCD, Jharkhand, letter no. 4319 (S), dated 09.10.2024				0.00			Hakim Momin

13	Sahebganj	183.94	61585.21		37576.19			25416.30			
----	-----------	--------	----------	--	----------	--	--	----------	--	--	--

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Roads-Plan)
State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle :- Dumka

Div :- Dumka

Name of EE-Sri Harendra Kumar Singh

1	WideningStrengthening/Reconstruction of Dengidih-Vanvara-Domnadih (NH-1 14A) Road with Bridge (Length-13.025Km) for the year2021-22.	13.025	4915.87	Joint Secretary, Jharkhand, Ranchi letter No. 216(S) Date 25.01.2022	3944.19	23.07.2022 8(SBD)/ 2022-23	100.00	5542.99	100.0%	22.01.2024	Manoj Kumar Singh, Vill-Chapariya, P.O.-Koiridih, P.S.-Jasidih, Dist-Deoghar (Jharkhand)
---	--------------------------------------------------------------------------------------------------------------------------------------	--------	---------	----------------------------------------------------------------------	---------	----------------------------------	--------	---------	--------	------------	------------------------------------------------------------------------------------------

1	Dumka	13.03	4915.87	0.00	3944.19	0.00		5542.99			
---	-------	-------	---------	------	---------	------	--	---------	--	--	--

Circle : Dumka

Div : Deoghar

Name of EE-Sri Manoj Kumar Mahto

1	Improvement of Riding Quality Work of Dhiba to Karown via Rusya, Barbo, Teliparua, Budawatan road (Total Length 9.05 KM) under Road Division, Deoghar	9.05	580.54	RCD, Lt. No.-776(S), dt-21.02.24	602.09	25SBD/ 2024-25 dt.23.07.24	89%	535.22	100%	22.10.24	M/s Nitya Nand Singh, Vill.-Danga, Manigarhi, Sarwan, Deoghar
---	-------------------------------------------------------------------------------------------------------------------------------------------------------	------	--------	----------------------------------	--------	----------------------------------	-----	--------	------	----------	---------------------------------------------------------------

State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening & Strengthening/ Reconstruction of Mohanpur (Jaipur More) to Agriculture College upto Bihar Border, including Jhilli link Road. (Total Length – 9.745 KM) (Job No. CRF-JHR-2022-23/60)	9.75	2062.89	RW Ranchi/ CRF/ 2021-22, dt- 06.02.23	2457.22	26SBD/ 2024-25 dt.29.07.24	45%	1559.33	100%	28.03.25	Sri Manoj Kumar Singh, Vill.- Chaparia, PO- Koiridih, PS-Jasidih, Deoghar
1	Deoghar	18.80	2643.42		3059.31			2094.55			

Circle : Dumka

Div : Godda

Name of EE-Sri Munna Lal

1	IRQP/Strengthening work of Mohanpur-Khairatkar, Nayanagar, Parsa, Durgapur, Kusmi Road (Total Length- 16.07 Km) under Road Division, Godda	16.07	1120.61	RCD Lt. No. 4430(S) dated 06.12.22	1152.04	SBD 01/2023-24 Dated:13-04-2023	101%	1160.22	100%	12.10.2023	Kandukuri Industries Pvt. Ltd., Survery No. 326, Kandukuri Estate, Jammalapalem, Kavali- 524201, SPSR Nellore (Andhra Pradesh).
2	IRQP/Strengthening work of Ghorichak to Dighi Road (Total Length- 22.300 Km) under Road Division, Godda	22.30	1430.65	RCD Lt. No. 4452(S) dated 06.12.22	1420.03	SBD 04/2023-24 Dated:21-06-2023	97%	1375.35	100%	20.12.2023	M/s S. K. Tekriwal, Pathargama, Godda

State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Reconstruction of Simra-Boarijore-Borio Road Including Bridge (MDR-208) (from Chainage 4.00 Km to 17.150 Km) (Total Length- 13.150 Km) under Road Division, Godda for the year 2022-23.	13.15	6237.31	RCD Lt. No. 2917 (S) dated 04.08.22 Toal A.A. 87044.64	6621.17	SBD 05/2023-24 Dated:08-06-2023	99%	6565.36	100%	07.08.2024	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi
4	Remaining Work of Widening Strengthening / Re Construction of Nunajor-Shahpur Beldiha-Parsa (MDR- 206) road (Km 00.00 to 16.60)	16.60	4469.42	RCD letter no. -8112(S) dated 05.09.13	851.31	SBD 03/2022-23 Dated:26-07-2022	68%	1627.73	87%	25.01.2023	M/s Sakshi Enterprises, Dumka
5	Widening & Strengthening/ Reconstruction of Mirzachowki-Boarijore Road (MDR 207) Km 16.60 to 25.060 (Total Length- 8.46 Km) (Part B) under Road Division, Godda.	8.46	4146.60	RCD Lt. No. 3471(S) dated 23.09.22 Toal A.A. 10783.787	3201.51	SBD 02/2023-24 Dated:19-04-2023	96%	3075.77	100%	18.01.2024	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi

State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening & Strengthening of Godda City Bypass From Sarkanda Chowk (NH 133) to Mission Chowk (NH 333A) Road including (i) Circular link road via Residence of DC,SP,DJ Godda and (ii) Canal Link road (Total Length- 4.37 Km)	4.37	1483.47	RCD Lt. No. 4225(S) dated 21.11.22	1516.44	SBD 05/2022-23 Dated:04-03-2023	99%	1505.30	100%	03.09.2023	M/s Mitra Engineering Constructions, Ongole, Praksham, Dist.- Andhra Pradesh
7	Reconstruction of Dumuhi (Veerkunwar Singh Chowk) (NH 133) to Chandni Chowk (NH 333A) Km 0.00 to 11.05 (Total Length- 11.05 Km) under Road Division, Godda.	11.05	2936.62	RCD Lt. No. 3480(S) dated 23.09.22	2976.43	SBD 06/2022-23 Dated:14-03-2023	91%	2847.62	100%	13.01.2024	Manoj Kumar Singh, Vill- Chaparia, PO- Koiridh, PS- Jasidih, Deoghar
8	Strengthening work of Boarijore(MDR- 207)-Bishunpur-Ghorichak (NH-133) Road (Total Length- 15.466 KM) under Road Division, Godda.	15.47	1050.93	RCD Lt. No. 4252(S) dated 22.11.22	1028.91	SBD 07/2023-24 Dated:21-11-2023	93%	961.64	100%	20.05.2024	Nitesh Kumar Singh, S/o- Anil Kumar Singh, Girish Talkies, Kalyanpur, Jamui BO- Hathigarh, Deoghar (Jharkhand)

State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	IRQP/Strengthening work of Kargil Chowk to Godda Bus Stand Via Sadar Hospital Road (Total Length- 1.00 Km) under Road Division, Godda	1.00	226.61	RCD Lt. No. 4444(S) dated 06.12.22	171.57	26F2/2022-23 Dated:14-02-2023	70%	119.82	70%	15.04.2023	Kumar Aman, S/o-Anuj Kumar Singh, Kamala Bagh Colony, Dumka, Pin 814101
10	IRQP/ Strengthening work of Road from 16th km of Godda-Pirpainti road at Doe to 31th km of Godda- Pirpainti road at Diyajori chowk via Amoar, Khiroandhi, Khatti, Balbadda, Marpa, Madhura Road (Total Length- 28.00 Km)	28.00	2006.38	RCD Lt. No. 3687(S) dated 06.09.24	1892.05	SBD 03/2024-25 Dated:10-10-2024	98%	1859.47	100%	09.04.2025	M/s S. K. Tekriwal, Pathargama, Godda
11	IRQP/Strengthening Work of Doy to Nawadih (L- 18.350 Km.) & Runji to Kharebagicha (L- 2.650 Km.) Via Gangti Road (Total Length- 21.00 KM)	21.00	1333.19	RCD Lt. No. 31(S) dated 04.01.24	1351.97	SBD 01/2024-25 Dated:12-09-2024	104%	1399.78	100%	11.03.2025	M/s S. K. Tekriwal, Pathargama, Godda
12	Widening,Strengthening/Reconstruction of Parasi to Sirsa Road Via Thakurgangti road including Bridge (Total Length- 4.910 KM).	4.91	1217.98	RCD Lt. No. 4653(S) dated 19.09.19	1233.06	SBD 01/2021-22 Dated:18-10-2021 (Supplymentary Agreement)	99%	1223.20	100%	17.10.22	M/s S. K. Tekriwal, Pathargama, Godda

State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Godda	162.38	27659.76		23416.49		11.15	23721.24			

Circle : Dumka

Div : Jamtara

Name of EE-Sri Vijay Kumar Agarwal

1	IRQP/ Work of Govindpur-Sahebganj Road (Km 29.020 to 126.00) for the Year 2021-22	96.98	6316.01	Lt No.551(S) Dt.17.02.22	5904.19	02/SBD/22-23 28.10.2022	88.75%	6549.59	100.00%	27.10.2023	K.K. Builders Pvt. Ltd, Jamshedpur
---	-----------------------------------------------------------------------------------	-------	---------	-----------------------------	---------	----------------------------	--------	---------	---------	------------	------------------------------------

1	Jamtara	96.98	6316.01		5904.19			6549.59			
---	----------------	-------	---------	--	---------	--	--	---------	--	--	--

Circle : Dumka

Div : Pakur

Name of EE-Sri Veer Raghwan

1	IRQP work of Talwa-Dumarghatti Road (ODR) from 0.00 KM to 22.528 KM, under Road Division, Pakur for the year 2023-24.	22.53	1601.91	J/S L. No. 5430(S) Dt. 01.12.23	1663.45	08-SBD/24-25 Dt. 09.12.2024	98%	1633.99	100%	08.06.2025	M/s ABC Construction, Bhagatpara, Pakur
2	IRQP work of Gopikandar-Pakuria Road (MDR-198) from 13.125 KM to 20.195 KM (Total Length – 7.07 Km) under Road Division, Pakur for the year 2024-25.	7.07	572.68	L. No. 4709(S) Dt. 11.07.24	489.47	09-SBD/2024-25 Dt. 28.01.25	99%	486.70	100%	27.04.2025	Satellite Construction, Mursidabad, West Bengal.

State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	IRQP work of Govindpur-Sahibganj Road (Total 26.45 KM) for the year 2022-23 under Road Division, Pakur.	26.45	1611.96	J/S L. No. 2195(S) Dt. 14.06.22	1473.22	06-SBD/22-23 Dt. 11.11.22	100%	1473.22	100%	10.05.2023	M/s Chitra Construction, Gilanpara, Dumka
3	Pakur	56.05	3786.55		3626.14			3593.91			

Circle : Dumka

Div : Sahebganj

Name of EE-Sri Ajay Kumar-2

1	Reconstruction work of Simra-Borio-Boarjore-Road (MDR-208) from KM 4.00 to 26.82 under Road Division, Sahibganj	22.82	8704.46	Joint Secretary RCD, Jharkhand, letter no. 2917 (S), dated 04.08.2022	4193.48	03SBD/203-24, Dt. 05.07.2023	99.10	4156.04	100.00	04.05.2024	Velji Ratna Sorathia Infra Pvt. Ltd.
2	IRQP/Strengthening work of Fossil's Park Link Road from KM 0.00 to 4.00 under Road Division, Sahibganj for the year 2024-25	4.00	258.38	Additional Secretary RCD, Jharkhand, letter no. 3970 (S), dated 20.09.2024	207.84	18SBD/2024-25, Dt. 18.01.2025	99.99	207.82	100.00	17.04.2025	Jai Mata Dee Construction, Ranchi

State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Sahebganj	26.82	8962.84		4401.32			4363.86			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Bridges-Plan)
State Plan Bridge Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle :- Dumka Div :- Dumka Name of EE-Sri Harendra Kumar Singh											
1	(i) Construction of High Level Bridge over Terpatia River at Ch 0.255 km (4x10.6m) (ii) Construction of High Level Bridge over Kalidhwa River at Ch 11.700 km (1x14.6m) (iii) Construction of High Level Bridge over Bhalki River at Ch 10.987 km (1x10.6m) (iv) Construction of High Level Bridge over Sagariya River at Ch 5.494 km (1x14.6m) in Kharoni - Durgapur Road under Road Division Dumka for the year 2023-24	82.20	1250.92	Additional Secretary, Jharkhand, Ranchi letter No. 1402(S) Dt 15.03.2024	1292.51	24.01.2025 62(SBD)/2 024-25			1%	23.07.2026	Satish Kumar, Krishnapuri, Williams Town, Deoghar

State Plan Bridge Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	(i) Construction of High Level Bridge over Local Nala at Ch. 19th Km of Dalahi-Ranibahal Road (1x12.0 m) (ii) Construction of High Level Bridge over Local Nala at ch. 21st km of Dalahi-Ranibahal Road (1x10.0m) under Road Division Dumka for the year 2023-24	22.00	625.87	Additional Secretary, Jharkhand, Ranchi letter No. 1397(S) Dt 15.03.2024	520.00	14.10.2024 40(SBD)/2 024-25	0.00	0.00	3%	13.10.2025	Sandeep Kumar, Dangalpara, Hizla Road, Dumka
3	Construction of High Level Bridge over Til River at Ch 22.850 Km (Span-3x16.6m) and Construction of High Level Bridge over Nala at Ch. 21st Km (Span- 1x10.6m) at Haripur-Asanbani Road under Road Division Dumka for the year 2023-24	60.40	596.41	Additional Secretary, Jharkhand, Ranchi letter No. 1396(S) Dt 15.03.2024							

State Plan Bridge Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	(i) Construction of H.L bridge over Local nala at ch 8th km of Dondia to Gunjisehal Road (1x10.6m) (ii) Construction of H.L. bridge over Local Nala at ch 4th km of Dondia to Gunjisehal Road (2x14.6m) (iii) Construction/Replacement of H.L. bridge over Local nala at ch 7th km of Butberia to Bengal Border Road (3x16.6m) under Road Division Dumka for the year 2024-25.	39.80	753.10	Additional Secretary, Jharkhand, Ranchi letter No. 1404(S) Dt 15.03.2024							
5	(i) Construction of High Level Bridge over Local Nala at Ch 8th Km of Dalahi-Ranibahal Road (1x10m) (ii) Construction of High Level Bridge over Local Nala at Ch. 10th Km of Dalahi-Ranibahal Road (1x10m) (iii) Construction of High Level Bridge over Local Nala at Ch 16th Km of Dalahi-Ranibahal Road (1x16.0m) under Road Division Dumka for the year 2023-24	36.00	955.95	Additional Secretary, Jharkhand, Ranchi letter No. 1419(S) Dt 15.03.2024	713.00	13.09.2024 32(SBD)/ 2024-25	34.59	246.59	45%	12.12.2025	Sandeep Kumar, Dangalpara, Hizla Road, Dumka
5	Dumka	240.40	4182.25		2525.51			246.59			

State Plan Bridge Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Dumka
Div : Deoghar
Name of EE-Sri Manoj Kumar Mahto

NIL

0	Deoghar	0.00	0.00	0.00	0.00
---	---------	------	------	------	------

Circle : Dumka
Div : Godda
Name of EE-Sri Munna Lal

1	Remaining work of Construction of H.L. Bridge with approach road in 24th Km of Sahebganj-Mirjachowki Boarijore road over Sariya river (2x21.6)+(1x18.6) Year 2010-11	65.00	216.04	RCD 6734(S) WE dated 22.11.10	277.86	SBD No. 06/2013-14 dated 04.03.14	63%	175.00	85%	03.03.15	Om Prakash Bajaj, Laheri Tola, Godda
---	----------------------------------------------------------------------------------------------------------------------------------------------------------------------	-------	--------	-------------------------------------	--------	--------------------------------------------	-----	--------	-----	----------	-----------------------------------------

1	Godda	65.00	0.00	277.86	175.00
---	--------------	-------	------	--------	--------

Circle : Dumka
Div : Jamtara
Name of EE-Sri Vijay Kumar Agarwal

State Plan Bridge Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
0	Jamtara	0.00	0.00		0.00	NIL		0.00			

Circle : Dumka

Div : Pakur

Name of EE-Sri Veer Raghwan

1	Construction of H.L. Bridge (Including Approach Road) over Tarpatia River at 16 th Km (3 x 20m) of Kajaladaha-Pakuria Road, Under Road Division, Pakur for the year 2021-22	3x 20	488.55	J/S L. No. 392 (S) Dt. 07.02.2022	402.03	03-SBD/22-23 Dt. 18.06.22	85%	343.27	95%	17.06.2024	M/s Singh Construction, Deopur, Pakur
2	Construction of Bridge over Bansloi River in 2nd Km of Amrapara Pakur Bazar Road (Link road Dumka-Sahebganj SH-18) under Road Division, Pakur in the State of Jharkhand. (Job No. CRF-JHR-2022-23/54)	6x24.6	833.00	CE (Comm) . L. No. 733 (Encl). Dt. 20.04.23	935.05	02-SBD/23-24 Dt. 15.02.2024	0%	0.00	5%	14.02.2026	S.K. Tekriwal, Pathargama, Godda
2	Pakur	0.00	1321.55		1337.08			343.27			

State Plan Bridge Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Dumka Div : Sahebganj Name of EE-Sri Ajay Kumar-2											
1	(i) Construction of Box culvert over local nala at Ch. 11+225 Km, (ii) Ch. 11+375 km (iii) ch. 20+420 km (iv) Ch 6+490 km (v) Ch. 11+475 km of Barhait-Barharwa (MDR-211) Road		666.20	Joint Secretary RCD, Jharkhand, letter no. 2014 (S), dated 10.05.2023	623.39	21SBD/2023-24, Dt. 05.12.2023	67%	420.00	93	04.03.2025	M/s S.K. Tekriwal
2	Construction of HL Bridge over Telo River (with approach road) at Chainage 279 km (new chainage 255 km) of Govindpur Sahibganj Road under Road Division, Sahibganj		398.87	Joint Secretary RCD, Jharkhand, letter no. 3257 (S), dated 07.07.2023	374.67	38SBD/2023-24, Dt. 04.03.2024	43%	160.00	93	03.03.2025	M/s S.K. Tekriwal
2	Sahebganj		1065.07		998.06			580.00			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
 (State Highways Wing)
 Progress report of **Completed works** (Bridges-Plan)
State Plan Bridge Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle :- Dumka
Div :- Dumka
Name of EE-Sri Harendra Kumar Singh

NIL

0	Dumka	0.0	0.00	0.00	0.00	0.00	0.00	0.00	0.00		
---	-------	-----	------	------	------	------	------	------	------	--	--

Circle : Dumka
Div : Deoghar
Name of EE-Sri Manoj Kumar Mahto

NIL

0	Deoghar	0.00	0.00	0.00	0.00	0.00	0.00	0.00			
---	---------	------	------	------	------	------	------	------	--	--	--

Circle : Dumka
Div : Godda
Name of EE-Sri Munna Lal

NIL

State Plan Bridge Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
0	Godda	0.00	0.00		0.00			0.00			

**Circle : Dumka
Div : Jamtara
Name of EE-Sri Vijay Kumar Agarwal**

NIL

0	Jamtara	0.00	0.00	0.00	0.00
---	---------	------	------	------	------

**Circle : Dumka
Div : Pakur
Name of EE-Sri Veer Raghwan**

NIL

0	Pakur	0.00	0.00	0.00	0.00
---	-------	------	------	------	------

**Circle : Dumka
Div : Sahebganj
Name of EE-Sri Ajay Kumar-2**

NIL

0	Sahebganj	0.00	0.00	0.00	0.00
---	-----------	------	------	------	------

State Non-Plan Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Bush cutting , tree painting work in Nonihat-Basukinath-Kairabani (MDR-192) Road under Road Division, Dumka under Non-Plan (Shrawani Mela 2025) for the year 2025-26.		15.00	EIC, RCD, Ranchi letter no. 1947(S) Date 16.05.2025	7.20	25.06.2025 03F2/2025-26			80%	08.08.2025	Anup Lal Mandal, At+PO+PS-Jarmundi, Dist-Dumka, Jharkhand
2	Painting Work of Trees and Electric poles and Pot Patch Repair work in Patabari-Masanjore to Maheshkhala Road under Road Division, Dumka under Non-Plan (Shrawani Mela 2025) for the year 2025-26		14.94	EIC, RCD, Ranchi letter no. 1947(S) Date 16.05.2025	10.46	12.06.2025 02F2/2025-26			70%	26.07.2025	HR ENTERPISES, Bhagalpur Road, Opposite Hero Showroom, Ghat Rasikpur, Dumka, Jharkhand
3	Construction of RCC drain in different Roads of Basukinath Dham Area under Non Plan (Shrawani Mela 2025) for the year 2025-26.		63.98	EIC, RCD, Ranchi letter no. 1947(S) Date 16.05.2025	39.98	26.06.2025 04F2/2025-26			5%	25.09.2025	M/s Dev Construction, At+PO+PS-Jarmundi, Dist-Dumka, Jharkhand
4	Construction of Paver Block in Gardi Sardiha Road in Basukinath Dham Area under Non Plan (Shrawani Mela 2025) for the year 2025-26.		149.99	EIC, RCD, Ranchi letter no. 1947(S) Date 16.05.2025	83.23	26.06.2025 05F2/2025-26			10%	25.09.2025	M/s Dev Construction, At+PO+PS-Jarmundi, Dist-Dumka, Jharkhand
5	Surface Renewal of different Roads under Basukinath Dham area including Paver Block Laying, Road Marking, Installation of Sign Boards, Painting of various culverts, Bridges, trees, Flank Repair and cleaning work under Non Plan (Shrawani Mela 2025) for the year 2025-26		174.00	EIC, RCD, Ranchi letter no. 1947(S) Date 16.05.2025	126.11	02.07.2025 06F2/2025-26			50%	01.10.2025	M/s Dev Construction, At+PO+PS-Jarmundi, Dist-Dumka, Jharkhand
6	Painting, Bush Cutting, Drain construction work, Flank Repair in Dumka-Hansdiha Road under Non Plan (Shrawani Mela 2025) for the year 2025-26.		110.00	EIC, RCD, Ranchi letter no. 1947(S) Date 16.05.2025	-	-			65%		Sharma Construction, Vill-Porejor, Dighi, Saraihat, Dumka, Jharkhand - 814151
7	Ordinary Repair of Gobindpur-Sahebganj Road (Ch 126th Km to 141th Km) (Nischitpur to Phulojhano Chowk) under Non Plan (Shrawani Mela 2025) for the year 2025-26.		150.00	EIC, RCD, Ranchi letter no. 1947(S) Date 16.05.2025	109.48	03.07.2025 07F2/2025-26			5%	02.10.2025	Aditya Singh, Bhadwari, Nonihat, Hansdiha, Dumka
8	Ordinary Repair of Gobindpur-Sahebganj Road (Ch 142th Km to 143th Km) (Nischitpur to Phulojhano Chowk) under Non Plan (Shrawani Mela 2025) for the year 2025-26.		150.00	EIC, RCD, Ranchi letter no. 1947(S) Date 16.05.2025	116.98	03.07.2025 08F2/2025-26			5%	02.10.2025	Aditya Singh, Bhadwari, Nonihat, Hansdiha, Dumka
9	Vivekadihin										
9	Dumka		1487.91		944.82		257.71				

State Non-Plan Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Dumka
Div : Deoghar
Name of EE-Sri Manoj Kumar Mahto

Non Plan

1	Dust Laying and other works in Temporary Bus Stand Kothiya under Shrawani Mela for the year 2025-26		20.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	10.96	04.06.2025	0.00		100%	23.06.2025	Shaanvika Associates Private Limited, House No.-17, Parmeshwar Dayal Road, Barmasiya, PO+Dist.-Deoghar
2	Ordinary repair and other works in Kothiya to Dumma Link road under Shrawani Mela for the year 2025-26		20.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	12.77	04.06.2025	0.00		100%	28.06.2025	Shaanvika Associates Private Limited, House No.-17, Parmeshwar Dayal Road, Barmasiya, PO+Dist.-Deoghar
3	Curve Improvement, Road Safety, Painting and Other Works in Rikhiya Ashram to Bihar Border via Dardmara Road under Shrawani Mela for the year 2025-26		20.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	12.35	05.06.2025	0.00		100%	29.06.2025	Dipak Kumar Singh, House No.-103, Ward No.-24, Shahid Ashram Mor, Baijnathpur, Deoghar
4	Road Safety, Painting and Other Works in Rikhiya (Deoghar-Rikhiya-Dardmara Road) to Mohanpur Road under Shrawani Mela for the year 2025-26		10.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	6.08	04.06.2025	0.00		100%	23.06.2025	Lovely Enterprises, Umavatika, Flat No.-202, Parmeshwar Dayal Road, Opposite Barmasia Masjid, Barmasia, Deoghar
5	Road Safety, Painting and Other Works in Deoghar-Rikhiya Road under Shrawani Mela for the year 2025-26		10.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	6.18	04.06.2025	0.00		100%	23.06.2025	Lovely Enterprises, Umavatika, Flat No.-202, Parmeshwar Dayal Road, Opposite Barmasia Masjid, Barmasia, Deoghar
6	Painting and Other Works in Jasidih (Kalipur) - Kushmaha road under Shrawani Mela for the year 2025-26		2.50	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	2.50	04.06.2025	0.00		100%	23.06.2025	Santosh Kumar Singh, Ward No.-14, Shishir Kumar Ghosh Road, Purandaha, Deoghar
7	Painting works in Deoghar - Dardamara Road under Shrawani Mela for the year 2025-26		5.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	3.01	05.06.2025	0.00		100%	29.06.2025	Nutan Construction, Vill.- Bhalua, PO-Dighi, Ps-Saraiyahat, Dumka
8	Other Works in Satsang Chowk to Deoghar-Sarath Road (South Bypass Road) under Shrawani Mela for the year 2025-26		3.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	3.00	04.06.2025	0.00		100%	23.06.2025	Sanjay Kumar Yadav, H. No.-136, Vill.- Banka, Via Dahijore, Mohanpur, Rikhiya, Deoghar

State Non-Plan Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Road Safety, Painting and Other Works in Manikpur-Kenmankathi-Dardmara Road under Shrawani Mela for the year 2025-26		12.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	7.42	04.06.2025	0.00		100%	23.06.2025	Lovely Enterprises, Umavatika, Flat No.-202, Parmeshwar Dayal Road, Opposite Barmasia Masjid, Barmasia, Deoghar
10	Side Drain, Shoulder maintenance, dust laying & other works in Samharanalya to Kumaitha via Singhwa Road (Length - 5.065 KM) under Shrawani Mela for the year 2025-26		45.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	44.78	09.06.2025	0.00		100%	08.07.2025	Mithlesh Kumar Choudhary, At- Srikant Road, belabagan, Deoghar
11	Ordinary repair and other works in Different chainages of Baijnathpur- Koriyasa - Kunda road under Shrawani Mela for the year 2025-26		40.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	39.96	09.06.2025	0.00		85%	08.07.2025	Shree Lakshmi Narayan Construction, vill.- Jatahi, Ward No.-17, Near Railway Over Bridge, Deoghar
12	Surface Renewal, Full gantry repair and other Works in Shivram Jha Chowk to Shivganga More under Shrawani Mela for the year 2025-26		40.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	39.94	09.06.2025	0.00		90%	08.07.2025	Prashant Prasher, Baidyanath Lane, B. Deoghar, Deoghar
13	Temporary Sand Laying Work on Kawariya Road on KM 0.00 to 2.30 under Shrawani Mela for the Year 2025-26.		80.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	74.12	09.06.2025	0.00		60%	10.07.2025 Maintenance upto 10.08.25	Chandni Construction, At- Krishna Colony, Basmata, Deoghar, Satsang Nagar, Koriyatanr, Satsang, Deoghar
14	Temporary Sand Laying Work on Kawariya Road in KM 2.30 to 4.60 under Shrawani Mela for the Year 2025-26		80.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	71.96	05.06.2025	0.00		60%	10.07.2025 Maintenance upto 10.08.25	Nand Kishor Singh, H. No.-33, Near SBI Training Centre, Salonatand, Deoghar
15	Temporary Sand Laying Work on Kawariya Road in KM 4.60 to 6.90 under Shrawani Mela for the Year 2025-26		80.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	74.65	09.06.2025	0.00		60%	10.07.2025 Maintenance upto 10.08.25	Arjun Kumar Saw, Vill.- Manpur, PO- Birni, PS- Nawadih, Bokaro
16	Ordinary repair and other Works in Different chainages of KM 22 to KM 26 of Satsangnagar - Bhirkhibad Road under Shrawani Mela for the year 2025-26.		85.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	75.61	09.06.2025	0.00		80%	08.07.2025	Viraaj Engicon Private Limited, C/o- Ravi Sankar Kumar, Purandaha Mohalla, Near Sudhir Hospital, Deoghar
17	Construction of Connecting road with Approach road of Rohini ROB and other Works in KM 0.00 to KM 7.00 of Satsangnagar - Bhirkhibad Road under Shrawani Mela for the year 2025-26		200.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	177.35	18.06.2025	0.00		90%	17.07.2025	Arjun Kumar Saw, Vill.- Manpur, PO- Birni, PS- Nawadih, Bokaro
18	Ordinary repair and other Works in Different chainages of KM 08 to KM 21 of Satsangnagar - Bhirkhibad Road under Shrawani Mela for the year 2025-26.		150.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	135.02	18.06.2025	0.00		60%	17.07.2025	M/s S. K. Construction Palamau, Kachawa Tola, Vill.- Baralota, Beralota South, GLA College, Medininagar, Baratola, Palamau

State Non-Plan Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
19	Ordinary repair and other Works in different chainages of KM 27 to KM 31.75 of Satsangnagar - Bhirkhibad Road under Shrawani Mela for the year 2025-26		125.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	111.25	18.06.2025	0.00		80%	17.07.2025	Viraaj Engicon Private Limited, C/o- Ravi Sankar Kumar, Purandaha Mohalla, Near Sudhir Hospital, Deoghar
20	Special repair and other Works in Bilasi more (Circular Road) to Lakshmipur Chowk under Shrawani Mela for the year 2025-26		105.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	99.63	18.06.2025	0.00		75%	17.07.2025	M/s Manisha Construction, Dobhi, Gaya, Bihar
21	Special repair and other Works in Hospital road (Jhausagari (NH 114A) to Kunda Thana More) under Shrawani Mela for the year 2025-26		145.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	134.82	18.06.2025	0.00		80%	17.07.2025	M/s Pawan Construction, At- Nandan Pahar Road, Near Sewa Dham, Deoghar, Jharkhand
22	Surface renewal work of Bajrangi Chowk (NH-333) to Deoghar Thana More (NH-333) Via Jain Mandir, Geeta Devi DAV (Junior) School, Baidnathdham Railway Station Road under Shrawani Mela for the year 2025-26		140.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	124.52	18.06.2025	0.00		75%	17.07.2025	Viraaj Engicon Private Limited, C/o- Ravi Sankar Kumar, Purandaha Mohalla, Near Sudhir Hospital, Deoghar
23	Special repair and other Works in Seeta Hotel (Sheetal Mallick Road) To NH 114 A Via Bilasi Road under Shrawani Mela for the year 2025-26		200.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	198.07	18.06.2025	0.00		80%	17.07.2025	Rupesh Kumar Ray, Vill.- Amdiha, PO- Parjori, PS- Devipur, Deoghar
24	Ordinary repair & other works in Different chainages of Jasidih (Kalipur) - Deopura Road under Shrawani Mela for the year 2025-26		60.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	54.00	18.06.2025	0.00		60%	12.07.2025	Maa Enterprises, At- LBS School, Shastri Nagar, PO-Giridih, PS- Giridih, Giridih, Jharkhand
25	Special repair and other Works in Barmasia More (RCD Circular Road) to Hadhadiya Bridge (RCD Road) and NH-333 (VIP Chowk) to Parmeshwar Dayal Road under Shrawani Mela for the year 2025-26		80.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	71.58	18.06.2025	0.00		80%	12.07.2025	Manoj Kumar Singh, Vill.- Chaparia, PO- Koiridih, PS- Jasidih, Deoghar
26	Surface renewal and other Works in Jatahi More (RCD Circular Road) to NH 333 (Patel Chowk) Via R.K Mission School, Tiwari Chowk, Jalsar Park under Shrawani Mela for the year 2025-26		70.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	61.41	18.06.2025	0.00		70%	12.07.2025	Maa Enterprises, At- LBS School, Shastri Nagar, PO-Giridih, PS- Giridih, Giridih, Jharkhand
27	Special repair and other Works in Trimurti Chowk (Jasidih Railway Station) to NH - 333 (Kalipur More , Jasidih) under Shrawani Mela for the year 2025-26		65.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	63.89	21.06.2025	0.00		70%	15.07.2025	Kamal Kishor Singh, At- Manju Niawas, Near D.C. Residence, Circular Road, Indira Nagar, Deoghar

State Non-Plan Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	दुमुही से बसंतराय भाया- महे ापुर पथ के 15वें कि०मी० में 3 Boxcell Culvert का निर्माण कार्य (Size 3x 3x 3) (27.00 मी०)।		65.00	Eng.in Chief Lt. no. 3457(S) dated 22.09.2022	64.42	27F2/2022-23 Dated 14.02.2023	39.40	61%	85%	30.04.2023	M/s Vijay Kumar, Srikant Road Bela Bagan Behind Navjivan Hospital Kalibari, Deoghar Jharkhand
2	सहायक अभियंता, पथ अवर प्रमंडल, सं०- 2 गोड्डा के लिए Double Storage आवास निर्माण कार्य।		80.00	Eng.in Chief Lt. no. 4009(S)WE dated 18.08.2023	66.92	19F2/2023-24 Dated 29.01.2024	27.29	41%	70%	28.07.2024	Kumar Aman, S/o- Anuj Kumar Singh, Kamala Bagh Colony, Dumka, Pin 814101
3	नयानगर- हनवारा- परसा पथ के 1लें एवं 2रें कि०मी० का साधारण मरम्मति कार्य।		190.00	Eng.in Chief Lt. no. 3897(S)WE dated 19.09.2024	176.31	20 F2/2024-25 Dated 10.02.2025			100%	09.04.2025	Kumar Aman, Kamala Bagh Colony, Dumka, Jharkhand.
4	मेहरमा- तेतरिया- परासी पथ के 9वें एवं 13वें कि०मी० में आर०सी०सी० नाला निर्माण कार्य।		70.00	Eng.in Chief Lt. no. 3897(S)WE dated 19.09.2024	58.90	18F2/2024-25 Dated 04.02.2025	25.00	42%	100%	03.04.2025	M/s Prabhakar Jha, Dumariya, Chapri, Thakurgangti, Godda, Jharkhand
5	टेशोबथान- महादेवबथान पथ के 11वें कि०मी० में Box Cell Culvert का निर्माण कार्य।		80.00	Eng.in Chief Lt. no. 3897(S)WE dated 19.09.2024	54.29	16F2/2024-25 Dated 01.02.2025	15.00	28%	100%	30.04.2025	M/s Hareram Gupta, AT + PO- Lohandiya Bazar, Lalmatia, Godda, Jharkhand 814165
6	पथ प्रमंडल, गोड्डा कार्यालय का साधारण मरम्मति, कार्यालय में उपस्कर, कम्प्यूटर, प्रिंटर ईत्यादि आपूर्ति एवं सुसज्जीकरण/ सौंदर्यीकरण कार्य तथा कार्यपालक अभियंता के आवासीय कार्यालय में स्लाइडर विंडो अधिष्ठापन के साथ-साथ सुसज्जीकरण/ सौंदर्यीकरण कार्य		40.00	Eng.in Chief Lt. no. 3897(S)WE dated 19.09.2024	39.96	10F2/2024-25 Dated 29.11.2024	35.09	88%	100%	28.02.2025	M/s Bishwakarma Construction, Vill.- Porejor, PO- Dighi, PS- Saraiyhat, Dumka, Jharkhand- 814151
6	Total	0.00	525.00		460.80		141.78				
6	Godda Viv. NP, SP		525.00		460.80		141.78				

State Non-Plan Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Dumka
Div : Jamtara
Name of EE-Sri Vijay Kumar Agarwal

0 Jamtara

Circle : Dumka
Div : Pakur
Name of EE-Sri Veer Raghwan

SPILL OVER

1	Repair of pakuriya section office and construction of Inspection Bunglow of Pakuria, Jharkhand for the year of 2023-24 under Road Division, Pakur. (Non Plan Head)		60.00	EIC, RCD LETTER No. 4009(S) Dt., 18.08.23	46.62115	14-F2/2023-24 Dt.22.02.2024	15.70306	34%	65%	21.08.2024	Habibur Rahman Ilami, Pakur
---	--------------------------------------------------------------------------------------------------------------------------------------------------------------------	--	-------	-------------------------------------------	----------	-----------------------------	----------	-----	-----	------------	-----------------------------

1	Pakur Spill Over	0.00	60.00		46.62		15.70				
---	-------------------------	-------------	--------------	--	--------------	--	--------------	--	--	--	--

NON PLAN

1	Construction of 500m RCC Drain at 12th KM of Hiranpur-Kotalpokhar Road under Road Division Pakur for the Year 2024-2025	15.50	30.00	L. No. 3897(S) Dt. - 19.09.24	24.89	07-F2/ 2024-25 Dt. 20.02.25	0.00	0%	0%	19-04-25	M/s Raj Construction, Ranchi.
2	Reparing of Divisional office with quarters and purchasing of Equipments		50.00	L. No. 3897(S) Dt. - 19.09.24	49.17	08-F2/ 2024-25 Dt. 21.03.25	0.00	0%	30%	20-09-25	Dipendra Nath Dubey, Rajapara, Pakur.

2	Pakur Non-Plan	15.50	80.00		74.06		0.00				
3	Pakur Spill Over & Non Plan	15.50	140.00		120.68		15.70				

Circle : Dumka
Div : Sahebganj
Name of EE-Sri Ajay Kumar-2

Non-Plan FY 2024-25

1	Ordinary Repair of Harinchara More (MDR-211) to Barhait Road in KM 16(P), 17(P), 18(P), 20(P), 22(P) and 23(P) and Link Road of Kherwa Shivgadi in KM 2(P), 3(P) under RCD, Road Division, Sahibganj for the year 2024-25		50.00	EIC, RCD, Jharkhand Letter. No. 3897 (S), Dt. 19.09.2024	37.23	24F2/2024-25, Dt. 20.01.2025	0.00		100%	19.04.2025	Deepak Kumar Choudhary, At - Ratanpur, Sahibganj
---	---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	--	-------	----------------------------------------------------------	-------	------------------------------	------	--	------	------------	--------------------------------------------------

State Non-Plan Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Extension work of 2 nos. of culvert at ch. 5.280 and ch. 5.520 in Barhait-Barharwa Road under Road Division, Sahibganj for the year 2024-25		10.00	EIC, RCD, Jharkhand Letter. No. 3897 (S), Dt. 19.09.2024	7.05	07F2/2024-25, Dt. 19.12.2024	5.93		100%	18.02.2025	Md. Iftakhar Alam, Barhait, Sahibganj
3	Ordinary Repair of Hema Bridge in 23rd Km of Borio-Tinpahar-Rajmahal Road under Road Division, Sahibganj under Non-Plan Head for the year 2024-25		25.00	EIC, RCD, Jharkhand Letter. No. 3897 (S), Dt. 19.09.2024	14.75	32F2/2024-25, Dt. 19.02.2025	0.00		100%	18.04.2025	Md. Zulfeqar, At - Fulwariya, Sahibganj
4	Construction of 2 x 3.0m x 3.0m size box culvert in 3rd km of Jojodari - Mohabbatpur Road under Road Division, Sahibganj for the year 2024-25		45.00	EIC, RCD, Jharkhand Letter. No. 3897 (S), Dt. 19.09.2024	32.35	26F2/2024-25, Dt. 20.01.2025	11.72		85%	19.04.2025	Samim Alam, Barhait, Sahibganj
5	Construction of residence for two Junior Engineers in residential campus of Road Division, Sahibganj under Road Division, Sahibganj under Non – Plan Head for the year 2024-25		50.00	EIC, RCD, Jharkhand Letter. No. 3897 (S), Dt. 19.09.2024	31.50	30F2/2024-25, Dt. 11.02.2025	10.00		90%	10.07.2025	Amit Acharya, Shiv Mandir, Suresh Colony, Hazaribagh
6	Ordinary repair work of Assistant Engineer, Junior Engineer, Road-Sub Division, Sahibganj, Fourth Grade Residence and boundary wall in Sahibganj under Road Division, Sahibganj under Non-Plan Head for the year 2024-25		30.00	EIC, RCD, Jharkhand Letter. No. 3897 (S), Dt. 19.09.2024	18.28	31F2/2024-25, Dt. 11.02.2025	9.00		100%	10.06.2025	Amit Acharya, Shiv Mandir, Suresh Colony, Hazaribagh
6	Sahebganj Non Plan		210.00		141.16		36.66				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-CRF)

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle :- Dumka Div :- Dumka Name of EE-Sri Harendra Kumar Singh											
1	Widening and Strengthening of Road from NH-114A Jarmundi-Beldaha-Nimanath to NH-133 (Total Length-48.890 Km) for the year 2022-23. Job No. CRF-JHR-2022-23/61.	48.89	25513.16	Joint Secretary, Jharkhand, Ranchi letter No.5774(S) Date 21.12.2023	17678.91	08.07.2023 13MORTH (SBD)/ 2023-24	61.28	11063.92	82%	07.07.2025	M/s M & S Co, M.S. Tower Khutabandh, Dumka
2	Widening, Strengthening & Reconstruction work of Kothiya (NH 133) – Dighi-Gadi Jhopa-Parariya-Champagarh Road (Total Length-17.2015 Km) for the year 2025-26. Job No. CRE-JHR-2025-26-73	17.20	6394.00	Under Secretary to the Government of India Letter No - RW/Ranchi/CRIF/2023- 24							
Total		48.89	25513.16		17678.91			11063.92			

Circle :- Chaibasa Div:- Jamshedpur Name of EE-Sri Dipak Sahay											
1	WIDENING & STRENGTHENING OF KASIDA-HULUNG ROAD. (LENGTH: 14.725 K.M.) (Job No.CRF-JHR-2017-18/49)	14.73	4083.00	RW/NH-28014/2/2017/ JHR/P-8, New Delhi the 28.08.2017	3452.20	04 SBD/2018-19 Dt. 25.05.2018	87.19	3009.92	100%	24.11.19	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur

Progress report of **On-going works** (Roads-CRF)

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Reconstruction of Bhuiya-Sinan to Susni via Hathi Kheda Road length-22.445 km (JOB no. CRF-JHR-2022-23-58)	22.45	7351.57	Ref no. 659(S)WE dt. 20.02.23	6497.23	25 SBD/2023-24 Dt. 18.01.2024	33.66	2187.00	55%	17.07.2025	Triveni Engicon Pvt. Ltd., 3/6 H.S. Tower, L-Road, Bistupur, Jamshedpur
3	Construction of Phuldundgri (NH-33) to Jhatijhama via Burudih road (JOB no. CRF-JHR-2022-23-59)	24.01	10462.01	Ref no. 659(S)WE dt. 20.02.23	9985.42	03 SBD/2024-25 Dt. 01.08.2024			3%	31.07.2026	Vijay Kumar Sahu Infrastructure Pvt. Ltd, Old AG Colony, House No.75, Kadru, Ranchi
4	RECONSTRUCTION OF ROAD FROM KATING MORE TO HURUMBIL VIA SAMARJOBRA DANDUDIH ROAD (JOB NO. CRF-JHR-2025-26-74) FY-2025-26. (TOTAL LENGTH- 19.135 K.M.)	19.14	5784.00	Ref no. 2058(S)WE dt. 28.05.2025							
4	Jamshedpur	80.32	27680.58		19934.85			5196.92			

Circle : DALTONGANJ
Div : GARHWA

1	Reconstruction of Nagaruntari- Dhurki-Ambakhoriya Road (MDR-139) Total Length 24.940 km. under Central Road Fund for the year 2019-2020 (Job No. CRF-JHR-2018-19/51)	24.94	11311.36	RW/NH-28014/1/2019/JHR/Z-1-1600 dt. 6.3.19	9462.26	21.10.19 02 SBD/19-20	74%	7044.06	83%	20.05.21	NG PROJECTS LIMITED, NG Circle, Mehtapura, Himmat Nagar, Gujrat
1	Total	24.94	11311.36		9462.26			7044.06			

Progress report of **On-going works** (Roads-CRF)

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Daltonganj Div : Daltonganj Name of EE-Sri Anil Kumar</p>											
1	Reconstruction of Bhajaniya of Mohammadganj to Haidernagar (Mohammadganj to Dangwar Road) Via Kolhua, Bardiha Pansa, Adhori and Ranideva Road. (Total Length- 17.372 km) for the year 2022-23. (Job No. CRF-JHR-2022-23/63)	17.37	9203.09	ljdkj ds vij lfpo] iFk fuekZ.k foHkxx dk i=kad 4036 ¼,10½ jkaph fnukad 25-09-2024	6443.54	24SBD/23-24 20.01.24	0%	2247.11	5%	19.01.26	Dooars Construction Company, Alipurduar (W.B)
2	C.R.F Widening & Reconstruction of Kuti More (Chainpur) to Hutar Via Ramgarh Block Head Quarter (Total Length- 24.100 Km) under Central Road Fund for the year 2022-23. Job No.- CRF-JHR-2022-23/64	24.10	11964.14	eq]; vfHk0 ¼;k0½] i0fu0fo0] >k0] jkiph dk i=kad&733 ¼vuq0½] fn0&20-04-2023 @ljdkj ds vij lfpo] iFk fuekZ.k foHkxx dk i=kad 3825 ¼,10½ jkaph fnukad 13-09-2024	8839.23	01SBD/24-25 22.06.24 7592.95058 Variation Amount 1246.27475 <u>Total Rs.</u> 8839.22533 Vide L.No. E.I.C, RCD, Ranchi Lt. 05 (Enc.) dt. 02.01.25	0%	1476.34	15%	21.06.26	Koleshwari Infracons, Private Limited, House No.- 1 Nagar P.O- Hunterganj P.S.-Hunterganj, Chatra, Jharkhand
Total		41.47	21167.23		15282.77			3723.45			