

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-Plan)
State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Chaibasa Div : Chaibasa Name of EE-Sri Raj Ranjan</p>											
1	Re-Construction of Road from Jagannathpur (Mongra) on MDR-181 to Swamba-Milpi-Barkela on MDR-186	44.42	17399.48	2434(S) dt. 03.05.17	13679.58	33 SBD of 2017-18 Dt 18.01.18	70.00	10931.73	71%	17.01.2020	M/S Treveni Engicon Pvt.Ltd 3/6 HS Tower L Road Bistupur Jamshedpur East Singhbhum Jharkhand 831001

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Re-Construction/ Strengthening & Widening of Chaibasa-Tonto-Roam Road	58.83	17310.94	23.05.2016	16048.31	SHAJ/PROC/SBD-21 of 2016-17, dt. 06.02.17	42.46	10275.87	43%	06.02.2019	GR-TRIVENI (JV), 3/1 H.S Tower, L-Road Bistupur, Jamshedpur
3	IRQP of Hatgamahariya to Benisagar Via Balandia, Majhgaon (0.00 to 44.485 KM) for the year 2024-25 under Road Division, Chaibasa	44.49	3169.91	4055(S) Dt.26.09.2024	3265.15	02 SBD of 2025-26 Dt 13.06.25					M/s Ray construction Add - B3/F1/A, Green Field, Shbhash Colony, Mango, Jamshedpur Jharkhand 831012

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Re-Construction/ Strengthening & Widening of Lokesai Main Road (NH-75E) - Tonto-Rengrahatu (On Chaibasa Tonto Roam Road)	25.11	7416.20	4348(S) Dt.09.10.2024							
4	Chaibasa	172.84	45296.52		32993.04			21207.60			

Circle :- Chaibasa
Div:- Jamshedpur
Name of EE-Sri Dipak Sahay

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	IRQP Work of Chakulia Matihani road (Length- 27.60 K.M.) for the year 2024-25	27.49	1765.14	Letter No. 4127 Dt. 30.09.2024	1728.00	41 SBD of 2024-2025 Dt. 20.02.2025	45.20	797.82	60%	19.10.2025	NNB Engineers Pvt. Ltd. 1st Floor, Holiday Inn Plaza, Adityapur-Kandra Main Road, Dist Seraikela-Kharsawan
2	IRQP work of Musabani-Dumaria-Astha Koima to Orissa boarder Road (Total Length 47.30 km) for the year 2023-24	47.30	2582.27	Ltr.No. 1361(S) Dt. 15.03.2024	2500.55	36 SBD of 2024-25 Dt. 20.01.2025	0.00	0.00		19.09.2025	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Balance work of Widening and Strengthening of Khasmahal to Jadugora via Parsudih Gadra- Gobindpur- Rakhmines Road, Length 0 to 7.670 KM for the year 2023-24	7.67	4294.37	Letter No.3238(S), Dt. 23.05.2016	1841.57	07 SBD of 2024-25. 19.09.2024	5.44	100.00	25%	18.09.2025	Megotia Construction Pvt. Ltd., Gwala Para Road, Jugsalai, Jamshedpur 831006
4	IRQP of Galudih-Narsinghpur road (Length- 14.475 K.M.) for the year - 2024-25	14.48	1175.99	Letter No. 4134, Dt. 30.09.2024	1100.56	43 SBD of 2024-25 dt. 11.03.2025	52.37	615.84	67%	10.09.2025	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	IRQP work of Begnadih Potka road under Road Division, Jamshedpur (Length 15.950 km) for the year 2024-25	15.95	944.69	Letter No. 4244(S), Dt. 08.10.2024	975.85	44 SBD of 2024-25 dt. 11.03.2025	98.44	930.00	99%	10.07.2025	M/S R.K. Construction, Jamshedpur
6	(A) IRQP of Ghatshila Link Road (Length-1.175 KM), (B) IRQP of Ghatshila Market to Kashida Chowk on NH-33 & Extending the Other Part to Civil SDO Office (Length-3.383 KM), (C) IRQP Work For Ghatshila ROB Approach	6.83	361.63	Letter No. 4133 Dt. 30.09.2024	341.12	38 SBD of 2024-2025 Dt. 05.02.2025	13.83	50.00	25%	04.06.2025	M/s Mritunjay Kumar, At Jakiyarpur Near Krishna Niketan School, P.O.-Bari Pahari, PS-Ram Krishna Nagar, Dist-Patna, Bihar, Pin Code 800007
7	IRQP WORK OF DHALBHUMGARH RAUTARA ROAD (LENGTH -11.175KM) FOR THE YEAR 2024-25	11.18	675.07	Ltr.No. 3428(S) Dt. 23.08.2024	671.14	37 SBD of 2024-25 Dt. 31.01.2025	44.44	300.00	77%	30.05.2025	Megotia Construction Pvt. Ltd., Gwala Para Road, Jugsalai, Jamshedpur 831006

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	IRQP/Strengthening work of :- (i) Namda Basti Main road, Golmuri Kali Mandir Link Road.(L-1.0 KM) ,(ii) Kailash Nagar To RCD main road & Link Road (L-1.9 KM) ,(iii) Mercy hospital main road to Gandhi Road ,Naga Dungri to Bagunhatu (E Road, D Road) Bagun Hatu road no 6 and Link Road.(L-3.05KM).(iv) Mohrda to Gopal akhada, Sindhu colony, Bhaavani colony,Murakati purana basti (Hari mandir road) Road.(L-2.350KM) ,(v) Nand Nagar Gwala Basti to Main road and link road (length = 2 KM) ,(vi) Refugee colony Road. (length = 1.2 KM) , (vii) Kalyan Nagar ,Chaya Nagar,Baikunth Nagar (length =2.025 KM) ,(viii) Moharda hari mandir to pani tanki , pradhan colony to main road . (L-0.775KM). total Length 14.3 KM FY-2024-25	14.30	1477.62	Ltr.No. 3954(S) Dt. 20.09.2024	1536.31	22 SBD of 2024-25 Dt. 15.10.2024	33.29	491.90	66%	13.04.2025	M/S R.K. Construction, Jamshedpur

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Widening and Strengthening /Reconstruction of Pichhli (on Potka-Kudada Road) to Damudih Chouk (on Jadugora-Hata Road) via Sankardah, Chakri – Banna (on Sundarnagar-Narwa Road) for the year 2021-22. Total Length 20.355 KM	20.36	4729.82	Letter No.547(S), Dt. 17.02.2022	4756.39	02SBD/2023-24 dt. 21.06.2023	102.58	4851.88	90%	20.09.2024	M/s Annand Constructon Infrastrucutre Pvt. Ltd., Ranchi M/s Sirha Construction & development Pvt. Ltd (J V)

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Widening Strengthening / Reconstruction of Bhagabandhi to Orissa Border Road (9.63 km) for the year 2022-23	9.63	6059.78	Letter No.4140(S), Dt. 14.11.2022	6186.44	08 SBD of 2023-24 Dt. 21.08.2023	37.76	2288.19	44%	20.05.2024	A.C. - SCDPL (JV), Ranchi

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	IRQP/ Strenthening work of (a) Sonari Adarshnagar 11th phase to panchwatinagar, Birsa basti, Swarn bihar, toolu bhatta to Merine drive (Length 1.43km)(b) Sonari Jahira colony to late Nirmal mahto Smark via Vilash basti Nirmal nagar (Length1.30km) (c) Mudi chowk to Murda maidan mango jamshedpur (west) (Length-1.25K.M) (d) Kadma Nimlata path, Durga and Madhusudan path roads in jamshedpur (west) (Length-1.20K.M) (Total length 5.18Km)	5.18	751.29	Letter No.4226(S), Dt. 21.11.2022	684.92	35 SBD of 2022-23 Dt. 28.03.2023	53.96	405.38	70%	27.08.2023	M/S R.K. Construction, Jamshedpur

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Reconstruction of Kowali to Dumaria Road . Total length - 32.80KM	32.80	10512.19	2777(S) Dt. 11.05.2018	5550.61	17 SBD 2018-19 Dt. 05.11.2018	61.42	6457.03	91%	04.11.20	Manoj Kumar Singh - R.K. Construction - Kiran Construction & Infrastructure Pvt. Ltd. (JV)

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Widening and Strengthening/ Re-construction of Road from Gura (Musabani - Dumaria- Asthi Koima Road) Jiyan - Dhalbhumgarh NH-33 Road. Total Length 24.99 km	24.99	5823.19	2806(S) Dt. 11.05.2018	5198.27	23 SBD of 2018-19 Dt. 19.01.2019	101.70	5922.34	93%	18.07.20	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	Widening & Strengthening / Reconstruction of NH-33(Pipla More) to Govindpur Anna chowk via Ghorabandha road. (Length: 11.710 K.M.)	11.71	8449.91	1499(s) Dt. 10.03.2017	5489.91	16 SBD of 2018-19 Dt. 05.11.2018	67.03	5663.81	94%	04.02.20	Leading Construction

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	Widening and Strengthening/ Reconstruction for NH-33 (Bansda) to Pathra. (Length: 12.987 km)	12.99	4014.54	Ltr. No. 676(S) Dt. 01.02.2018	2693.18	13 SBD of 2018-19 04.10.2018	76.81	3083.61	91%	03.10.19	Manoj Kumar Singh - Kiran Construction & Infrastructure Pvt. Ltd. (JV)

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Strengthening & Widening/Reconstruction of Seraldih to Narsingbahal via Morda up to Orissa boarder Road (Total Length 15.050 km) for the year - 2023-24	15.05	6797.15	Ltr.No. 15(S) Dt. 16.03.2024			0.00	0.00			M/s Satish Prasad, Viswanth Apratment, Devi Mandap Road, Ratu Road, Ranchi, Hesal, Jharkhand

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
17	IRQP work of Jamshedpur-Hata (SH-06) Road (Total Length 18.45) for the year - 2023-24	18.45	1750.04	Ltr.No. 1199(S) Dt. 11.03.2024			0.00	0.00			Manoj Kr. Singh, Deoghar
18	IRQP of Kerukocha (ON NH-33) To Bengal Border via Birsa Chowk ,Simdi,Shantinagar road (Length- 27.49 K.M.) for thr year-2024-25	27.49	1672.15	Letter No. 4128 Dt. 30.09.2024			0.00	0.00			

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
19	Widening & Strengthening / Reconstruction of (A) Kitadih Bagbera Ring Road (Length 5.77 km) (B) Kitadih Sadar Hospital Road (Length 0.570 km) (C) Ghaghidih Jail to Matladih Road (Length 1.41 km) (D) Kerwadungri to Jamshedpur Main Road (Length 1.12km) (E) Kerwadungri to UCIL Road (Length 2.55km) (F) Jaherthan	14.61	9994.26	Letter No. 4327(S), Dt. 09.10.2024			0.00	0.00			
20	IRQP Work of Telco Dhobi More to Barabanki Road (L-7.80 KM) Under Road Construction Dept. Jamshedpur, Year 2024-25	7.80	382.65	Lt. 4240 Encl dt. 08.10.2024			0.00	0.00			Leading Construction , 103 Purulia Highway, Sakchi, Jamshedpur

20 Jamshedpur

346.24

74213.73

41254.80

31957.80

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Chaibasa
Div : Manoharpur
Name of EE-Sri Raghubansh Choudhary

1	Reconstruction work of Goilkera(NH-320D)-Auranga-Serengda- (Total Length 30.00 k.m.)	30.00	12000.63	23.12.2021 4076 (S)	9428.43	19.11.2022 01 SBD/2022-23	58%	6518.62	65.00	18.11.2024	Vijay Kumar Sahu Infrastructure Pvt. Ltd, 2nd Floor, 301/A Gopal Marketing Complex Argora Chowk, Ranchi
---	--	-------	----------	------------------------	---------	------------------------------	-----	---------	-------	------------	---

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Reconstruction Work of Sonua to Gazpur Via Madhupur Vikrampur-Kharimati-Bari Road (Total Length 13.490 k.m.) For The Year 2023-24.	13.49	6157.80	21.03.2023 1391 (S)	5182.84	13.12.2023 02 SBD/2023-24	85%	4905.34	89.00	12.06.2025	Triveni Engicons Pvt. Ltd., Jamshedpur. 831 001

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Reconstruction Workof Dorwa (MDR-173) – Panta-Duguniya-Rongo-Nandpur Road (MDR-173) (Total Length 23.970k.m.)	23.97	5187.32	14.12.2023 5628 (S)	4961.08	11.06.2024 01 SBD/2024-25	20%	1000.00	25.00	14.07.2026	M & S Paving Pvt. Ltd., P-26 City Center, Sector- 4 Bokaro.

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Reconstruction Work of Gua-Salai Road from k.m. 0.00 to k.m. 2.00 (Total Length 2.00 k.m.) (MDR-189)	2.00	1204.79	18.03.2023 1338 (S)	1229.50	18.09.2024 02 SBD/2024-25	81%	1000.00	82.00	17.01.2025	A K Infra Construction Pvt. Ltd. Argora Housing Coloney, Ranchi

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Reconstruction Work of Mahadeoshal (On NH- 320 D)-Kumdi (On NH-320 D) Road (Total length- 8.495 k.m)	8.50	2500.02	14.12.2023 5629 (S)	2663.40	03.12.2024 03 SBD/2024-25	9.35%	250.00	15.00	02.03.2026	M/s Bijoy Shankar Mishra, LIG Flat L6/8 Road No.- 4, Near Thana Maidan, Adityapur-2 Seraikella-Kharsawan & M/s Satyam Builders, 197, Amla Tola, Chaibasa, West Singhbhum. (Joint Venture)

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Reconstruction, Strengthening of Anandpur on NH - 320 G Old SH-04 Via Sariva on NH-320 G Old SH-04 via Robokera road Total Length 22.59 km including Bridge.	22.59	5789.24	09.10.2024 4336 (S)	5367.60	04.03.2025 04 SBD/2024-25	9.30%	500.00	10.00	03.09.2026	A K Infra (70%) – VIP (30%) (JV), H-64, Argora Housing Colony, Ranchi.

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Reconstruction Work of Ulidih (On NH-75 E) Chainpur-Sahjora-Mehulpani-Charmore (On MDR-186) Road (Total Length- 15.46 k.m)	15.46	4895.17	01.03.2024 1050 (S)	4081.75	18.03.2025 05 SBD/2024-25	0%	0.00	5.00	17.03.2026	Classic Engicon Pvt. Ltd, 3D Vatika Apartment, Link Tank Road, Ranchi, Jharkhand.

7 **Manoharpur** 116.01 37734.98 32914.59 14173.96

Circle : Chaibasa
Div : Seraikela-Kharsawan
Name of EE-Sri Genesh Ram Hembrom

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening&Strengthening/Reconstruction of Kharsawan-Hurangda-Raijama-Kanderkuti-(Rangamati) Rargaon Road from 0.00 km to 29.407 km	29.41	4971.54	2994(S), Dt. 25.03.2013	5259.10	03 SBD of 2013-14 Dt. 22.05.2013	97%	5741.92	98%	21.11.2014	M/s NPCC, Ranchi

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening & Strengthening/Reconstruction of Chandil P.H.E.D. More (NH-32) to Jamdih (on NH-32) via Sukhsari road from Km 0.00 to Km.12.432 for the year 2021-22.	12.43	4211.82	1497(S), Dt. 05.03.2019	2944.22	01 SBD of 2021-22 of Dt. 08.10.2021	2%	821.82	5%	07.08.2022	Triveni Engicons Pvt. Ltd., 3/6, H.S. Tower, L-Road, Bistupur, Jamshedpur Jharkhand, Pin-831001

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of Burudih Bypass on Seraikella-Kharsawan Road (MDR-144) (Total Length-1.553 Km.)	1.55	1488.63	4228(S), Dt. 22.08.2019	759.66	03 SBD of 2023-24 of Dt. 31.07.2023	6%	870.91	9%	30.09.2023	M/s Leading Construction, 103Purulia Highway, Sakchi, Jamshedpur, Dist-East Singhbhum, Jharkhand

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening and Strengthening Work of Adityapur (R.I.T. More on Adityapur-Kandra, SH-05)-Mahuldih-Hesal Main Road (Aidal More of Hata-Chaibasa Road, SH-06) (Total Length 23.95 Km.) for the year 2021-22	23.95	7919.71	letter No.-4073(S), dt. 23.12.2021	7394.64	05 SBD of 2021-22 Dt. 30.03.2022	55%	5126.96	59%	29.06.2023	SECC-M&S. Co JV, Plot No. 1588, Kulupdanga, Road-19, Adityapur, Seraikella-Kharsawan, Jharkhand, Pin-831013

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening and Strengthening/ Reconstruction Work of Pindrabera (on Adityapur-Kandra Road)-Burudih-Kerla Public School Main Road (Total Length 16.331 Km.) for the year 2022-23	16.33	2502.66	letter No.-- 550(S), dt. 17.02.2022	2891.74	05 SBD of 2022-23 Dt. 25.01.2023	73%	2118.13	82%	24.02.2024	Rajeev Kumar, K-125, P.C. Colony, Hanuman Nagar, Kankarbagh, Patna, Bihar, Pin-800020

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening & Strengthening/Re-construction of Amda Motu Chowk to Guabera-Pandua-Kashipur-Barbil (On MDR-144) Road from Km 0.00 to Km.10.90	10.90	3723.78	letter No.- 222(S), dt. 19.01.2023	3033.39	03 SBD of 2023-24 Dt. 11.08.2023	68%	2671.21	71%	10.06.2024	Velji Ratna Sorathia Infra Pvt. Ltd., A401, Kalpvruj Complex, Gotri Main Road, NR T.B. Hospital, Vadodara

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Reconstruction Work of Patkum (MDR-156)-Ichagarh-Patpur Nahar-Dulmidih to Laba Road (Total Length 16.76 Km.) for the year 2023-24	16.76	3730.62	letter No. 544(S), dt. 17.02.2022	3321.99	05 SBD of 2023-24 Dt. 15.12.2023	50%	1510.35	60%	14.01.2025	M/s Chandel-Ray JV H.No. 16661, Hill View Colony, Dimna, Jamshedpur, East Singhbhum, Jharkhand, Pin-831018

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Improvement of Riding Quality work of Sijulata-Konebera Road (MDR-147) From Km. 0.00 to Km. 11.40 for the year 2018-19	11.40	507.29	3833(S), Dt. 02.07.2018	447.18	04 SBD of 2018-19 Dt. 12.02.2019	56%	250.92	87%	11.06.2019	M/s SKM Infracore Pvt. Ltd, House No. 242, New Colony, Keonjhar, Odisha. Pin-758001.

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Strengthening and Widening/Re-construction Work of Majnaghat (Seraikella-Chaibasa Main Road) to Telaidih (Chaibasa-Rajnagar Main Road) Via Sidadih Road (Total Length 14.08) (Including Construction of Bridges)	14.08	3563.27	5214(S), dt. 14.11.2023	3756.08	01 SBD of 2024-25 Dt. 08.07.2024	6%	200.00	13%	07.10.2025	M/s R.K. Construction Plot No.-9, Bhuiyadih, Po-Agrico, Jamshedpur, Jharkhand

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Strengthening and Widening/Re-construction Work of Hadibhanga (On Kandra to Chowka Main Road)-Dudang-Basvan-Dumra-Manoharpur-Mahatabera-Hudu-Kunamarcha-Janglikash-Hatnada upto Kalajhore Road (Including Construction of Bridges) (Total Length 18.90 Km.)	18.90	5320.07	4925(S), dt. 20.10.2023	5431.15	02 SBD of 2024-25 Dt. 15.07.2024	33%	1810.00	42%	14.11.2025	M/s Leading Construction, 103Purulia Highway, Sakchi, Jamshedpur, Dist-East Singhbhum, Jharkhand

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Widening and Strengthening / Reconstruction work in four lane of Kanderbeda to Domuhani road from km 0.00 to 7.996 (Total Length -7.996 km) for the Year 2023-24	8.00	10106.80	5757(S), dt. 20.12.2023	6725.32	03 SBD of 2024-25 Dt. 25.09.2024	6%	400.00	15%	24.03.2026	M/s Leading Construction, 103Purulia Highway, Sakchi, Jamshedpur, Dist-East Singhbhum, Jharkhand

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	(A) Construction of Bituminous Road from Gayatri Siksha Niketan Road No. 04 to Road No. 19 and East and West Side of Road No. 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16, 17, 18, 19, 21, 22 at Adityapur-2 under AMC (B) Construction of Bituminous Road fromunder area of AMC (Total Length 10.188 Km.) for the year 2024-25	10.19	1212.82	1395(S), dt. 15.03.2024	1134.48	06 SBD of 2024-25 Dt. 14.10.2024	27%	310.80	45%	13.05.2025	NNB Engineers Private Ltd, 1st Floor, Holiday Inn Plaza, Adityapur, Jamshedpur, Dist-Seraikella-Kharsawan, Jharkhand

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	(A).Construction of Bituminous road and rcc drain 1. from lal buiding chowk to gamhariya railway station 2. from lal buiding chowk to Birsa Chowk 3. from kediya petrol pump to jaggnath mandit mosibadi raod under AMC..... area of AMC. (Total Length 6.055 Km.) for the year 2024-25	6.06	1145.58	1407(S), dt. 15.03.2024	1127.79	04 SBD of 2024-25 Dt. 04.10.2024	36%	402.50	63%	03.03.2025	Ray Construction, H.No.-B3 F1A, Green Field, Subhash Colony, Mango, Jamshedpur, Jharkhand

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	(A)Construction of Bituminous road from S Type To Kharkai River in Ward Number 15. under AMC.(B)Construction of Bituminous road from Hari Mandir to H/O Manoj Singh and Vikash Nandan to Santosh in Ward Number 15. under AMC(Total Length - 6.744 Km.)	6.74	1088.59	1398(S), dt. 15.03.2024	1005.02	05 SBD of 2024-25 Dt. 04.10.2024	47%	474.51	93%	03.03.2025	NNB Engineers Private Ltd, 1st Floor, Holiday Inn Plaza, Adityapur, Jamshedpur, Dist- Seraikella-Kharsawan, Jharkhand

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	Strengthening and Widening of Hata-Chaibasa Main Road Govindpur, Ganjiyaghat, Adityapur-Kandra Main Road upto Gamhariya Thana Turn including Bridge Over Kharkai River and Bypass of Dugdha Village, Gengeruli, Kusumbani Village Till Sidadih-Judi (Total Length 27.155 Km.) for the year 2024-25	27.16	8497.89	1293(S), dt. 13.03.2024	5654.56	08 SBD of 2024-25 Dt. 25.03.2025				24.03.2028	Triveni Engicons Pvt. Ltd., 3/6, H.S. Tower, L-Road, Bistupur, Jamshedpur Jharkhand, Pin-831001
16	Improvement of Riding Quality work of Seraikella-Kharsawan Road From Km 0.00 to Km 14.58 MDR-144 (Total Length 14.58 Km) for the year 2024-25	14.58	1403.67	89(S), dt. 09.01.2025							
17	Improvement of Riding Quality work of Adityapur-Kandra-Main Road (Gamharia cinema Hall) to Sapra Via Bhurkadih, Hatiyadih to Bhatiya Toll Bridge Road From Km 0.00 to Km 8.40 (Total Length 8.40 Km) for the year 2024-25	8.40	616.93	91(S), dt. 09.01.2025							
18	Improvement of Riding Quality work of Kandra Khunti Ichagarh From Km 21.10 to Km 30.00 Road (Total Length 8.90 Km) for the year 2025-26	8.90	692.02	1522(S), dt. 15.04.2025							

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
19	Improvement of Riding Quality work of Kandra-Chandil Road From Km 6.00 to Km 12.33 (Total Length 6.33 Km) for the year 2025-26	6.33	895.54	1521(S), dt. 15.04.2025							
20	Improvement of Riding Quality work of Kharsawan-Chakradharpur Road from Km 16.196 to Km 28.525 (Total Length : 12.33 Km) for the year 2025-26	12.33	1235.48	1984(S), dt. 12.05.2025							

20	Seraikella-Kharsawan	264.39	64834.71	50886.31	22710.02
----	----------------------	--------	----------	----------	----------

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Roads-Plan)
State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Chaibasa Div : Chaibasa Name of EE-Sri Raj Ranjan</p>											
1	IRQP Work in Chaibasa Kokcho Bharbharia Road (MDR-175) in Km 0.00 to Km 33.328 under Road Division Chaibasa	33.33	2595.74	1390(S) dt. 21.03.23	2691.54	07 SBD of 2023-24 dated 10.11.23	99.42	2676.08	100%	07.05.2024	M/S R.K. Construction, Plot No.-09 Bhuyandih, P.O- Agrico, Jamshedpur, Dist- East Singhbhum, (Jharkhand) PIN- 831009
2	IRQP Work in Chaibasa Saitwa Road (Length-22.50 Km) under Road Division Chaibasa	22.50	1295.78	463(S) dt. 06.02.23	1347.50	06 SBD of 2023-24 dated 03.11.23	98.48	1327.08	100%	30.04.2024	M/S Chandel Construction, H. No.- 16661, Road No.- 12, Hill View Colony, Dimna, Jamshedpur Dist- East Singhbhum, (Jharkhand)

State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	IRQP work of Chaibasa (Gandhitola Jain Temple) to Airport Road (Total Length-4.20 KM) under Road Division, Chaibasa for the year 2023-24.	4.20	265.82	3750(S) Dt. 03.08.2023	276.70	25 SBD of 2023-24 Dated 25.01.2024	94.73	262.12	100%	24.03.2024	M/S Lahasa & Co. NH-33 near Sahara City, Kumrum Basti, Pardi, Mango Jamshedpur
4	IRQP work of Dhansari-Andhari-Paramsada-Up to odisa Border Road from Km 0.00 to Km 19.40 (Total Length-19.40 KM) Under road Division Chaibasa for the year 2023-24.	19.40	1133.61	37679S) Dt. 03.08.2023	1127.50	04 SBD of 2024-25 04.09.2024	99.04	1116.71	100%	03.02.2025	Kiran Construction and Infrastructure Pvt. Ltd., Jemco Bus Stand, Telco, Jamshedpur
5	IRQP work of Hobalkand to Khairpal Road From Km 0.00 to Km 7.06 under Road Division Chaibasa for the year 2023-24.	7.06	446.91	3751(S) Dt. 03.08.2023	459.64	01 SBD of 2024-25 Dated 9.07.2024	96.53	443.71	100%	8.09.2024	M/s Sapsateee Construction, Prop.- Manoj Kumar Singh, S/o Ram Bilash Singh, H.No-26, Shastri Nagar, Block No-03, Kadma, Jamshedpur

State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	IRQP work of Jhinkpani - Jorapokhar-Silpunji-Thai-Tonto Chowk From Km 0.00 to Km 21.475 (Total Length-21.475 KM) under Road Division Chaibasa for the year 2023-24.	21.48	1240.24	3644(S) 31.07.2023	1292.77	34 SBD of 2023-24 Dated 14.03.2024	99.12	1281.46	100%	13.08.2024	M/S Ray Construction, Flat No.- B-3/F1/A, Subhash Colony, Green Field, Mango, Jamshedpur, (Jharkhand) PIN- 831012
7	IRQP work of Jamdih in KM 33 of Singhpokharia- Jhinkpani-Serengsia-Jagannathpur-Jaintgarh to Hatgamharia NH-75E Via Kendposi railway Station (Total Length-7.68 KM) Under Road Division, Chaibasa for the year 2023-24.	7.68	495.08	3749(S) Dt. 03.08.2023	499.80	30 SBD of 2023-24 Dated 29.02.2024	94.62	472.89	100%	07.05.2024	M/s Sujeet kumar Singh Add:- Qt No-18/1/15, Road No-11, Adityapur-831013
8	IRQP work of Kudahatu Chowk to Usambir (orissa Border) Road from Km 0.00 to Km 18.025 (Total Length-18.025 KM) under Road Division Chaibasa for the year 2023-24.	18.03	1090.08	3768(S) Dt. 03.08.2023	1084.07	07 SBD of 2024-2026 date 27.09.2024	99.71	562.61	100%	26.02.2025	Leading Construction, Prop. Jai Prakash Singh, S/o- Late Shivnath Singh, Add.- 103, Puruliya Highway, Sakchi, Jamshedpur-831001

State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	IRQP work of Tirilbuta Pampara Road (Total Length-5.825 KM) under Road Division Chaibasa for the year 2023-24.	5.83	425.00	3478(S) Dt. 03.08.2023	442.64	16 SBD of 2023-24 Dt 20.12.2023	94.82	419.71	100%	17.02.2024	M/S Ray Construction, Flat No.- B-3/F1/A, Subhash Colony, Green Field, Mango, Jamshedpur, (Jharkhand) PIN-831012
10	IRQP Work in Singhpokharia to Jaitgarh via Siringsia, Jagannathpur Road(MDR-181) from Km 0.00 to 26 Km under Road Division Chaibasa	26.00	1452.36	806(S) dt. 02.03.22	1506.32	02 SBD of 2022-23 dated 15.09.22	98.29	1480.50	100%	14.03.2023	R . K Infracorp Pvt. Ltd. Plot No. 207, Lumbini Enclave opp. Panjagutta,Hyderabad Telangana-500082(India)
10	Chaibasa	165.5	10440.6		10728.5			10042.9			

Circle :- Chaibasa
Div:- Jamshedpur
Name of EE-Sri Dipak Sahay

State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Reconstruction of Kowali-Laylam Ghati to Orissa Boarder Road (Length 6.275 km)	6.28	2056.00	5063(S) Dt. 31.08.2018	1630.15	21 SBD of 2018-19 Dt. 18.01.19	61.19	1257.97	75%	17.10.19	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur

State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	IRQP work of (A) Nh- 33 to big bazar Mango to Nh33 Ganpati engineering via kumrum basti, Chitnyanagar Mango Jamshedpur. (Length- 0.900K.M) (B) Mango Pardih Road to Madhavbag colony Road Jamshedpur (Length- 1.785K.M) (C) Sankosai road no 1 to Road no 5 J.P school Mango Road(West) (Length- 1.25K.M) (D) Ripit colony road (length 2.60 KM) (E) Dimna road to Gokulnagar road (length 1.050 KM) (F) NH-33 to Bajrangnagar , parmashwar colony Road (length 1.10 KM) (G) Puruliya road to road no 14,15,17, Mahal inn to Kapali and Dimna road to Astha space Town road (Length 1.698 KM) . (Total Length -10.383 KM).FY- 2023-24	10.38	977.71	Ltr.No.337 (S), Dt. 25.01.2024	910.26	9 SBD of 2024-25 Dt. 01.10.2024	0.00	907.13	100%	30.04.2025	M/s Chandel Construction, H/No.16661, Road No.12, Hilview Colony, Dimna, Jamshedpur

State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	IRQP/Strengthening Workof :- (i) Baliguma NH-33 to New green city Khariya Basti via Ganga bihar road (L-1.2KM) . (ii) Dimna main road to Gurudwara road Najariya mazar line road (l-1.0KM) . (iii) Post office road (RCD road) Luthy tower to green field colony road (L-0.8KM) .(iv) NH-33 Mangal colony to NH-33 via Shanti bihar (L-1.0KM),(v) Post office road (RCD Road to vastu bihar via Baikunth nagar road (L-1.0KM) .(vi) NH-33 to Ganga vihar road (L-1.2Km) . (vii) Mango bazaar tank road to payal talkies Mango pardih (RCD road) via ulidih road (L-1.3 KM) Total Length 7.5KM	7.50	634.85	Ltr.No. 3963(S) Dt. 20.09.2024	661.25	21 SBD of 2024-25 Dt. 15.10.2024	47.26	300.00	99%	13.03.2025	M/S R.K. Construction, Jamshedpur

State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	IRQP/Strenthening (A) Sankosai Road No.5 to Gudrubasa Dimna Basti, Hayet Basti Road (Length 1.60 km), (B) Baliguma Bagan Area to J.V. Mahto Home Road (Length 1.30 km), (C) Sankosai Road No.05 near Bridge to Kedar Bagan Road (Length 1.65 km) (D) Yashu Bhawan (On Old Purulia Road) to Alibag Colony Road (Length 1.00 km) (E) Mango-Pardih Road No.2 to Road No.07 up to Madina Masjid Road (Length 1.5 km) (F) Mango Dimna Road to Rajendranagar Road (L-1.00 km),and (G) Mango Pardih Road to Ekra Basti Haldhar Mahto Colony Road (L-1.140 km) (TotalLength9.91Km)	9.91	914.37	Ltr.No.470 (S), Dt. 02.02.2024	919.93	23 SBD of 2024-25 Dt. 15.10.2024	100.40	918.00	100%	13.06.2025	M/s Sujit Kr. Singh, Adityapur, Saraikela-Kharsawan

State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	IRQP work of Haldipokhar-Kowali (MDR-166) Road (Length 12.00km) for the year - 2023-24	12.00	687.23	Ltr.No. 1416(S) Dt. 15.03.2024	712.88	13 SBD of 2024-25 Dt. 14.10.2024	100.00	708.30	100%	13.04.2025	M/s Chandel Construction, H/No.16661, Road No.12, Hilview Colony, Dimna, Jamshedpur
6	IRQP WORK OF SURDA CROSSING TO NH-33 ROAD (LENGTH -6.00KM) FOR THE YEAR 2024-25	6.00	410.16	Ltr.No. 3748(S) Dt. 10.09.2024	426.77	25 SBD of 2024-25 Dt. 15.10.2024	97.52	400.00	100%	13.02.2025	M/s Sujit Kr. Singh, Adityapur, Saraikela-Kharsawan

State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	IRQP/Strenthening (A) Tata Timken Main Road to Babuduh Basti Road Bhuiyandih Park to Main Road (Kali Mandir, Bhuiyandih Nirmal Nagar Road and Cross Road, Babudih Main Road to Jharna ghat Road (Length 4.0 km ,and (B) Birsa Nagar Thana Main Road (Ganesh Sweets) to Ice Cream Factory Siddhu Kanhu Main Road and Link Road, Ganesh Sweets to Birsa Nagar Zone 8 Hari Mandir, Sarna Puja Asthal and Link Road, Kali Mandir to Zone No.6 up to Culvert Road (Length 4.00 km)Total(length8.0km)	8.00	888.05	Ltr.No.469(S), Dt. 02.02.2024	930.17	02 SBD of 2024-25 Dt. 22.07.2024	102.32	908.64	100%	21.02.2025	Leading Construction , 103 Purulia Highway, Sakchi, Jamshedpur

State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	IRQP/ Strenthening"A" work of Baridih Basti mira path, Subhash path, TOP path , Naga baba mandir path , Bagunnagar bugunhatu Puliya path , dinkar path , Vidyapati nagar , Gandhi path, Mahavir path , Gautam path , bari path , mandir path ,khaa path . (L-6.25 KM)"B"Jemko Basti Mishra bagaan road no-1,2,3,4 road, Lakshminagar main road to Football ground-Bajrangi bagaan - Hanumaan mandir road (upto main road) ,Manifit lakri taal Sukhi colony to Manifit company main road , Aazad basti Shiv mandir to Belgaddha main road. (L-4.4 KM) "C" Golmuri Vijaynagar to Aakash deep plaza via Agrico wall road (L-1.5 KM) Total length(12.15 km) (FY-2023-24	12.15	703.24	Ltr.No.336 (S), Dt. 25.01.2024	734.32	01 SBD of 2024-25 Dt. 22.07.2024	103.06	724.73	100%	21.02.2025	Leading Construction , 103 Purulia Highway, Sakchi, Jamshedpur

State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	(A) Marine Drive to Rankini Mandir Road Via Anil Sur Path-Ulian Chowk and Green Park Road D Road Kadma, (B) Marine Drive (Sati Ghat) Ulian Chowk Road ,oa (C) Marine Drive to Ramnagar Park-Nirmal Mahto Stadium-Sonari Airport to Rankini Mandir Road and Link Road (Total Length 10.00 km) (Improvement of Riding Quality)	10.00	1048.92	Ltr.No.5065 (S), Dt. 01.11.2023	1097.57	41 SBD of 2023-24 Dt. 20.02.2024	101.28	1062.39	100%	19.08.2024	Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur
10	I.R.Q.P. work of Hata-Musabani Road (MDR-172) (Total Length-44.30 km)	44.30	2700.09	Letter No.2724(S) , Dt. 26.07.2022	3243.31	07 SBD of 2023-24 Dt. 03.08.2023	113.44	3063.00	100%	02.08.2024	Triveni Engicon Pvt. Ltd. 3/6 H.S. Tower, L-Road, Bistupur, Jamshedpur
11	IRQP STRENGTHENING WORK OF POTKA-KUDADA ROAD LENGTH - 11.50 KM FOR THE YEAR 2023-24	11.50	883.46	Ltr.No.1336 (S), Dt. 18.03.2023	915.82	45 SBD of 2023-24 09.03.2024	98.91	873.80	100%	08.08.2024	M/s Chandel Construction, H/No.16661, Road No.12, Hilview Colony, Dimna, Jamshedpur

State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	IRQP/ I Strengthening work of part (i) (a) Mango Suman hotel to Anand Vihar colony (L-1.523 KM), (b) Bada Hanuman Mandir to Dipasai High mast (L-0.850 KM), (c) NH 33 Hanuman Mandir to JKS society (L-1.30 KM), (d) Jawahar nagar road no 14 and cross road no 13 to gudrubasa Dimna road (L-1.30 Km), (e) Old Purulia road no 02 to road no 07 (L-0.85 KM), (f) Road No. 10 (West) Old Puruli Road to Azad Basti Main Road via Jakir Nagar (L-2.475 KM) and part (ii) (a) Mango road no. 17 to National committee Babangora chowk and Green valley road (L-1.25 KM), (b) Mango-Pardih road no 17 to Kuli road (L-1.55 KM), (c) Old purulia road to Seraikela-Kharsawan boarder road (L-1.184 KM), (d) Azad nagar Babangora chowk and periferal idgah road no 13	14.88	822.53	805 (S) Dt. 02.03.2022	847.87	02 SBD of 2022-23 17.10.2022	83.42	686.15	100%	16.01.2023	M/S K.K. Builders Pvt. Ltd., New Kalimati Road, Sakchi, Jamshedpur

State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	I.R.Q.P. work in Barabhum-Bandoyan Road (MDR-165) Total Length 10.650 km	10.65	847.27	4437(s) Dt. 06.12.2022	759.22	04SBD of 2023-24 dt. 26.06.2023	89.61	759.22	100%	25-10-23	Leading Construction
14	IRQP work of Asanbani-Patamda Road in 0.00 to 21.10 km	21.10	1642.31	Letter No.61(S), Dt. 06.01.2023	1388.39	06.06.2023 01 SBD of 2023-24	84.54	1388.39	100%	05-12-23	Leading Construction
15	I.R.Q.P. Work in Patamda-Boram-Raghunathpur Road (MDR -250) Total Length 24.368 km	24.37	1222.46	Letter No.4450(S), Dt. 06.12.2022	1079.19	03SBD of 2023-24 dt. 26.06.2023	87.54	1070.19	100%	25.12.2023	Leading Construction

State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	(i) IRQP work of Birsanagar jon no -2 Dipa toli main road to Jon-3 Talab Road via pankaj store ,Kailash path Road . (L-4.0 KM). (ii) Bagunhatu chowk to River bank sauchalaya , Bagunhatu road no 1,2,3,4,5 Road . (L-3.1KM) and (iii) Barmamines Laal baba foundry to main road ,main road to east plant basti Surya mandir road & Link road (L-1.0 KM) Total Length - 8.10 KM ,of the Jamshedpur town .Under RCD road Division Jamshedpur for the year 2022-23	8.10	827.67	Ltr.No. 1488(S), Dt. 27.03.2023	748.55	06 SBD of 2023-24 Dt. 02.08.2023	90.32	747.52	100%	01.12.2023	Leading Construction , 103 Purulia Highway, Sakchi, Jamshedpur

State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
17	(i) IRQP/ Strengthening work of Bagun nagar nasha mukti kendra to Bajrang chowk, Bagun nagar TOP to culvert and link road, Jojobeda Krishnanagar road. (L-1.7KM) (ii) IRQP work of Birsanagar Laal tand to Sundeey market to Shishu mandir Road, Titenik to Sundeey market road . (L-2.65KM) (iii) IRQP work of Carraige colony road to Hundai show room , muslim tola road & Link road , Mandir to Lakshminagar football ground & Periferal connecting road, Manifit chhat ghat to Gwala basti park to Nildih main road. (L-4.1KM) Total Length 8.450 KM of the Jamshedpur town. Under RCD Road Division Jamshedpur for the year 2022-23	8.45	874.90	Ltr.No. 1489(S), Dt. 27.03.2023	787.41	05 SBD of 2023-24 Dt. 02.08.2023	89.82	785.85	100%	01.12.2023	Leading Construction

State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
18	Dhalbhumgarh Airport Approach Road (Length: 3.67 K.M.)	3.67	1282.95	3687(S) Dt. 24.07.2019	799.52	53 SBD of 2019-20Dt. 31.12.2019	15.47	198.41	100%	30.06.2020	Leading Construction
19	WIDENING AND STRENGTHENING OF DIMNA MAIN ROAD TO DPS SCHOOL & NH-33 (Length 4.730km) for the Year 2017-18	4.73	818.69	6232 (S) Dt. 27.11.2017	794.72	03 SBD of 2018-19 Dt. 21.05.2018	61.67	504.90	100%	20.11.2018	Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur
20	Widening, Strengthening / Reconstruction of Bhadudih(Bonta)-Satnala-Bodam-Madhapur(west Bengal Border) Road . Total length - 19.09 KM	19.09	6218.43	Letter No. 1475(S) Dt. 10.03.2017	4595.23	21SBD of 2017-18 Dt. 29.01.2018	100.00	6218.43	95%	28.07.19	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur.
21	IRQP/ WORK OF JADUGODA – SUNDARNAGAR ROAD (LENGTH -19.075KM) FOR THE YEAR 2023-24	19.08	1415.68	Ltr.No.4994 (S) Dt. 27.10.2023	1468.88	48 SBD of 2023-24 Dt. 15.03.2024	97.83	1385.00	100%	14.09.2024	Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur

State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
22	Name of Work : (A) Birsanagar Sadhu dera to Sishu Mandir Road, 10 Bed hospital to Chinmaya School Road, Jhanda Chowk to Hanuman Mandir Road, Birsandar 1B Samudaik Bhawan to Main Road, Eden School Main Road to Birsanagar Zone 1B Main Road & Road No.11 (Length - 4.6km) (B) Birsanagar Laal Tand to Kali Mandir (Om Nagar Main Road), Hari Mandir to Kargil Chowk Road, Moharda Arjun Colony to Main Road (Length-2.5 km), (C) Birsanagar Zone No.9 to Zone No.11 upto Netaji Sporting Club, Birsanagar Sunday Market to Zone No.5 Tuta diwal to gitti machine-C2 Talab-Mother Teresha Path upto Zone No.6 Main Road (Length -6.0 km) ,oa (D) Birsanagar Zone No.3 Rajkiya Parhmik Vidyalay to Zone	15.60	962.78	Ltr.No.5001 (S), Dt. 27.10.2023	1004.99	44 SBD of 2023-24 Dt. 01.03.2024	101.35	975.79	100%	31.08.2024	M/s Sujit Kr. Singh, Adityapur, Saraikela-Kharsawan

State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
23	IRQP OF DHALBHUMGARH - CHAKULIA - BEND ROAD FOR YEAR 2021-22. (Length: 27.896 K.M.)	27.90	1800.13	letter no.50(S), Dt. 07.01.2022	1879.91	01SBD of 2022-23 Dt. 27.09.2022	105.66	1902.00	100%	26.03.2023	G & P Enterprises, Kanke Road, Lake Avenue, Near Reliance Mart, P.O. Jawahar Nagar, Kanke Road, Morahbadi, Ranchi
24	Consultancy Services for carrying out Road Safety Audit of selected stretch (es)/ Road of State Highways/MDR/ODR under Road Circle, Chaibasa in the state of Jharkahnd (EPC Mode) RFP	315.63	104.50	Ltr. No.54(S) Dt. 07.01.2022	19.73	40 F2 of 2023-24 Dt. 15.02.2024	26551.26	27745.80	100%	14.05.2024	Cube Engitech Consultant Pvt. Ltd., Ranchi
24	Jamshedpur	631.3	30744.39		28356.05			55491.60			

Circle : Chaibasa

Div : Manoharpur

Name of EE-Sri Raghubansh Choudhary

State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening & Strengthening / Reconstruction of Banjhikusum - Toklo Road.	22.32	5828.69	10.03.2017 1472(S)	5176.45	17.08.2017 04 SBD/2017- 18	91%	5337.24	100.00	16.02.2019	M/s SKM Infraventure Pvt. Ltd., Keonjhar, odisha.
1	Manoharpur	22.32	5828.69		5176.45			5337.24			

Circle : Chaibasa

Div : Seraikela-Kharsawan

Name of EE-Sri Genesh Ram Hembrom

0	Seraikella-Kharsawan	0.00	0.00		0.00			0.00			
---	----------------------	------	------	--	------	--	--	------	--	--	--

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Bridges-Plan)
State Plan Bridge Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Chaibasa Div : Chaibasa Name of EE-Sri Raj Ranjan											
1	<p>पथ प्रमंडल, चाईबासा अन्तर्गत (A) चाईबासा-सैतवा पथ के चैनेज 18+727 कि०मी० में अवस्थित लोकल नाला (B) चाईबासा-सैतवा पथ के चैनेज 21+335 कि०मी० में अवस्थित लोकल नाला (C) हाटगम्हारिया-बेनीसागर पथ भाया मझगाँव पथ के चैनेज 26+600 कि०मी० में अवस्थित लोकल नाला (D) हाटगम्हारिया-बेनीसागर पथ भाया मझगाँव पथ के चैनेज 31+900 कि०मी० में अवस्थित लोकल नाला पर उच्चस्तरीय पुल निर्माण कार्य।</p>	65.40	779.46	Lt No. 460(S), dt. 06.02.2023	732.15	35 SBD of 2023-24 Dated 14.03.2024	48.53	355.30	55%	13.05.2025	Arun Kumar, Add:- Biraj, P.O. Salaiya, P.S. Suhail, Gaya, Bihar-824210

State Plan Bridge Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	पथ प्रमंडल, चाईबासा अन्तर्गत (A) सिंहपोखारिया से जैतगढ़ भाया सिरिंगसिया-जगन्नाथपुर पथ के चैनेज 18+200 कि०मी० एवं चैनेज 34+500 कि०मी० में अवस्थित लोकल नालों पर उच्चस्तरीय सेतु निर्माण कार्य।	62.40	694.37	Lt No. 462(S), dt. 06.02.2023	680.26	36 SBD of 2023-24 Dated 14.03.2024				13.11.2025	Reyasat Nawaz Khan, Add:- Khata No-1, Plot No-102, P.S- Pratappur Chatra, Chorighat Chatra, Jharkhand-825404

2 Chaibasa

127.8

1473.83

1412.41

355.30

Circle :- Chaibasa

Div:- Jamshedpur

Name of EE-Sri Dipak Sahay

1	Construction of Nine (09) Numbers of H.L. Bridges at Different Chainages of Kowali-Dumaria Road for the year 2024-25		1620.36	Ltr.No. 3786(S), Dt. 12.09.2024	1665.36	01 SBD of 2025-26 dt. 25.04.2025	0.00			24.10.2026	JKA Associates Pvt. Ltd, Sector 21, Panchkula-134112, Haryana.
---	--	--	---------	---------------------------------	---------	----------------------------------	------	--	--	------------	--

State Plan Bridge Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	RECONSTRUCTION OF APPROACH ROAD AND FOUR LANE BRIDGE OVER SWARNREKHA RIVER AT 2ND KM OF BHUIYADIH LITTI CHOWK TO BHILAI PAHARI (NH -43) (LENGTH 3.681 KM)- 2024-	3.68	7777.44	Ltr.No. 1425(S), Dt. 16.03.2024	3991.73	11 SBD 2024-25, Dt. 05.10.2024	0.00			04.10.2026	M/s Satish Prasad, Viswanth Apratment, Devi Mandap Road, Ratu Road, Ranchi, Hesarl, Jharkhand
3	Construction of H.L. Bridge over Satgudum River at Bagudiya Panchayat Narsinghpur tola, Dumkakochoa in Galudih (On NH 18) to Asanpani West Bangal boarder Road via Duarsini at Ghatshila Block (Total Length 885m)	0.89	1005.73	Ltr.No. 3964(S), Dt. 20.09.2024	919.53	35 SBD of 2024-25 Dt 16.01.2025	0.00			15.07.2026	M/S MAA GAYATRI BUILDERS, VILLAGE - DARJIYA, PO : ROHILA, PS - BISHUNPURA GARHWA. JHARKHAND -822128
4	Construction of Box Bridge of Tata Nagar Railway Station to Barodaghat at Chainage 3km Road Under Road Division, Jamshedpur	3.00	469.58	Ltr.No. 3962(S), Dt. 20.09.2024	394.06	40 SBD of 2024-25 Dt. 18.02.2025	13.56		22%	17.02.2026	M/S Raj Yadav ,Resident at Manoharpur ,district West Singhbhum

State Plan Bridge Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Balance work for Construction of HL Bridge over Swaranrekha River in 3rd km of Pipla more(NH-33) to Anna Chowk Road Via Gorabanda -Govindpur in Year 2017-18		1366.88	4605(S) Dt. 09.08.2017	1201.28	19.09.2024 06 SBD of 2024-2025	10.97		30%	18.12.2025	M/S SUJEET KUMAR SINGH, Q No.-18/1-5, Road No - 11, Adityapur, Seraikella-Kharsawan, Jharkhand
6	Construction of H.L. Bridge over Swarnrekha River in Sakchi to Mango Road including construction of Elevated Approaches towards Mango and Azad Basti in East Singhbhum District in the State of Jharkhand (Design Length = 2.8K.M) (EPC Mode)	2.80	46100.03	Ltr.No.4131(S), Dt. 14.11.2022	25200.00	46 EPC 2023-24, Dt. 15.03.2024	33.47	8434.67	40	14.09.2025	DRAIPL (90%) M/s Dineshchandra R Agarwal Infracon Pvt. Ltd., The Grand Mall, S.M. Road, Opposite State Bank Zonal Office, Ambawadi, Ahmedabad - EVRASCON (10%) (AZ1006 Gurban Khalilov 8 Baku City, Azerbaijan (JV)

State Plan Bridge Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Construction of high level Bridge at 29th km over bara nala in Baliguma Sukhna basti (Barhi - Jamshedpur- Bahragora) road (Span 3x10.6 M) for the year 2023-24		332.49	Ltr.No.3861(S), Dt.10.08.2023	350.06	47 SBD of 2023-24 Dt. 15.03.2024	50.96	169.45	55	14.03.2025	M/s Sapsatee Construction, H.No.26, Shastri Nagar , Block No.03, Kadma, Jamshedpur
8	(A) Construction of H.L. Bridge on Local Nala of Potka-Kudada Road at Ch. 10+400km, (B) Construction of H.L. Bridge on Local Nala of Begnadih-Potka Road at Ch. 5+852 km for the year 2022-23		611.01	Ltr.No.459(S) , Dt. 06.02.2023	595.69	Ltr.NO. 1853(Encl.) , Dt. 10.11.2023 25SBD of 2023-24, Dt. 28.11.2023	30.28	185.00	34	27.08.2024	M/S MAA GAYATRI BUILDERS, VILLAGE - DARJIYA, PO : ROHILA, PS - BISHUNPURA GARHWA. JHARKHAND -822128
8	Jamshedpur		59283.51	0.00	34317.70	0.00		8789.12			

Circle : Chaibasa

Div : Manoharpur

Name of EE-Sri Raghubansh Choudhary

1	Construction of H.L. R.C.C. Bridge over Local Nala in 37th k.m. of Manjhgaon-Jainthgarh-Noamundi Road (MDR-184)		359.06	06.01.2023 57 (S)	362.81	01.11.2023 01 SBD/2023-24	58%	211.53	60%	30.04.2025	M/s Maa Gayatri Builders Vill- Darjiya, P.O. Rohila Dist- Garhwa
1	Manoharpur	0.00	359.06		362.81			211.53			

State Plan Bridge Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Chaibasa
Div : Seraikela-Kharsawan
Name of EE-Sri Genesh Ram Hembrom**

1	Construction of High level RCC Bridge over SANJAY RIVER in 7th K.M of SERAIKELLA-KHARSAWAN Road for the year 2012-13	120.0	1219.12	2929(S), Dt. 13.06.2023	818.63	02 SBD of 2013-14 Dt. 21.05.2013	75%	766.43	90%	20.11.2014	M/s Satyam Builders, Amla Tola, Chaibasa Dist-West Singhbhum
2	Remaining Work in Construction of High level Bridge (Including Approach Road) over SANJAY RIVER at 7th Km. of SERAIKELLA-KHARSAWAN Road (MDR-144) for the year 2024-25				589.62	07 SBD of 2024-25 Dt. 12.03.2025				11.08.2025	Mritunjay Kumar Ram Nagar Road, Chirayantar, Patna, Bihar, Pin-800001

State Plan Bridge Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Constructoin of High Level Bridge Over Sona River at 8th Km. of Sini Bazar to Kharsawan Road (Including Approach Road)		479.42	2686(S), Dt. 30.05.2019	442.94	01 SBD of 2019-20 Dt. 24.10.2019			10%	23.10.2021	Pintu Engineering Construction Pvt. Ltd., Address-Dalmia House, Road No.-06, Seraikella, Dist-Seraikella-Kharsawan,
4	Construction of High Level Bridge Over Bobonga River at Ch. 12.638th Km. of Rajnagar-Jugsalai Road (Including Approach Road)	32.40	481.51	3926(S), Dt. 05.10.2021	398.25	06 SBD of 2023-24 Dt. 12.02.2024	19%	75.06	26%	11.02.2025	M/s Leading Construction, 103Purulia Highway, Sakchi, Jamshedpur, Dist-East Singhbhum, Jharkhand
4	Seraikella-Kharsawan		2180.05		2249.44			841.48			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Bridges-Plan)
State Plan Bridge Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Chaibasa Div : Chaibasa Name of EE-Sri Raj Ranjan											
1	Construction of High level Bridge in Asura to Balandia Road at CH - 14.85KM(2X16.0m)	33.24	148.16	7438(S) 15.10.12	378.81	19SBD 13-14 13.11.13			100	12.11.14	M/S Seth Kumar
	Construction of High level Bridge in Hatgamharia-Benisagar Road at CH- 23.015 KM(3X16.0m)	49.84	187.16	1410(S) 22.02.13					100		M/S Seth Kumar
1	Chaibasa	83.08	335.32		378.81			0.00			

Circle :- Chaibasa
Div:- Jamshedpur
Name of EE-Sri Dipak Sahay

State Plan Bridge Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	CONSTRUCTION OF HL R.C.C BRIDGE IN MUSABANI-DUMARIA-ASTAKOWALI UP TO ORRISA BORDER. (19 NO BRIDGE) Ch.5.654, 7.358, 7.655, 9.413, 10.292, 12.710, 15.323, 17.093, 23.938, 24.310, 24.401, 32.650, 35.430, 34.146, 37.392, 38.258, 41.004, 42.011 & 43.927	0.65	3993.31	Letter No. 4265(S) Dt. 13.07.2016	4210.71	08.05.2017 & 22.03.2022 2 01 SBD of 2017-18	106.84	4266.50	100%	31.03.2022	TRIVENI ENGICONS PRIVATE LIMITED, Add.- 3/6, H.S. Tower, L Road, Bistupur, Jamshedpur.
2	Construction of approach of proposed ROB No.26B at km 251/13-15 lieu of Level crossing no.141/Spl. Class at km 251/3-5 between Tata-Aditaypur stn. Under CKP railway division in S.E. Railway in Year 2017-18 Under Road Division, Jamshedpur	0.25	4404.95	Letter No. 2891(S) Dt. 21.09.2021 R/E Rs.	1829.12	14 SBD 2018-19, Dt. 11.10.2018	76.58	3373.52	100	31.12.2022	TRIVENI ENGICONS PRIVATE LIMITED, Add.- 3/6, H.S. Tower, L Road, Bistupur, Jamshedpur.
2	Jamshedpur	0.90	8398.26		6039.83			7640.02			

Circle : Chaibasa
Div : Manoharpur
Name of EE-Sri Raghubansh Choudhary

NIL

State Plan Bridge Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
0	Manoharpur	0.00	0.00		0.00			0.00			

Circle : Chaibasa
Div : Seraikela-Kharsawan
Name of EE-Sri Genesh Ram Hembrom

NIL

0	Seraikella-Kharsawan	0.00	0.00		0.00			0.00			
---	----------------------	------	------	--	------	--	--	------	--	--	--

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Chaibasa Div : Chaibasa Name of EE-Sri Raj Ranjan											
Spill Over Taken in 2025-26 (Non-Plan Scheme 2024-25)											
1	Ordinary Repair/Traffic Restoration work of Asura (PWD) Road to Kumardungi via Balandia Road MDR(183) in 12P, 13P, 14P, 15P, 16P, 17P, 18P, 19P, 20P, 21P, 22P, 23P, 24P and 25P under Road Division, Chaibasa for the year 2024-25.		196.00	Lt. No. 3897(S) Dt. 19.09.2024	189.30	18,F2 of 2024-25 dt-10.10.2024	104.39	55.15	100	09.01.2025	M/S Chandra Prakesh
2	New Construction/Renovation of Inspection Bungalow under Road Division, Chaibasa for the year 2024-25		200.00	Lt. No. 3897(S) Dt. 19.09.2024	144.89	29,F2 of 2024-25 dt-24.03.2025			5	23.09.2025	Anand Construction
2	Chaibasa Spill-Non plan - Vivekadhin 24-2	0.00	396.00	0.00	334.20		104.39				

Circle : Chaibasa
Div : Jamshedpur
Name of EE-Sri Dipak Sahay

Spill Over 2025-26

1	धालभूमगढ़ चाकुलिया बेन्द पथ के चाकुलिया बाजार भाग (बिरसा चौक) में सड़क सुरक्षा एवं जल निकासी हेतु नाली निर्माण ।		115.00	Ltr.No.226(S) Dt. 25.01.2022	114.23	29F2 2021-22 Dt. 30.03.2022	50.00		91%	13.05.22	Manoj Kumar Agarwal, H.No.60, Purana Bazar, Near Hanuman Mandir, P.O.+P.S. Chakulia, East Singhbhum
2	ORDINARY REPAIR WORK OF KOKPADA-BALIDUMA ROAD		10.00	Letter No.4009(S), Dt. 18.08.2023	9.84	22 F2 of 2023-24 Dt. 08.11.2023	0.00		100%	08.11.2023 07.12.2023	Prem Kumar, Mouza Tranga P.o.+P.s-Chakulia East Singhbhum, Jharkhand - 832301
3	CONSTRUCTIO AND REPAIRING WORK OF KERUKOCHA (NH-33) TO BENGAL BORDER VIA BIRSA CHOUK SIMDIH SHANTINAGAR ROAD IN 18TH KM.		10.00	Letter No.4009(S), Dt. 18.08.2023	8.93	23 F2 OF 2023-24 Dt. 08.11.2023	0.00		100%	08.11.2023 07.12.2023	Prem Kumar, Mouza Tranga P.o.+P.s-Chakulia East Singhbhum, Jharkhand - 832301

State Non-Plan Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme		Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name	Length (KM)	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	CONSTRUCTION OF RETAINING WALL - 2.0m HIGH ABOVE G.L. IN 2nd KM OF BEGNADIH POTKA ROAD	80m	25.00	Letter No.3897(S), Dt. 19.09.2024	16.49	18 F2 of 2024-25 Dt. 15.10.2024	0.00	0.00	100%	14.10.2024 13.01.2025	Ranvijay Uday Infrastructure Private Limited, Ranibag Colony, Tetri Namkum, Ranchi, Jharkhand 834010
5	ORDINARY REPAIR OF BRIDGE IN SURDA CROSSING ROAD	120 m	25.00	Letter No.3897(S), Dt. 19.09.2024	18.22	19 F2 of 2024-25 Dt. 15.10.2024	0.00	0.00	100%	14.10.2024 13.01.2025	Ranvijay Uday Infrastructure Private Limited, Ranibag Colony, Tetri Namkum, Ranchi, Jharkhand 834010
6	Ordinary repair work of NH-33 to Galudih Bazaar Road (Length-2.125 KM) . Under NON PLAN FY-2024-25	2.13	10.00	Letter No.3897(S), Dt. 19.09.2024	8.93	27 F2 of 2024-25 Dt. 03.12.2024	0.00	0.00	100%	14.10.2024 13.01.2025	Abhay Enterprises, Near 4th Fhase, H. No. 11/26, Sidhu Kanhu Basti, Panchwati Nagar, Sonari, East Sinhbhum, Jharkhand
7	Ordinary repair work of Dhalbhumgarh link road (Length-1.2 KM) . Under NON PLAN FY-2024-25	1.20	10.00	Letter No.3897(S), Dt. 19.09.2024	8.98	29 F2 of 2024-25 Dt. 06.12.2024	0.00	0.00	10%	14.10.2024 13.01.2025	M/s Urmila Construction & Associate, Astha Sai City, Kritika Block, 4/4, Dimana Road Mango, Near Moon City, Rajiv Path, Mango, Ulidih, Jamshedpur
8	ORDINARY REPAIR WORK OF INSPECTION BUNGLOW, NEAR B-ROAD CHAMARIYA GUEST HOUSE UNDER ROAD SUB - DIVISION OFFICE JAMSHEDPUR IN THE YEAR 2024-25		15.00	Letter No.3897(S), Dt. 19.09.2024	12.90	14 F2 of 2024-25 Dt. 14.10.2024	0.00	0.00	100%	14.10.2024 13.01.2025	Shrinika Sai Enterprises, House No.14, Sai Niwas, Vivek Nagar, Road No.3, Chhotagovindpur, Jamshedpur East Sinhbhum 831015
9	Construction of 2m Height Guard wall in Sidhu Kanhu chowk to Dimna lake Road under RCD Road Division Jamshedpur		180.00	Letter No.3897(S), Dt. 19.09.2024	145.34	17 F2 of 2024-25 Dt. 14.10.2024	127.62	0.00	70%	14.10.2024 13.01.2025	M/S BALA PRASAD DUBEY, 58 Block, Teachers Colony, Bhalubasa, Jamshedpur, Jharkhand
9	Jamshedpur Non Plan	3.33	400.00		343.86		177.62				
9	Jamshedpur NP, SO	3.33	400.00		343.86		177.62				

Circle : Chaibasa

Div : Manoharpur

Name of EE-Sri Raghubansh Choudhary

1	Surface renewal of Baraiburu (Hathi Chowk) MDR-187 in k.m. 3rd, 5th, 6th and 7th under Non Plan for the year 2023-24		100.00	lt.4009 (s) dt. 18.08.2023	92.44	01 F2/2024-25 12.06.2024	0.00			11.09.2024	Pankaj Kumar Singh, Ranchi
---	--	--	--------	----------------------------	-------	--------------------------	------	--	--	------------	----------------------------

State Non-Plan Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of drain at 3rd k.m. chainage (2.400 k.m. to 2.600 k.m) and repairing of parapets of 8 nos. old culvert and Bridges of Chakradharpur-		25.00	lt.3897 (s) dt. 19.09.2024	24.90	08 F2/2024-25 21.12.2024	18.00	72%	100.00	20.03.2025	Aniket Yadav, At+P.O – Manoharpur, Dist- Wesh Singhbhum
3	Construction of triple cell box culvert (3x2x2 m) with diversion in k.m. 2+300 m of Chakradharpur-Toklo-Kuchai Road for the year		70.00	lt.3897 (s) dt. 19.09.2024	58.69	09 F2/2024-25 13.02.2025			50.00	12.08.2025	Apkritmy Pvt. Ltd., At- Flat No.- A4/2C, Sail City, Dhurwa, Ranchi Dharwa,
4	Constructions of Retaining Wall in k.m. 9th (Chainage k.m. 8.630 to 9.00 k.m) of Undhan-Dhanapali-Gopipur-Baranga Raod.			lt.3897 (s) dt. 19.09.2024	69.12	14 F2/2024-25 29.03.2025			55.00	28.06.2025	Aniket Yadav, At+P.O – Manoharpur, Dist- West Singhbhum
4	Manoharpur	0.00	195.00		245.14		18.00				

Circle : Chaibasa

Div : Seraikella-Kharsawan

Name of EE-Sri Genesh Ram Hembrom

SPILL OVER

1	Ordinary Repair work in Seraikella-Stadium Road from Km. 0.00 to Km. 0.720 under Non- Plan Head for the year 2023-24	0.72	10.00	113(S)A, Dt <u>03.07.2023</u> 2426(S), Dt. 24.06.2025	10.00	28 F2 of 2023-24 29.01.2024			68%	28.03.2024	M/S MAA CONSTRUCTION, SHISHU MANDIR COLONY, WARD NO. 08, SERAIKELLA, DIST-SERAIKELLA- KHARSAWAN, JHARKHAND
2	Ordinary Repair work in Dalma Hill Top Road from Km. 0.00 to Km. 06.339 Under Non Plan Head for the Year 2024-25	6.34	35.00	3897(S) <u>Dt. 19.09.2024</u> 2426(S), Dt. 24.06.2025	30.31	09 F2 of 2024-25 Dt. 14.10.2024			100%	13.01.2025	MAA CONSTRUCTION Berasi Sirum, Nimdih, Dist- Seraikella-Kharsawan, Jharkhand, Pin-832403
3	House Keeping Work in Daily Basis Salary Employee for Inspection Bunglow Kharsawan under Non Plan Head for the year 2024-25		10.00	3897(S) <u>Dt. 19.09.2024</u> 2426(S), Dt. 24.06.2025	7.42	14 F2 of 2024-25 Dt. 16.12.2024	2.30	31%	35%	15.12.2025	JAI MATA DI ASSOCIATES jail road, po+ps-seraikella, DIST SERAIKELLA-KHARSAWAN, PIN- 833219
4	500m Crash Barrier Work in Km. 04th, 6th and Km. 08th of Kharsawan-Kuchai-Dalbhanga Road under Non Plan Head for the year 2024-25		20.00	3897(S) <u>Dt. 19.09.2024</u> 2426(S), Dt. 24.06.2025	16.04	24 F2 of 2024-25 Dt. 24.01.2025			100%	23.03.2025	Ranvijay Uday Infrastructure Pvt. Ltd. Ranibag Colony, Tetri, Namkum, Ranchi
5	50m RCC Guardwall in 1st Km. of Kharsawan Town Road under Non Plan Head for the year 2024-25		17.00	3897(S) <u>Dt. 19.09.2024</u> 2426(S), Dt. 24.06.2025	13.70	17 F2 of 2024-25 Dt. 27.12.2024				26.03.2025	Praveen Singh Thakur, Kharsawan, Dist-Seraikella- Kharsawan, Jharkhand
6	Ordinary Repair work in Seraikella Stadium Main Road to Main Gate of Birsa Munda Stadium Road from Km. 0.00 to Km. 0.180 Under Non Plan Head for the Year 2024-25	0.18	10.00	3897(S) <u>Dt. 19.09.2024</u> 2426(S), Dt. 24.06.2025	10.00	20 F2 of 2024-25 Dt. 04.01.2025			68%	03.04.2025	MAA CONSTRUCTION Berasi Sirum, Nimdih, Dist- Seraikella-Kharsawan, Jharkhand, Pin-832403
6	Seraikela-Kharsawan Spill Over		102.00		87.47		2.30				
6	Seraikela-Kharsawan NP, SP		102.00		87.47		2.30				

State Non-Plan Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12