

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-Plan)
State Plan Road Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle :- Dumka Div :- Dumka Name of EE-Sri Harendra Kumar Singh											
1	Reconstruction and Widening/Strengthening of Road from Nonihathwari Bridge-Sitphari (on Sitphari-Sigri-Harko PWD Road) Road (Total Length – 7.550 Km) for the year 2022-23. and Link Road - 3.40 Km (Revised) Total = 10.95 KM	10.95	3706.02	Joint Secretary, Jharkhand, Ranchi letter No. 1302(S) Date 31.03.2022	2490.90	21.10.2022 19(SBD)/ 2022-23 agreement Value - 2035.634 Variation Value - 455.264 (CE It 1059 dt-16.06.23) Total Value - 2490.899	78.18	2920.54	M/S BALMUKUND JHA & RAMJEE SINGH CONSTRUCTION PVT LTD (JV), Rasikpur, Near Basic School, Dumka	94%	20.06.2023
2	Widening and Strengthening/Reconstruction work of Dumka City Roads (Dumka West) its (i) Vijaypur to Muktidham Road Via SSB Camp (Length-0.916 Km) (ii) Dudhani to National School Road Via Bara Talab (Length-0.502 Km) (iii) Digghi to Kodaoguiya Road (Length-2.703 Km) and (iv) Mahudangal to Hizla via Water Supply Plant (Length-2.550 Km) (Total Length-6.341 Km) for the year 2022-23.	6.34	1303.81	Joint Secretary, Jharkhand, Ranchi letter No.1334(S) Date 18.03.2023	1081.13	10.08.2023 26(SBD)/2023-24	81.579	881.97	M/s Sakshi Enterprises, Sakshi Palace, Near Bhojpur Hotel, Thana Road, Dumka	95%	09.01.2024
3	Widening and Strengthening/Reconstruction work of Dumka City Roads (Dumka North) its (i) Kusumdihi to Airport Road Via Bandarjori Road (Total Length-3.166 Km) (ii) Nakti Chowk to Dighi SRG Camp Road (Length-3.566 Km) (Total Length-6.732 Km) for the year 2022-23.	6.73	1402.43	Joint Secretary, Jharkhand, Ranchi letter No.1332(S) Date 18.03.2023	1736.80	28.06.2023 4(SBD)/ 2023-24	76.874	1335.15	M/S Malti Enterprises, Nehru Chowk (Dumka More), Harina, Nawagarh, Dhanbad	97%	27.11.2023

State Plan Road Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening and Strengthening/Reconstruction work of Dumka City Roads (Dumka East) its (i) Gidhni Pahari to Baghdubhi, Police Line Road (Total Length-3.25 Km) (ii) Kurwa to Dumka Rampurhat Bypass Road (Total Length-2.813 Km) (Total Length-6.063 Km) for the year 2022-23.	6.06	1204.49	Joint Secretary, Jharkhand, Ranchi letter No.1333(S) Date 18.03.2023	1227.61	28.06.2023 5(SBD)/2023-24	87.512	1074.31	M/S Multi Enterprises, Nehru Chowk (Dumka More), Harina, Nawagarh, Dhanbad	97%	27.11.2023
5	Construction of Jama-Barapalsi Road (Length-7.00 Km) and High Level Bridge Over Mayurakshi River. CW - 7.0 m Bridge - 8x20.6m	7.00	6060.20	Joint Secretary, Jharkhand Ranchi letter no. 4981(S) Date 10.10.19	4322.11	31.12.19 36(SBD)/2019-20	79.82	5321.64	M/s M & S Co. M. S. Tower, Dangalpara, Dumka	88%	13.09.2023
6	WideningStrengthening/Reconstruction of Dengidih-Vanvara-Domnadih (NH 14A) Road with Bridge (Length-13.025Km) for the year2021-22.	13.03	4915.87	Joint Secretary, Jharkhand, Ranchi letter No. 216(S) Date 25.01.2022	3944.19	23.07.2022 8(SBD)/2022-23	79.94	4310.99	Manoj Kumar Singh, Vill-Chapariya, P.O.-Koiridih, P.S.-Jasidih, Dist-Deoghar (Jharkhand)	97%	22.01.2024
7	Construction of Baba Basukinath Ring Road & Approach of Helipad (with Construction of Inspection Benglow) (Total Length - 2.975 Km) for the year 2022-23.	2.98	1491.81	Joint Secretary, Jharkhand, Ranchi letter No. 4258(S) Date 22.11.2022	1203.09	16.03.2023 69(SBD)/2022-23	18.702	434.97	M/s Sakshi Enterprises, Sakshi Palace, Near Bhojpur Hotel, Dumka	30%	15.03.2024
8	Reconstruction and Widening/Strengthening of Road from Banwara (on Dengidih-Banwara-Domnadih Road) Beldaha-Raikanari(Machkol)(on Sahara-Kothia Road) Road (Total Length - 7.006) for the year 2022-23.	7.01	2536.82	Joint Secretary, Jharkhand, Ranchi letter No.219(S) Date 19.01.2023	1861.08	18.07.2023 17(SBD)/2023-24	30.448	566.66	M/s Balmukund Jha (55%)-Ramjee Singh Construction Pvt. Ltd (45%) (JV), Near Basic Govt School, Rasikpur, Dumka	43%	17.04.2024

State Plan Road Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Widening and Strengthening/Reconstruction work of Dumka City Roads (Dumka South) its (i) Purana Dumka to Hizla Mela, Bal Sudhar Grih Road (T Length-5.220 Km) (ii) Disom Guru to Mortanga Road (Total Length-1.533 Km) (Cumulative Length - 6.75 Km) for the year 2023-24.	6.75	1470.27	Joint Secretary, Jharkhand, Ranchi letter No.3646(S) Date 31.07.2023							
10	Improvement of Riding Quality of Nawadih to Haripur Road (Length – 15.100 KM) under Road Division Dumka for the year 2023-24	15.10	1020.18	Additional Secretary, Jharkhand, Ranchi letter No.30(S) Date 04.01.2024					M/s Sakshi Enterprises, Sakshi Palaces, Near Bhojpur Hotel, Thana Road, Dumka		
11	Improvement of Riding Quality of Banskuli to Diguli Bangal Sima Via Aamjora Road (Total Length – 23.700 Km) under Road Division Dumka for the year 2023-24	23.70	1544.41	Additional Secretary, Jharkhand, Ranchi letter No.479(S) Date 02.02.2024							
12	Reconstruction Work of Phutani Chowk (SH-15) to Chikaniya Chowk Road (Total Length – 2.772 Km) under Road Division Dumka for the year 2023-24	2.77	1109.50	Additional Secretary, Jharkhand, Ranchi letter No.1168(S) Date 07.03.2024							
13	Improvement of Riding Quality of Haripur to Asanbani Road (Total Length – 26.250 Km) under Road Division Dumka for the year 2023-24	26.25	1380.76	Additional Secretary, Jharkhand, Ranchi letter No.1203(S) Date 11.03.2024							

State Plan Road Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	Widening and Strengthening/Reconstruction of Ranibahal (MDR-197)-Baliram-Saharghati Road via Rangalia-Raneshwar (with Chirudih to Karikador Link Road) including Bridges (Total Length-14.515) under Road Division Dumka for the year 2023-24	14.52	6565.09	Additional Secretary, Jharkhand, Ranchi letter No.1356(S) Date 15.03.2024							
15	Widening and Strengthening/Reconstruction of Gumro to Ghasimarni (Fatehpur) Road Via Garapathar Road including Bridges (Total Length-19.920) under Road Division Dumka for the year 2023-24	19.92	8895.98	Additional Secretary, Jharkhand, Ranchi letter No.1360(S) Date 15.03.2024							
16	Improvement of Riding Quality Work of Butberia To Kulkulidangal Road (Total Length – 18.95 Km) under Road Division Dumka for the year 2023-24	18.95	934.30	सरकार के अपर सचिव, पथ निर्माण विभाग, झारखण्ड, राँची का पत्रांक 1406(एस) दिनांक 15.03.24							
17	Improvement of Riding Quality of (a) Four Lane Dumka (Length-1.025 Km) (b) Construction of Mahuadangal Chowk to National School Road via Bawaripada (Length-3.277 Km) (c) Town Link Road (Length-1.100 Km) and (d) Vivekanand Chowk to Tata Show Room via Annpurna Chowk Link Road (Length-2.250 Km) (Total Length-7.652 Km) under Road Division Dumka for the year 2023-24	7.65	537.36	सरकार के अपर सचिव, पथ निर्माण विभाग, झारखण्ड, राँची का पत्रांक 1403(एस) दिनांक 15.03.24							
18	Reconstruction of Sukhjoda Nag Mandir Link Road (Total Length-3.25 Km) under Road Division Dumka for the year 2023-24	3.25	844.37	सरकार के अपर सचिव, पथ निर्माण विभाग, झारखण्ड, राँची का पत्रांक 1401(एस) दिनांक 15.03.24							

State Plan Road Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
19	Improvement of Riding Quality/Strengthening Work of PWD Road Amgachi to Kalyanpur (PWD Road) (Total Length – 24.01 Km) under Road Division Dumka for the year 2023-24	24.01	1876.62	सरकार के अपर सचिव, पथ निर्माण विभाग, झारखण्ड, राँची का पत्रांक 1410(एस) दिनांक 15.03.24							
20	Strengthening of Nonihat to Kanwariya Road (Total Length – 4.50 Km) under Road Division Dumka for the year 2023-24	4.50	896.99	सरकार के अपर सचिव, पथ निर्माण विभाग, झारखण्ड, राँची का पत्रांक 1409(एस) दिनांक 15.03.24							
21	Improvement of Riding Quality Work of PWD Road from Bagnal to Maheshkhala via Kalakata Road (Total Length – 30.80 Km) under Road Division Dumka for the year 2023-24	30.80	1802.93	सरकार के अपर सचिव, पथ निर्माण विभाग, झारखण्ड, राँची का पत्रांक 1417(एस) दिनांक 15.03.24							
22	Improvement of Riding Quality/Strengthening Work of Surichuwa to Maluti Road from 0.00 Km to 6.350 Km (Total Length – 6.350 Km) under Road Division Dumka for the year 2023-24	6.35	409.69	सरकार के अपर सचिव, पथ निर्माण विभाग, झारखण्ड, राँची का पत्रांक 1385(एस) दिनांक 15.03.24							
23	Reconstruction of Road from Shiv Vihar Hotel to NH 114A and Construction of Helipad (Total Length- 1.317 Km) under Road Division Dumka for the year 2023-24	1.32	647.23	सरकार के अपर सचिव, पथ निर्माण विभाग, झारखण्ड, राँची का पत्रांक 1415(एस) दिनांक 15.03.24							

State Plan Road Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
24	Construction of ADB Road (Chigalpahadi) to Dumka-Rampur Highway (NH-114A) Connect Govindpur-Sahebganj Road via Dumka Airport Road (Total Length-10.360 Km) under Road Division Dumka for the year 2023-24	10.36	30198.64	सरकार के अपर सचिव, पथ निर्माण विभाग, झारखण्ड, राँची का पत्रांक 1424(एस) दिनांक 16.03.24							
25	Widening and Strengthening /Reconstruction Sitpahadi to Sigdhriharko Road (Total Length-23.890 Km) under Road Division Dumka for the year 2023-24	23.89	16289.96	सरकार के अपर सचिव, पथ निर्माण विभाग, झारखण्ड, राँची का पत्रांक 1426(एस) दिनांक 16.03.24							
26	Recontruction of Chandradeep to Mohanpur (Total Length-15.326 Km) under Road Division Dumka for the year 2023-24	15.33	7754.76	सरकार के अपर सचिव, पथ निर्माण विभाग, झारखण्ड, राँची का पत्रांक 1482(एस) दिनांक 16.03.24							
27	Widening and Strengthening/Reconstruction of Budhikurwa (on NH-114A)-Dighhi More (Bhaluwa More) (on NH-133) Via Kamardiha Dumaria-Aamghata-Matihari Road (Total Length-14.685 km) under Road Division Dumka for the year 2024-25.	14.69	6667.38	सरकार के अपर सचिव, पथ निर्माण विभाग, झारखण्ड, राँची का पत्रांक 11(अ0प्र0को0) दिनांक 16.03.24							
27	Dumka	330.19	113467.88		17866.90			16846.23			

Circle : Dumka

Div : Deoghar

Name of EE-Sri Manoj Kumar Mahto

State Plan Road Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening and Strengthening/ Reconstruction of Baratand More - Kurwa - Rangamatiya - Palojori (on SH 15) (Total Length - 25.594 KM) (including Bridge Construction)	25.59	7452.9	J.S. RCD LT. No. 891(S), dt- 13.02.18	4320.18	26SBD/ 2018-19 dt.25.09.18	43%	3618.65	Bhupendra-Sinha Joint Venture, Karnibagh, Deoghar	43%	24.03.20
2	Widening and Strengthening/ Reconstruction of Pichhdibaad (On MDR-229) - Sangramlodhiya-Deosang More (Deoghar) (On Baijnathpur-Koriyasa Road) (Total Length - 16.075 KM) (Including Bridge Construction)	16.08	4980.16	J.S. RCD LT. No. 5104(S), dt- 31.08.18	2776.00	41SBD/ 2018-19 dt.09.02.19	72%	3249.45	Mother India Construction Pvt. Ltd., Kankarbagh, Patna.	72%	08.02.21
3	Widening & Strengthening of Sikitya (On Bavangama - Pathroll Road) to Shamalpur - Bonchbandh - Duba - Banvariya - Jiyakhara - Manigadhi (On NH-114A Sarath-Deoghar Road) (Total Length-18.950 KM) (Including Bridge Construction) at Ch. 11+700 (1x16m)	18.95	5858.82	J.S. RCD LT. No. 1245(S), dt- 27.02.19	4348.14	40SBD/ 2019-20 dt-14.09.19	88%	5399.53	Manoj Kumar Singh, Vill.-Chaparia, PO- Koyridih, PS-Jasidih, Deoghar	97%	13.11.20
4	Widening and Strengthening of Ghiya More (on Sarath-Basti-Palojori Road) - Madhupur-Basbutiya -Kunjbona (on MDR-223) (Total Length 10.753 KM)	10.75	3663.60	J.S. RCD LT. No. 3389(S) dt- 10.07.19	2319.41	72SBD/ 2019-20 dt-23.10.19	74%	2312.11	Bhupendra Engineering and Construction Pvt. Ltd., Chitra, Deoghar	82%	22.07.20

State Plan Road Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening & Strengthening/ Reconstruction work of Noniyad (on Dhamni-Kushmaha Road) to Pandaniya More via Margomunda, Giriajori, Simargada Road (Length-9.905 KM) & Margomunda Link Road (on MDR-225) (Length-1.145KM) (Total Length-11.050 KM) (including Bridge Construction) at Ch. 0.975 (Span - 2x21 M)	11.05	4189.23	J.S. RCD Lt. No.-4134 (S) dt- 14.11.22	2659.28	19SBD/ 23-24 dt- 28.06.23	38%	1912.93	Sujata Udit Builders Pvt. Ltd., Tiwari Chowk, Deoghar College Road, Nilkath Vihar, Sawera Gali, Deoghar	45%	27.12.24
6 A	Reconstruction of Karown (Dharmraj Mandir, on Dhiba-Karown Road) - Chandchaura-Kenbaria Asanbani-Budhikura (on Madankattha- Madhupur Road) Road (Total Length - 8.525 KM)	8.53	3804.39	J.S. RCD LT. No. 1494(S), dt- 05.03.19	1926.12	25SBD/ 2019-20 29.07.19	19%	1551.26	Bhupendra Engineering and Construction Pvt. Ltd., Chitra, Deoghar	16%	28.03.20
6 B	Remaining work of Reconstruction of Karown (Dharmraj Mandir, on Dhiba karown Road) Chandchaura-Kenbaria Asanbani-Budhikura (on Madankatta madhupur Road) Road (Total Length 8.525 km)				2489.72	43SBD/ 23-24 dt- 24.11.23	16%	867.68	Sri Manoj Kumar Singh, Vill.- Chaparia, PO-Koiridih, PS- Jasidih, Deoghar	44%	23.07.24
7	Improvement of Riding Quality Work in Km 35 to 52(Part), 56 to 59, 62(Part) to 63(Part) and 64(Part) of Jama-Jamtara Road (Part of SH-15) under Road Division Deoghar (Total Length 23.416 KM).	23.42	1844.52	J.S. RCD LT. No. 3720(S), dt- 01.08.23	1888.04	52SBD/ 23-24 dt- 11.01.24	48%	900.00	Rajbir Construction Pvt. Ltd., Hariom Tower Commercial Complex, Circular Road, Lalpur, Ranchi.	80%	10.07.24

State Plan Road Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8 (A)	Construction of Cover Drain with Road from Pandit B. N. Jha Road to Bilasi via Bambam baba Road (Total Length-1250.00 mtr.)	1.25	1714.00	J.S. RCD LT. No. 6147(S), dt-09.11.17	1733.45	59 SBD/ 2017-18 dt.06.03.18	22%	387.99	Sri Pancham Kumar Mishra, Purandaha, Deoghar.	22%	05.12.18
8 (B)	Construction of Cover Drain with Road from Pandit B. N. Jha Road to Bilasi via Bambam Road (Total Length-1.250 KM) (Balance Work)				1761.24	53SBD/ 23-24 dt- 19.01.24	0%	0.00	M/s Seethal Construction, #1040, 10th Main Judicial Layout, PO-Yelahanka, Bengaluru - 560054, Karnataka	1%	18.07.24
9	Improvement of Riding Quality/Strengthening work of Thadi More (NH-114A) to Durgapur (MDR-221) via Thadidulampur (Total Length 2.50 K.M.) under Road Division, Deoghar	2.50	138.70	J.S. RCD LT. No. 3860(S), dt-10.08.23	106.80	60F2/ 2023-24 dt-08.02.24	0%	0.00	Amar Engicon and Construction Private Limited, Flat No.-201, Sarbmangla Tower, Sheb Pokhar Road, Near VIP Chowk, Deoghar	10%	07.04.24
10	Improvement of Riding Quality Work of Chitra (Thadi) to Mishradih (Sarath) via Birmati Road (Total Length-14.825 KM) under Road Division Deoghar.	14.83	906.29	J.S., RCD, Lt. No.-4592(S), dt-04.10.23	917.27	59SBD/ 23-24 dt- 06.02.24	55%	0.00	Sri Manoj Kumar Singh, Vill.-Chaparia, PO-Koiridih, PS-Jasidih, Deoghar	77%	05.06.24
11	Widening & Strengthening / Reconstruction of Madhupur- Baikunth Dham (on MDR-225) - Fulchi-Delipather- Dhamni More (Pandania-Jagdispur Road, on ODR) Road (Total length -10.77km) Under Road Division, Deoghar.	10.77	2664.75	J.S. RCD LT. No. 3418(S), dt-18.07.23	1750.18	65SBD/ 23-24 dt- 12.02.24	40%	700.00	M/s Dilip Kumar, B/745, Sector-2, Dhurwa, Ranchi	50%	11.10.24
12	Widening and Strengthening of Chitra to Uparbandha Road under Road Division, Deoghar (Total Length - 5.3615 Km)	5.36	2310.93	J.S., RCD, Lt. No.-4591(S), dt-04.10.23	1636.45	68SBD/ 23-24 dt- 22.02.24	12%	460.81	Hari Nandan Choudhary, Behind Hero Honda Showroom Dudhani, Bhagalpur Road, Dumka	31%	21.08.24

State Plan Road Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Improvement of Riding Quality work of Rousan More to Madhupur bypass Road under (Total Length-3.025 KM) under Road Division, Deoghar	3.03	254.31	J.S., RCD, Lt. No.-4999(S), dt- 27.10.23	197.07	63F2/ 23-24 dt- 10.02.24	0%	0.00	Amar Engicon and Construction Private Limited, Flat No.-201, Sarbmangla Tower, Sheb Pokhar Road, Near VIP Chowk, Deoghar	0%	09.03.24
14	Improvement of Riding Quality/ Strengthening Work of Madhupur-Laharjori Road (MDR-225) under Road Division, Deoghar (Total Length-21.643 KM).	21.64	1691.60	J.S., RCD, Lt. No.-5432(S), dt- 01.12.23	1472.12	71SBD/ 23-24 dt- 23.02.24	42%	615.00	C M M M Enterprises, Vill.-Chalki, Block-Bongaon, Dist.- North 24 Parganas, West Bengal, PIN-743235	50%	22.08.24
15	Improvement of Riding Quality work of Mahuadabur to Sarwan Road under Road Division Deoghar (Total Length - 19.425 KM).	19.43	1108.02	J.S., RCD, Lt. No.-5478(S), dt- 06.12.23	991.42	74SBD/ 23-24 dt- 29.02.24	16%	157.66	Sujata Udit Builders Pvt. Ltd., 202, Tiwari Chowk, Deoghar College Road, Nilkath Vihar, Sawera Gali, Deoghar	40%	28.08.24
16 A	Construction of Cover Drain with Road from Bilasi-Chhatasi-Circular Road (Total Length - 0.900 KM)	0.90	1064.99	J.S. RCD LT. No. 5812(S), dt- 18.10.17	1077.20	58 SBD/ 2017-18 dt.06.03.18	67%	724.09	Sri Manoj Kumar Singh, Vill.-Chapariya, P.O.- Koiridih, Deoghar	67%	05.12.18
16 B	Construction of Cover Drain with Road from Bilasi-Chhatasi-Circular Road (Total Length - 0.900 KM) (Balance Work)	0.90	1064.99	J.S. RCD LT. No. 5812(S), dt- 18.10.17							
17	Widening & Strengthening/ Reconstruction of Mohanpur (Jaipur More) to Agriculture College upto Bihar Border, including Jhilli link Road. (Total Length – 9.745 KM) (Job No. CRF-JHR-2022-23/60)	9.75	2062.89	RW Ranchi/ CRF/ 2021-22, dt- 06.02.23			#DIV/0!	459.33			
18	Widening and Strengthening/ Reconstruction of Roushan more to Madhupur via Saftar Ghat Road (MDR 226) under Road Division, Deoghar (Total Length 12.840 K.M.)	12.84	5289.75	J.S., RCD, Lt. No.-5354(S), dt- 28.11.23			#DIV/0!	1518.81			

State Plan Road Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
19	Widening and Strengthening/ Reconstruction of Sarwan (NH-114A) - Palajori Via Raikund - Mahapur (Total Length - 28.110 KM) including Bridge Construction under Road Division, Deoghar	28.11	14038.04	J.S., RCD, Lt. No.-5631(S), dt-14.12.23			#DIV/0!	5422.20			
20	Improvement of Riding Quality Work of Chitra to Sarsa More Road (via Koyri Jamua, Rangamati, Bagdaha, Raghunathdih) (Total Length-23.350 KM) under Road Division, Deoghar	23.35	1275.69	RCD, Lt. No.-32(S), dt-04.01.24							
21	Improvement of Riding Quality Work of Dhiba to Karown via Rusya, Barbo, Teliparua, Budawatan road (Total Length 9.05 KM) under Road Division, Deoghar	9.05	580.54	RCD, Lt. No.-776(S), dt-21.02.24							
22	Widening, Strengthening & Reconstruction of Kano to Madankatta via Mahuatad ,Murlipahari, Baskuppi, Badia, Nagadori Road (Length -14.115 KM) & Murlipahari to Ramjani More Link Road (Length - 2.340 KM) (Total Length- 16.455 KM) (including Bridge Construction) under Road Division Deoghar	16.46	6553.36	RCD, Lt. No.-1150(S), dt-06.03.24							
23	Improvement of Riding Quality Work of Khoripanan to Punasi (Ajay River Bridge) and Punasi to Jasidih Railway Phatak Via Koiridih Road (Total Length- 29.375 KM) under Road Division Deoghar	29.38	1693.93	RCD, Lt. No.-1227(S), dt-12.03.24							
24	Improvement of Riding Quality Work of Chitra (on Sarath Basti Palajori Road) to Duldulai More (on Jamtara-Karmatanr Road) (Total Length-10.58 KM) under Road Division, Deoghar.	10.58	645.13	RCD, Lt. No.-1280(S), dt-13.03.24							

State Plan Road Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
25	Reconstruction of Fulchuwa (Khaga-Dighari Road) to Mahapur (Sarath Basti Palajori Road) (Total length - 2.385 KM) Under Road Division, Deoghar	2.39	1208.88	RCD, Lt. No.-1350(S), dt-15.03.24							
26	Improvement of Riding Quality/ Strengthening work of Hindolabaran to Kunda via Tapoban (Total Length-10.875KM) (Carriage Way-5.5 M) under Road Division, Deoghar.	10.88	692.78	RCD, Lt. No.-1414(S), dt-15.03.24							
27	Improvement of Riding Quality/Strengthening work of Deoghar College Road (Total Length- 2.10 KM) under Road Division, Deoghar.	2.10	102.07	RCD, Lt. No.-1392(S), dt-15.03.24	94.40	21.06.24	0%	0.00	Dilip Kumar Roy, H. No.-71, Ward No.-14, Williams Town, Krishnapuri, Deoghar		20.07.24
27	Deoghar	349.83	68623.36		34464.48			30257.48			

Circle : Dumka
Div : Godda
Name of EE-Sri Munna Lal

1	Remaining Work of Reconstruction of Road (Including Bridges) (i) Firozpur-Bhagayai & (ii) Meharna-Wazidpur-Budhasan(Jharkhand-Bihar border) Including Bazidpur-Khironthi Link road (Total Length- 22.44 k.m.) Under Road Division, Godda.	22.44	7249.10	RCD Lt. No. 2459 (S) dated 03.05.17	5956.18	SBD 03/2021-22 Dated:26-10-2021	90%	6407.13	M/s S. K. Tekriwal, Pathargama, Godda	89.5%	25.04.2023
2	Widening,Strengthening/Reconstruction of Parasi to Sirsa Road Via Thakurgangti road including Bridge (Total Length- 4.910 KM).	4.91	1217.98	RCD Lt. No. 4653(S) dated 19.09.19	1233.06	SBD 01/2021-22 Dated:18-10-2021 (Supplymentary Agrrement)	95%	1171.56	M/s S. K. Tekriwal, Pathargama, Godda	98%	17.10.22

State Plan Road Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening & Strengthening of Godda City Bypass From Sarkanda Chowk (NH 133) to Mission Chowk (NH 333A) Road including (i) Circular link road via Residence of DC,SP,DJ Godda and (ii) Canal Link road (Total Length- 4.37 Km)	4.37	1483.47	RCD Lt. No. 4225(S) dated 21.11.22	1516.44	SBD 05/2022-23 Dated:04-03-2023	89%	1350.00	M/s Mitra Engineering Constructions, Ongole, Praksham, Dist.- Andhra Pradesh	100%	03.09.2023
4	Widening, Strengthening and Reconstruction of Agiya more (on Agiya more-Sundarpahari Road)- Pargo-Damodih (till Garda Pahari) Road (Length- 22.253 Km) (Including L.A.)	22.25	7351.99	RCD Lt. No. 537 (S) dated 15.02.22	7423.57	SBD 07/2022-23 Dated:20-03-2023	74%	6875.55	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi	80%	19.09.2024
5	IRQP/Strengthening work of Kargil Chowk to Godda Bus Stand Via Sadar Hospital Road (Total Length- 1.00 Km) under Road Division, Godda	1.00	226.61	RCD Lt. No. 4444(S) dated 06.12.22	171.57	26F2/2022-23 Dated:14-02-2023	70%	119.82	Kumar Aman, S/o- Anuj Kumar Singh, Kamala Bagh Colony, Dumka, Pin 814101	70%	15.04.2023
6	Remaining Work of Widening Strengthening / Re Construction of Nunajor-Shahpur Beldiha-Parsa (MDR-206) road (Km 00.00 to 16.60)	16.60	4469.42	RCD letter no. - 8112(S) dated 05.09.13	851.31	SBD 03/2022-23 Dated:26-07-2022	68%	1627.73	M/s Sakshi Enterprises, Dumka	87%	25.01.2023
7	Widening & Strengthening of Sarotiya(On MDR- 200) - Belari-Pathra (On NH- 133) road (Total Length- 5.718 KM) for the year 2019-20.	5.72	1207.65	RCD Lt. No. 3443(S) dated 15.07.19	827.54	SBD 01/2020-21 Dated: 08-10-2020	69%	771.88	Pancham Kumar Mishra, Purandaha, Deoghar	76%	07.05.2021
8	Reconstruction of Dumuhi (Veerkunwar Singh Chowk) (NH 133) to Chandni Chowk (NH 333A) Km 0.00 to 11.05 (Total Length- 11.05 Km) under Road Division, Godda.	11.05	2936.62	RCD Lt. No. 3480(S) dated 23.09.22	2976.43	SBD 06/2022-23 Dated:14-03-2023	91%	2847.62	Manoj Kumar Singh, Vill-Chaparia, PO- Koiridh, PS-Jasidih, Deoghar	100%	13.01.2024

State Plan Road Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Reconstruction of Simra-Boarijore-Borio Road Including Bridge (MDR-208) (from Chainage 4.00 Km to 17.150 Km) (Total Length- 13.150 Km) under Road Division, Godda for the year 2022-23.	13.15	6237.31	RCD Lt. No. 2917 (S) dated 04.08.22 Toal A.A. 87044.64	6621.17	SBD 05/2023-24 Dated:08-06-2023	51%	3363.52	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi	65%	07.08.2024
10	Reconstruction of Mahagama (Kechua Chowk) to Dighi Road (MDR-201) (Total Length- 11.597 Km) under Road Division, Godda for the Year 2022-23	11.60	7173.34600	RCD Lt. No. 2916 (S) dated 04.08.22	7595.71	SBD 06/2023-24 Dated:17-07-2023	30%	2311.99	Classic Engicon Pvt. Ltd., 3D Vatika Apartment Line Tank Road, Ranchi, Jharkhand	40%	16.09.2024
11	Strengthening work of Boarijore(MDR-207)-Bishunpur-Ghorichak (NH-133) Road (Total Length- 15.466 KM) under Road Division, Godda.	15.47	1050.93	RCD Lt. No. 4252(S) dated 22.11.22	1028.91	SBD 07/2023-24 Dated:21-11-2023	79%	808.11	Nitesh Kumar Singh, S/o-Anil Kumar Singh, Girish Talkies, Kalyanpur, Jamui BO- Hathigarh, Deoghar (Jharkhand)	100%	20.05.2024
12	Widening,Strengthening/Reconstruction of Tesobathan (atTesobathan-Mahadeobathan Road)- Rampur-Simlong (At NH 333A) Road (Total Length- 12.00KM).	12.00	4665.87	RCD Lt. No. 4462(S) dated 07.12.22	3862.11	SBD 03/2023-24 Dated:14-06-2023	69%	3355.43	M/s ABC Construction, Tarangini Villa Main Road Bhagat Para Pakur.	75%	13.05.2024
13	Widening, Strengthening & Reconstruction of Godda Dande road via Dewbandha, Mohani and Shivanagar road (Total Length- 17.809 Km) for the year 2022-23	17.81	7943.78	RCD Lt. No. 610(S) dated 15.02.23	5382.62	SBD 08/2023-24 Dated:22-01-2024	0%	1178.14	M/s Sri Ram Enterprises, Prem Kunj Apartment, Flat No.- 3C, MPD Road, Jagdishpur, Bhaglapur, Bihar. (51%) & M/s Om Prakash Bajaj, Leheri Tola, Godda. (49%)	9%	21.03.2025
14	Widening & Strengthening/Reconstruction of Chandana (Sundarpahari-Agiya more Road)- Damru- Damakol Fall Road (Total Length- 17.766 Km).	17.77	9034.04	RCD Lt. No. 3415(S) dated 18.07.23			0%	1051.09			

State Plan Road Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	Widening & Strengthening/Reconstruction of Ghatiyari(on Tesobathan-Mahadeobathan Road)- Ratanpur-Rajpokhar (Sundar dam) Road (Total Length-11.720 Km.)	11.72	5577.24	RCD Lt. No. 4919(S) dated 19.10.23	4040.39	SBD 11/2023-24 Dated: 11-03-2024	0%	1185.42	M/s ABC Construction, Tarangini Villa Main Road Bhagat Para Pakur.	7%	11.09.2025
16	Widening & Strengthening/Reconstruction of Mohanpur (on NH-133) to Karmatanr Road Via Sinni- Imlitanr Road (Total Length-20.640 Km.)	20.64	6794.33	RCD Lt. No. 4917(S) dated 19.10.23	5418.02	SBD 10/2023-24 Dated:20-02-2024	0%	711.19	M & S Paving Pvt. Ltd, Bokaro	5%	19.05.2025
17	Widening & Strengthening/Reconstruction of Sundarpahari(NH-333A)- Chandana-Dama-Jamkudar-Agiamore Road (Total Length-24.440 Km.)	24.44	8081.66	RCD Lt. No. 4926(S) dated 20.10.23	6514.86	SBD 09/2023-24 Dated:20-02-2024	0%	16.88	M & S Paving Pvt. Ltd, Bokaro	4%	19.08.2025
18	IRQP/Strengthening Work of Doy to Nawadih (L- 18.350 Km.) & Runji to Kharebagicha (L- 2.650 Km.) Via Gangti Road (Total Length- 21.00 KM)	21.00	1333.19	RCD Lt. No. 31(S) dated 04.01.24							
19	Widening and Strengthening/ Reconstruction work of Pathra Chowk-Makhni- Noonbatta- Latibadi road (Total Length- 14.160 Km).	14.16	8613.81	RCD Lt. No. 13(अमरा को) dated 16.03.24							
20	IRQP work of Nunajore- Shahpur-Beldiha- Parsa Road (Total Length- 14.650 Km.) under Road Division Godda	14.65	1010.71	RCD Lt. No. 1405(S) dated 15.03.24							
21	Reconstruction of Hanwara Bajar (Bihar Border) Link Road (Total Length- 0.411 Km) under Road Division, Godda	0.41	243.24	RCD Lt. No. 2617(S) dated 27.06.24							
21	Godda	283.15	86728.94		61419.90			35153.07			

State Plan Road Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Dumka

Div : Jamtara

Name of EE-Sri Vijay Kumar Agarwal

1	W/s of Narayanpur-Tarani-Jagrudih(Bajraghat) road & Tarani-Chirudih -Pabia Link road for the Year 2019-20	21.30	4472.93	Lt.No.872 (S) 13.02.2018	3164.30	01/SBD/18-19 Dt. 09.03.19	85.43%	2917.47	M/s Daroga Pradhan, Hirapur, Dhanbad	95.00%	08.09.2020
2	Widening & Strengthening of Jumman more to Lodharia road for the Year 2021-22	12.01	3992.49	Lt.No.2345(S) 12.08.21	2856.67	02/SBD/21-22 17.01.2022	88.75%	3406.94	M/s Malti Enterprises, Dhanbad	95.00%	16.12.2022
3	IRQP/ Work of Govindpur-Sahebganj Road (Km 29.020 to 126.00) for the Year 2021-22	96.98	6316.01	Lt No.551(S) Dt.17.02.22	5904.19	02/SBD/22-23 28.10.2022	103.00%	6099.95	K.K. Builders Pvt. Ltd, Jamshedpur	98.00%	27.10.2023
4	Construction of ROB in lieu of Existing Level Crossing No.13/B/E in JKL Road	-	7873.00	Dated 16.03.2023 by MoRT&H, New Delhi	4103.60	04/SBD/23-24 Dt. 27.09.23	-	-	Velji Ratna Soratia Infra Pvt. Ltd. (Guj)	2.00%	26.09.2025
5	Construction of ROB in lieu of Existing Level Crossing No.14 A/T in JKL Road	-	5146.00	Dated 16.03.2023 by MoRT&H, New Delhi	2893.64	05/SBD/23-24 Dt. 27.09.23	-	-	Velji Ratna Soratia Infra Pvt. Ltd. (Guj)	2.00%	26.09.2025
6	Widening & Strengthening/Reconst. of Laharmore-Koridih-Murlipahari Road	7.53	3124.10	Lt. No.3248(S)Dt. 07.01.23	1830.78	06/SBD/23-24 Dt. 11.11.23	44.50%	814.76	Preeti Enterprises, Dhanbad	85.00%	10.11.2024
7	W/S & Reconstruction in Bheldangal - Bindapathar road (Total Length-7.250 Km) under Road Division, Jamtara for the year 2023-24	7.25	2405.93	Lt. No.1154(S)Dt.0 6.03.24							
8	Widening, Strengthening & Reconstruction Work of Nirmal Mahato Chowm (Mihijam) to Jamtara Via Satsal Road under Road Division, Jamtara for the Year 2023-24	15.74	5561.05	Lt. No.1292(S)Dt. 13.03.24							
8	Jamtara	160.80	38891.50		20753.17			13239.11			

State Plan Road Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Dumka
Div : Pakur
Name of EE-Sri Veer Raghwan

1	Widening-Strengthening & Reconstruction Work of Ishakpur (Saithankhana More) to Manirampur Chandpur (on NH-133 A) Road & Link Road (Length –10.145 KM) for the Year 2021-22. Under Road Division, Pakur.	10.15	4151.62	J/S L. No. 534(S) Dt. 15.02.22	3162.94	17-SBD/ 23 Dt. 16.01.2023	56%	1785.37	Spica Projects and infrastructure private limited, Ranchi	70%	15.11.2023
2	Widening Strengthening and Reconstruction of Chengadanga to Hamirul up to West bangal Road (Length 0.00 to 4.178 KM) Under Road Division, Pakur.	4.18	1477.28	J/S L. No. 3585(S) Dt. 10.10.22	1195.56	32-SBD/ 22-23 Dt. 21.03.2023	40%	629.96	Sandipan Pramanik Infra Private Limited, Kolkata	40%	20.07.23
3	IRQP work of Gokulpur-Deewanpir Road (Length - 2.00 KM) for the year 2023-24 under Road Division, Pakur. (Plan Head).	2.00	124.58	J/S L. No. 3267(S) Dt. 17.08.23	98.33	13-F2/ 2022-23 Dt. 15.02.2024	0%	0.00	Kumar Aman, Kamla Bagh Colony, Dumka		14.04.2024
4	IRQP work of Maheshpur-Pakurai Road (MDR-244) from 0.00 KM to 23.00 KM, under Road Division, Pakur for the year 2023-24.	23.00	1746.94	J/S L. No. 3717(S) Dt. 01.08.23	1734.23	13-F2/ 2024-25 Dt. 20.06.2024	0%	0.00	Shivshakti Protech Private Limited, Ranchi		19.12.2024
5	IRQP work of Pakuria-Radhanagar-Nalhati Road from 0.00 KM to 13.300 KM, under Road Division, Pakur for the year 2023-24.	13.30	765.77	J/S L. No. 3645(S) Dt. 31.07.23				0.00			

State Plan Road Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Improvement of Riding Quality of Fatehpur - Singarshi - Simlong Road from 0.00 to 36.01 Km (Total length - 36.01 Km) for the year 2023 -24.	36.01	2223.38	J/S L. No. 5431(S) Dt. 01.12.23	1865.00	13-F2/ 2022-23 Dt. 15.02.2024	0%	0.00	Harinandan Choudhary, Bhagalpur Road, Dudhani, Dumka	60%	14.09.2024
7	IRQP work of Talwa-Dumarghatti Road (ODR) from 0.00 KM to 22.528 KM, under Road Division, Pakur for the year 2023-24.	22.53	1601.91	J/S L. No. 5430(S) Dt. 01.12.23				0.00			
8	Improvement of Riding Quality of Pakur-Malpahari Road from 0.00 to 6.00 Km. (Total length – 6.00 Km) for the year 2023 -24.	6.00	494.79	J/S L. No. 5659(S) Dt. 15.12.23				0.00			
9	Widening & Strengthening/Reconstruction of Pakur-Sahargram-Amrapara Road from Km 14.45 to Km 32.878 (Sahargram to Amrapara stretch) (Length-18.428 Km) in Pakur District	18.43	6275.35	J/S L. No. 5659(S) Dt. 15.12.23				0.00	Classic Engicons Private Limited, Ranchi	3%	
10	Widening strengthening & Reconstruction of Koyala More (PWD Road) to Chhota Mohanpur Via Paiekpara Road (Length-7.200kms), under Road Division pakur.	7.20	4445.88	J/S L. No. 364(S) Dt. 25.01.24				0.00			
11	Widening Strengthening & Reconstruction of Vikrampur to Maharo via Kalidaspur, Shiwalidanga Road (Length-9.53km), under Road Division pakur.	9.53	6141.26	J/S L. No. 361(S) Dt. 25.01.24				0.00			
12	Construction of Saharkol to Piadapur Road (Pakur Bypass, Length-6.340 Km), under Road Division Pakur.	6.34	3685.06	J/S L. No. 339(S) Dt. 25.01.24				0.00			

State Plan Road Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Widening Strengthening and Reconstruction of Rajdaha (MDR-198) to Phuljhijhr Ganpura (Kajladaha More to Pakuria Road) PWD Road (Length 0.00 to 11.264 KM) Under Road Division, Pakur (Revised. Length-11.656 Km.)	11.26	4164.08	J/S L. No. 2364(S) Dt. 12.08.21	3258.22	04-SBD/ 22 Dt. 08.11.2021	119%	3873.87	M/s ABC Construction, Bhagatpara, Pakur	100%	07.09.22
13	Pakur	169.92	37297.88		11314.27	0.00		6289.20			

Circle : Dumka
Div : Sahebganj
Name of EE-Sri Ajay Kumar-2

1	Reconstruction of Ranga (SH-18) to Simalhab via Simra – Hiran – Dumil – Srirampur – Ilaki-Bhorbandh Road (Length – 32.055 km) under Road Division, Sahibganj	32.06	14925.32	Additional Secretary RCD, Jharkhand, letter no. 457 (S), dated 31.01.2024	12617.58	09SBD/2023-24, Dt. 26.09.2023	7.92	1000.00	M/s Sri Ram Enterprises, Bhagalpur	30.00	25.09.2025
2	Reconstruction work of Simra-Borio-Boarijore-Road (MDR-208) from KM 4.00 to 26.82 under Road Division, Sahibganj	22.82	8704.46	Joint Secretary RCD, Jharkhand, letter no. 2917 (S), dated 04.08.2022	4193.48	03SBD/203-24, Dt. 05.07.2023	61.17	2565.54	Velji Ratna Sorathia Infra Pvt. Ltd.	70.00	04.05.2024

State Plan Road Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening and Strengthening /Reconstruction of Mirzachouki to Boarijore from Ch. 0.00 to 25+060 (km) (Part A) from Ch. 0.00 to 16+600 km and 0+0.00 to 0+370 (Start Junction) under Road Division, Sahibganj for the year 2022-23	16.60	10783.79	Joint Secretary RCD, Jharkhand, letter no. 3471 (S), dated 23.09.2022	7604.89	05SBD/203-24, Dt. 25.07.2023	30.24	2300.00	RK Infracorp Pvt. Ltd., Hyderabad	46.00	24.09.2024
4	Widening and Strengthening of Banjhi Bazar (Durga Mandir) (on Govindpur-Dumka-Sahibganj Road) - Mandwa Karikandar Chakri-Daldali-Karasole (on Maharajpur-Sharmapur Road) (Total Length - 9.00 km)	9.00	4831.99	Joint Secretary RCD, Jharkhand, letter no. 4130 (S), dated 14.11.2022	4203.13	04SBD/2023-24, Dt. 17.07.2023	35.68	1500.00	ABC Construction	58.00	16.10.2024
5	IRQP work of Pathna to Hiranpur Road from KM 0.00 to KM 17.50	17.50	1091.50	Joint Secretary RCD, Jharkhand, letter no. 4432 (S), dated 06.12.2022	862.46	14SBD/2023-24, Dt. 01.12.2023	33.18000	286.19	JKA Associate Pvt. Ltd.,	75.00	30.08.2024
6	Reconstruction Work of Hathmari to Hatigarh Road (Total Length-1.975 Km) under Road Division, Sahibganj	1.98	929.25	Joint Secretary RCD, Jharkhand, letter no. 4877 (S), dated 18.10.2023	595.43	40SBD/2023-24, Dt. 11.03.2024			Jai Mata Dee Construction, Ranchi		10.09.2024

State Plan Road Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Widening, Strengthening/ Reconstruction work of Ring Road for Digghi (Barharwa) NH-80 to Kesro (Barhait-Barharwa More) via Kumhariya-Buddi Pahar-Amberi Pahar-Chapandey Road (L-11.736 Km, C.W. - 7.0m) and Barmasiya to Maa Binduwasini Mandir Link road (L-1.360 Km, C.W. - 5.5m) under Road Division, Sahibganj for the year 2023-24	13.10	4733.03	Joint Secretary RCD, Jharkhand, letter no. 5387 (S), dated 29.11.2023	4611.44	39SBD/2023-24, Dt. 04.03.2024			ABC Construction, Pakur		03.04.2025
8	Reconstruction work of Khairbani (on NH-133A) to Sanmani (on RCD, ODR Road) via Jhumarbandh, Dibrikol, Chhota Orsa Pahar Road (Total Length- 7.580 KM) under Road Division, Sahibganj for the year 2023-24	7.58	4027.20	Additional Secretary RCD, Jharkhand, letter no. 1153 (S), dated 06.03.2024							
9	Improvement of Riding Quality Work of Part A Jojodari to Mohabbatpur Road from KM 0.00 to 16.130 and Part B Barhait-Lalmatia via Bhognadih Road from KM 0.00 to 7.904 KM (Total Length-24.034 KM) under Road Division, Sahibganj	24.03	1564.33	Additional Secretary RCD, Jharkhand, letter no. 473 (S), dated 02.02.2024							
10	Widening and Strengthening of Bhognadih to lakhipur via Malbhita Road Bhognadih (Barhait-Lalmatia Road) Malbhita-Lakhipur (Jojodari-Mohabbatpur Road) Total length – 8.875 Km under Road Division, Sahibganj for the year 2023-24	8.88	3392.11	Joint Secretary RCD, Jharkhand, letter no. 5633 (S), dated 14.02.2023							

State Plan Road Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Road Safety work in Govindpur-Sahibganj Road (SH-18) from Km 226.750 to 286.100 Km (Total Length- 59.350 Km) under Road Division, Sahibganj	59.35	549.37	Additional Secretary RCD, Jharkhand, letter no. 1399 (S), dated 15.03.2024							
11	Sahebganj	212.89	55532.35		34688.41			7651.73			

DPW-R
ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Roads-Plan)
State Plan Road Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle :- Dumka Div :- Dumka Name of EE-Sri Harendra Kumar Singh											
1	Improvement of Riding Quality of Baiganthra - Sarwadham-Mandaldih Road (Length - 22.05 KM) under Road Division Dumka for the year 2023-24	22.05	1382.96	Deputy Secretary (M), Jharkhand, Ranchi letter No.3172(S) Date 27.06.2023	1448.40	20.01.2024 48(SBD)/2 023-24	99.834	1446.00	M/s Chitra Construction, Gilanpara, Dumka, Jharkhand	100%	19.05.2024
2	Reconstruction of Rambani More (NH-114A) - Kadma Road (Total Length-2.850 Km) with Bridge for the year 2021-22	2.850	753.70	Joint Secretary, Jharkhand, Ranchi letter No. 612(S) Date 18.02.2022	627.63	20.06.2022 4(SBD)/ 2022-23	99.84	668.89	M/s Hardev Construction Pvt. Ltd. Station Road, Deoghar	100%	19.12.2023

State Plan Road Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening and Strenthening of Road from Korgha More (NH-133) Champagarh Saraiyahat (NH-133) Road (Total Length - 13.695 Km) for the year 2021-22.	13.695	4514.15	Joint Secretary, Jharkhand, Ranchi letter No. 222(S) Date 25.01.2022	3960.41	14.06.2023 02(SBD)/ 2023-24	85.22	4592.76	M/s Ganesh Yadav, Anand Nagar, PO-ISM, Saraidhella, Dhanbad	100%	13.05.2024
4	Reconstruction/Widening and Strengthening Four Lane work of Dumka Bypass {on Phulo-Jhano Chowk, Dumka to Dumka Rampur Road (NH-114A)} (Total Length-7.315 Km) for the year 2022-23	7.315	7645.45	Joint Secretary, Jharkhand, Ranchi letter No. 3557(S) Date 07.10.2022	8999.61	16.01.2023 40(SBD)/ 2022-23	100.070	9272.87	Rajbir Construction Pvt Ltd, 614, 6th Floor, Hariom Tower, Commercial Complex, Circular Road, Lalpur, Ranchi-834001	100%	15.01.2024
4	Dumka	45.91	14296.27	0.00	15036.05	0.00		15980.52			

Circle : Dumka

Div : Deoghar

Name of EE-Sri Manoj Kumar Mahto

1	Improvement of Riding Quality work in Manikpur- Kenmankathi-Dardmara Road (Total Length - 9.00 KM)	9.00	732.44	J.S., RCD, Lt. No.- 4996(S), dt- 27.10.23	761.60	57SBD/ 23-24 dt- 05.02.24	100%	760.65	Satish Kumar, Krishnapuri, Williams Town, Deoghar	100%	19.04.24
---	--	------	--------	---	--------	---------------------------	------	--------	---	------	----------

State Plan Road Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Improvement of Riding Quality work of Deoghar-Satar Road under Road Division, Deoghar (Total Length-4.80 KM)	4.80	299.82	J.S. RCD LT. No. 3721(S), dt-01.08.23	277.21	67SBD/ 23-24 dt-22.02.24	36%	100.00	Sujata Udit Builders Pvt. Ltd., 202, Tiwari Chowk, Deoghar College Road, Nilkath Vihar, Sawera Gali, Deoghar	100%	21.04.24
3	Widenig and Strengthening Work in AIIMS, Deoghar Compound Gate No.-1 to Gate No.-3 of Satsang Nagar- Bhirkhibad Road (MDR-235) (From KM 10.20 to KM 12.40) (Total Length -2.20 KM) under Road Division, Deoghar	2.20	551.03	J.S., RCD, Lt. No.- 5005(S), dt-27.10.23	491.91	72SBD/ 23-24 dt-26.02.24	51%	250.00	M/s Manisha Construction, Vill.+PO- Dobhi, Dist.- Gaya, Bihar	100%	11.05.24
3	Deoghar	16.00	1583.30		1530.72			1110.65			

Circle : Dumka

Div : Godda

Name of EE-Sri Munna Lal

1	IRQP/Strengthening work of Mohanpur-Khairatarikar, Nayanagar, Parsa, Durgapur, Kusmi Road (Total Length-16.07 Km) under Road Division, Godda	16.07	1120.61	RCD Lt. No. 4430(S) dated 06.12.22	1152.04	SBD 01/2023-24 Dated:13-04-2023	101%	1160.22	Kandukuri Industries Pvt. Ltd., Survery No. 326, Kandukuri Estate, Jammalapalem, Kavali-524201, SPSR Nellore (Andhra Pradesh).	100%	12.10.2023
---	--	-------	---------	------------------------------------	---------	---------------------------------	------	---------	--	------	------------

State Plan Road Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	IRQP/Strengthening work of Ghorichak to Dighi Road (Total Length- 22.300 Km) under Road Division, Godda	22.30	1430.65	RCD Lt. No. 4452(S) dated 06.12.22	1420.03	SBD 04/2023-24 Dated:21-06-2023	97%	1375.35	M/s S. K. Tekriwal, Pathargama, Godda	100%	20.12.2023
3	Widening & Strengthening/ Reconstruction of Mirzachowki-Boarijore Road (MDR 207) Km 16.60 to 25.060 (Total Length- 8.46 Km) (Part B) under Road Division, Godda.	8.46	4146.60	RCD Lt. No. 3471(S) dated 23.09.22 Toal A.A. 10783.787	3201.51	SBD 02/2023-24 Dated:19-04-2023	92%	2950.00	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi	100%	18.01.2024
3	Godda	46.83	6697.85		5773.58		2.90	5485.57			

Circle : Dumka

Div : Jamtara

Name of EE-Sri Vijay Kumar Agarwal

						NIL					
0	Jamtara	0.0	0.00		0.00			0.00			

State Plan Road Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Dumka

Div : Pakur

Name of EE-Sri Veer Raghwan

1	IRQP work of Chotta Suraj Bera Kanchan Garh Gupha (0.00KM to 0.91 KM) for the year 2023-24. Under Road Division, Pakur. (Plan Head).	0.91	70.56	J/S L. No. 3249(S) Dt. 06.07.23	72.90	09-F2/ 2022-23 Dt. 03.02.2024	0%	0.00	NPD Builders Pvt. Ltd. Maheshpur, Pakur	100%	02.05.2024
1	Pakur	0.91	70.56	0.00	72.90	#REF!		0.00			

Circle : Dumka

Div : Sahebganj

Name of EE-Sri Ajay Kumar-2

1	Improvement of Riding Quality/Strengthening work of Borio Bazar Link Road (Length 0.00 km to 1.927 km) under Road Division, Sahibganj for the year 2022-2023	1.93	285.81	Joint Secretary RCD, Jharkhand , letter no. 4328 (S), dated 25.11.202 2	283.64	02SBD/20 23-24, Dt. 25.05.202 3	99.87	283.28	M/s Sri Ram Enterprises	100.00	24.08.2023
---	--	------	--------	---	--------	---------------------------------	-------	--------	-------------------------	--------	------------

State Plan Road Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening and Strengthening/ Reconstruction of Shivgadi Sanmany More Pwd Road To Dahujor Pwd Road Via Dumaria-Sanmany-Tegra-Amdanda (Length 23.470 Km) Under Road Division Sahibganj for the year 2019-20	23.47	5883.54	Joint Secretary RCD, Jharkhand , letter no. 1500 (S), dated 05.03.2019	4355.56	07SBD/2019-20, Dt. 09.01.2020	106.12	5590.85	M/s S.K. Tekriwal	100.00	08.07.2021
3	Widening and Strengthening/Reconstruction work of Kitajhore (on Bhognadih-Lakhipur Road)-Paharpur-Talbaria (on Govindpur-Dumka-Barhait-Sahibganj ADB Road) Road (Length – 10.100 KM) under Road Division Sahibganj for the year 2022-23	10.10	4021.16	Joint Secretary RCD, Jharkhand , letter no. 4143 (S), dated 14.11.2022	3724.63	01SBD/2023-24, Dt. 25.05.2023	75.17	2850.36	M/s Sri Ram Enterprises	100.00	24.08.2024
4	IRQP work of Tinpahar Railway Station Link Road (Length 0.600 KM) under Road Division, Sahibganj	0.60	64.49	Joint Secretary RCD, Jharkhand , letter no. 1875 (S), dated 28.04.2023	51.80	20F2/2023-24, Dt. 04.12.2023			Deepak Kumar Choudhary	100.00	03.03.2024

State Plan Road Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Reconstruction work of Atapur to Kelabari Road (NH-80) in missing link of Road part of Udhwa-Sirasin Road under Road Division Sahibganj for the year 2022-23	2.90	775.97	Joint Secretary RCD, Jharkhand , letter no. 464 (S), dated 06.02.2023	634.87	10SBD/2023-24, Dt. 29.09.2023	92.20	400.00	M/s Bhagwan Stone Works, Sahibganj	100.00	28.06.2024
6	IRQP/Strengthening of (A) Subash Chowk (NH-80) to LC Road (NH-80) via Stadium with SP office and Helipad link road, (B) DC Office to Katerganj Durga mandir (ADB road) via panchgarh with DC awas and JAP-9 link road, (C) Eastern Railway Fatak (NH-80) to Green Hotel (NH-80) via St. Xavier School and Ganga Ghat Road, (D) Pokharia (NH-80) to Tamtam Stand via Town Hall road (Total length-14.080 Km) under Road Division, Sahibganj for the year 2023-24	14.08	1055.70	Joint Secretary RCD, Jharkhand , letter no. 3983 (S), dated 17.08.2023	915.30	13SBD/2023-24, Dt. 09.11.2023	99.49	910.71	Jai Mata Dee Construction, Ranchi	100.00	19.02.2024
6	Sahebganj	53.08	12086.66		9965.78			10035.20			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Bridges-Plan)
State Plan Bridge Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle :- Dumka Div :- Dumka Name of EE-Sri Harendra Kumar Singh											
1	(A) Construction of H.L bridge over local nala at ch. 5th km of Surichawa-Maluti Road (1x12.6m), (B) Construction of H.L bridge over Local river at Ch. 7th km of Surichawa-Maluti Road (2x14.6m), (C) Construction of H.L. bridge over 7th Km nala at Ch. 6.513 Km of Dalahi to Murgi More Road (1x12.6m) for the year 2022-23.	54.40	581.28	Joint Secretary, Jharkhand, Ranchi letter No. 2824(S) Date 02.08.2022	504.06	16.03.2023 68(SBD)/2022-23	23.45	118.19	M/s Ajay Singh, Chas Road, Jaina More, Bokaro	75%	15.05.2024

State Plan Bridge Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	(i) Construction of High Level Bridge over Terpatia River at Ch 0.255 km (4x10.6m) (ii) Construction of High Level Bridge over Kalidhwa River at Ch 11.700 km (1x14.6m) (iii) Construction of High Level Bridge over Bhalki River at Ch 10.987 km (1x10.6m) (iv) Construction of High Level Bridge over Sagariya River at Ch 5.494 km (1x14.6m) in Kharoni - Durgapur Road under Road Division Dumka for the year 2023-24	82.20	1250.92	सरकार के अपर सचिव, पथ निर्माण विभाग, झारखण्ड, राँची का पत्रांक 1402(एस) दिनांक 15.03.24							
3	(i) Construction of High Level Bridge over Local Nala at Ch. 19th Km of Dalahi-Ranibahal Road (1x12.0 m) (ii) Construction of High Level Bridge over Local Nala at ch. 21st km of Dalahi-Ranibahal Road (1x10.0m) under Road Division Dumka for the year 2023-24	22.00	625.87	सरकार के अपर सचिव, पथ निर्माण विभाग, झारखण्ड, राँची का पत्रांक 1397(एस) दिनांक 15.03.24							



State Plan Bridge Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Construction of High Level Bridge over Til River at Ch 22.850 Km (Span-3x16.6m) and Construction of High Level Bridge over Nala at Ch. 21st Km (Span- 1x10.6m) at Haripur-Asanbani Road under Road Division Dumka for the year 2023-24	60.40	596.41	सरकार के अपर सचिव, पथ निर्माण विभाग, झारखण्ड, राँची का पत्रांक 1396(एस) दिनांक 15.03.24							
5	(i) Construction of High Level bridge over Local Nala at Ch 8th Km of Dondia to Gunjisemal Road (1x10.6m) (ii) Construction of High Level bridge over Local Nala at Ch 4th Km of Dondia to Gunjisemal Road (2x14.6m) (iii) Construction of High Level Bridge over Local Nala at Ch. 7th Km of Butberia to Bengal Border Road (3x16.6m) under Road Division Dumka for the year 2023-24	39.80	753.10	सरकार के अपर सचिव, पथ निर्माण विभाग, झारखण्ड, राँची का पत्रांक 1404(एस) दिनांक 15.03.24 द्वारा स्वीकृत।							



State Plan Bridge Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	(i) Construction of High Level Bridge over Local Nala at Ch 8th Km of Dalahi-Ranibahal Road (1x10m) (ii) Construction of High Level Bridge over Local Nala at Ch. 10th Km of Dalahi-Ranibahal Road (1x10m) (iii) Construction of High Level Bridge over Local Nala at Ch 16th Km of Dalahi-Ranibahal Road (1x16.0m) under Road Division Dumka for the year 2023-24	36.00	955.95	सरकार के अपर सचिव, पथ निर्माण विभाग, झारखण्ड, राँची का पत्रांक 1419(एस) दिनांक 15.03.24 द्वारा स्वीकृत।							

6	Dumka	294.8	4763.53		504.06			118.19			
---	-------	-------	---------	--	--------	--	--	--------	--	--	--

Circle : Dumka

Div : Deoghar

Name of EE-Sri Manoj Kumar Mahto

NIL

0	Deoghar	0.00	0.00		0.00			0.00			
---	---------	------	------	--	------	--	--	------	--	--	--

State Plan Bridge Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Dumka Div : Godda Name of EE-Sri Munna Lal											
1	Remaining work of Construction of H.L. Bridge with approch road in 24th Km of Sahebganj- Mirjachowki Boarijore road over Sariya river (2x21.6)+(1x18.6) Year 2010-11	65.00	216.04	RCD 6734(S) WE dated 22.11.10	277.86	SBD No. 06/2013-14 dated 04.03.14	63%	175.00	Om Prakash Bajaj, Laheri Tola, Godda	85%	03.03.15
1	Godda	65.00	216.04		277.86			175.00			
Circle : Dumka Div : Jamtara Name of EE-Sri Vijay Kumar Agarwal											
NIL											
0	Jamtara	0.00	0.00		0.00			0.00			

State Plan Bridge Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Dumka Div : Pakur Name of EE-Sri Veer Raghwan											
1	Construction of H.L. Bridge (Including Approach Road) over Tarpatia River at 16 th Km (3 x 20m) of Kajaladaha-Pakuria Road, Under Road Division, Pakur for the year 2021-22	3x 20	488.55	J/S L. No. 392 (S) Dt. 07.02.2022	402.03	03-SBD/22-23 Dt. 18.06.22	41%	196.73	M/s Singh Construction, Deopur, Pakur	85%	17.06.2024
2	Construction of Bridge over Bansloi River in 2nd Km of Amrapara Pakur Bazar Road (Link road Dumka-Sahebganj SH-18) under Road Division, Pakur in the State of Jharkhand. (Job No. CRF-JHR-2022-23/54)	6x24.6	833.00	CE (Comm) L. No. 733 (Encl). Dt. 20.04.23	935.05	02-SBD/23-24 Dt. 15.02.2024	0%	0.00	S.K. Tekriwal Pathargama, Godda		14.02.2026
2	Pakur	0.00	1321.55		1337.08			196.73			

Circle : Dumka
Div : Sahebganj
Name of EE-Sri Ajay Kumar-2

State Plan Bridge Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	(i) Construction of Box culvert over local nala at Ch. 11+225 Km, (ii) Ch. 11+375 km (iii) ch. 20+420 km (iv) Ch 6+490 km (v) Ch. 11+475 km of Barhait-Barharwa (MDR-211) Road		666.20	Joint Secretary RCD, Jharkhand, letter no. 2014 (S), dated 10.05.2023	623.39	21SBD/20 23-24, Dt. 05.12.2023	40%	250.00	M/s S.K. Tekriwal	50	04.03.2025
2	Construction of HL Bridge over Telo River (with approach road) at Chainage 279 km (new chainage 255 km) of Govindpur Sahibganj Road under Road Division, Sahibganj		398.87	Joint Secretary RCD, Jharkhand, letter no. 3257 (S), dated 07.07.2023	374.67	38SBD/20 23-24, Dt. 04.03.2024			M/s S.K. Tekriwal	8	03.03.2025
2	Sahebganj		1065.07		998.06			250.00			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Bridges-Plan)
State Plan Bridge Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	Name of Contractor	% Physical Achievem ent	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle :- Dumka Div :- Dumka Name of EE-Sri Harendra Kumar Singh											
NIL											
0	Dumka	0.0	0.00	0.00	0.00	0.00		0.00			
Circle : Dumka Div : Deoghar Name of EE-Sri Manoj Kumar Mahto											
NIL											
0	Deoghar	0.00	0.00		0.00			0.00			

State Plan Bridge Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	Name of Contractor	% Physical Achievem ent	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Dumka
Div : Godda
Name of EE-Sri Munna Lal

NIL

0 Godda0.000.000.000.000.00

Circle : Dumka
Div : Jamtara
Name of EE-Sri Vijay Kumar Agarwal

NIL

0Jamtara0.000.000.000.00

State Plan Bridge Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	Name of Contractor	% Physical Achievem ent	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Dumka
Div : Pakur
Name of EE-Sri Veer Raghwan

NIL

0Pakur0.000.000.000.000.00

Circle : Dumka
Div : Sahebganj
Name of EE-Sri Ajay Kumar-2

NIL

0Sahebganj0.000.000.000.00

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-CRF)

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	Circle :- Dumka Div :- Dumka Name of EE-Sri Harendra Kumar Singh										
1	Widening and Strengthening of Road from NH-114A Jarmundi-Beldaha-Nimanath to NH-133 (Total Length- 48.890 Km) for the year 2022-23. Job No. CRF-JHR-2022-23/61.	48.89	25513.16	Joint Secretary, Jharkhand, Ranchi letter No.5774(S) Date 21.12.2023	17678.91	08.07.2023 13MORTH (SBD)/ 2023-24	14.42	2780.92	M/s M & S Co, M.S. Tower Khutabandh, Dumka	31%	07.07.2025
Total		48.89	25513.16	17678.91		2780.92					

Circle :- Chaibasa Div:- Jamshedpur Name of EE-Sri Dipak Sahay											
1	WIDENING & STRENGTHENING OF KASIDA-HULUNG ROAD. (LENGTH: 14.725 K.M.) (Job No.CRF-JHR-2017-18/49)	14.73	4083.00	RW/NH-28014/2/2017/ JHR/P-8,New Delhi the 28.08.2017	3452.20	04 SBD/2018-19 Dt. 25.05.2018	87.19	3009.92	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur	100%	24.11.19
2	Reconstruction of Bhuiya-Sinan to Susni via Hathi Kheda Road length-22.445 km (JOB no. CRF-JHR-2022-23-58)	22.45	7351.57	Ref no. 659(S)WE dt. 20.02.23	6497.23	25 SBD/2023-24 Dt. 18.01.2024	4.62	300.00	Triveni Engicon Pvt. Ltd., 3/6 H.S. Tower, L-Road, Bistupur, Jamshedpur	10%	17.07.2025
3	Construction of Phuldundri (NH-33) to Jhatijharna via Burudih road (JOB no. CRF-JHR-2022-23-59)	24.01	10462.01	Ref no. 659(S)WE dt. 20.02.23				0.00	Vijay Kumar Sahu Infrastructure Pvt. Ltd, Old AG Colony, House No.75, Kadru,		
3	Jamshedpur	61.18	21896.58	9949.43		3309.92					

Circle : DALTONGANJ
Div : GARHWA
Name of EE-Sri Pradeep Kumar

Progress report of **On-going works** (Roads-CRF)

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Remaining work of Reconstruction of Meral-Bana-Ambakhoriya (MDR-140) Road (Length- 0.00 to 36.629 km) under Central Road Fund for the year 2019-2020 (Job No. CRF-JHR-2018-19/50)	36.63	13905.57	RW/NH-28014/1/2019/JHR/Z-1-1600 dt. 6.3.19	13909.00	16.01.2023 23 EPC/22-23	78%	10829.86	Agrawal Global Infratech Pvt. Ltd., C2/101, Aishwarya Chamber, Telibandha, G.E. Road, Raipur (C.G.)	83%	15.01.25
2	Reconstruction of Nagaruntari- Dhurki-Ambakhoriya Road (MDR-139) Total Length 24.940 km. under Central Road Fund for the year 2019-2020 (Job No. CRF-JHR-2018-19/51)	24.94	11311.36	RW/NH-28014/1/2019/JHR/Z-1-1600 dt. 6.3.19	9462.26	21.10.19 02 SBD/19-20	59%	5607.00	NG PROJECTS LIMITED, NG Circle, Mehtapura, Himmat Nagar, Gujrat	65%	20.05.21
1	Reconstruction of Garhwa-Majhiaon-Kandi-Sone Bridge Road. (Total Length 47.45 km.) under Central Road Fund for the year 2019 (Job No. CRF-JHR-2018-19/52)	47.45	20114.40	RW/NH-28014/1/2019/JHR/Z-1-1600 dt. 6.3.19	13599.15	25.10.19 07 SBD/2019-20	85%	11730.52	BLA Project Pvt. Ltd.-R.K. Transport and Construction Ltd. (JV), 65-A, Transport Nagar, Korba, Dist.-Korba,	100%	24.10.21
Total		109.02	45331.33		36970.41			28167.38			

Circle : Daltonganj
Div : Daltonganj

1	C.R.F Reconstruction of Bhajaniya of Mohammadganj to Haidernagar (Mohammadganj to Dangwar Road) Via Kolhua, Bardiha Pansa, Adhori and Ranideva Road. (Total Length- 17.372 km) for the year 2022-23. (Job No. CRF-JHR-2022-23/63)	17.37	6242.37	E.I.C, RCD, Ranchi vide Lt. 659 (S) WE Dt 20.02.2023	6443.54	24SBD/23-24 20.01.24	0%	0.00	Dooars Construction Company, Alipurduar (W.B)	0%	19.07.25
2	C.R.F Widening & Reconstruction of Kuti More (Chainpur) to Hutar Via Ramgarh Block Head Quarter (Total Length- 24.100 Km) Job No.- CRF-JHR-2022-23/64	24.10	8113.11	E.I.C, RCD, Ranchi vide Lt. 659 (S) WE Dt 20.02.2023	7592.95	01SBD/24-25 22.06.24	0%	0.00	Koleshwari Infracons, Private Limited, House No.- 1 Nagar P.O- Hunterganj P.S.-Hunterganj, Chatra,	-	21.06.26
Total		41.47	14355.48					0.00			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle :- Dumka Div :- Dumka Name of EE-Sri Harendra Kumar Singh											
1	installation of Hundred numbers of Yellow Blinker with Voice at beginning and end point of a Black Spot for Removal of Black Spot & Road Safety Work at Road Division, Dumka under Non-Plan for the year 2023-24.		30.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023	18.44	06.02.2024 55 F2/2023-24	0.00	0.00	Manohar Lal Agrawal At-Chakmuha, Po-Dhogariya Ps-Dumka (M) Dist-Dumka, Jharkhand 814158	10%	05.06.2024
2	Painting of Boundary Wall, Campus Development and Paver Block Work in New Inspection Benglow in Residential Campus of Executive Engineer under Non-Plan for the year 2023-24.		30.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023	19.63	31.01.2024 54F2/2023-24	7.82	39.85	Aashish Anand Baxi Bandh, Dumka	90%	30.04.2024
3	Development Work and Painting or Repair of Boundary Wall and Construction of Garage in Residential Campus of Office of Assistant Engineer, Road Sub Division No-1 & No-2, Dumka under Non-Plan for the year 2023-		30.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023	20.39	30.01.2024 53F2/2023-24	10.00	49.05	Anup Lal Mandal At+Po-PS-Jarmudni, Dist-Dumka, Jharkhand 814141	90%	29.04.2024
4	Boundary Wall of Inspection Benglow and Painting and Campus Development Work in Road Section, Gopikandar Office under Non-Plan for the year 2023-24.		5.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023	3.28	18.01.2024 46F2/2023-24	0.00	0.00	Chatur Mandal, Gopikandar, Dumka	100%	17.04.2024
5	Restoration and Development Work of the office of Advance Planning Field Survey Division, Dumka and Residential Campus of Fourth Grade Employee under Non-Plan for the year 2023-24.		15.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023	10.74	04.03.2024 60 F2/2023-24	7.00	65.20	Uma Shankar Singh, Naya Para, Dumka	100%	03.06.2024
6	Special Repair Work of Raghunathpur-Barmasia Road under Non-Plan for the year 2023-24.		25.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023	19.33	25.01.2024 50F2/2023-24	4.91	25.41	KALAN DAS, At-Bazar Rahmat Ganj Po-Kumrabad Ps-Dumka, Dist-Dumka	80%	24.04.2024

State Non-Plan Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Ordinary Repair of Kharowni Chowk TO Durgapur Road under Non-Plan for the year 2023-24.		20.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023	15.98	11.03.2024 61F2/2023-24			Lakhi Chand Mandal, At-Taijor, Po-T Daldali, PS- Gopikandar, Dist-	30%	10.06.2024
8	Special Repair Work of Mahuwadangal chowk to National School Road via Bauripada under Non-Plan for the year 2023-24.		10.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023	9.95	13.02.2024 56F2/2023-24	0.00	0.00	Rishi Raj Singh, Satsang Nagar, Bypass Road Dumka, Dist-Dumka	10%	12.05.2024
9	Special Repair Of Court To Khutabandh via Dumka Forest Division Office Under Non Plan For the year 2023-24.		20.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023	19.96	11.03.2024 62F2/2023-24			Hussain Construction, Dangalpara, Near Masjid, Dumka	5%	10.06.2024
10	वित्तीय वर्ष 2023-24 के गैर योजना मद अंतर्गत उपायुक्त एवं पुलिस अधीक्षक, दुमका के आवासीय परिसरों में लिंक पथों का कार्य।		40.00	EIC, RCD, Ranchi letter no. 1364(S) Date 15.03.2024							
11	Special Repair work of Murabhal to Makrampur Road under Non Plan for the year 2023-24.		95.92	EIC, RCD, Ranchi letter no. 125(S) Date 11.01.2024	75.18	04.03.2024 59 F2/2023-24	68.08	90.56	KRISHNA NAND JHA, At-PO-Shiv Pahar Ps- Dumka Dist-Dumka	85%	03.06.2024
	वर्ष 2024-25 श्रावणी मेला अंतर्गत स्वीकृत योजना										
12	Construction of Approach Road to Basukinath Bus Stand under Non Plan (Shrawani Mela 2024) for the year 2024-25.		150.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024					Yadav, Behind National School, Dudhani, Dumka		
13	Construction of Box Cell Culvert (3/33/3m Size) over Local Nala near Bhagalpur Bus Stand (Basukinath) under Non Plan (Shrawani Mela 2024) for the year 2024-25.		100.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024					मेसर्स गुप्ता कन्स्ट्रक्शन, राखाबनी, दुमका		
14	Construction of RCC Retaining Wall (3m height) in bank of Shiv Ganga Approach Road in Basukinath Dham under Non Plan (Shrawani Mela 2024) for the year 2024-25.		70.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024					मनीष कुमार यादव, दुधानी, दुमका		

State Non-Plan Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	Repair of Road from Hathnaga to NH 114A (Jarmundi) Road in Basukinath Dham under Non Plan (Shrawani Mela 2024) for the year 2024-25.		150.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024					Dubey, Bandhpara, Dumka, Jharkhand		
16	Construction of RCC Retaining Wall (3m Height) and Rehabilitation of Street Light, Paver Block from Kalhakund to Durga Mandir Road Basukinath Dham under Non Plan (Shrawani Mela 2024) for the year 2024-25.		150.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024							
17	Paver Block and Repair work of Internal Connecting Different Roads of Basukinath Dham under Non Plan (Shrawani Mela 2024) for the year 2024-25.		150.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024					Annapurna Civil Tech Pvt Ltd., Annapurna Kunj, Shivsundari Road, Dumka		
18	Installation of Sign Board, Solar Blinker and Road Marking Work in Different Roads of Basukinath Dham Area under Road Division, Dumka under non plan (Shrawani Mela 2024) for the year 24-25.		50.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024	27.00	11.06.2024 01F2/2024-25			M/s Pawan Construction, At-Nandan Pahar Road, Near Sewa Dham, Deoghar, Jharkhand Pin- 814112		10.08.2024
19	Construction of RCC Drain near Tara Mandir of Basukinath Dham Area under Non-Plan (Shrawani Mela 2024) Head under Road Division, Dumka for the year 2024-25		40.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024	25.47	18.06.2024 04F2/2024-25			ANUP LAL MANDAL, Jarmundi, Dumka, Jharkhand, 814141	5%	17.09.2024
20	Construction of Hume Pipe Culvert in local Nala in different Roads of Basukinath Dham Area under Road Division, Dumka under Non-Plan (Shrawani Mela 2024) for the year 2024-25.		30.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024	17.78	18.06.2024 03F2/2024-25			ANUP LAL MANDAL, Jarmundi, Dumka, Jharkhand, 814141	6%	17.09.2024
21	Paver Block in Gardi-Sardiha Road in Basukinath Dham under Non Plan (Shrawani Mela 2024) for the year 2024-25.		150.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024					Ravindra Chandra Singh, Khurbelguma, Basukinath, Dumka		

State Non-Plan Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
22	Paver Block, Bush Cutting and Tree Painting in Nonihat-Basukinath-Kairabani Road (MDR-192) under Non Plan (Shrawani Mela 2024) for the year 2024-25.		100.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024					रविन्द्र चन्द्र सिंह, खुर्दबेलगुमा, पो0-बासुकीनाथ, जरमुण्डी, दुमका		
23	Tree Painting and Bush Cutting Work in Vijaypur Lakarjoriya Road under Road Division, Dumka under Non-Plan (Shrawani Mela 2024) for the year 2024-25.		5.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024	2.56	25.06.2024 07F2/2024-25			A B ENTERPRISES, Professor Colony, Aam Bagan, Rasikpur, Dumka,	6%	24.07.2027
24	Tree Painting, Bush Cutting, Flank Repair and Maintenance of Electrical works in Dumka Hansdiha Road and Approach Road of Hansdiha Shrawani Mela Shivir under Non Plan (Shrawani Mela 2024) for the year 2024-25.		90.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024					शर्मा कन्स्ट्रक्शन, पोरेजोड़, दिग्घी, सरैयाहाट, दुमका-814151		
25	Construction of Box Cell Culvert (8x5m) and Protection Wall in Approach Road of Shiv Ganga to NH 114A at Basukinath Dham under Non Plan (Shrawani Mela 2024) for the year 2024-25.		100.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024					संजय कुमार झा, बासुकीनाथ, जरमुण्डी, दुमका - 814118		
26	Construction of Protection Wall in near Tara Mandir at Basukinath Dham under Road Division, Dumka under Non-Plan (Shrawani Mela 2024) for the year 2024-25.		50.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024	31.30	26.06.2024 08F2/2024-25			Sharma Construction, Vill-Porejor, Dighi, Saraiyahat, Dumka, Jharkhand, 814151	3%	25.09.2024
27	Nischitpur to Amrapara(ADB road,SH-18) (Length-65.00KM) Trees, Poles, Gantary Poles Dyeing Painting,Shrub cutting and old yatri Shed Repairing under Road Division, Dumka under Non-Plan (Shrawani Mela 2024) for the year 2024-25.		25.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024	12.87	13.06.2024 02F2/2024-25			Kriti More, D/o - Sushil Kumar More, Gilan Para, Dumka, Jharkhand, 814101	6%	12.07.2024

State Non-Plan Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
28	Painting Work of Trees and Electric poles in Patabari- Masanjore –Ranibhal- Maheshkhala Road (Bengal Border) Road (Length 35 km) under Road Division, Dumka under Non-Plan (Shrawani Mela 2024) for the year 2024-25.		6.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024					Kalan Das, At-Bazar Rahmat Ganj, Po-Kumrabad, Ps-Dumka (M), Dist- Dumka, Jharkhand 814119		
29	Junction Improvement Work at Chigalpahari in Gobindpur-Sahibganj Road under Non Plan (Shrawani Mela 2024) for the year 2024-25.		125.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024					Rakesh Kumar Singh, Shikaripara, Dumka		
30	Paver Block Work at Chutonath Treeth Sthal in Govindpur-Sahebganj Road under Non Plan (Shrawani Mela 2024) for the year 2024-25.		150.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024					M/s Bishwakarma Construction, Vill-Prejor, PO-Dighi, Saraiyahat, Dumka		
31	Renovation of Approach Road From Govindpur Sahebganj Road (SH-18) To Deodhara Nala In Kathikund Block under Road Division, Dumka under non plan		35.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024	23.44	25.06.2024 05F2/2024-25			ASHISH KUMAR BHANDARI, Vill-Sanpdahar, Post-Satpahari, PS-	5%	24.08.2024
32	Renovation of Approch Road of Panchwahini Mandir In Kathikund Block under Road Division, Dumka under non plan (Shrawani Mela 2024) for the year 24-25.		35.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024	23.79	25.06.2024 06F2/2024-25			ASHISH KUMAR BHANDARI, Vill-Sanpdahar, Post-Satpahari, PS-	5%	24.08.2024
33	Renovation and Development of 'E Type' Quarters and Residential Campus of Executive Engineers Posted in RCD, Dumka i.e. Executive Engineer, Advance Planning,		155.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024							
33	Dumka		2236.92		377.09		97.82				

Circle : Dumka

Div : Deoghar

Name of EE-Sri Manoj Kumar Mahto

SPILL OVER

State Non-Plan Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Paver Blok work in Deoghar-Dardmara Road from Km 0.00 to 2.00 under Road Division, Deoghar		200.00	EIC, Ranchi Lt. no.-2831(S)/06.06.23	133.18	62F2/23-24 09.02.24	104.95	79%	Amar Engicon and Construction Private Limited, Flat No.-201, Sarbmangla Tower, Sheb Pokar, Near VIP Chowk, Deoghar	100%	08.04.2024
2	Construction of Approach road AIIMS Deoghar Gate no- 03 to Satsang nagar Bhirkhibad (MDR 235) road including RCC Cross drain work.		26.73	EIC, Ranchi Lt. no.-125(S)/11.01.24	26.73	41F2/23-24 23.11.23	16.97	63%	Nandkishor Singh, H. No.-33, Near SBI Training Centre, Salonatand, Deoghar	63%	22.01.2024
3	Repairing of Expansion Joint of Bridges and Wearing Course work situated in Deoghar Madhupur road under Non plan for the year 2023-24		50.00	EIC, Ranchi Lt. no.-4009(S)/18.08.23	31.17	49F2/23-24 29.12.23	10.00	32%	Ideal Infrastructure Construction Pvt. Ltd., (Rajiv Kumar Singh) 2A/34 2A Test Book Colony, Indrapuri, Phulwari, Patna-800024	33%	28.03.2024
3			276.73		191.09		131.93				

Non-Plan (Shrawani Mela)

1	Dust Laying and others work in Temporary Bus Stand Kothiya under Shrawani Mela for the year 2024-25		20.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	11.73502	03F2/2024-25, dt-11.06.2024	0.00000		Nutan Construction, Vill.- Bhalua, PO-Dighi, PS- Saraiyahat, Dumka		30.06.2024
2	Surface Renewal and other works of Jasidih Railway Link Road (Total Length 0.370 KM) under Shrawani Mela for the year 2024-25		14.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	13.96069	07F2/2024-25, dt-18.06.2024	0.00000		Md. Shadab Ansari, Muslim Colony, Near Masjid, Purandaha, Deoghar		07.07.2024
3	Surface Renewal and other Work in Cover Drain Hadhadiya Nala road under Shrawani Mela for the year 2024-25		40.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	33.70637	08F2/2024-25, dt-20.06.2024	0.00000		Nanhi Devi, House No.-218, Vir Kuwar Singh Road, Ward No.-07, Barmasia, Deoghar		09.07.2024

State Non-Plan Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Painting and other work in Deoghar - Dardamara Road under Shrawani Mela for the year 2024-25.		5.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	2.56991	04F2/2024-25, dt-11.06.2024	0.00000		Nutan Construction, Vill.- Bhalua, PO-Dighi, PS- Saraiyahat, Dumka	20%	30.06.2024
5	Painting and Other Work in Jasidih (Kalipur) - Kushmaha road (Total Length-4.88 K.M.) under Shrawani Mela for the year 2024-25.		3.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	1.49023	02F2/2024-25, dt-11.06.2024	0.00000		Nutan Construction, Vill.- Bhalua, PO-Dighi, PS- Saraiyahat, Dumka		30.06.2024
6	Road marking, Painting & other works in Different roads of Road Division Deoghar under Shrawani Mela for the year 2024-25		25.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	13.08751	05F2/2024-25, dt-11.06.2024	0.00000		M/s Pawan Construction, At.- Nandan Pahar, Near Sewadham, Deoghar	80%	10.07.2024
7	Ordinary repair and Other work in Baijnathpur-Koriyasa Via Kunda road (Total Length - 8.00 KM) under Shrawani Mela for the year 2024-25		25.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	24.73405	13F2/2024-25, dt-21.06.2024	0.00000		Rinki Devi, Vill.- Kushmaha, Deopur, Jasidih, Deoghar		20.07.2024
8	Ordinary repair, Curve improvement, Crash barrier & other works in Jasidih (Kalipur) - Deopura Road under Shrawani Mela for the year 2024-25		25.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	17.39729	10.06.2024	0.00000		M/s Bharti Construction, At- Rohini, Jasidih, Deoghar		09.07.2024
9	Curve improvement and other works in Rikhiya Ashram to Bihar Border via Dardmara road under Shrawani Mela for the year 2024-25		25.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	17.12387	15.06.2024	0.00000		Niraj Kumar Modi, S R Dalmia Road, Near Hanuman Mandir, PO-Madhupur, PS-Madhupur, Deoghar		14.07.2024
10	Temporary Sand Laying Work in Kawariya Road in KM 0.00 to 2.30 under Shrawani Mela for the Year 2024-25.		75.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	69.89188	14F2/2024-25, dt-26.06.2024	0.00000		Satish Kumar, Krishnapuri, Williams Town, Deoghar		21.07.24 Maintenance up to Shrawani Mela End
11	Temporary Sand Laying work in Kawariya Road in KM 2.30 to 4.60 under Shrawani Mela for the Year 2024-25.		75.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	69.34931	15F2/2024-25, dt-26.06.2024	0.00000		Satish Kumar, Krishnapuri, Williams Town, Deoghar		21.07.24 Maintenance up to Shrawani Mela End
12	Temporary Sand Laying Work in Kawariya Road in KM 4.60 to 6.90 under Shrawani Mela for the Year 2024-25.		75.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	72.00896	16F2/2024-25, dt-26.06.2024	0.00000		Satish Kumar, Krishnapuri, Williams Town, Deoghar		21.07.24 Maintenance up to Shrawani Mela End

State Non-Plan Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Surface Renewal in KM 01, Paver block repair , Curve improvement, Shoulder maintenance & other works in Samharanalya to Kumaitha via Singhwa Road under Shrawani Mela for the year 2024-25		150.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	119.73223	21.06.2024	0.00000		S. D. Enterprises, B2, CTI Colony, HEC Township, Dhurwa, Ranchi		04.08.2024
14	Surface Renewal and other works in KM 0 to 3 and 4(P) Satsang Nagar- Bhirkhibad Road (Total Length -31.75 KM) under Shrawani Mela for the year 2024-25.		150.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	143.94659	21.06.2024	0.00000		M/s Vijay Kumar, Srikant Road, Ward No.-3, Belabagan, Kothia, Deoghar	10%	20.07.2024
15	Surface Renewal and other works in KM 5(P), 9 and 10 Satsang Nagar- Bhirkhibad Road (Total Length - 31.75 KM) under Shrawani Mela for the year 2024-25		90.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	85.93556	21.06.2024	0.00000		Rinki Devi, Vill.-Kushmaha, Deopur, Jasidih, Deoghar		20.07.2024
16	Surface Renewal and others works in KM 24 to 26 Satsang Nagar- Bhirkhibad Road (Total Length 31.75 KM) under Shrawani Mela for the year 2024-25.		90.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	80.42956	21.06.2024	0.00000		S. D. Enterprises, B2, CTI Colony, HEC Township, Dhurwa, Ranchi		20.07.2024
17	Surface renewal and other works in Jatahi to Gidhani Road (Length - 3.10 KM) under Shrawani Mela for the year 2024-25		120.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	112.05760	21.06.2024	0.00000		Kamal Kishor Singh, At- Manju Niwas, Circular Road, Indra Nagar, Deoghar		20.07.2024
18	Surface Renewal and other Works in Deoghar Rikhiya road (Length -5.40 KM) under Shrawani Mela for the year 2024 - 25		190.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	188.27482	27.06.2024	0.00000		Baba Baidyanathdham Construction Private Limited, Chapariya, Koiridih, Jasidih, Deoghar		26.07.2024
19	Painting and Road Marking and other works in Satsang Nagar- Bhirkhibad Road in KM 0.00 to 31.75 under Shrawani Mela for the year 2024-25		60.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	30.48453	26.06.2024	0.00000		M/s Bishwakarma Construction, Vill.- Porejor, PO- Dighi, PS- Saraiyahat, Dumka	50%	25.07.2024
20	Surface renewal and other works in KM 6.00 to 9.61 of Rikhiya (Deoghar-Rikhiya-Dardmara road) - Mohanpur Road under Shrawani Mela for the year 2024-25		170.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	165.92662	21.06.2024	0.00000		Pramod Kumar, Vill.- Singhraydih, P.O. + P.S.- Mohanpur, Deoghar		20.07.2024

State Non-Plan Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
21	Ordinary repair and others works in Deoghar - Madhupur road (Total Length- 29.00 KM) under Shrawani Mela for the year 2024-25		90.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	80.77443	12F2/2024-25, dt-21.06.2024	0.00000		S. D. Enterprises, B2, CTI Colony, HEC Township, Dhurwa, Ranchi		20.07.2024
22	Surface Renewal and other Work in Satsang Chowk to Baijnathpur road via Rikhiya more (Circular road) in KM 3.00 to 6.075 under Shrawani Mela for the year 2024-25 (Total Length - 6.275 KM)		190.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	134.03922	21.06.2024	0.00000		Spear Infraventures Private Limited, Flat No.-203, Lake Garden Apartment, Near Gandhinagar, Kanke Road, Ranchi, Gandhinagar, Gonda, Ranchi		20.07.2024
23	Surface renewal and other works in KM 0.00 to 5.00 of Rikhiya (Deoghar-Rikhiya-Dardmara road) - Mohanpur Road under Shrawani Mela for the year 2024-25		190.00	EIC, RCD, Ranchi Lt. No.-1365(S), dt-15.03.24	166.10785	26.06.2024	0.00000		Shiv Lingam Construction Private Limited, Hari banu Colony, Canary Hill Road, Matwari, Hazaribag		25.07.2024
23		0.00	1897.00		1654.76		0.00				
26	Deoghar Non Plan	0.00	2173.73		1845.86		131.93				

Circle : Dumka

Div : Godda

Name of EE-Sri Munna Lal

NON PLAN (SPILL OVER)

1	दुमुही से बसंतराय भाया- महे तपुर पथ के 15वें कि०मी० में 3 Boxcell Culvert का निर्माण कार्य (Size 3x 3x 3) (27.00 मी०)।		65.00	Eng.in Chief Lt. no. 3457(S) dated 22.09.2022	64.42	27F2/2022-23 Dated 14.02.2023	23.54	37%	M/s Vijay Kumar, Srikant Road Bela Bagan Behind Navjivan Hospital Kalibari, Deoghar Jharkhand	90.00%	30.04.2023
---	--	--	-------	---	-------	-------------------------------	-------	-----	---	--------	------------

State Non-Plan Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	गौधीग्राम से चौदनी चौक पथ में साधारण मरम्मति कार्य।		15.00	Eng.in Chief Lt. no. 4009(S)WE dated 18.08.2023	10.50	7F2/2023-24 Dated 02.11.2023	0.00	0%	Arayaraj Const. Pvt. Ltd., Baliya (Kurma), PO- Dubrajpur, PS- Godda, Dist. Godda, Jharkhand- 814133	100.00%	01.01.2024
3	पथरगामा से राजाभिड्डा पथ में साधारण मरम्मति कार्य।		10.00	Eng.in Chief Lt. no. 4009(S)WE dated 18.08.2023	7.49	11F2/2023-24 Dated 02.11.2023	0.00	0%	MD. Akram, AT- New Dangal Para, Dumka, Jharkhand- 814101	10.00%	01.01.2024
4	गोड्डा-रामगढ़-गुहियाजोरी पथ (MDR 191) के 16वें कि०मी० में आर०सी०सी० नाला निर्माण कार्य।		25.00	Eng.in Chief Lt. no. 4009(S)WE dated 18.08.2023	15.80	8F2/2023-24 Dated 01.11.2023	0.00	0%	Magil Construction, Mathura Mahto, Panchayat- Thadhyara Vill- Chihutiya, Chulhiya, Mohanpur, Deoghar, Jharkhand 814157	20.00%	31.12.2023
5	सहायक अभियंता, पथ अवर प्रमंडल, सं०- 2 गोड्डा के लिए Double Storage आवास निर्माण कार्य।		80.00	Eng.in Chief Lt. no. 4009(S)WE dated 18.08.2023	66.92	19F2/2023-24 Dated 29.01.2024	0.00	0%	Kumar Aman, S/o- Anuj Kumar Singh, Kamala Bagh Colony, Dumka, Pin 814101	20.00%	28.07.2024
6	कनीय अभियंताओं के लिए Double Storage आवास निर्माण कार्य।		80.00	Eng.in Chief Lt. no. 4009(S)WE dated 18.08.2023	66.31	17F2/2023-24 Dated 16.01.2024	19.36	29%	Ramesh Kumar Jha, Ward No.- 13, Lohianagar, Godda	45.00%	15.07.2024
7	तृतीय वर्गीय कर्मों के लिए दोमजिला आवास निर्माण कार्य।		80.00	Eng.in Chief Lt. no. 4009(S)WE dated 18.08.2023	65.80	18F2/2023-24 Dated 29.01.2024	9.83	15%	Kumar Aman, S/o- Anuj Kumar Singh, Kamala Bagh Colony, Dumka, Pin 814101	45.00%	28.07.2024
7	Godda	0.00	355.00		297.23		52.73				

Circle : Dumka

Div : Jamtara

Name of EE-Sri Vijay Kumar Agarwal

State Non-Plan Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

0 **Jamtara**

Circle : Dumka
Div : Pakur
Name of EE-Sri Veer Raghwan

SPILL OVER

1	Construction of Guard Wall, 40m Long (3.0 m Height) at Ch. 24th Km of Amrapara-Maheshpur-Muraroi Road under Road Division, Pakur for the year 2023-24 (Non Plan Head)		15.00	EIC, RCD LETTER No. 4009(S) Dt., 18.08.23	9.53	08-F2/2023-24 Dt.03.02.2024	0.00	0%	Nutan Construction Saraiyaghat, Dumka	100%	02.04.2024
2	Repair of pakuriya Sub Division Office and Construction of Inspection Bungalow at Pakur Jharkhand for the year of 2023-24 under Road Division, Pakur. (Non Plan Head)		60.00	EIC, RCD LETTER No. 4009(S) Dt., 18.08.23	46.62	14-F2/2023-24 Dt.22.02.2024	0.00	0%	Habibur Rahman Ilami, Pakur	6%	21.08.2024

2 **Pakur** **0.00** **75.00** **56.15** **0.00**

Circle : Dumka
Div : Sahebganj
Name of EE-Sri Ajay Kumar-2

Non-Plan FY 2023-24

1	हरिणचरा-बरहेट पथ एवं खेरवा शिवगादी लिंक पथ के अवशेष पथांश 1(P), 2(P), 4(P), 9(P), 10(P) एवं 15(P) एवं लिंक पथ के 15(P) में साधारण मरम्मति कार्य।		50.00	EIC, RCD, Jharkhand Letter. No. 4009 (S), Dt. 18.08.2023	34.94	35F2/2023-24, Dt. 26.02.2024			Baby Devi, Borio, Sahibganj		25.05.2024
---	--	--	-------	--	-------	------------------------------	--	--	-----------------------------	--	------------

State Non-Plan Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	महाराजपुर से शर्मापुर पथ के अवशेष पथांश 1(P), 2(P), 4(P), 28(P), 29(P) एवं 30(P) में विशेष मरम्मति कार्य।		40.00	EIC, RCD, Jharkhand Letter. No. 4009 (S), Dt. 18.08.2023	28.29	30F2/2023-24, Dt. 26.02.2024			Aryaraj Construction Pvt. Ltd., Godda		25.05.2024
3	बाबुपुर पंडितटोला से चुटिया पथ के कि०मी० में साधारण मरम्मति कार्य।		15.00	EIC, RCD, Jharkhand Letter. No. 4009 (S), Dt. 18.08.2023	10.47	27F2/2023-24, Dt. 29.12.2023			Baby Devi, Borio, Sahibganj		28.03.2024
4	लालबन्ध से माहनपुर भाया बाबुपुर एवं जौका लिंक पथ का साधारण मरम्मति कार्य।		10.00	EIC, RCD, Jharkhand Letter. No. 4009 (S), Dt. 18.08.2023	7.00	29F2/2023-24, Dt. 29.12.2023	0.00		Baby Devi, Borio, Sahibganj	-	28.03.2024
5	बरहेट-ललमटिया भाया भोगनाडीह पथ का साधारण मरम्मति कार्य।		15.00	EIC, RCD, Jharkhand Letter. No. 4009 (S), Dt. 18.08.2023	10.22	22F2/2023-24, Dt. 09.12.2023	0.00		Aryaraj Construction Pvt. Ltd., Godda	-	08.03.2024

State Non-Plan Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	मंगलहाट-तालझारी पथ के कि०मी० ३रे कि०मी० में पथ के किनारे 750 मी० लम्बी 600mm x 450mm आकार RCC के नाली का निर्माण कार्य।		50.00	EIC, RCD, Jharkhand Letter. No. 4009 (S), Dt. 18.08.2023	36.67	33F2/2023-24, Dt. 29.01.2024	0.00		Sumit Kumar Choudhary, Bara Panchgarh, Sahibganj	10%	28.04.2023
7	बरहेट-बरहरवा पथ के 1ले कि०मी० में RCC नाली निर्माण कार्य।		27.00	EIC, RCD, Jharkhand Letter. No. 4009 (S), Dt. 18.08.2023	19.38	34F2/2023-24, Dt. 29.01.2024	0.00		Manoj Kumar Sah, Sahri, Sahibganj	10%	28.04.2024
8	बरहेट-ललमटिया भाया भोगनाडीह पथ के 1ले कि०मी० में RCC नाली का निर्माण कार्य।		20.00	EIC, RCD, Jharkhand Letter. No. 4009 (S), Dt. 18.08.2023	14.38	18F2/2023-24, Dt. 04.12.2023	6.29		Manoj Kumar Sah, Borio, Sahibganj	75%	03.03.2024
9	शोभनपुर भट्ठा-राजगाँव पथ के 1ले कि०मी० में RCC नाली का निर्माण कार्य।		25.00	EIC, RCD, Jharkhand Letter. No. 4009 (S), Dt. 18.08.2023	24.98	17F2/2023-24, Dt. 04.12.2023	4.58		Naveen Yadav, Sahibganj	35%	03.03.2024

State Non-Plan Works

Month : June, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	पथ प्रमण्डल साहेबगंज अंतर्गत विभिन्न पथों में metal beam crash barrier का स्थापन एवं क्षतिग्रस्त metal beam crash barrier का मरम्मत कार्य।		20.00	EIC, RCD, Jharkhand Letter. No. 4009 (S), Dt. 18.08.2023	12.20	28F2/2023-24, Dt. 29.12.2023	0.00		Baby Devi, Borio, Sahibganj	5%	28.02.2024
10 Sahebganj			272.00		198.52		10.87				