

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-Plan)
State Plan Road Works

Month : July, 2025

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.				
1	2	3	4	5	6	7	8	9	10	11
<p>Circle : Hazaribagh Div : Hazaribagh Name of EE-Sri Shubash Prasad</p>										
1	Widening and Strengthening of Banaso- Budgadda Road (MDR 93) under RCD, Road Division, Hazaribag (Under CRIF) Total Length 28.00Km for the Year 2022-23 (Job. No. : CRF-JHR-2022-23/56)	28.00	6845.00	MORT & H (Zone-1) Govt. of India vide Lt. No. RW Ranchi/CRF/ 2021-22 Dt. 06.02.2023	6114.97	dt. 16.01.2024 31 SBD of 2023-24	42.65%	2608.00	78%	15.09.2025
2	Widening and Strengthening to 2 Lane of of Duwari to Rol Road (MDR-99) under RCD,Road Division, Hazaribag (Under CRIF) Total Length 25.757Km for the Year 2022-23 (Job. No. CRF-JHR-2022-23/55)**	25.76	8465.00	MORT & H (Zone-1) Govt. of India vide Lt. No. RW Ranchi/CRF/ 2021-22 Dt. 06.02.2023	8804.87	dt. 24.11.23 21 (SBD) of 2023-24	41.30%	3637.00	95%	23.07.2025

Amount in Rs. Lakh

Name of Contractor
12

M/s Ganesh Yadav,
Dhanbad

M/S Puja Enterprises, Simaria, Chatra
--

State Plan Road Works

Month : July, 2025

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.				
1	2	3	4	5	6	7	8	9	10	11
3	Widening and Strengthening/Reconstruction to 4 Lane road of Starting Point (Hazaribag bypass) to End Point of Hazaribag Bypass (Old NH Alignment) under RCD,Road Division, Hazaribag (Under CRIF) Total Length 9.2847Km for the Year 2025-26 (Job. No. CRF-JHR-2025-26-78)	9.28	11480.00	MORT & H (Zone-1) Govt. of India vide Lt. No. RW Ranchi/CRIF /2023-24 Dt. 19.05.2025	0.00	0.00	0.00%	0.00	-	-
4	Widening and Strengthening Mukundganj - Harhad- Hupad via Demotand Road (MDR-098) for the Year 2022-23 Under Road Division Hazaribag	7.08	1557.22	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 1202 (S) dt.11.03.2024	1536.84	dt. 24.09.24 02 (SBD) of 2024-25	80.28%	1234.68	99%	23.05.2025
5	IRQP Work for Barkatha-Tetron Road from 0.00 to 32.100 Km (total Length32.100 KM) for the Year 2023-24 Under RCD Road Division Hazaribag	32.10	2119.01	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 1201 (S) dt.11.03.24	-	-	0.00%	0.00	-	-
6	IRQP Work of Alka Hotel to Bada Mahavir Mandir Chowk Via Jhanda Chowk Bara Akhara Chowk Road from 0.00 to 2.0 Km (Total Length 2 Km for the Year 2024-25 Under RCD Road Division Hazaribag	2.00	256.30	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 3436 (S) dt.23.08.24	176.60	07.01.2025 28F2 of 2024-25	45.30%	80.00	100%	20.02.2025
6	Hazaribagh	104.22	30722.52	0.00	16633.28	0.00		7559.68		

Amount in Rs. Lakh

Name of Contractor
12
-
Jai Mata Di Construction, Ranchi
-
Jageshwar Gope, Barkagaon.

State Plan Road Works

Month : July, 2025


Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.				
1	2	3	4	5	6	7	8	9	10	11

Circle : Hazaribagh
Div : BOKARO
Name of EE- Sri Amit Singh

1	Reconstruction and Strengthening Work in Ch. 7th km (60 M), 9th Km (170 M), 17th km (780 M), 18th km (400 M) 19th km (700 M), 21st km (500 M) and 22nd km (800 M) of Bahadurpur - Kasmar - Khairachatar - Pargul - Bengal Boarder Road (Total length 3.41 km) for the year 2022-23 under Road Division, Bokaro.		491.11	29.08.2023/4161(S) of J.S., RCD, Jharkhand, Ranchi	422.39	06 SBD of 2023-24/ 20.02.2024	72.21	305.00	65%	19.06.2024
2	Widening and Strengthening/ Reconstruction of Nawadih (Dak Bangla) (MDR-73) - Vendra - Gomoh (Laxmipur) Road (Total Length 11.530 Km) for the year 2023-24 under Road Division Bokaro	11.53	3841.15	13.10.2023/4794(S) of J.S., RCD, Jharkhand, Ranchi	2689.88	05 SBD of 2023-24/ 19.02.2024	89.21	2533.25	91%	18.01.2025

Amount in Rs. Lakh

Name of Contractor
12



M/S Ajay Singh, Vyapar Mandal Gali, Jainamore, Bandhdih, Bokaro, Jharkhand-829301
Malti Enterprises, Propt. Nandla Nayak, Nehru Chowk, Dumra More, Harina, P.O. - Nawagarh, Dhanbad - 828306

State Plan Road Works

Month : July, 2025

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.				
1	2	3	4	5	6	7	8	9	10	11
3	IRQP Work of Narki – Bokaro (MDR -078) Road (Total Length 11.000 Km) for the year 2023-24 under Road Division Bokaro	11.00	1161.54	27.10.2023/5004(S) of J.S., RCD, Jharkhand, Ranchi	1207.93	04 SBD of 2024-25/08.10.2024	82.75	999.55	96%	07.03.2025
4	IRQP work of Petarwar- Gomia Road (Total Length 26.20 Km) for the year 2023-24 under Road Division Bokaro	26.20	2441.28	07.03.2024/1167(S) of Addl. Secretary, RCD, Jharkhand,	2189.00	02 SBD of 2024-25/13.08.2024	54.82	1200.00	80%	12.02.2025
5	Reconstruction of NH-23 to Radhagaon Railway Station via BPCL LPG Plant & Retail Depot at Bokaro (Total Length 7.179 km) for the year 2023-24 under Road Division, Bokaro	7.18	3473.94	25.01.2024/358(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	1203.76	01 SBD of 2025-26/16.04.2025	0.00	0.00	5%	15.07.2025

Amount in Rs. Lakh

Name of Contractor
12
AJIT KUMAR, Qtr. No. 2A/34, Kashmir Colony, Kurpania, P.O. - Sunday Bazar, P.S. - Gandhi Nagar, Dist.- Bokaro-829127
M/S Sanjay Construction, Vill. + P.O. - Saram, Dist. - Bokaro,
M/S Ajay Singh, Vyapar Mandal Gali, Jainamore, Bandhdih, Bokaro, Jharkhand-829301

State Plan Road Works

Month : July, 2025

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.				
1	2	3	4	5	6	7	8	9	10	11
6	Widening and Strengthening of Picchari (Jaina More – Phusro PWD Road) to Tenughat (Petarwar – Gomia PWD Road) Road Main Portion (Length 24.759 km) and Bypass Portion (Length 1.564 km) (Total Length 26.324 Km) for the year 2024-25 under Road Division, Bokaro.	26.32	9086.66	16.03.2024/08(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	-	-	#VALUE!	0.00	-	-
7	Widening and Strengthening/ Reconstruction work of Bhandaridih (On Chandrapura, Bhandaridih Phusro Railway Crossing Gomia ODR Road) to Gomoh Railway Station Via Bandio, Kanchanpur, Parasbani, Dahiyari Road (Total Length 19.450 Km, Including Construction of Bridges) under Road Division, Bokaro for the	19.45	7115.28	13.09.2024/3824(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	-	-	#VALUE!	0.00	-	-
8	IRQP Work of Chas - Chandankiyari Bypass Road (Total Length 2.33 km) for the year 2024-25	2.33	195.28	20.09.2024/3966(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	150.01	01 F2 of 2025-26/06.05.2025	0.00	0.00	-	05.07.2025

Amount in Rs. Lakh

Name of Contractor
12
-
-
M/S Shri Sai Engineering, Ward No. 02, Behind Mausibari, Main Road, Seraikela, Saraikela Kharsawan.

State Plan Road Works

Month : July, 2025

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.				
1	2	3	4	5	6	7	8	9	10	11
9	IRQP Work of Rahawan Jhumra Road (Total Length 10.650 km) for the year 2024-25 under Road Division, Bokaro.	10.65	952.91	30.09.2024/4131(S) of <i>Addl. Secretary,</i> RCD, Jharkhand, Ranchi,	892.81	6 SBD of 2024-25/28.02.2025	33.60	300.00	70%	27.05.2025
10	IRQP work of Talgaria more (NH-32) to Talgaria Railway station Road (MDR 251) (Total length 15.20 Km) for the year 2024-25 under Road Division Bokaro	15.20	1105.79	08.10.2024/4242(S) of <i>Addl. Secretary,</i> RCD, Jharkhand, Ranchi,	1133.57	5 SBD of 2024-25/25.02.2025	44.11	500.00	65%	24.06.2025
11	Four Laning from Bokaro Sector-6 (Shastri Chowk) to Telmachcho (NH-32) Road (Total Length 5.965 KM) under Road Division, Bokaro for the year 2025-26 (Job No. CRF-JHR-2025-26-77)	5.97	6220.00	Ministry of Road Transport & Highways (Zone-1) Transport Bhawan, 1, Parliament Street New Delhi -	-	-	#VALUE!	0.00	-	-

Amount in Rs. Lakh

Name of Contractor
12
S. K. Enterprises, Qt. No. 1305, Sector - 1/C, Ram Mandir, B.S. City, Jharkhand - 827001
M/S Ajay Singh, Vyapar Mandal Gali, Jainamore, Bandhdih, Bokaro, Jharkhand-829301
-

State Plan Road Works

Month : July, 2025


Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.				
1	2	3	4	5	6	7	8	9	10	11
12	Widening and Strengthening of Road from Nawadih Devi Mahto college More to Mahuatand(Penk) via Dengagada-Siyari -Mungo -Rangamati (Total=31.485 Km) including bridge work under Road Division, Bokaro for the year 2024-25	31.49	8749.64	09.10.2024/4345(S) of Adtl. Secretary, RCD, Jharkhand, Ranchi,	7045.87	7 SBD of 2024-25/03.03.2025	0.00	0.00	3%	02.01.2027
13	IRQP Work in Chandrapura - Bhandaridih- Phusro Railway Crossing No- 4 Kathara - Gomia Road (Total Length 36.296 Km) Under Road Divison, Bokaro For The Year 2024-25.	36.30	4653.94	09.10.2024/4317(S) of Adtl. Secretary, RCD, Jharkhand, Ranchi,	4846.28	8 SBD of 2024-25/24.03.2025	30.91	1498.03	65%	23.09.2025
13	Bokaro	203.61	49488.52		21781.50			7335.83		

Circle : Hazaribagh
Div : Chatra
Name of EE-Sri Mithilesh Prasad

1	Reconstruction of Tandwa - Rai - Khelari Road from km 13.450 to 15.00 under Road Division, Chatra for the Year 2019-20.	1.55	986.92	Joint Sec. Lt. No. 4599(S) dt. 16.09.2019	829.79	02 (SBD)/2019-20 dt. 26.10.2019	95%	570.10	80%	25.04.2020
---	---	------	--------	---	--------	---------------------------------	-----	--------	-----	------------

Amount in Rs. Lakh

Name of Contractor
12
Universal Agency Ramgarh Private Limited, Add.: Uma Niketan, 1st Floor, Ranibagi, Ramgarh Cantt, Jharkhand- 829122
Amitabh Construction Pvt. Ltd., Add.: 105, Ranchi Patna Road Coltex Muhalla, Koderma, Jharkhand- 825410


Arunaditya Projects & Mineral, C-188 Vidyalaya Marg, Ashok Nagar, Ranchi Mob No. 7857924060

State Plan Road Works


Month : July, 2025

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.				
1	2	3	4	5	6	7	8	9	10	11
2	Widening and Strengthening Reconstruction of Dhamaniya to Seregarha (NH-99) via Kacha-Moktama-Tarog-Sel-Darha Road form Km. 0.00 to 20.625 with High Level Bridge for Year 2024-25	20.63	6852.51	Joint Sec. Lt. No. 4057(S) dt. 26.09.2024	4880.51	01SBD/2024-25 dt. 29.03.2025	0.000		5%	28.09.2026
3	Widening & Strengthening/Reconstruction of Ghanghri (on Hunterganj - Chatra NH-99) to Koleshwari Temple via Dantar Road with High Level Bridge under RCD Division, Chatra for year 2024-25.	10.94	4356.44	Joint Sec. Lt. No. 4339(S) dt. 09.01.2024	—	—	0.000		—	—
4	Improvement of Riding Quality work of Simaria-Bagra Road (MDR-71) from Km. 0.00 to 9.00 (Total Length- 9.00 Km.).	9.00	745.42	Addi. Sec. Lt. No. 3959(S) dt. 20.09.2024	740.16	01 SBD/2025-26 dt. 12.04.2025	95%	703.58	98%	11.06.2025
4	Chatra	42.11	12941.28		6450.46			1273.68		

Circle : Hazaribagh
Div : Dhanbad
Name of EE-Sri Dinesh Prasad

Amount in Rs. Lakh

Name of Contractor
12
M/s Puja Enterprises Simariya, Chatra
—
Jai Maa Ashtabhuj Construction Near Bisheshwar Nursing Home Barkagaon Road, Hazaribagh (Jharkhand)



State Plan Road Works

Month : July, 2025

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.				
1	2	3	4	5	6	7	8	9	10	11
1	Widening and Strengthening / Reconstruction of 2 lane road from Govindpur - Giridih main road (Barakar bridge) Pratapur, Thetatand more to Sarra PWD road via Charak, Jatakhunti, Balika vihar, Bhuski, Nawatand road via Balika vihar to Sarra bridge via Fatehpur, Takipur, Badhjobra road (Total Lenth = 10.688 Km) under Plan Head for the Year 2024-25.	10.69	5250.89	18 (S) dt. 16.03.24	4557.00	04 SBD/ 2024-25 dt. 14.10.24	24.14%	1100.00	33%	13.10.2025
2	Reconstruction Of 2 Lane Road From Brahmandiha More (GT Road) To Khario More Via Hirapur - Matari - Pakerberha - Lodwadih - Jhagrahi - Mohanpur - Tursabad (Total Lenth = 11.566 Km) Under Plan Head For The Year 2024-25.	11.57	7467.28	4333 (S) dt. 09.10.24	5060.54	02 SBD/ 2025-26 07.04.2025	-	-	-	06.04.2026
3	IRQP work of bus stand to police line via housing colony road (length = 1.10 km) , housing colony road (length 2.80 km) and dhanbad link road (length 1.50 km) total length 5.40 km under plan head for the year 2025-26.	5.40	434.37	1513 (S) dt. 15.04.25	-	-	-	-	-	-
4	IRQP Work Of Jamtara To Nirsa Via Birgram Road From (Ch. 15300m To 24000m) Total Length- 8.70 Km For The Year 2025-26	8.70	635.60	1985 (S) dt. 20.05.25	-	-	-	-	-	-

Amount in Rs. Lakh

Name of Contractor
12
Preeti Enterprises, Dhanbad
Manoj Kumar Singh, Deoghar
-
-

State Plan Road Works

Month : July, 2025

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.				
1	2	3	4	5	6	7	8	9	10	11
5	I.R.Q.P work in NH-32 Saraidhela-Sugiadih to Hirak point Road (length 2.230 Km) And Central hospital to Co-operative colony Road (Length-1.30 Km) Total length 3.530 Km under Plan head for the year 2024-25	3.53	249.65	3920 (S) dt. 19.09.24	-	-	-	-	-	-
6	Widening and Strengthening/ Reconstruction of Mahuda(On NH-32)-Sindri(Jamadoba) (On MDR-055) Road(Length-22.940) under Plan Head for the year 2016-17.	22.94	16319.23	3561 (S) dt. 06.06.16	6800.93	01 SBD/ 2018-19 dt. 09.03.19	31.37%	4934.99	32%	08.11.2020
6	Dhanbad	62.82	30357.02		16418.47			6034.99		

DMFT

1	Widening and Strengthening of Road From Muraidih (MDR-051) to Sonardih Phatak (MDR 049) via Hindustan Zinc Ltd. And Ram Raj Mandir Under DMFT Head For The Year 2023-24.	5.23	2805.34	1583(S) dt. 31.03.2023	3000.00	06 SBD/ 2023-24 dt. 26.06.2023	60.92%	1827.67	84%	25.03.2024
2	I.R.Q.P. /Strengthening Work Of Patherdih-Sindri Road (MDR-067) From 0.00 Km To 13.71 Km (Total Length- 13.71 K.M.) Under Road Division Dhanbad For The Year 2022-23	13.71	3693.43	216 (S) dt. 19.01.2023	4443.88	07 SBD/ 2023-24 dt. 12.07.2023	81.14%	3605.86	85%	11.01.2024

Amount in Rs. Lakh

Name of Contractor
12
-
EICC-SRB(JV), Bokaro

Preeti Enterprises, Dhanbad
M/s Daroga Pradhan, Dhanbad

State Plan Road Works

Month : July, 2025

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.				
1	2	3	4	5	6	7	8	9	10	11
3	Widening And Strengthening Work Of Babudih Vivah Bhawan To Hirak (Kako-Tetumari-Bhuli-Dhanbad) Road Via Rajwar Basti (Total Length 4.015 Km) Under DMFT Fund For The Year 2023-24.	4.02	1313.88	2997 (S) dt. 15.06.2023	1603.78	10 SBD/ 2023-24 dt.29.12.2023	60.70%	973.43	80%	28.04.2024
4	IRQP/ Strengthening Work Of Shramik Chowk To Barwadda Road (MDR- 060) (Total Length 8.90 Km) In Km 0.00 To 8.9 Km Under Plan Head For The Year 2022-23. (DMFT)	8.90	2408.36	63(S) dt. 06.01.2023	2318.48	02 SBD/ 2023-24 dt. 19.04.2023	90.25%	2092.50	100%	18.10.2023
			31.86	10221.01	11366.14			8499.46		

Circle : Hazaribagh

Div : Giridih

Name of EE-Sri Prem Prakash Singh

1	Reconstruction of Road From Banpura (on Jhari More-Banpura-Chichaki-Khuntha Chowk-Chichaki Railway Station Road) to Dhibra More Near Dondlo (Including Bridge) (Total Length 3.60 Km.) Under Road Division, Giridih For The Year 2022-23	3.60	700.71	Govt. of Jharkhand RCD, Ranchi Letter no. 1166 (S) Dt. 23.03.22	656.83	SBD 06 of 2022-23 Dt. 20.12.2022 (Variation)	94%	760.52	92%	19.09.23
---	--	------	--------	---	--------	--	-----	--------	-----	----------

Amount in Rs. Lakh

Name of Contractor
12
M/s Daroga Pradhan, Dhanbad
M/s Daroga Pradhan, Dhanbad

M/S Maa Laxmi Construction, Daltonganj

State Plan Road Works

Month : July, 2025

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.				
1	2	3	4	5	6	7	8	9	10	11
2	Widening and Strenthening/ Reconstruction work of Karamjora More (on NH-114A)-Genro-Patro River of Approach Road (on Jamui-Deoghar Road) (Total Length - 11.125 Km.) (Including Land Aquesation Work) Under Road Division, Giridih For the Year 2022-23	11.13	3040.02	Govt. of Jharkhand RCD, Ranchi Letter no 3646 (S) dt 13.10.2022	2301.35	SBD 08 of 2022-23 Dt. 27.01.2023 (Variation)	94%	2369.95	95%	26.12.23
3	Widening & Strengthening of Domanpahari to Chugali, Dhurgargi Via Vijaydih Road in Km. 0 to 21.265 For the year 2018-19 Bridge At Che. 14+700 Span - 8 X 24.600	21.27	5729.13	Govt. of Jharkhand RCD, Ranchi Letter no 2803 (S) dt 11.05.18	4568.61	SBD No. 08 of 2018-19 dt 28/11/18	105%	4774.54	90%	27.11.20
4	Widening and Strenthening / Reconstruction of Fatehpur to Bongi (Bihar Border) Via Bhelwaghati Road (Including Construction of Bridge) (Total Length-15.810 Km.) For The Year 2019-20 (Bridge at Che. 14+565, Span - 4 X 21)	15.81	5051.63	Govt. of Jharkhand RCD, Ranchi Letter no 3558(S) Dt. 19.07.2019	3583.41	SBD No. 02 of 2019-20 dt 23/10/19	94%	3354.93	94%	22.06.21
5	Widening, Strengthening/ Reconstruction of Pandariya (Eidgah More) to Lachudih via Bankikala, Saraiya, Ranatand, Karme & Lachuri (Total Length 11.940 Km.) For The Year 2023-24	11.94	4275.63	Govt. of Jharkhand RCD, Ranchi Letter no 3412(S) Dt. 18.07.23	3081.99	SBD No. 05 of 2023-24 dt 17/11/23 (Variation)	99%	3049.84	85%	16.05.25

Amount in Rs. Lakh

Name of Contractor
12
Rajeev Kumar, Patna
M/S East India Construction Company, Bokaro
M/S Om Namo Siwai Construction, New Delhi.
Rajeev Kumar, Patna

State Plan Road Works

Month : July, 2025

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.				
1	2	3	4	5	6	7	8	9	10	11
6	Widening and Strengthening/ Reconstruction Work in Giridih-jamua (SH-13) 4 Lane Road in Chainage Km. 1.110 to 6.810 Km. (Total Length - 5.70 Km.) For The Year 2023-24 Under Road Division, Giridih	5.70	3916.63	Govt. of Jharkhand RCD, Ranchi Letter no 4388(S) Dt. 13.09..23	3647.93	SBD No. 08 of 2023-24 dt 25/01/24	48%	1739.09	48%	24.09.24
7	Reconstruction work of Baba Ji Kutiya More (On SH-13)-Mugpiti-Narendrapur Open Cast Mines-Paparwatand (On NH-114A) Road (Total Length – 6.05 Km.) (With Land Acqjition) For the Year 2022-23	6.05	1508.00	Govt. of Jharkhand RCD, Ranchi Letter no 3549 (S) dt 06.10.2022	1297.30	SBD 07 of 2022-23 Dt. 24.01.2023	103%	1333.43	93%	23.09.23
8	Widening, Strengthening/ Reconstruction of Banpura (on Bagodar-Sariya Road, MDR-116) to Gorhar (NH-19) Via Manrokudar Road and Link Road (i) Kadhwar to Ghanghri Road (Length - 3.37 kM.) and (ii) Dondlo link road (Length - 1.155 Km.) (Total Length - 28.795 Km.) (Including Construction of Bridge) For The Year 2023-24	28.80	12463.98	Govt. of Jharkhand RCD, Ranchi Letter no 1392 (S) dt 21.03.2023	9164.35	SBD 01 of 2024-25 Dt. 18.09.2024	5%	500.00	18%	17.05.26
9	Widening and Strengthening/ Reconstruction of Union Bank Gandey More to Union Bank Pratapur Road (Total Length - 10.465 Km.) (Including Land Aquesation Work) Under Road Division, Giridih For the Year 2023-24	10.47	2507.37	Govt. of Jharkhand RCD, Ranchi Letter no 742 (S) dt 20.02.2024	1718.30	SBD 02 of 2024-25 Dt. 04.10.2024	76%	1303.92	85%	03.06.25

Amount in Rs. Lakh

Name of Contractor
12
Manisha Construction, Gaya, Bihar
Hari Nandan Choudhary, Dumka
M & S Paving Pvt. Ltd., P- 26, City Center, Sector – IV, Bokaro, Jharkhand
Hari Nandan Choudhary, Dumka

State Plan Road Works

Month : July, 2025

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.				
1	2	3	4	5	6	7	8	9	10	11
10	Widening strengthening / Reconstruction work (including Bridge work, Land Acquisition & afforestation) of Birni (Virajpur)- Kheskhari Via Belna, Chitankhari, Taratand, Baradih, Jharkhi Road (Total Length - 22.215 K.M) Under Road Division, Giridih for the year 2023-24	22.22	8038.06	Govt. of Jharkhand RCD, Ranchi Letter no 715 (S) dt 19.02.2024	6936.05	SBD 03 of 2024-25 Dt. 04.10.2024	39%	2699.90	43%	03.04.26
11	Widening, Strengthening/Reconstruction of Budhiyadih More (Opposite Saalsal Iron Factory) to Chatro Via Sri Rampur Market, Tikodih and Purnanagar Road (Total Length- 7.950 KM) Under Road Division Giridih for the year 2023-24	7.95	2281.02	Govt. of Jharkhand RCD, Ranchi Letter no 471 (S) dt 02.02.2024	2141.18	SBD 05 of 2024-25 Dt. 04.10.2024	45%	968.74	65%	03.05.25
12	Construction of Bagodih (Paini) to Barakar River Via Chhatarbad Link Road (Link Hospital) Road (Total Length - 5.995 Km.) (Including Land Acquisition Work) Under Road Division, Giridih For the Year 2024-25	6.00	1318.36	Govt. of Jharkhand RCD, Ranchi Letter no 1349 (S) dt 15.03.2024	1249.54	SBD 04 of 2024-25 Dt. 07.10.2024	40%	500.00	45%	06.04.25
13	Widening and Strengthening/ Reconstruction of Budhudih- Pandariya-Sujna-Koldih Road (Total Length - 7.35 Km.) Under Road Division, Giridih For the Year 2024-25	7.35	3608.15	Govt. of Jharkhand RCD, Ranchi Letter no 4342 (S) dt 09.10.2024	1701.88	SBD 06 of 2024-25 Dt. 18.02.2025	53%	899.93	60%	17.08.25

Amount in Rs. Lakh

Name of Contractor
12
Amitabh Construction Pvt. Ltd., Koderma
Niranjan Rai, Kalika Gunj Colony, Sirsiya, Giridih
Amitabh Construction Pvt. Ltd., Koderma
Rajeev Kumar, Patna

State Plan Road Works

Month : July, 2025

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.				
1	2	3	4	5	6	7	8	9	10	11
14	Improvement of Riding Quality of Ghorthamba to Etasani Road via Barjo, Kubri, Gorhand, NawagarhChatti Road (Total Length - 38.950 KM) Under Road Division Giridih for the year 2024-25	38.95	2133.78	Govt. of Jharkhand RCD, Ranchi Letter no 4285 (S) dt 09.10.2024	1821.00	SBD 07 of 2024-25 Dt. 05.03.2025	62%	1125.00	70%	04.09.25
15	Widening and Strengthening/ Reconstruction of Madhwa to Khondoli Dam (Total Length - 2.035 Km.) (Including Land Aquesation Work) Under Road Division, Giridih For the Year 2024-25	2.04	757.34	Govt. of Jharkhand RCD, Ranchi Letter no 3430 (S) dt 23.08.2024	387.86	SBD 03 of 2025-26 Dt. 17.05.2025	0%	0.00	20%	16.08.25
16	Reconstruction Work of Parwatpur Chakarpaniya, Dwarpahri, Jamuniyatnr, Chhatabad, Jamtara Border Under Road Division, Giridih For the Year 2024-25	4.45	1688.21	Govt. of Jharkhand RCD, Ranchi Letter no 4234 (S) dt 08.10.2024	834.77	SBD 01 of 2025-26 Dt. 23.04.2025	60%	500.00	65%	22.09.25
16	Giridih	203.7	59018.0		45092.4			25879.77		


Circle : Hazaribagh

Div : Koderma

Name of EE-Sri Satendra Prasad Singh

Amount in Rs. Lakh

Name of Contractor
12
Hari Nandan Choudhary, Dumka
Jai Maa Ambey Infra Pvt. Ltd., Nagwa, Chatra
Samleshwari Road Builders, Bokaro.



State Plan Road Works

Month : July, 2025

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.				
1	2	3	4	5	6	7	8	9	10	11
1	Reconstruction work of Tilaiya(Pipradih)-Jainagar- Bagro (On Domchanch- Pipcho Road) (Total Length-0.00 to 18.550 Km) under Road Division Koderma for the Year 2019-20	18.55	4134.61	Dt-10.07.2019, 3392(S)	3295.65	Dt-14.10.2019, 26SBD/2019-20	90%	3136.82	90%	02.12.2020
2	Remaining Work of Reconstruction of Domchanch - Dhodhakola-Sapahi-Faguni Road (KM 0.00 to 14.5 upto Bihar border) .	14.50	6519.54	Dt-31.08.2018, 5092(s)	1650.00	Dt-13.03.2024 01SBD of 2024-25	25%	411.58	35%	12.03.25
3	Improvement of Riding Quality work in Chandwara-Selhara-Pandewara (Singrawan) Road from km 0.00 to 20.35km under Road division koderma for the year 2023-2024	20.35	1701.53	Dt-02.02.2024, 472(s)	1769.62	Dt-24.01.2025 06SBD of 2024-25	85%	1500.07	98%	23.05.25
4	IRQP Work of Domchanch Bazar to Pipcho Bazar Road from Km. 0.00 to Km 17.30 under Road Division ,Koderma for the Year 2023-24	17.30	954.23	Dt-19.02.2024, 708(s)	823.26	Dt-09.09.2024 03SBD of 2024-25	94%	772.13	98%	08.12.24
5	Improvement of Riding Quality work in Domchanch-Dhab Road from km 0.00 to 16.40km under Road division koderma for the year 2023-2024	16.40	1256.95	Dt-13.03.2024 1283(s)	1103.42	Dt-02.09.2024 02SBD of 2024-25	34%	369.71	85%	01.12.24
6	IRQP Work of Doranda- Sankh-Vendro- Patna Road (MDR-114) from Km 0.00 to 22.40 Km (Total Length =22.40 Km) under Road Division, Koderma.	22.40	1336.91	Dt-15.04.2025 1520(s)						

Amount in Rs. Lakh

Name of Contractor
12
M/s R.K Infracop Pvt. Ltd, Hyderabad.
M/s Sirha Construction & Developers Private Limited,Ashok Nagar,Ranchi
Amitabh Constructions, Pvt. Ltd.Koderma
M/s Sanjay Construction, Saram,Bokaro.
Karan Enterprises, H.N.-B-4,Maharana Apartment, Pee Pee Compound,G.P.O- Ranchi, Dist-Ranchi- 834001,Jharkhand

State Plan Road Works

Month : July, 2025

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.				
1	2	3	4	5	6	7	8	9	10	11
7	IRQP Work of Beko -Makhmargo Road from Km 0.00 to 11.65 Km (Total Length =11.65 Km) under Road Division, Koderma.	11.65	678.65	Dt- 15.04.2025 1523(s)						

7 Koderma 121.15 16582.42 8641.95 6190.30

Circle : Hazaribagh


Div : Ramgarh

Name of EE-Sri Rajiv Ranjan Munda

1	Construction of 4-Lane Road Work from Naya Chowk (Chitarpur) NH- 320- Sandi (On MDR- 95) & Sandi to Rajrappa Road (MDR- 95) Total Length-10.139 KM including Construction of Bridge	10.48	9891.47	Ltr. No. 5065(S) Dt. 31.08.2018	9766.31	07(SBD)2018-19 Dt.- 24-12-2018	98%	10187.29	99%	23.06.2020
2	Widening and Strengthening of NH-33 Ashok Cinema to NH-23 Chhattarpur Road in KM 0.00 to 20.10 (Length of Road -20.10)	20.10	5691.47	4667.56 Ltr. No. 1995(S) Dt. 20-09-2015 (Revised)	3968.79	25(SBD)2015-16 Dt. 08-10-2015	100%	5443.56	100%	07.04.2017
	Construction of H.L. Bridge at Chainage (A) 2360 Mtr. (B) 4580 Mtr. (C) 5825 Mtr. & (D) 19025 Mtr. in NH-33 Ashok Cinema to NH-320 Chhattarpur Road	-		Ltr. No. 733(S) Dt. 01.02.2019	1095.45	12(SBD)2019-20 Dt.- 31-10-2019	53%	581.85	75%	30.04.2021

Amount in Rs. Lakh

Name of Contractor
12



Classic Engicon Pvt. Ltd.,
3D Vatica Appartment,
Line Tank Road, Ranchi

Classic Engicon Pvt. Ltd.,
3D Vatica Appartment,
Line Tank Road, Ranchi

M/s Sildilya Construction,
Station Road, Redma, Dist.-
Palamu, Jharkhand,
Daltonganj

State Plan Road Works

Month : July, 2025

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.				
1	2	3	4	5	6	7	8	9	10	11
3	Widening & Strengthening/ Reconstruction of Lalki Ghati to Chhattarmandu Road via Linching Chowk (Length-10.910 KM) under Plan Head for the year 2022-23	10.91	4220.46	Ltr. No. 1311(S) Dt. 31-03-2022	2674.64	01(SBD)2023-24 Dt.- 17-07-2023	89%	4192.29	93%	16.05.2024

3 Ramgarh 41.49 19803.41 17505.19 20404.99

Amount in Rs. Lakh

Name of Contractor
12
M/s Sidhartha Construction Koramby, Near GPO House, Zullu Park, Hazaribagh

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Roads-Plan)
State Plan Road Works

Month : July, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Hazaribagh Div : Hazaribagh Name of EE-Sri Shubash Prasad</p>											
1	Consultancy Services for Carrying out Road Safety Audit of existing roads as per Road Safety Manual i.e. IRC-SP-88-2010 or any other latest revision of this document under Road Circle, Hazaribag (Total Length 643.279 Km) for the Year 2021-22 99.121 Km under Road Division, Hazaribag	0.00	107.33	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 53(S) dt. 07.01.2022	25.00	dt. 26.12.2022 1(R.S.A.) of 2022-23	70%	17.50	100%	-	Cube Engitech Consultant Pvt. Ltd., Jeevan Lok Complex, Main Road, Hinoo, Ranchi-834002, Jharkhand
2	IRQP work of Mahto Ahara-Rampur-Basaria-Chauparan Road from Km 0.00 to Km 32.85 (Total Length 32.850Km) for the Year 2023-24 Under RCD, Road Division Hazaribag	32.85	2563.97	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 5627 (S) dt.14.12.2023	2466.41	dt. 10.10.24 07 (SBD) of 2024-25	98.22%	2422.47	100%	09.04.2025	East India Construction Col, Bokaro
2	Hazaribagh	32.85	2671.30		2491.41			2439.97			

Circle : Hazaribagh
Div : BOKARO
Name of EE- Sri Amit Singh

State Plan Road Works

Month : July, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	(A) Reconstruction of Dantu (NH-23) to Kathara via Sillisadam including Sillisadam to Chalkari Road.(Total length 31.825 km) for the year 18-19	31.83	10321.91	05.03.19/ 1503(S) of J.S., RCD, Jharkhand, Ranchi	6801.12	30.07.19/ 01 SBD of 2019-20	106.17	7598.96	97%	29.07.2021	Classic Engicon Pvt. Ltd. 3D, Vatika Apartment, Line Tank Road, Ranchi.
	(B) Preparation of Land Acquisition Plan (LAP) and Diversion of Forest Land in Construction of Dantu (NH-23) to Kathara via Sillisadam including Sillisadam to Chalkari Road.(Total length 31.825 km)				8.61	23.07.19/ 4 F2 of 2019-20	100.00	8.61	100%	22.01.2020	M/S Arun Kumar Jaishwal, Vill.+ P.O. - Chandankiyari, Bokaro
	(C) Construction of H.L Bridge over (A) Canal at Ch.11.717 KM of Dantu to Kathara Road, (B) Canal at Ch. 11.924 KM of Sillisadam- Chalkari Link Road and (C) Chatnia Nala at Ch. 0.395 KM. of Dantu to Kathara via Sillisadam Road under Road Division, Bokaro for the year 2019-20				355.61	31.10.19/ 11 SBD of 2019-20 & 01 SBD/2024-25 01.08.2024 (302.52367 + 53.08763 (Supplementr y))	75.22	267.49	68%	30.10.2020	M/S Sanjay Construction, At. + P.O. - Saram, Bokaro
1	Bokaro	31.83	10321.91		7165.34			7875.07			

State Plan Road Works

Month : July, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Hazaribagh
Div : Chatra
Name of EE-Sri Mithilesh Prasad**

						NIL					
--	--	--	--	--	--	------------	--	--	--	--	--

0 Chatra

0.00

0.00

0.00

**Circle : Hazaribagh
Div : Dhanbad
Name of EE-Sri Dinesh Prasad**

1	Widening & Strengthening / Reconstruction Of Remaining Part Of Old Nh-32 (Govindpur To Telmachcho) Under Road Division Dhanbad For The Year 2024-25.	4.95	1416.86	1411 (S) dt. 15.03.24	1473.50	02 SBD/ 2024-25 dt. 20.09.24	88.23%	1300.00	100%	19.03.2025	Preeti Enterprises, Dhanbad
2	IRQP work of Chirkunda Panchet road (length 7.20 Km) & Nehru link road (length 1.80 Km) Total length 9.00 Km (carriage way-7.00m) Under plan head for the year 2023-24	9.00	917.00	4997 (S) dt. 27.10.23	845.70	01 SBD/ 2024-25 dt. 09.07.24	92.22%	779.90	100%	08.10.2024	M/s Santosh Singh, Dhanbad
3	Construction of Approach Road (Total Length- 300M) for Binod Bihari Mahto Koylanchal University Under Road Division Dhanbad For The Year 2023-24	0.30	272.29	1877 (S) dt. 28.04.23	195.49	21 F2/ 2023-24 dt.01.11.23	81.05%	158.46	100%	31.01.2024	M/S Sonu & Saroj, Dhanbad

State Plan Road Works

Month : July, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	I.R.Q.P work in R.O.B Wasseyapur to Jharkhand more via Tempu Stand Bhuli "B"Block (Length 4.30 km) & R.O.B Wasseyapur Railway over Bridge (Length 1.00 Km) Total Length 5.30 Km Road under Plan head for the year 2024-25	5.30	400.56	3967 (S) dt. 20.09.24	413.54	01 SBD/ 2025-26 04.04.2025	53.20%	220.00	100%	18.05.2025	Daroga Pradhan, Dhanbad
4	Dhanbad	19.55	3006.70		2928.23			2458.35			

Circle : Hazaribagh

Div : Giridih

Name of EE-Sri Prem Prakash Singh

1	Widening and Strengthening/ Reconstruction work of Barwadih Fatak to Baniyadih via Centralpit, Baherwatand, Kabribad Road (Total Length - 7.588 Km.) Under Road Division, Giridih For the Year 2022-23	7.59	2992.00	Govt. of Jharkhand RCD, Ranchi Letter no 4000 (S) dt 04.11.2022	2075.12	SBD 01 of 2023-24 Dt. 05.04.2023	116%	2400.00	100%	04.04.2024	Hari Nandan Choudhary, Dumka
2	W/S and Reconstruction of Hesla (NH-02) to Aura (NH-02) Via Tirla, Alkadih Road (Total L. 14.020 Km.) for the year 2022-23	14.02	3171.24	Govt. of Jharkhand RCD, Ranchi Letter no. 1326 (S) Dt. 31.03.22	2719.71	SBD 02 of 2022-23 Dt. 22.10.2022	74%	1999.96	100%	21.08.2023	RNS Construction Pvt. Ltd., Mau, Uttar Pradesh

State Plan Road Works

Month : July, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening and Strenthening/ Reconstruction of Hesla-Beko road (Including Bridges) (Total Length – 29.925 Km.) For the year 2019-20 Bridge at Che. 153, Span - 1 X 16 Che. 1779, Span - 2 X 8 Che. 2865, Span 2 X 8 Che. 4518, Span - 2 X 8 Che. 7029, Span - 2 X 8 Che. 12828, Span - 1 X 16 Che. 17036, Span - 1 X 16 Che. 17928, Span - 1 X 16	29.93	6924.93	Govt. of Jharkhand RCD, Ranchi Letter no 3635(S) Dt. 22.07.2019	4534.01	SBD No. 06 of 2019-20 dt 26/10/19	78%	3555.00	100%	25.06.21	ACPL-KK (JV) Koderma
4	Reconstruction of Siyatanr (MDR-088) to Nawdiha (MDR-092) Road (Total Length 3.705 Km.) For the year 2019-20	3.71	934.76	Govt. of Jharkhand RCD, Ranchi Letter no 3344(S) Dt. 08.07.2019	545.18	SBD No. 05 of 2019-20 dt 24/10/19	100%	617.44	100%	23.03.20	Samleshwari Road Builders, Bokaro
4	Giridih	55.24	14022.93		9874.02			8572.40			

Circle : Hazaribagh

Div :Koderma

Name of EE-Sri Satendra Prasad Singh

State Plan Road Works

Month : July, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Strengthening/Reconstruction of Dhab-Pihra-Satgawan Road(MDR-113) in Km. 0.00 to km. 21.325 (Total Length 21.325Km.) Under Road Division Koderma for the year 2021-22	21.33	2296.36	Dt-07.01.2022, 51(S)	2748.30	Dt- 26.12.2022, 03 SBD/2022-23	99%	2725.23	99%	31.08.23	M/s Sanjay Construction,, Saram, Bokaro
1	Koderma	21.33	2296.36		2748.30			2725.23			

Circle : Hazaribagh

Div : Ramgarh

Name of EE-Sri Rajiv Ranjan Munda

1	IRQP Work of Rajrapa to Chitarpur Road from KM 0.00 to 1.80 under Road Division, Ramgarh for the year 2023-24	1.80	140.61	Ltr. No. 468(S) Dt. 02-02-2024	105.53	02(F2)2024-25 Dt.- 16-08-2024	100%	105.34	100%	14-10-2024	Elite Power Project & Construction Pvt. Ltd., Ranchi, Jharkhand
2	IRQP Work of Patratu to Saunda 'D' Road from KM 0.00 to 11.35 Under Road Divison, Ramgarh for the of Year 2023-24	11.35	620.58	Ltr. No. 5656(S) Dt. 15-12-2023	570.36	18(SBD)2024-25 Dt.- 24-11-2024	100%	570.16	100%	26.02.2025	M/s Jai Mata Di Constuction Ranchi, Jharkhand
3	IRQP Work of Kujju to Ghato Road from KM 0.00 to 19.400 Under Road Divison, Ramgarh for the of Year 2023-24	19.40	1963.60	Ltr. No. 1200(S) Dt. 11-03-2024	2016.02	07(SBD)2024-25 Dt.- 24-09-2024	100%	2015.95	100%	23.04.2025	M/s Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
4	IRQP Work of Charhi to Ghato Road from KM 5.20 to 11.50 (Total Length- 6.30 KM) under Road Division, Ramgarh for the year 2023-24	6.30	512.03	Ltr. No. 1384(S) Dt. 15-03-2024	499.98	19(SBD)2024-25 Dt.- 11-12-2024	100%	499.95	100%	10-03-2025	M/s Ajay Kumar Singh Bokaro, Jharkhand

State Plan Road Works

Month : July, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	IRQP Work of Chas to Ramgarh Road from KM 0.00 to 4.56 (Total Length- 4.56 KM) under Road Division, Ramgarh for the year 2024-25	4.56	361.59	Ltr. No. 3431(S) Dt. 23-08-2024	369.11	20(SBD)2024-25 Dt.- 11-12-2024	100%	369.08	100%	10-03-2025	M/s Ajay Kumar Singh Bokaro, Jharkhand
5	Ramgarh	43.41	3598.41		3561.00			3560.48			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Bridges-Plan)
State Plan Bridge Works

Month : July, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Hazaribagh
Div : Hazaribagh
Name of EE-Sri Shubash Prasad

1	Construction of H.L. Bridges in Barkatha to Tetron road over (i) Manpur nala at ch.17th Km.(Span 1x18.6m), (ii) Kendua river at ch.20th Km.(Span 1x12.6m),(iii) Palma river at ch. 24th Km.(Span 1x10.6m) and (iv) Maniadih nala at ch. 31st Km.(Span 2x12.6m) Work (Including Approach road and Land Acquisition) Under RCD, Road Division Hazaribag for the Year 2023-24	97.40	1431.30	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 4992 (S) dt.27.10.2023	1470.97	dt. 17.02.24 33 (SBD) of 2023-24	11%	168.69	26%	16.08.25	Ganesh Yadav, Anand Nagar, P.O.-I.S.M., Saraidhela, Dhanbad.
1	Hazaribagh	97.4	1431.30		1470.97			168.69			

Circle : Hazaribagh
Div : BOKARO
Name of EE- Sri Amit Singh

1	Construction of High Level Bridge in 19 km of Dumari – Nawadih – Phusaro Road Near I.B. replacing the old bridge for the year 2019-20	45.00	396.81	2685(s) dt. 30.05.19 of J.S., RCD, Jharkhand	282.85	31.10.2019/ 10 SBD of 2019-20	65.49	197.90	90%	30.01.2021	M/S Sanjay Construction, Vill. + P.O. - Saram, Dist. - Bokaro,
---	---	-------	--------	--	--------	-------------------------------------	-------	--------	-----	------------	--

State Plan Bridge Works

Month : July, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	(A) ---- Const. of H. L. Bridge over Gawai river at ch. 22.050 Km of Bahadurpur Kasmar Petarwar west Bengal Border road. S.A. - 3 X 10.0 M, A.R.- 2 X 3.5 M	31.96	229.94	10.06.15/4003(S)	199.48	23.10.2015/26 F2 of 15-16	68.65	136.94	69%	22.10.2016	Smt Kiran Devi, Jodhadih More, Chas, Bokaro
	(B) --- Balance work for Construction of High level Bridge over Gawai River at 22.050 KM of Bahadurpur - Kasmar - Petarwar - West Bengal Border Road under Road Division, Bokaro for the year 2024-25				123.39	14.10.2024 / 11 F2 of 2024-25			15%	13.02.2025	M/S BDMS Construction, Vill.- Dugda Basti, Brahaman Tola, Karmatand, Bokaro- 828304
2	Bokaro	77.0	626.75		605.72			334.83			

State Plan Bridge Works

Month : July, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Hazaribagh Div : Chatra Name of EE-Sri Mithilesh Prasad</p>											
1	Construction of High Level Minor Bridge Over Local Nala at Chainage 17+000 Km. of Jori-Pratappur Road (Span- 1 X 24.6m) in R.C.D., Chatra	1 X 24	392.34	Joint Sec. R.C.D., Ranchi Lt. No. 4326(S) dt. 25.11.2022	315.47	01(SBD) of 2022-23 dt. 25.03.2023	99%	314.96	90%	24.03.2024	M/s Ashutosh Construction, Vill Jhardag, PO+PS- Lawalong, Dist- Chatra 8084742884
2	Construction of High Level Bridge at 12.845 Km in Local Nala of Nimakatu (Pratappur)-Gajwa-Lodheya-Gorighat-Kawra Road in R.C.D. Chatra.	—	339.65	Joint Sec. R.C.D., Ranchi Lt. No. 4440(S) dt. 06.12.2022	258.73	01(SBD) of 2023-24 dt. 05.07.2023	42%	108.92	55%	04.07.2024	M/s S.R. Construction B.N. College Road, Hamidganj, Daltonganj, Palamu
3	Construction of High Level Bridge over River Hiroo in 47th KM of Chauparan - Chatra Road.	3X18	235.17	8074(S) dt. 16.11.12	216.92	17F2 of 2012-13 dt. 05.03.2013	69%	150.70	70%	04.09.14	Torpedo Const. Pvt. Ltd. , Thana Chowk, Ramghar (9471319600)
4	Remaining work of High Level R.C.C. Bridge over Baksa in 16.255 Km. of Chauparan-Chatra road.	—	313.16	Joint Sec. R.C.D., Ranchi Lt. No. 5130(S) dt. 07.11.2023	107.49	21F2 of 2023-24 dt. 27.01.2024	—	—	10%	23.07.2024	M/s B.N. Enterprises. Block-D, Flat No. 03/C, Shree Vrinda Green Apartment, Kusum Vihar, Road No. 9, Morabadi Ranchi

State Plan Bridge Works

Month : July, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Construction for High Level Bridge over Barki (Geruwa) river in Simariaya- Tandwa Road at chainage 26.46 under road division, Chatra.	7 X 24	922.23	2574(S) dt. 27.08.2021	996.59	03(SBD) of 2021-22 dt. 24.02.2022	100%	1067.02	100%	23.02.2024	Kumar and Roy Construction, House no-25, Vill. P.o + P.s- Manika Latchar- 822126, (Jharkhand.) 8969020656

5 Chatra 2202.54 1895.20 1641.60

**Circle : Hazaribagh
Div : Dhanbad
Name of EE-Sri Dinesh Prasad**

1	Construction of High Level Bridge in Mugma-Chirkunda (MDR-062) Road Over Barakar River Under CRF Fund Plan Head for the year 2018-19	512	5433.16	RW/NH-28014/1/2 019/ JHR/Z-1 dt. 06.03.2019	5552.58	07 SBD/ 2019-20 dt. 25.10.2019	64%	3560.67	57%	24.10.2021	M/s Daroga Pradhan, Dhanbad
2	Rehabilitation Work Of Bank More Flyover Under Plan Head For The Year 2022-23.	0	1579.67	1561 (S) dt. 29.03.2023	1511.00	08 SBD/ 2023-24 dt. 08.08.2023	70%	1060.00	80%	09.07.2024	Maurer Sanfield India Ltd., Bhopal
3	Widening And Existing Rub (Rail Under Bridge) Bridge No.-1. Gaya Bridge Of Railway At Km 12.00 Of Nh-32 In Dhanbad Under Dmft Fund For The Year Of 2023-24.	12	2384.82	62 (S) dt. 06.01.2023	2938.33	03 SBD/ 2025-26 dt. 01.07.2025	-	-	-	-	M/s Sheela Construction Company, Raipur

State Plan Bridge Works

Month : July, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	(i)Construction of H.L. bridge with approach road over chas nala at 5th km of Dhanbad - Pathardih - Sindri road (2 x 14.6m and (ii) construction of H.L. bridge with approach road over chas nala at 7th km of Dhanbad - Pathardih - Sindri road (1 x 14.6m) under Plan Head for the Year 2025-26.		647.68	1981 (S) dt. 20.05.25	-	-	-	-	-	-	-
4	Dhanbad	524.0	10045.33		10001.91			4620.67			

Circle : Hazaribagh
Div : Giridih
Name of EE-Sri Prem Prakash Singh

1	Construction of High Level Bridge over Usri River in Giridih to Deoghar Road in Sirsiya Block Giridih For the year 2022-23	(8 x 12.60)	617.87	Govt. of Jharkhand RCD, Ranchi Letter no 4186(S) dt. 18.07.2018	661.60	SBD No.04 of 2022-23 dt 01/11/22	104%	685.32	95%	31.10.2024	Dilip Kumar, Vill. – Hutar, Po. – Mayapur, P.S. – Ramgarh, Distt. – Palamau, Jharkhand
2	Construction of High Level Bridge over Usri River at Ch. 12+000 Km. in Chotki Kharagdiha-Dudhwatoli-Gondalitand to Lataki-Chatro-Mirjaganj Road (MDR-92) Road, Giridih Distrcit for the year 2023-24	(7 x 24)	1652.99	Govt. of Jharkhand RCD, Ranchi Letter no 5434(S) dt. 01.12.2013	1455.32	SBD No.11 of 2023-24 dt 14/03/24	35%	510.00	60%	13.03.2026	Malti Enterprises, Dhanbad

State Plan Bridge Works

Month : July, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Giridih		2270.86		2116.91			1195.32			

**Circle : Hazaribagh
Div :Koderma
Name of EE-Sri Satendra Prasad Singh**

1	Construction of Proposed High Level Bridge Over Meetha Nala Ch-48th Km of Kowar-Koderma Road Under Plan For the Year 2017-18	39.00	356.17	<u>356.1650</u> Dt- 02.05.2017, 7, 2423(s)	317.36	<u>317.36414</u> Dt- 06.10.2017, 11SBD/2017- 18 Revised 296.19033	98%	360.65	98%	05.12.2018	M/S B.K. Enterprises, At-Madhwatand, P.O- Makatpur, P.S-Jai Nagar, Dist. – Koderma.
1	Koderma	39.00	356.17		317.36			360.65			

**Circle : Hazaribagh
Div :Ramgarh
Name of EE-Sri Rajiv Ranjan Munda**

NIL											
0	Ramgarh	0.00	0.00		0.00			0.00			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Bridges-Plan)
State Plan Bridge Works

Month : July, 2025

Amount in Rs. Lakh

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Hazaribagh
Div : Hazaribagh
Name of EE-Sri Shubash Prasad

1	Construction of H.L. Bridge over Siwane River at 6.150Km of Kariyatpur- Jhumara Road.(Span-4x21m) Under RCD, Road Division Hazaribag for the Year 2022-23	94.00	551.21	Joint Secretary, RCD, Jharkhand Ranchi vide Lt. No. 3880(S) dt. 16.09.2022	678.31	dt. 14.03.23 53 (SBD) of 2022-23	94%	639.13	100%	13.09.2024	M/s Siddharth Construction, Korambey House, Near GPO, Hazaribag
---	---	-------	--------	--	--------	--	-----	--------	------	------------	---

1 Hazaribagh

94.00

551.21

678.31

639.13

Circle : Hazaribagh
Div : BOKARO
Name of EE- Sri Amit Singh

State Plan Bridge Works

Month : July, 2025

Amount in Rs. Lakh

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Const. of Bridge over Izari River at Ch. 8.5 Km of Chas-Chandankyari-Raghunathpur Road for the year 15-16. S.A. : 4 X 21.00 M, A.R. : 2 X 3.5 M	86.44 M	332.12	20.02.2015 / RCD/ Plan - 6 - 337/ 2013-1316(s) of DS, RCD, Jharkhand, Ranchi	278.77	29.12.15/ SBD No. 6 of 15-16	127.95	424.95	100%	17.06.2017	M/S Md. Naim Ansari, Vill-Nawdiha, Tola - Rahahgoda, P.O.- Banstora, P.S.- Chandankiyari, Dist. - Bokaro, Mob. No. 9431734185, 9939150782

1 Bokaro

0.00

332.12

278.8

424.95

Circle : Hazaribagh

Div : Chatra

Name of EE-Sri Mithilesh Prasad

NIL

0 Chatra

0.00

0.00

0.00

0.00

Circle : Hazaribagh

Div : Dhanbad

Name of EE-Sri Dinesh Prasad

State Plan Bridge Works

Month : July, 2025

Amount in Rs. Lakh

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

NIL

0 Dhanbad

0.00

0.00

0.00

0.00

Circle : Hazaribagh

Div : Giridih

Name of EE-Sri Prem Prakash Singh

NIL

0 Giridih

0.00

0.00

0.00

Circle : Hazaribagh

Div : Koderma

Name of EE-Sri Satendra Prasad Singh

NIL

0 Koderma

0.00

0.00

0.00

Circle : Hazaribagh

Div : Ramgarh

Name of EE-Sri Rajiv Ranjan Munda

State Plan Bridge Works

Month : July, 2025

Amount in Rs. Lakh

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
NIL											
0	Ramgarh	0.00	0.00		0.00			0.00			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

Month : July, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Hazaribagh Div : Hazaribagh Name of EE-Sri Shubash Prasad											
1	Beautification work of Rotary Situated at Dhobiadih Dhamna Road Via Barhi Chowk (NH-2) Old Town Portion, for the year 2025-26 (Under Non Plan Head)		5.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	-	-	0.00	0%	0%	0%	0
2	Ordinary repair, Construction of Crash Barrier, Road Signage and Flank repair work of Hazaribag-Katkamsandi-Chatra Road from km 18.00 to 29.20 for the year 2025-26 (Under Non Plan Head)		20.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	-	-	0.00	0%	0%	0%	0
3	Ordinary repair work of Circuit House to PWD Chowk Road Via S.P. Kothi for the year 2025-26 (Under Non Plan Head)		8.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	-	-	0.00	0%	0%	0%	0
4	Ordinary repair Dhengura More (SH-07) to Dhengura Railway Bridge Kud (NH-100) Road Link Road Damodih Sirsi Road for the year 2025-26 (Under Non Plan Head)		15.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	-	-	0.00	0%	0%	0%	0
5	Ordinary repair work of Heerabag chowk to Matwari NH-100, PWD Road, Devengana Chowk for the year 2025-26 (Under Non Plan Head)		6.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	-	-	0.00	0%	0%	0%	0
6	Ordinary repair work of Ichak More-Dumroun-Bahimar (MDR-07) Road in Km 0.00 to 17.825 for the year 2025-26 (Under Non Plan Head)		25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	-	-	0.00	0%	0%	0%	0
7	Ordinary repair work of Malkana-Larahi Chouparan Road for the year 2025-26 (Under Non Plan Head)		15.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	-	-	0.00	0%	0%	0%	0

State Non-Plan Works

Month : July, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Ordinary repair work of Paigoda Chowk to Kallu chowk Via Manna Singh Chowk Road (Total Length 2.02 KM), under Road Division, Hazaribag for the year 2025-26 (Under Non Plan Head)		5.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	-	-	0.00	0%	0%	0%	0
9	Ordinary repair work of Shankerpur (SH-07) Nursingh Asthan-Kapasiya-Kundilbagi Road for the year 2025-26 (Under Non Plan Head)		15.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	-	-	0.00	0%	0%	0%	0
10	Ordinary repair work of Sultana (NH-100 to Chadwa (MDR-070) Road, under Road Division, Hazaribag for the year 2025-26 (Under Non Plan Head)		15.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	-	-	0.00	0%	0%	0%	0
11	Ordinary repair work of TOP-03 (NH-100) Mukundganj (NH-33) Via Lalpur Oriya Road, under Road Division, Hazaribag for the year 2025-26 (Under Non Plan Head)		10.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	-	-	0.00	0%	0%	0%	0
12	Special repair work of Dhobiadih Dhamna Road (NH-2 Old Alignment) from Km 2.05 to 3.20 Road for the year 2025-26 (Under Non Plan Head)		50.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	-	-	0.00	0%	0%	0%	0
13	Ordinary repair & Electrification in Barkagaon Inspection Bunglow under RCD, Road Divison, Hazaribag for the year 2025-26 (Under Non Plan Head)		5.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	-	-	0.00	0%	0%	0%	0
14	Shed Consgrtuction and other work in EE Residence-cum-Residential office under RCD, Road Divison, Hazaribag for the year 2025-26 (Under Non Plan Head)		10.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	-	-	0.00	0%	0%	0%	0
15	Ordinary repair work of Quarter No. NJ1, NJ11 situated in North Division of Lakra Godown under RCD, Road Division, Hazaribag for the year 2025-26 (Under Non Plan Head)		10.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	-	-	0.00	0%	0%	0%	0
16	Day to Day Maintenance work of in Superintening Engineer Office & Recidencial Office under RCD, Road Divison, Hazaribag for the year 2025-26 (Under Non Plan Head)		5.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	-	-	0.00	0%	0%	0%	0

State Non-Plan Works

Month : July, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
17	EE reswidence cum office of Boundary wall Wiring, fencing and other Security related work in EE Residencial-cum residential office under RCD, Road Divison, Hazaribag for the year 2025-26 (Under Non Plan Head)		25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	-	-	0.00	0%	0%	0%	0
18	Installation of Metal Beam Crash Barrier in KM 22 TO 27 OF Inchak Barkatha Road under RCD, Road Divison, Hazaribag for the year 2025-26 (Under Non Plan Head)		30.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	-	-	0.00	0%	0%	0%	0
19	Repair of Law level Bridge (5.5m x 8 span) coated in 14th Km of Hazaribag-Churchu Hatyari mode (NH-33) under RCD, Road Divison, Hazaribag for the year 2025-26 (Under Non Plan Head)		50.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	-	-	0.00	0%	0%	0%	0
20	Road Safety Barkagaon Road of Km 7.00 to 12.400 under RCD, Road Divison, Hazaribag for the year 2025-26 (Under Non Plan Head)		25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	-	-	0.00	0%	0%	0%	0
21	Installation of Metal Beam Crash Barrier in Ichak Barkatha Path in Km 22 to 27 under RCD, Road Divison, Hazaribag for the year 2025-26 (Under Non Plan Head)		25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	-	-	0.00	0%	0%	0%	0
22	SPILL OVER Ordinary Repair work of Hazaribag-Katkamsandi-Chatra Road (Total length 29.20Km) Under RCD Road Division Hazaribag.for the Year 2024-25 (Under Non Plan)	29.20	90.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	79.38	15.02.2025 33F2 of 2024-25	0.00	0%	90%	14.05.2025	Jageshwar Gope, Barkagaon, Hazaribag
23	Generator, Generator Shed, Equipments, & Other work in Road Circle, Hazaribag Under RCD Road Division Hazaribag.for the Year 2024-25 (Under Non Plan)	-	25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	18.00	22.02.2025 36F2 of 2024-25	0.00	0%	100%	21.03.2025	Jai Sheo Construction, Lupung, Katkamsandi, Hazaribag
24	Day to Day Maintenance of Inspection Bunglow & Executive Engiener's Residential Office, Under RCD, Road Division, Hazaribag for the year 2024-25 (Under Non Plan)		10.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	10.00	15.10.2024 16F2 of 24-25	3.44	22.92%	80%	14.10.2025	Rajendra Prasad Yadav, Banadag, Katkamdag, Hazaribag
24	Hazaribagh NP, SO	29.20	499.00		107.38		3.44				

State Non-Plan Works

Month : July, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Hazaribagh
Div : BOKARO
Name of EE- Sri Amit Singh

SPILL OVER

1	Construction of RCC DRAIN in Bishnugarh-Narki road for the year 2024-25 under Road Division, Bokaro.		20.00	19.09.2024/ 3897(S) of Eng. In Chief, RCD, Jharkhand, Ranchi	13.59	14.10.2024/ 06 F2 of 2024-25	6.00	44.13	56%	13.12.2024	Raj Enterprises, At. Bandhgora Side, Satapur, Pindrajora, Bokaro, Jharkhand
2	Construction Of RCC DRAIN in Dumri-Nawadih-Bermo road for the year 2024-25 under Road Division, Bokaro.		15.00	-do-	10.03	14.10.2024/ 08 F2 of 2024-25	0.00	0.00	60%	13.12.2024	Raj Enterprises, At. Bandhgora Side, Satapur, Pindrajora, Bokaro, Jharkhand
3	Construction of Drain in Manjidih (Jainamore) Phusro link road for the year 2024-25 under Road Division, Bokaro.		30.00	-do-	20.08	14.10.2024/ 10 F2 of 2024-25	19.31	96.16	100%	13.12.2024	M/S Maa Tara Enterprises, Putka More, Mohal, Chandankiyari, Bokaro
4	Special Repair Work In Ch 5+150 To 5+420 (Total Length 270 M) Of Dantu(Nh23) to Kathara via Sillisaram Road for the Year 2024-25 under Road Division Bokaro	31.825	50.00	-do-	49.99	03.12.2024/ 13 F2 of 2024-25	0.00	0.00	20%	02.02.2025	M/S R.K. Enterprises, Add.: Argamo, Nawadih, Bokaro
5	Construction Of RCC Drain With Cover in 5th Km For Telidih Vikarmdih West Bengal Boarder Road (Total Length 15.82 Km) for The Year 2024-25 under Road Division, Bokaro		55.00	-do-	40.13	29.01.2025/ 19 F2 of 2024-25	10.04	25.02	45%	28.03.2025	Anjani Putra Enterprises, Add.: Tirla, Balak Block, Bagodar, Giridih, Jharkhand
6	Renovation, Furnishing and Beautification work of Inspection Bungalow Petarwar for the Year 2024-25	-	100.00	-do-	78.86	20.01.2025/ 18 F2 of 2024-25	15.00	19.02	30%	19.07.2025	M/S Binit Enterprises, Mahendra Kashyap, Vill. Benga, Near Durga Mandir, P.O. - Uttasara, P.S.- Petarwar, Bokaro
6	Bokaro Spill Over	31.83	270.00		212.69		50.35				

NON PLAN

1	Ordinary Repair Work of Chandrapura to Bokaro Road (Total Length 6.55 Km) under Road Division, Bokaro For The Year 2025-26.		15.00	09.07.2025/ 2661(S) of Eng. In Chief, RCD, Jharkhand, Ranchi			0.00				
2	Ordinary Repair work in Chira Chas (Pandey Pull) to Telgaria More (NH-32) (Total length 4.080 km) under Road Division Bokaro for the		12.00	-do-			0.00				

State Non-Plan Works

Month : July, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Curve & Junction improvement and Ordinary repair of Dumri-Nawadih-Bermo Road (MDR-073) (Total Length -30.60km) for the year 2025-26.		30.00	-do-							
4	Ordinary Repair work of Telidih - Vikarmdih West Bengal Border Road (Total Length 15.820 Km) under Road Division, Bokaro for the year 2025-26.		25.00	-do-			0.00				
5	Ordinary Repair work of Bari Co-Operative To Sijua Railway Crossing (Total Length 6.33 Km) under Road Division, Bokaro For The Year 2025-26.		20.00	-do-			0.00				
6	Ordinary Repair work of Barmasia - Huthupather - Adrakuri Mirdha (N.H-32) Road (Total Length 15.410 km) under Road Division, Bokaro for the year 2025-26.		30.00	-do-							
7	Ordinary Repair Work of Lalpania More(Petarwar-Gomia Road) to Jageshwar Bihar Road (Total Length 28.00 Km) under Road Division Bokaro for the Year 2025-26.		30.00	-do-			0.00				
8	Ordinary repair and road safety work of Dantu(NH 23) to Kathara via Sillisadam and Sillisadam- Chalkari road (Total length 31.825 km) under road division Bokaro for the year 2025-26.		25.00	-do-			0.00				
9	Construction of Drain in Different Chainages in Chira Chas (Pandey Pull) to Telgaria More under Road Division Bokaro for the Year 2025-26		15.00	-do-							
10	Construction of Drain (500 M) in different chainages in Chas- Chandankiyari - Raghunathpur Road (SH-12) under Road Division Bokaro for the year 2025-26		40.00	-do-			0.00				
11	Construction of work Retaining Wall in Km 4th T. More to Harina Road under Road Division Bokaro for the year 2025-26.		18.00	-do-			0.00				
12	Construction of Guard Wall in 23th Km Of Bahadurpur-Kasmar-Khairachatar-Pirgul-Bengal Border Road under Road Division Bokaro for the Year 2025-26.		15.00	-do-							
13	Road Safety work, Repair of Wearing Coat and Painting work in Bhandaridih to Tupakadih Road over High Level Bridge on Damodar River for the Year 2025-26.		10.00	-do-			0.00				
14	Repairing work of Road sub Division Office Building Bermo under Road Division Bokaro		10.00	-do-			0.00				

State Non-Plan Works

Month : July, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	Road safety work in Tandbalidih (NH-23) to Bandhdih Road under Road Division, Bokaro for the year 2025-26		15.00	-do-							
16	Road Safety Work in Bishnugarh - Narki Road under Road Division, Bokaro for the year 2025-26		15.00	-do-			0.00				
17	Replacement of reflecting sheet in full Gantry in 26th km of Chas - Chandankyari - Raghunathpur Road Total Length 26.6 km (S.H. -12) under Road Division, Bokaro for the year 2025-2026		10.00	-do-			0.00				
18	Laying of 25 mm Thick Mastick Asphalt, Repair Of Expansion Joint in Manjhidi Phusro Link Road in 15th Km Over Hindustan High Level Bridge on Damodar River and Painting Work of Tupkadih Cenal Bridge under Road Division, Bokaro for the year 2025-26.		20.00	-do-							
19	Ordinary Repair Work of Manjhidi (Jaina More) - Phusro Link Road (Total Length 16.05 Km) for the Year 2025-26 under Road Division, Bokaro		90.00	-do-			0.00				
19	Bokaro Non Plan		445.00		0.00	0.00	0.00				
	VIVEKADHIN										
1	Vivekadhin works		35.00	18.06.2025/ 2325(S) of EIC, RCD, Jharkhand, Ranchi.							
1	Bokaro Vivekadhin		35.00		0.00	0.00	0.00				
26	Bokaro NP & SO		750.00		212.69	0.00	50.35				

Circle : Hazaribagh
Div : Chatra
Name of EE-Sri Mithilesh Prasad

NIL

0 Chatra Non Plan

Circle : Hazaribagh
Div : Dhanbad
Name of EE-Sri Dinesh Prasad

State Non-Plan Works

Month : July, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of Drain in Bhuiphore more to Binod bihari mahto chowk Baliapur road (Length 0.00 to 13.20 Km) under non plan head for the year 2024-25	-	98.00	<u>3897 (S)</u> Dt.- 19.09.2024	63.44	<u>24 F2/2024-25</u> 18.01.2025	22.00	34.68%	65%	17.03.2025	M/s Parwez Ahamad Khan
2	Day to Day Maintanance and care taker work in Different IB of Road Division Dhanbad Under Non Plan Head For The Year 2024-25	1.50	15.00	<u>3897 (S)</u> Dt.- 19.09.2024	10.81	<u>22 F2/2024-25</u> 14.12.2024	1.59	14.67%	45%	13.12.2025	Sri Sambhu Prasad
1	Dhanbad Spill Over	1.50	113.00		74.26		23.59				

Circle : Hazaribagh

Div : Giridih

Name of EE-Sri Prem Prakash Singh

1	Filling of Pot Holes in Bengabad-Chatro Road (MDR-88) Between Ch. - 7+700 and Ch. - 8+900 (At Chhotki Khargadiha) Under		2.50	22.06.2025	2.50	01F2 of 2025-26 Dt. 03.07.2025			100	09.07.2025	AD Engineering & Construction, Giridih
2	Filling of Pot Holes in Giridih-Jamua Road (SH-13) Between Ch. - 9+300 and Ch. - 9+800 (At Telodih) Under Vivekadhin For		2.50	03.07.2025	2.50	02F2 of 2025-26 Dt. 10.07.2025			100	16.07.2025	AD Engineering & Construction, Giridih
2	Giridih Viveka.		5.00		4.99		0.00				

Circle : Hazaribagh

Div : Koderma

Name of EE-Sri Satendra Prasad Singh

Spill Over

1	Felling and Transportation of Dry Trees work under Road Division , Koderma for the Year 2024-25		15.00	Dt-19.09.2024 Ref No-3897(s)	7.98	Dt-27.12.2024 Ref No- 19F2 of 2024-25	0.00	0%	0%	26.03.2025	M/s Kaushalesh Mehta, Vill-Phulwariya, P.O- Phulwariya, Dist-Koderma-825418
1	Koderma Spill Over	0.00	15.00				0.00				
1	Koderma Spill Over & Non Plan	0.00	15.00		0.00		0.00				

Circle : Hazaribagh

Div :Ramgarh

Name of EE-Sri Rajiv Ranjan Munda

State Non-Plan Works

Month : July, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Housekeeping work of Divisional Office at Ramgarh and Inspection Bunglow at Naisarai under Road Division, Ramgarh for the year 2024-25	-	5.00	Ltr. No.- 3897(S) Dt.- 19-09-2024	5.00	24 F2 2024-25 Dt.- 01-01-2025	1.50	30%	50%	12/31/2025	M/s Sahil Construction Ormanjhi, Jharkhand

1 Ramgarh Spill Over**5.00****5.00****1.50****NON PLAN**

1	Ordinary Repair Work of Sikidri-Kulhi Road under Non-Plan Head for the year 2025-26	0.00	25.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-
2	Ordinary Repair Work of Lalpaniya More via Petarwar-Gomiya-Kujju-Naya More Road under Non-Plan Head for the year 2025-26	0.00	20.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-
3	Ordinary Repair Work of Gola-Rajrappa Road under Non-Plan Head for the year 2025-26	0.00	15.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-
4	Ordinary Repair Work of Ashok Cinema-Chhattarmandu Road under Non-Plan Head for the year 2025-26	0.00	20.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-
5	Ordinary Repair Work of Rajrappa-Dhobiyajara Road under Non-Plan Head for the year 2025-26	0.00	10.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-
6	Ordinary Repair Work of Saunda 'D'-Urimari Road under Non-Plan Head for the year 2025-26	0.00	15.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-
7	Ordinary Repair Work of Naisarai-Giddi 'A' Road under Non-Plan Head for the year 2025-26	0.00	15.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-
8	Ordinary Repair Work of Badki Pona-Kulhi Road under Non-Plan Head for the year 2025-26	0.00	15.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-
9	Ordinary Repair Work of Naya More-Chainpur Road under Non-Plan Head for the year 2025-26	0.00	20.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-
10	Ordinary Repair Work of Kothar Mandal Kara, Ramgarh Road under Non-Plan Head for the year 2025-26	0.00	10.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-
11	Ordinary Repair Work of Ramgarh-Patratu Slip Road under Non-Plan Head for the year 2025-26	0.00	6.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-
12	Construction of RCC Drain in Sandi-Bijuliya Road under Non-Plan Head for the year 2025-26	0.00	45.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-
13	Construction of Stone Masonary Guard Wall (3.00 Mtr. Height) in Rajrappa-Dhobiyajara Road under Non-Plan Head for the year 2025-26	0.00	30.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-

State Non-Plan Works

Month : July, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	Construction of RCC Drain in Ormanjhi-Hundrufall Road under Non-Plan Head for the year 2025-26	0.00	45.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-
15	Construction of RCC Guard Wall (Length- 80M Height- 02M) in KM 20.00 of Naya More-Chainpur Road under Non-Plan Head for the year 2025-26	0.00	25.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-
16	Road Safety Work in Different Roads of Road Division, Ramgarh under Non-Plan Head for the year 2025-26	0.00	40.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-
17	Construction/Repairing, Painting and Electricity Work of Divisional and Sub-Divisional Office under Non-Plan Head for the year 2025-26	0.00	10.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-
18	Installation of Paver Block and Shoulder Repairing Work in Chas-Ramgarh Road under Non-Plan Head for the year 2025-26	0.00	10.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-
19	Repairing and Painting Work of Inspection Bungalow, Naisarai under Non-Plan Head for the year 2025-26	0.00	10.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-
20	Construction of RCC Drain in Gola to Rajrappa Road under Non-Plan Head for the year 2025-26	0.00	75.00	Ltr. No.- 2661(S) Dated- 09-07-2025	0.00	-	0.00	-	-	-	-
Ramgarh NP		0.00	461.00		0.00		0.00				
1	Ramgarh Spill Over, Non Plan & viveka.	0.00	466.00		5.00		1.50				

Progress report of **On-going / Completed works** (ROB)

Month : July, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction Work of ROB in Lieu of Level Crossing No. AM-34 Between Jamadoba and Bhaga Station	-	2623.24828 1413.08414	1235(s) dt. 27.02.2019	-	-	-	-	-	-	South Eastern Railway Adra, Purulia, Dy Chief Engineer (Con)
1	Dhanbad	0.00	0.00		0.00			0.00			

Circle : Hazaribagh

Div : Ramgarh

Name of EE-Sri Rajiv Ranjan Munda

1	Construction of ROB in Sandi-Bijuliya Road (Old NH-33) near Ranchi Road Railway Station (Ch.-83 KM)	-	2908.90	-	-	-	100%	1938.01	100%	-	F.A & C.A.O (Cons.)/ E.C.R (M.H.X) Patna
2	Construction of ROB in Muri-Barkakana Section KM 406/1-12 (88th KM of old NH-33)	-	866.59	-	-	-	100%	880.61	100%	-	F.A & C.A.O (Cons.)/ S.E Railway Kolkata
3	Construction of ROB in Chandrapura Route in Lieu of LC No.- 26Spl/T at KM 80/1-2	-	5469.71	Ltr. No.- 3642 Dt.- 13-10-2022	-	-	44%	2942.62	0%	-	F.A & C.A.O (Cons.)/ECR/MHX, Patna

Progress report of **On-going / Completed works** (ROB)

Month : July, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Construction of Approach & Proposed ROB near L.C No.- MB-21 at KM 383/16-17 between Muri to Barkakana under Ranchi Railway Division. (RoB between Gola to Charu Road- Job No.- CRF-JHR-2022-23/66)	-	3495.00	RW/Ranchi/CRF/2021-22 Dt.- 16-03-2023	3712.97	01(SBD) 2024-25 Dated- 16-08-2024	0%	0.00	0%	15-08-2026	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
5	Construction of ROB in Leu of L.C Gate No.- 39/Spl/T in KM 120/3-4 within the PTRU Station limits between Bhurkunda and Patratu	-	10853.55	Ltr. No.- 1429 Dt.- 16-03-2024	-	-	2%	100.00	15%	-	F.A & C.A.O (Cons.)/ECR/MHX, Patna
5	Ramgarh		23593.75	0.00	3712.97	0.00		5861.24			

Circle : Dumka

Div : Deoghar

Name of EE-Sri Manoj Kumar Mahto

Progress report of **On-going / Completed works** (ROB)

Month : July, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of ROB no-618 on Giridih-Sarath road between Madhupur Station Joramaw station	-	4527.20	3238(S) dt-01.07.19		42437.0		2891.14	-	-	Estern Railway, Kolkatta
2	Construction of ROB on Satsang-Bhirkhibad road between Jasidih-Bajjnathdham Station (LC No. 04/T)	-	4056.41	732(S), Date-01-02-2019		42437.0		3850.81			Estern Railway, Kolkatta
3	Construction of ROB on Satsang-Bhirkhibad road between Shankarpur-Jasidih Station (LC No. 27C/E)	-	3755.00	3231(S) dt-23.05.16	-	42437.0		2545.82	-	-	Estern Railway, Kolkatta

Progress report of **On-going / Completed works** (ROB)

Month : July, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Construction of ROB (ROB proper and Approach portion) at Santhali Village near Br. 653 between Sankarpur - Jasidih at km 321/19-21 from Howrah (Job No.-CRF-JHR-2022-23/67)	0.66	9364.00	RW Ranchi/ CRF/ 2021-22, dt- 06.03.23	2353.05	58(SBD)/ 2023-24 dt- 06.02.24		0.00	-	05.08.26	M/s Binod Kumar Yadav, At- Jarga, Gujhandi, Jhumri Telaiya, Koderma, Jharkhand.
5	Construction of ROB for Jasidih-Baidyanath Dham Section (LC Gate No.-1) (Job No. CRF-JHR-2022-23-70)	0.43	8196.00	RW Ranchi/ CRF/ 2021-22, dt- 06.03.23	1414.46	61(SBD)/ 2023-24 dt- 08.02.24		0.00	-	07.02.26	Ramjee Singh Construction Pvt. Ltd., D.S. Gilan Road, Gilanpara, Dumka
5	Deoghar	1.09	29898.6	0.00	3767.51		9287.78				

Circle : Dumka

Div : Jamtara

Name of EE-Sri Vijay Kumar Agarwal

Progress report of **On-going / Completed works** (ROB)

Month : July, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of ROB in lieu of Existing Level Crossing No.13/B/E in JKL Road		7873.00	Dated 16.03.2023 by MoRT&H, New Delhi	4103.60	04/SBD/23-24 Dt. 27.09.23	-	-	12%		Velji Ratna Soratia Infra Pvt. Ltd. (Guj)
2	Construction of ROB in lieu of Existing Level Crossing No.14 A/T in JKL Road		5146.00	Dated 16.03.2023 by MoRT&H, New Delhi	2893.64	05/SBD/23-24 Dt. 27.09.23	-	-	5%		Velji Ratna Soratia Infra Pvt. Ltd. (Guj)

2 Jamtara

13019.00

6997.24

Circle : Dumka

Div : Pakur

Name of EE-Sri Veer Raghwan

1	Construction of ROB in Pakur-Barharwa Road							0.00			
---	--	--	--	--	--	--	--	------	--	--	--

1 Pakur

0.00

0.00

0.00

0.00

Progress report of **On-going / Completed works** (ROB)

Month : July, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Dumka

Div : Sahebganj

Name of EE-Sri Ajay Kumar-2

1	Construction of proposed ROB in lieu of Level Crossing No. - 47/C in between Tinpahar-Dhamdhamia Section of Malda Division to be executed by Railway in Deposit term of Jharkhand Government.		9394.54	Joint Secretary RCD, Jharkhand, letter no. 1233 (S), dated 27.02.2019				7848.67			
2	Pakur-Barharwa Road ROB in lieu of LC No. 19/B & 45 C/E		95.47	Joint Secretary RCD, Jharkhand, letter no. 1327 (S), dated 31.03.2022				1504.39			

Progress report of **On-going / Completed works** (ROB)

Month : July, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Sahibganj West Cabin ROB in lieu of 82 B/T		38.25	Joint Secretary RCD, Jharkhand, letter no. 2725 (S), dated 26.07.2022							
3	Sahebganj	0.00	9528.26		0.00			9353.06			

Circle : Chaibasa

Div : Chaibasa

Name of EE-Sri Raj Ranjan

1	Construction of Road Over bridge between Kendposi and Maluka stations under the jurisdiction of Dy. Chief Engineer (Con). Tantnagar in Chakradharpur division of SER.	953.7	4042.28	27.12.2017 /2776(S)	4201.75	04.01.20 19 /Agt. No- SER /CON- HQ /TATA/6 4/2018	73.554	3102.25432	100	03.01.2021	M/S Shyamsree Tribeni (JV), EN-32, Shyam Towers, Sector-V, Salt Lake, Kolkata West Bengal, PIN-700091
1	Chaibasa	953.7	4042.28		4201.75			3102.25			

Progress report of **On-going / Completed works** (ROB)

Month : July, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Daltonganj Div : Daltonganj Name of EE-Sri Anil Kumar											
1	C.R.F Construction of ROB at EP No.-291/27, 291/28 between Daltonganj to rajhara railway near Bajrha village at Palamau in the state of Jharkhand under Central Road Fund for the year 2022-23. Job No. (CRF-JHR-2022-23-65)	596.1	8354.00	16.03.23RWR anchi/CRF/20 21- 22/1/4036939/ 2023	7369.56	11SBD/20 24-25 14.10.202 4	0%	0.00	5%	13.04.26	A M INFRATECH., Reg. Add.- Ward No. 07, Muraligarhi, Renukoot, Turra, Pipari, Sonbhadra, Uttar Pradesh- 231221 Offical Add.- Gas Godown, Kandu Mohalla, Redma, Daltonganj, Palamu, Jharkhand
1 Daltonganj		596.12	8354.00		7369.56			0.00			