

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Roads-Plan)

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Ranchi</b> <b>Div : Ranchi</b> <b>Name of EE-Md Izrail Mansuri</b>											
1	<b><u>ONGOING WORK</u></b> Widening and Strengthening of Birsa Munda Airport - Namkum (Kutiatu More, on NH-75 Ext.) via Hetu, Tumbagutu Road for the year 2016-17. CH. 2.87- 4x21.6x15 M Ch.4th- 1x21.6x15M	6.9	2830.344	5173(S) Dt.16.08.16	1982.216	73 SBD 2016-17 04-02-17	2583.31	86.88	95%	10.08.18	M/S SILDILIYA CONSTRUCTION Station Road, Redma , W. No.-15 P.O.+ P.S.- Daltonganj, Dist.- Palamu, Jharkhand.
2	Construction of proposed ROB with approaches in Lieu of LC no. RL-5 at RLY KM 427/2-3 between Ranchi and Piska Stations. For the year 2016-17.	0.455	2676.84	1236(S) Dt.27/02/19 (Revised)	716.44	01 SBD 2017-18 25-04-17	2148.01	35.82	55%	01.02.18	M/S Arunaditya Projects and Mineral 188 C, Vidyalaya Marg, Ashok Nagar, Ranchi-834002.
3	Reconstruction of Amreshwardham (Bichana More) to Tupudana Via Jurdag Road	12.726	10961.584	5101(S) Dt.31.08.18	2690.73035	85 SBD 2018-19 06.03.19	6087.14	90.08	97%	12.03.21	M/S Ganga Construction, Daltonganj (54%)-Puja Enterprises Chatra (46%)

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Improvement of (1) road from Holly cross school (circular road) to Gulmohar park via Pal Chowk Bardman compound (2 Pal Chowk to Bhagat Maidan Bardman compound in Ranchi (3.) Construction of road from Swarnrekha River Shiv Mandir situated at Bahu Bajar to Namkum NH -33 Road to Banesshwar Nagar (including Branch Road). (4.) Improvement	4.577	228.236	3777(S) Dt.29.07.19	166.63351	58 F2 2019-20 Dt.31-12-19	69.70	41.83	50%	30.03.2020	M/S Amit Construction Gumla, Ranchi
5	Construction of Ranchi Ring Road (Section-7) to Central University of Jharkhand from Km 0.00 to 1.78 for the year 2015-16.	1.78	1372.705	6902(S) Dt. 05.10.15	708.77334	31 SBD 2016-17 06-12-2016	0.00	0.00		12.03.17	M/S Jaimata Dee Construction Piska More, Ranchi
6	Construction road from Dibdih ROB (situated at Harmu Bypass) near Railway Level Crossing to Mecon RUB for the year 2018-19.		772.701	270(S) Dt.16-01-19	0	0	0.00	0.00			

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	In Ranchi Town second approach road of Ranchi Railway station (1) Construction of road starting from Shaheed Gorkha Chowk near Nepal House to back side of Ranchi Railway station (Platform No.- 5 length 1.50 KM) (2) Construction of road from Rajendra Chowk situated on Mahatma Gandhi Road to Panchwati chowk (Situated in back side of Ranchi Railway Station - Length 1.05KM) (Including Bridge construction) (Grand Total length-2.57KM) for the year 2017-18.	2.57	7231.801	679(S) Dt.01.02.18			400.00	0.00			M/S SILDILIYA CONSTRUCTION Station Road, Redma , W. No.-15 P.O.+ P.S.- Daltonganj, Dist.- Palamu, Jharkhand.
8	Improvement of Birsa chowk to Hatia railway station Ranchi (2.115 km) Year 2019-20.	2.155	383.62	4937(S) 03-10-19	316.13374	07 SBD 2021-22 28-09-2021	0.00	0.00	40%	27-12-21	Dilip Kumar Sector-II, Dhurwa, Ranchi
9	Widening & Strengthening of Itki Sanatorium to Moro -Nari - Changani road (Total Length-9.856 KM) for the year 2019-20.	9.856	2644.505	Lt.5344 (S) 30.10-19	1560.8293	-	0.00	0.00			M/S KNP Singh, Khelari.
10	IRQP work in NH-33 town portion (Through Mega Sports 6 Lane approach road) - Lalganj-Tatisilwai (MDR-005) road (Total	8	896.419	5161(S) 18-10-19	770.551	05 SBD 2021-22 20.09.2021	0.00	0.00		19-02-22	Arvind Kumar Singh Dhurwa, ranchi

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Widening and Strengthening / reconstruction of NH-75 (Tendor More) to Jaguar Camp Road (Total length 2.20) for the year 2019-20.	2.2	516.238	5230(S) 23-10-19	386.19029	04 SBD 2021-22 06-09-2021	0.00	0.00	20%	05-02-22	M/S Sharda Construction Redma, Daltonganj.
12	Improvement of riding quality work in LPN Shahdeo Chowk to Booty More road (Ranchi-Bariatu road, MDR-004)(Total length 8.00KM) for the year 2020-21.	8	908.666	533(WE) 11-02-2021	970.3272	06 SBD 2021-22 28-09-2021			5%	27-02-22	Dilip Kumar Sector-II, Dhurwa, Ranchi
13	Widening & Strengthening of Balance Work of Kathitand - Pithoria road (Total Length-13.864 KM, working Length-9.964 KM) for the year 2019-20.	13.864	7675.49	Lt. 7472(s) 14-11-11	2358.62343						Altima Infrastructure Private Ltd. 1st Floor, Ashok Nahar-Road No.-5 Ranchi.
14	Improvement of Riding Quality Programme (IRQP) in Ranchi - Chaibasa Road from Kutchery Chowk (Km.0.00) to Birsa Chowk (Km. 7.50) with Const. of Cross-Drain & Raod Furniture for the Year 2021-22	7.5	692.197	Ltr. No-1802(S) Dt.16-07-2021	784.40415	11 SBD 2021-22 22-10-2021				21-02-22	M/S Khanna Construction Ialpur, Ranchi
15	Detailed estimate for Improvement of Riding Quality Programme (IRQP) / Strengthening work of Ratu Road Junction (Near New Market ) to HEC Gate (Birsa Rajpath) with	8.5	730.898	Ltr. No-1807(S) Dt.16-07-2021	827.33253	09 SBD 2021-22 18-10-2021				17-03-22	M/S AUM Const (Sourav Narsaria) Murli Bagicha, Gumla

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Widening and Strengthening of Jojonagar (Novanagar) to Pandra Bazar Sammittee via Banhora	4.18	929.38	Ltr. No-1748(S) Dt.13-07-2021							
17	Widening and Strengthening of Kodojora more (NH-23) to Lohardaga main road via Ghagra Pandepara road Road (Length-7.621 km) for the Year 2021-22	7.621	1794.1	Ltr. No-1967(S) Dt.26-07-2021							M/S Lion Construction Ranchi
18	Improvement of Riding Quality Programme (IRQP) work in Karamtoli- Ormanjhi road (MDR-016) from KM 0.00 to 23.00 (Total length 23.00 KM) for the year 2021-22.	23	832.534	Ltr. No-2404(S) Dt.16.08.2021	815.61002	13 SBD 2021-22 22-10-2021				21-04-22	M/S A K INFRA CONSTRUCTIONS PRIVATE LIMITED
19	Widening and Strengthening of Budha Khukhra (on Tanger Basli road) - Kurkura-Mander(on Chanho-Dighiya-Purnapani road) road (Total Length- 15.10 km) for the Year 2021-22.	15	3515.293	Ltr. No-2348(S) Dt.12.08.2021	3000.4803	15 SBD 2021-22 26-10-2021				25-10-22	M/S Spica Projects and Infrastructures Pvt Ltd

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
20	Improvement of Riding Quality programme (IRQP) /Strengthening work of Ranchi Muri road (on SH-01) from Sarjana chowk to Tatisilway with link road from Km 2.20 to 11.00 KM (Total length 8.80KM) for the year 2021-22.	8.8	330.42	Ltr. No-2453(S) Dt.19-08-2021							M/S Melco Tools Ranchi
21	Improvement of Riding Quality programme (IRQP) /Strengthening work of Club road, Sujata Chowk (on MDR-011)- club road- Ranchi railway Station- station road – Patel chowk – Lala Rajpath Rai school-Kadru more (on MDR-003) road (Total length-2.828 KM) for the year 2021-22.	2.828	119.26	Ltr. No-2454(S) Dt.19-08-2021	84.13857	14 F2 2021-22 22-10-2021				21-12-21	M/S Orbit Infrastructure Kantatoli, Ranchi
22	Improvement of Riding Quality Programme (IRQP) / Strengthening work of Rims Bijli Office(MDR-004)-Chesire home-Jora Talab road (Total length-1.83Km) for the year 2021-22.	1.83	111.22	Ltr. No-2859(S) Dt.20-09-2021							
23	Improvement of Riding Quality Programme / Strenthening work of Chandani chowk, Hatia (MDR-011)-Ring Road (Tonkotoli) Road	3.57	241.917	Ltr. No-2860(S) Dt.20-09-2021							

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
24	Improvement of Riding Quality Programme /Strengthening work of Hazaribag Road(MDR-009) (from Sadar hospital, Friyalal chowk to Kokar chowk) (Total length 3.70 Km) for the year 2021-22.	3.70	354.604	Ltr. No-2861(S) Dt.20-09-2021							
25	Strengthening work in Kathalmore-Argora chowk (MDR-018) (Total length-5.30 KM for the year 2021-22.	5.30	799.553	Ltr. No-3194(S) Dt.18-10-2021							
26	Improvement of Riding Quality Programme of (A) Shalimar Market to JSCA Stadium North, South, west gate and Jagannath Maidan to Dhurwa Golchakkar road (Length 5.50 KM) and (B) Dhurwa Golchakar to Beer Kunwar Singh chowk and Beer Kunwar Singh chowk to Judicial Academy road (Total length 4.30 Km) (Total Length 9.80 Km) for the year 2021-22.	9.80	945.78	Ltr. No-3203(S) Dt.18-10-21							

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
25	<p><b>Fund Transferred</b>                      Reconstruction, Widening and strengthening and improvement of work two lane / two lane with paved shoulder as per standard of 9 (nine) roads and by pass (Total length 335.08 KM) from the credit of Asian Development Bank under External sponsored programme (Including land acquisition, rehabilitation &amp; resettlement, Environmental protection, forest land acquisition monitoring etc.) to be constructed by State Highway Authority of India.  <b>UNDER HEAD</b>  <b>41P505403337080545</b></p>						51528.30				SHAJ

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
26	Reconstruction, Widening and strengthening and improvement of work two lane / two lane with paved shoulder as per standard of 9 (nine) roads and by pass (Total length 335.08 KM) from the credit of Asian Development Bank under External sponsored programme (Including land acquisition, rehabilitation & resettlement, Environmental protection, forest land acquisition monitoring etc.) to be constructed by State Highway Authority of India. <b><u>UNDER HEAD</u></b> <b>41P505403796080545</b>						41908.50				SHAJ
27	Construction work of Ranchi Ring Road Section-VII (NH-75 Ranchi-Daltonganj Section to Karma) (Karma NH-33 Ranchi Hazaribagh Section) (for Land Acquisition Work). <b>(JARDCL)</b>						4689.09				DLAO
28	Under (Jharkhand Accelerated Road Development Programme, JARDP) Ring Road (Section-VII)) (Packaged ID-RRR-VII) for Electric Utility Shifting <b>(JARDCL)</b>		284.28	3742(S) Dt. 14.06.16			284.28				JSEB

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
29	Construction of ROB at KM 358/31-33 on Level Crossing No.-MH-4 in between Hatia-Muri Railway Station of Hatia Muri Road (SH-1) for the year 2015-16.		1597.27	409(S) 18.01.16			1618.79				S.E. Railway
30	Construction of ROB at KM 411/23-25 on Level Crossing No.-MH-23 in between Namkum-Tatisilway Railway Station of Ranchi- Muri Road (SH-1) for the year 2015-16.		1783.03	413(S) 18.01.16			1783.00				S.E. Railway
31	Construction of ROB at KM 408/5-7 on Level Crossing No.- MH-21		1648.52	412(S) 18.01.16			1648.00				S.E. Railway
32	Wideing of ROB at KM 423/30-32 near Birsa Chowk in between Ranchi-Hatia for the year 2014-15.		442.60	1319(S) 20.02.15			442.60				S.E. Railway
1	<b>COMPLETED WORK</b> Reconstruction work of Kulhi More (on Karamtoli-Ormanjhi Road, on MDR-016)- Chapawar Industrial Area Road (Total Length 0.850 KM) (including bridge work) for the year 2017-18.	0.85	382.56	6232(S) Dt.14.11.17	300	50 SBD 2017-18 25.01.18	334.84	102.97	100%	31.01.19	M/S Madan Lal Bajaj Construction Pvt. Ltd. Dumka Road, Jamtara-515351.
2	Construction of approach road resettlement and rehabilitation colony, Pundag Ranchi (length 2.400 km) for the year 2018-19	2.4	974.326	2448(S) Dt.24-04-2018	911.41478	81 SBD 2018-19 18.02.19	801.68	87.96	100%	24.06.19	M/S Swarnim Construction, Daltonganj

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening and Strengthening ITI Bus Stand (NH-23 to St. Fransis School Road) road for the year 2016-17.	3.91	<u>1677.00</u>	5430(S) 24.08.16	820.7	46 SBD 2016-17 30.12.16	3854.84	89.59	100%	29-06-18	M/S Arunaditya Projects and Mineral Ashok Nagar, Ranchi-834002.
4	Construction of approach road of IIM Ranchi Campus and Videsh Bhawan (including V.U.P.) (Length 1.070 km) for the year 2019-20.	1.07	1856	1139(S) Dt.22.02.19	1435.83	46 SBD 19-20 12-10-19	1148.48	79.99	100%	11.04.20	Excel Venture Construction (P) Ltd., Ranchi
5	Widening and Strengthening of Antu Chowk to Sinduar Toli Road via Dutta villa lane, Balihar Road, Adivasi Hostel for the year 2018-19.	2.422	385.454	1563(S) Dt.06.03.19	320.086	04 SBD 2019-20 14.08.19	229.68	71.76	100%	20.12.19	Dilip Kumar Sector-II, Dhurwa, Ranchi
6	Widening Strengthening / Reconstruction of Aany Chowk (on MDR-013) to Saparom village (on ring road) road for the year 2018-19.	1.89	347.9	1139(S) Dt.16-07-19	269.45	55 SBD 19-20 30-10-19	257.59	95.60	100%	28.02.20	M/S Jai Mata Dee Construction Argora, Kathal More Road, Sai Asaray Apartment, Pundag, Ranchi
7	Widening and Strengthening of Fun Castle (on NH-75) to Bhagwan Chowk (on Kanthitand-Thakurgaon Road) via Ratu Etwari Bazar (Total length 1.55 KM) for the year 2019-20.	1.55	293.068	3866S) Dt.02-08-19	214.49659	60 SBD 2019-20 Dt.31.12.19	199.67	93.09	100%	30.04.2020	M/S KNP Singh, Khelari.
8	Reconstruction of Latma to Airport Road Via. Basti (Total Length 465M) for the year 2019-20.	0.465	<u>325.508</u>	5045(S) 15-10-19	219.47	59 SBD 2019-20 31.12.19	218.04	99.35	100%	30.03.2020	M/S Dilip Kumar Dhurwa, Ranchi

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Widening and Strengthening of Namkum to Doranda Road from Km 0.00 to 6.700 (Four Lane)	6.7	3037.89	8127(S) 05.09.13	2473.42	97 SBD 13-14 15.01.14	2525.35	0.00			M/S Ram Kripal Singh Construction Pvt. Ltd. , Ranchi
10	Reconstruction of Ranchi Ring Road- Sarwal- Baredih Industrial Area approach road (Total Length 2.99 KM) for the year 2017-18.	2.99	649.06	5094(S) 05.09.2017	451.474	01 SBD 2018-19 05.05.18	524.24	0.00			AUM Construction, Saurav Narsaria, Murli Bagicha, Gumla.
11	Widening and Strengthening of Kathal More Daladali Kanthi Tand Road from Km 0.00 to 4.80 for the year 2015-16.	4.8	365.565	3035(S) 05.05.15	340.31	33 SBD 15-16 18-08-15	424.45	0.00	100%	16.02.16	M/S Sambhu Singh Radium Road, Sahu Nursing Home, Ranchi

125709.58

**Circle : Ranchi ,  
Division :- Gumla  
Name of EE-Sri Rameshwar Shah**

1	Widening and Strengthening of Ghaghra- Sisai Road (Total Length- 28.039 km)	28.04	6529.132	869(S) 13.02.18	4499.16	17ncb/18-19 05.03.19	3843.51	85.00	94%	4.10.20	M/s Satish Prasad, Bishwanath Apartment Devi Mandap Rd. Hesal, Ranchi
2	Bagesakhua More to Neterhat School (km. 51 to 56) (total length 5 km) Road Safety work	5.00	579.239	4884(S) 27.08.18	387.6	18NCB/18-19 09.03.19	386.53	99.72	100	08.09.19	M/s Shiv Kumar Sahu Pipratoli, Khunti
3	Reconstruction of Banalat to Jamti Road Total Length 5.96 km including HL Bridge over Ghaghra River	5.960	2513.82	4504(S) 11.09.19							Ganga Const. Bank Calony, Piska More, Ranchi
4	Reconstructio of Sisai Thana to Sisai Ghaghra Rod via Sisai Market (Total Length - 4.483 km)	4.483	1318.56	4486(S) 6.09.19							

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Reconstruction of Dumri (MDR-036) - Bara Katra- Kerakona-Chattisgarh Boarder Road	11.400	5672.4	3564(S) 19.07.19	35.02	05/SBD/21-22 30.09.21	0.00	0.00	2%	01.04.23	M/s Vinod Kr. Jain Jashpur, Chhattisgarh
1	Widening and Strengthening/ reconstruction of Toto to Anjandham Road (Total length 9.350 km)	9.35	1963.62	788(S) 05.02.16	1944.24	04NCB/16-17 dt.25.04.16	1928.06	97.82	100%	24.03.17	Altima Infrastructure Pvt. Ltd. 351A, Road No.-5 Ashok Nagar, Ranchi
2	Widening and Strengthening of Chharda PWD Road to Pusho PWD Road via Bhurso, Pahamu, Kotari, Boro, Pakaria Road (Total Length- 17.665km)	17.67	3937.128	2431(S) dt. 03.05.17	4029.95	01NCB/17-18 dt. 17.10.17	4029.95	100.00	100%	16.04.19	VKS- AIPL(JV) 351A , Ashok Nagar, Ranchi, Road No.-5
3	Widening and Strengtening of Kurumgargh - Parsa, Gumla - Bansdih- Kansir Sahid Namian Kujur village link road total length 28.090 (SH-08)	28.09	5445.05	5672(s) dt. 11.10.17	4699.9	04NCB/17-18 dt.07.03.18	5333.90	100.00	100%	06.01.20	M/s Krishna Kumar Singh - NG Projects Ltd. (JV) Belwatikar, Daltonganj, Plamu Jharkhand
4	Widening & Strengthening of Bharno Block Chowk to Parwal via Mara Sili, Sargaon, Jirhul Road	12.98	2992.16	6411(S) dt. 21.11.17	2175	14NCB/18-19 30.10.18	2308.85	100.00	100%	29.11.19	M/s Satish Prasad, Bishwanath Apartment Devi Mandap Rd. Hesal, Ranchi
5	Reconstruction of Rampur to Jitu Toli via Kadamdih, Tangar Toli, Ichagutu, Kurkura, Tetar Toli Road including Bridge from km 0.00 to 25.265	25.27	10227.88	1242(S) 27.02.19	6263.98	01NCB/19-20 16.08.19	6487.00	100.00	100%	16.08.21	M/s Vinod Kr. Jain Jashpur, Chhattisgarh

24317.801

**RCPLWE**

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening and Strengthening reconstruotion of Chainpur (Rampur)- Naugai- Jairagi Road (with) HL RCC Bridge at ch-26.070 RCPLWEA/ROAD/01	28.20	2875.78 18.05.18		2809.75 12NCB/18-19 26.09.18		1776.51	63.22	80%	25.03.20	Altima Infrastructure 351-A. Ashok Nagar, Ranchi
2	Widening and Strengthening of Bhikhampur to Jari Road to Meral RCPLWEA/ROAD/02	20.81	2078.62 18.05.18		2045.8 16NCB/18-19 22.01.19		1483.01	74.19	90%	23.06.20	M/s Swarnim Construction Rana Niwas, S.P. Kothi Road Abadganj, Daltonganj
3	Reconstruction of Chainpur Ghaghra Road RCPLWEA/ROAD/03	41.93	5189.18 18.05.18		5126.28 11NCB/18-19 26.09.18		5121.379	100.000	100%	25.09.20	M/s Satish Prasad, Bishwanath Apartment Devi Mandap Rd. Hesal, Ranchi
4	Reconstruction of Palkot Upper Khaman Jora aam (Dibdodhi Road) RCPLWEA(ROAD)/14	19.80	2493.47 18.05.18		2812.84 10NCB/18-19 26.09.18		2276.01	80.21	94%	25.03.20	M/s Dewati Const. Sisai Road, Gumla
			<b>0.000</b>		<b>0.000</b>		<b>10656.91</b>				

**Circle : RANCHI**  
**Div : KHUNTI**  
**Name of EE-Sri Mani Bhushan Tiwari**

1	Widening and Strengthening / Reconstruction of Arki (SH-03) – Korba – Birbanki – Kochang – Bandgaon (NH75E) Road (Total Length 30.784KM) <b>RIDF XXV NABARD</b>	30.784	21271.976	letter No. 3767(s) dated 29.06.18	11662.204	25SSBD/18-19 date 09.03.2019 Provisional work order dt. 18.02.19	7181.809	56.90%	68%	17.02.21	M/s M & S COMPANY, DUMKA (52%) – M/s MOHAN LAL JAIN, MURSHIDABAD, W.B. (48%) (JV)
---	--	--------	-----------	-----------------------------------	-----------	---	----------	--------	-----	----------	---

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Reconstruction of Amreshwardham (SH-03 Bichna)- Jurdag- Tupudana (NH-75E) Road (Total Length 23.600KM) <b>RIDF XXV NABARD</b>	23.60	10961.584	letter No. 5101(s) dated 31.08.2018	3681.924	20SBD/18-19 date 05.02.2019	3642.449	94.26%	98%	04.02.21	M/S Ganga Constriction, Daltonganj (54%) – Puja Enterprises, Chatra (46%) (JV)
3	Widening and Strengthening / Reconstruction of Bhoot – Hutar (NH75E)- Lodhma – Nagri (NH23) Road (Length : 41.850KM)	41.85	8401.736	letter No. 1468(s) dated 10.03.2017	8007.780	01SBD/17-18, date 03/06/17	8477.313	98.59%	97%	02.06.19	<b>VKS – AKS - AIPL (JV)</b> House NO. 75, Old AG Colony, Kadru Ranchi, Jharkhand
4	Reconstruction of Murhu - Tapkara - Torpa Road KM 0 to 27.700	27.70	4083.19	letter No. 2953(s) dated 25.03.13	4250.408	05SBD/2013-14 Dated 20-11-2013	4400.986	83.18%	97%	19.11.15	M/S Sanjay Agrawal 35-36, Millennium Plaza, Ist Floor Near Indian Coffee House, G.E. Road, Raipur (chhattisgarh) Pin- 492001
5	Widening & Strengthening of Sisai Lapung Dorma Road	43.4	5487.673	letter No. 352(s) dated 17-01-12	5455.455	Provisional work order vide lt. no. 1526 dt. 26.09.14 04SBD/14-15 Dt. 30-12-14	5230.444	85.46%	90%	25.09.16	M/S Ksheeraabd Construction Pvt. Ltd. Banjara Hills, Hyderabad

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Reconstruction of Khunti - Bhunda - Jurdag -Karra - Birda - Bero Road from KM 0.00 to 44 (Working Length 39.07KM) (CRF)	39.07	5797.68	Govt. of India No. RW/NH-28014/2/2013/JHR/P-3 (CRF) dt. 02.01.14	6008.584	Provisional work order vide lt. no. 1527 dt. 26.09.14 02SBD/14-15 Dated 30-12-14	4624.724	76.97%	83%	25.09.16	M/S Ksheeraabd Construction Pvt. Ltd. Banjara Hills, Hyderabad
1	Improvement of riding quality pavement of Khunti - Taimara Road from chainage 0 to 30.00KM	30.00	1457.563	letter No. 2649(s) dated 28-05-19	1421.030	02F2/19-20 date 10.10.19	1420.794	99.98%	100%	09.04.20	Vijay Kumar Sahu Infrastructure Pvt. Ltd. H. No. 75, Old AG Colony, Kadru, Ranchi
		236.4	57461.40		40487.38		34978.518				

**Circle : Ranchi**  
**Div : Ranchi(Gramin)**  
**Name of EE-Md Izrail Mansuri**

1	<b>On-going works</b> Widening & Stregthning of Bundu-Sonahatu-Jamudag-Jariya Road (MDR-026) from km 0.00 to 30.005 for the year 2017-18	30.01	5522.561	1464(s) Dt. 10.03.17	4791.807	6SBD/2017-18 Dt. 21.08.17	4619.023	95.70%	91%	20.08.19	K. K. Builders Pvt. Ltd.
2	<b>Completed Work</b> Improvement of Sonahatu Milan Chowk Road in k.m. 0 to 23.90 MDR-29	23.90	4142.522	Revised AA Letter 5659(s) dt. 11.10.17	2651.130	Original Agreement SBD 100/15-16	3871.177	96%	99%	19.04.2017	Ms. AIPL-AKS(JV) 351 A, Road No. 5, Ashok Nagar, Ranchi
					1369.985	Suplimentary Agreement Dt. 09.05.19					

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening & Strengthening of Saraikela-Kharsawan-Adardih Road (MDR-025) from km 32.10 to 47.55 for the year 2017-18	15.45	10200.249	1478(s) dt. 10.03.17	2786.959	7SBD/2017-18 dt 21.08.17	3332.547	100%	97%	20.08.19	Classic Engicom Vatika Apartment, Line Tank Road, Ranchi-01
4	IRQP work of Banta-Rahe-Bundu Road total length 33.00 km for the year 2017-18	33.00	1221.38	Letter No. 6775(s) dt. 08.12.17	1160.502	1SBD/2018-19 Dt.07.04.18	1087.256	93.69%	95%	06.10.18	K. K. Builders Pvt. Ltd.
5	IRQP Work in Rahe-Sita Fall Road from 0.00 to 11.40 km for the year 2019-20	11.40	526.994	2653(s) dt. 29.05.19	410.181	13SBD/2019-20 Dt. 30.10.19	406.288	96.40%	95%	30.01.20	Ms. Jai Mata Dee Construction
6	IRQP Work in 1st to 10th km of Taimara Ghati to Dasam Fall Road including improvement of approach road for NH-33 for the year 2019-20	10.00	401.016	2684(s) dt., 30.05.19	325.802	14SBD/2019-20 Dt. 30.10.19	293.040	98%	100%	30.12.19	Ms. Khanna Construction Co.
		<b>123.8</b>	<b>22014.722</b>		<b>13496.366</b>		<b>13609.331</b>				

JARDP

1	JARDP के अंतर्गत रांची-मुंशी पथ के रेखांकन में पड़ने वाले बिजली, पेयजल एवं स्वच्छता विभाग से संबंधित Utility Services Shifting भू-अर्जन एवं वन भूमि उपयोगन कार्य।	-	3641.2905	31.05.17 / 2480 (S)	-	-		100.00%	-	-	1. DLAO, Ranchi 2. D.W.& S. Dept. 3. Electricity Dept.
---	---	---	-----------	---------------------	---	---	--	---------	---	---	--

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Ranchi**  
**Div : Lohardaga**  
**Name of EE-Sri Ravindra Kumar**

1	Widening & Strengthening of Lohardaga-Gangupara-Peshrar Road from km 0 to 27.6	27.60	7797.553	26.12.14 / 9127 (S) (Revised A/A)	7471.50 + 206.15 <u>7677.65</u>	29.09.16 / SBD 06/2016-17 (Suppl. Agr. No. 07SBD/2020-21 Dt. 11.11.2020)	8044.69	105%	100%	28.06.18	Shivalaya Construction Co. Pvt. Ltd., New Delhi
2	Widening and Strengthening of Chatti to Kuru (Tati Chouk) & Kairo Naya Toli to Zingi More Road from k.m. 0.00 to 36.535	36.53	8608.965	06.06.16 / 3543 (S)	7749.41	18.10.16 / SBD 07/ 2016-17	6281.46	81%	89%	17.10.18	Dinesh Chandra R. Agrawal infracon Pvt. Ltd., S.M. Road, Ambawadi, Ahmedabad.
3	Reconstruction of Sosh Gul Factory to Bajotoli, Patratu Gram via Kishan Chowk, Madarsha Road.	5.78	1796.140	23.06.17 / 3510 (S)	883.70	12.10.17 / SBD 07/ 2017-18	725.54	82%	80%	11.04.18	Maa Gayatri Buildcon Pvt. Ltd., Harmu, Ranchi.
4	Construction of Road from Circuit House, Lohardaga to B.S. College, Lohardaga	4.87	937.465	10.01.18 / 148 (S)	824.13	26.06.18 / SBD 01/ 2018-19	554.85	67%	84%	25.12.18	M/s Sinha Construction, New By-Pass Road, Patna.

15606.55

**RCPLWEA**

1	RECONSTRUCTION OF KARANJI MORE (BERO) TO CHATTI VIA NARKOPI RAILWAY STATION ROAD.	23.94	2496.72	Dated 02.04.18 Secy., RCD, Ltr. No. - 1905(S)	2617.42	18.09.18 / SBD 08/2018-19	2247.23	86%	88%	17.03.20	Sri Arvind Kumar Singh, Qr. No. - B-II-437, Dhurwa, Dist. - Ranchi.
---	---	-------	---------	---	---------	---------------------------	---------	-----	-----	----------	---

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Ranchi</b> <b>Div : Simdega</b> <b>Name of EE-Sri Nirmal Kumar Singh</b>											
1	Widening & Strengthening of Palkot (NH-23)-Rokodega-Bilingbera-Tamra Road.	38.50	8456.92	27.06.17 3597(S)	6861.894	06.04.18 01 of SBD 18-19 DOC- 13.04.18	6114.918	0.815	82%	12.04.2020	M/s Spica Project Pvt. Ltd., -M/S Mini Construction JV, Ranchi
1	Widening & Strengthening/Reconstruction of Kochedega- Ramrekha Dham upto Chhatisgarh Border Road.	27.33	6735.978	5340(s)/ 17.07.2014	7089.918	16.10.14 01 of SBD 14-15 DOC- 23.10.14	7424.929	1.019	1	22.10.2016	Shivalaya Construction Co. Pvt. Ltd. , Harayana.
2	W/S Of Simdega Rengari-Kersai-Bolba Road Up To Orissa Border Road (Remaining work)	48.21	7471.404	3568(S)/ 06.06.2016	6856.900	01 of SBD 16-17 DOC- 12.12.16	9056.405	113.367	1	11.12.2018	M/s Dineshchandra R. Agrawal Infracon Pvt. Ltd.,
3	Reconstruction of Joram (NH-143) to Sarangbera upto Odissa Border Road. (Total Length- 8.10km)	8.10	3837.391	5098(S)/ 31.08.2018	2745.530	21.02.2019 05 of SBD 18-19 DOC- 28.02.19	2714.442	100.000	100%	27.02.2020	M/s Spica Project Pvt. Ltd., Ranchi

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening & Strengthening/Reconstruction of Putritoli(Dolongsera on MDR-45)-Timbermore-Rampur-Boroseta-Jitutoli-Beraergi(upto Koel river) road.	31.80	6770.935	5344(s)/17.07.14	6211.769	16.06.15 01 of SBD 15-16 DOC- 23.06.15	6738.222	100.000	100%	22.06.2017	M/s Dineshchandra R. Agrawal Infracon Pvt. Ltd.,
5	Widening and Strengthening of Kalebira(SH-04)-Gangutoli-Jamdih (NH-143.) Road (Part-A KM 0.00 to 10.36 and Part-B KM 22.00 to 38.95)	28.31	5843.430	5617(S)/06.08.15	6048.114	20.01.16 05 of SBD 15- 16 Date of commencem ent 27.01.16	6044.528	100.000	100%	26.11.2017	M/s Dineshchandra R. Agrawal Infracon Pvt. Ltd.
6	Widening and Strengthening of Kurdeg-Karamadiha-Gariajor upto Chattisgarh border Road & Construction of High level Bridge on Mission Bandh at KM 4.40.	11.85	3041.166	4871(S)/13.07.15	3034.871	03 of SBD 15- 16 Date of commencem ent 14.12.15	3588.928	100.000	100%	13.12.2017	Barbrik Project Ltd.
7	Strengthening /Re-Construction Of Putritoli-Barasloya-Lacharagarh-Jaldega upto	73.6	4921.610	1720(s)/04.03.13	11738.659	24.01.14 02 of SBD 13- 14,	11738.659	100.000	100%	30.01.2016	M/s Dineshchandra R. Agrawal Infracon Pvt

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Strengthening /Re-Construction Of Simdega-Jaldega-Hurda-Girda Upto Manoharpur Road.	73.7	6796.235	1721(s)/ 04.03.13		Date of commencement 31.01.14					
9	<b>CRF</b> . W/S Of Simdega Sewai -Kinkel - Kurdeg -Kutumakachhar Upto Chhatisgarh Boarder Road.	63.2	13035.887	9131(s) Dt. 26.12.14	10099.475	02SBD of 2014-15, dt of Comm. 31.03.15	12991.137	100.000	100%	30.03.17	Shivalaya Construction Co. Pvt. Ltd.
		<b>404.6</b>	<b>66910.954</b>		<b>60687.128</b>		<b>66412.169</b>				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Bridges-Plan)

Month : October, 2021

## State Plan Bridge Works

Amount in Rs.

Sl. No.	Sanctioned Scheme Name	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Ranchi</b> <b>Div : Ranchi</b> <b>Name of EE-Md Izrail Mansuri</b>											
1	<b>On-going works</b> Construction of Bridge Over Swarnrekha River and connecting road in between Irba, Ormanjhi (On NH-33)-Rukka- Salhan- Gondli Pokhar (Length 7.50 KM) for the year 2016-17.	7.50	3641.60	1469(S) Dt.10.03.17	3900.00	07 SBD 2017-18 Dt.30.05.17	4166.83	106.80	98%	05.12.19	M/S Sri Ram Enterprises Prop. Roshan Kr. Agarwal G.F. Premkunj Apartment, Naya Bazar, Near Bhagwan Pustkalaya, Gaushala Road, Bhagalpur, Kotwali Thana- 812002.
2	Construction of additional vent in RUB No.-392B near LC No.-MH-33 located in between Ranchi-Hatia Section at KM 422/29-31 for the year 2017-18.	0.272	1192.84	6864(S) Dt.13.12.20 17	126.59	57 F2 2017-18 Dt.26.03.18	1144.01	84.20	80%	25.03.19	Sri Shailendra Pratap Singh Ratu Road, Hehal, Ranchi

5310.84

Month : October, 2021

## State Plan Bridge Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Ranchi ,</b> <b>Division :- Gumla</b> <b>Name of EE-Sri Rameshwar Shah</b>											
1	Const. of HL. Bridge over Lohari River at Ch-2.665 km , ch-17.855km of upper Khamanjora jam(Dibdobhi) RCPLWEA/BRIDGE/22	61.80	215.82	07.04.18	185.00	04NCB/18-19 dt. 01.08.18	66.51	35.95	38%	31.05.19	M/s Sarita Const. Ambatoli, Latehar
1	Const. of HL Bridge over Local Nala at ch-5.065km, ch-22.10th km, ch-23.78th km, ch-23.475th km, ch-24.015th km, ch-4.25th km of Chainpur- Naugain Jairagi Road. RCPLWEA/BRIDGE/23	186.2	675.87	07.04.18	536.09	08NCB/18-19 Dt. 24.08.18	549.75	100.00	100%	23.08.19	Santosh Yadav 26, Kanandag Balumath, Latehar
2	Const. of HL Bridge at Ch-12.165th km, Ch-16.7th km, Ch-25.012th km, Ch-5.257th km, Ch-18.64th km, Ch-14.656th km, Ch-12.836th km, Ch-19.535thkm, Ch-1.2 km, ch-7.64 km, Ch-25.75 km, Ch-17.983 of Chainpur-Ghaghra Road RCPLWEA /BRIDGE/26	388.43	2072.19	07.04.18	2213.23	09NCB/18-19 dt. 28.08.18	2198.509	99.000	100%	27.02.20	M/s Satish Prasad, Bishwanath Apartment Devi Mandap Rd. Hesal, Ranchi
4	Const. of HL Bridge over Sisi/ Sakari in ch-31.800th km of Chainpur, Ghaghra RCPLWEA/BRIDGE/07	49.2	210.91	07.04.18	214.9	05NCB/18-19 dt. 03.08.18	246.60	100.00	100%	02.06.19	Sri Sai Construction Arun Kr. Singh Indrapuri- Ratu Rd. Ranchi
5	Construction of HL Bridge over Lohagadha river in 22th km of Kamdara - Bero Road in lieu of Narshighpur (7x24.6 m)	172.2	1137.63 5860(S) dt. 20.10.17		771.11	01NCB/18-19 dt. 25.04.18	812.29	100.00	100%	24.04.20	M/s Sharda Const. Ranchi Road, Redma Daltenganj

Month : October, 2021

State Plan Bridge Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**3873.66**

Month : October, 2021

## State Plan Bridge Works

Amount in Rs.

Sl. No.	Sanctioned Scheme		Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name	Length (m)	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : RANCHI</b> <b>Div : KHUNTI</b> <b>Name of EE-Sri Mani Bhushan Tiwari</b>											
1	<b>Const. of H.L. Bridge in Khunti- Siladon- Chukru-Bhusur Road.</b>										
(i)	Over Tajna River at ch. 5th KM	72.00	322.27	Lt. No. 857(S) 09.02.16	1143.931	Provisional work order vide Lt. No. 1380 dt. 30.08.2016 04SBD/16-17 Dt. 05.10.16	1192.383	100%	95%	29.08.18	M/S Ganga Construction Abadganj, Near Court Railway Crossing, Jail Hata, Daltonganj, Palamau
(ii)	Over Canal River at ch. 7th KM	20.00	154.47	Lt. No. 859(S) 09.02.16					100%		
(iii)	Over Kanchi River at ch. 12th KM	105.0	402.18	Lt. No. 855(S) 09.02.16					100%		
(iv)	Over Tunju Nala at ch. 21st KM	63.00	253.205	Lt. No.858(S) 09.02.16					91%		
2	Construction of H.L. Bridge Over Karma Nala in 14th KM of Karra More (Torpa) to Karra Road.	14th KM 24.64	380.245	Dy. Sec. Letter No. 1129(S) Dt. 22.02.201	283.144	01SBD/21-22 Dt. 27-08-21	0.000	0%			M/S Nayansi Construction, Prem Prakash Jaiswal, Karkat, Latehar
3	Construction of H.L. Bridge Over Bartoli Nala in 15th KM of Karra More (Torpa) to Karra Road.	15th KM 33.24	339.656	Dy. Sec. Letter No. 1130(S) Dt. 22.02.201	214.972	02SBD/21-22 Dt. 27-08-21	6.667	0%			M/S Nayansi Construction, Prem Prakash Jaiswal, Karkat, Latehar

6.67

**Circle : Ranchi**  
**Div : Ranchi(Gramin)**  
**Name of EE-Md Izrail Mansuri**

Month : October, 2021

State Plan Bridge Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	<b>On Going Works</b> Construction of high level bridge over kanchi river in 3rd/4th km of sonahatu-milan chowk road (MDR-029) including approach road for the year 2018-19	204.6	863.790	5022(S) Dt, 31.08.17	766.233	09 SBD/ 18-19 Dt. 09.08.18	30.485	3%	6%	14.08.2021	Jai Mata Di Construction Pvt. Ltd.
2	Construction of High Level Bridge over Bhorongdih Nala in km 30th (CH. - 29.900) of Banta-Rahe-Bundu Road.	21.6	201.822	24.12.12 / 9065(s)	173.350	30.03.13 36F2/12-13	144.620	83%	60%	29.12.13	Ms. Nagendra Pandey

**Circle : Ranchi**  
**Div : Lohardaga**  
**Name of EE-Sri Ravindra Kumar**

Month : October, 2021

State Plan Bridge Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of Bridge over <b>South Koel River</b> at 15.940 k.m. of Kesa More-Mandar Road.	55.80	371.000	19.05.16 / 3197 (S)	323.14 + 95.47 + 15.71 <u>434.32</u>	06.09.16 SBD 04/ 2016-17 (1 <sup>st</sup> Suppl. Agr. No. 09SBD/ 2020-21 Dt. 30.12.2020 & 2 <sup>nd</sup> Suppl. Agr. No. 16SBD/ 2020-21 Dt. 09.03.2021)	322.48	74%	80%	05.03.18	Haque Construction Company, Ranchi.
2	Construction of H.L. Bridge over <b>South Koel River</b> (With Approach Road) in 34th km of Bero-Lohardaga Road. (Job No. : CRF-JHR-2014-15/38)	196.84	809.047	09.12.14 / RW/NH - 28014 / 5 2 2005 - JHR/NH-3	678.41	18.04.16 SBD 01/ 2016-17	629.97	93%	90%	17.04.18	M/s Kashyap Construction, Daltonganj

952.45

RCPLWEA

1	BRIDGE OVER PUTPOTTI NALA IN 8TH K.M. OF KARANJI MORE (BERO) TO CHATTI VIA NARCOPI STATION ROAD.	54.00	211.690	Dated 02.04.18 Secy., RCD, Ltr. No. - 1905(S)	188.39 <u>135.63</u> <u>324.02</u>	11.07.18 SBD 04/ 2018-19 (Suppl. Agr. No. 03SBD/2019-20 Dt. 18.09.2019)	211.69	65%	67%	10.05.19	M/s Mantasha Construction, Ghalib Colony, Balumath, Dist. - Latehar.
2	BRIDGE OVER KOYAL RIVER IN BHANDRA-BAXIDIPA-SENHA ROAD. (PART - "A")	196.80	865.74		850.11	24.09.18 SBD 09/ 2018-19	408.42	48%	65%	23.03.20	M/s Shivani Construction, Rajnagar, P.O. - Sudna, Dist. - Palamu.
	BRIDGE OVER SHANKH RIVER IN 2ND K.M. OF PATRATOLI TO MANHO ROAD. (PART - "B")	123.00	375.01	364.73	24.09.18 SBD 09/ 2018-19	248.30	68%	70%			

868.410

Month : October, 2021

## State Plan Bridge Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Ranchi</b> <b>Div : Simdega</b> <b>Name of EE-Sri Nirmal Kumar Singh</b>											
1	Construction of High level RCC Bridge over Patatirila River at 67th Km of Simdega-Jaldega-Hurda-Girda upto Manoharpur Road (including construction of Approach roads).	37.20	Revised AA-364.939/	13.09.19/4545(S)	326.362	01F2 2017-18 22.09.17 Revised 14F2 19-20, dt.- 15.02.20	315.764	100.000	100%	21.03.2019	Bijay Prasad
2	Construction of High Level Bridge over Girma river(Sewai) in Ch. 23rd Km (including construction of Approach road) of Simdega Sewai - Kinkel-Kurdeg-Kutumakachhar Upto Chhatisgarh Boarder Road (MDR-044).	84.00	306.470	17.06.15/4195(S)	321.740	04 of SBD 15-16, dt 29.12.15 Date of commencement 05.01.16	317.418	100.000	100%	04.03.18	Sirha Construction & Developers (P) Ltd.,
3	Construction of High level RCC Bridge over Local nala at Chainage 2.960 KM of Simdega-Jaldega-Hurda-girda upto Manoharpur Road.	10.44	116.870	15.03.16/1813(S)	103.045	25.07.16 03 F2 16-17 25.07.16	119.143	100.000	100%	24.07.17	Superior Costruction Pvt. Ltd.-
4	Construction of High level RCC Bridge over Bergarha Nala in Chainage at 7+850 of Simdega-Jaldega-Hurda-girda upto Manoharpur Road (including construction of Approach roads).	49.24	234.030	15.03.16/1814(S)	204.323	25.07.16 02 F2 16-17 25.07.16	204.121	100.000	100%	24.01.18	Dev Kripa Construction

Month : October, 2021

State Plan Bridge Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Construction of High level RCC Bridge over Devlakar river at KM 12.183 of Simdega-Jaldega-Hurda-girda upto Manoharpur Road (including construction of Approach roads).	64.84	228.000	15.03.16/ 1812(S)	200.214	16.08.16 04F2 16-17 16.08.16	197.530	100.000	100%	15.08.18	Rameshwaram Projects Pvt. Ltd.
6	Construction of High level RCC Bridge over Local Nala at Chainage 2.830 KM of Simdega-Jaldega-Hurda-Girda upto Manoharpur Road (including construction of approach roads.)	20.00	172.380	17.06.15/ 4207(S)	153.919	13.10.15 12F2 15-16 03.10.15	153.900	100.000	100%	02.10.16	Dev Kripa Construction
			<b>1057.750</b>		<b>1309.604</b>		<b>1307.876</b>				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)

Progress report of On-going works(Non-Plan)

State Non-Plan Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Ranchi</b> <b>Div : Ranchi</b> <b>Name of EE-Md Izrail Mansuri</b>											
<b>Spill Over 2021-22</b>											
1	Special repair work road from Sahjanand chowk to Kadru road for the year 2020-21.	4.46	80.00	RCD, Ltr. No.- 261(S) Dt.27-01-2021	63.94	56 F2 2020-21 26-02-2021	47.15	74%			M/S Hind Project Circular Road, Ranchi.
2	Special repair work road from Argora Chowk to Kadru road (including link road) for the year 2020-21.	12.00	170.00	RCD, Ltr. No.- 261(S) Dt.27-01-2021	135.96	59 F2 2020-21 08-03-2021	10.41	8%			M/S Hind Project Circular Road, Ranchi.
3	Special repair of Firayalal to Karamtoli chowk for the year 2020-21.	5.00	90.00	RCD, Ltr. No.- 261(S) Dt.27-01-2021	75.88	54 F2 2020-21 24-02-2021	21.05	28%			Pankaj Kumar Singh, Sukhdeo Nagar Ranchi.
<b>Sanctioned 2021-22</b>											
1	Emergent Work for Laying of Hume Pipe 1000 mm dia. N.P4 & Chember in Kathal More-Argora Road At 3rd. Km. near Reliance Fresh for the year 2021-22.				24.992	01 F2 2021-22 15-07-2021				13-08-21	Raj Construction, Hehal, Ranchi
2	Estimate for Construction of Double Barrel Hume Pipe Culvert in Birsa Rajpath At Argora Chowk under Road Division Ranchi for the year 2021-22										
3	Traffic Restoration in Km 14th of Burmu-Umedanda- Hendgir Road (Total Length-20.38 Km) for the year 2021-22.										Man Govind Yadav Sonahatu, Ranchi
4	Ordinary repair of road from CM House to Morabadi Maidan on the occasion of 15th August 2021 for the year of 2021-22.				11.126	02 F2 2021-22					Ramashankar Yadav Birsa Chowk, Hinoo, Ranchi
5	Special Repair of Bariyatu Road to P.H.E.D. Water Tank - JBVNL Sub Station Near Jayprakash Nagar Road For The year 2021-22.										Dhananjay Kumar Singh Joratalab, Ranchi
					311.90			78.61			

Month : October, 2021

## State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Ranchi ,  
Division :- Gumla  
Name of EE-Sri Rameshwar Shah**

1	Signboards and Yellow Blinker Stand under Road Division, Gumla						0.000	0.00			
<b>Total :-</b>			<b>0.0</b>		<b>0.00</b>		<b>0.000</b>				

1	Construction of Boundary Wall at Staff Quarter under RCD, Road Division, Gumla for the year 2021-22				249910.00	03F2/21-22 03.9.2021					Harjit Singh, Panjabi Gali, Bazar Tand, P.O. & P.S.- Gumla
2	Construction of Boundary Wall at Staff Quarter (Vivekadhin) under RCD, Road Division, Gumla for the year 2021-22				249976.00	04F2/21-21 03.09.2021					Ranjit Singh, Panjabi Gali, Bazar Tand, P.O. & P.S.- Gumla
<b>Total :-</b>			<b>0.00</b>		<b>499886.00</b>						<b>Total</b>

**Circle : Ranchi ,  
Division :- Khunti  
Name of EE-Sri Mani Bhushan Tiwari**

1	Ordinary Repair work of Khunti - Siladone - Chukru - Bhusur Road (KM 0.00 to 28.205 Length 28.205)	28.205	90.00	261(S) / 27.01.2021	88.935	15F2/2020- 21 05.03.2021	19.051	21%	40%		Shiv Kumar Sahu
---	--	--------	-------	------------------------	--------	--------------------------------	--------	-----	-----	--	-----------------

**Circle : Ranchi  
Div : Ranchi(Gramin)  
Name of EE-Md Izrail Mansuri**

1	Road Furniture work in Diffrent Road under road division, ranchi(gramin) for the year 2020-21	-	9.15	1185(एसओ) दि० 23.03.21	552358.00	01F2/2021- 22	0.000		100%	26.09.2021	Praveen Kumar
2	Installation of road signboard, crash barrier, KM Post and repair painting of parapet in Jonha-Purabdih Road for the year 2020-21	-	25.00	1185(एसओ) दि० 23.03.21	1802703.00	02F2/2021- 22	0.000		15%	03.12.2021	Bihari Lal Jaiswal
3	Installation of road signboard, crash barrier, KM Post and repair painting of parapet in Jonha Fall-Sita Fall Road for the year 2020-21	-	10.00	1185(एसओ) दि० 23.03.21	708290.00	03F2/2021- 22	0.000		0%	13.12.2021	Arvind Kumar

SPILL OVER

Month : October, 2021

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Special Repair of Divisional Office Building including boundary wall under road division, ranchi(Gramin) for the year 2020-2021	-	11.513	विभागीय पत्रांक 2794(एस0) दि0 13.09.2021	22.475	16F2/2020-21 10.02.2021	10.963	49%	75%	26.03.2021	Ms Rahul Enterprises
2	Construction of drain in 1st km of taimara ghati dasam fall road for the year 2020-21	-	17.797	विभागीय पत्रांक 2794(एस0) दि0 13.09.2021	17.797	21F2/2020-21 04.03.2021	0.000	0%	50%	26.03.2021	Harshvardhan Sharma

**Circle : Ranchi ,**  
**Division :- Lohardaga**  
**Name of EE-Sri Ravindra Kumar**

Vivekadhin

1	Bush Cutting for Proper Sight Distance in Shankh-Chatra (Lukaiya More) Road.	-	25.00	E.I.C., R.C.D., Letter No.-1670(S) Dated 05.07.2021	1.97	13.08.2021 01F2/2021-22	1.97	100%	100%	19.08.2021	Ram Kumar Pandey, Panki, Palamau.
2		-					0.00				
3		-					0.00				

Non Plan

1	Construction of 'W' Metal Beam Crash Barrier from k.m. 2, 3 & 4 in Narrow Carriage Width (4.00 m. to 4.50 m.) in Kesa More-Mandar Road.	-	20.00	18.10.2021 3138(S)			0.00				
2	Installation of one no. Overhead Full Gantry in k.m. 12th Barki Champi More (Origin of Damodar River, Chulhapani) in Shankh-Chatra (Lukaiya More) Road.	-	18.00	18.10.2021 3138(S)			0.00				

**Circle : Ranchi ,**  
**Division :- Simdega**  
**Name of EE-Sri Nirmal Kumar Singh**

SPILL OVER

1	Ordinary Repair work of Simdega-Sewai-Kinkel-Kurdeg-Kutmakachhar upto Chhatisgarh Border Road.	63	60.00	12.09.2020/2172(S)	47.012	28.12.2021 8F2/ 2020-21	46.078	100%	100%	27.03.21	M/S Shanti Construction, Simdega
---	--	----	-------	--------------------	--------	----------------------------	--------	------	------	----------	----------------------------------

Month : October, 2021

## State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Special Repair Work of Putritoli-Barasloya-Lacharagarh-Jaldega upto Pandripani NH-23 road .	75.20	25.00	12.09.2020 / 2172(S)	18.638	14.12.2021 07F2/ 2020-21	0.000	0%	25%	14.02.21	MD. NASIM, Bari Bazar, Chaibasa,
3	Ordinary Repair of Bridge at 62th km of Simdega-Jaldega-Hurda-Girda upto Pandripani Road. (2020-21)		5.00	08.12.2020 /2978(S)	4.992	08.02.2021 10F2 2020-21	0.000	0%	5%	07.03.21	Arvind Kumar, Ranchi
4	Construction of 200m Drain in KM-30 inPutritoli(Dolongsera on MDR-45)-Timbermore-Rampur-Boroseta-Jitutoli-Beraergi(upto Koel river) road. (2020-21)		9.000	1185(S)/ 23.03.2021	8.976	03.06..2021 02F2 2021-22	8.964	100%	100%	27.06.2021	Md. Irshad, Simdega
5	Construction of 100m Drain in KM-39.95 in Kalebira(SH-04)-Gangutoli-Jamdih ( NH-143.) Road. (2020-21)		4.545	1185(S)/ 23.03.2021	4.447	03.06.2021 01F2 2021-22	4.277	100%	100%	22.06.2021	Champion Enterprises, Ranchi
		<b>138.4</b>	<b>103.55</b>		<b>84.07</b>		<b>59.32</b>				

**Non Plan**

1	Special repair of Simdega-Sewai-Kinkel-Kurdeg-Kutumakchar upto Chhatisgarh Border road (MDR-44) in km 2, 3,4,5,6,51,52,53,54,55, 62 and 63.	63.20	100.000	08.10.2021/3138(S)	0.00		0.00				
2	Ordinary Repair of Putritoli-Barasloya-Lacharagarh-Jaldega upto pandripani NH-23 Road(MDR-45) in 16.00 to 24.00 and km 1,6,7, 74.	73.60	50.000	08.10.2021/3138(S)	0.00		0.00				
3	Ordinary Repair of Simdega-Jaldega-Hurda-Girda Upto Manoharpur Road(MDR-42) in km 10.00 to 20.00 and km 24-00 to 32.00.	73.70	40.000	08.10.2021/3138(S)	0.00		0.00				
4	Ordinary repair of Putritoli(Dolongsera on MDR-45)-Timbermore-Rampur-Boroseta-Jitutoli-Beraergi(upto Koel river) road from km 23.00 to 24.00 km	31.80	5.000	08.10.2021/3138(S)	0.00		0.00				
5	Painting of Bridge & Culvert of Simdega-Rengari-Kersai-Bolba upto Odisha Border road (MDR-43)	48.21	5.000	08.10.2021/3138(S)	0.00		0.00				
6	Construction of Guard wall and Repair of culvert in km 9th of Kairbera-banabira-Bakrikona-Kondra road (ODR)	26.00	7.000	08.10.2021/3138(S)	0.00		0.00				
7	Construction of bridge railling in km 8 and installation of crash barrier near bridge in km 12.00 of Kurdeg-Karamdih - Gariyajore upto chattisgarh boarder.	11.85	5.000	08.10.2021/3138(S)	0.00		0.00				

Month : October, 2021

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Repair of 2 nos. full gantry and 2 nos. half gantry in different roads of RCD, Road Division Simdega.		20.000	08.10.2021/3138(S)	0.00		0.00				
9	Repair of expansion joint & Railing in km 24 of Simdega-Sewai-Kinkel-Kurdeg-Kutumakachhar upto Chhatisgarh Border road.		1.400	08.10.2021/3138(S)	0.00		0.00				
10	Repair of expansion joint in Simdega-Jaldega-Hurda-Girda Manaharpur road bridge at Ch.3.00 and 8.00 km		1.500	08.10.2021/3138(S)	0.00		0.00				
11	Installation of kilometer post in all roads of road division Simdega under non plan for the year 21-22		20.000	08.10.2021/3138(S)	0.00		0.00				
12	Full gantry sheet replacement work in km 74 of Simdega-Jaldega-Hurda-Girda-Manaharpur Road (MDR-42)	73.70	11.500	08.10.2021/3138(S)	0.00		0.00				
13	Installation of Half gantry at 0.00 km of Putritoli(Dolongsera on MDR-45)-Timbermore-Rampur-Boroseta-Jitutoli-Beraergi(upto Koel river) road (ODR)	31.80	6.000	08.10.2021/3138(S)	0.00		0.00				
14	Full gantry sheet replacement in km 14.00 of Simdega-Rengari-Kersai-Bolba upto Odisha Border road Part-II.	48.20	6.000	08.10.2021/3138(S)	0.00		0.00				
		<b>482.06</b>	<b>278.40</b>		<b>0.00</b>	<b>0.00</b>	<b>0.00</b>				
	<b>Total</b>	<b>620.46</b>	<b>381.95</b>		<b>84.07</b>	<b>0.00</b>	<b>59.32</b>				