

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Roads-Plan)

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	<b>Circle : Ranchi Div : Ranchi Name of EE-Md Izrail Mansuri</b>										
1	<b>ONGOING WORK</b> Widening and Strengthening of Birsa Munda Airport - Namkum (Kutiatu More, on NH-75 Ext.) via Hetu, Tumbagutu Road for the year 2016-17. CH. 2.87- 4x21.6x15 M Ch.4th- 1x21.6x15M	6.90	2830.344	5173(S) Dt.16.08.16	1982.216	73 SBD 2016-17 04-02-17	2628.89	89.18	96%	10.08.18	M/S SILDILIYA CONSTRUCTION Station Road, Redma , W. No.-15 P.O.+ P.S.- Daltonganj, Dist.- Palamu, Jharkhand.
2	Construction of proposed ROB with approaches in Lieu of LC no. RL-5 at RLY KM 427/2-3 between Ranchi and Piska Stations. For the year 2016-17.	0.46	2676.84	1236(S) Dt.27/02/19 (Revised)	716.44	01 SBD 2017-18 25-04-17	2148.01	35.82	55%	01.02.18	M/S Arunaditya Projects and Mineral 188 C, Vidyalaya Marg, Ashok Nagar, Ranchi-834002.
3	Reconstruction of Amreshwardham (Bichana More) to Tupudana Via Jurdag Road	12.73	10961.584	5101(S) Dt.31.08.18	2690.73035	85 SBD 2018-19 06.03.1	6087.14	90.08	98%	12.03.21	M/S Ganga Construction, Daltonganj (54%)-Puja

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Improvement of (1) road from Holly cross school (circular road) to Gulmohar park via Pal Chowk Bardman compound (2 Pal Chowk to Bhagat Maidan Bardman compound in Ranchi (3.) Construction of road from Swarnrekha River Shiv Mandir situated at Bahu Bajar to Namkum NH -33 Road to Banesshwar Nagar (including Branch Road). (4.) Improvement	4.58	228.236	3777(S) Dt.29.07.19	166.63351	58 F2 2019-20 Dt.31-12-19	80.97	48.59	50%	30.03.2020	M/S Amit Construction Gumla, Ranchi
5	Construction of Ranchi Ring Road (Section-7) to Central University of Jharkhand from Km 0.00 to 1.78 for the year 2015-16.	1.78	1372.705	6902(S) Dt. 05.10.15	708.77334	31 SBD 2016-17 06-12-2016	0.00	0.00		12.03.17	M/S Jaimata Dee Construction Piska More, Ranchi
6	Construction road from Dibdih ROB (situated at Harmu Bypass) near Railway Level Crossing to Mecon RUB for the year 2018-19.		772.701	270(S) Dt.16-01-19	0	0	0.00	0.00			

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	In Ranchi Town second approach road of Ranchi Railway station (1) Construction of road starting from Shaheed Gorkha Chowk near Nepal House to back side of Ranchi Railway station (Platform No.- 5 length 1.50 KM) (2) Construction of road from Rajendra Chowk situated on Mahatma Gandhi Road to Panchwati chowk (Situated in	2.57	7231.801	679(S) Dt.01.02.18	2329.005	17 SBD 2021-22 01-11-2021	1291.56	0.00	3%	31-10-22	M/S SILDILIYA CONSTRUCTION Station Road, Redma , W. No.-15 P.O.+ P.S.- Daltonganj, Dist.- Palamu, Jharkhand.
8	Improvement of Birsa chowk to Hatia railway station Ranchi (2.115 km) Year 2019-20.	2.16	383.62	4937(S) 03-10-19	316.13374	07 SBD 2021-22 28-09-2021	256.07	81.00	95%	27-12-21	Dilip Kumar Sector-II, Dhurwa, Ranchi
9	Widening & Strengthening of Itki Sanatorium to Moro -Nari - Changani road (Total Length-9.856 KM) for the year 2019-20.	9.86	2644.505	Lt.5344 (S) 30.10-19	1560.8293	19 SBD 2021-22 20-11-2021	300.00	19.22	25%	19-08-22	M/S KNP Singh, Khelari.
10	IRQP work in NH-33 town portion (Through Mega Sports 6 Lane approach road) - Lalganj-Tatisilwai (MDR-005) road (Total	8.00	896.419	5161(S) 18-10-19	770.551	05 SBD 2021-22 20.09.2021	399.35	51.83	70%	19-02-22	Arvind Kumar Singh Dhurwa, ranchi
11	Widening and Strengthening / reconstruction of NH-75 (Tendor More) to Jaguar Camp Road (Total length 2.20) for the year 2019-20.	2.20	516.238	5230(S) 23-10-19	381.1902947	04 SBD 2021-22 06-09-2021	300.00	78.70	90%	05-02-22	M/S Sharda Construction Redma, Daltonganj.

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Improvement of riding quality work in LPN Shahdeo Chowk to Booty More road (Ranchi-Bariatu road, MDR-004)(Total length 8.00KM) for the year 2020-21.	8.00	908.666	533(s) 11-02-2021	766.55	06 SBD 2021-22 28-09-2021	660.00	86.10	95%	27-02-22	Dilip Kumar Sector-II, Dhurwa, Ranchi
13	Widening & Strengthening of Balance Work of Kathitand - Pithoria road (Total Length-13.864 KM, working Length-9.964 KM) for the year 2019-20.	13.86	7675.49	Lt. 7472(s) 14-11-11	2358.62343	16 SBD 2021-22 26-10-2021	391.23	16.59	30%	25-07-22	Altima Infrastructure Private Ltd. 1st Floor, Ashok Nahar Road No.-5, Ranchi.
14	Improvement of Riding Quality Programme (IRQP) in Ranchi - Chaibasa Road from Kutchery Chowk (Km.0.00) to Birsa Chowk (Km. 7.50) with Const. of Cross-Drain & Raod Furniture for the Year 2021-22	7.50	692.197	Ltr. No- 1802(S) Dt.16-07-2021	784.40415	11 SBD 2021-22 22-10-2021	782.62	99.77	100%	21-02-22	M/S Khanna Construction Ialpur, Ranchi
15	Detailed estimate for Improvement of Riding Quality Programme (IRQP) / Strengthening work of Ratu Road Junction (Near New Market ) to HEC Gate (Birsa Rajpath) with	8.61	730.898	Ltr. No- 1807(S) Dt.16-07-2021	827.33253	09 SBD 2021-22 18-10-2021	744.10	89.94	95%	17-03-22	M/S AUM Const (Sourav Narsaria) Murli Bagicha, Gumla
16	Widening and Strengthening of Jojonagar (Novanagar) to Pandra Bazar Sammitee via Banhora	4.18	929.38	Ltr. No- 1748(S) Dt.13-07-2021	956.67925	69 SBD 2021-22 28-01-	200.00	20.91	22%		M/S Puja Enterprises Prop. Ranjit Kumar Singh

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
17	Widening and Strengthening of Kodojora more (NH-23) to Lohardaga main road via Ghagra Pandepara road Road (Length-7.621 km) for the Year 2021-22	7.62	1794.1	Ltr. No-1967(S) Dt.26-07-2021	1432.9123	23 SBD 2021-22 18-11-2021	400.00	27.92	32%	17-08-22	M/S Lion Construction Ranchi
18	Improvement of Riding Quality Programme (IRQP) work in Karamtoli- Ormanjhi road (MDR-016) from KM 0.00 to 23.00 (Total length 23.00 KM) for the year 2021-22.	23.00	832.534	Ltr. No-2404(S) Dt.16.08.2021	815.61002	13 SBD 2021-22 22-10-2021	700.00	85.83	100%	21-04-22	M/S A K INFRA CONSTRUCTIONS PRIVATE LIMITED
19	Widening and Strengthening of Budha Khukhra (on Tanger Basli road) - Kurkura-Mander(on Chanho-Dighiya-Purnapani road) road (Total Length- 15.10 km) for the Year 2021-22.	15.00	3515.293	Ltr. No-2348(S) Dt.12.08.2021	3000.4803	15 SBD 2021-22 26-10-2021	1898.17	63.26	85%	25-10-22	M/S Spica Projects and Infrastructures Pvt Ltd
20	Improvement of Riding Quality programme (IRQP) /Strengthening work of Ranchi Muri road (on SH-01) from Sarjana chowk to Tatisilway with link road from Km 7.20 to 11.00	8.80	330.42	Ltr. No-2453(S) Dt.19-08-2021			0.00	0.00			

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
21	Improvement of Riding Quality programme (IRQP) /Strengthening work of Club road, Sujata Chowk (on MDR-011)- club road- Ranchi railway Station- station road – Patel chowk – Lala Rajpath Rai school-Kadru more (on MDR-003) road (Total length-2.828 KM) for the year 2021-22.	2.83	119.26	Ltr. No-2454(S) Dt.19-08-2021	84.13857	14 F2 2021-22 22-10-2021	84.13	99.99	100%	21-12-21	M/S Orbit Infrastructure Kantatoli, Ranchi
22	Improvement of Riding Quality Programme (IRQP) / Strengthening work of Rims Bijli Office(MDR-004)-Cheshire home-Jora Talab road (Total length-1.83Km) for the year 2021-22.	1.83	111.22	Ltr. No-2859(S) Dt.20-09-2021	78.323	42 F2 2021-22 21-12-2021	78.08	99.69	100%	20.02.2021	M/S Orbit Infrastructure Kantatoli, Ranchi
23	Improvement of Riding Quality Programme / Strenthening work of Chandani chowk, Hatia (MDR-011)-Ring Road (Tonkotoli) Road	3.57	241.917	Ltr. No-2860(S) Dt.20-09-2021	166.48	32 F2 2021-22 20-12-2021	156.60	94.07	100%	19.02.2022	Mathura Developers Hazaribagh
24	Improvement of Riding Quality Programme /Strengthening work of Hazaribag Road(MDR-009) (from Sadar hospital, Friyalal chowk to Kokar chowk) (Total	3.70	354.604	Ltr. No-2861(S) Dt.20-09-2021	365.215	30 SDB 2021-22 10-12-2021	352.88	96.62	100%	10.02.22	Bhadoria Infrastructures Pvt. Ltd. Ranchi
25	Strengthening work in Kathalmore-Argora chowk (MDR-018) (Total length-5.30 KM for the year 2021-22.	5.30	799.553	Ltr. No-3194(S) Dt.18-10-2021	819.921	86 SBD 21-22 26-02-22	100.00	12.20	55%	25.05.22	Excel Venture Construction (P) Ltd., Ranchi

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
26	Improvement of Riding Quality Programme of (A) Shalimar Market to JSCA Stadium North, South, west gate and Jagannath Maidan to Dhurwa Golchakkar road (Length 5.50 KM) and (B) Dhurwa Golchakar to Beer Kunwar Singh chowk and Beer Kunwar Singh chowk to Judicial	9.80	945.78	Ltr. No-3203(S) Dt.18-10-21	982.889	31 SBD 2021-22 15-12-2021	598.69	60.91	90%	14.03.22	M/S Sanjay Singh, Harmu Road, Garikhana, Anandpuri, Ranchi-834001
27	Reconstruction of road from Milan Chowk (Tupudana, NH-75 Ext.) - Ram Krishn Mission TB sanatorium & Hospital road	2.55	218.015	Ltr. No-4157(S) Dt.27-12-21	226.331	90 F2 2021-22 28-02-2022			10%	27.05.22	M/S Kulwant Singh and Company Kashmiri Block, I.T. Office Road,
28	Widening and strengthening of Road from Dindyal Chowk (on New market- Birsa chowk road) to Purana Argora Chowk (on MDR-018) road (total length 1.00 KM) for the year 2021-22.	1.00	183.955	Ltr. No-4162(S) Dt.27-12-21	153.461	91 F2 2021-22 22-03-2022				21.05.22	Aditya Construction Company Singra Complex, H.B. Road Neori Vikas Vidyalay, Ranchi, Jharkhand.
29	Construction of road in JAP-1 Campus (Including Link road), Doranda, Ranchi (Total length KM 3.052) for the year 2021-22.	3.05	305.692	Ltr. No-4163(S) Dt.27-12-21	316.918	87 F2 21-22 28-02-22			15%	27.05.22	AUM Construction, Saurav Narsaria, Murli Bagicha, Gumla.
30	Improvement of Riding Quality work in Khel Gaon Road Tatisilway road to JAP-2 Mahila Batalian road via Birsa Munda Central Jail (Including link road) (total length 2.50 KM) for the year 2021-22.	2.50	122.878	Ltr. No-44(S) Dt.11-01-2022	124.912	78 F2 21-22 18-02-22		79.27	90%		Matrika Construction and Developers Tagore Hill Road, Near BALihar Lodge, Prasad Complex, Mohrabadi, Ranchi.

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
31	Improvement of Riding Quality(IRQP) work of Church road Kali Mandir- Namkum (on NH-33) via Bahu Bazar Chowk and Railway Fatak (KM 0.00 to KM 2.270 and KM 4.70 to KM 6.850) and Bahu Bazar chowk-Chutia Main Road-Namkum Thana (Km 0.00 to KM 3.80 (Total Length-7.80 Km.) for the year 2021-22.	7.80	271.531	Ltr. No-611(S) Dt.18-02-22							
32	Construction of 4-Lane fly over / Elevated road cum ROB in Siramtoli chowk-Rajendra chowk-MECON round about.		3375.015000	Ltr. No-552(S) Dt.17-02-22							
33	Improvement of Riding Quality / Strengthening work of Kathal more- Daladali- Kanthitand road (MDR-012) from Km 0.00 to KM 4.80 (Total Length - 4.80 KM) for the year 2021-22.	4.80	507.338000	Ltr. No-803(S) Dt.02-03-22							

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
34	Improvement of Riding Quality / Strengthening work of Chama more- Maccluskiganj-Damodar Bridge Road (Total Length – 18.350 KM) for the year 2021-22.	18.35	580.908000	Ltr. No-809(S) Dt.02-03-22							
35	Improvement of Riding Quality /Strengthening work of (A) Hurhuri more chowk – Thakurgaon chowk (Length-10.40 KM) and (B) Brambe (on NH-75)- Thakurgaon-lthe (Burmua road) (Length-8.40 Km.) (Total Length - 18.80 KM) for the year 2021-22.	18.35	664.917000	Ltr. No-808(S) Dt.02-03-22							
36	<b>Fund Transferred</b> Reconstruction, Widening and strengthening and improvement of work two lane / two lane with						51528.30				SHAJ

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
37	Reconstruction, Widening and strengthening and improvement of work two lane / two lane with paved shoulder as per standard of 9 (nine) roads and by pass (Total length 335.08 KM) from the credit of Asian Development Bank under External sponsored programme (Including land acquisition, rehabilitation & resettlement, Environmental protection, forest land acquisition monitoring etc.) to be constructed by State Highway Authority of India. <b><u>UNDER HEAD</u></b> <b>41P505403796080545</b>						41933.21				SHAJ
38	Construction work of Ranchi Ring Road Section-VII (NH-75 Ranchi- S... ..)						9047.21				DLAO
39	Under (Jharkhand Accelerated Road Development Programme, JARDP) Ring Road (Section-VII)) (Packaged ID-RRR-VII) for Electric Utility Shifting (JARDCI)		284.28	3742(S) Dt. 14.06.16			284.28				JSEB
40	Construction of ROB at KM 358/31-33 on Level Crossing No.-MH-4 in between Hatia-Muri Railway Station of Hatia Muri Road (SH-1) for the year 2015-16.		1597.27	409(S) 18.01.16			1618.79				S.E. Railway

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
41	Construction of ROB at KM 411/23-25 on Level Crossing No.- MH-23 in between Namkum-Tatisilway Railway Station of Ranchi- Muri Road (SH-1) for the		1783.03	413(S) 18.01.16			1783.00				S.E. Railway
42	Construction of ROB at KM 408/57 on Level Crossing No.- MH-21 in between Namkum-Tatisilway Railway Station of Ranchi- Muri Road (SH-1) for the year 2015-16.		1648.52	412(S) 18.01.16			1648.00				S.E. Railway
43	Wideing of ROB at KM 423/30-32 near Birsa Chowk in between Ranchi-Hatia for the year 2014-		442.60	1319(S) 20.02.15			442.60				S.E. Railway
1	<b>COMPLETED WORK</b> Reconstruction work of Kulhi More (on Karamtoli-Ormanjhi Road, on MDR-016)- Chapawar Industrial Area Road (Total Length 0.850 KM) (including bridge work) for the year 2017-18.	0.85	382.56	6232(S) Dt.14.11.17	300	50 SBD 2017-18 25.01.18	334.84	102.97	100%	31.01.19	M/S Madan Lal Bajaj Construction Pvt. Ltd. Dumka Road, Jamtara-515351.
2	Construction of approach road resettlement and rehabilitation	2.40	974.326	2448(S) Dt.24-04-2018	911.41478	81 SBD 2018-19	801.68	87.96	100%	24.06.19	M/S Swarnim Construction,
3	Widening and Strengthening ITI Bus Stand (NH-23 to St. Fransis School Road) road for the year 2016-17.	3.91	<u>1677.00</u>	5430(S) 24.08.16	820.7	46 SBD 2016-17 30.12.16	3854.84	89.59	100%	29-06-18	M/S Arunaditya Projects and Mineral Ashok Nagar, Ranchi-834002.

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Construction of approach road of IIM Ranchi Campus and Videsh Bhawan (including V.U.P.) (Length 1.070 km) for the year 2019-20.	1.07	1856	1139(S) Dt.22.02.19	1435.83	46 SBD 19-20 12-10-19	1148.48	79.99	100%	11.04.20	Excel Venture Construction (P) Ltd., Ranchi
5	Widening and Strengthening of Antu Chowk to Sinduar Toli Road via Dutta villa lane, Balihar Road, Adivasi Hostel for the year 2018-19.	2.42	385.454	1563(S) Dt.06.03.19	320.086	04 SBD 2019-20 14.08.19	229.68	71.76	100%	20.12.19	Dilip Kumar Sector-II, Dhurwa, Ranchi
6	Widening Strengthening / Reconstruction of Aany Chowk (on MDR-013) to Saparom village (on ring road) road for the year 2018-19.	1.89	347.9	1139(S) Dt.16-07-19	269.45	55 SBD 19-20 30-10-19	257.59	95.60	100%	28.02.20	M/S Jai Mata Dee Construction Argora, Kathal More Road, Sai Asaray Apartment, Pundag, Ranchi
7	Widening and Strengthening of Fun Castle (on NH-75) to Bhagwan Chowk (on Kanthitand-	1.55	293.068	3866S) Dt.02-08-19	214.49659	60 SBD 2019-20 Dt.31.1	206.74	96.39	100%	30.04.2020	M/S KNP Singh, Khelari.
8	Reconstruction of Latma to Airport Road Via. Basti (Total Length 465M) for the year 2019-	0.47	<u>325.508</u>	5045(S) 15-10-19	219.47	59 SBD 2019-20 31.12.1	248.03	113.02	100%	30.03.2020	M/S Dilip Kumar Dhurwa, Ranchi
9	Widening and Strengthening of Namkum to Doranda Road from Km 0.00 to 6.700 (Four Lane) with construction of Bridge Over Subernarekha river for the year 2013-14.	6.70	3037.89	8127(S) 05.09.13	2473.42	97 SBD 13-14 15.01.14	2525.35	0.00			M/S Ram Kripal Singh Construction Pvt. Ltd. , Ranchi
10	Reconstruction of Ranchi Ring Road- Sarwal- Baredih Industrial Area approach road (Total Length 2.99 KM) for the year 2017-18.	2.99	649.06	5094(S) 05.09.2017	451.474	01 SBD 2018-19 05.05.18	524.24	0.00			AUM Construction, Saurav Narsaria, Murli Bagicha, Gumla.

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Widening and Strengthening of Kathal More Daladali Kanthi Tand Road from Km 0.00 to 4.80 for the year 2015-16.	4.80	365.565	3035(S) 05.05.15	340.31	33 SBD 15-16 18-08- 15	424.45	0.00	100%	16.02.16	M/S Sambhu Singh Radium Road, Sahu Nursing Home, Ranchi
12	Construction/Reconstruction of NH-75 (Bijupara Chowk) to Barhe road (Total length-3.740 KM) by new technology of Road Cem on experimental basis for the year 2017-18.								100%		Land Acquisition
13	Widening and Strengthening of Brambe (on NH-75)-Thankur Gaon -lthe (Near Burmu) Road from KM 0.00 to 8.525 for the year 2014-15.						206.04		100%		Land Acquisition
14	Reconstruction of Burmu-Umedanda-Hendgir Road to Sosai Industrial Area connecting road (Total Length -1.075km) for the year 2017-18.						52.05		100%		Land Acquisition
15	Reconstruction of Burmu (on Pithoria- Burmu- Rai Khelari Road)-Umedanda- Hendgir Road (including construction of Bridges) (Total Length-20.380 Km) for the year 16-17.						1006.37		100%		Land Acquisition
16	Widening & Strengthening work of Itki Power House (on NH-23) - Darhatar- Jhinhiri -Tatkundo road (Total length-5.016 km) for the year 2017-18.						216.81		100%		Land Acquisition

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
17	Reconstruction of (i) Daladali Chowk (on Ranchi Ring Road)-Prem Nagar (on NH-23) Road, (ii) Hazi Chowk- Brambe Road and (iii) Bijulia Chowk- Mahadeo Tangra Road (Total length 23.440) for the year 2016-17.	23.44	5160.426	1498(S) Dt.10.03.17	4505.18	44 SBD 2017-18 02.12.17	4778.58		100%		M/S Ganga Construction- Puja Enterprises Joint Venture Piska More, Hehal, Ranchi.
<b>Total</b>		<b>285.7</b>	<b>75650.2</b>		<b>38145.5</b>		<b>145739.7</b>				

**Circle : Ranchi ,**

**Division :- Gumla**

**Name of EE-Sri Rameshwar Shah**

1	Widening and Strengthening of Ghaghra- Sisai Road (Total Length- 28.039 km)	28.04	6529.132	869(S) 13.02.18	4499.16	17ncb/18-19 05.03.19	3998.51	88.87	95%	4.10.20	M/s Satish Prasad, Bishwanath Apartment Devi Mandap Rd. Hesal, Ranchi
2	Reconstruction of Banalat to Jamti Road Total Length 5.96 km including HL Bridge over Ghaghra River	5.96	2513.82	4504(S) 11.09.19	1658.10	7SBD/21-22 03.11.21	200.00	12.06	20%	17.02.23	Ganga Const. Bank Calony, Piska More, Ranchi
3	Reconstructio of Sisai Thana to Sisai Ghaghra Rod via Sisai Market (Total Length - 4.483 km)	4.48	1318.56	4486(S) 6.09.19			0.00	0.00			A K INFRA CONSTRUCTIONS PRIVATE LIMITED
4	Reconstruction of Dumri (MDR-036) - Bara Katra- Kerakona- Chattisgarh Boarder Road	11.40	5672.4	3564(S) 19.07.19	3501.75	05/SBD /21-22 30.09.21	1200.00	34.26	35%	01.04.23	M/s Vinod Kr. Jain Jashpur, Chhattisgarh

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Construction of PCC Road & Paver Block in Neterhat Awasiya Vidyalaya (Total Length 2.300 Km)	2.30	275.53	461(S) 27.12.2021	-	-	-	-	-	-	Gita Devi
6	Widening and Strengthening & Re-construction of Gumla Basdih Kasir road total Linth 26.465 km	26.47	6272.69	525(S) 15.02.22	-	-	-	-	-	-	-
7	Widening and Strengthening/ reconstruction of Toto to Anjandham Road (Total length 9.350 km)	9.35	1963.62	788(S) 05.02.16	1944.24	04NCB/ 16-17 dt.25.04 .16	1989.68	100.00	100%	24.03.17	Altima Infrastructure Pvt. Ltd. 351A, Road No.-5 Ashok Nagar, Ranchi
8	Widening and Strengthening of Chharda PWD Road to Pusho PWD Road via Bhurso, Pahamu, Kotari, Boro, Pakaria Road (Total Length- 17.665km)	17.665	3937.13	2431(S) dt. 03.05.17	4029.95	01NCB/ 17-18 dt. 17.10.1 7	4169.95	100.00	100%	16.04.19	VKS- AIPL(JV) 351A , Ashok Nagar, Ranchi, Road No.-5
9	Widening and Strengtening of Kurumgargh - Parsa, Gumla - Bansdih- Kansir Sahid Namian Kujur village link road total length 28.090 (SH-08)	28.090	5445.05	5672(s) dt. 11.10.17	4699.9	04NCB/ 17-18 dt.07.03 .18	5333.90	100.00	100%	06.01.20	M/s Krishna Kumar Singh - NG Projects Ltd. (JV) Belwatikar, Daltonganj, Plamu Jharkhand
10	Widening & Strengthening of Bharno Block Chowk to Parwal via Mara Sili, Sargaon, Jirhul Road	12.975	2992.16	6411(S) dt. 21.11.17	2175	14NCB/ 18-19 30.10.1 8	2308.85	100.00	100%	29.11.19	M/s Satish Prasad, Bishwanath Apartment Devi Mandap Rd. Hesal, Ranchi

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Reconstruction of Rampur to Jitu Toli via Kadamdih, Tangar Toli, Ichagutu, Kurkura, Tetar Toli Road including Bridge from km 0.00 to 25.265	25.265	10227.88	1242(S) 27.02.19	6263.98	01NCB/ 19-20 16.08.19	6603.03	100.00	100%	16.08.21	M/s Vinod Kr. Jain Jashpur, Chhattisgarh
12	Bagesakhua More to Neterhat School (km. 51 to 56) (total length 5 km) Road Safety work	5.00	579.24	4884(S) 27.08.18	387.60	18NCB/ 18-19 09.03.19	483.41	100.00	100	08.09.19	M/s Shiv Kumar Sahu Pipratoli, Khunti

26287.322

RCPLWE

1	Widening and Strengthening reconstrcton of Chainpur (Rampur)- Naugai- Jairagi Road (with) HL RCC Bridge at ch-26.070 RCPLWEA/ROAD/01	28.200		2875.78 18.05.18		2809.75 12NCB/ 18-19 26.09.18	1776.52	63.22	80%	25.03.20	Altima Infrastructure 351-A. Ashok Nagar, Ranchi
2	Widening and Strengthening of Bhikhampur to Jari Road to Meral RCPLWEA/ROAD/02	20.810		2078.62 18.05.18		2045.8 16NCB/ 18-19 22.01.19	1736.16	84.86	92%	23.06.20	M/s Swarnim Construction Rana Niwas, S.P. Kothi Road Abadganj, Daltonganj
3	Reconstruction of Chainpur Ghaghra Road RCPLWEA/ROAD/03	41.930		5189.18 18.05.18		5126.28 11NCB/ 18-19 26.09.18	5121.379	100.000	100%	25.09.20	M/s Satish Prasad, Bishwanath Apartment Devi Mandap Rd. Hesal, Ranchi

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Reconstruction of Palkot Upper Khaman Jora aam (Dibdodhi Road) RCPLWEA(ROAD)/14	19.800		2493.47 18.05.18		2812.84 10NCB/ 18-19 26.09.18	2318.66	82.43	94%	25.03.20	M/s Dewati Const. Sisai Road, Gumla
			<b>0.000</b>			<b>0.000</b>	<b>10952.72</b>				

**Circle : RANCHI**  
**Div : KHUNTI**  
**Name of EE-Sri Mani Bhushan Tiwari**

1	Widening and Strengthening / Reconstruction of Arki (SH-03) – Korba – Birbanki – Kochang – Bandgaon (NH75E) Road (Total Length 30.784KM) <b>RIDF XXV NABARD</b>	30.78	21271.98	letter No. 3767(s) dated 29.06.18	11662.20	25SBD/18-19 date 09.03.2019 Provisional work order dt. 18.02.19	9346.75	75%	84%	17.02.21	M/s M & S COMPANY, DUMKA (52%) – M/s MOHAN LAL JAIN, MURSHIDABAD, W.B. (48%) (JV)
2	Reconstruction of Amreshwardham (SH-03 Bichna)- Jurdag- Tupudana (NH-75E) Road (Total Length 23.600KM) <b>RIDF XXV NABARD</b>	23.60	10961.58	letter No. 5101(s) dated 31.08.2018	3681.92	20SBD/18-19 date 05.02.2019	3852.45	100%	100%	04.02.21	M/S Ganga Constriction, Daltonganj (54%) – Puja Enterprises, Chatra (46%) (JV)

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening and Strengthening / Reconstruction of Bhoot – Hutar (NH75E)- Lodhma – Nagri (NH23) Road (Length : 41.850KM)	41.85	8401.74	letter No. 1468(s) dated 10.03.2017	8007.78	01SBD/17-18, date 03/06/17	8948.90	99%	100%	02.06.19	VKS – AKS - AIPL (JV) House NO. 75, Old AG Colony, Kadru Ranchi, Jharkhand
4	Reconstruction of Murhu - Tapkara - Torpa Road KM 0 to 27.700	27.70	4083.19	letter No. 2953(s) dated 25.03.13	4250.41	05SBD/2013-14 Dated 19-11-2013	4400.99	83%	98%	18.11.15	M/S Sanjay Agrawal 35-36, Millennium Plaza, Ist Floor Near Indian Coffee House, G.E. Road, Raipur (chhattisgarh) Pin-492001
5	Widening & Strengthening of Sisai Lapung Dorma Road	43.40	5487.67	letter No. 352(s) dated 17-01-12	5455.46	Provisional work order vide lt. no. 1526 dt. 26.09.14 04SBD/14-15 Dt. 30-12-14	5230.44	85%	90%	25.09.16	M/S Ksheeraabd Construction Pvt. Ltd. Banjara Hills, Hyderabad

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Reconstruction of Khunti - Bhunda - Jurdag -Karra - Birda - Bero Road from KM 0.00 to 44 (Working Length 39.07KM) (CRF)	39.07	5797.68	Govt. of India No. RW/NH-28014/2/2013/ JHR/P-3 (CRF) dt. 02.01.14	6008.58	Provisional work order vide lt. no. 1527 dt. 26.09.14 02SBD/14-15 Dated 30-12-14	4649.43	77%	83%	25.09.16	M/S Ksheeraabd Construction Pvt. Ltd. Banjara Hills, Hyderabad
7	IRQP work of Dasmile – Chukru – Remta – Sondasome –Kujram Road From Km 0.00 To 22.100 (Total Length 21.100km)	21.10	873.82	Letter No. 3392(s) dated 01.11.21	844.16	08SBD/2021-22 DT. 31.01.2022	400.00	47%	54%	30.07.2022	A K Infra Construcion Pvt. Ltd.
8	IRQP / Strengthening work of Khunti - Siladon - Chukru - Bhusur Road KM 0.00 to KM 28.205 (Total Length 28.205 km)	28.21	1319.32	Letter No. 203(s) dated 01.11.21	-	-	-	-	-	-	-
9	Widening & Strengthening of Konsa - Bakaspur - Govindpur - Karra Road (Length - 30.4000 KM)	30.40	5882.49	letter No. 3549(s) dated 06.06.16 Letter No. 92 (encl) dt. 19.01.17	5690.08	03SBD/16-17, date 27/08/16	6350.12	100%	100%	26.08.18	<b>VKS – AIPL (JV)</b> House NO. 75, Old AG Colony, Kadru Ranchi, Jharkhand <b>Total:- CD Work- 69, Bridge- 5</b>

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Construction of Approach Road to Bio Diversity Park (Total Length-2.033km)	2.03	1092.85	letter No. 721(s) dated 30.01.2017	520.33	06SBD/18-19 date 19-09-18	1093.01	100%	100%	18.03.19	Excel Ventrure Const. (P) Ltd. Ranchi. <b>Total:- C.D. work-07</b>
11	Widening and Strengthening of Sarsa (Bero-Khunti Road) to Daranda, Latratu Dam via Sai Temple	7.82	1708.74	letter No. 782(s) dated 05.02.16	1699.37	02SBD/16-17, date 19/07/16	1914.35	100%	100%	18.07.17	<b>M/S Kumar Narendra Prasad Singh</b> K. D. Road khalari, Ranchi (Jharkhand). <b>Total:- CD Work- 28, Bridge- 6</b>
12	Reconstruction of Dasmile - Chukru - Remta - Sonadasome - Kujuram Length 22.200	22.20	6105.89	letter No. 7025(S) dt. 08.10.15	3857.90	02SBD/2013-14 Dated 09-09-13	4791.14	100%	100%	8.9.15	M/S GC PE (Jv) ( Dasmile - Chukru-Remta - Sonadasome - Kujuram Road) <b>Total:- C.D. work-41</b>
1	Improvement of riding quality pavement of Khunti - Taimara Road from chainage 0 to 30.00KM	30.00	1457.56	letter No. 2649(s) dated 28-05-19	1421.03	02F2/19-20 date 10.10.19	1420.79	100%	100%	09.04.20	Vijay Kumar Sahu Infrastructure Pvt. Ltd. H. No. 75, Old AG Colony, Kadru, Ranchi
		348.2	74444.51		53099.21		52398.364				

**Circle : Ranchi**  
**Div : Ranchi(Gramin)**  
**Name of EE-Md Izrail Mansuri**

1	<b>On-going works</b> Widening & Stregthning of Bundu-Sonahatu-Jamudag-Jariya Road (MDR-026) from km 0.00 to 30.005 for the year 2017-18	30.005	5522.56	1464(s) Dt. 10.03.17	4791.81	6SBD/2017-18 Dt. 21.08.17	4759.59	96%	95%	20.08.19	K. K. Builders Pvt. Ltd.
---	---	--------	---------	----------------------	---------	---------------------------	---------	-----	-----	----------	--------------------------

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Strengthening/IRQP Work of Bundu-Sonahatu-Jamudag-Jereya Missing Link Road (MDR 026A) From km 0.00 to 5.80.	5.80	374.44	2862(s) dt.. 20.09.21	389.43	7SBD/2021-22 Dt. 04.01.22	300.00	77%	96%	03.03.2022	Ms. Jai Mata Dee Construction
3	Strengthening/IRQP Work in 1st to 13.10th km of Chandandih to Sonahatu Road For the year 2021-22	13.10	198.08	4061(S) dt. 23.12.2021	201.23	12F2/2021-22	150.00	75%	89%	24.03.2022	Orbit Infra
4	Widening and Strengthening of Angara-Hundru Fall Road (Total Length-21.10 KM) for the year 2021-22.	21.10	2931.34	2608(S) dt. 31.08.2021	3090.26	16SBD/2021-22 Dt. 10.03.22	0.00	0%	5%	09.07.2023	Ms. Jai Mata Dee Construction
5	Strengthening /IRQP Work in km 11.00 to 60.00 of Ranchi-Muri Road (SH-01) For The year 2021-22 (Total Length 50.00 KM)	50.00	2336.39	2864(S) dt. 20.09.2021	-	-	0.00	0%			Ms. Jai Mata Dee Construction
6	<b>Completed Work</b> Improvement of Sonahatu Milan Chowk Road in k.m. 0 to 23.90 MDR-29	23.900	4142.52	Revised AA Letter 5659(s) dt. 11.10.17	2651.13	Original Agreement SBD 100/15-16	3871.18	96%	99%	19.04.2017	Ms. AIPL-AKS(JV) 351 A, Road No. 5, Ashok Nagar, Ranchi
					1369.99						

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Widening & Stregthning of Saraikela-Kharsawan-Adardih Road (MDR-025) from km 32.10 to 47.55 for the year 2017-18	15.45	10200.25	1478(s) dt. 10.03.17	2786.96	7SBD/2017-18 dt 21.08.17	3332.55	100%	97%	20.08.19	Classic Engicom Vatika Apartment, Line Tank Road, Ranchi-01
8	IRQP work of Banta-Rahe-Bundu Road total length 33.00 km for the year 2017-18	33.00	1221.38	Letter No. 6775(s) dt. 08.12.17	1160.50	1SBD/2018-19 Dt.07.04.18	1087.26	94%	95%	06.10.18	K. K. Builders Pvt. Ltd.
9	IRQP Work in Rahe-Sita Fall Road from 0.00 to 11.40 km for the year 2019-20	11.40	526.99	2653(s) dt. 29.05.19	410.18	13SBD/2019-20 Dt. 30.10.19	406.29	96%	95%	30.01.20	Ms. Jai Mata Dee Construction
10	IRQP Work in 1st to 10th km of Taimara Ghati to Dasam Fall Road including improvement of approach road for NH-33 for the year 2019-20	10.00	401.02	2684(s) dt... 30.05.19	325.80	14SBD/2019-20 Dt. 30.10.19	293.04	98%	100%	30.12.2019	Ms. Khanna Construction Co.
<b>14199.90</b>											

JARDP

1	JARDP के अंतर्गत रांची-मुरी पथ के रेखांकन में पड़ने वाले बिजली, पेयजल एवं स्वच्छता विभाग से संबंधित Utility Services Shifting भू-अर्जन एवं वन भूमि उपयोगन कार्य।	-	3641.291	31.05.17 / 2480 (S)	-	-	-	100%	-	-	1. DLAO, Ranchi 2. D.W.& S. Dept. 3. Electricity Dept.
---	--	---	----------	---------------------	---	---	---	------	---	---	--

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

---

---

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Ranchi</b> <b>Div : Lohardaga</b> <b>Name of EE-Sri Ravindra Kumar</b>											
1	Widening & Strengthening of Lohardaga-Gangupara-Peshrar Road from km 0 to 27.6	27.60	7797.553	26.12.14 / 9127 (S) (Revised A/A)	7471.50 + 206.15 <u>7677.65</u>	29.09.16 / SBD 06/2016-17 (Suppl. Agr. No. 07SBD/2020-21 Dt. 11.11.2020)	8059.69	105%	100%	28.06.18	Shivalaya Construction Co. Pvt. Ltd., New Delhi
2	Widening and Strengthening of Chatti to Kuru (Tati Chouk) & Kairo Naya Toli to Zingi More Road from k.m. 0.00 to 36.535	36.53	8608.965	06.06.16 / 3543 (S)	7749.41	18.10.16 / SBD 07/2016-17	6644.80	86%	92%	17.10.18	Dinesh Chandra R. Agrawal infracon Pvt. Ltd., S.M. Road, Ambawadi, Ahmedabad.
3	Reconstruction of Sosh Gul Factory to Bajotoli, Patratu Gram via Kishan Chowk, Madarsha Road.	5.78	1796.140	23.06.17 / 3510 (S)	883.70	12.10.17 / SBD 07/2017-18	760.78	86%	90%	11.04.18	Maa Gayatri Buildcon Pvt. Ltd., Harmu, Ranchi.
4	Construction of Road from Circuit House, Lohardaga to B.S. College, Lohardaga	4.87	937.465	10.01.18 / 148 (S)	824.13	26.06.18 / SBD 01/2018-19	560.18	68%	90%	25.12.18	M/s Sinha Construction, New By-Pass Road, Patna.
5	IRQP Work of Shankh-Chatra (Lukaiya More) Road (Length - 21.35 K.M. = 21350 M.)	21.35	1368.697	18.10.21 / 3193 (S)			0.00	0%			

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	IRQP Work of Kesa More-Mandar Road (From K.M. 0.00 to 2.00 and K.M. 5.00 to 18.95)	15.95	521.133	18.10.21 / 3185 (S)	543.69	07.03.22 / SBD 14/ 2021-22	196.00	36%	90%	03.07.22	M/s Dewanti Construction, Sesai Road, Gumla.

16221.45

RCPLWEA

1	RECONSTRUCTION OF KARANJI MORE (BERO) TO CHATTI VIA NARKOPI RAILWAY STATION ROAD.	23.94	2496.72	Dated 02.04.18 Secy., RCD, Ltr. No. - 1905(S)	2617.42	18.09.18 / SBD 08/2018-19	2276.45	87%	100%	17.03.20	Sri Arvind Kumar Singh, Qr. No. – B-II-437, Dhurwa, Dist. - Ranchi.
---	---	-------	---------	---	---------	---------------------------	---------	-----	------	----------	---

**Circle : Ranchi**

**Div : Simdega**

**Name of EE-Sri Nirmal Kumar Singh**

1	Widening & Strengthening of Palkot (NH-23)-Rokodega-Bilingbera-Tamra Road.	38.50	8456.92	27.06.17 3597(S)	6861.89	06.04.18 / 01 of SBD 18-19 DOC-13.04.18	6114.92	81%	82%	12.04.2020	M/s Spica Project Pvt. Ltd., -M/S Mini Construction JV, Ranchi
2	Strengthening/ Improvement of Riding Quality Programme (IRQP)/ for Putritoli - Barasloya-Lacharagarh - Jaldega - Pandripani Road (MDR - 045) Total length 73.60 KM for the year 2021-22.	73.60	1156.58	26.11.21 3665(S)							

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Improvement of Riding Quality Programme (IRQP) /Strengthening for Simdega-Jaldega-Hurda-Girda Upto Manoharpur Road (MDR - 42) Total length 73.70 KM for the Year 2021-22.	73.70	1245.16	26.11.21 3666(S)							
1	Widening & Strengthening/Reconstruction of Kochedega- Ramrekha Dham upto Chhatisgarh Boarder Road.	27.33	6735.98	5340(s)/ 17.07.2014	7089.92	16.10.14 01 of SBD 14-15 DOC- 23.10.14	7424.93	102%	1	22.10.2016	Shivalaya Construction Co. Pvt. Ltd. , Harayana.
2	W/S Of Simdega Rengari-Kersai-Bolba Road Up To Orissa Border Road (Remaining work)	48.21	7471.40	3568(S)/ 06.06.2016	6856.90	01 of SBD 16-17 DOC- 12.12.16	9056.41	113.37	1	11.12.2018	M/s Dineshchandra R. Agrawal Infracon Pvt. Ltd.,
3	Reconstruction of Joram (NH-143) to Sarangbera upto Odissa Border Road. (Total Length- 8.10km)	8.10	3837.39	5098(S)/ 31.08.2018	2745.53	21.02.2019 05 of SBD 18-19 DOC- 28.02.19	2714.44	100.00	100%	27.02.2020	M/s Spica Project Pvt. Ltd., Ranchi

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening & Strengthening/Reconstruction of Putritoli(Dolongsera on MDR-45)-Timbermore-Rampur-Boroseta-Jitutoli-Beraergi(upto Koel river) road.	31.80	6770.94	5344(s)/17.07.14	6211.77	16.06.15 01 of SBD 15-16 DOC-23.06.15	6738.22	100.00	100%	22.06.2017	M/s Dineshchandra R. Agrawal Infracon Pvt. Ltd.,
5	Widening and Strengthening of Kolebira(SH-04)-Gangutoli-Jamdih ( NH-143.) Road (Part-A KM 0.00 to 10.36 and Part-B KM 22.00 to 38.95)	28.31	5843.43	5617(S)/06.08.15	6048.11	20.01.16 05 of SBD 15-16 Date of commencement 27.01.16	6044.53	100.00	100%	26.11.2017	M/s Dineshchandra R. Agrawal Infracon Pvt. Ltd.
6	Widening and Strengthening of Kurdeg-Karamadiha-Gariajor upto Chattisgarh border Road & Construction of High level Bridge on Mission Bandh at KM 4.40.	11.85	3041.17	4871(S)/13.07.15	3034.87	03 of SBD 15-16 Date of commencement 14.12.15	3588.93	100.00	100%	13.12.2017	Barbrik Project Ltd.
7	Strengthening /Re-Construction Of Putritoli-Barasloya-Lacharagarh-Jaldega upto pandripani NH-23 &	73.61	4921.61	1720(s)/04.03.13	11738.66	24.01.14 02 of SBD 13-14, Date of	11738.66	100.00	100%	30.01.2016	M/s Dineshchandra R. Agrawal Infracon Pvt. Ltd.

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Strengthening /Re-Construction Of Simdega-Jaldega-Hurda-Girda Upto Manoharpur Road.	73.70	6796.24	1721(s)/ 04.03.13		commencement 31.01.14					
9	<b>CRF .</b> W/S Of Simdega Sewai -Kinkel - Kurdeg -Kutumakachhar Upto Chhatisgarh Border Road.	63.20	13035.89	9131(s) Dt. 26.12.14	10099.48	02SBD of 2014-15, dt of Comm. 31.03.15	12991.14	100.00	100%	30.03.17	Shivalaya Construction Co. Pvt. Ltd.
		<b>551.9</b>	<b>69312.692</b>		<b>60687.128</b>		<b>66412.169</b>				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Bridges-Plan)

Month : March, 2022

## State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	<b>Circle : Ranchi</b> <b>Div : Ranchi</b> <b>Name of EE-Md Izrail Mansuri</b>										
1	<b>On-going works</b> Construction of Bridge Over Swarnrekha River and connecting road in between Irba, Ormanjhi (On NH-33)-Rukka- Salhan- Gondli Pokhar (Length 7.50 KM) for the year 2016-17.	7.50	68888.68	213(S) Dt.25.01.22 (Revised)	3900.00	07 SBD 2017-18 Dt.30.05.17	6640.19	116.28	100%	05.12.19	M/S Sri Ram Enterprises Prop. Roshan Kr. Agarwal G.F. Premkunj Apartment, Naya Bazar, Near Bhagwan Pustkalaya, Gaushala Road, Bhagalpur, Kotwali Thana-812002.
2	Construction of additional vent in RUB No.-392B near LC No.-MH-33 located in between Ranchi-Hatia Section at KM 422/29-31 for the year 2017-18.	0.272	1192.84	6864(S) Dt.13.12.20 17	126.59	57 F2 2017-18 Dt.26.03.18	1144.01	84.20	80%	25.03.19	Sri Shailendra Pratap Singh Ratu Road, Hehal, Ranchi

7784.20

Month : March, 2022

## State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Ranchi ,</b> <b>Division :- Gumla</b> <b>Name of EE-Sri Rameshwar Shah</b>											
1	Construction of HL Bridge over Lohagadha river in 22th km of Kamdara - Bero Road in lieu of Narshighpur (7x24.6 m)	172.2	1137.63 5860(S) dt. 20.10.17		771.11	01NCB/18-19 dt. 25.04.18	1012.25	100.00	100%	24.04.20	M/s Sharda Const. Ranchi Road, Redma Daltenganj
1	Const. of HL Bridge over Local Nala at ch-5.065km, ch-22.10th km, ch-23.78th km, ch-23.475th km, ch-24.015th km, ch-4.25th km of Chainpur- Naugain Jairagi Road. RCPLWEA/BRIDGE/23	186.2	675.870	07.04.18	536.09	08NCB/18-19 Dt. 24.08.18	549.75	100.00	100%	23.08.19	Santosh Yadav 26, Kanandag Balumath, Latehar
2	Const. of HL Bridge at Ch-12.165th km, Ch-16.7th km, Ch-25.012th km, Ch-5.257th km, Ch-18.64th km, Ch-14.656th km, Ch-12.836th km, Ch-19.535thkm, Ch-1.2 km, ch-7.64 km, Ch-25.75 km, Ch-17.983 of Chainpur-Ghaghra Road RCPLWEA /BRIDGE/26	388.4	2072.190	07.04.18	2213.23	09NCB/18-19 dt. 28.08.18	2198.51	99.00	100%	27.02.20	M/s Satish Prasad, Bishwanath Apartment Devi Mandap Rd. Hesal, Ranchi
3	Const. of HL Bridge over Sisi/ Sakari in ch-31.800th km of Chainpur, Ghaghra RCPLWEA/BRIDGE/07	49.2	210.910	07.04.18	214.90	05NCB/18-19 dt. 03.08.18	246.60	100.00	100%	02.06.19	Sri Sai Construction Arun Kr. Singh Indrapuri- Ratu Rd. Ranchi

Month : March, 2022

State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Const. of HL. Bridge over Lohari River at Ch-2.665 km , ch-17.855km of upper Khamanjora jam(Dibdobhi) RCPLWEA/BRIDGE/22	61.80	215.820	07.04.18	185.00	04NCB/18-19 dt. 01.08.18	66.51	35.95	38%	31.05.19	M/s Sarita Const. Ambatoli, Latehar

4073.62

**Circle : RANCHI**  
**Div : KHUNTI**  
**Name of EE-Sri Mani Bhushan Tiwari**

1	Const. of H.L. Bridge in Khunti-Siladon- Chukru- Bhusur Road.		260.00			Provisional work order vide Lt. No. 1380 dt. 30.08.2016					
(i)	Over Tajna River at ch. 5th KM	72.00	322.270	Lt. No. 857(S) 09.02.16	1143.93	04SBD/16-17 Dt. 05.10.16 Supp. Agree. 2021-22 dt. 12.02.21 Rs. 48.20341	1192.13	98%	100%	29.08.18	M/S Ganga Construction Abadganj, Near Court Railway Crossing, Jail Hata, Daltonganj, Palamau
(ii)	Over Canal River at ch. 7th KM	20.00	154.470	Lt. No. 859(S) 09.02.16					100%		
(iii)	Over Kanchi River at ch. 12th KM	105.0	402.180	Lt. No. 855(S) 09.02.16					100%		
(iv)	Over Tunju Nala at ch. 21st KM	63.00	253.205	Lt. No. 858(S) 09.02.16					95%		
2	Construction of H.L. Bridge Over Karma Nala in 14th KM of Karra More (Torpa) to Karra Road.	14th KM 24.64	380.25	Dy. Sec. Letter No. 1129(S) Dt. 22.02.201	283.14	01SBD/21-22 Dt. 27-08-21	0.00	0.00%	0%	26.11.22	M/S Nayansi Construction, Prem Prakash Jaiswal, Karkat, Latehar

Month : March, 2022

## State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of H.L. Bridge Over Bartoli Nala in 15th KM of Karra More (Torpa) to Karra Road.	15th KM 33.24	339.66	Dy. Sec. Letter No. 1130(S) Dt. 22.02.201	214.97	02SBD/21-22 Dt. 27-08-21	21.46	4.58%	7%	26.11.22	M/S Nayansi Construction, Prem Prakash Jaiswal, Karkat, Latehar
4	The Construction of Bridge Over Changer Jhore River At- CH-24.950 KM of Khunti Torpa Kolebira Road (5X18.6M)	93.04	352.50	Govt. of. Jharkhand Dy. Sec. Letter No.9064(S)	357.44	01SBD/2013-14 DT. 27-05-13	479.68	100%	100%	26-11-14	M/S Maa Gayatri Builder (Chengarjhor river 24.950KM)

501.14

Circle : Ranchi

Div : Ranchi(Gramin)

Name of EE-Md Izrail Mansuri

1	<b>On Going Works</b> Construction of high level bridge over kanchi river in 3rd/4th km of sonahatu-milan chowk road (MDR-029) including approach road for the year 2018-19	204.6	863.79	5022(S) Dt, 31.08.17	766.23	09 SBD/ 18-19 Dt. 09.08.18	30.48	3.26%	6%	14.08.2021	Jai Mata Di Construction Pvt. Ltd.
2	Construction of High Level Bridge over Bhorongdih Nala in km 30th (CH. - 29.900) of Banta-Rahe-Bundu Road.	21.6	201.82	24.12.12 / 9065(s)	173.35	30.03.13 36F2/12-13	144.62	83%	90%	29.12.13	Ms. Nagendra Pandey

Total

Month : March, 2022

State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Ranchi</b> <b>Div : Lohardaga</b> <b>Name of EE-Sri Ravindra Kumar</b>											
1	Construction of Bridge over <b>South Koel River</b> at 15.940 k.m. of Kesa More-Mandar Road.	55.80	371.000	19.05.16 / 3197 (S)	323.14 + 95.47 + <u>15.71</u> = <u>434.32</u>	06.09.16 SBD 04/ 2016-17 (1 <sup>st</sup> Suppl. Agr. No. 09SBD/ 2020-21 Dt. 30.12.2020 & 2 <sup>nd</sup> Suppl. Agr. No. 16SBD/ 2020-21 Dt. 09.03.2021)	445.20	103%	96%	05.03.18	Haque Construction Company, Ranchi.
2	Construction of H.L. Bridge over <b>South Koel River</b> (With Approach Road) in 34th km of Bero-Lohardaga Road. (Job No. : CRF-JHR-2014-15/38)	196.84	809.047	09.12.14 / RW/NH - 28014 / 5 2 2005 - JHR/NH-3	678.41	18.04.16 SBD 01/ 2016-17	629.97	93%	93%	17.04.18	M/s Kashyap Construction, Daltonganj

1075.17

**RCPLWEA**

1	BRIDGE OVER PUTPOTTIA NALA IN 8TH K.M. OF KARANJI MORE (BERO) TO CHATTI VIA NARCOPI STATION ROAD.	54.00	211.690	Dated 02.04.18 Secy.,	188.39 <u>135.63</u> <u>324.02</u>	11.07.18 SBD 04/ 2018-19 (Suppl. Agr. No. 03SBD/2019-20 Dt. 18.09.2019)	278.66	86%	95%	10.05.19	M/s Mantasha Construction, Ghalib Colony, Balumath, Dist. - Latehar.
---	---	-------	---------	-----------------------	--	--	--------	-----	-----	----------	--

Month : March, 2022

State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	BRIDGE OVER KOYAL RIVER IN BHANDRA-BAXIDIPA-SENHA ROAD. (PART - "A")	#####	865.74	RCD, Lttr. No. - 1905(S)	850.11	24.09.18 SBD 09/ 2018-19	754.46	89%	89%	23.03.20	M/s Shivani Construction, Rajnagar, P.O. - Sudna, Dist. - Palamu.
	BRIDGE OVER SHANKH RIVER IN 2ND K.M. OF PATRATOLI TO MANHO ROAD. (PART - "B")	#####	375.01		364.73	24.09.18 SBD 09/ 2018-19					

1375.410

Circle : Ranchi

Div : Simdega

Name of EE-Sri Nirmal Kumar Singh

1	Construction of High level RCC Bridge over Patatirila River at 67th Km of Simdega-Jaldega-Hurda-Girda upto Manoharpur Road (including construction of Approach roads).	37.20	Revised AA-364.939/	13.09.19/4545(S)	326.36	01F2 2017-18 22.09.17 Revised 14F2 19-20, dt.- 15.02.20	315.76	100	100%	21.03.2019	Bijay Prasad
2	Construction of High Level Bridge over Girma river(Sewai) in Ch. 23rd Km (including construction of Approach road) of Simdega Sewai - Kinkel-Kurdeg-Kutumakachhar Upto Chhatisgarh Boarder Road (MDR-044).	84.00	306.47	17.06.15/4195(S)	321.74	04 of SBD 15-16, dt 29.12.15 Date of commencement 05.01.16	317.42	100	100%	04.03.18	Sirha Construction & Developers (P) Ltd.,
3	Construction of High level RCC Bridge over Local nala at Chainage 2.960 KM of Simdega-Jaldega-Hurda-girda upto Manoharpur Road.	10.44	116.87	15.03.16/1813(S)	103.05	25.07.16 03 F2 16-17 25.07.16	119.14	100	100%	24.07.17	Superior Costruction Pvt. Ltd.-

Month : March, 2022

## State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Construction of High level RCC Bridge over Bergarha Nala in Chainage at 7+850 of Simdega-Jaldega-Hurda-girda upto Manoharpur Road (including construction of Approach roads).	49.24	234.03	15.03.16/ 1814(S)	204.32	25.07.16 02 F2 16-17 25.07.16	204.12	100	100%	24.01.18	Dev Kripa Construction
5	Construction of High level RCC Bridge over Devlakar river at KM 12.183 of Simdega-Jaldega-Hurda-girda upto Manoharpur Road (including construction of Approach roads).	64.84	228.00	15.03.16/ 1812(S)	200.21	16.08.16 04F2 16-17 16.08.16	197.53	100	100%	15.08.18	Rameshwaram Projects Pvt. Ltd.
6	Construction of High level RCC Bridge over Local Nala at Chainage 2.830 KM of Simdega-Jaldega-Hurda-Girda upto Manoharpur Road (including construction of approach roads.)	20.00	172.38	17.06.15/ 4207(S)	153.92	13.10.15 12F2 15-16 03.10.15	153.90	100	100%	02.10.16	Dev Kripa Construction
			<b>1057.750</b>		<b>1309.604</b>		<b>1307.876</b>				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Non-Plan)  
State Non-Plan Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Ranchi</b> <b>Div : Ranchi</b> <b>Name of EE-Md Izrail Mansuri</b>											
<b>Spill Over 2021-22</b>											
1	Special repair work road from Sahjanand chowk to Kadru road for the year 2020-21.	4.46	80.00	RCD, Ltr. No.- 261(S) Dt.27-01-2021	63.94	56 F2 2020-21 26-02-2021	54.09	74%			M/S Hind Project Circular Road, Ranchi.
2	Special repair work road from Argora Chowk to Kadru road (including link road) for the year 2020-21.	12.00	170.00	RCD, Ltr. No.- 261(S) Dt.27-01-2021	135.96	59 F2 2020-21 08-03-2021	110.82	8%			M/S Hind Project Circular Road, Ranchi.
3	Special repair of Firayalal to Karamtoli chowk for the year 2020-21.	5.00	90.00	RCD, Ltr. No.- 261(S) Dt.27-01-2021	75.88	54 F2 2020-21 24-02-2021	72.49	28%			Pankaj Kumar Singh, Sukhdeo Nagar Ranchi.
4	Fixing of Signboard and Yellow Blinker under Road Division, Ranchi for the year 2020-21.		10.706	RCD, Ltr. No.- 261(S) Dt.27-01-2021	10.689	48 F2 2020-21 22-02-2021	13.48	100%			Dhananjay Kumar Singh Argora, Ranchi.
<b>Total</b>					<b>286.47</b>	<b>0.00</b>	<b>250.88</b>				
<b>Vivekadhin 2021-22</b>											
1	Emergent repair of HEC check post to Chandni Chowk and new Vidhansabha to Shahid chowk road under Road Division, Ranchi for the year 2021-22.				2.49	08 F2 2021-22					Mritunjay Kuamr
2	Repair of pot patches, improvement of earthen shoulder and bush cutting in different road of Kokar Section under Road Division, Ranchi for the year 2021-22.				2.45	10 F2 2021-22	2.440	100%			Kalpana Construction

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Maintenance of road and Bridge along with making rain-cut during rainy season for roads within section-II(Doranda) for the year 2020-21.				2.48	57 F2 2021-22	2.485	100%			Ramashankar Yadav
4	Maintenance and repair work of Kathal more to Kanthitand road for the year 2021-22.				2.43	62 F2 2021-22	2.415	99%			Senjit Prasad Singh
5	Maintenance of flank Meshra-Pithoria Road from KM 12.00 to 17.00 for the year of 2021-22.				2.50	63F2 2021-22	2.489	100%			Senjit Prasad Singh
6	Emergent work of Dhurwa Golchakkar to Dhurwa Thana (1.90 KM) and Nayasarai to NH-23 via Soparam village-(1.60 Km) for the year 2021-22.				2.49	65 F2 2021-22	2.490	100%			Ramashankar Yadav
7	Rain cut and Bush cleaning of Chama more- Maccluskiganj-Damodar Bridge Road in (KM 0.00 to 10.00) Section-2, Kanke, Road Sub Division-3 Under Road Division, Ranchi for the year 2021-22.				2.48	68 F2 2021-22	2.480	100%			Sanjit Kumar
8	Rain cut and Bush cleaning of Chama more- Maccluskiganj-Damodar Bridge Road in (KM 11.00 to 18.30) Section-2, Kanke, Road Sub Division-3 Under Road Division, Ranchi for the year 2021-22.				2.42	70 F2 2021-22	2.419	100%			Senjit Prasad Singh
9	Detail Estimate for Emergent work of Cricket Stadium road to New High Court Road via Talab = (L=1.40Km) for the year 2021-22.				2.45	72 F2 2021-22	2.452	100%			Sanjit Kumar
10	Maintenance and repair work of Namkum Doranda Road for the year 2021-22 .				2.10	80 F2 2021-22	2.094	100%			Radhe Krishna (Jitendra)

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Detail Estimate for Emergent work of (a) Dhurwa Bus Stand to Cricket Stadium Road (L= 0.90 Km.) and (b) NH-23 Satish Chowk to Madar Dairy (L=1.60 Km.) for the year 2021-22 .				2.49	79 F2 2021-22	2.494	100%			Senjit Prasad Singh
12	Emergent work of Veer Kunwar Singh Chowk to Sithio Bridge (L=1.5 KM) and North Gate of Cricket Stadium to New Vidhan Sabha road (L=0.65 KM) for the year 2020-21.				2.49	85 F2 2021-22					Senjit Prasad Singh
13	Emergent work of Jagannathpur Temple to Pundag Railway Crossing (L=2.10 KM) for the year 2021-22.										Senjit Prasad Singh
14	Naintenance of flank Meshra-Pithoria Road from KM 4.00 to 07.00 and KM 10.00 to 11.00 for the year of 2021-22.										
	<b>Total</b>						<b>24.26</b>				
	<b>Sanctioned 2021-22</b>										
1	Ordinary repair of road in CM Residential Campus for the year 2021-22.		10.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	9.98972	40 F2 2021-22	9.99	100%	100%	03-08-21	Anamika Toppo Churitola, Kanke, Ranchi
2	Emergent Work for Laying of Hume Pipe 1000 mm dia. N.P4 & Chember in Kathal More- Argora Road At 3rd. Km. near Reliance Fresh for the year 2021-22.		25.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	24.0588	01 F2 2021-22	24.06	100%		13-08-21	Raj Construction, Hehal, Ranchi
3	Special repair of Harmu Chowk to Chapu toil via St. Francis school road for the year 2021-22.		70.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	48.37913	47 F2 2021-22	48.06	99%	100%	28-02-22	Barfani Mines & Minerals
4	Special repair of road in Jharkhand High Court Premises, Ranchi for year 2021-22.		18.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	15.97837	64 F2 2021-22	0.00	0%		29-02- 2022	Ravi Shankar Kumar Singh, Doranda, Ranchi

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Ordinary repair of road from L.P.N. Sahdeo Chowk to Ratu road, Durga Mandir, Redium road & Din. Dayal park to Bariatu road via Chief Secretary Residence for the year 2020-21.		45.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	44.96219	25 F2 2021-22	44.96	100%		04-02-22	Shailendra Pratap Singh, Raturoad, Ranchi
6	Special Repair of Bariyatu Road to P.H.E.D. Water Tank - JBVNL Sub Station Near Jayprakash Nagar Road For The year 2021-22.		40.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	39.75	20 F2 2021-22	39.74	100%	100%	01-12-21	Dhananjay Kumar, Joratalab, Bariatu, Ranchi
7	Ordinary repair of Mohrabadi-Peripheral road for the year 2020-21.		30.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	29.97552	27 F2 2021-22	29.97	100%	100%	04-02-22	Sanjukta Tiwari, Pandra, Ranchi
8	Ordinary repair of road from Kanke Ram Mandir to DC residence and A.T.I. road for the year 2021-22.		20.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	19.99403	36 F2 2021-22	19.99	100%	100%	18-02-22	Ram Prakash Prasad, Kanke, Ranchi
9	Ordinary repair of Kokar Bijali office to RIMS road for year 2021-22.		15.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	12.67883	29 F2 2021-22	10.79	85%	100%	20-01-22	Chote Lal Mahto, Chairaundi, Ranchi
10	Special repair of road from Sahjanand Chowk to Harmu chowk via Patel chowk for year 2021-22.		35.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	#REF!	58 F2 2021-22	34.68	#REF!	100%	06-03-22	New Dimension
11	Ordinary repair of work of road from T.O.P. Pundag to D.A.V. Pundag School road for year 2021-22.		25.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	24.85825	34 F2 2021-22	24.85	100%		18-02-22	Parvez Alam
12	Special repair of road from A.G. More to Jharkhand High Court via Jhanda Chowk & Link Road for the year 2021-22.		25.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	24.83791	59 F2 2021-22	24.84	100%	100%	06-03-22	Kamla Kaushal Construction, Ranchi
13	Ordinary repair of Over Bridge Service road for the year 2021-22.		10.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	9.99531	49 F2 2021-22	9.99	100%	100%	16-02-22	Yashashwi Construction, Kokar, Ranchi
14	Full Gantry Work in Mandar to Burmu road under road division Ranchi For The year 2021-22.		32.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	31.59271	24 F2 2021-22	31.59	100%	100%	04-02-22	Laxmi Kant Jha, Deputypara, Ranchi

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	Ordinary Repair of Road from Project Building to Chandni Chowk for the year 2021-22.		5.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	4.99154	33 F2 2021-22	4.99	100%	100%	19-01-22	Bharat Agency, Ranchi
16	Ordinary repair of road from A.G. More to Mecon Gate Shyamali road for the year 2021-22		15.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	12.379568	48 F2 2021-22	12.35	100%	100%	16-02-22	Shardha Viswas Developers, Mohrabadi, Ranchi
17	Special repair of road Dibyan More to RIMS road for the year 2021-22.		25.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	24.96478	39 F2 2021-22	24.96	100%	100%	18-02-22	R.K. Enterprises Ranchi
18	Ordinary repair work of Main road Ratan talkies to Circular road via Karbala chowk for year 2021-22.		35.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	34.91372	26 F2 2021-22	30.85	88%	100%	04-02-22	Chote Lal Maho, Chaurandi, Ranchi
19	Ordinary repair of Chesayar home road (Dipatoli to Bariyatu road via Chesayar homeroad) for the year 2021-22.		30.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	28.31803	61 F2 2021-22	18.81	66%	80%	07-03-22	Pankaj Kumar Singh, Ranchi
20	Erecting of 300M crash barrier and ordinary repair of road near Swarnrekha narrow bridge in road from Bahu Bazar Chowk to NH33 via Chutia Railway Fatak for the year 2021-22.		20.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	19.94855	43 F2 2021-22	19.85	100%	100%	20-02-22	Dhanjay Kumar Singh, Ashok Nagar, Ranchi
21	Ordinary repair of Itki road to Shyama Prasad Mukherjee colony (western side) for year 2021-22.		20.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	19.97598	28 F2 2021-22	19.55	98%	100%	04-02-22	Suresh Kumar verma, Ranchi
22	Ordinary Repair of road from Doranda Hospital to St. Savier Scholl Mecon Gate and Link road for the year 2021-22.		20.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	19.84403	41 F2 2021-22	19.90	100%	100%	19-02-22	Sanjit Kumar, Ashok Nagar, Ranchi
23	Ordinary repair of road from A.G. More to Central School via Judge colony for the year 2021-22.		20.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	16.405277	46 F2 2021-22	16.39	100%	100%	04-03-22	Lal Dilip Nath Sahdeo, Ranchi
24	Repair of boundary wall, septic tank and soak pit at -I.B., Kanke for the year 2021-22.		24.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	19.24275	67 F2 2021-22	12.29	64%	80%	20-03-22	Kalpana Construction, Ranchi

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
25	Repair of I.B. at Kanke for the year 2021-22.		25.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	19.99562	52 F2 2021-22	5.38	27%	35%	03-03-22	Maa Enterprises, Ranchi
26	Repair of Division office and Chowkidar residence of Road Division, Ranchi.		25.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	-	-					
27	Repair of Circle Office in RCD, Road Division, Ranchi Circle.		20.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	19.67511	73 F2 2021-22	19.68	100%	100%	03.04.202 2	M/S Tirupati Sai Construction
28	Repair work of By pass and Main road in Ranchi town.		20.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	-	-					
29	Ordinary Repair of Road from Birsa Chowk to Jharkhand Mantralaya Project Bhawan for the year 2020-21.		5.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	4.9976	51 F2 2021-22	4.99	100%	100%	01-02-22	Yashashwi Construction, Raturoad, Ranchi
30	Ordinary Repair of work from Sahid maidan to Nayasarai road for the year 2021-22.		10.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	9.98212	73 F2 2021-22	9.98	100%	100%	30.03.202 2	Md. Zamil Ahmad
31	Special Repair of road from Sahid chowk to Harmu road for year 2021-22.		30.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	29.97701	50 F2 2021-22	29.82	99%	100%	03-03-22	Bharat Agencies, Mohrabadi, Ranchi
32	Repairing work of Namkum Godown, boundary wall chowkidar residence for the year 2021-22.		20.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	16.38874	44 F2 2021-22	16.39	100%	100%	24-02-22	K.D. Prasad, Ranchi
33	Ordinary repair of road from Yogada Satsang Ashram to Ranchi Railway Station via Chutia Thana For the year 2021-22.		20.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	19.970081	53 F2 2021-22	19.92	100%	100%	03-03-22	Rishu Kumar, Raturoad, Ranchi
34	Ordinary repair of Chiroundi to Bariatu road for the year 2021-22.		20.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	19.96594	54 F2 2021-22	19.86	99%	100%	03-03-22	Shashwat Kumar Dubey
35	Ordinary Repair of Bargain Village road for the year 2021-22.		10.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	9.96971	46 F2 2021-22	9.97	100%	100%	11-02-22	Krishna Gopal Mishra
36	Special repair of Road from Main Road Urdu Library to Kishor Ganj chowk via Ranchi Lake for the year 2020-21.		35.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	34.96321	60 F2 2021-22	34.87	100%	100%	07-03-22	Saroj Kumar Singh

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
37	Ordinary repair of road from Harmu Road to Telephone Exchange road via Abdhut Ashram, Seva Sadan and Jalan Timber road for the year 2021-22.		15.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	14.96636	35 F2 2021-22	14.95	100%	100%	03-02-22	Maa Laxmi Construction
38	Special repair of Road from Harmu Chowk to Bharat Mata Chowk via Muktidham road for the year 2020-21.		35.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	#REF!	66 F2 2021-22	34.37	#REF!	100%	20-03-22	Kaushalendra Kr. Singh
39	Ordinary repair of BIT more to BIT gate via Jawahar Navodaya vidyalaya road for the year 2021-22.		10.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	9.99562	45 F2 2021-22				11-02-22	Kalpna Construction
40	Installation of Missing kilometer post and Signboard in different road of Road Division, Ranchi		25.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	24.95888	71 F2 2021-22	22.88	92%	100%	02.04.2022	Sanjay Jaiswal
41	Special repair of road from Kanke road to Residence of DGP for the year 2021-22.		10.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	9.96499	55 F2 2021-22	9.94	100%	100%	16-02-22	Praveen Kumar, Deputy Para, Ranchi
42	Traffic Restoration in Km 14th of Burmu-Umedanda- Hendgir Road (Total Length-20.38 Km) for the year 2021-22.		45.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	44.72071	21 F2 2021-22	19.84	44%	45%	01-12-21	Man Govind Yadav
43	Ordinary repair of road from CM House to Morabadi Maidan on the occasion of 15th August 2021 for the year of 2021-22.				11.12584	02 F2 2021-22	11.13	100%	100%	15-08-21	Ramashankar Yadav Birsa Chowk, Hinoo, Ranchi
44	Ordinary Repair of Kanke Bazartand to block chowk Boriya road for the year 2021-22.		35.00	RCD, Ltr. No.- 226(S) Dt.25.01.22	31.71403	84F2 2021-22				11.04.22	Raj Construction, Hehal, Ranchi
45	Ordinary repair of road from Singh more to Latma road with installation of one no full gantry for the year 2021-22.		30.00	RCD, Ltr. No.- 226(S) Dt.25.01.22	29.90944	81F2 2021-22	29.94	100%	100%	04.04.22	Ramashankar Yadav Birsa Chowk, Hinoo, Ranchi
46	Ordinary repair of Old Hazaribagh road (MDR-008) (Patel Chowk to Bishop School (Ch. 0.00 to 1.7K.m.) for the year 2021-22.		10.00	RCD, Ltr. No.- 226(S) Dt.25.01.22	9.98299	76F2 2021-22	9.93	100%	100%	30.03.22	Radhe Krishna Construction

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
47	Ordinary repair work of Nepal House approach road for the year 2021-22.		35.00	RCD, Ltr. No.- 226(S) Dt.25.01.22	34.8073	83 F2 2021-22				11.04.22	Surya Construction Lalpur, Ranchi
48	Construction of RCC culvert in project building to Chandni Chouk road near Jharkhand police headquarter and near bridge for the year 2021-22.		8.00	RCD, Ltr. No.- 226(S) Dt.25.01.22	7.99119	75 F2 2021-22				30.03.22	Amit Pratap Piskamore, Ranchi
49	Surface renewal work of Road from Saheed Chowk to Rajbhawan NH-75(Pustak Path) Length-1.10 Km for the year 2021-22.		40.00	RCD, Ltr. No.- 226(S) Dt.25.01.22	39.99358	82 F2 2021-22	38.98	97%	100%	07.04.22	Naween Engineering Ranchi
50	Ordinary repair of Kanke Bazartand to Block Chowk Boriya lane road Millat colony road for the year 2021-22.		46.50	RCD, Ltr. No.- 226(S) Dt.25.01.22	46.31607	89 F2 2021-22				25.04.22	Sanjeet Prasad Singh Kathalmore, Ranchi
<b>Total</b>					<b>#REF!</b>		<b>896.30</b>				
<b>G.Total</b>					<b>#REF!</b>		<b>1171.44</b>				

**Circle : Ranchi ,**  
**Division :- Gumla**  
**Name of EE-Sri Rameshwar Shah**

1	Ordinary Repair work of Paver Block in office Campus of Gumla Division Length 500 M.		10.00		755044.00	15 F2/21-22 04.01.22	7.548	100.00	100%	03.03.22	Sanjeet kumar
---	--	--	-------	--	-----------	-------------------------	-------	--------	------	----------	---------------

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Repair work of approach road at HL Bridge over Bharni Nala in Palkot-Konbir Road Ch-5.126 km Length 500 M		50.00	EICRCD Ranchi	4016319.00	13 F2/21-22 09.01.22	40.162	100.00	100%	08.03.22	Panna Lal Sahu
3	Ordinary repair work on Sisai Bhandra Rd. Length 26.42 km		10.00		744211.00	17 F2/21-22 06.01.22	7.442	100.00	100%	05.03.22	Rajesh Kumar Singh
4	Ordinary repair work in Bharno Chatti Road. Length 11.60 km		5.00		499885.00	13 F2/21-22 30.12.21	4.998	100.00	100%	01.03.22	Ranjit Singh
5	Ordinary Repair in Kuri Lalpur Kandra Road. Length 13.10 km		5.00		399659.00	21 F2/21-22 20.01.22	3.996	100.00	100%	19.03.22	Tarun Sony
6	Ordinary repair work in Palkot- Konbir Road Length 16.84 km		5.00		399908.00	20 F2/21-22 15.01.22	3.999	100.00	100%	14.03.22	Tarun Sony
7	Ordinary repair wrok in Manjhatoli (NH-78) - Birkeria Kondra Road Length 21.60 km		10.00		9.96	11F2/21-22 30.12.21	0.709	8.00	8%	01.03.22	Arbind Kumar
8	Ordinary repair wrok in Kumhari to Jhatnitoli Road Length 26.878 km		5.00		3138(s) dt 08.10.21	496362.00	12 F2 21-22 30.12.21	4.955	100.00	100%	01.03.22
9	Ordinary repair wrok in Nathpur Bharda Tukutoli Road Length 20.75 km		5.00	399781.00		26 F2 21-22 25.01.22	3.993	100.00	100%	24.03.22	Tarun Sony
10	Ordinary repair wrok in Bakutoli Kurkura Bano Road Length 34.65km		5.00	399931.00		21 F2 21-22 18.01.22	3.994	100.00	100%	17.03.22	Tarun Sony
11	Ordinary repair wrok in Kamdara Bero Road Length 23.46 km		5.00	499101.00		24F2 21-22 21.01.22	4.989	100.00	100%	21.03.22	Niraj kumar Singh
12	Ordinary repair of Bano IB under Road Division, Gumla		10.00	744743.00		16 F2 21-22 06.01.22	7.442	100.00	100%	05.03.22	Rajesh kumar Singh
13	Const. of Crush Barrier in Neterhat Sunset Road		20.00	1686488.00		18 F2 21-22 07.01.22		100.00	100%	06.03.22	M/S Saurabh Contruction
14	Ordinary Repair work in Staff Quarter at Gumla under RCD Road Division, Gumla for the year 21-22		20.00		1389973.00	30 F2 21-22 02.02.22	13.898	100.00	100%	31.03.22	Ashok Kumar Singh
15	Road Safty		10.00		999842.00	27 F2 21-22 25.01.22	9.998	100.00	100%	24.02.22	Vanmoyi Buliders and Const. Pvt.
16	Vivekadhin		25.00	Secretary RCD Ranchi 76(S)A 08.07.21	2495569.00	-	-	-	-	-	-

**Total :-****200.000****15926825.963****118.122**

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Ranchi ,</b> <b>Division :- Khunti</b> <b>Name of EE-Sri Mani Bhushan Tiwari</b>											
1	Special repair of approach road and protection work of embankment of HL Bridge over south Koel river in 14th km of Marcha-Raniya-Saude Road.		20.00	letter No. 3138(s) dated 08.10.21	20.00		19.54059	98%	100%	20.03.22	Rama Sankar Yadav
2	Ordinary repair and furnishing of Office building,RCD. Khunti,furnishing and electric work etc.of Inspection bungalow, Khunti		25.00	letter No. 3138(s) dated 08.10.21	19.01		18.99988	100%	100%	20.03.22	Ashok Kumar das
3	Ordinary repair of Karra More (Torpa) to Karra Road from KM 0.00 to 21.750		58.94	letter No. 226(s) dated 25.01.22	58.88		0	0%		20.03.22	M/S KULWANT SINGH AND COMPANY
1	<b>Spill Over</b> Ordinary Repair work of Khunti - Siladone - Chukru - Bhusur Road (KM 0.00 to 28.205 Length 28.205)	28.21	90.00	261(S) / 27.01.2021	88.93	15F2/2020-21 05.03.2021	88.55	<b>100%</b>	100%		Shiv Kumar Sahu
1	Repairing of wearing coat in H.L. bridge 2nd KM of Karra More (Torpa) to Karra More				0.84	03F2/21-22 08.10.21	0.81	97%	100%		Ashok Kumar das
2	Filling of pot hole in Hatia Lodhma Karra Khunti Road				0.37	04F2/21-22 30.10.21	0.37	100%	100%		Satyam Build com
3	Clearing and granbing road flank (Road Shoulder) In SH-03 to Ulihatu Road in KM 0.00 to 12.87				1.19	07F2/21-22 20.01.22	1.12	94%	100%		Satyam Build com
4	Bush Cutting and repair of pot – patch in Sarsa(Bero-Khunti Road) to Daranda, Latratu Dam via Sai Temple Road and Kamdara – Bero Road		25.00	Letter No. 146(S)A Dated 13.06.2021	5.78	<b>09F2/21-22 24.02.22</b>	5.60	97%	100%		Satyam Build com

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Installation of Traffic sign boards ,Road delineators, "W" shaped metal beam crass barrier in Marcha (on KTK Road, SH-3) - Soude (upto SH-4) Road (Total Length- 36.19 Km.) and Karra More (Torpa) to Karra road (Total Length- 21.750 Km.) (under VIVEKADHEEN )										Rama Shankar Yadav
		28.21	218.939		194.995		134.990				

**ROAD SAFETY**

1	Road Safety work in Karra More (Torpa) to Karra Road From KM 0.00 to 21.750 (Under Road Safety Work)		10.00								Ashok Kumar Das	
2	Road Safety work in Hatia – Lodhma – Karra – Khunti Road from KM 4.00 to 46.760 (Under Road Safety Work)											Deep Enterprices
3	Road safety work such as sign board, crash barrier, Rumble strip etc in SH-03 to Ulihatu road						5.16903	#REF!	100%			Ugratara Construction
4	Road safety work at curve in 22nd km of Khunti-Bhonda-Jurdag-Karra-Birda-Bero Road											Rama Shankar Yadav

**Circle : Ranchi****Div : Ranchi(Gramin)****Name of EE-Md Izrail Mansuri**

1	Road Furniture work in Diffrent Road under road division, ranchi(gramin) for the year 2020-21	-	9.15	1185(एस0) दि0 23.03.21	5.52	01F2/2021-22	0.00		100%	26.09.2021	Praveen Kumar
2	Installation of road signboard, crash barrier, KM Post and repair painting of parapet in Jonha-Purabdih Road for the year 2020-21	-	25.00	1185(एस0) दि0 23.03.21	18.03	02F2/2021-22	0.00		100%	03.12.2021	Bihari Lal Jaiswal

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Installation of road signboard, crash barrier, KM Post and repair painting of parapet in Jonha Fall-Sita Fall Road for the year 2020-21	-	10.00	1185(एस0) दि0 23.03.21	7.08	03F2/2021-22	0.00		100%	13.12.2021	Arvind Kumar
4	Repair and painting of parapet wall and km post, Signboard, Crash Barrier, Establishment in Taimara Ghati-Dasam Fall Road under Non-Plan for the year 2020-21	-	12.00	1185(एस0) दि0 23.03.21	8.04	04F2/2021-22	0.00		25%	19.01.2022	Dilip Kumar Upadhyay
5	Ordinary repair work in km 0.00 to 9.70 of Rampur-Halmaid Road for the year 2021-22 under Non-Plan	-	30.00	3138(एस0) दि0 08.10.21	29.66	06F2/2021-22	29.66		100%	02.02.2022	Krishna Dayal Prasad
6	Ordinary Repair work in km 0.00 to 27.80 of Angara-Hahe-Rahe Road for the year 2020-21	-	50.00	3138(एस0) दि0 08.10.21	40.88	08F2/2021-22	0.00		80%	20.02.2022	Senjit Prasad Singh
7	Installation of Crash Barrier in 21st km. of Banta-Bundu Road under road safety for the year 2021-22	-	10.00	251(एस0)ए0 दि0 01.11.21	9.97	13F2/2021-22	9.94		100%	24.02.2022	Sanjit Kumar

**SPILL OVER**

1	Special Repair of Divisional Office Building including boundary wall under road division, ranchi(Gramin) for the year 2020-2021	-	11.51	विभागीय पत्रांक 2794(एस0) दि0 13.09.2021	22.47	16F2/2020-21 10.02.2021	10.96	49%	95%	26.03.2021	Ms Rahul Enterprises
2	Construction of drain in 1st km of taimara ghati dasam fall road for the year 2020-21	-	17.80	विभागीय पत्रांक 2794(एस0) दि0 13.09.2021	17.80	21F2/2020-21 04.03.2021	6.95	39%	50%	26.03.2021	Harshvardhan Sharma

**Vivekadhin**

1	Traffic Restoration of Banta-Rahe-Bundu Road from km. 19.00 to 33.00 for the year 2021-22	-	20.00	1670(एस0) दि0 05.07.21	2.46	05F2/2021-22	2.46		100%	03.01.2022	Sanjit Kumar
2	Flank Repair Work in Jonha-Jonha fall-Sita Fall Road for the year 2021-22	-	20.00	1670(एस0) दि0 05.07.21	2.47	09F2/2021-22	2.40		100%	25.01.2022	Senjit Prasad Singh

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Flank repair work in km 14.46 to 26.96 of Gola-Muri Road for the year 2021-22 (Under Vivekadhin)	-	20.00	1670(एस०) दि० 05.07.21	2.46	10F2/2021-22	2.46		100%	28.01.2022	Ms Radhey Krishna Const.
4	Flank repair work in km 0.00 to 20.00 of Jonha-Purabdh Road for the year 2021-22 (Under Vivekadhin)	-	20.00	1670(एस०) दि० 05.07.21	2.46	11F2/2021-22	2.43		100%	28.01.2022	Sanjit Kumar
<b>Sub Total</b>					<b>9.85973</b>		<b>2.46009</b>				

**Circle : Ranchi ,**  
**Division :- Lohardaga**  
**Name of EE-Sri Ravindra Kumar**

**Vivekadhin**

1	Bush Cutting for Proper Sight Distance in Shankh-Chatra (Lukaiya More) Road.	-			1.97	<u>13.08.2021</u> 01F2/2021-22	1.97	100%	100%	19.08.2021	Ram Kumar Pandey, Panki, Palamau.
2	Emergent Work for Curve Rectification in K.M. 21st of Shankh-Chatra (Lukaiya More) Road (PART - 'A').	-			2.49	<u>13.12.2021</u> 06F2/2021-22	2.48	100%	100%	19.12.2021	Nidhikant Prasad, Lohardaga.
3	Construction of Portico Parapet and Partition in R.C.D., Road Division, Lohardaga Office Campus & Road Safety Signages In Kutchary Chowk to Lohardaga Railway Station Road.	-			2.46	<u>18.12.2021</u> 07F2/2021-22	2.46	100%	100%	24.12.2021	Naiyer Alam, Amla Toli, Lohardaga.
4	Emergent Repair for Curve Rectification in K.M. 21st of Shankh-Chatra (Lukaiya More) Road.	-			2.47	<u>05.01.2022</u> 08F2/2021-22	2.46	100%	100%	11.01.2022	Md. Sahzad, Amla Toli, Lohardaga.
5	Painting of Trees & Road Safety Measures of Kutchary Chowk to Lohardaga Railway Station Road.	-			2.48	<u>17.01.2022</u> 09F2/2021-22	2.48	100%	100%	23.01.2022	Jilani Ahmad, Ramgarh.
6	Emergent Repair of Parapet in Culverts and Narrow Bridges in Shankh-Chatra (Lukaiya More) Road.	-			2.24	<u>02.02.2022</u> 10F2/2021-22	2.24	100%	100%	09.02.2022	Nidhikant Prasad, Lohardaga.

EIC BOD Letter

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Repair Work of Road near at D.T.O. Office, Lohardaga and Civil S.D.O., Residence More, Lohardaga in 1st K.M. of Circuit House, Lohardaga to B.S. College, Lohardaga Road.	-	25.00	L.R.C., R.C.D., Letter No.-1670(S) Dated 05.07.2021	1.65	15.02.2022 11F2/2021-22	1.48	100%	100%	22.02.2022	Nidhikant Prasad, Lohardaga.
8	Construction of Guard Wall in Shankh-Chatra (Lukaiya More) Road at Chainage 20+150 to 20+159 (Part - "A").	-			2.45	28.02.2022 13F2/2021-22	2.44	100%	100%	07.03.2022	Bhrigu Nandan Tiwari, Lohardaga.
9	Construction of Guard Wall in Shankh-Chatra (Lukaiya More) Road at Chainage 20+160 to 20+168 (PART-'B')	-			2.47	09.03.2022 15F2/2021-22	2.47	100%	100%	15.03.2022	Md. Sahzad, Amla Toli, Lohardaga.
10	Painting of Culvert Parapets, Trees, Electric Pole, Signages Post, Repair of Existing Old Bridge Parapets at Ch. - 15+940, Construction of Parapets in Old Bridge at Ch. -7+00 & Repair of "W" Metal Beam Crash Barrier in Kesa More-Mandar Road.	-			2.49	16.03.2022 17F2/2021-22	2.48	100%	100%	22.03.2022	Rama Shankar Yadav, Birsa Chowk, Doranda, Ranchi.
11	Construction of Remaining Work of Garrage in R.C.D., Road Division, Lohardaga Office Campus	-			1.99	23.03.2022 18F2/2021-22	1.98	100%	100%	29.03.2022	Sarfraz Alam, Amla Toli, Lohardaga.
<b>ROAD SAFETY WORK</b>											
1	Road Safety Work in Different Roads under RCD, Road Division, Lohardaga.	-	10.00	18.10.2021 3138(S)	10.00	17.02.2022 12F2/2021-22	9.97	100%	100%	09.03.2022	Nidhikant Prasad, Lohardaga.

**Non Plan**

1	Construction of 'W' Metal Beam Crash Barrier from k.m. 2, 3 & 4 in Narrow Carriage Width (4.00 m. to 4.50 m.) in Kesa More-Mandar Road.	-	20.00	18.10.2021 3138(S)	14.79	30.11.2021 02F2/2021-22	14.79	100%	100%	29.01.2022	Sri Mumtaz Ahmad, Changani, Bero, Ranchi.
2	Installation of one no. Overhead Full Gantry in k.m. 12th Barki Champi More (Origin of Damodar River, Chulhapani) in Shankh-Chatra (Lukaiya More) Road.	-	18.00	18.10.2021 3138(S)	9.00	02.12.2021 03F2/2021-22	8.52	100%	100%	01.02.2022	Sri Praveen Kumar, Deputy Para, Ranchi.

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Renovation of Godown Situated in Road Division, Lohardaga Campus.	-	10.00	18.10.2021 3138(S)	10.00	11.12.2021 04F2/2021-22	9.96	100%	100%	10.03.2022	Naiyer Alam, Amla Toli, Lohardaga.
4	Repair Work of Road Sub-Division, Lohardaga Office.	-	5.00	18.10.2021 3138(S)	5.00	13.12.2021 05F2/2021-22	4.99	100%	100%	12.03.2022	Md. Sahzad, Amla Toli, Lohardaga
5	Construction of 02 Unit J.E. Quarter in Road Division, Lohardaga Office Campus.	-	29.02	25.01.2022 226(S)	22.26	26.02.2022 13F2/2021-22	15.19	68%	70%	11.08.2022	Nidhikant Prasad, Lohardaga.

**Circle : Ranchi ,**  
**Division :- Simdega**  
**Name of EE-Sri Nirmal Kumar Singh**

**SPILL OVER**

1	Ordinary Repair work of Simdega-Sewai-Kinkel-Kurdeg-Kutmakachhar upto Chhatisgarh Border Road.	63	60.00	12.09.2020/2172(S)	47.01	28.12.2021 8F2/ 2020-21	46.08	100%	100%	27.03.21	M/S Shanti Construction, Simdega
2	Special Repair Work of Putritoli-Barasloya-Lacharagarh-Jaldega upto Pandripani NH-23 road .	75.20	25.00	12.09.2020 / 2172(S)	18.64	14.12.2021 07F2/ 2020-21	17.77	95%	91%	14.02.21	MD. NASIM, Bari Bazar, Chaibasa,
3	Ordinary Repair of Bridge at 62th km of Simdega-Jaldega-Hurda-Girda upto Pandripani Road. (2020-21)		5.00	08.12.2020 /2978(S)	4.99	08.02.2021 10F2 2020-21	2.00	40%	41%	07.03.21	Arvind Kumar, Ranchi
4	Construction of 200m Drain in KM-30 inPutritoli(Dolongsera on MDR-45)-Timbermore-Rampur-Boroseta-Jitutoli-Beraergi(upto Koel river) road. (2020-21)		9.00	1185(S)/ 23.03.2021	8.98	03.06..2021 02F2 2021- 22	8.96	100%	100%	27.06.202 1	Md. Irshad, Simdega
5	Construction of 100m Drain in KM-39.95 in Kolebira(SH-04)-Gangutoli-Jamdih ( NH-143.) Road. (2020-21)		4.55	1185(S)/ 23.03.2021	4.45	03.06.2021 01F2 2021- 22	4.28	100%	100%	22.06.202 1	Champion Enterprises, Ranchi
		<b>138.4</b>	<b>103.55</b>		<b>84.07</b>		<b>79.10</b>				

**Non Plan**

1	Special repair of Simdega-Sewai-Kinkel-Kurdeg-Kutumakchar upto Chhatisgarh Border road (MDR-44) in km 2, 3,4,5,6,51,52,53,54,55, 62 and 63.	63.20	100.00	08.10.2021/3138(S)	0.00		0.00	#DIV/0!			
---	---	-------	--------	--------------------	------	--	------	---------	--	--	--

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Ordinary Repair of Putritoli-Barasloya-Lacharagarh-Jaldega upto pandripani NH-23 Road(MDR-45) in 16.00 to 24.00 and km 1,6,7, 74.	73.60	50.00	08.10.2021/3138(S)	0.00		0.00	#DIV/0!			
3	Ordinary Repair of Simdega-Jaldega-Hurda-Girda Upto Manoharpur Road(MDR-42) in km 10.00 to 20.00 and km 24-00 to 32.00.	73.70	40.00	08.10.2021/3138(S)	0.00		0.00	#DIV/0!			
4	Ordinary repair of Putritoli(Dolongsera on MDR-45)-Timbermore-Rampur-Boroseta-Jitutoli-Beraergi(upto Koel river) road from km 23.00 to 24.00 km	31.80	5.00	08.10.2021/3138(S)	5.00	29.11.2021 12F2 21-22	0.00	0%			Subodh Kumar, Kolebira, Simdega
5	Painting of Bridge & Culvert of Simdega-Rengari-Kersai-Bolba upto Odisa Border road (MDR-43)	48.21	5.00	08.10.2021/3138(S)	0.00		0.00	#DIV/0!			
6	Construction of Guard wall and Repair of culvert in km 9th of Kairbera-banabira-Bakrikona-Kondra road (ODR)	26.00	7.00	08.10.2021/3138(S)	0.00	30.03.2022 16F2 21-22	0.00	#DIV/0!			Neelam Devi, Simdega
7	Construction of bridge railing in km 8 and installation of crash barrier near bridge in km 12.00 of Kurdeg-Karamdih - Gariyajore upto chattisgarh boarder.	11.85	5.00	08.10.2021/3138(S)	3.70	29.11.2021 13F2 21-22	0.00	0%	100%		Ashish Kumar Singh, Simdega
8	Repair of 2 nos. full gantry and 2 nos. half gantry in different roads of RCD, Road Division Simdega.		20.00	08.10.2021/3138(S)	10.42	29.11.2021 11F2 21-22	0.00	0%	100%		M/S Kamla Koushal Construction, Ranchi.
9	Repair of expension joint & Railing in km 24 of Simdega-Sewai-Kinkel-Kurdeg-Kutumakachhar upto Chhatisgarh Border road.		1.40	08.10.2021/3138(S)	0.00	30.03.2022 14F2 21-22	0.00	#DIV/0!			Satyam Builcon, Khuti, Ranchi
10	Repair of expension joint in Simdega-Jaldega-Hurda-Girda Manaharpur road bridge at Ch.3.00 and 8.00 km		1.50	08.10.2021/3138(S)	0.00		0.00	#DIV/0!			
11	Installation of kilometer post in all roads of road division Simdega under non plan for the year 21-22		20.00	08.10.2021/3138(S)	13.56	25.11.2021 08F2 21-22	0.00	0%	100%		Md. Sabir Ansari, Simdega

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Full gantry sheet replacement work in km 74 of Simdega-Jaldega-Hurda-Girda-Manahorpur Road (MDR-42)	73.70	11.50	08.10.2021/3138(S)	6.09	27.11.2021 10F2 21-22	0.00	0%	100%		Dilip Kumar Roy, Deoghar.
13	Installation of Half gantry at 0.00 km of Putritoli(Dolongsera on MDR-45)-Timbermore-Rampur-Boroseta-Jitutoli-Beraergi(upto Koel river) road (ODR)	31.80	6.00	08.10.2021/3138(S)	0.00	30.03.2022 15F2 21-22	0.00	#DIV/0!			Sanjay Jaiswal, Ranchi
14	Full gantry sheet replacement in km 14.00 of Simdega-Rengari-Kersai-Bolba upto Odisa Border road Part-II.	48.20	6.00	08.10.2021/3138(S)	3.17	27.11.2021 09F2 21-22	0.00	0%	100%		Dilip Kumar Roy, Deoghar.
		<b>482.06</b>	<b>278.40</b>		<b>41.93</b>	<b>0.00</b>	<b>0.00</b>				

**Vivekadhin**

1	Bush Cutting work in Simdega Sewai -Kinkel -Kurdeg -Kutumachhar Upto Chhatisgarh Boarder Road & Kurdeg-Karamadiha-Gariajor upto Chattisgarh border Road under Road Divisio, Simdega.(Under Vivekadhin)		2.47	06.08.2021	2.47	03F2/21-22 / 14.08.2021	2.47	100%	100%	21.08.2021	Brajesh kumar, Simdega
2	Installation of Sign Board for displaying Helpline number in Various road under Road Division Simdega for the year 2021-22(Under Vivekadhin)		2.45	27.08.2021	2.45	04F2/21-22 / 08.09.2021	2.45	100%	100%	24.09.2021	Laxmi Kant Jha, Ranchi
3	Emergent Construction of 100m Drain in KM-33.95 in Kolebira(SH-04)-Gangutoli-Jamdih ( NH-143.) Road.		4.32	15.09.2021	4.32	05F2/21-22 / 06.10.2021	4.32	100%	100%		Saha Construction, Simdega
4	Widening of Jhulan Singh of Simdega-Sewai-Kinkel-Kurdeg-Kutumachhar upto Chhatisgarh Border road.(Under		2.50	21.10.2021	2.50	06F2/21-22 / 01.11.2021	2.50	100%	100%		Sanjeevani Engicon Pvt. Ltd., Simdega.
5	Fixing of Aluminium sheeting fixed with encapsulated lens type reflective sheeting over tree in various road under Road Division Simdega, Under Vivekadhin for the year 21-22.		2.45	24.11.2021	2.45	07F2/21-22 / 25.11.2021	2.43	100%	100%		Mantu Verma, Simdega.
<b>Total</b>		<b>0.000</b>	<b>14.192</b>		<b>14.189</b>		<b>14.171</b>	<b>1</b>			
		<b>620.46</b>	<b>396.14</b>		<b>140.18</b>	<b>0.00</b>	<b>93.27</b>				

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12