

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of **On-going works** (Roads-Plan)  
State Plan Road Works

**Month : April, 2025 in progress**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Hazaribagh</b> <b>Div : Hazaribagh</b> <b>Name of EE-Sri Shubash Prasad</b>											
1	Widening and Strengthening of Banaso- Budgadda Road (MDR 93) under RCD, Road Division, Hazaribag (Under CRIF) Total Length 28.00Km for the Year 2022-23 (Job. No. : CRF-JHR-2022-23/56)	28.00	6845.00	MORT & H (Zone-1) Govt. of India vide Lt. No. RW Ranchi/CR F/2021-22 Dt. 06.02.2023	6114.97	dt. 16.01.2024 31 SBD of 2023-24	42.65%	2608.00	70%	15.09.2025	M/s Ganesh Yadav, Dhanbad
2	Widening and Strengthening to 2 Lane of of Duwari to Rol Road (MDR-99) under RCD,Road Division, Hazaribag (Under CRIF) Total Length 25.757Km for the Year 2022-23 (Job. No. CRF-JHR-2022-23/55)**	25.76	8465.00	MORT & H (Zone-1) Govt. of India vide Lt. No. RW Ranchi/CR F/2021-22 Dt. 06.02.2023	8804.87	dt. 24.11.23 21 (SBD) of 2023-24	41.30%	3637.00	82%	23.07.2025	M/S Puja Enterprises, Simaria, Chatra

## State Plan Road Works

Month : April, 2025 in progress

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening and Strengthening Mukundganj - Harhad- Hupad via Demotand Road (MDR-098) for the Year 2022-23 Under Road Division Hazaribag	7.08	1557.22	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 1202 (S) dt.11.03.2024	1536.84	dt. 24.09.24 02 (SBD) of 2024-25	26.02%	400.00	40%	23.05.2025	Jai Mata Di Construction, Ranchi
4	IRQP Work for Barkatha-Tetron Road from 0.00 to 32.100 Km (total Length32.100 KM) for the Year 2023-24 Under RCD Road Division Hazaribag	32.10	2119.01	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 1201 (S) dt.11.03.24	-	-	0.00%	0.00	-	-	-
5	IRQP Work of Alka Hotel to Bada Mahavir Mandir Chowk Via Jhanda Chowk Bara Akhara Chowk Road from 0.00 to 2.0 Km (Total Length 2 Km for the Year 2024-25 Under RCD Road Division Hazaribag	2.00	256.30	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 3436 (S) dt.23.08.24	176.60	07.01.2025 28F2 of 2024-25	0.00%	0.00	50%	20.02.2025	Jageshwar Gope, Barkagaon.
5	<b>Hazaribagh</b>	94.94	19242.52	0.00	16633.28	0.00		6645.00			

**Circle : Hazaribagh**  
**Div : BOKARO**  
**Name of EE- Sri Amit Singh**

## State Plan Road Works

Month : April, 2025 in progress

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Reconstruction and Strengthening Work in Ch. 7th km (60 M), 9th Km (170 M), 17th km (780 M), 18th km (400 M) 19th km (700 M), 21st km (500 M) and 22nd km (800 M) of Bahadurpur - Kasmar - Khairachatar - Pirgul - Bengal Boarder Road (Total length 3.41 km) for the year 2022-23 under Road Division, Bokaro.		491.11	29.08.2023/4161(S) of J.S., RCD, Jharkhand, Ranchi	422.39	06 SBD of 2023-24/20.02.2024	48.53	205.00	65%	19.06.2024	M/S Ajay Singh, Vyapar Mandal Gali, Jainamore, Bandhdih, Bokaro, Jharkhand-829301
2	Widening and Strengthening/ Reconstruction of Nawadih (Dak Bangla) (MDR-73) - Vendra - Gomoh (Laxmipur) Road (Total Length 11.530 Km) for the year 2023-24 under Road Division Bokaro	11.53	3841.15	13.10.2023/4794(S) of J.S., RCD, Jharkhand, Ranchi	2689.88	05 SBD of 2023-24/19.02.2024	89.21	2399.58	91%	18.01.2025	Malti Enterprises, Propt. Nandla Nayak, Nehru Chowk, Dumra More, Harina, P.O. - Nawagarh, Dhanbad - 828306
3	IRQP Work of Narki – Bokaro (MDR -078) Road (Total Length 11.000 Km) for the year 2023-24 under Road Division Bokaro	11.00	1161.54	27.10.2023/5004(S) of J.S., RCD, Jharkhand, Ranchi	1207.93	04 SBD of 2024-25/08.10.2024	28.98	350.00	90%	07.03.2025	AJIT KUMAR, Qtr. No. 2A/34, Kashmir Colony, Kurpania, P.O. - Sunday Bazar, P.S. - Gandhi Nagar, Dist. - Bokaro-829127

State Plan Road Works

**Month : April, 2025 in progress**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	IRQP work of Petarwar- Gomia Road (Total Length 26.20 Km) for the year 2023-24 under Road Division Bokaro	26.20	2441.28	07.03.2024/1167(S) of Adtl. Secretary, RCD, Jharkhand,	2189.00	02 SBD of 2024-25/13.08.2024	31.98	700.00	50%	12.02.2025	M/S Sanjay Construction, Vill. + P.O. - Saram, Dist. - Bokaro,
5	Reconstruction of NH-23 to Radhagaon Railway Station via BPCL LPG Plant & Retail Depot at Bokaro (Total Length 7.179 km) for the year 2023-24 under Road Division, Bokaro	7.18	3473.94	25.01.2024/358(S) of Adtl. Secretary, RCD, Jharkhand, Ranchi,	1203.76	01 SBD of 2025-26/16.04.2025		0.00	-	15.07.2025	M/S Ajay Singh, Vyapar Mandal Gali, Jainamore, Bandhdih, Bokaro, Jharkhand-829301
6	Widening and Strengthening of Picchari (Jaina More – Phusro PWD Road) to Tenughat (Petarwar – Gomia PWD Road) Road Main Portion (Length 24.759 km) and Bypass Portion (Length 1.564 km) (Total Length 26.324 Km) for the year 2024-25 under Road Division, Bokaro.	26.32	9086.66	16.03.2024/08(S) of Adtl. Secretary, RCD, Jharkhand, Ranchi,	-	-		0.00	-	-	-

## State Plan Road Works

Month : April, 2025 in progress

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Widening and Strengthening/ Reconstruction work of Bhandaridih (On Chandrapura, Bhandaridih Phusro Railway Crossing Gomia ODR Road) to Gomoh Railway Station Via Bandio, Kanchanpur, Parasbani, Dahiyari Road (Total Length 19.450 Km, Including Construction of Bridges) under Road Division, Bokaro for the	19.45	7115.28	13.09.2024/3824(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	-	-		0.00	-	-	-
8	IRQP Work of Chas - Chandankiyari Bypass Road (Total Length 2.33 km) for the year 2024-25	2.33	195.28	20.09.2024/3966(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	-	-		0.00	-	-	M/S Shri Sai Engineering, Ward No. 02, Behind Mausibari, Main Road, Saraikela, Saraikela Kharsawan.
9	IRQP Work of Rahawan Jhumra Road (Total Length 10.650 km) for the year 2024-25 under Road Division, Bokaro.	10.65	952.91	30.09.2024/4131(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	892.81	6 SBD of 2024-25/ 28.02.2025		0.00	25%	27.05.2025	S. K. Enterprises, Qt. No. 1305, Sector - 1/C, Ram Mandir, B.S. City, Jharkhand - 827001

State Plan Road Works

Month : April, 2025 in progress

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	IRQP work of Talgaria more (NH-32) to Talgaria Railway station Road (MDR 251) (Total length 15.20 Km ) for the year 2024-25 under Road Division Bokaro	15.20	1105.79	08.10.2024/4242(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	1133.57	5 SBD of 2024-25/ 25.02.2025		0.00	-	24.06.2025	M/S Ajay Singh, Vyapar Mandal Gali, Jainamore, Bandhdih, Bokaro, Jharkhand-829301
11	IRQP Work of Bokaro Sector 11 To Telmacho Bridge Road (Total Length 3.65 Km) under Road Division Bokaro for The Year 2024-25	3.65	313.95	08.10.2024/4243(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	-	-		0.00	-	-	-
12	Widening and Strengthening of Road from Nawadih Devi Mahto college More to Mahuatand(Penk) via Dengagada-Siyari -Mungo -Rangamati (Total=31.485 Km) including bridge work under Road Division, Bokaro for the year 2024-25	31.49	8749.64	09.10.2024/4345(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	7045.87	7 SBD of 2024-25/ 03.03.2025		0.00	2%	02.01.2027	Universal Agency Ramgarh Private Limited, Add.: Uma Niketan, 1st Floor, Ranibagi, Ramgarh Cantt, Jharkhand- 829122

State Plan Road Works

**Month : April, 2025 in progress**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	IRQP Work in Chandrapura - Bhandaridih- Phusro Railway Crossing No- 4 Kathara - Gomia Road (Total Length 36.296 Km) Under Road Divison, Bokaro For The Year 2024-25.	36.30	4653.94	09.10.2024/4317(S) of Adtl. Secretary, RCD, Jharkhand, Ranchi,	4846.28	8 SBD of 2024-25/ 24.03.2025		0.00	10%	23.09.2025	Amitabh Construction Pvt. Ltd., Add.: 105, Ranchi Patna Road Coltex Muhalla, Koderma, Jharkhand- 825410

13	Bokaro	201.29	43582.46		21631.49			3654.58			
----	--------	--------	----------	--	----------	--	--	---------	--	--	--

**Circle : Hazaribagh**

**Div : Chatra**

**Name of EE-Sri Rakesh Srivastav**

1	Reconstruction of Tandwa - Rai - Khelari Road from km 13.450 to 15.00 under Road Division, Chatra for the Year 2019-20.	1.55	986.92	Joint Sec. Lt. No. 4599(S) dt. 16.09.2019	829.79	02 (SBD)/ 2019-20 dt. 26.10.2019	68.70%	570.10	80%	25.04.2020	Arunaditya Projects & Mineral, C-188 Vidyalaya Marg, Ashok Nagar, Ranchi Mob No. 7857924060
---	---	------	--------	---	--------	----------------------------------	--------	--------	-----	------------	---

State Plan Road Works

**Month : April, 2025 in progress**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Strengthening of Jori-Pratappur Road under R.C.D., Chatra, Year 2021-22	18.00	786.67	Joint Sec. Lt. No. 3184(S) dt. 18.10.2021	814.17	02(SBD) / 02.02.2022	99.99%	853.32	100%	01.08.2022	Koleshwari Infracons Pvt. Ltd. Vill. Nagar, PO+ PS- Hunterganj District- Chatra
3	Widening and Strengthening Reconstruction of Dhamaniya to Seregarha (NH-99) via Kacha-Moktama-Tarog-Sel-Darha Road form Km. 0.00 to 20.625 with High Level Bridge for Year 2024-25	20.63	6852.51	Joint Sec. Lt. No. 4057(S) dt. 26.09.2024	4880.51	01SBD/2024-25 dt. 29.03.2025	0.000		—	28.09.2026	M/s Puja Enterprises Simariya, Chatra
4	Widening & Strengthening/Reconstruction of Ghanghri (on Hunterganj - Chatra NH-99) to Koleshwari Temple via Dantar Road with High Level Bridge under RCD Division, Chatra for year 2024-25.	10.94	4356.44	Joint Sec. Lt. No. 4339(S) dt. 09.01.2024	—	—	0.000		—	—	—

State Plan Road Works

**Month : April, 2025 in progress**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Improvement of Riding Quality work of Simaria-Bagra Road (MDR-71) from Km. 0.00 to 9.00 (Total Length- 9.00 Km.).	9.00	745.42	Addi. Sec. Lt. No. 3959(S) dt. 20.09.2024	740.16	01 SBD/2025-26 dt. 12.04.2025	0.00	0.00	40%	11.06.2025	Jai Maa Ashtabhuji Construction Near Bisheshwar Nursing Home Barkagaon Road, Hazaribagh (Jharkhand)
<b>5</b>	<b>Chatra</b>	<b>60.11</b>	<b>13727.95</b>		<b>7264.63</b>			<b>1423.42</b>			

**Circle : Hazaribagh**

**Div : Dhanbad**

**Name of EE-Sri Mithilesh Kumar**

1	Widening and Strengthening / Reconstruction of 2 lane road from Govindpur - Giridih main road (Barakar bridge) Pratapur, Thetatand more to Sarra PWD road via Charak, Jatakhunti, Balika vihar, Bhuski, Nawatand road via Balika vihar to Sarra bridge via Fatehpur, Takipur, Badhjobra road (Total Lenth = 10.688 Km) under Plan Head for the Year 2024-25.	10.69	5250.89	18 (S) dt. 16.03.24	4557.00	04 SBD/ 2024-25 dt. 14.10.24	19.75%	900.00	26%	13.10.2025	Preeti Enterprises, Dhanbad
---	--	-------	---------	---------------------	---------	------------------------------	--------	--------	-----	------------	-----------------------------

State Plan Road Works

**Month : April, 2025 in progress**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	I.R.Q.P work in R.O.B Wasseypur to Jharkhand more via Tempu Stand Bhuli "B"Block (Length 4.30 km ) & R.O.B Wasseypur Railway over Bridge (Length 1.00 Km) Total Length 5.30 Km Road under Plan head for the year 2024-25	5.30	400.56	3967 (S) dt. 20.09.24	413.54	01 SBD/ 2025-26 04.04.2025	-	-	10%	18.05.2025	Daroga Pradhan, Dhanbad
3	Reconstruction Of 2 Lane Road From Brahmandiha More (GT Road) To Khario More Via Hirapur - Matari - Pakerberha - Lodwadih - Jhagrahi - Mohanpur - Tursabad (Total Lenth = 11.566 Km) Under Plan Head For The Year 2024-25.	11.57	7467.3	4333 (S) dt. 09.10.24	5060.5	02 SBD/ 2025-26 07.04.2025	-	-	-	06.04.2026	Manoj Kumar Singh, Deoghar
4	IRQP work of bus stand to police line via housing colony road (length = 1.10 km) , housing colony road (length 2.80 km) and dhanbad link road (length 1.50 km) total length 5.40 km under plan head for the year 2025-26.	5.40	434.37	1513 (S) dt. 15.04.2025	-	-	-	-	-	-	-
5	I.R.Q.P work in NH-32 Saraidhela-Sugiadih to Hirak point Road (length 2.230 Km) And Central hospital to Co-operative colony Road (Length-1.30 Km) Total length 3.530 Km under Plan head for the year 2024-25	3.53	249.65	3920 (S) dt. 19.09.24	-	-	-	-	-	-	-

State Plan Road Works

**Month : April, 2025 in progress**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening and Strengthening/ Reconstruction of Mahuda(On NH-32)-Sindri(Jamadoba) (On MDR-055) Road(Length-22.940) under Plan Head for the year 2016-17.	22.94	16319.23	3561 (S) dt. 06.06.16	6800.93	01 SBD/ 2018-19 dt. 09.03.19	31.37%	4934.99	32%	08.11.2020	EICC-SRB(JV), Bokaro
<b>6</b>	<b>Dhanbad</b>	<b>59.42</b>	<b>30121.98</b>		<b>16832.01</b>			<b>5834.99</b>			

**DMFT**

1	Widening and Strengthening of Road From Muraidih (MDR-051) to Sonardih Phatak (MDR 049) via Hindustan Zinc Ltd. And Ram Raj Mandir Under DMFT Head For The Year 2023-24.	5.23	2805.34	1583(S) dt. 31.03.2023	3000.00	06 SBD/ 2023-24 dt. 26.06.2023	60.92%	1827.67	84%	25.03.2024	Preeti Enterprises, Dhanbad
2	I.R.Q.P. /Strengthening Work Of Patherdih-Sindri Road (MDR-067) From 0.00 Km To 13.71 Km (Total Length- 13.71 K.M.) Under Road Division Dhanbad For The Year 2022-23	13.71	3693.43	216 (S) dt. 19.01.2023	4443.88	07 SBD/ 2023-24 dt. 12.07.2023	75.71%	3364.50	85%	11.01.2024	M/s Daroga Pradhan, Dhanbad

State Plan Road Works

**Month : April, 2025 in progress**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening And Strengthening Work Of Babudih Vivah Bhawan To Hirak (Kako-Tetumari-Bhuli-Dhanbad) Road Via Rajwar Basti (Total Length 4.015 Km) Under DMFT Fund For The Year 2023-24.	4.02	1313.88	2997 (S) dt. 15.06.2023	1603.78	10 SBD/ 2023-24 dt.29.12.2023	0.00	0.00	80%	28.04.2024	M/s Daroga Pradhan, Dhanbad
		22.96	7812.65		9047.66			5192.17			

**Circle : Hazaribagh**

**Div : Giridih**

**Name of EE-Sri Ram Bilash Singh**

1	Reconstruction of Road From Banpura (on Jhari More-Banpura-Chichaki-Khuntha Chowk-Chichaki Railway Station Road) to Dhibra More Near Dondlo (Including Bridge) (Total Length 3.60 Km.) Under Road Division, Giridih For The Year 2022-23	3.60	700.71	Govt. of Jharkhand RCD, Ranchi Letter no. 1166 (S) Dt. 23.03.22	656.83	SBD 06 of 2022-23 Dt. 20.12.2022	116%	760.52	90%	19.09.2023	M/S Maa Laxmi Construction, Daltonganj
2	W/S and Reconstruction of Hesla (NH-02) to Aura (NH-02) Via Tirla, Alkadih Road (Total L. 14.020 Km.) for the year 2022-23	14.02	3171.24	Govt. of Jharkhand RCD, Ranchi Letter no. 1326 (S) Dt. 31.03.22	2719.71	SBD 02 of 2022-23 Dt. 22.10.2022	74%	1999.96	94%	21.08.2023	RNS Construction Pvt. Ltd., Mau, Uttar Pradesh

## State Plan Road Works

Month : April, 2025 in progress

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening and Strenthening/ Reconstruction work of Karamjora More (on NH-114A)- Genro-Patro River of Approach Road (on Jamui-Deoghar Road) (Total Length - 11.125 Km.) (Including Land Aquesation Work) Under Road Division, Giridih For the Year 2022-23	11.13	3040.02	Govt. of Jharkhand RCD, Ranchi Letter no 3646 (S) dt 13.10.202 2	2301.35	SBD 08 of 2022-23 Dt. 27.01.2023	122%	2807.23	95%	26.12.2023	Rajeev Kumar, Patna
4	Widening & Strengthening of Domanpahari to Chugali, Dhurgargi Via Vijaydih Road in Km. 0 to 21.265 For the year 2018-19 <b>Bridge At Che. 14+700</b> <b>Span - 8 X 24.600</b>	21.27	5729.13	Govt. of Jharkhand RCD, Ranchi Letter no 2803 (S) dt 11.05.18	4568.61	SBD No. 08 of 2018-19 dt 28/11/18	104%	4732.10	90%	27.11.20	M/S East India Construction Company, Bokaro
5	Widening and Strenthening/ Reconstruction of Hesla-Beko road (Including Bridges) (Total Length – 29.925 Km.) For the year 2019-20 <b>Bridge at</b> <b>Che. 153, Span - 1 X 16</b> <b>Che. 1779, Span - 2 X 8</b> <b>Che. 2865, Span 2 X 8</b> <b>Che. 4518, Span - 2 X 8</b> <b>Che. 7029, Span - 2 X 8</b> <b>Che. 12828, Span - 1 X 16</b> <b>Che. 17036, Span - 1 X 16</b> <b>Che. 17928, Span - 1 X 16</b>	29.93	6924.93	Govt. of Jharkhand RCD, Ranchi Letter no 3635(S) Dt. 22.07.201 9	4534.01	SBD No. 06 of 2019-20 dt 26/10/19	78%	3555.00	85%	25.06.21	ACPL-KK (JV) Koderma

## State Plan Road Works

Month : April, 2025 in progress

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening and Strenthening / Reconstruction of Fatehpur to Bongi (Bihar Border) Via Bhelwaghati Road (Including Construction of Bridge) (Total Length-15.810 Km.) For The Year 2019-20 (Bridge at Che. 14+565, Span - 4 X 21)	15.81	5051.63	Govt. of Jharkhand RCD, Ranchi Letter no 3558(S) Dt. 19.07.2019	3583.41	SBD No. 02 of 2019-20 dt 23/10/19	97%	3485.57	94%	22.06.21	M/S Om Namo Siwai Construction, New Delhi.
7	Widening, Strengthening/ Reconstruction of Pandariya (Eidgah More) to Lachudih via Bankikala, Saraiya, Ranatand, Karme & Lachuri (Total Length 11.940 Km.) For The Year 2023-24	11.94	4275.63	Govt. of Jharkhand RCD, Ranchi Letter no 3412(S) Dt. 18.07.23	3081.99	SBD No. 05 of 2023-24 dt 17/11/24	94%	2899.84	83%	16.05.2025	Rajeev Kumar, Patna
8	Widening and Strengthening/ Reconstruction Work in Giridih-jamua (SH-13) 4 Lane Road in Chainage Km. 1.110 to 6.810 Km. (Total Length - 5.70 Km.) For The Year 2023-24 Under Road Division, Giridih	5.70	3916.63	Govt. of Jharkhand RCD, Ranchi Letter no 4388(S) Dt. 13.09..23	3647.93	SBD No. 08 of 2023-24 dt 25/01/24	42%	1542.15	42%	24.09.2024	Manisha Construction, Gaya, Bihar
9	Reconstruction work of Baba Ji Kutiya More (On SH-13)- Mugpiti-Narendrapur Open Cast Mines-Paparwatand (On NH-114A) Road (Total Length – 6.05 Km.) (With Land Acqjition) For the Year 2022-23	6.05	1508.00	Govt. of Jharkhand RCD, Ranchi Letter no 3549 (S) dt 06.10.2022	1297.30	SBD 07 of 2022-23 Dt. 24.01.2023	92%	1200.00	90%	23.09.2023	Hari Nandan Choudhary, Dumka

State Plan Road Works

**Month : April, 2025 in progress**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Widening, Strengthening/ Reconstruction of Banpura (on Bagodar-Sariya Road, MDR-116) to Gorhar (NH-19) Via Manrokudar Road and Link Road (i) Kadhwar to Ghanghri Road (Length - 3.37 km.) and (ii) Dondlo link road (Length - 1.155 Km.) (Total Length - 28.795 Km.) (Including Construction of Bridge) For The Year 2023-24	28.80	12463.98	Govt. of Jharkhand RCD, Ranchi Letter no 1392 (S) dt 21.03.2023	9164.35	SBD 01 of 2024-25 Dt. 18.09.2024	2%	200.00	10%	17.05.2026	M & S Paving Pvt. Ltd., P-26, City Center, Sector – IV, Bokaro, Jharkhand
11	Widening and Strengthening/ Reconstruction of Union Bank Gandey More to Union Bank Pratapur Road (Total Length - 10.465 Km.) (Including Land Aquesation Work) Under Road Division, Giridih For the Year 2023-24	10.47	2507.37	Govt. of Jharkhand RCD, Ranchi Letter no 742 (S) dt 20.02.2024	1718.30	SBD 02 of 2024-25 Dt. 04.10.2024	61%	1050.00	70%	03.06.2025	Hari Nandan Choudhary, Dumka
12	Widening strengthening / Reconstruction work ( including Bridge work, Land Acquisition & afforestation) of Birni (Virajpur)-Kheshkhari Via Belna, Chitankhari, Taratand, Baradih, Jharkhi Road (Total Length - 22.215 K.M) Under Road Division, Giridih for the year 2023-24	22.22	8038.06	Govt. of Jharkhand RCD, Ranchi Letter no 715 (S) dt 19.02.2024	6936.05	SBD 03 of 2024-25 Dt. 04.10.2024	25%	1700.00	35%	03.04.2026	Amitabh Construction Pvt. Ltd., Koderma

State Plan Road Works

**Month : April, 2025 in progress**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Widening, Strengthening/Reconstruction of Budhiyadih More (Opposite Saalsal Iron Factory) to Chatro Via Sri Rampur Market, Tikodih and Purnanagar Road (Total Length- 7.950 KM) Under Road Division Giridih for the year 2023-24	7.95	2281.02	Govt. of Jharkhand RCD, Ranchi Letter no 471 (S) dt 02.02.2024	2141.18	SBD 05 of 2024-25 Dt. 04.10.2024	14%	300.00	45%	03.05.2025	Niranjan Rai, Kalika Gunj Colony, Sirsiya, Giridih
14	Construction of Bagodih (Paini) to Barakar River Via Chhatarbad Link Road (Link Hospital) Road (Total Length - 5.995 Km.) (Including Land Acquisition Work) Under Road Division, Giridih For the Year 2024-25	6.00	1318.36	Govt. of Jharkhand RCD, Ranchi Letter no 1349 (S) dt 15.03.2024	1249.54	SBD 04 of 2024-25 Dt. 07.10.2024	40%	500.00	40%	06.04.2025	Amitabh Construction Pvt. Ltd., Koderma
15	Widening and Strengthening/ Reconstruction of Budhudih-Pandariya-Sujna-Koldih Road (Total Length - 7.35 Km.) Under Road Division, Giridih For the Year 2024-25	7.35	3608.15	Govt. of Jharkhand RCD, Ranchi Letter no 4342 (S) dt 09.10.2024	1701.88	SBD 06 of 2024-25 Dt. 18.02.2025	29%	500.00	40%	17.08.2025	Rajeev Kumar, Patna

State Plan Road Works

**Month : April, 2025 in progress**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Reconstruction Work Baghra (On Giridih-Gandey-Jamtara Road) to NH 114-A Via Khutabandh, Baldih, Mehedia (4.667Km) Link Road-1 (Dighiria to Madhwadih 2.783 Km), Link-2 (KIT Road to New Giridih Railway Station - 0.407 Km), Link -3 (Media to New Giridih Railway Station Chowk -1.424 Km) (Total Length - 9.281 Km.) (Including Land Aquesation Work) Under Road Division, Giridih For the Year 2024-25	9.28	4388.10	Govt. of Jharkhand RCD, Ranchi Letter no 4316 (S) dt 09.10.2024	-	-	0%	0.00			Hari Nandan Choudhary, Dumka
17	Improvement of Riding Quality of Ghorthamba to Etasani Road via Barjo, Kubri, Gorhand, NawagarhChatti Road (Total Length - 38.950 KM ) Under Road Division Giridih for the year 2024-25	38.95	2133.78	Govt. of Jharkhand RCD, Ranchi Letter no 4285 (S) dt 09.10.2024	1821.00	SBD 07 of 2024-25 Dt. 05.03.2025	0%	0.00	30%	04.09.2025	Hari Nandan Choudhary, Dumka
18	Widening and Strengthening/ Reconstruction of Madhwa to Khondoli Dam (Total Length - 2.035 Km.) (Including Land Aquesation Work) Under Road Division, Giridih For the Year 2024-25	2.04	757.34	Govt. of Jharkhand RCD, Ranchi Letter no 3430 (S) dt 23.08.2024	-	-	0%	0.00			Jai Maa Ambey Infra Pvt. Ltd., Nagwa, Chatra

State Plan Road Works

**Month : April, 2025 in progress**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
19	Improvement of Riding Quality of Dumri-Ishri Bazar Road (Total Length - 3.675 Km.) Under Road Division, Giridih For the Year 2024-25	3.68	481.95	Govt. of Jharkhand RCD, Ranchi Letter no 3968 (S) dt 20.09.2024	-	-	0%	0.00			Daroga Pradhan, Dhanbad
20	Reconstruction Work of Parwatpur Chakarpaniya, Dwarpahri, Jamuniyatanr, Chhatabad, Jamtara Border Under Road Division, Giridih For the Year 2024-25	4.45	1688.21	Govt. of Jharkhand RCD, Ranchi Letter no 4234 (S) dt 08.10.2024	-	-	0%	0.00			Samleshwari Road Builders, Bokaro.
<b>20</b>	<b>Giridih</b>	<b>260.6</b>	<b>73984.3</b>		<b>51123.5</b>			<b>27232.35</b>			

**Circle : Hazaribagh**  
**Div : Koderma**  
**Name of EE-Sri Barun Kumar**

State Plan Road Works

**Month : April, 2025 in progress**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Reconstruction work of Tilaiya(Pipradih)-Jainagar- Bagro (On Domchanch- Pipcho Road) (Total Length-0.00 to 18.550 Km) under Road Division Koderma for the Year 2019-20	18.55	4134.61	Dt-10.07.2019, 3392(S)	3295.65	Dt-14.10.2019, 26SBD/2019-20	90%	3136.82	90%	02.12.2020	M/s R.K Infracop Pvt. Ltd, Hyderabad.
2	Remaining Work of Reconstruction of Domchanch - Dhodhakola-Sapahi-Faguni Road (KM 0.00 to 14.5 upto Bihar border) .	14.50	6519.54	Dt-31.08.2018, 5092(s)	1650.00	Dt-13.03.2024 01SBD of 2024-25	25%	411.58	30%	12.03.25	M/s Sirha Construction & Developers Private Limited,Ashok Nagar,Ranchi
3	Improvement of Riding Quality work in Chandwara-Selhara-Pandewara (Singrawan) Road from km 0.00 to 20.35km under Road division koderma for the year 2023-2024	20.35	1701.53	Dt-02.02.2024, 472(s)	1769.62	Dt-24.01.2025 06SBD of 2024-25	74%	1300.00	90%	23.05.25	Amitabh Constructions, Pvt. Ltd.Koderma

State Plan Road Works

**Month : April, 2025 in progress**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	IRQP Work of Domchanch Bazar to Pipcho Bazar Road from Km. 0.00 to Km 17.30 under Road Division ,Koderma for the Year 2023-24	17.30	954.23	Dt-19.02.2024, 708(s)	823.26	Dt-09.09.2024 03SBD of 2024-25	77%	632.79	92%	08.12.24	M/s Sanjay Construction, Saram,Bokaro.
5	Improvement of Riding Quality work in Domchanch-Dhab Road from km 0.00 to 16.40km under Road division koderma for the year 2023-2024	16.40	1256.95	Dt-13.03.2024 1283(s)	1103.42	Dt-02.09.2024 02SBD of 2024-25	6%	69.71	30%	01.12.24	Karan Enterprises, H.N.-B-4,Maharana Apartment, Pee Pee Compound,G.P.O-Ranchi, Dist-Ranchi-834001,Jharkhand
<b>5</b>	<b>Koderma</b>	<b>87.10</b>	<b>14566.86</b>		<b>8641.95</b>			<b>5550.89</b>			

**Circle : Hazaribagh**

**Div : Ramgarh**

**Name of EE-Sri Rajiv Ranjan Munda**

1	Construction of 4-Lane Road Work from Naya Chowk (Chitarpur) NH- 320- Sandi (On MDR- 95) & Sandi to Rajrappa Road (MDR- 95) Total Length-10.139 KM including Construction of Bridge	10.48	9891.47	Ltr. No. 5065(S) Dt. 31.08.2018	9766.31	07(SBD)2018-19 Dt.- 24-12-2018	97%	1528.82	97%	23.06.2020	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
---	---	-------	---------	---------------------------------	---------	--------------------------------	-----	---------	-----	------------	---

State Plan Road Works

**Month : April, 2025 in progress**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening and Strengthening of NH-33 Ashok Cinema to NH-23 Chhattarpur Road in KM 0.00 to 20.10 (Length of Road -20.10)	20.10	5691.47	4667.56 Ltr. No. 1995(S) Dt. 20-09-2015	3968.79	25(SBD)2015-16 Dt. 08-10-2015	100%	6536.22	100%	07.04.2017	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
	Construction of H.L. Bridge at Chainage (A) 2360 Mtr. (B) 4580 Mtr. (C) 5825 Mtr. & (D) 19025 Mtr. in NH-33 Ashok Cinema to NH-320 Chhattarpur Road	-		Ltr. No. 733(S) Dt. 01.02.2019 <u>(Revised)</u>	1095.45	12(SBD)2019-20 Dt.- 31-10-2019	50%	552.11	75%	30.04.2021	M/s Sildilya Construction, Station Road, Redma, Dist.-Palamu, Jharkhand, Daltonganj
3	Widening & Strengthening/ Reconstruction of Lalki Ghati to Chhattarmandu Road via Linching Chowk (Length-10.910 KM) under Plan Head for the year 2022-23	10.91	4220.46	Ltr. No. 1311(S) Dt. 31-03-2022	2674.64	01(SBD)2023-24 Dt.- 17-07-2023	87%	5820.19	95%	16.05.2024	M/s Sidhartha Construction Korambey, Near GPO House, Zullu Park, Hazaribagh
<b>3</b>	<b>Ramgarh</b>	<b>41.49</b>	<b>19803.41</b>		<b>17505.19</b>			<b>14437.34</b>			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of **Completed works** (Roads-Plan)  
State Plan Road Works

**Month : April, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle : Hazaribagh</b> <b>Div : Hazaribagh</b> <b>Name of EE-Sri Shubash Prasad</b></p>											
1	Consultancy Services for Carrying out Road Safety Audit of existing roads as per Road Safety Manual i.e. IRC-SP-88-2010 or any other latest revision of this document under Road Circle, Hazaribag (Total Length 643.279 Km) for the Year 2021-22 99.121 Km under Road Division, Hazaribag	0.00	107.33	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 53(S) dt. 07.01.2022	25.00	dt. 26.12.2022 1(R.S.A.) of 2022-23	70%	17.50	100%	-	Cube Engitech Consultant Pvt. Ltd., Jeevan Lok Complex, Main Road, Hinoo, Ranchi-834002, Jharkhand
2	IRQP work of Mahto Ahara-Rampur-Basaria-Chauparan Road from Km 0.00 to Km 32.85 (Total Length 32.850Km) for the Year 2023-24 Under RCD, Road Division Hazaribag	32.85	2563.97	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 5627 (S) dt.14.12.2023	2466.41	dt. 10.10.24 07 (SBD) of 2024-25	83.92%	2069.96	100%	09.04.2025	East India Construction Col, Bokaro
<b>2</b>	<b>Hazaribagh</b>	<b>32.9</b>	<b>2671.30</b>	<b>0.00</b>	<b>2491.41</b>	<b>0.00</b>		<b>2087.46</b>			

State Plan Road Works

**Month : April, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Hazaribagh**  
**Div : BOKARO**  
**Name of EE- Sri Amit Singh**

1	(A) Reconstruction of <b>Dantu</b> (NH-23) to Kathara via Sillisadam including Sillisadam to Chalkari Road.(Total length 31.825 km) for the year 18-19	31.83	10321.91	05.03.19/ 1503(S) of J.S., RCD, Jharkhand, Ranchi	6801.12	30.07.19/ 01 SBD of 2019-20	106.00	7586.89	97%	29.07.2021	Classic Engicon Pvt. Ltd. 3D, Vatika Apartment, Line Tank Road, Ranchi.
	8.61				23.07.19/ 4 F2 of 2019-20	100.00	8.61	100%	22.01.2020	M/S Arun Kumar Jaishwal, Vill.+ P.O. - Chandankiyari, Bokaro	

State Plan Road Works

**Month : April, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
<b>1</b>	<b>2</b>	<b>3</b>	<b>4</b>	<b>5</b>	<b>6</b>	<b>7</b>	<b>8</b>	<b>9</b>	<b>10</b>	<b>11</b>	<b>12</b>
	(C) Construction of H.L Bridge over (A) Canal at Ch.11.717 KM of Dantu to Kathara Road, (B) Canal at Ch. 11.924 KM of Sillisadam- Chalkari Link Road and (C) Chatnia Nala at Ch. 0.395 KM. of Dantu to Kathara via Sillisadam Road under Road Division, Bokaro for the year 2019-20				355.61	31.10.19/ 11 SBD of 2019-20 & 01 SBD/2024-25 01.08.2024 (302.52367 + 53.08763 (Supplementary )	75.22	267.49	<b>68%</b>	<b>30.10.2020</b>	M/S Sanjay Construction, At. + P.O. - Saram, Bokaro

<b>1</b>	<b>Bokaro</b>	<b>31.83</b>	<b>10321.91</b>	<b>7165.34</b>	<b>7863.00</b>
----------	---------------	--------------	-----------------	----------------	----------------

**Circle : Hazaribagh**  
**Div : Chatra**  
**Name of EE-Sri Rakesh Srivastav**

					<b>NIL</b>					
--	--	--	--	--	------------	--	--	--	--	--

<b>0</b>	<b>Chatra</b>		<b>0.00</b>	<b>0.00</b>	<b>0.00</b>
----------	---------------	--	-------------	-------------	-------------

**Circle : Hazaribagh**  
**Div : Dhanbad**  
**Name of EE-Sri Mithilesh Kumar**

State Plan Road Works

**Month : April, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening & Strengthening / Reconstruction Of Remaining Part Of Old Nh-32 (Govindpur To Telmachcho) Under Road Division Dhanbad For The Year 2024-25.	4.95	1416.86	1411 (S) dt. 15.03.24	1473.50	02 SBD/ 2024-25 dt. 20.09.24	88.23%	1300.00	100%	19.03.2025	Preeti Enterprises, Dhanbad
2	IRQP work of Chirkunda Panchet road (length 7.20 Km) & Nehru link road (length 1.80 Km) Total length 9.00 Km (carriage way-7.00m) Under plan head for the year 2023-24	9.00	917.00	4997 (S) dt. 27.10.23	845.70	01 SBD/ 2024-25 dt. 09.07.24	91.64%	775.00	100%	08.10.2024	M/s Santosh Singh, Dhanbad
3	Construction of Approach Road (Total Length- 300M) for Binod Bihari Mahto Koylanchal University Under Road Division Dhanbad For The Year 2023-24	0.30	272.29	1877 (S) dt. 28.04.23	195.49	21 F2/ 2023-24 dt.01.11.23	81.05%	158.46	100%	31.01.2024	M/S Sonu & Saroj, Dhanbad
4	IRQP/ Strengthening Work Of Shramik Chowk To Barwadda Road (MDR- 060) (Total Length 8.90 Km) In Km 0.00 To 8.9 Km Under Plan Head For The Year 2022-23. (DMFT)	8.90	2408.36	63(S) dt. 06.01.2023	2318.48	02 SBD/ 2023-24 dt. 19.04.2023	90.25%	2092.50	100%	18.10.2023	M/s Daroga Pradhan, Dhanbad
4	<b>Dhanbad</b>	<b>23.15</b>	<b>5014.50</b>		<b>4833.17</b>			<b>4325.96</b>			



State Plan Road Works

**Month : April, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle : Hazaribagh</b>  <b>Div : Ramgarh</b>  <b>Name of EE-Sri Rajiv Ranjan Munda</b></p>											
1	IRQP Work of Rajrappa to Chitarpur Road from KM 0.00 to 1.80 under Road Division, Ramgarh for the year 2023-24	1.80	140.61	Ltr. No. 468(S) Dt. 02-02-2024	105.53	02(F2)2024-25 Dt.- 16-08-2024	100%	105.34	100%	14-10-2024	Elite Power Project & Construction Pvt. Ltd., Ranchi, Jharkhand
2	IRQP Work of Patratu to Saunda 'D' Road from KM 0.00 to 11.35 Under Road Divison, Ramgarh for the of Year 2023-24	11.35	620.58	Ltr. No. 5656(S) Dt. 15-12-2023	570.36	18(SBD)2024-25 Dt.- 24-11-2024	100%	570.16	100%	26.02.2025	M/s Jai Mata Di Constuction Ranchi, Jharkhand
3	IRQP Work of Kujju to Ghato Road from KM 0.00 to 19.400 Under Road Divison, Ramgarh for the of Year 2023-24	19.40	1963.60	Ltr. No. 1200(S) Dt. 11-03-2024	2016.02	07(SBD)2024-25 Dt.- 24-09-2024	99%	1991.43	100%	23.04.2025	M/s Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
4	IRQP Work of Charhi to Ghato Road from KM 5.20 to 11.50 (Total Length- 6.30 KM) under Road Division, Ramgarh for the year 2023-24	6.30	512.03	Ltr. No. 1384(S) Dt. 15-03-2024	499.98	19(SBD)2024-25 Dt.- 11-12-2024	100%	499.95	100%	10-03-2025	M/s Ajay Kumar Singh Bokaro, Jharkhand

State Plan Road Works

**Month : April, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	IRQP Work of Chas to Ramgarh Road from KM 0.00 to 4.56 (Total Length- 4.56 KM) under Road Division, Ramgarh for the year 2024-25	4.56	361.59	Ltr. No. 3431(S) Dt. 23-08-2024	369.11	20(SBD)2024-25 Dt.- 11-12-2024	100%	369.08	100%	10-03-2025	M/s Ajay Kumar Singh Bokaro, Jharkhand
5	<b>Ramgarh</b>	<b>43.41</b>	<b>3598.41</b>		<b>3561.00</b>			<b>3535.96</b>			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of **On-going works** (Bridges-Plan)  
State Plan Bridge Works

**Month : April, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Hazaribagh</b> <b>Div : Hazaribagh</b> <b>Name of EE-Sri Shubash Prasad</b>											
1	Construction of H.L. Bridges in Barkatha to Tetron road over (i) Manpur nala at ch.17th Km.(Span 1x18.6m), (ii) Kendua river at ch.20th Km.(Span 1x12.6m),(iii) Palma river at ch. 24th Km.(Span 1x10.6m) and (iv) Maniadih nala at ch. 31st Km.(Span 2x12.6m) Work (Including Approach road and Land Acquisition) Under RCD, Road Division Hazaribag for the Year 2023-24	97.40	1431.30	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 4992 (S) dt.27.10.2023	1470.97	dt. 17.02.24 33 (SBD) of 2023-24	1.68%	24.70	18%	16.08.25	Ganesh Yadav, Anand Nagar, P.O.-I.S.M., Saraidhela, Dhanbad.
<b>1</b>	<b>Hazaribagh</b>	<b>97.4</b>	<b>1431.30</b>		<b>1470.97</b>			<b>24.70</b>			

**Circle : Hazaribagh**  
**Div : BOKARO**  
**Name of EE- Sri Amit Singh**

## State Plan Bridge Works

Month : April, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of High Level Bridge in 19 km of Dumari – Nawadih – Phusaro Road Near I.B. replacing the old bridge for the year 2019-20	45.00	396.81	2685(s) dt. 30.05.19 of J.S., RCD, Jharkhand	282.85	31.10.2019/ 10 SBD of 2019-20	65.49	197.90	90%	30.01.2021	M/S Sanjay Construction, Vill. + P.O. - Saram, Dist. - Bokaro,
2	(A) ---- Const. of H. L. Bridge over Gawai river at ch. 22.050 Km of Bahadurpur Kasmar Petarwar west Bengal Border road. S.A. - 3 X 10.0 M, A.R.- 2 X 3.5 M	31.96	229.94	10.06.15/4003(S)	199.48	23.10.2015/ 26 F2 of 15-16	68.65	136.94	69%	22.10.2016	Smt Kiran Devi, Jodhadih More, Chas, Bokaro

State Plan Bridge Works

Month : April, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	(B) --- Balance work for Construction of High level Bridge over Gawai River at 22.050 KM of Bahadurpur - Kasmar - Petarwar - West Bengal Border Road under Road Division, Bokaro for the year 2024-25				123.39	14.10.2024 / 11 F2 of 2024-25			15%	13.02.2025	M/S BDMS Construction, Vill.- Dugda Basti, Brahaman Tola, Karmatand, Bokaro- 828304
<b>2</b>	<b>Bokaro</b>	<b>77.0</b>	<b>626.75</b>		<b>605.72</b>			<b>334.83</b>			

Circle : Hazaribagh  
 Div : Chatra  
 Name of EE-Sri Rakesh Srivastav

## State Plan Bridge Works

Month : April, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of High Level Minor Bridge Over Local Nala at Chainage 17+000 Km. of Jori-Pratappur Road (Span- 1 X 24.6m) in R.C.D., Chatra	1 X 24	392.34	Joint Sec. R.C.D., Ranchi Lt. No. 4326(S) dt. 25.11.2022	315.47	01(SBD) of 2022-23 dt. 25.03.2023	81%	254.96	90%	24.03.2024	M/s Ashutosh Construction, Vill Jhardag, PO+PS-Lawalong, Dist- Chatra 8084742884
2	Construction of High Level Bridge at 12.845 Km in Local Nala of Nimakatu (Pratappur)-Gajwa-Lodheya-Gorighat-Kawra Road in R.C.D. Chatra.	—	339.65	Joint Sec. R.C.D., Ranchi Lt. No. 4440(S) dt. 06.12.2022	258.73	01(SBD) of 2023-24 dt. 05.07.2023	42%	108.92	55%	04.07.2024	M/s S.R. Construction B.N. College Road, Hamidganj, Daltonganj, Palamu
3	Construction of High Level Bridge over River Hiroo in 47th KM of Chauparan - Chatra Road.	3X18	235.17	8074(S) dt. 16.11.12	216.92	17F2 of 2012-13 dt. 05.03.2013	69%	150.70	70%	04.09.14	Torpedo Const. Pvt. Ltd. , Thana Chowk, Ramghar (9471319600)
4	Remaining work of High Level R.C.C. Bridge over Baksa in 16.255 Km. of Chauparan-Chatra road.	—	313.16	Joint Sec. R.C.D., Ranchi Lt. No. 5130(S) dt. 07.11.2023	107.49	21F2 of 2023-24 dt. 27.01.2024	—	—	10%	23.07.2024	M/s B.N. Enterprises. Block-D, Flat No. 03/C, Shree Vrinda Green Apartment, Kusum Vihar, Road No. 9, Morabadi Ranchi
<b>4</b>	<b>Chatra</b>		<b>1280.31</b>		<b>898.61</b>			<b>514.58</b>			

State Plan Bridge Works

Month : April, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Hazaribagh</b> <b>Div : Dhanbad</b> <b>Name of EE-Sri Mithilesh Kumar</b>											
1	Construction of High Level Bridge in Mugma-Chirkunda (MDR-062) Road Over Barakar River Under CRF Fund Plan Head for the year 2018-19	512.0	5433.16	RW/NH-28014/1/2019/JHR/Z-1 dt. 06.03.2019	5552.58	07 SBD/2019-20 dt. 25.10.2019	61%	3360.67	56%	24.10.2021	M/s Daroga Pradhan, Dhanbad
2	Rehabilitation Work Of Bank More Flyover Under Plan Head For The Year 2022-23.	0	1579.67	1561 (S) dt. 29.03.2023	1511.00	08 SBD/2023-24 dt. 08.08.2023	70%	1060.00	75%	09.07.2024	Maurer Sanfield India Ltd., Bhopal
3	Widening And Existing Rub (Rail Under Bridge) Bridge No.-1. Gaya Bridge Of Railway At Km 12.00 Of Nh-32 In Dhanbad Under Dmft Fund For The Year Of 2023-24.	12	2384.82	62 (S) dt. 06.01.2023	-	-	-	-	-	-	-
<b>3</b>	<b>Dhanbad</b>	<b>524.0</b>	<b>9397.65</b>		<b>7063.58</b>			<b>4420.67</b>			

**Circle : Hazaribagh**  
**Div : Giridih**  
**Name of EE-Sri Ram Bilash Singh**

1	Construction of High Level Bridge over Usri River in Giridih to Deoghar Road in Sirsiya Block Giridih For the year 2022-23	(8 x 12.60)	617.87	Govt. of Jharkhand RCD, Ranchi Letter no 4186(S) dt. 18.07.2018	661.60	SBD No.04 of 2022-23 dt 01/11/22	104%	685.32	95%	31.10.2024	Dilip Kumar, Vill. – Hutar, Po. – Mayapur, P.S. – Ramgarh, Distt. – Palamau, Jharkhand
---	--	-------------	--------	---	--------	----------------------------------	------	--------	-----	------------	--

State Plan Bridge Works

Month : April, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of High Level Bridge over Usri River at Ch. 12+000 Km. in Chotki Kharagdiha-Dudhwatoli-Gondalitand to Lataki-Chatro-Mirjaganj Road (MDR-92) Road, Giridih District for the year 2023-24	(7 x 24)	1652.99	Govt. of Jharkhand RCD, Ranchi Letter no 5434(S) dt. 01.12.2013	1455.32	SBD No.11 of 2023-24 dt 14/03/24	27%	400.00	50%	13.03.2026	Malti Enterprises, Dhanbad
<b>2 Giridih</b>			<b>2270.86</b>		<b>2116.91</b>		<b>1085.32</b>				

**Circle : Hazaribagh**

**Div :Koderma**

**Name of EE-Sri Barun Kumar**

1	Construction of Proposed High Level Bridge Over Meetha Nala Ch 48th Km of Kowar-Koderma Road Under Plan For the Year 2017-18	39.00	356.17	<u>356.1650</u> Dt-02.05.2017, 2423(s)	317.36	<u>317.36414</u> Dt-06.10.2017, 11SBD/2017-18 Revised 296.19033	98%	360.65	98%	05.12.2018	M/S B.K. Enterprises, At-Madhwatand, P.O-Makatpur, P.S-Jai Nagar, Dist. – Koderma.
<b>1 Koderma</b>			<b>39.00</b>	<b>356.17</b>	<b>317.36</b>			<b>360.65</b>			

**Circle : Hazaribagh**

**Div :Ramgarh**

**Name of EE-Sri Rajiv Ranjan Munda**

<b>NIL</b>											
<b>0 Ramgarh</b>			<b>0.00</b>	<b>0.00</b>	<b>0.00</b>			<b>0.00</b>			





State Plan Bridge Works

**Month : April, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/Ref. No.	<u>Amount</u>	Date/Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**NIL**

0	Girdih		0.00		0.00			0.00			
---	--------	--	------	--	------	--	--	------	--	--	--

**Circle : Hazaribagh**  
**Div : Koderma**  
**Name of EE-Sri Barun Kumar**

**NIL**

0	Koderma		0.00		0.00			0.00			
---	---------	--	------	--	------	--	--	------	--	--	--

**Circle : Hazaribagh**  
**Div : Ramgarh**  
**Name of EE-Sri Rajiv Ranjan Munda**

**NIL**

0	Ramgarh		0.00	0.00	0.00			0.00			
---	---------	--	------	------	------	--	--	------	--	--	--

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Non-Plan)  
State Non-Plan Works

Month : April, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Hazaribagh</b> <b>Div : Hazaribagh</b> <b>Name of EE-Sri Shubash Prasad</b>											
1	<b>SPILL OVER</b> Ordinary Repair work of Hazaribag-Katkamsandi-Chatra Road (Total length 29.20Km) Under RCD Road Division Hazaribag.for the Year 2024-25 (Under Non Plan)	29.20	90.000	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	79.38214	15.02.2025 33F2 of 2024-25	0.00000	0%	20%	14.05.2025	Jageshwar Gope, Barkagaon, Hazaribag
2	Generator, Generator Shed, Equipments, & Other work in Road Circle, Hazaribag Under RCD Road Division Hazaribag.for the Year 2024-25 (Under Non Plan)	-	25.000	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	17.9997840	22.02.2025 36F2 of 2024-25	0.00000	0%	100%	21.03.2025	Jai Sheo Construction, Lupung, Katkamsandi, Hazaribag
3	Day to Day Maintenance of Inspection Bunglow & Executive Engiener's Residential Office, Under RCD, Road Division, Hazaribag for the year 2024-25 (Under Non Plan)		10.000	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	9.99714	15.10.2024 16F2 of 24-25	3.43944	22.92%	40%	14.10.2025	Rajendra Prasad Yadav, Banadag, Katkamdag, Hazaribag
3	Hazaribagh	29.20	125.00		107.38		3.44				

**Circle : Hazaribagh**  
**Div : BOKARO**  
**Name of EE- Sri Amit Singh**

**SPILL OVER**

1	Construction of RCC DRAIN in Bishnugarh-Narki road for the year 2024-25 under Road Division, Bokaro.		20.00	19.09.2024/ 3897(S) of Eng. In Chief, RCD, Jharkhand, Ranchi	13.59	14.10.2024/ 06 F2 of 2024- 25	6.00	44.13	56%	13.12.2024	Raj Enterprises, At. Bandhgora Side, Satanpur, Pindrajora, Bokaro, Jharkhand
2	Construction Of RCC DRAIN in Dumri-Nawadih-Bermo road for the year 2024-25 under Road Division, Bokaro.		15.00	-do-	10.03	14.10.2024/ 08 F2 of 2024- 25	0.00	0.00	60%	13.12.2024	Raj Enterprises, At. Bandhgora Side, Satanpur, Pindrajora, Bokaro, Jharkhand

Month : April, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of Drain in Manjidih ( Jainamore) Phusro link road for the year 2024-25 under Road Division, Bokaro.		30.00	-do-	20.08	14.10.2024/ 10 F2 of 2024-25	19.31	96.16	100%	13.12.2024	M/S Maa Tara Enterprises, Putka More, Mohal, Chandankiyari, Bokaro
4	Special Repair Work In Ch 5+150 To 5+420 (Total Length 270 M ) Of Dantu(Nh23) to Kathara via Sillisaram Road for the Year 2024-25 under Road Division Bokaro	31.83	50.00	-do-	49.99	03.12.2024/ 13 F2 of 2024-25	0.00	0.00	20%	02.02.2025	M/S R.K. Enterprises, Add.: Argamo, Nawadih, Bokaro
5	Construction Of RCC Drain With Cover in 5th Km For Telidih Vikarmdih West Bengal Boarder Road (Total Length 15.82 Km) for The Year 2024-25 under Road Division, Bokaro		55.00	-do-	40.13	29.01.2025/ 19 F2 of 2024-25	10.04	25.02	45%	28.03.2025	Anjani Putra Enterprises, Add.: Tirla, Balak Block, Bagodar, Giridih, Jharkhand
6	Renovation, Furnishing and Beautification work of Inspection Bungalow Petarwar for the Year 2024-25	-	100.00	-do-	78.86	20.01.2025/ 18 F2 of 2024-25	15.00	19.02	30%	19.07.2025	M/S Binit Enterprises, Mahendra Kashyap, Vill. Benga, Near Durga Mandir, P.O. - Uttasara, P.S.- Petarwar, Bokaro
6	<b>Bokaro Spill Over</b>	<b>31.83</b>	<b>270.00</b>		<b>212.69</b>		<b>50.35</b>				

**Circle : Hazaribagh****Div : Chatra****Name of EE-Sri Rakesh Srivastav****SPILL OVER**

1	Renovation work of Asst. Engineer's Quarter Under R.C.D., Road Division, Chatra for the Year 2021-22		50.00	Lt. No. 226(S) dt. 25.01.2022	36.74	01F2 of 2022-23 dt. 02.04.2022	28.89	78.63%	85%	27.09.2022	Sri Suresh Yadav Vill: Tarwagada, PO- Sahi, District: Chatra, Jharkhand - 825403
---	--	--	-------	----------------------------------	-------	-----------------------------------	-------	--------	-----	------------	---

Month : April, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Renovation work of Two Unit Junior Engineer's Quarter Under R.C.D., Road Division, Chatra for the Year 2021-22		50.00	Lt. No. 226(S) dt. 25.01.2022	37.87	12F2/2021-22 dt. 24.03.2022	34.66	91.51%	90%	23.09.2022	Sri Suresh Yadav Vill: Tarwagada, PO- Sahi, District: Chatra, Jharkhand - 825403
3	Construction of RCC Drain (Guard wall) 200m both side in 17th KM of Simariya-Tandwa road under Road division Chatra for the year of 2022-23.		20.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	13.58	17F2/2022-23 dt. 25.01.2023	4.92	36.25%	40%	24.02.2023	Sri Suresh Yadav Vill: Tarwagada, PO- Sahi, District: Chatra, Jharkhand - 825403
4	Ordinary Repair of Simariya - Bagra Road for Year 2023-24 under Non Plan Head (KM 0.00 to 8.975).		30.00	Eic, Jhr, Ranchi Lt. No. 4009(S) dt. 18.08.2023	23.69	10F2 / 2023-04 dt. 07.11.2023	22.36	94.40%	100%	06.01.2024	Om Prakash Sharma Vill- Dari, PO- Edla, PS- Simaria, Dist- Chatra (Jharkhand)
5	Ordinary Repair Of Road from 48th KM of Chauparan Chatra MDR-68 (Vikas Bhawan) to Nagwa Bypass Road under Road Division, Chatra for Year 2023-24		25.00	Eic, Jhr, Ranchi Lt. No. 4009(S) dt. 18.08.2023	19.42	16F2 / 2023-24 dt. 03.12.2023	19.35	99.66%	100%	02.02.2024	Sri Suresh Yadav Vill: Tarwagada, PO- Sahi, District: Chatra, Jharkhand - 825403
6	Repair work of R.C.D., Road Division, Chatra Office Building for the Year 2023-24 (Under Non Plan).		20.00	Eic, Jhr, Ranchi Lt. No. 4009(S) dt. 18.08.2023	19.99	18F2/ 2023-24 dt. 15.12.2023	19.58	97.93%	100%	14.03.2024	Kranti Kumari Vill- Saraiya, Unta, Chatra- 825401 (Jharkhand)
7	Repair of Quality control Building under R.C.D., Road Division, Chatra (under Non Plan Head).		10.00	Eic, Jhr, Ranchi Lt. No. 4009(S) dt. 18.08.2023	10.00	19F2/ 2023-24 dt. 15.12.2023	9.31	93.09%	100%	14.02.2024	Ravish Chandra Old Petrol Pump, Chatra
8	Painting and Beautification work for Itkhori Mahotsav 2024 under R.C.D., Road Division, Chatra for the Year 2023-24 (Non Plan Head)		15.00	Eic, Jhr, Ranchi Lt. No. 4009(S) dt. 18.08.2023	15.00	20F2/ 2023-24 dt. 15.12.2023	14.94	99.58%	100%	29.01.2024	Sonali Kumari D/O Kailash Singh Vill- Kanchanpur, PO, Pathra, District- Chatra- Jharkhand
9	Repair & Painting work of KM posts & culverts of different Roads under Road Division, Chatra for the Year 2023-24 (Non Plan Head).		25.00	Eic, Jhr, Ranchi Lt. No. 4009(S) dt. 18.08.2023	15.39	17F2/ 2023-24 dt. 22.11.2024	4.40	28.60%	30%	21.01.2024	Sunil Kumar Adarsh Nagar, Chatra
9	<b>Chatra Spill Over</b>	0.00	245.00		191.68		158.40				

**Non Plan**

1	Ordinary Repair work of Chatra Bus Stand (NH-100) to Chauparan-Chatra (MDR-66)-Nagwa Bypass Road from R.C.D., Road Division, Chatra.		95.00		85.41	07F2/202425 dt. 14.10.2024	75.69	88.63%	80%	13.12.2024	M/s SR Construction BN College Road Hamidganj, Daltonganj, Palamu
---	--	--	-------	--	-------	----------------------------	-------	--------	-----	------------	---

Month : April, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Ordinary Repair work of Hazaribagh-Katkamsandi- Chatra road under Road Division, Chatra for the Year - 2024-25		50.00	Eng. In Chief Vide Lt. No. 3897(S) dt. 19.09.2024	49.90	10F2/2024-25	49.64	99.48%	100%	28.01.2025	Rajesh Kumar Saw Vill- Gangpur, PO- Gangpur, Dist- Chatra (Jharkhand)
3	Ordinary Repair work of Hunterganj-Kauleshwari Mandir Road under Road Division, Chatra for the Year - 2024-25		50.00		44.46	09F2/2024-25	0.00	0.00%	15%	28.01.2025	Abhishek Rajan Saketpuri, Hazaribagh
4	Ordinary Repair work of Vikash Bhwan-Nagwan Bypass Rod under Road Division, Chatra for the Year - 2024-25		40.00		40.00	11F2/2024-25	38.24	95.60%	100%	28.01.2025	PVR Brothers No. 59 Awwal Mohalla, Chatra
5	Ordinary repair work of Nimakatu-Kawra Road under Road Division, Chatra for Year 2024-25.		50.00		0.00	12F2/ 2024-25 dt. 29.12.2024	0.00	—	10%	28.02.2025	Binod Kumar Yadav Vill- Pratappur, Chatra
6	Special repair work of Saradu river Bridge in 6th Km. at Tandwa Bariyatu road under Road Division, Chatra for Year 2024-25		25.00		24.96	08F2/2024-25	24.10	96.55%	100%	25.01.2025	Jyotish Kumar Singh Awal Muhalla, Court Road, Chatra
6	<b>Chatra Non Plan</b>	0.00	310.00			244.72		187.67			

**Circle : Hazaribagh**  
**Div : Dhanbad**  
**Name of EE-Sri Mithilesh Kumar**

**SPILL OVER**

1	Construction of Drain in Bhuiphore more to Binod bihari mahto chowk Baliapur road (Length 0.00 to 13.20 Km) under non plan head for the year 2024-25	-	98.00	<u>3897 (S)</u> Dt.- 19.09.2024	63.44	<u>24 F2/2024-25</u> 18.01.2025	22.00	34.68%	55%	17.03.2025	M/s Parwez Ahamad Khan
2	Day to Day Maintanance and care taker work in Different IB of Road Division Dhanbad Under Non Plan Head For The Year 2024-25	1.50	15.00	<u>3897 (S)</u> Dt.- 19.09.2024	10.81	<u>22 F2/2024-25</u> 14.12.2024	1.59	14.67%	18%	13.12.2025	Sri Sambhu Prasad
1	<b>Dhanbad Spill Over</b>	1.50	113.00		74.26		23.59				

**Circle : Hazaribagh**  
**Div : Giridih**  
**Name of EE-Sri Ram Bilash Singh**

--	--	--	--	--	--	--	--	--	--	--	--

0 Giridih SP, NP, Viveka.

Month : April, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Hazaribagh**  
**Div : Koderma**  
**Name of EE-Sri Barun Kumar**

**Spill Over**

1	Felling and Transportation of Dry Trees work under Road Division , Koderma for the Year 2024-25		15.00	Dt-19.09.2024 Ref No-3897(s)	7.98	Dt-27.12.2024 Ref No- 19F2 of 2024-25	0.00	0%	0%	26.03.2025	M/s Kaushalesh Mehta, Vill-Phulwariya, P.O- Phulwariya, Dist. Koderma, 825418
1	<b>Koderma Spill Over</b>	0.00	15.00				0.00				
##### Koderma Spill Over & Non Plan		0.00	15.00		0.00		0.00				

**Circle : Hazaribagh**  
**Div :Ramgarh**  
**Name of EE-Sri Rajiv Ranjan Munda**

**SPILL OVER**

1	Housekeeping work of Divisional Office at Ramgarh and Inspection Bunglow at Naisarai under Road Division, Ramgarh for the year 2024-25	-	5.00	Ltr. No.- 3897(S) Dt.- 19-09-2024	5.00	24 F2 2024-25 Dt.- 01-01-2025	1.50	30%	40%	31-12-2025	M/s Sahil Construction Ormanjhi, Jharkhand
1	<b>Ramgarh Spill Over</b>		5.00		5.00		1.50				
1	<b>Ramgarh Spill Over, Non Plan &amp; viveka.</b>		5.00		5.00		1.50				



**Month : April, 2025****Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Hazaribagh</b>											
<b>Div : Ramgarh</b>											
<b>Name of EE-Sri Rajiv Ranjan Munda</b>											
1	Construction of ROB in Sandi-Bijuliya Road (Old NH-33) near Ranchi Road Railway Station (Ch.-83 KM)	-	2908.90	-	-	-	66%	1938.01	100%	-	F.A & C.A.O (Cons.)/ E.C.R (M.H.X) Patna
2	Construction of ROB in Muri-Barkakana Section KM 406/1-12 (88th KM of old NH-33)	-	866.59	-	-	-	100%	880.61	100%	-	F.A & C.A.O (Cons.)/ S.E Railway Kolkata
3	Construction of ROB in Chandrapura Route in Leu of LC No.- 26Spl/T at KM 80/1-2	-	5469.71	Ltr. No.- 3642 Dt.- 13-10-2022	-	-	44%	2942.62	0%	-	F.A & C.A.O (Cons.)/ECR/MHX, Patna
4	Construction of Approach & Proposed ROB near L.C No.- MB-21 at KM 383/16-17 between Muri to Barkakana under Ranchi Railway Division. (RoB between Gola to Charu Road- Job No.- CRF-JHR-2022-23/66)	-	3495.00	RW/Ranchi/C RF/2021-22 Dt.- 16-03-2023	3712.97	01(SBD) 2024-25 Dated- 16-08-2024	0%	0.00	0%	15-08-2026	Classic Engicon Pvt. Ltd., 3D Vatica Apartment, Line Tank Road, Ranchi
5	Construction of ROB in Leu of L.C Gate No.- 39/Spl/T in KM 120/3-4 within the PTRU Station limits between Bhurkunda and Patratu	-	10853.55	Ltr. No.- 1429 Dt.- 16-03-2024	-	-	2%	100.00	15%	-	F.A & C.A.O (Cons.)/ECR/MHX, Patna
5	<b>Ramgarh</b>		<b>23593.75</b>	<b>0.00</b>	<b>3712.97</b>	<b>0.00</b>		<b>5861.24</b>			

**Month : April, 2025****Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Dumka</b>											
<b>Div : Deoghar</b>											
<b>Name of EE-Sri Manoj Kumar Mahto</b>											
1	Construction of ROB no-618 on Giridih-Sarath road between Madhupur Station Joramaw station	-	4527.20	3238(S) dt-01.07.19		42437.0		2891.14	-	-	Estern Railway, Kolkatta
2	Construction of ROB on Satsang-Bhirkhibad road between Jasidih-Baijnathdham Station ( LC No. 04/T)	-	4056.41	732(S), Date-01-02-2019		42437.0		3850.81			Estern Railway, Kolkatta
3	Construction of ROB on Satsang-Bhirkhibad road between Shankarpur-Jasidih Station ( LC No. 27C/E)	-	3755.00	3231(S) dt-23.05.16	-	42437.0		2545.82	-	-	Estern Railway, Kolkatta
4	Construction of ROB (ROB proper and Approach portion) at Santhali Village near Br. 653 between Sankarpur - Jasidih at km 321/19-21 from Howrah (Job No.-CRF-JHR-2022-23/67)	0.659	9364.00	RW Ranchi/ CRF/ 2021-22, dt- 06.03.23	2353.05	58(SBD)/ 2023-24 dt- 06.02.24		0.00	-	05.08.26	M/s Binod Kumar Yadav, At- Jarga, Gujhandi, Jhumri Telaiya, Koderma, Jharkhand.
5	Construction of ROB for Jasidih-Baidyanath Dham Section (LC Gate No.-1) (Job No. CRF-JHR-2022-23-70)	0.429	8196.00	RW Ranchi/ CRF/ 2021-22, dt- 06.03.23	1414.46	61(SBD)/ 2023-24 dt- 08.02.24		0.00	-	07.02.26	Ramjee Singh Construction Pvt. Ltd., D.S. Gilan Road, Gilanpara, Dumka

**Month : April, 2025****Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Deoghar	1.09	29898.6	0.00	3767.51			9287.78			

**Circle : Dumka****Div : Jamtara****Name of EE-Sri Vicky Murmu**

1	Construction of ROB in lieu of Existing Level Crossing No.13/B/E in JKL Road		7873.00	Dated 16.03.2023 by MoRT&H, New Delhi	4103.60	04/SBD/23-24 Dt. 27.09.23	-	-	12%		Velji Ratna Soratia Infra Pvt. Ltd. (Guj)
2	Construction of ROB in lieu of Existing Level Crossing No.14 A/T in JKL Road		5146.00	Dated 16.03.2023 by MoRT&H, New Delhi	2893.64	05/SBD/23-24 Dt. 27.09.23	-	-	5%		Velji Ratna Soratia Infra Pvt. Ltd. (Guj)

**2 Jamtara****13019.00****13019.00****Circle : Dumka****Div : Pakur****Name of EE-Sri Veer Raghwan**

1	Construction of ROB in Pakur-Barharwa Road							0.00			
---	--	--	--	--	--	--	--	------	--	--	--

**1 Pakur****0.00****0.00****0.00****0.00**

**Month : April, 2025****Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Dumka**  
**Div : Sahebganj**  
**Name of EE-Sri Ajay Kuma**

1	Construction of proposed ROB in lieu of Level Crossing No. - 47/C in between Tinpahar-Dhamdhamia Section of Malda Division to be executed by Railway in Deposit term of Jharkhand Government.		9394.54	Joint Secretary RCD, Jharkhand, letter no. 1233 (S), dated 27.02.2019				7848.67			
2	Pakur-Barharwa Road ROB in lieu of LC No. 19/B & 45 C/E		95.47	Joint Secretary RCD, Jharkhand, letter no. 1327 (S), dated 31.03.2022				1504.39			
3	Sahibganj West Cabin ROB in lieu of 82 B/T		38.25	Joint Secretary RCD, Jharkhand, letter no. 2725 (S), dated 26.07.2022							
<b>3</b>	<b>Sahebganj</b>	<b>0.00</b>	<b>9528.26</b>		<b>0.00</b>			<b>9353.06</b>			

**Month : April, 2025****Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Chaibasa****Div : Chaibasa****Name of EE-Sri Raj Ranjan**

1	Construction of Road Over bridge between Kendposi and Maluka stations under the jurisdiction of Dy. Chief Engineer (Con). Tantnagar in Chakradharpur division of SER.	953.7	4042.3	27.12.2017 /2776(S)	4201.8	04.01.2019 /Agt. No-SER /CON-HQ /TATA/64/2018	73.554	3102.25	100	03.01.2021	M/S Shyamsree Tribeni (JV), EN-32, Shyam Towers, Sector-V, Salt Lake, Kolkata West Bengal, PIN-700091
---	---	-------	--------	---------------------	--------	---	--------	---------	-----	------------	---

**1 Chaibasa****953.7****4042.28****4201.75****3102.25****Circle : Daltonganj****Div : Daltonganj****Name of EE-Sri Anil Kumar**

Progress report of **On-going / Completed works** (ROB)

**Month : April, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	C.R.F Construction of ROB at EP No.- 291/27, 291/28 between Daltonganj to rajhara railway near Bajrha village at Palamau in the state of Jharkhand under Central Road Fund for the year 2022-23. Job No. (CRF- JHR-2022-23-65)	596.1	8354.00	16.03.23RWRa nchi/CRF/2021- 22/l/4036939/ 2023	7369.56	11SBD/20 24-25 14.10.202 4	0%		5%	13.04.26	A M INFRATECH., Reg. Add.- Ward No. 07, Muraligarhi, Renukoot, Turra, Pipari, Sonbhadra, Uttar Pardesh- 231221 Offical Add.- Gas Godown, Kandu Mohalla, Redma, Daltonganj, Palamu, Jharkhand
	<b>1 Daltonganj</b>	<b>596.12</b>	<b>8354.00</b>		<b>7369.56</b>			<b>0.00</b>			