

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Roads-Plan)
State Plan Road Works

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Medninagar Div : Daltonganj Name of EE-Sri Upender Prasad											
1	Widening and Strengthening of Bishrampur to Belhara via Pandu Road (Length - 22.00 km) for the year 2015-16	22.00	3382.09	4509 (S) Dt. 25.06.15	3092.12	28.04.2016 02SBD/16-17	2861.00	93%	93%	27.10.17	Shekhar Construction Pvt. Ltd., J-1817, G.F. Chitranjan Park, New Delhi.
2	Widening & Strengthening/Reconstruction of Barhmoriya More(Bishrampur Block) To Rehla Via Lalgadh for the year 2018-19	16.87	8290.06	5064 (S) Dt 31.08.18	4029.12	1.02.2019 23SBD/2018-19	3897.29	74%	84.5%	10.08.20	M/S Ganga Construction Daltonganj, Palamu
3	Reconstruction of Saltua (Loharsimmi) to Karso Via Matauli more Road for the year 2021-22 (Total Length - 21.110 KM)	21.11	8846.78	2359 (S) 12.08.2021	8500.00	21.01.2022 09SBD/2021-22	5900.00	69%	75%	20.01.24	GC-PE Joint Venture, Bank Colony, Ranchi.
4	Strengthening/IRQP Work of Daltonganj-Lesliganj-Panki Road (Length- 45.175 km) for the year 2021-22.	45.18	3135.39	2607 (S) 31.08.2021	2289.19	10.06.2022 2 SBD/22-23	2000.00	87%	94%	9.3.2023	Sildiliya Construction, Station Road Ward No.- 15, Daltonganj.

State Plan Road Works

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Construction of Road from Daltonganj 2 no. Town Link Road to Pandit Jag Narayan Tripathi B.Ed College Bahimagara (Chiyanki) Under Road Division, Daltonganj (Total Length - 510 M) for the Year 2021-22.	510 m	304.14	2857 (S) Dt 20.09.21	316.60	08.04.2022 1 SBD/22-23	250.00	79%	92%	07.10.22	A.K. Construction, Panki Road Janakpuri Baralota daltonganj Palamu
6	Strengthening/IRQP Work of Padwa More to Patan Road (Length 14.350 km) for the year 2021-22.	14.35	701.53	204 (S) Dt 24.01.22	670.45	23.02.2023 23SBD/2022-23	100.00	15%	30%	22.05.23	M/s Indian Electrical Services, Bypass Road, Abadganj, Daltonganj, Palamau.
7	IRQP Work of Bishrampur-More To Bishrampur Road km 0.00 to 3.925 for the year 2022-23.	3.93	324.92	4255 (S) Dt 22.11.22	299.57	23.02.2023 22SBD/2022-23	294.85	98%	99%	22.04.23	M/S Bindhyavasini Construction, Ranchi Road, Redma, Near Devi Mandap, Daltonganj, Jharkhand

State Plan Road Works

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	IRQP Work of Daltonganj - Hariharganj Road (MDR-118) (Length-4.075 km) for the year 2022-23.	4.08	197.68	4327 (S) Dt 25.11.22	201.83	02.03.2023 24F2/2022-23	115.81	57%	90%	01.05.23	M/S R.D Construction, Near Bhagwati Hospital, Ranchi Road Redma, Daltonganj, Palamau. Jharkhand.
9	IRQP work of Daltonganj- Chhamuhan to Zila School, Head Post Office, Tinkoniya Garrage Via Town Hall Road (Length-1.80 km) (ODR) for the year 2022-23.	1.80	135.24	4254 (S) Dt 22.11.22	134.08	16.02.2023 20F2/2022-23	80.00	60%	70%	15.04.23	Ajay Kumar Dubey, Ranchi Road Near Pashupalan Vibhag, Redma, Daltonganj, Palamau.
10	Reconstruction of Padma to Chak Via Manatu Missing Link Road for the year 2022-23.	1.83	828.48	4249 (S) Dt 22.11.22	-	-	0.00	-	-	-	-
11	IRQP Work of Belwatikar Chowk to NH-75 via Old Income Tax Office (ODR) (Length- 1.53 km) for the year 2022-23.	1.53	113.23	4250 (S) Dt 22.11.22	98.37	02.03.2023 25F2/2022-23	89.30	91%	98%	01.05.23	M/S Akhileshwar Tiwary, H No.- 133 Dihtola Redma, Medininagar (Sadar) Palamau.

State Plan Road Works

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	IRQP work of Daltonganj - Chainpur Road MDR-119 (Length- 2.64 km) for the year 2022-23.	2.64	239.21	4248 (S) Dt 22.11.22	190.33	21.02.2023 21F2/2022-23	100.00	53%	65%	20.04.23	M/S Anup Kumar Jaiswal, Panki Road, Baralota, Daltonganj, Palamau.
13	IRQP Work of Bishrampur-More To Utari Road km 0.00 to 14.40 for the year 2022-23	14.40	895.51	4243 (S) Dt 06.12.22	-	-	0.00	-	-	-	-
14	IRQP Work of Patan-Daltonganj (Bariya Chowk) Road km 0.00 to 17.90 for the year 2022-23.	17.90	1052.74	4449 (S) Dt 06.12.22	-	-	0.00	-	-	-	-
15	IRQP Work of Kudwa More To Tarhasi Road km 0.00 to 14.95 for the year 2022-23	14.95	882.49	4433(S) Dt 06.12.22	-	-	0.00	-	-	-	-
16	IRQP Work of Chainpur-Ramkanda Road (Length- 13.00 km) for the year 2022-23.	13.00	906.97	4764(S) Dt 28.12.22	-	-	0.00	-	-	-	-
17	IRQP Work of Chhatarpur-Dumariya Road (Length- 23.200 km) for the year 2022-23.	23.20	1835.80	59 (S) Dt 06.01.23	-	-	0.00	-	-	-	-

State Plan Road Works

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
18	C.R.F Reconstruction of Bhajaniya of Mohammadganj to Haidernagar (Mohammadganj to Dangwar Road) Via Kolhua, Bardiha Pansa, Adhori and Ranideva Road. (Total Length- 17.372 km) for the year 2022-23. (Job No. CRF-JHR-2022-23/63)	17.37	6242.37	E.I.C, RCD, Ranchi vide Lt. 659 (S) WE Dt 20.02.2023						-	
19	C.R.F Widening & Reconstruction of Kuti More (Chainpur) to Hutar Via Ramgarh Block Head Quarter (Total Length- 24.100 Km) Job No.- CRF-JHR-2022-23/64	24.10	8113.11	E.I.C, RCD, Ranchi vide Lt. 659 (S) WE Dt 20.02.2023			0.00	100%		-	
20	Widening & Strengthening/ Reconstruction of Japla (MDR 127) - Navinagar-Bihar Sima Road.	14.90	6296.42	J. Secretary R.C.D., Jharkhand Ranchi Lt. No. 1374 (S) Dt.20.03.23			0.00	100%		-	

State Plan Road Works

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
21	R.C.P.L.W.E Widening & Strengthening of Chhattarpur Khajuri Belhara road in Km 16.3 for year 2018-19	16.30	1681.62	Joint Seceratry, RCD, Jharkhand Ranchi Lt NO. 1341 (S) Dt 07.03.18	1627.94	29.08.2018 03SBD/18-19	1428.36	88%	90%	28.02.20	Jai Maa Durga construction Chiniya more Garhwa
21	Daltonganj	291.42	54405.75		21449.62		17116.60				

Circle : Medninagar
Div : Latehar
Name of EE-Sri Arbind Kumar Verma

1	Re-Construction of Kuro More (On SH-09) to Banskarcha (On SH-09) Via Barahi, Parhatoli Road (Total Length - 29.35 KM) (With Construction of Bridges)	29.35	9153.75	Lt.No.4507(S) Dt - 11.09.2019	6537.00	22 SBD/21-22 19-01-2022 24 Months	4342.60	66%	68%	18.01.2024	M/s Mini Construction Charch Road Daltonganj, Palamu, Jharkhand.
	Payment for hire of 4 Whiler Vehical for Inspection of Road for 18 Months				10.80	33F2/ 21-22 22-03-22, 18 Months 45000.00 Per Month & Per Ltr. 8.00 Km Oil upto 15000.00	7.40				M/S EMPIRE CALCINATORS, BALUMATH, LATEHAR, JHARKHAND

State Plan Road Works

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Re-Construction of Tumbagarha (On NH-75) to Kedh (On SH-09) Road	11.00	2946.57	Lt.No.219(S)) Dt - 25.01.2022	2740.00	01 SBD/22-23 02-06-2022 11 Months	1800.00	66%	68%	01.05.2023	SC-JMDC JOINT VENTURE, Rana Niwas, Abadganj, Daltonganj,
3	Re-Construction of Hami (On Mahuadanr- LodhFall Road) – Orsa – Kusmi Road Upto Chhattisgarh Border	13.47	6545.71	Lt.No.4465(S)) Dt - 07.12.2022							
3	Latehar	53.82	18646.03		9287.80		6150.00				

Circle : Mednagar
Div : Garhwa
Name of EE-SriPradeep Kumar

State Plan Road Works

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Recostruction of Bhawnathpur-Kandi Via Kailan Road in km. 0.00 to 25.866	25.87	5839.09	3052(s)/05.06.17	5731.88	23 SBD/17-18 30.01.18	3880.15	68%	72%	29.9.19	PRL Projects and Infrastructure Limited, Puja House, 34/1, Vikas Apartment, East Punjabi Bagh, New Delhi
2	Reconstruction of Bilashpur to Dhurki via Birbal, Khala, Khutiya, Sagma Road from km 0.00 to 31.60 km (Length- 31.600 km)	31.60	8636.54	2800 (s)/11.05.18	9288.35	22 SBD/18-19 18.01.19	9486.99	95%	100%	17.01.21	SORATHIA VELJI RATNA & CO. 6 Om ComPlex. Bhuj Bhachau byPass. Dabanda (Gujrat)
3	Widening and Strengthening/ Reconstruction of N.H.-75 Lagma to Hasandag Tusar Road via Karkoma (Total Length-15.060 Km.)	15.06	6528.23	1314 (S)/31.3.22	4929.59	03 SBD/22-23 25.07.22			6%	24.04.2024	M/s Indian Electrical Services, Bye pass Road, Abadganj, Daltonganj

State Plan Road Works

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening and Strengthening/ Reconstruction of Hoor More (At Garhwa-Sahpur Road) to Daltonganj Border via Dumaria Danda Road (Total Length-19.000 Km.)	19.00	6675.82	1320 (S)/ 31.3.22	5940.01	04 SBD/22-23 26.07.22	900.00	15%	25%	25.07.2024	M/s Ganga Construction, Bank Colony road, Piska More, Ranchi
5	Widening and Strengthening/ Reconstruction of Garhwa to Chiniya Road (km. 0.00 to 26.300) under R.C.D., Road Division, Garhwa	26.30	7024.01	2475(S)/ 23.09.22	8472.00	24 SBD/22-23 24.01.23			9%	23.10.2024	Mini Construction, Church Road, Daltonganj, Palamu, Jharkhand
6	Strengthening/Reconstruction of Ramuna to manjhiaon Road(km. 0.00 to 29.300) under R.C.D., Road Division, Garhwa	29.30	5526.91	2474(S)/ 23.09.22							
7	Widening and Strengthening/ Reconstruction of Ranka to Ramkanda Road (km. 0.00 to 20.925) under R.C.D., Road Division, Garhwa	20.93	6577.87	2476(S)/ 23.09.22	8000.01	27 SBD/22-23 20.02.23				20.07.2024	GC PE JOINT VENTURE, Bank Colony road, Piska More, Ranchi
8	Widening and Strengthening/ Reconstruction of Dandai Bazar to Panghatwa PWD Road via Lawahikala Road (Total Length 10.05 km.) under R.C.D., Road Division, Garhwa	10.05	3877.57	1542(S)/ 06.03.19	2608.19	25 SBD/22-23 30.01.23			9%	29.04.2024	M/s Vinod Kumar Jain, College Road, Jashpur Nagar, Chhatishgarh-496331

State Plan Road Works

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Widening and Strengthening/ Reconstruction of Road from NH-75 Namdhari college to Panchpadwa via Korwadih, Chama, Duldulwa (Total Legth 24.670 Km) under Road Division, Garhwa	24.67	11969.93	1394(S)/ 21.03.23							
9	Garhwa	202.77	62655.96		44970.05		14267.14				

CRF

CRF

1	Reconstruction of Garhwa-Majhiaon-Kandi-Sone Bridge Road. (Total Length 47.45 km.) under Central Road Fund for the year 2019 (Job No. CRF-JHR-2018-19/52)	47.450	20114.40	RW/NH-28014/1/2019/JHR/Z-1-1600 dt. 6.3.19	13599.152	25.10.19 07 SBD/2019-20	8402.52	61%	80%	24.10.21	BLA Project Pvt. Ltd.-R.K. Transport and Construction Ltd. (JV), 65-A, Transport Nagar, Korba, Dist.-Korba, Chhatishgarh-495677
---	---	--------	----------	--	-----------	-------------------------------	---------	-----	-----	----------	---

State Plan Road Works

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Remaining work of Reconstruction of Meral-Bana-Ambakhoriya (MDR-140) Road (Length- 0.00 to 36.629 km) under Central Road Fund for the year 2019-2020 (Job No. CRF-JHR-2018-19/50)	36.629	13905.57	RW/NH-28014/1/2019/JHR/Z-1-1600 dt. 6.3.19	13909.00	16.01.2023 EPC/22-23	0.00	0.00	1%		Agrawal Global Infratech Pvt. Ltd., C2/101, Aishwarya Chamber, Telibandha, G.E. Road, Raipur (C.G.)
3	Reconstruction of Nagaruntari-Dhurki-Ambakhoriya Road (MDR-139) Total Length 24.940 km. under Central Road Fund for the year 2019-2020 (Job No. CRF-JHR-2018-19/51)	24.940	11311.36	RW/NH-28014/1/2019/JHR/Z-1-1600 dt. 6.3.19	9462.2564	21.10.19 02 SBD/19-20	2252.06	24%	25%	20.05.21	NG PROJECTS LIMITED, NG Circle, Mehtapura, Himmat Nagar, Gujrat
3	Garhwa	514.56	170643.24		126910.50		39188.86				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of Completed works(Roads-Plan)
State Plan Road Works

Month : March, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Medninagar Div : Daltonganj Name of EE-Sri Upender Prasad											
1	Reconstruction of NH-98 to Naudiha bajar Block Head Office via udayghar more for the year 2018-19	11.78	2637.58	3788 (S) Dt 29.06.18	2863.06	06.02.2019 20SBD/18-19	3047.50	100%	100%	05.02.20	M/S Indian Electrical Servises, Abadganj, Daltonganj
2	Widening & Strengthning of Namudag(PWD Road) to Saraidaih Road (Length – 6.1 Km) For the Year 2019-20	6.10	1771.69	1138 (S) Dt 20.02.19	876.95	17.10.2019 10SBD/2019-20	862.90	99%	100%	16.09.20	Jai Maa Ashtbhuji Construction, Hazaribag
3	Strengthening/IRQP Work of Sagalim-Tarhasi-Padma Road (Length- 15.20 km) for the year 2021-22.	15.20	690.81	3646 (S) Dt 26.11.21	686.56	27.09.2022 03SBD/22-23	686.47	98%	100%	26.12.22	M/s Sarda Construction, Redma, Daltonganj, Jharkhand.

State Plan Road Works

Month : March, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening & Strengthening of Road from Hutar to Chainpur Road (Length- 32.05 Km)	32.05	6303.85	Dy. Secretary R.C.D., Jharkhand Ranchi Lt. No. 5354 (S) Dt.17.07.14	6517.03	10.06.2015 06SBD/15-16	6802.40	100%	100%	-	Shreeji -Agrawal Infra-JV, Ground Floor, Shreeji Vrindavan Apartment, Main Road, Post.- Ravigram, Raipur - 492006 (Chhattisgarh)
5	Widening and Strengthening of Kurwa More (Beriya Chowk-Sikki-Patan Road) to Tarhasi Road (MDR-125) (Length 14.95 Km) for the year 2015-16	14.95	2754.99	Dy. Secretary R.C.D., Jharkhand Ranchi Lt. No. 6344 (S) Dt. 08.09.15	2400.00	15.12.2015 35F2/15-16	2621.29	100%	100%	-	M/s Mini Construction, Church Road, Daltonganj, Palamu.
6	R.C.P.L.W.E Widening & Strengthening of Samudih (on Chhattarpur-Japla-Benekala-Sabano-Bihar border km 15.203 for year 2018-19	15.20	1969.35	Joint Seceratry, RCD, Jharkhand Ranchi Lt NO. 1341 (S) Dt 07.03.18	1851.93	31.01.2019 19SBD/ 18-19		94%	100%	30.05.20	M/s Jai Maa Sherawali Construction, Aurangabad, Bihar
6	Daltonganj	62.20	9749.65		9603.60		10110.16				

State Plan Road Works

Month : March, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Medninagar Div : Latehar Name of EE-Sri Arbind Kumar Verma											
1	Re-Construction of Masiyatu More, Sasang (NH-75) -Brahmani- Serek – Muasiyatu - Olhepat-Panchferi (SH-10) Road	24.05	9674.39	Lt.No.2797 (S) Dt - 11.05.2018	7968.00	27 SBD/18-19 05-02-2019 24 Months	8815.05	100%	100%	04-02-21	MC SPICA JV Charch road, Daltonganj
	Contigency payment for hire of 4 Whiler Vehical						6.04				RAJESH TOUR & TRAVELS, RANCHI
2	Construction of Balumath (On NH-99) – Olhepat – Udaypura – (On NH-75) Via Balu, Looti, Aragundi and Murup Link Road.	36.97	12959.16	Lt.No.5075 (S) Dt - 31.08.2018	9062.149 52 Supp Agree- 1890.935 21	28 SBD/18-19 05-02-2019 24 Months	11622.92	100%	100%	04-02-21	Ganga Sri (J.V.) Piska More, Hehal Ranchi

State Plan Road Works

Month : March, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Re-Construction of Kutmu Garu Mahuadar Road (Part of SH-09) in Km 0.00 to 80.372 (Total Length - 80.372 KM) (With Construction of Bridge)	80.37	12270.07	Lt.No.1228 (S) Dt - 27.02.2019	9775.00	01 SBD/19-20 06-08-2019 24 Months	7367.94	75%	100%	05.08.2021	MC SPICA JV Charch road, Daltonganj
	Preparing the Integrated Wildlife Management Plan (IWMP) related to Re-Construction work of Kutmu Garu Mahuadar Road in Wildlife area.	35.60			20.00	15F2/ 21-22 14-12-2021 01 Months	20.00	100%	100%	13.01.2022	NATURE SAVE FOUNDATION, PACHAMBA, GIRIDIH, JHARKHAND
4	Re-Construction of Barwadih (On MDR-141) to Hutar Road (Total Length - 7.200 Km) with Construction of Bridges	7.20	3485.27	Lt.No.2342 (S) Dt - 12.08.2021	3297.19	08 SBD/21-22 25-11-2021 10 Months	3215.79	100%	100%	24.09.2022	M/s Indian Electrical Services Abadganj, Daltonganj, Palamu, Jharkhand

State Plan Road Works

Month : March, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Strengthening/ IRQP work of Mahuadar - Netarhat Road (SH-09) from KM 0.00 to KM 34.40	34.40	1878.60	Lt.No.2373 (S) Dt - 12.08.2021	1393.98	21 SBD/21-22 19-01-2022 06 Months	1575.29	100%	100%	18.07.2022	M/S DEWANTI CONSTRUCTION NEAR BHATTI TALAB, SISAI ROAD, GUMLA, JHARKHAND.
6	Strengthening / IRQP Work in Chandwa Mahuwamilan Mackluskiganj Road (MDR-142)	23.80	1069.33	Lt.No.2369 (S) Dt - 12.08.2021	1058.76	23 SBD/21-22 21-01-2022 06 Months	1209.89	100%	100%	20.07.2022	M/s PUJA ENTERPRISES, At + P.O.- SIMARIA, DIST-CHATRA JHARKHAND.
7	Strengthening / I.R.Q.P. work in Latehar Bypass (on NH-75) Thana Chowk (Chatnahi Modh) to Dharampur Modh.	2.00	125.81	Lt.No.3509 (S) Dt - 18.11.2021	92.45	20F2/ 21-22 19-01-2022 02 Months	106.01	100%	100%	18-03-22	M/s R.D. Construction, Daltonganj, Palamu
8	Strengthening / I.R.Q.P. work from Navrang Chowk (Latehar Saryu road) to Auranga River Via Railway Station(Length- 1.1 km)	1.10	46.90	Lt.No.3503 (S) Dt - 18.11.2021	46.15	19F2/ 21-22 05-01-2022 02 Months	45.93	100%	100%	04-03-22	Sri Prabhu Yadav Ker, Chhipadohar, Latehar

State Plan Road Works

Month : March, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Strengthening / I.R.Q.P. Work in Balumath – Murpa – Lapra Road (MDR-143) from Km. 0.00 to 6.00	6.00	308.06	Lt.No.3853 (S) Dt - 09.12.2021	302.98	32 SBD/21-22 22-03-2022 03 Months	325.23	107%	100%	21.06.2022	VIJAY SINGH Bill Markundi, Anshik, Sonbhadra Uttar Pradesh
10	Strengthening / Surface Renewal Work in Sikni - Richuguta Road (MDR-247) from Km. 0.00 to 10.00	10.00	267.48	Lt.No.3854 (S) Dt - 09.12.2021	235.01	31 SBD/21-22 22-03-2022 03 Months	231.07	100%	100%	21.06.2022	VIJAY SINGH Bill Markundi, Anshik, Sonbhadra Uttar Pradesh
11	Strengthening / I.R.Q.P. Work in Bhusar - Kechaki - Barwadiah (MDR-141) Road from Km. 9.100 to 18.185	9.09	614.62	Lt.No.807(S) Dt - 02.03.2022	641.33	02 SBD/22-23 28-06-2022 04 Months	681.30	106%	100%	27.10.2022	M/S CHHINMASTIKA CONSTRUCTION Redma, Daltonganj, District – Palamu, Jharkhand - 822101
12	Widening and Strengthening of Latehar to Herhanj (On SH-10) Via Nawada Road (Length-28.700 K.M.)	28.70	7949.91	Revised Lt.No1325 4S) Dt - 07-09-2022	6118.89	01SBD/17-18 15-04-2017	7841.54	100%	100%	14.01.2019	M/s Amar Infrastructure Ltd., Durg, Chhatisgarh

State Plan Road Works

Month : March, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	Land Acquisition Plan for Widening and Strengthening of Latehar to Herhanj (On SH-10) Via Nawada Road (Length-28.700 K.M.)				5.86	27F2/2016-17 17-02-2017	5.86	100%	100%		Sri Niraj Kumar Vill - Karkat District - Latehar
13	IRQP Work in Betla (On SH-9) to Palamu Fort Road	4.90	160.84	Lt.No.4251 (S) Dt - 22.11.2022	159.54	22F2/2022-23 16-01-2023	159.43	100%	100%	15.03.2023	M/s Ajay Kumar Barwadiah, Latehar
13	Latehar	304.18	50810.45		31115.14		43229.31				

Circle : Medninagar

Div : Garhwa

Name of EE-SriPradeep Kumar

1	Reconstruction of NH-75 to Bansidhar Mandir-Chitvishram-Bamba-Chana-Garda Road from km 0.00 to 15.565 km (Length-15.565 km)	15.57	4857.83	5081(s)/ 31.08.18	4873.843	23 SBD/18-19 22.01.19 (Revised)	4810.93	81%	100%	21.04.20	GC-PE (JV), Ranchi.
2	Strengthening/I.R.Q.P. Work of Majhiaon-Sundipur Road (Length- 27.30 km) for the year of 2021-22 under R.C.D., Road Division, Garhwa	27.30	1594.29	3191(S)/ 18.10.21	1669.163	32 SBD/21-22 18.02.22	1836.94	110%	100%	17.7.22	M/s Puja Enterprises, Simariya, Chatra,

State Plan Road Works

Month : March, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Strengthening/I.R.Q.P. Work of Rehla-Garhwa-Ranka-Godermana (R.G.R.G.) Road (Length- 15.675 km) for the year of 2021-22 under R.C.D., Road Division, Garhwa	15.68	1626.97	3187(S)/18.10.21	1693.298	22 SBD/21-22 06.01.22	1790.97	106%	100%	05.07.22	M/s R. S. Construction, Redma, Daltonganj
4	I.R.Q.P. Work of (1) Nh-75 to DC, DDC, SDM & Staff Quarter, Garhwa Road (Length-0.511 km.) (2) NH-75 to Collectorate, Garhwa Road (Length 0.345 km.) (3) NH-75 (Near Girl High School) to Gardevi Mandir & Sarasatiya River to Bazar Samiti Road (Length 2.10 km.) (4) Mini Bus Stand (Near Danro Bridge) to NH-75 Road (Length 1.4 km.) (5) Maruti Showroom to Nawada More via Bishunpur Road (Length 1.1 km.) (6) NH-75 to Chiniya Road (Length 2.1 km.) & (7) NH-75 Laxmi Market to Karamdih Bridge Road (Length 1.7 km.) (Total Length 9.256 km.) in Garhwa Town for the year of 2021-22 under R.C.D., Road Division, Garhwa	9.26	374.13	3600(S)/25.11.21	334.8855	23 SBD/21-22 07.02.22	372.69	111%	100%	06.05.22	M/s Bindhyavasini Construction, Near Devi Mandap, Ranchi Road, Redma, Daltonganj, Palamu
5	Strengthening/I.R.Q.P. Work of Nagaruntari-Bishunpura Road (Total Length 15.60 km.) for the year of 2021-22 under R.C.D., Road Division, Garhwa	15.60	1003.93	1014(S)/14.03.22	1,046.48	05 SBD/22-23 12.09.22	1109.71	106%	100%	11.12.2022	Anand Construction Infrastructure Pvt. Ltd.,

State Plan Road Works

Month : March, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1 5	2 Garhwa	3 83.40	4 9457.15	5	6 9617.67	7	8 9921.24	9	10	11	12

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Bridges-Plan)
State Plan Bridge Works

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Medninagar Div : Daltonganj Name of EE-Sri Upender Prasad</p>											
1	Construction of High Level Bridge Over Dulki River at 2.040 km of Dumarwar-Manatu Road for the year 2015-16 (Span - 4 x 24.0, Length of bridge - 98.44 M)	98.44	268.95200 Revised AA 342.01500	5424 (S) Dt.31.07.15 Revised AA 1015 (S) Dt.14.03.22	305.34	27SBD/ 2016-17 07.02.17 Supplemen try Agreement- 24SBD/201 7-18	305.34	95%	95%	06.08.18	Shyama and Ankita Construction Pvt Ltd., Old Income Tax Road, Redma, Ward No.- 26, Daltonganj
2	Construction of H.L.Bridge over Khuntishot river at 2.350km, Sushma river at 4.515 km, Dhuriya River at 8.90 Km. and Amravati river at ch. 18th km of Bishrampur to Belhara via Pandu Road for the year 2019-20		1187.41	3844 (S) Dt 01.08.19	982.77	03SBD/202 1-22 27.09.21	400.00	41%	60%	26.03.23	Maa Chhinmastika Construction, Railway Colony, Daltonganj

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	R.C.P.L.W.E Construction of H.L. Bridge Over Amanat River in Lesliganj Ekhar road	432.040 m 18x24.00	2393.92	Joint Seceratry, RCD, Jharkhand Ranchi Lt - 1341 (S) Dt- 07.03.18	3516.31	04SBD/201 8-19 30.08.2018	3194.55	91%	98%	1.03.2020	Sorathia vel Ji Ratna 06 Om Complex Bhuj Bhachau Bye Pass Road NearAjana Automobiles Road kutch Gujrat
3	Daltonganj		3581.33		4804.42		3899.89				

Circle : Medninagar
Div : Latehar
Name of EE-Sri Arbind Kumar Verma

1	Construction of High Level R.C.C. Bridge Over Auranga River at Chainage 3rd Km. of Latehar Saryu Kotam Road (MDR-249).	07 x 24.60 = 172.20 M	610.93	Lt. No.2883 (S) Dt.- 09-05- 16	594.48	10 SBD16- 17 12-11-2016 24 Month	374.50	48%	48%	11.11.18	Maa Gayatri Buildicon Pvt. Ltd. MIG. - D - 110 Harmu Hausing Colony Argora, Ranchi.
1	Latehar						374.499				

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Mednagar Div : Garhwa Name of EE-SriPradeep Kumar</p>											
1	Construction of High Level Bridge over Panda River in the 24th km. of Ketar Raji Road. (Length 4x18.6 M)	74.4	467.61	4792(S)/18.8.17	499.49	22 SBD/17-18 29.01.18	389.03	78%	95%	28.01.19	M/s Gupteshwar Construction, Nai Muhalla, Daltonganj
2	Construction of High Level Bridge & Approach Road for Bridge over Kanhar River in Balchora Village in Dhurki Block. (Length of Approach Road 6.235 km.)	295.2	2712.00	677 (s)/01.02.18							
3	Construction of Box Culvert over Belo Nala (Ch. 17th km.), H.L. Bridge over Bajri Nala (ch. 17.800 km.) & H.L. Bridge over Kanha Nala (Ch. 22.10 km.) in Kharsota More to Kasnap Road under Road Division, Garhwa.	62.08	889.21	4159(S)/27.12.21	854.44	01 SBD/22-23 04.07.22	117.59	14%	16%	03.03.2024	M/s Karan Construction, Main Road, Garhwa (JHARKHAND)
4	Construction of H.L. Bridge over Puregarha River at Ch. 9th Km. of Ranka-Ramkanda Road under Road Division, Garhwa	55.80	384.81	58(S)/10.01.22	395.77	40 SBD/21-22 22.03.22	273.81	69%	75%	21.03.2023	Vijay Kumar, Rankakhurd, Ranka, Garhwa

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Construction of H.L. Bridge Over Saraswati River Near Majhiaon More in Garhwa Town under R.C.D., Road Division, Garhwa for the year of 2022-23	34.98	260.25	1389 (S)/ 08.04.22	270.96	02 SBD/22-23 18.07.22	6.92		5%	17.07.2023	M/s Maa Construction, Vill.-Karua Kala, PO-Dumariya, Garhwa
5	Garhwa	522.50	4713.88		2020.665		787.345				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of Completed works(Bridges-Plan)
State Plan Bridge Works

Month : March, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total (14+18)	% Financial Achievem ent	% Physical Achiev-ement	Scheduled Date	Name of Contractor	
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.						
1	2	3	4	5	6	7	8	9	10	11	12	
Circle : Medninagar Div : Daltonganj Name of EE-Sri Upender Prasad												
	NIL											NIL
Circle : Medninagar Div : Latehar Name of EE-Sri Arbind Kumar Verma												
	NIL											NIL
Circle : Medninagar Div : Garhwa Name of EE-SriPradeep Kumar												
	NIL											NIL

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle - Medininagar Division-Daltonganj Name of EE-Sri Upender Prasad											
1	Repair of Remaining Boundary Wall of Hathi Godown Under Non-Plan for the year 2021-22.		25.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 226(S), Dt 25.01.2022	16.25	13.03.2022 18F2/2021-22	16.22	100%	100%	-	Tulsi Kumar Singh, Sikki Kala, Patan, Palamau, Jharkhand
2	Ordinary Repair of Daltonganj to Chainpur Road (Total Length - 2.63 km) Under Non-Plan for the year 2021-22.	2.63	25.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 226(S), Dt 25.01.2022	15.75	24.02.2022 11F2/2021-22	15.75	100%	100%	-	Tulsi Kumar Singh, Sikki Kala, Patan, Palamau, Jharkhand
3	Construction of RCC Drain with cover in North Koel Semra Mines Link Road (Total Length 10.80 km) Under Non-Plan for the year 2021-22.	10.80	50.00		50.00	24.02.2022 13F2/2021-22	49.53	99%	100%	-	Manoj Prasad Jaiswal, Vill-Ramgarh, Chainpur
4	Construction of RCC Culvert (2m x 2m) & Guardwall (2m Height) in Chhatarpur (NH-98) to Saraidih Road Under Non-Plan for the year 2021-22.		45.00		28.75	24.02.2022 12F2/2021-22	28.38	99%	100%	-	M/S Mohan Vishwakarma, Vill-Balara, PO-Namudag, PS-Naudiha Bazar, Taridih, Palamau, Jharkhand

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Renovation of Office Building of R.C.D., Road Circle, Daltonganj Office Under Non-Plan For the year 2021-22.		10.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 226(S), Dt 25.01.2022	7.29	22.03.2022 19F2/2021-22	5.65	100%	100%	-	Tulsi Kumar Singh, Sikki Kala, Patan, Palamau, Jharkhand
6	Renovation of Office Building of R.C.D., Road Division, Daltonganj Office Under Non-Plan For the year 2021-22.		16.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 323 (En.) dtd. 24.03.2022	15.58	24.02.2022 15F2/2021-22	15.32	98%	100%	-	M/S Tiwary Construction, Vill-Kutamu, PO+PS-Untari Road, Palamu, Jharkhand
7	Ordinary Repair of Bishrampur-Mahugain-Itko Road km 0.00 to km 18.90 Under non plan for the year 2021-22.	18.90	9.50	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 323 (En.) dtd. 24.03.2022	9.21	24.02.2022 17F2/2021-22	8.88	96%	100%	-	Sri Sujit Kumar Singh, Vill- Chhatarpur, Po-Dhub, PS-Tarhasi Palamau
8	Road Safety works (Traffic cone, Road Marking, Signboards, Zebra Crossing etc.) in different Chowks & Roads of Road Div. Daltonganj for the year 2021-22.		5.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 323 (En.) dtd. 24.03.2022	4.99	Lt. 323 (En.) dtd. 24.03.2022	4.93	99%	100%	31.03.2022	Sunil Kumar Tripathi, Redma, Kashinagar, Jogivahi Tola.
9	Mild Steel Railing Work in Balumath - Herhanj - Panki Road (Chainage- 31.0 to 48.0 Km) for the year 2022-23.	500 m	10.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 323 (En.) dtd. 24.03.2022	9.99	21.10.2022 05F2/2022-23	9.97	100%	100%	21.10.2022	Bashisht Kumar, Near High School, Sildiliya Kala, Tarhasi, Palamu
10	Repair Work of damaged RCC Culvert and Construction of Approach Road of Culvert in Chainpur-Ramkanda Road (Chainage- 12.6 Km) for the year 2022-23.		15.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 323 (En.) dtd. 24.03.2022	10.86	21.01.2023 16F2/2022-23	0.00	0%	100%	21.01.2023	Pankaj Kumar Jaiswal, Hamidganj, Daltonganj, Palamau.
11	Railing and Expansion Joint work of High Level Bridge (Chainage- 22 Km & 23 Km) in Chhatarpur-Dumairiya Road for the year 2022-23.		15.25	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 323 (En.) dtd. 24.03.2022	9.38	24.12.2023 10F2/2022-23	1.41	15%	20%	24.12.2022	Santosh Kumar Gupta, Sildilya Kala, Tarhasi.

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Railing and Guard Wall work of High Level Bridge (Chainage- 18.9 Km) in Chhatarpur-Karma-Cherai Road for the year 2022-23.	1.24 m	40.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt	25.26	09.01.2023 13F2/2022-23	19.77	78%	85%	09.01.2023	Birendra Kumar Pathak, Murma Kala, Utari Road, Palamau.
13	Railing work of RCC Bridge (Chainage - 7.66 Km) in Chhatarpur to Naudiha Bazar Via Udaygarh More for the year 2022-23.		10.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt	6.15	19.01.2023 14F2/2022-23	6.15	100%	100%	09.01.2023	Rajiv Ranjan Upadhya, Rabdi Kishanpur, Patan, palamau.
14	Construction of 1.0 m x 1.0 m RCC Cross drain and 1500.00 m drain work in Bada More Gram (Chainage- 18.5 Km) in Dumariya Road for the year 2022-23.		30.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No.3457(S), Dt 22.09.2022	29.97	02.12.2022 06F2/2022-23	29.73	99%	100%	02.12.2022	Sonam Kumari, Baralota, South Near, Kacharwa, Dem Redma, Daltonganj.
15	Electricfication work on High Level Bridge over Koel River in Daltonaganj-Chainpur Road for the year 2022-23.		9.50	Engineer in Chief RCD Jharkhand, Ranchi vide Lt	7.12	13.12.2022 08F2/2022-23	7.12	100%	100%	13.12.2022	Giresh Kumar Singh, Kamgarpur, Japla.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Full and Half Gantry & Road Safety work (Chainage- 19.62 Km) in Kutmu More to Hussainabad Sivana Via Utari Road for the year 2022-23.		50.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No.3457(S), Dt 22.09.2022	49.92	02.02.2023 17F2/2022-23	49.70	100%	100%	02.02.2023	Sonam Kumari, Baralota, South Near, Kacharwa, Dem Redma, Daltonganj.
17	Renovation / Supply and Boundry wall work in Office of Superintending Engineer, Road Construction Department, Road Circle, Daltonganj for the year 2022-23.		20.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt	14.00	19.01.2023 15F2/2022-23	2.10	15%	100%	19.01.2023	M/S M D Construction, Pokhraha Khurd, Rajwadih, Daltongani.
18	Pot Patch and other repair work in different Road under Road Division, Daltonganj for the year 2022-23.		30.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt	29.96	23.12.2022 09F2/2022-23	29.47	98%	100%	23.12.2022	Sunil Kumar Tripathi, Redma, Kashinagar, Chaiyanki
19	Construction of Drain in Patan-Daltonganj (Bairiya Chowk to Saguna More) Road Length- 17.9 km Under Non Plan for the year 2022-23.		95.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt	94.43	09.01.223 11F2/2022-23	94.40	100%	100%	09.01.2023	Sonam Kumari, Baralota, South Near, Kacharwa, Dem Redma, Daltongani.
20	Construction of Guard Wall of 3 metres & 2.0 metres height in approach Road of High Level Bridge at 12th KM in Hutar-Chainpur Road under Non-plan for the year 2022-23.		60.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt	45.05	09.01.223 12F2/2022-23	44.92	100%	100%	09.01.2023	Shardendu Bhushan, Nawatoli, shivaji Maidan, Daltongani.
21	Ordinary Repairs in North Koel Semra Mines Link Road (Total Length 10.80 KM) under Vivekadhin for the year 2022-23	10.80		Engineer in	20.00	1029 (Encl) 02.12.2022 07F2/2022-23				02.12.2022	Sri Sujit Kumar Singh, Vill-Chhatarpur, P.O-Dhub, PS-Tarhasi.

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
22	Clearing grass and rehabilitation of flank in Daltonganj-Hariharganj Road (Total Length-4.075 Km) under Vivekadhin for the year 2022-23.		25.00	Chief RCD Jharkhand, Ranchi vide Lt No.3271(S), Dt 08.09.2022	2.00	Post Facto 18F2/2022-23	24.39	100%			Sunil Kumar Tripathi, Redma Kashinagar, Chianki, Daltonganj.
23	Clearing grass and Installation of K.M. Post Cordinary K.M Post & 5th Km Post in Chainpur Section of Road Division, Daltonganj under Vivekadhin for the year 2022-23.				2.50	09.02.2023 19F2/2022-23					09.02.2023
24	Consultancy Services for DPR Preparation of 2-Lane from Daltonganj ROB to North Koel Semra Mines including Land Acquisition, Forest Clearance and Utility Shifting etc at Daltonganj in the state of Jharkhand for the year 2022-23				8.63	04.03.2023 26F2/2022-23				04.03.2023	M/S Designilla Pvt. Ltd. JV with Shambhavi Techno Solutions Pvt. Ltd. A 87 Vipul Word, Sector 48, Gurgaon, Haryana-122001
25	North Koel Semra Mines Link Road of Ordinary Repair for the year 2022-23										
26	Panki Chowk to Chandrapura More Via Main Market, Bas Stand, High School Road of Ordinary Repair for the year 2022-23.										
Daltonganj			595.25		513.02		463.77				
<p>Circle : Medininagar Div : Latehar Name of EE-Sri Arbind Kumar Verma</p>											

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Special repair in Km 9, 10, 12, 13, 17 and 23 (Total Length - 6.00 Km) And Ordinary repair in Km. 7, 8, 11, 14 to 16, 18 to 22 (Total Length - 11.00 Km) in Balumath - Murpa - Lapra (MDR-143) Road.	17.00	48.00	EIC RCD Lt. No.	41.71	06 F2/ 2022-23 Dt. 22.11.22 2 Month.	41.31	100%	100%	21.01.2023	Surajdev Prasad Vill- Aludiya, (Sukbajar) PO- Kamata, PS - Chandwa, Dist – Latehar
2	Ordinary repair in 0.00 to 4.90 Km in Betla to Palamu fort Road.	4.90	15.00	3457(S) 22.09.2022							
3	Ordinary Repair in Km 0.00 to 32.00 and Construction of 250m RCC Drain in 2nd Km. of Latehar - Saryu - Kotam (MDR-249) Road.		49.00		35.80	07 F2/ 2022-23 Dt. 22.11.22 3 Month.	35.70	100%	100%	21.02.2023	Smt. LOVELY DEVI Vill - Karkat, PO + PS- Latehar, Dist – Latehar
4	Construction of 150m RCC Drain in 22nd Km. and Railing Repair, Retaining Wall Repair in 3rd Km of Manika Block Head Quarter (On NH-75) to Herhanj (On SH-10) Via Matlong Road.		15.00		10.45	14 F2/ 2022-23 Dt. 30.11.22 2 Month.	10.40	100%	100%	29.01.2023	M/s Bhargawa Construction (CHANDA DEVI) SBI Road Manika, PO+PS - Manika, Dist- Latehar
5	Installation of Full Gantry in Ch-0.00 in Sikni - Richuguta (MDR-247) Road		18.00		9.17	17 F2/ 2022-23 Dt. 03.12.22 2 Month.			0%	02.02.2023	Nitya Nand Pathak Village + Post – Torelawa Police Station- Kharaundhi District – Garhwa (Jharkhand)
6	Construction of 100m Retaining Wall 2.50 Meter Height in 6th and 8th Km. of Mahuadar - Neterhat Road.		30.00		20.61	13 F2/ 2022-23 Dt. 23.11.22 2 Month.	20.47	100%	100%	22.01.2023	Prabhat Kumar Jaysawal Village + Post - Mahuadar , Dist- Latehar

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Construction of 900m RCC Drain in 1st and 2nk Km in Town portion of Balumath - Murpa - Lapra (MDR-143) Road.		49.00		33.78	11 F2/ 2022-23 Dt. 23.11.22 2 Month.			0%	22.01.2023	M/s B.M. Developers, Balumath, Latehar
8	Construction of 120 m Retaining Wall 2.50 Meter Height in 14th and 15th Km. of Mahuadar - Neterhat Road.		43.00		29.49	09 F2/ 2022-23 Dt. 23.11.22 3 Month.			0%	22.02.2023	M/s B.M. Developers, Balumath, Latehar
9	Construction of 80 m RCC Retaining Wall 2.00 Meter Height in 5th and 6th Km. in Valley Area of Mahuadar - Meram - Mahuatoli - Champa road		30.00	EIC RCD Lt. No.	21.53	12 F2/ 2022-23 Dt. 23.11.22 2 Month.	20.96	100%	100%	22.01.2023	Prabhat Kumar Jaysawal Village + Post - Mahuadar , Dist- Latehar
10	Construction of New Culvert (5.00m x 4.00m) in Place of Old and Narrow Culvert in Km 12th of Latehar - Saryu - Kotam (MDR-249) Road.		49.00	3457(S) 22.09.2022	48.95	05 F2/ 2022-23 Dt. 11.11.22 3 Month.	48.68	100%	100%	10.02.2023	MINA DEVI Village - Grugu, Tarwadiah Nawagarh, Latehar
11	Repair of Bridge / Culvert and Coloring of All Bridge / Culvert / Trees in Latehar - Saryu - Kotam (MDR-249) Road from Km 0.00 to 32.00.		10.00		6.49	08 F2/ 2022-23 Dt. 23.11.22 2 Month.	5.53	100%	100%	22.01.2023	Ajit Kumar, Vill - Karkat, PO + PS- Latehar, Dist - Latehar
12	Construction of Drain in 22nd Km of Latehar Jubli Chowk to Herhanj Via Nawada Road.		20.00		13.78	10 F2/ 2022-23 Dt. 23.11.22 2 Month.	13.78	100%	100%	22.01.2023	M/s B.M. Developers, Balumath, Latehar
13	Construction of 135m RCC Drain in 1st Km of Latehar Bypass (On NH-75) Thana Chowk (Chatnahi More) - Dharampur More.		10.00		7.00	16 F2/ 2022-23 Dt. 30.11.22 2 Month.	6.10	100%	100%	29.01.2023	Mohammad Imran Medininagar Daltonganj Palamu

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	Installation of 2 Nos. Full over gantry at chainage 4th Km of Kutmu Garu mahuadar road (SH-09) and 1 No. Bage Sakhuya of Mahuadar Neterhat Road (SH-09)		54.53	EIC RCD Lt. No. 1248(S) 16.03.2023							
			440.53		278.75		202.93				
<u>UNDER VIVEKADHIN</u>											
1	Traffic Restoration Work In Rainy Season In Balumath Murpa Lapra Road In Km 7.00 To 13.00 Km		25.00	Secy. RCD Lt. No.	2.50	03 F2/ 2022-23 22.09.22 1 Month.	2.50	100%	100%	21.10.22	M-S MD ANWAR ANSARI
2	Traffic Restoration work in rainy Season in Balumath Murpa Lapra Road of Culvert Approach in 17th Km.			231(S)A 15.09.2022	2.50	04 F2/ 2022-23 06.10.22 1 Month.	2.50	100%	100%	05.11.22	M-S MD ANWAR ANSARI
3	Traffic restoration work in rainy season in Balumath Murpa Lapra road in Km. 14.00 to 23.00				2.50	15 F2/ 2022-23 30.11.22 1 Month.	2.50	100%	100%	29.12.22	M-S MD ANWAR ANSARI
4	Painting of Guardwall, Parapet of Culverts and Bush Cutting in flank from Km 12th to Km 17th of Mahuadar – Neterhat Road				1.95	18 F2/ 2022-23 05.12.22 1 Month.	1.95	100%	100%	04.01.23	SUJIT KUMAR KARKAT LATEHAR
5	Painting the KM Stones, Parapet of Culverts, Bush Cutting and Repairing the Rain Cuts in Flank in Mahuadar - Lodhfal Road				2.32	19 F2/ 2022-23 12.12.22 1 Month.	2.32	100%	100%	11.01.23	SUJIT KUMAR KARKAT LATEHAR
6	Construction of new railing in place of old and damage railing on bridge at chainage 19+300 of CMM Road				2.38	20 F2/ 2022-23 02.01.23 1 Month.	2.34	100%	100%	11.01.23	Binay Kumar Tiwary, Vill - Bhogu, Po- Khamdih Ps - Satbarwa, Palamu
7	Painting of GuardWall, Parapet of Culvert and Bush Cutting in Flank from Km 6th to 9th of Mahuadar Neterhat Road				2.06	21 F2/ 2022-23 02.01.23 1 Month.	1.99	100%	100%	01.02.23	AJAY PRASAD, NETERHAT, MAHUADAR

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Painting, Installation and Casting the Platform around KM Stones and fixing of Reflective Radiums in trees of Mahuadar to Neterhat Road				2.00	23 F2/ 2022-23 25.01.23 1 Month.	1.89	100%	100%	24.02.23	SUJIT KUMAR KARKAT LATEHAR
9	Emergent Repair of Boundary wall & Gate in Staff Quarter in Barwadih Subdivision				#REF!	24 F2/ 2022-23 25.01.23 1 Month.	1.47	100%	100%	24.02.23	PRABHU YADAV, KER, LATEHAR
10	Clearing and soil restoration of Latehar Saryu Kotam road				#REF!	25 F2/ 2022-23 25.01.23 1 Month.	2.00	100%	100%	24.02.23	SUJIT KUMAR KARKAT LATEHAR
11	Installation of kilometer stone in place of damage and old kilometer stone and painting of bridge railing and old kilometer stone in BML and CMM road				#REF!	26 F2/ 2022-23 14.02.23 1 Month.	1.94	100%	100%	13.03.23	Binay Kumar Tiwary, Vill - Bhogu, Po- Khamdih Ps - Satbarwa, Palamu
12	Kilometer Post and Painting of Parapet in Bhusar - Kechki - Barwadih road from Km. 0.00 to 9.100				#REF!	27 F2/ 2022-23 09.03.23 15 Days	0.84	100%	100%	23.03.23	Smt. LOVELY DEVI Vill - Karkat, PO + PS- Latehar, Dist – Latehar
13	Clearing and Grubbing of road Shoulder in Bhusar - Kechki - Barwadih road from Km. 0.00 to 9.100				#REF!	28 F2/ 2022-23 16.03.23 07 Days	0.75	100%	100%	23.03.23	Aman Dubey, Amwatikar, Latehar
Latehar			25.00		#REF!		24.98				
			465.53		#REF!		227.91				
Circle : Medininagar Div : Garhwa Name of EE-SriPradeep Kumar											
<u>SPILL OVER</u>											

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor	
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.						
1	2	3	4	5	6	7	8	9	10	11	12	
1	Ordinary Repair Work Of Bhawnathpur to Panchadumar Road for the Year of 2021-22 under R.C.D., Road Division, Garhwa		97.00	226 (S) dt. 25.01.22	81.29	26.02.22 39F2/21-22	78.35	96%	100%	25.03.22	M/s Mansha Construction, Vill.-Nouka, Bhandariya, Garhwa	
2	Ordinary repair Work of Ketar - Kandi Road from km. 0.00 to 24.10 for the year of 2021-22		20.00	226 (S) dt. 25.01.22	19.91	18.02.22	19.27	97%	100%	25.03.22	M/s Maa Vaishnav Construction, Smariya, Murmukala, Palamu	
3	ORDINARY REPAIR WORK OF RAMKANDA BHANDARIA ROAD UNDER ROAD DIVISION GARHWA (26.718 KM TO 45.4 KM) FOR YEAR-2021-22		25.00	226 (S) dt. 25.01.22	24.95	14.02.22 28F2/21-22	23.92	96%	100%	25.03.22	Sri Vivek Singh, Piprakala, Garhwa	
			142.000		126.156		121.534					
NON PLAN												
1	ORDINARY REPAIR WORK OF RAMKANDA BHANDARIYA ROAD OF LENGTH 26.718 TO 45.400 FOR THE YEAR OF 2022-23 UNDER R.C.D., ROAD DIVISION, GARHWA		25.00	2457(S) dt. 22.9.22	24.78	07 F2/22-23 02.11.22	24.77	100%	100%	01.01.23	Sri Keshri Kumar Singh, Prince House, Hamidganj, Daltonganj, Palamu	
2	ORDINARY REPAIR OF CHAINPUR RAMKANDA ROAD FROM 14KM TO 26.718KM FOR THE YEAR OF 2022-23 UNDER R.C.D., ROAD DIVISION, GARHWA		20.00	2457(S) dt. 22.9.22	19.89	09 F2/22-23 02.11.22	16.25	82%	85%	01.01.23	Sri Nityanand Pathak, Vill+PO-Torelawa, PS-Kharaundhi, Garhwa	
3	ORDINARY REPAIR OF BHANDARIA-TEHRI-BARGARH ROAD (KM. 25.90) UNDER ROAD DIVISION, GARHWA FOR THE YEAR OF 2022-23		49.50	2457(S) dt. 22.9.22	49.14	12 F2/22-23 02.11.22	48.65	99%	100%	01.01.23	M/s K.M. Construction, Near Devi Mandap, Ranchi Road, Redma, Daltonganj	

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	ORDINARY REPAIR OF RANKA-CHINIYA ROAD UNDER ROAD DIVISION, GARHWA FOR THE YEAR OF 2022-23		25.00	2457(S) dt. 22.9.22	24.92	14 F2/22-23 03.11.22	12.55	50%	60%	02.01.23	Sri Keshri Kumar Singh, Prince House, Hamidganj, Daltonganj, Palamu
5	ORDINARY REPAIR OF CHINIYA-RANPURA-KHUTHUWA MORE ROAD & CONSTRUCTION OF G/W UNDER ROAD DIVISION, GARHWA FOR THE YEAR OF 2022-23		20.00	2457(S) dt. 22.9.22	19.96	08 F2/22-23 02.11.22	19.74	99%	100%	01.01.23	Sri Jitendar Kumar Chaturwedi, Vill.+PO-Deogana, Garhwa
6	ORDINARY REAIR WORK IN NAGAR-UNTARI-BHAWNATHPUR-KHARAUNDHI-DALA ROAD UPTO U.P.BORDER FROM K.M. 0.00 TO 37.310 KM UNDER ROAD DIVISION GARHWA.		20.00	2457(S) dt. 22.9.22	15.30	15 F2/22-23 03.11.22	15.29	100%	100%	02.01.23	M/s Maa Mundeshwari Enterprises, Main Road, Kharaundhi, Garhwa
7	ORDINARY REPAIR WORK IN RAMUNA-DADAI ROAD FROM K.M. 0.00 TO 13.462 KM UNDER ROAD DIVISION GARHWA.		11.00	2457(S) dt. 22.9.22	10.97	13 F2/22-23 03.11.22	10.96	100%	100%	02.12.22	Sir Birendra Kumar Tiwary, Panchayat Bhawan, Main Basti, Karuwakala, Garhwa
8	ORDINARY REPAIR WORK OF KHARSOTA KASHNAP ROAD OF LENGTH 0.00 TO 23.300 FOR THE YEAR OF 2022-23 UNDER R.C.D., ROAD DIVISION, GARHWA		40.00	2457(S) dt. 22.9.22	39.47	10 F2/22-23 02.11.22	39.42	100%	100%	01.01.23	Sri Sushil Kumar Singh, Piprakala, PO+PS+Dist.- Garhwa
9	ORDINARY REPAIR WORK OF KETAR-RAZI ROAD FROM KM. 0.00 TO 24.00 FOR THE YEAR OF 2022-23 UNDER R.C.D., ROAD DIVISION, GARHWA		5.00	2457(S) dt. 22.9.22	4.90	18 F2/22-23 07.11.22	4.60	94%	100%	06.12.22	M/s Tiwari Construction, At-Kutumum, PO+PS-untariroad, Dist.- Palamu

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	ORDINARY REPAIR WORK OF NAGARUNTARI SUB DIVISION I.B. BUILDING AND ITS BOUNDARY WALL FOR THE YEAR 2022-23 UNDER R.C.D., ROAD DIVISION, GARHWA		10.00	2457(S) dt. 22.9.22	7.40	16 F2/22-23 03.11.22	3.82	52%	70%	02.01.23	Sri Rajdeo Mahto, Bar Muhalla, Tandwa, Garhwa
11	ORDINARY REPAIR WORK OF I.B. (R.C.D.) & BOUNDARY WALL RANKA, ROAD DIVISION GARHWA		15.00	2457(S) dt. 22.9.22	11.97	11 F2/22-23 02.11.22	11.84	99%	100%	01.01.23	M/s Krishna Gopal Mishra, Dr. VD Dubey Road, Hamidganj, Ward No. 3, Medininagar, Palamu
12	ORDINARY REPAIR WORK OF I.B. (R.C.D.) & BOUNDARY WALL BHANDARIYA, ROAD DIVISION GARHWA		15.00	2457(S) dt. 22.9.22	10.63	17 F2/22-23 03.11.22	10.56	99%	100%	02.01.23	Sri Ram Sewak Yadav, Khandra Tola, Kathotiya, PO-Barwadih, PS- Chiniya, Garhwa
TOTAL			255.50		239.33		218.46				