

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress report of **On-going works** (Roads-Plan)State Plan Road Works**Month : May, 2024****Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Sri Vinod Kachhap											
1	In Ranchi Town second approach road of Ranchi Railway station (1) Construction of road starting from Shaheed Gorkha Chowk near Nepal House to back side of Ranchi Railway station (Platform No.- 5 length 1.50 KM) (2) Construction of road from Rajendra Chowk situated on Mahatma Gandhi Road to Panchwati chowk (Situated in back side of Ranchi Railway Station - Length 1.05KM) (Including Bridge construction) (Grand Total length-2.57KM) for the year 2017-18.	2.57	7231.80	RCD, Ltr. No.- 679(S) Dt. 01.02.18	3364.39	17 SBD 2021-22 01-11-2021 16 SBD 2023-24 08-09-2023	40.76	2281.90	M/S SILDILIYA CONSTRUCTION Station Road, Redma, W. No.-15 P.O.+ P.S.- Daltonganj, Dist.- Palamu, Jharkhand.	75%	31-10-22

State Plan Road Works

Month : May, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of 4-Lane fly over / Elevated road cum ROB in Siramtoli chowk-Rajendra chowk-MECON round about.	2.34	33750.15	Ltr. No-552(S) Dt.17-02-22	35575.94	05 EPC/ 2022-23 Dt.-10-08-2022. Date of Appointment- 08-11-2022 + 11 EPC 2023-24 01-08-2023 + 12 EPC 2023-24 01-08-2023	51.10	21444.72	Larsen & Toubro Limited, Andheri(E) Mumbai-400093	70%	07-07-24
3	Widening and Strengthening / Reconstruction of existing Road to Four Lane including Construction of Bridges from Newari Vikas Vidyalaya (at Ranchi Ring Road) –Booty More-Kokar Chowk- Kantatoli - Namkum ROB Road (Total length 15.214 KM).	15.21	12916.72	Ltr. No-1328(S) Dt. 31-03-22	10547.58	11 SBD 22-23 22-10-22	39.34	4281.93	SRE & ASSOCIATES (JV) Registered Office: At Sri Ram Tower, 2nd Floor, M.P.D. Road, Bhagalpur, Bihar- 812002.	60%	21-01-24

State Plan Road Works

Month : May, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening, Strengthening and reconstruction in four lane road of Birsa Chowk to Dhurwa Golchakkar (Length-2.60 KM) (Including bicycle track and footpath) and Improvement of riding quality work in Dhurwa Golchakkar to Project Building (Length-1.50 Km) (Total length-4.10 KM) for the year 2022-23.	4.10	3493.38	Ltr. No-3470(S) Dt. 23.09.22	4531.72	31 SBD 2022-23 28-01-2023 52 SBD 2023-24 16-03-2024	71%	3223.00	AD Infra(JV), HI-155, Near Central Bank Near Harmu Housing Colony, Ranchi	90%	26-11-23
5	Widening and strengthening /Reconstruction of Bariatu (on MDR-004) -Lem- Bargain- Boriya road (Total length-3.750 KM) (Including construction of bridge) for the year 2022-23.	3.75	11135.41	Ltr. No-3556(S) Dt.07.10.22	1924.68	42 SBD 2022-23 25-03-2023	0.00	8463.94	Arvind Kumar Singh Dhurwa, ranchi		24-03-24
6	Construction of work from Birsa Munda Airport (Hundru)-Hethu-Chandaghasi- Ring road (Koachbang) (Total length-6.950 KM) (include bridge work) for the year 2023-23.	6.95	21198.03	Ltr. No-3171(S) Dt.30-08-2022	6244.89	06 SBD 2023-24 12-07-2023	0.00	10000.00	M/S Puja Enterprises At + PO : Simariya Chatra, Jharkhand – 825103.	15%	11-01-25
7	Reconstruction of Four Laning of Pandra (on NH-75) - Kanke (on SH-02, Holiday home) road (Total length -5.545 KM) for the year 2023-24.	5.55	25383.38	1396(S)Dt-21-03-2023			0.00	10000.00			
8	Widening & Strengthening of Itki Sanatorium to Moro -Nari - Changani road (Total Length-9.856 KM) for the year 2019-20.	9.86	2644.51	Lt.5344 (S) 30.10-19	1560.83	19 SBD 2021-22 20-11-2021	83.08	1898.19	KNPS-LNJ(JV)	80%	19-08-22

State Plan Road Works

Month : May, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Widening and Strengthening of Kodojora more (NH-23) to Lohardaga main road via Ghagra Pandepara road Road (Length-7.621 km) for the Year 2021-22	7.62	1794.10	Ltr. No- 1967(S) Dt.26-07-2021	1432.91	23 SBD 2021-22 18-11-2021	70.12	1406.84	M/S Lion Construction Ranchi	72%	17-08-22
10	Four lane ROB on HEC to Ranchi - Gumla road (NH23) road in lieu of level crossing No. RL-5 at RYL KM 427/2-3 between Ranchi - Piska Station for the year 2022-23.	0.46	2676.84	1236(S) Dt.27/02/19 (Revised)	845.45	05 SBD 2023-24 12.07.2023	0.00	0.00	Arvind Kumar Singh Dhurwa, ranchi	20%	11.01.2024
11	Widening and Strengthening / Reconstruction of Argora chowk - Kathal More (MDR-018) (Total length 5.30 KM).	5.30	19728.02	Ltr. No-2504 (S) Dt.08-07-22	1882.28	07 SBD 2023-24 17.07.23	0.00	9743.40	Altima Infrastructure Private Ltd., 1ST Floor, Ashok Nahar- Road No.-5, Ranchi.		16.02.2024
12	Construction of four Laning of Durga Soren Chowk (Namkum)- Rampur Ring road (Total Length-8.860 Km) for the year 2023-24.	8.86	6560.62	1584(S) Dt.31-03-2023	5427.53	20 SBD 2023-24 09-09-2023			AUM & Associates, Ranchi		08-03-25
13	Widening and Strengthening of work from Kutiatu Chowk (on NH-75 Ext.) – Malti- Ring Road (Near Arvind Mil) Road (Total Length-4.070 KM) for the year 2023-24.	4.07	967.32	Ltr. No-2996(S) Dt.15-06-2023	824.72	25 SBD 2023-24 08-12-2023	68%	557.70	Excel Venture, Ranchi	80%	07-06-24
14	Construction of Approach road of Central University Jharkhand (Total Length-1.78 KM) for the year 2023-24.	1.78	5344.39	Ltr. No-3215(S) Dt.04-07-2023			0.00	4233.71			

State Plan Road Works

Month : May, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	Improvement of Riding Quality work in Meshra-Pithoria road (Total Length-17.88 KM) for the year 2023-24.	17.88	1269.70	Ltr. No-3258(S) Dt.07-07-2023	1175.51	50 SBD 2023-24 07-03-2024	28%	330.20	M/S Jyoti Enterprises, Hazaribagh.		06-09-24
16	Widening and Strengthening/ Reconstruction of approach road from Ring road and Daladali Road (Near Daladali chowk) to ICFAI University (Total length-1.106 KM) for the year 2023-24.	1.11	197.85	Ltr. No-3841(S) Dt08-08-2023	138.36	35 F2 2023-24 21-12-2023	36%	49.42	M/S Raj Construction Birsra Chowk, Ranchi	70%	20-03-24
17	Construction of fly over from Bahu Bazar to Patel Chowk Connecting Siramtoli-Mecon Fly Over at Patel Chowk and Kokar-Yogoda Satsanga Ashram Fly Over at Bahu Bazar (Length 1.25 KM) for the year 2023-24.	1.25	21335.99	Ltr. No-5212(S) Dt-14-11-2023							
18	Improvement of Riding Quality Programme (IRQP) in Burmu-Umedanda-Hindgir road (Total length-20.38 KM) (including Chute drain, retaining wall and 2 nos full gantry) for the year 2023-24.	20.38	756.27	Ltr. No-5003(S) Dt-27-10-2023	647.77	51 SBD 2023-24 09-03-2024	68%	437.62	M/S Jai Mata Dee Construction, Ranchi.	70%	08-09-24
19	Construction of approach road for Rajaswa Parishad in Ranchi(Total Length 0.190KM) for the year 23-24.	0.19	45.92	Ltr. No-4594(S) Dt-04-10-23	28.07	39 F2 2023-24 28-12-2023	28%	8.00	A & S Construction, Ranchi	60%	25-02-24

State Plan Road Works

Month : May, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
20	Improvement of Junction near D.C. House and Dindayal Chowk for the year 2023-24.		48.26	Ltr. No-5167(S) Dt-09-11-2	47.78	26 F2 2023-24 08-12-2023	0%	20.36	Laxmi Kant Jha Ranchi	55%	21-01-24
20	Ranchi	119.22	178478.62		76200.41			78380.93			

Circle : Ranchi

Div : Gumla

Name of EE-Sri Rameshwar Shah

1	Widening and Strengthening & Re-construction of malgo more at Bharno(NH23)to Pabayea Talab	11.000	2902.79	1308(S) 31.03.22	2608.91	05SBD/22-23 dt- 13.12.22	89.77	2341.93	Dewanti Construction, Sisai Road, Gumla	95%	12.12.23
2	Widening/Strengthening of 2-lane of Chainpur-Mahuadarn upto Dumri Road (MDR-36) Job no- CRF-JHR-2022-23/57	11.85	5941.00	RW Ranchi/CRF/202 1-22 Dt. 06.02.2023	7501.83	05SBD/23-24 dt- 21.12.23	16.66	1250.00	M/s Vinod Kr. Jain Jashpur, Chhattisgargh	31%	20.12.25
3	Strengthening and Widening of Sisai - Basia Road (Widening to Intermediate lane and Improvement of Sisai-Basia Road)	36.90	10611.84	1582(S) 31.03.23	10371.54	03SBD/23-24 dt- 12.07.23	58.33	6050.00	M/s Vinod Kr. Jain Jashpur, Chhattisgargh	79%	11.09.25

State Plan Road Works

Month : May, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening/Strengthening & Reconstruction of Chainpur to Jari Road under Road Division, Gumla (Total Length - 10.109 Km)	10.10	2960.37	5389(S) 29.11.23	2713.58	08SBD/23-24 dt- 16.03.24	7.37	200.00	M/s Dewanti Construction Sisai Road, Gumla	23%	15.12.24
5	IRQP Work of Kamdara Bero Road Length- 23.46 km. under Road Division, Gumla	23.46	1466.64	29(S) 04.01.24	0.00		#DIV/0!	0.00	-	-	-
6	IRQP Work of Khunti-Torpa-Kolebira ((SH-03) Road Length- 26.055 km. under Road Division, Gumla	26.06	3067.781	455(S) 31.01.24	0.00	-	#DIV/0!	0.00	-	-	-
7	IRQP Work of Banari to Banalat Road Length- 14.28 km. under Road Division, Gumla	14.28	923.098	775(S) 21.02.24	0.00	-	#DIV/0!	0.00	-	-	-
7	Gumla	133.65	27873.52		23195.87			9841.93			

Circle : Ranchi

Div : Khunti

Name of EE-Sri Dipak Kumar Bhagat

1	Widening and strengthening/reconstruction of road from confluence point of karkatta river and tanju nala to dasmile gundu road.(length- 9.244km)	9.24	2484.66	Letter no. 3548(s) dated 06.10.22	1813.20	Provisional work order vide lt. no. 948 dt. 14.11.23 13SBD/23-24 Dt. 30.11.23	8.27%	724.06	JMD (50%) (M/S Jai Maa Durga Construction, Chiniya Road, Nehru Nagar Garhwa)-NP (50%) (M/S Nagendra Pandey, Ashok Nagar, Ranchi) (JV).	16%	13.05.25
---	--	------	---------	-----------------------------------	---------	---	-------	--------	--	-----	----------

State Plan Road Works

Month : May, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	IRQP Work of SH-03 to Ulihatu Road(Km 0.00 to Km 12.870) (Total Length 12.870 KM)	12.87	1164.88	Letter No. 4593(s) dated 04.10.23	1215.86	37SBD/23-24 Dt. 12.03.24	27.58%	500.00	Excel Venture Construction Pvt. Ltd., A-104, Symphony, Plot No.-9 Near – Sahjanand Chowk, Harmu, Ranchi	90%	11.06.24
3	Improvement of Riding Quality Pavement of Khunti – Torpa – Kalebira (SH-03) Road from Km 5.00 to Km 56.00 (Total Length- 52.00 KM) (Carriageway – 10.00M)	52.00	5677.98	Letter No. 5391(s) dated 29.11.23							
4	Widening and Strengthening / Reconstruction of Hatia – Lodhma – Karra Road (MDR-032) (Total Length- 26.400 KM)	26.40	10937.50	Letter No. 5392(s) dated 29.11.23							
4	Khunti	100.51	20265.01		3029.06	0.00	0.36	1224.06			

Circle : Ranchi

Div : Ranchi (Gramin)

Name of EE-Sri Jitendra Kumar Singh

1	Widening and Strengthening-Reconstruction of Angara-Hahe-Rahe Road (MDR-21)Total Length-26.687 Km. For the year 2022-23	26.69	5795.82	3472(S) Dt. 23.09.22	5700.99	21SBD/2022-23 Dt. 07.02.23 Provisional work order issued on dt 27.01.23	91.05%	5587.63	Classic Engicon Pvt. Ltd.	93%	26.08.24
---	---	-------	---------	----------------------	---------	--	--------	---------	---------------------------	-----	----------

State Plan Road Works

Month : May, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening and Strengthening-Reconstruction of Hundru (MDR 23) to Tati-Singari (MDR -020) Total Length 6.042 Km For the year 2022-23	6.04	1631.83	3550(S) Dt. 06.10.22	1496.39	2SBD/2023-24 Dt. 29.05.23	3.34%	262.57	Classic Engicon Pvt. Ltd.	20%	12.01.24
3	Widening of Existing Pavement to Four Lane Divided Carriage Way of Ranchi-Purulia Road (Namkum ROB to Angara Section) (Total Length - 17.700 km) Including Construction Of Bridges For the Year 2022-23	17.70	18173.72	3587(S) Dt. 10.10.22	16984.89	1SBD/2023-24 Dt. 11.04.23	19.61%	5688.84	SRE & Associates (JV)	28%	14.03.25
4	IRQP/Strengthening Work in Goushala to Kanke-Patraru Road (Total Length 1.60Km)	1.60	82.40	3963(S) Dt. 17.08.23	51.96	33F2/2023-24 Dt. 07.03.24			M/s Ranju Devi		06.05.2024
4	Ranchi (Gramin)	52.03	25683.76		24234.24			11539.04			

Circle : Ranchi

Div : Lohardaga

Name of EE-Sri Ravindra Kumar

State Plan Road Works

Month : May, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening and Strengthening of Chatti to Kuru (Tati Chouk) & Kairo Naya Toli to Zingi More Road from k.m. 0.00 to 36.535	36.58	8608.965	06.06.16 / 3543 (S)	7749.41 + 69.95	18.10.16 / SBD 07/ 2016-17 19.03.24/ SBD21/ 2023-24 (Suppl.)	88%	6879.89	Dinesh Chandra R. Agrawal infracon Pvt. Ltd., S.M. Road, Ambawadi, Ahmedabad.	93%	17.10.18
2	Widening & Strengthening / Reconstruction Work (Including Construction of Bridge) from Bhandra (MDR-001) to Senha (SH-08) Road (Total Length - 23.518 K.M.)	23.518	6464.409	17.02.22 / 541 (S)	5695.89 + 158.72	16.07.22 / SBD 01/ 2022-23 13.03.24/ SBD19/ 2023-24 (Suppl.)	105%	6994.88	M/s Ganga Construction, Hehal, Ranchi.	96%	15.01.2024
3	IRQP Work of Shankh-Chatra (Lukaiya More) Road (Length - 21.35 K.M. = 21350 M.)	21.35	1368.697	18.10.21 / 3193 (S)	1086.86	01.11.22 / SBD 06/ 2022-23	35%	435.74	Altima Infrastructure Pvt. Ltd., Ashok Nagar, Ranchi.	40%	31.03.2023
3	Lohardaga	81.44	16442.07		1086.86		2.28	14310.51			

Circle : Ranchi

Div : Simdega

Name of EE-Sri Rajeev Kumar Singh

1	Widening & Strengthening work of Biru (on NH-143)- Tamra-Sikariyatani-Ramrekhadham (on Kochedega-Ramrekha Road) Road.	22.35	7782.22	13.10.2022 3644(S)	6327.76	01 SBD of 2023-24, Dt. 14.07.2023	11.73%	752.85	M/s Vinod Kumar Jain, Chhattisgarh.	22	13.02.25
2	Improvement of Riding Quality Programme (IRQP) for Kurdeg(MDR-044)-Karamdiha-Gariajor upto Chattisgarh Border Road for the Year 2023-24.	11.85	717.25	15.06.2023 3000(S)	0.00						

State Plan Road Works

Month : May, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Improvement of Riding Quality Programme (IRQP) for Putritoli (Dolongsera on MDR-45) - Timbermore-Rampur-Boroseta-Jitutoli-Beraergi(upto Koel river) road. (Total length 31.8 KM for the Year 2023-24.	31.80	1956.80	01.08.2023 3722(S)	0.00						
4	Improvement of Riding Quality Programme (IRQP) of Kalebira(SH-04)-Gangutoli-Jamdih (NH-143.) Road (Part-A KM 0.00 to 10.36 and Part-B KM 22.00 to 38.95) (Total Length- 28.31 km) (Carriage- 5.5 m)	28.31	1765.89	14.12.2023 5643(S)	0.00						
4	Simdega	94.31	12222.17		6327.76			752.85			

Amount in Rs. Lakh

Circle : Ranchi Div : Gumla Name of EE-Sri Rameshwar Shah											
1	IRQP Work of Sisai-Bhandra Road Length- 26.42 km. under Road Division, Gumla	26.42	1584.32	5427(S) 01.12.23	1652.83	07SBD/23-24 dt- 16.02.24	100.00	1652.83	M/s Dewanti Construction Sisai Road, Gumla	100%	15.08.24
1	Gumla	26.42	1584.32	1652.83			1652.83				

Circle : RANCHI
Div : KHUNTI
Name of EE-Sri Dipak Kumar Bhagat

State Plan Road Works

Month : May, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Reconstruction of Amreshwardham (SH-03 Bichna)- Jurdag- Tupudana (NH-75E) Road (Total Length 23.600KM) RIDF XXV NABARD	23.60	10961.58	letter No. 5101(s) dated 31.08.2018	3742.73	20SBD/18-19 date 05.02.2019 20SBD(Sup)/23-24 dated 19.01.2024	99.97%	4128.98	M/S Ganga Constriction, Daltonganj (54%) – Puja Enterprises, Chatra (46%) (JV)	100%	04.02.21
1	Khunti	23.60	10961.58		3742.73			4128.98			

Circle : Ranchi

Div : Ranchi (Gramin)

Name of EE-Sri Jitendra Kumar Singh

1	Widening & Stregthning of Bundu-Sonahatu-Jamudag-Jariya Road (MDR-026) from km 0.00 to 30.005 for the year 2017-18	30.01	5522.56	1464(s) Dt. 10.03.17	4791.81	06SBD/2017-18 Dt. 21.08.17	100.27%	4837.66	K. K. Builders Pvt. Ltd.	96%	20.08.2019
2	Widening and Strengthening of Angara-Hundru Fall Road (Total Length-21.10 KM) for the year 2021-22.	21.10	2931.34	2608(S) dt. 31.08.2021	3090.26	16SBD/2021-22 Dt. 10.03.22	105.31%	3254.21	Ms. Jai Mata Dee Construction	100%	09.07.2023
3	Strengthening /IRQP Work in km 11.00 to 60.00 of Ranchi-Muri Road (SH-01) For The year 2021-22 (Total Length 50.00 KM)	50.00	2336.39	2864(S) dt. 20.09.2021	1969.27	01SBD/2022-23 Dt. 08-04-22	103.01%	2028.64	Ms. Jai Mata Dee Construction	100%	10.09.2022

State Plan Road Works

Month : May, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Strengthening/IRQP Work of Bundu-Sonahatu-Jamudag-Jereya Missing Link Road (MDR 026A) From km 0.00 to 5.80.	5.80	374.44	2862(s) dt... 20.09.21	389.43	07SBD/2021-22 Dt. 04.01.22	96.59%	376.14	Ms. Jai Mata Dee Construction	97%	03.03.2022

4	Gramin	106.91	11164.73		10240.77			10496.65			
---	--------	--------	----------	--	----------	--	--	----------	--	--	--

Circle : Ranchi

Div : Lohardaga

Name of EE-Sri Ravindra Kumar

NIL

0	Lohardaga	0.00	0.00		0.00			0.00			
---	-----------	------	------	--	------	--	--	------	--	--	--

Circle : Ranchi

Div : Simdega

Name of EE-Sri Rajeev Kumar Singh

1	Widening & Strengthening of Palkot (NH-23)-Rokodega-Bilingbera-Tamra Road.	38.50	8456.92	27.06.17 3597(S)	6861.89	06.04.18 01 of SBD 18-19 DOC- 13.04.18	81.50%	6514.19	M/s Spica Project Pvt. Ltd., -M/S Mini Construction JV, Ranchi	82	12.04.20
---	--	-------	---------	------------------	---------	--	--------	---------	--	----	----------

State Plan Road Works

Month : May, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Strengthening/ Improvement of Riding Quality Programme (IRQP)/ for Putritoli - Barasloya-Lacharagarh - Jaldega - Pandripani Road (MDR - 045) Total length 73.60 KM for the year 2021-22.	73.60	1156.58	26.11.21 3665(S)	1138.05	18.07.22 01 of SBD 2022-23	101.67%	1157.05	Jai Maa Ashtabhuji Construction, Hazaribagh.	100	30.12.2022
3	Improvement of Riding Quality Programme (IRQP) /Strengthening for Simdega-Jaldega-Hurda-Girda Upto Manoharpur Road (MDR - 42) Total length 73.70 KM for the Year 2021-22.	73.70	1245.16	26.11.21 3666(S)	1231.96	18.07.22 02 of SBD 2022-23	102.67%	1264.88	Jai Maa Ambe Infra Pvt. Ltd. Chatra.	100	12.01.2023
3	Simdega	185.8	10858.66		9231.91			8936.12			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Bridges-Plan)
State Plan Bridge Works

Month : May, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : RANCHI
Div : RANCHI
Name of EE-Sri Vinod Kachhap

NIL

0 Ranchi	0.00	0.00	0.00	0.00	0.00	
-----------------	-------------	-------------	-------------	-------------	-------------	--

Circle : Ranchi
Div : Gumla
Name of EE-Sri Rameshwar Shah

NIL

0 Gumla	0.0	0.00	0.00	0.00	0.00	
----------------	------------	-------------	-------------	-------------	-------------	--

State Plan Bridge Works

Month : May, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : KHUNTI Name of EE-Sri Dipak Kumar Bhagat											
1	Construction of H.L. Bridge Over Karma Nala in 14th KM of Karra More (Torpa) to Karra Road.	24.64	380.25	Dy. Sec. Letter No. 1129(S) Dt. 22.02.2019	368.12	33SBD/23-24 DT. 01.03.24		0.00	M/S BIMLA ENTERPRISES	30%	
2	Construction of H.L. Bridge Over Bartoli Nala in 15th KM of Karra More (Torpa) to Karra Road.	33.23	339.66	Dy. Sec. Letter No. 1130(S) Dt. 22.02.2019	286.96	34SBD/23-24 DT. 01.03.24		6.67	M/S BIMLA ENTERPRISES	30%	
3	Construction of H.L. Bridge Over Chata River in 41st KM of Sisai - Lapung - Dorma (MDR-30) Road.	147.60	1144.65	Dy. Sec. Letter No. 3428(S) Dt. 18.07.23	940.79	38SBD/23-24 DT. 14.03.24		0.00	M/S Sharda Construction, Ranchi Road, Redma, Daltonganj Palamau	10%	
3	Khunti	205.5	1864.55		1595.87			6.67			

State Plan Bridge Works

Month : May, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Ranchi (Gramin) Name of EE-Sri Jitendra Kumar Singh											
1	Balance work of Construction of high level bridge over kanchi river in 3rd/4th km of sonahatu-milan chowk road (MDR-028) including approach road.	204.6	863.79	5022(S) Dt, 31.08.17	1251.33	28SBD/20 23-24 Dt. 23.02.2024	0.00%	0.00	KUMAR AND ROY CONSTRUCTION	10%	22.02.26
1	Ranchi (Gramin)	204.6	863.79		1251.33			0.00			

Circle : Ranchi
Div : Lohardaga
Name of EE-Sri Ravindra Kumar

NIL

State Plan Bridge Works

Month : May, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
10	Lohardaga	0.00	0.00		0.00			0.00			

Circle : Ranchi
Div : Simdega
Name of EE-Sri Rajeev Kumar Singh

NIL

0 Simdega 0.00 0.00 0.00 0.00

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Sri Vinod Kachhap											
NIL											
0	Ranchi	0.00	0.00		0.00			0.00			
Circle : Ranchi Div : Gumla Name of EE-Sri Rameshwar Shah											
NIL											
0	Gumla	0.00	0.00		0.00			0.00			
Circle : Ranchi Div : Khunti Name of EE-Sri Dipak Kumar Bhagat											

State Plan Bridge Works

Month : May, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
NIL											
o Khunti		0.00	0.00		0.00			0.00			

Circle : Ranchi

Div : Ranchi (Gramin)

Name of EE-Sri Jitendra Kumar Singh

1	Construction of high level bridge over kanchi river in 3rd/4th km of sonahatu-milan chowk road (MDR-029) including approach road for the year 2018-19	204.6	863.79	5022(S) Dt, 31.08.17	766.23	09 SBD/ 18-19 Dt. 09.08.18	3.26%	30.48	Jai Mata Di Road Construction Pvt. Ltd.	6%	14.08.2021
2	Construction of High Level Bridge over Bhorongdih Nala in km 30th (CH. - 29.900) of Banta-Rahe-Bundu Road.	21.60	201.82	24.12.12 / 9065(s)	173.35	30.03.13 36F2/12-13	83%	176.00	Ms. Nagendra Pandey	90%	29.12.13
2	Gramin	226.2	1065.61		939.58			206.48			

Circle : Ranchi

Div : Lohardaga

Name of EE-Sri Ravindra Kumar

State Plan Bridge Works

Month : May, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
NIL											
0	Lohardaga	0.00	0.00		0.00			0.00			

Circle : Ranchi

Div : Simdega

Name of EE-Sri Rajeev Kumar Singh

1	Construction of High level RCC Bridge over Patatirila River at 67th Km of Simdega-Jaldega-Hurda-Girda upto Manoharpur Road (including construction of Approach roads).	37.20	Revised AA-364.939/	13.09.19/4545(S)	326.36	01F2 2017-18 22.09.17 Revised	100	315.76	Bijay Prasad	100	21.03.2019
1	Simdega	37.20	0.00		326.36			315.76			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

Month : May, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Sri Vinod Kachhap											
NIL											
0	Ranchi	0.00	0.00		0.00		0.00				

Circle : RANCHI Div : Gumla Name of EE-Sri Rameshwar Shah											
1	Ordinary Repair of Kumhari - Tainsera Road (From Km. 0.00 to 25.565 Km.) Under Road Division Gumla for the Year 2023-24		45.00	Lt- 4009(S) dt- 18.08.203	37.35	08F2/2023-24 Dt.-09.11.2023	20.03	#DIV/0!	M/s Jagdamba Construction, Simdega	53.64%	08.02.2024
2	Construction of Guard Wall in km 8th Metal Crash barrier with approach of Sisai (Kumhar more) to Ghaghra Road via Sahijana Koredag under Road Division, Gumla for the year 2023-24		50.00	Lt- 4009(S) dt- 18.08.203	30.00	21F2/2023-24 Dt.-12.03.2024	0.00	#DIV/0!	Rizwana Praveen Sisai, Gumla	50%	25.04.2024
3	Junction improvement & Beautification work of Manjhatoli chowk Under Road Division Gumla for the Year 2023-24		50.00	Lt- 4009(S) dt- 18.08.203	30.53	17F2/2023-24 Dt.-17.02.2024	0.00	#DIV/0!	Gaurav Kumar Mishra, Tupudana, Ranchi	40%	15.05.2024
4	Construction of Boundary Wall at Chainpur Inspection Building under Road Division Gumla.2023-24		30.00	Lt- 4009(S) dt- 18.08.203	11.09	07F2/2023-24 Dt.-09.11.2023	8.27	#DIV/0!	Jagranath Sahu Ghaghra, Gumla	80%	08.02.2024
4	Gumla	0.00	175.00		108.98		28.30				

State Non-Plan Works

Month : May, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : RANCHI
Div : Khunti
Name of EE-Sri Dipak Kumar Bhagat

1	Furnishing of Inspection Bungalow, Khunti under Road Division, Khunti.		10.00	EiC, RCD vide Lt. no. 125(S) dt. 11.01.24							
2	Repairing, Maintenance and Furnishing work of Inspection Bungalow, Kamdara		10.00								
2	Khunti (Non-Plan)	0.00	20.00		0.00		0.00				

Circle : Ranchi
Div : Ranchi(Gramin)
Name of EE-Sri Jitendra Kumar Singh

NON PLAN

1	Renovation Work in Silli I.B for the year 2023-24		50.00	125 (S) Dt. 11.01.2024							
2	Construction of New I.B in Jonha, Angara for the year 2023-24		50.00	125 (S) Dt. 11.01.2024							
3	Repair Work in Angara I.B for the year 2023-24		25.00	125 (S) Dt. 11.01.2024							
4	Repair Work in Tatisilvey I.B for the year 2023-24		25.00	125 (S) Dt. 11.01.2024							
5	Construction of New I.B in Ramdera at Ranchi-Muri Road for the year 2023-24		150.00	125 (S) Dt. 11.01.2024							
5	Gramin	0.00	300.00		0.00		0.00				

State Non-Plan Works

Month : May, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : Lohardaga Name of EE-Sri Ravindra Kumar											
											NIL
0	Lohardaga	0.00	0.00		0.00		0.00				

Circle : Ranchi Div : Simdega Name of EE-Sri Rajeev Kumar Singh											
--	--	--	--	--	--	--	--	--	--	--	--

Non plan 23-24

1	Construction of Drain in KM 3rd & KM 4th of Simdega Sewai -Kinkel -Kurdeg - Kutumakachhar Upto Chhatisgarh Boarder Road under Road division Simdega under Non Plan for the the year 2023-24.		70.00	18.08.2023/ 4009(S)	69.88	29.12.2023 25 F2/ 2023-24	57.28	82%	Satnarayan Pd, Simdega	100%	28.03.2024
2	Ordianry Repair of Road & Flank of Kochedega- Ramrekha Dham upto Chhatisgarh Boarder Road under Non Plan for the Year 2023-24 under Road Division Simdega.		20.00	18.08.2023/ 4009(S)	20.00	06.11.2023 08 F2/ 2023-24	12.22	61%	M/s Gudda Construction, Simdega	74%	05.01.2024
3	Construction of Guard Wall in KM 9th (near culvert) of Kochedega- Ramrekha Dham upto Chhatisgarh Boarder Road under Non Plan for the Yr 2023-24 under Road Division Simdega.		30.00	18.08.2023/ 4009(S)	18.66	29.12.2023 24 F2/ 2023-24	0.00	0%	Manohar Prasad, Simdega.	0%	28.02.2024
4	Construction of Guard Wall (100 M) & Road Safety work in KM 15th (near culvert) of Kochedega- Ramrekha Dham upto Chhatisgarh Boarder Road under Non Plan for the Yr 2023-24 under Road Division Simdega.		30.00	18.08.2023/ 4009(S)	18.81	12.12.2023 22 F2/ 2023-24	13.90	74%	Gaurav Kumar Mishra, Ranchi.	84%	11.02.2024
5	Construction of Gurd wall(G/W) 150m in 62th km and67th km of Simdega-Jaldega-Hurda Girda road under non plan year 2023-24		35.00	18.08.2023/ 4009(S)	22.74	12.12.2023 23F2/ 2023-24	0.00	0%	Gaurav Kumar Mishra, Ranchi.	0%	11.02.2024

State Non-Plan Works

Month : May, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Laying of Paver Block in KM 1.00 to 3.00 of Simdega-Jaldega- Hurda-Girda-Manoharpur Road.		40.00	18.08.2023/ 4009(S)	39.44	23.02.24 29F2/ 2023-24	0.00	0%	M/s Gudda Construction, Simdega	70%	22.04.2024
7	Construction of 3m x 4m RCC culvert and Repair of road in 18th km of Simdega-Rengari Kersai-Bolba-Orissa Boarder road (Total length-48.21 km) for the year of 2023-24.		40.00	11.01.2024 / 125(S)	37.97	23.02.24 28 F2/ 2023-24	0.00	0%	Dindayal Sai, Simdega	50%	22.04.2024
7	Simdega	0.00	265.00		227.50		83.40				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going / Completed works** (Roads-RCPLWEA)

Month : May, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Gumla Name of EE-Sri Rameshwar Shah											
1	Widening and Strengthening reconstrution of Chainpur (Rampur)- Naugai- Jairagi Road (with) HL RCC Bridge at ch-26.070 RCPLWEA/ROAD/01	28.200	2875.78	18.05.18	2809.75	12NCB/18-19 26.09.18	81.64	2005.82969	Altima Infrastructure 351-A. Ashok Nagar, Ranchi	82%	25.03.20
Total		28.20	2875.78		2809.75			2005.83			

Circle : Ranchi Div : Simdega Name of EE-Sri Rajeev Kumar Singh											
1	Widening and Strengthening of Bolba-Belkuba-Takbhar Odisha Border Road. (JH21LWE039)	16.50	1628.73	1341(s) dt 07.03.2018	1744.53	16.01.19 04 SBD OF 2018-19 Dt. Of Commencement 23.01.19	19.51	340.29	M/s Kaushik Construction, Vill- Singhitali, PO- Chapri, Bhawnathpur, Dist.- Garhwa.	37%	22.07.20
1	Simdega	16.50	1628.73		1744.53			340.29			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going / Completed works** (Bridges-RCPLWEA)

Month : May, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Ranchi

Div : Gumla

Name of EE-Sri Rameshwar Shah

1	Const. of HL. Bridge over Lohari River at Ch-2.665 km , ch-17.855km of upper Khaman-joram(Dibdobhi) RCPLWEA/BRIDGE/22	61.80	215.82	07.04.18	185.00	04NCB/18-19 dt. 01.08.18	35.95	66.51	M/s Sarita Const. Ambatoli, Latehar	38%	31.05.19
---	---	-------	--------	----------	--------	-----------------------------	-------	-------	-------------------------------------	-----	----------

1	Gumla	61.80	0.00	0.00	185.00	0.00		66.51			
---	--------------	--------------	-------------	-------------	---------------	-------------	--	--------------	--	--	--

Circle : Ranchi

Div : Simdega

Name of EE-Sri Rajeev Kumar Singh

1	(A) Construction of RCC High level bridge over Aling river at Ch. 3.765 km of Bolba Belkuba Takbahar Odisha Border Road.	37.24	117.58 Lacs	07.03.2018 / 1341(S)	309.77	20.08.2018 02 SBD OF 2018-19 Dt Of	100%	300.39	Superior Construction Pvt. Ltd. Tukunani Simdega		
---	--	-------	-------------	----------------------	--------	--	------	--------	--	--	--

Progress report of **On-going / Completed works** (Bridges-RCPLWEA)

Month : May, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	(B) Construction of RCC High level bridge over Kudarmunda River at Ch 10.945 km of Bolba Belkuba Takbahar Odisha Border Road. (JH21LWE039)	86.44	214.11 Lacs	07.03.2018 / 1341(S)		19 Dt. Of Commence ment 27.08.2018	100%		Ltd., Takupani, Simdega		
3	High Level Bridge over Koel river in Birnibera to Lawagarha Road. (JH21LWBR52)	246.04	1100.91	07.03.2018 / 1341(S)	1026.86	12.09.2018 03 SBD OF 2018-19 Dt. Of Commence ment	100%	1069.15	Koleshwari Infracons Pvt. Ltd. House No.-01, Nagar, PO+PS-Hunterganj, Dist- Chatra.		
3	Simdega	369.7	1100.91		1336.63			1369.53			

Circle : Hazaribagh

Div : Chatra

Name of EE-Sri Mithilesh Prasad

Progress report of **On-going / Completed works** (Bridges-RCPLWEA)

Month : May, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of H.L. Bridge over Buddha River in Bonga Karam (Pathalgada) Sikri Road (NH-100) road under R.C.D., Chatra Package No.:JH2LWBR10	73.80m	287.27	17024/II(i) 2017-RC (358261) dt. 22.02.2018	439.83	28.07.2018 01(SBD)/ 2018-19 2(SBD)/ 2021-22 dt. 15.02.2022	80%	351.33	M/s Sahay Construction At Awal Mohalla, District: Chatra 7979070450 7979987711	80%	27.06.2019
2	Construction of H.L. Bridge over Manat River in Jabda Akharwamahua Partoli road under R.C.D., Chatra JH2LWEBR09	43.40m	211.24							75%	
2	Chatra	0.0	498.51		439.83			351.33			

Circle : Hazaribagh

Div :Ramgarh

Name of EE-Sri Rajiv Ranjan Munda

1	H.L. Bridge with Approach Road over Bhera River in 2nd KM of Kulhi- Dulmi Road	64.80 Mtr.	221.91	-	207.00	02(SBD)2018-19 Dt. 06.08.2018	100%	209.35	Vikram Kumar Deo 481 Sectors- 9B, B.S. City, Bokaro, Jharkhand	100%	15.08.2019
---	--	------------	--------	---	--------	-------------------------------	------	--------	--	------	------------

Progress report of **On-going / Completed works** (Bridges-RCPLWEA)

Month : May, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	H.L. Bridge over Bokaro River in Duni- Ara Kanta Road	98.40 Mtr.	415.36	-	376.56	04(SBD)2018-19 Dt. 20.12.2018	97%	367.48	M/S Maa Laxmi Engineering, Sarvoday Nagar, Jailhata, Daltonganj, Palamu, Jharkhand	97%	19.12.2019
3	H.L. Bridge over Damodar River in Hesapoda- Kusumdihi Road	295.20 Mtr.	1148.58	-	1758.05	05(SBD)2018-19 Dt. 24.12.2018	70%	1371.92	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi	75%	23.06.2020
3	Ramgarh	0.00	1785.85		2341.61	0.00		1948.74			

Circle : Chaibasa

Div : Manoharpur

Name of EE-Sri Raghubansh Choudhary

1	H.L. Bridge over Chaki Garha Nala in Bingburu more to Kotagarha Road.		710.25	07.03.2018 1341 (S)	349.28	03.01.2019 PMGSY-04/SBD/2018-19	25	62.47	Pintu Engineering Constrution pvt. Ltd. Dalmiya House, Road No. 6, Seraikela-Kharsawan		02.07.2020
---	---	--	--------	------------------------	--------	------------------------------------	----	-------	--	--	------------

Progress report of **On-going / Completed works** (Bridges-RCPLWEA)

Month : May, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Manoharpur	0.00	710.25		349.28			62.47			