

## ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress report of **On-going works** (Roads-Plan)State Plan Road Works**Month : May, 2024****Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Hazaribagh</b> <b>Div : Hazaribagh</b> <b>Name of EE-Sri Shubash Prasad</b>											
1	Widening and Strengthening of Banaso- Budgadda Road (MDR 93) under RCD, Road Division, Hazaribag (Under CRIF) Total Length 28.00Km for the Year 2022-23 (Job. No. : CRF-JHR-2022-23/56)	28.00	6845.00	MORT & H (Zone-1) Govt. of India vide Lt. No. RW Ranchi/CRF/2021-22 Dt. 06.02.2023	6114.97	dt. 16.01.2024 31 SBD of 2023-24	5.72%	350.00	M/s Ganesh Yadav, Dhanbad	20%	15.09.2025
2	Widening and Strengthening to 2 Lane of of Duwari to Rol Road (MDR-99) under RCD,Road Division, Hazaribag (Under CRIF) Total Length 25.757Km for the Year 2022-23 (Job. No. CRF-JHR-2022-23/55)**	25.76	8465.00	MORT & H (Zone-1) Govt. of India vide Lt. No. RW Ranchi/CRF/2021-22 Dt. 06.02.2023	8804.87	dt. 24.11.23 21 (SBD) of 2023-24	7.38%	650.00	M/S Puja Enterprises, Simaria, Chatra	25%	23.07.2025
3	IRQP work of Mahto Ahara-Rampur-Basaria-Chauparan Road from Km 0.00 to Km 32.85 (Total Length 32.850Km) for the Year 2023-24 Under RCD, Road Division Hazaribag	32.85	2563.97	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 5627 (S) dt.14.12.2023	-	-	-	-	-	-	-

State Plan Road Works

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	IRQP Work for Jain Middle School (Ward no-7) to Masjid Chowk via Ramnagar, Vishnupuri Chowk Road from 0.00 to 4.0 km (Total Length 3.150Km) for the Year 2023-24 Under RCD Road Division Hazaribag	3.15	186.43	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 467 (S) dt.02.02.2024	145.71	01.03.2024 35F2 of 2023-24	0.00%	-	M/s Narayan Kumar Ramdiri, Begusarai, Bihar	100%	31.05.2024
5	Widening and Strengthening Mukundganj - Harhad- Hupad via Demotand Road (MDR-098) for the Year 2022-23 Under Road Division Hazaribag	7.08	1557.22	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 1202 (S) dt.12.03.2024	-	-	-	-	-	-	-
6	IRQP Work for Barkatha-Tetron Road from 0.00 to 32.100 Km (total Length32.100 KM) for the Year 2023-24 Under RCD Road Division Hazaribag	32.10	2119.01	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 1201 (S) dt.11.03.2024	-	-	-	-	-	-	-
7	IRQP Work of Kallu Chowk (MDR-070) to Sindur (NH-33) Via Mandai Khurd Road from Km.-0.00 to Km-8.362( Total Length-8.362) for the Year 2023-24 Under RCD Road Division Hazaribag	8.36	597.87	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 1285 (S) dt.13.03.2024	-	-	-	-	-	-	-

State Plan Road Works

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	IRQP Work of Bagodar-Hazaribag Road (Korra Chowk to St. Columbas More) MDR-094 from Km 0.00 to 7.775 Km, for the Year 2023-24 Under RCD Road Division Hazaribag	1.78	178.80	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 1393 (S) dt.15.03.2024	-	-	-	-	-	-	-
<b>8</b>	<b>Hazaribagh</b>	<b>139.07</b>	<b>22513.29</b>	<b>0.00</b>	<b>15065.55</b>	<b>0.00</b>		<b>1000.00</b>			

**Circle : Hazaribagh**  
**Div : BOKARO**  
**Name of EE- Sri Amit Singh**

1	(A) Reconstruction of Dantu (NH-23) to Kathara via Sillisadam including Sillisadam to Chalkari Road.(Total length 31.825 km) for the year 18-19	31.83	10321.91	05.03.19/ 1503(S) of J.S., RCD, Jharkhand, Ranchi	6801.12	30.07.19/ 01 SBD of 2019-20	106.00	7586.89	Classic Engicon Pvt. Ltd. 3D, Vatika Apartment, Line Tank Road, Ranchi.	97%	29.07.2021
	8.61				23.07.19/ 4 F2 of 2019-20	100.00	8.61	M/S Arun Kumar Jaishwal, Vill.+ P.O. - Chandankiyari, Bokaro	100%	22.01.2020	

State Plan Road Works

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	(C) Construction of H.L Bridge over (A) Canal at Ch.11.717 KM of Dantu to Kathara Road, (B) Canal at Ch. 11.924 KM of Sillisadam- Chalkari Link Road and (C) Chatnia Nala at Ch. 0.395 KM. of Dantu to Kathara via Sillisadam Road under Road Division, Bokaro for the year 2019-20				302.52	31.10.19/ 11 SBD of 2019-20	60.44	182.84	M/S Sanjay Construction, At. + P.O. - Saram, Bokaro	66%	30.10.2020
2	Widening & Strengthening/ Construction of Approach road to <b>Mega Food Park</b> Chandankiyari, Bokaro (Total Length 4.055 KM) for the year 2017-18	4.00	1613.95	09.10.17/ 5609(S) of J.S., RCD, Jharkhand, Ranchi	922.55	05.10.2021/ 2 SBD of 2021-22	93.20	1004.31	HARI NANDAN CHOUDHARY Behind Hero Honda Showroom, Dudhani, Bhagalpur Road, Dumka - 814101 Mob. 9801310245.	96%	04.04.2022
3	Widening and Strengthening Work in Four Lane of Road from <b>I.T.I. More</b> to Ukrid More (Total Length 8.916 km) for the year 2022-23 under Road Division, Bokaro	8.92	5164.96	08.07.2022/ 2503(S) of J.S., RCD, Jharkhand, Ranchi	4798.04	03 SBD of 2022-23/ 17.01.2023	68.25	3676.70	CLASSIC ENGICON PVT. LTD., 3D Vatika Apartment, Line Tank Road, Ranchi – 834001 (Jharkhand)	80%	16.04.2024
4	Reconstruction and Strengthening Work in Ch. 7th km (60 M), 9th Km (170 M), 17th km (780 M), 18th km (400 M) 19th km (700 M), 21st km (500 M) and 22nd km (800 M) of Bahadurpur - Kasmar - Khairachatar - Pirgul - Bengal Boarder Road (Total length 3.41 km) for the year 2022-23 under Road Division, Bokaro.		491.11	29.08.2023/ 4161(S) of J.S., RCD, Jharkhand, Ranchi	422.39	06 SBD of 2023-24/ 20.02.2024	0.00	0.00	M/S Ajay Singh, Vyapar Mandal Gali, Jainamore, Bandhdih, Bokaro, Jharkhand- 829301	1%	19.06.2024

State Plan Road Works

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening and Strengthening/ Reconstruction of Nawadih (Dak Bangla) (MDR-73) - Vendra - Gomoh (Laxmipur) Road (Total Length 11.530 Km) for the year 2023-24 under Road Division Bokaro	11.53	3841.15	13.10.2023/ 4794(S) of J.S., RCD, Jharkhand, Ranchi	2689.88	05 SBD of 2023-24/ 19.02.2024	16.64	447.53	Malti Enterprises, Propt. Nandla Nayak, Nehru Chowk, Dumra More, Harina, P.O. - Nawagarh, Dhanbad - 828306	27%	18.01.2025
6	IRQP Work of Narki – Bokaro (MDR -078) Road (Total Length 11.000 Km) for the year 2023-24 under Road Division Bokaro	11.00	1161.54	27.10.2023/ 5004(S) of J.S., RCD, Jharkhand, Ranchi	-	-	#VALUE!	0.00		-	-
7	IRQP work of Petarwar- Gomia Road (Total Length 26.20 Km) for the year 2023-24 under Road Division Bokaro	26.20	2441.28	07.03.2024/ 1167(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	-	-	#VALUE!	0.00	-	-	-

State Plan Road Works

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	IRQP work of Chas-Chandankiyari- Raghunathpur Road (SH-12) (Total length 26.60 Km) for the year 2023-24 under Road Division Bokaro	26.60	1385.23	13.03.2024/ 1286(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	-	-	#VALUE!	0.00	-	-	-
9	Reconstruction of NH-23 to Radhagaon Railway Station via BPCL LPG Plant & Retail Depot at Bokaro (Total Length 7.179 km) for the year 2023-24 under Road Division, Bokaro	7.18	3473.94	25.01.2024/ 358(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	-	-	#VALUE!	0.00	-	-	-
10	Widening and Strengthening of Picchari (Jaina More – Phusro PWD Road) to Tenughat (Petarwar – Gomia PWD Road) Road Main Portion (Length 24.759 km) and Bypass Portion (Length 1.564 km) (Total Length 26.324 Km) for the year 2024-25 under Road Division, Bokaro.	26.32	9086.66	16.03.2024/ 08(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	-	-		0.00	-	-	-
<b>10</b>	<b>Bokaro</b>	<b>153.57</b>	<b>38981.73</b>		<b>15945.12</b>			<b>12906.88</b>			

State Plan Road Works

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Hazaribagh  
Div : Chatra  
Name of EE-Sri Mithilesh Prasad**

1	Reconstruction of Tandwa - Rai - Khelari Road from km 13.450 to 15.00 under Road Division, Chatra for the Year 2019-20.	1.55	986.92	Joint Sec. Lt. No. 4599(S) dt. 16.09.2019	829.79	02 (SBD)/ 2019-20 dt. 26.10.2019	55%	457.31	Arunaditya Projects & Mineral, C-188 Vidyalaya Marg, Ashok Nagar, Ranchi Mob No. 7857924060	70%	25.04.2020
<b>1</b>	<b>Chatra</b>	<b>1.55</b>	<b>986.92</b>		<b>829.79</b>			<b>457.31</b>			

**Circle : Hazaribagh  
Div : Dhanbad  
Name of EE-Sri Dinesh Prasad**

1	Widening And Strengthening Of Loharbarwa (On Nh-2) Mayurnachna Kadmahara (G.T.G Road) And Mayurnachna Amarpur (Nh-2) Road (Total Lenth-27.506 Km) Under Plan Head For The Year 2016-17.	27.51	5320.07	1490 (S) dt. 10.03.17	(i)4989.071 66 (ii)203.395 79 (variation) 5192.46745	02 SBD/ 2017-18 dt. 29.08.17	97.76%	5456.05	M/s Daroga Pradhan	99%	28.05.19
2	Widening and Strengthening/ Reconstruction of Mahuda(On NH-32)-Sindri(Jamadoba)(On MDR-055) Road(Length-22.940) under Plan Head for the year 2016-17.	22.94	16319.23	3561 (S) dt. 06.06.16	6800.93	01 SBD/ 2018-19 dt. 09.03.19	31.37%	4904.89	EICC-SRB(JV)	32%	08.11.2020

State Plan Road Works

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of Approach Road (Total Length- 300M) for Binod Bihari Mahto Koylanchal University Under Road Division Dhanbad For The Year 2023-24	0.30	272.29	1877 (S) dt. 28.04.2023	195.49	21 F2/2023-24 dt.01.11.2023	14.59%	28.53	M/S Sonu & Saroj	37%	31.01.2024
4	I.R.Q.P Work in Nawagada-Topchachi Road (Total Length-19.50 K.M.) under plan head for the year 2023-24.	19.50	2060.43	5466 (S) dt. 01.12.2023	2099.00	11 SBD/2023-24 dt.16.03.2024	0.00	0.00	Preeti Enterprises	40%	10.09.2024
<b>4</b>	<b>Dhanbad</b>	<b>70.25</b>	<b>23972.02</b>		<b>9095.43</b>			<b>10389.48</b>			

**DMFT**

1	IRQP/ Strengthening Work Of Shramik Chowk To Barwadda Road (MDR- 060) (Total Length -8.90 Km) In Km 0.00 To 8.9 Km Under Plan Head For The Year 2022-23. (DMFT)	8.90	2408.36	63(S) dt. 06.01.2023	2318.48	02 SBD/ 2023-24 dt. 19.04.2023	85.20%	1975.42	Daroga Pradhan	95%	18.10.2023
2	Widening and Strengthening of Road From Muraidih (MDR-051) to Sonardih Phatak (MDR 049) via Hindustan Zinc Ltd. And Ram Raj Mandir Under DMFT Head For The Year 2023-24.	5.23	2805.34	1583(S) dt. 31.03.2023	3000.00	06 SBD/ 2023-24 dt. 26.06.2023	60.92%	1827.67	Preeti Enterprises	77%	25.03.2024

State Plan Road Works

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	I.R.Q.P. /Strengthening Work Of Patherdih-Sindri Road (MDR-067) From 0.00 Km To 13.71 Km (Total Length- 13.71 K.M.) Under Road Division Dhanbad For The Year 2022-23	13.71	3693.43	216 (S) dt. 19.01.2023	4443.88	07 SBD/ 2023-24 dt. 12.07.2023	75.71%	3364.50	Daroga Pradhan	73%	11.01.2024
4	Widening And Strengthening Work Of Babudih Vivah Bhawan To Hirak (Kako-Tetumari-Bhuli-Dhanbad) Road Via Rajwar Basti (Total Length 4.015 Km) Under DMFT Fund For The Year 2023-24.	4.02	1313.88	2997 (S) dt. 15.06.2023	1603.78	10 SBD/ 2023-24 dt.29.12.2023	0.00	0.00	M/s Daroga Pradhan	35%	28.04.2024
		<b>31.86</b>	<b>10221.01</b>		<b>11366.14</b>			<b>7167.59</b>			

**Circle : Hazaribagh**  
**Div : Giridih**  
**Name of EE-Sri Prem Prakash Singh**

1	Reconstruction of Road From Banpura (on Jhari More-Banpura-Chichaki-Khuntha Chowk-Chichaki Railway Station Road) to Dhibra More Near Dondlo (Including Bridge) (Total Length 3.60 Km.) Under Road Division, Giridih For The Year 2022-23	3.60	700.71	Govt. of Jharkhand RCD, Ranchi Letter no. 1166 (S) Dt. 23.03.22	656.83	SBD 06 of 2022-23 Dt. 20.12.2022	116%	760.52	M/S Maa Laxmi Construction, Daltonganj	97%	19.09.2023
---	--	------	--------	---	--------	----------------------------------	------	--------	--	-----	------------

State Plan Road Works

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	W/S and Reconstruction of Hesla (NH-02) to Aura (NH-02) Via Tirla, Alkadih Road (Total L. 14.020 Km.) for the year 2022-23	14.02	3171.24	Govt. of Jharkhand RCD, Ranchi Letter no. 1326 (S) Dt. 31.03.22	2719.71	SBD 02 of 2022-23 Dt. 22.10.2022	50%	1349.96	RNS Construction Pvt. Ltd., Mau, Uttar Pradesh	55%	21.08.2023
3	Widening and Strenthening/ Reconstruction work of Karamjora More (on NH-114A)- Genro-Patro River of Approach Road (on Jamui-Deoghar Road) (Total Length - 11.125 Km.) (Including Land Aquesation Work) Under Road Division, Giridih For the Year 2022-23	11.13	3040.02	Govt. of Jharkhand RCD, Ranchi Letter no 3646 (S) dt 13.10.2022	2301.35	SBD 08 of 2022-23 Dt. 27.01.2023	94%	2169.95	Rajeev Kumar, Patna	95%	26.12.2024
4	Widening and Strengthening of Govindpur-Tundi-Giridih Road (Part of SH-13) in Km. 43.77 to 51.67 (Total Length 7.90 Km.) (With Construction of Bridge) For the year 2018-19 ( <b>Span Bridge 1 X 21.60</b> )	7.90	2635.25	Govt. of Jharkhand RCD, Ranchi Letter no 1234(S) Dt. 27.02.2019	2464.64	SBD No. 01 of 2019-20 dt 24/09/19	77%	1904.02	M/S Daroga Pradhan, Dhanbad.	85%	23.06.20
5	Widening & Strengthening of Domanpahari to Chugali, Dhurgargi Via Vijaydih Road in Km. 0 to 21.265 For the year 2018-19 ( <b>Bridge At Che. 14+700 Span - 8 X 24.600</b> )	21.27	5729.13	Govt. of Jharkhand RCD, Ranchi Letter no 2803 (S) dt 11.05.18	4568.61	SBD No. 08 of 2018-19 dt 28/11/18	100%	4582.10	M/S East India Construction Company, Bokaro	90%	27.11.20

State Plan Road Works

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening and Strengthening/ Reconstruction of Hesla-Beko road (Including Bridges) (Total Length – 29.925 Km.) For the year 2019-20 <b>Bridge at</b> <b>Che. 153, Span - 1 X 16</b> <b>Che. 1779, Span - 2 X 8</b> <b>Che. 2865, Span 2 X 8</b> <b>Che. 4518, Span - 2 X 8</b> <b>Che. 7029, Span - 2 X 8</b> <b>Che. 12828, Span - 1 X 16</b> <b>Che. 17036, Span - 1 X 16</b> <b>Che. 17928, Span - 1 X 16</b>	29.93	6924.93	Govt. of Jharkhand RCD, Ranchi Letter no 3635(S) Dt. 22.07.2019	4534.01	SBD No. 06 of 2019-20 dt 26/10/19	70%	3155.00	ACPL-KK (JV) Koderma	70%	25.06.21
7	Widening and Strengthening / Reconstruction of Fatehpur to Bongi (Bihar Border) Via Bhelwaghathi Road (Including Construction of Bridge) (Total Length–15.810 Km.) For The Year 2019-20 ( <b>Bridge at Che. 14+565, Span - 4 X 21</b> )	15.81	5051.63	Govt. of Jharkhand RCD, Ranchi Letter no 3558(S) Dt. 19.07.2019	3583.41	SBD No. 02 of 2019-20 dt 23/10/19	96%	3440.79	M/S Om Namu Siwai Construction, New Delhi.	97%	22.06.21
8	Improvement of Riding Quality of Old Existing G.T. Road at Bagodar Bypass Road part of Km. 31.900 to 36.154 (Total Length - 4.254 Km) under Road Division Giridih for the year 2023-24	4.25	1359.55	Govt. of Jharkhand RCD, Ranchi Letter no 4329(S) Dt. 08.09.23	1338.83	SBD No. 07 of 2023-24 dt 02/01/24	67%	900.00	Amitabh Construction Pvt. Ltd., 105, Ranchi- Patna Road, Coltex Muhalla, Koderma	100%	01.03.2024

State Plan Road Works

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Widening, Strengthening/ Reconstruction of Pandariya (Eidgah More) to Lachudih via Bankikala, Saraiya, Ranatand, Karne & Lachuri (Total Length 11.940 Km.) For The Year 2023-24	11.94	4275.63	Govt. of Jharkhand RCD, Ranchi Letter no 3412(S) Dt. 18.07.23	3081.99	SBD No. 05 of 2023-24 dt 17/11/24	31%	949.84	Rajeev Kumar, Patna	50%	16.05.2025
10	Improvement of Riding Quality Work in Koderma-jamua (SH-13) Road in Km. 50.00 to 69.07 Km. (Total Length - 20.070 Km.) For The Year 2023-24 Under Road Division, Giridih	20.07	2567.23	Govt. of Jharkhand RCD, Ranchi Letter no 4389(S) Dt. 13.09.23	2206.38	SBD No. 10 of 2023-24 dt 25/01/24	53%	1165.08	Hari Nandan Choudhary, Dumka	90%	24.06.2024
11	Improvement of Riding Quality of Ahilyapur More to Dakbangla More Via Mahuda More, Gandey (Total Length – 42.220 Km.) For The Year 2023-24	42.22	2246.43	Govt. of Jharkhand RCD, Ranchi Letter no 5433(S) Dt. 01.12.23	1882.43	SBD No. 09 of 2023-24 dt 25/01/24	61%	1139.62	Hari Nandan Choudhary, Dumka	85%	24.07.2024
12	Widening and Strengthening/ Reconstruction Work in Giridih-jamua (SH-13) Road in Chainage Km. 1.110 to 6.810 Km. (Total Length - 5.70 Km.) For The Year 2023-24 Under Road Division, Giridih	5.70	3916.63	Govt. of Jharkhand RCD, Ranchi Letter no 4388(S) Dt. 13.09..23	3647.93	SBD No. 08 of 2023-24 dt 25/01/24	0%	0.00	Manisha Construction, Gaya, Bihar	10%	24.09.2024
<b>12</b>	<b>Giridih</b>	<b>187.8</b>	<b>41618.4</b>		<b>32986.1</b>			<b>21516.87</b>			

**Circle : Hazaribagh**

**Div : Koderma**

**Name of EE-Sri Satendra Prasad Singh**

State Plan Road Works

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	RECONSTRUCTION WORK OF TILAIYA(PIPRADIH)-JAINAGAR- BAGRO (ON DOMCHANCH- PIPCHO ROAD) (TOTAL LENGTH-0.00 to 18.550 Km) UNDER ROAD DIVISION KODERMA FOR THE YEAR 2019-20	18.55	4134.61	Dt-10.07.2019, 3392(S)	3295.65	Dt-14.10.2019, 26SBD/2019-20	90%	3118.30	M/s R.K Infracop Pvt. Ltd, Hyderabad.	90%	02.12.2020
2	Strengthening/Reconstruction of Dhab-Pihra-Satgawan Road(MDR-113) in Km. 0.00 to km. 21.325 (Total Length 21.325Km.) Under Road Division Koderma for the year 2021-22	21.33	2296.36	Dt-07.01.2022, 51(S)	2386.82	Dt-26.12.2022, 03 SBD/2022-23	67%	1607.29	M/s Sanjay Construction,, Saram, Bokaro	67%	31.08.2023
3	IRQP Work of Koderma to Jamua Road from Km. 0.00 to Km 49.00 under Road Division,Koderma for the Year 2023-24	49.00	4497.96	Dt-14.09.2023 Lt No-4408(s)	4655.67	Dt-27.01.2024 02SBD of 2023-24	53%	2397.99	Amitabh Constructions, Pvt. Ltd.Koderma	64%	26.07.24
4	Remaining Work of Reconstruction of Domchanch - Dhodhakola-Sapahi-Faguni Road (KM 0.00 to 14.5 upto Bihar border) .	0.00	6519.54	Dt- 31.08.2018, 5092(s)	0.00	-	0%	0.00	-	5%	-
5	Improvement of Riding Quality work in Chandwara-Selhara-Pandewara (Singrawan) Road from km 0.00 to 20.35km under Road division koderma for the year 2023-2024	20.35	1701.53	Dt-02.02.2024, 472(s)	-	-	-	-			

State Plan Road Works

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	IRQP Work of Domchanch Bazar to Pipcho Bazar Road from Km. 0.00 to Km 17.30 Road Division,Koderma for the Year 2023-24	17.30	954.23	Dt-19.02.2024, 708(s)	-	-	-	-			
7	IRQP work of Jharkhand Dham Sampark Road from KM 0.00 to KM 24.90 under Road Division koderma for the year 2023-24	24.90	1502.26	Dt-11.03.2024 1198(S)	-	-	-	-			
8	IRQP work of Bariyardih to Markacho Road from KM 0.00 to KM 15.00 under Road Division koderma for the year 2023-24.	15.00	1008.72	Dt-13.03.2024' 1282(s)	-	-	-	-			
9	Improvement of Riding Quality work in Domchanch-Dhab Road from km 0.00 to 16.40km under Road division koderma for the year 2023-2024	16.40	1256.95	Dt-13.03.2024 1283(s)	-	-	-	-			
<b>9</b>	<b>Koderma</b>	<b>182.83</b>	<b>23872.16</b>		<b>10338.14</b>			<b>7123.58</b>			

**Circle : Hazaribagh**

**Div : Ramgarh**

**Name of EE-Sri Rajiv Ranjan Munda**

1	Construction of 4-Lane Road Work from Naya Chowk (Chitarpur) NH- 320- Sandi (On MDR- 95) & Sandi to Rajrappa Road (MDR- 95) Total Length-10.139 KM including Construction of Bridge	10.139	9891.47	Ltr. No. 5065(S) Dt. 31.08.2018	9766.31	07(SBD)2018-19 Dt.- 24-12-2018	94%	9704.47	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi	97%	23.06.2020
---	---	--------	---------	---------------------------------	---------	--------------------------------	-----	---------	--	-----	------------

State Plan Road Works

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening and Strengthening of NH-33 Ashok Cinema to NH-23 Chhattarpur Road in KM 0.00 to 20.10 (Length of Road -20.10)	20.10	5691.47	4667.56 Ltr. No. 1995(S) Dt. 20-09-2015 (Revised) Ltr. No. 733(S) Dt. 01.02.2019	3968.79	25(SBD)2015-16 Dt. 08-10-2015	100%	5443.55	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi	100%	07.04.2017
	Construction of H.L. Bridge at Chainage (A) 2360 Mtr. (B) 4580 Mtr. (C) 5825 Mtr. & (D) 19025 Mtr. in NH-33 Ashok Cinema to NH-320 Chhattarpur Road	-			1095.45	12(SBD)2019-20 Dt.- 31-10-2019	21%	212.11	M/s Sildilya Construction, Station Road, Redma, Dist.- Palamu, Jharkhand, Daltonganj	74%	30.04.2021
3	Widening & Strengthening/ Reconstruction of Lalki Ghati to Chhattarmandu Road via Linching Chowk (Length-10.910 KM) under Plan Head for the year 2022-23	10.91	4220.46	Ltr. No. 1311(S) Dt. 31-03-2022	2674.64	01(SBD)2023-24 Dt.- 17-07-2023	29%	2523.73	Sidhartha Construction Korambey, Near GPO House, Zullu Park, Hazaribagh	55%	16.05.2024
4	IRQP Work of Gola to Charu Road (MDR-101) from KM 0.00 to 13.00 Under Road Divison, Ramgarh for the of Year 2022-23	13.00	1144.29	Ltr. No. 4431(S) Dt. 06-12-2022	1105.85	23(SBD)2023-24 Dt.- 22-01-2024	21%	236.30	Ajay Kumar Singh Bokaro, Jharkhand	100%	21.05.204
5	IRQP Work of Patratu to Saunda 'D' Road from KM 0.00 to 11.35 Under Road Divison, Ramgarh for the of Year 2022-24	11.35	620.58	Ltr. No. 5656(S) Dt. 15-12-2023	0.00	-	0%	0.00	-	-	-
6	IRQP Work of Kujju to Ghato Road from KM 0.00 to 19.400 Under Road Divison, Ramgarh for the of Year 2023-24	19.40	1963.60	Ltr. No. 1200(S) Dt. 11-03-2024	0.00	-	0%	0.00	-	-	-

State Plan Road Works

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	IRQP Work of Rajrappa to Chitarpur Road from KM 0.00 to 1.80 under Road Division, Ramgarh for the year 2023-24	1.80	140.61	Ltr. No. 468(S) Dt. 02-02-2024	0.00	-	0%	0.00	-	-	-
<b>7</b>	<b>Ramgarh</b>	<b>86.70</b>	<b>23672.49</b>		<b>18611.04</b>			<b>18120.16</b>			

## ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress report of **Completed works** (Roads-Plan)State Plan Road Works

Month : May, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Hazaribagh</b> <b>Div : Hazaribagh</b> <b>Name of EE-Sri Shubash Prasad</b>											
1	Consultancy Services for Carrying out Road Safety Audit of existing roads as per Road Safety Manual i.e. IRC-SP-88-2010 or any other latest revision of this document under Road Circle, Hazaribag (Total Length 643.279 Km) for the Year 2021-22	-	107.33	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 53(S) dt. 07.01.2022	25.00	dt. 26.12.2022 1(R.S.A.) of 2022-23	70%	17.50	Cube Engitech Consultant Pvt. Ltd., Jeevan Lok Complex, Main Road, Hinoo, Ranchi-834002, Jharkhand	100%	-
2	Widening & Strengthening/ Reconstruction of Palma Moskodih-Choubey-Keshwari road for the Year 2016-17	16.79	4706.46	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 6036 (S) dt.21.09.2016	3283.29	dt. 15.09.2017 18 SBD of 2017-18	100.00%	4157.94	Hills Trade-RK(JV) Gurgaon	100%	14.01.19

State Plan Road Works

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	IRQP Work for the road Around Matwari Gandhi Maidan to NH-100 from Km 0.00 to 1.00 Km for the Year 2023-24 Under RCD Road Division Hazaribag	1.00	68.59	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 3964 (S) dt. 17.08.2023	52.91	dt. 16.11.23 20 F2 of 2023-24	85.00%	45.00	M/s Narayan Construction, Matwari, Hazaribag	100%	15.02.2024
4	IRQP work of Gauriya Karma (MDR-096) to Kewta Bridge (MDR-069) road from Km 0.00 to 10.48 Km (Total Length 10.48 Km) for the Year 2023-24 Under RCD, Road Division Hazaribag	10.48	681.18	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 3643 (S) dt.31.07.2023	690.84	dt. 24.11.23 22 (SBD) of 2023-24	100%	690.84	M/s Siddhartha Construction, Zulu Park, Hazaribag	100%	23.02.2024
5	IRQP Work for Jain Petrol Pump(NH-33) to St. Xaviers School (NH-100) Via St. Mary Church Suresh Colony Chowk, Electricity Office, St Robert Girls High School, NH office, PWD IB and PWD office Chowk to Hurhuru Durga Mandir Via Carmel School Chowk(NH-33) in Km-0.00 to 3.00 Km(Total Length-3.00Km) Road for the Year 2022-23 Under RCD Road Division Hazaribag	2.60	278.85	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 4028 (S) dt.21.08.2023	235.21	dt. 22.12.23 29 (SBD) of 2023-24	85.00%	200.00	M/s Ramchandra Yadav, Budhiyadih, Kapka, Barkatha, Hazaribag.	100%	21.03.24

State Plan Road Works

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	IRQP Work for Kallu chowk to Boddom Bazar Road from Km 0.00 to 1.10 Km for the Year 2023-24 Under RCD Road Division Hazaribag	1.10	82.15	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 3968 (S) dt.17.08.2023	62.93	dt. 14.11.23 18 F2 of 2023-24	-	-	M/s Narayan Construction, Matwari, Hazaribag	100%	13.02.2024
<b>6</b>	<b>Hazaribagh</b>	<b>31.97</b>	<b>5924.55</b>	<b>0.00</b>	<b>4350.18</b>	<b>0.00</b>		<b>5111.28</b>			

**Circle : Hazaribagh**  
**Div : BOKARO**  
**Name of EE- Sri Amit Singh**

1	Widening & Strengthening / Reconstruction of Chandrapura (Dugdha) to Bhalmara (Kodwadih) (MDR-073) Road including CTPS DVC Colony link Road (Total Length 21.138 KM) for the year 2021-22 under Road Division, Bokaro	21.14	3710.68	15.02.2022/ 531(S) of J.S., RCD, Jharkhand, Ranchi	4128.63	30.07.2022/ 02 SBD of 2022-23	93.48	3928.95	M/S Krishna Kumar Singh, At. - Belwatika, Daltonganj, Palamu, Jharkhand.	100%	29.10.2023
---	---	-------	---------	--	---------	-------------------------------	-------	---------	--	------	------------

State Plan Road Works

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening and Strengthening /Reconstruction of <b>Sarubera</b> (On 26th km of Dumari –Nawadih Bermo Road) to Pilpilo More Road (Total Length 25.832 km) for the year 2021-22	25.83	4303.68	23.12.21/ 4070(S) of J.S., RCD, Jharkhand, Ranchi	4413.60	05.03.2022/ 05 SBD of 2021-22 Revised dt. 27.07.2024	107.56	4904.88	M/S ME-SC(JV), Dumra Harina, Dhanbad	100%	04.09.2023
<b>2</b>	<b>Bokaro</b>	<b>46.97</b>	<b>8014.36</b>		<b>8542.23</b>			<b>8833.82</b>			

**Circle : Hazaribagh**

**Div : Chatra**

**Name of EE-Sri Mithilesh Prasad**

						<b>NIL</b>					
<b>0</b>	<b>Chatra</b>	<b>0.0</b>	<b>0.0</b>		<b>0.0</b>			<b>0.0</b>			

**Circle : Hazaribagh**

**Div : Dhanbad**

**Name of EE-Sri Dinesh Prasad**

State Plan Road Works

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening & Strengthening of Shankardih (On Govindpur-Jamtara-Sahebganj) to Kamardih (On Govindpur-Tundi-Giridih (SH-13) Road (Total length - 12.625 KM) under Road Division Dhanbad for the year 2021-22.	12.63	2866.62	2658 (S) dt. 02.09.2021	2323.76347	01 SBD/2022-23 dt. 25.07.2022	114%	1450.00	ABL Infrastructure Pvt. Ltd.	100%	24.06.2023
1	<b>Dhanbad</b>	<b>12.63</b>	<b>2866.62</b>		<b>0.00</b>			<b>1450.00</b>			

**Circle : Hazaribagh**

**Div : Giridih**

**Name of EE-Sri Prem Prakash Singh**

1	Widening and Strengthening of Chirki-Palma-Rajganj Road in Km. 0 to 22 for the year 2016-17.	22.00	6503.37	Govt. of Jharkhand RCD, Ranchi Letter no 4359 (S) Dt. 15.07.16	3898.45	SBD No.03 of 2016-17 dt 07/03/17	101%	3934.96	M/S Ganesh Yadav, Dhanbad	100%	06.03.19
2	Reconstruction of Jhari more (N.H-2) Banpoura-Chichaki Upto Khuta Chowk Road for the year 2018-19 Bridge at Km. 0.335, Span - 2 X 10	14.03	3331.56	Govt. of Jharkhand RCD, Ranchi Letter no. 5090 (S) Dt. 31.08.18	1931.94	SBD No. 09 of 2018-19 dt 10/12/18	145%	2805.45	M/S Amitabh Construction.	100%	09.10.19

State Plan Road Works

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Improvement of riding Quality of Kowar-Koderma Road (MDR-090) in Km. 0.00 to Km. 37.00 (Total Length = 37.00 Km) Road for the year 2021-22	37.00	2104.43	Govt. of Jharkhand RCD, Ranchi Letter no. 48 (S) Dt. 07.01.22	2110.11	SBD 01 of 2022-23 Dt. 01.09.22	100%	2109.73	AC – SCDPL (JV), S.S. High School Road, Gumla	100%	28.02.2023
4	Strengthening & Widening of Kodambari-Mandro-Ranidih-Asko Road under Road Division Giridih (Total Length - 18.85 KM ) For The Year 2022-23.	18.85	2994.45	Govt. of Jharkhand RCD, Ranchi Letter no 349 (S) dt 17.01.12	1387.41	SBD 03 of 2022-23 Dt. 22.10.2022	107%	1484.64	Amitabh Construction Pvt. Ltd., 105, Ranchi-Patna Road, Coltex Muhalla, Koderma	100%	21.06.2023
5	Improvement of Riding Quality of K.B. Road to Tiranga Chowk (Nurango) Road in km 0 to 19.7 (Total Length-19.7 Km) under Road Division Giridih for the year 2022-23	19.70	1079.31	Govt. of Jharkhand RCD, Ranchi Letter no 4454 (S) dt 06.12.2022	1001.59	SBD 02 of 2023-24 Dt. 13.04.2023	103%	1031.96	Amitabh Construction Pvt. Ltd., 105, Ranchi-Patna Road, Coltex Muhalla, Koderma	100%	12.08.2023
6	Reconstruction work of Baba Ji Kutiya More (On SH-13)-Mugpiti-Narendrapur Open Cast Mines-Paparwatand (On NH-114A) Road (Total Length – 6.05 Km.) (With Land Acqjition) For the Year 2022-23	6.05	1508.00	Govt. of Jharkhand RCD, Ranchi Letter no 3549 (S) dt 06.10.2022	1297.30	SBD 07 of 2022-23 Dt. 24.01.2023	92%	1200.00	Hari Nandan Choudhary, Dumka	100%	23.09.2023

State Plan Road Works

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Improvement of Riding Quality of Atka (on NH-19)-Sariya (on MDR-116) Road (Total Length-27.5 Km) under Road Division Giridih	27.50	1485.00	Govt. of Jharkhand RCD, Ranchi Letter no 4434 (S) dt 06.12.2022	1326.53	SBD 03 of 2023-24 Dt. 12.05.2023	100%	1326.53	M/S East India Construction Company, Bokaro	100%	11.11.2023
8	Improvement of Riding Quality of Saria (at MDR-116) -Koyridih-Kathwara (at SH-14) (Narayanpur) Road in km 0 to 44.46 KM (Total Length - 44.46 KM) for the year 2022-23	44.46	2520.86	Govt. of Jharkhand RCD, Ranchi Letter no 214(S) dt 19.01.2023	2620.74	SBD 04 of 2023-24 Dt. 23.06.2023	97%	2554.49	Amitabh Construction Pvt. Ltd., 105, Ranchi-Patna Road, Coltex Muhalla, Koderma	100%	22.02.2024
9	Reconstruction of Balhara (SH-13)-Patna-Pihara-Kherda (MDR-113) Road (Length 36.950 Km.) and Patna-Gawan Link Road (Length 2.17 Km.) (Total Length 36.950 Km. for the year 2018-19 Bridge at Che. 16 + 070, Span - 2 X 16 Che. 29+293, Span - 1 X 18 Che. 31 + 513, Span 2 X 21	36.95	12831.99	Govt. of Jharkhand RCD, Ranchi Letter no 5087 (S) Dt 31.08.18	8751.62	SBD No.07 of 2018-19 dt 08/11/18	115%	10088.32	M/S M & S Company.	100%	07.11.20

State Plan Road Works

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Reconstruction/ Strengthening of CRPF Camp-Azad Nagar-Bakshidih (Yogitand) Road (Total Length – 2.71 Km.) for the year 2022-23	2.71	551.45	Govt. of Jharkhand RCD, Ranchi Letter no 1959(S) dt. 31.05.2022	544.97	SBD 05 of 2022-23 Dt. 16.12.2022	100%	543.37	RNS Construction Pvt. Ltd., Mau, Uttar Pradesh	100%	15.06.2023
11	Widening and Strengthening/ Reconstruction work of Barwadih Fatak to Baniyadih via Centralpit, Baherwatand, Kabribad Road (Total Length - 7.588 Km.) Under Road Division, Giridih For the Year 2022-23	7.59	2992.00	Govt. of Jharkhand RCD, Ranchi Letter no 4000 (S) dt 04.11.2022	2075.12	SBD 01 of 2023-24 Dt. 05.04.2023	96%	2000.00	Hari Nandan Choudhary, Dumka	99%	04.04.2024
12	Improvement of Riding Quality of Giridih-Gandey–Narayanpur-Jamtara Road (Total Length – 35.00 Km.) (Width – 7.00 M) under Road Division Giridih for the year 2023-24	7.00	1101.13	Govt. of Jharkhand RCD, Ranchi Letter no 4326(S) Dt. 08.09.23	971.89	SBD No. 06 of 2023-24 dt 29/12/23	100%	971.51	Hari Nandan Choudhary, Dumka	100%	28.06.2024

State Plan Road Works

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Widening and Strengthening work in Jamua-Sarwan Missing Link Road (Total Length - 1.20 Km.) for the year 2023-24	1.20	205.83	Govt. of Jharkhand RCD, Ranchi Letter no (S) Dt. 03.08.23	155.14	F2 No. 06 of 2023-24 dt 25/10/23	100%	155.00	Raj Construction, Ranchi	100%	24.01.2024
<b>13</b>	<b>Giridih</b>		<b>39209.4</b>		<b>28072.8</b>			<b>30205.96</b>			

**Circle : Hazaribagh**  
**Div :Koderma**  
**Name of EE-Sri Satendra Prasad Singh**

1	IRQP Work in Urwan-Kanti Road from Km 0.00 to 5.80 Km ( Total Length= 5.80 Km. ) Under Road Division ,Koderma for the Year 2023-2024	5.80	483.89	Dt- 17.08.2023 Lt No- 3966(s)	500.00	Dt-13.12.2023 01SBD of 2023-24	100%	498.80	Amitabh Constructions, Pvt. Ltd.Koderma	100%	12.02.24
<b>1</b>	<b>Koderma</b>	<b>42.00</b>	<b>483.888</b>		<b>2791.29707</b>			<b>498.80</b>			

**Circle : Hazaribagh**  
**Div : Ramgarh**  
**Name of EE-Sri Rajiv Ranjan Munda**

<b>NIL</b>											
<b>0</b>	<b>Ramgarh</b>	<b>0.0</b>	<b>0.00</b>		<b>0.00</b>			<b>0.00</b>			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of **On-going works** (Bridges-Plan)  
State Plan Bridge Works

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle : Hazaribagh</b> <b>Div : Hazaribagh</b> <b>Name of EE-Sri Shubash Prasad</b></p>											
1	Construction of H.L. Bridge over Siwane River at 6.150Km of Kariyatpur-Jhumara Road.(Span-4x21m) Under RCD, Road Division Hazaribag for the Year 2022-23	87.0	551.21	Joint Secretary, RCD, Jharkhand Ranchi vide Lt. No. 3880(S) dt. 16.09.2022	678.31	dt. 14.03.23 53 (SBD) of 2022-23	36%	242.00	M/s Siddharth Construction, Korambey House, Near GPO, Hazaribag	70%	13.09.2024

State Plan Bridge Works

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of H.L. Bridges in Barkatha to Tetron road over (i) Manpur nala at ch.17th Km.(Span 1x18.6m), (ii) Kendua river at ch.20th Km.(Span 1x12.6m),(iii) Palma river at ch. 24th Km.(Span 1x10.6m) and (iv) Maniadih nala at ch. 31st Km.(Span 2x12.6m) Work (Including Approach road and Land Acquisition) Under RCD, Road Division Hazaribag for the Year 2023-24	-	70.00	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 4992 (S) dt.27.10.20 23	1470.97	dt. 17.02.24 33 (SBD) of 2023-24	-	-	Ganesh Yadav, Anand Nagar, P.O.-I.S.M., Saraidhela, Dhanbad.	2%	16.08.25
<b>2</b>	<b>Hazaribagh</b>	<b>87.00</b>	<b>621.21</b>		<b>2149.27</b>			<b>242.00</b>			

**Circle : Hazaribagh**

**Div : BOKARO**

**Name of EE- Sri Amit Singh**

State Plan Bridge Works

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of H.L. Bridge over Konar River in Gobindpur Bokaro Thermal Power Station under RCD Road	108.0	693.32	3812(s) dt. 07.07.17 of J.S., RCD, Jharkhand	560.75	08.12.17/ 5 SBD of 2017-18	88.15	494.33	Rakesh Const. Pvt. Ltd., Shivjii Singh Building Dimna Road Mango, Jamshedpur,	90%	07.06.2020
2	Construction of High Level Bridge in 19 km of Dumari – Nawadih – Phusaro Road Near I.B. replacing the old bridge for the year 2019-20	45.00	396.81	2685(s) dt. 30.05.19 of J.S., RCD, Jharkhand	282.85	31.10.2019 / 10 SBD of 2019-20	52.77	161.90	M/S Sanjay Constr-uction, Vill. + P.O. - Saram, Dist. - Bokaro, 9631530071	90%	30.01.2021
3	Const. of H. L. Bridge over Gawai river at ch. 22.050 Km of Bahadurpur Kasmar Petarwar west Bengal Border road. S.A. - 3 X 10.0 M, A.R.- 2 X 3.5 M	31.96	229.94	10.06.15/40 03(S)	199.48	23.10.2015 / 26 F2 of 15-16	68.65	136.94	Smt Kiran Devi, Jodhadih More, Chas, Bokaro	69%	22.10.2016
<b>3</b>	<b>Bokaro</b>	<b>185.0</b>	<b>1320.07</b>		<b>1043.08</b>			<b>793.16</b>			

**Circle : Hazaribagh**

**Div : Chatra**

**Name of EE-Sri Mithilesh Prasad**

State Plan Bridge Works

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of High Level Minor Bridge Over Local Nala at Chainage 17+000 Km. of Jori-Pratappur Road (Span- 1 X 24.6m) in R.C.D., Chatra	1 X 24	392.34	Joint Sec. R.C.D., Ranchi Lt. No. 4326(S) dt. 25.11.2022	315.47	01(SBD) of 2022-23 dt. 25.03.2023	56%	177.96	M/s Ashutosh Construction, Vill Jhardag, PO+PS- Lawalong, Dist- Chatra 8084742884	80%	24.03.2024
2	Construction of High Level Bridge at 12.845 Km in Local Nala of Nimakatu (Pratappur)-Gajwa-Lodheya-Gorighat-Kawra Road in R.C.D. Chatra.	—	339.65	Joint Sec. R.C.D., Ranchi Lt. No. 4440(S) dt. 06.12.2022	258.73	01(SBD) of 2023-24 dt. 05.07.2023	24%	61.42	M/s S.R. Construction B.N. College Road, Hamidganj, Daltonganj, Palamu	40%	04.07.2024
3	Construction of High Level Bridge over River Hiroo in 47th KM of Chauparan - Chatra Road.	3X18	235.17	8074(S) dt. 16.11.12	216.92	17F2 of 2012-13 dt. 05.03.2013	69%	150.70	Torpedo Const. Pvt. Ltd. , Thana Chowk, Ramghar (9471319600)	70%	04.09.14

State Plan Bridge Works

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Remaining work of High Level R.C.C. Bridge over Baksa in 16.255 Km. of Chauparan-Chatra road.	—	313.16	Joint Sec. R.C.D., Ranchi Lt. No. 5130(S) dt. 07.11.2023	107.49	21F2 of 2023-24 dt. 27.01.2024	—	—	M/s B.N. Enterprises. Block-D, Flat No. 03/C, Shree Vrinda Green Apartment, Kusum Vihar, Road No. 9, Morabadi Ranchi	—	23.07.2024

**4 Chatra**

**1280.31**

**898.61**

**390.07**

**Circle : Hazaribagh**

**Div : Dhanbad**

**Name of EE-Sri Dinesh Prasad**

1	Construction of High Level Bridge in Mugma-Chirkunda (MDR-062) Road Over Barakar River Under CRF Fund Plan Head for the year 2018-19	512.0	5433.16	RW/NH-28014/1/2019/ JHR/Z-1 dt. 06.03.2019	5552.58	07 SBD/2019-20 dt. 25.10.2019	61%	3360.67	M/s Daroga Pradhar	51%	24.10.2021
---	--	-------	---------	--	---------	-------------------------------	-----	---------	--------------------	-----	------------

State Plan Bridge Works

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of Box Cell Culvert (Including construction of approach road) in 1st k.m. of Bhuli more to Araa more road (near wasseypur) under plan head for the year 2019-20	18.2	225.88	427 (S) dt. 22.10.2022	216.58	03 F2/2023-24 dt. 07.06.2023	66%	142.67	Parwez Ahmad Khan	95%	06.12.2023
3	Rehabilitation Work Of Bank More Flyover Under Plan Head For The Year 2022-23.	0.0	1579.67	1561 (S) dt. 29.03.2023	1511.00	08 SBD/2023-24 dt. 08.08.2023	28%	425.00	urer Sanfield India I	38%	09.07.2024
<b>3</b>	<b>Dhanbad</b>	<b>530.2</b>	<b>7238.71</b>		<b>7280.16</b>			<b>3928.35</b>			

**Circle : Hazaribagh**

**Div : Giridih**

**Name of EE-Sri Prem Prakash Singh**

State Plan Bridge Works

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of High Level Bridge over Usri River in Giridih to Deoghar Road in Sirsiya Block Giridih For the year 2022-23	(8 x 12.60)	617.87	Govt. of Jharkhand RCD, Ranchi Letter no 4186(S) dt. 18.07.2018	661.60	SBD No.04 of 2022-23 dt 01/11/22	94%	620.32	Dilip Kumar, Vill. – Hutar, Po. – Mayapur, P.S. – Ramgarh, Distt. – Palamau, Jharkhand	88%	31.10.2024
2	Construction of High Level Bridge over Usri River at Ch. 12+000 Km. in Chotki Kharagdiha-Dudhwatoli-Gondalitand to Lataki-Chatro-Mirjaganj Road (MDR-92) Road, Giridih Distrcit for the year 2023-24	(7 x 24)	1652.99	Govt. of Jharkhand RCD, Ranchi Letter no 5434(S) dt. 01.12.2013	1455.32	SBD No.11 of 2023-24 dt 14/03/24	0%	0.00	Malti Enterprises, Dhanbad		
<b>2</b>	<b>Giridih</b>		<b>2270.86</b>		<b>2116.91</b>			<b>620.32</b>			

**Circle : Hazaribagh**

**Div :Koderma**

**Name of EE-Sri Satendra Prasad Singh**

State Plan Bridge Works

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of Proposed High Level Bridge Over Meetha Nala Ch-48th Km of Kowar-Koderma Road Under Plan For the Year 2017-18	39.00	356.17	<u>356.1650</u> Dt-02.05.2017, 2423(s)	317.36	<u>317.36414</u> Dt-06.10.2017 , 11SBD/2017-18 Revised 296.19033	98%	360.65	M/S B.K. Enterprises, At-Madhwatand, P.O-Makatpur, P.S-Jai Nagar, Dist. – Koderma.	98%	05.12.2018

<b>1</b>	<b>Koderma</b>	<b>39.00</b>	<b>356.17</b>		<b>317.36</b>			<b>360.65</b>			
----------	----------------	--------------	---------------	--	---------------	--	--	---------------	--	--	--

**Circle : Hazaribagh**

**Div : Ramgarh**

**Name of EE-Sri Rajiv Ranjan Munda**

**NIL**

<b>0</b>	<b>Ramgarh</b>	<b>0.00</b>	<b>0.00</b>		<b>0.00</b>			<b>0.00</b>			
----------	----------------	-------------	-------------	--	-------------	--	--	-------------	--	--	--

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of **Completed works** (Bridges-Plan)  
State Plan Bridge Works

Month : May, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Hazaribag**  
**Div : Hazaribag**  
**Name of EE-Sri Shubash Prasad**

NIL

0 Hazaribagh

**Circle : Hazaribagh**  
**Div : BOKARO**  
**Name of EE- Sri Amit Singh**

1	Construction of High level bridge across Damodar river between Bhandaridih and Tupkadih (Including construction of 3.987 km of approach road to Chandrapura-Gomia Road and Jainamore-Phusaro Road.	504 M	4008.02	2442(s) dt. 03.05.17 of J.S., RCD, Jharkhand	3375.747 00 + 553.511.2 3 (sup. Agreement) = Total 3929.258 23	10.10.17/ 2 SBD of 17- 18	109.13	4287.94	Rajbir Construction Pvt. Ltd., 614, Hariom Tower Commercial Complex, Circular Road, Lalpur, Ranchi, Jharkhand, 9973822247	100%	09.04.2020
---	--	-------	---------	--	--	---------------------------------	--------	---------	---	------	------------

1 Bokaro

0.00

4008.02

0.0

4287.94

State Plan Bridge Works

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Hazaribagh  
Div : Chatra  
Name of EE-Sri Mithilesh Prasad**

**NIL**

0	<b>Chatra</b>	0.00	0.00	0.00	0.00	0.00	0.00
---	---------------	------	------	------	------	------	------

**Circle : Hazaribagh  
Div : Dhanbad  
Name of EE-Sri Dinesh Prasad**

**NIL**

0	<b>Dhanbad</b>	0.00	0.00	0.00	0.00	0.00	0.00
---	----------------	------	------	------	------	------	------

**Circle : Hazaribagh  
Div : Giridih  
Name of EE-Sri Prem Prakash Singh**

State Plan Bridge Works

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**NIL**

0	Giridih		0.00		0.00		0.00				
---	---------	--	------	--	------	--	------	--	--	--	--

**Circle : Hazaribagh  
Div : Koderma  
Name of EE-Sri Satendra Prasad Singh**

**NIL**

0	Koderma		0.00		0.00		0.00				
---	---------	--	------	--	------	--	------	--	--	--	--

**Circle : Hazaribagh  
Div : Ramgarh  
Name of EE-Sri Rajiv Ranjan Munda**

**NIL**

0	Ramgarh		0.00	0.00	0.00		0.00				
---	---------	--	------	------	------	--	------	--	--	--	--

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Non-Plan)  
State Non-Plan Works

Month : May, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Hazaribagh</b> <b>Div : Hazaribagh</b> <b>Name of EE-Sri Shubash Prasad</b>											
1	<b>SPILL OVER</b> Construction work of Boundary wall and Servant house in Executive Engineer, Residence in, Under RCD, Road Division, Hazaribag for the year 2023-24 (Non Plan Head)		25.000	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 409(S) dt. 18.08.2023.	24.99953	28F2 of 2023-24 dt. 15.12.2023	20.45453	82%	Ranju Devi, Begusarai	-	14.03.2023
1	Hazaribagh	0.00	25.00		25.00		20.45				

**Circle : Hazaribagh**  
**Div : BOKARO**  
**Name of EE- Sri Amit Singh**

**SPILL OVER**

1	Ordinary Repair work of Chas - Chandankiyari - Raghunathpur Road (T. Length 26.60 km) for the year 2023-24	26.60	50.00	18.08.2023/ 4009(S) of E.I.C., Jharkhand, Ranchi	49.98	06.03.24/ 27 F2 of 2023-24	20.00	40.01	M/S TAPESH KUMAR PANDEY, Add.: Gadi Basti, Taranaga, Chandrapura, Bokaro, Jharkhand - 828403.	90%	05.05.2024
2	Renovation, Furnishing and Beautification work of Inspection Bungalow Nawadih for the Year 2023-24	-	20.00	11.01.2024/ 125(S) of E.I.C., Jharkhand, Ranchi	14.24	11.03.2024/ 31 F2 of 2023-24	0.00	0.00	M/S Laxmi Enterprises, Add.: Nawadih, Bokaro	90%	10.05.2024
3	Const. of Chowkidar Shed and Lighting in Bermo I.B. Campus for the year 2023-24	-	10.00	--DO--	9.99	02.03.2024/ 25 F2 of 2023-24	0.00	0.00	M/S Laxmi Enterprises, Prop. - Mohan Mahato, Add.: Katghara, Nawadih, Bokaro	100%	01.05.2024

State Non-Plan Works

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Ordinary Repair work of Chandankiyari Inspection Building (I.B.) & Boundary Wall situated in 25th km of Chas - Chandankiyari Road for the year 202-24	-	20.00	--DO--	13.20	11.03.2024/ 28 F2 of 2023-24	0.00	0.00	M/S Narayan Saw, Add.: Chandankiyari, Bokaro	90%	10.05.2024
<b>4</b>	<b>Bokaro</b>	<b>26.60</b>	<b>100.00</b>		<b>87.41</b>		<b>20.00</b>				

**NON PLAN**

1	Renovation, Furnishing and Beautification work of Inspection Bungalow Petarwar for the Year 2023-24	-	50.00	11.01.2024/ 125(S) of E.I.C., Jharkhand, Ranchi			0.00				
<b>1</b>	<b>Bokaro</b>		<b>50.00</b>		<b>0.00</b>		<b>0.00</b>				

**Circle : Hazaribagh**

**Div : Chatra**

**Name of EE-Sri Mithilesh Prasad**

**SPILL OVER**

1	Renovation work of Asst. Engineer's Quarter Under R.C.D., Road Division, Chatra for the Year 2021-22		50.00	Lt. No. 226(S) dt. 25.01.2022	36.74	01F2 of 2022-23 dt. 02.04.2022	21.37	0.58	Sri Suresh Yadav Vill: Tarwagada, PO-Sahi, District: Chatra, Jharkhand - 825403 7654150287	0.750	27.09.2022
2	Renovation work of Two Unit Junior Engineer's Quarter Under R.C.D., Road Division, Chatra for the Year 2021-22		50.00	Lt. No. 226(S) dt. 25.01.2022	37.87	12F2/2021-22 dt. 24.03.2022	22.03	0.58	Sri Suresh Yadav Vill: Tarwagada, PO-Sahi, District: Chatra, Jharkhand - 825403 7654150287	0.800	23.09.2022

State Non-Plan Works

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of RCC Drain (Guard wall) 200m both side in 17th KM of Simariya-Tandwa road under Road division Chatra for the year of 2022-23.		20.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	13.58	17F2/2022-23 dt. 25.01.2023	4.92	0.36	Suresh Yadav Vill - Hunterganj, District - Chatra 7654150287	0.400	24.02.2023
4	Ordinary Repair of Simariya - Bagra Road for Year 2023-24 under Non Plan Head (KM 0.00 to 8.975).		30.00	Eic, Jhr, Ranchi Lt. No. 4009(S) dt. 18.08.2023	23.69	10F2 / 2023-04 dt. 07.11.2023	0.00	0.00	Om Prakash Sharma Vill- Dari, PO- Edla, PS- Simaria, Dist- Chatra (Jharkhand)	—	06.01.2024
5	Ordinary Repair Of Road from 48th KM of Chauparan Chatra MDR-68 (Vikas Bhawan) to Nagwa Bypass Road under Road Division, Chatra for Year 2023-24		25.00	Eic, Jhr, Ranchi Lt. No. 4009(S) dt. 18.08.2023	19.42	16F2 / 2023-24 dt. 03.12.2023	0.00	0.00	Suresh Yadav Vill - Hunterganj, District - Chatra 7654150287	0.900	02.02.2024
6	Repair work of R.C.D., Road Division, Chatra Office Building for the Year 2023-24 (Under Non Plan).		20.00	Eic, Jhr, Ranchi Lt. No. 4009(S) dt. 18.08.2023	19.99	18F2/ 2023-24 dt. 15.12.2023	0.00	0.00	Kranti Kumari Vill- Saraiya, Unta, Chatra- 825401 (Jharkhand)	1.000	14.03.2024
7	Repair of Quality control Building under R.C.D., Road Division, Chatra (under Non Plan Head).		10.00	Eic, Jhr, Ranchi Lt. No. 4009(S) dt. 18.08.2023	10.00	19F2/ 2023-24 dt. 15.12.2023	0.00	0.00	Ravish Chandra Old Petrol Pump, Chatra	1.000	14.02.2024
8	Painting and Beautification work for Itkhori Mahotsav 2024 under R.C.D., Road Division, Chatra for the Year 2023-24 (Non Plan Head)		15.00	Eic, Jhr, Ranchi Lt. No. 4009(S) dt. 18.08.2023	15.00	20F2/ 2023-24 dt. 15.12.2023	0.00	0.00	Sonali Kumari D/O Kailash Singh Vill- Kanchanpur, PO, Pathra, District- Chatra- Jharkhand	1.000	29.01.2024
9	Repair & Painting work of KM posts & culverts of different Roads under Road Division, Chatra for the Year 2023-24 (Non Plan Head).		25.00	Eic, Jhr, Ranchi Lt. No. 4009(S) dt. 18.08.2023	15.39	17F2/ 2023-24 dt. 22.11.2024	0.00	0.00	Sunil Kumar Adarsh Nagar, Chatra	0.700	21.01.2024
<b>9</b>	<b>Total</b>	<b>0.00</b>	<b>245.00</b>		<b>191.68</b>		<b>48.32</b>				

**Circle : Hazaribagh  
Div : Dhanbad  
Name of EE-Sri Dinesh Prasad**

**SPILL OVER**

State Non-Plan Works

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Ordinary repair work in Km 0.00 to Km 1.10 of Bus stand to Housing colony road under Non plan head for the year 2023-24.	1.10	10.00	4009(S) Dt.- 18.08.2023	9.76	29 F2/2023-24 Dt.- 13.10.2023	0.00	-	Sri Shiv Pratap Singh	65%	12.11.2023
1	<b>Dhanbad Spill Over</b>	<b>1.10</b>	<b>10.00</b>		<b>9.76</b>		<b>0.00</b>				

**Circle : Hazaribagh**  
**Div : Giridih**  
**Name of EE-Sri Prem Prakash Singh**

0	Giridih										
---	---------	--	--	--	--	--	--	--	--	--	--

**Circle : Hazaribagh**  
**Div : Koderma**  
**Name of EE-Sri Satendra Prasad Singh**

1	Day to day maintainence work in IB and Office for the year 2023-2024		10.00	Dt-11.01.2024 Lt No-125(s)	10.00	Dt-19.02.2024 Ref No- 20F2 of 2023-24	0.00	10%	M/s Ranjeet Kumar, Nawada Basti, Ward No-01, Jhumri Telaiya, Koderma	16%	18.02.2025
1	<b>Koderma</b>	<b>0.00</b>	<b>10.00</b>				<b>0.00</b>				

State Non-Plan Works

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Hazaribagh  
Div : Ramgarh  
Name of EE-Sri Rajiv Ranjan Munda**

**SPILL OVER**

1	Construction of RCC Drain in Ormanjhi to Hundruffall Road under Non - Plan Head for the year 2023-24	-	100.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	70.60	16 F2 2023-24 Dt.- 14-11-2023	46.73	66%	Sunil Kumar Jharkhand	70%	12.02.2024
2	Housekeeping work of Divisional Office and Naisarai Inspection Bunglow under Non-Plan Head for the year of 2023-24	-	10.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	10.00	21 F2 2023-24 Dt.- 01-01-2024	4.50	45%	Aditya Goutam Enterprises Ramgarh, Jharkhand	55%	31.12.2024

**2 Ramgarh Spill Over**

**110.00**

**80.60**

**51.23**

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of **On-going / Completed works** (ROB)

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle : Hazaribagh</b> <b>Div : BOKARO</b> <b>Name of EE- Sri Amit Singh</b></p>											
1	Construction of ROB in Ch. 26.150 km of Petarwar Gomia Naraki Bishnugarh Road in lieu of L.C. No. 11/A/T between Gomia and Dumari Bihar Station.	-	8331.96	30.08.2022/ RCD/06- Plan - 29/2022- 3172(s) of DS, R.C.D., Jharkhand, Ranchi.	5591.25	15.12.202 1	10%	555.03	M/S GPT-GSM JV, ADARSH NAGAR, NEAR NEW BUS STAND, BIJULIA, RAMGARH CANTT. - 829122, JHARKHAND	10%	14.12.2023
1	<b>Bokaro</b>	0.00	8331.96		5591.25			555.03			

Progress report of **On-going / Completed works** (ROB)

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Hazaribagh</b> <b>Div : Dhanbad</b> <b>Name of EE-Sri Dinesh Prasad</b>											
1	Bhuli-Tetulmari ROB in Lieu of Level crossing No. 2-SPL/T		<u>2235.8709</u> 0 1129.9354 5	2820(S) dt. 21.03.13	-	-	100%	1129.94	FA & CAO Con/E.C. Railway, Mahendrughat, Patna.	54%	-
2	Construction Work of ROB in Lieu of Level Crossing No. AM-34 Between Jamadoba and Bhaga Station	-	<u>2623.2482</u> 8 1413.0841 4	1235(s) dt. 27.02.2019	-	-	-	-	South Eastern Railway Adra, Purulia, Dy Chief Engineer (Con)	-	-
<b>2</b>	<b>Dhanbad</b>	<b>0.00</b>	<b>0.00</b>		<b>0.00</b>			<b>1129.94</b>			

**Circle : Hazaribagh**  
**Div : Ramgarh**  
**Name of EE-Sri Rajiv Ranjan Munda**

Progress report of **On-going / Completed works** (ROB)

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of ROB in Sandi-Bijuliya Road (Old NH-33) near Ranchi Road Railway Station (Ch.-83 KM)	-	2908.90	-	-	-	66%	1931.24	F.A & C.A.O (Cons.)/ E.C.R (M.H.X) Patna	100%	-
2	Construction of ROB in Muri-Barkakana Section KM 406/1-12 (88th KM of old NH-33)	-	866.59	-	-	-	100%	866.59	F.A & C.A.O (Cons.)/ S.E Railway Kolkata	100%	-
3	Construction of ROB in Chandrapura Route in Leu of LC No.- 26Spl/T at KM 80/1-2	-	5469.71	Ltr. No.- 3642 Dt.- 13-10-2022	-	-	44%	2696.31	F.A & C.A.O (Cons.)/C/ECR/ MHX, Patna	0%	-
4	Construction of Approach & Proposed ROB near L.C No.- MB-21 at KM 383/16-17 between Muri to Barkakana under Ranchi Railway Division.	-	3495.00	-	-	-	0%	0.00	-	100%	-
<b>4</b>	<b>Ramgarh</b>	<b>0.00</b>	<b>12740.20</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>		<b>5494.14</b>			

Progress report of **On-going / Completed works** (ROB)

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle : Dumka</b>  <b>Div : Deoghar</b>  <b>Name of EE-Sri Manoj Kumar Mahto</b></p>											
1	Construction of ROB no-618 on Giridih-Sarath road between Madhupur Station Joramaw station	-	4527.20	3238(S) dt-01.07.19		42437.0		2891.14	Estern Railway, Kolkatta	-	-
2	Construction of ROB on Satsang-Bhirkhibad road bitween Jasidih-Bajjnathdham Station ( LC No. 04/T)	-	4056.41	732(S), Date-01-02-2019		42437.0		3850.81	Estern Railway, Kolkatta		

Progress report of **On-going / Completed works** (ROB)

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of ROB on Satsang-Bhirkhibad road bitween Shankarpur-Jasidih Station (	-	3755.00	3231(S) dt-23.05.16	-	42437.0		2545.20	Estern Railway, Kolkatta	-	-
4	Construction of ROB (ROB proper and Approach portion) at Santhali Village near Br. 653 between Sankarpur - Jasidih at km 321/19-21 from Howrah (Job No.-CRF-JHR-2022-23/67)		9364.00	RW Ranchi/ CRF/ 2021-22, dt- 06.03.23	2353.05	58(SBD)/ 2023-24 dt- 06.02.24		0.00	M/s Binod Kumar Yadav, At- Jarga, Gujhandi, Jhumri Telaiya, Koderma, Jharkhand.	-	05.08.26
5	Construction of ROB for Jasidih-Baidyanath Dham Section (LC Gate No.-1) (Job No. CRF-JHR-2022-23-70)		8196.00	RW Ranchi/ CRF/ 2021-22, dt- 06.03.23	1414.46	61(SBD)/ 2023-24 dt- 08.02.24		0.00	Ramjee Singh Construction Pvt. Ltd., D.S. Gilan Road, Gilanpara, Dumka	-	07.02.26
<b>5</b>	<b>Deoghar</b>	<b>0.00</b>	<b>29898.6</b>	<b>0.00</b>	<b>3767.51</b>			<b>9287.15</b>			

Progress report of **On-going / Completed works** (ROB)

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Dumka</b> <b>Div : Pakur</b> <b>Name of EE-Sri Veer Raghwan</b>											
1	Construction of ROB in Pakur-Barharwa Road							0.00			
1	Pakur	0.00	0.00		0.00			0.00			

<b>Circle : Dumka</b> <b>Div : Sahebganj</b> <b>Name of EE-Sri Ajay Kumar-2</b>											
1	Construction of proposed ROB in lieu of Level Crossing No. - 47/C in between Tinpahar-Dhamdhamia Section of Malda Division to be executed by Railway in Deposit term of Jharkhand Government.		9394.54	Joint Secretary RCD, Jharkhand, letter no. 1233 (S), dated 27.02.2019				7848.67			

Progress report of **On-going / Completed works** (ROB)

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Pakur-Barharwa Road ROB in lieu of LC No. 19/B & 45 C/E		95.47	Joint Secretary RCD, Jharkhand, letter no. 1327 (S), dated 31.03.2022							
3	Sahibganj West Cabin ROB in lieu of 82 B/T		38.25	Joint Secretary RCD, Jharkhand, letter no. 2725 (S), dated 26.07.2022							
<b>3 Sahebganj</b>		<b>0.00</b>	<b>9528.26</b>		<b>0.00</b>			<b>7848.67</b>			



Progress report of **On-going / Completed works** (ROB)

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of approach of proposed ROB No.26B at km 251/13-15 lieu of Level crossing no.141/Spl. Class at km 251/3-5 between Tata-Aditaypur stn. Under CKP railway division in S.E. Railway in Year 2017-18 Under Road Division, Jamshedpur	0.25	4404.95	Letter No. 2891(S) Dt. 21.09.2021  R/E Rs.	1829.12		44.28	3373.52	TRIVENI ENGICONS PRIVATE LIMITED, Add.-3/6, H.S. Tower, L Road, Bistupur, Jamshedpur.	100%	31.12.2022
2	Construction of ROB in lieu of LC No.137 near km 242/23-25 between Asanbani and Salgajori station under SER.		4385.96	1230(S) Dt. 27.02.2019	0.00	-	-	0.00	-	-	-
		<b>0.25</b>	<b>8790.91</b>		<b>1829.12</b>			<b>3373.52</b>			

Progress report of **On-going / Completed works** (ROB)

**Month : May, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle : Daltonganj</b>  <b>Div : Daltonganj</b>  <b>Name of EE-Sri Anil Kumar</b></p>											
1	C.R.F Construction of ROB at EP No.-291/27, 291/28 between Daltonganj to rajhara railway near Bajrha village at Palamau in the state of Jharkhand under Central Road Fund for the year 2022-23. Job No. (CRF-JHR-2022-23-65)	596.12	8354.00	16.03.23RWR anchi/CRF/20 21- 22/1/4036939 /2023							