

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-Plan)
State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Sri Vinod Kachhap											
1	In Ranchi Town second approach road of Ranchi Railway station (1) Construction of road starting from Shaheed Gorkha Chowk near Nepal House to back side of Ranchi Railway station (Platform No.- 5 length 1.50 KM) (2) Construction of road from Rajendra Chowk situated on Mahatma Gandhi Road to Panchwati chowk (Situated in back side of Ranchi Railway Station - Length 1.05KM) (Including Bridge construction) (Grand Total length-2.57KM) for the year 2017-18.	2.57	7231.80	RCD, Ltr. No.- 679(S) Dt. 01.02.18	3364.39	17 SBD 2021-22 01-11-2021 (Rs.2329.005 Lakh) + 16 SBD 2023-24 08-09-2023 (Rs.1035.38001 Lakh) (Supply Agreement)	66.11	3556.90	92%	31-10-22	M/S SILDILIYA CONSTRUCTION Station Road, Redma, W. No.-15 P.O.+ P.S.- Daltonganj, Dist.- Palamu, Jharkhand.

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of 4-Lane fly over / Elevated road cum ROB in Siramtoli chowk-Rajendra chowk-MECON round about.	2.34	33750.15	Ltr. No-552(S) Dt.17-02-22	35575.94	05 EPC/ 2022-23 Dt.-10-08-2022. Date of Appointment- 08-11-2022 (Rs.33969.60625 Lakh) + 11 EPC 2023-24 01-08-2023 (Rs.1048.05843 Lakh) (Supply for Electric) + 12 EPC 2023-24 01-08-2023 (Rs.558.27902 Lakh) (Supply fr PHED Utility)	101.34	40455.83	100%	07-07-24	Larsen & Toubro Limited, Andheri(E) Mumbai- 400093
3	Widening and Strengthening / Reconstruction of existing Road to Four Lane including Construction of Bridges from Newari Vikas Vidyalaya (at Ranchi Ring Road) –Booty More-Kokar Chowk- Kantatoli - Namkum ROB Road (Total length 15.214 KM).	15.21	12916.72	Ltr. No-1328(S) Dt. 31-03-22	10547.58	11 SBD 22-23 22-10-22	56.74	6247.46	70%	21-01-24	SRE & ASSOCIATES (JV) Registered Office: At Sri Ram Tower, 2nd Floor, M.P.D. Road, Bhagalpur, Bihar- 812002.

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening, Strengthening and reconstruction in four lane road of Birsa Chowk to Dhurwa Golchakkar (Length-2.60 KM) (Including bicycle track and footpath) and Improvement of riding quality work in Dhurwa Golchakkar to Project Building (Length-1.50 Km) (Total length-4.10 KM) for the year 2022-23.	4.10	4733.90	Ltr. No-4071(S) Dt. 26-09-2024 (Revised)	4531.72	31 SBD 2022-23 28-01-2023 (Rs.2948.33472 Lakh) 52 SBD 2023-24 16-03-2024 (Rs.1583.384 Lakh (Supplimentry Agreement)	0.84	3803.92	100%	26-11-23	AD Infra(JV), HI-155, Near Central Bank Near Harmu Housing Colony, Ranchi
5	Widening and strengthening /Reconstruction of Bariatu (on MDR-004) -Lem- Bargain- Boriya road (Total length-3.750 KM) (Including construction of bridge) for the year 2022-23.	3.75	11135.41	Ltr. No-3556(S) Dt.07.10.22	1924.68	42 SBD 2022-23 25-03-2023	7.79	8613.94	18%	24-03-24	Arvind Kumar Singh Dhurwa, ranchi

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Construction of work from Birsa Munda Airport (Hundru)-Hethu-Chandaghasi- Ring road (Koachbang) (Total length-6.950 KM) (include bridge work) for the year 2023-23.	6.95	28060.25	Ltr. No-4072(S) Dt.26-09-2024 (Revised)	6244.89	06 SBD 2023-24 12-07-2023	8.01	22738.66	20%	11-01-25	M/S Puja Enterprises At + PO : Simariya Chatra, Jharkhand – 825103.
7	Reconstruction of Four Laning of Pandra (on NH-75) - Kanke (on SH-02, Holiday home) road (Total length -5.545 KM) for the year 2023-24.	5.55	25383.38	1396(S)Dt-21-03-2023	8832.00	42 SBD 2024-25 04-12-2024	0.00	16435.38	5%	03-12-26	Sri Ram Enterprises Bhagalpur Bihar
8	Widening and Strengthening of Kodojora more (NH-23) to Lohardaga main road via Ghagra Pandepara road Road (Length-7.621 km) for the Year 2021-22	7.62	1794.10	Ltr. No- 1967(S) Dt.26-07-2021	1432.91	23 SBD 2021-22 18-11-2021	72.21	1436.84	75%	17-08-22	M/S Lion Construction Ranchi
9	Four lane ROB on HEC to Ranchi - Gumla road (NH23) road in lieu of level crossing No. RL-5 at RYL KM 427/2-3 between Ranchi - Piska Station for the year 2022-23.	0.46	2676.84	1236(S) Dt.27/02/19 (Revised)	845.45	05 SBD 2023-24 12.07.2023	14.79	125.00	40%	11.01.2024	Arvind Kumar Singh Dhurwa, ranchi

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Widening and Strengthening / Reconstruction of Argora chowk - Kathal More (MDR-018) (Total length 5.30 KM).	5.30	19728.02	Ltr. No-2504 (S) Dt.08-07-22	1882.28	07 SBD 2023-24 17.07.23	0.00	9743.40		16.02.2024	Altima Infrastructure Private Ltd., 1ST Floor, Ashok Nahar-Road No.-5, Ranchi.
11	Construction of four Laning of Durga Soren Chowk (Namkum)-Rampur Ring road (Total Length-8.860 Km) for the year 2023-24.	8.86	6560.62	1584(S) Dt.31-03-2023	5427.53	20 SBD 2023-24 09-09-2023	0.00	0.00		08-03-25	AUM & Associates, Ranchi
12	Construction of Approach road of Central University Jharkhand (Total Length-1.78 KM) for the year 2023-24.	1.78	5344.39	Ltr. No-3215(S) Dt.04-07-2023	1135.32	46 SBD 2024-25 15-01-2025	57.25	4883.71	85%	14-07-25	Excel Venture, Ranchi
13	Construction of fly over from Bahu Bazar to Patel Chowk Connecting Siramtoli-Mecon Fly Over at Patel Chowk and Kokar-Yogoda Satsanga Ashram Fly Over at Bahu Bazar (Length 1.25 KM) for the year 2023-24.	1.25	21335.99	Ltr. No-5212(S) Dt-14-11-2023	20628.00	22 EPC 2024-25 14-10-2024		46.90	5%		Dineshchandra R. Agarwal Infracon Pvt. Ltd, 401, The Grand Mall, Opp. State Bank Zonal Office, S.M. Road, Ambawati, Ahmedabad, Gujrat.

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	Construction of approach road for Rajaswa Parishad in Ranchi(Total Length 0.190KM) for the year 23-24.	0.19	45.92	Ltr. No-4594(S) Dt-04-10-23	28.07	39 F2 2023-24 28-12-2023	28%	8.00	60%	25-02-24	A & S Construction, Ranchi
15	Construction of Road Over Bridge in lieu of manned L.C. No. MH-27 at Km 416.770 between Namkum - Ranchi station on Katari Bagan Road for the year 2024-25.	0.93	4480.82	Ltr. No-5772(S) Dt-21-12-2023	3258.84	43 SBD 2024-25 15-12-2024				14-06-26	M/S SATISH PRASAD Viswanath Apartment, Near Ojha Market, Devi Mandap Road, Hesal, Ranchi, Jharkhand-834005
16	Construction of 4 lane/ 2 lane paved shoulder in road from Khelgaon to Namkum R.O.B. road from KM 0.00 to KM 6.275 for the year 24-25.	6.28	15863.36	Ltr. No-1289(S) Dt-13-03-2024	4333.98	44 SBD 2024-25 15-12-2024				14-03-26	M/S SATISH PRASAD Viswanath Apartment, Near Ojha Market, Devi Mandap Road, Hesal, Ranchi, Jharkhand-834006
17	Construction of four lane road from DAV Pundag to DAV Hehal (Total Length- 1.878 KM) for the year 24-25.	1.88	10268.99	Ltr. No-1362(S) Dt-15-03-2024	2633.35	45 SBD 2024-25 15-12-2024				14-08-25	M/S SATISH PRASAD Viswanath Apartment, Near Ojha Market, Devi Mandap Road, Hesal, Ranchi, Jharkhand-834007

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
18	IRQP work of Kanke Bazar Tand (PWD road) to Block chowk Boria road Ranchi (KM 0.00 TO 3.90KM) for the year 2024-25.	3.90	315.76	Ltr. No-3495(S) Dt-28-08-2024	248.19	51 SBD 2024-25 17-01-2025			100%	16-04-25	Jai Mata Dee Construction
19	Construction of Road from Railway Level Crossing near Dibdih ROB (at Harmu bypass) to MECON RUB for the year 2024-25.		772.70	Ltr. No-270(S) Dt-16-01-2019							M/S NAGENDRA PANDEY 31A, Budh Vihar, Ashok Nagar, Opp. Road No.-4, Ranchi

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
20	Improvement of Riding Quality (IRQP) work in Crocodile Park (on 8th km of Ormanjhi-Sikidri) (total length-2.50 KM) for the Year 2024-25.	2.50	156.59	Ltr. No-4039(S) Dt-25-09-2024	109.18	50 F2 2024-25 17-01-2025	50%	55.00	100%	16-04-25	R & R Construction Rock Pvt. Ltd. C/o Aarohan Enterprises, 3rd Floor Boreya, Kanke, Ranchi.
21	Improvement of Riding Quality(IRQP) work in Kanke Block Chowk BAU RVC Approach Road (total length-1.316 KM) for the Year 2024-25.	1.32	108.66	Ltr. No-4041(S) Dt-25-09-2024	76.63	53 F2 2024-25 17-01-2025	100%	76.63	100%	16-04-25	R & R Construction Rock Pvt. Ltd. C/o Aarohan Enterprises, 3rd Floor Boreya, Kanke, Ranchi.

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
22	IRQP Work in Birsa Chowk to Tupudana road (Total Length-7.56 KM) for the year 2024-25.	7.56	1393.21	Ltr. No-4132(S) Dt-30-09-2024	1125.17	61 SBD 2024-25 30-01-2025	100%	1120.10	100%	29-07-25	M/S AUM Construction, (Pro. Sourabh Narsaria), Murli Bagicha, Gumla- 835207.
23	Improvement of Riding Quality Programme (IRQP) in Itki More (NH-23) to Brambe road via Rani Khatanga (Total Length-16-35 KM) for the year 2024-25.	16.35	1184.82	Ltr. No-90(S) Dt-09-01-2025							

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
24	IRQP work of Ranchi Ring Road-Sarwal-Baredih Industrial area approach road (Total length-2.99 KM) for the Year 2025-26.	2.99	111.25	Ltr. No-1642(S) Dt-25-04-2025							
25	Improvement of Riding Quality Programme (IRQP) work of Harmu road to Telephone Exchange road via Avadhoot Ashram, Seva Sadan, Jalan timber road and main road Urdu library to Kishorganj chowk via Ranchi lake road (Total Length 4.110 KM) for the year 2025-26.	4.11	326.10	Ltr. No-2017(S) Dt-22-05-2025							

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
26	Construction of RCC Drain in different KM (Total length-2.50 KM) in Namkum-Doranda Road for the Year 2025-26.	2.50	289.27	Ltr. No-1983(S) Dt-20-05-2025							
27	Improvement of Riding Quality Programme (IRQP) work of Itki Power House (on NH-23) - Darhatar- Jhinhiri -Tatkundo road (Total length-5.016 km) for the year 2025-26.	5.02	252.79	Ltr. No-2019(S) Dt-22-05-2025							
28	Improvement of Riding Quality Programme (IRQP) work in Main Road Ratan Talkies to Nucleus Mall via Karbala Chowk road (Total Length 2.10 KM) for the year 2025-26.	2.10	182.09	Ltr. No-2018(S) Dt-22-05-2025							

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
29	IRQP/Strengthening work of Bariatu Road to Gymkhana Club via Medica Hospital (Total Length 1.00 KM) Road for the year 2025-26.	1.00	144.22	Ltr. No-2249(S) Dt-13-06-2025							
29	Ranchi	124.35	216548.09	0.00	114186.10			119347.67			

Circle : Ranchi
Div : Gumla
Name of EE-Sri Rameshwar Shah

1	Widening/Strengthening of 2-lane of Chainpur-Mahuadarn upto Dumri Road (MDR-36) Job no- CRF-JHR-2022-23/57	11.85	5941.00	RW Ranchi/CRF/20 21-22 Dt. 06.02.2023	7501.83	05SBD/23-24 dt- 21.12.23	65.98	4950.00	94%	20.12.25	M/s Vinod Kr. Jain Jashpur, Chhattisgargh
---	--	-------	---------	--	---------	-----------------------------	-------	---------	-----	----------	--

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Strengthening and widening / Reconstruction to Two lane with paved shoulder of Sisai - Basia road.(Including Bridge)	36.90	10611.84	1582(S) 31.03.23	11520.48	03SBD/23-24 dt- 12.07.23	95.92	11050.00	98%	11.09.25	M/s Vinod Kr. Jain Jashpur, Chhattisgarh
3	IRQP Work of Kumahari to Gumla (on Taisera NH- 23) Road (Total Length-25.565 Km) under Road Division, Gumla	25.57	1545.48	926(S) 27.02.25	0.00	-	#DIV/0!	0.00	-	-	-
4	IRQP Work of Nathpur- marda-Tukutoli- Bagma Road (Total Length-20.750 Km) under Road Division, Gumla	20.75	1327.62	1980(S) 20.05.25	0.00	-	#DIV/0!	0.00	-	-	-
4	Gumla	95.07	19425.95		19022.31	0.00	#DIV/0!	16000.00			

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Ranchi Div : Khunti Name of EE-Sri Dipak Kumar Bhagat</p>											
1	Widening and strengthening/reconstruction of road from confluence point of karkatta river and tanju nala to dasmile gundu road.(length-9.244km)	9.24	2484.66	Letter no. 3548(s) dated 06.10.22	1813.20	Provisional work order vide lt. no. 948 dt. 14.11.23 13SBD/23-24 Dt. 30.11.23	81.11%	2064.66	85%	13.05.25	JMD (50%) (M/S Jai Maa Durga Construction, Chiniya Road, Nehru Nagar Garhwa)-NP (50%) (M/S Nagendra Pandey, Ashok Nagar, Ranchi) (JV).
2	Improvement of Riding Quality Pavement of Khunti – Torpa – Kolebira (SH-03) Road from Km 5.00 to KM 56.00 (Total Length-52.00 KM) (Carriageway – 10.00M)	52.00	5677.98	Letter No. 5391(s) dated 29.11.23	5314.93	01SBD/24-25 Dt. 06.07.2024	100.00%	5653.52	100%	05.05.25	Vijay Kumar Sahu Infrastructure Pvt. Ltd.

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening and Strengthening / Reconstruction of Hatia – Lodhma – Karra Road (MDR-032) (Total Length- 26.400 KM)	26.40	10937.50	Letter No. 5392(s) dated 29.11.23	8639.86	02SBD/24-25 Dt. 11.09.2024	72.65%	7327.24	75%	10.09.26	PE-SRMV Construction (JV)
4	Improvement of Riding Quality Programme of Konsa- Bakaspur- Govindpur- Karra Road in Km.0.00 to 30.120	30.12	2259.42	Letter No. 3685(s) dated 06.09.24	2332.34	24SBD/24-25 Dt. 04.03.25	80.32%	1873.26	87%	03.09.25	SRMV Construction Pvt. Ltd.

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	IRQP work of Kamdara to Bero Road (MDR 034) From Km 23.46 to Km 51.125 (Total Length=27.665 Km)	27.67	1750.68	Letter No. 925(s) dated 27.02.25	-	-	-	-	-	-	-
5	Khunti	145.43	23110.23		18100.32	0.00	3.34	16918.68			

Circle : Ranchi
Div : Ranchi (Gramin)
Name of EE-Sri Jitendra Kumar Singh

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening of Existing Pavement to Four Lane Divided Carriage Way of Ranchi-Purulia Road (Namkum ROB to Angara Section) (Total Length - 17.700 km) Including Construction Of Bridges For the Year 2022-23	17.70	18173.72	3587(S) Dt. 10.10.22	16984.89	1SBD/2023-24 Dt. 11.04.23	45.54%	10124.31	54%	14.03.25	SRE & Associates (JV)
2	IRQP Work in Taimara Ghati-Dasham Fall Road (Length 10.00 km + 385 m Approach)	10.00	642.95	1524(S) Dt. 15.04.25	-	-	0.00%	0.00	-	-	-

2	Ranchi (Gramin)	27.70	18816.66		16984.89			10124.31			
---	-----------------	-------	----------	--	----------	--	--	----------	--	--	--

Circle : Ranchi
Div : Lohardaga
Name of EE-Sri Ravindra Kumar

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Reconstruction of Lohardaga (Nadiya More) to Ergaon via Arcosa Rampur Road (Length-10.59 K.M.) and Reconstruction of Ergaon to Bhandra Road (Length -8.66 K.M.) (Total Length-19.25 K.M.)	19.25	7414.32	16.03.24 / 17 (S)	6799.92	10.10.24 / SBD 02/ 2024-25	37%	2500.00	44%	08.04.2026	PE-SRMV (JV), Sisai Road, Gumla.

1	Lohardaga	19.25	7414.32		6799.92		0.37	2500.00			
----------	------------------	--------------	----------------	--	----------------	--	-------------	----------------	--	--	--

Circle : Ranchi

Div : Simdega

Name of EE-Sri Rajeev Kumar Singh

1	Widening & Strengthening work of Biru (on NH-143)- Tamra-Sikariyatani-Ramrekhadham (on Kochedega-Ramrekha Road) Road.	22.35	7782.22	13.10.2022 3644(S)	6327.76	01 SBD of 2023-24, Dt. 14.07.2023	87.96%	6724.47	93%	13.02.25	M/s Vinod Kumar Jain, Chhattisgarh.
---	---	-------	---------	-----------------------	---------	--------------------------------------	--------	---------	-----	----------	--

State Plan Road Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Improvement of Riding Quality Programme (IRQP) of Kolebira(SH-04)-Gangutoli-Jamdih (NH-143.) Road (Part-A KM 0.00 to 10.36 and Part-B KM 22.00 to 38.95) (Total Length- 28.31 km) (Carriage-5.5 m)	28.31	1765.89	14.12.2023 5643(S)	1828.86	3 SBD of 2024-25, Dt. 04.10.2024	95.69%	1750.00	100%	03.04.2025	AUM Construction, Gumla
3	Reconstruction of Lachragarh (on NH-320G)- Indtand-Karimati-Kharwagarha-Baribringa-Orga (on MDR-042) with Approach road of Kanorwa Railway Station in Simdega district road- total length 15.90 km.	15.90	6361.06	09.10.2024 / 4330(S)	4780.29	4SBD of 2024-25, Dt. 28.03.2025	10.46%	0.00	19%	27.09.2026	SRMV Construction Pvt. Ltd.-M/s Daroga Pradhan (JV) Near Bhatti Talab, Sisai Road, Gumla- 835207, Jharkhand.

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Roads-Plan)
State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Sri Vinod Kachhap											
1	Widening and Strengthening of work from Kutiatu Chowk (on NH-75 Ext.) – Malti- Ring Road (Near Arvind Mil) Road (Total Length-4.070 KM) for the year 2023-24.	4.07	967.32	Ltr. No-2996(S) Dt.15-06-2023	824.72	25 SBD 2023-24 08-12-2023	114%	1061.91	100%	07-06-24	Excel Venture, Ranchi
2	Improvement of Riding Quality work in Meshra-Pithoria road (Total Length-17.88 KM) for the year 2023-24.	17.88	1269.70	Ltr. No-3258(S) Dt.07-07-2023	1175.51	50 SBD 2023-24 07-03-2024	109%	1285.10	100%	06-09-24	M/S Jyoti Enterprises, Hazaribagh.
3	Widening and Strengthening/ Reconstruction of approach road from Ring road and Daladali Road (Near Daladali chowk) to ICFAI University (Total length-1.106 KM) for the year 2023-24.	1.11	197.85	Ltr. No-3841(S) Dt08-08-2023	138.36	35 F2 2023-24 21-12-2023	100%	138.36	100%	20-03-24	M/S Raj Construction Birsa Chowk, Ranchi

State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Improvement of Riding Quality Programme (IRQP) in Burmu-Umedanda-Hindgir road (Total length-20.38 KM) (including Chute drain, retaining wall and 2 nos full gantry) for the year 2023-24.	20.38	756.27	Ltr. No-5003(S) Dt-27-10-2023	647.77	51 SBD 2023-24 09-03-2024	100%	647.77	100%	08-09-24	M/S Jai Mata Dee Construction, Ranchi.
5	Improvement of Junction near D.C. House and Dindayal Chowk for the year 2023-24.		48.26	Ltr. No-5167(S) Dt-09-11-2	47.78	26 F2 2023-24 08-12-2023	63%	30.36	70%	21-01-24	Laxmi Kant Jha Ranchi
6	Improvement of Riding Quality(IRQP) work in AG More to Mecon gate Shyamali - Dibdih Railway crossing road (total length-1.530 KM) for the Year 2024-25.	1.53	125.69	Ltr. No-4038(S) Dt-25-09-2024	95.85	52 F2 2024-25 17-01-2025	100%	95.83	100%	16-04-25	M/S P.K. Infra House No.-854, Deputy Para, Kutchery Chowk, Ranchi.
7	Improvement of Riding Quality(IRQP) work in Intake well more (on 11th km of Ormanjhi-Sikidri) to Gatelsud Dam road (total length-2.50 KM) for the Year 2024-25	2.90	186.20	Ltr. No-4040(S) Dt-25-09-2024	130.07	47 F2 2024-25 16-01-2025	100%	130.07	95%	15-04-25	R & R Construction Rock Pvt. Ltd. C/o Aarohan Enterprises, 3rd Floor Boreya, Kanke, Ranchi.

State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Improvement of Riding Quality (IRQP) work in Saheed Maidan to Purana Vidhansabha via Vivekananda School, Sudha Dairy Road (total length-1.860 KM) for the Year 2024-25	1.86	152.67	Ltr. No-4042(S) Dt-25-09-2024	116.20	55 F2 2024-25 17-01-2025	100%	116.19	100%	16-04-25	Akshay Kumar Singh Sukhdeo Nagar, Ratu road, Hehal, Ranchi, Jharkhand-834005.
9	Improvement of Riding Quality (IRQP) work in Internal roads of RINPAS Hospital Campus (total length-11.402KM) for the Year 2024-25.	11.40	368.67	Ltr. No-4130(S) Dt-30-09-2024	293.68	59 SBD 2024-25 27-01-2025	100%	293.68	100%	26-05-25	Bhadoria Infrastructure Private Limited, Bhadoria Nikaten, Bank Colony, Kokar, Ranchi-834002
10	Improvement of Riding Quality(IRQP) work in Ranchi-Muri Road from Sarjana Chowk to Dangratoli Chowk) (total length-1.60 KM) for the Year 2024-25.	1.60	228.38	Ltr. No-3958(S) Dt-20-09-2025	172.85	54 F2 2024-25 17-01-2025	100%	172.82	100%	16-04-25	M/S Jai Mata Dee Construction, Ranchi.
11	Improvement of Riding Quality work of road from Judicial Academy to Nagdi Railway Crossing (Total Length 8.750 KM) for the year 2024-25.	8.75	556.86	Ltr. No-4297(S) Dt-09-10-2024	464.37	56 SBD 2024-25 21-01-2025	99%	460.00	99%	20-05-25	ORBIT INFRAS, H.No.-54, Circular Road, Lalpur, Ranchi, Jharkhand.

State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Widening & Strengthening of Itki Sanatorium to Moro -Nari - Changani road (Total Length- 9.856 KM) for the year 2019-20.	9.86	2644.51	Lt.5344 (S) 30.10-19	1560.83	19 SBD 2021-22 20-11-2021	102.3206	2198.48	100%	19-08-22	KNPS-LNJ(JV)
12	Ranchi	81.33	7502.35		5668.00			6630.57			

Circle : Ranchi

Div : Gumla

Name of EE-Sri Rameshwar Shah

1	Widening and Strengthening & Re-construction of malgo more at Bharno(NH23)to Pabaya	11.00	2902.79	1308(S) 31.03.22	2608.91	05SBD/22-23 dt- 13.12.22	96.36	2513.94	100%	12.12.23	Dewanti Construction, Sisai Road, Gumla
2	IRQP Work of Kumhari to Jhatnitoli Road via Nawadhih in km 0.00 to 26.878 Length-	26.88	1553.70	1284(S) 13.03.24	1601.89	04SBD/24-25 dt- 07.10.24	99.98	1601.59	100%	06.04.25	M/S N. C. Nahar Durg Chhattisgarh
2	Gumla	11.0	2902.8		2608.9			2513.9			

Circle : RANCHI

Div : KHUNTI

Name of EE-Sri Dipak Kumar Bhagat

0	Khunti	0.00	0.00		0.00	NIL		0.00			
----------	---------------	-------------	-------------	--	-------------	------------	--	-------------	--	--	--

State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Ranchi
Div : Ranchi (Gramin)
Name of EE-Sri Jitendra Kumar Singh

1	IRQP work in Sonhatu Milan Chowk Road (Length 23.122 km) (Carriage way - 5.50 m)	23.12	1496.87	3427(S) Dt. 23.08.24	1268.95	Provisional work order issued vide this office ltr no. 1064, dt. 10.10.24 23SBD/2024-25 Dt. 25.11.24	114.84%	1457.30	100%	09.03.2025	M/s Jaimata Dee Construction
2	IRQP work in Jonha-Purabdih Road (Length 30.96 km)	30.96	1865.94	3688(S) Dt. 06.09.24	1709.98	22SBD/2024-25 Dt. 15.10.24	100.00%	1709.98	100%	14.04.2025	M/s Jaimata Dee Construction

State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	IRQP work in km 32.10 to 47.55 of Adardih-Milan Chowk Road for the year 2024-25	15.45	824.32	3960(S) Dt. 20.09.24	689.81	Provisional work order given to the contractor vide this office ltr. No. 1263, Dt. 20.12.24 26SBD/2024-25 Dt. 16.01.25	98.95%	682.55	100%	18.04.25	M/s Jaimata Dee Construction
4	Widening and Strengthening-Reconstruction of Hundru (MDR 23) to Tati-Singari (MDR -020) Total Length 6.042 Km For the year 2022-23	6.04	1631.83	3550(S) Dt. 06.10.22	1496.39389 +32.17715 1528.57104	2SBD/2023-24 Dt. 29.05.23 Sup. Ag. No. 30SBD/2024-25, Dt. 11.03.25	96.59%	1689.08	100%	12.01.24	Classic Engicon Pvt. Ltd.

State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	IRQP/Strengthening Work in Goushala to Kanke-Patratu Road (Total Length 1.60Km)	1.60	82.40	3963(S) Dt. 17.08.23	51.96	33F2/2023-24 Dt. 07.03.24	99.67%	51.79	100%	06.05.2024	M/s Ranju Devi
6	Widening and Strengthening-Reconstruction of Angara-Hahe-Rahe Road (MDR-21)Total Length-26.687 Km. For the year 2022-23	26.69	5795.82	3472(S) Dt. 23.09.22	5700.99	21SBD/2022-23 Dt. 07.02.23 Provisional work order issued on dt 27.01.23	114.07%	6900.28	100%	26.08.24	Classic Engicon Pvt. Ltd.

State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	IRQP/Strengthening work in Jonha By Pass Road (Length 1.60km)	1.60	55.75	2854(S) Dt. 11.07.24	41.82	07F2/2024-25 dt.19.09.24	95.12%	39.78	100%	02.11.2024	Speedcon Developers Private Limited
8	IRQP/Strengthening work in Muri Station Road (Length 1.00 km)	1.00	70.11	2855(S) Dt. 11.07.24	53.65	08F2/2024-25 dt.19.09.24	96.60%	51.82	100%	02.11.2024	M/s P K Infra
8	Gramin	106.5	11823.03		9517.15			12582.58			

Circle : Ranchi
Div : Lohardaga
Name of EE-Sri Ravindra Kumar

State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening & Strengthening / Reconstruction Work (Including Construction of Bridge) from Bhandra (MDR-001) to Senha (SH-08) Road (Total Length - 23.518 K.M.)	23.52	8192.24	17.02.22 / 541 (S)	6541.28	16.07.22 / SBD 01/ 2022-23 13.03.24/ SBD19/ 2023-24 (Suppl.)	100%	8431.47	100%	15.01.2024	M/s Ganga Construction, Hehal, Ranchi.
2	IRQP Work of Lohardaga-Gangupara-Peshrar Road (Total Length -27.80 K.M.)	27.80	1537.50	11.03.24 / 1195 (S)	1594.42	30.07.24 / SBD 01/ 2024-25	100%	1640.74	100%	29.01.2025	Anand Construction Infrastructure Pvt. Ltd., Harmu, Ranchi.
3	IRQP Work of Shankh-Chatra (Lukaiya More) Road (Length - 21.35 K.M. = 21350 M.)	21.35	1368.70	18.10.21 / 3193 (S)	1086.86	01.11.22 / SBD 06/ 2022-23	100%	1086.07	100%	31.03.2023	Altima Infrastructure Pvt. Ltd., Ashok Nagar, Ranchi.
3	Lohardaga	72.67	11098.43		9222.56			11158.28			

Circle : Ranchi

Div : Simdega

Name of EE-Sri Rajeev Kumar Singh

State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening & Strengthening of Palkot (NH-23)-Rokodega-Bilingbera-Tamra Road.	38.50	8456.92	27.06.17 3597(S)	6861.89	06.04.18 01 of SBD 18-19 DOC- 13.04.18	81.50%	6514.19	82	12.04.20	M/s Spica Project Pvt. Ltd., -M/S Mini Construction JV, Ranchi
2	Strengthening/ Improvement of Riding Quality Programme (IRQP)/ for Putritoli - Barasloya-Lacharagarh - Jaldega - Pandripani Road (MDR - 045) Total length 73.60 KM for the year 2021-22.	73.60	1156.58	26.11.21 3665(S)	1138.05	18.07.22 01 of SBD 2022-23	101.67%	1157.05	100	30.12.2022	Jai Maa Ashtabhuji Construction, Hazaribagh.
3	Improvement of Riding Quality Programme (IRQP) /Strengthening for Simdega-Jaldega-Hurda-Girda Upto Manoharpur Road (MDR - 42) Total length 73.70 KM for the Year 2021-22.	73.70	1245.16	26.11.21 3666(S)	1231.96	18.07.22 02 of SBD 2022-23	102.67%	1264.88	100	12.01.2023	Jai Maa Ambe Infra Pvt. Ltd. Chatra.
4	Improvement of Riding Quality Programme (IRQP) for Kurdeg(MDR-044)-Karamdiha-Gariajor upto Chattisgarh Border Road for the Year 2023-24.	11.85	717.25	15.06.2023 3000(S)	735.35	2 SBD of 2024-25, Dt. 27.07.2024	97.24%	715.04	100%	26.10.24	M/s N.C. Nahar, Durg, Chhatisgarh

State Plan Road Works

Month : June, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Improvement of Riding Quality Programme (IRQP) for Putritoli (Dolongsera on MDR-45) - Timbermore-Rampur-Boroseta-Jitutoli-Beraergi(upto Koel river) road. (Total length 31.8 KM for the Year 2023-24.	31.80	1956.80	01.08.2023 3722(S)	1867.03	1 SBD of 2024-25, Dt. 19.07.2024	94.80%	1769.92	100%	18.01.25	Jai Maa Astabhuji Construction, Hazaribagh
5	Simdega	229.5	13532.71		11834.28			11421.08			

State Plan Bridge Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of H.L. Bridge Over Karma Nala in 14th KM of Karra More (Torpa) to Karra Road.	24.64	380.25	Dy. Sec. Letter No. 1129(S) Dt. 22.02.2019	368.12	33SBD/23-24 DT. 01.03.24	65%	239.05	85%	31-05-25	M/S BIMLA ENTERPRISES
2	Construction of H.L. Bridge Over Bartoli Nala in 15th KM of Karra More (Torpa) to Karra Road.	33.23	339.66	Dy. Sec. Letter No. 1130(S) Dt. 22.02.2019	286.96	34SBD/23-24 DT. 01.03.24	50%	150.76	80%	31-05-25	M/S BIMLA ENTERPRISES
3	Construction of H.L. Bridge Over Chata River in 41st KM of Sisai - Lapung - Dorma (MDR-30) Road.	147.6	1144.65	Dy. Sec. Letter No. 3428(S) Dt. 18.07.23	940.79	38SBD/23-24 DT. 14.03.24	52%	508.48	60%	13-03-26	M/S Sharda Construction, Ranchi Road, Redma, Daltonganj Palamau
3	Khunti	205.5	1864.55		1595.87			898.29			

Circle : Ranchi

Div : Ranchi (Gramin)

Name of EE-Sri Jitendra Kumar Singh

1	Balance work of Construction of high level bridge over kanchi river in 3rd/4th km of sonahatu-milan chowk road (MDR-028) including approach road.	204.6	863.79	5022(S) Dt, 31.08.17	1232.51	28SBD/2023-24 Dt. 23.02.2024	50%	645.70	58%	22.02.26	KUMAR AND ROY CONSTRUCTION
---	---	-------	--------	----------------------	---------	------------------------------	-----	--------	-----	----------	----------------------------

State Plan Bridge Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	Ranchi (Gramin)	204.6	863.79		1232.51		645.70				

**Circle : Ranchi
Div : Lohardaga
Name of EE-Sri Ravindra Kumar**

NIL

0	Lohardaga	0.00	0.00	0.00	0.00
---	-----------	------	------	------	------

**Circle : Ranchi
Div : Simdega
Name of EE-Sri Rajeev Kumar Singh**

NIL

0	Simdega	0.00	0.00	0.00	0.00
---	---------	------	------	------	------

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
 (State Highways Wing)
 Progress report of **Completed works** (Bridges-Plan)
State Plan Bridge Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : RANCHI
 Div : RANCHI
 Name of EE-Sri Vinod Kachhap**

NIL

0 Ranchi	0.00	0.00	0.00	0.00	0.00
-----------------	------	------	------	------	------

**Circle : Ranchi
 Div : Gumla
 Name of EE-Sri Rameshwar Shah**

NIL

0 Gumla	0.00	0.00	0.00	0.00	0.00
----------------	------	------	------	------	------

**Circle : Ranchi
 Div : Khunti
 Name of EE-Sri Dipak Kumar Bhagat**

NIL

0 Khunti	0.00	0.00	0.00	0.00	0.00
-----------------	------	------	------	------	------

State Plan Bridge Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Ranchi
Div : Ranchi (Gramin)
Name of EE-Sri Jitendra Kumar Singh

NIL

0	Gramin	0.0	0.00		0.00			0.00			
---	---------------	-----	------	--	------	--	--	------	--	--	--

Circle : Ranchi
Div : Lohardaga
Name of EE-Sri Ravindra Kumar

NIL

0	Lohardaga	0.00	0.00		0.00			0.00			
---	------------------	------	------	--	------	--	--	------	--	--	--

Circle : Ranchi
Div : Simdega
Name of EE-Sri Rajeev Kumar Singh

1	Construction of High level RCC Bridge over Patatirila River at 67th Km of Simdega-Jaldega-Hurda-Girda upto Manoharpur Road (including construction of Approach roads).	37.20	364.93900	13.09.19/4545(S)	326.36	01F2 2017-18 22.09.17 Revised 14F2 19-20, dt.- 15.02.20	100	315.76	100	21.03.2019	Bijay Prasad
---	--	-------	-----------	------------------	--------	---	-----	--------	-----	------------	--------------

1	Simdega	37.20	364.94		326.36			315.76			
---	----------------	-------	--------	--	--------	--	--	--------	--	--	--

State Plan Bridge Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

State Non-Plan Works

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Ranchi
Div : Ranchi(Gramin)
Name of EE-Sri Jitendra Kumar Singh

Spill Over

1	Renovation Work in Silli I.B for the year 2023-24		50.00	125 (S) Dt. 11.01.2024	49.60	SF2/2024-25 Dt. 18.09.24	25.00	50.41%	91%	17.01.2025	Rakesh Kumar
2	Construction of New I.B in Ramdera at Ranchi-Muri Road for the year 2023-24		150.00	125 (S) Dt. 11.01.2024	119.98	25F2/2024-25 Dt. 09.01.25	0.00	0.00%	10%	08.07.25	P. L Construction
2	Gramin SO	0.00	200.00		169.57		25.00				

Vivekadhin

1	Vivekadhin	-	30.00	EIC, Ltr No. 2325(s), Dt. 18.06.2025	-	-	0.00		-	-	-
1	Gramin SO	0.00	30.00		0.00		0.00				
2	Gramin NP, Vivek, SO	0.00	230.00		169.57		25.00				

Circle : RANCHI
Div : Lohardaga
Name of EE-Sri Ravindra Kumar

0	Lohardaga NP, Viv.	0.00	0.00		0.00		0.00			NIL	
---	--------------------	------	------	--	------	--	------	--	--	-----	--

Circle : Ranchi
Div : Simdega
Name of EE-Sri Rajeev Kumar Singh

0	Simdega NP	0	0		0		0			NIL	
---	------------	---	---	--	---	--	---	--	--	-----	--

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going / Completed works** (Roads-RCPLWEA)

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Ranchi
Div : Gumla
Name of EE-Sri Rameshwar Shah

1	Widening and Strengthening reconstrction of Chainpur (Rampur)- Naugai- Jairagi Road (with) HL RCC Bridge at ch-26.070 RCPLWEA/ROAD/01	28.200	2875.78	18.05.18	2809.75	12NCB/18-19 26.09.18	85.48	2401.89	86%	25.03.20	Altima Infrastructure 351-A. Ashok Nagar, Ranchi
Total		28.20	2875.78		2809.75			2401.89			

Circle : Ranchi
Div : Simdega
Name of EE-Sri Rajeev Kumar Singh

1	Widening and Strengthening of Bolba-Belkuba-Takbhar Odisha Border Road. (JH21LWE039)	16.50	1628.73	1341(s) dt 07.03.2018	1744.53	16.01.19 04 SBD OF 2018-19 Dt. Of Commence ment 23.01.19	19.51	340.29	37%	22.07.20	M/s Kaushik Construction, Vill-Singhitali, PO- Chapri, Bhawnathpur, Dist.- Garhwa.
1	Simdega	16.50	1628.73		1744.53			340.29			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going / Completed works** (Bridges-RCPLWEA)

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Gumla Name of EE-Sri Rameshwar Shah											
1	Const. of HL. Bridge over Lohari River at Ch-2.665 km , ch-17.855km of upper Khaman-jora jam(Dibdobhi) RCPLWEA/BRIDGE/22	61.80	215.82	07.04.18	185.00	04NCB/18-19 dt. 01.08.18	35.95	66.51	38%	31.05.19	M/s Sarita Const. Ambatoli, Latehar
1	Gumla	61.80	0.00	0.00	185.00	0.00		66.51			
Circle : Ranchi Div : Simdega Name of EE-Sri Rajeev Kumar Singh											
1	(A) Construction of RCC High level bridge over Aling river at Ch. 3.765 km of Bolba Belkuba Takbahar Odisha Border Road.	37.24	117.58 Lacs	07.03.2018 / 1341(S)	309.77	20.08.2018 02 SBD OF 2018-19 Dt. Of Commencement 27.08.2018	100%	300.39			Superior Construction Pvt. Ltd., Tukupani, Simdega
2	(B) Construction of RCC High level bridge over Kudarmunda River at Ch 10.945 km of Bolba Belkuba Takbahar Odisha Border Road. (JH21LWE039)	86.44	214.11 Lacs	07.03.2018 / 1341(S)			100%				

Progress report of **On-going / Completed works** (Bridges-RCPLWEA)

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	High Level Bridge over Koel river in Birnibera to Lawagarha Road. (JH21LWBR52)	246.04	1100.91	07.03.2018 / 1341(S)	1026.86	12.09.2018 03 SBD OF 2018-19 Dt. Of Commencement 19.09.2018	100%	1069.15			Koleshwari Infracons Pvt. Ltd. House No.-01, Nagar, PO+PS-Hunterganj, Dist- Chatra.
3	Simdega	369.7	1100.91		1336.63			1369.53			

Circle : Hazaribagh

Div : Chatra

Name of EE-Sri Mithilesh Prasad

1	Construction of H.L. Bridge over Buddha River in Bonga Karam (Pathalgada) Sikri Road (NH-100) road under R.C.D., Chatra Package No.:JH2LWBR10	73.80m	287.27	17024/II(G) 2017-RC (358261) dt. 22.02.2018	439.83	28.07.2018 01(SBD)/ 2018-19 2(SBD)/ 2021-22 dt. 15.02.2022	80%	351.33	80%	27.06.2019	M/s Sahay Construction At Awal Mohalla, District: Chatra 7979070450 7979987711
2	Construction of H.L. Bridge over Manat River in Jabda Akharwamahua Partoli road under R.C.D., Chatra JH2LWEBR09	43.40m	211.24						75%		
2	Chatra	0.0	498.51		439.83			351.33			

Progress report of **On-going / Completed works** (Bridges-RCPLWEA)

Month : June, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Hazaribagh
Div : Ramgarh
Name of EE-Sri Rajiv Ranjan Munda

1	H.L. Bridge with Approach Road over Bhera River in 2nd KM of Kulhi- Dulmi Road	64.80 Mtr.	221.91	-	207.00	02(SBD)2018-19 Dt. 06.08.2018	100%	209.35	100%	-	Vikram Kumar Deo, 481 Sectors- 9B, B.S. City, Bokaro, Jharkhand
2	H.L. Bridge over Bokaro River in Duni- Ara Kanta Road	98.40 Mtr.	415.36	-	376.56	04(SBD)2018-19 Dt. 20.12.2018	100%	392.29	100%	-	M/S Maa Laxmi Engineering, Sarvodaya Nagar, Jailhata,
3	H.L. Bridge over Damodar River in Hesapoda- Kusumdih Road	295.20 Mtr.	1148.58	-	1758.05	05(SBD)2018-19 Dt. 24.12.2018	70%	1371.92	75%	23-06-20	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road,
3	Ramgarh	0.00	1785.85		2341.61	0.00		1973.56			

Circle : Chaibasa
Div : Manoharpur

1	H.L. Bridge over Chaki Garha Nala in Bingburu more to Kotagarha Road.		710.25	07.03.2018 1341 (S)	349.28	03.01.2019 PMGSY- 04/SBD/2018- 19	25	62.47		02.07.2020	Pintu Engineering Construction pvt. Ltd. Dalmiya House, Road No. 6, Seraikela-
1	Manoharpur	0.00	710.25		349.28			62.47			