

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-Plan)
State Plan Road Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Md. Izrail Mansuri											
1	In Ranchi Town second approach road of Ranchi Railway station (1) Construction of road starting from Shaheed Gorkha Chowk near Nepal House to back side of Ranchi Railway station (Platform No.- 5 length 1.50 KM) (2) Construction of road from Rajendra Chowk situated on Mahatma Gandhi Road to Panchwati chowk (Situated in back side of Ranchi Railway Station - Length 1.05KM) (Including Bridge construction) (Grand Total length-2.57KM) for the year 2017-18.	2.57	7231.80	RCD, Ltr. No.- 679(S) Dt. 01.02.18	2329.01	17 SBD 2021-22 01-11-2021	36.69	2187.09	M/S SILDILIYA CONSTRUCTION Station Road, Redma , W. No.-15 P.O.+ P.S.- Daltonganj, Dist.- Palamu, Jharkhand.	60%	31-10-22
2	Construction of 4-Lane fly over / Elevated road cum ROB in Siramtoli chowk-Rajendra chowk-MECON round about.	2.34	33750.15	Ltr. No- 552(S) Dt.17-02-22	33969.61	05 EPC/ 2022-23 Dt.-10-08-2022.	38%	13917.08	Larsen & Toubro Limited, Andheri(E) Mumbai- 400093	40%	09-04-24

State Plan Road Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening and Strengthening / Reconstruction of existing Road to Four Lane including Construction of Bridges from Newari Vikas Vidyalaya (at Ranchi Ring Road) –Booty More-Kokar Chowk- Kantatoli - Namkum ROB Road (Total length 15.214 KM).	15.21	12916.72	Ltr. No-1328(S) Dt. 31-03-22	10547.58	11 SBD 22-23 22-10-22	12.33	1432.30	SRE & ASSOCIATES (JV) Registered Office: At Sri Ram Tower, 2nd Floor, M.P.D. Road, Bhagalpur, Bihar- 812002.	32%	21-01-24
4	Widening, Strengthening and reconstruction in four lane road of Birsa Chowk to Dhurwa Golchakkar (Length-2.60 KM) (Including bicycle track and footpath) and Improvement of riding quality work in Dhurwa Golchakkar to Project Building (Length-1.50 Km) (Total length-4.10 KM) for the year 2022-23.	4.10	3493.38	Ltr. No-3470(S) Dt. 23.09.22	2948.33	31 SBD 2022-23 28-01-2023	40.66	1198.70	AD Infra(JV), HI-155, Near Central Bank Near Harmu Housing Colony, Ranchi	70%	26-11-23
5	Improvement of Riding Quality Programme (IRQP) in Namkum-Doranda road (MDR-002) (Including Nepal House Approach road) (Total length-6.40 KM) for the year 2022-23.	6.40	1048.88	Ltr. No-1960(S) Dt. 31-05-22	1290.09	32 SBD 22-23 28-01-2023	75.96	980.00	M/S KNP Singh K.D. Road , Khelari	85%	13.04.23

State Plan Road Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening and strengthening /Reconstruction of Bariatu (on MDR-004) -Lem- Bargain- Boriya road (Total length-3.750 KM) (Including construction of bridge) for the year 2022-23.	3.75	11135.41	Ltr. No- 3556(S) Dt.07.10.22	1924.68	42 SBD 2022-23 25-03-2023	0.00	8463.94	Arvind Kumar Singh Dhurwa, ranchi		24-03-24
7	Construction of work from Birsa Munda Airport (Hundru)-Hethu- Chandaghasi- Ring road (Koachbang) (Total length-6.950 KM) (include bridge work) for the year 2023-23.	6.95	21198.03	Ltr. No- 3171(S) Dt.30-08- 2022	6244.89	06 SBD 2023-24 12-07-2023	0.00	0.00	M/S Puja Enterprises At + PO : Simariya Chatra, Jharkhand – 825103.		11-01-25
8	Reconstruction of Four Laning of Pandra (on NH-75) - Kanke (on SH-02, Holiday home) road (Total length -5.545 KM) for the year 2023-24.	5.55	25383.38	1396(S)Dt- 21-03-2023							
9	Widening & Strengthening of Itki Sanatorium to Moro -Nari - Changani road (Total Length- 9.856 KM) for the year 2019-20.	9.86	2644.51	Lt.5344 (S) 30.10-19	1560.83	19 SBD 2021-22 20-11-2021	80.46	1857.23	KNPS-LNJ(JV)	80%	19-08-22
10	Widening and Strengthening of Kodojora more (NH-23) to Lohardaga main road via Ghagra Pandepara road Road (Length- 7.621 km) for the Year 2021-22	7.62	1794.10	Ltr. No- 1967(S) Dt.26-07- 2021	1432.91	23 SBD 2021-22 18-11-2021	65.04	1334.11	M/S Lion Construction Ranchi	68%	17-08-22

State Plan Road Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Construction of road from Ring road to Jharkhand Jaguar (STF camp) Ranchi (Total Length - 0.500 KM) for the year 2022-23.	0.50	518.58	Rs.518.579 Ltr. No- 2277(S) Dt.16.06.22	490.14	07 SBD 2022-23 27-09-22	53.23	260.90	M/S Sharda Construction Redma, Daltonganj.	70%	26-01-23
12	Four lane ROB on HEC to Ranchi - Gumla road (NH23) road in lieu of level crossing No. RL-5 at RYL KM 427/2-3 between Ranchi - Piska Station for the year 2022-23.	0.455	2676.84	1236(S) Dt.27/02/19 (Revised)	845.45	05 SBD 2023-24 12.07.2023	0.00	0.00	Arvind Kumar Singh Dhurwa, ranchi		11.01.2024
13	Widening and Strengthening / Reconstruction of Argora chowk - Kathal More (MDR-018) (Total length 5.30 KM).	5.30	19728.02	Ltr. No- 2504 (S) Dt.08-07-22	1882.28	07 SBD 2023-24 17.07.23	0.00	9743.40	Altima Infrastructure Private Ltd., 1ST Floor, Ashok Nahar-Road No.-5, Ranchi.		16.02.2024
14	Construction of four Laning of Durga Soren Chowk (Namkum)- Rampur Ring road (Total Length- 8.860 Km) for the year 2023-24.	8.86	6560.62	1584(S) Dt.31-03-2023					AUM & Associates, Ranchi		
15	Widening and Strengthening of work from Kutiatu Chowk (on NH-75 Ext.) – Malti- Ring Road (Near Arvind Mil) Road (Total Length- 4.070 KM) for the year 2023-24.	4.07	967.32	Ltr. No- 2996(S) Dt.15-06-2023					Excel Venture, Ranchi		

State Plan Road Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Widening and Strengthening / Reconstruction of Kathalmore to Daladali Chowk(MDR-012)(Ring road) (Total length 2.070 KM).	2.07	1811.36	Ltr. No-2996(S) Dt.15-06-2024			0.00	0.00			
17	Construction road from Dibdih ROB (situated at Harmu Bypass) near Railway Level Crossing to Mecon RUB for the year 2018-19.		772.70	Ltr. No-2996(S) Dt.15-06-2025	0.00	0	0.00	0.00			
18	Consultancy Services for carrying out Road Safety Audit of existing Road as per road safety manual i.e. IRC-Sp-88-2020 or any other latest revision of this document for the year 2022-23.		94.31	Ltr. No-2996(S) Dt.15-06-2026	18.84	37 F2 2022-23 25-02-2023	0.00	0	Cube Engitech Consultant Pvt. Ltd., Ranchi.		45061
19	Construction of Approach road of Central University Jharkhand (Total Length-1.78 KM) for the year 2023-24.	1.78	5344.39	Ltr. No-3215(S) Dt.04-07-2023							
20	Improvement of Riding Quality work in Meshra-Pithoria road (Total Length-17.68 KM) for the year 2023-24.	17.88	1269.70	Ltr. No-3258(S) Dt.07-07-2023							

State Plan Road Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
21	Widening and Strengthening/ Reconstruction of approach road from Ring road and Daladali Road (Near Daladali chowk) to ICFAI University (Total length-1.106 KM) for the year 2023-24.	1.106	197.85	Ltr. No-3841(S) Dt08-08-2023					M/S Raj Construction Birsra Chowk, Ranchi		
21	Ranchi	106.37	160538.02		65484.64			41374.76			

Circle : Ranchi

Div : Gumla

Name of EE-Sri Rameshwar Shah

1	Widening and Strengthening & Re-construction of Gumla Bansdih Kasir road	26.465	6272.69	525(S) 15.02.22	5504.99	04SBD/22-23 dt-10.09.22	71.75	3950.00	DC-AC -JV - Joint Venture of Dewanti Construction, Gumla and Anand Construction, Gumla, Sisai Road, Gumla	75%	09.06.24
2	Widening and Strengthening & Re-construction of malgo more at Bharno(NH23)to Pabayea Talab	11.000	2902.79	1308(S) 31.03.22	2608.91	05SBD/22-23 dt-13.12.22	78.58	2050.00	Dewanti Construction, Sisai Road, Gumla	80%	12.12.23
3	Reconstruction of Agharma More (On SH-03)-Tekrama-Sasia(On MDR-045) Road Including Birdge	13.900	4301.78	3964(S) 02.11.22	4497.44	07SBD/22-23 dt-25.02.23	75.60	3400.00	M/s Vinod Kr. Jain Jashpur, Chhattisgargh	75%	23.08.24

State Plan Road Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	IRQP Work of Manjhatoli To ChainPur Road Upto Jairagi More Under Road Division Gumla (MDR-35)	30.65	2022.18	56(S) 06.02.23	2108.06	02SBD/23-24 dt-12.06.23	33.21	700.00	RMSV Construction Pvt.Ltd Near Bhatti Talab Sisai Road, Gumla	60%	11.03.24
5	Widening/Strengthening of 2-lane of Chainpur-Mahuadarn upto Dumri Road (MDR-36)	11.85	6800.46		0.00		#DIV/0!	0.00	-	-	-
6	W&S/Reconstruction of Approach Road For Aesthetic Development in Netarhat i.e. Sunrise Points, Netarhat Lake, Koyal Viewpoint Road	6.41	3051.61	608(S) 15.02.23	2357.34	01SBD/23-24 dt-12.06.23	42.41	999.70	M/s Dewanti Construction Sisai Road, Gumla	50%	11.03.24
7	strengthening and Widening of Sisai - Basia Road (Widening to Intermediate lane and Improvement of Sisai-Basia Road)	36.90	10611.84	1582(S) 31.03.23	10371.54	03SBD/23-24 dt-12.07.23	21.21	2200.00	M/s Vinod Kr. Jain Jashpur, Chhattisgarh	30%	11.09.25
7	Gumla	137.18	35963.35		27448.28			13299.70			

Circle : Ranchi

Div : Khunti

Name of EE-Sri Dipak Kumar Bhagat

State Plan Road Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening and Strengthening / Reconstruction of Arki (SH-03) – Korba – Birbanki – Kochang – Bandgaon (NH75E) Road (Total Length 30.784KM) RIDF XXV NABARD	30.78	21271.98	letter No. 3767(s) dated 29.06.18	14118.01	25SBD/18-19 date 09.03.2019 Provisional work order dt. 18.02.19 25SBD(Sup)/ 21-22 date 16.08.21 25SBD(Sup. Two)/22-23 date 09.06.22 Original Agreement - 11662.20403 Supplementar y Agree.- 116.68315 Supplementar y Agree- 2339.11830 Total- 14118.00548	92.00%	13782.19	M/s M & S COMPANY, DUMKA (52%) – M/s MOHAN LAL JAIN, MURSHIDABAD, W.B. (48%) (JV)	100%	17.02.21
2	Reconstruction of Amreshwardham (SH-03 Bichna)- Jurdag- Tupudana (NH-75E) Road (Total Length 23.600KM) RIDF XXV NABARD	23.600	10961.58	letter No. 5101(s) dated 31.08.2018	3681.92	20SBD/18-19 date 05.02.2019	99.97%	3852.45	M/S Ganga Constriction, Daltonganj (54%) – Puja Enterprises, Chatra (46%) (JV)	100%	04.02.21

State Plan Road Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening and strengthening/reconstruction of road from confluence point of karkatta river and tanju nala to dasmile gundu road.(length-9.244km)	9.24	2484.66	Letter no. 3548(s) dated 06.10.22					JMD (50%) (M/S Jai Maa Durga Construction, Chiniya Road, Nehru Nagar Garhwa)-NP (50%) (M/S Nagendra Pandey, Ashok Nagar, Ranchi) (JV).		
4	IRQP work of Sarsa (Bero – Khunti Road) to Darand- Latratu Dam Via Sai Temple form Km 0.00 to 7.817 (Total Length 7.817 KM)	7.82	550.16	Letter No. 4429(s) dated 06.12.22	446.71	07SBD/23-24 date 21.09.2023			Excel Venture Construction Pvt. Ltd., A-104, Symphony, Plot No.-9 Near – Sahjanand Chowk, Harmu, Ranchi	5%	20.11.23
5	Improvement of Riding Quality Pavement of Karra more (Torpa) to Karra Road in Km.0.00 to 21.750	21.75	1568.39	Letter No. 64(s) dated 06.01.23					Jai Maa Ashtabhuji Construction, Near Bisheshwar Nursing Home, Barkagaon Road, Hazaribag-825301		
6	Improvement of Riding Quality Pavement of Hatia-Lodhma-Karra-Khunti Road(MDR-032) in Km.31.535 to 46.760(T.Length-15.225km.)	15.23	877.36	Letter No. 563(s) dated 13.02.23					Excel Venture Construction Pvt. Ltd., A-104, Symphony, Plot No.-9 Near – Sahjanand Chowk, Harmu, Ranchi		

State Plan Road Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	IRQP Work of Dasham Fall Link Road (from 26th Km of Khunti Taimara Road to Dasham Fall) (Km 0.00 to Km 02.70 Length=02.70 Km)	2.70	144.28	Letter No. 4189(s) dated 30.08..23							
8	IRQP Work of Khunti Taimara Road from 30.00 Km to 31.00 Km(Missing Length)	1.00	78.80	Letter No. 4327(s) dated 08.09.23							
8	Khunti	112.12	37937.21		18246.64	0.00	1.92	17634.64			

Circle : Ranchi
Div : Ranchi (Gramin)
Name of EE-Sri Jitendra Kumar Singh

1	Reconstruction of Tunju More (at NH-33) Arkaya-Sutiling-Bichahatu (at MDR-26) Road Total Length 9.380 km including Construction of Bridge.	9.38	1972.06	1013(s) dt. 14.03.22	2036.62	07SBD/2022-23 Dt. 26.08.22	55.24%	1125.00	Ms Heighten Construction, Ranchi	68%	25.05.23
2	Widening and Strengthening-Reconstruction of Angara-Hahe-Rahe Road (MDR-21)Total Length-26.687 Km. For the year 2022-23	26.687	5795.82	3472(S) Dt. 23.09.22	5700.99	21SBD/2022-23 Dt. 07.02.23 Provisional work order issued on dt 27.01.23	21.05%	1200.00	Classic Engicon Pvt. Ltd.	36%	26.08.24

State Plan Road Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening and Strengthening-Reconstruction of Hundru (MDR 23) to Tati-Singari (MDR -020) Total Length 6.042 Km For the year 2022-23	6.042	1631.83	3550(S) Dt. 06.10.22	1496.39	2SBD/2023-24 Dt. 29.05.23	0.00%	0.00	Classic Engicon Pvt. Ltd.	5%	12.01.24
4	Widening of Existing Pavement to Four Lane Divided Carriage Way of Ranchi-Purulia Road (Namkum ROB to Angara Section) (Total Length - 17.700 km) Including Construction Of Bridges For the Year 2022-23	17.700	18173.72	3587(S) Dt. 10.10.22	16984.89	1SBD/2023-24 Dt. 11.04.23	3.24%	550.00	SRE & Associates (JV)	8%	14.03.25
5	IRQP/Srengthening Work in km 0.00 to 7.40 of Jonha-Jonha Fall - Sita Fall Road For The year 2022-23 (Total Length 7.90 km)	7.900	561.13	1337(S) Dt. 18.03.23	537.30	12SBD/2023-24 Dt. 18.10.23	0.00%		M/S Jai Mata Dee Construction		17.12.23
6	IRQP/Strengthening Work of Rampur-Halmaid Road From Km.0.00 to Km 9.70 km. Under Road Division Ranchi (Gramin) for the year 2023-24	9.700	332.69	2948(S) Dt. 13.06.23	344.90	15SBD/2023-24 Dt. 26.10.23	0.00%		Orbit Infrac		25.01.24
7	IRQP/Strengthening Work in km 0.00 to 18.950 of Jaruadih to Patrahatu Road For the year 2023-24 (Total Length 18.950)	18.950	627.89	3436(S) Dt. 18.07.23					M/S Jai Mata Dee Construction		

State Plan Road Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	IRQP/Strengthening Work in km 0.00 to 9.810 of Tati-Chatra-Bongoibera Road For The year 2023-24 (Total Length 9.810 Km)	9.810	592.77	3427(S) Dt. 18.07.23					M/S Khanna Construction		
9	IRQP/Strengthening Work in Goushala to Kanke-Patratu Road (Total Length 1.60Km)	1.600	82.40	3963(S) Dt. 17.08.23							
9	Ranchi (Gramin)	107.77	29770.29		27101.09			2875.00			

Circle : Ranchi

Div : Lohardaga

Name of EE-Sri Ravindra Kumar

1	Widening and Strengthening of Chatti to Kuru (Tati Chouk) & Kairo Naya Toli to Zingi More Road from k.m. 0.00 to 36.535	36.58	8608.965	06.06.16 / 3543 (S)	7749.41	18.10.16 / SBD 07/ 2016-17	88%	6834.89	Dinesh Chandra R. Agrawal infracon Pvt. Ltd., S.M. Road, Ambawadi, Ahmedabad.	93%	17.10.18
2	Widening & Strengthening / Reconstruction Work (Including Construction of Bridge) from Bhandra (MDR-001) to Senha (SH-08) Road (Total Length 23.518 K.M.)	23.518	6464.409	17.02.22 / 541 (S)	5695.89	16.07.22 / SBD 01/ 2022-23	57%	3225.00	M/s Ganga Construction, Hehal, Ranchi.	50%	15.01.2024
3	IRQP Work of Shankh-Chatra (Lukaiya More) Road (Length - 21.35 K.M. = 21350 M.)	21.35	1368.697	18.10.21 / 3193 (S)	1086.86	01.11.22 / SBD 06/ 2022-23	17%	190.06	Altima Infrastructure Pvt. Ltd., Ashok Nagar, Ranchi.	17%	31.03.2023
3	Lohardaga	81.44	16442.07		14532.16		1.62	10249.95			

State Plan Road Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Ranchi Div : Simdega Name of EE-Sri Mani Bhushan Tiwari</p>											
1	Widening & Strengthening work of Biru (on NH-143)- Tamra-Sikariyatanr-Ramrekhadham (on Kochedega-Ramrekha Road) Road.	22.35	7782.22	13.10.2022 3644(S)	6327.76	01 SBD of 2023-24, Dt. 14.07.2023	0.00%	0.00	M/s Vinod Kumar Jain, Chhattisgarh.	4%	13.02.25
2	Improvement of Riding Quality Programme (IRQP) for Kurdeg(MDR-044)-Karamdiha-Gariajor upto Chattisgarh Border Road for the Year 2023-24.	11.85	717.25	15.06.2023 3000(S)	0.00						
3	Improvement of Riding Quality Programme (IRQP) for Putritoli (Dolongsera on MDR-45) - Timbermore-Rampur-Boroseta-Jitutoli-Beraergi(upto Koel river) road. (Total length 31.8 KM for the Year 2023-24.	31.80	1956.80	01.08.2023 3722(S)	0.00						
3	Simdega	66.00	10456.28		6327.76			0.00			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Roads-Plan)
State Plan Road Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : RANCHI
Div : RANCHI
Name of EE-Md. Izrail Mansuri

NIL

0	Ranchi	0.00	0.00		0.00			0.00			
---	---------------	-------------	-------------	--	-------------	--	--	-------------	--	--	--

Circle : Ranchi
Div : Gumla
Name of EE-Sri Rameshwar Shah

1	Reconstuction of Dumri (MDR-036) - Bara Katra- Kerakona-Chattisgarh Boarder Road	11.400	5672.41	3564(S) 19.07.19	3501.75	05/SBD/21- 22 30.09.21	98.52	3450.00	M/s Vinod Kr. Jain Jashpur, Chhattisgarh	100%	01.04.23
---	--	--------	---------	---------------------	---------	------------------------------	-------	---------	--	------	----------

State Plan Road Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Reconstruction of Banalat to Jamti Road Total Length 5.96 km including HL Bridge over Ghaghra River	5.960	2513.82	4504(S) 11.09.19	1658.10	7SBD/21-22 03.11.21	99.51	1650.00	Ganga Const. Bank Calony, Piska More, Ranchi	100%	17.02.23
3	IRQP work of Nathpur - Konbir Road (0.00 km to 16.840km)	16.84	1309.73	4455(S) 06.12.22	1278.89	08SBD/22-23 dt- 29.03.23	100.00	1278.88	RMSv Construction Pvt Ltd Sisai Road, Gumla	100%	28.06.23
3	Gumla	34.20	9495.96		6438.75			6378.88			

Circle : RANCHI

Div : KHUNTI

Name of EE-Sri Dipak Kumar Bhagat

NIL

0 Khunti

Circle : Ranchi

Div : Ranchi (Gramin)

Name of EE-Sri Jitendra Kumar Singh

State Plan Road Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	IRQP / Strengthening Work of Navadih-Jamudag Road From KM 0.00 to Km 8.10 (C/W-3.05m) (Total Length 8.10 Km) For the year 2022-23	8.100	281.86	58(S) Dt. 06.01.23	293.53	22SBD/2022-23 Dt 24.02.23	99.72%	292.71	Orbit Infras	100%	21.04.23
2	Widening & Stregthning of Bundu-Sonahatu-Jamudag-Jariya Road (MDR-026) from km 0.00 to 30.005 for the year 2017-18	30.01	5522.56	1464(s) Dt. 10.03.17	4791.81	06SBD/2017-18 Dt. 21.08.17	97.99%	4728.26	K. K. Builders Pvt. Ltd.	96%	20.08.2019
3	Widening and Strengthening of Angara-Hundru Fall Road (Total Length-21.10 KM) for the year 2021-22.	21.10	2931.34	2608(S) dt. 31.08.2021	3090.26	16SBD/2021-22 Dt. 10.03.22	98.09%	3031.31	Ms. Jai Mata Dee Construction	100%	09.07.2023
4	Strengthening /IRQP Work in km 11.00 to 60.00 of Ranchi-Muri Road (SH-01) For The year 2021-22 (Total Length 50.00 KM)	50.00	2336.39	2864(S) dt. 20.09.2021	1969.27	01SBD/2022-23 Dt. 08-04-22	90.50%	1782.14	Ms. Jai Mata Dee Construction	100%	10.09.2022

State Plan Road Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Strengthening/IRQP Work of Bundu-Sonahatu-Jamudag-Jereya Missing Link Road (MDR 026A) From km 0.00 to 5.80.	5.80	374.44	2862(s) dt... 20.09.21	389.43	07SBD/2021-22 Dt. 04.01.22	96.59%	376.14	Ms. Jai Mata Dee Construction	97%	03.03.2022
5	Gramin	8.10	281.86		293.53			10210.55			

Circle : Ranchi
Div : Lohardaga
Name of EE-Sri Ravindra Kumar

NIL

0	Lohardaga	0.00	0.00	0.00	0.00
---	-----------	------	------	------	------

Circle : Ranchi
Div : Simdega
Name of EE-Sri Mani Bhushan Tiwari

1	Widening & Strengthening of Palkot (NH-23)-Rokodega-Bilingbera-Tamra Road.	38.50	8456.92	27.06.17 3597(S)	6861.89	06.04.18 01 of SBD 18-19 DOC- 13.04.18	81%	6114.92	M/s Spica Project Pvt. Ltd., -M/S Mini Construction JV, Ranchi	82	12.04.20
---	--	-------	---------	---------------------	---------	--	-----	---------	--	----	----------

State Plan Road Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Strengthening/ Improvement of Riding Quality Programme (IRQP)/ for Putritoli - Barasloya-Lacharagarh - Jaldega - Pandripani Road (MDR - 045) Total length 73.60 KM for the year 2021-22.	73.60	1156.575	26.11.21 3665(S)	1138.05	18.07.22 01 of SBD 2022-23	102%	1157.05	Jai Maa Ashtabhuji Construction, Hazaribagh.	100	30.12.2022
3	Improvement of Riding Quality Programme (IRQP) /Strengthening for Simdega-Jaldega-Hurda-Girda Upto Manoharpur Road (MDR - 42) Total length 73.70 KM for the Year 2021-22.	73.70	1245.163	26.11.21 3666(S)	1231.96	18.07.22 02 of SBD 2022-23	103%	1264.88	Jai Maa Ambe Infra Pvt. Ltd. Chatra.	100	12.01.2023
3	Simdega	185.8	10858.66		9231.91			8536.85			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)

Progress report of **On-going works** (Bridges-Plan)

State Plan Bridge Works

Month : October, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : RANCHI Div : RANCHI Name of EE-Md. Izrail Mansuri</p>											
NIL											
0	Ranchi	0.00	0.00		0.00			0.00			
<p>Circle : Ranchi Div : Gumla Name of EE-Sri Rameshwar Shah</p>											
NIL											
0	Gumla	0.0	0.00		0.00			0.00			

Month : October, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : RANCHI

Div : KHUNTI

Name of EE-Sri Dipak Kumar Bhagat

1	Construction of H.L. Bridge Over Karma Nala in 14th KM of Karra More (Torpa) to Karra Road.	24.64	380.25	Dy. Sec. Letter No. 1129(S) Dt. 22.02.2019	283.14	01SBD/21-22 Dt. 27-08-21	0.00%	0.00	M/S Nayansi Construction, Prem Prakash Jaiswal, Karkat, Latehar	0%	26.11.22
2	Construction of H.L. Bridge Over Bartoli Nala in 15th KM of Karra More (Torpa) to Karra Road.	33.23	339.66	Dy. Sec. Letter No. 1130(S) Dt. 22.02.2019	214.97	02SBD/21-22 Dt. 27-08-21	4.58%	21.46	M/S Nayansi Construction, Prem Prakash Jaiswal, Karkat, Latehar	7%	26.11.22

Month : October, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of H.L. Bridge Over Chata River in 41st KM of Sisai - Lapung - Dorma (MDR-30) Road.	147.6	1144.65	Dy. Sec. Letter No. 3428(S) Dt. 18.07.23							
3	Khunti	205.5	1864.55		498.12			21.46			

Circle : Ranchi

Div : Ranchi (Gramin)

Name of EE-Sri Jitendra Kumar Singh

1	Construction of high level bridge over kanchi river in 3rd/4th km of sonahatu-milan chowk road (MDR-029) including approach road for the year 2018-19	204.6	863.79	5022(S) Dt, 31.08.17	766.23	09 SBD/ 18-19 Dt. 09.08.18	3.26%	30.48	Jai Mata Di Road Construction Pvt. Ltd.	6%	14.08.2021
---	---	-------	--------	----------------------	--------	----------------------------	-------	-------	---	----	------------

Month : October, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of High Level Bridge over Bhorongdih Nala in km 30th (CH. - 29.900) of Banta-Rahe-Bundu Road.	21.6	201.82	24.12.12 / 9065(s)	173.35	30.03.13 36F2/12-13	83%	144.62	Ms. Nagendra Pandey	90%	29.12.13
2	Ranchi (Gramin)	226.2	1065.61		939.58			175.10			

Month : October, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/Ref. No.	Amount	Date/Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Ranchi
Div : Lohardaga
Name of EE-Sri Ravindra Kumar

NIL

0 Lohardaga 0.00 0.00 0.00 0.00

Circle : Ranchi
Div : Simdega
Name of EE-Sri Mani Bhushan Tiwari

NIL

0 Simdega 0.00 0.00 0.00 0.00

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
 (State Highways Wing)
 Progress report of **Completed works** (Bridges-Plan)
State Plan Bridge Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Md. Izrail Mansuri											
NIL											
0	Ranchi	0.00	0.00		0.00			0.00			
Circle : Ranchi Div : Gumla Name of EE-Sri Rameshwar Shah											
NIL											
0	Gumla	0.00	0.00		0.00			0.00			
Circle : Ranchi Div : Khunti Name of EE-Sri Dipak Kumar Bhagat											
NIL											

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
0	Khunti	0.00	0.00		0.00			0.00			

Circle : Ranchi
Div : Ranchi (Gramin)
Name of EE-Sri Jitendra Kumar Singh

NIL

0 Gramin 0.00 0.00 0.00 0.00

Circle : Ranchi
Div : Lohardaga
Name of EE-Sri Ravindra Kumar

NIL

0 Lohardaga 0.00 0.00 0.00 0.00

Circle : Ranchi
Div : Simdega
Name of EE-Sri Mani Bhushan Tiwari

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of High level RCC Bridge over Patatirila River at 67th Km of Simdega-Jaldega-Hurda-Girda upto Manoharpur Road (including construction of Approach roads).	37.20	Revised AA-364.939/	13.09.19/4545(S)	326.36	01F2 2017-18 22.09.17 Revised 14F2 19-20, dt.- 15.02.20	100	315.76	Bijay Prasad	100	21.03.2019
1	Simdega	37.20			326.36			315.76			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Md. Izrail Mansuri											
1	Spill Over 2022-23 Installation of full Gantry, construction of guard wall and Ordinary Repair work in Itki to Brambe via Ranikhatanga (Total length-16.35Km) for the year 2022-23.		57.00	RCD, Ltr. No.- 5427(S) Dt.22-09-2022	37.85	29 F2 2022-23 24.01.23	37.71	100%	M/S Kulwant Singh P.P. Compound, Ranchi		24.03.23
2	Construction of Cross Drain in different Km 0.00 to 6.00 Km and Paver Block work in Karamtoli-Ormanjhi road for the year 2022-23.		120.00	RCD, Ltr. No.- 5427(S) Dt.22-09-2022	86.86	30 F2 2022-23 02.01.23	0.00	0%	M/S S.D. Enterprises Ranchi		24.02.23
3	Fitting and fixing of Grill over divider of road from LPN Sahdeo Chowk to Booty more for the year 2022-23.		151.45	RCD, Ltr. No.- 3457(S) Dt.22-09-2022	151.05	36 F2 2022-23 24-02- 22023	151.05	100%	Ayub Raza, Millat Colony, Doranda, Ranchi.	100%	25-03-23
1	Non-Plan-2023-24 Surface renewal Kokar Chowk (Bijli Office) to RIMS road for the year 2023-24.		50.00	RCD, Ltr.-4009(S) Dt.-18-08-2023			0.00	0.00	Senjit Prasad Singh Ranchi		
2	Ordinary Repair of BIT more to BIT gate via Jawahar Navodaya Vidyalaya road for the year 2023-24		20.00	RCD, Ltr.-4009(S) Dt.-18-08-2023			0.00	0.00	Bhuneshwar Mahto Ranchi		
3	Ordinary Repair of Doranda Hospital to St. Xavier School Mecon Gate and A.G. Office road for the year 2023-24.		15.00	RCD, Ltr.-4009(S) Dt.-18-08-2023			0.00	0.00	Senjit Prasad Singh Ranchi		
4	Ordinary Repair of Sirkha Toli to Sahkarita Bhawan road for the year 2023-24		25.00	RCD, Ltr.-4009(S) Dt.-18-08-2023			0.00	0.00	Dhananjay Kumar Singh Ranchi		

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Ordinary Repair work of road from Itki to Brambe via Rani Khatanga including drain, km post and Road Signage work for the year 2023-24.		50.00	RCD, Ltr.-4009(S) Dt.-18-08-2023			0.00	0.00	Dhananjay Kumar Singh Kadru, Ranchi		
6	Ordinary Repair of Bijupara to Barhe road for the year 2023-24.		25.00	RCD, Ltr.-4009(S) Dt.-18-08-2023			0.00	0.00	Lal Dilip Nath Shahdeo Ranchi		
7	Ordinary Repair work from Burmu to Mander road for the year 2023-24.		40.00	RCD, Ltr.-4009(S) Dt.-18-08-2023			0.00	0.00	Dhananjay Kumar Singh Ranchi		
8	Road safety work (Speer Breaker, Signboard etc) in different roads of Ranchi Town for year 2023-24.		50.00	RCD, Ltr.-4009(S) Dt.-18-08-2023			0.00	0.00	Bishwakarma Constructions Dumka		
9	Surface Renewal work in Satish Chwok to Piska Railway Station- Mother Dairy road for year 2023-24.		50.00	RCD, Ltr.-4009(S) Dt.-18-08-2023			0.00	0.00	-		
10	Surface Renewal Work in Veer Kunwar Singh Chowk to Sithio Bridge and Dhurwa TOP road for the year 2023-24		60.00	RCD, Ltr.-4009(S) Dt.-18-08-2023			0.00	0.00	P.K. Infra		
11	To close of divider cut in LPN Sahdeo Chowk to Booty more road and Installation of rest Grill work on Divider for the year 2023-24.		100.00	RCD, Ltr.-4009(S) Dt.-18-08-2023			0.00	0.00	AYUB Raza		
12	Kanke Block Chowk to Hochar (Bacon Factory) road for the year 2023-24.		15.00	RCD, Ltr.-4009(S) Dt.-18-08-2023			0.00	0.00	Mritunjay Kuamr Singh Ranchi		
13	Ordinary Repair of Kanke Bazar Tand to Milat Colony road for the year 2023-24.		40.00	RCD, Ltr.-4009(S) Dt.-18-08-2023			0.00	0.00	Dhananjay Kumar Singh Kadru, Ranchi		
14	Ordinary Repair of work from Jamiya Nagar to Kadru road for the year 2023-24.		30.00	RCD, Ltr.-4009(S) Dt.-18-08-2023			0.00	0.00	Dhananjay Kumar Singh Kadru, Ranchi		
15	Surface Renewal work from Adalhatu to Greenpark for year 2023-24.		40.00	RCD, Ltr.-4009(S) Dt.-18-08-2023			0.00	0.00	Praveen Kumar Deputy Para, Ranchi		
16	Ordinary repair work of different roads in Ranchi Town for the year 2023-24.		150.00	RCD, Ltr.-4009(S) Dt.-18-08-2023			0.00	0.00	Orbit Infrass		

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Ranchi	0.00	1088.45		275.76		188.76				

Circle : RANCHI

Div : Gumla

Name of EE-Sri Rameshwar Shah

1	Protection Wall/Wheel Guardwall at km 52th, 53rd, and 54th from Bagesakhuwa more to Netarhat Road under Road Division, Gumla for the year 2023-24.		50.00	Lt- 4009(S) dt- 18.08.203					M/s Randhir Kumar Singh, Chuch Road, Daltonganj		
2	Ordinary Repair of Kumhari - Tainsera Road (From Km. 0.00 to 25.565 Km.) Under Road Division Gumla for the Year 2023-24		45.00	Lt- 4009(S) dt- 18.08.203					M/s Jagdamba Construction, Simdega		
3	Repair the Approach of H.L. RCC Bridge at 10th Km. of Kumhari - Tainsera Road Under Road Division Gumla for the Year 2023-24		50.00	Lt- 4009(S) dt- 18.08.203					M/s Kulwant Sahu Konbir, Basia, Gumla		
4	Construction of Guard Wall in KM 17th and Culvert Approach in km 9 th of Sisai Bhandra Road in under Road Division, Gumla for the year 2023-24		50.00	Lt- 4009(S) dt- 18.08.203					S. B. Infra Hatia, Ranchi		
5	Construction of Guard Wall in km 8th Metal Crash barrier with approach of Sisai (Kumhar more) to Ghaghra Road via Sahijana Koredag under Road Division, Gumla for the year 2023-24		50.00	Lt- 4009(S) dt- 18.08.203							
6	Construction of Guard Wall in km 21th, 24th & 30th of Sisai (Kumhar more) to Ghaghra Road via Sahijana Koredag under Road Division, Gumla for the year 2023-24		30.00	Lt- 4009(S) dt- 18.08.203					Gaurav Kumar Mishra, Tupudana, Ranchi		
7	Paver Block Near Sub-Division office Gumla-1 under Road Division, Gumla for the year 2023-24		3.00	Lt- 4009(S) dt- 18.08.203					Prem Kumar Jaiswal Patiya, Gumla		

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Ordinary Repair of Executive Engineer Residence at Gumla under RCD Road Division, Gumla for the year 2023-24		10.00	Lt- 4009(S) dt- 18.08.203					Rajesh Kumar Singh Shanti Nagar Palkot Road, Gumla		
9	Quantity for Junction improvement & Beautification work of Manjhatoli chowk Under Road Division Gumla for the Year 2023-24		50.00	Lt- 4009(S) dt- 18.08.203					Gaurav Kumar Mishra, Tupudana, Ranchi		
10	Junction improvement and beautification Work of Anjan dham chowk (Toto) under Road Division, Gumla for the year 2023-24		30.00	Lt- 4009(S) dt- 18.08.203					M/s Randhir Kumar Singh, Chuch Road, Daltongani		
11	Construction of Boundary wall and Deep Boring a SDO quarter Gumla-1 under RCD Road Division, Gumla for the year 2023-24		10.00	Lt- 4009(S) dt- 18.08.203					Prem Kumar Jaiswal Patiya, Gumla		
12	Construction of Boundary Wall at Chainpur Inspection Building under Road Division Gumla.2023-24		30.00	Lt- 4009(S) dt- 18.08.203					Jagranath Sahu Ghaghra, Gumla		
13	Ordinary Repair and Guard wall from Ghaghra to Netarhat Road (Length-58.500 km) for the year 2023-24.		100.00	Lt- 4009(S) dt- 18.08.203							
14	Ordinary Repair from Ghaghra to Netarhat Road (Length-58.500 km) for the year 2023-24.		75.00	Lt- 4009(S) dt- 18.08.203							

14 Gumla

583.00

Circle : RANCHI

Div : Khunti

Name of EE-Sri Dipak Kumar Bhagat

1	Repair of PCC Pavement in Birsa Stadium Khunti (Vivekadhin)		25.00	EiC, RCD vide Lt. no. 3037(S) dt.	2.46849	2F2/2023-24 dt. 20.05.23	2.13392	86%	Ajay Kumar Ray	100%	24.05.2023
---	---	--	-------	-----------------------------------	---------	--------------------------	---------	-----	----------------	------	------------

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Ordinary Repair Work of Hatia Lodhma karra khunti Road from Km.4.00 to 27.00	24.00	30.00								
13	Ordinary Repair Work of Konsa-Bakaspur-Govindpur-Karra Road fromKm.0.00 to 30.120	30.120	25.00								
14	Road Safety work in Khunti Torpa Kolebira Road from Km 4.00 to km 56.00	52.00	50.00								
15	Road Safety work in Marcha Rania Saude Road (Total Length 35.70KM)	35.70	25.00								
16	Installation of Yellow Blinker with Voice in different Roads under Road Division, Khunti		15.00								
16	Khunti		25.00		3.96		3.61				

SPILL OVER

1	Ordinary repair work in Hatia-Lodhma-Karra-Khunti Road(MDR-032) from km.3.00 to 16.00	13.00	170.00	EiC vide Letter No. 3457(s) dated 22.09.22	136.70	14F2/22-23 dt. 13.12.22	90.00	66%	Vishal Kumar Bhaskhar	100%	27.02.23
2	Ordinary repair work in Hatia-Lodhma-Karra-Khunti Road (MDR-032) from km.17.00 to 23.00	13.00	150.00	EiC vide Letter No. 3457(s) dated 22.09.22	119.99	17F2/22-23 dt. 02.01.23	50.00	42%	Shailendra Pratap Singh	100%	16.03.23
3	Construction of Guard Wall in 33rd, 12th Km & Repairing of Bridge in 41st KM & Protection work (including Guard wall) in approach road of Sisai-Lapung-Dorma Road	-	100.00	EiC vide Letter No. 3457(s) dated 22.09.22	59.09	21F2/22-23 dt. 21.01.23	11.00	19%	M/S Amit Construction	36%	20.03.23

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Repairing of Railing and Protection work of Approach Road of H.L.Bridge in 3rd Km of Konsa-Bakaspur-Govindnour-Karra Road	-	50.00	EiC vide Letter No. 3457(s) dated 22.09.22	35.00	22F2/22-23 24.01.23	20.00	57%	Nand Kishor Kumar Yadav	100%	23.03.23
5	Repair of Road in the Court Campus Khunti (Part-II)	-	22.00	EiC vide Letter No. 1248(s) dated 16.03.23	18.80	01F2/23-24 18.05.23	0.00	0%	Deep Enterprises	100%	17.07.23
5	Khunti (Spill Over)	26.00	492.00		369.58		171.00				

Circle : Ranchi

Div : Ranchi(Gramin)

Name of EE-Sri Jitendra Kumar Singh

NON PLAN

1	Construction of Service Road, Road Kerb and Drain for newly constructed ROB in 1st km of Silli--Rangamati -Tikar Road	0.60	50.00	4009(S) Dt. 18.08.23	49.84	08F2/2023-24 Dt. 23.09.23	0		Rakesh Kumar	80%	06.11.23
2	Ordinary Repair in Km 0.00 to 10.00 of Taimara Ghati - Dasham Fall Road.	10.00	50.00	4009(S) Dt. 18.08.23	49.81	07F2/2023-24 Dt. 23.09.23	0		Anis Mobile Masala	80%	06.11.23
3	Ordinary Repair in Km 24 to Km 28 Of Jonha Purabdih Road	5.00	20.00	4009(S) Dt. 18.08.23	19.92	05F2/2023-24 Dt.15.09.23	0		Dhananjay Kumar Singh	100%	29.10.23
4	Ordinary Repair of Muri Station Road.	1.00	10.00	4009(S) Dt. 18.08.23	9.98	06F2/2023-24 Dt. 23.09.23	0		Arvind Kumar	100%	22.10.23
5	Construction of Guard wall in Bundu-Sonahatu-Jamudag-Jareya Missing Link Road under non plan for the year 2023-24	0.07	20.00	4009(S) Dt. 18.08.23	19.95	04F2/2023-24 Dt. 15.09.23	0		Sanjit Kumar	100%	29.10.23
6	Repair of Divisional Office Building of Road Division, Ranchi(Gramin) and laying of Paver Block in Division Campus Including repair of Boundary wall		25.00	4009(S) Dt. 18.08.23	24.92	03F2/2023-24 Dt. 14.09.23	0		Ravi Ranjan Kumar Pandey	98%	13.11.23

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Ordinary Repair in Km 0.00 to 19 .00 of Banta-Rahe-Bundu Road	19.00	125.00	4009(S) Dt. 18.08.23	98.00	13F2/2023-24 Dt. 20.10.23	0		M/S Jyoti Construction	15%	19.12.23
8	Special Repair in Km 20.00 to 33.00 of Banta-Rahe-Bundu Road	14.00	200.00	4009(S) Dt. 18.08.23	157.29	14F2/2023-24 Dt. 20.10.23	0		M/S Jyoti Construction	15%	19.12.23
9	Construction of Drain in Muri Station Road For the year 2023-24	0.80	60.00	4009(S) Dt. 18.08.23	57.84	11F2/2023-24 Dt. 18.10.23	0		M/S Jai Mata Dee Construction	25%	17.12.23
10	Construction of R/Wall in 19th KM of Banta-Rahe -Bundu Road For the year 2023-24		80.00	4009(S) Dt. 18.08.23	50.94	09F2/2023-24 Dt. 16.10.23	0		M/S Bishwakarma Construction	10%	15.12.23
10	Gramin		640.00		538.48		0.00				

SPILL OVER

1	Comprehensive Annual Maintenance and operation of 125 KVA (Sterling) D.G. Set Under DAY TO DAY MAINTANANCE WORK OF NIRUPAN BHAWAN DORANDA (CDO) RANCHI For the year 2021-22	-			18.70	02F2/2022-23	18.70	100%	M/s Ayub Raza, Ranchi	100%	22.04.23
2	Annual maintenance work (one year) for Supply, installation and testing of internet lease line including router, necessary earthing and any other necessary hardware required to run internet lease line successfully for existing video conferencing system in Multi Location in jharkhand for the year 2021-22.	-	165.00	3138(S) Dt 08.10.21	36.32	03F2/2022-23	27.24	75%	M/s Ayub Raza, Ranchi	100%	22.04.23
3	One year comprehensive annual maintenance work for multi location video conferencing system etc and One year comprehensive annual maintenance work for CCTV and electrical/Electronic equipments at Nirupam Bhavan, CDO Building, Doranda Ranchi.	-			35.75	04F2/2022-23	29.32	82%	M/s Ayub Raza, Ranchi	100%	22.04.23

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	One year maintenance work of fire fighting system etc with 4 times demo in a year as per site requirements at Nirupam Bhavan, CDO Building, Doranda, Ranchi for the year 2021-22.	-	165.00	3138(S) Dt 08.10.21	14.61	05F2/2022-23	14.61	100%	Rajni Enterprises, Ranchi	100%	24.04.23
5	Comprehensive Annual maintenance of 2 No. six passenger lift Under DAY TO DAY MAINTANANCE WORK OF NIRUPAN BHAWAN DORANDA (CDO) RANCHI For the year 2021-22	-			4.80	06F2/2022-23	4.80	100%	Arvind Kumar	100%	23.05.23
6	Day to day maintenance work of Nirupan Bhavan, Doranda (CDO), Ranchi for the year 2021-22	-			26.38	12F2/2022-23	19.79	75%	M/s Nirmala Construction Pvt Ltd.	92%	20.10.23
7	Ordinary Repair in 14.460 to km 26.96 of Gola -Muri Road For the year 2021-22	-			49.38	14F2/2021-22	48.01	97%	Rakesh Kumar	100%	17.04.2022
8	Construction of Gaurd Wall in km 4th & km5th and Construction of RCC culvert 1.5 m X 2.0 m in 6th km of Jonha-Jonha fall - Sita Fall Road For The Year 2022-23	-			49.35	15F2/2022-23	48.21	98%	Ram Sagar Dubey	100%	31.03.23
9	Installation of Metal Beam Crash Barrier in km 1st & 7th and Construction of Guard Wall in 3rd km of Tati-Chatra-Bongaibera Road for the year 2022-23	-			93.91	16F2/2022-23	93.72	100%	Pankaj Kumar Jha	100%	29.03.23
10	Pot Patch Repair of Different Road under Road Division, Ranchi (Gramin)	-			49.84	18F2/2022-23	49.69	100%	Senjit Prasad Singh	100%	16.02.23
10	Gramin	0.00	330.00	0.00	379.05	0.00	354.08				

Circle : RANCHI
Div : Lohardaga
Name of EE-Sri Ravindra Kumar

1	Construction of Guard Wall (3.0 M. Height) at 21st K.M. of Lohardaga-Gangupara-Peshrar Road	-	63.00	18.08.23 / 4009 (S)	0.00		0.00				
---	---	---	-------	---------------------	------	--	------	--	--	--	--

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Repair Work of W-Metal Beam Crash Barrier and Installation of Road Signages as per Road Safety Audit in Different Chainages of Lohardaga-Gangupara-Peshrar Road.	-	35.00	18.08.23 / 4009 (S)	0.00		0.00				
3	Construction of Drain (200 M. Length) at 4th K.M. of ohardaga-Gangupara-Peshrar Road.	-	17.00	18.08.23 / 4009 (S)	0.00		0.00				
4	Protection Work of Road Flank in Different Chainages of Lohardaga-Kisko More to Richuguta Road.	-	25.00	18.08.23 / 4009 (S)	0.00		0.00				
5	Construction of Guard Wall of Length 200 M. (4 M. Height) in 11th K.M. Temra Nala of Kesa More-Mandar Road.	-	40.00	18.08.23 / 4009 (S)	0.00		0.00				
6	Construction of Stone Masonary Drain (With Cover) 200 M. Length at 17th K.M. of Kesa More-Mandar Road.	-	19.00	18.08.23 / 4009 (S)	0.00		0.00				
7	Construction of Drain at 4th K.M. (400 M. Length) of Circuit House to B.S. College Road.	-	55.00	18.08.23 / 4009 (S)	0.00		0.00				
8	Renovation of Kuru I.B. with Appointment of Caretaker on Daily wadges for Looking and Monetoring of I.B.	-	10.00	18.08.23 / 4009 (S)	0.00		0.00				
9	Ordinary Repair of Circuit House to B.S. College Road.	-	50.00	18.08.23 / 4009 (S)	0.00		0.00				

VIVEKADHIN

1	Installation of Paver Blocks in Junior Engineer Quarter Campus (Part - 'A')	-	25.00	19.06.23 / 3037 (S)	2.48	<u>31.07.2023</u> 01F2/2023-24	2.48	100%	Sri Nidhikant Prasad, Dist. - Lohardaga.	100%	06.08.2023
2	Emergent Work for Bush Cutting in Circuit House to B.S. College Road, Bush Cutting in R.C.D. Office Campus and Maintenance of K.M. Post.	-			2.48	<u>12.08.2023</u> 02F2/2023-24	2.46	100%	Sri Naiyer Alam, Dist. - Lohardaga.	100%	18.08.2023
3	Clearing / Grubbing of Gangupara-Peshrar Road from K.M. 0.00 to 27.60	-			2.46	<u>04.09.2023</u> 03F2/2023-24	2.44	100%	Sri Naiyer Alam, Dist. - Lohardaga.	100%	11.09.2023

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4		-			0.00		0.00				
4	Lohardaga	0.00	339.00		7.42		7.38				

Circle : Ranchi

Div : Simdega

Name of EE-Sri Mani Bhushan Tiwari

SPILL OVER

1	Ordinary Repair in Putritoli (Dolongsera on MDR 45) - Timbermore - Rampur - Boroseta - Jitutoli - Berairgi (upto Koel River) (total length 31.80 KM) road under Non Plan for the year 2022-23 under Road Division Simdega.		25.00	22.09.2022 / 3457(S)	20.49	06 F2 / 22-23 22.11.2022	20.37	100%	M/s Firoj Ali	100%	21.02.2023
2	Ordinary repair for Kairbera - Banabira - Bakrikona - kondra Road (length 18.00 KM) under Non Plan for the year 2022-23 under Road Division Simdega.	26.00	50.00	22.09.2022 / 3457(S)	49.96	13 F2 / 22-23 09.12.2022	49.95	100%	M/S Subham Construction, Simdega	100%	08.03.23
3	Construction of Drain in KM 0.00 to KM 1.00 of Kurdeg - Karamadiha - Gariajor upto Chattisgarh border Road under Non Plan for the year 2022-23 under road division Simdega		50.00	22.09.2022 / 3457(S)	34.45	14 F2 / 22-23 12.12.2022	21.22961	62%	Mahakaal Construction, Simdega	100%	11.03.23
4	Special repair of Simdega-Sewai-Kinkel-Kurdeg-Kutumakchar upto Chhatisgarh Border road (MDR-44) in km 2, 3,4,5,6,51,52,53,54,55, 62 and 63.	63.20	100.00	22.09.2022 / 3457(S)	82.87	16 F2 / 22-23 12.12.2022	0.00	0%	M/s Shanti Construction, Simdega	90%	11.03.23
5	Ordinary Repair in Kolebira (on SH-04) - Gangutoli - Jamdih (On NH 143) road (Part-1 KM 0.00 to KM 10.36 & Part- 2 KM 22.00 to KM 38.95) (Total Length 28.31 KM) road under Non Plan for the year 2022-23 under Road Division Simdega.		25.00	22.09.2022 / 3457(S)	20.80	21F2 / 22-23 30.12.2022	20.66	100%	Satyam Buildcon, K	100%	29.03.23

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Pot Patch and other repair works in Various Roads under Road Division Simdega under Non Plan for the year 2022-23.		30.00	22.09.2022 / 3457(S)	24.59	25F2 / 22-23 20.02.2023	0.00	0%	M/s Shanti Construction, Simdega	10%	19.04.23

Non plan 23-24

1	Installation of Half Gantry at CH 0.00 Km (On Kerabaira Chowk) in Kerbaira -Banabira - Bakrikona - Kondra Road under Non Plan for the year 2023-24 under Road Division Simdega.		7.00	18.08.2023/ 4009(S)					Praveen Kumar, Ranchi		
2	Repair and Painting work of Bridge over Sankh River in KM 8th in Simdega Sewai -Kinkel -Kurdeg - Kutumakachhar Upto Chhatisgarh Boarder Road under Non Plan for the year 2023-24 under Road Division Simdega		7.00	18.08.2023/ 4009(S)					Umesh Prasad, Simdega		
3	Construction of Guard Wall (200M) in KM 7th and 8th of Kurdeg (MDR -44)-Karamadiha-Gariajor upto Chattisgarh border Road under Non Plan for the Year 2023-24 under Road Division Simdega.		40.00	18.08.2023/ 4009(S)							
4	Construction of 2 X 44 M RCC Railing of Bridge Situated in KM 10th of Kurdeg - Karamdih - Gariazore Upto Chhatisgarh Boarder Road under Non Plan for the year 2023-24 under Road Division Simdega.		3.00	18.08.2023/ 4009(S)					Md. Irshad, Simdega		
5	Repair & Painting work of Bridge situated in KM 26th, 29th, 37th, 38th & 46th of Simdega Sewai -Kinkel -Kurdeg -Kutumakachhar Upto Chhatisgarh Boarder Road under Non Plan for the year 2023-24 under Road Division Simdega.		25.00	18.08.2023/ 4009(S)					Umesh Prasad, Simdega		

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Construction of Drain in KM 3rd & KM 4th of Simdega Sewai -Kinkel -Kurdeg - Kutumakachhar Upto Chhatisgarh Boarder Road under Road division Simdega under Non Plan for the the year 2023-24.		70.00	18.08.2023/4009(S)							
7	Ordianry Repair of Road & Flank of Kochedega-Ramrekha Dham upto Chhatisgarh Boarder Road under Non Plan for the Year 2023-24 under Road Division Simdega.		20.00	18.08.2023/4009(S)					M/s Gudda Construction, Simdega		
8	Construction of Guard Wall in KM 9th (near culvert) of Kochedega- Ramrekha Dham upto Chhatisgarh Boarder Road under Non Plan for the Yr 2023-24 under Road Division Simdega.		30.00	18.08.2023/4009(S)							
9	Construction of Guard Wall (100 M) & Road Safety work in KM 15th (near culvert) of Kochedega- Ramrekha Dham upto Chhatisgarh Boarder Road under Non Plan for the Yr 2023-24 under Road Division Simdega.		30.00	18.08.2023/4009(S)							
10	Road Safety related work in Kochedega-Ramrekha Dham upto Chhatisgarh Boarder Road (total length 27.33 KM) under Non Plan for the year 2023-24 under Road Division Simdega.		25.00	18.08.2023/4009(S)					M/s Kamla Kaushal Construction , Ranchi		
11	Laying of Paver Block in Simdega-Rengari-Kersai-Bolba-Orissa Border Road in KM 1.00 and 32.00		20.00	18.08.2023/4009(S)					Sanjay Jaiswal, Ranchi		
12	Installation of Yellow Blinkers With Sound Work of Different Road Under R.C.D Division Simdega ,Under nonplan For The year 2023-24		5.00	18.08.2023/4009(S)					Arvind Kumar, Ranchi		
13	Installation of Half Gantry in 22th km Kalebira-Gangutoli-Jamdih Road under Road Division Simdega under Nonplan for the year 2023-24.		7.00	18.08.2023/4009(S)					Praveen Kumar, Ranchi		
14	Construction of Gurd wall(G/W) 150m in 62th km and67th km of Simdega-Jaldega-Hurda Girda road under non plan year 2023-24		35.00	18.08.2023/4009(S)							

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	Road Safety Work in Simdega-Jaldega-Hurda-Girda-Manohapur Road.		40.00	18.08.2023/4009(S)							
16	Repairing and Painting of Culvert-Bridge in Simdega-Jaldega-Hurda-Girda-Manoharpur Road under Road Division Simdega Non-plan of year 2023-24.		20.00	18.08.2023/4009(S)					Subodh Kumar, Kolebira , Simdega		
17	Road Safety Work in Putritoli-Barsolaya-Lacharagah-Jaldega-Pandripani Road. (Total Length-73.60 km)		50.00	18.08.2023/4009(S)							
18	Road Safety Work in Simdega-Rengari-Kersai-Bolba-Orissa Boarder Road.		50.00	18.08.2023/4009(S)							
19	Laying of Paver Block in KM 1.00 to 3.00 of Simdega-Jaldega- Hurda-Girda-Manoharpur Road.		40.00	18.08.2023/4009(S)							

VIVEKADHIN

1	Road safety work in Thetaitangar -Bolba - Kersai - Kinkel Road , Putritoli -Barasloya - Lachragarh - Pandaripani upto NH 143 and Simdega- Jaldega - Hurda - Girda Road at total 5 location under Vivekadhin for the year 2023-24 under Road Division Simdega.		2.48	02.08.2023	2.48	11.08.2023 02F2/ 2023-24	2.48	100%	Satyam Buildcon, K	100%	
2	Installation of Expansion Joint in Bridge on Mission Bandh at CH 4.40 KM of Kurdeg - Karamdih - Gariajore Road under Vivekadhin for the year 2023-24 under Road Division Simdega.		2.23	02.08.2023	2.23	11.08.2023 02F2/ 2023-24			Ujit Ram, Simdega	100%	
3	Emergent Repairing/Restoration of Stone Massonary Culvert at Ch 14.30 KM of Simdega-R		5.44	22.08.2023					Gudda Construction, Simdega		
4											

Simdega

814.14

237.87

114.69

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going / Completed works** (Roads-RCPLWEA)

Month : October, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Ranchi Div : Gumla Name of EE-Sri Rameshwar Shah</p>											
1	Widening and Strengthening reconstruction of Chainpur (Rampur)- Naugai- Jairagi Road (with) HL RCC Bridge at ch- 26.070 RCPLWEA/ROAD/01	28.200	2875.78	18.05.18	2809.75	12NCB/18-19 26.09.18	81.64	2005.82969	Altima Infrastructure 351-A. Ashok Nagar, Ranchi	80%	25.03.20
Total		28.20	2875.78		2809.75			2005.83			

Circle : Ranchi
Div : Lohardaga
Name of EE-Sri Ravindra Kumar

1	RECONSTRUCTION OF KARANJI MORE (BERO) TO CHATTI VIA NARKOPI RAILWAY STATION ROAD.	23.94	2496.72	Dated 02.04.18 Secy., RCD, Ltr. No. - 1905(S)	2617.42	18.09.18 / SBD 08/2018- 19	89%	2316.83	Sri Arvind Kumar Singh, Qr. No. – B-II- 437, Dhurwa, Dist. - Ranchi.	100%	17.03.20
---	---	-------	---------	--	---------	-------------------------------------	-----	---------	---	------	----------

Month : October, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Ranchi

Div : Simdega

Name of EE-Sri Mani Bhushan Tiwari

1	Widening and Strengthening of Bolba-Belkuba-Takbhar Odisha Border Road. (JH21LWE039)	16.50	1628.73	1341(s) dt 07.03.20 18	1744.53	16.01.19 04 SBD OF 2018-19 Dt. Of Commence ment 23.01.19	19.51	340.29	M/s Kaushik Construction, Vill-Singhitali, PO- Chapri, Bhawnathpur, Dist.- Garhwa.	37%	22.07.20
---	--	-------	---------	---------------------------------	---------	--	-------	--------	--	-----	----------

1 Simdega 16.50 1628.73 1744.53 340.29

Circle : Daltonganj

Div : Daltonganj

Name of EE-Sri Anil Kumar

Month : October, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening & Strengthening of Chhattarpur Khajuri Belhara road in Km 16.3 for year 2018-19	16.30	1681.6	Joint Seceratory, RCD, Jharkhand Ranchi Lt NO. 1341 (S) Dt 07.03.18	1627.94	29.08.18 03SBD/18-19	94%	1538.23	Jai Maa Durga construction Chiniya more Garhwa	94%	28.02.2020
1	Daltonganj	16.30	1681.62	0.00	1627.94	0.00		1538.23			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going / Completed works** (Bridges-RCPLWEA)

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Gumla Name of EE-Sri Rameshwar Shah											
1	Const. of HL. Bridge over Lohari River at Ch-2.665 km , ch-17.855km of upper Khamanjora jam(Dibdobhi) RCPLWEA/BRIDGE/22	61.80	215.82	07.04.18	185.00	04NCB/18-19 dt. 01.08.18	35.95	66.51	M/s Sarita Const. Ambatoli, Latehar	38%	31.05.19
1	Gumla	61.80	0.00	0.00	185.00	0.00		66.51			
Circle : Ranchi Div : Lohardaga Name of EE-Sri Ravindra Kumar											
1	BRIDGE OVER PUTPOTTIA NALA IN 8TH K.M. OF KARANJI MORE (BERO) TO CHATTI VIA NARCOPI STATION ROAD.	54.0	211.69	Dated 02.04.18 Secy.,	324.02	11.07.18 SBD 04/ 2018-19 (Suppl. Agr. No. 03SBD/2019-20 Dt. 18.09.2019)	91%	293.67	M/s Mantasha Construction, Ghalib Colony, Balumath, Dist. - Latehar.	100%	10.05.19

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	BRIDGE OVER KOYAL RIVER IN BHANDRA-BAXIDIPA-SENHA ROAD. (PART - "A")	196.8	865.74	RCD, Ltr. No. - 1905(S)	850.11	24.09.18 SBD 09/ 2018-19	94%	802.61	M/s Shivani Construction, Rajnagar, P.O. - Sudna, Dist. - Palamu.	100%	23.03.20
	BRIDGE OVER SHANKH RIVER IN 2ND K.M. OF PATRATOLI TO MANHO ROAD. (PART - "B")	123.0	375.01		364.73	24.09.18 SBD 09/ 2018-19	95%	347.41		100%	
2	Lohardaga	373.8	1452.4		1538.86			1443.69			

Circle : Ranchi

Div : Simdega

Name of EE-Sri Mani Bhushan Tiwari

1	(A) Construction of RCC High level bridge over Aling river at Ch. 3.765 km of Bolba Belkuba Takbahar Odisha Border Road.	37.24	117.58	07.03.2018 / 1341(S)	309.77	20.08.2018 02 SBD OF 2018-19 Dt. Of Commencement 27.08.2018	100%	300.39	Superior Construction Pvt. Ltd., Tukupani, Simdega		
2	(B) Construction of RCC High level bridge over Kudarmunda River at Ch 10.945 km of Bolba Belkuba Takbahar Odisha Border Road. (JH21LWE039)	86.44	214.11	07.03.2018 / 1341(S)			100%				

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	High Level Bridge over Koel river in Birnibera to Lawagarha Road. (JH21LWBR52)	246.0	1100.91	07.03.2018 / 1341(S)	1026.86	12.09.2018 03 SBD OF 2018-19 Dt. Of Commencem ent 19.09.2018	100%	1069.15	Koleshwari Infracons Pvt. Ltd. House No.-01, Nagar, PO+PS-Hunterganj, Dist- Chatra.		
3	Simdega	369.72	1432.60		1336.63			1369.53			

Circle : Hazaribagh

Div : Chatra

Name of EE-Sri Mithilesh Prasad

1	Construction of H.L. Bridge over Buddha River in Bonga Karam (Pathalgada) Sikri Road (NH-100) road under R.C.D., Chatra Package No : JH2LWBR10	73.80 m	287.27	17024/II(i) 2017-RC (358261) dt. 22.02.2018	439.831	28.07.2018 01(SBD)/ 2018-19 2(SBD)/ 2021-22 dt. 15.02.2022	76%	332.79	M/s Sahay Construction At Awal Mohalla, District: Chatra 7979070450 7979987711	80%	27.06.2019
2	Construction of H.L. Bridge over Manat River in Jabda Akharwamahua Partoli road under R.C.D., Chatra JH2LWEBR09	43.40 m	211.24							75%	

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of H.L. Bridge over Barki River at KM 0.840 of Khadiya to Urdaha- Gopada-Dumari-Keredari Road under R.C.D, Chatra. Package No.: JH02LWE005	64.84 m	332.23	1	338.2364	04(SBD) of 2018-19 dt. 29.08.2018	100%		M/s Pooja Enterprises Vill+ PO+ PS: Simariya, District: Chatra	100%	28.08.2019
4	Construction of H.L. Bridge over Chhotki River at Km. 8.216 of Khadiya to Urdaha- Gopada-Dumari-Keredari Road under R.C.D, Chatra. Package No.: JH02LWE005	43.24 m		1					M/s Pooja Enterprises Vill+ PO+ PS: Simariya, District: Chatra	100%	28.08.2019
5	Construction of H.L. Bridge over Mahane River in 1st Km. of Rajbar-Umadhaki- Giddhaur - Balbal road under R.C.D. Chatra. Package No.: JH2LWBR11	123m	368.76	1	350.7606	28.08.2018 03(SBD)/ 2018-19	100%		Dheeraj Krishna Construction Pvt. Ltd., Herabagh, Kumhar Toli, Matwari, Hazaribagh	100%	27.08.2019

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Construction of H.L. Bridge over Nilajan River in Kolkole To Baraini Road under R.C.D., CHATRA . Package No.: JH2LWBR08	123m	376.02	1	365.4907	28.08.2018 02(SBD)/ 2018-19	98%		Nirmata Engineering Construction Company (P) Ltd. PS gali Apran Bazari, Hazaribagh	100%	27.08.2019
7	Construction of H.L. Bridge over Kanwatari River in 4th km of Pratappur Kunda road under R.C.D. Chatra. Package No.: JH2LWBR21	37.24 m	288.26	1	280.8612	06 (SBD) of 2018-19 dt. 29.08.2018	100%		M/s Ashutosh Construction, Vill: Jhardag, PO+PS: Lawalong Dist: Chatra	100%	28.08.2019
7	Chatra	0.0	1863.78		1775.18			332.79			

Circle : Hazaribagh

Div : Ramgarh

Name of EE-Sri Rajiv Ranjan Munda

1	H.L. Bridge with Approach Road over Bhera River in 2nd KM of Kulhi- Dulmi Road	64.80 Mtr.	221.91	-	207.00	02(SBD)20 18-19 Dt. 06.08.2018	86%	200.51	Vikram Kumar Deo 481 Sectors- 9B, B.S. City, Bokaro, Jharkhand	92%	15.08.2019
---	--	------------	--------	---	--------	--------------------------------------	-----	--------	---	-----	------------

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	H.L. Bridge over Bokaro River in Duni- Ara Kanta Road	98.40 Mtr.	415.36	-	376.56	04(SBD)2018-19 Dt. 20.12.2018	85%	316.43	M/S Maa Laxmi Engineering, Sarvoday Nagar, Jailhata, Daltonganj, Palamu, Jharkhand	90%	19.12.2019
3	H.L. Bridge over Damodar River in Hesapoda- Kusumdih Road	295.20 Mtr.	1148.58	-	1758.05	05(SBD)2018-19 Dt. 24.12.2018	70%	1371.92	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi	75%	23.06.2020
3	Ramgarh	0.00	1785.85		2341.61	0.00		1888.85			

Circle : Chaibasa

Div : Manoharpur

Name of EE-Sri Raghubansh Choudhary

1	H.L. Bridge over Chaki Garha Nala in Bingburu more to Kotagarha Road.		710.25	07.03.2018 1341 (S)	349.28	03.01.2019 PMGSY- 04/SBD/201 8-19	25	62.47	Pintu Engineering Constrution pvt. Ltd. Dalmiya House, Road No. 6, Seraikela- Kharsawan		02.07.2020
1	Manoharpur	0.00	710.25		349.28			62.47			

Circle : Daltonganj

Div : Daltonganj

Name of EE-Sri Anil

Kumar

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of H.L. Bridge Over Amanat River in Lesliganj Ekharara road	18x24.00 432.040 m	2393.92	Joint Seceratry, RCD, Jharkhand Ranchi Lt - 1341 (S) Dt- 07.03.18	3516.308	04SBD/ 18-19 30.08.18	91%	3194.550543	Sorathia vel Ji Ratna 06 Om Complex Bhuj Bhachau Bye Pass Road NearAjana Automobiles Road kutch Gujrat	100%	01.03.20
1	Daltonganj	0.00	2393.92	0.00	3516.31	0.00		3194.55			

PROGRESS REOPORT OF LWE WORK OCTOBER, 2023

Circle : Ranchi
Div : Lohardaga
Name of EE-Sri Ravindra Kumar

Sl. No.	Name of Work	Name of District	Job No.	Sanctioned Cost		Date of Sanction		Awarded Cost (Rs. In Cr.)	Date of Award Agreement	Name of Agency	Cumulative Financial Progress		Cumulative Financial Progress		Cumulative Physical Progress upto	
				Original	Revised	Original	Revised				Amt. in Cr.	%	Amt. in Cr.	%	Km.	%
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Widening and Strengthening of 2 Lane & Improvement of Lohardaga Kisko More to Richuguta Road from Km. 0.00 to 31.50 in Jharkhand under LWE Scheme	Lohardaga	(Job No. LW/JH/2010-11-190)	2.8201	2.8201	05.01.11	18.02.13	40.637871	26.01.2012 RCD, Jharkhand, Lt.No. 882(WE) Dt.26.03.13 16.04.13 vide Agreement No. 03SBD Yr. 2013-14	M/s Barhmaputra Infrastrure Ltd., New Delhi	11.53 (R.A. Bill) 11.53 (Upto 14.10.2015)	28%	14.12 (R.A. Bill) 14.12 (Upto 28.05.2016)	35%	E/W 25 KM GSB 12.50 KM Both Side WMM 12.0 KM DBM 4.0 KM CD Work out of 64 CD work, 24 CD work in progress. 40 CD work Complete.	25%
1	Widening and Strengthening of 2 Lane & Improvement of Lohardaga Kisko More to Richuguta Road from Km 0.00 to 31.50 in Jharkhand under LWE Scheme (BALANCE WORK)	Lohardaga	(Job No. LW/JH/2010-11-190)	31.5765	46.0876	05.01.11	07.09.17	29.7826227 + 7.4251949 37.2078176	24.08.2017 Vide CE(Com) RCD, Jharkhand, Lt.No. 1776(WE) 23.10.17 vide Agreement No. 08SBD Yr. 2017-18 (Suppl. Agr. No. - 08SBD Yr. 2020-21)	M/s N.P. - A.B.P.L. - J.V., Ranchi	35.7397	96%	36.4348	98%	GSB 19.00 KM WMM 19.50 KM DBM 20.50 KM BC 30.00 KM CD Work 45 nos. CD Work complete. Guard Wall 464.60 M. G. Wall Complete.	97%

PROGRESS REOPORT OF LWE WORK OCTOBER, 2023

Circle : Ranchi
Div : Lohardaga
Name of EE-Sri Ravindra Kumar

Cumulative Physical progress upto 31.10.2023		Date of Completion		Target of Current Year		Achievement of Current Year		Status of deployment of plant/machinery		Status of deployment of key personnel		Name of concerned PWD division	Remarks
Km.	%	Original	Revised	Physical (Km./No.)	Financial (Rs. in Cr.)	Physical (Km./No.)	Financial (Rs. in Cr.)	As per SBD	As per actual	As per SBD	As per Actual		
18	19	20	21	22	23	24	25	26	27	28	29	30	31
<u>E/W</u> 25 KM <u>GSB</u> 12.50 KM Bodh Side <u>WMM</u> 12.0 KM <u>DBM</u> 11.0 KM <u>BC</u> 1.50 KM <u>CD Work</u> out of 64 CD work, 27 CD work in progress. 37 CD work Complete.	5.0	11.04.19	Nil	Work to be Completed	28.00	7.0 km	2.59	Moror Grader -3	1	Project Manager-1	--	RCD, Road Division, Lohardaga	Contract Terminated vide Letter No.-165 dt. 25.02.2017
								Dozer -1 (pocklen)	1	Site Engineer-2	1		
								Front end Loader-2	2	Plant Engineer-1	1		
								Sprayer-2	2	Quantity Surveyor -1	--		
								Vibratory Roller-1	1	Soil and Material Engineer-1	1		
								Hot Mix Plant with electronic controls (Minimum 80-100 TPH capacity)-1	1 (on hire)	Survey Engineer -1	--		
								Paver Finisher with electronic sensor -1	1 (on hire)				
								Water Tanker-3	2				
								Bitumen Sprayer -1	Nil				
								Tandem Roller -2	Nil				
Concrete Mixer with integral Weigh Batching facility -1	Nil												
<u>GSB</u> 19.00 KM <u>WMM</u> 19.50 KM <u>DBM</u> 20.50 KM <u>BC</u> 30.00 KM <u>CD Work</u> 45 nos. CD Work complete. <u>Guard Wall</u> 464.60 M. G. Wall Complete.	100%	22.04.19	Nil	DBM-0.00 km BC - 0.00 km WMM-0.00 km GSB - 0.00 km	5.6032	0.00 KM	0.0000	Trucks / Tipper - 6	6	Project Manager-1 (B.E. Civil + 10 Yrs. Exp.)	1	RCD, Road Division, Lohardaga	Work is Physically Completed.
								Moror Grader -2	2	Site Engineer-1	1		
								Dozer -1 (pocklen)	--	Plant Engineer-1	1		
								Front end Loader-2	2	Quantity Surveyor -1 (B.E. Civil + 7 Yrs. Exp. or Dip. Civil + 7 Yrs. Exp.)	1		
								Smooth Wheel Rollers-2	2	Soil and Material Engineer-1	1		
								Vibratory Roller-2	2				
								Hot Mix Plant with electronic controls (Minimum 100-120 TPH capacity)-1	1				
								Paver Finisher with electronic sensor -1	1				
								Water Tanker-3	3				
								Bitumen Sprayer -1	1				
Tandem Roller -2	1												
Concrete Mixer with integral Weigh Batching facility -2	--												