

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress report of **On-going works** (Roads-Plan)State Plan Road Works**Month : October, 2023****Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Chaibasa Div : Chaibasa Name of EE-Sri Raj Ranjan											
1	Re-Construction of Road from Jagannathpur (Mongra) on MDR-181 to Swamba-Milpi-Barkela on MDR-186	44.42	17399.48	2434(S) dt. 03.05.17	13679.58	33SBD of 2017-18 Dt 18.01.18	69.97	10860.16	M/S Treveni Engicon Pvt.Ltd 3/6 HS Tower L Road Bistupur Jamshedpur East Singhbhum Jharkhand 831001	71.00	17.01.2020
2	IRQP Work in Singhpokharia to Jaitgarh via Siringsia, Jagannathpur Road(MDR-181) from Km 0.00 to 26 Km under Road Division Chaibasa	26.00	1452.36	806(S) dt. 02.03.22	1506.32	02SBD of 2022-23 dated 15.09.22	85.25	1329.33	R . K Infracorp Pvt. Ltd. Plot No. 207, Lumbini Enclave opp. Panjagutta,Hyderababd Telangana-500082(India)	95	14.03.2023
3	IRQP Work in Chaibasa Kokcho Bharbharia Road (MDR-175) in Km 0.00 to Km 33.328 under Road Division Chaibasa	33.33	2595.74	1390(S) dt. 21.03.23							
4	IRQP Work in Chaibasa Saitwa Road (Length-22.50 Km) under Road Division Chaibasa	22.50	1295.78	463(S) dt. 06.02.23							

State Plan Road Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	IRQP work of Chaibasa (Gandhitola Jain Temple) to Airport Road (Total Length- 4.20 KM) under Road Division Chaibasa for the year 2023-24.	4.20	265.82	3750(S) Dt. 03.08.2023							
6	IRQP work of Dhansari-Andhari-Paramsada-Up to odisa Border Road from Km 0.00 to Km 19.40 (Total Length- 19.40 KM) Under Road Division Chaibasa for the year 2023-24.	19.40	1133.61	37679(S) Dt. 03.08.2023							
7	IRQP work of Hobalkand to Khairpal Road From Km 0.00 to Km 7.06 under Road Division Chaibasa for the year 2023-24.	7.06	446.91	3751(S) Dt. 03.08.2023							
8	IRQP work of Jhinkpani - Jorapokhar-Silpunji-Thai-Tonto Chowk From Km 0.00 to Km 21.475 (Total Length- 21.475 KM) under Road Division Chaibasa for the year 2023-24.	21.48	1240.24	3644(S) Dt. 31.07.2023							
9	IRQP work of Jamdih in KM 33 of Singhpokharia- Jhinkpani-Serengsia- Jagannathpur-Jaintgarh to Hatnambaria NH-75E Via Hatnambaria Under Road Division Chaibasa for the year 2023-24.	7.68	495.08	3749(S) Dt. 03.08.2023							
10	IRQP work of Kudahatu Chowk to Usambir (orissa Border) Road from Km 0.00 to Km 18.025 (Total Length- 18.025 KM) under Road Division Chaibasa for the year 2023-24.	18.03	1090.08	3768(S) Dt. 03.08.2023							
11	IRQP work of Tirilbuta Pampara Road (Total Length- 5.825 KM) under Road Division Chaibasa for the year 2023-24.	5.83	425.00	3478(S) Dt. 03.08.2023							

State Plan Road Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Re-Construction/ Strengthening & Widening of Chaibasa-Tonto- Roam Road	58.83	17310.94	23.05.2016	16048.31	SHAJ/PR OC/SBD-21 of 2016-17, dt. 06.02.17	42.46	10275.87	GR-TRIVENI (JV), 3/1 H.S Tower, L-Road Bistupur, Jamshedpur	42.65	06.02.2019
12	Chaibasa	268.74	45151.03		31234.21			22465.37			

Circle :- Chaibasa
Div:- Jamshedpur
Name of EE-Sri Dipak Sahay

1	Widening, Strengthening / Reconstruction of Bhadudih(Bonta)-Satnala-Bodam-Madhupur(west Bengal Border) Road . Total length - 19.09 KM	19.09	5584.53	Letter No. 1475(S) Dt. 10.03.2017	4595.23	21SBD of 2017-18 Dt. 29.01.2018	81.05	4526.35	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur.	95%	28.07.19
2	Widening & Strengthening of Road from Kadma-Shastri Nagar Block No.-4 to Block No.2 along river bank and Construction of Cross Road (Total Length 2.55km)	2.55	805.54	543(S) Dt. 25.01.2018	696.72	27 SBD of 2018-19 Dt. 23.02.2019	12.41	100.00	MANOJ KUMAR SINGH, Deoghar, Jharkhand	17%	22.06.19

State Plan Road Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening and Strengthening/ Reconstruction for NH-33 (Bansda) to Pathra. (Length: 12.987 km)	12.99	4014.54	676(S)	2693.18	13 SBD of 2018-19 04.10.2018	88.02	3533.55	Manoj Kumar Singh - Kiran Construction & Infrastructure Pvt. Ltd. (JV)	90%	03.10.19
4	Widening & Strengthening/Reconstruction of NH-33(Pipla More) to Govindpur-Annachowk via Ghorabandha road. (Length: 11.710 K.M.)	11.71	8449.91	1499(s) Dt. 10.03.2017	5489.91	16 SBD of 2018-19 Dt. 05.11.2018	73.00	5181.60	Leading Construction	91%	04.02.20
5	Reconstruction of Kowali to Dumaria Road . Total length - 32.80KM	32.80	10512.19	2777(S) Dt. 11.05.2018	5550.61	17 SBD 2018-19 Dt. 05.11.2018	54.20	5697.75	Manoj Kumar Singh - R.K. Construction - Kiran Construction & Infrastructure Pvt. Ltd. (JV)	77%	04.11.20

State Plan Road Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening and Strengthening/ Re-construction of Road from Gura (Musabani - Dumaria-Asthi Koima Road) Jiyan - Dhalbhumgarh NH-33 Road. Total Length 24.99 km	24.99	5823.19	2806(S) Dt. 11.05.2018	5198.27	23 SBD of 2018-19	23.24	1353.32	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur	82%	18.07.20
7	Reconstruction of Kowali-Laylam Ghati to Orissa Boarder Road (Length 6.275 km)	6.28	2056.00	5063(S) Dt. 31.08.2018	1630.15	21 SBD of 2018-19 Dt. 18.01.19	76.73	1577.56	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur	75%	17.10.19
8	Dhalbhumgarh Airport Approach Road (Length: 3.67 K.M.)	3.67	1282.95	3687(S) Dt. 24.07.2018	799.52	53 SBD of 2019-20Dt. 21.12.2019	78.40	1005.88	Leading Construction	92%	30.06.2020
9	IRQP OF DHALBHUMGARH - CHAKULIA - BEND ROAD FOR YEAR 2021-22. (Length: 27.896 K.M.)	27.90	1800.13	letter no.50(S), Dt. 07.01.2022	1879.91	01SBD of 2022-23 Dt. 27.09.2022	88.88	1600.00	G & P Enterprises, Kanke Road, Lake Avenue, Near Reliance Mart, P.O. Jawahar Nagar, Kanke Road, Morahbadi, Ranchi	90%	26.03.2023

State Plan Road Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	IRQP/ I Strengthening work of part (i) (a) Mango Suman hotel to Anand Vihar colony (L-1.523 KM), (b) Bada Hanuman Mandir to Dipasai High mast (L-0.850 KM), (c) NH 33 Hanuman Mandir to JKS society (L-1.30 KM), (d) Jawahar nagar road no 14 and cross road no 13 to gudrubasa Dimna road (L-1.30 Km), (e) Old Purulia road no 02 to road no 07 (L-0.85 KM), (f) Road No. 10 (West) Old Purulia Road to Azad Basti Main Road via Jakir Nagar (L-2.475 KM) and part (ii) (a) Mango road no. 17 to National committee Babangora chowk and Green valley road (L-1.25 KM), (b) Mango-Pardih road no 17 to Kuli road (L-1.55 KM), (c) Old purulia road to Seraikela-Kharsawan boarder road (L-1.184 KM),	14.88	822.53	805 (S) Dt. 02.03.2022	847.87	02 SBD of 2022-23 17.10.2022	63.83	525.00	M/S K.K. Builders Pvt. Ltd., New Kalimati Road, Sakchi, Jamshedpur	92%	16.01.2023
11	बड़ाभूम-बन्दोयान पथ (एम0डी0आर0 165) (कुल लंबाई 10.650 कि0मी0) का राईडिंग क्वालिटी में सुधार आई0आर0क्यू0पी0 कार्य।	10.650 km	847.27	4437(s) Dt. 06.12.2022	759.221696	04SBD of 2023-24 dt. 26.06.2023	17.70	150.00	Leading Construction	30%	25-10-23

State Plan Road Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	आसनबनी-पटमदा पथ (लंबाई कि०मी० ०.०० से कि०मी० २१.१०) के राईडिंग क्वालिटी में सुधार आई०आर०क्यू०पी० कार्य।	21.10	1642.31	Letter No.61(S), Dt. 06.01.2023	1388.39	06.06.2023 01 SBD of 2023-24	57.81	949.50	Leading Construction	70%	05-11-23
13	हाता-मुसाबनी पथ (एम०डी०आर० 172) (कुल लम्बाई 44.30 कि०मी०) का राईडिंग क्वालिटी में सुधार (आई०आर०क्यू०पी०) मजबूतीकरण कार्य।	44.30	2700.09	Letter No.2724(S), Dt. 26.07.2022	3243.31	07 SBD of 2023-24 Dt. 03.08.2023	0.00	0.00	M/s Triveni Engicon Pvt. Ltd.		02.08.2024
14	पटमदा-बोडाम-रघुनाथपुर पथ (एम०डी०आर० 250) (कुल लम्बाई 24.368 कि०मी०) का राईडिंग क्वालिटी में सुधार आई०आर०क्यू०पी० कार्य।	24.37	1222.46	Letter No.4450(S), Dt. 06.12.2022	1079.19	03SBD of 2023-24 dt. 26.06.2023	0.00	0.00	Leading Construction	15%	25-12-23
15	IRQP/ Strenthening work of (a) Sonari Adarshnagar 11th phase to panchwatinagar, Birsa basti, Swarn bihar, toolu bhatta to Merine drive (Length 1.43km)(b) Sonari Jahira colony to late Nirmal mahto Smark via Vilash basti Nirmal nagar (Length1.30km) (c) Mudi chowk to Murda maidan mango jamshedpur (west) (Length-1.25K.M) (d) Kadma Nimlata path, Durga and Madhusudan path roads in jamshedpur (west) (Length-1.20K.M) (Total length 5.18Km)	5.18	751.29	Letter No.4226(S), Dt. 21.11.2022	684.92	35 SBD of 2022-23 Dt. 28.03.2023	22.79	171.23	M/S R.K. Construction, Jamshedpur	65%	27.08.2023

State Plan Road Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Widening Strengthening / Reconstruction of Bhagabandhi to Orissa Border Road (9.63 km) for the year 2022-23	9.63	6059.78	Letter No.4140(S), Dt. 14.11.2022	6186.44	08 SBD of 2023-24 Dt. 21.08.2023	0.00	0.00	A.C. - SCDPL (JV), Ranchi	8%	20.05.2024
17	Widening and Strengthening /Reconstruction of Pichhli (on Potka-Kudada Road) to Damudih Chouk (on Jadugora-Hata Road) via Sankardah, Chakri – Banna (on Sundarnagar-Narwa Road) for the year 2021-22. Total Length- 20.355 KM	20.36	4729.82	Letter No.547(S), Dt. 17.02.2022	4756.39	02SBD/2023-24 dt. 21.06.2023	19.86	939.20	M/s Annand Constructon Infrastrucrtre Pvt. Ltd., Ranchi M/s Sirha Construction & development Pvt. Ltd (J V)	28%	20-09-24

State Plan Road Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
18	(i) IRQP work of Birsanagar jon no -2 Dipa toli main road to Jon-3 Talab Road via pankaj store ,Kailash path Road . (L-4.0 KM). (ii) Bagunhatu chowk to River bank sauchalaya , Bagunhatu road no 1,2,3,4,5 Road . (L-3.1KM) and (iii) Barmamines Laal baba foundry to main road ,main road to east plant basti Surya mandir road & Link road (L-1.0 KM) Total Length -8.10 KM ,of the Jamshedpur town .Under RCD road Division Jamshedpur for the year 2022-23	8.10	827.67	Ltr.No. 1488(S), Dt. 27.03.2023	748.55	06 SBD of 2023-24 Dt. 02.08.2023	16.64	137.72	Leading Construction	40%	01.12.2023

State Plan Road Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
19	(i) IRQP/ Strengthening work of Bagun nagar nasha mukti kendra to Bajrang chowk, Bagun nagar TOP to culvert and link road, Jojobeda Krishnanagar road. (L-1.7KM) (ii) IRQP work of Birsanagar Laal tand to Sundeey market to Shishu mandir Road, Titenik to Sundeey market road . (L-2.65KM) (iii) IRQP work of Carraige colony road to Hundai show room , muslim tola road & Link road , Mandir to Lakshminagar football ground & Periferal connecting road, Manifit chhat ghat to Gwala basti park to Nildih main road. (L-4.1KM) Total Length 8.450 KM of the Jamshedpur town. Under RCD Road Division Jamshedpur for the year 2022-23	8.45	874.90	Ltr.No. 1489(S), Dt. 27.03.2023	787.41	05 SBD of 2023-24 Dt. 02.08.2023	22.86	200.00	Leading Construction	30%	01.12.2023
20	Consultancy Services for carrying out Raoad Safety Audit of selected stretch (es)/ Road of State Highways/MDR/ODR under Road Circle, Chaibasa in the state of Jharkahnd (EPC Mode)		104.50	54(S) dt. 7.1.22			0.00	0.00			

State Plan Road Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
20	Jamshedpur	298.33	60911.60		48255.97			27648.66			

Circle : Chaibasa
Div : Manoharpur
Name of EE-Sri Raghubansh Choudhary

1	W/S and Reconstruction of Sonua-Pansua-Lodhai-Gudri Road, Total length – 41.560 Km.	41.56	14530.75	27.06.2016 4033 (S) and 23.12.2021 4063 (S)	11216.77	03.07.2017 03 SBD/2017-18	95%	16623.07	Triveni Engicons Pvt. Ltd., Jamshedpur. 831001	100.00	02.07.2019
2	Widening and Strengthening / Reconstruction Work of Manoharpur – Jaraykela Road.	15.29	10315.13	10.03.2017 1463(S)	4227.01	06.11.2017 05 SBD/2017-18	90%	6770.58	Leading Construction Pvt. Ltd. Sakchi, Jamshedpur	95.00	05.02.2019
3	Reconstruction work of Goilkera(NH-320D)-Auranga-Serengda- (Total Length 30.00 k.m.)	30.00	12000.63	23.12.2021 4076 (S)	9428.43	19.11.2022 01 SBD/2022-23	19%	1834.62	Vijay Kumar Sahu Infrastructure Pvt. Ltd, 2nd Floor, 301/A Gopal Marketing Complex Argora Chowk, Ranchi	19.00	18.11.2024
3	Manoharpur	86.85	22315.76		24872.21			25228.28			

State Plan Road Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Chaibasa Div : Seraikella-Kharsawan Name of EE-Sri Genesh Ram Hembrom											
1	Widening&Strengthening/Reconstruction of Kharsawan-Hurangda-Raijama-Kanderkuti-(Rangamati) Rargaon Road from 0.00 km to 29.407 km	29.41	4971.54	2994(S), Dt. 25.03.2013	5259.10	03 SBD of 2013-14 Dt. 22.05.2013	97%	5609.45	M/s NPCC, Ranchi	97%	21.11.2014
2	Widening & Strengthening/Reconstruction of Chandil P.H.E.D. More (NH-32) to Jamdih (on NH-32) via Sukhsari road from Km 0.00 to Km.12.432 for the year 2021-22.	12.43	4211.82	1497(S), Dt. 05.03.2019	2944.22	01 SBD of 2021-22 of Dt. 08.10.2021	2%	70.54	Triveni Engicons Pvt. Ltd., 3/6, H.S. Tower, L-Road, Bistupur, Jamshedpur Jharkhand, Pin-831001	5%	07.08.2022
3	Construction of Burudih Bypass on Seraikella-Kharsawan Road (MDR-144) (Total Length-1.553 Km.)	1.55	1488.63	4228(S), Dt. 22.08.2019	759.66	03 SBD of 2023-24 of Dt. 31.07.2023	0%	803.58	M/s Leading Construction, 103Purulia Highway, Sakchi, Jamshedpur, Dist-East Singhbhum, Jharkhand		30.09.2023
4	Widening and Strengthening Work of Adityapur (R.I.T. More on Adityapur-Kandra, SH-05)-Mahuldih-Hesal Main Road (Aidal More of Hata-Chaibasa Road, SH-06) (Total Length 23.95 Km.) for the year 2021-22	23.95	7919.71	letter No.-4073(S), dt. 23.12.2021	7394.64265	05 SBD of 2021-22 Dt. 30.03.2022	9%	700.08	SECC-M&S. Co JV, Plot No. 1588, Kulupdanga, Road-19, Adityapur, Seraikella-Kharsawan, Jharkhand, Pin-831013	9%	29.06.2023

State Plan Road Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Improvement of Riding Quality Work of Rajnagar-Jugsalai Road (Total length 24.745 Km.) for the year 2021-22	24.75	1544.33	letter No.- 52(S), dt. 07.01.2022	1601.08	02 SBD of 2022-23 Dt. 06.04.2022	84%	1348.24	Manoj Kumar Singh, Vill-Chaparia, PO-Koiridih, PS-Jashidih, Dist-Deoghar, Jharkhand	94%	05.09.2022
6	Widening and Strengthening/ Reconstruction Work of Pindrabera (on Adityapur-Kandra Road)-Burudih-Kerla Public School Main Road (Total Length 16.331 Km.) for the year 2022-23	16.33	2502.66	letter No.-- 550(S), dt. 17.02.2022	2891.74	05 SBD of 2022-23 Dt. 25.01.2023			Rajeev Kumar, K-125, P.C. Colony, Hanuman Nagar, Kankarbagh, Patna, Bihar, Pin-800020	1%	24.02.2024
7	Improvement of Riding Quality Work of Sini Feeder Road (Total Length 3.20 Km.) for the year 2022-23	3.20	204.28	letter No.- 4325(S), dt. 25.11.2022	202.40	29F2 of 2022-23 07.02.2023	94%	189.91	M/S HARELAL CONSTRUCTION CO. PVT. LTD, VILL+PO-BHADUDIH, PS-CHANDIL, DIST-SEREAIKELLA-KHARSAWAN, JHARKHAND PIN-832401	100%	06.04.2023
8	Improvement of Riding Quality Work of Kharsawan Town Road (Total Length 4.55 Km.) for the year 2022-23	4.55	236.98	letter No.- 4260(S), dt. 22.11.2022	234.91	28 F2 of 2022-23 07.02.2023			M/S HARELAL CONSTRUCTION CO. PVT. LTD, VILL+PO-BHADUDIH, PS-CHANDIL, DIST-SEREAIKELLA-KHARSAWAN, JHARKHAND PIN-832401	65%	06.05.2023

State Plan Road Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Improvement of Riding Quality Work of Sini Bazar to Kharsawan Via Rankakocha Road (Total Length 15.565 Km.) for the year 2022-23	15.57	955.42	letter No.- 4446(S), dt. 06.12.2022	997.36	02 SBD of 2023-24 Dt. 10.07.2023			NNB Engineers Private Ltd, 1st Floor, Holiday Inn Plaza, Adityapur, Jamshedpur, Dist-Seraikella-Kharsawan, Jharkhand	55%	09.11.2023
10	Improvement of Riding Quality Work of Kuchai PWD Road to Barabamboo Road (Total Length 11.065 Km.) for the year 2022-23	11.07	674.23	Letter No. 4427(S), Dt. 06.12.2022	703.73	01 SBD of 2022-23 Dt. 16.06.2023	85%	600.00	M/s Leading Construction, 103Purulia Highway, Sakchi, Jamshedpur, Dist-East Singhbhum, Jharkhand	85%	15.10.2023
11	Widening & Strengthening/Reconstruction of Amda Motu Chowk to Guabera-Pandua-Kashipur-Barbil (On MDR-144) Road from Km 0.00 to Km.10.90	10.90	3723.78	letter No.- 222(S), dt. 19.01.2023	3033.39	03 SBD of 2023-24 Dt. 11.08.2023			Velji Ratna Sorathia Infra Pvt. Ltd., A401, Kalpvruj Complex, Gotri Main Road, NR T.B. Hospital, Vadodara	5%	10.06.2024
12	Reconstruction Work of Patkum (MDR-156)-Ichagarh-Patpur Nahar-Dulmidih to Laba Road (Total Length 16.76 Km.) for the year 2023-24	16.76	3730.62	letter No. 544(S), dt. 17.02.2022							
12	Seraikella-Kharsawan	170.46	27192.45		18627.58			9321.81			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Roads-Plan)
State Plan Road Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Chaibasa Div : Chaibasa Name of EE-Sri Raj Ranjan											
1	Widening and Strengthening/Re-Construction of Danguaposi (Barananda to Danguaposi Road) To Ramtirath Road (Toatal length 9.825 Km).	9.83	2177.89	3703(S) dt. 25.06.18	1788.89	34SBD 2018-19 Dt 07.03.19	88.35	1757.74	J.K. Associates Agar Nagar Sangroor Panjab Local Add- Ideal Regency, Near Bishwnath Mandir Giridih Jharkhand	100	9 Month i.e 06.12.19

State Plan Road Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	IRQP Work in Tantnagar-Bharbharia-Kumardungi-Manjhgoan Road (MDR-185) in Km 0.00 to 33.00(Total length-33.00 Km)	33.00	1877.88	1114(S) dt. 22.02.19	1757.37	3SBD 2021-22 Dt 18.10.21	99.24	1744.01	Kiran Construction and infrastructure Pvt. Ltd. Add-Jemco Bus Stand, Telco, Jamshedpur, East Singhbhum,(Jharkhand) PIN-831004	100	17.04.2022
3	IRQP Work in Tantnagar-to Manjhgaon via Kumardungi (MDR-185) from Km 34.00 to 60 Km (Length-27.00 Km) under Road Division Chaibasa for the Year 2021-22.	27.00	1432.25	3197(S) dt. 18.10.21	1495.19	28SBD of 2021-22 dated 07.03.22	99.57	1488.81	M/S R.K Construction Plot No-09	100	06.09.2022

State Plan Road Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	IRQP Work of Manjhgaon Noamundi via Jaintgarh Road From Km 0.00 to 29.00 (Total Length-26.60 Km) under Road Division Chaibasa for the Year 2021-22.	29.00	1565.15	3192(S) dt. 18.10.21	1565.17	29SBD of 2021-22 dated 29.03.22	99.51	1557.40	Ashok Kumar Pradhan, S/O-- late Profulla Pradhan, Vill-Sanipadampur, P.O-Jamid ,P.S-Chakradharpur, West Singhbhum (Jharkhand) Pin-833102	100	28.09.2022
5	Re-Construction of Road from Pundriguttu village in 9th KM of Tantnagar - Manjhgaon (MDR-125) to Bhalda (Orissa border)	2.48	335.47	6072(S) dt. 22.09.16	305.29	17SBD of 2017-18 dated 22.09.17	96.38	363.93	Kapil Deo Singh Infraprojects P. Ltd. Kumar Bagg Road Arsandey Chowk Kanke Ranchi 834006	100	21.02.18
5	Chaibasa	101.3	7388.64		6911.91			6911.89			

Circle :- Chaibasa
Div:- Jamshedpur
Name of EE-Sri Dipak Sahay

State Plan Road Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening, Strengthening & Reconstruction of Pitajori-Gudabandha Road (Length 17.150 km)	17.150	5698.99	letter No.2486(S), Dt. 03.05.2017.	4047.94	12SBD of 2017-18 Dt. 05.10.2017	82.97	4728.54	LEADING CONSTRUCTION, 103 Purulia Highway, Sakchi, Jamshedpur	100%	04.04.19
2	(i) Improvement of road from Mercy Hospital to Telco with reconstruction of Jora Bridge (Length: 5.880 K.M.) ii Improvement of road from Sunday Market to baridih Market. (Length: 2.323 K.M.)	8.203	734.04	Ltr.No.4487(S), Dt. 06.09.2019	601.77	54 SBD of 2019-20 Dt. 31-12-2019	74.94	550.08	Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur	100%	30.08.2020
3	IRQP of (a) Karandih (On SH-06) Ghaghidih Road (On Road Rajnagar Jugsalai) Length 3.275 km (b) Rajnagar-Jugsalai Road (Part) Length 5.865 km Total Length 9.14 km	9.140	656.70	802 (S), Dt. 02.03.2022	611.35	15.12.2022	104.25	684.62	Leading Const., Jamshedpur	100%	14-02-23
4	WIDENING AND STRENGTHENING OF DIMNA MAIN ROAD TO DPS SCHOOL & NH-33 (Length 4.730km) for the Year 2017-18	4.730	818.69	6232 (S) Dt. 27.11.2017	794.72	03 SBD of 2018-19 Dt. 21.05.2018	61.07	500.00	Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur	100%	20.11.2018

State Plan Road Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening & Strengthening & Reconstruction of Road from Ghatshiula Rajstate to NH 33 Sonakhun via Ghatshila Jai (Length 5.944 km)	5.944	1010.23	3903 (S) 06.08.2019	762.08	56 SBD of 2019-20 Dt. 31.12.2019	72.37	731.09	Kiran Construction and Infrastructure Pvt. Ltd., Jamshedpur	100%	30.06.2020
5	Jamshedpur	17.15	5698.99		4047.94			4728.54			

Circle : Chaibasa

Div : Manoharpur

Name of EE-Sri Raghubansh Choudhary

1	Widening & Strengthening / Reconstruction of Banjhikusum - Toklo Road.	22.32	5828.69	10.03.2017 1472(S)	5176.45	17.08.2017 04 SBD/2017-18	91%	5337.24	M/s SKM Infraventure Pvt. Ltd., Keonjhar, odisha.	100.00	16.02.2019
1	Manoharpur	22.32	5828.69		5176.45			5337.24			

Circle : Chaibasa

Div : Seraikella-Kharsawan

Name of EE-Sri Genesh Ram Hembrom

State Plan Road Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of Two Lane with Paved Shoulder from Kanderbera (NH-33) to Dumuhani (on Marine Drive way) Bypass Road From Ch. 0.00 To 7.722 KM. for the year 2014-15	7.72	10359.33	7589(S) 10.11.2014 10359.329 21.04.2017	3352.43	05 SBD of 2014-15 Dt. 28.03.2015	100%	13415.77	M/s Leading Construction, 103Purulia Highway, Sakchi, Jamshedpur, Dist-East Singhbhum, Jharkhand	100%	27.09.2016
2	Improvement of Riding Quality Work of Chakradharpur- Toklo-Kuchai Road (Ch. 22.170 to Ch. 28.890) (Total Length 6.72 Km.) for the year 2022-23	6.72	475.01	letter No. 4259(S), dt. 22.11.2022	494.61	06 SBD of 2022-23 Dt. 14.02.2023	100%	493.75	M/s Chandel Construction, H.No. 16661, Road No.-12, Hill View Colony, Dimna, Jamshedpur, Jharkhand	100%	13.05.2023
2	Seraikella-Kharsawan	14.44	10834.34		3847.04			13909.53			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)

Progress report of **On-going works** (Bridges-Plan)

State Plan Bridge Works

Month : October, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Chaibasa

Div : Chaibasa

Name of EE-Sri Raj Ranjan

Month : October, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	पथ प्रमंडल, चाईबासा अन्तर्गत (A) चाईबासा-सैतवा पथ के चैनेज 18+727 कि०मी० में अवस्थित लोकल नाला (B) चाईबासा-सैतवा पथ के चैनेज 21+335 कि०मी० में अवस्थित लोकल नाला (C) हाटगम्हारिया-बेनीसागर पथ भाया मझगाँव पथ के चैनेज 26+600 कि०मी० में अवस्थित लोकल नाला (D) हाटगम्हारिया-बेनीसागर पथ भाया मझगाँव पथ के चैनेज 31+900 कि०मी० में अवस्थित लोकल नाला पर उच्चस्तरीय पुल निर्माण कार्य।	65.40	779.462	Lt No. 460(S), dt. 06.02.2023							

Month : October, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	पथ प्रमंडल, चाईबासा अन्तर्गत (A) सिंहपोखारिया से जैतगढ़ भाया सिरिंगसिया-जगन्नाथपुर पथ के चैनेज 18+200 कि०मी० एवं चैनेज 34+500 कि०मी० में अवस्थित लोकल नालों पर उच्चस्तरीय सेतु निर्माण कार्य।	62.40	694.366	Lt No. 462(S), dt. 06.02.2023							
2	Chaibasa	127.80	1473.83		0.00			0.00			

Circle :- Chaibasa

Div:- Jamshedpur

Name of EE-Sri Dipak Sahay

Month : October, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	CONSTRUCTION OF HL R.C.C BRIDGE IN MUSABANI-DUMARIA-ASTAKOWALI UP TO ORRISA BORDER. (19 NO BRIDGE) Ch.5.654, 7.358, 7.655, 9.413, 10.292, 12.710, 15.323, 17.093, 23.938, 24.310, 24.401, 32.650, 35.430, 34.146, 37.392, 38.258, 41.004, 42.011 & 43.927	0.653 m	3993.31	Letter No. 4265(S) Dt. 13.07.2016	#####	08.05.2017 & 22.03.2022 01 SBD of 2017-18	105.41	#####	TRIVENI ENGICONS PRIVATE LIMITED, Add.-3/6, H.S. Tower, L Road, Bistupur, Jamshedpur.	95%	31.03.2022
2	Construction of HL Bridge over Swaranrekha River in 3rd km of Pipla more(NH-33) to Anna Chowk Road Via Gorabanda -Govindpur in Year 2017-18		1366.88	4605(S) Dt. 09.08.2017	#####	22.02.2018 24SBD of 2017-18	21.59	#####	M/s PINTU ENGINEERING CONSTRUCTION PRIVATE LIMITED, SARAIKELA.	27%	21.02.2020

Month : October, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of Four Lane Elevated Corridor with cable stayed bridge & Construction of Approach Road of Anna Chowk - Govindpur bypass Road (Total Length 1540 m) State of Jharkhand on Engineering, Procurement & Construction (EPC) Mode	1540m	#####	6385(S) Dt. 30.11.2018	#####	31 EPC of 2019-20 Dt. 25.05.2019	0.00	0.00	S.P. Singla Construction Pvt. Ltd., Panchkula, Haryana.	-	24.11.2021
4	कोवाली-डुमरिया पथ (एम0डी0आर0 169) के विभिन्न चैनेजों पर अवस्थित उच्चस्तरीय पुलो (9 अदद) के निर्माण कार्य		1031.81	Letter No.3378(S) Dt. 16.09.2022			0.00	0.00			

Month : October, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	(A) Construction of H.L. Bridge on Local Nala of Potka-Kudada Road at Ch. 10+400km, (B) Construction of H.L. Bridge on Local Nala of Begnadih-Potka Road at Ch. 5+852 km for the year 2022-23		611.01	Ltr.No. 459(S), Dt. 06.02.2023			0.00	0.00			
6	Construction of H.L. Bridge over Swarnrekha River in Sakchi to Mango Road including construction of Elevated Approaches towards Mango and Azad Basti in East Singhbhum District in the State of Jharkhand (Design Length = 2.8K.M) (EPC Mode)	2.800	#####	Ltr.No. 4131(S), Dt. 14.11.2022			0.00	0.00			
6	Jamshedpur	2.80	69457.01	0.00	19098.71	0.00		4504.59			

Circle : Chaibasa

Div : Manoharpur

Name of EE-Sri Raghubansh Choudhary

NIL

Month : October, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
0	Manoharpur	0.00	0.00		0.00			0.00			

Circle : Chaibasa

Div : Seraikella-Kharsawan

Name of EE-Sri Genesh Ram Hembrom

1	Construction of High level RCC Bridge over SANJAY RIVER in 7th K.M of SERAIKELLA-KHARSAWAN Road for the year 2012-13	5x24	1219.12	2929(S), Dt. 13.06.2023	818.63	02 SBD of 2013-14 Dt. 21.05.2013	75%	766.43	M/s Satyam Builders, Amla Tola, Chaibasa Dist-West Singhbhum	90%	20.11.2014
2	Construction of High Level Bridge Over Raijama Nala at 15th Km. of Kharsawan-Rangamati Road (Including Approach Road)	33	319.923	3082(S), Dt. 05.10.2021	284.47	03 SBD of 2022-23 Dt. 29.04.2022	57%	161.10	M/s Sujit Kumar Singh, Qtr. No. - 18/1/15, Road No.-11, Adityapur-2, Seraikella-Kharsawan	100%	28.04.2023
2	Seraikella-Kharsawan	33.0	1539.04		1103.10			927.53			

Month : October, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achieveme nt	Financi al Progres s Grand Total	Name of Contractor	% Physical Achievem ent	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Bridges-Plan)
State Plan Bridge Works

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Chaibasa Div : Chaibasa Name of EE-Sri Raj Ranjan											
1	Construction of High level Bridge in Asura to Balandia Road at CH - 14.85KM(2X16.0m)	33.24	148.158	7438(S) 15.10.12	378.81	19SBD 13-14 13.11.13			M/S Seth Kumar	100	12.11.14
	Construction of High level Bridge in Hatgamharia-Benisagar Road at CH- 23.015 KM(3X16.0m)	49.84	187.163	1410(S) 22.02.13					M/S Seth Kumar	100	
Total		49.84	187.16		0.00			0.00			
Circle :- Chaibasa Div:- Jamshedpur Name of EE-Sri Dipak Sahay											
NIL											
0	Jamshedpur	0.00	0.00		0.00			0.00			

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Chaibasa
Div : Manoharpur
Name of EE-Sri Raghubansh Choudhary

NIL

0 **Manoharpur** **0.00** **0.00** **0.00** **0.00**

Circle : Chaibasa
Div : Seraikella-Kharsawan
Name of EE-Sri Genesh Ram Hembrom

1	(A) Construction of High Level Bridge Over Swarnarekha River at 8th Km. of Kandra-Chandil Road for the year 2015-16	<u>9x24</u>	1837.00	5804(S), Dt. 12.08.2015	1821.93	03 SBD of 2015-16 Dt. 08.12.2015	107%	1966.80	Megotia Construction Private Ltd., Gwala Para Road, Jugsalai, Jamshedpur	100%	07.12.2017
	(B) Construction of Diversion in Swarnrekha River Near Manikui Bridge in 8th Km. of Kandra-Chandil Road				64.55	02 F2 of 2015-16 Dt. 29.10.2015	99%	63.78	Hare Lal Construction Company (P) Ltd.Dist-Seraikella-	100%	02.12.2015

1 **Seraikella-Kharsawan** **0.00** **0.00** **1886.48** **2030.58**

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress report of On-going works(Non-Plan)

State Non-Plan Works**Month : October, 2023****Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Chaibasa**Div : Chaibasa****Name of EE-Sri Raj Ranjan****Non-Plan Scheme 2023-24**

1	JMP Chowk to Yashoda Cinema Chaibasa पथ का सतह नवीनीकरण कार्य।	1.615	75.00	EIC Vide Lt. No. 4009 (S) Dt. 18.08.2023							
2	चाईबासा कोकचो भरभरीया पथ के 2 कि०मी० में नाली निर्माण कार्य।		10.00	EIC Vide Lt. No. 4009 (S) Dt. 18.08.2023							
3	हाटगम्हरीया बेनीसागर पथ के 19 कि०मी० में गार्ड वाल निर्माण कार्य।		10.00	EIC Vide Lt. No. 4009 (S) Dt. 18.08.2023							
4	असुरा-कुमारडुँगी भाया बलंडिया पथ के कि०मी० 10 एवं 11 में गार्ड वाल निर्माण कार्य।		30.00	EIC Vide Lt. No. 4009 (S) Dt. 18.08.2023							
5	चाईबासा एयरपोर्ट पथ के 2 कि०मी० में गार्ड वाल(4मी० उचाई) निर्माण कार्य।		16.00	EIC Vide Lt. No. 4009 (S) Dt. 18.08.2023							
6	सिंहपोखरिया से जौतगड़ पथ के कि०मी० 55+900 में नाली एवं कौंस नाली निर्माण कार्य।		8.00	EIC Vide Lt. No. 4009 (S) Dt. 18.08.2023							
7	धनसारी-अंधारी परमसदा पथ के कि०मी० 17,18 म गार्ड वाल निर्माण कार्य।		10.00	EIC Vide Lt. No. 4009 (S) Dt. 18.08.2023							

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	चाईबासा सैतवा पथ के 15वे कि०मी० म पुलिया मरम्मति कार्य।		8.00	EIC Vide Lt. No. 4009 (S) Dt. 18.08.2023							
9	चाईबासा-बाईपास पथ के फ्लेक निर्माण कार्य। पथ की कुल लम्बाई 4.2 कि०मी०		8.00	EIC Vide Lt. No. 4009 (S) Dt. 18.08.2023							
10	रेलवे क्रोसिंग से बड़ाचिरु पथ के कि०मी० 1 में नाली निर्माण कार्य।		25.00	EIC Vide Lt. No. 4009 (S) Dt. 18.08.2023							
11	चाईबासा-बाईपास पथ में नाली निर्माण सोकपीट सहित कार्य।		10.00	EIC Vide Lt. No. 4009 (S) Dt. 18.08.2023							
12	चाईबासा अवर प्रमण्डल के सरकारी आवास का मरम्मती कार्य।		15.00	EIC Vide Lt. No. 4009 (S) Dt. 18.08.2023							
13	अधीक्षण अभियंता, पथ निर्माण विभाग, पथ अंचल, चाईबासा का कार्यालय भवन एवं प्रमण्डलीय कार्यालय भवन में साज सज्जा एवं उपस्कर		3.50	EIC Vide Lt. No. 4009 (S) Dt. 18.08.2023							
14	चाईबासा रेलवे क्रोसिंग (NH220) से बड़ाचिरु भाया आचु-अमीता-डिलयामिर्चा पथ के कि०मी० 1 में क्षतिग्रस्त हाफ गैन्ट्री का मरम्मती कार्य।		5.00	EIC Vide Lt. No. 4009 (S) Dt. 18.08.2023							
15	मझगाँव अवर प्रमण्डल अन्तर्गत विभिन्न पथों में सड़क सुरक्षा का कार्य।		10.00	EIC Vide Lt. No. 4009 (S) Dt. 18.08.2023							
16	जगन्नाथपुर अवर प्रमण्डल अन्तर्गत विभिन्न पथों में सड़क सुरक्षा का कार्य।		15.00	EIC Vide Lt. No. 4009 (S) Dt. 18.08.2023							
17	चाईबासा अवर प्रमण्डल अन्तर्गत विभिन्न पथों में सड़क सुरक्षा का कार्य।		15.00	EIC Vide Lt. No. 4009 (S) Dt. 18.08.2023							
18	असुरा-कुमारडुंगी पथ के कि०मी० 21, 22 के जाँगीबुरु घाटी एवं तांतनगर-मझगाँव पथ के कि०मी० 36 से 38 भागाबिल्ला घाटी में स्ट्रीट लाईट का कार्य।		5.00	EIC Vide Lt. No. 4009 (S) Dt. 18.08.2023							

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	Spill Over Taken in 2023-24 (Non-Plan Scheme 2022-23)										
1	होबालकाण्ड-खैरपाल पथ के कि०मी० 0 से 7.06 में साधारण मरम्मत कार्य।		21.00	EIC Lt. No3457(S) dt.22.09.2022	20.97	12.11.22/03 F2 2022-23	20.94	99.88	Abhinash Kuumar Sirka Add- vill Kheriya Tangar PS- Manjhari West Singhbhum	100	26.12.22
2	CKP डाक बंगला का क्षतिग्रस्त Boundary Wall डाक बंगला Caretaker आवास एवं Driver Room इत्यादि का मरम्मत एवं रंग-रोगन कार्य।		15.00		14.86	13.12.2022 2/12 F2 2022-23	14.81	99.66	Riddhi Enterprises, Prop- Uday Kumar Jaiswal, S/O- Amar Singh	100	26.01.23
3	हाटगम्हारिया आई० बी० का Boundary Wall ऊँचा करने, गोडाउन मरम्मत एवं सेनेट्री कार्य।		15.00		14.99	07.12.2022 / 08 F2 2022-23	14.98	99.91	Mohammad Nasim, Near Dhebi Talah Bari	100	20.01.23
4	जैतगढ़ डाक बंगला Boundary Wall ऊँचा करने, Repair एवं रंग-रोगन कार्य।		10.00		8.07	13.12.2022 / 10 F2 2022-23	8.06	99.86	Ishanavi Enterprises, Prop- Gunjan Nanda, Add.- Subhash Chowk, Tungri, Chaibasa, West Singhbhum	100	26.01.2023
5	चाईबासा रेवलें क्रॉसिंग (NH220) से बडाचिरु भाया आचु - अमीता - डिलीयानिर्चा पथ के कि०मी० 1 एवं 3 में क्षतिग्रस्त हाफ गैन्ट्री का मरम्मत कार्य।		4.00		3.71	13.12.2022 /14 F2 2022-23	3.71	100.00	M/S J K Construction, Prop- Niraj Kant Thakur Add.- House No.- 282 Chitragupt Nagar Near Block Office, Gamharia, Dist- Seraikella- Kharsawan	100	11.01.2023
7	भोया पान्डरासाली पथ का सतही नवीकरण कार्य।		145.00		144.98	21.09.2023 03/F2 2023-24			M/S Harelal Construction Co. Pvt. Ltd.		19.11.2023

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	असुरा-कुमारडुन्गी भाया बलांडिया पथ के कि०मी० ० से 38.65 में साधारण मरम्मती कार्य		98.00		91.53	21.09.2023 04/F2 2023-24			Kiran Construction and Infrastructure Pvt. Ltd.		19.11.2023
9	असुरा-कुमारडुन्गी भाया बलांडिया पथ के 15वे कि०मी० के गुड़ा में अवस्थित उच्च स्तरीय पुल के एप्रोच के चारो साईड में RCC Guard Wall निर्माण कार्य।		98.00		94.59	18.08.2023 01/F2 2023-24		M/S Chandra Prakash			16.10.2023
11	जुबली तालाब से बान्धपारा रेलवे क्रॉसिंग तक सतह नवीकरण कार्य।		10.00		9.57	06.12.2021 /14F2 of 2021-22	9.33502	97.53	Akriti Construction vill- Narsanda PS- Muffasi West	100	14.01.2022
Chaibasa		1.62	694.50		403.27		71.83				

Circle : Chaibasa
Div : Jamshedpur
Name of EE-Sri Dipak Sahay

1	CONSTRUCTION OF 2.00 M HIGH GUARD WALL AT 3RD KM (NEAR CURVE & POND) IN HALDIPOKHAR-KOWALI ROAD FOR THE YEAR 2022-23 (NON PLAN)		35.00	Letter No.3457(S), Dt. 22.09.2022	34.97	30 F2 - /2022-23 Dt. 27.02.2023	0	100	Ajay Mishra	100%	
2	ORDINARY REPAIR WORK OF JADUGODA-SUNDARNAGAR ROAD (L-19.075 KM) UNDER RCD ROAD DIVISION JAMSHEDPUR (YEAR-2022-23 NON PLAN)		48	Letter No.3457(S), Dt. 22.09.2022	47.93	31F2/2022-23 dt. 27.02.2023		100	Dubey Enterprises	100%	

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Repair work in dAmaged PCC road stretches in Patamda-Boram-Raghunathpur Road under OR in F.Y. 2022-23 (Non plan head)		195	Letter No.3457(S), Dt. 22.09.2022	149.16	Date 20.09.2023 Agreement No.09 F2 of 2023-24			Jayraj Construction Pvt. Ltd.		
4	धालभूमगढ़ चाकुलिया बेन्द पथ के चाकुलिया बाजार भाग (बिरसा चौक) में सड़क सुरक्षा एवं जल निकासी हेतु नाली निर्माण ।		115.00	Letter No.226(S), Dt. 25.01.2022	114.23	29F2/2021-22 dt. 30.03.2022			Manoj Kumar	55%	14.05.22
4	Jamshedpur	0.00	393.00		346.29		0.00				

Circle : Chaibasa

Div : Manoharpur

Name of EE-Sri Raghubansh Choudhary

1	Construction of Guard Wall in Gua-Salai (k.m. 0.00 to k.m.11.00) (MDR-189) Road Under Non Plan Head For Financial Year 2022-23.		20.00	3457 (S) 22.09.2022	19.95	05 F2/2022-23 16.01.2023	14.66	75	Sri Sai Infrastructure, Manoharpur	100.00	15.03.2023
2	Ordinary Repair Work of I.B. Building in Noamundi Sub-Division Office Campus Under Non-Plan Head for the Financial Year of 2022-23.		10.00	3457 (S) 22.09.2022	8.53	10 F2/2022-23 22.02.2023	8.47	100	Wakil Khan, Chaibasa	100.00	21.04.2023
3	Installation of Full Gantry in 58th km of Majhgaon-Jaintgarh-Noamundi Road (MDR-184) Under Non Plan Head for Financial Year 2022-23.		18.00	3457 (S) 22.09.2022	13.68	11 F2/2022-23 22.02.2023	13.68	100	Sri. Shiv Kumar Gupta, Manoharpur	100.00	19.02.2023

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Supplying and installation of Solar Traffic Blinker on the Junctions of main road with other road under Road Safety for the year 2022-23. (Banjikusum-Toklo road, Undhan-Dhanapali Road, Sonua-Gudri Road and Manoharpur-Jaraikela Road)		3.00	3457 (S) 22.09.2022	1.41	14 F2/2022-23 13.03.2023	1.41	100	Sri. Ravi Kumar Singh, Manoharpur	100.00	19.03.2023
5	Supplying and Installation of Solar Traffic Blinker on the junctions of Main road with other road under Road Safety For the year 2022-23. (Chakradharpur-Toklo-Kuchai Road and Chakradharpur-Kharsawan Road)				1.58	13 F2/2022-23 03.03.2023	1.58	100	Sri. Shiv Kumar Gupta, Manoharpur	100.00	09.03.2023
6	Construction of Guard Wall in 44th, 46th and 53rd k.m. and Drain in 59th k.m. of Manjhgaon-Jainthgarh-Noamundi (k.m. 30.00 to k.m.58.20) (MDR-184) Road Under Non Plan Head For Financial Year 2022-23.		70.00	3457 (S) 22.09.2022	61.30	16 F2/2022-23 31.03.2023	61.29	100	Sri. Pankaj Kumar Singh, Anand Nagar, Near DAV School, Hehal, Ranchi	100.00	30.06.2023
6	Manoharpur	0.00	121.00		106.45		101.10				

Circle : Chaibasa

Div : Seraikella-Kharsawan

Name of EE-Sri Genesh Ram Hembrom

SPILL OVER

1	Replacement of Culvert (1.5Mx1.5M) in 26th Km. of Chakradharpur-Toklo-Kuchai Road Under Non Plan Head for the Year 2022-23		12.00	3566(S) Dt. 24.07.2023	12.00	10.01.2023	10.47	87%	M/S BASANTI GAGRAI, 31, GAON-LOSO DIKI, PS-KHARSAWAN, LOZO DIKI, DIST-SERAIKELLA-KHARSAWAN, PIN-833102	100%	09.04.2023
---	--	--	-------	---------------------------	-------	------------	-------	-----	--	------	------------

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Improvement Work of Kharsawan Chowk Under Non Plan Head for the year 2022-23		80.00	3566(S) Dt. 24.07.2023	79.93	28.02.2023	78.85	99%	M/S BASANTI GAGRAI, 31, GAON-LOSO DIKI, PS-KHARSAWAN, LO SO DIKI, DIST-SERAIKELLA-KHARSAWAN, PIN-833102	100%	27.05.2023
3	Construction of 4 nos. Half Gantry in Gamhariya-Gajiyaghat (Dajiyaghat)-Govindpur Road (Total Length: 26.16 Km) Non-Plan Head for the year 2022-23		26.00	3566(S) Dt. 24.07.2023	25.76	16.03.2023	25.65	100%	Raj Nandini Construction, 20 Chota Tangrani, Thana No.-321, Post-Patanmara, Seraikella, Dist-Seraikella-Kharsawan, Jharkhand	100%	15.05.2023
4	Construction of Overhead Half Gantry at Titirbila-Tangrani Via Kolabaria Road Under Non Plan Head for the Year 2022-23		6.50	3566(S) Dt. 24.07.2023	3.77	25.01.2023	3.75	100%	JAI MATA DI ASSOCIATES S/O-BRAJENDRA KUMAR PATTANAYAK,	100%	24.03.2023
5	Construction of 02 Nos. Full Gantry at Rangamati-Tikar Road under Non-Plan Head for the year 2022-23		34.00	3566(S) Dt. 24.07.2023	33.99659	03.08.2023			Nityanand Pathak, Vill, Po-Torelawa, PS-Kharaundhi, Dist Garhwa, Jharkhand		02.10.2023

NON PLAN

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Emergent Maintenance and Flank repair Work in Titirbila-Tangrani Via Kolabadia Road (Total Length 11.80 Km.) under Vivekdhin Fund for the year 2023-24	11.80	30.00	113(S)A, Dt 03.07.2023	2.48844	02 F2 of 2023-24	2.48844	100%	Raj Nandini Construction, 20 Chota Tangrani, Thana No.-321, Post-Patanmara, Seraikella, Dist-Seraikella-Kharsawan, Jharkhand	100%	10.08.2023
2	Emergent Maintenance and Flank Repair Work in Kharsawan-Kuchai-Dalbhang Road from Km. 0.00 to Km. 14.00 under Vivkdhin Fund for the year 2023-24	28.00	30.00	113(S)A, Dt 03.07.2023	2.48875	03 F2 of 2023-24	2.47880	100%	Raj Nandini Construction, 20 Chota Tangrani, Thana No.-321, Post-Patanmara, Seraikella, Dist-Seraikella-Kharsawan, Jharkhand	100%	28.09.2023
3	Ordinary Repair work in Adardih (NH-32) to Milan Chowk (MDR-25) Road from Km. 0.00 to Km. 32.10 Under Non Plan Head for the Year 2023-24.	32.10	40.00	4009(S)A, Dt 18.08.2023							
4	Ordinary Repair work in Adityapur-Kandra Main road (Gamharia Cinema Hall) to Sapra via Bhurkadih, hathiyadih to Bhatiya Toll Bridge road from Km. 0.00 to Km. 09.250 under Non-Plan Head for year of 2023-24	9.25	15.00	4009(S)A, Dt 18.08.2023							
5	Ordinary Repair work in Titirbila-Tangrani Via Kolabardia Road from Km. 0.00 to Km. 11.80 under Non-Plan Head for year of 2023-24	11.80	15.00	4009(S)A, Dt 18.08.2023							
6	Ordinary Repair work in Gamhariya-Dajiyaghat (Ganjiaghat)-Govindpur road from Km. 0.00 to Km. 26.160 under Non- Plan Head for the year 2023-24.	26.16	20.00	4009(S)A, Dt 18.08.2023							

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Ordinary Repair work in Seraikella-Stadium Road from Km. 0.00 to Km. 0.720 under Non- Plan Head for the year 2023-24	0.72	10.00	113(S)A, Dt 03.07.2023							
8	Special Repair work in Amda Missing Link Road from Km. 0.00 to Km. 1.995 Under Non Plan Head for the Year 2023-24	1.995	50.00	113(S)A, Dt 03.07.2023							
9	Ordinary Repair work in Seraikella-Kharsawan Road from Km. 0.00 to Km. 14.93 under Non-Plan Head for the year 2023-24	14.93	20.00	4009(S)A, Dt 18.08.2023							
10	Ordinary Repair work in Kharsawan-Kuchai-Dalbhang Road from Km. 0.00 to Km. 28.00 under Non- Plan Head for the year 2023-24	28.00	15.00	4009(S)A, Dt 18.08.2023							
11	Ordinary Repair work in Kanderbera-Dumuhani Road from Km. 0.00 to Km. 7.722 Under Non Plan Head for the Year 2023-24	7.722	30.00	4009(S)A, Dt 18.08.2023							
12	Ordinary Repair work in Kharsawan Inspection Bunglow under Non- Plan Head for the year 2023-24		25.00	4009(S)A, Dt 18.08.2023							
13	Repair work in Divisional office and Sub-Divisional Office Under Non Plan Head for the Year 2023-24		10.00	4009(S)A, Dt 18.08.2023							
14	Repair and Maintenance work of Assistant Engineer Residence under Non- Plan Head for the year 2023-24		20.00	4009(S)A, Dt 18.08.2023							
15	Construction Work of 50m Retaining Wall in Rangamati-Tikar Road Under Non Plan Head for the Year 2023-24		15.00	4009(S)A, Dt 18.08.2023							
16	Construction Work of 50m RCC Retaining Wall in Kharsawan Town Road Under Non Plan Head for the Year 2023-24		25.00	113(S)A, Dt 03.07.2023							
17	Construction Work of Kilometere Post in Diiferent Roads Under Non Plan Head for the Year 2023-24		30.00	113(S)A, Dt 03.07.2023							
18	500m Crash Barrier Work in Dalma Hill Top Road under Non-Plan Head for the year 2023-24.		20.00	4009(S)A, Dt 18.08.2023							

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
19	200m Crash Barrier Work in Seraikella-Kharsawan Road under Non- Plan Head for the year 2023-24		8.00	4009(S)A, Dt 18.08.2023							
20	500m Crash Barrier Work in Rangamati-Tikar Road under Non- Plan Head for the year 2023-24.		20.00	4009(S)A, Dt 18.08.2023							
21	Construction of 01 No. Half Gantry in Raghunathpur-Bodam-Potamda Road under Non- Plan Head for the year 2023-24		7.50	4009(S)A, Dt 18.08.2023							
22	Construction of 2 no. Half Gantry in Seraikella-Udaipur-Adityapur Industrial Area Road under Non- Plan Head for the year 2023-24		16.00	4009(S)A, Dt 18.08.2023							
23	Construction of 01 No. Half Gantry in Seraikella Stadium Road under Non- Plan Head for the year 2023-24		7.00	4009(S)A, Dt 18.08.2023							
23	Saraikela-Kharawan	172.48	637.00		160.43		123.69				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-CRF)

Month : October, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Expenditure Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	Circle :- Chaibasa Div:- Jamshedpur Name of EE-Sri Dipak Sahay										
1	WIDENING & STRENGTHENING OF KASIDA-HULUNG ROAD. (LENGTH: 14.725 K.M.) (Job No.CRF-JHR-2017-18/49)	14.725	4083.00	RW/NH-28014/2/2017/JHR/P-8,New Delhi the 28.08.2017	3452.20	04 SBD/2018-19 Dt. 25.05.2018	80.93	2775.25	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur	100%	24.11.19
2	Construction of Bhuiya-Sinan to Susni via Hathi Kheda Road length-22.445 km (JOB no. CRF-JHR-2022-23-58)	22.445	7351.57	Ref no. 659(S)WE dt. 20.02.23				0.00			
3	Construction of Phuldundgri (NH-33) to Jhatijharna via Burudih road (JOB no. CRF-JHR-2022-23-59)	24.010	10462.01	Ref no. 659(S)WE dt. 20.02.23				0.00			
3	Jamshedpur	61.18	21896.58		3452.20			2775.25			

Circle : DALTONGANJ
Div : GARHWA
Name of EE-SriPradeep Kumar

1	Reconstruction of Garhwa-Majhiaon-Kandi-Sone Bridge Road. (Total Length 47.45 km.) under Central Road Fund for the year 2019 (Job No. CRF-JHR-2018-19/52)	47.450	20114.40	RW/NH-28014/1/2019/JHR/Z-1-1600 dt. 6.3.19	13599.152	25.10.19 07 SBD/2019-20	67%	9244.35	BLA Project Pvt. Ltd.- R.K. Transport and Construction Ltd. (JV), 65-A, Transport Nagar, Korba, Dist.- Korba, Chhatishgarh-495677	86%	24.10.21
---	--	--------	----------	--	-----------	----------------------------	-----	---------	---	-----	----------

2	Remaining work of Reconstruction of Meral-Bana-Ambakhoriya (MDR-140) Road (Length- 0.00 to 36.629 km) under Central Road Fund for the year 2019-2020 (Job No. CRF-JHR-2018-19/50)	36.629	13905.57	RW/NH-28014/1/2019/JHR/Z-1-1600 dt. 6.3.19	13909.00	16.01.2023 23 EPC/22-23	13%	1829.86	Agrawal Global Infratech Pvt. Ltd., C2/101, Aishwarya Chamber, Telibandha, G.E. Road, Raipur (C.G.)	20%	15.01.25
3	Reconstruction of Nagaruntari- Dhurki-Ambakhoriya Road (MDR-139) Total Length 24.940 km. under Central Road Fund for the year 2019-2020 (Job No. CRF-JHR-2018-19/51)	24.940	11311.36	RW/NH-28014/1/2019/JHR/Z-1-1600 dt. 6.3.19	9462.2564	21.10.19 02 SBD/19-20	32%	3052.06	NG PROJECTS LIMITED, NG Circle, Mehtapura, Himmat Nagar, Gujrat	39%	20.05.21
Total		109.02	45331.33		36970.41			14126.27			

**Executiv
R.C.D.,**