

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-Plan)
State Plan Road Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Sri Vinod Kachhap											
1	In Ranchi Town second approach road of Ranchi Railway station (1) Construction of road starting from Shaheed Gorkha Chowk near Nepal House to back side of Ranchi Railway station (Platform No.- 5 length 1.50 KM) (2) Construction of road from Rajendra Chowk situated on Mahatma Gandhi Road to Panchwati chowk (Situated in back side of Ranchi Railway Station - Length 1.05KM) (Including Bridge construction) (Grand Total length-2.57KM) for the year 2017-18.	2.57	7231.80	RCD, Ltr. No.- 679(S) Dt. 01.02.18	3364.39	17 SBD 2021-22 01-11-2021 16 SBD 2023-24 08-09-2023	55.78	2631.90	81%	31-10-22	M/S SILDILIYA CONSTRUCTION Station Road, Redma, W. No.-15 P.O.+ P.S.- Daltonganj, Dist.- Palamu, Jharkhand.
2	Construction of 4-Lane fly over / Elevated road cum ROB in Siramtoli chowk-Rajendra chowk-MECON round about.	2.34	33750.15	Ltr. No-552(S) Dt.17-02-22	35575.94	05 EPC/ 2022-23 Dt.-10-08-2022. Date of Appointment- 08-11-2022 + 11 EPC 2023-24 01-08-2023 + 12 EPC 2023-24 01-08-2023	69.97	27853.55	86%	07-07-24	Larsen & Toubro Limited, Andheri(E) Mumbai-400093

State Plan Road Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening and Strengthening / Reconstruction of existing Road to Four Lane including Construction of Bridges from Newari Vikas Vidyalaya (at Ranchi Ring Road) –Booty More-Kokar Chowk- Kantatoli - Namkum ROB Road (Total length 15.214 KM).	15.21	12916.72	Ltr. No-1328(S) Dt. 31-03-22	10547.58	11 SBD 22-23 22-10-22	43.47	4716.93	66%	21-01-24	SRE & ASSOCIATES (JV) Registered Office: At Sri Ram Tower, 2nd Floor, M.P.D. Road, Bhagalpur, Bihar- 812002.
4	Widening, Strengthening and reconstruction in four lane road of Birsa Chowk to Dhurwa Golchakkar (Length-2.60 KM) (Including bicycle track and footpath) and Improvement of riding quality work in Dhurwa Golchakkar to Project Building (Length-1.50 Km) (Total length-4.10 KM) for the year 2022-23.	4.10	4733.90	Ltr. No-4071(S) Dt. 26-09-2024 (Revised)	4531.72	31 SBD 2022-23 28-01-2023 52 SBD 2023-24 16-03-2024	82%	3723.00	98%	26-11-23	AD Infra(JV), HI-155, Near Central Bank Near Harmu Housing Colony, Ranchi
5	Widening and strengthening /Reconstruction of Bariatu (on MDR-004) -Lem- Bargain- Boriya road (Total length-3.750 KM) (Including construction of bridge) for the year 2022-23.	3.75	11135.41	Ltr. No-3556(S) Dt.07.10.22	1924.68	42 SBD 2022-23 25-03-2023	0.00	8463.94	15%	24-03-24	Arvind Kumar Singh Dhurwa, ranchi
6	Construction of work from Birsa Munda Airport (Hundru)-Hethu-Chandaghasi- Ring road (Koachbang) (Total length-6.950 KM) (include bridge work) for the year 2023-23.	6.95	28060.25	Ltr. No-4072(S) Dt.26-09-2024 (Revised)	6244.89	06 SBD 2023-24 12-07-2023	7.99	22737.46	18%	11-01-25	M/S Puja Enterprises At + PO : Simariya Chatra, Jharkhand – 825103.
7	Reconstruction of Four Laning of Pandra (on NH-75) - Kanke (on SH-02, Holiday home) road (Total length - 5.545 KM) for the year 2023-24.	5.55	25383.38	1396(S)Dt-21-03-2023	8832.00		0.00	16435.38			Sri Ram Enterprises Bhagalpur Bihar
8	Widening & Strengthening of Itki Sanatorium to Moro -Nari -Changani road (Total Length-9.856 KM) for the year 2019-20.	9.86	2644.51	Lt.5344 (S) 30.10-19	1560.83	19 SBD 2021-22 20-11-2021	85.00	1928.19	85%	19-08-22	KNPS-LNJ(JV)
9	Widening and Strengthening of Kodojora more (NH-23) to Lohardaga main road via Ghagra Pandepara road Road (Length- 7.621 km) for the Year 2021-22	7.62	1794.10	Ltr. No-1967(S) Dt.26-07-2021	1432.91	23 SBD 2021-22 18-11-2021	72.21	1436.84	72%	17-08-22	M/S Lion Construction Ranchi

State Plan Road Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Four lane ROB on HEC to Ranchi - Gumla road (NH23) road in lieu of level crossing No. RL-5 at RYL KM 427/2-3 between Ranchi - Piska Station for the year 2022-23.	0.46	2676.84	1236(S) Dt.27/02/19 (Revised)	845.45	05 SBD 2023-24 12.07.2023	14.79	125.00	25%	11.01.2024	Arvind Kumar Singh Dhurwa, ranchi
11	Widening and Strengthening / Reconstruction of Argora chowk - Kathal More (MDR-018) (Total length 5.30 KM).	5.30	19728.02	Ltr. No-2504 (S) Dt.08-07-22	1882.28	07 SBD 2023-24 17.07.23	0.00	9743.40		16.02.2024	Altima Infrastructure Private Ltd., 1ST Floor, Ashok Nahar- Road No.-5, Ranchi.
12	Construction of four Laning of Durga Soren Chowk (Namkum)- Rampur Ring road (Total Length-8.860 Km) for the year 2023-24.	8.86	6560.62	1584(S) Dt.31- 03-2023	5427.53	20 SBD 2023-24 09-09-2023				08-03-25	AUM & Associates, Ranchi
13	Widening and Strengthening of work from Kutiatu Chowk (on NH-75 Ext.) – Malti- Ring Road (Near Arvind Mil) Road (Total Length-4.070 KM) for the year 2023-24.	4.07	967.32	Ltr. No- 2996(S) Dt.15-06-2023	824.72	25 SBD 2023-24 08-12-2023	111%	1036.75	90%	07-06-24	Excel Venture, Ranchi
14	Construction of Approach road of Central University Jharkhand (Total Length-1.78 KM) for the year 2023-24.	1.78	5344.39	Ltr. No- 3215(S) Dt.04-07-2023			0.00	4233.71			Excel Venture, Ranchi
15	Improvement of Riding Quality work in Meshra-Pithoria road (Total Length-17.88 KM) for the year 2023-24.	17.88	1269.70	Ltr. No- 3258(S) Dt.07-07-2023	1175.51	50 SBD 2023-24 07-03-2024	84%	985.00	100%	06-09-24	M/S Jyoti Enterprises, Hazariabagh.
16	Widening and Strengthening/ Reconstruction of approach road from Ring road and Daladali Road (Near Daladali chowk) to ICFAI University (Total length-1.106 KM) for the year 2023-24.	1.11	197.85	Ltr. No- 3841(S) Dt08-08-2023	138.36	35 F2 2023-24 21-12-2023	71%	98.45	70%	20-03-24	M/S Raj Construction Birsra Chowk, Ranchi
17	Construction of fly over from Bahu Bazar to Patel Chowk Connecting Siramtoli-Mecon Fly Over at Patel Chowk and Kokar-Yogoda Satsanga Ashram Fly Over at Bahu Bazar (Length 1.25 KM) for the year 2023-24.	1.25	21335.99	Ltr. No- 5212(S) Dt-14-11-2023	20628.00	22 EPC 2024-25 14-10-2024					Dineshchandra R. Agarwal Infracon Pvt. Ltd, 401, The Grand Mall, Opp. State Bank Zonal Office, S.M. Road, Ambawati, Ahmedabad, Gujrat.

State Plan Road Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
18	Improvement of Riding Quality Programme (IRQP) in Burmu-Umedanda-Hindgir road (Total length-20.38 KM) (including Chute drain, retaining wall and 2 nos full gantry) for the year 2023-24.	20.38	756.27	Ltr. No-5003(S) Dt-27-10-2023	647.77	51 SBD 2023-24 09-03-2024	97%	630.00	98%	08-09-24	M/S Jai Mata Dee Construction, Ranchi.
19	Construction of approach road for Rajaswa Parishad in Ranchi(Total Length 0.190KM) for the year 23-24.	0.19	45.92	Ltr. No-4594(S) Dt-04-10-23	28.07	39 F2 2023-24 28-12-2023	28%	8.00	60%	25-02-24	A & S Construction, Ranchi
20	Improvement of Junction near D.C. House and Dindayal Chowk for the year 2023-24.		48.26	Ltr. No-5167(S) Dt-09-11-2	47.78	26 F2 2023-24 08-12-2023	12%	26.32	70%	21-01-24	Laxmi Kant Jha Ranchi
21	Improvement of Riding Quality Programme (IRQP) of RIMS campus road for the year 2024-25.		306.22	Ltr. No-1408(S) Dt-15-03-2024	252.43	05 F2 2023-24 09-09-2024	58%	147.21	80%	08-01-25	Jai Mata Dee Construction
22	Construction of Road Over Bridge in lieu of manned L.C. No. MH-27 at Km 416.770 between Namkum - Ranchi station on Katari Bagan Road for the year 2024-25.		4480.82	Ltr. No-5772(S) Dt-21-12-2023							M/S SATISH PRASAD Viswanath Apartment, Near Ojha Market, Devi Mandap Road, Hesal, Ranchi, Jharkhand-834005
23	Construction of 4 lane/ 2 lane paved shoulder in road from Khelgaon to Namkum R.O.B. road from KM 0.00 to KM 6.275 for the year 24-25.	6.28	15863.36	Ltr. No-1289(S) Dt-13-03-2024							M/S SATISH PRASAD Viswanath Apartment, Near Ojha Market, Devi Mandap Road, Hesal, Ranchi, Jharkhand-834006

State Plan Road Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
24	Construction of four lane road from DAV Pundag to DAV Hehal (Total Length- 1.878 KM) for the year 24-25.	1.88	10268.99	Ltr. No-1362(S) Dt-15-03-2024							M/S SATISH PRASAD Viswanath Apartment, Near Ojha Market, Devi Mandap Road, Hesal, Ranchi, Jharkhand-834007
25	IRQP work of Kanke Bazar Tand (PWD road) to Block chowk Boria road Ranchi (KM 0.00 TO 3.90KM) for the year 2024-25.	3.90	315.76	Ltr. No-3495(S) Dt-28-08-2024							Jai Mata Dee Construction
26	Construction of Road from Railway Level Crossing near Dibdih ROB (at Harmu bypass) to MECON RUB for the year 2024-25.		772.70	Ltr. No-270(S) Dt-16-01-2019							
27	Improvement of Riding Quality(IRQP) work in AG More to Mecon gate Shyamali - Dibdih Railway crossing road (total length-1.530 KM) for the Year 2024-25.	1.53	125.69	Ltr. No-4038(S) Dt-25-09-2024							
28	Improvement of Riding Quality (IRQP) work in Crocodile Park (on 8th km of Ormanjhi-Sikidri) (total length-2.50 KM) for the Year 2024-25.	2.50	156.59	Ltr. No-4039(S) Dt-25-09-2024							
29	Improvement of Riding Quality(IRQP) work in Intake well more (on 11th km of Ormanjhi-Sikidri) to Gatelsud Dam road (total length-2.50 KM) for the Year 2024-25	2.90	186.20	Ltr. No-4040(S) Dt-25-09-2024							

State Plan Road Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
30	Improvement of Riding Quality(IRQP) work in Kanke Block Chowk BAU RVC Approach Road (total length-1.316 KM) for the Year 2024-25.	1.32	108.66	Ltr. No-4041(S) Dt-25-09-2024							
31	Improvement of Riding Quality (IRQP) work in Saheed Maidan to Purana Vidhansabha via Vivekananda School, Sudha Dairy Road (total length-1.860 KM) for the Year 2024-25	1.86	152.67	Ltr. No-4042(S) Dt-25-09-2024							
32	Improvement of Riding Quality (IRQP) work in Internal roads of RINPAS Hospital Campus (total length-11.402KM) for the Year 2024-25.	11.40	368.67	Ltr. No-4130(S) Dt-30-09-2024							
33	IRQP Work in Birsa Chowk to Tupudana road (Total Length-7.56 KM) for the year 2024-25.	7.56	1393.21	Ltr. No-4132(S) Dt-30-09-2024							
34	Improvement of Riding Quality work of road from Judicial Academy to Nagdi Railway Crossing (Total Length 8.750 KM) for the year 2024-25.	8.75	556.86	Ltr. No-4297(S) Dt-09-10-2024							
34	Ranchi	169.09	221637.76		105912.84			106961.03			

Circle : Ranchi

Div : Gumla

Name of EE-Sri Rameshwar Shah

State Plan Road Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening and Strengthening & Re-construction of malgo more at Bharno(NH23)to Pabayea Talab	11.00	2902.79	1308(S) 31.03.22	2608.91	05SBD/22-23 dt- 13.12.22	89.77	2341.93	95%	12.12.23	Dewanti Construction, Sisai Road, Gumla (Now SRMV Const. Pvt. Ltd.)
2	Widening/Strengthening of 2-lane of Chainpur-Mahuadarn upto Dumri Road (MDR-36) Job no- CRF-JHR-2022-23/57	11.85	5941.00	RW Ranchi/CRF/2 021-22 Dt. 06.02.2023	7501.83	05SBD/23-24 dt- 21.12.23	39.32	2950.00	72%	20.12.25	M/s Vinod Kr. Jain Jashpur, Chhattisgarh
3	Strengthening and widening / Reconstruction to Two lane with paved shoulder of Sisai - Basia road.(Including Bridge)	36.90	10611.84	1582(S) 31.03.23	11520.48	03SBD/23-24 dt- 12.07.23	85.50	9850.00	91%	11.09.25	M/s Vinod Kr. Jain Jashpur, Chhattisgarh
4	Widening/Strengthening & Reconstruction of Chainpur to Jari Road under Road Division, Gumla (Total Length - 10.109 Km)	10.10	2960.37	5389(S) 29.11.23	2713.58	08SBD/23-24 dt- 16.03.24	73.70	2000.00	83%	15.12.24	Dewanti Construction, Sisai Road, Gumla (Now SRMV Const. Pvt. Ltd.)
5	IRQP Work of Kamdara Bero Road Length- 23.46 km. under Road Division, Gumla	23.46	1466.64	29(S) 04.01.24	1526.18	03SBD/24-25 dt- 05.10.24	26.21	400.00	41%	04.04.25	RMSV Construction, Sisai Road, Gumla
6	IRQP Work of Khunti-Torpa-Kolebira ((SH-03) Road Length- 26.055 km. under Road Division, Gumla	26.06	3067.78	455(S) 31.01.24	3195.96	01SBD/24-25 dt- 23.08.24	56.32	1800.00	68%	22.08.25	SRMV Construction Pvt. Ltd. Sisai Road, Gumla
7	IRQP Work of Banari to Banalat Road Length- 14.28 km. under Road Division, Gumla	14.28	923.10	775(S) 21.02.24	879.69	02SBD/24-25 dt- 23.08.24	0.00	0.00	28%	22.01.25	M/S Sharda Construction, Daltonganj
8	IRQP Work of Kumhari to Jhatnitoli Road via Nawadhih in km 0.00 to 26.878 Length- 26.878 km. under Road Division, Gumla	26.88	1553.70	1284(S) 13.03.24	1601.89	04SBD/24-25 dt- 07.10.24	0.00	0.00	-	06.04.25	M/S N. C. Nahar Durg Chhattisgarh
8	Gumla	160.52	29427.22		31548.53			19341.93			

Circle : Ranchi

Div : Khunti

Name of EE-Sri Dipak Kumar Bhagat

State Plan Road Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	IRQP Work of SH-03 to Ulihatu Road(Km 0.00 to Km 12.870) (Total Length 12.870 KM)	12.87	1164.88	Letter No. 4593(s) dated 04.10.23	1215.86	37SBD/23-24 Dt. 12.03.24	100.00%	1167.16	100%	11.06.24	Excel Venture Construction Pvt. Ltd., A-104, Symphony, Plot No.-9 Near – Sahjanand Chowk, Harmu, Ranchi
2	Widening and strengthening/reconstruction of road from confluence point of karkatta river and tanju nala to dasmile gundu road.(length-9.244km)	9.24	2484.66	Letter no. 3548(s) dated 06.10.22	1813.20	Provisional work order vide lt. no. 948 dt. 14.11.23 13SBD/23-24 Dt. 30.11.23	29.96%	1117.22	45%	13.05.25	JMD (50%) (M/S Jai Maa Durga Construction, Chiniya Road, Nehru Nagar Garhwa)-NP (50%) (M/S Nagendra Pandey, Ashok Nagar, Ranchi) (JV).
3	Improvement of Riding Quality Pavement of Khunti – Torpa – Kolebira (SH-03) Road from Km 5.00 to KM 56.00 (Total Length- 52.00 KM) (Carriageway – 10.00M)	52.00	5677.98	Letter No. 5391(s) dated 29.11.23	5314.93	01SBD/24-25 Dt. 06.07.2024	10.82%	574.87	20%	05.05.25	Vijay Kumar Sahu Infrastructure Pvt. Ltd.
4	Widening and Strengthening / Reconstruction of Hatia – Lodhma – Karra Road (MDR-032) (Total Length- 26.400 KM)	26.40	10937.50	Letter No. 5392(s) dated 29.11.23	8639.86	02SBD/24-25 Dt. 11.09.2024	3.50%	302.43	14%		PE-SRMV Construction (JV)
5	IRQP Work of Dalbhanga (Sona Ghati) to Korwa Road form KM 0.00 to KM 13.375 (Total Length - 13.375)	13.38	853.66	Letter No. 3425(s) dated 23.08.24	767.10	16SBD/24-25 Dt. 15.10.24	0.00%	0.00	25%		Jai Maa Ashtabhuji Construction
6	Improvement of Riding Quality Programme of Konsa- Bakaspur- Govindpur- Karra Road in Km.0.00 to 30.120	30.12	2259.42	Letter No. 3685(s) dated 06.09.24							
6	Khunti	144.01	23378.09		17750.95	0.00	1.44	3161.68			

Circle : Ranchi

Div : Ranchi (Gramin)

Name of EE-Sri Jitendra Kumar Singh

State Plan Road Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening and Strengthening- Reconstruction of Angara-Hahe-Rahe Road (MDR-21) Total Length- 26.687 Km. For the year 2022-23	26.69	5795.82	3472(S) Dt. 23.09.22	5700.99	21SBD/2022-23 Dt. 07.02.23 Provisional work order issued on dt 27.01.23	113.04%	6841.51	100%	26.08.24	Classic Engicon Pvt. Ltd.
2	Widening and Strengthening- Reconstruction of Hundru (MDR 23) to Tati-Singari (MDR -020) Total Length 6.042 Km For the year 2022-23	6.04	1631.83	3550(S) Dt. 06.10.22	1496.39	2SBD/2023-24 Dt. 29.05.23	50.12%	962.57	78%	12.01.24	Classic Engicon Pvt. Ltd.

State Plan Road Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening of Existing Pavement to Four Lane Divided Carriage Way of Ranchi-Purulia Road (Namkum ROB to Angara Section) (Total Length - 17.700 km) Including Construction Of Bridges For the Year 2022-23	17.70	18173.72	3587(S) Dt. 10.10.22	16984.89	1SBD/2023-24 Dt. 11.04.23	27.90%	7125.76	37%	14.03.25	SRE & Associates (JV)
4	IRQP/Strengthening Work in Goushala to Kanke-Patratu Road (Total Length 1.60Km)	1.60	82.40	3963(S) Dt. 17.08.23	51.96	33F2/2023-24 Dt. 07.03.24	0.00%	0.00	60%	06.05.2024	M/s Ranju Devi
5	IRQP/Strengthening work in Jonha By Pass Road (Length 1.60km)	1.60	55.75	2854(S) Dt. 11.07.24	41.82	07F2/2024-25 dt.19.09.24	0.00%	0.00	100%	02.11.2024	Speedcon Developers Private Limited
6	IRQP/Strengthening work in Muri Station Road (Length 1.00 km)	1.00	70.11	2855(S) Dt. 11.07.24	53.65	08F2/2024-25 dt.19.09.24	96.60%	51.82	100%	02.11.2024	M/s P K Infra

State Plan Road Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	IRQP work in Sonhatu Milan Chowk Road (Length 23.122 km) (Carriage way - 5.50 m)	23.12	1496.87	3427(S) Dt. 23.08.24	1268.95	Provisional work order issued vide this office ltr no. 1064, dt. 10.10.24	0.00%	0.00	5%	09.03.2025	M/s Jaimata Dee Construction
8	IRQP work in Jonha-Purabdih Road (Length 30.96 km)	30.96	1865.94	3688(S) Dt. 06.09.24	1709.98	22SBD/2024-25 Dt. 15.10.24	0.00%	0.00	33%	14.04.2025	M/s Jaimata Dee Construction
9	IRQP work in km 32.10 to 47.55 of Adardih-Milan Chowk Road for the year 2024-25	15.45	824.32	3760(S) Dt. 20.09.24			0.00%	0.00	-	-	
9	Ranchi (Gramin)	124.16	29996.75		27308.63			14981.67			

Circle : Ranchi

Div : Lohardaga

Name of EE-Sri Ravindra Kumar

1	Widening and Strengthening of Chatti to Kuru (Tati Chouk) & Kairo Naya Toli to Zingi More Road from k.m. 0.00 to 36.575	36.58	8608.97	06.06.16 / 3543 (S)	7819.36	18.10.16 / SBD 07/ 2016-17 19.03.24/ SBD21/ 2023-24 (Suppl.)	89%	6930.61	95%	17.10.18	Dinesh Chandra R. Agrawal infracon Pvt. Ltd., S.M. Road, Ambawadi, Ahmedabad.
---	---	-------	---------	---------------------	---------	--	-----	---------	-----	----------	---

State Plan Road Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening & Strengthening / Reconstruction Work (Including Construction of Bridge) from Bhandra (MDR-001) to Senha (SH-08) Road (Total Length - 23.518 K.M.)	23.52	6464.41	17.02.22 / 541 (S)	5854.61	16.07.22 / SBD 01/ 2022-23 13.03.24/ SBD19/ 2023-24 (Suppl.)	97%	7390.77	100%	15.01.2024	M/s Ganga Construction, Hehal, Ranchi.
3	IRQP Work of Shankh-Chatra (Lukaiya More) Road (Length - 21.35 K.M. = 21350 M.)	21.35	1368.70	18.10.21 / 3193 (S)	1086.86	01.11.22 / SBD 06/ 2022-23	62%	670.71	65%	31.03.2023	Altima Infrastructure Pvt. Ltd., Ashok Nagar, Ranchi.
4	IRQP Work of Lohardaga-Gangupara-Peshrar Road (Total Length -27.80 K.M.)	27.80	1537.50	11.03.24 / 1195 (S)	1594.42	30.07.24 / SBD 01/ 2024-25	0%	0.00	20%	29.01.2025	Anand Construction Infrastructure Pvt. Ltd., Harmu, Ranchi.
5	Reconstruction of Lohardaga (Nadiya More) to Ergaon via Arcosa Rampur Road (Length-10.59 K.M.) and Reconstruction of Ergaon to Bhandra Road (Length -8.66 K.M.) (Total Length-19.25 K.M.)	19.25	7414.32	16.03.24 / 17 (S)	6799.92	10.10.24 / SBD 02/ 2024-25	0%	0.00	0%	08.04.2026	PE-SRMV (JV), Sisai Road, Gumla.
5	Lohardaga	128.49	25393.88		23155.17		2.48	14992.09			

Circle : Ranchi

Div : Simdega

Name of EE-Sri Rajeev Kumar Singh

1	Widening & Strengthening work of Biru (on NH-143)- Tamra-Sikariyatan-Ramrekhadham (on Kochedega-Ramrekha Road) Road.	22.35	7782.22	13.10.2022 3644(S)	6327.76	01 SBD of 2023-24, Dt. 14.07.2023	43.18%	2743.43	49%	13.02.25	M/s Vinod Kumar Jain, Chhatisgarh.
2	Improvement of Riding Quality Programme (IRQP) for Kurdeg(MDR-044)-Karamdiha-Gariajor upto Chattisgarh Border Road for the Year 2023-24.	11.85	717.25	15.06.2023 3000(S)	735.35	2 SBD of 2024-25, Dt. 27.07.2024	0.00%	0.00	62%	26.10.24	M/s N.C. Nahar, Durg, Chhatisgarh
3	Improvement of Riding Quality Programme (IRQP) for Putritoli (Dolongsera on MDR-45) -Timbermore-Rampur-Boroseta-Jitutoli-Beraergi(upto Koel river) road. (Total length 31.8 KM for the Year 2023-24.	31.80	1956.80	01.08.2023 3722(S)	1867.03	1 SBD of 2024-25, Dt. 19.07.2024	80.34%	1500.00	98%	18.01.25	Jai Maa Astabhujji Construction, Hazaribagh

State Plan Road Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Improvement of Riding Quality Programme (IRQP) of Kalebira(SH-04)-Gangutoli-Jamdih (NH-143.) Road (Part-A KM 0.00 to 10.36 and Part-B KM 22.00 to 38.95) (Total Length- 28.31 km) (Carriage-5.5 m)	28.31	1765.89	14.12.2023 5643(S)	1828.86	3 SBD of 2024-25, Dt. 04.10.2024	0.00%	0.00	20%	03.04.2025	AUM Construction, Gumla
5	Reconstruction of Lachragarh (on NH-320G)- Indtand-Karimati-Kharwagarha-Baribringa-Orga (on MDR-042) with Approach road of Kanorwa Railway Station in Simdega district road- total length 15.90 km.	15.90	6361.06	09.10.2024 / 4330(S)							
6	Widening & Strengthening of Kersai-Kurdeg via Thesutoli-Thaisuer Mission Road.	17.20	6213.86	06.03.2019 1557(S)							
6	Simdega	127.41	24797.09		10758.99			4243.43			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Roads-Plan)
State Plan Road Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Sri Vinod Kachhap											
1	Improvement of Riding Quality Programme (IRQP) in Namkum- Doranda road (MDR-002) (Including Nepal House Approach road) (Total length-6.40 KM) for the year 2022-23.	6.40	1048.88	Ltr. No-1960(S) Dt. 31-05-22	1290.09	32 SBD 22-23 28-01-2023	94.54	1219.61	100%	13.04.23	M/S KNP Singh K.D. Road , Khelari
2	Construction of road from Ring road to Jharkhand Jaguar (STF camp) Ranchi (Total Length -0.500 KM) for the year 2022-23.	0.50	518.58	Rs.518.579 Ltr. No-2277(S) Dt.16.06.22	490.14	07 SBD 2022-23 27-09-22	91.76	449.77	100%	44952	M/S Sharda Construction Redma, Daltonganj.
3	<u>LA Fund Transfer</u> Widening and Strengthening of Namkum to Doranda Road from Km 0.00 to 6.700 (Four Lane) with construction of Bridge Over Subernarekha river for the year 2013-14.	6.70	3037.89	8127(S) 05.09.13	2473.42	97 SBD 13-14 15.01.2014	89.97	11583.68	100%	21.01.2015	M/S Ram Kripal Singh Construction Pvt. Ltd. , Ranchi
4	<u>Difference Cost of Bitumen Payment</u> Reconstruction of road from Milan Chowk (Tupudana, NH-75 Ext.) - Ram Krishn Mission TB sanatorium & Hospital road (total length 2.555 KM) for the year 2021-22.	2.55	218.02	Ltr. No-4157(S) Dt.27-12-21	226.33	90 F2 2021-22 28-02-2022	111.30	251.91	100%	27.05.22	M/S Kulwant Singh and Company Kashmiri Block, I.T. Office Road, P.P. Compound, Hindpiri, Ranchi, Jharkhand.
4	Ranchi	16.15	4823.36		4479.98			13504.97			

State Plan Road Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Ranchi
Div : Simdega
Name of EE-Sri Rajeev Kumar Singh

1	Widening & Strengthening of Palkot (NH-23)-Rokodega-Bilingbera-Tamra Road.	38.50	8456.92	27.06.17 3597(S)	6861.89	06.04.18 01 of SBD 18-19 DOC- 13.04.18	81.50%	6514.19	82	12.04.20	M/s Spica Project Pvt. Ltd., -M/S Mini Construction JV, Ranchi
2	Strengthening/ Improvement of Riding Quality Programme (IRQP) for Putritoli - Barasloya-Lacharagarh - Jaldega - Pandripani Road (MDR -045) Total length 73.60 KM for the year 2021-22.	73.60	1156.58	26.11.21 3665(S)	1138.05	18.07.22 01 of SBD 2022-23	101.67%	1157.05	100	30.12.2022	Jai Maa Ashtabhuji Construction, Hazaribagh.
3	Improvement of Riding Quality Programme (IRQP) /Strengthening for Simdega-Jaldega-Hurda-Girda Upto Manoharpur Road (MDR - 42) Total length 73.70 KM for the Year 2021-22.	73.70	1245.16	26.11.21 3666(S)	1231.96	18.07.22 02 of SBD 2022-23	102.67%	1264.88	100	12.01.2023	Jai Maa Ambe Infra Pvt. Ltd. Chatra.
3	Simdega	185.8	10858.66		9231.91			8936.12			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Bridges-Plan)
State Plan Bridge Works

Month : November, 2024

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Overall Achievement %	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : RANCHI
Div : RANCHI
Name of EE-Sri Vinod Kachhap

NIL

0 Ranchi

0.00

0.00

0.00

0.00

Circle : Ranchi
Div : Gumla
Name of EE-Sri Rameshwar Shah

NIL

0 Gumla

0.0

0.00

0.00

0.00

Circle : RANCHI
Div : KHUNTI
Name of EE-Sri Dipak Kumar Bhagat

State Plan Bridge Works

Month : November, 2024

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Overall Achievement %	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of H.L. Bridge Over Karma Nala in 14th KM of Karra More (Torpa) to Karra Road.	24.6	380.2	Dy. Sec. Letter No. 1129(S) Dt. 22.02.2019	368.1	33SBD/23-24 DT. 01.03.24	19%	70.00	30%	30-06-25	M/S BIMLA ENTERPRISES
2	Construction of H.L. Bridge Over Bartoli Nala in 15th KM of Karra More (Torpa) to Karra Road.	33.2	339.7	Dy. Sec. Letter No. 1130(S) Dt. 22.02.2019	287.0	34SBD/23-24 DT. 01.03.24	16%	51.81	30%	30-06-25	M/S BIMLA ENTERPRISES
3	Construction of H.L. Bridge Over Chata River in 41st KM of Sisai - Lapung - Dorma (MDR-30) Road.	147.6	1144.7	Dy. Sec. Letter No. 3428(S) Dt. 18.07.23	940.8	38SBD/23-24 DT. 14.03.24	21%	194.76	25%	13-03-26	M/S Sharda Construction, Ranchi Road, Redma, Daltonganj Palamau
3	Khunti	205.5	1864.55		1595.87			316.56			

Circle : Ranchi

Div : Ranchi (Gramin)

Name of EE-Sri Jitendra Kumar Singh

1	Balance work of Construction of high level bridge over kanchi river in 3rd/4th km of sonahatu-milan chowk road (MDR-028) including approach road.	204.6	863.79	5022(S) Dt, 31.08.17	1232.51	28SBD/2023-24 Dt. 23.02.2024	16%	230.48	32%	22.02.26	KUMAR AND ROY CONSTRUCTION
---	---	-------	--------	----------------------	---------	------------------------------	-----	--------	-----	----------	----------------------------

State Plan Bridge Works

Month : November, 2024

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Overall Achive-ment %	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Ranchi (Gramin)	204.6	863.79		1232.51			230.48			

**Circle : Ranchi
Div : Lohardaga
Name of EE-Sri Ravindra Kumar**

NIL

0	Lohardaga	0.00	0.00	0.00	0.00
---	-----------	------	------	------	------

**Circle : Ranchi
Div : Simdega
Name of EE-Sri Rajeev Kumar Singh**

NIL

0	Simdega	0.00	0.00	0.00	0.00
---	---------	------	------	------	------

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)

Pro
State Plan Bridge Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Overall Achivement %	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : RANCHI
Div : RANCHI
Name of EE-Sri Vinod Kachhap**

NIL

0 Ranchi	0.00	0.00	0.00	0.00	0.00
----------	------	------	------	------	------

**Circle : Ranchi
Div : Gumla
Name of EE-Sri Rameshwar Shah**

NIL

0 Gumla	0.00	0.00	0.00	0.00	0.00
---------	------	------	------	------	------

**Circle : Ranchi
Div : Khunti
Name of EE-Sri Dipak Kumar Bhagat**

NIL

0 Khunti	0.00	0.00	0.00	0.00	0.00
----------	------	------	------	------	------

State Plan Bridge Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Overall Achievement %	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Ranchi
Div : Ranchi (Gramin)
Name of EE-Sri Jitendra Kumar Singh

NIL

0 Gramin 0.0 0.00 0.00 0.00

Circle : Ranchi
Div : Lohardaga
Name of EE-Sri Ravindra Kumar

NIL

0 Lohardaga 0.00 0.00 0.00 0.00

Circle : Ranchi
Div : Simdega
Name of EE-Sri Rajeev Kumar Singh

State Plan Bridge Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Overall Achivement %	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of High level RCC Bridge over Patatirila River at 67th Km of Simdega-Jaldega-Hurda-Girda upto Manoharpur Road (including construction of Approach roads).	37.20	364.94	13.09.19/4545(S)	326.36	01F2 2017-18 22.09.17 Revised 14F2 19-20, dt.- 15.09.20	100	315.76413	100	21.03.2019	Bijay Prasad
1	Simdega	37.20	364.94		326.36			315.76			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Sri Vinod Kachhap											
1	Ordinary repair work in Bahu bazar to Namkum Thana via Chutiya Road for the year 2024-25.		25.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	24.97198	20 F2 of 2024-25 Dt.-14-10-2024	0.00	0%		27-11-24	Mritunjay Kumar Singh, Argora, Kathalmore Road, Pundag, Ranchi-834004.
2	Ordinary repair work from Kadru Chowk to Ranchi Railway Station Road for the year 2024-25.		25.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	24.99192	21 F2 of 2024-25 Dt.-14-10-2024	0.00	0%		27-11-24	Senjit Prasad Singh, Shiw Puri Nagar, Argora Kathalmore, Pundag, Ranchi- 834004.
3	Ordinary repair work in Bahubazar chowk to NH-33 Namkum via Chutiya Railway Fatak Road for the year 2024-25.		25.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	24.99602	16 F2 of 2024-25 Dt.-08-10-2024	0.00	0%		21-11-24	Dhananjay Kumar Singh, H.No.-141, Kathalmore Road, Argora, Doranda, Ranchi-834002.
4	Ordinary repair work from Siramtoli chowk to Ram Mandir via Yogada Satsanga Ashram Road for the year 2024-25.		15.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	14.99202	14 F2 of 2024-25 Dt.-08-10-2024	0.00	0%		06-11-24	Priya Construction (Prpo.-Priya Rani), Lohar Nagar, Pundag, Ranchi- 834004.
5	Ordinary repair work in Kharsidag to Ring Road via Duhu Tola Rani Bagan Road for the year 2024-25.		25.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	24.97089	19 F2 of 2024-25 Dt.-08-10-2024	0.00	0%		21-11-24	Nalanda Construction Near Shiv Mandir Sarweswari Nagar, Itki Road, Bazra, Ranchi..
6	Ordinary repair work in Birsa Munda Khadgaraha Bus Stand Road for the year 2024-25.		45.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	44.98746	33 F2 of 2024-25 Dt.-19-10-2024	0.00	0%		14-12-24	Sanjit Kumar Anurag Place, D-4 Block, Kishor Ganj, Road No.-1, Ranchi-834001, Jharkhand.
7	Ordinary repair work on Firayalal Chowk to Karamtoli Chowk Road for the year 2024-25.		25.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	24.84938	30 F2 of 2024-25 Dt.-15-10-2024	0.00	0%		28-11-24	Ganpati Traders, Anand Nagar, Near DAV Public School, Ratu Road Hehal, Ranchi-834005.
8	Ordinary repair of Chesayar home road(Dipatoli to Bariyatu road) via Chesayar home for the year 2024-25.		22.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	21.9127	25 F2 of 2024-25 Dt.-15-10-2024	0.00	0%		28-11-24	Bhuneshwar Mahto Army Camp, Vi..+P.O.-Sugnu, Ranchi-834003.
9	Ordinary repair work in CMPDI to Kanke Dam Gate Road for the year 2024-25.		16.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	15.95432	13 F2 of 2024-25 Dt.-08-10-2024	0.00	0%		06-11-24	Sunil Kumar Sinha Upper Shivpuri, Ratu Road, Ranchi-834008.

State Non-Plan Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Ordinary repair work of Pithoria-Thakurgaon-Burmu-Rai Khelari road for the Year 2024-25.		180.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024							
11	Repair work of Road Divider Grill from Over bridge to Shahid Chowk for the year 2024-25.		13.83	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	13.81926	10 F2 of 2024-25 Dt.-05-10-2024	0.00	0%		03-11-24	Bishwakarma Construction Village-Porejor, P.O.-Dighi, P.S.-Saraiyahat, Dumka-814151.
12	Improvement work of Blind Curve in Proximity of JSCA Stadium near High Court Gate No.-II for the year 2024-25.		16.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	15.93419	18 F2 of 2024-25 Dt.-08-10-2024	0.00	0%		06-11-24	M/S Raj Construction Birsra Chowk, Sinha Market, Hinoo, Doranda, Ranchi-834002.
13	Ordinary repair work on Birsra Rajpath (Harmu Chowk) to Chapu toli Chowk via St. Francis School Road for the year 2024-25.		20.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	19.9979	12 F2 of 2024-25 Dt.-08-10-2024	0.00	0%		06-11-24	Raviranjn Kumar Pandey Krishna Mandir, Hinoo, Doranda, Ranchi-834002.
14	Surface renewal work of road from External Pheripheral Road of Rajbhawan for the year 2024-25.		32.50	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	32.48218	31 F2 of 2024-25 Dt.-15-10-2024	0.00	0%		14-12-24	Praveen Kumar, H.No.-854, Deputy Para, Kutchery Chowk, Ranchi-834001
15	Ordinary Repair work in LPN Sahdeo Chowk to Durga Mandir, Ratu Road for the year 2024-25.		28.50	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	28.5	28 F2 of 2024-25 Dt.-15-10-2024	0.00	0%		14-12-24	Aarya Enterprises Kali Babu Street, Mahavir Chowk, Upper Bazar, Ranchi.
16	Ordinary repair work on Shahjanand Chowk to kadru Road for the year 2024-25.		15.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	14.94626	32 F2 of 2024-25 Dt.-15-10-2024	0.00	0%		13-11-24	DKC Sukh Shanti Nagar, Booty More, P.O.-Buti, P.S.-Sadar, Ranchi-834217.
17	Ordinary Repair work in Argora Chowk to Kadru More Road for the year 2024-25.		30.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	29.9308	24 F2 of 2024-25 Dt.-15-10-2024	0.00	0%		14-12-24	Speedcon Developers Private Limited Telephone Exchange, Morabadi
18	Repair of Road Division, Ranchi Office for the year 2024-25.		30.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	29.99005	29 F2 of 2024-25 Dt.-15-10-2024	0.00	0%		14-01-25	M/S Tirupati Sai Construction Laxmi Narayan Apartment, Cheshire Home Road, Bariatu, Ranchi,
19	Surface Renewal of Radium Road for the year 2024-25.		20.61	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	20.50103	15 F2 of 2024-25 Dt.-08-10-2024	0.00	0%		21-11-24	Laxmi Kant Jha, Deputy Para, Kutchery, Ranchi.
20	Repair work of Road Divider Grill from Mecon Chowk to Birsra Chowk for the year 2024-25		23.46	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	23.45072	17 F2 of 2024-25 Dt.-08-10-2024	0.00	0%		21-11-24	M/S Raj Construction Birsra Chowk, Sinha Market, Hinoo, Doranda, Ranchi-834002.

State Non-Plan Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
21	Special Repair work of Road in Campus of Residence of Hon'ble MLA Sri Sudesh Mahto for the year 2024-25.		24.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	23.98711	09 F2 of 2024-25 Dt.-05-10-2024	0.00	0%		18-11-24	Toppo Enterprises, At.-Chroundi, Boreya, Bariatu, Ranchi-834006.
22	Construction of Service Road for Dibdih ROB on Birsa Rajpath road for the year 2024-25.		36.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	35.97208	23 F2 of 2024-25 Dt.-15-10-2024	0.00	0%		14-01-25	M/S Randhir Pratap Singh Sukhdeo Nagar, Near Central Bank Gali, Ratu Road, P.O.- Hehal, P.S.- Sukhdeo Nagar,
23	Ordinary repair work in different roads of urban area under Road Sub Division No-1, Ranchi for the Year 2024-25.		96.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	71.77843	26 F2 of 2024-25 Dt.-15-10-2024	0.00	0%		14-01-25	ARICS Infrastructure 1203, Vrindra Residency, Bariatu Road, Ranchi, Jharkhand-834009.
24	Ordinary repair work in different roads under Road Sub Division No-2, Ranchi for the Year 2024-25.		65.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	48.56415	27 F2 of 2024-25 Dt.-15-10-2024	0.00	0%		14-01-25	ARICS Infrastructure 1203, Vrindra Residency, Bariatu Road, Ranchi, Jharkhand-834009.
25	Ordinary repair work in different roads of Road Sub Division No-3, Ranchi for the Year 2024-25.		62.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024							
25	Ranchi	0.00	915.90		607.51		0.00				

Circle : RANCHI

Div : Gumla

Name of EE-Sri Rameshwar Shah

Non Plan 2023-24

1	Ordinary Repair of Kumhari - Tainsera Road (From Km. 0.00 to 25.565 Km.) Under Road Division Gumla for the Year 2023-24		45.00	Lt- 4009(S) dt- 18.08.23	37.35306	08F2/2023-24 Dt.-09.11.2023	20.035	53.63	53.64%	08.02.2024	M/s Jagdamba Construction, Simdega
2	Construction of Guard Wall in km 8th Metal Crash barrier with approach of Sisai (Kumhar more) to Ghaghra Road via Sahijana Koredag under Road Division, Gumla for the year 2023-24		50.00	Lt- 4009(S) dt- 18.08.23	29.99900	21F2/2023-24 Dt.-12.03.2024	0.000	#DIV/0!	50%	25.04.2024	Rizwana Praveen Sisai, Gumla
3	Junction improvement & Beautification work of Manjhatoli chowk Under Road Division Gumla for the Year 2023-24		50.00	Lt- 4009(S) dt- 18.08.23	30.52984	17F2/2023-24 Dt.-17.02.2024	0.000	#DIV/0!	40%	15.05.2024	Gaurav Kumar Mishra, Tupudana, Ranchi
4	Construction of Boundary Wall at Chainpur Inspection Building under Road Division Gumla.2023-24		35.00	Lt- 4009(S) dt- 18.08.23	11.00934	07F2/2023-24 Dt.-09.11.2023	8.269	74.54	80%	08.02.2024	Jagranath Sahu Ghaghra, Gumla

State Non-Plan Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Non Plan 2024-25											
1	Ordinary Road repair work of Ghaghra Neterhat Road Under Road Division Gumla for the Year 2024-25		150.00	Lt- 3897(S) dt- 19.09.24	104.93378	02F2/2024-25 Dt.-14.10.2024	-	-	-	13.01.2025	R D Constuction Daltonganj
2	Guard wall Repair Work in Ghaghra-Neterhat Road from Km 38.000 to Km 47.000 Under Road Division Gumla for the Year 2024-25		150.00	Lt- 3897(S) dt- 19.09.24	92.92602	03F2/2024-25 Dt.-14.10.2024	-	-	5%	13.01.2025	R D Construction Daltonganj
3	Protection Work of bridge Approach at KM 7th, 12th and 17th of Jori to Chopat Via Barka Dohar Road Under Road Division Gumla for the Year 2024-25		55.00	Lt- 3897(S) dt- 19.09.24	-	-	-	-	-	-	-
4	Crash Barrier work in Ghaghara-Neterhat Road in Valley area from 38th to 47th Km Under Road Division Gumla for the Year 2024-25		15.00	Lt- 3897(S) dt- 19.09.24	14.96818	04F2/2024-25 Dt.-14.10.2024	-	-	-	13.10.2025	Maa Dugra Construction Daltonganj
5	General repair and decration work (Including furnishing work) of the office building of Executive Engineer RCD Division Gumla for the year 2024-25		20.00	Lt- 3897(S) dt- 19.09.24	-	-	-	-	-	-	-
6	Repair Work of shed and boundary wall in the office Executive Engineer RCD Gumla under Road Division, Gumla for the year 2024-25		10.00	Lt- 3897(S) dt- 19.09.24	7.99539	05F2/2024-25 Dt.-14.10.2024	-	-	75%	13.12.2024	R.T. Construction Ranchi
6	Gumla	0.00	580.00		329.71		28.30				

Circle : RANCHI

Div : Khunti

Name of EE-Sri Dipak Kumar Bhagat

1	Construction work of Retaining Wall in Chainage 4th, 5th and 12th KM of Murhu-Tapkara-Torpa Road.		50.00	EiC vide Lt.no. 3897(S) dt. 19.09.2024	32.74	14F2/24-25 09.10.2024				08.01.2025	Deep Enterprises
---	---	--	-------	--	-------	--------------------------	--	--	--	------------	------------------

State Non-Plan Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction work of RCC Retaining Wall in CH. 33rd KM of Karo River Bridge Approach Road of Khunti-Torpa-Kolebira Road		35.00	EiC vide Lt.no. 3897(S) dt. 19.09.2024	24.47	08F2/24-25 08.10.2024				07.01.2025	Kishun Gope
3	Road Safety work in Tapkar Rania Road		30.00	EiC vide Lt.no. 3897(S) dt. 19.09.2024	19.05	13F2/24-25 09.10.2024				08.12.2024	Deep Enterprises
4	Road safety and Boulder pitching work in Murhu(Jivantoli)- Indipidi-Sarwada-Birbanki-Kochang-Bandgaon Road		40.00	EiC vide Lt.no. 3897(S) dt. 19.09.2024							
5	Ordinary Repair and Road safety Work of Km 0.00 to Km 14.00 in Murhu-Tapkara- Torpa Road	14.00	80.00	EiC vide Lt.no. 3897(S) dt. 19.09.2024							
6	Ordinary Repair, Repair of bridge railing and Road safety Work of Sisai-Lapung-Dorma Road		30.00	EiC vide Lt.no. 3897(S) dt. 19.09.2024	29.94	11F2/24-25 08.10.2024				7.12.2024	Ashish Sahu
7	Ordinary Repair & Safety Work of Bhooth-Hutar-Lodhma-Nagri Road from Km.0.00 to 41.850		80.00	EiC vide Lt.no. 3897(S) dt. 19.09.2024	63.93	15F2/24-25 09.10.2024				08.01.2025	M/S P.K. Infra
8	Ordinary repair & Road safety work in Khunti Hitutola Maranghada Taimara Road		25.00	EiC vide Lt.no. 3897(S) dt. 19.09.2024	24.99	06F2/24-25 05.10.2024				04.12.2024	M/S Maa Durga Construction
9	Maintenance And Furnishing Work Of Inspection Bungalow, Khunti		25.00	EiC vide Lt.no. 3897(S) dt. 19.09.2024	17.51	10F2/24-25 05.10.2024				04.01.2025	Anirban Das
10	Maintenance And Furnishing Work Of Office Building, Road Division Khunti		10.00	EiC vide Lt.no. 3897(S) dt. 19.09.2024	7.00	09F2/24-25 05.10.2024				04.01.2025	Anirban Das
11	Repairing Work of Inspection Bungalow at Kamdara.		5.00	EiC vide Lt.no. 3897(S) dt. 19.09.2024	5.00	12F2/24-25 10.10.2024				09.12.2024	Deep Enterprises

11 Khunti (Non-Plan)

14.00

410.00

224.62

0.00

State Non-Plan Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Ranchi
Div : Ranchi(Gramin)
Name of EE-Sri Jitendra Kumar Singh

NON PLAN

1	Road Furniture work within the Premises of Jharkhand High Court		26.00	1364 (S) Dt. 15.03.2024	25.79	3F2/2024-25 Dt. 24.08.24			100%	30.08.2024	Praveen Kumar Kachari Chowk, Ranchi
2	Road furniture work for All approaches road of JSCA Stadium		35.00	1364 (S) Dt. 15.03.2024	29.85	2F2/2024-25 Dt. 17.08.24			100%	23.08.2024	Praveen Kumar Kachari Chowk, Ranchi
3	Road Furniture work for approach road from Birsa Chowk to Birsa Munda Airport		37.00	1364 (S) Dt. 15.03.2024	39.98	1F2/2024-25 Dt. 16.08.24			100%	22.08.2024	Laxmikant Jha Deputy Para, Ranchi
4	Renovation Work in Silli I.B for the year 2023-24		50.00	125 (S) Dt. 11.01.2024	49.60	5F2/2024-25 Dt. 18.09.24			20%	17.01.2025	Rakesh Kumar
5	Construction of New I.B in Jonha, Angara for the year 2023-24		50.00	125 (S) Dt. 11.01.2024	49.10	9F2/2024-25 Dt. 19.09.24			20%	18.01.2025	Sanjit Kumar
6	Repair Work in Angara I.B for the year 2023-24		25.00	125 (S) Dt. 11.01.2024	24.68	6F2/2024-25 Dt. 19.09.24			70%	18.12.24	Raviranjana Kumar
7	Repair Work in Tatisilvey I.B for the year 2023-24		25.00	125 (S) Dt. 11.01.2024	20.58	4F2/2024-25 Dt. 13.09.24			70%	12.12.24	Sanjay Jaiswal

State Non-Plan Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Construction of New I.B in Ramdera at Ranchi-Muri Road for the year 2023-24		150.00	125 (S) Dt. 11.01.2024							
9	Ordinary Repair of Chandandih Sonahatu road (including Road Furniture & Crash barrier) (Total Length- 9.8 KM) Under Road Division Ranchi(Gramin) for the Year 2024-25	13.10	30.00	3897 (S) Dt. 19.09.2024	29.95	15F2/2024-25 Dt. 09.10.24			100%	07.11.2024	DKC
10	Construction of DRAIN in Km 8th of Rahe-Sita Fall Road for the year 2024-25		10.00	3897 (S) Dt. 19.09.2024	8.16	13F2/2024-25 Dt. 05.10.24			100%	03.11.2024	Arya Enterprises
11	Construction of Guard wall in 5th km of Bundu-Sonahatu-Jamudag-Jareya Missing Link Road for the year 2024-25		20.00	3897 (S) Dt. 19.09.2024	14.36	18F2/2024-25 Dt. 10.10.24			100%	08.11.2024	M/s Devendra Prasad Akela
12	Special Repair of Divisional Office Building of Road Division, Ranchi(Gramin) (With supply of furnishing item) for the year 2024-25		15.00	3897 (S) Dt. 19.09.2024	14.96	12F2/2024-25 Dt. 05.10.24			100%	03.11.2024	Raviranjn Kumar Pandey
13	Road Furniture Work in Different Road Under Road Division Ranchi (Gramin)For The Year 2024-25		45.00	3897 (S) Dt. 19.09.2024	28.33	14F2/2024-25 Dt. 09.10.24			100%	07.11.2024	M/s Kamla Kaushal Construction
14	Construction (Including supply, fixing, Installation & Civil work) of 08(Eight) Nos. of Bus Shelters in Ranchi-Muri Road		25.00	3897 (S) Dt. 19.09.2024	24.99	17F2/2024-25 Dt. 10.10.24			100%	08.11.2024	Priya Construction
15	Construction of Guard wall in km 3rd, 5th & 6th of Rahe-Sita Fall Road for the year 2024-25		60.00	3897 (S) Dt. 19.09.2024	41.87	21F2/2024-25 Dt. 14.10.24			80%	07.12.2024	M/S SK Construction
16	Special Repair in km 0.00 to 11.90 of Rahe-Sita Fall Road for the year 2024-25	11.40	185.00	3897 (S) Dt. 19.09.2024	129.46	20F2/2024-25 Dt. 14.10.24			85%	07.12.2024	M/S SK Construction
17	Special Repair (Including supply) in Road Circle Ranchi Office for the year 2024-25		60.00	3897 (S) Dt. 19.09.2024							
17	Gramin Non Plan	24.50	848.00		531.65		0.00				

Vivekadhin

1	Flank repair in km 1st to 10th of Taimaraghati Dasham Fall Road for the year 2024-25 (Vivekadhin)				2.49424	9F2/2024-25 Dt. 19.09.24	2.49424		100%	25.09.24	Sanjit Kumar
---	---	--	--	--	---------	--------------------------	---------	--	------	----------	--------------

State Non-Plan Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Emergent repair at km 4th to 6th including Bush cutting, Rain Cut and Maintenance of Earthen Shoulder in Chandandih-Sonhatu Road for the year 2024-25 (Vivekadhin)		30.00	3378 (S) Dt. 16.08.2024	2.45783	10F2/2024-25 Dt. 25.09.24	2.45758	33.16%	100%	01.10.24	Arvind Kumar
3	Emergent Repair/Traffic Restoration work in km 14.46 to 26.96 of Gola-Muri Road for the year 2024-25 (Non Plan, Vivekadhin)				14.9802	19F2/2024-25 Dt. 14.10.24			100%	28.10.2024	DKC
4	Emergent Repair/Traffic Restoration work in km 8, 12, 17 & 25 of Silli-Rangamati-Tikar-Hazam Road for the year 2024-25 (Non Plan, Vivekadhin)				4.99554	16F2/2024-25 Dt. 09.10.24	4.99504		100%	15.10.2024	Arvind Kumar
4	Gramin Vivekadhin		30.00		2.49		2.49				
21	Gramin	24.50	878.00	0.00	534.15	0.00	2.49				

Circle : RANCHI

Div : Lohardaga

Name of EE-Sri Ravindra Kumar

1	CONSTRUCTION OF GUARD WALL PROTECTION WORK AT 18TH K.M. IN LOHARDAGA KISKO MORE TO RICHUGUTA ROAD.	-	80.00	<u>19.09.2024</u> 3897(S)	0.00		0.00				
2	SURFACE RENEWAL WORK LOHARDAGA KUTCHERY MORE TO LOHARDAGA RAILWAY STATION (LENGTH = 1.90 K.M.).	-	70.00	<u>19.09.2024</u> 3897(S)	0.00		0.00				
3	CONSTRUCTION OF FOOTPATH AND PAVING OF PAVER BLOCKS INCLUDING BEAUTIFICATION WORK IN THE PERIPHERY OF NEW COLLECTORIATE BUILDING IN KUTCHARY MORE TO LOHARDAGA RAILWAY STATION ROAD AND CIRCUIT HOUSE TO B.S. COLLEGE ROAD.	-	60.00	<u>19.09.2024</u> 3897(S)	0.00		0.00				
4	ROAD MARKING AND INSTALLATION OF SIGN BOARDS AS PER ROAD SAFETY AUDIT IN KESA MORE-MANDAR ROAD (LENGTH – 15.95 K.M.).	-	50.00	<u>19.09.2024</u> 3897(S)	0.00		0.00				
5	CONSTRUCTION OF GUARD WALL AT 22ND K.M. OF LOHARDAGA-KISKO MORE TO RICHUGUTA ROAD (3.00 M HEIGHT).	-	50.00	<u>19.09.2024</u> 3897(S)	0.00		0.00				

State Non-Plan Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	CONSTRUCTION OF DRAIN AT 18TH K.M. OF LOHARDAGA-KISKO MORE TO RICHUGUTA ROAD.	-	20.00	<u>19.09.2024</u> 3897(S)	0.00		0.00				
7	CONSTRUCTION OF DRAIN AT 23RD K.M. OF LOHARDAGA-KISKO MORE TO RICHUGUTA ROAD.	-	20.00	<u>19.09.2024</u> 3897(S)	0.00		0.00				
8	INSTALLATION WORK OF W-METAL BEAM CRASH BARRIER AND FLANK PROTECTION WORK AT 16TH K.M. IN KESA MORE-MANDAR ROAD.	-	18.00	<u>19.09.2024</u> 3897(S)	0.00		0.00				
9	INSTALLATION WORK OF W-METAL BEAM CRASH BARRIER FOR PROTECTIVE WORK AT VARIOUS CHAINAGES (VALLEY AREA) OF LOHARDAGA-KISKO MORE TO RICHUGUTA ROAD.	-	16.00	<u>19.09.2024</u> 3897(S)	0.00		0.00				
10	RENOVATION WORK IN OFFICE OF ROAD DIVISION, LOHARDAGA.	-	10.00	<u>19.09.2024</u> 3897(S)	0.00		0.00				
10	Lohardaga	0.00	394.00		0.00		0.00				

Circle : Ranchi

Div : Simdega

Name of EE-Sri Rajeev Kumar Singh

Spill Over

1	Construction of Drain in KM 3rd & KM 4th of Simdega Sewai -Kinkel -Kurdeg - Kutumakachhar Upto Chhatisgarh Boarder Road under Road division Simdega under Non Plan for the year 2023-24.		70.00	18.08.2023/ 4009(S)	69.88	29.12.2023 F2/ 2023-24	25 57.28	82%	100%	28.03.2024	Satnarayan Pd, Simdega
2	Ordianry Repair of Road & Flank of Kochedega-Ramrekha Dham upto Chhatisgarh Boarder Road under Non Plan for the Year 2023-24 under Road Division Simdega.		20.00	18.08.2023/ 4009(S)	20.00	06.11.2023 F2/ 2023-24	08 12.22	61%	74%	05.01.2024	M/s Gudda Construction, Simdega

State Non-Plan Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of Guard Wall in KM 9th (near culvert) of Kochedega- Ramrekha Dham upto Chhatisgarh Boarder Road under Non Plan for the Yr 2023-24 under Road Division Simdega.		30.00	18.08.2023/ 4009(S)	18.66	29.12.2023 24 F2/ 2023-24	0.00	0%	91%	28.02.2024	Manohar Prasad, Simdega.
4	Construction of Guard Wall (100 M) & Road Safety work in KM 15th (near culvert) of Kochedega- Ramrekha Dham upto Chhatisgarh Boarder Road under Non Plan for the Yr 2023-24 under Road Division Simdega.		30.00	18.08.2023/ 4009(S)	18.81	12.12.2023 22 F2/ 2023-24	13.90	74%	84%	11.02.2024	Gaurav Kumar Mishra, Ran
5	Construction of Gurd wall(G/W) 150m in 62th km and67th km of Simdega-Jaldega-Hurda Girda road under non plan year 2023-24		35.00	18.08.2023/ 4009(S)	22.74	12.12.2023 23 F2/ 2023-24	0.00	0%	13%	11.02.2024	Gaurav Kumar Mishra, Ran
6	Laying of Paver Block in KM 1.00 to 3.00 of Simdega-Jaldega- Hurda-Girda-Manoharpur Road.		40.00	18.08.2023/ 4009(S)	39.44	23.02.24 29 F2/ 2023-24	0.00	0%	100%	22.04.2024	M/s Gudda Construction, Simdega
7	Construction of 3m x 4m RCC culvert and Repair of road in 18th km of Simdega-Rengari Kersai-Bolba-Orissa Boarder road (Total length-48.21 km) for the year of 2023-24.		40.00	11.01.2024 / 125(S)	37.97	23.02.24 28 F2/ 2023-24	0.00	0%	60%	22.04.2024	Dindayal Sai, Simdega
7	Simdega Non Plan	0.00	265.00		227.50		83.40				

Non Plan

1	Widening Of Road at the black spot in 28th km of Simdega-Sewai-Kinkel-Kurdeg-Kutumakacchar upto Chattisgarh Border Road.		25.00	3897(S) / 19.09.2024	25.00	09.10.24 07 F2/ 2024-25			0%	08.12.24	M/s Friends Infrastructure, Koderma, Jharkhand.
2	Construction of new 2.0m x 2.0m RCC culvert in 11th km of Kochedega-Ramrekha Dham-Chattisgarh Border Road.		20.00	3897(S) / 19.09.2024	20.00	09.10.24 08 F2/ 2024-25			25%	08.12.24	Pankaj Kumar, Gumla.
3	Installation Work of "W" Metal Beam Crash Barrier in 13th,14th,15th km of Kochedega-Ramrekhadham-Chattisgarh Border Road.		18.00	3897(S) / 19.09.2024	18.00	09.10.24 09 F2/ 2024-25			100%	08.11.24	M/s Kamla Kaushal Construction, Ranchi, Jharkhand.
4	Ordinary Repair of Thethaitangar - Bolba- Kersai - Kinkel Road.		25.00	3897(S) / 19.09.2024	19.47	09.10.24 10 F2/ 2024-25			82%	08.12.24	Umesh Prasad, Kersai, Simdega.
5	Construction of 2m x 2m RCC culvert in 7th km of Simdega-Rengari Kersai-Bolba-Orissa Border road.		25.00	3897(S) / 19.09.2024	24.99	14.10.24 11 F2/ 2024-25				08.12.24	Sanjay Kumar Gupta, Pithra, Simdega
6	Construction of Guard Wall and repairing of culvert in 7th km of Kochedega-Ramrekhadham-Chattisgarh Border Road.		20.00	3897(S) / 19.09.2024	20.00	14.10.24 12 F2/ 2024-25			0%	08.12.24	M/s Tapeswar Saw, Simdega

State Non-Plan Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	PCC work and Repairing of Flank in 13-15 km of Kochedega-Ramrekhadham-Chattisgarh Border Road.		25.00	3897(S) / 19.09.2024	24.99	14.10.24 13F2/ 2024-25			15%	08.12.24	Rudra Enterprises, At-Mahabir Chowk, Simdega
8	Road safety related work in Thethaitanger-Bolba-Kersai-Kinkel Road.		20.00	3897(S) / 19.09.2024							
9	Road safety related work in Jorm (NH-143) to Sarangbera upto Odissa Border Road.		10.00	3897(S) / 19.09.2024							
10	Ordinary Repair of Simdega-Rengari-Kersai-Bolba upto Orissa Border Road from KM 21st to KM 48.21.		20.00	3897(S) / 19.09.2024							
11	Construction of RCC Retaining Wall 1.5m Height 210m in 19th km of Simdega- Rengari-Kersai-Bolba- Orissa Border road.		55.00	3897(S) / 19.09.2024							
12	Ordinary Repair of Simdega-Sewai-Kinkel-Kurdeg-Kutumakachhar upto Chhatisgarh Border from Km 0 to 63.20 except KM 2,3,4,5,6,51,52, 53, 54, 55,62 & 63 Road under Non Plan for the Year 2024-25 under Road Division Simdega.		155.00	3897(S) / 19.09.2024							
12	Simdega Spill Over	0.00	418.00		152.44		0.00				

Vivekadhin

1	Repair of flank & Bush Cutting in Thethaitanger-Bolba-Kersai-Kinkel Road (Length 57.90 KM) under Vivekadhin for the Year 2024-25 under Road Division, Simdega.		2.50	16.08.2024	2.45	24.08.24 01F2/ 2024-25		100%	100%		M/s Satyam Buildcon.
2	Installation of Reflective Tree Indicator in Various roads under Road Division, Simdega for the Year 2024-25 under Vivekadhin.		2.50	23.08.2024	2.47	30.08.24 02F2/ 2024-25		100%	100%		M/s Satyam Buildcon.
3	Repair Work in Flank and Potholes in Simdega - Sewai - Kinkel - Kurdeg -Kutumakachhar upto Chattisgarh border Road (MDR 44) (Length 63.20 KM) under vivekadhin for the year 2024-25.		2.50	04.09.24	2.41	10.09.24 03F2/ 2024-25		100%	100%		M/s Gudda Construction.
4	Emergent work of flank repair in (KM 35 to 50) Putritoli-Barasloya-Lacharagarh-Jaldega upto pandripani NH-23 for the Year 2024-25 under Vivekadhin.		2.50	10.09.24	2.46	19.09.24 04F2/ 2024-25			100%		M/s Satyam Buildcon.
5	Stone Pitching in 26th km of Palkot-Rokedega-Bilingbera-Tamra Road under vivekadhin for the year 2024-25.		2.50	13.09.24	2.49	22.09.24 05F2/ 2024-25		100%	100%		Umesh Prasad.

State Non-Plan Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Repair of flank,bush cutting and stone piching in Palkot-Rokedega-Bilingbera-Tamra Road under vivekadhin for the year 2024-25.		2.50	23.09.24	2.49	30.08.24 02F2/ 2024-25		100%	100%		Umesh Prasad.
6	Simdega Viveka.	0.00	15.00		14.78		0.00				
25	Simdega Non Plan, SO, Vive.	0.00	698.00		394.72		83.40				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going / Completed works** (Roads-RCPLWEA)

Month : November, 2024

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Ranchi

Div : Gumla

Name of EE-Sri Rameshwar Shah

1	Widening and Strengthening reconstuction of Chainpur (Rampur)- Naugai- Jairagi Road (with) HL RCC Bridge at ch-26.070 RCPLWEA/ROAD/01	28.20	2875.78	18.05.18	2809.75	12NCB/18-19 26.09.18	85.48	2401.89	86%	25.03.20	Altima Infrastructure 351-A. Ashok Nagar, Ranchi
Total		28.20	2875.78		2809.75			2401.89			

Circle : Ranchi

Div : Simdega

Name of EE-Sri Rajeev Kumar Singh

1	Widening and Strengthening of Bolba-Belkuba-Takbhar Odisha Border Road. (JH21LWE039)	16.50	1628.73	1341(s) dt 07.03.2018	1744.5263	16.01.19 04 SBD 0F 2018-19 Dt. Of Commence ment 23.01.19	19.51	340.29	37%	22.07.20	M/s Kaushik Construction, Vill-Singhitali, PO- Chapri, Bhawnathpur, Dist.- Garhwa.
1 Simdega		16.50	1628.73		1744.53			340.29			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going / Completed works** (Bridges-RCPLWEA)

Month : November, 2024

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Overall Achievement %	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Gumla Name of EE-Sri Rameshwar Shah											
1	Const. of HL. Bridge over Lohari River at Ch-2.665 km , ch-17.855km of upper Khaman-jora jam(Dibdobhi) RCPLWEA/BRIDGE/22	61.80	215.82	07.04.18	185.00	04NCB/18-19 dt. 01.08.18	35.95	66.51	38%	31.05.19	M/s Sarita Const. Ambatoli, Latchar
1	Gumla	61.80	0.00	0.00	185.00	0.00		66.51			

Circle : Ranchi Div : Simdega Name of EE-Sri Rajeev Kumar Singh											
1	(A) Construction of RCC High level bridge over Aling river at Ch. 3.765 km of Bolba Belkuba Takbahar Odisha Border Road.	37.24	117.58	07.03.2018 / 1341(S)	309.77	20.08.2018 02 SBD OF 2018-19 Dt. Of Commencement 27.08.2018	100%	300.39			Superior Construction Pvt. Ltd., Tukupani, Simdega
2	(B) Construction of RCC High level bridge over Kudarmunda River at Ch 10.945 km of Bolba Belkuba Takbahar Odisha Border Road. (JH21LWE039)	86.44	214.11	07.03.2018 / 1341(S)			100%				
3	High Level Bridge over Koel river in Birnibera to Lawagarha Road. (JH21LWBR52)	246.04	1100.91	07.03.2018 / 1341(S)	1026.86	12.09.2018 03 SBD OF 2018-19 Dt. Of Commencement 19.09.2018	100%	1069.15			Koleshwari Infracons Pvt. Ltd. House No.-01, Nagar, PO+PS- Hunterganj, Dist- Chatra.
3	Simdega	369.7	1432.60		1336.63			1369.53			

Progress report of **On-going / Completed works** (Bridges-RCPLWEA)

Month : November, 2024

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Overall Achievement %	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Hazaribagh Div : Chatra Name of EE-Sri Mithilesh Prasad											
1	Construction of H.L. Bridge over Buddha River in Bonga Karam (Pathalgada) Sikri Road (NH-100) road under R.C.D., Chatra Package No.:JH2LWBR10	73.80m	287.27	17024/II(i) 2017-RC (358261) dt. 22.02.2018	439.83	28.07.2018 01(SBD)/ 2018-19	80%	351.33	80%	27.06.2019	M/s Sahay Construction At Awal Mohalla, District: Chatra 7979070450 7979987711
2	Construction of H.L. Bridge over Manat River in Jabda Akharwamahua Partoli road under R.C.D., Chatra JH2LWEBR09	43.40m	211.24			22 dt. 15.02.2022			75%		
2	Chatra	0.0	498.51		439.83			351.33			

Circle : Hazaribagh Div :Ramgarh Name of EE-Sri Rajiv Ranjan Munda											
1	H.L. Bridge with Approach Road over Bhera River in 2nd KM of Kulhi- Dulmi Road	64.80 Mtr.	221.91	-	207.00	02(SBD)2018-19 Dt. 06.08.2018	100%	209.35	100%	15.08.2019	Vikram Kumar Deo 481 Sectors- 9B, B.S. City, Bokaro, Jharkhand
2	H.L. Bridge over Bokaro River in Duni- Ara Kanta Road	98.40 Mtr.	415.36	-	376.56	04(SBD)2018-19 Dt. 20.12.2018	98%	378.65	100%	19.12.2019	M/S Maa Laxmi Engineering, Sarvodaya Nagar, Jaihata, Daltonganj, Palamu, Jharkhand

Progress report of **On-going / Completed works** (Bridges-RCPLWEA)

Month : November, 2024

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Overall Achievement %	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	H.L. Bridge over Damodar River in Hesapoda-Kusumdih Road	295.20 Mtr.	1148.58	-	1758.05	05(SBD)2018-19 Dt. 24.12.2018	70%	1371.92	75%	23.06.2020	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
3	Ramgarh	0.00	1785.85		2341.61	0.00		1959.92			

Circle : Chaibasa
Div : Manoharpur
Name of EE-Sri Raghubansh Choudhary

1	H.L. Bridge over Chaki Garha Nala in Bingburu more to Kotagarha Road.		710.25	07.03.2018 1341 (S)	349.28	03.01.2019 PMGSY-04/SBD/2018-19	25	62.47		02.07.2020	Pintu Engineering Constrution pvt. Ltd. Dalmiya House, Road No. 6, Seraikela-Kharsawan
1	Manoharpur	0.00	710.25		349.28			62.47			