

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-Plan)
State Plan Road Works

Month : May, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Sri Vinod Kachhap											
1	Widening and Strengthening / Reconstruction of existing Road to Four Lane including Construction of Bridges from Newari Vikas Vidyalaya (at Ranchi Ring Road) –Booty More-Kokar Chowk- Kantatoli - Namkum ROB Road (Total length 15.214 KM).	15.21	12916.72	Ltr. No-1328(S) Dt. 31-03-22	10547.58	11 SBD 22-23 22-10-22	67.17	7347.45849	82%	1/21/2024	SRE & ASSOCIATES (JV) Registered Office: At Sri Ram Tower, 2nd Floor, M.P.D. Road, Bhagalpur, Bihar- 812002.
2	Widening and strengthening /Reconstruction of Bariatu (on MDR-004) -Lem- Bargain- Boriya road (Total length-3.750 KM) (Including construction of bridge) for the year 2022-23.	3.75	11135.41	Ltr. No-3556(S) Dt.07.10.22	1924.68	42 SBD 2022-23 25-03-2023	10.91	8673.94	35%	3/24/2024	Arvind Kumar Singh Dhurwa, ranchi
3	Construction of work from Birsa Munda Airport (Hundru)-Hethu-Chandaghasi- Ring road (Koachbang) (Total length-6.950 KM) (include bridge work) for the year 2023-23.	6.95	28060.25	Ltr. No-4072(S) Dt.26-09-2024 (Revised)	6244.89	06 SBD 2023-24 12-07-2023	19.22	23438.66	35%	1/11/2025	M/S Puja Enterprises At + PO : Simariya Chatra, Jharkhand – 825103.
4	Reconstruction of Four Laning of Pandra (on NH-75) - Kanke (on SH-02, Holiday home) road (Total length -5.545 KM) for the year 2023-24.	5.55	25383.38	1396(S)Dt-21-03-2023	8832.00	42 SBD 2024-25 04-12-2024	3.39	16734.38	10%	12/3/2026	Sri Ram Enterprises Bhagalpur Bihar
5	Widening and Strengthening of Kodojora more (NH-23) to Lohardaga main road via Ghagra Pandepara road Road (Length- 7.621 km) for the Year 2021-22	7.62	1794.10	Ltr. No- 1967(S) Dt.26-07-2021	1432.91	23 SBD 2021-22 18-11-2021	73.57	1456.24236	76%	8/17/2022	M/S Lion Construction Ranchi
6	Construction of four Laning of Durga Soren Chowk (Namkum)- Rampur Ring road (Total Length-8.860 Km) for the year 2023-24.	8.86	6560.62	1584(S) Dt.31-03-2023	5427.53	20 SBD 2023-24 09-09-2023	0.00	0.00		3/8/2025	AUM & Associates, Ranchi

State Plan Road Works

Month : May, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Construction of fly over from Bahu Bazar to Patel Chowk Connecting Siramtoli-Mecon Fly Over at Patel Chowk and Kokar-Yogoda Satsanga Ashram Fly Over at Bahu Bazar (Length 1.25 KM) for the year 2023-24.	1.25	21335.99	Ltr. No-5212(S) Dt-14-11-2023	20628.00	22 EPC 2024-25 14-10-2024 D.O.Apoint. 15.05.2025	33.64	8586.43	39%	6/14/2026	Dineshchandra R. Agarwal Infracon Pvt. Ltd, 401, The Grand Mall, Opp. State Bank Zonal Office, S.M. Road, Ambawati, Ahmedabad, Gujrat.
8	Construction of approach road for Rajaswa Parishad in Ranchi(Total Length 0.190KM) for the year 23-24.	0.19	45.92	Ltr. No-4594(S) Dt-04-10-23	28.07	39 F2 2023-24 28-12-2023	28%	8.00	90%	2/25/2024	A & S Construction, Ranchi
9	Construction of 4 lane/ 2 lane paved shoulder in road from Khelgaon to Namkum R.O.B. road from KM 0.00 to KM 6.275 for the year 24-25.	6.28	15863.36	Ltr. No-1289(S) Dt-13-03-2024	4333.98	44 SBD 2024-25 15-12-2024				3/14/2026	M/S SATISH PRASAD Viswanath Apartment, Near Ojha Market, Devi Mandap Road, Hesal, Ranchi, Jharkhand-834006
10	Construction of four lane road from DAV Pundag to DAV Hehal (Total Length- 1.878 KM) for the year 24-25.	1.88	10268.99	Ltr. No-1362(S) Dt-15-03-2024	2633.35	45 SBD 2024-25 15-12-2024	19%	7267.30	32%	8/14/2025	M/S SATISH PRASAD Viswanath Apartment, Near Ojha Market, Devi Mandap Road, Hesal, Ranchi, Jharkhand-834007
11	Construction of Road from Railway Level Crossing near Dibdih ROB (at Harmu bypass) to MECON RUB for the year 2024-25.		772.70	Ltr. No-270(S) Dt-16-01-2019	575.32	06 SBD 2025-26 19-07-2025	70%	400.00	85%	1/18/2026	M/S NAGENDRA PANDEY 31A, Budh Vihar, Ashok Nagar, Opp. Road No.-4, Ranchi
12	Improvement of Riding Quality Programme (IRQP) in Itki More (NH-23) to Brambe road via Rani Khatanga (Total Length-16-35 KM) for the year 2024-25.	16.35	1184.82	Ltr. No-90(S) Dt-09-01-2025	1215.78	121 SBD 2025-26, Dt.-27-02-2026			40%	8/26/2026	Nextensia Infra, L-24, Harmu Housing Colony, Near Soharai Bhawan, Ranchi

State Plan Road Works

Month : May, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Improvement of Riding Quality Programme (IRQP) work of Harmu road to Telephone Exchange road via Avadhoot Ashram, Seva Sadan, Jalan timber road and main road Urdu library to Kishorganj chowk via Ranchi lake road (Total Length 4.110 KM) for the year 2025-26.	4.11	326.10	Ltr. No-2017(S) Dt-22-05-2025	243.47	80 SBD 2025-26 16-10-2025	90%	220.00	98%	11/24/2025	M/S Lion Construction Ranchi
14	Construction of RCC Drain in different KM (Total length-2.50 KM) in Namkum-Doranda Road for the Year 2025-26.	2.50	289.27	Ltr. No-1983(S) Dt-20-05-2025	208.00	106 SBD 2025-26 09-12-2025				4/8/2026	Raj Construction Birsra Chowk, Ranchi
15	Widening and Strengthening of Road from Holiday Home to Boriyo (Chirondi) via Bitha, Edalhatu (Total Length-3.162 KM) for the year 2025-26.	3.16	2004.62	Ltr. No-2250(S) Dt-13-06-2025	1092.46	120 SBD 2025-26 27-01-2026			28%	8/26/2026	A. K. Infra Construction Private Limited, H-64, Argora Housing Colony, Argora, Ranchi.
16	Construction of four lane (including bridge construction) in road from Argoda (Old Argoda Chowk) (in MDR -018) to Nayarain (Ring Road) (in MDR-013) via Pundag Road (Total length - 6.175 km) for the year 2025-26.	6.18	14106.06	Ltr. No-2520(S) Dt-01-07-2025	2547.92	109 SBD 2025-26 12-12-2025	8%	9812.30	16%	2/11/2027	Jai Mata Dee Construction
17	IRQP work In Mandar chowk (On NH 75) to Burmu road (Total Length-14.80 KM) for the year 2025-26.	14.80	1148.37	Ltr. No-6333 (S) Dt-15-09-2025							
18	Re-construction work (including bridge construction) of Kumharia more (on Mesra-Pithoriya road) to Sangrampur (on Karamtoli-Ormanjhi road) (Total length 6.333 KM) for the year 2025-26.	6.33	3889.68	Ltr. No-2923(S) Dt-18-07-2025							Godawari Harsh Construction Pvt. Ltd. B-745, Sector-2, Dhurwa, Jagarnathpur, Ranchi, Jharkhand-834004.
19	IRQP(Improvement of Riding Quality) work in TOP Pundag to DAV Pundag Road (Total length - 1.770 KM) for the year 2025-26.	1.77	109.52	Ltr. No-3327(S) Dt-22-08-2025	74.12	110 F2 2025-26 22-12-2025	40%	30.00	95%	4/21/2026	M/S Sidhrth Sayam Doranda, Argora, Ranchi

State Plan Road Works

Month : May, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
20	Surface Renewal / Strengthening work of (i) Argora Chowk to Kathal More Road (Length 5.50 KM), (ii) Itki Road to Shyama Prasad Mukherjee Nagar Road (Length 1.310 KM), (iii) Siramtoli Chowk to Bahu Bazar Via Chutiya Thana-Mahadev Manda Chutiya Road (Length 4.012 KM), and (iv) Hinoo Chowk to Birsa Chowk road (Length 0.75 KM), (Total Length 11.572 KM) for the year 2025-26.	11.57	475.54	Ltr. No-4274(S) Dt-17-11-2025	326.60	118 F2 2025-26 27-01-2026	77%	250.00	95%	5/26/2026	Orbit Infras, H.No.-54, Circular Road, Lalpur, Ranchi.
21	Construction of Diversion road of Singhmore - Latma- Hethu road from Chariya toli to Chandaghasi via Badkatoli village (Including bridge) (Total length- 2.380km) for the year 2025-26.	2.38	1497.01	Ltr. No-214S) Dt-21-01-26							
22	IRQP work of (i) Daladali chowk (on Ranchi Ring Road)- Prem Nagar (on NH-23) road ,(ii) Hazi chowk to Brambe road and (iii) Bijuliya chowk - Mahadev Tangra road (Total Length- 23.44 km) for the year 2025-26.	23.44	1349.33	Ltr. No-4041(S) Dt-21.10.25							
23	Construction of Retaining wall with Special repair of Approach Road in back side of Jagannath Temple, Jagannathpur, Ranchi (Total length 0.501 KM for the year 2025-26.	0.50	193.98	Ltr. No-3131(S) Dt-29-01-2026	130.61	02 F2 2026-27 01-06-2026			45%	9/30/2026	Shailendra Pratap Singh Sukhdeo Nagar, Ratu Road, Ranchi
23	Ranchi	150.63	160711.72		68447.29			84224.71			

Circle : Ranchi

Div : Gumla

Name of EE-Sri Anup Ranjan Lakra

1	IRQP Work of Kumahari to Gumla (on Taisera NH- 23) Road (Total Length-25.565 Km) under Road Division, Gumla	25.57	1545.48	926(S) 27.02.25	1602.58	1SBD/25-26 dt- 05.03.26	49.00	785.23	73%	04.09.2026	SRMV Construction Pvt. Ltd, Near Bhatti Talab, Sisai Road, Gumla
2	IRQP Work of Nathpur- marda- Tukutoli-Bagma Road (Total Length-20.750 Km) under Road Division, Gumla	20.75	1327.62	1980(S) 20.05.25	0.00	-	0.00	0.00	-	-	-

State Plan Road Works

Month : May, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening/Strengthening of Bakutoli-Kurkura-Bano Road including Bridge under Road Division, Gumla.	33.57	14051.68	4750(S) 16.12.25	0.00	-	0.00	0.00	-	-	-
3	Gumla	79.88	16924.78		1602.58	0.00		785.23			

Circle : Ranchi

Div : Khunti

Name of EE-Sri Rameshwar Sah

1	Widening and strengthening/reconstruction of road from confluence point of karkatta river and tanju nala to dasmile gundu road.(length-9.244km)	9.24	2484.66	Letter no. 3548(s) dated 06.10.22	2262.12	Provisional work order vide lt. no. 948 dt. 14.11.23 13SBD/23-24 Dt. 30.11.23	82%	2452.46	85%	13.05.25	JMD (50%) (M/S Jai Maa Durga Construction, Chiniya Road, Nehru Nagar Garhwa)-NP (50%) (M/S Nagendra Pandey, Ashok Nagar, Ranchi) (JV).
2	Widening and Strengthening / Reconstruction of Hatia – Lodhma – Karra Road (MDR-032) (Total Length- 26.400 KM)	26.40	10937.50	Letter No. 5392(s) dated 29.11.23	9719.03	02SBD/24-25 Dt. 11.09.2024	73.39%	9368.34	83%	10.09.26	PE-SRMV Construction (JV)
3	IRQP work of Kamdara to Bero Road (MDR 034) From Km 23.46 to Km 51.125 (Total Length=27.665 Km)	27.67	1750.68	Letter No. 925(s) dated 27.02.25	1505.57	41SBD/25-26 Dt. 23.12.2025	59%	892.00	75%	22.06.26	M/S Dilip Kumar
4	Balance work of widening and strengthening of sisai-lapung-dorma road(MDR- 030) from k.m. 00.00 to km. 43.40	5.00	5487.67	Letter No. 352(s) dated 17.01.12	1340.08	43SBD/25-26 Dt. 25.03.2026	0%	0.00	43%	24.09.26	M/s Nagendra Pandey
4	Khunti	68.31	20660.51		14826.80	0.00		12712.79			

State Plan Road Works

Month : May, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Ranchi Div : Ranchi (Gramin) Name of EE-Sri Jitendra Kumar Singh</p>											
1	Widening of Existing Pavement to Four Lane Divided Carriage Way of Ranchi-Purulia Road (Namkum ROB to Angara Section) (Total Length - 17.700 km) Including Construction Of Bridges For the Year 2022-23	17.70	18173.72	3587(S) Dt. 10.10.22	16984.89	1SBD/2023-24 Dt. 11.04.23	82.03%	16614.27	85%	14.03.2025	SRE & Associates (JV)
2	Construction of Approach Road/Service road to IIAB Road (Total Length-400m) (Including Utility Shifting & Plantation) Under Road Division Ranchi (Gramin) for the year 2025-26	0.40	402.81	3700(S) Dt. 19.09.25	290.66	33SBD/2025-26 Dt. 22.01.26	49.58%	159.73	90%	22.03.2026	Bhadoria Infrastructure Pvt. Ltd.
3	IRQP Work of Silli-Banta Hazam-Tikar-Rangamati Road (MDR-25) in km 0.00 to km 39.00 (Total Length - 39.00 km) For the year 2025-26	39.00	3270.33	477(S) Dt. 10.02.26	0.00	-		0.00	-	-	
4	Widening & Strengthening of Road from Barendra on Silli Tikar Road(MDR-25) to Satighat Mela upto Swarnrekha River Road(Total Length-1.800 Km)	1.80	998.79	1371(S) Dt. 30.03.26	0.00	-		0.00	-	-	

4	Ranchi (Gramin)	58.90	22845.66		17275.55			16774.00			
---	------------------------	-------	----------	--	----------	--	--	----------	--	--	--

State Plan Road Works

Month : May, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Lohardaga Name of EE-Sri Kuldeep Kumar Minz											
1	Reconstruction of Lohardaga (Nadiya More) to Ergaon via Arcosa Rampur Road (Length-10.59 K.M.) and Reconstruction of Ergaon to Bhandra Road (Length -8.66 K.M.) (Total Length-19.25 K.M.)	19.25	7414.32	16.03.24 / 17 (S)	6799.92	10.10.24 / SBD 02/ 2024-25	84%	5695.00	88%	08.04.2026	PE-SRMV (JV), Sisai Road, Gumla.
2	Balance Work of Chati to Kuru (Tati Chowk) and Kairo Naya Toli to Zingi More Road.	36.58	8608.97	06.06.16 / 3543 (S)	346.73	09.04.25 / SBD 01/ 2026-27	0%	0.00	8%	08.04.2027	M/s Bimla Enterprises, Harmu Road, Ranchi.
2	Lohardaga	55.83	16023.28		7146.65			5695.00			

Circle : Ranchi Div : Simdega Name of EE-Sri Rajeev Kumar Singh											
1	Widening & Strengthening work of Biru (on NH-143)-Tamra-Sikariyatanr-Ramrekhadham (on Kochedega-Ramrekha Road) Road.	22.35	7782.22	13.10.2022 3644(S)	6327.76	01 SBD of 2023-24, Dt. 14.07.2023	109.55%	8090.93	99%	13.02.25	M/s Vinod Kumar Jain, Chhattisgarh.
2	Reconstruction of Lachragarh (on NH-320G)- Indtand-Karimati-Kharwagarha-Baribringa-Orga (on MDR-042) with Approach road of Kanorwa Railway Station in Simdega district road- total length 15.90 km.	15.90	6361.06	09.10.2024 / 4330(S)	4780.29	4SBD of 2024-25, Dt. 28.03.2025	54.39%	2600.00	60%	27.09.2026	SRMV Construction Pvt. Ltd.-M/s Daroga Pradhan (JV) Near Bhatti Talab, Sisai Road, Gumla- 835207, Jharkhand.

State Plan Road Works

Month : May, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Improvement of Riding Quality Programme (IRQP) work for Simdega-Sewai-Kinkel-Kurdeg-Kutumakachhar upto Chhatisgarh Border Road (MDR-044)(Total length 63.20 KM) under Road Division Simdega for the Year 2025-26.	63.20	3800.35	02.07.2025 / 2530(S)							
4	Improvement of Riding Quality Programme (IRQP) work of Jorm(NH-143) to Sarangbera upto Orissa Border Road (Total length 8.1KM) under Road Division Simdega.	8.10	693.60	19.08.2025 / 3275(S)	585.23	1 SBD of 2025-26, Dt. 13.03.2026	0.00%	0.00	90%	12.07.2026	Superior Construction Pvt. Ltd, Simdega
5	Improvement of Riding Quality Programme (IRQP) work of Simdega-Rengari-Kersai-Bolba-Orissa-Border Road Part I (0.00 to 33.910 KM) & Part II(0.00 to 14.30 KM) Total length 48.21 KM.	48.21	2976.22	24.11.2025 / 4368(S)							
6	Widening & Strengthening of Kersai-Kurdeg via Thesutoli-Thaisuer Mission Road.	17.20	6213.86	06.03.2019 1557(S)							

6	Simdega	174.96	27827.32		11693.27			10690.93			
---	---------	--------	----------	--	----------	--	--	----------	--	--	--

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Roads-Plan)
State Plan Road Works

Month : May, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Sri Vinod Kachhap											
1	Improvement of Riding Quality Programme (IRQP) work of Itki Power House (on NH-23) - Darhatar-Jhinhiri -Tatkundo road (Total length-5.016 km) for the year 2025-26.	5.02	252.79	Ltr. No-2019(S) Dt-22-05-2025	178.30	93 F2 2025-26 09-12-2025	100%	177.85	100%	3/5/2026	Shailendra Pratap Singh Ratu Road, Ranchi
2	IRQP/Strengthening work of Bariatu Road to Gymkhana Club via Medica Hospital (Total Length 1.00 KM) Road for the year 2025-26.	1.00	144.22	Ltr. No-2249(S) Dt-13-06-2025	101.83	92 F2 2025-26 06-12-2025	100%	101.74	100%	3/5/2026	P.K. Infra Deputy para, Ranchi
3	In Ranchi Town second approach road of Ranchi Railway station (1) Construction of road starting from Shaheed Gorkha Chowk near Nepal House to back side of Ranchi Railway station (Platform No.-5 length 1.50 KM) (2) Construction of road from Rajendra Chowk situated on Mahatma Gandhi Road to Panchwati chowk (Situated in back side of Ranchi Railway Station - Length 1.05KM) (Including Bridge construction) (Grand Total length-2.57KM) for the year 2017-18.	2.57	7231.80	RCD, Ltr. No.- 679(S) Dt. 01.02.18	3364.39	17 SBD 2021-22 01-11-2021 (Rs.2329.005 Lakh) + 16 SBD 2023-24 08-09-2023 (Rs.1035.38001 Lakh) (Supply Agreement)	79.00	3990.37742	100%	10/31/2022	M/S SILDILIYA CONSTRUCTION Station Road, Redma, W. No.-15 P.O.+ P.S.- Daltonganj, Dist.- Palamu, Jharkhand.

State Plan Road Works

Month : May, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Construction of 4-Lane fly over / Elevated road cum ROB in Siramtoli chowk-Rajendra chowk-MECON round about.	2.34	33750.15	Ltr. No-552(S) Dt.17-02-22	35575.94	05 EPC/ 2022-23 Dt.-10-08-2022. Date of Appointment- 08-11-2022 (Rs.33969.60625 Lakh) + 11 EPC 2023-24 01-08-2023 (Rs.1048.05843 Lakh) (Supply for Electric) + 12 EPC 2023-24 01-08-2023 (Rs.558.27902 Lakh) (Supply fr PHED Utility)	112.21	44408.5415	100%	7/7/2024	Larsen & Toubro Limited, Andheri(E) Mumbai-400093
5	Widening, Strengthening and reconstruction in four lane road of Birsa Chowk to Dhurwa Golchakkar (Length-2.60 KM) (Including bicycle track and footpath) and Improvement of riding quality work in Dhurwa Golchakkar to Project Building (Length-1.50 Km) (Total length-4.10 KM) for the year 2022-23.	4.10	4733.90	Ltr. No-4071(S) Dt. 26-09-2024 (Revised)	4531.72	31 SBD 2022-23 28-01-2023 (Rs.2948.33472 Lakh) 52 SBD 2023-24 16-03-2024 (Rs.1583.384 Lakh (Supplimentary Agreement)	91%	4104.22425	100%	11/26/2023	AD Infra(JV), HI-155, Near Central Bank Near Harmu Housing Colony, Ranchi
6	Construction of Approach road of Central University Jharkhand (Total Length-1.78 KM) for the year 2023-24.	1.78	5344.39	Ltr. No-3215(S) Dt.04-07-2023	1135.32	46 SBD 2024-25 15-01-2025	114.09	5529.01	100%	7/14/2025	Excel Venture, Ranchi
6	Ranchi	16.81	51457.25		44887.49			58311.74			

State Plan Road Works

Month : May, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Ranchi
Div : Gumla
Name of EE-Sri Anup Ranjan Lakra

1	Widening and Strengthening & Re-construction of malgo more at Bharno(NH23)to Pabaya Talab	11.00	2902.79	1308(S) 31.03.22	2608.91	05SBD/22-23 dt- 13.12.22	100%	2513.94	100%	12.12.23	Dewanti Construction, Sisai Road, Gumla (Now SRMV Const. Pvt. Ltd.)
---	---	-------	---------	---------------------	---------	-----------------------------	------	---------	------	----------	---

1	Gumla	11.0	2902.8		2608.9			2513.9			
----------	--------------	-------------	---------------	--	---------------	--	--	---------------	--	--	--

Circle : RANCHI
Div : KHUNTI
Name of EE-Sri Rameshwar Sah

0	Khunti	0.00	0.00		0.00	NIL		0.00			
---	---------------	------	------	--	------	-----	--	------	--	--	--

Circle : Ranchi
Div : Ranchi (Gramin)
Name of EE-Sri Jitendra Kumar Singh

1	IRQP Work in Taimara Ghati-Dasham Fall Road (Length 10.00 km + 385 m Approach)	10.00	642.95	1524(S) Dt. 15.04.25	496.20	29SBD/2025-26 Dt. 03.12.25	100.00%	496.20	100%	02.04.2026	M/s Jaimata Dee Construction
---	--	-------	--------	-------------------------	--------	-------------------------------	---------	--------	------	------------	------------------------------

1	Gramin	10.0	642.95		496.20			496.20			
----------	---------------	-------------	---------------	--	---------------	--	--	---------------	--	--	--

Circle : Ranchi
Div : Lohardaga
Name of EE-Sri Kuldeep Kumar Minz

						NIL					
--	--	--	--	--	--	-----	--	--	--	--	--

State Plan Road Works

Month : May, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
0	Lohardaga	0.00	0.00		0.00			0.00			

Circle : Ranchi
Div : Simdega
Name of EE-Sri Rajeev Kumar Singh

1	Improvement of Riding Quality Programme (IRQP) of Kolebira(SH-04)-Gangutoli-Jamdih (NH-143.) Road (Part-A KM 0.00 to 10.36 and Part-B KM 22.00 to 38.95) (Total Length- 28.31 km) (Carriage-5.5 m)	28.31	1765.89	14.12.2023 5643(S)	1828.86	3 SBD of 2024-25, Dt. 04.10.2024	95.69%	1807.74	100%	03.04.2025	AUM Construction, Gumla
2	Improvement of Riding Quality Programme (IRQP) for Kurdeg(MDR-044)-Karamdiha-Gariajor upto Chattisgarh Border Road for the Year 2023-24.	11.85	717.25	15.06.2023 3000(S)	735.35	2 SBD of 2024-25, Dt. 27.07.2024	97.24%	715.04	100%	26.10.24	M/s N.C. Nahar, Durg, Chhatisgarh
2	Simdega	40.16	2483.14		2564.20			2522.78			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Bridges-Plan)
State Plan Bridge Works

Month : May, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Sri Vinod Kachhap											
1	Construction of Road Over Bridge in lieu of manned L.C. No. MH-27 at Km 416.770	0.93	4480.82	Ltr. No-5772(S) Dt-21-12-	3258.84	43 SBD 2024-25 15-12-	9%	985.84	27%	6/14/2026	M/S SATISH PRASAD Viswanath Apartment, Near Ojha Market,
2	Four lane ROB on HEC to Ranchi - Gumla road (NH23) road in lieu of level crossing	0.46	2676.84	1236(S) Dt.27/02/19	845.45	05 SBD 2023-24 12.07.202	50%	275	75%	11.01.2024	Arvind Kumar Singh Dhurwa, ranchi
2	Ranchi	1.38	7157.66		4104.28			1260.84			
Circle : Ranchi Div : Gumla Name of EE-Sri Anup Ranjan Lakra											
1	Construction of High Level Bridge over Koyal river at 61st Km of Khunti- Torpa-Kolebira Road Under Road Division Gumla	245.0	1895.60	1057(S) 12.03.26	-	-	-	-	-	-	-
1	Gumla	245.0	1895.60		0.00			0.00			

State Plan Bridge Works

Month : May, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : RANCHI Div : KHUNTI Name of EE-Sri Rameshwar Sah</p>											
1	Construction of H.L. Bridge Over Chata River in 41st KM of Sisai - Lapung - Dorma (MDR-30) Road.	147.6	1144.65	Dy. Sec. Letter No. 3428(S) Dt. 18.07.23	1161.49	38SBD/2 3-24 DT. 14.03.24	85%	998.43	95%	3/13/2026	M/S Sharda Construction, Ranchi Road, Redma, Daltonganj Palamau
2	Construction of H.L. Bridge over Banai River at 8th KM of Khunti – Torpa – Kolebira Road.	70.00	736.39	Dy. Sec. Letter No. 4907(S) Dt. 23-12-25				0.00			
2	Khunti	217.6	1881.0		1161.5			998.4			

Circle : Ranchi
Div : Ranchi (Gramin)
Name of EE-Sri Jitendra Kumar Singh

0	Ranchi (Gramin)	0	0.00		NIL			0.00		NIL	
---	-----------------	---	------	--	-----	--	--	------	--	-----	--

State Plan Bridge Works

Month : May, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Ranchi Div : Lohardaga Name of EE-Sri Kuldeep Kumar Minz</p>											
NIL											
0	Lohardaga	0.00	0.00		0.00			0.00			
<p>Circle : Ranchi Div : Simdega Name of EE-Sri Rajeev Kumar Singh</p>											
NIL											
0	Simdega	0.00	0.00		0.00			0.00			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Bridges-Plan)
State Plan Bridge Works

Month : May, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Sri Vinod Kachhap											
NIL											
0	Ranchi	0.00	0.00		0.00			0.00			
Circle : Ranchi Div : Gumla Name of EE-Sri Anup Ranjan Lakra											
NIL											
0	Gumla	0.00	0.00		0.00			0.00			
Circle : Ranchi Div : Khunti Name of EE-Sri Rameshwar Sah											
0	Khunti	0.00	0.00		0.00			0.00			

State Plan Bridge Works

Month : May, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Ranchi
Div : Ranchi (Gramin)
Name of EE-Sri Jitendra Kumar Singh**

1	Balance work of Construction of high level bridge over kanchi river in 3rd/4th km of sonahatu-milan chowk road (MDR-028) including approach road.	204.6	1250.70	3532(S) Dt, 09.09.25	1232.51	28SBD/2023-24 Dt. 23.02.2024	116%	1464.06	100%	22.02.26	KUMAR AND ROY CONSTRUCTION
---	---	-------	---------	----------------------	---------	------------------------------	------	---------	------	----------	----------------------------

1	Gramin	204.6	1250.70		1232.51			1464.06			
----------	---------------	--------------	----------------	--	----------------	--	--	----------------	--	--	--

**Circle : Ranchi
Div : Lohardaga
Name of EE-Sri Kuldeep Kumar Minz**

NIL											
0	Lohardaga	0.00	0.00		0.00			0.00			

**Circle : Ranchi
Div : Simdega
Name of EE-Sri Rajeev Kumar Singh**

State Plan Bridge Works

Month : May, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
0	Simdega	0.00	0.00		0.00	NIL		0.00			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

Month : May, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Sri Vinod Kachhap											
										NIL	
0	Ranchi	0.0	0.00		0.00		0.00				

Circle : RANCHI
Div : Gumla
Name of EE-Sri Anup Ranjan Lakrai

SPILL OVER

										NIL	
0	Gumla SO	0.00	0.00		0.00		0.00				

NON PLAN

1	Installation of Crash Barrier work in Kurumgarh-Parsa, Sahid Naiman Kujur village link Road in KM 1st, 2nd,3rd,4th,6th and 13th Under Road Division Gumla		36.00	Lt- 2661(S) dt- 09.07.25	35.89	28F2/2025-26 Dt.-28.02.2026	20.00	55.73%	100%	31.03.2026	Prem Ranjan Singh Chetar Road, Gumla
2	Ordinary Road repair of HL RCC bridge Approach of Kurumgarh - Parsa, Sahid Naiman Kujur village link road in Km 7,11,15,17,20 and 21st		90.00	Lt- 2661(S) dt- 09.07.25	64.70	20F2/2025-26 Dt.-18.12.2025	0.00	0.00	-	17.03.2026	Rudrahartejas Cons.Pvt. Ltd. Tagore Hill Road Morabadi, Lalpur, Ranchi
3	Railing repair work in Manjhatoli (NH-78) - Birkera-Kondra Road in KM 14th and 17th Under Road Division Gumla		16.00	Lt- 2661(S) dt- 09.07.25	15.99	17F2/2025-26 Dt.-09.12.2025	7.00	43.77%	100%	08.03.2026	M/s Gaurav Kumar Mishra Tupudana, Ranchi
4	Curve Improvement work Under Road Safety at Ch. 59.00km of Khunti- Torpa- Kolebira Road Under Road Division Gumla		82.61	Lt- 3856(S) dt- 07.10.25	52.34	25F2/2025-26 Dt.-10.01.2026	18.00	34.39%	100%	31.03.2026	M/S R D Construction Redma, Daltonganj, Palamau
5	Ordinary Road repair work of Ghaghra Netarhat Road (SH-09) in KM 35th to 43rd Under Road Division Gumla		190.00	Lt-4066 (S) dt- 24.10.25	132.72	22F2/2025-26 Dt.-01.01.2026	21.00	15.82%	100%	31.03.2026	M/S R D Construction Redma, Daltonganj, Palamau

State Non-Plan Works

Month : May, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme		Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name	Length (KM)	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Ordinary Road repair work of Ghaghra Neterhat Road (SH-09) in KM 46th to 55th Under Road Division Gumla		55.00	Lt-4066 (S) dt- 24.10.25	38.48	26F2/2025-26 Dt.-10.01.2026	11.00	25.58%	100%	09.03.2026	M/S R D Construction Redma, Daltonganj, Palamau
#### Gumla NP		0.00	469.61		340.13	0.00	77.00				
#### Gumla NP, SO		0.00	469.61		340.13	0.00	77.00				

Circle : RANCHI
Div : Khunti
Name of EE-Sri Rameshwar Sah

										NIL	
0	Khunti NP, SP	0.00	0.00		0.00		0.00				

Circle : Ranchi
Div : Ranchi(Gramin)
Name of EE-Sri Jitendra Kumar Singh

Non Plan

										NIL	
0	Gramin NP	0.00	0.00		0.00		0.00				

Spill Over

1	Construction of Inspection Bungalow at Ramdera on Ranchi-Muri Road with full Furnishing for the year 2023-24		150.00	125 (S) Dt. 11.01.2024	119.98	25F2/2024-25 Dt. 09.01.25	72.00	60.01%	80%	08.07.25	P. L Construction
2	Beautification work and supply of furniture for Inspection Building at Ramdera under Non Plan for the year 2025-26		15.00	2661(S), Dt. 09.07.2025	14.98	32F2/2025-26 Dt. 09.01.26	10.00	66.74%	100%	22.02.2026	Ravi Ranjan Kumar Pandey
2	Gramin SO	0.00	165.00		134.96		82.00				

Vivekadhin

										NIL	
0	Gramin SO	0.00	0.00		0.00		0.00				
0	Gramin NP, Vivek, SO	0.00	165.00		134.96		82.00				

State Non-Plan Works

Month : May, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme		Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name	Length (KM)	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : Lohardaga Name of EE-Sri Kuldeep Kumar Minz											
1	Construction of RCC Drain at 2nd K.M. in Lohardaga-Gangupara-Peshrar Road	--	35.00	<u>09.07.2025</u> 2661(S)	21.42	<u>17.10.2025</u> 13F2/2025-26	10.00	47%	100%	16.01.2026	Imtiyaz Ansari, Lohardaga.
2	Construction of Retaining Wall at 22+500 K.M. of Lohardaga-Kisko More to Richuguta Road (3.00 m. & 2.00 m. Height) (3 M. Height of Length 50 M.; 2 M. Height of Length 90 M.)	--	50.00	<u>09.07.2025</u> 2661(S)	29.88	<u>24.10.2025</u> 14F2/2025-26	0.00		100%	23.01.2026	Sajju Civil Construction Pvt. Ltd., Lohardaga.
3	Construction of Stone Masonary Drain at 5th K.M. of Shankh-Chatra (Lukaiya More) Road (S/M of Length – 900 M.)	--	50.00	<u>09.07.2025</u> 2661(S)	30.63	<u>18.11.2025</u> 16F2/2025-26	0.00		100%	17.02.2026	Habibul Ansari, Lohardaga.
4	Construction of Retaining Wall for Protection Work at 29th K.M. in Lohardaga-Kisko More to Richuguta Road (2.00 m. Height) (Length of 167 m.)	--	50.00	<u>09.07.2025</u> 2661(S)	30.93	<u>15.10.2025</u> 11F2/2025-26	13.00	42%	100%	14.01.2026	Prem Ranjan Singh, Gumla
4	Lohardaga	0.00	185.00	-	112.86	-	23.00	-			

Vivekadhin

0	Lohardaga Viv.		0.00		0.00		0.00				
4	Lohardaga NP, Viv.	0.00	185.00		112.86		23.00				

Circle : Ranchi
Div : Simdega
Name of EE-Sri Rajeev Kumar Singh

Non Plan

1	Ordinary Repair & Road Safety work in Kairbera-Banabira-Bakrikona Road from km 0.00 to 18.90 under non plan for the year 2025-26		40.00	09.07.2025/ 2661(S)	32.15207	17.02.2026 / 35F2 2025-26	15.00000	0%	98%	16.05.2026	Pankaj Kumar, Gumla
2	Construction of Guard wall of length 150m (height 2m) in 34th KM of Thetaitangar-Bolba-		40.00	09.07.2025/ 2661(S)	24.84543	30.03.2026 / 36F2	-		35%	29.05.2026	Gaurav Kumar Mishra, Hatia, Ranchi.

State Non-Plan Works

Month : May, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Simdega	0.00	80.00		57.00		15.00				

Vivekadhin

0	Simdega	0.00	0.00		0.00		0.00				
2	Simdega NP, Vivek.	0.00	80.00		57.00		15.00				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going / Completed works** (Roads-RCPLWEA)

Month : May, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Gumla Name of EE-Sri Anup Ranjan Lakra											
1	Widening and Strengthening Reconstruction of Chainpur (Rampur) Naugai- Jairagi Road (with) HL RCC Bridge at ch- 26.070 RCPLWEA/ROAD/01	28.20	2875.78	18.05.18	2809.75	12NCB/18-19 26.09.18	85.48	2401.89	88%	25.03.20	Altima Infrastructure 351-A. Ashok Nagar, Ranchi
1	Gumla	28.20	2875.78		2809.75			2401.89			

Circle : Ranchi Div : Simdega Name of EE-Sri Rajeev Kumar Singh											
1	Widening and Strengthening of Bolba- Belkuba-Takbhar Odisha Border Road. (JH21LWE039)	16.50	1628.73	1341(s) dt 07.03.2018	1744.53	16.01.19 04 SBD OF 2018-19 Dt. Of Commencement 23.01.19	19.51	340.29	37%	22.07.20	M/s Kaushik Construction, Vill- Singhitali, PO- Chapri, Bhawnathpur, Dist.- Garhwa.
1	Simdega	16.50	1628.73		1744.53			340.29			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going / Completed works** (Bridges-RCPLWEA)

Month : May, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Ranchi
Div : Gumla
Name of EE-Sri Anup Ranjan Lakra

1	Const. of HL. Bridge over Lohari River at Ch-2.665 km , ch-17.855km of upper Khaman-jora jam(Dibdobhi) RCPLWEA/BRIDGE/22	61.80	215.82	07.04.18	185.00	04NCB/18-19 dt. 01.08.18	35.95	66.51	38%	31.05.19	M/s Sarita Const. Ambatoli, Latehar
1	Gumla	61.80	215.82	0.00	185.00	0.00		66.51			

Circle : Ranchi
Div : Simdega
Name of EE-Sri Rajeev Kumar Singh

1	(A) Construction of RCC High level bridge over Aling river at Ch. 3.765 km of Bolba Belkuba Takbahar Odisha Border Road.	37.24	117.58	07.03.2018 / 1341(S)	309.77	20.08.2018 02 SBD OF 2018-19 Dt. Of Commencement	100%	300.39			Superior Construction Pvt. Ltd., Tukupani, Simdega
2	(B) Construction of RCC High level bridge over Kudarmunda River at Ch 10.945 km of Bolba Belkuba Takbahar Odisha Border Road. (JH21LWE039)	86.44	214.11	07.03.2018 / 1341(S)		27.08.2018	100%				
3	High Level Bridge over Koel river in Birnibera to Lawagarha Road. (JH21LWBR52)	246.04	1100.91	07.03.2018 / 1341(S)	1088.71	12.09.2018 03 SBD OF 2018-19 Dt. Of Commencement	100%	1069.15			Koleshwari Infracons Pvt. Ltd. House No.-01, Nagar, PO+PS-Hunterganj, Dist- Chatra.
3	Simdega	369.7	1432.60		1398.48			1369.53			

Progress report of **On-going / Completed works** (Bridges-RCPLWEA)

Month : May, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Hazaribagh
Div : Chatra
Name of EE-Sri Rakesh Srivastava

1	Construction of H.L. Bridge over Buddha River in Bonga Karam (Pathalgada) Sikri Road (NH-100) road under R.C.D., Chatra Package No.:JH2LWBR10	73.80m	287.27	17024/II(i) 2017-RC (358261) dt. 22.02.2018	439.83	28.07.2018 01(SBD)/ 2018-19	80%	351.33	80%	27.06.2019	M/s Sahay Construction At Awal Mohalla, District: Chatra 7979070450 7979987711
2	Construction of H.L. Bridge over Manat River in Jabda Akharwamahua Partoli road under R.C.D., Chatra JH2LWEBR09	43.40m	211.24			2(2(SBD)/ 2021-22 dt. 15.02.2022			75%		
2	Chatra	0.0	498.51		439.83			351.33			

Circle : Hazaribagh
Div :Ramgarh
Name of EE-Sri Rajiv Ranjan Munda

1	H.L. Bridge with Approach Road over Bhera River in 2nd KM of Kulhi- Dulmi Road	64.80	221.91	-	207.00	02(SBD)2018-19 Dt. 06.08.2018	100%	209.35	100%	-	Vikram Kumar Deo, 481 Sectors- 9B, B.S. City, Bokaro, Jharkhand
2	H.L. Bridge over Bokaro River in Duni- Ara Kanta Road	98.40	415.36	-	376.56	04(SBD)2018-19 Dt. 20.12.2018	100%	392.29	100%	-	M/S Maa Laxmi Engineering, Sarvoday Nagar, Jailhata, Daltonganj, Palamu, Jharkhand
3	H.L. Bridge over Damodar River in Hesapoda- Kusumdih Road	295.20	1148.58	-	1758.05	05(SBD)2018-19 Dt. 24.12.2018	70%	1371.92	83%	23.06.2020	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
3	Ramgarh	64.80	1785.85		2341.61	0.00		1973.56			

Progress report of **On-going / Completed works** (Bridges-RCPLWEA)

Month : May, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Chaibasa

Div : Manoharpur

Name of EE-Sri Suresh Kumar Suman

1	H.L. Bridge over Chaki Garha Nala in Bingburu more to Kotagarha Road.		710.25	07.03.2018 1341 (S)	349.28	03.01.2019 PMGSY- 04/SBD/2018- 19	25	62.47		02.07.2020	Pintu Engineering Construction pvt. Ltd. Dalmiya House, Road No. 6, Seraikela-Kharsawan
---	---	--	--------	------------------------	--------	--	----	-------	--	------------	---

1 Manoharpur

0.00

710.25

349.28

62.47

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-CRF)

DPW-R

Month : May, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle :- Ranch Div :- Gumla Name of EE-Sri Anup Ranjan Lakrai											
1	Widening/Strengthening of 2-lane of Chainpur-Mahuadam upto Dumri Road (MDR-36) Job no- CRF-JHR-2022-23/57	11.85	5941.00	RW Ranchi/CRF/2021-22 Dt. 06.02.2023	7501.83	05SBD/23-24 dt- 21.12.23	95.02	7128.00	97%	20.12.25	M/s Vinod Kr. Jain Jashpur nagar, Chhattisgarh
1	Gumla	11.85	5941.00		7501.83			7128.00			

Circle :- Hazaribagh Div :- Hazaribagh Name of EE-Sri Shubash Prasad											
1	Widening and Strengthening of Banaso- Budgadda Road (MDR 93) under RCD, Road Division, Hazaribag (Under CRIF) Total Length 28.00Km for the Year 2022-23 (Job. No. : CRF-JHR-2022-23/56)	28.00	6845.00	MORT & H (Zone-1) Govt. of India vide Lt. No. RW Ranchi/CRF/ 2021-22 Dt. 06.02.2023	6114.97	dt. 16.01.2024 31 SBD of 2023-24	72	4408.00	100%	15.09.2025	M/s Ganesh Yadav, Dhanbad
2	Widening and Strengthening to 2 Lane of of Duwari to Rol Road (MDR-99) under RCD,Road Division, Hazaribag (Under CRIF) Total Length 25.757Km for the Year 2022-23 (Job. No. CRF-JHR-2022-23/55)**	25.76	8465.00	MORT & H (Zone-1) Govt. of India vide Lt. No. RW Ranchi/CRF/ 2021-22 Dt. 06.02.2023	8804.87	dt. 24.11.23 21 (SBD) of 2023-24	73.42	6465.00	100%	23.07.2025	M/S Puja Enterprises, Simaria, Chatra
3	Widening and Strengthening/ Reconstruction to 4 Lane road of Starting Point (Hazaribag bypass) to End Point of Hazaribag Bypass (Old NH Alignment) under RCD,Road Division, Hazaribag (Under CRIF) Total Length 9.2847Km for the Year 2025-26 (Job. No. CRF-JHR-2025-26-78)	9.28	11480.00	MORT & H (Zone-1) Govt. of India vide Lt. No. RW Ranchi/CRIF/ 2023-24 Dt. 19.05.2025	8524.80	dt. 13.04.26 04 (SBD) of 2026-27	0.0000	0.00	-	12.10.2027	Manisha Construction, Dobhi, Gaya
3	Hazaribagh	63.04	26790.00		23444.64			10873.00			

Progress report of **On-going works** (Roads-CRF)

Month : May, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor	
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.						
1	2	3	4	5	6	7	8	9	10	11	12	
Circle :- Hazaribagh Div :- Bokaro Name of EE- Sri Amit Singh												
1	Four Laning from Bokaro Sector- 6 (Shastri Chowk) to Telmachcho (NH-32) Road (Total Length 5.965 KM) under Road Division, Bokaro for the year 2025-26 (Job No. CRF-JHR-2025-26-77)	5.97	6220.00	Ministry of Road Transport & Highways (Zone-1) Transport Bhawan, 1, Parliament Street New Delhi - 110001, File No. RW/Ranchi/CRIF/2 023-24 dated 19.05.2025	-	-	#VALUE!	0.00	-	-	HARI NANDAN CHOUDHARY, Add.- Behind Hero Honda Showroom, Bhagalpur Road, Dumka, Jharkhand -814101	
1	Bokaro	5.97	6220.00		0.00		0.00					
Circle :- Hazaribagh Div :- Giridih Name of EE-Sri Ram Bilash Singh												
1	Improvement of Riding Quality of Ahilyapur More to Dakbangla More Via Mahuda More, Gandey (Total Length – 42.220 Km.) For The Year 2023-24	42.22	8541.00	Govt. of Jharkhand RCD, Ranchi Letter no. 2058(S) Dt. 28.05.25	-	-	-	-	Nil	Nil	Hari Nandan Choudhary, Dumka	
1	Giridih	42.22	8541.00		0.00		0.00					
Circle :- Dumka Div :- Dumka Name of EE-Sri Aashish Kumar Sinha												
1	Widening and Strengthening of Road from NH-114A Jarmundi-Beldaha-Nimanath to NH-133 (Total Length- 48.890 Km) for the year 2022-23. Job No. CRF-JHR-2022-23/61.	48.89	25513.16	Joint Secretary, Jharkhand, Ranchi letter No.5774(S) Date 21.12.2023	17678.91	08.07.2023	13MORTH (SBD)/ 2023-24	95.70	21443.00	98%	07.07.2025	M/s M & S Co, M.S. Tower Khutabandh, Dumka

Progress report of **On-going works** (Roads-CRF)

Month : May, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening, Strengthening & Reconstruction work of Kothiya (NH 133) – Dighi-Gadi Jhopa-Parariya-Champagarh Road (Total Length-17.2015 Km) for the year 2025-26. Job No. CRF-JHR-2025-26-73	17.20	6394.00	Under Secretary to the Government of India Letter No - RW/Ranchi/CRIF/2023-24 Date 19.05.2025							
2	Dumka	66.09	31907.16		17678.9			21443.00			

Circle :- Dumka Div :- Deoghar Name of EE-Sri Manoj Kumar Mahto											
1	Reconstruction of Burhai to Narainpur road (Job No. CRF-JHR-2025-26-72)	10.16	5900.05	RW Ranchi/ CRIF/ 2023-24, dt- 19.05.25	0.00	-	-	0.00	-	-	-
1	Deoghar	10.16	5900.05		0.0			0.00			

Circle :- Chaibasa Div:- Jamshedpur Name of EE-Sri Dipak Sahay											
1	Reconstruction of Bhuiya-Sinan to Susni via Hathi Kheda Road length-22.445 km (JOB no. CRF-JHR-2022-23-58)	22.45	7351.57	Ref no. 659(S)WE dt. 20.02.23	6497.23	25 SBD/2023-24 Dt. 18.01.2024	59.83	3887.00	70%	17.07.2025	Triveni Engicon Pvt. Ltd., 3/6 H.S. Tower, L-Road, Bistupur, Jamshedpur
2	Construction of Phuldundgri (NH-33) to Jhatijhama via Burudih road (JOB no. CRF-JHR-2022-23-59)	24.01	10462.01	Ref no. 659(S)WE dt. 20.02.23	9985.42	03 SBD/2024-25 Dt. 01.08.2024			3%	31.07.2026	Vijay Kumar Sahu Infrastructure Pvt. Ltd, Old AG Colony, House No.75,
3	RECONSTRUCTION OF ROAD FROM KATING MORE TO HURUMBIL VIA SAMARJOBRA DANDUDIH ROAD (JOB NO. CRF-JHR-2025-26-74) FY-2025-26. (TOTAL LENGTH- 19.135 K.M.)	19.14	5784.00	Ref no. 2058(S)WE dt. 28.05.2025	4500.19	27 SBD/2025-26 Dt. 12.03.2026			3%	11.03.2027	M/S Dilip Kumar ,B/745 ,Sec 2, Dhurwa ,Ranchi
3	Jamshedpur	65.59	23597.58		20982.84			3887.00			

Circle : DALTONGANJ
Div : GARHWA

Progress report of **On-going works** (Roads-CRF)

Month : May, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Reconstruction of Nagaruntari- Dhurki-Ambakhoriya Road (MDR-139) Total Length 24.940 km. under Central Road Fund for the year 2019-2020 (Job No. CRF-JHR-2018-19/51)	24.940	11311.36	RW/NH-28014/1/2019/JHR/Z-1-1600 dt. 6.3.19	9462.256387	21.10.19 02 SBD/19-20	83%	7844.06	90%	20.05.21	NG PROJECTS LIMITED, NG Circle, Mehtapura, Himmat Nagar, Gujrat
1	Garhwa	24.94	11311.36		9462.26			7844.06			

Circle : Daltonganj
Div : Daltonganj
Name of EE-Sri Rajesh Kumar

1	Reconstruction of Bhajania of Mohammadganj to Haidernagar (Mohammadganj to Dangwar Road) Via Kolhua, Bardiha Pansa, Adhori and Ranideva Road. (Total Length- 17.372 km) for the year 2022-23. (Job No. CRF-JHR-2022-23/63)	17.37	11791.53	सरकार के अपर सचिव, पथ निर्माण विभाग का पत्रांक 4036 (एस0) संची दिनांक 25.09.2024 के द्वारा 9203.09 11791.53200 सरकार के संयुक्त सचिव, पथ निर्माण विभाग का पत्रांक 1739 (एस0) संची दिनांक 23.04.2026	6443.54	24SBD/23-24 20.01.24	8%	5563.803	32%	19.01.26	Dooars Construction Company, Alipurduar (W.B)
2	C.R.F Widening & Reconstruction of Kuti More (Chainpur) to Hutar Via Ramgarh Block Head Quarter (Total Length- 24.100 Km) under Central Road Fund for the year 2022-23. Job No.- CRF-JHR-2022-23/64	24.10	11964.14	मुख्य अभि० (सा०), प०नि०वि०, झा०, संची का पत्रांक-733 (अनु०), दि०-20.04.2023 / सरकार के अपर सचिव, पथ निर्माण विभाग का पत्रांक 3825 (एस०) संची दिनांक 13.09.2024	8839.23	01SBD/24-25 22.06.24 7592.95058 Variation Amount 1246.27475 <u>Total Rs.</u> 8839.22533 Vide L.No. E.I.C, RCD, Ranchi Lt. 05 (Enc.) dt. 02.01.25	10%	2326.34284	21%	21.06.26	Koleshwari Infracons, Private Limited, House No.- 1 Nagar P.O- Hunterganj P.S.-Hunterganj, Chatra, Jharkhand
2	Daltonganj	41.47	23755.67		15282.77			7890.15			