

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-Plan)
State Plan Road Works

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Sri Vinod Kachhap											
1	In Ranchi Town second approach road of Ranchi Railway station (1) Construction of road starting from Shaheed Gorkha Chowk near Nepal House to back side of Ranchi Railway station (Platform No.- 5 length 1.50 KM) (2) Construction of road from Rajendra Chowk situated on Mahatma Gandhi Road to Panchwati chowk (Situated in back side of Ranchi Railway Station - Length 1.05KM) (Including Bridge construction) (Grand Total length-2.57KM) for the year 2017-18.	2.57	7231.80	RCD, Ltr. No.- 679(S) Dt. 01.02.18	3364.39	17 SBD 2021-22 01-11-2021 (Rs.2329.005 Lakh) + 16 SBD 2023-24 08-09-2023 (Rs.1035.3800 1 Lakh) (Supply Agreement)	74.97	3854.87	92%	10/31/2022	M/S SILDILIYA CONSTRUCTION Station Road, Redma, W. No.-15 P.O.+ P.S.- Daltonganj, Dist.- Palamu, Jharkhand.

State Plan Road Works

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of 4-Lane fly over / Elevated road cum ROB in Siramtoli chowk-Rajendra chowk-MECON round about.	2.34	33750.15	Ltr. No-552(S) Dt.17-02-22	35575.94	05 EPC/ 2022-23 Dt.-10-08-2022. Date of Appointment- 08-11-2022 (Rs.33969.606 25 Lakh) + 11 EPC 2023-24 01-08-2023 (Rs.1048.0584 3 Lakh) (Supply for Electric) + 12 EPC 2023-24 01-08-2023 (Rs.558.27902 Lakh) (Supply fr PHED Utility)	101.11	40374.80	100%	7/7/2024	Larsen & Toubro Limited, Andheri(E) Mumbai-400093

State Plan Road Works

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening and Strengthening / Reconstruction of existing Road to Four Lane including Construction of Bridges from Newari Vikas Vidyalaya (at Ranchi Ring Road) –Booty More-Kokar Chowk-Kantatoli - Namkum ROB Road (Total length 15.214 KM).	15.21	12916.72	Ltr. No-1328(S) Dt. 31-03-22	10547.58	11 SBD 22-23 22-10-22	56.74	6247.46	74%	1/21/2024	SRE & ASSOCIATES (JV) Registered Office: At Sri Ram Tower, 2nd Floor, M.P.D. Road, Bhagalpur, Bihar- 812002.
4	Widening, Strengthening and reconstruction in four lane road of Birsa Chowk to Dhurwa Golchakkar (Length-2.60 KM) (Including bicycle track and footpath) and Improvement of riding quality work in Dhurwa Golchakkar to Project Building (Length-1.50 Km) (Total length-4.10 KM) for the year 2022-23.	4.10	4733.90	Ltr. No-4071(S) Dt. 26-09-2024 (Revised)	4531.72	31 SBD 2022-23 28-01-2023 (Rs.2948.3347 2 Lakh) 52 SBD 2023-24 16-03-2024 (Rs.1583.384 Lakh (Supplimentry Agreement)	84%	3803.92	100%	11/26/2023	AD Infra(JV), HI-155, Near Central Bank Near Harmu Housing Colony, Ranchi
5	Widening and strengthening /Reconstruction of Bariatu (on MDR-004) -Lem- Bargain- Boriya road (Total length-3.750 KM) (Including construction of bridge) for the year 2022-23.	3.75	11135.41	Ltr. No-3556(S) Dt.07.10.22	1924.68	42 SBD 2022-23 25-03-2023	7.79	8613.94	22%	3/24/2024	Arvind Kumar Singh Dhurwa, ranchi

State Plan Road Works

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Construction of work from Birsa Munda Airport (Hundru)-Hethu-Chandaghasi-Ring road (Koachbang) (Total length-6.950 KM) (include bridge work) for the year 2023-23.	6.95	28060.25	Ltr. No-4072(S) Dt.26-09-2024 (Revised)	6244.89	06 SBD 2023-24 12-07-2023	8.01	22738.66	22%	1/11/2025	M/S Puja Enterprises At + PO : Simariya Chatra, Jharkhand – 825103.
7	Reconstruction of Four Laning of Pandra (on NH-75) - Kanke (on SH-02, Holiday home) road (Total length -5.545 KM) for the year 2023-24.	5.55	25383.38	1396(S)Dt-21-03-2023	8832.00	42 SBD 2024-25 04-12-2024	0.00	16435.38	6%	12/3/2026	Sri Ram Enterprises Bhagalpur Bihar
8	Widening and Strengthening of Kodojora more (NH-23) to Lohardaga main road via Ghagra Pandepara road Road (Length- 7.621 km) for the Year 2021-22	7.62	1794.10	Ltr. No- 1967(S) Dt.26-07-2021	1432.91	23 SBD 2021-22 18-11-2021	73.57	1456.24	76%	8/17/2022	M/S Lion Construction Ranchi
9	Four lane ROB on HEC to Ranchi - Gumla road (NH23) road in lieu of level crossing No. RL-5 at RYL KM 427/2-3 between Ranchi - Piska Station for the year 2022-23.	0.46	2676.84	1236(S) Dt.27/02/19 (Revised)	845.45	05 SBD 2023-24 12.07.2023	32.53	275.00	48%	11.01.2024	Arvind Kumar Singh Dhurwa, ranchi
10	Widening and Strengthening / Reconstruction of Argora chowk - Kathal More (MDR-018) (Total length 5.30 KM).	5.30	19728.02	Ltr. No-2504 (S) Dt.08-07-22	1882.28	07 SBD 2023-24 17.07.23	0.00	9743.40		16.02.2024	Altima Infrastructure Private Ltd., 1ST Floor, Ashok Nahar- Road No.-5, Ranchi.
11	Construction of four Laning of Durga Soren Chowk (Namkum)- Rampur Ring road (Total Length-8.860 Km) for the year 2023-24.	8.86	6560.62	1584(S) Dt.31-03-2023	5427.53	20 SBD 2023-24 09-09-2023	0.00	0.00		3/8/2025	AUM & Associates, Ranchi

State Plan Road Works

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Construction of Approach road of Central University Jharkhand (Total Length-1.78 KM) for the year 2023-24.	1.78	5344.39	Ltr. No-3215(S) Dt.04-07-2023	1135.32	46 SBD 2024-25 15-01-2025	83.68	5183.71	95%	7/14/2025	Excel Venture, Ranchi
13	Construction of fly over from Bahu Bazar to Patel Chowk Connecting Siramtoli-Mecon Fly Over at Patel Chowk and Kokar-Yogoda Satsanga Ashram Fly Over at Bahu Bazar (Length 1.25 KM) for the year 2023-24.	1.25	21335.99	Ltr. No-5212(S) Dt-14-11-2023	20628.00	22 EPC 2024-25 14-10-2024	5.00	1078.30	9%		Dineshchandra R. Agarwal Infracon Pvt. Ltd, 401, The Grand Mall, Opp. State Bank Zonal Office, S.M. Road, Ambawati, Ahmedabad, Gujrat.
14	Construction of approach road for Rajaswa Parishad in Ranchi(Total Length 0.190KM) for the year 23-24.	0.19	45.92	Ltr. No-4594(S) Dt-04-10-23	28.07	39 F2 2023-24 28-12-2023	28%	8.00	60%	2/25/2024	A & S Construction, Ranchi
15	Construction of Road Over Bridge in lieu of manned L.C. No. MH-27 at Km 416.770 between Namkum - Ranchi station on Katari Bagan Road for the year 2024-25.	0.93	4480.82	Ltr. No-5772(S) Dt-21-12-2023	3258.84	43 SBD 2024-25 15-12-2024				6/14/2026	M/S SATISH PRASAD Viswanath Apartment, Near Ojha Market, Devi Mandap Road, Hesal, Ranchi, Jharkhand-834005
16	Construction of 4 lane/ 2 lane paved shoulder in road from Khelgaon to Namkum R.O.B. road from KM 0.00 to KM 6.275 for the year 24-25.	6.28	15863.36	Ltr. No-1289(S) Dt-13-03-2024	4333.98	44 SBD 2024-25 15-12-2024				3/14/2026	M/S SATISH PRASAD Viswanath Apartment, Near Ojha Market, Devi Mandap Road, Hesal, Ranchi, Jharkhand-834006

State Plan Road Works

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
17	Construction of four lane road from DAV Pundag to DAV Hehal (Total Length-1.878 KM) for the year 24-25.	1.88	10268.99	Ltr. No-1362(S) Dt-15-03-2024	2633.35	45 SBD 2024-25 15-12-2024			3%	8/14/2025	M/S SATISH PRASAD Viswanath Apartment, Near Ojha Market, Devi Mandap Road, Hesal, Ranchi, Jharkhand-834007
18	IRQP work of Kanke Bazar Tand (PWD road) to Block chowk Boria road Ranchi (KM 0.00 TO 3.90KM) for the year 2024-25.	3.90	315.76	Ltr. No-3495(S) Dt-28-08-2024	248.19	51 SBD 2024-25 17-01-2025	100%	247.40	100%	4/16/2025	Jai Mata Dee Construction
19	Construction of Road from Railway Level Crossing near Dibdih ROB (at Harmu bypass) to MECON RUB for the year 2024-25.		772.70	Ltr. No-270(S) Dt-16-01-2019	575.32	06 SBD 2025-26 19-07-2025			10%	1/18/2025	M/S NAGENDRA PANDEY 31A, Budh Vihar, Ashok Nagar, Opp. Road No.-4, Ranchi
20	Improvement of Riding Quality (IRQP) work in Crocodile Park (on 8th km of Ormanjhi-Sikidri) (total length-2.50 KM) for the Year 2024-25.	2.50	156.59	Ltr. No-4039(S) Dt-25-09-2024	109.18	50 F2 2024-25 17-01-2025	100%	108.96	100%	4/16/2025	R & R Construction Rock Pvt. Ltd. C/o Aarohan Enterprises, 3rd Floor Boreya, Kanke, Ranchi.
21	Improvement of Riding Quality(IRQP) work in Kanke Block Chowk BAU RVC Approach Road (total length-1.316 KM) for the Year 2024-25.	1.32	108.66	Ltr. No-4041(S) Dt-25-09-2024	76.63	53 F2 2024-25 17-01-2025	100%	76.63	100%	4/16/2025	R & R Construction Rock Pvt. Ltd. C/o Aarohan Enterprises, 3rd Floor Boreya, Kanke, Ranchi.

State Plan Road Works

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
22	IRQP Work in Birsa Chowk to Tupudana road (Total Length-7.56 KM) for the year 2024-25.	7.56	1393.21	Ltr. No-4132(S) Dt-30-09-2024	1125.17	61 SBD 2024-25 30-01-2025	100%	1120.10	100%	7/29/2025	M/S AUM Construction, (Pro. Sourabh Narsaria), Murli Bagicha, Gumla-835207.
23	Improvement of Riding Quality Programme (IRQP) in Itki More (NH-23) to Brambe road via Rani Khatanga (Total Length-16-35 KM) for the year 2024-25.	16.35	1184.82	Ltr. No-90(S) Dt-09-01-2025							
24	IRQP work of Ranchi Ring Road-Sarwal-Baredih Industrial area approach road (Total length-2.99 KM) for the Year 2025-26.	2.99	111.25	Ltr. No-1642(S) Dt-25-04-2025							Aarohan Builders Pvt. Ltd, Chutiya, Ranchi, Jharkhand.
25	Improvement of Riding Quality Programme (IRQP) work of Harmu road to Telephone Exchange road via Avadhoot Ashram, Seva Sadan, Jalan timber road and main road Urdu library to Kishorganj chowk via Ranchi lake road (Total Length 4.110 KM) for the year 2025-26.	4.11	326.10	Ltr. No-2017(S) Dt-22-05-2025							M/S Lion Construction Ranchi
26	Construction of RCC Drain in different KM (Total length-2.50 KM) in Namkum-Doranda Road for the Year 2025-26.	2.50	289.27	Ltr. No-1983(S) Dt-20-05-2025							Raj Construction Birsa Chowk, Ranchi

State Plan Road Works

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
27	Improvement of Riding Quality Programme (IRQP) work of Itki Power House (on NH-23) - Darhatar- Jhinhiri - Tatkundo road (Total length-5.016 km) for the year 2025-26.	5.02	252.79	Ltr. No-2019(S) Dt-22-05-2025							Shailendra Pratap Singh Ratu Road, Ranchi
28	Improvement of Riding Quality Programme (IRQP) work in Main Road Ratan Talkies to Nucleus Mall via Karbala Chowk road (Total Length 2.10 KM) for the year 2025-26.	2.10	182.09	Ltr. No-2018(S) Dt-22-05-2025	135.41	07 F2 2025-26 28-07-2025				10/27/2025	Barfani Mines & Minerals Upper Bazar, Ranchi
29	IRQP/Strengthening work of Bariatu Road to Gymkhana Club via Medica Hospital (Total Length 1.00 KM) Road for the year 2025-26.	1.00	144.22	Ltr. No-2249(S) Dt-13-06-2025							P.K. Infra Deputy para, Ranchi
30	Widening and Strengthening of Road from Holiday Home to Boriyo (Chirondi) via Bitha, Edalhatu (Total Length-3.162 KM) for the year 2025-26.	3.16	2004.62	Ltr. No-2250(S) Dt-13-06-2025							

State Plan Road Works

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
31	Construction of four lane (including bridge construction) in road from Argoda (Old Argoda Chowk) (in MDR - 018) to Nayasarain (Ring Road) (in MDR- 013) via Pundag Road (Total length - 6.175 km) for the year 2025-26.	6.18	14106.06	Ltr. No-2520(S) Dt-01-07-2025							

31	Ranchi	133.68	232658.77	0.00	114896.84	121366.76
----	---------------	---------------	------------------	-------------	------------------	------------------

Circle : Ranchi

Div : Gumla

Name of EE-Sri Rameshwar Shah

1	Widening/Strengthening of 2-lane of Chainpur-Mahuadarn upto Dumri Road (MDR-36) Job no- CRF-JHR-2022-23/57	11.85	5941.00	RW Ranchi/CRF/2021-22 Dt. 06.02.2023	7501.83	05SBD/23-24 dt- 21.12.23	80.65	6050.00	95%	20.12.25	M/s Vinod Kr. Jain Jashpur, Chhattisgarh
2	Strengthening and widening / Reconstruction to Two lane with paved shoulder of Sisai - Basia road.(Including Bridge)	36.90	10611.84	1582(S) 31.03.23	11520.48	03SBD/23-24 dt- 12.07.23	95.92	11050.00	100%	11.09.25	M/s Vinod Kr. Jain Jashpur, Chhattisgarh
3	IRQP Work of Kumahari to Gumla (on Taisera NH- 23) Road (Total Length-25.565 Km) under Road Division, Gumla	25.57	1545.48	926(S) 27.02.25	0.00	-	0.00	0.00	-	-	-
4	IRQP Work of Nathpur- marda-Tukutoli- Bagma Road (Total Length- 20.750 Km) under Road Division, Gumla	20.75	1327.62	1980(S) 20.05.25	0.00	-	0.00	0.00	-	-	-

4	Gumla	95.07	19425.95		19022.31	0.00	176.56	17100.00			
---	--------------	--------------	-----------------	--	-----------------	-------------	---------------	-----------------	--	--	--

State Plan Road Works

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Khunti Name of EE-Sri Dipak Kumar Bhagat											
1	Widening and strengthening/reconstruction of road from confluence point of karkatta river and tanju nala to dasmile gundu road.(length-9.244km)	9.24	2484.66	Letter no. 3548(s) dated 06.10.22	1813.20	Provisional work order vide lt. no. 948 dt. 14.11.23 13SBD/23-24 Dt. 30.11.23	97.60%	2363.66	85%	13.05.25	JMD (50%) (M/S Jai Maa Durga Construction, Chiniya Road, Nehru Nagar Garhwa)-NP (50%) (M/S Nagendra Pandey, Ashok Nagar, Ranchi) (JV).
2	Widening and Strengthening / Reconstruction of Hatia – Lodhma – Karra Road (MDR-032) (Total Length-26.400 KM)	26.40	10937.50	Letter No. 5392(s) dated 29.11.23	8639.86	02SBD/24-25 Dt. 11.09.2024	76.69%	7676.03	75%	10.09.26	PE-SRMV Construction (JV)
3	IRQP work of Kamdara to Bero Road (MDR 034) From Km 23.46 to Km 51.125 (Total Length=27.665 Km)	27.67	1750.68	Letter No. 925(s) dated 27.02.25	-	-	-	-	-	-	-
3	Khunti	63.31	15172.84		10453.06	0.00	1.74	10039.68			

Circle : Ranchi
Div : Ranchi (Gramin)
Name of EE-Sri Jitendra Kumar Singh

State Plan Road Works

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening of Existing Pavement to Four Lane Divided Carriage Way of Ranchi-Purulia Road (Namkum ROB to Angara Section) (Total Length - 17.700 km) Including Construction Of Bridges For the Year 2022-23	17.70	18173.72	3587(S) Dt. 10.10.22	16984.89	1SBD/2023-24 Dt. 11.04.23	54.36%	11625.96	62%	14.03.25	SRE & Associates (JV)
2	IRQP Work in Taimara Ghati-Dasham Fall Road (Length 10.00 km + 385 m Approach)	10.00	642.95	1524(S) Dt. 15.04.25	-	-	0.00%	0.00	-	-	-

2	Ranchi (Gramin)	27.70	18816.66		16984.89			11625.96			
---	------------------------	-------	----------	--	----------	--	--	----------	--	--	--

State Plan Road Works

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Lohardaga Name of EE-Sri Ravindra Kumar											
1	Reconstruction of Lohardaga (Nadiya More) to Ergaon via Arcosa Rampur Road (Length-10.59 K.M.) and Reconstruction of Ergaon to Bhandra Road (Length -8.66 K.M.) (Total Length-19.25 K.M.)	19.25	7414.32	16.03.24 / 17 (S)	6799.92	10.10.24 / SBD 02/ 2024-25	44%	3000.00	50%	08.04.2026	PE-SRMV (JV), Sisai Road, Gumla.

1	Lohardaga	19.25	7414.32	6799.92	0.44	3000.00
---	-----------	-------	---------	---------	------	---------

Circle : Ranchi Div : Simdega Name of EE-Sri Rajeev Kumar Singh											
1	Widening & Strengthening work of Biru (on NH-143)- Tamra-Sikariyatanr-Ramrekhadham (on Kochedega-Ramrekha Road) Road.	22.35	7782.22	13.10.2022 3644(S)	6327.76	01 SBD of 2023-24, Dt. 14.07.2023	94.64%	7147.18	96	13.02.25	M/s Vinod Kumar Jain, Chhattisgarh.
2	Improvement of Riding Quality Programme (IRQP) of Kalebira(SH-04)-Gangutoli-Jamdih (NH-143.) Road (Part-A KM 0.00 to 10.36 and Part-B KM 22.00 to 38.95) (Total Length- 28.31 km) (Carriage-5.5 m)	28.31	1765.89	14.12.2023 5643(S)	1828.86	3 SBD of 2024-25, Dt. 04.10.2024	95.69%	1750.00	100%	03.04.2025	AUM Construction, Gumla

State Plan Road Works

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Reconstruction of Lachragarh (on NH-320G)-Indtand-Karimati-Kharwagarha-Baribringa- Orga (on MDR-042) with Approach road of Kanorwa Railway Station in Simdega district road- total length 15.90 km.	15.90	6361.06	09.10.2024 / 4330(S)	4780.29	4SBD of 2024-25, Dt. 28.03.2025	15.17%	0.00	26%	27.09.2026	SRMV Construction Pvt. Ltd.-M/s Daroga Pradhan (JV) Near Bhatti Talab, Sisai Road, Gumla- 835207, Jharkhand.
4	Improvement of Riding Quality Programme (IRQP) work for Simdega-Sewai-Kinkel-Kurdeg-Kutumakachhar upto Chhatisgarh Border Road (MDR-044)(Total length 63.20 KM) under Road Division Simdega for the Year 2025-26.	63.20	3800.35	02.07.2025 / 2530(S)							
5	Improvement of Riding Quality Programme (IRQP) work of Jorm(NH-143) to Sarangbera upto Orissa Border Road (Total length 8.1KM) under Road Division Simdega.		693.60	19.08.2025 / 3275(S)							
6	Widening & Strengthening of Kersai-Kurdeg via Thesutoli-Thaisuer Mission Road.	17.20	6213.86	06.03.2019 1557(S)							
6	Simdega	146.96	26616.98		12936.90			8897.18			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Roads-Plan)
State Plan Road Works

Month : September, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Sri Vinod Kachhap											
1	Widening and Strengthening of work from Kutiatu Chowk (on NH-75 Ext.) – Malti- Ring Road (Near Arvind Mil) Road (Total Length-4.070 KM) for the year 2023-24.	4.07	967.32	Ltr. No-2996(S) Dt.15-06-2023	824.72	25 SBD 2023-24 08-12-2023	114%	1061.91	100%	6/7/2024	Excel Venture, Ranchi
2	Improvement of Riding Quality work in Meshra-Pithoria road (Total Length-17.88 KM) for the year 2023-24.	17.88	1269.70	Ltr. No-3258(S) Dt.07-07-2023	1175.51	50 SBD 2023-24 07-03-2024	109%	1285.10	100%	9/6/2024	M/S Jyoti Enterprises, Hazaribagh.
3	Widening and Strengthening/ Reconstruction of approach road from Ring road and Daladali Road (Near Daladali chowk) to ICFAI University (Total length-1.106 KM) for the year 2023-24.	1.11	197.85	Ltr. No-3841(S) Dt08-08-2023	138.36	35 F2 2023-24 21-12-2023	100%	138.36	100%	3/20/2024	M/S Raj Construction Birs Chowk, Ranchi

State Plan Road Works

Month : September, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Improvement of Riding Quality Programme (IRQP) in Burmu-Umedanda-Hindgir road (Total length-20.38 KM) (including Chute drain, retaining wall and 2 nos full gantry) for the year 2023-24.	20.38	756.27	Ltr. No-5003(S) Dt-27-10-2023	647.77	51 SBD 2023-24 09-03-2024	100%	647.77	100%	9/8/2024	M/S Jai Mata Dee Construction, Ranchi.
5	Improvement of Junction near D.C. House and Dindayal Chowk for the year 2023-24.		48.26	Ltr. No-5167(S) Dt-09-11-2	47.78	26 F2 2023-24 08-12-2023	63%	30.36	70%	1/21/2024	Laxmi Kant Jha Ranchi
6	Improvement of Riding Quality(IRQP) work in AG More to Mecon gate Shyamali - Dibdih Railway crossing road (total length-1.530 KM) for the Year 2024-25.	1.53	125.69	Ltr. No-4038(S) Dt-25-09-2024	95.85	52 F2 2024-25 17-01-2025	100%	95.83	100%	4/16/2025	M/S P.K. Infra House No.-854, Deputy Para, Kutchery Chowk, Ranchi.
7	Improvement of Riding Quality(IRQP) work in Intake well more (on 11th km of Ormanjhi-Sikidri) to Gatelsud Dam road (total length-2.50 KM) for the Year 2024-25	2.90	186.20	Ltr. No-4040(S) Dt-25-09-2024	130.07	47 F2 2024-25 16-01-2025	100%	130.07	95%	4/15/2025	R & R Construction Rock Pvt. Ltd. C/o Aarohan Enterprises, 3rd Floor Boreya, Kanke, Ranchi.

State Plan Road Works

Month : September, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Improvement of Riding Quality (IRQP) work in Saheed Maidan to Purana Vidhansabha via Vivekananda School, Sudha Dairy Road (total length-1.860 KM) for the Year 2024-25	1.86	152.67	Ltr. No-4042(S) Dt-25-09-2024	116.20	55 F2 2024-25 17-01-2025	100%	116.19	100%	4/16/2025	Akshay Kumar Singh Sukhdeo Nagar, Ratu road, Hehal, Ranchi, Jharkhand-834005.
9	Improvement of Riding Quality (IRQP) work in Internal roads of RINPAS Hospital Campus (total length-11.402KM) for the Year 2024-25.	11.40	368.67	Ltr. No-4130(S) Dt-30-09-2024	293.68	59 SBD 2024-25 27-01-2025	109%	319.74	100%	5/26/2025	Bhadoria Infrastructure Private Limited, Bhadoria Nikaten, Bank Colony, Kokar, Ranchi-834002
10	Improvement of Riding Quality(IRQP) work in Ranchi-Muri Road from Sarjana Chowk to Dangratoli Chowk) (total length-1.60 KM) for the Year 2024-25.	1.60	228.38	Ltr. No-3958(S) Dt-20-09-2025	172.85	54 F2 2024-25 17-01-2025	100%	172.82	100%	4/16/2025	M/S Jai Mata Dee Construction, Ranchi.
11	Improvement of Riding Quality work of road from Judicial Academy to Nagdi Railway Crossing (Total Length 8.750 KM) for the year 2024-25.	8.75	556.86	Ltr. No-4297(S) Dt-09-10-2024	464.37	56 SBD 2024-25 21-01-2025	120%	555.17	99%	5/20/2025	ORBIT INFRAS, H.No.-54, Circular Road, Lalpur, Ranchi, Jharkhand.

State Plan Road Works

Month : September, 2025

Amount in Rs.

SL. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Widening & Strengthening of Itki Sanatorium to Moro -Nari -Changani road (Total Length-9.856 KM) for the year 2019-20.	9.86	2644.51	Lt.5344 (S) 30.10-19	1560.83	19 SBD 2021-22 20-11-2021	102.3206061	2198.48	100%	8/19/2022	KNPS-LNJ(JV)
12	Ranchi	81.33	7502.35		5668.00			6751.80			

Circle : Ranchi

Div : Gumla

Name of EE-Sri Rameshwar Shah

1	Widening and Strengthening & Re-construction of malgo more at Bharno(NH23)to Pabaya Talab	11.00	2902.79	1308(S) 31.03.22	2608.91	05SBD/22- 23 dt-	96.36	2513.94	100%	12.12.23	Dewanti Construction, Sisai Road,
2	IRQP Work of Kumhari to Jhatnitoli Road via Nawadhih in km 0.00 to 26.878 Length-	26.88	1553.70	1284(S) 13.03.24	1601.89	04SBD/24- 25 dt-	99.98	1601.59	100%	06.04.25	M/S N. C. Nahar Durg Chhattisgarh
2	Gumla	37.9	4456.5		4210.8			4115.5			

Circle : RANCHI

Div : KHUNTI

Name of EE-Sri Dipak Kumar Bhagat

State Plan Road Works

Month : September, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Improvement of Riding Quality Pavement of Khunti – Torpa – Kalebira (SH-03) Road from Km 5.00 to KM 56.00 (Total Length-52.00 KM) (Carriageway – 10.00M)	52.00	52.00	Letter No. 5391(s) dated 29.11.23	5314.93	01SBD/24-25 Dt. 06.07.2024	100.00%	5654.47	100%	05.05.25	Vijay Kumar Sahu Infrastructure Pvt. Ltd.
2	Improvement of Riding Quality Programme of Konsa- Bakaspur-Govindpur- Karra Road in Km.0.00 to 30.120	30.12	30.12	Letter No. 3685(s) dated 06.09.24	2332.34	24SBD/24-25 Dt. 04.03.25	98.54%	2299.01	100%	03.09.25	SRMV Construction Pvt. Ltd.
2	Khunti	82.12	82.12		7647.26			7953.48			

Circle : Ranchi

Div : Ranchi (Gramin)

Name of EE-Sri Jitendra Kumar Singh

1	IRQP work in Sonhatu Milan Chowk Road (Length 23.122 km) (Carriage way - 5.50 m)	23.12	1496.87	3427(S) Dt. 23.08.24	1268.95	Provisional work order issued vide this office ltr no. 1064, dt. 10.10.24 23SBD/2024-25 Dt. 25.11.24	114.84%	1457.30	100%	09.03.2025	M/s Jaimata Dee Construction
---	--	-------	---------	----------------------	---------	---	---------	---------	------	------------	------------------------------

State Plan Road Works

Month : September, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	IRQP work in Jonha-Purabdih Road (Length 30.96 km)	30.96	1865.94	3688(S) Dt. 06.09.24	1709.98	22SBD/2024-25 Dt. 15.10.24	108.25%	1850.98	100%	14.04.2025	M/s Jaimata Dee Construction
3	IRQP work in km 32.10 to 47.55 of Adardih-Milan Chowk Road for the year 2024-25	15.45	824.32	3960(S) Dt. 20.09.24	689.81	Provisional work order given to the contractor vide this office ltr. No. 1263, Dt. 20.12.24 26SBD/2024-25 Dt. 16.01.25	99.87%	688.94	100%	18.04.25	M/s Jaimata Dee Construction
4	Widening and Strengthening-Reconstruction of Hundru (MDR 23) to Tati-Singari (MDR -020) Total Length 6.042 Km For the year 2022-23	6.04	1631.83	3550(S) Dt. 06.10.22	1528.57	2SBD/2023-24 Dt. 29.05.23 Sup. Ag. No. 30SBD/2024-25, Dt. 11.03.25	97.52%	1703.37	100%	12.01.24	Classic Engicon Pvt. Ltd.

State Plan Road Works

Month : September, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	IRQP/Strengthening Work in Goushala to Kanke-Patratu Road (Total Length 1.60Km)	1.60	82.40	3963(S) Dt. 17.08.23	51.96	33F2/2023-24 Dt. 07.03.24	99.67%	51.79	100%	06.05.2024	M/s Ranju Devi
6	Widening and Strengthening-Reconstruction of Angara-Hahe-Rahe Road (MDR-21)Total Length-26.687 Km. For the year 2022-23	26.69	5795.82	3472(S) Dt. 23.09.22	5700.99	21SBD/2022-23 Dt. 07.02.23 Provisional work order issued on dt 27.01.23	114.07%	6900.28	100%	26.08.24	Classic Engicon Pvt. Ltd.
7	IRQP/Strengthening work in Jonha By Pass Road (Length 1.60km)	1.60	55.75	2854(S) Dt. 11.07.24	41.82	07F2/2024-25 dt.19.09.24	95.12%	39.78	100%	02.11.2024	Speedcon Developers Private Limited
8	IRQP/Strengthening work in Muri Station Road (Length 1.00 km)	1.00	70.11	2855(S) Dt. 11.07.24	53.65	08F2/2024-25 dt.19.09.24	96.60%	51.82	100%	02.11.2024	M/s P K Infra
8	Gramin	106.5	11823.03		11045.73			12744.26			

State Plan Road Works

Month : September, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Ranchi

Div : Lohardaga

Name of EE-Sri Ravindra Kumar

1	Widening & Strengthening / Reconstruction Work (Including Construction of Bridge) from Bhandra (MDR-001) to Senha (SH-08) Road (Total Length - 23.518 K.M.)	23.52	8192.24	17.02.22 / 541 (S)	6541.28	16.07.22 / SBD 01/ 2022-23 13.03.24/ SBD19/ 2023-24 (Suppl.)	100%	8431.47	100%	15.01.2024	M/s Ganga Construction, Hehal, Ranchi.
2	IRQP Work of Lohardaga-Gangupara-Peshrar Road (Total Length -27.80 K.M.)	27.80	1537.50	11.03.24 / 1195 (S)	1594.42	30.07.24 / SBD 01/ 2024-25	100%	1641.56	100%	29.01.2025	Anand Construction Infrastructure Pvt. Ltd., Harmu, Ranchi.
3	IRQP Work of Shankh-Chatra (Lukaiya More) Road (Length - 21.35 K.M. = 21350 M.)	21.35	1368.70	18.10.21 / 3193 (S)	1086.86	01.11.22 / SBD 06/ 2022-23	100%	1136.20	100%	31.03.2023	Altima Infrastructure Pvt. Ltd., Ashok Nagar, Ranchi.

3

Lohardaga

72.67

11098.43

9222.56

11209.23

State Plan Road Works

Month : September, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Simdega Name of EE-Sri Rajeev Kumar Singh											
1	Widening & Strengthening work of Biru (on NH-143)- Tamra-Sikariyatnr-Ramrekhadham (on Kochedega-Ramrekha Road) Road.	22.35	7782.22	13.10.2022 3644(S)	6327.76	01 SBD of 2023-24, Dt. 14.07.2023	94.64%	7147.18	96	13.02.25	M/s Vinod Kumar Jain, Chhattisgarh.
2	Improvement of Riding Quality Programme (IRQP) of Kolebira(SH-04)-Gangutoli-Jamdih (NH-143.) Road (Part-A KM 0.00 to 10.36 and Part-B KM 22.00 to 38.95) (Total Length- 28.31 km) (Carriage-5.5 m)	28.31	1765.89	14.12.2023 5643(S)	1828.86	3 SBD of 2024-25, Dt. 04.10.2024	95.69%	1750.00	100%	03.04.2025	AUM Construction, Gumla
3	Reconstruction of Lachragarh (on NH-320G)- Indtand-Karimati-Kharwagarha-Baribringa-Orga (on MDR-042) with Approach road of Kanorwa Railway Station in Simdega district road- total length 15.90 km.	15.90	6361.06	09.10.2024 / 4330(S)	4780.29	4SBD of 2024-25, Dt. 28.03.2025	15.17%	0.00	26%	27.09.2026	SRMV Construction Pvt. Ltd.-M/s Daroga Pradhan (JV) Near Bhatti Talab, Sisai Road, Gumla- 835207, Jharkhand.

State Plan Road Works

Month : September, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Improvement of Riding Quality Programme (IRQP) work for Simdega-Sewai-Kinkel-Kurdeg-Kutumakachhar upto Chhatisgarh Border Road (MDR-044)(Total length 63.20 KM) under Road Division Simdega for the Year 2025-26.	63.20	3800.35	02.07.2025 / 2530(S)							
5	Improvement of Riding Quality Programme (IRQP) work of Jorm(NH-143) to Sarangbera upto Orissa Border Road (Total length 8.1KM) under Road Division Simdega.		693.60	19.08.2025 / 3275(S)							
6	Widening & Strengthening of Kersai-Kurdeg via Thesutoli-Thaisuer Mission Road.	17.20	6213.86	06.03.2019 1557(S)							

DPW-B

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Bridges-Plan)
State Plan Bridge Works

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : RANCHI
Div : RANCHI
Name of EE-Sri Vinod Kachhap

NIL

0 Ranchi 0.00 0.00 0.00 0.00

Circle : Ranchi
Div : Gumla
Name of EE-Sri Rameshwar Shah

NIL

0 Gumla 0.0 0.00 0.00 0.00 0.00

Circle : RANCHI
Div : KHUNTI
Name of EE-Sri Dipak Kumar Bhagat

State Plan Bridge Works

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of H.L. Bridge Over Karma Nala in 14th KM of Karra More (Torpa) to Karra Road.	24.64	380.25	Dy. Sec. Letter No. 1129(S) Dt. 22.02.2019	368.12	33SBD/23-24 DT. 01.03.24	99%	364.00	85%	5/31/2025	M/S BIMLA ENTERPRISES
2	Construction of H.L. Bridge Over Bartoli Nala in 15th KM of Karra More (Torpa) to Karra Road.	33.23	339.66	Dy. Sec. Letter No. 1130(S) Dt. 22.02.2019	286.96	34SBD/23-24 DT. 01.03.24	62%	185.07	85%	5/31/2025	M/S BIMLA ENTERPRISES
3	Construction of H.L. Bridge Over Chata River in 41st KM of Sisai - Lapung - Dorma (MDR-30) Road.	147.6	1144.65	Dy. Sec. Letter No. 3428(S) Dt. 18.07.23	940.79	38SBD/23-24 DT. 14.03.24	67%	646.80	69%	3/13/2026	M/S Sharda Construction, Ranchi Road, Redma, Daltonganj Palamau
4	Construction of Diversion over Banai River at 8th KM of Khunti Torpa Kalebira Road		180.43	Dy. Sec. Letter No. 2655(S) Dt. 08.07.25	137.31	Provisional work order vide lt. no. 741 dt. 01.08.25 15F2/2025-26 dt. 06.09.25					M/S Amit Construction, At- Parwal, P.O.- Datiya, P.S.- Bharno, Dist- Gumla
4	Khunti	205.5	2044.98		1733.18			1195.87			

State Plan Bridge Works

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Ranchi
Div : Ranchi (Gramin)
Name of EE-Sri Jitendra Kumar Singh

1	Balance work of Construction of high level bridge over kanchi river in 3rd/4th km of sonahatu-milan chowk road (MDR-028) including approach road.	204.6	1250.70	3532(S) Dt, 09.09.25	1232.51	28SBD/20 23-24 Dt. 23.02.2024	53%	680.48	59%	22.02.26	KUMAR AND ROY CONSTRUCTION
---	---	-------	---------	----------------------	---------	-------------------------------------	-----	--------	-----	----------	----------------------------

1	Ranchi (Gramin)	204.6	1250.70		1232.51			680.48			
---	------------------------	-------	----------------	--	----------------	--	--	---------------	--	--	--

Circle : Ranchi
Div : Lohardaga
Name of EE-Sri Ravindra Kumar

NIL

0	Lohardaga	0.00	0.00		0.00			0.00			
---	------------------	------	-------------	--	-------------	--	--	-------------	--	--	--

Circle : Ranchi
Div : Simdega
Name of EE-Sri Rajeev Kumar Singh

State Plan Bridge Works

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
NIL											
0	Simdega	0.00	0.00		0.00			0.00			

DPW-B

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress report of **Completed works** (Bridges-Plan)State Plan Bridge Works**Month : September, 2025****Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : RANCHI**Div : RANCHI****Name of EE-Sri Vinod Kachhap****NIL****0 Ranchi****0.00****0.00****0.00****0.00****Circle : Ranchi****Div : Gumla****Name of EE-Sri Rameshwar Shah****NIL****0 Gumla****0.00****0.00****0.00****0.00****Circle : Ranchi****Div : Khunti****Name of EE-Sri Dipak Kumar Bhagat**

State Plan Bridge Works

Month : September, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

NIL

o Khunti

0.00

0.00

0.00

0.00

Circle : Ranchi

Div : Ranchi (Gramin)

Name of EE-Sri Jitendra Kumar Singh

NIL

0 Gramin

0.0

0.00

0.00

0.00

Circle : Ranchi

Div : Lohardaga

Name of EE-Sri Ravindra Kumar

NIL

0

Lohardaga

0.00

0.00

0.00

0.00

State Plan Bridge Works

Month : September, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Simdega Name of EE-Sri Rajeev Kumar Singh											
1	Construction of High level RCC Bridge over Patatirila River at 67th Km of Simdega-Jaldega-Hurda-Girda upto Manoharpur Road (including construction of Approach roads).	37.20	364.94	13.09.19/4545(S)	326.36	01F2 2017-18 22.09.17 Revised 14F2 19-20, dt.- 15.02.20	100	315.76	100	21.03.2019	Bijay Prasad
1	Simdega	37.20	364.94		326.36			315.76			

DPW-N

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Sri Vinod Kachhap											
1	Ordinary repair work of Pithoria-Thakurgaon-Burmu-Rai Khelari road for the Year 2024-25.		180.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	143.96	48 F2 of 2024-25 Dt.-16-01-2025	74.22	52%	55%	4/15/2025	Sunil Kumar Morabadi, Ranchi

1 Ranchi

0.00

180.00

143.96

74.22

Circle : RANCHI

Div : Gumla

Name of EE-Sri Rameshwar Shah

SPILL OVER

1	Construction of Guard Wall at 13th KM of Kurumgarh- Parsa Road Under Road Division (VIVEKADHIN FUND 2024-2025)		50.00	Lt- 3378(S) dt- 16.08.2024	21.16	10F2/2024-25 Dt.-28.02.2025	11.03	52.12%	52%	31.03.2025	Anand Kumar Gupta, Baraik Muhalla, Main Road, Gumla
2	Special Repair of Railing of Bridge over Koyal River at 61st km of Khunti Torpa- Kolebira Road (Vivekadhin) Under Road Division Gumla for the Year 2024-25				18.74	11F2/2024-25 Dt.-28.02.2025	8.89	47.46%	100%	31.03.2025	M/S Maa Dugra Construction Daltonganj
3	Junction improvement & Beautification work of Manjhatoli chowk Under Road Division Gumla for the Year 2023-24		50.00	Lt- 4009(S) dt- 18.08.23	30.53	17F2/2023-24 Dt.-17.02.2024	25.33	82.96	100%	15.05.2024	Gaurav Kumar Mishra, Tupudana, Ranchi

3 Gumla SO

0.00

100.00

70.43

45.25

NON PLAN

1	Ordinary Road repair work of Bhrano Chowk to Parwal Rd. (via Mara Sili, Sargaon, Jirhul) from Km 0.00 to 12.975 Under Road Division Gumla for the Year 2025-26	12.98	40.00	Lt- 2661(S) dt- 09.07.25	39.99	06F2/2025-26 Dt.-25.09.2025	-	-	-	24.12.2025	Ashish Sahu, Vill- Parwal, Datiya, Karanj Gumla.
2	Ordinary Road repair work of Charda Pusho Road (Via Bhurso, Pahamu, Kotari, Boro ,Pakria) from Km 0.00 to 17.10 Under Road Division Gumla for the Year 2025-26	17.10	30.00	Lt- 2661(S) dt- 09.07.25	29.96	08F2/2025-26 Dt.-27.09.2025	-	-	-	26.12.2025	M/s Randhir Kumar Singh, Church Road, Daltonjang.
3	Road and Bridge Protection work in Ghaghra- Neterhat Road from 8th KM to 35th KM Under Road Division Gumla for the Year 2025-26		30.00	Lt- 2661(S) dt- 09.07.25	18.20	03F2/2025-26 Dt.-01.09.2025	-	-	-	30.11.2025	Prem Ranjan Singh Chetar Road, Gumla

State Non-Plan Works

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Construction of Guard wall & embankment protection with road safety work in Palkot-upper khaman-jodajam Road in 8th KM under Road division Gumla for the Year 2025-26		30.00	Lt- 2661(S) dt- 09.07.25		-	-	-	-	-	MAA JEEBACH Construction Palkot Road, Gumla.
5	Construction of Guard wall and road safety work in HL RCC Bridge Approach at 17th KM of Kamdara-Bero Road under Road division Gumla for the Year 2025-26		40.00	Lt- 2661(S) dt- 09.07.25	24.92	11F2/2025-26 Dt.-27.09.2025	-	-	-	26.12.2025	Dilip Kumar Upadhyay, Ponchi, Satbarwa, Daltonganj,
6	Installation of Crash Barrier work in Kurumgargh-Parsa, Sahid Naiman Kujur village link Road in KM 1st, 2nd,3rd,4th,6th and 13th Under Road Division Gumla for the Year 2025-26		36.00	Lt- 2661(S) dt- 09.07.25		-	-	-	-	-	M/s Gaurav Kumar Mishra Tupudana, Ranchi
7	Construction of Guard wall in Kurumgarh parsa road in KM 4th,13th and 17th Under Road Division Gumla for the Year 2025-26		50.00	Lt- 2661(S) dt- 09.07.25		-	-	-	-	-	MAA JEEBACH Construction Palkot Road, Gumla.
8	Construction of Guard wall in Chainpur-Ghaghra road in KM 18th,22nd and 23rd Under Road Division Gumla		50.00	Lt- 2661(S) dt- 09.07.25		-	-	-	-	-	M/s Gaurav Kumar Mishra Tupudana, Ranchi
9	Ordinary Road repair of HL RCC bridge Approach of Kurumgargh - Parsa, Sahid Naiman Kujur village link road in Km 7,11,15,17,20 and 21st		90.00	Lt- 2661(S) dt- 09.07.25			-	-	-	-	Rudrahartejas Cons.Pvt. Ltd. Tagore Hill Road Morabadi, Lalpur, Ranchi
10	Guard wall and Flank Repair Work in Ghaghra-Neterhat Road (SH09) from Km 35.000 to Km 43.000		125.00	Lt- 2661(S) dt- 09.07.25			-	-	-	-	Prem Ranjan Singh Chetar Road, Gumla
11	Repair work of Existing Causeway and Construction of Diversion at Soe Nala Bridge at CH-31.00KM of Bakutoli- Kurkura -Bano Road		53.73	Lt- 2661(S) dt- 09.07.25	34.93	10F2/2025-26 Dt.-27.09.2025	-	-	-	26.12.2025	M/S R D Construction Redma, Daltonganj, Palamau
12	Ordinary Road repair (KM 13,24,26,30,44 and 45) work of Ghaghra Neterhat Road Under Road Division Gumla		25.00	Lt- 2661(S) dt- 09.07.25	25.00	09F2/2025-26 Dt.-27.09.2025	-	-	-	26.12.2025	M/s Randhir Kumar Singh, Church Road, Daltonjang.
13	Ordinary Road repair of Toto-Anjandham road from Km 0.00 to 9.350 Under Road Division Gumla for the Year 2025-26		25.00	Lt- 2661(S) dt- 09.07.25	24.99	07F2/2025-26 Dt.-27.09.2025	-	-	-	26.12.2025	Dilip Kumar Upadhyay, Ponchi, Satbarwa, Daltonganj,
14	Railing repair work in Manjhatoli (NH-78) - Birkera-Kondra Road in KM 14th and 17th Under Road Division Gumla		16.00	Lt- 2661(S) dt- 09.07.25			-	-	-	-	M/s Gaurav Kumar Mishra Tupudana, Ranchi
15	Installation of Crash Barrier work in Sisai (Kumahar more NH-23) Ghaghra Road in KM 22nd and 35th Under Road Division Gumla		15.00	Lt- 2661(S) dt- 09.07.25	14.97	04F2/2025-26 Dt.-01.09.2025	-	-	-	30.10.2025	Prem Ranjan Singh Chetar Road, Gumla
16	Vivekadhin 2025-26		50.00	Lt- 2325(S) dt- 18.06.25	0.00	-	7.13	-	-	-	-
16	Gumla NP	30.08	705.73		212.96	0.00	7.13				
19	Gumla NP, SO	30.08	805.73		283.39	0.00	52.38				

State Non-Plan Works

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : Khunti Name of EE-Sri Dipak Kumar Bhagat											
1	Ordinary Repair Work in 1st km of khunti-Siladon-Chukru-Bhusur Road	28.21	50.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25	49.48	8F2/25-26 Dt. 21.08.25					Ashish Kumar Sahu
2	Ordinary Repair and different Work of Marcha-Rania-saude Road	36.50	50.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25	49.87	18F2/25-26 Dt. 11.09.25					M/S S.J. Traders
3	Construction work of Retaining Wall in Chainage 12th, 22th and 23th KM of Murhu-Tapara-Torpa Road		35.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25	35.00	7F2/25-26 Dt. 21.08.25					Ashish Kumar Sahu
4	Construction work of Rataining Wall/guard Wall in chainage 11th km and Km 22nd of Murhu(Jivantoli) Indipidi--Sarwada-birbanki-kochang-Bandgaon Road		50.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25	33.68	12F2/25-26 Dt. 30.08.25					Deep Enterprises
5	Construction of Breast wall/Drain and Miss. Work in SH03 to Ulihatu Road		35.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25	34.99	14F2/25-26 Dt. 01.09.25					Anirban Das
6	Construction work of Retaining Wall in Chainage 6th , 11th km of approach road of bridge and repairing work of railing in bridge in tapakara -rania Road.		40.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25	39.97	11F2/25-26 Dt. 30.08.25					Deep Enterprises
7	C&G and Shoulder Repair Work from KM 0.00 to KM 44.00 in different Chainage and Construction of Parapet of Bridges situated at Km 02, Km 09, Km 12, Km 32, Km 33, Km 34, and Construction of Guard Wall and Boulder Pitching Work in Sisai Lapung Dorma Road.		35.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25	34.93	17F2/25-26 Dt. 09.09.25					Ashish Sahu
8	Construction of Guard wall / Breast wall & Boulder Pitching , and Drain Work in Dalbhanga (Sonaghati) korwa Road From Km 0.00 to 13.375 (Length 100m)		40.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25							
9	Construction of Guard/Retaining Wall in Km 25th and 26th of Khunti Hitutola Maranghada Taimara road		30.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25							
10	construction work of guardwall/Breast wall in Marcha (SH 03) -Rania -Saude Road		40.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25							

State Non-Plan Works

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Road safety and full gantry/half gantry installation work in Murhu-tapakara-torpa road		25.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25							
12	Road Safety and Paver Block Work in Dasmile Chukru Remta Sondasome Kujram Road		10.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25	6.38	13F2/25-26 Dt. 30.08.25					Deep Enterprises
13	Ordinary Repair & Safety Work of khunti-Siladon-Chukru-Bhusur Road from Km.0.00 to 12.00		10.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25							
14	Road Safety Signboard and Crash Barrier Installation Work of Sisai Lapung Dorma Road (MDR 30) from km 0.00 to 44.00		20.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25	20.00	16F2/25-26 Dt. 09.09.25					Ashish Sahu
15	Road safety work in Amreshwardham(SH-03 Bichana)-jurdag-tupudana(NH75E) Road from chainage km 0.00 to km 23.600		10.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25							
16	Road Safety, Bridge Railing Repair/ Construction Work in Khunti-Hitutola-Maraghada-Taimara Road from Km 0.00 to 20.00		10.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25							
17	Road Safety & Marking Work from km 21.00 to Km 30.00 of Khunti Hitutola Maranghada Taimara road		10.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25							
18	Ordinary Repair and Other Work from Chainage Km 0.00 to Km 27.70 in Murhu-Tapkara- Torpa Road	27.70	85.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25							
18	Khunti NP, SP	92.41	585.00		304.30		0.00				

Circle : Ranchi

Div : Ranchi(Gramin)

Name of EE-Sri Jitendra Kumar Singh

Non Plan

1	Special Repair of Bundu-Sonahatu-Jamudag-Jariya Road from km 21.00 to 30.19 under non plan for the year 2025-26	10.19	25.00		-	-	0		-	-	DKC
2	Ordinary Repair of Bundu-Sonahatu-Jamudag-Jariya Road from km 11.00 to 20.00 under non plan for the year 2025-26	10.00	25.00		-	-	0		-	-	Sanjeet Kumar
3	Ordinary Repair of Bundu-Sonahatu-Jamudag-Jariya Road from km 0.00 to 10.00 under non plan for the year 2025-26	10.00	25.00		-	-	0		-	-	Mritunjay Kumar Singh

State Non-Plan Works

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Ordinary repair work in Chandandih-Sonahatu Road	13.10	25.00	2661(S), Dt. 09.07.2025	-	-	0		-	-	Toppo Enterprises
5	Repair of bridge and culvert in different road under Road Division, Ranchi(Gramin)		15.00		-	-	0		-	-	M/S Kamla Kaushal Construction
6	Construction of Guardwall in different location from km 20.00 to 30.00 of Ranchi-Muri Road under Non Plan for the year 2025-26	10.00	40.00		-	-	0		-	-	M/S Ratan Construction
7	Construction of Guardwall in different location from km 31.00 to 60.00 of Ranchi-Muri Road under Non Plan for the year 2025-26	29.00	40.00		-	-	0		-	-	Jai Guru Traders
8	Construction of Drain in 33km of Ranchi-Muri Road under non plan for the year 2025-26		35.00		-	-	0		-	-	Sanjay Jaiswal
9	Construction of 2 nos of cross drain in 1st km of Rampur-Halmaid Road under Non Plan for the year 2025-26		10.00		-	-	0		-	-	Rakesh Kumar
10	Construction of 2 m Height Guard wall in 4th & 5th km of Bundu-Sonahatu-Jamudag-Jariya missing link road under Non Plan for the year 2025-26		25.00		-	-	0		-	-	Kalpana Construction
11	Special Repair work of Bridge situated on Kanchi River in Km 14th of Silli-Banta-Hazam-Tikar-Rangamati Road (MDR-25) for the year 2025-26		45.00	2661(S), Dt. 09.07.2025	-	-	0		-	-	Mata Traders
12	Special Repair work of Bridge situated on Radhu River in Km 12th of Silli-Banta-Hazam-Tikar-Rangamati Road (MDR-25) for the year 2025-26		40.00		-	-	0		-	-	Mata Traders
13	Beautification work and supply of furniture for IB at Angara under non plan for the year 2025-26		10.00		-	-	0		-	-	M/S RT Construction
14	Beautification work and supply of furniture for IB at Tatisilwai under non plan for the year 2025-26		10.00		-	-	0		-	-	Ishwar Construction
15	Beautification work and supply of furniture for IB at Jonha under non plan for the year 2025-26		10.00		-	-	0		-	-	Priya Construction
16	Beautification work and supply of furniture for IB at Silli under non plan for the year 2025-26		10.00		-	-	0		-	-	M/S Tigar Construction
17	Repair and Painting of parapet of Culvert and Bridges in km 20.00 to 60.00 of Ranchi-Muri Road and Road Safety Work in km 30.00 to 60.00 under non plan for the year 2025-26		15.00		-	-	0		-	-	Nalanda Construction
18	Construction of Half (Galantry) Cantilever Signboard - 5.50m x 2.10m = 2 Nos in the Jaruahdi-Patrahatu Road under Non Plan for the year 2025-26		12.00		-	-	0		-	-	Sanjay Jaiswal
19	Road Safety work in Jaruahdi-Patrahatu Road under Non Plan for the year 2025-26		10.00		-	-	0		-	-	Jai Guru Traders
20	Road Safety work in 20th km to 30th km of Ranchi-Muri Road under Non Plan for the year 2025-26		10.00		-	-	0		-	-	Sanjay Jaiswal

State Non-Plan Works

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
21	Furnishing work and Supply of Instrument at office of the CE(Comm) under non plan for the year 2025-26		40.00		-	-	0		-	-	Ishwar Construction
21	Gramin NP	82.29	477.00		0.00		0.00				

Spill Over

1	Renovation Work in Silli I.B for the year 2023-24		50.00	125 (S) Dt. 11.01.2024	49.60	5F2/2024-25 Dt. 18.09.24	25.00	50.41%	95%	17.01.2025	Rakesh Kumar
2	Construction of New I.B in Ramdera at Ranchi-Muri Road for the year 2023-24		150.00	125 (S) Dt. 11.01.2024	119.98	25F2/2024-25 Dt. 09.01.25	0.00	0.00%	30%	08.07.25	P. L Construction
2	Gramin SO	0.00	200.00		169.57		25.00				

Vivekadhin

1	Traffic Restoration Work in Silli-Banta-Hazam-Tikar-Rangamati Road from km 0.00 to 19.00 under vivekadhin for the year 2025-26	19	30.00	EIC, Ltr No. 2325(s), Dt. 18.06.2025	2.47	01F2/2025-26	2.47	100%	100%	24.08.2025	Sanjit Kumar
2	Traffic Restoration Work in Silli-Banta-Hazam-Tikar-Rangamati Road from km 20.00 to 39.00 under vivekadhin for the year 2025-26	19			2.46	02F2/2025-26	2.46	100%	100%	26.08.2025	Arvind Kumar
3	Bush cutting work of flank in Rahe-Sita Fall Road for the year 2025-26 under Vivekadhin	-			2.50	03F2/2025-26	2.50	100%	100%	12.09.2025	Parvez Alam
4	Flank repair work in km 0.00 to 5.80 of Bundu-Sonahatu-Jamudag-Jareya Missing Link Road for the year 2025-26 under Vivekadhin	5.8			2.47	04F2/2025-26	2.47	100%	100%	18.09.2025	Arvind Kumar
4	Gramin SO	43.80	30.00		9.91		9.91				
25	Gramin NP, Vivek, SO	126.09	707.00		179.48		34.91				

Circle : RANCHI

Div : Lohardaga

Name of EE-Sri Ravindra Kumar

1	Installation Work of W-Metal Beam Crash Barrier for Protective Work at 3rd & 4th K.M. in Circuit House, Lohardaga to B.S. College Road, Lohardaga	--	12.00	09.07.2025 2661(S)							
2	Construction of Drain & Cross Dran at 1st K.M. of Circuit House, Lohardaga to B.S. College Road, Lohardaga	--	15.00	09.07.2025 2661(S)							
3	Installation Work of Signage Board and W-Metal Beam Crash Barrier for Protective Work at Various Chainages in Karanji More (Bero) to Chatti via Narcopi Railway Station Road	--	18.00	09.07.2025 2661(S)							

State Non-Plan Works

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Installation Work of W-Metal Beam Crash Barrier for Protective Work at Various Chainages (Valley Area) of Lohardaga-Kisko More to Richuguta Road	--	18.00	09.07.2025 2661(S)							
5	Repairing Work (From Chainage 2.00 K.M. to 5.00 K.M.) in Kesa More-Mandar Road	--	20.00	09.07.2025 2661(S)							
6	Special Repair Work in Circuit House, Lohardaga to B.S. College Road, Lohardaga	--	20.00	09.07.2025 2661(S)							
7	Repairing and Maintenance of Divisional Office, Sub-Divisional Office and J.E. Quarter	--	20.00	09.07.2025 2661(S)							
8	Construction of Drain at 15th K.M. of Chatti-Kairo-Tati Road (325 Metre Stone Masonary)	--	25.00	09.07.2025 2661(S)	15.58	<u>26.08.2025</u> 02F2/2025-26			100%	25.10.2025	Kishore Bhagat, Lohardaga.
9	Installation of Paver Block at 2nd K.M. in Lohardaga-Gangupara-Peshrar Road	--	25.00	09.07.2025 2661(S)							
10	Construction of Drain at 23rd K.M. of Lohardaga-Kisko More to Richuguta Road	--	25.00	09.07.2025 2661(S)							
11	Flank Protection Works at Different Chainages in Lohardaga-Kisko More to Richuguta Road	--	25.00	09.07.2025 2661(S)							
12	Construction of RCC Drain at 2nd K.M. in Lohardaga-Gangupara-Peshrar Road	--	35.00	09.07.2025 2661(S)							
13	Construction of Retaining Wall at 22+500 K.M. of Lohardaga-Kisko More to Richuguta Road (3.00 m. & 2.00 m. Height) (3 M. Height of Length 50 M.; 2 M. Height of Length 90 M.)	--	50.00	09.07.2025 2661(S)							
14	Construction of Stone Masonary Drain at 5th K.M. of Shankh-Chatra (Lukaiya More) Road (S/M of Length – 900 M.)	--	50.00	09.07.2025 2661(S)							
15	Construction of Retaining Wall for Protection Work at 29th K.M. in Lohardaga-Kisko More to Richuguta Road (2.00 m. Height) (Length of 167 m.)	--	50.00	09.07.2025 2661(S)							
16	Construction of Retaining Wall at 22+100 K.M. of Lohardaga-Kisko More to Richuguta Road (3.00 m. Height) (Length of 110 M.)	--	50.00	09.07.2025 2661(S)							
16	Lohardaga	-	458.00	-	15.58	-	0.00	-			

Vivekadhin

1	Repair and Painting of Culvert Parapet Walls in Shankh-Chatra (Lukaiya More) Road.	-	25.00	E.I.C., R.C.D. Ltr No. - 2325(S) Dated 18.06.2025	2.48	<u>07.08.2025</u> 01F2/2025-26	2.47	100%	100%	14.08.2025	Aakash Kumar Patnayak Lohardaga.
1			25.00		2.48		2.47				
17	Lohardaga NP, Viv.	--	483.00		18.06		2.47				

State Non-Plan Works

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Ranchi
Div : Simdega
Name of EE-Sri Rajeev Kumar Singh**

Non Plan

1	Special Repair from Km 0.00 to Km 12.50 of Kochedega- Ramrekhadham upto Chhattisgarh		100.00	09.07.2025/2661(S)	75.48477	25.09.2025 / 09F2				24.12.2025	Hemwanti Construction Pvt. Ltd.
2	Ordinary Repair & Road Safety work in Kairbera-Banabira-Bakrikona Road from km 0.00 to		40.00	09.07.2025/2661(S)							
3	Ordinary Repair of Jorm (NH-143) to Sarangbera upto Orissa Border Road from km 0.00 to 08.10		35.00	09.07.2025/2661(S)							
4	Repair of Bridge in 37th of Palkot(on NH-23)-Rokedega-Bilingbera-Tamra(on SH-23) Road		40.00	09.07.2025/2661(S)							
5	Construction of 160m Guard Wall in 20th KM of Palkot(on NH-23)- Rokedega-Bilingbera-		35.00	09.07.2025/2661(S)							
6	Construction of Guard wall of length 150m (height 2m) in 34th KM of Thetaitangar-Bolba-		40.00	09.07.2025/2661(S)							
7	Construction of 2mx2m RCC Slab culvert in 15th KM of Simdega-Sewai-Kinkel-Kurdeg-		20.00	09.07.2025/2661(S)							
8	Construction of 2mx2m RCC culvert in 9th KM of Kairbera Banabira Bakrikona road .		18.00	09.07.2025/2661(S)							
9	Construction of 2mx2m RCC culvert in 11th KM of Kairbera Banabira Bakrikona road .		18.00	09.07.2025/2661(S)							
10	Construction of 2mx2m RCC culvert in 12th KM of Kairbera Banabira Bakrikona road .		18.00	09.07.2025/2661(S)							
11	Construction of 2mx2m RCC culvert in 13th KM of Kairbera Banabira Bakrikona road .		18.00	09.07.2025/2661(S)							
12	Construction of Guard Wall in 18th KM of Simdega-Sewai-Kinkel-Kurdeg-Kutumakachhar		21.00	09.07.2025/2661(S)							
13	Repair of wing wall, slab & floor in km 7, 10, 19 of Simdega- Rengari-Kersai -Bolba road.		15.00	09.07.2025/2661(S)							
14	Repair and Painting work of Bridge over Jorm (NH-143) to Sarangbera upto Orissa Border		5.00	09.07.2025/2661(S)							
15	Road safety work in Palkot(on NH-23)-Rokedega-Bilingbera-Tamra(on SH-23) Road under non plan for the year 2025-26 .		10.00	09.07.2025/2661(S)	5.71977	26.09.2025 / 10 F2 2025-26				25.10.2025	Sanjay Jaiswal, Ranchi.
16	Installation of Full Gantry at KM 8.10 in Jorm (NH-143) to Sarangbera upto Orissa Border Road under non plan for the year 2025-26.		15.00	09.07.2025/2661(S)	8.29913	26.09.2025 / 11 F2 2025-26				25.10.2025	Sanjay Jaiswal, Ranchi.
17	Installation of W-metal Beam Crash Barrier of length 750m in KM 2,3,4,5,7 & 8 in Jorm (NH-		15.00	09.07.2025/2661(S)							
18	Installation of full gantry at km 0.00 of Thetaitanger-Bolba-Kersai-Kinkel (SHAJ) road.		15.00	09.07.2025/2661(S)	7.76482	26.09.2025 / 12F2 2025-26				25.10.2025	Nawlesh Kumar Singh, Ranchi.

State Non-Plan Works

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
19	Installation of W-metal Beam Crash Barrier of length 450m in KM 5,14,18,33,35,39 & 49 of		10.00	09.07.2025/ 2661(S)	6.83972						M A Construction, Simdega.
20	Road Safety related work in KM 21 to Km 48.21 of Simdega-Rengari-Kersai-Bolba Orissa Border Road under non plan for the year 2025-26		10.00	09.07.2025/ 2661(S)	9.99633	22.08.2025 / 06F2 2025-26			100%	21.09.2025	Satyam Builcon, Khunti, Jharkhand.
21	Installation of two half Gantry at KM 0.00(Bolba) & 14.00(Orissa Border) in Simdega-Rengari-Kersai-Bolba upto Orissa Border Road (part-II) under non plan for the year 2025-26		15.00	09.07.2025/ 2661(S)	7.73432	26.09.2025 / 13F2 2025-26				25.10.2025	Nawlesh Kumar Singh, Ranchi.
22	Installation work of 580 m W-Metal Beam Crash Barrier in Simdega-Jaldega-Hurda-Girda-		15.00	09.07.2025/ 2661(S)							
22	Simdega	0.00	528.00		121.84		0.00				

Vivekadhin

1	Installation of Modular ABS Speed Breaker in Simdega- Sewai-Kinkel Kurdeg road, Kochedega Ramrekha Dham road, Kurdeg Karamdiha Gariajor Road under Road Division Simdega under vivekadhin for the year 2025-26.		2.47	17.06.2025	2.47	01F2 2025-26 Dt.- 26.06.2025	2.47	100%	100%		M/s Alpha Construction, Jainagar, Koderma.
2	Road Safety Work and installation of tree reflectors in various roads under Road Division Simdega For the year 2025-26 under vivekadhin.		2.49	25.06.2025	2.49	02F2 2025-26 Dt.- 10.07.2025	2.49	100%	100%		Satyam Builcon, Khunti, Jharkhand.
3	Repair of flank in Putritoli-Barasloya-Lacharagarh-Jaldega upto Pandripani NH-23 under vivekadhin for the year 2025-26.		2.48	10.07.2025	2.48	03F2 2025-26 Dt.- 17.07.2025	2.48	100%	100%		M/s Gudda Construction, Simdega
4	Road Safety Work in Simdega- Sewai-Kinkel-Kurdeg-Kutumakacchar upto Chattisgarh Border Road For the year 2025-26 under Vivekadhin 2025-26.		2.49	17.07.2025	2.49	04F2 2025-26 Dt.- 25.07.2025	2.48	100%	100%		Satyam Builcon, Khunti, Jharkhand.
5	Installation of Modular ABS Speed Breaker in Jorm(on NH-143)-Sarangbera upto Orissa Border Road & Simdega-Rengari-Kersai-Bolba upto Orissa Border Road under vivekadhin for the year 2025-26.		2.49	24.07.2025	2.48	05F2 2025-26 Dt.- 12.08.2026	2.48	100%	100%		M/s Alpha Construction, Jainagar, Koderma.
6	Instaltion of Modular ABS Speed Breaker in Thetaitangar- Bolba-Kersai-Kinkel road under Road Division Simdega under vivekadhin for the year 2025-26.		2.47	02.09.2025	2.46	07F2 2025-26 Dt.- 12.09.2026	0.00		100%		M/s Alpha Construction, Jainagar, Koderma.
7	Repair of flank in km 36 to km 48 in Putritoli-Barasloya-Lacharagarh-Jaldega upto pandripani road(on NH-23) under vivekadhin for the year 2025-26.		2.44	02.09.2025	2.43	08F2 2025-26 Dt.- 19.09.2026			80%		Prasad Construction, Simdega
7	Simdega	0.00	17.35		17.32		12.40				
29	Simdega NP, Vivek.	0.00	545.35		139.16		12.40				

State Non-Plan Works

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going / Completed works** (Roads-RCPLWEA)

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Gumla Name of EE-Sri Rameshwar Shah											
1	Widening and Strengthening Reconstruction of Chainpur (Rampur)- Naugai- Jairagi Road (with) HL RCC Bridge at ch-26.070 RCPLWEA/ROAD/01	28.20	2875.78	18.05.18	2809.75	12NCB/18-19 26.09.18	85.48	2401.89	86%	25.03.20	Altima Infrastructure 351-A. Ashok Nagar, Ranchi
Total		28.20	2875.78		2809.75			2401.89			

Circle : Ranchi Div : Simdega Name of EE-Sri Rajeev Kumar Singh											
1	Widening and Strengthening of Bolba-Belkuba-Takbhar Odisha Border Road. (JH21LWE039)	16.50	1628.73	1341(s) dt 07.03.2018	1744.53	16.01.19 04 SBD OF 2018-19 Dt. Of Commencement 23.01.19	19.51	340.29	37%	22.07.20	M/s Kaushik Construction, Vill-Singhitali, PO- Chapri, Bhawnathpur, Dist.- Garhwa.
1	Simdega	16.50	1628.73		1744.53			340.29			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going / Completed works** (Bridges-RCPLWEA)

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Gumla Name of EE-Sri Rameshwar Shah											
1	Const. of HL. Bridge over Lohari River at Ch-2.665 km , ch-17.855km of upper Khaman-jora jam(Dibdobhi) RCPLWEA/BRIDGE/22	61.80	215.82	07.04.18	185.00	04NCB/18-19 dt. 01.08.18	35.95	66.51	38%	31.05.19	M/s Sarita Const. Ambatoli, Latehar
1	Gumla	61.80	215.82	0.00	185.00	0.00		66.51			
Circle : Ranchi Div : Simdega Name of EE-Sri Rajeev Kumar Singh											
1	(A) Construction of RCC High level bridge over Aling river at Ch. 3.765 km of Bolba Belkuba Takbahar Odisha Border Road.	37.24	117.58	07.03.2018 / 1341(S)	309.77	20.08.2018 02 SBD OF 2018-19 Dt. Of Commencement 27.08.2018	100%	300.39			Superior Construction Pvt. Ltd., Tukupani, Simdega
2	(B) Construction of RCC High level bridge over Kudarmunda River at Ch 10.945 km of Bolba Belkuba Takbahar Odisha Border Road. (JH21LWE039)	86.44	214.11	07.03.2018 / 1341(S)			100%				
3	High Level Bridge over Koel river in Birnibera to Lawagarha Road. (JH21LWBR52)	246.04	1100.91	07.03.2018 / 1341(S)	1026.86	12.09.2018 03 SBD OF 2018-19 Dt. Of Commencement 19.09.2018	100%	1069.15			Koleshwari Infracons Pvt. Ltd. House No.-01, Nagar, PO+PS-Hunterganj, Dist- Chatra.

Progress report of **On-going / Completed works** (Bridges-RCPLWEA)

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Simdega	369.7	1432.60		1336.63			1369.53			

Circle : Hazaribagh

Div : Chatra

Name of EE-Sri Mithilesh Prasad

1	Construction of H.L. Bridge over Buddha River in Bonga Karam (Pathalgada) Sikri Road (NH-100) road under R.C.D., Chatra Package No.:JH2LWBR10	73.80m	287.27	17024/II(i) 2017-RC (358261) dt. 22.02.2018	439.83	28.07.2018 01(SBD)/ 2018-19 2(SBD)/ 2021-22 dt. 15.02.2022	80%	351.33	80%	27.06.2019	M/s Sahay Construction At Awal Mohalla, District: Chatra 7979070450 7979987711
2	Construction of H.L. Bridge over Manat River in Jabda Akharwamahua Partoli road under R.C.D., Chatra JH2LWEBR09	43.40m	211.24						75%		
2	Chatra	0.0	498.51		439.83			351.33			

Circle : Hazaribagh

Div :Ramgarh

Name of EE-Sri Rajiv Ranjan Munda

1	H.L. Bridge with Approach Road over Bhera River in 2nd KM of Kulhi- Dulmi Road	64.80 Mtr.	221.91	-	207.00	02(SBD)2018-19 Dt. 06.08.2018	100%	209.35	100%	-	Vikram Kumar Deo, 481 Sectors- 9B, B.S. City, Bokaro, Jharkhand
2	H.L. Bridge over Bokaro River in Duni- Ara Kanta Road	98.40 Mtr.	415.36	-	376.56	04(SBD)2018-19 Dt. 20.12.2018	100%	392.29	100%	-	M/S Maa Laxmi Engineering, Sarvoday Nagar, Jailhata,

Progress report of **On-going / Completed works** (Bridges-RCPLWEA)

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	H.L. Bridge over Damodar River in Hesapoda- Kusumdi Road	295.20 Mtr.	1148.58	-	1758.05	05(SBD)2018-19 Dt. 24.12.2018	70%	1371.92	75%	6/23/2020	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
3	Ramgarh	0.00	1785.85		2341.61	0.00		1973.56			

Circle : Chaibasa

Div : Manoharpur

Name of EE-Sri Raghubansh Choudhary

1	H.L. Bridge over Chaki Garha Nala in Bingburu more to Kotagarha Road.		710.25	07.03.2018 1341 (S)	349.28	03.01.2019 PMGSY-04/SBD/2018-19	25	62.47		02.07.2020	Pintu Engineering Constrution pvt. Ltd. Dalmiya House, Road No. 6, Seraikela-
1	Manoharpur	0.00	710.25		349.28			62.47			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going / Completed works** (ROB)

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Hazaribagh Div : BOKARO Name of EE- Sri Amit Singh											
1	Construction of ROB in Ch. 26.150 km of Petarwar Gomia Naraki Bishnugarh Road in lieu of L.C. No. 11/A/T between Gomia and Dumari Bihar Station.	-	8331.96	30.08.2022/ RCD/06-Plan - 29/2022- 3172(s) of DS, R.C.D., Jharkhand, Ranchi.	5591.25	15.12.2021	18%	2102.41	10%	14.12.2023	M/S GPT-GSM JV, ADARSH NAGAR, NEAR NEW BUS STAND, BIJULIA, RAMGARH CANTT. -829122, JHARKHAND
1	Bokaro	0.00	8331.96		5591.25			2102.41			

Progress report of **On-going / Completed works** (ROB)

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Hazaribagh
Div : Dhanbad
Name of EE-Sri Dinesh Prasad

1	Construction Work of ROB in Lieu of Level Crossing No. AM-34 Between Jamadoba and Bhaga Station	-	<u>2623.24</u> 828 1413.08 414	1235(s) dt. 27.02.2019	-	-	-	-	-	-	South Eastern Railway Adra, Purulia, Dy Chief Engineer (Con)
1	Dhanbad	0.00	0.00		0.00			0.00			

Circle : Hazaribagh
Div : Ramgarh
Name of EE-Sri Rajiv Ranjan Munda

1	Construction of ROB in Sandi-Bijuliya Road (Old NH-33) near Ranchi Road Railway Station (Ch.-83 KM)	-	2908.90	-	-	-	100%	1938.01	100%	-	F.A & C.A.O (Cons.)/ E.C.R (M.H.X), Patna
2	Construction of ROB in Muri-Barkakana Section KM 406/1-12 (88th KM of old NH-33)	-	866.59	-	-	-	100%	880.61	100%	-	F.A & C.A.O (Cons.)/ S.E Railway, Kolkata
3	Construction of ROB in Chandrapura Route in Leu of LC No.- 26Spl/T at KM 80/1-2	-	5469.71	Ltr. No.- 3642 Dt.- 13-10-2022	-	-	44%	2942.62	5%	-	F.A & C.A.O (Cons.)/ECR/MHX, Patna

Progress report of **On-going / Completed works** (ROB)

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Construction of Approach & Proposed ROB near L.C No.- MB-21 at KM 383/16-17 between Muri to Barkakana under Ranchi Railway Division. (RoB between Gola to Charu Road- Job No.- CRF-JHR-2022-23/66)	-	3495.00	RW/Ranchi/CRF/2021-22 Dt.- 16-03-2023	3712.97	01(SBD) 2024-25 Dated- 16-08-2024	0%	0.00	0%	15-08-2026	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
5	Construction of ROB in Leu of L.C Gate No.- 39/Spl/T in KM 120/3-4 within the PTRU Station limits between Bhurkunda and Patratu	-	10853.55	Ltr. No.- 1429 Dt.- 16-03-2024	-	-	2%	100.00	30%	-	F.A & C.A.O (Cons.)/ECR/MHX, Patna
5	Ramgarh		23593.75	0.00	3712.97	0.00		5861.24			

Circle : Dumka

Div : Deoghar

Name of EE-Sri Manoj Kumar Mahto

Progress report of **On-going / Completed works** (ROB)

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of ROB no-618 on Giridih-Sarath road between Madhupur Station Joramaw station	-	4527.20	3238(S) dt-01.07.19		42437.00		2891.1438	-	-	Estern Railway, Kolkatta
2	Construction of ROB on Satsang-Bhirkhibad road bitween Jasidih-Bajjnathdham Station (LC No. 04/T)	-	4056.41	732(S), Date-01-02-2019		42437.00		3850.8096			Estern Railway, Kolkatta
3	Construction of ROB on Satsang-Bhirkhibad road bitween Shankarpur-Jasidih Station (LC No. 27C/E)	-	3755.00	3231(S) dt-23.05.16	-	42437.00		2545.8237	-	-	Estern Railway, Kolkatta

Progress report of **On-going / Completed works** (ROB)

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Construction of ROB (ROB proper and Approach portion) at Santhali Village near Br. 653 between Sankarpur - Jasidih at km 321/19-21 from Howrah (Job No.-CRF-JHR-2022-23/67)	0.66	9364.00	RW Ranchi/ CRF/ 2021-22, dt- 06.03.23	2353.05	58(SBD)/ 2023-24 dt- 06.02.24		0.0000	-	05.08.26	M/s Binod Kumar Yadav, At- Jarga, Gujhandi, Jhumri Telaiya, Koderma, Jharkhand.
5	Construction of ROB for Jasidih-Baidyanath Dham Section (LC Gate No.-1) (Job No. CRF-JHR-2022-23-70)	0.43	8196.00	RW Ranchi/ CRF/ 2021-22, dt- 06.03.23	1414.46	61(SBD)/ 2023-24 dt- 08.02.24		0.0000	-	07.02.26	Ramjee Singh Construction Pvt. Ltd., D.S. Gilan Road, Gilanpara, Dumka
5	Deoghar	1.09	29898.6	0.00	3767.51			9287.78			

Circle : Dumka

Div : Jamtara

Name of EE-Sri Vijay Kumar Agarwal

Progress report of **On-going / Completed works** (ROB)

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of ROB in lieu of Existing Level Crossing No.13/B/E in JKL Road		7873.00	Dated 16.03.2023 by MoRT&H, New Delhi	4103.60	04/SBD/23-24 Dt. 27.09.23	-	-	12%		Velji Ratna Soratia Infra Pvt. Ltd. (Guj)
2	Construction of ROB in lieu of Existing Level Crossing No.14 A/T in JKL Road		5146.00	Dated 16.03.2023 by MoRT&H, New Delhi	2893.64	05/SBD/23-24 Dt. 27.09.23	-	-	5%		Velji Ratna Soratia Infra Pvt. Ltd. (Guj)

2 Jamtara

13019.00

6997.24

Circle : Dumka

Div : Pakur

Name of EE-Sri Veer Raghwan

1	Construction of ROB in Pakur-Barharwa Road							0.00			
---	--	--	--	--	--	--	--	------	--	--	--

1 Pakur

0.00

0.00

0.00

0.00

Progress report of **On-going / Completed works** (ROB)

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Dumka Div : Sahebganj Name of EE-Sri Ajay Kumar-2											
1	Construction of proposed ROB in lieu of Level Crossing No. - 47/C in between Tinpahar-Dhamdhamia Section of Malda Division to be executed by Railway in Deposit term of Jharkhand Government.		9394.54	Joint Secretary RCD, Jharkhand, letter no. 1233 (S), dated 27.02.2019				7848.67			
2	Pakur-Barharwa Road ROB in lieu of LC No. 19/B & 45 C/E		95.47	Joint Secretary RCD, Jharkhand, letter no. 1327 (S), dated 31.03.2022				1504.39			
3	Sahibganj West Cabin ROB in lieu of 82 B/T		38.25	Joint Secretary RCD, Jharkhand, letter no. 2725 (S), dated 26.07.2022							
3	Sahebganj	0.00	9528.26		0.00			9353.06			

Progress report of **On-going / Completed works** (ROB)

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Chaibasa
Div : Chaibasa
Name of EE-Sri Raj Ranjan

1	Construction of Road Over bridge between Kendposi and Maluka stations under the jurisdiction of Dy. Chief Engineer (Con). Tantnagar in Chakradharpur division of SER.	953.7	4042.28	27.12.2017 /2776(S)	4201.75	04.01.2019 /Agt. No-SER /CON-HQ /TATA/64/2018	73.554	3102.25432	100	03.01.2021	M/S Shyamsree Tribeni (JV), EN-32, Shyam Towers, Sector-V, Salt Lake, Kolkata West Bengal, PIN-700091
---	---	-------	---------	---------------------	---------	---	--------	------------	-----	------------	---

1 **Chaibasa** **953.7** **4042.28** **4201.75** **3102.25**

Circle : Daltonganj
Div : Daltonganj
Name of EE-Sri Anil Kumar

1	C.R.F Construction of ROB at EP No.-291/27, 291/28 between Daltonganj to rajhara railway near Bajrha village at Palamau in the state of Jharkhand under Central Road Fund for the year 2022-23. Job No. (CRF-JHR-2022-23-65)	596.1	8354.00	16.03.23RWRanchi/CRF/2021-22/1/4036939/2023	7369.56	11SBD/2024-25 14.10.2024	0%		5%	13.04.26	A M INFRATECH., Reg. Add.- Ward No. 07, Muraligarhi, Renukoot, Turra, Pipari, Sonbhadra, Uttar Pardesh-231221 Offical Add.- Gas Godown, Kandu Mohalla, Redma, Daltonganj, Palamu, Jharkhand
---	--	-------	---------	---	---------	--------------------------	----	--	----	----------	---

1 **Daltonganj** **596.12** **8354.00** **7369.56** **0.00**

Progress report of **On-going / Completed works** (ROB)

Month : September, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12