

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of **On-going works** (Roads-Plan)  
State Plan Road Works

**Month : December, 2023**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Hazaribagh</b> <b>Div : Hazaribagh</b> <b>Name of EE-Sri Shubash Prasad</b>											
1	Widening & Strengthening/ Reconstruction of Palma Moskodih-Choubey-Keshwari road for the Year 2016-17	16.79	4706.4600	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 6036 (S) dt.21.09.2016	3283.29	dt. 15.09.2017 18 SBD of 2017-18	88.64%	2910.49	Hills Trade-RK(JV) Gurgaon	99%	14.01.19
2	Widening and Strengthening of Banaso- Budgadda Road (MDR 93) under RCD, Road Division, Hazaribag (Under CRIF) Total Length 28.00Km for the Year 2022-23 (Job. No. : CRF-JHR-2022-23/56)	28.00	6845.00	MORT & H (Zone-1) Govt. of India vide Lt. No. RW Ranchi/CR F/2021-22 Dt. 06.02.2023	-	-	-	-		-	-

State Plan Road Works

**Month : December, 2023**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening and Strengthening to 2 Lane of of Duwari to Rol Road (MDR-99) under RCD,Road Division, Hazaribag (Under CRIF) Total Length 25.757Km for the Year 2022-23 (Job. No. CRF-JHR-2022-23/55)**	25.76	8465.00	MORT & H (Zone-1) Govt. of India vide Lt. No. RW Ranchi/CR F/2021-22 Dt. 06.02.2023	8804.87	dt. 24.11.23 21 (SBD) of 2023-24	-	-	M/S Puja Enterprises, Simaria, Chatra	5%	23.07.2025
4	IRQP Work for Kallu chowk to Boddom Bazar Road from Km 0.00 to 1.10 Km for the Year 2023-24 Under RCD Road Division Hazaribag	1.10	82.15	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 3968 (S) dt.17.08.20 23	62.93	dt. 14.11.23 18 F2 of 2023-24	-	-	M/s Narayan Construction, Matwari, Hazaribag	20%	13.02.2024
5	IRQP Work for the road Around Matwari Gandhi Maidan to NH-100 from Km 0.00 to 1.00 Km for the Year 2023-24 Under RCD Road Division Hazaribag	1.00	68.59	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 3964 (S) dt. 17.08.2023	52.91	dt. 16.11.23 20 F2 of 2023-24	-	-	M/s Narayan Construction, Matwari, Hazaribag	20%	15.02.2024

State Plan Road Works

**Month : December, 2023**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	IRQP work of Gauriya Karma (MDR-096) to Kewta Bridge (MDR-069) road from Km 0.00 to 10.48 Km (Total Length 10.48 Km) for the Year 2023-24 Under RCD, Road Division Hazaribag	10.48	681.18	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 3643 (S) dt.31.07.2023	690.84	dt. 24.11.23 22 (SBD) of 2023-24	50%	345.00	M/s Siddhartha Construction, Zulu Park, Hazaribag	90%	23.02.2024
7	IRQP Work for Jain Petrol Pump(NH-33) to St. Xaviers School (NH-100) Via St. Mary Church Suresh Colony Chowk, Electricity Office, St Robert Girls High School, NH office, PWD IB and PWD office Chowk to Hurhuru Durga Mandir Via Carmel School Chowk(NH-33) in	3.00	278.85	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 4028 (S) dt.21.08.2023	235.21	dt. 22.12.23 29 (SBD) of 2023-24	-	-	M/s Ramchandra Yadav, Budhiyadih, Kapka, Barkatha, Hazaribag.	-	-
<b>7</b>	<b>Hazaribagh</b>	<b>86.13</b>	<b>16420.76</b>	<b>0.00</b>	<b>13130.05</b>	<b>0.00</b>		<b>3255.49</b>			

**Circle : Hazaribagh**

**Div : BOKARO**

**Name of EE- Sri Amit Singh**

1	(A) Reconstruction of Dantu (NH-23) to Kathara via Sillisadam including Sillisadam to Chalkari Road.(Total length 31.825 km) for the year 18-19	31.83	10321.91	05.03.19/1503(S) of J.S., RCD, Jharkhand, Ranchi	6801.118	30.07.19/01 SBD of 2019-20	106.00	7586.895	Classic Engicon Pvt. Ltd. 3D, Vatika Apartment, Line Tank Road, Ranchi.	97%	29.07.2021
---	---	-------	----------	--	----------	----------------------------	--------	----------	---	-----	------------

State Plan Road Works

**Month : December, 2023**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	(B) Preparation of Land Acquisition Plan (LAP) and Diversion of Forest Land in Construction of Dantu (NH-23) to Kathara via Sillisadam including Sillisadam to Chalkari Road.(Total length 31.825 km)				8.610	23.07.19/ 4 F2 of 2019-20	100.00	8.610	M/S Arun Kumar Jaishwal, Vill.+ P.O. - Chandankiyari, Bokaro	100%	22.01.2020
	(C) Construction of H.L Bridge over (A) Canal at Ch.11.717 KM of Dantu to Kathara Road, (B) Canal at Ch. 11.924 KM of Sillisadam- Chalkari Link Road and (C) Chatnia Nala at Ch. 0.395 KM. of Dantu to Kathara via Sillisadam Road under Road Division, Bokaro for the year 2019-20				302.524	31.10.19/ 11 SBD of 2019-20	60.44	182.839	M/S Sanjay Construction, At. + P.O. - Saram, Bokaro	66%	30.10.2020
2	Widening & Strengthening/ Construction of Approach road to <b>Mega Food Park</b> Chandankiyari, Bokaro (Total Length 4.055 KM) for the year 2017-18	4.00	1613.948	09.10.17/ 5609(S) of J.S., RCD, Jharkhand, Ranchi	922.555	05.10.2021/ 2 SBD of 2021-22	93.08	1003.234	HARI NANDAN CHOUDHARY Behind Hero Honda Showroom, Dudhani, Bhagalpur Road, Dumka - 814101 Mob. 9801310245.	96%	04.04.2022
3	Widening and Strengthening /Reconstruction of <b>Sarubera</b> (On 26th km of Dumari –Nawadih Bermo Road) to Pilpilo More Road (Total Length 25.832 km) for the year 2021-22	25.832	4303.682	23.12.21/ 4070(S) of J.S., RCD, Jharkhand, Ranchi	4327.851	05.03.2022/ 05 SBD of 2021-22	92.40	3998.811	M/S ME-SC(JV), Dumra Harina, Dhanbad	99%	04.09.2023

State Plan Road Works

**Month : December, 2023**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening and Strengthening Work in Four Lane of Road from <b>I.T.I. More</b> to Ukrid More (Total Length 8.916 km) for the year 2022-23 under Road Division, Bokaro	8.916	5164.958	08.07.2022/2503(S) of J.S., RCD, Jharkhand, Ranchi	4556.820	03 SBD of 2022-23/17.01.2023	52.65	2398.992	CLASSIC ENGICON PVT. LTD., 3D Vatika Apartment, Line Tank Road, Ranchi – 834001 (Jharkhand)	57%	16.04.2024
5	Reconstruction and Strengthening Work in Ch. 7th km (60 M), 9th Km (170 M), 17th km (780 M), 18th km (400 M) 19th km (700 M), 21st km (500 M) and 22nd km (800 M) of Bahadurpur - Kasmar - Khairachatar - Pirgul - Bengal Boarder Road (Total length 3.41 km) for the year 2022-23 under Road Division, Bokaro.		491.114	29.08.2023/4161(S) of J.S., RCD, Jharkhand, Ranchi	0.000	0.00		0.000	-	-	-
6	Widening and Strengthening/ Reconstruction of Nawadih (Dak Bangla) (MDR-73) - Vendra - Gomoh (Laxmipur) Road (Total Length 11.530 Km) for the year 2023-24 under Road Division Bokaro	11.530	3841.149	13.10.2023/4794(S) of J.S., RCD, Jharkhand, Ranchi	-	-		0.000	-	-	-
7	IRQP Work of Narki – Bokaro (MDR -078) Road (Total Length 11.000 Km) for the year 2023-24 under Road Division Bokaro	11.000	1161.540	27.10.2023/5004(S) of J.S., RCD, Jharkhand, Ranchi	-	-		0.000	-	-	-

7

**Bokaro**

**93.10**

**26898.31**

**16919.48**

**15179.38**

State Plan Road Works

**Month : December, 2023**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Hazaribagh  
Div : Chatra  
Name of EE-Sri Mithilesh Prasad**

1	Strengthening/IRQP work of Bhadrakali Mandir to Mahane Bridge Via Bhadrakali Mandir road, Under Road division Chatra for the year 2022-23	2.1	136.18	Joint Sec. 190(S) dt. 18.01.2023	107.54	01F2/ 2023-24 dt. 03.07.2023	100%	132.448	M/s B.N. Enterprises. Block-D, Flat No. 03/C, Shree Vrinda Green Apartment, Kusum Vihar, Road No. 9, Morabadi Ranchi Mob No.9955542412	100%	02.10.2023
2	Reconstruction of Tandwa - Rai Khelari Road from km 13.450 to 15.00 under Road Division, Chatra for the Year 2019-20.	1.55	986.92	Joint Sec. Lt. No. 4599(S) dt. 16.09.2019	829.79	02 (SBD)/ 2019-20 dt. 26.10.2019	48.15%	398.718	Arunaditya Projects & Mineral, C-188 Vidyalaya Marg, Ashok Nagar, Ranchi Mob No. 7857924060	67%	25.04.2020
3	I.R.Q.P. work of Jihu - Itkhori road from Km. 9.80 to 29.02 , Under Road division Chatra for the year 2022-2023.	19.22	2080.02	Joint Sec. Lt. No. 2947(S) dt. 13.06.2023	1944.65	02 (SBD)/ 2023-24 dt. 26.09.2023	24.68%	480.000	Jai Maa Ashtabhuji Construction Hazaribagh, Jharkhand Mob No. - 7352254047	55%	25.02.2024
<b>3</b>	<b>Chatra</b>	<b>22.87</b>	<b>3203.12</b>		<b>2881.98</b>			<b>1011.17</b>			

State Plan Road Works

**Month : December, 2023**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle : Hazaribagh</b>  <b>Div : Dhanbad</b>  <b>Name of EE-Sri Dinesh Prasad</b></p>											
1	Widening And Strengthening Of Loharbarwa (On Nh-2) Mayurnachna Kadmahara (G.T.G Road) And Mayurnachna Amarpur (Nh-2) Road (Total Lenth-27.506 Km) Under Plan Head For The Year 2016-17.	27.506	5320.07	1490 (S) dt. 10.03.17	5192.47	02 SBD/ 2017-18 dt. 29.08.17  (i)4989.071 66 (ii)203.395 79 (variation) 5192.46745	97.76%	5456.05	M/s Daroga Pradhan	98%	28.05.19
2	Widening and Strengthening/ Reconstruction of Mahuda(On NH-32)-Sindri(Jamadoba)(On MDR-055) Road(Length-22.940) under Plan Head for the year 2016-17.	22.940	16319.23	3561 (S) dt. 06.06.16	6800.93	01 SBD/ 2018-19 dt. 09.03.19	31.37%	4904.89	EICC-SRB(JV)	32%	08.11.2020
3	Strengthening And Widening / Reconstruction Work Of Jharia To Baliapur Road (Mdr 047) (Total Length 11.440 Km) Under Plan Head For The Year 2021-22.	11.440	4449.78	3511 (S) dt. 18.11.2021	4645.90	06 SBD/2021-22 dt. 11.03.2022	111.08%	5160.89	Daroga Pradhan	100%	10.02.2023
4	I.R.Q.P Work Of Domanpur-Maniadih-Kolhar More Road (Total Length- 27.544 K.M.) For The Year 2022-23.	27.544	2074.33	1563 (S) dt. 29.03.2023	2148.00	04 SBD/2023-24 dt. 07.06.2023	99.99%	2147.83	Preeti Enterprises	100%	06.12.2023

State Plan Road Works

**Month : December, 2023**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Rehabilitation Work Of Bank More Flyover Under Plan Head For The Year 2022-23.	0	1579.67	1561 (S) dt. 29.03.2023	1511.00	08 SBD/2023-24 dt. 08.08.2023	12.98%	196.16	Maurer Sanfield India Ltd	10%	09.07.2024
6	Construction of Approach Road (Total Length- 300M) for Binod Bihari Mahto Koylanchal University Under Road Division Dhanbad For The Year 2023-24	0.30	272.28	1877 (S) dt. 28.04.2023	195.49	21 F2/2023-24 dt.01.11.20 23	0.00	0.00	M/S Sonu & Saroj	35%	31.01.2024
7	I.R.Q.P Work in Dumra-Keshargrah Road (Total Length- 4.60 K.M.) under plan head for the year 2023-24.	4.60	496.71	3965 (S) dt. 17.08.2023	499.87	09 SBD/2023-24 dt.17.11.20 23	99.99%	499.85	Preeti Enterprises	100%	17.12.2023
7	Dhanbad	94.33	30512.07		20993.66			18365.68			

**DMFT FUND**

1	IRQP/ Strengthening Work Of Shramik Chowk To Barwadda Road (MDR- 060) (Total Length- 8.90 Km) In Km 0.00 To 8.9 Km Under Plan Head For The Year 2022-23. (DMFT)	8.90	2408.36	63(S) dt. 06.01.2023	2318.48	02 SBD/2023-24 dt. 19.04.2023	85.20%	1975.42	Daroga Pradhan	82%	18.10.2023
---	---	------	---------	----------------------	---------	-------------------------------	--------	---------	----------------	-----	------------



State Plan Road Works

**Month : December, 2023**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening and Strengthening of Road From Muraidih (MDR-051) to Sonardih Phatak (MDR 049) via Hindustan Zinc Ltd. And Ram Raj Mandir Under DMFT Head For The Year 2023-24.	5.23	2805.34	1583(S) dt. 31.03.2023	3000.00	06 SBD/2023-24 dt. 26.06.2023	57.42%	1722.49	Preeti Enterprises	50%	25.03.2024
3	I.R.Q.P. /Strengthening Work Of Patherdih-Sindri Road (MDR-067) From 0.00 Km To 13.71 Km (Total Length- 13.71 K.M.) Under Road Division Dhanbad For The Year 2022-23	13.71	3693.43	216 (S) dt. 19.01.2023	4443.88	07 SBD/2023-24 dt. 12.07.2023	44.36%	1971.25	Daroga Pradhan	45%	11.01.2024
4	Widening And Strengthening Work Of Babudih Vivah Bhawan To Hirak (Kako-Tetulumari-Bhuli-Dhanbad) Road Via Rajwar Basti (Total Length 4.015 Km) Under DMFT Fund For The Year 2023-24.	4.02	1313.88	2997 (S) dt. 15.06.2023	1603.77978	10 SBD/2023-24 dt.29.12.2023	0.00	0.00	M/s Daroga Pradhan	-	28.04.2024
4	<b>DMFT Fund Dhanbad</b>	<b>31.86</b>	<b>10221.01</b>		<b>11366.14</b>			<b>5669.16</b>			

**Circle : Hazaribagh**  
**Div : Giridih**  
**Name of EE-Sri Prem Prakash Singh**

State Plan Road Works

**Month : December, 2023**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Reconstruction/ Strengthening of CRPF Camp-Azad Nagar-Bakshidih (Yogitand) Road (Total Length – 2.71 Km.) for the year 2022-23	2.71	551.45	Govt. of Jharkhand RCD, Ranchi Letter no 1959(S) dt. 31.05.2022	544.97	SBD 05 of 2022-23 Dt. 16.12.2022	94%	511.65	RNS Construction Pvt. Ltd., Mau, Uttar Pradesh	95%	15.06.2023
2	Reconstruction of Road From Banpura (on Jhari More-Banpura-Chichaki-Khuntha Chowk-Chichaki Railway Station Road) to Dhibra More Near Dondlo (Including Bridge) (Total Length 3.60 Km.) Under Road Division, Giridih For The Year 2022-23	3.60	700.71	Govt. of Jharkhand RCD, Ranchi Letter no. 1166 (S) Dt. 23.03.22	656.83	SBD 06 of 2022-23 Dt. 20.12.2022	101%	664.88	M/S Maa Laxmi Construction, Daltonganj	90%	19.09.2023
3	W/S and Reconstruction of Hesla (NH-02) to Aura (NH-02) Via Tirla, Alkadih Road (Total L. 14.020 Km.) for the year 2022-23	14.02	3171.24	Govt. of Jharkhand RCD, Ranchi Letter no. 1326 (S) Dt. 31.03.22	2719.71	SBD 02 of 2022-23 Dt. 22.10.2022	38%	1024.32	RNS Construction Pvt. Ltd., Mau, Uttar Pradesh	45%	21.08.2023
4	Reconstruction work of Baba Ji Kutiyia More (On SH-13)-Mugpiti Narendrapur Open Cast Mines-Paparwatand (On NH-114A) Road (Total Length – 6.05 Km.) (With Land Acqjition) For the Year 2022-23	6.05	1508.00	Govt. of Jharkhand RCD, Ranchi Letter no 3549 (S) dt 06.10.2022	1297.30	SBD 07 of 2022-23 Dt. 24.01.2023	73%	944.94	Hari Nandan Choudhary, Dumka	100%	23.09.2023

State Plan Road Works

**Month : December, 2023**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening and Strenthening/ Reconstruction work of Karamjora More (on NH-114A)-Genro-Patro River of Approach Road (on Jamui-Deoghar Road) (Total Length - 11.125 Km.) (Including Land Aquesation Work) Under Road Division, Giridih For the Year 2022-23	11.13	3040.02	Govt. of Jharkhand RCD, Ranchi Letter no 3646 (S) dt 13.10.2022	2301.35	SBD 08 of 2022-23 Dt. 27.01.2023	72%	1648.52	Rajeev Kumar, Patna	90%	26.12.2024
6	Widening and Strengthening/ Reconstruction work of Barwadih Fatak to Baniyadih via Centralpit, Baherwatand, Kabribad Road (Total Length - 7.588 Km.) Under Road Division, Giridih For the Year 2022-23	7.59	2992.00	Govt. of Jharkhand RCD, Ranchi Letter no 4000 (S) dt 04.11.2022	2075.12	SBD 01 of 2023-24 Dt. 05.04.2023	82%	1700.00	Hari Nandan Choudhary, Dumka	85%	04.04.2024
7	Improvement of Riding Quality of Atka (on NH-19)-Sariya (on MDR-116) Road (Total Length- 27.5 Km) under Road Division Giridih	27.50	1485.00	Govt. of Jharkhand RCD, Ranchi Letter no 4434 (S) dt 06.12.2022	1326.53	SBD 03 of 2023-24 Dt. 12.05.2023	91%	1203.58	M/S East India Construction Company, Bokaro	83%	11.11.2023

State Plan Road Works

**Month : December, 2023**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Improvement of Riding Quality of Saria (at MDR-116) -Koyridih-Kathwara (at SH-14) (Narayanpur) Road in km 0 to 44.46 KM (Total Length - 44.46 KM) for the year 2022-23	44.46	2520.86	Govt. of Jharkhand RCD, Ranchi Letter no 214(S) dt 19.01.2023	2620.74	SBD 04 of 2023-24 Dt. 23.06.2023	69%	1800.00	Amitabh Construction Pvt. Ltd., 105, Ranchi-Patna Road, Coltex Muhalla, Koderma	90%	22.02.2024
9	Widening & Strengthening of Domanpahari to Chugali, Dhurgargi Via Vijaydih Road in Km. 0 to 21.265 For the year 2018-19 <b>Bridge At Che. 14+700</b> <b>Span - 8 X 24.600</b>	21.27	5729.13	Govt. of Jharkhand RCD, Ranchi Letter no 2803 (S) dt 11.05.18	4568.61	SBD No. 08 of 2018-19 dt 28/11/18	98%	4466.27	M/S East India Construction Company, Bokaro	96%	27.11.20
10	Reconstruction of Balhara (SH-13)-Patna-Pihara-Kherda (MDR-113) Road (Length 36.950 Km.) and Patna-Gawan Link Road (Length 2.17 Km.) (Total Length 36.950 Km. for the year 2018-19 <b>Bridge at</b> <b>Che. 16 + 070, Span - 2 X 16</b> <b>Che. 29+293, Span - 1 X 18</b> <b>Che. 31 + 513, Span 2 X 21</b>	36.95	12831.99	Govt. of Jharkhand RCD, Ranchi Letter no 5087 (S) Dt 31.08.18	8751.62	SBD No.07 of 2018-19 dt 08/11/18	110%	9592.27	M/S M & S Company.	100%	07.11.20

State Plan Road Works

**Month : December, 2023**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Widening and Strengthening of Govindpur-Tundi-Giridih Road (Part of SH-13) in Km. 43.77 to 51.67 (Total Length 7.90 Km.) (With Construction of Bridge) For the year 2018-19 ( <b>Span Bridge 1 X 21.60</b> )	7.90	2635.25	Govt. of Jharkhand RCD, Ranchi Letter no 1234(S) Dt. 27.02.2019	2464.64	SBD No. 01 of 2019-20 dt 24/09/19	77%	1904.14	M/S Daroga Pradhan, Dhanbad.	80%	23.06.20
12	Widening and Strengthening/ Reconstruction of Hesla-Beko road (Including Bridges) (Total Length – 29.925 Km.) For the year 2019-20 <b>Bridge at</b> <b>Che. 153, Span - 1 X 16</b> <b>Che. 1779, Span - 2 X 8</b> <b>Che. 2865, Span 2 X 8</b> <b>Che. 4518, Span - 2 X 8</b> <b>Che. 7029, Span - 2 X 8</b> <b>Che. 12828, Span - 1 X 16</b> <b>Che. 17036, Span - 1 X 16</b> <b>Che. 17928, Span - 1 X 16</b>	29.93	6924.93	Govt. of Jharkhand RCD, Ranchi Letter no 3635(S) Dt. 22.07.2019	4534.01	SBD No. 06 of 2019-20 dt 26/10/19	69%	3125.33	ACPL-KK (JV) Koderma	70%	25.06.21
13	Widening and Strengthening / Reconstruction of Fatehpur to Bongri (Bihar Border) Via Bhelwaghathi Road (Including Construction of Bridge) (Total Length–15.810 Km.) For The Year 2019-20 ( <b>Bridge at Che. 14+565, Span - 4 X 21</b> )	15.81	5051.63	Govt. of Jharkhand RCD, Ranchi Letter no 3558(S) Dt. 19.07.2019	3583.41	SBD No. 02 of 2019-20 dt 23/10/19	95%	3405.79	M/S Om Namoi Siwai Construction, New Delhi.	97%	22.06.21

State Plan Road Works

**Month : December, 2023**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	Renovation Work of Parasnath Hill Road (MDR-82) (Total Length – 5.00 Km.).	5.00	628.73	Govt. of Jharkhand RCD, Ranchi Letter no 4541(S) Dt. 14.09.19	529.48	SBD No. 01 of 2021-22 dt 18/01/22	19%	99.68	Sri Sant Kumar Deo, Krishna Nagar, Giridih.	19%	17.06.22
15	Improvement of Riding Quality of Old Existing G.T. Road at Bagodar Bypass Road part of Km. 31.900 to 36.154 (Total Length - 4.254 Km) under Road Division Giridih for the year 2023-24	4.25	1359.55	Govt. of Jharkhand RCD, Ranchi Letter no 4329(S) Dt. 08.09.23	1338.83	SBD No. 07 of 2023-24 dt 02/01/24	0%	0.00	Amitabh Construction Pvt. Ltd., 105, Ranchi-Patna Road, Coltex Muhalla, Koderma		01.03.2024
16	Widening, Strengthening/ Reconstruction of Pandariya (Eidgah More) to Lachudih via Bankikala, Saraiya, Ranatand, Karne & Lachuri (Total Length 11.940 Km.) For The Year 2023-24	11.94	1101.13	Govt. of Jharkhand RCD, Ranchi Letter no 4326(S) Dt. 08.09.23	3081.99	SBD No. 05 of 2023-24 dt 17/11/24	0%	0.00	Rajeev Kumar, Patna		16.05.2025
<b>16</b>	<b>Giridih</b>	<b>250.10</b>	<b>52231.60</b>		<b>42395.15</b>			<b>32091.37</b>			

State Plan Road Works

**Month : December, 2023**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle : Hazaribagh</b>  <b>Div : Koderma</b>  <b>Name of EE-Sri Satendra Prasad Singh</b></p>											
1	RECONSTRUCTION WORK OF TILAIYA(PIPRADIH)-JAINAGAR- BAGRO (ON DOMCHANCH- PIPCHO ROAD) (TOTAL LENGTH-0.00 to 18.550 Km) UNDER ROAD DIVISION KODERMA FOR THE YEAR 2019-20	18.55	4134.61	Dt- 10.07.2019, 3392(S)	3295.65	Dt- 14.10.2019, 26SBD/2019-20	90%	2956.88	M/s R.K Infracop Pvt. Ltd, Hyderabad.	90%	02.12.2020
2	Strengthening/Reconstruction of Dhab-Pihra-Satgawan Road(MDR-113) in Km. 0.00 to km. 21.325 (Total Length 21.325Km.) Under Road Division Koderma for the year 2021-22	21.33	2296.36	Dt- 07.01.2022, 51(S)	2386.82	Dt- 26.12.2022, 03 SBD/2022-23	40%	963.29	M/s Sanjay Construction,, Saram, Bokaro	48%	31.08.2023
3	IRQP Work in Urwan-Kanti Road from Km 0.00 to 5.80 Km ( Total Length= 5.80 Km. ) Under Road Division ,Koderma for the Year 2023-2024	5.80	483.89	Dt- 17.08.2023 Lt No- 3966(s)	500.00	Dt- 13.12.2023 01SBD of 2023-24	0%	0.00	Amitabh Constructions, Pvt. Ltd.Koderma	28%	12.02.24
4	IRQP Work of Koderma to Jamua Road from Km. 0.00 to Km 49.00 under Road Division,Koderma for the Year 2023-24	49.00	4497.96	Dt- 14.09.2023 Lt No- 4408(s)	0.00	-	0%	0.00	-	-	-

State Plan Road Works

**Month : December, 2023**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Reconstruction works of Domchanch-Dhodakola-Saphi-Faguni Road (MDR-111) [From 0.00 to 14.500 Km]	14.50	6519.54	Dt- 31.08.2018, 5092(s)	4435.73	Dt- 29.05.2019, 01SBD/2019-20	5%	236.00	M/S Ganesh Yadav, Anand Nagar,P.O-ISM, Dhanbad,Jharkhand Pin-826004	5%	28.09.20
6	Remaining Work of Reconstruction of Domchanch - Dhodhakola-Sapahi-Faguni Road (KM 0.00 to 14.5 upto Bihar border) .	0.00	0.00	Dt- 31.08.2018, 5092(s)	0.00	-	0%	0.00	-	-	-
<b>6</b>	<b>Koderma</b>	<b>109.18</b>	<b>17932.35</b>		<b>10618.19</b>			<b>4156.17</b>			

**Circle : Hazaribagh**

**Div : Ramgarh**

**Name of EE-Sri Rajiv Ranjan Munda**

1	Construction of 4-Lane Road Work from Naya Chowk (Chitarpur) NH- 320- Sandi (On MDR- 95) & Sandi to Rajappa Road (MDR- 95) Total Length-10.139 KM including Construction of Bridge	10.139	9891.47	Ltr. No. 5065(S) Dt. 31.08.2018	8334.64	07(SBD)2018-19 Dt.- 24-12-2018	82%	7329.90	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi	88%	23.06.2020
2	Widening and Strengthening of NH-33 Ashok Cinema to NH-23 Chhattarpur Road in KM 0.00 to 20.10 (Length of Road -20.10)	20.10	5691.47	4667.56 Ltr. No. 1995(S) Dt. 20-09-2015 (Revised)	3968.79	25(SBD)2015-16 Dt. 08-10-2015	100%	5365.08	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi	100%	07.04.2017



State Plan Road Works

**Month : December, 2023**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of H.L. Bridge at Chainage (A) 2360 Mtr. (B) 4580 Mtr. (C) 5825 Mtr. & (D) 19025 Mtr. in NH-33 Ashok Cinema to NH-320 Chhattarpur Road	-	5071.77	Ltr. No. 733(S) Dt. 01.02.2019	1095.45	12(SBD)20 19-20 Dt.- 31-10-2019	10%	100.00	M/s Sildilya Construction, Station Road, Redma, Ward No.- 15, Dist.- Palamu, Jharkhand, Daltonganj	65%	30.04.2021
3	Widening & Strengthening/ Reconstruction of Lalki Ghati to Chhattarmandu Road via Linching Chowk (Length-10.910 KM) under Plan Head for the year 2022-23	10.91	4220.46	Ltr. No. 1311(S) Dt. 31-03-2022	2674.64	01(SBD)20 23-24 Dt.- 17-07-2023	18%	485.00	Sidhartha Construction Korambey, Near GPO House, Zullu Park, Hazaribagh	25%	16.05.2024
4	IRQP Work of Gola to Charu Road (MDR-101) from KM 0.00 to 13.00 Under Road Divison, Ramgarh for the of Year 2022-23	13.00	1144.29	Ltr. No. 4431(S) Dt. 06-12-2022	0.00	-	0%	0.00	-	-	-
<b>4</b>	<b>Ramgarh</b>	<b>54.15</b>	<b>20947.70</b>		<b>16073.52</b>			<b>13279.97</b>			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of **Completed works** (Roads-Plan)  
State Plan Road Works

**Month : December, 2023**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Hazaribagh</b> <b>Div : Hazaribagh</b> <b>Name of EE-Sri Shubash Prasad</b>											
1	IRQP work of Charhi to Ghato Road from 0.00 to 5.2 Km Under RCD, Road Division, Hazaribag for the Year 2022-23	5.20	459.17	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 4263(S) dt. 22.11.2022	464.11	dt. 01.02.2023 44 (SBD) of 2022-23	100.00%	480.94	Jai Maa Asthabhuji Construction , Barkagaon Road, Hazaribag.	100%	30.04.23
2	IRQP work for Hemilton School Chowk to Hurhuru Road Via New Bus Sand, Ram Narayan Yadav Road-Ravindra Path (St. Josheph School), Pandit Ji Road and NH-33-Hurhuru Via Forest Colony Road from Km 0.00 to 3.500 Under RCD, Road Division, Hazaribag for the Year 2022-23	3.50	258.89	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 4261(S) dt. 22.11.2022	269.66	Dt. 10.03.2023 51(SBD) of 2022-23	100.00%	268.86	M/s Siddharth Construction, Korambey House, Hazaribag	100%	09.06.2023

State Plan Road Works

**Month : December, 2023**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	IRQP work of IRQP work of (A) Korrah Chowk (NH-100 and MDR 094 Junction) to Zabra Road (Zibralter House) from Km 0.00 to 2.00 (Length 2.00Km) (B) Hurhuru Main Road to Baba Path from Km 0.00 to 1.30 (Length 1.30Km) and (C) Mission Hospital Hazaribag-Baarkagaon road crossing (Near Lambodar Pathk House) To Khirgaon Chowk (NH 100) (Length 1.00Km) Total Length 4.30Km) Under RCD, Road Division, Hazaribag for the Year 2021-22	3.40	181.02	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3502(S) dt. 18.11.2021	138.62	dt. 06.06.2022 01 F2 of 2022-23	75%	138.62	Ajay Quality Construction Pvt. Ltd., Mission School Road, Hazaribag	100%	05.09.2022
4	Consultancy Services for Carrying out Road Safety Audit of existing roads as per Road Safety Manual i.e. IRC-SP-88-2010 or any other latest revision of this document under Road Circle, Hazaribag (Total Length 643.279 Km) for the Year 2021-22	-	107.33	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 53(S) dt. 07.01.2022	25.00	dt. 26.12.2022 1(R.S.A.) of 2022-23	70%	17.50	Cube Engitech Consultant Pvt. Ltd., Jeevan Lok Complex, Main Road, Hinoo, Ranchi-834002, Jharkhand	100%	-

State Plan Road Works

**Month : December, 2023**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	IRQP work for Ichak (Kariyatpur) to Jhumra Road from KM 0.00 to 9.30 (Total Length 9.30Km Under RCD, Road Division, Hazaribag for the Year 2022-23	9.30	713.70	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 4765(S) dt. 28.12.2022	715.36	Dt. 29.03.2023 54(SBD) of 2022-23	90.45%	644.76	Jai Maa Asthabhuji Construction , Barkagaon Road, Hazaribag.	100%	28.06.2023
6	Widening & Strengthening of Demotand (NH-33) to Bhelwara Under RCD, Road Division, Hazaribag for the Year 2022-23	1.87	750.95	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3586(S) dt. 10.10.2022	689.79	dt. 14.03.23 52 (SBD) of 2022-23	100%	686.92	M/s Siddharth Construction, Korambey House, Hazaribag	100%	13.09.2023
7	IRQP work of Barkatha-Surajkund Road from Ch. 0.00 to 2.340 Km Under RCD, Road Division, Hazaribag for the Year 2022-23	2.34	245.48	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 4262(S) dt. 22.11.2022	198.74	dt. 09.05.23 01 F2 of 2023-24	100.00%	194.80	Ajay Quality Construction Pvt. Ltd., Mission School Road, Hazaribag	100%	08.08.23

State Plan Road Works

**Month : December, 2023**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	IRQP work of Hazaribag Control Room to Simra Rest House (SH-07 Old alignment) from Ch. 0.00 to 2.00 Km Under RCD, Road Division, Hazaribag for the Year 2022-23	2.00	180.92	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 4265(S) dt. 22.11.2022	143.33	47F2 of 22-23 dt. 17.02.23	90.70%	130.00	M/s Narayan Construction, Matwari, Hazaribag	100%	16.05.23
9	IRQP work for Jihoo Itkhori road from Km 0.00 to 9.80 (total Length 9.80 Km) Under RCD, Road Division, Hazaribag for the Year 2022-23	9.80	1102.24	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 4763(S) dt. 28.12.2022	1169.23	Dt. 18.05.2023 2(SBD) of 2023-24	99.14%	1166.23	M/s Siddharth Construction, Korambey House, Hazaribag	100%	17.08.23
10	Widening & Strengthening of Charhi Ghato Road (For Land Acquisition)	5.20	3454.75	Dy. Secretary, RCD., Jharkhand, Ranchi Lt. No. 3228(S) dt. 23.05.2016	1482.03	Dt. 20.10.2016 11(SBD) of 2016-17	0.00%	2069.22	DLAO, Hazaribag.	-	-
11	Widening & Strengthening of Hazaribag Barkagaon Tandwa Road in Km 25 to 36	-	-	-	-	-	100.00%	1166.82	Jai Maa Asthabhuji Construction, Barkagaon Road, Hazaribag.	-	-

State Plan Road Works

**Month : December, 2023**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Construction of work of Bridge and Road over Koyala River between Malkana and Larahi.	-	-	-	-	-	100.00%	5515.30	Ganesh Yadav, Saraidhela, Dhanbad	100%	08.11.19
13	Reconstruction work of Jhurjhuri to Pipcho road (Total Length 27.85 Km) under Road Division, Hzaribag/Koderma for the Year 2018-19	22.93	6890.95	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 1239 (S) dt. 27.02.2019	4474.15335	dt. 25.10.19 39 (SBD) of 2019-20	94.14%	4212.03	M/s Siddhartha-Dilip (JV), Hazaribag	100%	24.06.21
<b>13</b>	<b>Hazaribagh</b>	<b>65.54</b>	<b>14345.38</b>	<b>0.00</b>	<b>5295.86</b>	<b>0.00</b>		<b>16692.00</b>			

**Circle : Hazaribagh**  
**Div : BOKARO**  
**Name of EE- Sri Amit Singh**

1	IRQP Work of <b>Narki Gomia</b> Road (Total Length 7.40 Km) for the year 2022-23 under Road Division, Bokaro	7.400	862.951	06.12.2022/4445(S) of J.S., RCD, Jharkhand, Ranchi	696.600	10.03.2023/04 SBD/2022-23	122.22	851.368	Sanjay Construction, Saram, Dist. - Bokaro	100%	09.07.2023
---	--	-------	---------	--	---------	---------------------------	--------	---------	--	------	------------

State Plan Road Works

**Month : December, 2023**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Reconstruction of <b>Ambedkar chowk</b> Gandhinagar to hilltop colony kurpaniya chowk (Total length 2.125 km) Road for the year 2022-23 under Road Division, Bokaro	2.125	427.877	02.08.2022/2825(S) of J.S., RCD, Jharkhand, Ranchi	407.562	20.04.2023/01 SBD/2023-24	86.94	354.346	M/S Sharda Construction, Redma Daltonganj, Palamau, Jharkhand	90%	19.08.2023
3	IRQP work of Bishnugarh Naraki Road (Total length 22.960 km) for the year 2021-22 under Road Division, Bokaro	22.96	1569.802	18.11.2021/3507(S) of J.S., RCD, Jharkhand, Ranchi	1676.797	09.06.2022/01 SBD of 2022-23	109.42	1834.770	Classic Engicon Pvt. Ltd. 3D, Vatika Apartment, Line Tank Road, Ranchi.	100%	08.12.2022
4	Widening & Strengthening / Reconstruction of Chandrapura (Dugdha) to Bhalmara ( <b>Kodwadih</b> ) (MDR-073) Road including CTPS DVC Colony link Road (Total Length 21.138 KM) for the year 2021-22 under Road Division, Bokaro	21.138	3710.682	15.02.2022/531(S) of J.S., RCD, Jharkhand, Ranchi	3884.446	30.07.2022/02 SBD of 2022-23	83.62	3248.161	M/S Krishna Kumar Singh, At. - Belwatika, Daltonganj, Palamu, Jharkhand.	100%	29.10.2023
<b>4</b>	<b>Bokaro</b>	<b>53.62</b>	<b>6571.31</b>		<b>6665.41</b>			<b>6288.65</b>			

State Plan Road Works

**Month : December, 2023**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle : Hazaribagh</b>  <b>Div : Chatra</b>  <b>Name of EE-Sri Mithilesh Prasad</b></p>											
1	Widening and Strengthening of Simariya - Tandwa Road (MDR-72) (With High level Bridge) from Km. 0.00 to 26.880 under RCD, Chatra.	26.88	6709.477	3569(S) dt. 06.06.2016	7229.18	01 (SBD) of 2016-17 dt. 07.10.2016 Revised Value : 7918.44314 Vide Lt. No. CE, (Comm) 135 dt. 28.01.2020	101.66%	8050.00	M.G. Contractor Pvt. Ltd. House No. 1704, Sector-4 Panchkula, Haryana Mob N0. 9216549449 8789235144	100%	26.04.2018
2	Widening and strengthening Work of Nimakatu (Pratappur)-Gjwa- Lodheya- Ghorighat-Kawra Road form Km. 0.00 to 25.825	25.825	6766.328	1494(S) dt. 10.03.2017	7132.83	04 (SBD)/ 17-18 dt. 20.10.2017	101.27%	7223.87	M.G. Contractor Pvt. Ltd. House No. 1704, Sector-4 Panchkula, Haryana Mob N0. 9216549449 8789235144	100%	19.06.2019
<b>2 Chatra</b>		<b>52.7</b>	<b>13475.8</b>		<b>14362.0</b>			<b>15273.9</b>			

**Circle : Hazaribagh**  
**Div : Dhanbad**  
**Name of EE-Sri Dinesh Prasad**



State Plan Road Works

**Month : December, 2023**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	IRQP WorkOf Binod Bihari Mahto Chowk To Wasseypur Road (Total Length- 2.1 K.M.) Under Road Division Dhanbad For The Year 2022-23.	2.10	303.69	4330(S) dt. 25.11.2022	275.29	04 SBD/2022-23 dt. 31.01.2023	99.81%	274.77	M/s Santosh Singh	100%	30.04.2023
2	Widening & Strengthening/ Reconstruction Of Dumri N0.2 (In 8th Km Of Putki Bhaga Bhowra Sudamdih Road) To Telgharia (Dhanbad District) Road Via Dumri No. 4 (Total Length- 3.647 Km) Under Road Division Dhanbad For The Year 2021-22.	3.65	480.10	3113(S) dt. 08.10.2021	460.72	05 SBD/2022-23 dt. 20.02.2023	95.21%	438.63	M/s Ajay Singh	100%	19.05.2023
3	IRQP Work in 0.00 km to 14.00 km of Katras-panchgarhi-Karkend road under plan head for the year 2022-23.	14.00	1003.75	356(S) dt. 30.01.2023	888.00	01 SBD/2022-23 dt. 06.04.2023	99.99%	887.95	Preeti Enterprises	100%	22.07.2023
4	Widening and Strengthening Work (Including Bridge Constrection) of Govindpur - Sindri Road (MDR 066) from Km 0.00 to Km 22.157 (Total Lenth -22.157 Km) under Plan Head for the Year 2019-20.	22.16	11722.85	1231 (S) dt. 27.02.19	5160.18	01 SBD/ 2019-20 dt.26.07.19	100%	5811.68	Triveni Engicons Pvt. Ltd.	100%	25.11.2020
5	I.R.Q.P work in Sijua Rajgang road (Total Length- 9.20 Km) under plan head for the year 2022-23	9.20	845.17	1335 (S) dt. 18.03.2023	796.30	03 SBD/2023-24 dt. 07.06.2023	92.67%	790.30	Preeti Enterprises	100%	06.08.2023

State Plan Road Works

**Month : December, 2023**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	IRQP Work of Mugma - Chirkunda Road From 0.00 Km To 7.00 Km (Working Length - 6.15 Km) Under Plan head For The Year 2022-23	7.00	825.08	1510 (S) dt. 28.03.2023	852.80	05 SBD/2023-24 dt. 07.06.2023	99.21%	846.08	RBA Construction Pvt. Ltd.	100%	06.08.2023
7	I.R.Q.P/Strengthening Work Of Kenduadih Link Road (MDR-056) (Total Length- 2.25 K.M.) under Road Division Dhanbad for the year 2022-23.	2.25	345.58	4324(S) dt. 25.11.2022	291.27	06 SBD/2022-23 dt. 15.03.2023	97.40%	283.70	M/s Santosh Singh	100%	03.05.2023
8	Widening & Strengthening of Shankardih (On Govindpur-Jamtara-Sahebganj) to Kamardih (On Govindpur-Tundi-Giridih (SH-13) Road (Total length - 12.625 KM) under Road Division Dhanbad for the year 2021-22.	12.63	2866.62	2658 (S) dt. 02.09.2021	2323.76	01 SBD/2022-23 dt. 01.08.2023	114.41%	2658.72	ABL Infrastructure Pvt. Ltd.	100%	24.06.2023
9	IRQP/Srengthening work of Putki - Bhaga- Bhoura-Sudamdih Road (Total length - 13.15 KM) under Road Division Dhanbad for the year 2021-22.	13.15	847.83	3805 (S) dt. 07.12.2021	881.68	08 SBD/2021-22 dt. 11.03.2022	102%	992.20	Bal Krishna Balotia Const. Pvt.Ltd.	100%	17.06.2022
9	<b>Dhanbad</b>	<b>86.13</b>	<b>19240.67</b>		<b>11929.98</b>			<b>12984.04</b>			

**Circle : Hazaribagh**

**Div : Giridih**

**Name of EE-Sri Prem Prakash Singh**

State Plan Road Works

**Month : December, 2023**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening and Strengthening of Chirki-Palma-Rajganj Road in Km. 0 to 22 for the year 2016-17.	22.00	6503.37	Govt. of Jharkhand RCD, Ranchi Letter no 4359 (S) Dt. 15.07.16	3898.45	SBD No.03 of 2016-17 dt 07/03/17	100%	3898.01	M/S Ganesh Yadav, Dhanbad	100%	06.03.19
2	Reconstruction of Jhari more (N.H-2) Banpoura-Chichaki Upto Khuta Chowk Road for the year 2018-19 Bridge at Km. 0.335, Span - 2 X 10	14.03	3331.56	Govt. of Jharkhand RCD, Ranchi Letter no 5090(S) Dt. 31.08.2018	1931.94	SBD No. 09 of 2018-19 dt 10/12/18	100%	2769.49	M/S Amitabh Construction.	100%	09.10.19
3	Improvement of riding Quality of Kowar-Koderma Road (MDR-090) in Km. 0.00 to Km. 37.00 (Total Length = 37.00 Km) Road for the year 2021-22	37.00	2104.43	Govt. of Jharkhand RCD, Ranchi Letter no. 48 (S) Dt. 07.01.22	2110.11	SBD 01 of 2022-23 Dt. 01.09.22	100%	2108.77	AC – SCDPL (JV), S.S. High School Road, Gumla	100%	28.02.2023
4	Strengthening & Widening of Kodambari-Mandro-Ranidih-Asko Road under Road Division Giridih (Total Length - 18.85 KM ) For The Year 2022-23.	18.85	2994.45	Govt. of Jharkhand RCD, Ranchi Letter no 349 (S) dt 17.01.12	1387.41	SBD 03 of 2022-23 Dt. 22.10.2022	99%	1380.00	Amitabh Construction Pvt. Ltd., 105, Ranchi-Patna Road, Coltex Muhalla, Koderma	100%	21.06.2023

State Plan Road Works

**Month : December, 2023**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Improvement of Riding Quality of K.B. Road to Tiranga Chowk (Nurango) Road in km 0 to 19.7 (Total Length-19.7 Km) under Road Division Giridih for the year 2022-23	19.70	1079.31	Govt. of Jharkhand RCD, Ranchi Letter no 4454 (S) dt 06.12.2022	1001.59	SBD 02 of 2023-24 Dt. 13.04.2023	100%	999.22	Amitabh Construction Pvt. Ltd., 105, Ranchi-Patna Road, Coltex Muhalla, Koderma	100%	12.08.2023
<b>5</b>	<b>Giridih</b>		<b>16013.1</b>		<b>10329.5</b>			<b>11155.49</b>			

**Circle : Hazaribagh**

**Div :Koderma**

**Name of EE-Sri Satendra Prasad Singh**

1	Strengthening Work of Kowar-Koderma Road (MDR-090) from Ch Km 37.00(38thKm) to Km 79.00(Total Length 42.00 Km) under Road Division,Koderma for the year 2021-2022	42.00	2486.24	Dt- 07.01.2022, 45(S)	2791.30	Dt- 19.07.2022 02/S.B.D. OF 2022-23	100%	2983.03	Amitabh Constructions, Pvt. Ltd.Koderma	100%	11.05.2023
<b>1</b>	<b>Koderma</b>	<b>42.00</b>	<b>2486.237</b>		<b>2791.29707</b>			<b>2983.03</b>			

**Circle : Hazaribagh**

**Div : Ramgarh**

**Name of EE-Sri Rajiv Ranjan Munda**

State Plan Road Works

**Month : December, 2023**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction/W&S of Road from NH-320 Kothar to Mandal Kara Gate, Ramgarh	2.50	397.85	Ltr. No. 3371(S) Dt. 15.05.2015	304.07	31(SBD)20 14-15 Dt. 17.03.2015	100%	476.68	M/S Samleshwari Road Builders, Bokaro	100%	11.07.15
2	W&S of Gola Charu Road in KM 0 to 13 (13 KM)	13.00	2065.00	634.35 Ltr. No. 207(S) Dt. 09.01.2015 (Revised) Ltr. No. 297(S) Dt. 12.01.2016	1961.86	01(SBD)20 16-17 Dt. 20.07.2016	100%	2242.00	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi	100%	14.06.17
3	W&S of Charhi (NH-33)- Ghato Road in KM 0.00 to 11.50 (Part-B 5.20 to 11.50 KM)	6.30	3454.75	Ltr. No. 3228(S) Dt. 23.05.2016	1326.66	08(SBD)20 16-17 Dt. 30-11-2016	100%	1457.67	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi	100%	29.11.17
4	W&S of Gola-Muri Road from KM 0.00 to 14.50	14.50	7964.82	Ltr. No. 5453(S) Dt. 26.08.2016	2863.90	25(SBD)20 16-17 Dt. 24.01.2017	100%	2993.30	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi	100%	23.08.18
5	W&S of Rajrapa to Dhobiajara Road including 03 No. High Level Bridge	11.87	2606.58	Ltr. No. 4919(S) Dt. 26.06.2015	2520.34	26(SBD)20 15-16 Dt. 17.12.2015	100%	2611.11	M/S Siddhartha Construction BCCPL (J.V), Korambey House, Near GPO, Zullu Park, Hzb.	100%	30-11-16

State Plan Road Works

**Month : December, 2023**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	W&S/Re-construction of Saunda 'D' (On MDR-103)- Urimari (13.147 KM) segment including SH-02 to Bottle More Link Road (0.65 KM) Total Length- 13.798 KM of Patratu Barkagaon Road (Including H.L Bridge Construction)	13.80	3172.24	Ltr. No. 2441(S) Dt. 03.05.2017	3435.14	01(SBD)20 17-18 01-11-2017	97%	3806.68	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi	100%	31.01.19
7	W&S of Badki Pona (On NH-33) - Kulhi Road (Total Length 13.850 KM)	13.85	2798.16	Ltr. No. 5095(S) Dt. 31.08.2018	3031.08	06(SBD)20 18-19 24-12-2018	100%	2993.30	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi	100%	23.12.19
8	IRQP work in Chas- Ramgarh Road {Section at Ch. 81.20 to 85.76 KM of Old Alignment of NH-320 (Total Length- 4.56)}	4.560	592.73	Ltr. No. 3836(S) Dt. 02.07.2018	709.49	03(SBD)20 18-19 27.10.2018	100%	709.14	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi	100%	26.04.19
9	IRQP Work of Sikidri- Kulhi Road in KM 0.00 to 5.10	5.10	272.51	Ltr. No. 2680(S) Dt. 30.05.2019	1889.00		100%	1880.37	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi	100%	16.07.20
	IRQP Work of Naisarai- Giddi 'A' Road in KM 0.00 to 17.40	17.40	873.60	Ltr. No. 2646(S) Dt. 28.05.2019						100%	
	IRQP Work of Gola- Rajrappa Road in KM 0.00 to 12.90	12.90	646.53	Ltr. No. 2866(S) Dt. 12.06.2019						100%	

State Plan Road Works

**Month : December, 2023**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Strengthening Work of Kujju-Nayamore Road (Total Length-3.10 KM) under Plan Head for the year 2021-22	3.10	577.06	Ltr. No. 3198(S) Dt. 18-10-2021	603.09	13(SBD)20 21-22 Dt.- 03-02-2022	100%	631.96	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi	100%	02.05.2022
11	Strengthening Work of Silli More to Dhakagarha Road under Plan Head for the year 2022-23	6.30	546.69	Ltr. No. 205(S) Dt. 24-01-2022	568.96	01(SBD)20 22-23 Dt.- 14-10-2022	100%	612.78	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi	100%	-
12	W&S of Lalki Ghati (NH-33) to Marang Marcha (NH-23) Road (Including Construction of Bridges) from KM 0.00 to KM 25.900	25.90	5611.71	Ltr. No. 5669(S) Dt. 11.10.2017	5178.40	03(SBD)20 17-18 Dt.- 24-02-2018	98%	6722.66	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi	96%	23.08.2019
13	Strengthening Work of Ormanjhi Hundrufall Road (Total Length-23.50 KM) under Plan Head for the year 2021-22	23.50	1695.56	Ltr. No. 3510(S) Dt. 18-11-2021	1779.79	14(SBD)20 21-22 Dt.- 03-02-2022	100%	1779.79	M/S Swarnim Construction Abadganj, Daltonganj	100%	02.08.2022
<b>13</b>	<b>Ramgarh</b>	<b>174.6</b>	<b>33275.79</b>		<b>26171.79</b>			<b>28917.46</b>			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of **On-going works** (Bridges-Plan)  
State Plan Bridge Works

**Month : December, 2023**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Hazaribagh</b> <b>Div : BOKARO</b> <b>Name of EE- Sri Amit Singh</b>											
1	Construction of H.L. Bridge over Konar River in Gobindpur Bokaro Thermal Power Station under RCD Road	108	693.320	3812(s) dt. 07.07.17 of J.S., RCD, Jharkhand	560.752	08.12.17/ 5 SBD of 2017-18	88.15	494.328	Rakesh Const. Pvt. Ltd., Shivjii Singh Building Dimna Road Mango, Jamshedpur,	<b>80%</b>	07.06.2020
2	Construction of High Level Bridge in 19 km of Dumari – Nawadih – Phusaro Road Near I.B. replacing the old bridge for the year 2019-20	45.00	396.813	2685(s) dt. 30.05.19 of J.S., RCD, Jharkhand	282.845	31.10.2019 / 10 SBD of 2019-20	49.76	140.754	M/S Sanjay Construction, Vill. + P.O. - Saram, Dist. - Bokaro, 9631530071	<b>90%</b>	30.01.2021



**Month : December, 2023****Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Const. of H. L. Bridge over Gawai river at ch. 22.050 Km of Bahadurpur Kasmar Petarwar west Bengal Border road. S.A. - 3 X 10.0 M, A.R.- 2 X 3.5 M	31.96	229.940	10.06.15 /4003(S)	199.485	23.10.2015 / 26 F2 of 15-16	68.65	136.937	Smt Kiran Devi, Jodhadih More, Chas, Bokaro	<b>85%</b>	22.10.2016

**3 Bokaro 185.0 1320.07 1043.08 772.02**

**Circle : Hazaribagh  
Div : Chatra  
Name of EE-Sri Mithilesh Prasad**

1	Construction for High Level Bridge over Barki (Geruwa) river in Simariaya- Tandwa Road at chainage 26.46 under road division, Chatra.	7 X 24	922.23	2574(S) dt. 27.08.2021	996.59	03(SBD) of 2021-22 dt. 24.02.2022	100%	996.59	Kumar and Roy Construction, House no-25, Vill. P.o + P.s- Manika Latehar- 822126, (Jharkhand.) 8969020656	100%	23.02.2024
---	---	--------	--------	------------------------	--------	-----------------------------------	------	--------	---	------	------------

**Month : December, 2023****Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of High Level Minor Bridge Over Local Nala at Chainage 17+000 Km. of Jori-Pratappur Road (Span- 1 X 24.6m) in R.C.D., Chatra	1 X 24	392.34	Joint Sec. R.C.D., Chatra Lt. No. 4326(S) dt. 25.11.2022	315.47	01(SBD) of 2022-23 dt. 25.03.2023	28%	88.68	M/s Ashutosh Construction, Vill Jhardag, PO+PS-Lawalong, Dist- Chatra 8084742884	34%	24.03.2024
3	Construction of High Level Bridge at 12.845 Km in Local Nala of Nimakatu (Pratappur)-Gajwa-Lodheya-Gorighat-Kawra Road in R.C.D. Chatra.	—	339.65	Joint Sec. R.C.D., Chatra Lt. No. 4440(S) dt. 06.12.2022	258.73	01(SBD) of 2023-24 dt. 05.07.2023	—	—	M/s S.R. Construction B.N. College Road, Hamidganj, Daltonganj, Palamu	7%	04.07.2024
4	Construction of High Level Bridge over River Hiroo in 47th KM of Chauparan - Chatra Road.	3X18	235.17	8074(S) dt. 16.11.12	216.92	17F2 of 2012-13 dt. 05.03.2013	69%	150.70	Torpedo Const. Pvt. Ltd. , Thana Chowk, Ramghar (9471319600)	70%	04.09.14
5	Construction of High Level Bridge over River Baksa in 16.255 KM of Chauparan - Chatra Road.	3X16	188.16	7670(S) dt. 30.10.12	180.56	16F2 of 2012-13 dt. 09.02.2013	55%	99.17	M/S Ranjan Construction Jai Prakash Nagar, Itkhori, Chatra (9771877555)	60%	17.06.14

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Remaining work of High Level R.C.C. Bridge over Baksa in 16.255 Km. of Chauparan-Chatra road.	—	313.16	Joint Sec. R.C.D., Chatra Lt. No. 5130(S) dt. 07.11.2023	—	—	—	—	—	—	—
<b>6</b>	<b>Chatra</b>	<b>0.00</b>	<b>2390.70</b>		<b>1968.27</b>			<b>1335.13</b>			

**Circle : Hazaribagh**  
**Div : Dhanbad**  
**Name of EE-Sri Dinesh Prasad**

1	Construction of High Level Bridge in Mugma-Chirkunda (MDR-062) Road Over Barakar River Under CRF Fund Plan Head for the year 2018-19	512	5433.16	RW/NH-28014/1/2019/JHR/Z-1 dt. 06.03.2019	5552.58	07 SBD/2019-20 dt. 25.10.2019	58%	3214.10	M/s Daroga Pradhan	38%	24.10.2021
2	Construction of Box Cell Culvert (Including construction of approach road) in 1st k.m. of Bhuli more to Aara more road (near wasseypur) under plan head for the year 2019-20	18.20	225.88	427 (S) dt. 22.10.2022	—	03 F2/2023-24 dt. 07.06.2023	34%	76.91	Parwez Ahmad Khan	40%	06.12.2023
<b>2</b>	<b>Dhanbad</b>	<b>530.2</b>	<b>5659.04</b>		<b>5552.58</b>			<b>3291.01</b>			

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Hazaribagh**

**Div : Giridih**

**Name of EE-Sri Prem Prakash Singh**

1	Construction of High Level Bridge over Usri River in Giridih to Deoghar Road in Sirsiya Block Giridih For the year 2022-23	(8 x 12.60)	617.870	Govt. of Jharkh and RCD, Ranchi Letter no 4186(S) dt. 18.07.2018	661.60	SBD No.04 of 2022-23 dt 01/11/22	39%	255.19	Dilip Kumar, Vill. – Hutar, Po. – Mayapur, P.S. – Ramgarh, Distt. – Palamau, Jharkhand	50%	31.10.2024
---	--	-------------	---------	--	--------	----------------------------------	-----	--------	--	-----	------------

1 Giridih

617.87

661.60

255.19

**Circle : Hazaribagh**

**Div :Koderma**

**Name of EE-Sri Satendra Prasad Singh**

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of Proposed High Level Bridge Over Meetha Nala Ch-48th Km of Kowar-Koderma Road Under Plan For the Year 2017-18	39	356.17	<u>356.165</u> 0 Dt- 02.05.2017, 2423(s)	317.36	<u>317.36414</u> Dt- 06.10.2017 , 11SBD/2017-18 Revised 296.19033	80%	308.38	M/S B.K. Enterprises, At-Madhwatand, P.O- Makatpur, P.S-Jai Nagar, Dist. – Koderma.	98%	05.12.2018
<b>1</b>	<b>Koderma</b>	<b>39.00</b>	<b>356.17</b>		<b>317.36</b>			<b>308.38</b>			

**Circle : Hazaribagh**  
**Div : Ramgarh**  
**Name of EE-Sri Rajiv Ranjan Munda**

<b>NIL</b>											
0	<b>Ramgarh</b>	<b>0.00</b>	<b>0.00</b>		<b>0.00</b>			<b>0.00</b>			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of **Completed works** (Bridges-Plan)  
State Plan Bridge Works

**Month : December, 2023**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Hazaribag**  
**Div : Hazaribag**  
**Name of EE-Sri Shubash Prasad**

**NIL**

0 Hazaribagh

**Circle : Hazaribagh**  
**Div : BOKARO**  
**Name of EE- Sri Amit Singh**

1	Construction of High level bridge across Damodar river between Bhandaridih and Tupkadih (Including construction of 3.987 km of approach road to Chandrapura-Gomia Road and Jainamore-Phusaro Road.	504 M	4008.02	2442(s) dt. 03.05.17 of J.S., RCD, Jharkhand	3375.74700 + 553.511.23 (sup. Agreement) = Total 3929.25823	10.10.17/ 2 SBD of 17-18	109.13	4287.94	Rajbir Construction Pvt. Ltd., 614, Hariom Tower Commercial Complex, Circular Road, Lalpur, Ranchi, Jharkhand, 9973822247	100%	09.04.2020
---	--	-------	---------	--	---	--------------------------	--------	---------	---	------	------------

**1 Bokaro**

**0.00**

**4008.02**

**0.00**

**4287.94**

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Hazaribagh</b> <b>Div : Chatra</b> <b>Name of EE-Sri Mithilesh Prasad</b>											
<b>NIL</b>											
0	<b>Chatra</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>			<b>0.00</b>			

<b>Circle : Hazaribagh</b> <b>Div : Dhanbad</b> <b>Name of EE-Sri Dinesh Prasad</b>											
<b>NIL</b>											
0	<b>Dhanbad</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>			<b>0.00</b>			

<b>Circle : Hazaribagh</b> <b>Div : Giridih</b> <b>Name of EE-Sri Prem Prakash Singh</b>											
--	--	--	--	--	--	--	--	--	--	--	--

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>NIL</b>											
0	Giridih		0.00		0.00			0.00			

**Circle : Hazaribagh**  
**Div : Koderma**  
**Name of EE-Sri Satendra Prasad Singh**

<b>NIL</b>											
0	Koderma		0.00		0.00			0.00			

**Circle : Hazaribagh**  
**Div : Ramgarh**  
**Name of EE-Sri Rajiv Ranjan Munda**

1	Construction of Bridge and Approach Road of Bokaro River 3X24 M at 10th KM of Kujju-Ghato Road	73.8	353.31	Ltr. No 6936(S) Dt. 06.10.2015	344.69	02(SBD)2016-17 Dt. 20.07.2016	100%	332.02	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi	100%	19-01-18
3	Ramgarh	73.80	353.31		344.69			332.02			



ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Non-Plan)  
State Non-Plan Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Hazaribagh</b> <b>Div : Hazaribagh</b> <b>Name of EE-Sri Shubash Prasad</b>											
1	PQC Work in Barkagaon-Badam Road From 7.00 to 12.4 Km(Total length-5.4km) Under RCD,Road Division Hazaribag for the year 2023-24 (Under Non Plan Head)	5.40	35.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 409(S) dt. 18.08.2023.	34.98	26 F2 of 2023-24 dt. 29.11.23	-	-	Sarita Akhouri, Nirmal School Lane, Bara Akhara Chowk, Hazaribag	-	28.02.2024
2	Construction of RCC Drain in Hazaribag Control Room to Simra Rest House Road (SH-07 Old Alignment) Under RCD, Road Division, Hazaribag for the year 2023-24 (Under Non Plan Head)	2.00	24.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 409(S) dt. 18.08.2023.	23.99	07F2 of 2023-24 dt. 31.10.23	-	-	Abhishek Ranjan, Saketpuri, Sadanand Road, Hazaribag	-	30.01.2024
3	Road Safety, Signages And Pot Patch work in Different Road Under RCD Road Division Hazaribag for the year - 2023-24. (Under Non Plan Head)	-	50.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 409(S) dt. 18.08.2023.	50.00	10 F2 of 2023-24 dt. 10.11.2023	-	-	Asish Chandan Nawabgan, Hazaribag	-	09.02.2024
4	Ordinary repair in Heerabag chowk to PWD Road Devangana chowk via Matwari,NH-100 Road from 0.00 to 2.2 Km for the year 2023-24 (Under Non Plan Head)	2.20	20.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 409(S) dt. 18.08.2023.	20.00	9F2 of 2023-24 dt. 31.10.2023	-	-	Maa Champeshwari Construction, Nawadih, Ichak, Hazaribag	-	30.01.2024
5	Construction of RCC Drain in Hamilton School Chowk to Hurhuru Road Via New Bus Stand, Ramnarayan Yadav Road, Ravindra Path, Forest Colony, Pandit Ji Road and NH -33 Hurhuru Forest Colony Under RCD, Road Division, Hazaribag for the year 2023-24 (Under Non Plan Head)	3.50	25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 409(S) dt. 18.08.2023.	24.87	14 F2 of 2023-24 dt. 01.11.2023	-	-	Maa Rajrappa Construction, Ravindra Path, Hazaribag	-	31.01.2024

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Ordinary Repair work of Hawaii Adda(NH-33) to Konar Bridge From Km-30.95 to Km-40.35 (Total length-9.40Km) Road for the year - 2023-24 Under Non Plan	9.40	50.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 409(S) dt. 18.08.2023.	49.92244.38	19 F2 of 2023-24 dt.14.11.2023	-	-	Rahul Kumar C/o D.K. Nayak Near Ranjeet Store, Suresh Colony, Hazaribag	-	13.02.2024
7	Construction of RCC Cross Drain in S.P. Kothi to Hazaribag Power Station Via Canary Hill Road, Under RCD, Road Division, Hazaribag for the year 2023-24 (Under Non Plan Head)	4.05	8.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 409(S) dt. 18.08.2023.	8.00	13 F2 of 2023-24 dt.01.11.2023	-	-	Mangalmurti, Gowaltoli, Hazaribag	-	31.12.2023
8	Installation of Missing Kilometre Stone Post etc Work in Different Roads under Road Sub Division No. 1, Under RCD, Road Division, Hazaribag for the year 2023-24 (Non Plan Head)		10.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 409(S) dt. 18.08.2023.	10.00	8 F2 of 2023-24 dt.31.10.2023	-	-	Prabhat Kumar Singh, Suresh Colony, Saketpuri, Hazaribag	-	30.12.2023
9	Installation of Missing Kilometre Stone Post etc Work in Different Roads under Road Sub Division No. 2, Under RCD, Road Division, Hazaribag for the year 2023-24 (Non Plan Head)		10.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 409(S) dt. 18.08.2023.	10.00	10 F2 of 2023-24 dt.31.10.2023	-	-	Rajendra Prasad Yadav, Banadag, Katkamdag, Hazaribag	-	30.12.2023
10	Deep Boring & Other work in the newly constructed 'C' Type Qtr. Located to the North of Lakra Godown Zulu Park, Under RCD, Road Division, Hazaribag for the year 2023-24 (Non Plan Head)		5.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 409(S) dt. 18.08.2023.	5.00	23 F2 of 2023-24 dt.24.11.2023	-	-	Muktinath Singh, Noora, Hazaribag.	-	23.12.2023
11	Construction work of Boundary wall and Servant house in Executive Engineer, Residence in, Under RCD, Road Division, Hazaribag for the year 2023-24 (Non Plan Head)		25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 409(S) dt. 18.08.2023.	25.00	28F2 of 2023-24 dt. 15.12.2023	-	-	Ranju Devi, Begusarai	-	14.03.2023
12	Water Supply and general repairs in the Quality Control Office Building located in the Divisional Officer Permisses , Under RCD, Road Division, Hazaribag for the year 2023-24 (Non Plan Head)		10.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 409(S) dt. 18.08.2023.	10.00	16 F2 of 2023-24 dt.10.11.2023	-	-	Shanker Dayal Singh, Hazaribag	-	09.01.2024
13	Ordinary Repair, Electrification and other works in Barkagaon IB , Under RCD, Road Division, Hazaribag for the year 2023-24 (Non Plan Head)		10.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 409(S) dt. 18.08.2023.	8.41	12 F2 of 2023-24 dt.01.11.2023	-	-	Rohit Enterprises, Anandpuri Colony, Korra, Hazaribag	-	31.12.2023

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	Partition, Plinth proection, Toilet Repair and other work in Circle Office, Hazaribag , Under RCD, Road Division, Hazaribag for the year 2023-24 (Non Plan Head)		15.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 409(S) dt. 18.08.2023.	14.37	11 F2 of 2023-24 dt.01.11.2023	-	-	Shambhu Prajapati, 210B, Pungmil Mandai Road, Noora, PS.-Sadar, Hazaribag	-	31.12.2023
15	Renovation work of employee Quarter no. 7 and 8 location in the circle office complex , Under RCD, Road Division, Hazaribag for the year 2023-24 (Non Plan Head)		20.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 409(S) dt. 18.08.2023.	20.00	25 F2 of 2023-24 dt.29.11.2023	-	-	Tara Devi, Suresh Colony, Hazaribag	-	28.02.2024
16	Repair, Partition, Furniture, electrical equipment etc. in Divisional Office, Under RCD, Road Division, Hazaribag for the year 2023-24 (Non Plan Head)		25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 409(S) dt. 18.08.2023.	24.95	15 F2 of 2023-24 dt.04.11.2023	-	-	Maa Champeshwari Construction, Nawadih, Ichak, Hazaribag	-	03.02.2024
17	Roof Repair and other works in the reisdence of S.E., Road Circle, Hazaribag , Under RCD, Road Division, Hazaribag for the year 2023-24 (Non Plan Head)		10.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 409(S) dt. 18.08.2023.	10.00	24 F2 of 2023-24 dt.29.11.2023	-	-	R.C.Construction, Noora, Hazaribag	-	28.01.2024
17	<b>Hazaribagh</b>	<b>26.55</b>	<b>352.00</b>		<b>299.56</b>		<b>0.00</b>				

**SPILL OVER**

1	<b>SPILL OVER</b> Construction of Retaining wall in Sultana (NH-100) to Chhadwa (MDR 070) and Ramnagar-Kasturi Khap-Gadokhar Link Road at Chainage of 1st KM from Kadma Middle School to Rajesh Ojha Chowk Under RCD, Road Division, Hazaribag for the Year 2021-22	21.11	176.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.226(S) dt.25.01.22	140.62	02 F2 of 2022-23 dt. 06.06.2022	102.24	-	M/s Real Classic Construction, Dr. Zakir Hussain Road, Hazaribag	90%	05.09.2022
2	Ordinary repair in Shankarpur (SH-07)-Narshing Sthan-Kapasiya-Kundilbagi (Total length 6.725Km), Under RCD, Road Division, Hazaribag for the Year 2022-23	6.725	31.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S) dt.22.09.22	25.59	19F2 of 2022-23 dt. 03.12.2022	25.58	100%	Rahul Kumar, Suresh Colony, Hazaribag	100%	02.03.2023

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of RCC Culvert 2.0 M x 2.0M in Mukundganj Harhad Hupad Road in 2nd Km, Under RCD, Road Division, Hazaribag for the Year 2022-23	7.25	30.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S) dt.22.09.22	23.67	29F2 of 2022-23 dt. 04.01.2023	23.64	100.00%	Muktinath Singh, Pagmal Mandai Road, Noora, Hazaribag	100%	03.04.2023
4	Construction of Drain of Size 600mm x 900mm From Jain Petrol Pump to St. Xavier School, Under RCD, Road Division, Hazaribag for the Year 2022-23	3.00	50.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S) dt.22.09.22	39.00	25 F2 of 2022-23 dt. 10.12.22	38.99	100%	Aradhya Construction, New Colony, Zebra Road, Korrah, Hazaribag	100%	09.03.2023
5	Ordinary repair in Mukundganj-Harhad-Hupad via Demotand Road from Km 0.00 to 7.25, Under Non Plan, RCD, Road Division, Hazaribag for the Year 2022-23	7.25	24.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S) dt.22.09.22	19.89	08 F2 of 2022-23 dt. 28.11.22	19.84	100%	Rahul Kumar, C/o Late Shambhu Prasad, D.K. Nayak Near Ranjit Store, Suresh Colony, Hazaribag	100%	27.02.2023
6	Ordinary repair in Kallu Chowk (MDR 070)-Mandaikhurd-Sindur (NH-33) Road (Total length 7.965 Km), Under Non Plan, RCD, Road Division, Hazaribag for the Year 2022-23	7.965	25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S) dt.22.09.22	24.99	24F2 of 22-23 dt. 10.12.22	24.99	100%	Maa Gayatri Enterprises, Bahimar, Katkamsandi, Hazaribag	100%	09.03.2023
7	Special Repair of Annada Chowk to Hurhuru Road Via Old Bus Stand and Mission Hospital from 0.00 to 2.00 Km, Under RCD, Road Division, Hazaribag for the Year 2022-23	2.00	55.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S) dt.22.09.22	45.98	41F2 of 22-23 dt. 31.01.23	45.98	100%	Narayan Construction, Matwari, P.O.-Hazaribag, P.S.-Sadar, Hazaribag	100%	30.04.2023
8	Construction of RCC Drain in 5th Km of Barkatha-Tetron Road, Under RCD, Road Division, Hazaribag for the Year 2022-23	320.10	70.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S) dt.22.09.22	56.00	38F2 of 22-23 dt. 17.01.23	55.96	100%	Mahesh Prasad Mehta Construction Pvt. Ltd., Kali Mandir, Road, Jhumri Telaiya, Koderma	100%	16.04.2023
9	Construction of 2 M High Guard wall and other works in LHS AND RHS at 16th Km over Dulki River H.L. Bridge of Barkatha Tetron Road, Under RCD, Road Division, Hazaribag for the Year 2022-23	32.10	70.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S) dt.22.09.22	54.36	28F2 of 22-23 dt. 04.01.23	54.35	100%	M/s Keshav Construction, 947, Bhadedih, Naeat TOP No. 2 Jhumri Telaiya, Koderma	100%	03.04.2023
10	Construction of 2M high Guard wall and others works in L.H.S. and R.H.S. at 13th Km Over Furuka River of Ichak-Barkatha Road, Under RCD, Road Division, Hazaribag for the Year 2022-23	31.383	65.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S) dt.22.09.22	55.23	35 F2 of 22-23 dt. 11.01.23	55.20	100.00%	M/s Anand Prakash, Nawadih, Sondimra, Barlanga, District-Ramgarh	100%	10.04.2023

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Construction of Guard wall at Mahto Aahra-Rampur-Basaria (Chauparan) Road in 2nd, 10th, 11th and 12th Km, Under RCD, Road Division, Hazaribag for the Year 2022-23	32.85	80.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S) dt.22.09.22	63.99	33 F2 of 22-23 dt. 04.01.23	63.99	100%	Ramswarup Kumar, humri Telaiaya, Koderma.	100%	03.04.2023
12	Ordinary Repair work in Barkatha Tetron Road, Under RCD, Road Division, Hazaribag for the Year 2022-23 (Non Plan)	32.1	50.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S) dt.22.09.22	49.99	42 F2 of 22-23 dt. 21.01.23	49.98	100%	M/s Ashok Kumar, At & P.O.-Dharguli, P.S.-Bagodar, Giridih	100%	30.03.2023
13	Ordinary Repair work of Different Roads, Under RCD, Road Division, Hazaribag for the Year 2022-23 (Non Plan)	-	50.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S) dt.22.09.22	49.99	39 F2 of 22-23 dt. 21.01.23	49.99	100%	Ashish Chandan, 9/262, Nawabganj, Hazaribag	100%	20.03.2023
13	<b>Hazaribagh Spill Over</b>	<b>503.83</b>	<b>776.00</b>	<b>0.00</b>	<b>649.32</b>	<b>0.00</b>	<b>610.73</b>				

**Vivekadhin**

1	Maintainance of Shoulder & Bush Cutting work in Mahto-Aahara-Rampur-Basaria-Chouparan Road from Km 21 to 26, Under Road Division, Hazaribag for the Year 2023-24	32.85	30.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No... 3037(S) dt.19.06.2023	2.50	03 F2 of 23-24 dt. 20.07.23	2.49	100%	Vijay Vishwakarma, Noora, Rana Gali, Hazaribag	100%	26.07.2023
2	Maintainance of Shoulder & Bush Cutting work in Barkatha-Tetron Road From km 24 to 32, Under Road Division, Hazaribag for the Year 2023-24	32.10	30.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No... 3037(S) dt.19.06.2023	2.49	04 F2 of 23-24 dt. 5.08.2023	2.49	100%	Shambhu Prajapati,Pugmil ,Mandai road ,Noora, Hazaribag	100%	26.07.2023
3	Restoration of Rain cuts,Bushes Cutting & Shoulder Repair Work in Different Stretches of Sultana(NH-100) to Chadwa (MDR-070)& Ramnagar-Kasturikhap-Gadokhar Link Road Under Road Division, Hazaribag for the Year 2023-24	21.13	30.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No... 3037(S) dt.19.06.2023	2.50	05 F2 of 23-24 dt. 11.09.2023	2.50	100%	Vijay Vishwakarma, Noora, Rana Gali, Hazaribag	100%	17.09.2023
4	Bush Cutting & Clearing Rubbish work in Mukundganj-Harhad-Hupad Via Demotand (MDR-098) Under RCD, Road Division, Hazaribag (Vivekadhin) for the year 2023-24	7.25	30.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No... 3037(S) dt.19.06.2023	2.49	06 F2 of 23-24 dt. 14.10.2023	2.49	100%	Munshi Prasad Kushwaha, Pakarar, Sultana, Katkamdag, Hazaribag	100%	20.10.2023

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Maintenance of Earthen shoulder & Bush cutting work in Kallu Chowk (MDR-070) to Sindoor (NH-33) Via Mandai Khurd Road from 0.00 to 7.965 Km Under RCD, Road Division, Hazaribagh (Vivekadhin) for the year 2023-24	7.97	30.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No... 3037(S) dt.19.06.2023	2.50	27 F2 of 23-24 dt. 07.12.2023	2.49	100%	Munshi Prasad Kushwaha, Pakarar, Sultana, Katkamdag, Hazaribag	100%	13.12.2023
5	<b>Hazaribagh Vivekadhin</b>	<b>101.29</b>	<b>150.00</b>		<b>12.48</b>		<b>12.45</b>				

**Circle : Hazaribagh**

**Div : BOKARO**

**Name of EE- Sri Amit Singh**

**SPILL OVER**

1	Construction of 2 x 2 m Size Box Culvert, Drain and Retaining wall in Chandrapura - Bhandaridih - Phusaro Crossing No. 04 Khathara Gomia Road for the year 2022-23	-	100.00	22.09.2022 / 3457(S) of Eng. In Chief, RCD, Jhr, Ranchi	74.39	20.04.2023/ 01 F2 of 2023-24	72.86	97.94	M/S BDMS Construction, Dugda Basti, Dugdha Coal Washery, Bokaro	100%	19.06.2023
2	Ordinary Repair work of Nawadih-Vendra Gomoh road(length 11.50 k.m) for the year 2022-23	11.50	36.00	do	35.90	29.12.2022/ 21 F2 of 2022-23	35.88	99.95	M/S Laxmi Enterprises, Vill. - Katghara, Nawadih, Bokaro	100%	28.02.2023
3	Special Repair work of Roads connecting various government offices of Bokaro Sector 1 and Camp Area for the year 2022-23 under Road Division, Bokaro.	26.20	60.00	do	60.00	22.02.2023/ 24 F2 of 2022-2023	57.57	95.96	M/S Sambhu Sharan Sudhansu, Add.: Kailash Nagar, Chas, Bokaro, Jharkhand-827013	100%	21.04.2023
4	Ordinary repair work of Rahawan- Jhumra Road for the year 2022-23	10.65	27.00	do	20.24	17.12.2022/ 19 F2 of 2022-23	20.09	99.30	M/s Sanjay Kr. Gupta, Add. - 1637, Block Colony, Phusaro Naya Road Ranchi.	100%	16.02.2023
5	Construction Of RCC Guard wall in Approach Road of HL bridge over Izari River in 9th Km of Chas Chandankiyari Raghunathpur Road for the year 2022-23.	-	50.00	do	49.97	01.12.2022/ 13 F2 of 2022-23	48.01	96.08	Shakti Enterprises, Prop. - Sanjay Gupta, At. - Laxmi Nagar, Near Anand Bhawan, Hehal Ranchi.	100%	31.01.2023

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Beautification / renovation work of Inspection Banglaw situated at Sector 1/B, Bokaro Steel City for the year 2022-23	-	15.00	do	14.99	06.12.2022/ 17 F2 of 2022-23	14.97	99.84	M/S Sambhu Sharan Sudhansu, Add: Kailash Nagar, Chas, P.O. + P.S. - Chas, Dist. - Bokaro- 827013	100%	05.02.2023
<b>6</b>	<b>Bokaro</b>	<b>48.35</b>	<b>288.00</b>		<b>255.47</b>		<b>249.37</b>				

**NON PLAN**

1	Ordinary Repair work of Chas - Chandankiyari - Raghunathpur Road (T. Length 26.60 km) for the year 2023-24	26.60	50.00	18.08.2023/ 4009(S) of E.I.C., Jharkhand, Ranchi	0.000	-	0.000	#DIV/0!			
2	Ordinary Repair work of Chandrapura to Bokaro Road (T. Length 6.55 km) for the year 2023-24	6.55	25.00	--DO--	19.468	23.11.2023/ 03 F2 of 2023-24	0.000	0.00	M/S R. K. Brothers, Sector 12/A, Qtr. No. 1482, B.S. City, Bokaro	20%	22.01.2024
3	Ordinary Repair work of Talgoria More (on NH-32) to Talgoria Station Road (Total length 15.20 km) for the year 2023-24	15.20	30.00	--DO--	24.590	28.11.2023/ 10 F2 of 2023-24	0.000	0.00	M/S Subodh Kumar Singh Choudhary, At. - Chirudih, Tantri, Dhanbad	40%	27.01.2024
4	Ordinary Repair work of Amlo Project to Gandhi Chowk Road (Total length 4.30 km) for the year 2023-24	4.30	25.00	--DO--	19.227	23.11.2023/ 04 F2 of 2023-24	0.000	0.00	M/S R. K. Brothers, Sector 12/A, Qtr. No. 1482, B.S. City, Bokaro	70%	22.01.2024
5	Ordinary Repair work of Petarwar - Gomia Road (Total length 26.20 km) for the year 2023-24	26.20	25.00	--DO--	0.000		0.000	#DIV/0!			
6	Ordinary Repair work of Jaridih Link Road (Total length 7.035 km) for the year 2023-24	7.04	5.00	--DO--	4.983	12.12.2023/ 15 F2 of 2023-24	0.000	0.00	M/S Raj Construction Idgah Mohalla, Jaridih, Bokaro	20%	11.01.2024

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Ordinary Repair work of Bahadurpur - Kasmar - Khairachatar -Pirgul - Sewati Ghati Bengal Boarder Road (Total length 33.30 km) for the year 2023-24	33.30	50.00	--DO--			0.000	#DIV/0!			
8	Ordinary Repair work of Bandhdih - Gopinathpur - Tiro - Beldih - Bhaski - Pirgula Road (Total length 41.325 km) for the year 2023-24	41.33	10.00	--DO--	9.899	23.11.2023/ 09 F2 of 2023-24	0.000	0.00	M/S M.R. Construction, Vill. - Tiro, P.O. - Pathuria, Jaridih, Bokaro	30%	22.01.2024
9	Construction of Drain in Vishnugar - Naraki Road for the year 2023-24	-	35.00	--DO--	29.480	13.12.2023/ 16 F2 of 2023-24	0.000	0.00	M/S Sanjay Kumar Gupta, Block Colony, Phusaro, Naya Road, Bokaro	10%	12.02.2024
10	Construction of RCC Drain in Lohpatti to Chandrapura Road for the year 2023-24	-	20.00	--DO--	20.000	23.11.2023/ 07 F2 of 2023-24	0.000	0.00	M/S R.K. Enterprises, Vill. - Dugdha Basti, Karmatand, Dugdha, Bokaro	60%	22.01.2024
11	Installation of Half Gantry inLohapatti to Chandrapura Road for the year 2023-24	-	10.00	--DO--	5.792	16.12.2023/ 17 F2 of 2023-24	0.000	0.00	Raj Enterprises, Bandhgora Side, Satanpur, Pindrajora, Bokaro	0%	15.01.2024
12	Installation of Full Gantry in 26th km of Chas - Chandankiyari - Raghunathpur Road Road for the year 2023-24	-	20.00	--DO--			0.000	#DIV/0!			
13	Repair of Building in the campus of Road Division and Boundary wall at Bokaro for the year 2023-24	-	25.00	--DO--	24.990	23.11.2023/ 06 F2 of 2023-24	0.000	0.00	Sitaram Mahato At. - Nandhgora, Satanpur, Pindrajora, Bokaro	100%	22.01.2024



Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	Repair of Residence Campus of Assistant Engineer Chas at Sector 1, B.S. City, Bokaro for the year 2023-24	-	10.00	--DO--	9.984	28.11.2023/ 11 F2 of 2023-24	0.000	0.00	Harendra Kumar Singh, H. No. 1205, Tara Nagar, Chas, Bokaro	80%	27.1.2024
15	Repair of Residential Campus of Executive Engineer Situated in Sector 1, B.S. City, Bokaro for the year 2023-24	-	10.00	--DO--	9.990	23.11.2023/ 05 F2 of 2023-24	0.000	0.00	Raj Enterprises, Bandhgora Side, Satanpur, Pindrajora, Bokaro	95%	22.01.2024
16	Repair work of Bermo Sub - Division Office for the year 2023-24	-	5.00	--DO--	4.990	23.11.2023/ 08 F2 of 2023-24	0.000	0.00	M/S M.R. Construction, Vill. - Tiro, P.O. - Pathuria, Jaridih, Bokaro	100%	22.12.2023
17	Repair work of Bermo Inspection Bunglow for the year 2023-24	-	10.00	--DO--	9.995	29.11.2023/ 14 F2 of 2023-24	0.000	0.00	Harendra Kumar Singh, H. No. 1205, Tara Nagar, Chas, Bokaro	50%	28.01.2024
17	<b>Bokaro</b>		<b>365.00</b>		<b>193.39</b>		<b>0.00</b>				

**VIVEKADHIN**

1	Clearing and Grubbing & Maintenance of Earthen Shoulder of Manjhidi (Jainamore)Phusro Link Road for the year 2023-24 (Vivekadhin)	16.05	25.00	19.06.2023/3037(S) of EIC, RCD, Ranchi	2.400	01.11.2023/ 02 F2 of 2023-24	0.000	0.00	M/S Padma Enterprises, Vill + P.O. -Bandhdih, Jaridih, Bokaro	100%	15.11.2023
2	Emergent Repairing work of Irrigation Canal situated in 19th km of Chas - Chandankiyari - Raghunathpur Road for the year 2023-24 (Vivekadhin)	22.30			2.492	28.11.2023/ 12 F2 of 2023-24	0.000	0.00	Ambuj Kumar Mahatha, At-Bandhgora, Satanpur, Pindrajora, Bokaro	80%	12.12.2023

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Emergent work of Providing fixing and fitting of expension joint of bridge (in 10th km) and Flank maintenance of Mamarkudar - Baramadia - West Bengal Border Road (Total Length 17.20 km) for the year 2023-24 (Vivekadhin)	17.20			2.483	28.11.2023/ 13 F2 of 2023-24	0.000	0.00	Ambuj Kumar Mahatha, At-Bandhgora, Satapur, Pindrajora, Bokaro	80%	12.12.2023
4	Construction of 1.5 m Guard wall in 4th km of Bokaro Sector 11 - Telmacho Bridge Road (Total Length 3.65 km) for the year 2023-24 (Vivekadhin)	3.65			0.000		0.000				
<b>Total</b>		<b>59.20</b>	<b>25.00</b>		<b>7.37</b>		<b>0.00</b>				

**Circle : Hazaribagh**

**Div : Chatra**

**Name of EE-Sri Mithilesh Prasad**

**SPILL OVER**

1	Renovation work of Asst. Engineer's Quarter Under R.C.D., Road Division, Chatra for the Year 2021-22		50.00	Lt. No. 226(S) dt. 25.01.2022	36.74	01F2 of 2022-23 dt. 02.04.2022	11.921	32.44%	Sri Suresh Yadav Vill: Tarwagada, PO-Sahi, District: Chatra, Jharkhand - 525403 7654150287	75%	27.09.2022
2	Renovation work of Two Unit Junior Engineer's Quarter Under R.C.D., Road Division, Chatra for the Year 2021-22		50.00	Lt. No. 226(S) dt. 25.01.2022	37.87	12F2/2021-22 dt. 24.03.2022	10.542	28.89%	Sri Suresh Yadav Vill: Tarwagada, PO-Sahi, District: Chatra, Jharkhand - 525403 7654150287	75%	23.09.2022

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Ordinary reapaire work of Hunterganj- Pandeyapura-Pratappur Road in partial stretches from KM 0.000 to 29.750 under Road Division Chatra for the year 2022-23		50.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	36.91	12F2/2022-23 dt. 05.01.2023	36.468	98.81%	Nand Kishore Prasad Verma, Vill- Bhagewar, PO- Hunterganj, District- Chatra 9304505426	100%	04.04.2023
4	Construction of RCC Drain (Guard wall) 200m both side in 12th KM of Simariya-Tandwa road under Road division Chatra for the year of 2022-23		20.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	14.69	11F2/2022-23 dt. 05.01.2023	14.650	99.71%	Sunil Kumar Vill- Adarsh Nagar, District -Chatra 6200094390	100%	04.02.2023
5	Ordinary Repair of Nagwan Bypass Road from Km. 0.00 to 2.96 Km. under RCD Chatra for the year of 2022-23.		20.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	15.07	15F2/2022-23 dt. 19.01.2023	14.456	95.94%	Chandra Sekhar Singh Vill- Holomgada, Moktama, Rajpur, District - Chatra 9971575264	100%	18.02.2023
6	Construction of Box Cell Culvert (2.0mx1.5m) of Itkhori-Bhadrakali Temple Link Road at Km. 1st and 2nd under RCD, Chatra for the year 2022-23.		50.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	35.93	16F2/2022-23 dt. 25.01.2023	30.262	84.22%	Ajay Kumar Vill- Kanodi, PO- Kamta District- Chatra (Jharkhand) 9110108850	100%	24.04.2023
7	Construction of 500m Drain over 25th Km. of Chauparan-Chatra Road under R.C.D., Chatra for the Year 2022- 23		60.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	47.99	08F2/2022-23 dt. 22.12.2022	0.000	78.68%	Shardendu Bhushan S/o Dhruva Deo Kumar Sharma At+PO- Daltonganj, Nawatoli Shivaji Maidan Raod, Palamu 9431364866	100%	21.03.2023
8	RCC Box Cell Culvert (3.0mx3.0m) in 21st KM of Pratappur-Dumarwar Road under RCD Chatra for the year of 2022-23.		50.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	36.95	14F2/2022-23 dt. 19.01.2023	26.027	70.43%	Shiv Shankar Yadav Vill - Vhanghri, Varest Nagar, District - Chatra 9304322818	100%	18.04.2023

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Construction of R.C.D. Drain In Km. 1 st and 2nd in 300m Both Side in Nagwan By Pass Road from 2.96 under RCD Chatra for the year of 2022-23		30.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	21.86	18 F2 dt. 28.01.2023	13.140	60.10%	Vivek Yadav Vill- Saradu, PO-Tandwa, District - Chatra 8825134830	80%	27.04.2023
10	Construction of RCC Drain (Guard wall) 200m both side in 17th KM of Simariya-Tandwa road under Road division Chatra for the year of 2022-23.		20.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	13.58	17F2/2022-23 dt. 25.01.2023	4.924	36.25%	Suresh Yadav Vill - Hunterganj, District - Chatra 7654150287	40%	24.02.2023
11	RCC Guard Wall 100m (Both Side) in 21st KM of Pratappur-Dumarwar Road under RCD Chatra for the year of 2022-23.		40.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	—	—	0.000	—	Shivnandan Kumar Vill- Gangta, PO-Hunterganj, District - Chatra	—	—
12	Ordinary Repair of Chauparan-Chatra Rod (MDR-68) in 48th Km. (Vikash Bhwan to Nagwan Bypass Road under RCD Chatra for the year of 2022-23.		15.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	10.69	10F2/2022-23 dt. 04.01.2023	0.000	—	Suresh Yadav Vill - Hunterganj, District - Chatra 7654150287	100%	03.02.2023
<b>12</b>	<b>Total</b>	<b>0.00</b>	<b>455.00</b>		<b>308.28</b>		<b>162.39</b>				

**NON PLAN**

1	Ordinary Repair of Simariya - Bagra Road for Year 2023-24 under Non Plan Head (KM 0.00 to 8.975).		30.00	Eic, Jhr, Ranchi Lt. No. 4009(S) dt. 18.08.2023	23.69	10F2 / 2023-04 dt. 07.11.2023	0.00	0.00	Om Prakash Sharma Vill- Dari, PO- Edla, PS- Simaria, Dist- Chatra (Jharkhand)	—	06.01.2024
2	Road safety work in different roads of Road Division Chatra for the year 2023-24		25.00	Eic, Jhr, Ranchi Lt. No. 4009(S) dt. 18.08.2023	24.87	15F2 / 2023-24 dt. 11.11.2023	0.00	0.00	Siyaram Kumar Kasyap Bind Mohalla, PS-Chatra, District-Chatra (Jharkhand)	—	10.01.2024
3	Ordinary Repair Of Road from 48th KM of Chauparan Chatra MDR-68 (Vikas Bhawan) to Nagwa Bypass Road under Road Division, Chatra for Year 2023-24		25.00	Eic, Jhr, Ranchi Lt. No. 4009(S) dt. 18.08.2023	19.42	16F2 / 2023-24 dt. 03.12.2023	0.00	0.00	Suresh Yadav, Hunterganj, Chatra	—	02.02.2024
4	Repair work of R.C.D., Road Division, Chatra Office Building for the Year 2023-24 (Under Non Plan).		20.00	Eic, Jhr, Ranchi Lt. No. 4009(S) dt. 18.08.2023	—	—	0.00	0.00	Kranti Kumari Vill- Saraiya, Unta, Chatra- 825401 (Jharkhand)	—	

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme		Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name	Length (KM)	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Repair of Quality control Building under R.C.D., Road Division, Chatra (under Non Plan Head).		10.00	Eic, Jhr, Ranchi Lt. No. 4009(S) dt. 18.08.2023	—	—	0.00	0.00	Ravish Chandra Old Petrol Pump, Chatra	—	
6	Painting and Beautification work for Itkhori Mahotsav 2024 under R.C.D., Road Division, Chatra for the Year 2023-24 (Non Plan Head)		15.00	Eic, Jhr, Ranchi Lt. No. 4009(S) dt. 18.08.2023	—	—	0.00	0.00	Sonali Kumari D/O Kailash Singh Vill- Kanchanpur, PO, Pathra, District- Chatra- Jharkhand	—	
7	Repair & Painting work of KM posts & culverts of different Roads under Road Division, Chatra for the Year 2023-24 (Non Plan Head).		25.00	Eic, Jhr, Ranchi Lt. No. 4009(S) dt. 18.08.2023	—	—	0.00	0.00	Sunil Kumar Adarsh Nagar, Chatra	—	
			<b>30.00</b>		<b>67.97</b>		<b>0.00</b>				

**VIVEKADHIN**

1	Removal of Unserviceable materials in Hunterganj - Pandeypur- Pratappur Road in km 0.00 to 15.00 for Year 2023-24.		20.00	Eic, RCD, Jhr, Ranchi Lt. No. 3037(S) dt. 19.06.2023	2.50	05F2/2023-24 dt. 15.09.2023	2.50	100%	Chandrashekhar Singh Vill- Holomgada, PO, Muktama, PS- Rajpur, Dist- Chatra	100%	22.09.2023
2	Flank repair, Jungle Clearance and unline drain in Unta more to Tulbul Tamashin road, Under Road division Chatra for the year 2023-24.				2.50	09F2/2023-24 dt. 06.11.2023	2.46	100%	M/s Gajraj Construction Dist- Chatra (Jharkhand)	100%	13.11.2023

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Flank repair, Jungle Clearance and unline drain in Chauparan-Chatra Road Under Road division Chatra for the year 2023-24.				2.49974	14F2/2023-24 dt. 14.11.2023	2.45	100%	Sikandar Kumar Yadav Vill+PO- Pitiz, PS- Itkhori, District-Chatra (Jharkhand)	100%	21.11.2023
			20.00		7.50		7.41				

**Circle : Hazaribagh**

**Div : Dhanbad**

**Name of EE-Sri Dinesh Prasad**

**SPILL OVER**

1	Construction of Cross Drain in Telephone Exchange to Joraphatak (MDR- 059) Road under Non plan head for the year 2022-23.	1.10	5.00	1248(S) dt- 16.03.2023	5.00	01 F2/2023-24 dt. 08.04.2023	4.99	100%	Tarun Kr. Singh	100%	07.05.2023
2	Construction of RCC Slab culvert (6.0mX 4.0m) with retaining wall in Bekar Bandh to Binod Bihari Mato Chowk via Babudih Road under Non plan head for the year 2022-23.	3.20	70.00	1248(S) dt- 16.03.2023	69.82	02 F2/2023-24 dt. 09.05.2023	58.71	84%	Preeti Enterprises	100%	27.06.2023
3	Ordinary Repair work of Shramik Chowk to J.P. Chowk Road (Ch-0.00 km to Ch- 1.10 Km) under Non plan head for the year 2022-23.	1.10	70.00	1248(S) dt- 16.03.2023	59.29	06 F2/2023-24 dt. 10.08.2023	59.10	99.70%	Man Mohan Grouer	100%	09.10.2023
3	<b>Dhanbad</b>	<b>5.40</b>	<b>145.00</b>		<b>134.10</b>		<b>122.80</b>				

**NON PLAN**

1	Ordinary Repair Work Of Jharia - Kenduadih Road From Km Ch 0.00 To Km 6.0 Km Under Non Plan Head For The Year 2023-24.	6.00	20.00	4009(S) Dt.- 18.08.2023	19.98	24 F2/2023-24 Dt.- 13.10.2023	19.98	99.95%	Sri Sushil Kr. Singh	100%	26.11.2023
2	Ordinary repair work in km 0.00 to km 2.50 of Baliapur - Sindri Agriculture road (MDR- 046) under non plan head for the year 2023-24.	2.50	10.00	4009(S) Dt.- 18.08.2023	9.99	15 F2/2023-24 Dt.- 16.10.2023	9.94	99.50%	Sri Umesh Prasad	100%	15.11.2023
3	Ordinary Repair Work In Km 13.15 To Km 14.00 Of Putki Bhaga Bhoura Sudamdih Road Under Non Plan Head For The Year 2023-24.	0.85	5.00	4009(S) Dt.- 18.08.2023	4.99	16 F2/2023-24 Dt.- 13.10.2023	4.99	100%	Sri Pradyot Kumar	100%	12.11.2023

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Ordinary repair work in Km 0.00 to Km 1.10 of Bus stand to Housing colony road under Non plan head for the year 2023-24.	1.10	10.00	4009(S) Dt.-18.08.2023	9.76	29 F2/2023-24 Dt.- 13.10.2023	-	-	Sri Shiv Pratap Singh	70%	12.11.2023
5	Ordinary Repair Work Of Bankmore Old Market Water Tank- Joraphatak Road From Km Ch 0.00 To Km 1.9 Km Under Non Plan Head For The Year 2023-24.	1.90	15.00	4009(S) Dt.-18.08.2023	14.97	13 F2/2023-24 Dt.- 11.10.2023	14.97	100%	Sri Trun Kr. Singh	100%	10.11.2023
6	Ordinary Repair Work Of Hatia More Hirapur - Barmasia Howrah Motor Road From Km Ch 0.00 To Km 4.5 Km Under Non Plan Head For The Year 2023-24.	4.50	15.00	4009(S) Dt.-18.08.2023	14.97	14 F2/2023-24 Dt.- 12.10.2023	14.97	100%	Sri Deepak Singh Choudhary	100%	25.11.2023
7	Ordinary repair work in (km 0.00 to 3.00 km) Bus stand to Sarveswari road road under Non plan head for the year 2023-24.	3.00	30.00	4009(S) Dt.-18.08.2023	29.99	23 F2/2023-24 Dt.- 16.12.2023	26.94	89.83%	M/s A.K. Enterprises	90%	15.12.2023
8	Ordinary repair work in Km 0.00 to Km 1.50 of Dhanbad Link road under Non plan head for the year 2023-24.	1.50	8.00	4009(S) Dt.-18.08.2023	7.99	27 F2/2023-24 Dt.- 13.10.2023	7.91	98.99%	Sri S.B.Rai	100%	12.11.2023
9	ordinary repair work in Km 0.00 to Km 1.60 of Lohapatti-Chandrapura road under Non plan head for the year 2023-24.	1.60	10.00	4009(S) Dt.-18.08.2023	9.99	25 F2/2023-24 Dt.- 13.10.2023	9.96	99.70%	Sri Rajendra Rawani	100%	12.11.2023
10	ordinary repair work in khalsa more (settling tank ) to RMK-4 road under Non plan head for the year 2023-24.	4.462	10.00	4009(S) Dt.-18.08.2023	9.99	30 F2/2023-24 Dt.- 13.10.2023	9.94	99.50%	Sri Sirazul Ansari	100%	12.11.2023
11	Ordinary repair work of SL-2 Tower (Sindri) - Hatia (Shaharpura) Road 0.00 K.m to 2.837 K.m under non plan head for the year 2023-24.	2.837	10.00	4009(S) Dt.-18.08.2023	9.99	31 F2/2023-24 Dt.- 13.10.2023	9.98	99.90%	Sri Punit Kr. Sandil	100%	12.11.2023
12	Ordinary repair work in Km 0.00 to Km 4.30 of R.O.B Wasseyapur to Jharkhand more via tempu stand Bhuli "B"block road under Non plan head for the year 2023-24.	4.30	10.00	4009(S) Dt.-18.08.2023	9.99	18 F2/2023-24 Dt.- 25.10.2023	9.95	99.60%	M/s A.K. Enterprises	100%	08.12.2023
13	Ordinary Repair Work Of Old Nh-32 To- Hirak Road Via Piprabera (Total Length = 1.70 Km) Under Non Plan Head For The Year 2023-24.	1.70	30.00	4009(S) Dt.-18.08.2023	29.98	28 F2/2023-24 Dt.- 13.10.2023	29.98	100%	Sri Shankar Pratap Dubey	100%	26.11.2023
14	Ordinary Repair Work Of Bhuiphore Baliapur - Vastu Vihar Colony-NH 32 Road (Total Length = 2.50 Km) Under Non Plan Head For The Year 2023-24.	2.50	50.00	4009(S) Dt.-18.08.2023	49.98	25 F2/2023-24 Dt.- 13.10.2023	49.97	99.98%	M/s Indra Enterprises	100%	26.11.2023
15	Ordinary repair work in Km 0.00 to Km 4.20 of Bhelatand-Malkera road under Non plan head for the year 2023-24.	4.20	10.00	4009(S) Dt.-18.08.2023	9.99	26 F2/2023-24 Dt.- 13.10.2023	9.99	100%	MD Shakil Ahamad	100%	12.11.2023

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	construction of Bridge railing ,stone pitching and safety work in khalsa more (settling tank) to RMK-4 road under Non plan head for the year 2023-24.	4.462	20.00	4009(S) Dt.-18.08.2023	19.99	12 F2/2023-24 26.09.2023	19.45	99.95%	Sri Amardeep Kumar	100%	09.11.2023
17	Renovation/Special Repair Work Of Dhanbad Quality Control Office Under Non Plan Head For The Year 2022-24.	0.00	20.00	4009(S) Dt.-18.08.2023	19.86	19 F2/2023-24 13.10.2023	19.69	99.14%	M/s Grand Construction	100%	12.12.2023
18	Work of concertina coil on boundary of inspection building at baliapur, Dhanbad under non plan head for the year 2023-24.	0.00	5.00	4009(S) Dt.-18.08.2023	4.99	08 F2/2023-24 16.09.2023	4.99	100%	Sri Mithila Traders	100%	15.10.2023
19	1 No Deep boring & Repair work of Garage inside Chirkunda I.B campus Under non plan head for the year 2023-24.	0.00	7.00	4009(S) Dt.-18.08.2023	6.99	36 F2/2023-24 04.11.2023	5.56	99.64%	Sri Sushil Kr. Singh	100%	03.12.2023
20	Ordinary repair work in Km 0.00 to 19.50 Km of Nawagarh-Topchanchi Road under Non plan head for the year 2023-24	19.50	15.00	4009(S) Dt.-18.08.2023	14.99	32 F2/2023-24 13.10.2023	17.99	100%	Sri Ajay Kumar	100%	12.11.2023
21	Ordinary repair work of Chirkunda-Panchet Road Length (Ch-0.00 Km to Ch- 7.20 Km) under Non plan head for the year 2023-24.	7.20	15.00	4009(S) Dt.-18.08.2023	14.99	11 F2/2023-24 26.09.2023	14.59	99.79%	Sri Amardeep Kumar	100%	25.10.2023
22	Ordinary repair work of Nehru Link road form 0.00 K.m to 1.80 K.m under non plan head for the year 2023-24	1.80	10.00	4009(S) Dt.-18.08.2023	9.99	35 F2/2023-24 04.11.2023	9.92	99.30%	Sri Sushil Kr. Singh	100%	12.11.2023
23	Ordinary repair work in Jamtara Nirsa Via Birgram road (Ch- 15.27km to Ch- 24.00 Km) total length 8.70 Km under non plan head for the year 2023-24.	8.70	20.00	4009(S) Dt.-18.08.2023	19.99	22 F2/2023-24 13.10.2023	19.98	99.95%	Sri Rajesh Kumar	100%	12.11.2023
24	Ordinary Repair Of Sanjay Chowk to Maithon More from Km 0.00 to 1.80 Km under non plan head for the year 2023-24.	1.80	60.00	4009(S) Dt.-18.08.2023	49.97	33 F2/2023-24 13.10.2023	49.96	99.98%	M/s Ram Chandra Yadav	100%	12.11.2023
			86.41	415.00	404.31	391.60					

**VIVEKADHIN**

1	Repair Work of Protection wall in Govindpur-Tundi-Govindpur Road from Ch-0+020 to 0+060 under Non plan (Vivekadhin) head for the year 2023-24				2.49	04 F2/2023-24 10.06.2023	2.49	99.96%	Sirazul Ansari	100%	24.06.2023
2	Repair Work of Protection wall in Govindpur-Tundi-Govindpur Road from Ch-0+061 to 0+097 under Non plan (Vivekadhin) head for the year 2023-24				2.49	05 F2/2023-24 16.06.2023	2.49	100%	Sirazul Ansari	100%	30.06.2023



Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Emergent Repair Work of Different Road of Road Division Dhanbad under Non Plan (Vivekadhin) head for the year 2023-24.		30.00000	3037 (S) 19.06.2023	2.46	07 F2/2023-24 12.08.2023	2.45	99.76%	Sirazul Ansari	100%	26.08.2023
4	Emergent Repair Work of Third Grade Quarter Near Park Market, Hirapur under Non Plan (Vivekadhin) head for the year 2023-24.				2.49	09 F2/2023-24 30.10.2023	2.49	100%	Sri Birendra Yadav	100%	05.10.2023
5	Emergent repair work of bhuiphore mandir to binod bihari mahto chowk baliapur (Ch. 3.00 to 10.00 Km) under non plan (vivekadhin) Head for the year 2023-24.4.				2.47	20 F2/2023-24 30.10.2023	2.47	100%	Sri Pradyot Kumar	100%	05.11.2023
6	Emergent repair work of bhuiphore mandir to binod bihari mahto chowk baliapur (Ch. 0.00 to 2.00 Km) under non plan (vivekadhin) Head for the year 2023-24				2.47	34 F2/2023-24 02.11.2023	2.47	100%	Sri S.BI Rai	100%	08.11.2023
7	Emergent repair work of Govindpur-Tundi-Giridih Road (Ch. 2.00 to 7.00 Km) under non plan (vivekadhin) Head for the year 2023-24.4.				2.47	38 F2/2023-24 11.11.2023	2.47	100%	Sri Akash Kumar	100%	17.11.2023
8	Emergent repair work of fourth grad Quarter in officer's colony under non plan (vivekadhin) Head for the year 2023-24.4.		30.00000	3037 (S) 19.06.2023	1.62	40 F2/2023-24 09.12.2023	1.62	100%	Sri Pradyot Kumar	100%	22.12.2023
9	Emergent repair work of Govindpur to Mahuda Road under non plan (vivekadhin) Head for the year 2023-24.4.				1.94	41 F2/2023-24 19.12.2023	1.93	100%	Sri Shankar Pratap Subey	100%	25.12.2023
10	Road Furniture work in Govindpur to Mahuda Road under non plan (vivekadhin) Head for the year 2023-24.4.				2.41	42 F2/2023-24 28.12.2023	-	-	Sri Praveen Kumar	100%	03.01.2024
37	<b>Dhanbad</b>		<b>60.00</b>		<b>23.32</b>		<b>20.89</b>				

Circle : Hazaribagh

Div : Giridih

Name of EE-Sri Prem Prakash Singh

**SPILL OVER**

1	Special Repair of Parasnth Branch Road (PWD Road) to Sammed Sikhar Hill on Wandana Path (Total length – 9.60 Km.) For The Year 2021-22		80.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 226(S) Dt. 25.01.2022	76.00	45F2 of 2021-22 dt. 22.03.2022	0.00	0.0%	Sri Ajay Roy, Giridih		21.05.2022
---	--	--	-------	---	-------	--------------------------------	------	------	-----------------------	--	------------

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of RCC Drain (With Cover) in Dumri More-Isri Bazar-Rangamati More (Old NH-2) (Total Length – 900 M) For The Year 2021-22		70.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 226(S) Dt. 25.01.2022	58.43	47F2 of 2021-22 dt. 03.03.2022	23.46	40.1%	M/S Real Classic Construction, Hazaribag.	60%	02.05.2022
3	Ordinary Repair Work in Sariya-Koiridih-Katwara (Narayanpur More) for the year 2021-22		25.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 226(S) Dt. 25.01.2022	24.99	42F2 of 2021-22 dt. 14.02.2022	24.28	97.1%	Sri Ashok Kumar, Dhargulli, Giridih.	100%	13.03.2022
4	Construction of Drain in Giridih - Jamua Road under Road Division Giridih for the year 2022-23		60.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	49.70	31F2 of 2022-23 dt. 17.01.2023	0.00	0.0%	Pradeep Enterprises, Dhanbad.		16.05.2023
5	Ordinary Repair of Giridih-Jamua Road (SH-13) From KM 0 to 35 for the year 2022-23 under Road Division Giridih		70.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	63.97	22F2 of 2022-23 dt. 05.12.2022	62.47	97.7%	Jay Baba Baidyanath, Giridih	100%	04.04.2023
6	Ordinary Repair of Ghorthaba to Etasani Road via Barjo, Kubri, Gorhand, Nawaghar chatti Road (Total Length - 38.950 Km.) for the year 2022-23		80.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	66.29	27F2 of 2022-23 dt. 28.12.2022	65.51	98.8%	Sri Ramswaroop Kumar, Giridih	100%	27.04.2023
7	Road furniture work in 26km and 32 km of approach road and other work in Tisri Thansighdih Kowakol road for financial Year 2022-23		25.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	15.94	30F2 of 2022-23 dt. 17.01.2023	15.85	99.4%	Sri Uday Saw, Giridih	100%	16.03.2023
8	Construction of 600mm X 750mm size R.C.C. Drain in Bengabad-Chatro Road (Total Length – 400 M.) for the year 2022-23		30.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	29.96	18F2 of 2022-23 dt. 24.11.2022	29.95	100.0%	Sri Vinod Kumar Yadav, Giridih	100%	23.02.2023
9	Construction of Guard Wall in Tisri-Thansinghdih Kowakol Road in km 15, 16, 18 and 19 for the Year 2022-23		50.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	49.99	23F2 of 2022-23 dt. 13.12.2022	49.97	100.0%	Sri Rajendra Yadav, Giridih	100%	12.03.2023

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Ordinary Repair of Govindpur-Tundi-Giridih Road in Km. 42.0 More to Ushri Fall road (Total Length – 2.75 Km.) for the year 2022-23	2.75	9.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	7.87	9F2 of 2022-23 dt. 18.11.2022	6.00	76.2%	Sri Shashi Kant Singh, Giridih	100%	17.01.2023
11	Ordinary Repair of Power House More to Collage More Road (Old Ushri Bridge) (Total Length – 2.4 Km.) for the year 2022-23	2.40	7.50	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	7.49	25F2 of 2022-23 dt. 15.12.2022	7.49	100.0%	Shekh Afridi, Giridih	100%	14.02.2023
12	Construction of R.C.C. Drain in 600mm X 750mm Size (Total Length – 180 M.) Power House More to Callege More Road (Old Ushri Bridge) for the year 2022-23		15.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	11.51	16F2 of 2022-23 dt. 24.11.2022	11.48	99.7%	Sri Kamlesh Lohani, Giridih	100%	23.01.2023
12	<b>Giridih Spill over</b>	5.15	521.50		462.14		296.46				

### Non-Plan

1	Ordinary Repair of S.P. Kothi to Ambedkar Chowk via New Circuit House, Busstand (Total Length – 1.2 Km.) Road for the year 2023-24		10.00	Engineer In Chief, RCD, Ranchi Letter No. 4009(S) Dt. 18.08.2023	8.04	10F2 of 2023-24 dt. 06.11.2023	0.00	0%	Sri Pintu Kumar Singh, Sonbad, Hemrodih, Giridih		07.01.2024
2	Ordinary Repair of Giridih-Jamua Road in Km. 0.00 to 35 For The Year 2023-24		50.00	Engineer In Chief, RCD, Ranchi Letter No. 4009(S) Dt. 18.08.2023	37.25	9F2 of 2022-23 dt. 18.11.2022	0.00	0%	Sri Uday Saw, Krishna Nagar, Narotand, Giridih		
3	Ordinary Repair of Giridih-Bengabad-Madhupur Road to Khandoli Dam Road in Km. 0 to 2.87 for the year 2023-24		10.00	Engineer In Chief, RCD, Ranchi Letter No. 4009(S) Dt. 18.08.2023	9.98	11F2 of 2023-24 dt. 16.11.2023	0.00	0%	Sri Vikash Kumar Gupta, Barganda, Giridih		15.01.2024
4	Ordinary Repair of Jamua-Kharagdiha-Chatro Road in Km. 0 to 23.60 For The Year 23-24		20.00	Engineer In Chief, RCD, Ranchi Letter No. 4009(S) Dt. 18.08.2023	19.97	13F2 of 2023-24 dt. 23.11.2023	0.00	0%	Mrs. Chinta Devi, Gawan, Giridih.		22.01.2024
5	Ordinary Repair of Kharagdiha-Khijuri Road in Km. 0 to 16.40 for the year 2023-24		10.00	Engineer In Chief, RCD, Ranchi Letter No. 4009(S) Dt. 18.08.2023	9.97	8F2 of 2023-24 dt. 02.11.2023	0.00	0%	Sri Vinod Kumar Yadav, Chihutiya, Birne, Gawan, Giridih.		01.01.2024
6	Ordinary Repair of Pataldih-Deori-Gawan-Satgawan Road in Km. 34 (Part), 35 (part) (Old Exiting Alignment) Link Road For The Year 2023-24		20.00	Engineer In Chief, RCD, Ranchi Letter No. 4009(S) Dt. 18.08.2023	14.85	14F2 of 2023-24 dt. 23.11.2023	0.00	0%	Sri Uday Saw, Krishna Nagar, Narotand, Giridih		22.02.2024

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Ordinary Repair of Pachamba-Jamua Link Road in Km. 1.00 For The Year 2023-24		8.00	Engineer In Chief, RCD, Ranchi Letter No. 4009(S) Dt. 18.08.2023	7.99	9F2 of 2022-23 dt. 18.11.2022	0.00	0%	Sri Pintu Kumar Singh, Sonbad, Hemrodih, Giridih		
8	Repair of Executive Engineer, RCd, Road Division, Giridih Residence for the year 2023-24		15.00	Engineer In Chief, RCD, Ranchi Letter No. 4009(S) Dt. 18.08.2023	9.60	9F2 of 2023-24 dt. 06.11.2023	0.00	0%	Sri Sanjay Kumar Chourasiya, Sir J.C. Bose Road, Giridih.		05.02.2024
9	Spacial Repair of Road Division, Giridih Inspection Banglow For The Year 2023-24		15.00	Engineer In Chief, RCD, Ranchi Letter No. 4009(S) Dt. 18.08.2023	9.90	9F2 of 2022-23 dt. 18.11.2022	0.00	0%	Sri Piyush Kumar, Chiraiyaghat Road, Barmasiya, Giridih		
10	Construction of 200M Wearing Coat and Expansion Joint in High Level Bridge in 14th Km. of Dwarpahri-Karmatand Road for the year 2023-24		80.00	Engineer In Chief, RCD, Ranchi Letter No. 4009(S) Dt. 18.08.2023	55.90	9F2 of 2022-23 dt. 18.11.2022	0.00	0%	Sri Vishal Kumar Bhaskar, Latehar.		
<b>Giridih Non-Plan</b>			<b>238.00</b>		<b>183.45</b>		<b>0.00</b>				

**VIVEKADHIN**

1	Flank Repair of Palma-Keshwari-Choubey Road and Giridih-Bengabad- Madhupur Road to Khandoli Dam Road for the year 2023-24		2.500		2.481	01 F2 of 2023-24 Dt. 11.07.2023	2.48		Sri Sanjay kumar chourasiya, Giridih	100%	17.07.2023
2	Pot Holes Restoration and Flank Repair work of Jamua-Kharagdiha- Khijuri Road for the year 2023-24		2.500		2.488	02 F2 of 2023-24 Dt. 18.07.2023	2.49		Sri Piyush Kumar, Giridih	100%	23.07.2023
3	Flank repair of Ahilyapur More to Dakbangla Road for the year 2023-24		2.500		2.49120	03 F2 of 2023-24 Dt. 03.08.2023	2.49		Sri Vikash kumar gupta, Giridih.	100%	08.08.2023
<b>Giridih</b>			<b>7.50</b>		<b>7.46</b>		<b>7.46</b>				

**Circle : Hazaribagh**

**Div : Koderma**

**Name of EE-Sri Satendra Prasad Singh**

1	Traffic Restoration work in Domchanch - Dhab Road(Total Length 16.4 KM.) under Vivekadhin for the year 2023-24	16.40		Dt-19.06.2023 Ref No.-3037(s)	2.28	Dt-01.08.2023 Ref No- 01 F2 of 2023-24	2.28	100%	Sri Balram Bharti, Vill. - Nawadih, P.O. - Domchanch Bazar Dist.-Koderma	100%	31.08.2023
---	--	-------	--	-------------------------------	------	--	------	------	--	------	------------

Sl. No.	Sanctioned Scheme		Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name	Length (KM)	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Bushes cutting in Urwan- Kati Road (MDR-108) from 0.00 to 5.80 km (length=5.80 km ) under Road Division Koderma for the year 2023-24 ( Under Vivekadhin )	5.80	25.00	Dt-19.06.2023 Lt No-3037(s)	1.48	Dt-21.08.2023 Ref No- 03 F2 of 2023-24	1.48	100%	M/s Ranjeet Kumar, Nawada Basti, Ward No-01, Jhumri Telaiya,Koderma	100%	20.09.2023
3	Jhari cutting and Flank filling in Koderma - Jamua Road (SH-13) from 11.00 to 31.00 km (length=21.00 km ) under Road Division Koderma for the year 2023-24	21.00		Dt-19.06.2023 Lt No-3037(s)	2.47	Dt-01.08.2023 Ref No- 02 F2 of 2023-24	2.47	100%	R.K Construction, Pratham Kumar Jaiswal, Nawada Basti, Ward No-01, Jhumri	100%	31.08.2023
4	Ordinary Repair of Rajauli-Chandwara-Barhi Road(Total Length-2.9 Km) under vivekadhin for the year 2023-2024.	2.90		Dt-19.06.2023 Lt No-3037(s)	8.01	Dt-11.10.2023 Ref No- 06 F2 of 2023-24	0.00	0%	Sonu Kumar, Ward No-01, Nawada Basti, Jhumari Telaiya,Koderma	90%	10.11.2023
5	Restotration of Traffic in Bagitand -Lokai Road (Total Length = 2.88 K.M ) under vivekadhin for the year 2023-2024.	2.88		Dt-19.06.2023 Lt No-3037(s)	2.50	Dt-11.10.2023 Ref No- 05 F2 of 2023-24	2.50	100%	Aman Kumar, At-Jhanda Chowk,Koderma,	100%	10.11.2023
6	Restoration of Traffic and jungle clearance in Jharkhand Dham Sampark Road From 0.00 to 24.00 km under Vivekadhin Head for the Year 2023-24.	24.00		Dt-19.06.2023 Lt No-3037(s)	2.49	Dt-11.10.2023 Ref No- 04 F2 of 2023-24	2.49	100%	SHISHU PANDAY, Bishunpur Ashram Road, Durga Mandir,Jhumri Telaiya,Dist- Koderma, Pin-825409	100%	10.11.2023
7	Ordinary Repair work in Birmi Link path (Total Length = 1.63 K.M ) for the year 2023-2024	1.63		10.00	Dt-18.08.2023 Lt No-4009(s)	9.99	Dt-30.10.2023 Ref No- 13 F2 of 2023-24	0.00	0%	Ashok Yadav, Bela,P.O- Murukmanai, PS- Markacho,Koderma	100%
8	Ordinary Repair in Pataldih-Deori-Gawan-Satgawan Road(Total Length=30.56 Km ) under Road Division Koderma for the F.Y. 2023-24	30.56	20.00	Dt-18.08.2023 Lt No-4009(s)	20.00	Dt-30.10.2023 Ref No- 11 F2 of 2023-24	0.00	0%	Raju Kumar, 58,Shyam Baba Path, Bhalotia Dharamsala, Jhumari Telaiya,Koderma, Jharkhand-825409	20%	29.01.2024

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Junction improvement in Kowar-Koderma Road in Madhwatand chowk & nearby areas under Road Division Koderma for the F.Y 2023-24	0.00	30.00	Dt-18.08.2023 Lt No-4009(s)	29.94	Dt-31.10.2023 Ref No- 16 F2 of 2023-24	0.00	0%	M/S Deep Construction, At-Madhwatand,P.O-Makatpur,P.S-Jainagar, Dist-Koderma	55%	30.01.2024
10	Construction of Drain with cover and cross drain in KM 12.00 of Pataldih-Deori-Gawan-Satgawan Road under road division Koderma for the year 2023-24	12.00	25.00	Dt-18.08.2023 Lt No-4009(s)	20.49	Dt-18.10.2023 Ref No- 8 F2 of 2023-24	0.00	0%	Manjay Kumar, Vaishali Press Gali,Guru Nanak Pura,Jhumari Telaiya, Koderma-825409	75%	17.01.2024
11	Construction of Drain with cover and Cross Drain in D.V.C. Chauk ( New Mandir ) to Koriadih Road (Total length=1.20 Km ) under road division Koderma for the year 2023-24	1.20	30.00	Dt-18.08.2023 Lt No-4009(s)	26.54	Dt-31.10.2023 Ref No- 15 F2 of 2023-24	0.00	0%	Manoj Prasad Yadav, Nawada Basti,Jhumari Telaiya,Koderma- 825409	33%	30.01.2024
12	Repair and Maintainence of Half and Full Gantry under road Koderma for FY- 2023-24	0.00	10.00	Dt-18.08.2023 Lt No-4009(s)	9.41	Dt-18.10.2023 Ref No- 9 F2 of 2023-24	0.00	0%	R.K Construction, Pratham Kumar Jaiswal, Nawada Basti,Ward No-01, Jhumri Telaiya,Koderma	100%	17.12.2023
13	Repair and Decoration of Executive Engineer Residence under Road Division Koderma for the Year 2023-24	0.00	20.00	Dt-18.08.2023 Lt No-4009(s)	19.99	Dt-17.10.2023 Ref No- 7 F2 of 2023-24	0.00	0%	M/S Ram Swarup Kumar, Sunaina Devi,Gandhi School Road,Near Saraawati Bidya Mandir, Ward No-22, Jhumari Telaiya,Koderma- 825409	60%	16.01.2024
14	Repair and varnishing work of K.M. stone , Parapet and railing of Culverts /Bridges under road division Koderma for the year 2023-2024	0.00	30.00	Dt-18.08.2023 Lt No-4009(s)	30.00	Dt-31.10.2023 Ref No- 14 F2 of 2023-24	0.00	0%	Balram Bharti, Nawadih,Behradih, Domchanch,Koderma, Jharkhand-825407	50%	30.01.2024

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	Installation of Solar Traffic Blinker at Various Locations in Different Roads under Road Division Koderma for the year 2023-24.	0.00	24.00	Dt-18.08.2023 Lt No-4009(s)	23.78	Dt-19.10.2023 Ref No- 10 F2 of 2023-24	0.00	0%	BBKS Construction Private Limited,Near Old SBI Building,Agrasen Bhawan Gali,Jhumari Telaiya, Koderma,Jharkhand-825409	78%	18.01.2024
16	Repair and Painting of Inspection Bungalow (IB) & Boundary Wall and Landscaping & Street Light Work under Road Division Koderma for the Year 2023-24	0.00	20.00	Dt-18.08.2023 Lt No-4009(s)	16.90	Dt-30.10.2023 Ref No- 12 F2 of 2023-24	0.00	0%	Jai Maa Tara Construction Pvt. Ltd,Ward No-9, Post-Koderma,Thana-	40%	29.01.2024
16	<b>Koderma</b>	<b>118.37</b>	<b>244.00</b>				<b>11.22</b>				

**Circle : Hazaribagh**

**Div :Ramgarh**

**Name of EE-Sri Rajiv Ranjan Munda**

**SPILL OVER**

1	Construction Work of Guard Wall in Badki Pona to Kulhi Road for the year 2022-23	-	45.00	Ltr. No. 3457(S) Dt. 22-09-2022	35.10	16 F2 2022-23 Dt.- 26-11.2022	35.08	100%	Agarwal Chapakal Construction Ramgarh	100%	-
2	Purchase of Furniture for Divisional Office & Naisarai Inspection Bungalow at Ramgarh for the year 2022-23	-	10.00	Ltr. No. 3457(S) Dt. 22-09-2022	9.99	27 F2 2022-23 Dt.- 14-03-2023	9.99	100%	Jilani Ahmad Ramgarh	100%	-
2	<b>Ramgarh Spill Over</b>		<b>55.00</b>		<b>45.09</b>		<b>45.07</b>				

**Non Plan**

1	Ordinary Repair Work of Sandi to Bijuliya Road in KM 0.00 to 13.00 under Non-Plan Head for the year 2023-24	13.000	20.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	15.49	18 F2 2023-24 Dt.- 26-11.2022	0.00	0%	Ganpati Traders Ranchi	-	26.01.2024
2	Ordinary Repair Work of Patratu to Saunda 'D' Road in KM 0.00 to 11.350 under Non-Plan Head for the year 2023-24	11.350	10.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	0.00	15 F2 2023-24 Dt.- 14-11-2023	0.00	0%	Manav Construction Ramgarh	-	13.01.2024
3	Ordinary Repair Work of Kujju to Ghato Road in KM 0.00 to 19.40 under Non-Plan Head for the year 2023-24	19.400	10.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	8.15	09 F2 2023-24 Dt.- 06-11-2023	0.00	0%	Kedar Prasad Ramgarh	100%	04.01.2024

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Ordinary Repair Work of 22-Court & Collectorate Campus Road in KM 0.00 to 5.528 under Non-Plan Head for the year 2023-24	5.528	5.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	3.58	07 F2 2023-24 Dt.- 03-11-2023	0.00	0%	Jitendra Kumar Ramgarh	100%	01.01.2024
5	Ordinary Repair Work of Kothar to Mandal Kara Road in KM 0.00 to 2.50 under Non-Plan Head for the year 2023-24	2.500	10.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	7.48	11 F2 2023-24 Dt.- 06-11-2023	0.00	0%	Santosh Kumar Lari, Ramgarh	-	20.12.2023
6	Ordinary Repair Work of Saunda 'D' to Urimari Road in KM 0.00 to 13.798 under Non-Plan Head for the year 2023-24	13.798	20.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	16.00	06 F2 2023-24 Dt.- 30-10-2023	0.00	0%	Randhir Pratap Singh Ranchi, Jharkhand	100%	28.12.2023
7	Ordinary Repair Work of Chitarpur to Rajrappa Road (Old Alignment) in KM 0.00 to 1.80 under Non-Plan Head for the year 2023-24	1.800	10.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	8.27	08 F2 2023-24 Dt.- 06-11-2023	0.00	0%	Harshbardhan Enterprises Ranibaghi, Ramgarh	100%	25.12.2023
8	Ordinary Repair Work of Lalpania More via Petarwar- Gomia- Kujju to Naya More Road in KM 0.00 to 8.625 under Non-Plan Head for the year 2023-24	8.625	10.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	7.95	12 F2 2023-24 Dt.- 06-11-2023	0.00	0%	M/s Shah & Sons Ramgarh	100%	05.01.2024
9	Ordinary Repair Work of Badki Pona to Kulhi Road in KM 0.00 to 13.850 under Non-Plan Head for the year 2023-24	13.850	15.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	11.14	19 F2 2023-24 Dt.- 30-11-2023	0.00	0%	Ganpati Traders Ranchi	-	26.01.2024
10	Ordinary Repair Work of Naya More- Chainpur to Rajrappa Road in KM 0.00 to 29.680 under Non-Plan Head for the year 2023-24	29.680	20.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	15.40	10 F2 2023-24 Dt.- 06-11-2023	0.00	0%	Santosh Kumar Lari, Ramgarh	-	20.12.2023
11	Ordinary Repair Work of Chas to Ramgarh Road in KM 0.00 to 4.560 under Non-Plan Head for the year 2023-24	4.560	30.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	22.24	14 F2 2023-24 Dt.- 11-11-2023	0.00	0%	Shailendra Pratap Singh Ranchi, Jharkhand	100%	09.01.2024
12	Construction of Box Culvert (4.00 x 5.00 M) Work in Hesapoda to Kusumdi Road under Non-Plan Head for the year 2023-24	-	35.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	0.00	-	0.00	0%	-	-	
13	Construction of Guardwall (3.00 M Height) Work in Badki Pona to Kulhi Road under Non-Plan Head for the year 2023-24	-	30.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	20.83	20 F2 2023-24 Dt.- 27-12-2023	0.00	0%	Shere Alam Ramgarh	-	24.02.2024
14	Construction of RCC Pier Protection Work in Naisarai to Giddi 'A' Road under Non-Plan Head for the year 2023-24	-	30.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	0.00	-	0.00	0%	-	-	
15	Construction of RCC Drain in Ormanjhi to Hundrufall Road under Non - Plan Head for the year 2023-24	-	100.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	70.60	16 F2 2023-24 Dt.- 14-11-2023	0.00	0%	Sunil Kumar Jharkhand	-	12.02.2024
16	Ordinary Repair Work of Gola to Muri Road under Non-Plan Head for the year 2023-24	-	100.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	76.75	13 F2 2023-24 Dt.- 11-11-2023	0.00	0%	Randhir Pratap Singh Ranchi, Jharkhand	90%	08.02.2024



Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
17	Housekeeping work of Divisional Office and Naisarai Inspection Bunglow under Non-Plan Head for the year of 2023-24	-	10.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	10.00	21 F2 2023-24 Dt.- 01-01-2024	0.00	0%	Aditya Goutam Enterprises Ramgarh, Jharkhand	-	31.12.2023
17	<b>Ramgarh Non Plan</b>		<b>465.00</b>	<b>0.00</b>	<b>293.88</b>	<b>0.00</b>	<b>0.00</b>				

**VIVEKADHIN**

1	Clearing, Striping excess soil and surface drain in Patratu to Saunda 'D' Road and Saunda 'D' to Urimari Road under Vivekadhin Head for the year 2023-24	-	2.45	Ltr. No.- 113(S) Dt.- 03-07-2023	2.45	02 F2 of 2023-24 Dt.- 23-08-2023	2.45	100%	M/s Ramashish Ranchi, Jharkhand	-	
2	Clearing, Striping excess soil and surface drain in Kujju to Ghato Road and Naisarai to Giddi 'A' Road under Vivekadhin Head for the year 2023-24	-	2.46	Ltr. No.- 113(S) Dt.- 03-07-2024	2.46	03 F2 of 2023-24 Dt.- 23-08-2023	2.46	100%	M/s Sahil Construction Ormanjhi, Ranchi, Jharkhand	-	
3	Clearing, Stripping Excess Soil & Surface Drain in Sandi- Bijuliya (Remaining Part of NH-33) and 22-Court & Chas- Ramgarh Road under Vivekadhin Head for the year 2023-24	-	2.46	Ltr. No.- 113(S) Dt.- 03-07-2025	2.46	04 F2 of 2023-24 Dt.- 13-10-2023	0.00	0%	Jilani Ahmad Ramgarh	-	
4	Clearing, Stripping Excess Soil & Surface Drain in Gola- Muri & Sikidri- Kulhi Road under Vivekadhin Head for the year 2023-24	-	2.47	Ltr. No.- 113(S) Dt.- 03-07-2026	2.46	05 F2 of 2023-24 Dt.- 25-10-2023	0.00	0%	Ansh Enterprises Gola, Ramgarh	-	
			<b>9.84</b>		<b>9.83</b>		<b>4.91</b>				
<b>23</b>	<b>Ramgarh</b>		<b>529.84</b>		<b>348.79</b>		<b>49.98</b>				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of **On-going / Completed works** (ROB)

**Month : December, 2023**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Hazaribagh</b> <b>Div : BOKARO</b> <b>Name of EE- Sri Amit Singh</b>											
1	Construction of ROB in Ch. 26.150 km of Petarwar Gomia Naraki Bishnugarh Road in lieu of L.C. No. 11/A/T between Gomia and Dumari Bihar Station.	-	8331.96	30.08.2022/ RCD/06-Plan - 29/2022- 3172(s) of DS, R.C.D., Jharkhand, Ranchi.	5591.25	15.12.2021	10%	555.03	M/S GPT-GSM JV, ADARSH NAGAR, NEAR NEW BUS STAND, BIJULIA, RAMGARH CANTT. - 829122, JHARKHAND	10%	14.12.2023
1	<b>Bokaro</b>	0.00	8331.96		5591.25			555.03			

**Circle : Hazaribagh**  
**Div : Dhanbad**  
**Name of EE-Sri Dinesh Prasad**

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Bhuli-Tetulmari ROB in Lieu of Level crossing No. 2-SPL/T		<u>2235.87090</u> 1129.93545	2820(S) dt. 21.03.13	-	-	100%	1129.94	FA & CAO Con/E.C. Railway, Mahendrughat, Patna.	54%	-
2	Construction Work of ROB in place of Present RUB No. 20 between Kumardhubi Mugma Rly station of Grand chord section in Mugma-Chirkunda Road (NH2 old alignment).	-	<u>3781.97085</u> 2064.53054	6337(s) dt. 08.9.15	-	-	100%	2359.93	F.A. & CAO/Const /Eastern Railway, Kolkata.	100%	-
3	Construction Work of ROB in Lieu of Level Crossing No. AM-34 Between Jamadoba and Bhaga Station	-	<u>2623.24828</u> 1413.08414	1235(s) dt. 27.02.2019	-	-	-	-	South Eastern Railway Adra, Purulia, Dy Chief Engineer (Con)	-	-
4	Chota Ambona-Pradhankhanta ROB in Lieu of Level Crossing No. 15-Spl/T.	-	<u>4151.40914</u> 2081.75782	2985(S) dt. 25.03.13	-	-	127%	2654.04	FA & CAO Con/E.C. Railway, Mahendrughat, Patna.	100%	-
5	Matari-Gomoh (LC No. - 9B), Gomoh-Telo (LC No. 9-B/CIC) & Gomoh-Khanudih (LC No. 9-B) Road over Bridge.	-	<u>6937.60261</u> 3614.15245	6372(S) dt. 08.07.13	-	-	100%	3614.15	FA & CAO Con/E.C. Railway, Mahendrughat, Patna.	100%	-
6	Construction of new ROB in replacement of existing ROB No. 6A on cost sharing basis (50:50) at Km 340/5-6 between Mahuda-Jamuniatand in Adra Division	-	<u>440.28276</u> 220.14138	4285(s) dt. 20.7.11	-	-	100%	217.74	F.A. & CON/Con/S.E. Railway, Garden Reach, Kolkata.	100%	-
<b>6</b>	<b>Dhanbad</b>	<b>0.00</b>	<b>0.00</b>		<b>0.00</b>			<b>9975.81</b>			

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Hazaribagh**  
**Div : Ramgarh**  
**Name of EE-Sri Rajiv Ranjan Munda**

1	Construction of ROB in Sandi-Bijuliya Road (Old NH-33) near Ranchi Road Railway Station (Ch.-83 KM)	-	2908.90	-	-	-	66%	1931.24	F.A & C.A.O (Cons.)/ E.C.R (M.H.X) Patna	100%	-
2	Construction of ROB in Muri-Barkakana Section KM 406/1-12 (88th KM of old NH-33)	-	866.59	-	-	-	100%	866.59	F.A & C.A.O (Cons.)/ S.E Railway Kolkata	100%	-
3	Construction of ROB in Chandrapura Route in Leu of LC No.- 26Spl/T at KM 80/1-2	-	5469.71	Ltr. No.- 3642 Dt.- 13-10-2022	-	-	44%	2696.31	F.A & C.A.O (Cons.)/C/ECR/ MHX, Patna	0%	-
4	Construction of Approach & Proposed ROB near L.C No.- MB-21 at KM 383/16-17 between Muri to Barkakana under Ranchi Railway Division.	-	3495.00	-	-	-	0%	0.00	-	100%	-
<b>4</b>	<b>Ramgarh</b>	<b>0.00</b>	<b>12740.20</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>		<b>5494.14</b>			

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Dumka</b> <b>Div : Deoghar</b> <b>Name of EE-Sri Manoj Kumar Mahto</b>											
1	Construction of ROB no-618 on Giridih-Sarath road between Madhupur Station Joramaw station	-	4527.20	3238(S) dt-01.07.19		08-03-16		2891.14	Estern Railway, Kolkatta	-	-

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of ROB on Satsang-Bhirkhibad road between Jasidih-Bajjnathdham Station ( LC No. 04/T)	-	4056.41	732(S), Date-01-02-2019		08-03-16		3208.93	Estern Railway, Kolkatta		
3	Construction of ROB on Satsang-Bhirkhibad road between Shankarpur-Jasidih Station ( LC No. 27C/E)	-	3755.00	3231(S) dt-23.05.16	-	08-03-16		2545.20	Estern Railway, Kolkatta	-	-
4	Construction of ROB (ROB proper and Approach portion) at Santhali Village near Br. 653 between Sankarpur - Jasidih at km 321/19-21 from Howrah (Job No.-CRF-JHR-2022-23/67)		9364.00	RW Ranchi/ CRF/ 2021-22, dt- 06.03.23						-	-
5	Construction of ROB for Jasidih-Baidyanath Dham Section (LC Gate No.-1) (Job No. CRF-JHR-2022-23-70)		8196.00	RW Ranchi/ CRF/ 2021-22, dt- 06.03.23						-	-
5	Deoghar	0.00	29898.6	0.00	0.00			8645.27			

Circle : Dumka

Div : Pakur

Name of EE-Sri Veer Raghwan

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
01	Construction of ROB in Pakur-Barharwa Road							6333.68			
01	<b>Pakur</b>	<b>0.00</b>	<b>0.00</b>		<b>0.00</b>			<b>6333.68</b>			

**Circle : Dumka**

**Div : Sahebganj**

**Name of EE-Sri Ajay Kumar-2**

1	Construction of proposed ROB in lieu of Level Crossing No. - 47/C in between Tinpahar-Dhamdhamia Section of Malda Division to be executed by Railway in Deposit term of Jharkhand Government.		9394.54	Joint Secretary RCD, Jharkhand, letter no. 1233 (S), dated 27.02.2019				7630.68			
2	Pakur-Barharwa Road ROB in lieu of LC No. 19/B & 45 C/E		95.47	Joint Secretary RCD, Jharkhand, letter no. 1327 (S), dated 31.03.2022							

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Sahibganj West Cabin ROB in lieu of 82 B/T		38.25	Joint Secretary RCD, Jharkhand, letter no. 2725 (S), dated 26.07.2022							
<b>3 Sahebganj</b>		<b>0.00</b>	<b>9528.26</b>		<b>0.00</b>			<b>7630.68</b>			

**Circle : Chaibasa**  
**Div : Chaibasa**  
**Name of EE-Sri Raj Ranjan**

1	Construction of Road Over bridge between Kendposi and Maluka stations under the jurisdiction of Dy. Chief Engineer (Con). Tantnagar in Chakradharpur division of SER.	953.7	4042.27856	27.12.2017 /2776(S)	4201.754	04.01.2019 /Agt. No-SER /CON-HQ /TATA/64/2018	73.554	3102.25	M/S Shyamsree Tribeni (JV), EN-32, Shyam Towers, Sector-V, Salt Lake, Kolkata West Bengal, PIN-700091	100	03.01.2021
<b>1 Chaibasa</b>		<b>953.7</b>	<b>4042.28</b>		<b>4201.75</b>			<b>3102.25</b>			



Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle :- Chaibasa</b> <b>Div:- Jamshedpur</b> <b>Name of EE-Sri Dipak Sahay</b>											
1	Construction of approach of proposed ROB No.26B at km 251/13-15 lieu of Level crossing no.141/Spl. Class at km 251/3-5 between Tata-Aditaypur stn. Under CKP railway division in S.E. Railway in Year 2017-18 Under Road Division, Jamshedpur	0.25	4404.95	Letter No. 2891(S) Dt. 21.09.2021  R/E Rs.	1829.12		44.28	3373.52	TRIVENI ENGICONS PRIVATE LIMITED, Add.-3/6, H.S. Tower, L Road, Bistupur, Jamshedpur.	100%	31.12.2022
2	Construction of ROB in lieu of LC No.137 near km 242/23-25 between Asanbani and Salgajori station under SER.		4385.96	1230(S) Dt. 27.02.2019	0.00	-	-	0.00	-	-	-
		0.25	8790.91		1829.12			3373.52			

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle : Chaibasa</b>  <b>Div : Seraikella-Kharsawan</b>  <b>Name of EE-Sri Genesh Ram Hembrom</b></p>											
1	Construction of Road Over Bridge in Lieu of Level Crossing No.-160 in between Mahalimurup & Rajkharsawan Station at Km. 286/23-25 of Seraikella-Kharsawan Road (MDR-144)		3780.59				99	2051.76	FA & CAO, S.E. Rly, Kolkata	100%	
2	Plantation of tree 540 Nos. with iron gabion and transplant of 28 Nos. trees for ROB No. 160 in between Kharsawan and Mahalimoorum Station in Seraikella-Kharsawan Road in Km. 9.90 under RCD, Road Division, Seraikella-Kharsawan			20.41772	21 F2 of 2019-20 Dt. 23.10.2019	92	18.74	M/s Krishna Construction, At/Po-Seraikella, Ward No.-07, Dist-Seraikella-Kharsawan	100%	22.10.2023	

2 Seraikella-Kharsawan

3780.59

0.00

2051.76

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Daltonganj</b> <b>Div : Daltonganj</b> <b>Name of EE-Sri Anil Kumar</b>											
1	C.R.F Construction of ROB at EP No.-291/27, 291/28 between Daltonganj to rajhara railway near Bajrha village at Palamau in the state of Jharkhand under Central Road Fund for the year 2022-23. Job No. (CRF-JHR-2022-23-65)	596.1	8354.00	16.03.23RWRa nchi/CRF/2021- 22/1/4036939/ 2023							
		596.1	8354.0		0.0	0.0		0.0			