

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-Plan)
State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle :- Dumka Div :- Dumka Name of EE-Sri Harendra Kumar Singh											
1	Construction of Jama-Barapalsi Road (Length-7.00 Km) and High Level Bridge Over Mayurakshi River. CW - 7.0 m Bridge - 8x20.6m	7.000	6060.200	Joint Secretary, Jharkand Ranchi letter no. 4981(S) Date 10.10.19	4322.105	31.12.19 36(SBD)/ 2019-20	69.41	4871.640	M/s M & S Co. M. S. Tower, Dangalpara, Dumka	80%	13.09.2023
2	WideningStrengthening/Reconstruction of Dengidih-Vanvara-Domnadih (NH-I 14A) Road with Bridge (Length-13.025Km) for the year2021-22.	13.025	4915.870	Joint Secretary, Jharkhand, Ranchi letter No. 216(S) Date 25.01.2022	3944.186	23.07.2022 8(SBD)/ 2022-23	55.78	3358.180	Manoj Kumar Singh, Vill-Chapariya, P.O.-Koiridih, P.S.-Jasidih, Dist-Deoghar (Jharkhand)	93%	22.01.2024
3	Reconstruction of Rambani More (NH-114A) - Kadma Road (Total Length-2.850 Km) with Bridge for the year 2021-22	2.850	753.702	Joint Secretary, Jharkhand, Ranchi letter No. 612(S) Date 18.02.2022	627.632	20.06.2022 4(SBD)/ 2022-23	75.79	517.891	M/s Hardev Construction Pvt. Ltd. Station Road, Deoghar	85%	19.12.2023

State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Reconstruction and Widening/Strengthening of Road from Nonihathwari Bridge-Sitphari (on Sitphari-Sigri-Harko PWD Road) Road (Total Length – 7.550 Km) for the year 2022-23. and Link Road - 3.40 Km (Revised) Total = 10.95 KM	10.950	3706.019	Joint Secretary, Jharkhand, Ranchi letter No. 1302(S) Date 31.03.2022	2490.899	21.10.2022 19(SBD)/ 2022-23 agreement Value - 2035.634 Variation Value - 455.264 (CE It 1059 dt- 16.06.23) Total Value - 2490.899	76.17	2870.492	M/S BALMUKUND JHA & RAMJEE SINGH CONSTRUCTION PVT LTD (JV), Rasikpur, Near Basic School, Dumka	85%	20.06.2023
5	Widening and Strengthening of Road from Korgha More (NH-133) Champagarh Saraiyahat (NH-133) Road (Total Length - 13.695 Km) for the year 2021-22.	13.695	4514.150	Joint Secretary, Jharkhand, Ranchi letter No. 222(S) Date 25.01.2022	3960.405	14.06.2023 02(SBD)/ 2023-24	34.72	2592.752	M/s Ganesh Yadav, Anand Nagar, PO-ISM, Saraidhella, Dhanbad	70%	13.05.2024
6	Reconstruction/Widening and Strengthening Four Lane work of Dumka Bypass {on Phulo-Jhano Chowk, Dumka to Dumka Rampur Road (NH-114A)} (Total Length-7.315 Km) for the year 2022-23	7.315	7645.453	Joint Secretary, Jharkhand, Ranchi letter No. 3557(S) Date 07.10.2022	8999.605	16.01.2023 40(SBD)/ 2022-23	58.957	5572.868	Rajbir Construction Pvt Ltd, 614, 6th Floor, Hariom Tower, Commercial Complex, Circular Road, Lalpur, Ranchi-834001	80%	15.01.2024

State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Construction of Baba Basukinath Ring Road & Approach of Helipad (with Construction of Inspection Benglow) (Total Length - 2.975 Km) for the year 2022-23.	2.975	1491.813	Joint Secretary, Jharkhand, Ranchi letter No. 4258(S) Date 22.11.2022	1203.092	16.03.2023 69(SBD)/2 022-23	6.234	284.966	M/s Sakshi Enterprises, Sakshi Palace, Near Bhojpur Hotel, Dumka	17%	15.03.2024
8	Improvement of Riding Quality in Aamjhari to Karmatar Road (Ch-0+00 Km to 16+250) (Total Length-16.250 km) for the year 2022-23.	16.250	852.215	Joint Secretary, Jharkhand, Ranchi letter No. 4436(S) Date 06.12.2022	745.367	03.02.2023 45(SBD)/2 022-23	68.423	510.000	M/s Satya Construction, Shastri Nagar, Dumka	80%	02.07.2023
9	Reconstruction and Widening/Strengthening of Road from Banwara (on Dengidih-Banwara-Domnadih Road) Beldaha-Raikanari(Machkol)(on Sahara-Kothia Road) Road (Total Length - 7.006) for the year 2022-23.	7.006	2536.820	Joint Secretary, Jharkhand, Ranchi letter No.219(S) Date 19.01.2023	1861.084	18.07.2023 17(SBD)/2 023-24	0.000	0.000	M/s Balmukund Jha (55%)-Ramjee Singh Construction Pvt. Ltd (45%) (JV), Near Basic Govt School, Rasikpur, Dumka	10%	17.04.2024

State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Widening and Strengthening/Reconstruction work of Dumka City Roads (Dumka West) its (i) Vijaypur to Muktidham Road Via SSB Camp (Length-0.916 Km) (ii) Dudhani to National School Road Via Bara Talab (Length-0.502 Km) (iii) Digghi to Kodaoguiya Road (Length-2.703 Km) and (iv) Mahudangal to Hizla via Water Supply Plant (Length-2.550 Km) (Total Length-6.341 Km) for the year 2022-23.	6.341	1303.812	Joint Secretary, Jharkhand, Ranchi letter No.1334(S) Date 18.03.2023	1081.126	10.08.2023 26(SBD)/2023-24	0.000	0.000	M/s Sakshi Enterprises, Sakshi Palace, Near Bhojpur Hotel, Thana Road, Dumka	40%	09.01.2024
11	Widening and Strengthening/Reconstruction work of Dumka City Roads (Dumka North) its (i) Kusumdh to Airport Road Via Bandarjori Road (Total Length-3.166 Km) (ii) Nakti Chowk to Dighi SRG Camp Road (Length-3.566 Km) (Total Length-6.732 Km) for the year 2022-23.	6.732	1402.428	Joint Secretary, Jharkhand, Ranchi letter No.1332(S) Date 18.03.2023	1736.800	28.06.2023 4(SBD)/2023-24	23.027	399.933	M/S Malti Enterprises, Nehru Chowk (Dumka More), Harina, Nawagarh, Dhanbad	75%	27.11.2023
12	Widening and Strengthening/Reconstruction work of Dumka City Roads (Dumka East) its (i) Gidhni Pahari to Baghdubhi, Police Line Road (Total Length-3.25 Km) (ii) Kurwa to Dumka Rampurhat Bypass Road (Total Length-2.813 Km) (Total Length-6.063 Km) for the year 2022-23.	6.063	1204.490	Joint Secretary, Jharkhand, Ranchi letter No.1333(S) Date 18.03.2023	1227.606	28.06.2023 5(SBD)/2023-24	36.657	450.000	M/S Malti Enterprises, Nehru Chowk (Dumka More), Harina, Nawagarh, Dhanbad	73%	27.11.2023

State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Widening and Strengthening of Road from NH-114A Jarmundi-Beldaha-Nimanath to NH-133 (Total Length-48.890 Km) for the year 2022-23. Job No. CRF-JHR-2022-23/61.	48.890	22132.226	Under Secretary to the Government of India RW/RANCHI/CRF/2021-22 Dated 06.02.2023	17678.909	08.07.2023 13MORTH (SBD)/2023-24	1.66	292.812	M/s M & S Co, M.S. Tower Khutabandh, Dumka	21%	07.07.2025
14	Reconstruction / Widening & Strengthening of Patsra (MDR-192) to Kushbad (NH-114A) (Total length-2.948km) for the year 2023-24.	2.948	1455.052	Joint Secretary, Jharkhand, Ranchi letter No.3110(S) Date 23.06.2023	784.899	26.09.2023 30(SBD)/2023-24			M/s Chitra Construction, Gilanpara, Dumka, Jharkhand	90%	25.01.2024
15	Widening & Strengthening/Reconstruction of Kalhakund (on Gardi Sardiha Road) to Durga Mandir (on Basukinath (on Nonihat-Basukinath Road) Road (Total Length – 2.172 Km) under Road Division Dumka for the year 2023-24	2.172	895.987	Joint Secretary, Jharkhand, Ranchi letter No.3171(S) Date 27.06.2023	562.467	26.09.2023 31(SBD)/2023-24			Divya Engicon Pvt Ltd, Divya Palace, Bhagalpur Road, Dumka, Jharkhand	50%	25.01.2024

State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Improvement of Riding Quality of Baiganthra - Sarwadham-Mandaldih Road (Length - 22.05 KM) under Road Division Dumka for the year 2023-24	22.050	1382.962	Joint Secretary, Jharkhand, Ranchi letter No.3172(S) Date 27.06.2023							
17	Improvement of Riding Quality of Dalahi to Murgimore Km 0.00 to Km 26.700 (Length - 26.700 KM) under Road Division Dumka for the year 2023-24	26.700	1768.308	Joint Secretary, Jharkhand, Ranchi letter No.3718(S) Date 01.08.2023	1837.321	25.10.2023 41(SBD)/2 023-24			M/s Siddhartha Construction, Korambey House, Near GPO, Zulu Park, Hazaribag	30%	24.04.2024
18	Widening and Strengthening/Reconstruction work of Dumka City Roads (Dumka South) its (i) Purana Dumka to Hizla Mela, Bal Sudhar Grih Road (T Length-5.220 Km) (ii) Disom Guru to Mortanga Road (Total Length-1.533 Km) (Cumulative Length - 6.75 Km) for the year 2023-24.	6.750	1470.274	Joint Secretary, Jharkhand, Ranchi letter No.3646(S) Date 31.07.2023							

State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
19	Widening, Strengthening/Re-Construction Work of Mohra More Noniya Link Road (Total Length-0.560 Km) under Road Division Dumka for the year 2023-24	0.560	160.654	Joint Secretary, Jharkhand, Ranchi letter No.4162(S) Date 29.08.2023	157.399	10.10.2023 36 F2/2023-24			Diwakar Yadav At-Noniya, Po-Harokha, Ps-Saraiyahat, Dumka	60%	09.02.2024
19	Dumka	210.27	65652.44		53220.90			21721.53			

Circle : Dumka

Div : Deoghar

Name of EE-Sri Manoj Kumar Mahto

1	Widening and Strengthening/Reconstruction of Baratand More Kurwa - Rangamatiya - Palojori (on SH-15) (Total Length - 25.594 KM) (including Bridge Construction)	25.59	7452.90	J.S. RCD LT. No. 891(S), dt-13.02.18	4320.18	26SBD/2018-19 dt.25.09.18	43%	3433.95	Bhupendra-Sinha Joint Venture, Karnibagh, Deoghar	43%	24.03.20
2	Widening and Strengthening/Reconstruction of Pichhdibaad (On MDR-229) - Sangramlodhiya Deosang More (Deoghar) (On Baijnathpur-Koriyasa Road) (Total Length - 16.075 KM) (Including Bridge Construction)	16.08	4980.16	J.S. RCD LT. No. 5104(S), dt-31.08.18	2776.00	41SBD/2018-19 dt.09.02.19	72%	2793.42	Mother India Construction Pvt. Ltd., Kankarbagh, Patna.	85%	08.02.21

State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening & Strengthening of Sikitya (On Bavangama - Pathroll Road) to Shamalpur - Bonchbandh - Duba -Banvariya - Jiyakhara - Manigadhi (On NH-114A Sarath-Deoghar Road) (Total Length-18.950 KM) (Including Bridge Construction) at Ch. 11+700 (1x16m)	18.95	5858.82	J.S. RCD LT. No. 1245(S), dt-27.02.19	4348.14	40SBD/ 2019-20 dt-14.09.19	85%	4633.75	Manoj Kumar Singh, Vill.-Chaparia, PO-Koyridih, PS-Jasidih, Deoghar	96%	13.11.20
4	Widening and Strengthening of Ghiya More (on Sarath-Basti-Palajori Road) -Madhupur-Basbutiya -Kunjbona (on MDR-223) (Total Length 10.753 KM)	10.75	3663.60	J.S. RCD LT. No. 3389(S) dt-10.07.19	2319.41	72SBD/ 2019-20 dt-23.10.19	54%	1862.54	Bhupendra Engineering and Construction Pvt. Ltd., Chitra, Deoghar	62%	22.07.20
5	Widening & Strengthening/ Reconstruction work of Noniyad (on Dhamni-Kushmaha Road) to Pandaniya More via Margomunda, Giriajori, Simargada Road (Length-9.905 KM) & Margomunda Link Road (on MDR-225) (Length-1.145KM) (Total Length-11.050 KM) (including Bridge Construction) at Ch. 0.975 (Span 2x21 M)	11.05	4189.23	J.S. RCD Lt. No.- 4134 (S) dt-14.11.22	2659.28	19SBD/ 23-24 dt-28.06.23	0%	800.00	Sujata Udit Builders Pvt. Ltd., Tiwari Chowk, Deoghar College Road, Nilkath Vihar, Sawera Gali, Deoghar	20%	27.12.24
6	Strengthening/IRQP work in Pipra- Sakalpur Road under Road Division Deoghar (Total Length 19.20 km)	19.20	1159.77	J.S. RCD Lt. No.- 4441 (S) dt-06.12.22	1047.91	23SBD/ 23-24 dt-07.07.23	38%	400.00	C M M Enterprises, Vill.-Chalki, Block-Bongaon, Dist.- North 24 Parganas, West Bengal	90%	06.12.23

State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Remaining work of Reconstruction of Karown (Dharmraj Mandir, on Dhiba karown Road) Chandchaura-Kenbaria Asanbani-Budhikura (on Madankatta madhupur Road) Road (Total Length 8.525 km)	8.53	3804.39	J.S. RCD LT. No. 1494(S), dt- 05.03.19	2489.72	43SBD/ 23- 24 dt- 24.11.23	0%	0.00	Sri Manoj Kumar Singh, Vill.-Chaparia, PO-Koiridih, PS-Jasidih, Deoghar	2%	23.07.24
8	Construction of Cover Drain with Road from Pandit B. N. Jha Road to Bilasi via Bambam Road (Total Length-1.250 KM) (Balance Work)	1.25	1714.00	J.S. RCD LT. No. 6147(S), dt- 09.11.17							
9	Construction of Cover Drain with Road from Bilasi-Chhatisi-Circular Road (Total Length - 0.900 KM) (Balance Work)	0.90	1064.99	J.S. RCD LT. No. 5812(S), dt- 18.10.17							
10	Improvement of Riding Quality/Strengthening Work of Asana to Dubia (on MDR-222) Road (Total Length - 5.130 KM.)	5.13	320.71	J.S. RCD LT. No. 3114(S), dt- 23.06.23							
11	Widening & Strengthening/ Reconstruction of Mohanpur (Jaipur More) to Agriculture College upto Bihar Border, including Jhilli link Road. (Total Length – 9.745 KM) (Job No. CRF-JHR-2022-23/60)	9.75	2062.89	RW Ranchi/ CRF/ 2021- 22, dt- 06.02.23							

State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Widening & Strengthening / Reconstruction of Madhupur-Baikunth Dham (on MDR-225) - Fulchi-Delipather- Dhamni More (Pandania-Jagdispur Road, on ODR) Road (Total length - 10.77km) Under Road Division, Deoghar.	10.77	2664.75	J.S. RCD LT. No. 3418(S), dt- 18.07.23							
13	Improvement of Riding Quality work of Deoghar-Satar Road under Road Division, Deoghar (Total Length-4.80 KM)	4.80	299.82	J.S. RCD LT. No. 3721(S), dt- 01.08.23							
14	Improvement of Riding Quality Work in Km 35 to 52(Part), 56 to 59, 62(Part) to 63(Part) and 64(Part) of Jama-Jamtara Road (Part of SH-15) under Road Division Deoghar (Total Length 23.416 KM).	23.42	1844.52	J.S. RCD LT. No. 3720(S), dt- 01.08.23							
15	Improvement of Riding Quality/Strengthening work of Thadi More (NH-114A) to Durgapur (MDR-221) via Thadidulampur (Total Length 2.50 K.M.) under Road Division, Deoghar	2.50	138.70	J.S. RCD LT. No. 3860(S), dt- 10.08.23							
16	Widening and Strengthening of Chitra to Uparbandha Road under Road Division, Deoghar (Total Length - 5.3615 Km)	5.36	2310.93	J.S., RCD, Lt. No.- 4591(S), dt- 04.10.23							

State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
17	Improvement of Riding Quality Work of Chitra (Thadi) to Mishradih (Sarath) via Birmati Road (Total Length-14.825 KM) under Road Division Deoghar.	14.83	906.29	J.S., RCD, Lt. No.-4592(S), dt-04.10.23							
18	Improvement of Riding Quality of Ghaghra More(NH-133)-Bhagmari- Kitta- Kharwa Road (Total Length-2.50 KM) under Road Division, Deoghar	2.50	179.88	J.S., RCD, Lt. No.-4823(S), dt-17.10.23							
19	Improvement of Riding Quality work in Manikpur- Kenmankathi-Dardmara Road (Total Length - 9.00 KM)	9.00	732.44	J.S., RCD, Lt. No.-4996(S), dt-27.10.23							
20	Improvement of Riding Quality Work in Madhupur Thana Chowk - Panahakola- Patwabad Road for the year 2023-24 (Total Length-5.375 K.M.)	5.38	295.98	J.S., RCD, Lt. No.-4998(S), dt-27.10.23							
21	Improvement of Riding Quality work of Rousan More to Madhupur bypass Road under (Total Length-3.025 KM) under Road Division, Deoghar	3.03	254.31	J.S., RCD, Lt. No.-4999(S), dt-27.10.23							
22	Widenig and Strengthening Work in AIIMS, Deoghar Compound Gate No.-1 to Gate No.-3 of Satsang Nagar- Bhirkhibad Road (MDR-235) (From KM 10.20 to KM 12.40) (Total Length -2.20 KM) under Road Division, Deoghar	2.20	551.03	J.S., RCD, Lt. No.-5005(S), dt-27.10.23							

State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
23	Improvement of Riding Quality/ Strengthening Work of Madhupur Laharjori Road (MDR-225) under Road Division, Deoghar (Total Length-21.643 KM).	21.64	1691.60	J.S., RCD, Lt. No.- 5432(S), dt- 01.12.23							
24	Widening and Strengthening/ Reconstruction of Roushan more to Madhupur via Saftar Ghat Road (MDR 226) under Road Division, Deoghar (Total Length 12.840 K.M.)	12.84	5289.75	J.S., RCD, Lt. No.- 5354(S), dt- 28.11.23							
25	Improvement of Riding Quality work of Mahuadabur to Sarwan Road under Road Division Deoghar (Total Length - 19.425 KM).	19.43	1108.02	J.S., RCD, Lt. No.- 5478(S), dt- 06.12.23							
26	Widening and Strengthening/ Reconstruction of Sarwan (NH-114A) - Palojori Via Raikund - Mahapur (Total Length - 28.110 KM) including Bridge Construction under Road Division, Deoghar	28.11	14038.04	J.S., RCD, Lt. No.- 5631(S), dt- 14.12.23							
26	Deoghar	292.96	68577.52		19960.62			13923.66			

Circle : Dumka
Div : Godda
Name of EE-Sri Munna Lal

State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Remaining Work of Reconstruction of Road (Including Bridges) (i) Firozpur-Bhagayai & (ii) Meharna-Wazidpur-Budhasan(Jharkhand-Bihar border) Including Bazidpur-Khironthi Link road (Total Length- 22.44 k.m.) Under Road Division, Godda.	22.440	7249.10	RCD Lt. No. 2459 (S) dated 03.05.17	5956.18	SBD 03/2021-22 Dated:26-10-2021	78%	5678.68	M/s S. K. Tekriwal, Pathargama, Godda	75%	25.04.2023
2	Widening, Strengthening/Reconstruction of Parasi to Sirsa Road Via Thakurgangti road including Bridge (Total Length- 4.910 KM).	4.910	1217.98	RCD Lt. No. 4653(S) dated 19.09.19	1233.06	SBD 01/2021-22 Dated:18-10-2021 (Supplementary Agreement)	76%	933.09	M/s S. K. Tekriwal, Pathargama, Godda	90%	17.10.22
3	Widening & Strengthening of Godda City Bypass From Sarkanda Chowk (NH 133) to Mission Chowk (NH 333A) Road including (i) Circular link road via Residence of DC,SP,DJ Godda and (ii) Canal Link road (Total Length- 4.37 Km)	4.370	1483.47	RCD Lt. No. 4225(S) dated 21.11.22	1516.44	SBD 05/2022-23 Dated:04-03-2023	63%	950.00	M/s Mitra Engineering Constructions, Ongole, Praksham, Dist.- Andhra Pradesh	92%	03.09.2023
4	Widening, Strengthening and Reconstruction of Agiya more (on Agiya more-Sundarpahari Road)- Pargo- Damodih (till Garda Pahari) Road (Length- 22.253 Km) (Including L.A.)	22.253	7351.99	RCD Lt. No. 537 (S) dated 15.02.22	7423.57	SBD 07/2022-23 Dated:20-03-2023	43%	3200.00	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi	59%	19.09.2024

State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	IRQP/Strengthening work of Kargil Chowk to Godda Bus Stand Via Sadar Hospital Road (Total Length- 1.00 Km) under Road Division, Godda	1.00	226.61	RCD Lt. No. 4444(S) dated 06.12.22	171.57	26F2/2022-23 Dated:14-02-2023	70%	119.82	Kumar Aman, S/o-Anuj Kumar Singh, Kamala Bagh Colony, Dumka, Pin 814101	70%	15.04.2023
6	Remaining Work of Widening Strengthening / Re Construction of Nunajor-Shahpur Beldiha-Parsa (MDR- 206) road (Km 00.00 to 16.60)	16.600	4469.42	RCD letter no. - 8112(S) dated 05.09.13	851.31	SBD 03/2022-23 Dated:26-07-2022	53%	450.00	M/s Sakshi Enterprises, Dumka	75%	25.01.2023
7	Widening & Strengthening of Sarotiya(On MDR- 200) - Belari-Pathra (On NH- 133) road (Total Length- 5.718 KM) for the year 2019-20.	5.718	1207.65	RCD Lt. No. 3443(S) dated 15.07.19	827.54	SBD 01/2020-21 Dated: 08-10-2020	69%	771.88	Pancham Kumar Mishra, Purandaha, Deoghar	76%	07.05.2021
8	Reconstruction of Dumuhi (Veerkunwar Singh Chowk) (NH 133) to Chandni Chowk (NH 333A) Km 0.00 to 11.05 (Total Length- 11.05 Km) under Road Division, Godda.	11.050	2936.62	RCD Lt. No. 3480(S) dated 23.09.22	2976.43	SBD 06/2022-23 Dated:14-03-2023	30%	900.00	Manoj Kumar Singh, Vill- Chaparia, PO-Koiridh, PS- Jasidih, Deoghar	55%	13.01.2024
9	Widening & Strengthening/ Reconstruction of Mirzachowki-Boarijore Road (MDR 207) Km 16.60 to 25.060 (Total Length- 8.46 Km) (Part B) under Road Division, Godda.	8.460	4146.60	RCD Lt. No. 3471(S) dated 23.09.22 Toal A.A. 10783.787	3201.51	SBD 02/2023-24 Dated:19-04-2023	34%	1077.07	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi	50%	18.01.2024

State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	IRQP/Strengthening work of Mohanpur-Khairatkar, Nayanagar, Parsa, Durgapur, Kusmi Road (Total Length- 16.07 Km) under Road Division, Godda	16.070	1120.61	RCD Lt. No. 4430(S) dated 06.12.22	1152.04	SBD 01/2023-24 Dated:13-04-2023	90%	1033.48	Kandukuri Industries Pvt. Ltd., Survery No. 326, Kandukuri Estate, Jammalapalem, Kavali-524201, SPSR Nellore (Andhra Pradesh).	100%	12.10.2023
11	Reconstruction of Simra-Boarijore-Borio Road Including Bridge (MDR-208) (from Chainage 4.00 Km to 17.150 Km) (Total Length- 13.150 Km) under Road Division, Godda for the year 2022-23.	13.150	6237.31	RCD Lt. No. 2917 (S) dated 04.08.22 Toal A.A. 87044.64	6621.17	SBD 05/2023-24 Dated:08-06-2023	8%	500.00	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi	8%	07.08.2024
12	Reconstruction of Mahagama (Kechua Chowk) to Dighi Road (MDR-201) (Total Length- 11.597 Km) under Road Division, Godda for the Year 2022-23	11.597	7173.35	RCD Lt. No. 2916 (S) dated 04.08.22	7595.71	SBD 06/2023-24 Dated:17-07-2023			Classic Engicon Pvt. Ltd., 3D Vatika Apartment Line Tank Road, Ranchi, Jharkhand	10%	16.09.2024
13	Strengthening work of Boarijore(MDR- 207)-Bishunpur-Ghorichak (NH-133) Road (Total Length- 15.466 KM) under Road Division, Godda.	15.466	1050.93	RCD Lt. No. 4252(S) dated 22.11.22	1028.91	SBD 07/2023-24 Dated:21-11-2023			Nitesh Kumar Singh, S/o- Anil Kumar Singh, Girish Talkies, Kalyanpur, Jamui BO- Hathigarh, Deoghar (Jharkhand)	0%	
14	IRQP/Strengthening work of Ghorichak to Dighi Road (Total Length- 22.300 Km) under Road Division, Godda	22.300	1430.65	RCD Lt. No. 4452(S) dated 06.12.22	1420.03	SBD 04/2023-24 Dated:21-06-2023	77%	1100.00	M/s S. K. Tekriwal, Pathargama, Godda	100%	20.12.2023

State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	Widening, Strengthening/Reconstruction of Tesobathan (at Tesobathan- Mahadeobathan Road)- Rampur- Simlong (At NH 333A) Road (Total Length- 12.00KM).	12.00	4665.87	RCD Lt. No. 4462(S) dated 07.12.22	3862.11	SBD 03/2023-24 Dated: 14-06-2023	20%	775.00	M/s ABC Construction, Tarangini Villa Main Road Bhagat Para Pakur.	23%	13.05.2024
16	Widening, Strengthening & Reconstruction of Godda Dande road via Dewbandha, Mohani and Shivnagar road (Total Length- 17.809 Km) for the year 2022-23	17.809	7943.78	RCD Lt. No. 610(S) dated 15.02.23					M/s Sri Ram Enterprises, Prem Kunj Apartment, Flat No.- 3C, MPD Road, Jagdishpur, Bhaglapur, Bihar. (51%) & M/s Om Prakash Bajaj, Leheri Tola, Godda. (49%)		
17	Widening & Strengthening/Reconstruction of Chandana (Sundarpahari-Agiya more Road)- Damru- Damakol Fall Road (Total Length- 17.766 Km).	17.766	9034.04	RCD Lt. No. 3415(S) dated 18.07.23							
18	Widening & Strengthening/Reconstruction of Ghatiyari (on Tesobathan- Mahadeobathan Road)- Ratanpur- Rajpokhar (Sundar dam) Road (Total Length- 11.720 Km.)	11.720	5577.24	RCD Lt. No. 4919(S) dated 19.10.23							

State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
19	Widening & Strengthening/Reconstruction of Mohanpur (on NH-133) to Karmatanr Road Via Sinni-Imlitanr Road (Total Length-20.640 Km.)	20.640	6794.33	RCD Lt. No. 4917(S) dated 19.10.23							
20	Widening & Strengthening/Reconstruction of Sundarpahari(NH-333A)-Chandana-Dama-Jamkudar-Agiamore Road (Total Length-24.440 Km.)	24.440	8081.66	RCD Lt. No. 4926(S) dated 20.10.23							
20	Godda	279.76	89399.20		45837.58			17489.02			

Circle : Dumka

Div : Jamtara

Name of EE-Sri Vijay Kumar Agarwal

1	W/s of Narayanpur-Tarani-Jagrudih(Bajraghat) road & Tarani- Chirudih -Pabia Link road for the Year 2019-20	21.298	4472.93	Lt.No.872 (S) 13.02.2018	3164.30	01/SBD/18-19 Dt. 09.03.19	82.03%	2863.58	M/s Daroga Pradhan, Hirapur, Dhanbad	92.00%	08.09.2020
2	Widening & Strengthening of Jumman more to Lodharia road for the Year 2021-22	12.010	3992.49	Lt.No.2345 (S) 12.08.21	2856.67	02/SBD/21-22 17.01.2022	84.50%	3313.93	M/s Malti Enterprises, Dhanbad	93.00%	16.12.2022
3	IRQP/ Work of Govindpur-Sahebganj Road (Km 29.020 to 126.00) for the Year 2021-22	96.980	6316.01	Lt No.551(S) Dt.17.02.22	5904.19	02/SBD/22-23 28.10.2022	88.07%	5200.00	K.K. Builders Pvt. Ltd, Jamshedpur	95.00%	27.10.2023

State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Construction of ROB in lieu of Existing Level Crossing No.13/B/E in JKL Road	-	7873.00	Dated 16.03.2023 by MoRT&H, New Delhi	4103.60	04/SBD/23-24 Dt. 27.09.23	-		Velji Ratna Soratia Infra Pvt. Ltd. (Guj)	2.00%	26.09.2025
5	Construction of ROB in lieu of Existing Level Crossing No.14 A/T in JKL Road	-	5146.00	Dated 16.03.2023 by MoRT&H, New Delhi	2893.64	05/SBD/23-24 Dt. 27.09.23	-		Velji Ratna Soratia Infra Pvt. Ltd. (Guj)	2.00%	26.09.2025
6	Widening & Strengthening/Reconst. of Laharmore-Koridih-Murlipahari Road	7.530	3124.10	Lt. No.3248(S) Dt. 07.01.23	1830.780	06/SBD/23-24 Dt. 11.11.23			Preeti Enterprises, Dhanbad	20.00%	10.11.2024
7	IRQP work in Jamtara-Nirsa via Virgram road (Total Length 13-850 Km) for the year 2023-24	13.850	796.44	Lt. No.4328(S) Dt. 08.09.23	828.21.232	07/SBD/23-24 Dt.20.12.2023			Preeti Enterprises, Dhanbad	5.00%	19.03.2024
7	Jamtara	151.67	31720.97		20753.17			11377.52			

Circle : Dumka

Div : Pakur

Name of EE-Sri Veer Raghwan

State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening-Strengthening & Reconstruction Work of Ishakpur (Saithankhana More) to Manirampur Chandpur (on NH-133 A) Road & Link Road (Length –10.145 KM) for the Year 2021-22. Under Road Division, Pakur.	10.15	4151.62	J/S L. No. 534(S) Dt. 15.02.22	3162.94	17-SBD/ 22-23 Dt. 16.01.2023	0.485	1535.37	Spica Projects and infrastructure private limited, Ranchi	0.570	15.11.2023
2	Reconstruction of Khaksa (on Kajladaha-Pakuria PWD Road) to Lakhijol-Jamsol Road (Length –12.430 KM) for the Year 2022-23. Under Road Division, Pakur.	12.43	4179.14	J/S L. No. 1305(S) Dt. 31.03.22	3346.67	04-SBD/ 22-23 (Revised) Dt. 07.10.2023	0.803	2686.66	M/s ABC Construction, Bhagatpara, Pakur	0.920	26.05.2023
3	Widening Strengthening and Reconstruction of Chengadanga to Hamirul up to West bangal Road (Length 0.00 to 4.178 KM) Under Road Division, Pakur.	4.18	1477.28	J/S L. No. 3585(S) Dt. 10.10.22	1195.56	32-SBD/ 22-23 Dt. 21.03.2023	0.360	430.00	Sandipan Pramanik Infra Private Limited, Kolkata	0.400	20.07.23
4	IRQP work of Chotta Suraj Bera Kanchan Garh Gupha(0.00KM to 0.91 KM) for the year 2023-24. Under Road Division, Pakur (Plan Head).	0.91	70.56	J/S L. No. 3249(S) Dt. 06.07.23							

State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	IRQP work of Gokulpur-Deewanpir Road (Length - 2.00 KM) for the year 2023-24 under Road Division, Pakur (Plan Head).	2.00	124.58	J/S L. No. 3267(S) Dt. 17.08.23							
6	IRQP work of Maheshpur-Pakurai Road (MDR-244) from 0.00 KM to 23.00 KM, under Road Division, Pakur for the year 2023-24.	23.00	1746.94	J/S L. No. 3717(S) Dt. 01.08.23							
7	IRQP work of Pakuria-Radhanagar-Nalhati Road from 0.00 KM to 13.300 KM, under Road Division, Pakur for the year 2023-24.	13.30	765.77	J/S L. No. 3645(S) Dt. 31.07.23							
8	Improvement of Riding Quality of Fatehpur - Singarshi - Simlong Road from 0.00 to 36.01 Km (Total length - 36.01 Km) for the year 2023 -24.	36.01	2223.38	J/S L. No. 5431(S) Dt. 01.12.23							
9	IRQP work of Talwa-Dumarghatti Road (ODR) from 0.00 KM to 22.528 KM, under Road Division, Pakur for the year 2023-24.	22.53	1601.91	J/S L. No. 5430(S) Dt. 01.12.23							
10	Improvement of Riding Quality of Pakur-Malpahari Road from 0.00 to 6.00 Km. (Total length – 6.00 Km) for the year 2023 -24.	6.00	494.79	J/S L. No. 5659(S) Dt. 15.12.23							
10	Pakur	130.50	16835.96		7705.17	0.00		4652.03			

State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Dumka
Div : Sahebganj
Name of EE-Sri Ajay Kumar-2

1	Widening and Strengthening/ Reconstruction of Shivgadi Sanmany More Pwd Road To Dahujor Pwd Road Via Dumaria-Sanmany-Tegra-Amdanda (Length 23.470 Km) Under Road Division Sahibganj for the year 2019-20	23.47	5883.54	Joint Secretary RCD, Jharkhand , letter no. 1500 (S), dated 05.03.2019	4355.56	07SBD/2019-20, Dt. 09.01.2020	96.00	5391.91	M/s S.K. Tekriwal	97.00	08.07.2021
2	Reconstruction of Ranga (SH-18) to Simalhab via Simra – Hiran – Dumil – Srirampur – Ilaki-Bhorbandh Road (Length – 32.055 km) under Road Division, Sahibganj	32.06	11415.52	Joint Secretary RCD, Jharkhand , letter no. 801 (S), dated 02.03.2022	12617.58	09SBD/2023-24, Dt. 26.09.2023		0.00	M/s Sri Ram Enterprises, Bhagalpur	8.00	25.09.2025
3	Reconstruction work of Simra-Borio-Boarjore-Road (MDR-208) from KM 4.00 to 26.82 under Road Division, Sahibganj	22.82	8704.46	Joint Secretary RCD, Jharkhand , letter no. 2917 (S), dated 04.08.2022	4193.48	03SBD/2023-24, Dt. 05.07.2023	4.77	200.00	Velji Ratna Sorathia Infra Pvt. Ltd.	35.00	04.05.2024

State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening and Strengthening /Reconstruction of Mirzachouki to Boarjore from Ch. 0.00 to 25+060 (km) (Part A) from Ch. 0.00 to 16+600 km and 0+0.00 to 0+370 (Start Junction) under Road Division, Sahibganj for the year 2022-23	16.60	10783.79	Joint Secretary RCD, Jharkhand , letter no. 3471 (S), dated 23.09.2022	7604.89	05SBD/203-24, Dt. 25.07.2023	5.25	400.00	RK Infracorp Pvt. Ltd., Hyderabad	25.00	24.09.2024
5	Widening and Strengthening/Reconstruction work of Kitajhore (on Bhognadih-Lakhipur Road)-Paharpur-Talbaria (on Govindpur-Dumka-Barhait-Sahibganj ADB Road) Road (Length – 10.100 KM) under Road Division Sahibganj for the year 2022-23	10.10	4021.16	Joint Secretary RCD, Jharkhand , letter no. 4143 (S), dated 14.11.2022	3724.63	01SBD/2023-24, Dt. 25.05.2023	13.42	500.00	M/s Sri Ram Enterprises	45.00	24.08.2024
6	Widening and Strengthening of Banjhi Bazar (Durga Mandir) (on Govindpur-Dumka-Sahibganj Road) - Mandwa Karikandar Chakri-Daldali-Karasole (on Maharajpur-Sharmapur Road) (Total Length - 9.00 km)	9.00	4831.99	Joint Secretary RCD, Jharkhand , letter no. 4130 (S), dated 14.11.2022	4203.13	04SBD/2023-24, Dt. 17.07.2023	4.76	200.00	ABC Construction	25.00	16.10.2024

State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	IRQP work of Pathna to Hiranpur Road from KM 0.00 to KM 17.50	17.50	1091.50	Joint Secretary RCD, Jharkhand , letter no. 4432 (S), dated 06.12.2022	862.46	14SBD/2023-24, Dt. 01.12.2023		0.00	JKA Associate Pvt. Ltd.,		30.08.2024
8	Reconstruction work of Atapur to Kelabari Road (NH-80) in missing link of Road part of Udhwa-Sirasin Road under Road Division Sahibganj for the year 2022-23	2.90	775.97	Joint Secretary RCD, Jharkhand , letter no. 464 (S), dated 06.02.2023	634.87	10SBD/2023-24, Dt. 29.09.2023	36.41	231.18	M/s Bhagwan Stone Works, Sahibganj	65.00	28.06.2024
9	IRQP work of Tinpahar Railway Station Link Road (Length 0.600 KM) under Road Division, Sahibganj	0.60	64.49	Joint Secretary RCD, Jharkhand , letter no. 1875 (S), dated 28.04.2023	51.80	20F2/2023-24, Dt. 04.12.2023			Deepak Kumar Choudhary	5.00	03.03.2024

State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	IRQP/Strengthening of (A) Subash Chowk (NH-80) to LC Road (NH-80) via Stadium with SP office and Helipad link road, (B) DC Office to Katerganj Durga mandir (ADB road) via panchgarh with DC awas and JAP-9 link road, (C) Eastern Railway Fatak (NH-80) to Green Hotel (NH-80) via St. Xavier School and Ganga Ghat Road, (D) Pokharia (NH-80) to Tamtam Stand via Town Hall road (Total length-14.080 Km) under Road Division, Sahibganj for the year 2023-24	14.08	1055.70	Joint Secretary RCD, Jharkhand, letter no. 3983 (S), dated 17.08.2023	915.30	13SBD/2023-24, Dt. 09.11.2023	32.77	300.00	Jai Mata Dee Construction	55.00	19.02.2024
11	Reconstruction Work of Hathmari to Hatigarh Road (Total Length-1.975 Km) under Road Division, Sahibganj	1.98	929.25	Joint Secretary RCD, Jharkhand, letter no. 4877 (S), dated 18.10.2023							
11	Sahebganj	151.10	49557.37		39163.68			7223.09			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Roads-Plan)
State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle :- Dumka Div :- Dumka Name of EE-Sri Harendra Kumar Singh</p>											
1	Improvement of Riding Quality in Tharihat –Sinduria Road (Total Length-12.620 km) for the year 2022-23.	12.62	735.58	Joint Secretary, Jharkhand, Ranchi letter No. 4442(S) Date 06.12.2022	680.63	21.02.2023 54(SBD)/ 2022-23	99.980	680.50	Hari Nandan Choudhary, Bhagalpur Road, Dudhani, Dumka	100%	20.06.2023
2	Improvement of Riding Quality/Strengthening Work in (a) Kajladaha – Pakuria (Length-5.11 km) and (b) Maluti to Patranga Road (Length- 2.32 km) (Total length- 7.43 km) for the year 2022-23.	7.43	517.25	Joint Secretary, Jharkhand, Ranchi letter No. 4428(S) Date 06.12.2022	394.40	15.02.2023 52(SBD)/ 2022-23	99.376	391.94	Divya Engicon Pvt Ltd, Divya Palace, Bhagalpur Road, Dumka, Jharkhand	100%	14.05.2023

State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Reconstruction of Gardi to Sardiha Road (Total length-8.88 Km) for the year 2021-22. (CW-7.0 m)	8.88	3324.91	Deputy Secretary, Jharkand Ranchi letter no. 2339(S) Date 12.08.21	3020.91	24.12.2021 25(SBD)/ 2021-22	98.80	3379.68	M/s M & S Co. M. S. Tower, Dangalpara, Dumka	100%	23.09.2022
4	Improvement of Riding Quality/Strengthening Work in (a) Asansol to Chakalta Road (Length-13.825km) (b) Dhadhakia to Baskichak (Length-5.3km) Total length-19.125 km for the year 2022-23.	19.13	1421.13	Joint Secretary, Jharkhand, Ranchi letter No. 4435(S) Date 06.12.2022	1190.60	20.03.2023 71(SBD)/ 2022-23	99.949	1190.00	M/s Chitra Construction, Gilanpara, Dumka, Jharkhand	100%	19.09.2023
5	Improvement of Riding Quality in Shivpahar Chowk to Saharjori Hatiya Road (Length-25.700 Km) for the year 2022-23.	25.70	1639.05	Joint Secretary, Jharkhand, Ranchi letter No. 601(S) Date 06.01.2023	1349.85	06.03.2023 62(SBD)/2 022-23	99.558	1343.88	Hari Nandan Choudhary, Bhagalpur Road, Dudhani, Dumka	100%	05.09.2023

State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Improvement of Riding Quality in Gopikandar – Pakuria Road (MDR-198) 0.00 Km to 13.125 Km for the year 2022-23.	13.13	1041.85	Joint Secretary, Jharkhand, Ranchi letter No. 4453(S) Date 06.12.2022	973.70	08.06.2023 01(SBD)/ 2023-24	99.949	973.21	M/s Chitra Construction, Gilanpara, Dumka, Jharkhand	100%	07.10.2023
7	Construction of Approach Road of High Level Bridge over Local Nala in 45 th KM of Ranibhal Maheshkhala Road for the year 2022-23.		268.83	Joint Secretary, Jharkhand, Ranchi letter No. 3381(S) Date 16.09.2022	209.73	14.02.2023 50(SBD)/2 022-23	95.362	239.17	M/s Chitra Construction, Gilanpara, Dumka, Jharkhand	100%	13.08.2023
8	Improvement of Riding Quality/Strengthening Work in Sahara – Kothia Road (Length-20.535 km) for the year 2022-23.	20.54	1494.85	Joint Secretary, Jharkhand, Ranchi letter No. 4451(S) Date 06.12.2022	1314.99	18.03.2023 70(SBD)/ 2022-23	99.606	1309.81	Sujata Udit Builders Pvt. Ltd, Anand Kunj, Williams Town, Deoghar	100%	17.09.2023

State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Reconstruction of Gandhi Chowk Kathikund (Govindpur-Sahebganj Road)-Karbindha (MDR-191) Road (Total Length-22.265 Km) with Bridge for the year 2021-22.	22.27	6825.37	Joint Secretary, Jharkhand, Ranchi letter No. 528(S) Date 15.02.2022	6055.39	30.08.2022 10(SBD)/ 2022-23	96.61	6963.34	Kamac Engineers Private Ltd, 40/107, Ramkrishna Building, Panitanki More, Sevoke Road, Silliguri, West Bengal	100%	29.02.2024
10	Reconstruction/Widening and Strengthening of Gobra More Nayadih (on Gobindpur-Sahebganj Road) to Shikarpur (on MDR-193) Road (Total Length -15.58 Km) for the year 2022-23	15.58	5884.29	Joint Secretary, Jharkhand, Ranchi letter No. 3997(S) Date 04.11.2022	5031.00	16.02.2023 53(SBD)/ 2022-23	91.831	5913.38	Mini Construction, Church Road, Daltonganj	100%	15.02.2024
11	Reconstruction/Widening and Strengthening of Ranighghar (on Gobindpur-Sahebganj Road) to Jhagdahi (on Gobra More-Shikarpur Road) Road (Munhar Chowk to Ashram More Road with Link Road Length – 4.360 Km) (Total Length-15.36 Km) for the year 2022-23.	15.36	5678.43	Joint Secretary, Jharkhand, Ranchi letter No. 4137(S) Date 14.11.2022	4324.15	15.03.2023 67(SBD)/2 022-23	83.253	3600.00	M/s Mohan Lal Jain 23, Sahid Surya Sen Road, Berhampore, Murshidabad, WB	100%	14.03.2024

State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Improvement of Riding Quality/Strengthening Work in (a) Shriamra to Golpur Road and Link Road of SKMU (Length-11.2 Km) and (b) Dondia (Dumka-Sahebganj Road) to Gujisimal (Dumka-Rampurhat Road) (Length-17.365 Km) (Total length-28.565 km for the year 2022-23.	28.57	1967.93	Joint Secretary, Jharkhand, Ranchi letter No.1560(S) Date 29.03.2023	1736.80	28.06.2023 3(SBD)/ 2023-24	78.305	1360.00	Hari Nandan Choudhary, Behind Hero Honda Showroom, Dudhani Bhagalpur Road, Dumka	100%	27.12.2023
13	Improvement of Riding Quality/Strengthening of (A) Dumka Hawaii Adda to Gandhi Maidan Vaya Baghmara Indiranagar Road (Length-7.115 Km) (B) Zila Udayan Kendra Karhalbill to Dumka Railway Station Vaya Polytechnic College (Length-2.027 Km) (C) S.P. College to Dudhani Tower CHowk Road Vaya Rasikpur (Length-2.825 Km) and (D) Dumka Town Aria Road (Sarai Kuwan to Gandhi Maidan, Rasikpur Link Road, Kumharpara to Four Lane etc) (Length-10.73 Km) (Total Length 22.697 Km) for the year 2023-24.	22.70	1314.16	Joint Secretary, Jharkhand, Ranchi letter No.2015(S) Date 10.05.2023	1146.73	21.07.2023 18(SBD)/2 023-24	65.403	750.00	M/s Chitra Construction, Gilanpara, Dumka, Jharkhand	100%	20.12.2023
13	Dumka	211.88	32113.62	0.00	27428.88	0.00		28094.92			

State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Dumka
Div : Deoghar
Name of EE-Sri Manoj Kumar Mahto

1	Improvement of Riding Quality/Strengthening work in Pandaniya (on MDR-225) to Jagdishpur (on NH-114A) road from KM 0.00 to 14.390 (Total Length -14.390 KM)	14.39	632.24	J.S. RCD LT. No. 811 (S) dt- 02.03.22	628.57	48SBD /22- 23 dt-21.12.22	99%	621.82	C M M Enterprises, Vill.-Chalki, Block- Bongaon, Dist.- North 24 Parganas, West Bengal, PIN- 743235	100%	20.04.23
2	Construction of Bypass in Satsangnagar-Bhirkhibad (MDR-235) road at Rohini, Nawadih, Tiljori, Devipur and Choudharidih (Total Length - 10.00 KM)	10.00	6926.69	J.S. RCD LT. No. 4410(S) dt- 05.09.19	3774.84	01SBD/ 2022-23 dt-27.04.22	98%	6961.85	M/s Manisha Construction, At+PO-Dobhi, Dist.- Gaya, Bihar	100%	26.03.23
3	Strengthening / IRQP work in Deoghar- Dardmara Road (MDR-220) (Total Length-9.90 KM) under Road division Deoghar for the year 2022-23	9.90	801.35	J.S. RCD Lt. No. 3379 (S) dt- 06.09.22	882.18	01SBD/ 23-24 dt-15.04.23	100%	881.96	M/s Manisha Construction, At+PO-Dobhi, Dist.- Gaya, Bihar	100%	14.07.23
4	Strengthening work in Sarath - Basti Palajori via Kukraha - Chitra Road (Total Length 27.50 K.M.) under Road Division, Deoghar	27.50	1781.84	J.S. RCD LT. No. 46(S) dt- 07.01.22	1679.65	02SBD/ 2022-23 dt-01.06.22	99%	1661.95	Mother India Construction Pvt. Ltd., Road No.-3, Sanjay Gandhi Nagar, Kankarbagh, Patna	100%	30.11.22
5	Improvement of Riding Quality/Strengthening work in Jasidih(Kalipur) - Kushmaha Road (Total Length-4.88 KM) under Road Division, Deoghar.	4.88	338.15	J.S. RCD Lt. No. 940 (S) dt- 24.02.23	337.68	03SBD/ 23-24 dt-01.06.23	100%	336.18	M/s Manisha Construction, At+PO-Dobhi, Dist.- Gaya, Bihar	100%	31.08.23

State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Strengthening work of Rangasirsa- Dhiba-Kukraha-Karown-Karmatand Road in KM 0.00 to KM 31.00 (Excluding CH. 22.955 to CH. 23.805, Length-0.805KM) (Total Length-30.150 KM	30.15	1490.213	J.S. RCD Lt. No. 1963 (S) dt-31.05.22	1608.04	65SBD/ 22-23 dt-27.02.23	100%	1606.29	C M M M Enterprises, Vill.-Chalki, Block-Bongaon, Dist.- North 24 Parganas, West Bengal	100%	26.08.23
7	Improvement of Riding Quality/Strengthening work in Sarwan to Ghormara (Tirnagar) Road under Road Division Deoghar (Total Length 12.900 KM).	12.90	817.97	J.S. RCD LT. No. 562(S), dt-13.02.23	843.39	20SBD/ 23-24 dt-04.07.23	100%	841.60	M/s Manisha Construction, Vill.+PO- Dobhi, Dist.- Gaya, Bihar	100%	03.11.23
8	Improvement of Riding Quality/Strengthening work in Rohini (Parmeshwar Chowk) to Sahid Dwar Daburgram Road (Total Length-4.025 KM) under Road Division, Deoghar.	4.03	457.48	J.S. RCD Lt. No.-191 (S) dt-18.01.23	374.11	04SBD/ 23-24 dt-12.06.23	31%	117.61	M/s Manisha Construction, At+PO-Dobhi, Dist.- Gaya, Bihar	100%	11.10.23
9	Improvement of Riding Quality/Strengthening work in Babhangama to Pathroll Road under Road Division Deoghar (Total Length 19.175 km)	19.18	1240.22	J.S. RCD LT. No. 461(S), dt-06.02.23	1090.85	25SBD/ 23-24 dt-02.08.23	83%	900.29	M/s Manisha Construction, Vill.+PO- Dobhi, Dist.- Gaya, Bihar	93%	01.12.23
10	Widening and Strengthening/ Reconstruction of Saharjori More (On MDR-222) - Aasanbani-Algebra - Dumdumi - Danarbad-Karown (On Ranga Sirsa-Karmatanr Road) (Total Length-26.222 KM) (Including Bridge Construction) At Ch: 3+800 (2x12.0m)	26.22	7583.51	J.S. RCD LT. No. 5072(S), dt-31.08.18	6436.77	37SBD/ 2018-19 dt.18.01.19	91%	7282.59	MKS-SUB JOINT VENTURE, Vill.- Chaparia, PO-Koiridih, Deoghar	100%	17.07.20

State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Construction of Deoghar Airport Approach Road (upto terminal building) (Length- 1.03 KM)	1.03	609.15	J.S. RCD LT. No. 2931(S) dt-22.09.21	429.81	49SBD/2021-22 dt-18.02.22	92%	672.02	Sona Lal Mahto, Vill.+PO-Katamkuli, PS- Pithoria, Ranchi	97%	17.05.22
11	Deoghar	160.17	21188.60		18085.87			21884.15			

Circle : Dumka

Div : Godda

Name of EE-Sri Munna Lal

1	Reconstruction to 2 Lane of Taljhari-Poriyahat-Dande More upto PWD road in Godda District (Total Length- 31.00 Km) for the year 2018-19.	31.00	12051.75	RCD Lt. No. 1545 (S) dated 06.03.19	10123.83	SBD 02/2019-20 Dated: 30-07-2019	110%	11598.05	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi	100%	29/04/21
2	Widening and Strengthening/ Reconstruction of Meharna(NH- 133)Tetaria-Parasi Sahebganj via Tharkurgangati Road (Total Length- 19.010km) for the year 2018-19.	19.01	4786.25	RCD Lt. No. 1251 (S) dated 27.02.19	3514.74	SBD 03/2019-20 Dated: 09-08-2019	99%	3786.44	M/s S. K. Tekriwal, Pathargama, Godda	99%	08/02/21
3	IRQP/Strengthening work of Godda-Ramgarh-Guhyajori Road (Total Length- 35.254 Km) under Road Division, Godda	35.25	2102.72	RCD Lt. No. 47 (S) dated 07.01.22	2195.36	SBD 04/2022-23 Dated:22-07-2022	109%	2391.25	M/s Om Prakash Bajaj, Laheri Tola, Godda.	100%	21.01.2023

State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Reconstruction of (I) Khutahri more (On Doe-Diyajori road)-Sarotiya (On Ghorichak-Dighi road) road (Length- 1.95 K.M.) & (II) Sonagugi more-Madhura tikar road (Length-0.475 K.M.) (Overall length - 2.425 K.M.) Under Road Division, Godda.	2.43	713.52	RCD Lt. No. 545 (S) dated 25.01.18	415.15	SBD 02/2018-19 Dated:29-08-2018	97%	527.11	Pancham Kumar Mishra, Purandaha, Deoghar	98%	28.02.19
4	Godda	87.69	19654.24		16249.07		4.14	18302.85			

Circle : Dumka

Div : Jamtara

Name of EE-Sri Vijay Kumar Agarwal

1	IRQP Work in Murgabani-Kundhit -Rajnagar road for the Year 2021-22	40.71	1959.82	Lt No.44(S) Dt.07.01.2022	2014.25	01/SBD/22-23 13.04.22	99.72%	2008.55	Koleshwari Infracons Pvt. Ltd, Charta	100.00%	12.10.2022
2	Widening & Strengtheining /Reconst. of Nala (Chalepara more) Afjalpur road for the Year 2021-22	20.35	6375.77	Lt.No2351 (S) 12.08.21	6011.01	03/SBD/21-22 21.01.2022	99.10%	6309.89	M/s Rajvir Construction Ranchi	99.00%	25.05.2023

State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening & Strengthening /Reconst. of Mohnabank to Nala road for the Year 2021-22	14.20	4187.66	Lt.No.4217 (S) Dt. 21.08.19	2925.24	01/SBD/21-22 Dt. 08.10.2021	82.30%	2707.65	Manoj Kumar Singh, Deoghar	97.00%	07.10.2022
4	IRQP Work in Jamtara –Karmatarn via Combined Building Road under Road Division, Jamtara for the Year 2022-23	22.47	1297.63	4439(S) Dt. 06.12.22	1262.56	03/SBD/23-24 Dt. 15.05.23	99.28%	1261.13	Manoj Kumar Singh, Deoghar	100.00%	14.10.2023
5	IRQP (Work in Bewa-Bypass Road under Road Division, Jamtara for the Year 2022-23	3.13	253.32	4257(S) Dt. 22.11.22	262.43	02/SBD/23-24 Dt. 15.05.23	99.96%	262.33	Maa Ambey Infra, Chatra	100.00%	28.06.2023
6	IRQP Work in Vidyasagar –Karmatarn via Narayanpur - Kalipahari Road under Road Division, Jamtara for the Year 2022-23	18.98	1106.50	4438(S) Dt. 06.12.22	1150.97	03/SBD/22-23 Dt. 25.03.2023	99.40%	1142.96	Preety Entperprises, Dhanbad	100.00%	24.07.2023
7	IRQP (Work in Jamtara (Tilabag) to Lodhna Dam Road under Road Division, Jamtara for the Year 2022-23	11.50	398.51	4253(S) Dt. 22.11.22	409.84	01/SBD/23-24 Dt. 12.04.23	91.67%	375.71	Maa Ambey Infra, Chatra	100.00%	11.07.2023
7	Jamtara	131.32	15579.22		14036.29			14068.21			

State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Dumka
Div : Pakur
Name of EE-Sri Veer Raghwan

1	Widening Strengthening and Reconstruction of Rajdaha (MDR-198) to Phuljihjr Ganpura (Kajladaha More to Pakuria Road) PWD Road (Length 0.00 to 11.264 KM) Under Road Division, Pakur (Revised. Length-11.656 Km.)	11.26	4164.08	J/S L. No. 2364(S) Dt. 12.08.21	3258.22	04-SBD/ 21-22 Dt. 08.11.2021	119%	3873.87	M/s ABC Construction, Bhagatpara, Pakur	100%	07.09.22
2	Strengthening Work of Amrapara-Maheshpur-Muraroi Road from (0.00 to 17.00 Km) for the Year 2021-22. Under Road Division, Pakur.	17.00	1171.85	J/S L. No. 3200(S) Dt. 18.10.21	1001.05	15-SBD/ 21-22 Dt. 22.01.2022 Revised Dt. 28.09.22	100%	997.26	CMMM Enterprises, Kolkata	100%	22.12.22
3	Strengthening Work of Hiranpur-Kotalpokhar Road from (0.00 to 15.50 Km) for the Year 2021-22. Under Road Division, Pakur.	15.50	651.66	J/S L. No. 4059(S) Dt. 23.12.21	757.99	01-SBD/ 22-23 Dt. 03.06.2022	103%	781.98	IA Engicons Private Limited, Barharwa, Sahibganj	100%	22.12.22
4	IRQP work of Govindpur-Sahibganj Road (Total 26.45 KM) for the year 2022-23 under Road Division, Pakur.	26.45	1611.96	J/S L. No. 2195(S) Dt. 14.06.22	1473.22	06-SBD/ 22-23 Dt. 11.11.22	100%	1472.77	M/s Chitra Construction, Gilanpara, Dumka	100%	10.05.23

State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening Strengthening / Reconstruction of Simpura (on MDR-245) Radhanagar (Nalhati-Pakuria Road ODR) (upto West Bengal Border) Road (Length 0.00 to 23.406KM for the Year 2021-22. Under Road Division, Pakur.	23.41	7805.53	J/S L. No. 2356(S) Dt. 12.08.21	8071.17	13-SBD/ 21-22 Dt. 21.01.22	108%	8712.97	Rajbir Construction Private Limited, Ranchi	100%	20.07.23
6	Re-Construction of Paydapur (MDR-241)-Heeranandpur (NH-133A) (Length-3.20 Km) Under Road Division, Pakur for the year 22-23.	3.20	706.77	J/S L. No. 4196(S) Dt. 18.11.22	627.08	01-SBD/ 23-24 Dt. 04.05.2023	98%	612.02	Sandipan Pramanik Infra Private Limited, Kolkata	100%	03.08.23
6	Pakur	96.82	16111.85	0.00	15188.74	0.00		16450.86			

Circle : Dumka

Div : Sahebganj

Name of EE-Sri Ajay Kumar-2

1	IRQP/Strengthening work of Govindpur Sahibganj Road SH-18 (251.00 KM to 309.860 KM) under Road Division, Sahibganj for the year 2021-2022.	58.26	4620.58	Joint Secretary RCD, Jharkhand , letter no. 2892 (S), dated 21.09.2021	4824.90	24SBD/20 21-22, Dt. 12.01.2022	100.00	5067.89	M/s Sri Ram Enterprises	96.00	11.07.2022 / 20.04.2023
---	--	-------	---------	--	---------	--------------------------------	--------	---------	-------------------------	-------	-------------------------

State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Reconstruction of Udhwa (NH-80) to Sirasin (NH-80) via Radhanagar and Attapur Kathalbari Link Road, Total Length - 23.80 KM under Road Division, Sahibganj	23.80	8903.62	Deputy Secretary RCD, Jharkhand , letter no. 3800 (S), dated 29.06.2018	6442.52	25 SBD/2018-19, Dt. 11.02.2019	100.00%	7346.95	M/s M & S Co., Dumka	100.00	10.08.2020 / 30.08.2021
3	IRQP/Strengthening work of Borio-Tinpahar-Rajmahal Road (mdr-210) (0.00 Km. to 28.00 Km.) under Road Division Sahibganj.	28.00	1879.81	Joint Secretary RCD, Jharkhand , letter no. 3182 (S), dated 18.10.2021	1960.79	31SBD/2021-22, Dt. 29.01.2022	100.00%	2238.49	M/s Bhagwan Stone Works	100.00	28.07.2022 / 27.07.2022
4	IRQP/Strengthening work of Barhet - Barharwa Road MDR-211 (0.00 Km to 21.00 Km) Under Road Division Sahibganj for the Year 2021-22.	21.00	1365.72	Joint Secretary RCD, Jharkhand , letter no. 3183 (S), dated 18.10.2021	1432.38	33SBD/2021-22, Dt. 04.02.2022	100.00%	1635.51	M/s Bhagwan Stone Works	100.00	03.08.2022 / 01.08.2022

State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Reconstruction of road from Kothalpokhar (MDR-212) to Bengal Border (Total Length-3.795 KM) under Road Division, Sahibganj for the year 2021-22	3.80	1323.13	Joint Secretary RCD, Jharkhand , letter no. 2370 (S), dated 12.08.2021	846.80	29SBD/2021-22, Dt. 19.01.2022	100.00%	1029.05	CMMM Enterprises	100.00	18.07.2022 / 05.02.2023
6	Strengthening/IRQP of Mangalhat-Taljhari Road (MDR-217) in KM 0.00 to 4.65 under Road Division, Sahibganj for the year 2021-2022	4.65	258.38	Joint Secretary RCD, Jharkhand , letter no. 4064 (S), dated 23.12.2021	265.58	02SBD/2022-23, Dt. 12.08.2022	99.96%	265.50	M/s Sri Ram Enterprises	100.00	11.12.2022
7	Improvement of Riding Quality/Strengthening work of Borio Bazar Link Road (Length 0.00 km to 1.927 km) under Road Division, Sahibganj for the year 2022-2023	1.93	285.81	Joint Secretary RCD, Jharkhand , letter no. 4328 (S), dated 25.11.2022	283.64	02SBD/2023-24, Dt. 25.05.2023	99.87	283.28	M/s Sri Ram Enterprises	100.00	24.08.2023

State Plan Road Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Widening and Strengthening of Mogalpara (NH-80)-Maharajpur-Bindupara-Faridpur (West Bengal Border) Road (Total Length-10.860 KM) under Road Division, Sahibganj	10.86	3044.39	Joint Secretary of Jharkhand R.C.D. Jharkhand , Ranchi Letter No. 3591 (S) dt. 27.06.2017	2720.10	13 SBD/2018-19, Dt. 30.10.2018	90.37%	2966.29	S.K. Tekriwal	100.00	29.04.2020
8	Sahebganj	152.29	21681.44		18776.71			20832.96			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Bridges-Plan)
State Plan Bridge Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle :- Dumka Div :- Dumka Name of EE-Sri Harendra Kumar Singh</p>											
1	(A) Construction of H.L bridge over local nala at ch. 5th km of Surichawa-Maluti Road (1x12.6m), (B) Construction of H.L bridge over Local river at Ch. 7th km of Surichawa-Maluti Road (2x14.6m), (C) Construction of H.L. bridge over 7th Km nala at Ch. 6.513 Km of Dalahi to Murgi More Road (1x12.6m) for the year 2022-23.	54.40	581.283	Joint Secretary, Jharkhand, Ranchi letter No. 2824(S) Date 02.08.2022	504.063	16.03.2023 68(SBD)/2022-23	10.799	54.436	M/s Ajay Singh, Chas Road, Jaina More, Bokaro	55%	15.05.2024
1	Dumka	54.40	581.28	0.00	504.06	0.00	10.80	54.44			

Circle : Dumka
Div : Deoghar
Name of EE-Sri Manoj Kumar Mahto

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
NIL											
0	Deoghar	0.00	0.00		0.00			0.00			

Circle : Dumka
Div : Godda
Name of EE-Sri Munna Lal

1	Remaining work of Construction of H.L. Bridge with approach road in 24th Km of Sahebganj- Mirjachowki Boarijore road over Sariya river (2x21.6)+(1x18.6) Year 2010-11	65.00	216.04	RCD 6734(S) WE dated 22.11.10	277.86	SBD No. 06/2013-14 dated 04.03.14	63%	175.00	Om Prakash Bajaj, Laheri Tola, Godda	85%	03.03.15
1	Godda	65.00	216.04		277.86			175.00			

Circle : Dumka
Div : Jamtara
Name of EE-Sri Vijay Kumar Agarwal

NIL											
------------	--	--	--	--	--	--	--	--	--	--	--

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
0	Jamtara	0.00	0.00		0.00			0.00			

Circle : Dumka
Div : Pakur
Name of EE-Sri Veer Raghwan

1	Construction of H.L. Bridge (Including Approach Road) over Tarpatia River at 16 th Km (3 x 20m) of Kajaladaha- Pakuria Road, Under Road Division, Pakur for the year 2021-22	3x 20	488.553	J/S L. No. 392 (S) Dt. 07.02.2022	402.02760	03-SBD/22-23 Dt. 18.06.22	15%	60.00	M/s Singh Construction, Deopur, Pakur	48%	17.06.2024
2	Construction of Bridge over Bansloi River in 2nd Km of Amrapara Pakur Bazar Road (Link road Dumka-Sahebganj SH-18) under Road Division, Pakur in the State of Jharkhand. (Job No. CRF-JHR-2022-23/54)	6x24.6	833.000	CE (Comm) . L. No. 733 (Encl). Dt. 20.04.23							
2	Pakur	0.00	1321.55		402.03			60.00			

Circle : Dumka
Div : Sahebganj
Name of EE-Sri Ajay Kumar-2

Month : December, 2023**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of H.L. bridge over Morang Nala at 2nd KM of Borio Bazar Link Road in Sahibganj District.		681.95000	Joint Secretary RCD, Jharkhand, letter no. 4980 (S), dated 10.10.2019	582.59616	01SBD/2021-22, Dt. 10.05.2021	63%	365.15	I.A. Engicons Pvt. Ltd.	97	09.02.2023
2	(i) Construction of Box culvert over local nala at Ch. 11+225 Km, (ii) Ch. 11+375 km (iii) ch. 20+420 km (iv) Ch 6+490 km (v) Ch. 11+475 km of Barhait-Barharwa (MDR-211) Road		666.20300	Joint Secretary RCD, Jharkhand, letter no. 2014 (S), dated 10.05.2023	623.39067	21SBD/2023-24, Dt. 04.12.2023			M/s S.K. Tekriwal		03.03.2025

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of HL Bridge over Telo River (with approach road) at Chainage 279 km (new chainage 255 km) of Govindpur Sahibganj Road under Road Division, Sahibganj		398.86850	Joint Secretary RCD, Jharkhand, letter no. 3257 (S), dated 07.07.2023							
3	Sahebganj		1747.02		1205.99			365.15			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Bridges-Plan)
State Plan Bridge Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle :- Dumka Div :- Dumka Name of EE-Sri Harendra Kumar Singh											
1	Construction of High level Bridge over Bhurbhuri River at 12th km of Dumka-Hansdiha Road for the year 2021-22.	124.84	1101.34	Joint Secretary, Jharkhand, Ranchi letter No. 2371(S) Date 12.08.2021	1196.47	20.10.21 12(SBD)/ 2021-22	96.38	1153.20	Rajbir Construction Pvt Ltd	100%	19.10.2023
1	Dumka	124.8	1101.34	0.00	1196.47	0.00		1153.20			
Circle : Dumka Div : Deoghar Name of EE-Sri Manoj Kumar Mahto											
NIL											
0	Deoghar	0.00	0.00		0.00			0.00			

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Dumka
Div : Godda
Name of EE-Sri Munna Lal

NIL

0 Godda 0.00 0.00 0.00 0.00 0.00

Circle : Dumka
Div : Jamtara
Name of EE-Sri Vijay Kumar Agarwal

NIL

0 Jamtara 0.00 0.00 0.00 0.00

Circle : Dumka
Div : Pakur
Name of EE-Sri Veer Raghwan

1	Construction of High Level Bridge in 8th KM of Hiranpur-Kotalpokhar Road (With Approach road)	1 x 12.6	207.64	J/S L. No. 4582(S) Dt. 14.09.2019	178.53	11-F2/19-20 Dt. 25.10.2019	91%	162.51	M/s Ajay Singh, Jaina More Bokaro	100%	24.10.2020
---	---	----------	--------	-----------------------------------	--------	----------------------------	-----	--------	-----------------------------------	------	------------

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of High Level Bridge (Including Approach Road) over Dheba River at 14 th Km of Kajaladaha- Pakuria Road, Under Road Division, Pakur for the year 2021-22 (Plan Head)	2x12	148.86	J/S L. No. 371 (S) Dt. 04.02.2022	136.09	02-F2/22-23 Dt. 03.06.22	100%	135.97	Punam Singh, Hehal, Ranchi	100%	02.06.2023
2	Pakur	0.00	356.49		314.62			298.48			

Circle : Dumka

Div : Sahebganj

Name of EE-Sri Ajay Kumar-2

1	Construction of H.L. bridge over Gumani River at 6th KM of Pathna-Hiranpur Road in Sahibganj District.		591.03	Joint Secretary RCD, Jharkhand, letter no. 3688 (S), dated 24.07.2019	580.18576	18SBD/2020-21, Dt. 04.01.2021	100%	701.78	M/s ABC Construction	100	03.07.2022
1	Sahebganj	0.00	591.03		580.19			701.78			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle :- Dumka Div :- Dumka Name of EE-Sri Harendra Kumar Singh											
1	Rehabilitation of Residence cum office of Assistant Engineer Road Sub Division, Hansdiha in the campus of Hansdiha IB under Non Plan 2020-21		35.00	EIC, RCD, Ranchi letter no. 261 (S) Date 27.01.2021	22.72	19.03.2021 58F2/2020-21	22.66	99.72	Ideal Infrastructure Construction Pvt Ltd. 2A/34-2A Test Book Colony, Indrapuri, Phulwari, Patna - 800024 (Bihar)	100%	18.09.21
2	Construction Work of Bathroom of Mens and Ladies, Care Taker Room, Driver Room, Approach Road and external Electrification in under Constructed Inspection Benglow in the campus of Executive Engineer, Road Division, Dumka under Non Plan for the year 2022-23.		70.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	55.66	07.02.2023 46F2/2022-23	55.29	99.33	M/s Samriddhi, At-Kewatpaa, Mortanga Road, PO+PS- Dumka, Dist- Dumka, Jharkhand	100%	06.06.2023
3	Special Repair of Water Park Link Road & Paver Block work in 1 st and 2 nd Km of Asansol(Dumka Airport Road) to Chakaltta Road under Non Plan for the year 2022-23		150.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	105.37	31.03.2023 74F2/2022-23	104.89	99.54	Mahesh Kumar Daruka, Bhagalpur Road, Near Tata Showroom	100%	30.07.2023
4	Special Repair of Missing Link Road of Beganthara-Sarwadham Road under Non Plan for the year 2022-23.		99.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	98.89	01.02.2023 44F2/2022-23	98.55	99.66	M/s AMD Construction At-Nonia, PO- Harokha, PS-	100%	02.07.2023

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Rehabilitation of 6 Nos Full Gantry work (1. Dumka Airport Road-2 Nos, 2. Dumka Ring Road – 2 Nos, 3. Nonihat – Basukinath – Kairabani Road – 2 Nos, Total – 6 Nos) under Non Plan for the year 2022-23.		102.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	63.03	13.03.2023 66F2/2022-23	63.03	99.99	S.D. Enterprises, B-2, CTI Colony, HEC Township, Dhurwa, Ranchi, Jharkhand	100%	12.07.2023
6	Pat Repair Work in Eighteen Difference Road (Total Length – 238.422 Km) of Road Division, Dumka for the year 2022-23.		60.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	31.15	31.03.2023 72F2/2022-23	25.41	81.58	Tara Chand More Gilan Para, Dumka	100%	30.06.2023
7	Special Repair Work in Link Road of Butberia to Kulkulidangal (Bengal Sima) Road and Haripur Asanbani Road under Non Plan for the year 2022-23.		125.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	91.87	13.03.2023 65F2/2022-23	91.65	99.76	M/s Rakesh Kumar Singh, Shikaripara, Dumka	100%	12.07.2023
8	Special Repair in Approach Road of Dumka Police Line and Pariad Ground Road under Non Plan for the year 2022-23.		150.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	115.08	31.03.2023 75F2/2022-23	115.08	100.00	M/s Gupta Construction, At-Rakhabani, Po+Dist-Dumka,	100%	30.07.2023
9	Construction of Men and Women Bathroom and approach road, establishment of water resources and outer electrification work in office cum Rest House of Junior Engineer of Road Section, Gopikandar under Non Plan for the year 2022-23.		30.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	29.96	13.02.2023 48F2/2022-23	29.94	99.94	Lakhi Chand Mandal, Taijor, PO-Daldali, PS-Gopikandar, Dist-Dumka	100%	12.06.2023
10	Construction Men and Women Bathroom, Approach Road, Boundary Wall in the office of advance planning building field survey Division, Dumka under Non Plan for the year 2022-23.		30.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	22.80	14.02.2023 49F2/2022-23	22.79	99.96	Md. Jawed Ali, Indra Nagar, Purana Dumka, PO+PS-Dumka, Dist-Dumka, Jharkhand	100%	13.06.2023
11	Repair and Rehabilitation of fourth grade quarter, approach road and establishment of water resource under Non Plan for the year 2022-23.		30.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	22.36	13.03.2023 64F2/2022-23	22.26	99.55	Uma Shankar Singh, Naya Para, Dumka	100%	12.07.2023

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Construction of Boundary Wall, Deep boring and other miscellaneous work in office cum campus of Assistant Engineer under Non Plan for the year 2022-23		20.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	15.22	03.01.2023 32F2/2022-23	14.56	95.66	Ravindra Chandra Singh Vill-Khurdbelauma	100%	02.05.2023
13	Special Repair of Boundary Wall and approach road of IB Hansdiha under Non Plan for the year 2022-23.		30.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	29.92	16.01.2023 39F2/2022-23	29.88	99.87	Akshay Kumar Mandal Gram-Mathakesho,	100%	15.05.2023
14	Construction of RCC Culvert (3mx3m) in Bagnal to Maheshkhala via Jeevanpur, Kalakata Road under Non Plan for the year 2022-23.		30.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	23.69	23.02.2023 61F2/2022-23	23.48	99.10	Kalan Das, Bazar Rahmatganj, PO-Kumrabad,	100%	22.06.2023
15	Repair Bridge/Culvert in Nawadih to Haripur Road under Non Plan for the year 2022-23.		30.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	29.98	07.01.2023 34F2/22-23	29.96	99.94	Pooja Kumari Basukinath, Jarmundi, Dumka,	100%	06.04.2023
16	Ordinary Repair of Jama Jamtara Road SH-17 (Length-18.690km) under Nonplan for the year 2022-23.		36.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	26.60	31.03.2023 76F2/2022-23	26.25	98.71	Shakti Enterprises, Laxmi Nagar, Near Anand Bhawan, Hehal, Ranchi, Jharkhand	100%	30.06.2023
17	Ordinary Repair Bagnal to Maheshkhala Via Jivanpur, Kalakata Road from 0.00 Km to 30.80 Km under Non Plan for the year 2022-23.		30.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	22.63	23.02.2023 73F2/2022-23	22.49	99.37	M/s Bhabya Construction Shiv Pahar, Sri Ram Keshri Path, PO+PS+Dist-Dumka, Jharkhand	100%	22.06.2023
18	Construction of Drain, Paver Block and Footpath in 13 th , 14 th and 15 th (Masanjore Dam) in Pattabari-Masanjore Road under Non Plan for the year 2022-23.		50.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	37.00	13.02.2023 47f2/2022-23	37.00	100.00	Jaykant Prasad Mandal, Vill-Thari, PS-Jarmundi, Chamra Bahiar, Dumka	100%	12.05.2023

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
19	Approach Road of Bridge in 7.3 km and Construction of Drain & Paver Block in Raghunathpur-Barmasia Road of 1st (Part), 11th & 12th (Part) (Asanbani Gramin Market) under Non Plan for the year 2022-23.		50.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	37.33	06.03.2023 63F2/2022-23	36.15	96.83	Kalan Das, Bazar Rahmatganj, PO-Kumrabad, PS+Dist-Dumka	100%	05.06.2023
20	Flowing Roads Rajkiya Hizla Mela in Year 2023 (i) Dumka Hawaii Adda to Gandhi Maidan Vaya Baghmara Indira Nagar (L-7.115 Km) (ii) Dangalpara Shiv Mandir to Hizla Circular Road (L-2.50 Km) (iii) Nagapalika Chowk to Dangalpara Shiv Mandir (L-0.75 Km) (iv) Mahudangal to Hizla Approach Road (L-3.277 Km) (Total Length - 13.642 Km) of Maintenance & Painting with extra safety work.		13.64	EIC, RCD, Ranchi letter no. 1248(S) Date 16-03-2023			0.00				
21	Paver Block Work at Bogli Chowk to Nonihat in Nonihat-Basukinath-Kairabani Shrawani Mela 2023 under Non Plan for the year 2023-24.		100.00	EIC, RCD, Ranchi letter no. 2831(S) Date 06-06-2023	64.43	04.08.2023 24F2/2023-24	58.14	90.23	Manish Kumar Yadav, Behind National High School, Dudhani, Dumka, Jharkhand	100%	03.10.2023
22	Paver Block Work, Construction of Drain & Tiels Work in Different Road of Basukinath Religious Area Shrawani Mela 2023 under Non Plan for the year 2023-24.		190.00	EIC, RCD, Ranchi letter no. 2831(S) Date 06-06-2023	129.56	01.08.2023 23F2/2023-24	99.31	76.65	Annpurna Civil Tech Pvt Ltd, Annpurna Kunj, Shivsundari Road, Dumka	100%	30.09.2023

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
23	PQC Work in Part of Approach Road Tara Mandir, Retaining Wall Work of Bridge & Paver Block Work in Basukinath Shrawani Mela 2023 under Non Plan for the year 2023-24.		125.00	EIC, RCD, Ranchi letter no. 2831(S) Date 06-06-2023	81.85	30.08.2023 29F2/2023-24	15.46	18.89	Manish Kumar Yadav, Behind National High School, Dudhani, Dumka, Jharkhand	100%	29.10.2023
24	Construction of One Yatri Shade & Paver Block Work, Special Repair of Culvert of Nunbil Shrawani Mela 2023 under Non Plan for the year 2023-24.		110.00	EIC, RCD, Ranchi letter no. 2831(S) Date 06-06-2023	75.01	24.07.2023 19F2/2022-23	52.53	70.03	Annpurna Civil Tech Pvt Ltd, Annpurna Kunj, Shivsundari Road,	100%	23.09.2023
25	Repair work of Yatri Shade and Flank Repair and maintenance of Electric Works, Jhari Katai, Colour in Dumka Hansdiha Road (L-44.00 Km) Shrawani Mela 2023 under Non Plan for the year 2023-24.	44.00	75.00	EIC, RCD, Ranchi letter no. 2831(S) Date 06-06-2023	41.76	10.07.2023 14F2/2023-24	21.00	50.29	Sharma Construction, Vill-Porejor, Dighi, Saraiyahat, Dumka, Jharkhand	100%	09.09.2023
	Maintenance of Electric Works										
26	Construction of Yatri Shade with Toilet & Water 1 Nos ADB Road and Karudih-Pakuria Road of Junction at, 1 Nos in Banskuli-Diguli Road of Diguli (Bengal Border), 1 Nos of Ranibhal-Maheshkhalla Road of Mahesh Khalla Bengal Border (Tarpith Road) 1 Nos of Masanjore (Total 4Nos) Shrawani Mela 2023 under Non		80.00	EIC, RCD, Ranchi letter no. 2831(S) Date 06-06-2023	63.92	10.08.2023 25F2/2023-24	63.53	99.39	Krisna Nand Jha, At+Po- Shivpahar, PS-Dumka, Dist-Dumka	100%	09.10.2023
27	Nisshitpur-Amrapara(ADBroad,SH-18) (Length-65.00 KM) Trees, Poles, Gantry Poles dyeing painting, Shrub cutting and old yatri shed repairing, for Shrawani Mela 2023 under Non-Plan for the year 2023-24.		25.00	EIC, RCD, Ranchi letter no. 2831(S) Date 06-06-2023	13.73	01.07.2023 9F2/2023-24	13.73	100.00	N R INFRA, Vill-Aamgachi, Post-Bara Narganj, Ps-Kathikund, Dumka	100%	15.07.2023

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
28	Pattabari-Masanjore-Ranibahal-Maheskhala Road (Bengal Border) Tree and Poles Painting (Length-35 Km) for Shrawani Mela 2023 under Non-Plan for the year 2023-24.		6.00	EIC, RCD, Ranchi letter no. 2831(S) Date 06-06-2023	3.24	01.07.2023 7F2/2023-24	3.24	100.00	Amrendra Kumar Dubey, Grant Estate, Lalpokhra, Dumka, Jharkhand	100%	15.07.2023
29	Painting & Bush Cutting Work in Nonihat-Basukinath-Kairabani (L-30.00 Km) Road under Shrawani Mela 2023 under Non-Plan for the year 2023-24		5.00	EIC, RCD, Ranchi letter no. 2831(S) Date 06-06-2023	2.70	01.07.2023 6F2/2023-24	2.69	99.75	Amrendra Kumar Dubey, Grant Estate, Lalpokhra	100%	15.07.2023
30	Painting & Bush Cutting Work in Godda - Ramgarh - Guhiyajori Road (L-30.676 Km) Shrawani Mela 2023 under Non-Plan for the year 2023-24.		5.00	EIC, RCD, Ranchi letter no. 2831(S) Date 06-06-2023	3.40	01.07.2023 8F2/2023-24	2.80	82.42	Ashish Kumar Bhandari, Vill-Sanpdahar, Post-Satpahari, PS-Talmati, Dist-Dumka	100%	15.07.2023
31	Painting & Bush Cutting Work in Jama-Jamtara Road (19.00 Km) for Shrawani Mela 2023 under Non-Plan for the year 2023-24.		6.00	EIC, RCD, Ranchi letter no. 2831(S) Date 06-06-2023	3.43	03.07.2023 10F2/2023-24	3.43	100.00	AB Enterprises, Professor Colony, Aam Bagan, Rasikpur, Dumka, Jharkhand	100%	17.07.2023
32	Painting & Bush Cutting Work in Vijaypur - Lakarjoriya Road (L-10.00 Km) Shrawani Mela 2023 under Non-Plan for the year 2023-24.		4.00	EIC, RCD, Ranchi letter no. 2831(S) Date 06-06-2023	2.27	03.07.2023 11F2/2023-24	2.27	99.87	AB Enterprises, Professor Colony, Aam Bagan, Rasikpur, Dumka, Jharkhand	100%	17.07.2023
33	वित्तीय वर्ष 2023-24 के गैर योजना मद अंतर्गत निरीक्षण भवन, दुमका के नवनिर्मित भवनों में उपस्कर, जेनरेटर, जेनरेटर शेड इत्यादि कार्य।		50.00	EIC, RCD, Ranchi letter no. 2831(S) Date 06-06-2023	48.72	17.07.2023 16F2/2023-24	48.72	100.00	Meera Traders, Bhagalpur Road, Dudhani, Dumka	100%	16.09.2023
34	Construction of Hansdiha Shivir Campus in Dumka-Hansdiha Road Under Non Plan Head for the Year 2023-24.		2.50	EIC, RCD, Ranchi letter no. 2831(S) Date 06-06-2023	2.49	05.07.2023 12F2/2023-24	2.49	99.85	Geeta Devi At-Noniya, Po-Harokha, PS-Saraivahat Dist-	100%	11.07.2023

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
35	वित्तीय वर्ष 2023-24 के गैर योजना मद अंतर्गत पथ प्रमण्डल, दुमका अंतर्गत Black Spot Removal & सड़क सुरक्षा कार्य, शुरु एवं अंतिम चैनेज में Yellow Blinker with Voice का कुल 100 अदद अधिष्ठापन कार्य		30.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023							
36	Special Repair of Internal Roads of Circuit House and Paver Block Work under Non-Plan for the year 2023-24.		50.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023	49.82	29.09.2023 34F2/2023-24	25.00	50.18	H N Construction Private Limited Opposite of Hero Honda Showroom, Bhagalpur Road, Dudhani, Dumka	100%	28.01.2024
37	वित्तीय वर्ष 2023-24 के गैर योजना मद अंतर्गत कार्यपालक अभियंत के आवासीय परिसर में चाहर दिवारी का रंग रोगन तथा परिसर विकास कार्य एवं नवनिर्मित निरीक्षण भवन के परिसर में पेभर कार्य।		30.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023							
38	सहायक अभियंता, पथ अवर प्रमण्डल संख्या-1 एवं 2 के कार्यालय एवं आवासीय परिसर में गैरेज की व्यवस्था एवं चाहरदिवारी का मरम्माति एवं रंग रोगन तथा विकास कार्य।		30.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023							
39	Painting of Boundary Wall and Arrangement of Water in the Residential Campus of Superintending Engineer Road Circle Dumka under Non-Plan for the year 2023-24.		10.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023	6.91	31.10.2023 44F2/2023-24	0.00	0.00	Aashish Kumar Bhandari Sanpadhar, Satpahari, Dumka	50%	30.01.2024
40	Painting of Boundary Wall and Campus Development Work in Road Section, Ranieshwar with Inspection Benglow, Ranieshwar under Non-Plan for the year 2023-24.		10.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023	6.78	28.10.2023 43F2/2023-24	0.00	0.00	Vikash Kumar, Birajpur, Jarmundi, Dumka	55%	27.01.2024
41	वित्तीय वर्ष 2023-24 के गैर योजना मद अंतर्गत पथ प्रशाखा, हँसडीहा सह निरीक्षण भवन का चाहरदिवारी एवं रंग रोगन परिसर विकास कार्य।		10.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023							

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
42	वित्तीय वर्ष 2023-24 के गैर योजना मद अंतर्गत पथ प्रशाखा, गोपीकांदर कार्यालय एवं निरीक्षण भवन का चाहरदिवारी एवं रंग रोगन परिसर विकास कार्य।		5.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023							
43	Link Road of Dumka Block Office form Dumka Sahebganj Road for the year of 2023-24.		30.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023	29.89	29.09.2023 33F2/2023-24	15.00	50.18	Jitendra Kumar Dutta S/o Dwijendra Kumar Dutta, Baghnocha Rakhabani, Dumka	100%	28.01.2024
44	वित्तीय वर्ष 2023-24 के गैर योजना मद अंतर्गत अग्रिम योजना क्षेत्र सर्वेक्षण प्रमण्डल, दुमका के कार्यालय एवं चतुर्थवर्गीय कर्मचारी के आवासीय परिसर जीर्णोद्धार एवं विकास कार्य।		15.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023							
45	Pot Patch Repair of Dumka Masaliya Kundhait Nala Road Under Non Plan Head for the year 2023-24.		40.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023	39.55	29.09.2023 35F2/2023-24	20.00	50.57	Devnandan Prasad Sah Bhagalpur Road, Tower Chowk, Dudhani, Dumka	100%	28.01.2024
46	वित्तीय वर्ष 2023-24 के गैर योजना मद अंतर्गत ए0डी0बी0 पथ में विजयपुर खेल परिसर के सामने अवशेष लम्बाई में पेभर ब्लॉक कार्य।		30.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023							
47	वित्तीय वर्ष 2023-24 के गैर योजना मद अंतर्गत रघुनाथपुर बरमसिया पथ में विशेष मरम्ति कार्य।		25.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023							
48	Paver Block and Repair Drain in Dumka Rampurhat Road to Dumka Sahebganj Road Via LIC Colony year of 2023-24.		25.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023	24.93	29.09.2023 32F2/2023-24	13.00	52.16	Deepak Kumar Kewat At-Rasikpur, Kewatpara, Dumka	100%	28.12.2023

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
49	वित्तीय वर्ष 2023-24 के गैर योजना मद अंतर्गत खरौनी चौक से दुर्गापुर पथ का साधारण मरम्मति कार्य।		20.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023							
50	वित्तीय वर्ष 2023-24 के गैर योजना मद अंतर्गत मुडाबहाल से मकरमपुर पथ का साधारण मरम्मति कार्य।		15.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023							
51	Special Repair Work of Tongra to Mahesh Bathan Road under Non-Plan for the year 2023-24.		20.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023	19.79	26.10.2023 42F2/2023-24	0.00	0.00	KRISHNA NAND JHA, Shiv Pahar, Dumka	50%	25.01.2024
52	Ordinary Repair of Shikaripara- Rajbhand Road under Non-Plan for the year 2023-24.		10.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023	9.90	11.10.2023 39F2/2023-24	0.00	0.00	Surendra Prasad Singh, Shikaripara, Dumka	40%	10.01.2024
53	वित्तीय वर्ष 2023-24 के गैर योजना मद अंतर्गत चकलत्ता से भालपहाड़ी पथ का साधारण मरम्मति कार्य।		10.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023							
54	वित्तीय वर्ष 2023-24 के गैर योजना मद अंतर्गत महुआडंगाल चौक से नेशनल स्कूल पथ भाया बाउरीपाड़ा पथ की विशेष मरम्मति मरम्मति कार्य।		10.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023							
55	Drain Repair Work & Paver Block in Indoor Stadium to SBI Main Branch		20.00	EIC, RCD, Ranchi letter no.	12.97	31.10.2023 45F2/2023-24	0.00	0.00	M/s Samriddhi, Kewatpara,	50%	30.01.2024
56	वित्तीय वर्ष 2023-24 के गैर योजना मद अंतर्गत कचहरी से खुटाबाँध भाया दुमका वन प्रमण्डल कार्यालय तक पथ का विशेष मरम्मति कार्य।		20.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023							

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
57	Five Half Nos Gantry and Road Safety Work (Hizla Mela-1Nos, Chowk of Histroical Ganderva Village in ADB Road-Nos, Chowk of Pandeshwarnath of Sahara-Kothiya Road-1Nos, Chowk of Nimanath in the same road -1Nos, Chowk of Sumbheshwarnath of in the same road-1Nos) under Non-Plan for the year 2023-24.		30.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023	17.37	11.10.2023 38F2/2023-24	0.00	0.00	N R Infra, Aamgachi, Kathikund, Dumka	60%	10.02.2024
58	Four Nos Full Gantry and Road Safety Work (1 Nos on Border Jamtara-Dumka in ADB Road, 1 Nos Dumka-Masalia-Kundhit-Nala-Dumka-Jamatara Road, 1 Nos Santhal Kata Pond of Banskuli-Diguli Road, 1 Nos between Bedia-Nonihathwari Road) under Non Plan for the year 2023-24.		80.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023	43.80	11.10.2023 37F2/2023-24	0.00	0.00	Koushal Kumar Bhagat, Gilan Para, Dumka, 814101	45%	10.02.2024
59	वित्तीय वर्ष 2023-24 के गैर योजना मद अंतर्गत उपायुक्त एवं पुलिस अधीक्षक, दुमका के आवासीय परिसरों में लिंक पथों का कार्य।		40.00	EIC, RCD, Ranchi letter no. 4009(S) Date 18.08.2023							
60	विवेकाधीन						#####				
60	Dumka		2569.14		1679.49		1384.64				

Circle : Dumka**Div : Deoghar****Name of EE-Sri Manoj Kumar Mahto**

Non-Plan (Shrawani Mela)											
1	Surface Renewal & Other work in Link Road from Jasidih – Deopura Road to Sports Complex (Kumaitha) under Shrawani Mela for the year 2023-24 (Total Length 0.700 KM)		30.00	EIC, Ranchi Lt. no.- 2831(S)/ 06.06.23	29.96	15F2/23-24 16.06.23	29.96	100%	M/s Giriraj Construction, Srikant Road, Ward No.-3, Kalibari, Bela Bagan, Dist.-Deoghar	100%	25.06.23
2	Surface Renewal work in Ambedkar Chowk to VIP Chowk under Shrawani Mela for the year 2023-24 (Total Length-0.650 KM)		30.00	EIC, Ranchi Lt. no.- 2831(S)/ 06.06.23	29.98	14F2/23-24 19.06.23	29.91	100%	Suman Kumar Deo, Vill.- Kushmaha, Sarsa, PO- Deopur, Amarpur, Deoghar	100%	28.06.23

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Painting and other work in Deoghar - Dardamara Road under Shrawani Mela for the year 2023-24.		5.00	EIC, Ranchi Lt. no.- 2831(S)/ 06.06.23	3.43	11F2/23-24 17.06.23	3.43	100%	M/s Sandeep Enterprises, Vill.- Singhjori, PO- Punasi, PS- Jasidih, Deoghar	100%	23.06.23
4	Painting and Crash Barrier work in Satsang Nagar Bhirkhibad Road in KM 0.00 to 31.75 under Shrawani Mela for the year 2023-24.		25.00	EIC, Ranchi Lt. no.- 2831(S)/ 06.06.23	25.00	12F2/23-24 17.06.23	24.95	100%	Niraj Kumar Modi, SR Dalmia Road, Near HanumanMandir, PO- Madhupur, PS- Madhupur, Dist.- Deoghar	100%	23.06.23
5	Ordinary Repair, Painting & Other Works in Hindolavaran to Kunda via Tapovan Road under Shrawani Mela for the year 2023-24		10.00	EIC, Ranchi Lt. no.- 2831(S)/ 06.06.23	10.00	06F2/23-24 17.06.23	10.00	100%	Sourav Suman, 23 Gram-Bara Nokhil, Punasi, eoghar	100%	26.06.23
6	Painting & Other Works in Baijnathpur-Koriyasa Road under Shrawani Mela for the year 2023-24		5.00	EIC, Ranchi Lt. no.- 2831(S)/ 06.06.23	4.88	08F2/23-24 17.06.23	4.49	92%	Dilkhush Kumar, Williams Town, Krishnapuri, Deoghar	100%	23.06.23
7	Road Marking & Others work in different roads under Shrawani Mela for the year 2023-24		15.00	EIC, Ranchi Lt. no.- 2831(S)/ 06.06.23	14.54	05F2/23-24 17.06.23	14.54	100%	Laxmi Kant Jha, Beside Saraswati Kunj Apartment, Deputy Para, Near Katchery Chowk, Ranchi	100%	26.06.23
8	Ordinary Repair and Other Work in 1st Km of Satsangh Chowk Baijnathpur More via Rikhiya (Circular Path) under Shrawani Mela for the year 2023-24		25.00	EIC, Ranchi Lt. no.- 2831(S)/ 06.06.23	24.88	07F2/23-24 17.06.23	24.87	100%	Sanjay Kumar Rai, Ward No.-04, Behind B. ED. College, Williams Town, Deoghar	100%	01.07.23
9	Repairing of Sign boards and other Works in different roads under Road Division Deoghar for the year 2023-24		50.00	EIC, Ranchi Lt. no.- 2831(S)/ 06.06.23	48.98	13F2/23-24 19.06.23	48.98	100%	Laxmi Kant Jha, Beside Saraswati Kunj Apartment, Deputy Para, Near Katchery Chowk, Ranchi	100%	28.06.23
10	Ordinary Repair and Construction of Drain in Jatahi More to Gidhni Road under Shrawani Mela for the year 2023-24		25.00	EIC, Ranchi Lt. no.- 2831(S)/ 06.06.23	24.92	10F2/23-24 17.06.23	22.97	92%	Nandkishor Singh, H. No.-33, Near SBI Training Centre, Salonatand, Deoghar	100%	01.07.23

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Crash barrier work in Rikhia Asharam to Bihar Border Road under Shrawani Mela for the year 2023-24.		5.00	EIC, Ranchi Lt. no.- 2831(S)/ 06.06.23	4.97	09F2/23-24 17.06.23	4.97	100%	Mountain Mercantile, (Dinesh Kumar Barnawal) A-11, Saket Vihar, Opp-Sankat	100%	23.06.23
12	Surface Renewal and other work in Samharanalya (Deoghar) to Kumaitha via Singhwa Road under Shrawani Mela for the year 2023-24 (Total Length – 5.065 KM)		170.00	EIC, Ranchi Lt. no.- 2831(S)/ 06.06.23	168.96	33F2/23-24 31.10.2023	160.34	95%	Rinki Devi, Vill.-Kushmaha, Deopur, Jasidih, Deoghar	100%	09.11.2023
13	Surface Renewal & Other work in Kothia More to Dumma Border Link Road under Shrawani Mela for the year 2023-24. (Total Length -2.10 KM)		65.00	EIC, Ranchi Lt. no.- 2831(S)/ 06.06.23	58.42	21F2/23-24 26.06.23	58.37	100%	M/s Manisha Construction, PO+PS- Dobhi, Gaya, Bihar	100%	05.07.23
14	Surface Renewal & Other work in Kunda More to New Samaharnalay under Shrawani Mela for the year 2023-24 (Total Length 2.50 KM)		150.00	EIC, Ranchi Lt. no.- 2831(S)/ 06.06.23	142.31	22F2/23-24 26.06.23	142.17	100%	Rinki Devi, Vill.-Kushmaha, Deopur, Jasidih, Deoghar	100%	05.07.23
15	Temporary work of Sand Laying, Kaccha drain, Hume Pipe and other miscellaneous Work for Kawariya Road under Shrawani Mela (Ch. 0.00 to 2.30 KM) for the Year 2023-24		99.79	EIC, Ranchi Lt. no.- 2831(S)/ 06.06.23	99.42	18F2/23-24 24.06.23	89.96	90%	Satish Kumar, Krishnapuri, Williams Town, Deoghar	100%	Complete upto 01.07.23 Maintenance upto 31.08.23
16	Temporary work of Sand Laying, Kaccha drain, Hume Pipe and other miscellaneous Work for Kawariya Road under Shrawani Mela (Ch. 2.30 to 4.60 KM) for the Year 2023-24		99.59	EIC, Ranchi Lt. no.- 2831(S)/ 06.06.23	99.43	17F2/23-24 24.06.23	81.96	82%	Vishwanath Associate, Sarbmangla Tower 201, Near VIP Chowk, Sahebpokhar, Deoghar	100%	Complete upto 01.07.23 Maintenance upto 31.08.23
17	Temporary work of Sand Laying, Kaccha drain, Hume Pipe and other miscellaneous Work for Kawariya Road under Shrawani Mela (Ch. 4.60 to 6.90 KM) for the Year 2023-24		96.81	EIC, Ranchi Lt. no.- 2831(S)/ 06.06.23	96.66	16F2/23-24 24.06.23	80.14	83%	Vishwanath Associate, Sarbmangla Tower 201, Near VIP Chowk, Sahebpokhar, Deoghar	100%	Complete upto 01.07.23 Maintenance upto 31.08.23
18	Surface Renewal and other work in Jasidih (Kalipur) – Deopura Road under Shrawani Mela for the year 2023-24 (Total Length 4.68 KM)		190.00	EIC, Ranchi Lt. no.- 2831(S)/ 06.06.23	167.17	29F2/23-24 06.10.23	167.11	100%	Kamal Kishor Singh, At Manju Niwas, Near D.C. Residence, Indira Nagar, Deoghar	100%	15.10.2023

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
19	Paver Blok work in Deoghar-Dardmara Road from Km 0.00 to 2.00 under Road Division, Deoghar		200.00	EIC, Ranchi Lt. no.- 2831(S)/ 06.06.23			0.00	#DIV/0!			
	NON-PLAN (Other)										
20	Painting, Road Marking, Sign Board, Tree Painting & Removal of excess soil from roads & shoulder of Different Road under Non-Plan for the year 2023-24		11.00	EIC, Ranchi Lt. no.- 4009(S)/ 18.08.23	11.00	28F2/23-24, dt- 21.09.23 (Work Start dt- 20.05.23)	11.00	100%	M/s Sharma Construction, (Rahul Kumar Sharma) Latma Bazar, Oberiya Road, Mahima Nagar, Hatia, Ranchi.	100%	23.05.2023
21	Painting & Other Work Of Road Sub-Division Office Deoghar -1 Under Non- Plan for the Year 2023-24		5.00	EIC, Ranchi Lt. no.- 4009(S)/ 18.08.23	3.14	31F2/23-24 31.10.23	0.00	0%	Rameshwar Singh, AT-Nandan Pahar, Near Devan Baba, Civil Line, Deoghar		30.11.2023
22	Repairing of Cross Drain of Pandania-Jagdishpur Road in 1st, 7th & 12th km under Non Plan for the Year 2023-24		3.00	EIC, Ranchi Lt. no.- 4009(S)/ 18.08.23	1.88	32F2/23-24 31.10.23	0.00	0%	Sanjay Kumar Yadav, Vill.+Panchayat-Banka, PO-Mohanpur, PS-Mohanpur, Dist.- Deoghar		30.11.2023
23	Ordinary Repair & Other Work in Rousan more to Madhupur bypass Road under Non-Plan for the year 2023-24 (Total Length - 3.025 KM)		10.00	EIC, Ranchi Lt. no.- 4009(S)/ 18.08.23	8.61	34F2/23-24 31.10.23	0.00	0%	Sourav Suman, 23 Gram-Bara Nokhil, Punasi, Deoghar	10%	14.12.2023
24	Construction of RCC drain in km 53 & 54 in Jama-Jamtara Road (SH-15) under Non-Plan for the year 2023-24.		26.00	EIC, Ranchi Lt. no.- 4009(S)/ 18.08.23	18.19	35F2/23-24 07.11.23	0.00	0%	Vishwanath Associate, Sarbmangla Tower 201, Near VIP Chowk, Sahebpokhar Road, Deoghar	60%	06.02.2024
25	Ordinary repair work in KM 0.00 to 6.00 of Roshan more to Madhupur via Saptar Ghat road under Non- Plan for the year 2023-24.		40.00	EIC, Ranchi Lt. no.- 4009(S)/ 18.08.23	29.98	36F2/23-24 11.11.23	0.00	0%	Vishwanath Associate, Sarbmangla Tower 201, Near VIP Chowk, Sahebpokhar Road, Deoghar	50%	10.02.2024

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
26	Ordinary repair work in KM 10 & 11 of Roshan more to Madhupur via Saptar Ghat road under Non- Plan for the year 2023-24		25.00	EIC, Ranchi Lt. no.- 4009(S)/ 18.08.23	17.50	38F2/23-24 16.11.23	0.00	0%	Vishwanath Associate, Sarbmangla Tower 201, Near VIP Chowk, Sahebpokhar Road, Deoghar	100%	15.01.2024
27	Ordinary Repair Work in Madhupur-Laharjori Road for the year 2023-24 under Non Plan Under Road division Deoghar (Total Length - 21.643 KM))		100.00	EIC, Ranchi Lt. no.- 4009(S)/ 18.08.23	74.34	39F2/23-24 21.11.23	0.00	0%	Vishwanath Associate, Sarbmangla Tower 201, Near VIP Chowk, Sahebpokhar, Deoghar	50%	20.02.2024
28	Construction of drain at 13th km of Ranga Sirsa Karown Karmatand Road under Non Plan for the Year 2023-24		12.00	EIC, Ranchi Lt. no.- 4009(S)/ 18.08.23	8.55	40F2/23-24 23.11.23	0.00	0%	Niraj Kumar Modi, S.R. Dalmia Road, Near Hunman Mandir, PO +PS- Madhupur, Dist.-Deoghar	10%	22.01.2024
29	Construction of Approach road AIIMS Deoghar Gate no- 03 to Satsang nagar Bhirkhibad (MDR 235) road including RCC Cross drain work.		--	--	26.73	41F2/23-24 23.11.23	0.00	0%	Nandkishor Singh, H. No.-33, Near SBI Training Centre, Salonatand, Deoghar	50%	22.01.2024
30	Ordinary Repair work in Budhai to Bihar Border via Jamua road under Non- Plan for the year 2023-24		90.00	EIC, Ranchi Lt. no.- 4009(S)/ 18.08.23	69.60	42F2/23-24 23.11.23	0.00	0%	Vishwanath Associate, Sarbmangla Tower 201, Near VIP Chowk, Sahebpokhar, Deoghar		22.02.2024
31	Ordinary Repair, Painting & Other work in Chanddih (PWD Road-MDR 229) to Tilona (PWD Road - MDR 235) Total Length-21.45 KM) for the year 2023-24		60.00	EIC, Ranchi Lt. no.- 4009(S)/ 18.08.23	46.17	44F2/23-24 28.11.23	0.00	0%	Vishwanath Associate, Sarbmangla Tower 201, Near VIP Chowk, Sahebpokhar, Deoghar		27.02.2024

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme		Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name	Length (KM)	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
32	Repair, Painting work & Equipment Supply of Division office and residence of Executive Engineer, Deoghar , Dist-Deoghar under Non-Plan for the year 2023-24.		30.00	EIC, Ranchi Lt. no.- 4009(S)/ 18.08.23	29.99	48F2/23-24 26.12.23	0.00	0%	Pahuja Engineering Works, H. NO.-140, Castair Town, Deoghar	50%	25.02.2024
33	Repairing of Expansion Joint of Bridges and Wearing Course work situated in Deoghar. Madhupur road under Non plan for the year 2023-24		50.00	EIC, Ranchi Lt. no.- 4009(S)/ 18.08.23	31.17	49F2/23-24 29.12.23	0.00	0%	Ideal Infrastructure Construction Pvt. Ltd., (Rajiv Kumar Singh) 2A/34 2A Test Book Colony, Indrapuri, Phulwari, Patna-800024		28..03.2024
33	Deoghar Non Plan	0.00	1758.18		1430.77	0.00	1010.11				

SPILL OVER

1	Repairing & Reconstruction of Boundry wall of Encroached Land at Sarath under Non-Plan for year 2021-22		20.00	EIC, Ranchi Lt. no.- 3138(S)/ 08.10.21	19.99	39F2/ 21-22 dt.-16.12.21	16.75	84%	Niraj Kumar Modi, S. R. Dalmia Road, Near Hanuman Mandir, PO- Madhupur, PS- Madhupur, Dist.- Deoghar	84%	15.02.22
2	Ordinary Repair Work in Asna to Dubia Road Under Non plan for the year 2022-23.		20.00	EIC Lt. No.- 3457(S), dt-22.09.22	15.75	42F2/22-23, dt- 16.11.22	15.66	99%	Vishwanath Associate, Sarbmangla Tower 201, Near VIP Chowk, sahebpokhar Road, Deoghar	100%	30.12.22
3	Ordinary Repair and Drain Construction Work in Madhupur Thana to Patwabad Road under Non-Plan for the year 2022-23.		25.00	EIC Lt. No.- 3457(S), dt-22.09.22	19.74	41F2/22-23, dt- 16.11.22	19.74	100%	Vishwanath Associate, Sarbmangla Tower 201, Near VIP Chowk, sahebpokhar Road, Deoghar	100%	15.01.23

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Ordinary Repair in Chitra Duldulai Road under Non-Plan for the year 2022-23		20.00	EIC Lt. No.- 3457(S), dt-22.09.22	15.65	43F2/22-23, dt-16.11.22	15.55	99%	Vishwanath Associate, Sarbmangla Tower 201, Near VIP Chowk, sahebpokhar Road, Deoghar	100%	30.12.22
5	Ordinary Repair in Dhiba Karown Road under Non-Plan for the year 2022 - 23		25.00	EIC Lt. No.- 3457(S), dt-22.09.22	19.31	44F2/22-23, dt-22.11.22	18.76	97%	Vishwanath Associate, Sarbmangla Tower 201, Near VIP Chowk, sahebpokhar Road, Deoghar	100%	21.12.22
6	Construction of 1 No. Full Gantry and 1 No. Half Gantry at Sarath, Narangi More, Basti Palojori of Sarath Chitra Basti Palojori Road under Non-Plan for the year 2022 - 23		27.00	EIC Lt. No.- 3457(S), dt-22.09.22	13.45	39F2/22-23, dt-07.11.22	13.45	100%	Vishwanath Associate, Sarbmangla Tower 201, Near VIP Chowk, sahebpokhar Road, Deoghar	100%	06.12.22
7	Installation of Yellow Blinkers With Sound Work of Different Road Under R.C.D Division Deoghar under Non-Plan for the year 2022-23		3.00	EIC Lt. No.- 3457(S), dt-22.09.22	2.24	38F2/22-23, dt-20.10.22	2.24	100%	M/s Giriraj Construction, Srikant Road, Ward No.-3, Kalibari, Belabagan, Deoghar	100%	18.11.22
8	Ordinary repair & Construction of Drain work in Bavangama-pathrol road for the year 2022-23 under RCD Road Division Deoghar. (Total Length 19.175 km)		50.00	EIC Lt. No.- 3457(S), dt-22.09.22	39.64	52F2/22-23, dt-16.01.23	26.76	68%	Binod Kumar Singh, Village- Noniyatanr, PO-Sikatia, PS- Chitra, Deoghar	68%	16.03.23
9	Ordinary repair & Construction of Drain work in Pipra-Sakalpur road for the year 2022-23 under RCD Road Division Deoghar. (Total Length 19.20 km)		40.00	EIC Lt. No.- 3457(S), dt-22.09.22	39.69	55F2/22-23, dt-17.01.23	27.50	69%	Suman Kumar Deo, Vill.- Kushmaha, Sarsa, PO- Deopur, Amarpur, Deoghar	71%	16.03.23
10	Ordinary repair work in Madhupur- Laharjori road for the year 2022-23 under RCD Road Division Deoghar. (Total Length 21.643 km)		60.00	EIC Lt. No.- 3457(S), dt-22.09.22	56.57	58F2/22-23, dt-30.01.23	56.07	99%	S.D. Enterprises, (Ashish Kumar) B2, CTI Colony, HEC Township, Dhurwa, Dist.-Ranchi	100%	15.03..23

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Ordinary Repair Work & construction of RCC drain in km 38, 58 & 59 in Jama Jamtada Road (SH15) under Non-Plan for the year 2022-2023.		90.00	EIC Lt. No.- 3457(S), dt-22.09.22	66.68	56F2/22-23, dt-19.01.23	66.31	99%	Amar Engicon and Construction Private Limited, Panchvati Tower, Barmasia Chowk, Deoghar	100%	04.03.23
12	Ordinary repair work of Roshan more to Madhupur Via Saptar Ghat under Road Division Deoghar under Non Plan for the year 2022-23		60.00	EIC Lt. No.- 3457(S), dt-22.09.22	43.35	57F2/22-23, dt-19.01.23	43.09	99%	Amar Engicon and Construction Private Limited, Panchvati Tower, Barmasia Chowk, Deoghar	100%	04.03.23
13	Construction of 3rd Grade Staff Quarter situated on old Staff Quarter and one number boring work at Baidyanath Dham Station Road Staff Quarter at Deoghar under Non-Plan for the year 2022-23		30.00	EIC Lt. No.- 3457(S), dt-22.09.22	19.24	62F2/22-23 dt-23.02.23	18.68	97%	Rakesh Kumar, Ward No.-17, Thari Dulampur, Shastri Nagar, Deoghar	100%	22.08.23
14	Renovation work of office of Road Sub division Madhupur for the year 2022-23.		10.00	EIC Lt. No.- 3457(S), dt-22.09.22	6.58	61F2/22-23 dt-14.02.23	6.32	96%	Shiva Construction, (Dhananjay Singh) Vill.- Bawangama, PO-Bawangama, PS-Sarath, Dit.-Deoghar	100%	14.04.23
15	Ordinary repair work of Satsang chowk to Baijnathpur Road via Rikhiya more (Circular Road) under Road division Deoghar under Non Plan head for the year 2022-23		80.00	EIC Lt. No.- 3457(S), dt-22.09.22	79.79	64F2/22-23 dt-27.02.23	79.79	100%	M/s Vijay Kumar, At- Srikant Road, Belabagan, Deoghar	100%	26.04.23
16	Ordinary Repair Work of Deoghar College road under road Division Deoghar under Non- Plan for the year 2023-24		25.00	EIC Lt. No.- 1248(S), dt-16.03.23	25.00	02F2/23-224 dt-17.05.23	24.95	100%	Vishwanath Associate (Vishwanath Prasad), Sarbmangla Tower 201, Near VIP Chowk, Sahebpokhar Road, Deoghar	100%	16.06.23
16	Deoghar Spill Over		585.00	0.00	482.68	0.00	451.62				

VIVEKADHIN

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Restoration of Paver Block and other Works in different roads for Shrawani mela under Vivekadhin for the year 2023-24				2.33	24F2/23-24 dt-19.07.23	2.33	100%	Pahuja Engineering Works, H. No.-140, Castiar Town, Deoghar	100%	25.07.23
2	Emergent Repair work at Bherwa in 11th KM (P) of Roshan More to Madhupur Via Sapter Ghat Road under Vivekadhin Head for the year 2023-24.				2.20	26F2/23-24 dt-11.08.23	2.20	100%	Bishwajeet Kumar Singh, Vill.- Murgabani, Dist.-Deoghar, Jharkhand	100%	17.08.23
3	Emergent repair work of Budhai to Bihar Border via Jamua road under Vivekadhin head for the year 2023-24				2.46	27F2/23-24 dt-28.08.23	2.46	100%	Jagjit Singh Yadav, Vill.- Banarnacha, PO- Kairabani Mission, PS- Fatehpur, Jamtara, Jharkhand	100%	03.09.23
4	Emergent work for cleaning Drainage Spouts & Bush Cutting in Different Road Under Sub Division madhupur under vivekadhin for the year 2023-24.				2.49	30F2/23-24 dt-26.10.23	0.00	0%	Dinesh Kumar Ranjan, Vill.-Baswaria, PO- Sabaijor, PS- Sarwan, Dist.- Deoghar	100%	01.11.23
5	Flank Repair,Bush Cutting & Painting of Parapet work in Maniyarpur More-jhumarbad-devipur (on MDR-235) road under vivekadhin for the year 2023-24.				2.47	37F2/23-24 dt-14.11.23	2.47	100%	Pahuja Engineering Works, H. No.-140, Castair Town, Deoghar	100%	20.11.23
6	Emergent repair work of Khoripanan to Punasi (Ajay River Bridge) and Punasi to Jasidih Railway Phatak via Koyridih Road (PART - III , School gate (Tetariya) to Andharigadar) under Vivekadhin Head for the year 2023-24				2.48	45F2/23-24 dt-04.12.23	0.00	0%	Manoj Kumar Prabhakar, At - Dropadi Sadan, Infront of A.S. College, Belabagan, Deoghar	100%	10.12.23
7	Emergent Repair work in Deoghar Madhupur Road (KM 0 to KM 3.300) under Vivekadhin head for the year 2023-24				2.49	46F2/23-24 dt-12.12.23	0.00	0%	Sanjay Kumar Yadav, Vill.- Gadi, Koridih, Jasidih, Deoghar	100%	18.12.23

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Emergent Repair work of KHORIPANAN TO PUNASI (AJAY RIVER BRIDGE) AND PUNASI TO JASIDIH RAILWAY PHATAK VIA KOYRIDIH ROAD (PART - I , Zero mile to Jasidih) under Road Division Deoghar under Vivekadhin Head for the year 2023-24				2.49199	47F2/23-24 dt-22.12.23	0.00	0%	Arvind Azad, C/o - Rajendra Prasad, Raj Niketan, Ambedkar Nagar, Barmasia, Deoghar	100%	28.12.23
8	Total				19.41		9.45				

Circle : Dumka

Div : Godda

Name of EE-Sri Munna Lal

NON PLAN (SPILL OVER)

1	डोय-नवाडीह पथ के कि०मी० 13.900 से 18.350 में विशेष मरम्मत कार्य।		150.00	Eng.in Chief Lt. no. 3457(S) dated 22.09.2022	146.38	21F2/2022-23 Dated 11.01.2023	123.91	85%	Sunil Kumar Tekriwal, Post Office Road, Chaprasi Tola, Godda, Jharkhand.	100.00%	10.03.2023
2	दुमुही से बसंतराय भाया- महे तपुर पथ के 15वें कि०मी० में 3 Boxcell Culvert का निर्माण कार्य (Size 3x 3x 3) (27.00 मी०)।		65.00	Eng.in Chief Lt. no. 3457(S) dated 22.09.2022	64.42	27F2/2022-23 Dated 14.02.2023			M/s Vijay Kumar, Srikant Road Bela Bagan Behind Navjivan Hospital Kalibari, Deoghar Jharkhand	80.00%	30.04.2023

NON PLAN (2023-24)

1	नयानगर से हनवारा पथ की साधारण मरम्मत (21.10 कि०मी०) कार्य।		50.00	Eng.in Chief Lt. no. 4009(S)WE dated 18.08.2023	49.67	12F2/2023-24 Dated 10.11.2023			M/s Krishna Enterprises, BanSHIPUR Mohanpur, Mahagama, Godda 814154.	100.00%	24.12.2023
---	--	--	-------	---	-------	-------------------------------	--	--	--	---------	------------

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	टे तोबथान से महादेवबथान पथ के 34वें कि०मी० एवं 28वें कि०मी० में अवस्थित Irrigation Canal के पहुँच पथ का निर्माण कार्य		7.50	Eng.in Chief Lt. no. 4009(S)WE dated 18.08.2023	5.53	13F2/2023-24 Dated 02.11.2023			M/s Baba Baidyanath Enterprises, Thakurgangti, Godda-813208	100.00%	01.01.2024
3	पथरगामा-बसंतराय-कोरियाना पथ में साधारण मरम्मति कार्य।		20.00	Eng.in Chief Lt. no. 4009(S)WE dated 18.08.2023	15.53	14F2/2023-24 Dated 02.11.2023			M/s Prabhakar Jha, Dumariya, Chapri, Thakurgangti, Godda-813208	100.00%	01.01.2024
4	गाँधीग्राम से चाँदनी चौक पथ में साधारण मरम्मति कार्य।		15.00	Eng.in Chief Lt. no. 4009(S)WE dated 18.08.2023	10.50	7F2/2023-24 Dated 02.11.2023			Arayaraj Const. Pvt. Ltd., Baliya (Kurma), PO- Dubrajpur, PS-Godda, Dist. Godda, Jharkhand- 814133	50.00%	01.01.2024
5	पथरगामा से राजाभिड्डा पथ में साधारण मरम्मति कार्य।		10.00	Eng.in Chief Lt. no. 4009(S)WE dated 18.08.2023	7.49	11F2/2023-24 Dated 02.11.2023			MD. Akram, AT-New Dungal Para, Dumka, Jharkhand-814101	0.00%	01.01.2024
6	गोड्डा-रामगढ़-गुहियाजोरी पथ (MDR 191) के 16वें कि०मी० में आर०सी०सी० नाला निर्माण कार्य।		25.00	Eng.in Chief Lt. no. 4009(S)WE dated 18.08.2023	15.80	8F2/2023-24 Dated 01.11.2023			Magil Construction, Mathura Mahto, Panchayat- Thadhyara Vill- Chihutiya, Chulhiya, Mohanpur, Deoghar, Jharkhand 814157	0.00%	31.12.2023
7	पथ अवर प्रमंडल, महागामा के कार्यालय परिसर में कमरा एवं शौचालय निर्माण कार्य।		10.00	Eng.in Chief Lt. no. 4009(S)WE dated 18.08.2023							
8	पथ अवर प्रमंडल, महागामा चौक स्थित पथ निर्माण विभाग के स्वामित्व भूमि पर सहायक अभियंता एवं कनीय अभियंता के आवास का निर्माण कार्य।		35.00	Eng.in Chief Lt. no. 4009(S)WE dated 18.08.2023							
9	पथरगामा-बसंतराय-कोरियाना एवं नूनाजोर - गहपुर-बेलडीहा पथ के 1लें कि०मी० में Half Gantry Repair एवं Road Safety कार्य तथा कल्भर्ट एवं कि०मी० पोस्ट को रंगरोगन कार्य।		22.00	Eng.in Chief Lt. no. 4009(S)WE dated 18.08.2023	12.97	09F2/2023-24 Dated 02.11.2023			Magil Construction, Mathura Mahto, Panchayat- Thadhyara Vill- Chihutiya, Chulhiya, Mohanpur, Deoghar, Jharkhand 814157	100.00%	01.01.2024

Sl. No.	Sanctioned Scheme		Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name	Length (KM)	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	पथ प्र गाखा, गोड्डा- 1, कनीय अभियंता आवास में गैरेज का निर्माण एवं पानी हेतु बोरिंग कार्य तथा बाउण्ड्री वाल मरम्मति कार्य।		8.00	Eng.in Chief Lt. no. 4009(S)WE dated 18.08.2023	5.68	03F2/2023-24 Dated 06.10.2023			M/s MD. Zafar Ansari, At- Hospital Road, Asanbani, PO+ PS- Godda, Jhr. 814133	100.00%	20.11.2023
11	पथ अवर प्रमंडल सं0- 1 गोड्डा अंतर्गत चौकीदार आवास में बोरिंग, बिजली वायरिंग, बाँउड्री मरम्मति कार्य		10.00	Eng.in Chief Lt. no. 4009(S)WE dated 18.08.2023	7.11	04F2/2023-24 Dated 06.10.2023			M/s MD. Zafar Ansari, At- Hospital Road, Asanbani, PO+ PS- Godda, Jhr. 814133	100.00%	20.11.2023
12	प्रमंडलीय कार्यालय अंतर्गत पानी आपूर्ति हेतु बोरिंग कार्य।		5.00	Eng.in Chief Lt. no. 4009(S)WE dated 18.08.2023							
13	सहायक अभियंता, पथ अवर प्रमंडल, सं0- 2 गोड्डा के लिए Double Storage आवास निर्माण कार्य।		80.00	Eng.in Chief Lt. no. 4009(S)WE dated 18.08.2023							
14	कनीय अभियंताओं के लिए Double Storage आवास निर्माण कार्य।		80.00	Eng.in Chief Lt. no. 4009(S)WE dated 18.08.2023							
15	तृतीय वर्गीय कर्मों के लिए दोमंजिला आवास निर्माण कार्य।		80.00	Eng.in Chief Lt. no. 4009(S)WE dated 18.08.2023							
16	सहायक अभियंता, पथ अवर प्रमंडल, सं0- 1 गोड्डा के आवास का साधारण मरम्मति निर्माण कार्य।		5.00	Eng.in Chief Lt. no. 4009(S)WE dated 18.08.2023	4.99	10F2/2023-24 Dated 02.11.2023			Amitabh Bhushan, S/o- Brajbhushan Dubey, H. No.-12, Ward No.- 11, Baghmara Jasidih, Deoghar, Jharkhand- 814142.	80.00%	16.12.2023
17	सुन्दरपहाड़ी-अगियामोड़ पथ के पूर्ण लंबाई में मौजूद वृक्ष का Painting कार्य।		15.00	Eng.in Chief Lt. no. 4009(S)WE dated 18.08.2023							

VIVEKADHIN

1	Emergent Construction of RCC Cross Drain in Ch. 2.300 Km (Total Length- 10 m) Mohanpur Khairatkar Road for the year 2023-24				1.56	01F2/2023-24 Dated 05.08.2023	0.00	0%	Ramesh Kumar Jha, Ward No.- 13, Lohyanagar, Godda	100%	11.08.2023
---	---	--	--	--	------	-------------------------------	------	----	---	------	------------

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Traffic Restoration of Nayanagar- Hanwara Road at Ch.- 15.700 to 15.915 Km under Road Division, Godda (Vivekadhin head) for the year 2023-24.		25.00	Eng.in Chief Lt. no. 3037(S) dated 19.06.2023	2.45	02F2/2023-24 Dated 11.08.2023	0.00	0%	Manoj Kumar Singh, S/o- Hriday Narayan Singh, Vill.- Bagh Jhakhra, PO- Dighi Simanpur, Godda, Jharkhand	100%	17.08.2023
3	Construction of RCC Cross Drain in 9th km (Total Length- 8.5 M) Mohanpur Anjana More via Bhandaridih Road for the Year 2023-24				2.30	05F2/2023-24 Dated 25.10.2023	0.00	0%	Vijay Kumar Sharma, S/o- Manohar Sharma, AT + PO- Samri, PS- Mahagama, Dist.- Godda, Jhrkhand 814155	100%	23.11.2023
4	Construction of RCC Cross Drain in 12th km (Total Length- 8.7 M) Mohanpur Anjana More via Bhandaridih Road for the Year 2023-24				1.82	06F2/2023-24 Dated 30.10.2023	0.00	0%	Vijay Kumar Sharma, S/o- Manohar Sharma, AT + PO- Samri, PS- Mahagama, Dist.- Godda, Jhrkhand 814155	100%	28.11.2023
23	Godda	0.00	717.50		354.21		123.91				

Circle : Dumka

Div : Jamtara

Name of EE-Sri Vijay Kumar Agarwal

0	Jamtara										
---	----------------	--	--	--	--	--	--	--	--	--	--

Circle : Dumka

Div : Pakur

Name of EE-Sri Veer Raghwan

1	Ordinary Repair of Gopikandar-Pakuria Road (from 13.125 Km to 20.195 Km) Total Km - 7-07 Km for the year 2022-23 Under Road Division, Pakur (Non Plan)	7.07	25.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2022	25.00	12-F2/22-23 Dt. - 09.01.23	24.98	100%	Sharma Construction, Dumka	100%	08.02.2023
---	--	------	-------	--	-------	----------------------------	-------	------	----------------------------	------	------------

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Pot-Patch work of Amrapara Bypass Link Road (3.00 Km) for the year 2022-23 Under Road Division, Pakur (Non Plan)	3.00	15.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2022	14.19	13-F2/22-23 Dt. - 09.01.23	14.18	100%	Jayant Kumar Mandal, Pakur	100%	08.02.2023
3	Ordinary Repair of Kajladaha-Pakuria Road (5.10 to 16.44 Km.) for the year 2022-23 Under Road Division, Pakur (Non Plan)	11.34	25.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023	24.90	14-F2/22-23 Dt. - 09.01.23	24.89	100%	Ehasan Ansari, Pakur	100%	08.02.2023
4	Pot-Patch & Flank Repairing work of Fatehpur-Singarshi-Simlong Road (36.01 Km) for the year 2022-23 Under Road Division, Pakur (Non Plan)	36.01	70.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023	66.35	28-F2/22-23 Dt. - 09.02.23	66.35	100%	Chauhan Constrution, Deoghar	100%	08.04.2023
5	Ordinary Repair of PWD Pakur-Malpahari Road (0.00 to 9.00 Km.) for the year 2022-23 Under Road Division, Pakur (Non Plan)	9.00	25.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023	25.00	15-F2/22-23 Dt. - 09.01.23	24.92	100%	Md. Jawed Ansari, Pakur	100%	08.02.2023
6	Ordinary Repair of Amrapara-Maheshpur-Muraroi Road (17.00 to 30.00 Km.) for the year 2022-23 Under Road Division, Pakur (Non Plan)	13.00	30.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023	26.52	19-F2/22-23 Dt. - 09.01.23	26.34	99%	Sahid Eqbal, Pakur	100%	28.02.2023
7	a) Road Safety and Widening work in Govindpur Sahibganj Road (SH-18) in CH. 196.00 b) Road Safety work in Maheshpur Chowk & Talwa More c) Installation in Curved Mirror & Signage in Main Place in Pakur District. for the year 2022-23 Under Road Division, Pakur (Non Plan)		30.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023	22.42	23-F2/22-23 Dt. - 06.02.23	22.40	100%	Ehasan Ansari, Pakur	100%	03.04.2023
8	Construction of 140m Length Guard Wall in 22th KM & 36th KM Bridge in Fathepur-Simlong-Singrashi Road for the year 2022-23 Under Road Division, Pakur (Non Plan)	36.01	45.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023	34.78	18-F2/22-23 Dt. 27.01.23	34.78	100%	Baby Devi, Sahebganj.	100%	26.04.2023
9	Construction of 10m Length Guard Wall in 12th of Hiranpur-Kotalpokhar Road for the year 2022-23 Under Road Division, Pakur (Non Plan)	15.50	3.50	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023	3.46	11-F2/22-23 Dt. - 26.12.22	3.43	99%	Sanjay Saha, Rajapara, Pakur	100%	25.02.2023
10	Construction of 120m Length Retaining Wall & Metal Crash Barrier in 8th of Hiranpur-Kotalpokhar Road for the year 2022-23 Under Road Division, Pakur (Non Plan)	15.50	60.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023	58.56	25-F2/22-23 Dt. - 06.02.23	58.18	99%	India Traders, Rahaspur, Pakur	100%	05.04.2023
11	Construction of Drain with cover of Gokulpur-Deewanpir Road for the year 2022-23 Under Road Division, Pakur (Non Plan)		30.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023	22.18	34-F2/22-23 Dt. - 31.03.23	22.13	100%	Nader Khan, Manirampur, Pakur	100%	30.04.2023

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Construction of 2m Height Guard Wall in Ch. 0+500 (100.00m), Ch. 1+600 (14.00m) of Maheshpur-Pakuria Road for the year 2022-23 Under Road Division, Pakur (Non Plan)	23.00	45.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023	31.27	29-F2/22-23 Dt. - 14.02.23	31.17	100%	Sharma Construction, Dumka	100%	15.03.2023
13	Work of Metal Crash Barrier of 2nd (200 m), 14th (120 m), 16th (120 m) & 21st (120 m) of Ranipur-Puchaibera Road for the year 2022-23 Under Road Division, Pakur (Non Plan)		17.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023	16.95	16-F2/22-23 Dt. - 09.01.23	16.95	100%	Sharma Construction, Dumka	100%	28.01.2023
14	Construction of 2 Nos. Culvert in 13th KM of Ranipur-Puchaibera Road for the year 2022-23 Under Road Division, Pakur (Non Plan)	21.80	60.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023	50.32	27-F2/22-23 Dt. - 09.02.23	50.10	100%	Sahid Eqbal, Pakur	100%	28.02.2023
15	Laying Boundary Piller in different Raods for the year 2022-23 Under Road Division, Pakur (Non Plan)		22.34	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023	22.32	26-F2/22-23 Dt. - 06.02.23	22.32	100%	Abhay Kumar, Hiranpur, Pakur	100%	25.02.2023
16	Mastic Asphalt work in different bridges for the year 2022-23 Under Road Division, Pakur (Non Plan)		100.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023	99.95	22-F2/22-23 Dt. - 04.02.23	99.47	100%	Khudi Ram Saha, Hatkati, Hiranpur, Pakur	100%	03.04.23
		191.23	602.84		544.16		542.59				

1	Construction of Two Full gantry and One Half gantry in Ranipur- Puchaibera Road in 1st, 6th and 22nd km under Road Division, Pakur for the year 2023-24. (Non Plan Head)		40.00	EIC, RCD LETTER No. 4009(S) Dt., 18.08.23							
2	Construction of Two Half Gantry in Fatehpur-Singarasi-Simlong Road in 19th KM & 36th KM under Road Division, Pakur for the year 2023-24. (Non Plan Head)		20.00	EIC, RCD LETTER No. 4009(S) Dt., 18.08.23							
3	Construction of Guard Wall, 40m Long (3.0 m Height) at Ch. 24th Km of Amrapara-Maheshpur-Muraroi Road under Road Division, Pakur for the year 2023-24 (Non Plan Head)		15.00	EIC, RCD LETTER No. 4009(S) Dt., 18.08.23							
4	Construction of 40m Guard Wall (1.50 m Height) in 2nd Km. of Hiranpur-Kotalpokhar Road under Road Division, Pakur for the year 2023-24 (Non Plan Head)		15.00	EIC, RCD LETTER No. 4009(S) Dt., 18.08.23							

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme		Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name	Length (KM)	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Construction of 100m Guard Wall (2.0 m Height) in 8th Km. of Hiranpur-Kotalpokhar Road under Road Division, Pakur for the year 2023-24 (Non Plan Head)		40.00	EIC, RCD LETTER No. 4009(S) Dt., 18.08.23							
6	Construction of 100m Guard Wall (1.5m Height) in 18th Km. of Ranipur-Puchaibera Road under Road Division, Pakur for the year 2023-24. (Non Plan Head)		35.00	EIC, RCD LETTER No. 4009(S) Dt., 18.08.23							
7	Construction of Metal Beam Crash Barrier of 100m long in Amrapara-Maheshpur-Muraroi Road at Ch. 24th Km under Road Division, Pakur for the year 2023-24. (Non Plan Head)		4.00	EIC, RCD LETTER No. 4009(S) Dt., 18.08.23							
8	Repair of pakuriya Sub Division Office and Construction of Inspection Bungalow at Pakur Jharkhand for the year of 2023-24 under Road Division, Pakur. (Non Plan Head)		60.00	EIC, RCD LETTER No. 4009(S) Dt., 18.08.23							
			229.00								

VIVEKADHIN

1	Construction of Gate Paver Block work and painting of boundary wall in Road Division campus of Road Division, Pakur for the Year 2023-24		2.49685	EE, RCD, Pakur	2.48437	01-F2/2023-24 Dt. 05.10.2023	2.46387	99%	Nader Khan, Vill-Manirampur, Po-Manirampur, PS-Pakur, Dist-Pakur, 816107	100%	19.10.2023
2	Repairing of Flank in Ranipur-Puchaiebera Road Under Road Division, Pakur for the Year 2023-24	22.80	2.49389	EE, RCD, Pakur	2.492640	02-F2/2023-24 Dt. 11.12.2023	2.48542	100%	Ashish Ranjan, Amrapara, Pakur.	100%	17.12.2023
					2.48		2.46				

25

Pakur

191.23

831.84

546.65

545.06

Circle : Dumka

Div : Sahebganj

Name of EE-Sri Ajay Kumar-2

Non-Plan FY 2021-22 (SPILL OVER)

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Ordinary repair of Pathna-Hiranpur road from Km 0.00 to 17.00		40.00	EIC, RCD, Jharkhand Letter. No. 226 (S), Dt. 25.01.2022	32.00	10F2/2022-23, Dt. 20.01.2023	32.00		Sakir Hussain	100%	19.04.2023
2	Construction of box culvert size 2 x 8m x 5m at 1st km of Shobhanpur bhatta-Rajgaon Road		70.00	EIC, RCD, Jharkhand Letter. No. 226 (S), Dt. 25.01.2022	69.36	01F2/2022-23, Dt. 08.04.2022	42.77		Mukesh Kumar	60%	07.06.2022
			110.00		101.36		74.76				

Non-Plan FY 2022-23

1	शोभनपुर भट्टा-राजगाँव पथ के शेष भाग में पुनर्स्थापन कार्य।		10.00	EIC, RCD, Jharkhand Letter. No. 3457 (S), Dt. 22.09.2022	9.99	18F2/2022-23, Dt. 28.02.2023	9.99		Sri Vikesh Kumar Yadav	100%	27.03.2023
2	बरहेट से ललमटिया भाया भोगनाडीह पथ में साधारण मरम्मत कार्य।		15.00	EIC, RCD, Jharkhand Letter. No. 3457 (S), Dt. 22.09.2022	11.40	16F2/2022-23, Dt. 21.02.2023	11.35		Sri Pankaj Kumar	100%	20.04.2023
3	गोविन्दपुर-साहेबगंज पथ के 306वें कि०मी० (जलेबिया घाटी) में पुलिसिया का चौड़ीकरण कार्य।		40.00	EIC, RCD, Jharkhand Letter. No. 3457 (S), Dt. 22.09.2022	29.08	19F2/2022-23, Dt. 11.03.2023	17.90		Shamshad Alam	100%	10.06.2023
4	गोविन्दपुर-साहेबगंज पथ के 305वें कि०मी० (जलेबिया घाटी) में पुलिसिया का चौड़ीकरण कार्य।		10.00	EIC, RCD, Jharkhand Letter. No. 3457 (S), Dt. 22.09.2022	7.00	22F2/2022-23, Dt. 23.03.2023	0.00		Sri Rakesh Kumar Jaiswal	60%	22.05.2023
5	गोविन्दपुर-साहेबगंज पथ के 301वें कि०मी० में गार्डवाल का निर्माण कार्य।		40.00	EIC, RCD, Jharkhand Letter. No. 3457 (S), Dt. 22.09.2022	27.53	15F2/2022-23, Dt. 21.02.2023	27.53		Sri Pankaj Kumar	100%	20.04.203
6	बरहेट से ललमटिया भाया भोगनाडीह पथ के फ्लैक का paving with PCC कार्य।		75.00	EIC, RCD, Jharkhand Letter. No. 3457 (S), Dt. 22.09.2022	58.04	14F2/2022-23, Dt. 07.02.2023	58.04		Samim Alam	100%	06.05.2023

Month : December, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	पथ प्रमण्डल, साहेबगंज अंतर्गत निरीक्षण भवन, राजमहल के kitchen, store room and dinning hall का furnishing एवं जीर्णोद्धार कार्य।		15.00	EIC, RCD, Jharkhand Letter. No. 3457 (S), Dt. 22.09.2022	10.30	17F2/2022-23, Dt. 21.02.2023	10.14		Sri Manoj Kumar Sah	100%	24.04.2023
8	महाराजपुर-शर्मापुर पथ 260वें कि०मी० में तीनपहाड़ रेलवे साईडिंग के पास 150.00 मीटर लम्बी एवं 4.00 मी० ऊँची आर०सी०सी० गार्डवाल का निर्माण।		50.00	EIC, RCD, Jharkhand Letter. No. 3457 (S), Dt. 22.09.2022	38.88	12F2/2022-23, Dt. 20.01.2023	36.88		Sri Aashish Ranjan	100%	19.04.2023
9	हरिणचरा मोड़ से बरहेट एवं खेरवा से शिवगादी (कुल 27.20 कि०मी०) के विभिन्न पथांश में विशेष मरम्मति कार्य।		75.00	EIC, RCD, Jharkhand Letter. No. 3457 (S), Dt. 22.09.2022	61.92	11F2/2022-23, Dt. 20.01.2023	61.92		Sri Shankar Prasad Sah	100%	19.04.2023
10	महाराजपुर-शर्मापुर पथ के विभिन्न पथांशों से साधारण मरम्मति कार्य।		60.00	EIC, RCD, Jharkhand Letter. No. 3457 (S), Dt. 22.09.2022	50.03	21F2/2022-23, Dt. 23.03.2023	50.02		Sakir Hussain	100%	22.06.2023
			390.00		304.19		283.77				

Non-Plan FY 2023-24

1	हरिणचरा-बरहेट पथ एवं खेरवा शिवगादी लिंक पथ के अवशेष पथांश 1(P), 2(P), 4(P), 9(P), 10(P) एवं 15(P) एवं लिंक पथ के 15(P) में साधारण मरम्मति कार्य।		50.00	EIC, RCD, Jharkhand Letter. No. 4009 (S), Dt. 18.08.2023							
2	महाराजपुर से शर्मापुर पथ के अवशेष पथांश 1(P), 2(P), 4(P), 28(P), 29(P) एवं 30(P) में विशेष मरम्मति कार्य।		40.00	EIC, RCD, Jharkhand Letter. No. 4009 (S), Dt. 18.08.2023							
3	बाबुपुर पंडितटोला से चुटिया पथ के कि०मी० में साधारण मरम्मति कार्य।		15.00	EIC, RCD, Jharkhand Letter. No. 4009 (S), Dt. 18.08.2023					Baby Devi, Borio, Sahibganj		
4	बरहरवा हाई स्कूल लिंक पथ में साधारण मरम्मति कार्य।		2.50	EIC, RCD, Jharkhand Letter. No. 4009 (S), Dt. 18.08.2023							

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	लालबन्ध से माहनपुर भाया बाबुपुर एवं जोंका लिंक पथ का साधारण मरम्मति कार्य।		10.00	EIC, RCD, Jharkhand Letter. No. 4009 (S), Dt. 18.08.2023					Baby Devi, Borio, Sahibganj		
6	बरहेट-ललमटिया भाया भोगनाडीह पथ का साधारण मरम्मति कार्य।		15.00	EIC, RCD, Jharkhand Letter. No. 4009 (S), Dt. 18.08.2023					Manoj Kumar saha, Sahibganj		
7	मंगलहाट-तालझारी पथ के कि०मी० 3रे कि०मी० में पथ के किनारे 750 मी० लम्बी 600mm x 450mm आकार RCC के नाली का निर्माण कार्य।		50.00	EIC, RCD, Jharkhand Letter. No. 4009 (S), Dt. 18.08.2023							
8	मंगलहाट-तालझारी पथ के 2रे कि०मी० स्थित पुलिया की साधारण मरम्मति कार्य।		15.00	EIC, RCD, Jharkhand Letter. No. 4009 (S), Dt. 18.08.2023					Thakur Jwala Prasad, Sahibganj		
9	बरहेट-बरहरवा पथ के 1ले कि०मी० में RCC नाली निर्माण कार्य।		27.00	EIC, RCD, Jharkhand Letter. No. 4009 (S), Dt. 18.08.2023							
10	बरहेट-ललमटिया भाया भोगनाडीह पथ के 1ले कि०मी० में RCC नाली का निर्माण कार्य।		20.00	EIC, RCD, Jharkhand Letter. No. 4009 (S), Dt. 18.08.2023							
11	बरहेट-ललमटिया भाया भोगनाडीह में RCC पुलिया चौड़ीकरण कार्य।		36.00	EIC, RCD, Jharkhand Letter. No. 4009 (S), Dt. 18.08.2023					M/s Aryaraj Construction, Godda		
12	फॉसिल्स पार्क पथ के 4थे कि०मी० में गार्डवाल निर्माण कार्य।		10.00	EIC, RCD, Jharkhand Letter. No. 4009 (S), Dt. 18.08.2023					Md. Salauddin Ansari, Madansahi, Sahibganj		
13	शोभनपुर भट्टा-राजगाँव पथ के 1ले कि०मी० में RCC नाली का निर्माण कार्य।		25.00	EIC, RCD, Jharkhand Letter. No. 4009 (S), Dt. 18.08.2023					Naveen Yadav, Sahibganj		
14	मंगलहाट-तालझारी पथ के मंगलहाट जंक्शन के पास over head full gantry का स्थापना कार्य।		15.00	EIC, RCD, Jharkhand Letter. No. 4009 (S), Dt. 18.08.2023					M/s Bishwakarma Construcion, Dumka		

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	राजमहल पथ अवर प्रमण्डल एवं निरीक्षण भवन के चाहरदिवारी की साधारण मरम्मति एवं नाली का निर्माण कार्य।		10.00	EIC, RCD, Jharkhand Letter. No. 4009 (S), Dt. 18.08.2023					Anuraj Anand, Sahibganj		
16	प्रमण्डल कार्यालय परिसर का चाहरदिवारी निर्माण एवं अन्य कार्य।		30.00	EIC, RCD, Jharkhand Letter. No. 4009 (S), Dt. 18.08.2023							
17	पथ अवर प्रमण्डल बोरियो अंतर्गत निरीक्षण भवन बरहेट का मरम्मति एवं साज-सज्जा कार्य।		10.00	EIC, RCD, Jharkhand Letter. No. 4009 (S), Dt. 18.08.2023					Praveen Sah, Sahibganj		
18	पथ प्रमण्डल साहेबगंज अंतर्गत विभिन्न पथों में metal beam crash barrier का स्थापन एवं क्षतिग्रस्त metal beam crash barrier का मरम्मति कार्य।		20.00	EIC, RCD, Jharkhand Letter. No. 4009 (S), Dt. 18.08.2023					Baby Devi, Borio, Sahibganj		
30 Sahebganj			400.50		0.00		0.00				
			900.50		405.55		358.53				