

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of **On-going works** (Roads-Plan)  
State Plan Road Works

**Month : January, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Daltonganj</b> <b>Div : Daltonganj</b> <b>Name of EE-Sri Anil Kumar</b>											
1 (A)	Widening and Strengthening of Bishrampur to Belhara via Pandu Road (Length - 22.00 km) for the year 2015-16	22.00	3382.09	4509 (S) Dt. 25.06.15	3092.12	28.04.2016 02SBD/ 16-17	93%	2880.76	Shekhar Construction Pvt. Ltd., J-1817, G.F. Chitranjan Park, New Delhi.	93%	27.10.17
(B)	Balance Work of widening and Strengthening of Bishrampur-Belhara via Pandu Road (Total Length- 22.00 K.m) for the year 2023-24	22.00	3382.09	4509 (S) Dt. 25.06.15			0%	0.00		0%	-
2	Widening & Strengthening/Reconstruction of Barhmoriya More(Bishrampur Block) To Rehla Via Lalgadh for the year 2018-19	16.87	8290.06	5064 (S) Dt 31.08.18	4309.11	1.02.2019 23SBD/ <u>2018-19</u> <u>Supplementary Agree.</u> 15.03.22 01SBD/21-22	96%	6307.77	M/S Ganga Construction Daltonganj, Palamu	80%	10.08.20

State Plan Road Works

**Month : January, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Reconstruction of Saltua (Loharsimmi) to Karso Via Matauli more Road for the year 2021-22 (Total Length - 21.110 KM)	21.11	8846.78	2359 (S) 12.08.2021	9470.98	21.01.2022 09SBD/ 2021-22 <u>Veriation</u> <u>Amt.</u> 970.97916 , CE(Comm.), RCD,Ranchi vide Lt. 605, dt. 23.03.23	97%	9200.00	GC-PE Joint Venture, Bank Colony, Ranchi.	100%	20.01.24
4	Strengthening/IRQP Work of Daltonganj-Lesliganj-Panki Road (Length- 45.175 km) for the year 2021-22.	45.18	3135.39	2607 (S) 31.08.2021	2289.19	10.06.2022 2 SBD/22- 23	97%	2211.98	Sildiliya Construction, Station Road Ward No.- 15, Daltonganj.	100%	09.03.23
5	Construction of Road from Daltonganj 2 no. Town Link Road to Pandit Jag Narayan Tripathi B.Ed College Bahimagara (Chiyanki) Under Road Division, Daltonganj (Total Length - 510 M) for the Year 2021-22.	510 m	304.14	2857 (S) Dt 20.09.21	316.60	08.04.2022 1 SBD/22- 23	100%	316.23	A.K. Construction, Panki Road Janakpuri Baralota daltonganj Palamu	100%	07.10.22
6	Strengthening/IRQP Work of Sagalim-Tarhasi-Padma Road (Length- 15.20 km) for the year 2021-22.	15.20	690.81	3646 (S) Dt 26.11.21	686.56	27.09.2022 03SBD/22- 23	100%	686.47	M/s Sarda Construction, Redma, Daltonganj, Jharkhand.	100%	26.12.22
7	Strengthening/IRQP Work of Padwa More to Patan Road (Length- 14.350 km) for the year 2021-22.	14.35	701.53	204 (S) Dt 24.01.22	670.45	23.02.2023 23SBD/202 2-23	100%	670.45	M/s Indian Electrical Services, Bypass Road, Abadganj, Daltonganj, Palamau.	100%	22.05.23

State Plan Road Works

**Month : January, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	IRQP Work of Bishrampur-More To Bishrampur Road km 0.00 to 3.925 for the year 2022-23.	3.93	324.92	4255 (S) Dt 22.11.22	299.57	23.02.2023 22SBD/2022-23	100%	299.42	M/S Bindhyavasini Construction, Ranchi Road, Redma, Near Devi Mandap, Daltonganj, Jharkhand	100%	22.04.23
9	IRQP Work of Daltonganj - Hariharganj Road (MDR-118) (Length-4.075 km) for the year 2022-23.	4.08	197.68	4327 (S) Dt 25.11.22	201.83	02.03.2023 24F2/2022-23	100%	201.79	M/S R.D Construction, Near Bhagwati Hospital, Ranchi Road Redma, Daltonganj, Palamau. Jharkhand.	100%	01.05.23
10	IRQP work of Daltonganj-Chhamuhan to Zila School, Head Post Office, Tinkoniya Garrage Via Town Hall Road (Length-1.80 km) (ODR) for the year 2022-23.	1.80	135.24	4254 (S) Dt 22.11.22	134.08	16.02.2023 20F2/2022-23	100%	134.07	Ajay Kumar Dubey, Ranchi Road Near Pashupalan Vibhag, Redma, Daltonganj, Palamau.	100%	15.04.23
11	Reconstruction of Padma to Chak Via Manatu Missing Link Road for the year 2022-23.	1.83	828.48	4249 (S) Dt 22.11.22	738.14	04.01.2024 17SBD/23-24	0%	0.00	M/s Indian Electrical Services, Bypass Road, Abadganj, Daltonganj,	-	03.07.24
12	IRQP Work of Belwatikar Chowk to NH-75 via Old Income Tax Office (ODR) (Length- 1.53 km) for the year 2022-23.	1.53	113.23	4250 (S) Dt 22.11.22	98.37	02.03.2023 25F2/2022-23	100%	98.36	M/S Akhileshwar Tiwary, H No.-133 Dihtola Redma, Medininagar (Sadar) Palamau.	100%	01.05.23
13	IRQP work of Daltonganj - Chainpur Road MDR-119 (Length- 2.64 km) for the year 2022-23.	2.64	239.21	4248 (S) Dt 22.11.22	190.33	21.02.2023 21F2/2022-23	100%	190.31	M/S Anup Kumar Jaiswal, Panki Road, Baralota, Daltonganj, Palamau.	100%	20.04.23
14	IRQP Work of Bishrampur-More To Utari Road km 0.00 to 14.40 for the year 2022-23	14.40	895.51	4243 (S) Dt 06.12.22	930.54	18.08.2023 05 SBD/23-24	0%	0.00	M/s Chhinmastika Construction, Railway Colony, Daltonganj	10%	17.02.24
15	IRQP Work of Patan-Daltonganj (Bariya Chowk) Road km 0.00 to 17.90 for the year 2022-23.	17.90	1052.74	4449 (S) Dt 06.12.22	994.56	28.06.2023 1 SBD/23-24	94%	933.06	Velji Ratna Sorathia Infra Pvt. Ltd., Vadodara. Email ID: mail@vrs.co.in	100%	27.12.23

State Plan Road Works

**Month : January, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	IRQP Work of Kudwa More To Tarhasi Road km 0.00 to 14.95 for the year 2022-23	14.95	882.49	4433(S) Dt 06.12.22	916.54	18.07.2023 02SBD/23-24	90%	824.00	M/s Chhinmastika Construction, Railway Colony, Daltonganj	100%	17.01.24
17	IRQP Work of Chainpur-Ramkanda Road (Length- 13.00 km) for the year 2022-23.	13.00	906.97	4764(S) Dt 28.12.22	940.95	18.08.2023 04 SBD/2023-24	61%	576.68	M/S R. S Construction, Redma Ranchi Road, Near Devi Mandap, Daltonganj, Palamau	85%	17.02.24
18	IRQP Work of Chhatarpur-Dumariya Road (Length- 23.200 km) for the year 2022-23.	23.20	1835.80	59 (S) Dt 06.01.23	1916.23	18.08.23 03 SBD/2023-24	0%	0.00	M/s Indian Electrical Services, Bypass Road, Abadganj, Daltonganj, Palamau	25%	17.05.24
19	Consultancy services for carrying out Road Safety Audit of existing roads as per Road Safety Manual i.e. IRC-SP-88-2010 or any other latest revision of this document for the year 2021-22	-	47.91	Joint Seceratry, RCD, Jharkhand Ranchi Lt No. 55 (S) Dt 07.01.2022	24.20	Lt. 900 (En.) dt. 15.10.2022 04(RSA/22-23	100%	24.03	Mark Procon, Pvt. Ltd. 66/1 Notified Area GTDC PH-1 Nr. G. Dalabhai Transport Bharuch 392015, Gujarat	100%	15.10.22
20	C.R.F Reconstruction of Bhajaniya of Mohammadganj to Haidernagar (Mohammadganj to Dangwar Road) Via Kolhua, Bardiha Pansa, Adhori and Ranideva Road. (Total Length- 17.372 km) for the year 2022-23. (Job No. CRF-JHR-2022-23/63)	17.37	6242.37	E.I.C, RCD, Ranchi vide Lt. 659 (S) WE Dt 20.02.2023	6443.54	24SBD/23-24 20.01.24	0%	0.00	Dooars Construction Company, Alipurduar (W.B)	-	19.07.25
21	C.R.F Widening & Reconstruction of Kuti More (Chainpur) to Hutar Via Ramgarh Block Head Quarter (Total Length- 24.100 Km) Job No.- CRF-JHR-2022-23/64	24.10	8113.11	E.I.C, RCD, Ranchi vide Lt. 659 (S) WE Dt 20.02.2023	0.00	-	0%	0.00	-	-	-

State Plan Road Works

**Month : January, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
22	Widening & Strengthening/ Reconstruction of Japla (MDR 127) - Navinagar-Bihar Sima Road.	14.90	6296.42	J. Secretary R.C.D., Jharkhand Ranchi Lt. No. 1374 (S) Dt.20.03.23	4925.38	21SBD/23-24 17.01.2024 (Provisional Work Order No. Lt. 1332 dt.	0%	0.00	M/S Vinod Kumar Jain, Chhattisgarh.	5%	16.07.25
23	Widening & Strengthening of Road from Shahpur-Garhwa via Budhibeer road (Length- 27.80 KM) for the year 2014-15	27.80	6747.13	Dy. Secretary R.C.D., Jharkhand Ranchi Lt. No. 5358 (S) Dt.17.07.14			100%	884.26		-	
<b>23</b>	<b>Daltonganj</b>	<b>340.12</b>	<b>63592.07</b>		<b>39589.30</b>			<b>26439.64</b>			

**Circle : Daltonganj**

**Div : Latehar**

**Name of EE-Sri Arbind Kumar Verma**

1	Re-Construction of Kuro More (On SH-09) to Banskarcha (On SH-09) Via Barahi, Parhatoli Road (Total Length - 29.35 KM) (With Construction of Bridges)	29.35	9153.75	Lt.No.4507(S) Dt - 11.09.2019	7096.05	22 SBD/21-22 19-01-22 24 Months Ag - 6537.00 + 1061.54853 + 559.05112	84%	6885.60	M/s Mini Construction Charch Road Daltonganj, Palamu, Jharkhand.	95%	18.01.24
---	--	-------	---------	----------------------------------	---------	--	-----	---------	--	-----	----------

State Plan Road Works

**Month : January, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achiev-ement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	Payment for hire of 4 Whiler Vehical for Inspection of Road for 18 Months				10.80	33F2/ 21-22 22-03-22, 18 Months 45000.00 Per Month & Per Ltr. 8.00 Km Oil upto 15000.00	100%	12.20	M/S EMPIRE CALCINATORS, BALUMATH, LATEHAR, JHARKHAND		
2	Re-Construction of Tumbagarha (On NH-75) to Kedh (On SH-09) Road	11.002	2946.57	Lt.No.219(S) Dt - 25.01.2022	2740.00	01 SBD/22-23 02-06-2022 11 Months	95%	2600.00	SC-JMDC JOINT VENTURE, Rana Niwas, Abadganj, Daltonganj,	100%	01.05.23
3	Re-Construction of Hami (On Mahuadanr- LodhFall Road) – Orsa – Kusmi Road upto Chhattisgarh Border.	13.466	6545.71	Lt.No.4465(S) Dt - 07.12.2022	6760.85	02 SBD/23-24 20-04-2023 18 Months	37%	2500.00	PUJA -HUMMINGBIRD - DC(JV) Nila Enclave, Lalpur, Ranchi	45%	19.10.24
4	I.R.Q.P. work in Latehar to Kotam Road (MDR-249) from KM. 0.00 to KM. 18.00	18.00	562.48	Lt.No.2998(S) Dt - 15.06.2023	521.58	22 SBD/23-24 18-10-2023 05 Months			M/s Swarmim Construction, Rana Niwas, S.P. Kothi Road, Abadganj, Daltonganj		17.03.24
5	Widening and Strengthening / Re-Construction of Herhanj (On SH-10) - Fulsu - Bariyatu (OnNH-99) (Total Length - 23.300 Km.) Road	23.30	8597.45	Lt.No.3256(S) Dt - 07.07.2023	7325.13	35 SBD/23-24 16-01-2024 19 Months			Dineshchandra R. Agrawal Infracon Pvt. Ltd. Ahmedabad, Gujrat,		15.08.25
6	I.R.Q.P. Work of Manika (NH 75) to Herhanj via Matlong Road (Total Length - 32.475 Km).	32.475	1036.48	Lt.No.3259(S) Dt - 07.07.2023							

State Plan Road Works

**Month : January, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achiev-ement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Re-Construction work of Balumath-Murpa-Lapra Road (MDR-143) (Total Length-23.00 Km)	23.00	9830.05	Lt.No.5390(S) Dt - 29.11.2023							
8	Improvement of Riding Quality work in Morvai -Garu Road (MDR-039) From Km 00.00 to Km 37.00	37.00	2324.12	Lt.No.5428(S) Dt - 01.12.2023							
<b>8</b>	<b>Latehar</b>	<b>187.59</b>	<b>40996.61</b>		<b>24454.40</b>			<b>11997.80</b>			

**Circle : DALTONGANJ**

**Div : GARHWA**

**Name of EE-SriPradeep Kumar**

1	Recostruction of Bhawnathpur-Kandi Via Kailan Road in km. 0.00 to 25.866	25.87	5839.09	3052(s)/ 05.06.17	5731.88	23 SBD/17- 18 30.01.18	70%	3995.15	PRL Projects and Infrastructure Limited, Puja House, 34/1, Vikas Apartment, East Punjabi Bagh, New Delhi	73%	29.9.19
2	Widening and Strengthening/ Reconstruction of N.H.-75 Lagma to Hasandag Tusar Road via Karkoma ( Total Length-15.060 Km.)	15.92	6528.23	1314 (S)/ 31.3.22	4929.59	03 SBD/22- 23 25.07.22	32%	2608.88	M/s Indian Electrical Services, Bye pass Road, Abadganj, Daltonganj	33%	24.04.2024
3	Widening and Strengthening/ Reconstruction of Hoor More (At Garhwa-Sahpur Road) to Daltonganj Border via Dumaria Danda Road (Total Length-19.000 Km.)	19.00	6675.82	1320 (S)/ 31.3.22	5940.01	04 SBD/22- 23 26.07.22	56%	4597.95	M/s Ganga Construction, Bank Colony road, Piska More, Ranchi	58%	25.07.2024

State Plan Road Works

**Month : January, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achiev-ement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening and Strengthening/ Reconstruction of Garhwa to Chiniya Road (km. 0.00 to 26.300) under R.C.D., Road Division, Garhwa	26.30	7024.01	2475(S)/ 23.09.22	8472.00	24 SBD/22-23 24.01.23	46%	3900.00	Mini Construction, Church Road, Daltonganj, Palamu, Jharkhand	47%	23.10.2024
5	Strengthening/Reconstruction of Ramuna to manjhiaon via Bishunpura Road(km. 0.00 to 29.300) under R.C.D., Road Division, Garhwa	29.30	5526.91	2474(S)/ 23.09.22	5714.75	01 SBD/23-24 05.04.23	7%	400.00	M/s R K Infracorp Pvt. Ltd. Flat No. 207, Lumbini Enclave, Opp. NIMS, Panjagutta, Hyderabad-500082, Telangana.	12%	04.08.2024
6	Widening and Strengthening/ Reconstruction of Ranka to Ramkanda Road (km. 0.00 to 20.925) under R.C.D., Road Division, Garhwa	20.93	6577.87	2476(S)/ 23.09.22	8000.01	27 SBD/22-23 20.02.23	15%	1200.00	GC PE JOINT VENTURE, Bank Colony road, Piska More, Ranchi	22%	20.07.2024
7	Widening and Strengthening/ Reconstruction of Dandai Bazar to Panghatwa PWD Road via Lawahikala Road (Total Length 10.05 km.) under R.C.D., Road Division, Garhwa	10.05	3877.57	1542(S)/ 06.03.19	3203.47	25 SBD/22-23 30.01.23	#REF!	2608.19	M/s Vinod Kumar Jain, College Road, Jashpur Nagar, Chhatishgarh-496331	95%	29.04.2024
8	I.R.Q.P. work of Ketar-Kandi Road from km. 0.00 to 24.00 under Road Division, Garhwa	24.00	1293.41	1143(S)/ 10.03.23	1349.66	02 SBD/23-24 31.07.23	5%	68.40	M/s Swarnim Construction, Rana Niwas, S. P. Kothi Road, Abadganj, Daltonganj.	6%	30.12.2023
9	Widening and Strengthening/ Reconstruction of Road from NH-75 Namdhari college to Panchpadwa via Korwadih, Chama, Duldulwa (Total Legth 24.670 Km) under Road Division, Garhwa	24.67	11969.93	1394(S)/ 21.03.23	8533.84	03 SBD/23-24 31.07.23	31%	2645.00	Vijai Construction (India) Private Limited, 407 B, 4th Floor, Cyber Heights, Vibhuti Khand, Gomati Nagar, Lucknow (UP)	36%	30.03.2025

State Plan Road Works

**Month : January, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	I.R.Q.P. work of Municipal Town Road (1) Samim Tailor Road to Badhai Muhalla, Kundan Paswan House to Pintu Panday House Via Sunil Kamlapuri House Road (Length - 0.950 Km.) (2) NH-75 Madarsa Road to Railway Crossing Via Binod Mahto House Road (Length-0.90 Km.) (3) NH-75 Shivdodha Road to Bablu Dubey House and NH-75 Road to Railway Station Road Garhwa (Length-1.050 Km.) (4) NH-75 R.K. Public School to NH-75 Road Via Indira Gandhi Road (Length-1.20 Km.) (5) Tandi Pani Tanki, Shankar Chandervansi House to Nagar Parisad Simana Road Near Ramesh Paswan house Via Chhotu Baitha House Road (Length-0.80 Km.) (Total Length-4.90 km.) under Road Division, Garhwa	4.90	298.52	3225(S)/ 05.07.23	307.78	08 SBD/23-24 14.11.23	81%	250.00	M/S Bindhyavasini Construction, Near Devi Mandap, Ranchi Road, Redma, Daltonganj, Palamu	95%	13.02.24
11	Improvement of Riding Quality work of Tildag More to Atola More road (Total Length-23.425 km.) under Road Division, Garhwa	23.43	1070.64	4995/ 27.10.23	57.78						
12	Improvement of Riding Quality work of Chainpur-Ramkanda Road from km. 13.00 to km. 26.718 (Total Length 13.718 km.) under Road Division, Garhwa	26.72	925.80	4993/ 27.10.23							
13	Improvement of Riding Quality work of Nagaruntari-Bhawnathpur-Kharaundhi-Dala Road (upto U.P.Border) (Total Length - 37.310 KM) under Road Division Garhwa.	37.31	1609.97	5429/ 01.12.23							

State Plan Road Works

**Month : January, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achiev-ement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	Improvement of Riding Quality work of Chiniya-Ranpura-Khuthwa More road (Total Length- 32.925 km.) under Road Division, Garhwa	32.93	2192.50	5644/ 14.12.23							
15	Improvement of Riding Quality work of Bhandaria-Tihri via Bargar Road in km. 0.00 to 25.90 km. under Road Division, Garhwa	25.90	1809.11	5645/ 14.12.23							
<b>15 Garhwa</b>		<b>347.21</b>	<b>63219.37</b>		<b>52240.80</b>			<b>22273.58</b>			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of **Completed works** (Roads-Plan)  
State Plan Road Works

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle : Daltonganj</b> <b>Div : Daltonganj</b> <b>Name of EE-Sri Anil Kumar</b></p>											
NIL											
0	Daltonganj	0.00	0.00		0.00			0.00			

**Circle : Daltonganj**  
**Div : Latehar**  
**Name of EE-Sri Arbind Kumar Verma**

1	W/S of Sikni (On NH-75) to Richuguta Railway Station Road in KM 0.00 to 10.00 KM (With Land Acquisition)	10.00	2030.00	Lt. No. 1490 (S) dated 03.03.2016	1966.79	02SBD/16-17 18-08-2016 18 Months	100%	2221.27	M/s Santosh Construction Vill-Kamta, Chandwa Latehar	100%	17.02.18
2	Re-Construction of Kutmu Garu Mahuadar Road (Part of SH-09) in Km 0.00 to 80.372 (Total Length - 80.372 KM) (With Construction of Bridge)	80.37	12270.07	Lt.No.1228(S) Dt - 27.02.2019	9775.00	01 SBD/19-20 06-08-2019 24 Months	75%	7378.99	MC SPICA JV Charch road, Daltonganj	100%	05.08.21
	Preparing the Integrated Wildlife Management Plan (IWMP) related to Re-Construction work of Kutmu Garu Mahuadar Road in Wildlife area.				20.00	15F2/ 21-22 14-12-2021 01 Months	100%	20.00	NATURE SAVE FOUNDATION, PACHAMBA, GIRIDIH, JHARKHAND	100%	13.01.2022

State Plan Road Works

**Month : January, 2024**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Re-Construction of Barwadih (On MDR-141) to Hutar Road (Total Length - 7.200 Km) with Construction of Bridges	7.20	3485.27	Lt.No.2342(S) Dt - 12.08.2021	3297.19	08 SBD/21-22 25-11-2021 10 Months	100%	3573.89	M/s Indian Electrical Services Abadganj, Daltonganj, Palamu, Jharkhand	100%	24.09.22
4	Strengthening / I.R.Q.P. work from Navrang Chowk (Latehar Saryu road) to Auranga River Via Railway Station( Length- 1.1 km)	1.10	46.90	Lt.No.3503(S) Dt - 18.11.2021	46.15	19F2/ 21-22 05-01-2022 02 Months	100%	49.23	Sri Prabhu Yadav Ker, Chhipadohar, Latehar	100%	05.03.22
5	Widening and Strenthening for Rest Part of Chandwa-Mahuamilan-Macluskiganj Road (MDR - 142) (Total Length - 1.815 Km)	1.185	472.63	Lt.No5717(S) dt. 13-10-2017	412.22	22 SBD/2017-18 21-03-2018 04 Months	100%	455.88	M/s Santosh Construction Vill-Kamta, Chandwa Latehar	100%	20.07.18
<b>5</b>	<b>Latehar</b>	<b>99.86</b>	<b>18304.88</b>		<b>15517.36</b>			<b>13699.27</b>			

**Circle : DALTONGANJ**  
**Div : GARHWA**  
**Name of EE-SriPradeep Kumar**

1	Reconstruction of Bilashpur to Dhurki via Birbal, Khala, Khutiya, Sagma Road from km 0.00 to 31.60 km (Length- 31.600 km )	31.60	8636.54	2800 (s)/ 11.05.18	9288.35	22 SBD/18-19 18.01.19	104%	10324.01	SORATHIA VELJI RATNA & CO. 6 Om Complex. Bhuj Bhachau byPass. Dabanda (Gujrat)	100%	17.01.21
<b>1</b>	<b>Garhwa</b>	<b>31.60</b>	<b>8636.54</b>		<b>9288.35</b>			<b>10324.01</b>			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of **On-going works** (Bridges-Plan)  
State Plan Bridge Works

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Daltonganj</b> <b>Div : Daltonganj</b> <b>Name of EE-Sri Anil Kumar</b>											
1	Construction of H.L.Bridge over Khuntishot river at 2.350km, Sushma river at 4.515 km, Dhuriya River at 8.90 Km. and Amravati river at ch. 18th km of Bishrampur to Belhara via Pandu Road for the year 2019-20	3x21 1x14 4x16 1x12	1187.41	3844 (S) Dt 01.08.19	1177.88	03SBD/202 1-22 27.09.21	72%	845.73	M/s Chhinmastika Construction, Railway Colony, Daltonganj	80%	26.03.2023
2	Construction of High Level Bridge Over Dulki River at 2.040 km of Dumarwar-Manatu Road for the year 2015-16 (Span - 4 x 24.0, Length of bridge - 98.44 M)	98.44	342.02	5424 (S) Dt.31.07.15 Revised AA 1015 (S) Dt.14.03.22	309.31	27SBD/ 2016-17 07.02.17 Supplemen try Agreement 24SBD/201 7-18	100%	309.30	Shyama and Ankita Construction Pvt Ltd., Old Income Tax Road, Redma, Ward No.- 26, Daltonganj	100%	06.08.18
2	Daltonganj	0.00	1187.41	0.00	1177.88	0.00		845.73			

Circle : Daltonganj

Div : Latehar

Name of EE-Sri Arbind Kumar Verma

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of High Level R.C.C. Bridge Over Auranga River at Chainage 3rd Km. of Latehar Saryu Kotam Road (MDR-249).	07 x 24.60 = 172.20 M	610.93	Lt. No.2883 (S) Dt.- 09.05.2016	594.48	10 SBD16-17 12-11-2016 24 Month	78%	533.61	Maa Gayatri Buildicon Pvt. Ltd. MIG. - D - 110 Harmu Hausing Colony Argora, Ranchi.	81%	11.11.2018
2	High level Bridge over Tetuk Nala (Chainage 4.00 KM) and Burha River (Chainage 8.00 KM) in Baresanr to Tisia Road.	06 x 24.60 & 02 x 24.6 = 192.00 M	2016.28	Lt. No.4932 (S) Dt.- 20.10.2023							
<b>2</b>	<b>Latehar</b>	<b>0.00</b>	<b>2627.21</b>		<b>594.48</b>			<b>533.61</b>			

**Circle : DALTONGANJ**

**Div : GARHWA**

**Name of EE-SriPradeep Kumar**

1	Construction of High Level Bridge over Panda River in the 24th km. of Ketar Raji Road. (Length 4x18.6 M)	74.4	467.61	4792(S) /18.8.17	499.49	22 SBD/17-18 29.01.18	78%	389.03	M/s Gupteshwar Construction, Nai Muhalla, Daltonganj	95%	28.01.19
2	Construction of High Level Bridge & Approach Road for Bridge over Kanhar River in Balchora Village in Dhurki Block. (Length of Approach Road 6.235 km.)	295.2	2712.00	677 (s)/01.02.18							

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of Box Culvert over Belo Nala (Ch. 17th km.), H.L. Bridge over Bajri Nala (ch. 17.800 km.) & H.L. Bridge over Kanha Nala (Ch. 22.10 km.) in Kharsota More to Kasnap Road under Road Division, Garhwa.	62.08	889.21	4159(S)/27.12.21	854.43937	01 SBD/22-23 04.07.22	48%	409.57	M/s Karan Construction, Main Road, Garhwa (JHARKHAND)	62%	03.03.2024
4	Construction of H.L. Bridge (with Approach Road) over Dhobni River at 12th km. in Ketar to Kandi Road under Road Division, Garhwa	63.00	785.87	5000/27.10.23							
<b>4</b>	<b>Garhwa</b>		<b>4854.69</b>		<b>1353.93</b>			<b>798.60</b>			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of **Completed works** (Bridges-Plan)  
State Plan Bridge Works

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Daltonganj</b> <b>Div : Daltonganj</b> <b>Name of EE-Sri Anil Kumar</b>											
<b>NIL</b>											
0	Daltonganj	0.00	0.00		0.00			0.00			
<b>Circle : Daltonganj</b> <b>Div : Latehar</b> <b>Name of EE-Sri Arbind Kumar Verma</b>											
<b>NIL</b>											
0	Latehar	0.00	0.00		0.00			0.00			
<b>Circle : DALTONGANJ</b> <b>Div : GARHWA</b> <b>Name of EE-SriPradeep Kumar</b>											

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of H.L. Bridge over Puregarha River at Ch. 9th Km. of Ranka-Ramkanda Road under Road Division, Garhwa	55.80	384.806	58(S)/10.01.22	395.774	40 SBD/21-22 22.03.22	109%	431.95	Vijay Kumar, Rankakhurd, Ranka, Garhwa	100%	21.03.2023
2	Construction of H.L. Bridge Over Saraswati River Near Majhiaon More in Garhwa Town under R.C.D., Road Division, Garhwa for the year of	34.98	260.248	1389 (S)/08.04.22	270.9617	02 SBD/22-23 18.07.22	37%	106.92	M/s Maa Construction, Vill.-Karua Kala, PO-Dumariya, Garhwa	100%	17.07.2023
<b>Garhwa</b>		<b>90.78</b>	<b>645.05</b>		<b>666.74</b>			<b>538.87</b>			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Non-Plan)  
State Non-Plan Works

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Daltonganj</b> <b>Div : Daltonganj</b> <b>Name of EE-Sri Anil Kumar</b>											
1	Repair Work of damaged RCC Culvert and Construction of Approach Road of Culvert in Chainpur-Ramkanda Road (Chainage- 12.6 Km) for the year 2022-23.		15.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No.3457(S), Dt 22.09.2022	10.86	21.012023 16F2/2022-23	10.86	100%	Pankaj Kumar Jaiswal, Hamidganj, Daltonganj, Palamau.	100%	21.01.2023
2	Railing and Expansion Joint work of High Level Bridge (Chainage- 22 Km & 23 Km) in Chhatarpur-Dumariya Road for the year 2022-23.		15.25	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No.3457(S), Dt 22.09.2022	9.38	24.12.2023 10F2/2022-23	2.96	32%	Santosh Kumar Gupta, Sildilya Kala, Tarhasi.	100%	24.12.2022
3	Railing and Guard Wall work of High Level Bridge (Chainage- 18.9 Km) in Chhatarpur-Karma-Cherai Road for the year 2022-23.	1.24	40.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No.3457(S), Dt 22.09.2022	25.26	09.01.2023 13F2/2022-23	22.12	88%	Birendra Kumar Pathak, Murma Kala, Utari Road, Palamau.	100%	09.01.2023
4	Renovation / Supply and Boundry wall work in Office of Superintending Engineer, Road Construction Department, Road Circle, Daltonganj for the year 2022-23.		20.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No.3457(S), Dt 22.09.2022	14.00	19.01.2023 15F2/2022-23	13.36	95%	M/S M D Construction, Pokhraha Khurd, Rajwadih, Daltonganj.	100%	19.01.2023
5	Consultancy Services for DPR Preparation of 2-Lane from Daltonganj ROB to North Koel Semra Mines including Land Acquisition, Forest Clearance and Utility Shifting etc at Daltonganj in the state of Jharkhand for the year 2022-23					04.03.2023 26F2/2022-23	0.00		M/S Designilla Pvt, Ltd. JV with Shambhavi Techno Solutions Pvt. Ltd. A 87 Vipul Word, Sector 48, Gurgaon, Haryana-122001		04.03.2023

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Ordinary Repair Chainpur to Hutar Road. (Length-32.05 km) (ODR) for the year 2023-24		25.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 4009(S), Dt 18.08.2023	24.93	19F2/2023-24 Date 10.01.2024	0.00		Anil Kumar Singh, Isvari sadan, Nawatoli, Daltonganj, Palamau		22.01.2024
6	Ordinary Repair of Daltonganj-Kutchery Chowk- Abadganj-SP Kothi-ROB-Forest Colony-Gayatri Mandir Road (Length-1.10/ 3.45 km) (ODR) for the year 2023-24.		20.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 4009(S), Dt 18.08.2023	20.00	15F2/23-24 31.10.2023	0.00		Dilip Kumar Upadhyay, Ponchi, Satbarwa, Daltonganj, Palamau, Jharkhand.		30.01.2024
7	Construction fo R.C.C Drain Near Kankari Village in Chainpur Hutar Road for the year 2023-24.		25.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 4009(S), Dt 18.08.2023	24.90	14F2/23-24 22.11.2023	0.00		M/S Balajee Construction, Belwatika, Pampukal, Daltonganj, Palamau		21.02.2024
8	Road safety work on identified vulnerable spots in various Road under Road Division Daltonganj for the year 2023-24.		30.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 4009(S), Dt 18.08.2023	17.16		0.00		Dewanti Construction Pvt. Ltd. Gayatri Mandir Road, Medininagar, Palamau.		-
9	Yellow Blinker with sound total 116 nos installation work at intersection marked in various Chowk under Road Division, Daltonganj for the year 2023-24.		37.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 4009(S), Dt 18.08.2023	21.14		0.00		M/s Balajee Construction, Bhall, Goradih, Palamau, Jharkhand.		-
10	Ordinary Repair Panki to Herhenj (Total Length- 18.00 Km) Road for the year 2023-24.		50.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 4009(S), Dt 18.08.2023	26.97		0.00		Birendra Kumar Mehta, Lohra, Sangbar, Lesliganj, Daltonganj, Palamau.		-

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Renovation work of Executive Engineer Residence, Road Division, Daltonganj for the year 2023-24.		10.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 4009(S), Dt 18.08.2023	9.99	13F2/23-24 19.10.2023	0.00		M/S Pandey Enterprises, Manju sadan, Near Murma House, Abadganj, Daltonganj, Palamau.		18.01.2024
12	Repair and Maintenance work of Office of the Executive Engineer, under Road Division Daltonganj for the year 2023-24.		20.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 4009(S), Dt 18.08.2023	12.63	12F2/23-24 23.11.2023	0.00		Birendra Kumar Pathak, Mruma Kalan, Palamau, Jharkhand.		22.02.2024
13	Repair work of Gantry of various roads under Road Division Daltonganj for the year 2023-24.		10.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 4009(S), Dt 18.08.2023	6.19	20F2/23-24 12.01.2024	0.00	0%	Rupesh Mehta, Bhusra, Lamipatra, Pandwa, Palamau, Jharkand		22.01.2024
14	Ordinary Repair and Painting work of railing of High Level Bridge located in the 1st Km of Sagalim Tarhasi Padma Road under Road Division, Daltonganj for the year 2023-24.		8.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 4009(S), Dt 18.08.2023	4.62	16F2/23-24 23.11.2023	0.00		Birendra Kumar Mehta, Lohra, Sangbar, Lesliganj, Daltonganj, Palamau.		22.01.2024
15	Restoration/ Repair/ Painting work of Missing / Damage K. M. Post of various Road under Road Division, Daltonganj for the year 2023-24.		10.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 4009(S), Dt 18.08.2023	5.79	18F2/23-24 05.01.2024	0.00		Raja Ram Mehta, Pokhrraha Khurd, Rajwadih, Daltonganj.		22.02.2024
16	Renovation and Repair work of Patan I.B. under Road Division Daltonganj for the year 2023-24.		10.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 4009(S), Dt 18.08.2023	10.00	9F2/23-24 19.10.2023	0.00		Rajiv Ranjan Upadhayay, Bishunpur, Patan.		18.12.2023
	Vivekadhin		25.00	E.I.C, Ranchi vide Lt. 3037 (S) dt. 19.06.2023	0.00		0.00				-

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
17	Emergent Repair of Kajri-Patan-Manatu (Length - 36.00 Km) Road Under Vivekadhin for the year 2023-24.		5.79	E.I.C, Ranchi vide Lt. 3037 (S) dt. 19.06.2023	5.78	7F2/23-24 10.10.2023	5.78	100%	Giresk Kumar Singh Japla, Hussainabad, Palamau.	100%	18.12.2023
18	Ordinary Repair for making motorable of Bishrampur to Belhara via Pandu Road in Rainy season under vivekadhin for the Year 2023-24		3.00	E.I.C, Ranchi vide Lt. 3037 (S) dt. 19.06.2023	3.00	8F2/23-24 19.10.2023	3.00	100%	Rajiv Ranjan Upadhayay, Bishunpur, Patan.	100%	02.11.2023
19	Ordinary Repairs in North Koel Semra Mines Link Road (Total Length 10.80 KM) under Vivekadhin for the year 2023-24.		3.00	E.I.C, Ranchi vide Lt. 3037 (S) dt. 19.06.2023	2.50	3.11.2023	2.50	100%	Sunil Kumar Tripathi, Kashinagar, Redma South, Jogiyahi Tola, Chianki, Daltonganj, Palamau, Jharkhand	100%	-
20	Ordinary Repairs in North Koel Semra Mines Link Road (Total Length 10.80 KM) under Vivekadhin for the year 2023-24.		3.00	E.I.C, Ranchi vide Lt. 3037 (S) dt. 19.06.2023	2.50	30.11.2023	2.50	100%	Binay Kumar Tiwary, Redma, Daltonganj.	100%	-
21	Emergent Ordinary Repair Chiyaki-Rajwadih by Pass Road (L- 6.00 km) under Vivekadhin for the year 2023-24			E.I.C, Ranchi vide Lt. 3037 (S) dt. 19.06.2023	0.60	20.12.2023	2.50	100%	M/s Tiwary Construction Kutmu, Utari Road, Palamau.	100%	-
<b>21</b>	<b>Daltonganj</b>	<b>1.24</b>	<b>385.04</b>	<b>0.00</b>	<b>258.20</b>	<b>0.00</b>	<b>65.57</b>				

**Circle : Daltonganj**

**Div : Latehar**

**Name of EE-Sri Arbind Kumar Verma**

1	Installation of Full Gantry in Ch-0.00 in Sikni - Richuguta (MDR-247) Road		18.00	EIC RCD Lt. No.	9.17	17 F2/ 2022-23 Dt. 03.12.22 2 Month.	8.78	100%	Nitya Nand Pathak Village + Post – Torelawa District – Garhwa (Jharkhand)	100%	02.02.2023
---	--	--	-------	--------------------	------	--	------	------	---	------	------------

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of 900m RCC Drain in 1st and 2nk Km in Town portion of Balumath - Murpa - Lapra (MDR-143) Road.		49.00	3457(S) 22.09.2022	33.78	11 F2/ 2022-23 Dt. 23.11.22 2 Month.			M/s B.M. Developers, Balumath, Latehar	0%	22.01.2023
3	Construction of 120 m Retaining Wall 2.50 Meter Height in 14th and 15th Km. of Mahuadar - Neterhat Road.		43.00		29.49	09 F2/ 2022-23 Dt. 23.11.22 3 Month.	27.41	100%	M/s B.M. Developers, Balumath, Latehar	50%	22.02.2023
4	Construction of 135m RCC Drain in 1st Km of Latehar Bypass (On NH-75) Thana Chowk ( Chatnahi More) - Dharampur More.		10.00		7.00	16 F2/ 2022-23 Dt. 30.11.22 2 Month.	6.82	100%	Mohammad Imran Medininagar Daltonganj Palamu	100%	29.01.2023
5	Installation of 2 Nos. Full over gantry at chಾನinage 4th Km of Kutmu Garu Mahuadar road ( SH-09) and 1 No. Bage Sakhuya of Mahuadar Neterhat Road (SH-09)		54.53	EIC RCD Lt. No. 1248(S) 16.03.2023	35.14	07 F2/ 2023-24 Dt. 18.07.23 1 Month.		100%	M/s Bharara Infrastructure Company, P.P. Compound, Beside Hari Niwas, Kashmiri Bank, Ranchi, Jharkhand	100%	17.08.2023
6	Installation of K.M. Post and Painting of Parapet of Bridge and Culvert in Latehar (NH-75) - Herhanj (SH-10) Via Nawada Road from Km 2.50 to 28.70		10.00	EIC RCD Lt. No. 4009(S) 18.08.2023	6.24	17 F2/ 2023-24 Dt. 17.10.23 1 Month.	6.24	100%	M/s Kamla Construction, Village -Chapri, PO – Chhencha, PS – Barwadih, District - Latehar.	100%	16.11.23
7	Installation of Rumble Strip, Speed Limit, Road Furniture & Direction and palce in sign board for road Safety in Kutmu - Garu - Mahuadar Road from Km. 0.00 to 80.00		25.00	EIC RCD Lt. No. 4009(S) 18.08.2023	15.42	16 F2/ 2023-24 Dt. 17.10.23 2 Month.	15.42	100%	Laxmi Kant Jha, Beside Saraswati Kunj Apartment, Deputy Para, Near Katchehary Chowk, Ranchi - 834001	100%	16.12.23
8	Ordinary repair in Km. 19th, 27th, 28th & 30th to 33rd in Latehar - Saryu - Kotam (MDR-249) Road		15.00		9.36	13 F2/ 2023-24 Dt. 16.10.23 2 Month.			M/s Mangal Construction, Vill – Gari Matnag, Po – Ker, PS – Chhipadohar, Barwadih, Dist- LATEHAR	100%	15.12.23

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Ordinary repair in km 2.50 to 28.70 in Latehar (NH-75) - Herhanj (SH-10) Via Nawada Road		25.00		18.17	24 F2/ 2023-24 Dt. 01.11.23 2 Month.			Dilip Kumar Upadhyay, Ponchi, satbarwa, Daltonganj, Palamu, Jharkhand	100%	29.12.23
10	Installation of Road furniture, Painting of Tree & Rumble Strip in Masiyatu More (NH-75) Sasang Serek - Masiyatu - Olhepat - Panchferi (Jhabar) (SH-10) Road		20.00		12.64	15 F2/ 2023-24 Dt. 16.10.23 1½ Month.	12.64	100%	PRAVEEN KUMAR, Deputy Para, Kutchery Chowk, Ranchi	100%	30.11.23
11	Repair of Railing of Bridge over Koel River in 8th Km of Barwadih - Hutar Road		12.00		7.24	21 F2/ 2023-24 Dt. 18.10.23 2 Month.			M/s Kamla Construction, Vill – Chapri, Post – Chhencha, PS – Barwadih, Latehar, Jharkhand	100%	17.12.23
12	Construction of 200m R.C.C. Drain in 10th Km of Bhusar - Kechki - Barwadih (MDR-141) Road		20.00		12.74	19 F2/ 2023-24 Dt. 17.10.23 2 Month.			M/s Maa Kalavati Construction, Hurlong, Sagalim, Panki, Palamu, Jharkhand - 822118	100%	16.12.23
13	Construction of 650m RCC Drain in 4th Km of Latehar - Saryu - Kotam (MDR-249) Road		50.00		32.24	33 F2/ 2023-24 Dt. 27.12.23 3 Month.			Santosh Kumar pandey, Vill – Bishunpur, P.o + P.S – Latehar, Distt – Latehar, (Jharkhand)	75%	26.03.24
14	Construction of 75m RCC Drain in 1st (Birsu Chowk) Km in Mahuadar - Neterhat Road.		8.00		7.92	18 F2/ 2023-24 Dt. 17.10.23 1 Month.			Prabhat Kumar Jaysawal, Village + Post - Mahuadar , Dist- Latehar	100%	16.11.23
15	Construction of Retaining Wall (Height - 2.00m) at 22nd Km. (Near Saryu Nala) of Latehar-Saryu-Kotam Road (MDR- 249)		45.00	EIC RCD Lt. No. 4009(S) 18.08.2023	31.27	31 F2/ 2023-24 Dt. 21.12.23 3 Month.			Smt. Mina Devi. Vill – Gurgu, Tarwadih, Post – Nawagarh, P.S. + Distt – Latehar, (Jharkhand)		20.03.24

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Construction of 120m Length and 2.50m Height Retaining Wall in Vally area in 5th and 6th Km of Mahuadar - Meram - Mahuatoli - Champa Road		40.00		25.26	32 F2/ 2023-24 Dt. 23.12.23 3 Month.			Amir Sohail. Vill – Amwatoli, Post + PS – Mahuadar, Distt – Latehar, (Jharkhand	100%	22.03.24
17	Repair work of old & damaged Guardwall and Bush cutting in Kutmu - Garu - Mahuadar (SH-09) Road from Km 38.00 to 68.00		50.00		28.00	34 F2/ 2023-24 Dt. 05.01.24 85 Days.			Empiric Construction Pvt. Ltd. Lagam, Main Road, Garhwa Palamu, (Jharkhand	10%	30.03.24
18	Beautification / Renovation work in Divisional Office Latehar		10.00		10.00	14 F2/ 2023-24 Dt. 16.10.23 2 Month.			Sunil Kumar Tripathi, Redma, Kashinagar, Chianki, Daltonganj, Palamu	100%	15.12.23
19	Repair, beautification and Coloring work in Chandwa Inspection Building.		10.00		6.49	20 F2/ 2023-24 Dt. 17.10.23 2 Month.			Ajit Kumar, Village – Karkat, PO+PS – Dist - Latehar	100%	16.12.23
20	Repair Work of Assistant Engineer Residence in Chandwa.		10.00		6.99	12 F2/ 2023-24 Dt. 16.10.23 2 Month.	6.98	100%	R.S. Construction, At – Main road, Chandwa, Latehar, Jharkhand	100%	15.12.23
21	Construction of RCC Slab Culvert (6m x 4m) with approach Road of Connecting Rural road at 2nd Km of Barwadiah - Hutar Road.		80.00		56.00	25 F2/ 2023-24 Dt. 01.11.23 4 Month.			M/s R.D. Construction, Near Bhagwati Hospital, Ranchi Road, Redma, Daltonganj, Palamu	75%	29.02.24
			<b>604.53</b>			<b>400.55</b>					<b>84.29</b>

**VIVEKADHIN**

1	Road Marking in 1st Km (P) and 2nd Km (P) in Latehar Saryu Kotam Road		25.00	EiC, RCD Lt. No.	2.26	01 F2/ 2023-24 15.04.23 7 Days.	2.26	100%	SUJIT KUMAR KARKAT LATEHAR	100%	22.04.2023
---	---	--	-------	---------------------	------	------------------------------------	------	------	----------------------------------	------	------------

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme		Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name	Length (KM)	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Road Marking in 2nd Km (P) and 3rd Km (P) in Latehar Saryu Kotam Road			3037(S) 19.06.2023	2.22	04 F2/ 2023-24 09.05.23 7 Days.	2.22	100%	SUJIT KUMAR KARKAT LATEHAR	100%	16.05.2023
3	Installation of Km Stone Pole, painting in bridge and Gantry repair in various road				2.26	05 F2/ 2023-24 18.05.23 7 Days.	2.24	100%	Binay Kumar Tiwari, Khamdih, Satbarwa, Palamu, Daltonganj.	100%	25.06.2023
4	Repair work of Culvert in Balumath Murpa Lapra Road from Km. 0.00 to 9.00				0.97	06 F2/ 2023-24 14.07.23 15 Days.	0.97	100%	SUJIT KUMAR KARKAT LATEHAR	100%	29.07.2023
5	Painting work of Culverts and bridges in Latehar Saryu Kotam from Km. 0.00 to 18.00 and painting of bridges in Latehar to Herhanj via Nawada road				1.54	08 F2/ 2023-24 21.07.23 15 Days.	1.53	100%	SUJIT KUMAR KARKAT LATEHAR	100%	05.08.2023
6	Rapair of Railing of Saryu Nala Bridge in 22nd Km of Latehar- Saryu - Kotam Road				1.30	09 F2/ 2023-24 22.09.23 15 Days.	1.30	100%	Lovely Devi, Karkat, Latehar	100%	07.10.23
7	Traffic restoration work in rainy season in Balumath Murpa Lapra Road in Km 8.00 to 19.00 Km.				2.48	10 F2/ 2023-24 09.10.23 15 Days.	2.48	100%	Mohammad Ehasan, Vill – Balumath, Po+ PS - Balumath District Latehar	100%	24.10.23
8	Emergent Repair of Moorum Work in Matnag More to Matnag Dhumkuriya Building (Length - 2.00 Km.).				0.70	11 F2/ 2023-24 13.10.23 07 Days.	0.70	100%	Lovely Devi, Karkat, Latehar	100%	20.10.23
9	Construction of Drain in 8th Km of Latehar Saryu Kotam Road				2.02	23 F2/ 2023-24 26.10.23 15 Days.	2.02	100%	Arbind Kumar, Amwatikar, PO + PS - Latehar Dist - Latehar	100%	10.11.23
10	Traffic restoration work in rainy season in Balumath Herhanj Panki Road in Km 0.00 to 30.00 Km				2.50	26 F2/ 2023-24 11.11.23 15 Days.	2.50	100%	Lovely Devi, Karkat, Latehar	100%	26.11.23
11	Ordinary Repair in Sikni - Richuguta Road				0.72	27 F2/ 2023-24 23.11.23 15 Days.	0.72	100%	Ajit Kumar, Village – Karkat, PO+PS – Dist - Latehar	100%	08.12.23
12	Damaged Retaining Wall in 18th Km Valley portion of Latehar - Saryu - Kotam Road				1.51	28 F2/ 2023-24 25.11.23 15 Days.	1.51	100%	Ajit Kumar, Village – Karkat, PO+PS – Dist - Latehar	100%	10.12.23

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Clearing grass and removal of rubbish of Road Shoulders in Morvai - Garu Road in Km 0.00 to 37.00 Km.				0.56	30 F2/ 2023-24 12.12.23 15 Days.	0.56	100%	Ajit Kumar, Village - Karkat, PO+PS - Dist - Latehar		
14	Traffic restoration work in rainy season in Balumath Murpa Lapra Road in Km 9.00 to 23.00 Km				2.49	29 F2/ 2023-24 05.12.23 15 Days.	2.49	100%	M.D ANWAR ANSARI Vill + Po+ PS - Balumath District - Latehar		
<b>35</b>	<b>Latehar</b>		<b>25.00</b>		<b>23.55</b>		<b>23.51</b>				

**Circle : DALTONGANJ**  
**Div : GARHWA**  
**Name of EE-SriPradeep Kumar**

1	Ordinary repair work of Ketar-kadhwan-Hariharpur road from km. 0.00 to 20.20 km.	20.20	30.00	4009(S) dt. 18.8.23	19.47596	11F2/23-24 22.12.23			Sri Dilip Kr. Upadhyay, At-Ponchi, Satbarwa, Palamu		21.02.24
2	Ordinary repair work of Panchadumar main road to UP Border via Parti road road from km. 0.00 to 21.5 km.	21.50	40.00	4009(S) dt. 18.8.23	25.14333	13F2/23-24 22.12.23			Sri Randhir Kr. Singh, At-Church Road, Daltonganj		21.02.24
3	Ordinary repair work of boundary wall with fancing & decoration work at office campus under Road Division, Garhwa		20.00	4009(S) dt. 18.8.23	14.59441	06F2/23-24 07.11.23	14.40041	99%	M/S Tiwary Construction, At-Kutmu, P.O.+P.S.- Untary Road, Dist-Palamu	100%	06.01.24
4	Construction of rest work in old B-Type Quarter (1 unit)		30.00	4009(S) dt. 18.8.23	23.50962	12F2/23-24 22.12.23			Sri Ashwini Kr. Pandey, At-Ashok Vihar, Jobraiya, Garhwa	70%	21.03.24
5	Construction of Survent Quarter beside in Executive Engineer Quarter under Road division, Garhwa		20.00	4009(S) dt. 18.8.23	15.42052	09F2/23-24 01.12.23			Sri Praveen Kr. Tiwary, At-Potma, PO-Lagma, Garhwa	100%	01.02.24

**SPILL OVER**

Month : January, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	ORDINARY REPAIR OF CHAINPUR RAMKANDA ROAD FROM 14KM TO 26.718KM FOR THE YEAR OF 2022-23 UNDER R.C.D., ROAD DIVISION, GARHWA		20.00	2457(S) dt. 22.9.22	19.89	09 F2/22-23 02.11.22	16.25	82%	Sri Nityanand Pathak, Vill+PO-Torelawa, PS-Kharaundhi, Garhwa	85%	01.01.23
2	ORDINARY REPAIR OF RANKA-CHINIYA ROAD UNDER ROAD DIVISION, GARHWA FOR THE YEAR OF 2022-23		25.00	2457(S) dt. 22.9.22	24.92	14 F2/22-23 03.11.22	12.55	50%	Sri Keshri Kumar Singh, Prince House, Hamidganj, Daltonganj, Palamu	60%	02.01.23
3	ORDINARY REPAIR WORK OF NAGARUNTARI SUB DIVISION I.B. BUILDING AND ITS BOUNDARY WALL FOR THE YEAR 2022-23 UNDER R.C.D., ROAD DIVISION, GARHWA		10.00	2457(S) dt. 22.9.22	7.40	16 F2/22-23 03.11.22	7.05	95%	Sri Rajdeo Mahto, Bar Muhalla, Tandwa, Garhwa	100%	02.01.23
<b>3</b>	<b>Garhwa</b>		<b>195.00</b>		<b>150.35</b>		<b>50.26</b>				