

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-Plan)
State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Sri Vinod Kacchap											
1	In Ranchi Town second approach road of Ranchi Railway station (1) Construction of road starting from Shaheed Gorkha Chowk near Nepal House to back side of Ranchi Railway station (Platform No.- 5 length 1.50 KM) (2) Construction of road from Rajendra Chowk situated on Mahatma Gandhi Road to Panchwati chowk (Situated in back side of Ranchi Railway Station - Length 1.05KM) (Including Bridge construction) (Grand Total length-2.57KM) for the year 2017-18.	2.57	7231.801	RCD, Ltr. No.- 679(S) Dt. 01.02.18	2329.005	17 SBD 2021-22 01-11-2021	40.76	2281.90	M/S SILDILIYA CONSTRUCTION Station Road, Redma, W. No.-15 P.O.+ P.S.- Daltonganj, Dist.- Palamu, Jharkhand.	72%	31-10-22

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of 4-Lane fly over / Elevated road cum ROB in Siramtoli chowk-Rajendra chowk-MECON round about.	2.34	33750.150	Ltr. No-552(S) Dt.17-02-22	33969.606	05 EPC/ 2022-23 Dt.-10-08-2022. Date of Appointment-08-11-2022	48.80	20662.72	Larsen & Toubro Limited, Andheri(E) Mumbai-400093	59%	10-07-24
3	Widening and Strengthening / Reconstruction of existing Road to Four Lane including Construction of Bridges from Newari Vikas Vidyalaya (at Ranchi Ring Road) –Booty More-Kokar Chowk- Kantatoli - Namkum ROB Road (Total length 15.214 KM).	15.21	12916.72	Ltr. No-1328(S) Dt. 31-03-22	10547.583	11 SBD 22-23 22-10-22	29.86	3281.93	SRE & ASSOCIATES (JV) Registered Office: At Sri Ram Tower, 2nd Floor, M.P.D. Road, Bhagalpur, Bihar- 812002.	55%	21-01-24
4	Widening, Strengthening and reconstruction in four lane road of Birsa Chowk to Dhurwa Golchakkar (Length-2.60 KM) (Including bicycle track and footpath) and Improvement of riding quality work in Dhurwa Golchakkar to Project Building (Length-1.50 Km) (Total length-4.10 KM) for the year 2022-23.	4.10	3493.38	Ltr. No-3470(S) Dt. 23.09.22	2948.335	31 SBD 2022-23 28-01-2023	97.34	2870.00	AD Infra(JV), HI-155, Near Central Bank Near Harmu Housing Colony, Ranchi	80%	26-11-23

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Improvement of Riding Quality Programme (IRQP) in Namkum-Doranda road (MDR-002) (Including Nepal House Approach road) (Total length-6.40 KM) for the year 2022-23.	6.40	1048.88	Ltr. No-1960(S) Dt. 31-05-22	1290.095	32 SBD 22-23 28-01-2023	94.54	1219.61	M/S KNP Singh K.D. Road , Khelari	100%	13.04.23
6	Widening and strengthening /Reconstruction of Bariatu (on MDR-004) -Lem- Bargain- Boriya road (Total length-3.750 KM) (Including construction of bridge) for the year 2022-23.	3.75	11135.41	Ltr. No-3556(S) Dt.07.10.22	1924.684	42 SBD 2022-23 25-03-2023	0.00	8463.94	Arvind Kumar Singh Dhurwa, ranchi		24-03-24
7	Construction of work from Birsu Munda Airport (Hundru)-Hethu-Chandaghasi- Ring road (Koachbang) (Total length-6.950 KM) (include bridge work) for the year 2023-23.	6.95	21198.03	Ltr. No-3171(S) Dt.30-08-2022	6244.895	06 SBD 2023-24 12-07-2023	0.00	10000.00	M/S Puja Enterprises At + PO : Simariya Chatra, Jharkhand – 825103.	5%	11-01-25
8	Reconstruction of Four Laning of Pandra (on NH-75) - Kanke (on SH-02, Holiday home) road (Total length -5.545 KM) for the year 2023-24.	5.55	25383.375	1396(S)Dt-21-03-2023			0.00	10000.00			
9	Widening & Strengthening of Itki Sanatorium to Moro -Nari - Changani road (Total Length-9.856 KM) for the year 2019-20.	9.86	2644.505	Lt.5344 (S) 30.10-19	1560.8293	19 SBD 2021-22 20-11-2021	83.08	1898.19	KNPS-LNJ(JV)	80%	19-08-22

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Widening and Strengthening of Kodojora more (NH-23) to Lohardaga main road via Ghagra Pandepara road Road (Length-7.621 km) for the Year 2021-22	7.62	1794.10	Ltr. No-1967(S) Dt.26-07-2021	1432.9123	23 SBD 2021-22 18-11-2021	70.12	1406.84	M/S Lion Construction Ranchi	72%	17-08-22
11	Construction of road from Ring road to Jharkhand Jaguar (STF camp) Ranchi (Total Length - 0.500 KM) for the year 2022-23.	0.50	518.58	Rs.518.579 Ltr. No-2277(S) Dt.16.06.22	490.137	07 SBD 2022-23 27-09-22	91.76	449.77	M/S Sharda Construction Redma, Daltonganj.	100%	26-01-23
12	Four lane ROB on HEC to Ranchi - Gumla road (NH23) road in lieu of level crossing No. RL-5 at RYL KM 427/2-3 between Ranchi - Piska Station for the year 2022-23.	0.455	2676.84	1236(S) Dt.27/02/19 (Revised)	845.446	05 SBD 2023-24 12.07.2023	0.00	0.00	Arvind Kumar Singh Dhurwa, ranchi	12%	11.01.2024
13	Widening and Strengthening / Reconstruction of Argora chowk - Kathal More (MDR-018) (Total length 5.30 KM).	5.30	19728.02	Ltr. No-2504 (S) Dt.08-07-22	1882.277	07 SBD 2023-24 17.07.23	0.00	9743.40	Altima Infrastructure Private Ltd., 1ST Floor, Ashok Nahar-Road No.-5, Ranchi.		16.02.2024
14	Construction of four Laning of Durga Soren Chowk (Namkum)- Rampur Ring road (Total Length-8.860 Km) for the year 2023-24.	8.86	6560.621	1584(S) Dt.31-03-2023	5427.529	20 SBD 2023-24 09-09-2023			AUM & Associates, Ranchi		08-03-25

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	Widening and Strengthening of work from Kutiatu Chowk (on NH-75 Ext.) – Malti- Ring Road (Near Arvind Mil) Road (Total Length-4.070 KM) for the year 2023-24.	4.07	967.32	Ltr. No-2996(S) Dt.15-06-2023	824.717	25 SBD 2023-24 08-12-2023	30%	250.00	Excel Venture, Ranchi	70%	07-06-24
16	Construction of Approach road of Central University Jharkhand (Total Length-1.78 KM) for the year 2023-24.	1.78	5344.39	Ltr. No-3215(S) Dt.04-07-2023			0.00	4233.71			
17	Improvement of Riding Quality work in Meshra-Pithoria road (Total Length-17.88 KM) for the year 2023-24.	17.88	1269.695	Ltr. No-3258(S) Dt.07-07-2023	1175.513	50 SBD 2023-24 07-03-2024			M/S Jyoti Enterprises, Hazaribagh.		06-09-24
18	Widening and Strengthening/ Reconstruction of approach road from Ring road and Daladali Road (Near Daladali chowk) to ICFAI University (Total length-1.106 KM) for the year 2023-24.	1.106	197.852	Ltr. No-3841(S) Dt.08-08-2023	138.363	35 F2 2023-24 21-12-2023	36%	49.42	M/S Raj Construction Birsra Chowk, Ranchi	70%	20-03-24
19	Construction of fly over from Bahu Bazar to Patel Chowk Connecting Siramtoli-Mecon Fly Over at Patel Chowk and Kokar-Yogoda Satsanga Ashram Fly Over at Bahu Bazar (Length 1.25 KM) for the year 2023-24.	1.25	21335.986	Ltr. No-5212(S) Dt-14-11-2023							

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
20	Improvement of Riding Quality Programme (IRQP) in Burmu-Umedanda-Hindgir road (Total length-20.38 KM) (including Chute drain, retaining wall and 2 nos full gantry) for the year 2023-24.	20.38	756.271	Ltr. No-5003(S) Dt-27-10-2023	647.767	51 SBD 2023-24 09-03-2024	31%	200.00	M/S Jai Mata Dee Construction, Ranchi.	35%	08-09-24
21	Construction of approach road for Rajaswa Parishad in Ranchi(Total Length 0.190KM) for the year 2023-24.	0.19	45.915	Ltr. No-4594(S) Dt-04-10-23	28.070	39 F2 2023-24 28-12-2023	28%	8.00	A & S Construction, Ranchi	50%	25-02-24
22	Improvement of Junction near D.C. House and Dindayal Chowk for the year 2023-24.		48.255	Ltr. No-5167(S) Dt-09-11-2	47.777	26 F2 2023-24 08-12-2023	43%	20.36	Laxmi Kant Jha Ranchi	45%	21-01-24
23	Consultancy Services for carrying out Road Safety Audit of existing Road as per road safety manual i.e. IRC-Sp-88-2020 or any other latest revision of this document for the year 2022-23.		94.309	Ltr. No-2996(S) Dt.15-06-2026	18.83911	37 F2 2022-23 25-02-2023	93%	17.54	Cube Engitech Consultant Pvt. Ltd., Ranchi.	100%	15-05-2023
23	Ranchi	126.12	180140.38		73774.38			77057.33			

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Gumla Name of EE-Sri Rameshwar Shah											
1	Widening and Strengthening & Re-construction of malgo more at Bharno(NH23)to Pabayea Talab	11.00	2902.79	1308(S) 31.03.22	2608.91	05SBD/22-23 dt-13.12.22	89.77	2341.93	Dewanti Construction, Sisai Road, Gumla	95%	12.12.23
2	Widening/Strengthening of 2-lane of Chainpur-Mahuadarn upto Dumri Road (MDR-36) Job no- CRF-JHR-2022-23/57	11.85	5941.00	RW Ranchi/CRF/2021-22 Dt. 06.02.2023	7501.83	05SBD/23-24 dt-21.12.23	16.66	1250.00	M/s Vinod Kr. Jain Jashpur, Chhattisgarh	20%	20.12.25
3	Strengthening and Widening of Sisai - Basia Road (Widening to Intermediate lane and Improvement of Sisai-Basia Road)	36.90	10611.84	1582(S) 31.03.23	10371.54	03SBD/23-24 dt-12.07.23	48.69	5050.00	M/s Vinod Kr. Jain Jashpur, Chhattisgarh	75%	11.09.25
4	Widening/Strengthening & Reconstruction of Chainpur to Jari Road under Road Division, Gumla (Total Length - 10.109 Km)	10.10	2960.37	5389(S) 29.11.23	2713.58	08SBD/23-24 dt-16.03.24	0.00	0.00	M/s Dewanti Construction Sisai Road, Gumla	-	15.12.24

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	IRQP Work of Sisai-Bhandra Road Length- 26.42 km. under Road Division, Gumla	26.42	1584.32	5427(S) 01.12.23	1652.83	07SBD/23-24 dt-16.02.24	81.68	1350.00	M/s Dewanti Construction Sisai Road, Gumla	85%	15.08.24
6	IRQP Work of Kamdara Bero Road Length- 23.46 km. under Road Division, Gumla	23.46	1466.64	29(S) 04.01.24	0.00		#DIV/0!	0.00	-	-	-
7	IRQP Work of Khunti-Torpa-Kolebira ((SH-03) Road Length- 26.055 km. under Road Division, Gumla	26.06	3067.78	455(S) 31.01.24	0.00	-	#DIV/0!	0.00	-	-	-
8	IRQP Work of Banari to Banalat Road Length- 14.28 km. under Road Division, Gumla	14.28	923.10	775(S) 21.02.24	0.00	-	#DIV/0!	0.00	-	-	-
8	Gumla	160.07	29457.84		24848.69			9991.93			

Circle : Ranchi

Div : Khunti

Name of EE-Sri Dipak Kumar Bhagat

1	Widening and strengthening/reconstruction of road from confluence point of karkatta river and tanju nala to dasmile gundu road.(length- 9.244km)	9.244	2484.66	Letter no. 3548(s) dated 06.10.22	1813.20	Provisional work order vide Lt. no. 948 dt. 14.11.23 13SBD/23-24 Dt. 30.11.23	8.27%	724.06	JMD (50%) (M/S Jai Maa Durga Construction, Chiniya Road, Nehru Nagar Garhwa)-NP (50%) (M/S Nagendra Pandey, Ashok Nagar, Ranchi) (JV).	16%	13.05.25
---	--	-------	---------	-----------------------------------	---------	--	-------	--------	--	-----	----------

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	IRQP Work of SH-03 to Ulihatu Road(Km 0.00 to Km 12.870) (Total Length 12.870 KM)	12.87	1164.88	Letter No. 4593(s) dated 04.10.23	1215.86	37SBD/23-24 Dt. 12.03.24	0.00%	0.00	Excel Venture Construction Pvt. Ltd., A-104, Symphony, Plot No.-9 Near – Sahjanand Chowk, Harmu, Ranchi		11.06.24
3	Improvement of Riding Quality Pavement of Khunti – Torpa – Kalebira (SH-03) Road from Km 5.00 to KM 56.00 (Total Length- 52.00 KM) (Carriageway – 10.00M)	52.00	5677.98	Letter No. 5391(s) dated 29.11.23							
4	Widening and Strengthening / Reconstruction of Hatia – Lodhma – Karra Road (MDR-032) (Total Length- 26.400 KM)	26.40	10937.50	Letter No. 5392(s) dated 29.11.23							
4	Khunti	100.51	20265.01		3029.06	0.00	0.08	724.06			

Circle : Ranchi

Div : Ranchi (Gramin)

Name of EE-Sri Jitendra Kumar Singh

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Reconstruction of Tunju More (at NH-33) Arkaya-Sutilong-Bichahatu (at MDR-26) Road Total Length 9.380 km including Construction of Bridge.	9.38	1972.06	1013(s) dt. 14.03.22	2036.62	07SBD/2022-23 Dt. 26.08.22	114.47%	2331.31	Ms Heighten Construction, Ranchi	98%	25.05.23

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening and Strengthening-Reconstruction of Angara-Hahe-Rahe Road (MDR-21)Total Length-26.687 Km. For the year 2022-23	26.69	5795.82	3472(S) Dt. 23.09.22	5700.99	21SBD/2022-23 Dt. 07.02.23 Provisional work order issued on dt 27.01.23	77.01%	4787.63	Classic Engicon Pvt. Ltd.	85%	26.08.24
3	Widening and Strengthening-Reconstruction of Hundru (MDR 23) to Tati-Singari (MDR -020) Total Length 6.042 Km For the year 2022-23	6.04	1631.83	3550(S) Dt. 06.10.22	1496.39	2SBD/2023-24 Dt. 29.05.23	3.34%	262.57	Classic Engicon Pvt. Ltd.	8%	12.01.24

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening of Existing Pavement to Four Lane Divided Carriage Way of Ranchi-Purulia Road (Namkum ROB to Angara Section) (Total Length - 17.700 km) Including Construction Of Bridges For the Year 2022-23	17.70	18173.72	3587(S) Dt. 10.10.22	16984.89	1SBD/2023 -24 Dt. 11.04.23	14.97%	4025.01	SRE & Associates (JV)	21%	14.03.25
5	IRQP/Srengthening Work in km 0.00 to 7.40 of Jonha-Jonha Fall - Sita Fall Road For The year 2022-23 (Total Length 7.90 km)	7.90	561.13	1337(S) Dt. 18.03.23	537.30	12SBD/202 3-24 Dt. 18.10.23	98.26%	527.94	M/S Jai Mata Dee Construction	100%	17.12.23
6	IRQP/Strengthening Work of Rampur-Halmaid Road From Km.0.00 to Km 9.70 km. Under Road Division Ranchi (Gramin) for the year 2023-24	9.70	332.69	2948(S) Dt. 13.06.23	344.60	15SBD/202 3-24 Dt. 26.10.23	103.64%	357.13	Orbit Infrass	100%	25.01.24

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	IRQP/Strengthening Work in km 0.00 to 18.950 of Jaruadih to Patrahatu Road For the year 2023-24 (Total Length 18.950)	18.95	627.89	3436(S) Dt. 18.07.23	651.36	17SBD/2023-24 Dt. 10.11.23	97.74%	636.65	M/S Jai Mata Dee Construction	100%	09.03.2024
8	IRQP/Strengthening Work in km 0.00 to 9.810 of Tati-Chatra-Bongoibera Road For The year 2023-24 (Total Length 9.810 Km)	9.81	592.77	3427(S) Dt. 18.07.23	567.86	16SBD/2023-24 Dt. 08.11.23	98.29%	558.14	M/S Khanna Construction	100%	07.02.2024
9	IRQP/Strengthening Work in Goushala to Kanke-Patraru Road (Total Length 1.60Km)	1.60	82.40	3963(S) Dt. 17.08.23	51.96	33F2/2023-24 Dt. 07.03.24			M/s Ranju Devi		06.05.2024
9	Ranchi (Gramin)	107.77	29770.29		28371.97			13486.37			

Circle : Ranchi

Div : Lohardaga

Name of EE-Sri Ravindra Kumar

1	Widening and Strengthening of Chatti to Kuru (Tati Chouk) & Kairo Naya Toli to Zingi More Road from k.m. 0.00 to 36.535	36.58	8608.97	06.06.16 / 3543 (S)	7819.36	18.10.16 / SBD 07/ 2016-17 19.03.24/ SBD21/ 2023-24 (Suppl.)	88%	6879.89	Dinesh Chandra R. Agrawal infracon Pvt. Ltd., S.M. Road, Ambawadi, Ahmedabad.	93%	17.10.18
---	---	-------	---------	---------------------	---------	--	-----	---------	---	-----	----------

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening & Strengthening / Reconstruction Work (Including Construction of Bridge) from Bhandra (MDR-001) to Senha (SH-08) Road (Total Length - 23.518 K.M.)	23.518	6464.41	17.02.22 / 541 (S)	5854.61	16.07.22 / SBD 01/ 2022-23 13.03.24/ SBD19/ 2023-24 (Suppl.)	105%	6994.88	M/s Ganga Construction, Hehal, Ranchi.	93%	15.01.2024
3	IRQP Work of Shankh-Chatra (Lukaiya More) Road (Length - 21.35 K.M. = 21350 M.)	21.35	1368.70	18.10.21 / 3193 (S)	1086.86	01.11.22 / SBD 06/ 2022-23	35%	435.74	Altima Infrastructure Pvt. Ltd., Ashok Nagar, Ranchi.	40%	31.03.2023
3	Lohardaga	81.44	16442.07		14760.83		2.28	14310.51			

Circle : Ranchi

Div : Simdega

Name of EE-Sri Rajeev Kumar Singh

1	Widening & Strengthening work of Biru (on NH-143)- Tamra-Sikariyatani-Ramrekhadham (on Kochedega-Ramrekha Road) Road.	22.35	7782.22	13.10.2022 3644(S)	6327.76	01 SBD of 2023-24, Dt. 14.07.2023	11.73%	752.85	M/s Vinod Kumar Jain, Chhattisgarh.	18	13.02.25
2	Improvement of Riding Quality Programme (IRQP) for Kurdeg(MDR-044)-Karamdiha-Gariajor upto Chattisgarh Border Road for the Year 2023-24.	11.85	717.25	15.06.2023 3000(S)	0.00						

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Improvement of Riding Quality Programme (IRQP) for Putritoli (Dolongsera on MDR-45) - Timbermore-Rampur-Borosea-Jitutoli-Beraergi(upto Koel river) road. (Total length 31.8 KM for the Year 2023-24.	31.80	1956.80	01.08.2023 3722(S)	0.00						
4	Improvement of Riding Quality Programme (IRQP) of Kolebira(SH-04)-Gangutoli-Jamdih (NH-143.) Road (Part-A KM 0.00 to 10.36 and Part-B KM 22.00 to 38.95) (Total Length- 28.31 km) (Carriage-5.5 m)	28.31	1765.89	14.12.2023 5643(S)	0.00						
4	Simdega	94.31	12222.17		6327.76			752.85			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Roads-Plan)
State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Sri Vinod Kacchap											
1	Widening and Strengthening of Birsa Munda Airport - Namkum (Kutiatu More, on NH-75 Ext.) via Hetu, Tankara Road for the year 2016-17	6.90	2830.344	5173(S) Dt.16.08.16	1982.216	73 SBD 2016-17 04-02-17	106.77	3008.09	M/S SILDILIYA CONSTRUCTION Station Road,	100%	10.08.18
2	Widening and Strengthening of Budha Khukhra (on Tanger Basli road) - Kurkura-Mander(on Chanho-Dighiya- Parasuraj Road / Total Length-	15.00	3515.293	Ltr. No- 2348(S) Dt.12.08.2021	3000.4803	15 SBD 2021-22 26-10-2021	106.32	3930.01	M/S Spica Projects and Infrastructures	100%	25-10-22
3	Widening & Strengthening of Balance Work of Kathitand - Pithoria road (Total Length-13.864 KM, working Length- 8.064 KM) for the year 2018-20	13.86	7675.49	Lt. 7472(s) 14-11-11	2358.62343	16 SBD 2021-22 26-10-2021	42.75	1008.23	Altima Infrastructure Private Ltd.	58%	25-07-22
4	Reconstruction of Amreshwardham (Bichana More) to Tupudana Via Jurdag Road (Length 36.326KM) for the year 2018-19	12.73	10961.584	5101(S) Dt.31.08.18	2690.73035	85 SBD 2018-19 06.03.19	96.48	6259.19	M/S Ganga Construction, Daltonganj	98%	12.03.21
5	Construction of road in JAP-1 Campus (Including Link road), Doranda, Ranchi (Total length KM 3.052) for the year 2021-22	3.05	305.692	Ltr. No-4163(S) Dt.27-12-21	316.918	87 F2 21-22 28-02-22	103.24	327.20	AUM Construction, Saurav Narsaria,	100%	27.05.22
6	Detailed estimate for Improvement of Riding Quality Programme (IRQP) / Strengthening work of Ratu Road (Ratu Road, Murli Bagicha) for the year 2021-22	8.61	730.898	Ltr. No- 1807(S) Dt.16-07-2021	827.33253	09 SBD 2021-22 18-10-2021	112.75	932.82	M/S AUM Const (Sourav Narsaria) Murli Bagicha,	95%	17-03-22

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	Name of Contractor	% Physical Achieveme nt	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Widening and Strengthening / reconstruction of NH-75 (Tendor More) to Jaguar Camp Road (Total length 2.20)	2.20	516.238	5230(S) 23-10-19	381.1902947	04 SBD 2021-22 06-09-2021	102.87	692.14	M/S Sharda Construction Redma,	100%	05-02-22
7	Ranchi	62.35	26535.54		11557.49			16157.69			

Circle : Ranchi

Div : Gumla

Name of EE-Sri Rameshwar Shah

1	Reconstuction of Dumri (MDR-036) - Bara Katra- Kerakona- Chattisgarh Boarder Road	11.800	5672.41	3564(S) 19.07.19	4711.83	05/SBD/21-22 30.09.21	100.35	4728.19	M/s Vinod Kr. Jain Jashpur, Chhattisgarh	100%	01.04.23
2	Reconstruction of Banalat to Jamti Road Total Length 5.96 km including HL Bridge over Ghaghra River	5.960	2513.82	4504(S) 11.09.19	1658.10	7SBD/21-22 03.11.21	121.45	2013.85	Ganga Const. Bank Calony, Piska More, Ranchi	100%	17.02.23
3	IRQP work of Nathpur - Konbir Road (0.00 km to 16.840km)	16.84	1309.73	4455(S) 06.12.22	1278.89	08SBD/22-23 dt- 29.03.23	100.00	1278.88	RMSv Construction Pvt Ltd Sisai Road, Gumla	100%	28.06.23
4	IRQP Work of Manjhatoli To ChainPur Road Upto Jairagi More Under Road Division Gumla (MDR-35)	30.65	2022.18	56(S) 06.02.23	2108.058	02SBD/23-24 dt- 12.06.23	100.00	2108.05	RMSV Construction Pvt.Ltd Near Bhatti Talab Sisai Road,	100%	11.03.24

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	Name of Contractor	% Physical Achieveme nt	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening and Strengthening & Re-construction of Gumla Bansdih Kasir road	26.47	6272.69	525(S) 15.02.22	6393.68	04SBD/22-23 dt- 10.09.22	99.97	6391.68	DC-AC -JV - Joint Venture of Dewanti Construction,	100%	09.06.24
6	Reconstruction of Agharma More (On SH-03)-Tekrama-Sasia(On MDR-045) Road Including Birdge	13.90	4301.78	3964(S) 02.11.22	4497.44	07SBD/22-23 dt- 24.02.23	100.00	4658.44	M/s Vinod Kr. Jain Jashpur, Chhattisgarh	100%	23.08.24
7	W&S/Reconstruction of Approach Road For Aesthetic Development in Netarhat i.e. Sunrise Points, Netarhat Lake, Koyal Viewpoint Road	6.41	3051.61	608(S) 15.02.23	2723.38	01SBD/23-24 dt- 12.06.23	100.00	2723.38	M/s Dewanti Construction Sisai Road, Gumla	100%	11.03.24
8	IRQP Work of Kurgi-Ialpur-kandra Road Length- 13.100 km. under Road Division, Gumla	13.10	836.74	5002(S) 27.10.23	869.27	SBD/23-24 dt- 01.01.24	100.00	869.26	M/s Dewanti Construction Sisai Road, Gumla	100%	31.03.2024
8	Gumla	125.13	25980.96		24240.64			24771.73			

Circle : RANCHI

Div : KHUNTI

Name of EE-Sri Dipak Kumar Bhagat

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	Name of Contractor	% Physical Achieveme nt	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening and Strengthening / Reconstruction of Arki (SH-03) – Korba – Birbanki – Kochang – Bandgaon (NH75E) Road (Total Length 30.784KM) RIDF XXV NABARD	30.78	21271.98	letter No. 3767(s) dated 29.06.18	14118.01	25SBD/18-19 date 09.03.2019 Provisional work order dt. 18.02.19 25SBD(Sup)/ 21-22 date 16.08.21 25SBD(Sup. Two)/22-23 date 09.06.22	100.00%	15764.12	M/s M & S COMPANY, DUMKA (52%) – M/s MOHAN LAL JAIN, MURSHIDABA D, W.B. (48%) (JV)	100%	17.02.21
2	Reconstruction of Amreshwardham (SH-03 Bichna)- Jurdag- Tupudana (NH-75E) Road (Total Length 23.600KM) RIDF XXV NABARD	23.60	10961.58	letter No. 5101(s) dated 31.08.2018	3742.73	20SBD/18-19 date 05.02.2019 20SBD(Sup)/ 23-24 dated 19.01.2024	99.97%	4128.98	M/S Ganga Constriction, Daltonganj (54%) – Puja Enterprises, Chatra (46%) (JV)	100%	04.02.21
3	Improvement of Riding Quality Pavement of Karra more (Torpa) to Karra Road in Km.0.00 to 21.750	21.75	1568.39	Letter No. 64(s) dated 06.01.23	1507.10	Provisional work order vide lt. no. 831 dt. 09.10.23 09SBD/23-24 date 18.10.23	97.40%	1467.88	Jai Maa Ashtabhuji Construction, Near Bisheshwar Nursing Home, Barkagaon Road, Hazaribag- 825301	100%	08.04.24

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	Name of Contractor	% Physical Achieveme nt	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Improvement of Riding Quality Pavement of Hatia-Lodhma-Karra-Khunti Road(MDR-032) in Km.31.535 to 46.760(T.Length-15.225km.)	15.23	877.36	Letter No. 563(s) dated 13.02.23	771.32	Provisional work order vide lt. no. 887 dt. 25.10.23 10SBD/23-24 date 01.11.23	97.74%	753.89	Excel Venture Construction Pvt. Ltd., A-104, Symphony, Plot No.-9 Near – Sahjanand Chowk, Harmu, Ranchi	100%	24.05.24
5	IRQP Work of Dasham Fall Link Road (from 26th Km of Khunti Taimara Road to Dasham Fall) (Km 0.00 to Km 02.70 Length=02.70 Km)	2.70	144.28	Letter No. 4189(s) dated 30.08..23	100.11	28F2/23-24 date 17-01-24	99.73%	99.84	Shailendra Pratap Singh	100%	
6	IRQP work of Sarsa (Bero – Khunti Road) to Darand- Latratu Dam Via Sai Temple form Km 0.00 to 7.817 (Total Length 7.817 KM)	7.82	550.16	Letter No. 4429(s) dated 06.12.22	446.71	07SBD/23-24 date 21.09.2023	99.00%	442.24	Excel Venture Construction Pvt. Ltd., A-104, Symphony, Plot No.-9 Near – Sahjanand Chowk, Harmu, Ranchi	100%	20.11.23

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	Name of Contractor	% Physical Achieveme nt	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	IRQP Work of Khunti Taimara Road from 30.00 Km to 31.00 Km(Missing Length)	1.00	78.80	Letter No. 4327(s) dated 08.09.23	53.62	24F2/23-24 date 03.01.24	99.52%	53.36	Randhir Pratap Singh	100%	02.02.24
8	Reconstruction of Murhu - Tapkara - Torpa Road KM 0 to 27.700	27.70	4083.19	letter No. 2953(s) dated 25.03.13	4250.41	05SBD/2013-14 Dated 19-11-2013	89.17%	4655.41	M/S Sanjay Agrawal 35-36, Millennium Plaza, Ist Floor Near Indian Coffee House, G.E. Road, Raipur (chhattisgarh) Pin- 492001	100%	18.11.15
8	Khunti	130.58	39535.74		24990.00			27365.70			

Circle : Ranchi

Div : Ranchi (Gramin)

Name of EE-Sri Jitendra Kumar Singh

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	Name of Contractor	% Physical Achieveme nt	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	IRQP / Strengthening Work of Navadih-Jamudag Road From KM 0.00 to Km 8.10 (C/W- 3.05m) (Total Length 8.10 Km) For the year 2022-23	8.10	281.86	58(S) Dt. 06.01.23	293.53	22SBD/202 2-23 Dt 24.02.23	99.72%	292.71	Orbit Infrass	100%	21.04.23
2	Widening & Stregthning of Bundu-Sonahatu-Jamudag-Jariya Road (MDR-026) from km 0.00 to 30.005 for the year 2017-18	30.01	5522.56	1464(s) Dt. 10.03.17	4791.81	06SBD/201 7-18 Dt. 21.08.17	100.27%	4837.66	K. K. Builders Pvt. Ltd.	96%	20.08.2019
3	Widening and Strengthening of Angara-Hundru Fall Road (Total Length-21.10 KM) for the year 2021-22.	21.10	2931.34	2608(S) dt. 31.08.2021	3090.26	16SBD/202 1-22 Dt. 10.03.22	105.31%	3254.21	Ms. Jai Mata Dee Construction	100%	09.07.2023
4	Strengthening /IRQP Work in km 11.00 to 60.00 of Ranchi-Muri Road (SH-01) For The year 2021-22 (Total Length 50.00 KM)	50.00	2336.39	2864(S) dt. 20.09.2021	1969.27	01SBD/202 2-23 Dt. 08-04-22	103.01%	2028.64	Ms. Jai Mata Dee Construction	100%	10.09.2022

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	Name of Contractor	% Physical Achieveme nt	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Strengthening/IRQP Work of Bundu-Sonahatu-Jamudag-Jereya Missing Link Road (MDR 026A) From km 0.00 to 5.80.	5.80	374.44	2862(s) dt,.. 20.09.21	389.43	07SBD/2021-22 Dt. 04.01.22	96.59%	376.14	Ms. Jai Mata Dee Construction	97%	03.03.2022
6	IRQP Work in 1st to 10th km of Taimara Ghati to Dasam Fall road including improvement of Approach road for NH-33 for the year 2019-20.	10.00	401.02	2684(s) dt,.. 30.05.19	325.80	14SBD/2019-20 Dt. 30.10.19	94.04%	306.40	Ms. Khanna Construction Co.	100%	30.12.2019
6	Gramin	125.01	11847.60		10860.10			11095.75			

Circle : Ranchi

Div : Lohardaga

Name of EE-Sri Ravindra Kumar

NIL

0	Lohardaga	0.00	0.00	0.00	0.00
---	-----------	------	------	------	------

Circle : Ranchi

Div : Simdega

Name of EE-Sri Rajeev Kumar Singh

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievem ent	Financial Progress Grand Total	Name of Contractor	% Physical Achieveme nt	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening & Strengthening of Palkot (NH-23)-Rokodega-Bilingbera-Tamra Road.	38.50	8456.92	27.06.17 3597(S)	6861.89	06.04.18 01 of SBD 18-19 DOC- 13.04.18	81.50%	6514.19	M/s Spica Project Pvt. Ltd., -M/S Mini Construction JV, Ranchi	82	12.04.20
2	Strengthening/ Improvement of Riding Quality Programme (IRQP)/ for Putritoli - Barasloya-Lacharagarh - Jaldega - Pandripani Road (MDR - 045) Total length 73.60 KM for the year 2021-22.	73.60	1156.575	26.11.21 3665(S)	1138.05	18.07.22 01 of SBD 2022- 23	101.67%	1157.05	Jai Maa Ashtabhuji Construction, Hazaribagh.	100	30.12.2022
3	Improvement of Riding Quality Programme (IRQP) /Strengthening for Simdega-Jaldega-Hurda-Girda Upto Manoharpur Road (MDR - 42) Total length 73.70 KM for the Year 2021-22.	73.70	1245.163	26.11.21 3666(S)	1231.96	18.07.22 02 of SBD 2022- 23	102.67%	1264.88	Jai Maa Ambe Infra Pvt. Ltd. Chatra.	100	12.01.2023
3	Simdega	185.8	10858.66		9231.91			8936.12			

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : RANCHI
Div : RANCHI
Name of EE-Sri Vinod Kacchap

NIL

0 Ranchi	0.00	0.00	0.00	0.00
----------	------	------	------	------

Circle : Ranchi
Div : Gumla
Name of EE-Sri Rameshwar Shah

NIL

0	Gumla	0.0	0.00	0.00	0.00
---	-------	-----	------	------	------

Circle : RANCHI
Div : KHUNTI
Name of EE-Sri Dipak Kumar Bhagat

State Plan Bridge Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of H.L. Bridge Over Karma Nala in 14th KM of Karra More (Torpa) to Karra Road.	24.64	380.25	Dy. Sec. Letter No. 1129(S) Dt. 22.02.2019	368.12	33SBD/23-24 DT. 01.03.24		0.00	Bimla Construction	0%	
2	Construction of H.L. Bridge Over Bartoli Nala in 15th KM of Karra More (Torpa) to Karra Road.	33.23	339.66	Dy. Sec. Letter No. 1130(S) Dt. 22.02.2019	286.96	34SBD/23-24 DT. 01.03.24		6.67	Bimla Construction	0%	
3	Construction of H.L. Bridge Over Chata River in 41st KM of Sisai - Lapung - Dorma (MDR-30) Road.	147.6	1144.65	Dy. Sec. Letter No. 3428(S) Dt. 18.07.23	940.79	38SBD/23-24 DT. 14.03.24		0.00			
3	Khunti	205.5	1864.55		1595.87			6.67			

Circle : Ranchi

Div : Ranchi (Gramin)

Name of EE-Sri Jitendra Kumar Singh

State Plan Bridge Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Balance work of Construction of high level bridge over kanchi river in 3rd/4th km of sonahatu-milan chowk road (MDR-028) including approach road.	204.6	863.79	5022(S) Dt, 31.08.17	1251.33	28SBD/2023-24 Dt. 23.02.2024	0.00%	0.00	KUMAR AND ROY CONSTRUCTION	0%	22.02.26

1	Ranchi (Gramin)	204.6	863.79	1251.33	0.00
---	------------------------	--------------	---------------	----------------	-------------

Circle : Ranchi
Div : Lohardaga
Name of EE-Sri Ravindra Kumar

NIL

0	Lohardaga	0.00	0.00	0.00	0.00
---	------------------	-------------	-------------	-------------	-------------

Circle : Ranchi
Div : Simdega
Name of EE-Sri Rajeev Kumar Singh

State Plan Bridge Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
NIL											
0	Simdega	0.00	0.00		0.00			0.00			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Bridges-Plan)
State Plan Bridge Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Sri Vinod Kacchap											
NIL											
0	Ranchi	0.00	0.00		0.00			0.00			
Circle : Ranchi Div : Gumla Name of EE-Sri Rameshwar Shah											
NIL											
0	Gumla	0.00	0.00		0.00			0.00			

State Plan Bridge Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Ranchi

Div : Khunti

Name of EE-Sri Dipak Kumar Bhagat

NIL

0 **Khunti**

0.00

0.00

0.00

0.00

Circle : Ranchi

Div : Ranchi (Gramin)

Name of EE-Sri Jitendra Kumar Singh

1	Construction of high level bridge over kanchi river in 3rd/4th km of sonahatu-milan chowk road (MDR-029) including approach road for the year 2018-19	204.6	863.79	5022(S) Dt, 31.08.17	766.23	09 SBD/ 18-19 Dt. 09.08.18	3.26%	30.48	Jai Mata Di Road Construction Pvt. Ltd.	6%	14.08.2021
---	---	-------	--------	----------------------	--------	----------------------------	-------	-------	---	----	------------

State Plan Bridge Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of High Level Bridge over Bhorongdih Nala in km 30th (CH. - 29.900) of Banta-Rahe-Bundu Road.	21.6	201.82	24.12.12 / 9065(s)	173.35	30.03.13 36F2/12-13	83%	176.00	Ms. Nagendra Pandey	90%	29.12.13
2	Gramin	226.2	1065.61		939.58			206.48			

Circle : Ranchi
Div : Lohardaga
Name of EE-Sri Ravindra Kumar

NIL

0 Lohardaga 0.00 0.00 0.00 0.00

Circle : Ranchi
Div : Simdega
Name of EE-Sri Rajeev Kumar Singh

State Plan Bridge Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of High level RCC Bridge over Patatirila River at 67th Km of Simdega-Jaldega-Hurda-Girda upto Manoharpur Road (including construction of Approach roads).	37.20	Revised AA-364.939/	13.09.19/4545(S)	326.36	01F2 2017-18 22.09.17 Revised 14F2 19-20, 15.02.20	100	315.76	Bijay Prasad	100	21.03.2019
1	Simdega	37.20			326.36			315.76			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Sri Vinod Kacchap											
1	<u>Spill Over 2022-23</u> Installation of full Gantry, construction of guard wall and Ordinary Repair work in Itki to Brambe via Ranikhatanga (Total length-16.35Km) for the year 2022-23.		57.00	RCD, Ltr. No.-5427(S) Dt.22-09-2022	37.85	29 F2 2022-23 24.01.23	37.71	100%	M/S Kulwant Singh P.P. Compound, Ranchi	100%	24.03.23
2	Construction of Cross Drain in different Km 0.00 to 6.00 Km and Paver Block work in Karamtoli-Ormanjhi road for the year 2022-23.		120.00	RCD, Ltr. No.-5427(S) Dt.22-09-2022	86.86	30 F2 2022-23 02.01.23	86.68	100%	M/S S.D. Enterprises Ranchi	100%	24.02.23
3	Fitting and fixing of Grill over divider of road from LPN Sahdeo Chowk to Booty more for the year 2022-23.		151.453	RCD, Ltr. No.-3457(S) Dt.22-09-2022	151.05	36 F2 2022-23 24-02-22023	151.05	100%	Ayub Raza, Millat Colony, Doranda, Ranchi.	100%	25-03-23
1	<u>Non-Plan-2023-24</u> Surface renewal Kokar Chowk (Bijli Office) to RIMS road for the year 2023-24.		50.00	RCD, Ltr.-4009(S) Dt.-18-08-2023	37.31	36 F2 2023-24 22-12-2023	37.29	100%	Senjit Prasad Singh Ranchi	100%	04-02-24
2	Ordinary Repair of BIT more to BIT gate via Jawahar Navodaya Vidyalaya road for the year 2023-24		20.00	RCD, Ltr.-4009(S) Dt.-18-08-2023	20.00	30 F2 2023-24 15-12-2023	19.87	99%	Bhuneshwar Mahto Ranchi	100%	13-01-24
3	Ordinary Repair of Doranda Hospital to St. Xavier School Mecon Gate and A.G. Office road for the year 2023-24.		15.00	RCD, Ltr.-4009(S) Dt.-18-08-2023	11.99	37 F2 2023-24 22-12-2023	11.98	100%	Senjit Prasad Singh Ranchi	100%	20-01-24
4	Ordinary Repair of Sirkha Toli to Sahkarita Bhawan road for the year 2023-24		25.00	RCD, Ltr.-4009(S) Dt.-18-08-2023	25.00	28 F2 2023-24 15-12-2023	24.99	100%	Dhananjay Kumar Singh Ranchi	100%	13-01-24
5	Ordinary Repair work of road from Itki to Brambe via Rani Khatanga including drain, km post and Road Signage work for the year 2023-24.		50.00	RCD, Ltr.-4009(S) Dt.-18-08-2023	35.85	42 F2 2023-24 04-01-2024	30.03	84%	Dhananjay Kumar Singh Kadru, Ranchi		17-02-24
6	Ordinary Repair of Bijupara to Barhe road for the year 2023-24.		25.00	RCD, Ltr.-4009(S) Dt.-18-08-2023	20.72	23 F2 2023-24 06-12-2023	20.72	100%	Lal Dilip Nath Shahdeo Ranchi	100%	04-01-24

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Ordinary Repair work from Burmu to Mander road for the year 2023-24.		40.00	RCD, Ltr.-4009(S) Dt.-18-08-2023	28.77	29 F2 2023-24 15-12-2023	28.77	100%	Dhananjay Kumar Singh Ranchi	100%	28-01-24
8	Road safety work (Speer Breaker, Signboard etc) in different roads of Ranchi Town for year 2023-24.		50.00	RCD, Ltr.-4009(S) Dt.-18-08-2023	26.32	21 F2 2023-24 07-11-2023	25.31	96%	Bishwakarma Constructions Dumka	100%	21-12-23
9	Surface Renewal work in Satish Chwok to Piska Railway Station- Mother Dairy road for year 2023-24.		50.00	RCD, Ltr.-4009(S) Dt.-18-08-2023	33.05	27 F2 2023-24 14-12-2023	33.05	100%	Rekha Infra Corp	100%	27-01-24
10	Surface Renewal Work in Veer Kunwar Singh Chowk to Sithio Bridge and Dhurwa TOP road for the year 2023-24		60.00	RCD, Ltr.-4009(S) Dt.-18-08-2023	43.46	31 F2 2023-24 15-12-2023	43.45	100%	P.K. Infra	100%	12-02-24
11	To close of divider cut in LPN Sahdeo Chowk to Booty more road and Installation of rest Grill work on Divider for the year 2023-24.		100.00	RCD, Ltr.-4009(S) Dt.-18-08-2023	99.88	24 F2 2023-24 06-12-2023	99.52	100%	AYUB Raza	100%	03-02-24
12	Kanke Block Chowk to Hochar (Bacon Factory) road for the year 2023-24.		15.00	RCD, Ltr.-4009(S) Dt.-18-08-2023	11.69	38 F2 2023-24 22-12-2023	11.69	100%	Mritunjay Kuamr Singh Ranchi	100%	20-01-24
13	Ordinary Repair of Kanke Bazar Tand to Milat Colony road for the year 2023-24.		40.00	RCD, Ltr.-4009(S) Dt.-18-08-2023	27.11	40 F2 2023-24 28-12-2023	19.56	72%	Dhananjay Kumar Singh Kadru, Ranchi		11-02-24
14	Ordinary Repair of work from Jamiya Nagar to Kadru road for the year 2023-24.		30.00	RCD, Ltr.-4009(S) Dt.-18-08-2023	20.19	41 F2 2023-24 28-12-2023	18.95	94%	Dhananjay Kumar Singh Kadru, Ranchi	100%	11-02-24
15	Surface Renewal work from Adalhatu to Greenpark for year 2023-24.		40.00	RCD, Ltr.-4009(S) Dt.-18-08-2023	30.02	32 F2 2023-24 15-12-2023	29.85	99%	Praveen Kumar Deputy Para, Ranchi	100%	28.01.2024
16	Ordinary repair work of different roads in Ranchi Town for the year 2023-24.		150.00	RCD, Ltr.-4009(S) Dt.-18-08-2023	149.78	22 F2 2023-24 22-11-2023	144.36	96%	Orbit Infrass	100%	21-01-24
19	Ranchi	0.00	1088.45		896.89		874.83				

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : RANCHI

Div : Gumla

Name of EE-Sri Rameshwar Shah

1	Protection Wall/Wheel Guardwall at km 52th, 53rd, and 54th from Bagesakhuwa more to Netarhat Road under Road Division, Gumla for the year 2023-24.		50.00	Lt- 4009(S) dt- 18.08.203	30.23	13F2/2023-24 Dt.-08.12.2023	30.23	100.00	M/s Randhir Kumar Singh, Chuch Road, Daltonganj	100%	07.03.2024
2	Ordinary Repair of Kumhari - Tainsera Road (From Km. 0.00 to 25.565 Km.) Under Road Division Gumla for the Year 2023-24		45.00	Lt- 4009(S) dt- 18.08.203	37.35	08F2/2023-24 Dt.-09.11.2023	20.03	53.64	M/s Jagdamba Construction, Simdega	53.64%	08.02.2024
3	Repair the Approach of H.L. RCC Bridge at 10th Km. of Kumhari - Tainsera Road Under Road Division Gumla for the Year 2023-24		50.00	Lt- 4009(S) dt- 18.08.203	36.00	06F2/2023-24 Dt.-09.11.2023	36.00	100.00	M/s Kulwant Sahu Konbir, Basia, Gumla	100%	08.02.2024
4	Construction of Guard Wall in KM 17th and Culvert Approach in km 9 th of Sisai Bhandra Road in under Road Division, Gumla for the year 2023-24		50.00	Lt- 4009(S) dt- 18.08.203	32.12	16F2/2023-24 Dt.-21.12.2023	32.12	100.00	S. B. Infra Hatia, Ranchi	100%	20.03.2024
5	Construction of Guard Wall in km 8th Metal Crash barrier with approach of Sisai (Kumhar more) to Ghaghra Road via Sahijana Koredag under Road Division, Gumla for the year 2023-24		50.00	Lt- 4009(S) dt- 18.08.203	30.00	21F2/2023-24 Dt.-12.03.2024	0.00	#DIV/0!	Rizwana Praveen Sisai, Gumla		25.04.2024
6	Construction of Guard Wall in km 21th, 24th & 30th of Sisai (Kumhar more) to Ghaghra Road via Sahijana Koredag under Road Division, Gumla for the year 2023-24		30.00	Lt- 4009(S) dt- 18.08.203	19.19	18F2/2023-24 Dt.-17.02.2024	19.19	100.00	Gaurav Kumar Mishra, Tupudana, Ranchi	100%	16.04.2024
7	Paver Block Near Sub-Division office Gumla-1 under Road Division, Gumla for the year 2023-24		3.00	Lt- 4009(S) dt- 18.08.203	1.92	F2/2023-24 Dt.-22.11.2023	1.92	100.00	Prem Kumar Jaiswal Patiya, Gumla	100%	21.12.2023
8	Ordinary Repair of Executive Engineer Residence at Gumla under RCD Road Division, Gumla for the year 2023-24		10.00	Lt- 4009(S) dt- 18.08.203	6.65	04F2/2023-24 Dt.-03.11.2023	6.65	100.00	Rajesh Kumar Singh Shanti Nagar Palkot Road, Gumla	100%	02.01.2024
9	Junction improvement & Beautification work of Manjhatoli chowk Under Road Division Gumla for the Year 2023-24		50.00	Lt- 4009(S) dt- 18.08.203	30.53	17F2/2023-24 Dt.-17.02.2024	0.00	0.00	Gaurav Kumar Mishra, Tupudana, Ranchi		15.05.2024
10	Junction improvement and beautification Work of Anjan dham chowk (Toto) under Road Division, Gumla for the year 2023-24		30.00	Lt- 4009(S) dt- 18.08.203	20.94	14F2/2023-24 Dt.-08.12.2023	20.85	99.58	M/s Randhir Kumar Singh, Chuch Road, Daltonganj	100%	07.02.2024

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Construction of Boundary wall and Deep Boring a SDO quarter Gumla-1 under RCD Road Division, Gumla for the year 2023-24		10.00	Lt- 4009(S) dt- 18.08.203	6.48	15F2/2023-24 Dt.-13.12.2023	6.47	99.83	Prem Kumar Jaiswal Patiya, Gumla	100%	12.02.2024
12	Construction of Boundary Wall at Chainpur Inspection Building under Road Division Gumla.2023-24		30.00	Lt- 4009(S) dt- 18.08.203	11.09	07F2/2023-24 Dt.-09.11.2023	8.27	75.11	Jagranath Sahu Ghaghra, Gumla	80%	08.02.2024
13	Construction & Repair of Retaining wall in different Km. of Ghaghra - Netarhat Road under Road Division, Gumla for the Year 2023 - 24		100.00	Lt- 4009(S) dt- 18.08.203	61.92	12F2/2023-24 Dt.-06.12.2023	61.69	99.63	M/S R D Construction Daltonganj, Palamu	100%	05.03.2024
14	Ordinary Repair from Ghaghra to Netarhat Road in km 3rd, 12th, 14th 21st, 24th 26th, 28th, 30th, 44th, 45th & 46th for the year 2023-24.	58.50	75.00	Lt- 4009(S) dt- 18.08.203	55.00	05F2/2023-24 Dt.-07.11.2023	55.00	100.00	M/S R D Construction Daltonganj, Palamu	100%	06.02.2024
15	Vivekadhin 2023-24		25.00	Lt- 3037(S) dt- 19.06.2023			17.46	69.85	-	-	-
15	Gumla	58.50	608.00		379.42		315.88				

Circle : RANCHI

Div : Khunti

Name of EE-Sri Dipak Kumar Bhagat

1	Special Repair work of Inspection Building Road from KM 0.00 to KM 0.450	0.45	60.00		41.99	20F2/2023-24 dt. 06.12.23	41.97	100%	P.K. Infra	100%	
2	Construction of retaining wall in ch. 12th km of Sisai - Lapung - Dorma road		50.00		49.55	29F2/2023-24 dt. 22.01.2024	49.55	100%	Sima Devi	100%	
3	Ordinary Repair/Breast wall and drain work at different chainage of Marcha (SH 03) -Rania -Saude Road (Total Length 35.7 Km)	35.70	50.00		31.70	27F2/2023-24 dt. 16.01.2024	31.67	100%	Kishun Gope	100%	
4	Construction of Retaining wall in Kamdara-Bero road		30.00		21.55	17F2/2023-24 dt. 05.12.2023	21.51	100%	Sanjay Jaiswal	100%	
5	Ordinary Repair Work of Kamdara - Bero Road from Km.0.00 to 27.665.	27.67	50.00		38.47	18F2/2023-24 dt. 05.12.2023	38.34	100%	Salendra Pratap Singh	100%	

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Construction of Retaining wall at 16th and 18th km of Dasmile Chukru Remta Sondasone road		50.00	EiC, RCD vide Lt. no. 4009(S) dt. 18.08.2023	33.38	15F2/2023-24 dt. 05.12.2023	33.31	100%	Gaurav Kumar Mishra	100%	
7	Construction of Retaining wall / Breast Wall from km 0.00 to km 31.00 in Murhu (Jivantoli)- Indipiri – Sarwada – Birbanki – Kochang – Bandgaon Road		100.00		66.94	25F2/2023-24 dt. 05.01.2024	66.80	100%	Dewa Constrction	100%	
8	Construction of RCC culvert at 26th km of Khunti Hitutola Maranghada Taimara Road		15.00		10.85	21F2/2023-24 dt. 11.12.2023	10.69	99%	Arun Kumar Mahto	100%	
9	Ordinary Repair work of Dalbhanga (Sonaghathi) – to Korwa Road.	13.38	25.00		21.93	26F2/2023-24 dt. 09.01.2024	21.80	99%	Deep Enterprises	100%	
10	Ordinary Repair Work of Hatia Lodhma karra khunti Road from Km.4.00 to 27.00	24.00	30.00		21.91	14F2/2023-24 dt. 01.12.2023	21.81	100%	Gaurav Kumar Mishra	100%	
11	Ordinary Repair Work of Konsa-Bakaspur-Govindpur-Karra Road from Km.0.00 to 30.120	30.12	25.00		18.43	22F2/2023-24 dt. 11.12.2023	18.21	99%	Anuj Kmar	100%	
12	Road Safety work in Khunti Torpa Kalebira Road from Km 4.00 to km 56.00	52.00	50.00		49.97	16F2/2023-24 dt. 05.12.2023	49.97	100%	Praveen Kumar	100%	
13	Road Safety work in Marcha Rania Saude Road (Total Length 35.70KM)	35.70	25.00		16.49	19F2/2023-24 dt. 05.12.2023	16.47	100%	Senjit Prasad Singh	100%	
14	Installation of Yellow Blinker with Voice in different Roads under Road Division, Khunti		15.00		9.71	23F2/2023-24 dt. 26.12.2023	9.71	100%	Kishun Gope	100%	
15	Emergent Road Safety and Misc. work in SH03 to Ulihatu road on the Occasion of PM Visit on 15th Nov. 2023		24.95	EiC, RCD vide Lt. no. 125(S) dt. 11.01.24	24.82	12F2/2023-24 dt. 14.11.2023	24.76	100%	Ajay Kumar Ray	100%	
16	Repairing and Maintenance Work of Inspection Bungalow at Tamar		10.00	EiC, RCD vide Lt. no. 125(S) dt.	9.97	40F2/2023-24 dt. 15.03.24	9.68	97%	Deep Enterprises	100%	

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
17	Repairing, Maintenance & Furnishing Work of Inspection Bungalow at Torpa		5.00	no. 123(S) dt. 11.01.24	3.42	39F2/2023-24 dt. 15.03.24	3.40	99%	Anirban Das	100%	
17	Khunti (Non-Plan)	219.01	614.95		471.08		469.67				

SPILL OVER

1	Ordinary repair work in Hatia-Lodhma-Karra-Khunti Road(MDR-032) from km.3.00 to 16.00	13.00	170.00	EiC vide Letter No. 3457(s) dated 22.09.22	136.695	14F2/22-23 dt. 13.12.22	#####	100%	Vishal Kumar Bhaskhar	100%	27.02.23
2	Ordinary repair work in Hatia-Lodhma-Karra-Khunti Road (MDR-032) from km.17.00 to 23.00	13.00	150.00	EiC vide Letter No. 3457(s) dated 22.09.22	119.992	17F2/22-23 dt. 02.01.23	#####	99.94%	Shailendra Pratap Singh	100%	16.03.23
3	Construction of Guard Wall in 33rd, 12th Km & Repairing of Bridge in 41st KM & Protection work (including Guard wall) in approach road of Sisai-Lapung-Dorma Road	-	100.00	EiC vide Letter No. 3457(s) dated 22.09.22	59.0944	21F2/22-23 21.01.23	#####	100%	M/S Amit Construction	100%	20.03.23
4	Repairing of Railing and Protection work of Approach Road of H.L.Bridge in 3rd Km of Konsa-Bakaspur-Govindpur-Karra Road	-	50.00	EiC vide Letter No. 3457(s) dated 22.09.22	34.9982	22F2/22-23 24.01.23	#####	99.97%	Nand Kishor Kumar Yadav	100%	23.03.23
5	Repair of Road in the Court Campus Khunti (Part-II)	-	22.00	EiC vide Letter No. 1248(s) dated 16.03.23	18.80198	01F2/23-24 18.05.23	#####	96.91%	Deep Enterprises	100%	17.07.23
5	Khunti (Spill Over)	26.00	492.00		369.58		368.91				

VIVEKADHIN WORKS

1	Repair of PCC Pavement in Birsa Stadium Khunti (Vivekadhin)				2.47	2F2/2023-24 dt. 20.05.23	2.39	97%	Ajay Kumar Ray	100%	24.05.2023
2	C&G and Maintanance of shoulder in Khunti-Torpa-Kolebira Road from Km 7.00 toKm 13.00 (Vivekadhin)	6.00			1.49	3F2/2023-24 dt. 06.07.23	1.47	99%	Ashok Kumar Das	100%	13.07.2023
3	Emergent repair work from km 4.00 to 14.00 of Karra More (torpa) to Karra Road (Vivekadhin)	10.00			2.38	04F2/2023-24 dt. 27.07.23	2.37	99%	Ramasankar Yadav	100%	01.08.2023
4	Emergent repair at 15th of Bartoli Nala Karra More (Torpa) to Karra Road. (Vivekadhin)				2.36	05F2/2023-24 dt. 24.08.23	2.36	100%	Ramasankar Yadav	100%	02.09.2023

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Emergent Repair work from km 45.00 to km 46.760 of Hatia Lodhma Karra Khunti Road (Vivekadhin)		25.00	EiC, RCD vide Lt. no. 3037(S) dt. 19.06.2023	1.50	06F2/2023-24 dt. 08.09.23	1.46	98%	Anis Mobile Masala	100%	15.09.2023
6	Emergent Repair work of Pot-holes in wearing coat of H.L. Bridge at and 2nd km of Karra More (Torpa) to Karra Road (Vivekadhin)				2.39	08F2/2023-24 dt. 05.10.23	2.35	98%	Anirban Das	100%	25.10.2023
7	Emergent repair & Maintenance of Inspection Bungalow of RCD Road Division, Khunti on the occasion of PM visit in Khunti on 15th Nov 2023				2.42	11F2/2023-24	2.26	93%	Anirban Das	100%	
8	Emergent repair of approach road of Bio Diversity Park road (Length 2.023KM) under Vivekadhin				2.45	30F2/2023-24 dt. 08.02.2024	2.41	98%	Rajesh Kumar	100%	
9	Miscellaneous Work i.e. Construction of Septic Tank 50users , etc at Inspection Bungalow, Khunti under Road Division Khunti				2.46	31F2/2023-24 dt. 17.02.2024	2.45	100%	Anirban Das	100%	27.02.2024
10	Emergent Road Safety work in Murhu Tapkara Torpa Road				2.46	32F2/2023-24 dt. 26.02.2024	2.45	99%	Ramasankar Yadav	100%	27.02.2024
11	Emergent road safety work in Sisai Lapung Dorma Road				1.90	35F2/2023-24 dt. 04.03.24	1.89	99%	Satyam Buildcon	100%	
12	Emergent Road safety work, bush cutting and repair of bridge railing at different chainage in Khunti Hitutola Maranghada Taimara Road				1.11	36F2/2023-24 dt. 12.03.24	1.11	100%	Anirban Das	100%	
12	Khunti Vivekadhin		25.00		25.38		24.96				
34	Khunti Non Plan		1131.95		866.04		863.54				

Circle : Ranchi

Div : Ranchi(Gramin)

Name of EE-Sri Jitendra Kumar Singh

NON PLAN

1	Construction of Service Road, Road Kerb and Drain for newly constructed ROB in 1st km of Silli--Rangamati - Tikar Road	0.6	50	4009(S) Dt. 18.08.23	49.84115	08F2/2023-24 Dt. 23.09.23	49.47763	99.27	Rakesh Kumar	100%	06.11.23
---	--	-----	----	----------------------	----------	---------------------------	----------	-------	--------------	------	----------

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Ordinary Repair in Km 0.00 to 10.00 of Taimara Ghati - Dasham Fall Road.	10	50	4009(S) Dt. 18.08.23	49.8054	07F2/2023-24 Dt. 23.09.23	49.30529	99.00	Anis Mobile Masala	100%	06.11.23
3	Ordinary Repair in Km 24 to Km 28 Of Jonha Purabdih Road	5	20	4009(S) Dt. 18.08.23	19.92391	05F2/2023-24 Dt.15.09.23	19.5691	98.22	Dhananjay Kumar Singh	100%	29.10.23
4	Ordinary Repair of Muri Station Road.	1	10	4009(S) Dt. 18.08.23	9.98172	06F2/2023-24 Dt. 23.09.23	9.90891	99.27	Arvind Kumar	100%	22.10.23
5	Construction of Guard wall in Bundu-Sonahatu-Jamudag-Jareya Missing Link Road under non plan for the year 2023-24	0.0715	20	4009(S) Dt. 18.08.23	19.94921	04F2/2023-24 Dt. 15.09.23	19.94921	100.00	Sanjit Kumar	100%	29.10.23
6	Repair of Divisional Office Building of Road Division, Ranchi(Gramin) and laying of Paver Block in Division Campus Including repair of Boundry wall		25	4009(S) Dt. 18.08.23	24.92117	03F2/2023-24 Dt. 14.09.23	24.8806	99.84	Ravi Ranjan Kumar Pandey	100%	13.11.23
7	Ordinary Repair in Km 0.00 to 19 .00 of Banta-Rahe-Bundu Road	19	125	4009(S) Dt. 18.08.23	97.9972962	13F2/2023-24 Dt. 20.10.23	93.36827	95.28	M/S Jyoti Construction	100%	19.12.23
8	Special Repair in Km 20.00 to 33.00 of Banta-Rahe-Bundu Road	14	200	4009(S) Dt. 18.08.23	157.287626	14F2/2023-24 Dt. 20.10.23	151.74855	96.48	M/S Jyoti Construction	100%	19.12.23
9	Construction of Drain in Muri Station Road For the year 2023-24	0.8	60	4009(S) Dt. 18.08.23	57.83824	11F2/2023-24 Dt. 18.10.23	57.83824	100.00	M/S Jai Mata Dee Construction	100%	17.12.23
10	Construction of R/Wall in 19th KM of Banta-Rahe -Bundu Road For the year 2023-24		80	4009(S) Dt. 18.08.23	50.93656	09F2/2023-24 Dt. 16.10.23	43.26788	84.94	M/S Bishwakarma Construction	100%	15.12.23
Gramin		50.47	640.00		538.48		519.31				

SPILL OVER

1	Comprehensive Annual Maintenance and operation of 125 KVA (Sterling) D.G. Set Under DAY TO DAY MAINTANANCE WORK OF NIRUPAN BHAWAN DORANDA (CDO) RANCHI For the year 2021-22	-	165.00	3138(S) Dt 08.10.21	18.70	02F2/2022-23	18.70	100%	M/s Ayub Raza, Ranchi	100%	22.04.23
2	Annual maintenance work (one year) for Supply, installation and testing of internet lease line including router, necessary earthing and any other necessary hardware required to run internet lease line successfully for existing video conferencing system in Multi Location in jharkhand for the year 2021-22.	-			36.32	03F2/2022-23	30.87	85%	M/s Ayub Raza, Ranchi	90%	22.04.23
3	One year comprehensive annual maintenance work for multi location video conferencing system etc and One year comprehensive annual maintenance work for CCTV and electrical/Electronic equipments at Nirupam Bhavan, CDO Building, Doranda Ranchi.	-			35.75	04F2/2022-23	29.32	82%	M/s Ayub Raza, Ranchi	90%	22.04.23

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	One year maintenance work of fire fighting system etc with 4 times demo in a year as per site requirements at Nirupam Bhavan, CDO Building, Doranda, Ranchi for the year 2021-22.	-	165.00	3138(S) Dt 08.10.21	14.61	05F2/2022-23	14.61	100%	Rajni Enterprises, Ranchi	100%	24.04.23
5	Comprehensive Annual maintenance of 2 No. six passenger lift Under DAY TO DAY MAINTANANCE WORK OF NIRUPAN BHAWAN DORANDA (CDO) RANCHI For the year 2021-22	-			4.80	06F2/2022-23	4.80	100%	Arvind Kumar	100%	23.05.23
6	Day to day maintenance work of Nirupan Bhavan, Doranda (CDO), Ranchi for the year 2021-22	-			26.38	12F2/2022-23	22.65	86%	M/s Nirmala Construction Pvt Ltd.	92%	20.10.23
7	Ordinary Repair in 14.460 to km 26.96 of Gola -Muri Road For the year 2021-22	-			49.38	14F2/2021-22	48.01	97%	Rakesh Kumar	100%	17.04.2022
8	Construction of Gaurd Wall in km 4th & km5th and Construction of RCC culvert 1.5 m X 2.0 m in 6th km of Jonha-Jonha fall - Sita Fall Road For The Year 2022-23	-			49.35	15F2/2022-23	48.21	98%	Ram Sagar Dubey	100%	31.03.23
9	Installation of Metal Beam Crash Barrier in km 1st & 7th and Construction of Guard Wall in 3rd km of Tati-Chatra-Bongaibera Road for the year 2022-23	-			93.91	16F2/2022-23	93.72	100%	Pankaj Kumar Jha	100%	29.03.23
10	Pot Patch Repair of Different Road under Road Division, Ranchi (Gramin)	-			49.84	18F2/2022-23	49.69	100%	Senjit Prasad Singh	100%	16.02.23
			330.000		379.048		360.571				

VIVEKADHIN

1	Trrafic Restoration Work in Jonha Byepas Road. (Vivekadhin)	-			2.49	18F2/2023-24	2.49		M/S Vats Enterprises	100%	06.12.23
2	Road Safety work in Rahe-Sita Fall Road for the year 2023-24 (Vivekadhin)	-			2.49	19F2/2023-24	2.49		Laxmi Kant Jha	100%	15.12.23
3	Bush Cutting Work in Rahe-Sita Fall Road in km 6.00 to 7.00 for the year 2023-24 (Vivekadhin)	-			1.26	20F2/2023-24	1.25		Niranjan Kumar	100%	20.12.23
4	Bush Cutting Work in Rahe-Sita Fall Road in km 1.00 to 3.00 for the year 2023-24 (Vivekadhin)	-			2.48	21F2/2023-24	2.48		Arvind Kumar	100%	27.12.23

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Bush Cutting Work in Rahe-Sita Fall Road in km 7.00 to 8.20 for the year 2023-24 (Vivekadhin)	-	20.00	3037(एस0) दि0 19.06.23	2.50	22F2/2023-24	2.50	99.97%	M/S Kalpana Construction	100%	03.01.24
6	Bush Cutting Work in Rahe-Sita Fall Road in km 9.50 to 11.00 for the year 2023-24 (Vivekadhin)	-			1.97	23F2/2023-24	1.97		Jagjit Singh Yadav	100%	25.01.24
7	Bush Cutting Work in Rahe-Sita Fall Road in km 8.20 to 9.50 for the year 2023-24 (Vivekadhin)	-			1.25	24F2/2023-24	1.25		Ravi Ranjan Kumar Pandey	100%	31.01.24
8	Flank Repair in km 20.00 to 27.00 of Gola-Muri Road for the year 2023-24	-			1.99	25F2/2023-24	1.99		Arvind Kumar	100%	07.02.24
9	Flank Repair in km 6.00 to 12.00 of Sonahatu-Milan Chowk Road for the year 2023-24	-			1.25	26F2/2023-24	1.25		M/S Kalpana Construction	100%	14.02.24
10	Flank Repair in km 15.00 to 19.00 of Gola-Muri Road for the year 2023-24	-			1.25	27F2/2023-24	1.25		M/S Nirman Engicon	100%	22.02.24
10	Flank Repair in km 1.00 to 4.00 of Sonahatu-Milan Chowk Road for the year 2023-24	-			1.05	31F2/2023-24	1.05		Goutam Construction	100%	22.02.24
30	Gramin Sub Total		20.00		20.00		19.99				

Circle : RANCHI

Div : Lohardaga

Name of EE-Sri Ravindra Kumar

1	Construction of Guard Wall (3.0 M. Height) at 21st K.M. of Lohardaga-Gangupara-Peshrar Road	-	63.000	18.08.23 / 4009 (S)	62.52	<u>08.01.2024</u> 10F2/2023-24	62.40	100%	M/s Riya Enterprises, Simaria, Chatra.	100%	07.04.2024
2	Repair Work of W-Metal Beam Crash Barrier and Installation of Road Signages as per Road Safety Audit in Different Chainages of Lohardaga-Gangupara-Peshrar Road.	-	35.000	18.08.23 / 4009 (S)	21.73	<u>01.11.2023</u> 04F2/2023-24	21.69	100%	Sri Praveen Kumar, Deputy Para, Ranchi.	100%	30.11.2023
3	Construction of Drain (200 M. Length) at 4th K.M. of Lohardaga-Gangupara-Peshrar Road.	-	17.000	18.08.23 / 4009 (S)	16.99	<u>06.11.2023</u> 05F2/2023-24	16.95	100%	Sri Sarfraz Alam, Amla Toli, Lohardaga.	100%	05.02.2024
4	Protection Work of Road Flank in Different Chainages of Lohardaga-Kisko More to Richuguta Road.	-	25.000	18.08.23 / 4009 (S)	Proposed for Desanction sent via T.o.L. No.-				--	--	--

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Construction of Guard Wall of Length 200 M. (4 M. Height) in 11th K.M. Temra Nala of Kesa More-Mandar Road.	-	40.000	18.08.23 / 4009 (S)	28.18	<u>11.11.2023</u> 06F2/2023-24	28.11	100%	Sri Nidhikant Prasad, Patra Toli, Lohardaga.	100%	10.02.2024
6	Construction of Stone Masonary Drain (With Cover) 200 M. Length at 17th K.M. of Kesa More-Mandar Road.	-	19.000	18.08.23 / 4009 (S)	13.45	<u>13.01.2024</u> 11F2/2023-24	13.45	100%	Sri Mumtaz Ahmad, Bero, Ranchi.	100%	12.03.2024
7	Construction of Drain at 4th K.M. (400 M. Length) of Circuit House to B.S. College Road.	-	55.000	18.08.23 / 4009 (S)	54.30	<u>21.11.2023</u> 08F2/2023-24	54.11	100%	Sri Noushad Alam, Amla Toli, Lohardaga.	100%	20.02.2024
8	Renovation of Kuru I.B. with Appointment of Caretaker on Daily wadges for Looking and Monetoring of I.B.	-	10.000	18.08.23 / 4009 (S)	9.92	<u>08.12.2023</u> 09F2/2023-24	8.60	87%	Md. Sadrul Ansari, Hurhad, Jingi, Lohardaga.	100%	07.02.2024
9	Ordinary Repair of Circuit House to B.S. College Road.	-	50.000	18.08.23 / 4009 (S)	38.93	<u>21.11.2023</u> 07F2/2023-24	32.58	84%	Sri Shailendra Pratap Singh, Ratu Road, Ranchi.	100%	20.01.2024

VIVEKADHIN

1	Installation of Paver Blocks in Junior Engineer Quarter Campus (Part - 'A')	-	25.000	19.06.23 / 3037 (S)	2.48	<u>31.07.2023</u> 01F2/2023-24	2.48	100%	Sri Nidhikant Prasad, Dist. - Lohardaga.	100%	06.08.2023
2	Emergent Work for Bush Cutting in Circuit House to B.S. College Road, Bush Cutting in R.C.D. Office Campus and Maintenance of K.M. Post.	-			2.48	<u>12.08.2023</u> 02F2/2023-24	2.46	100%	Sri Naiyer Alam, Dist. - Lohardaga.	100%	18.08.2023
3	Clearing / Grubbing of Gangupara-Peshrar Road from K.M. 0.00 to 27.60	-			2.46	<u>04.09.2023</u> 03F2/2023-24	2.44	100%	Sri Naiyer Alam, Dist. - Lohardaga.	100%	11.09.2023
4	Construction of Drain Cover in Lohardaga-Gangupara-Peshrar Road.	-			2.44	<u>13.02.2024</u> 14F2/2023-24	2.44	100%	Sri Sarfraz Alam, Dist. - Lohardaga.	100%	20.02.2024
5	Emergent Work for Painting of Kerbs & Footpath Repair in Kutchary Chowk to Lohardaga Railway Station Road.	-			2.49	<u>22.01.2024</u> 12F2/2023-24	2.47	100%	Sri Bhrgu Nandan Tiwari, Dist. - Lohardaga.	100%	29.01.2024
6	Emergent Work of Boulder Pitching near Temra Nala in 11th K.M. of Kesa More-Mandar Road.	-			2.46	<u>12.02.2024</u> 13F2/2023-24	2.46	100%	Sri Naiyer Alam, Dist. - Lohardaga.	100%	19.02.2024
7	Painting of Trees, Parapet Walls of Culverts, Removal of Rubbish and Provision of Rumble Strip at Different Chainages of Lohardaga-Gangupara-Peshrar Road.	-			2.47	<u>20.02.2024</u> 15F2/2023-24	2.45	100%	Sri Kishore Bhagat, Dist. - Lohardaga.	100%	27.02.2024
8	Repair and Painting of Culvert Parapet Walls, Gantry, Trees, Electric Poles in Shankh-Chatra (Lukaiya More) Road.	-			2.47	<u>24.02.2024</u> 16F2/2023-24	2.44	100%	Sri Jilani Ahmad, Dist. - Ramgarh.	100%	02.03.2024

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Painting of Bridge Railings/Foothpath, Culvert Parapet Walls, Trees, Electric Poles, Kilometer Stones & Installation of Road Delineators in Kesa More-Mandar Road.	-			2.46	05.03.2024 17F2/2023-24	2.46	100%	Gaotam Construction, Dist. - Ranchi.	100%	12.03.2024
10	Installation of Paver Blocks in Junior Engineer Quarter Campus (Part - 'B')	-			2.50	13.03.2024 18F2/2023-24	2.49	100%	Sri Sarfraz Alam, Dist. - Lohardaga.	100%	20.03.2024
19	Lohardaga	0.00	339.00		270.73		262.48				

Circle : Ranchi

Div : Simdega

Name of EE-Sri Rajeev Kumar Singh

SPILL OVER

1	Ordinary Repair in Putritoli (Dolongsera on MDR 45) - Timbermore - Rampur - Boroseta - Jitutoli - Berairgi (upto Koel River) (total length 31.80 KM) road under Non Plan for the year 2022-23 under Road Division Simdega.		25.00	22.09.2022 / 3457(S)	20.49	06 F2 / 22-23 22.11.2022	20.37	100%	M/s Firoj Ali	100%	21.02.2023
2	Ordinary repair for Kairbera - Banabira - Bakrikona - kondra Road (length 18.00 KM) under Non Plan for the year 2022-23 under Road Division Simdega.	26.00	50.00	22.09.2022 / 3457(S)	49.96	13 F2 / 22-23 09.12.2022	49.95	100%	M/S Subham Construction, Simdega	100%	08.03.23
3	Construction of Drain in KM 0.00 to KM 1.00 of Kurdeg - Karamadiha - Gariajor upto Chattisgarh border Road under Non Plan for the year 2022-23 under road division Simdega		50.00	22.09.2022 / 3457(S)	34.45	14 F2 / 22-23 12.12.2022	29.31140	85%	Mahakaal Construction, Simdega	100%	11.03.23
4	Special repair of Simdega-Sewai-Kinkel-Kurdeg-Kutumakchar upto Chhatisgarh Border road (MDR-44) in km 2, 3,4,5,6,51,52,53,54,55, 62 and 63.	63.20	100.00	22.09.2022 / 3457(S)	82.87	16 F2 / 22-23 12.12.2022	72.09551	100%	M/s Shanti Construction, Simdega	87%	11.03.23
5	Ordinary Repair in Kalebira (on SH-04) - Gangutoli - Jamdih (On NH 143) road (Part-1 KM 0.00 to KM 10.36 & Part- 2 KM 22.00 to KM 38.95) (Total Length 28.31 KM) road under Non Plan for the year 2022-23 under Road Division Simdega.		25.00	22.09.2022 / 3457(S)	20.80	21F2 / 22-23 30.12.2022	20.66	100%	Satyam Buildcon, Khunti	100%	29.03.23
6	Pot Patch and other repair works in Various Roads under Road Division Simdega under Non Plan for the year 2022-23.		30.00	22.09.2022 / 3457(S)	24.59	25F2 / 22-23 20.02.2023	0.00	0%	M/s Shanti Construction, Simdega	10%	19.04.23

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Non plan 23-24

1	Installation of Half Gantry at CH 0.00 Km (On Kerabaira Chowk) in Kerbaira -Banabira - Bakrikona - Kondra Road under Non Plan for the year 2023-24 under Road Division Simdega.		7.00	18.08.2023/ 4009(S)	4.12	06.11.2023 12 F2/ 2023-24	4.02	100%	Praveen Kumar, Ranchi	100%	05.12.2023
2	Repair and Painting work of Bridge over Sankh River in KM 8th in Simdega Sewai -Kinkel -Kurdeg -Kutumakachhar Upto Chhatisgarh Boarder Road under Non Plan for the year 2023-24 under Road Division Simdega.		7.00	18.08.2023/ 4009(S)	3.81	06.11.2023 09 F2/ 2023-24	3.72	100%	Umesh Prasad, Simdega	100%	05.12.2023
3	Construction of Guard Wall (200M) in KM 7th and 8th of Kurdeg (MDR -44)-Karamadiha-Gariajor upto Chattisgarh border Road under Non Plan for the Year 2023-24 under Road Division Simdega.		40.00	18.08.2023/ 4009(S)	39.78	04.12.2023 20 F2/ 2023-24	39.62	100%	Dindayal Sai, Simdega	100%	03.02.2024
4	Construction of 2 X 44 M RCC Railing of Bridge Situated in KM 10th of Kurdeg - Karamdih - Gariazore Upto Chhatisgarh Boarder Road under Non Plan for the year 2023-24 under Road Division Simdega.		3.00	18.08.2023/ 4009(S)	3.00	08.11.2023 13 F2/ 2023-24	3.00	100%	Md. Irshad, Simdega	100%	07.12.2023
5	Repair & Painting work of Bridge situated in KM 26th, 29th, 37th, 38th & 46th of Simdega Sewai -Kinkel -Kurdeg -Kutumakachhar Upto Chhatisgarh Boarder Road under Non Plan for the year 2023-24 under Road Division Simdega.		25.00	18.08.2023/ 4009(S)	16.15	06.11.2023 10 F2/ 2023-24	15.85	100%	Umesh Prasad, Simdega	100%	20.12.2023
6	Construction of Drain in KM 3rd & KM 4th of Simdega Sewai -Kinkel -Kurdeg -Kutumakachhar Upto Chhatisgarh Boarder Road under Road division Simdega under Non Plan for the the year 2023-24.		70.00	18.08.2023/ 4009(S)	69.88	29.12.2023 25 F2/ 2023-24	57.28	82%	Satnarayan Pd, Simdega	87%	28.03.2024
7	Ordianry Repair of Road & Flank of Kochedega- Ramrekha Dham upto Chhatisgarh Boarder Road under Non Plan for the Year 2023-24 under Road Division Simdega.		20.00	18.08.2023/ 4009(S)	20.00	06.11.2023 08 F2/ 2023-24	12.22	61%	M/s Gudda Construction,	74%	05.01.2024
8	Construction of Guard Wall in KM 9th (near culvert) of Kochedega- Ramrekha Dham upto Chhatisgarh Boarder Road under Non Plan for the Yr 2023-24 under Road Division Simdega.		30.00	18.08.2023/ 4009(S)	18.66	29.12.2023 24 F2/ 2023-24	0.00	0%	Manohar Prasad, Simdeg	0%	28.02.2024

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Construction of Guard Wall (100 M) & Road Safety work in KM 15th (near culvert) of Kochedega- Ramrekha Dham upto Chhatisgarh Boarder Road under Non Plan for the Yr 2023-24 under Road Division Simdega.		30.00	18.08.2023/ 4009(S)	18.81	12.12.2023 22 F2/ 2023-24	13.90	74%	Gaurav Kumar Mishra, R	84%	11.02.2024
10	Road Safety related work in Kochedega- Ramrekha Dham upto Chhatisgarh Boarder Road (total length 27.33 KM) under Non Plan for the year 2023-24 under Road Division Simdega.		25.00	18.08.2023/ 4009(S)	16.52	06.11.2023 06 F2/ 2023-24	16.49	100%	M/s Kamla Kaushal Construction , Ranchi	100%	05.12.2023
11	Laying of Paver Block in Simdega-Rengari-Kersai-Bolba-Orissa Border Road in KM 1.00 and 32.00		20.00	18.08.2023/ 4009(S)	14.49	21.11.2023 21 F2/ 2023-24	14.47	100%	Sanjay Jaiswal, Ranchi	100%	20.12.2023
12	Installation of Yellow Blinkers With Sound Work of Different Road Under R.C.D Division Simdega ,Under nonplan For The year 2023-24		5.00	18.08.2023/ 4009(S)	3.65	04.12.2023 19 F2/ 2023-24	3.65	100%	Arvind Kumar, Ranchi	100%	03.01.2024
13	Installation of Half Gantry in 22th km Kalebira-Gangutoli-Jamdih Road under Road Division Simdega under Nonplan for the year 2023-24.		7.00	18.08.2023/ 4009(S)	3.99	06.11.2023 11 F2/ 2023-24	3.99	100%	Praveen Kumar, Ranchi	100%	05.12.2023
14	Construction of Gurd wall(G/W) 150m in 62th km and 67th km of Simdega-Jaldega-Hurda Girda road under non plan year 2023-24		35.00	18.08.2023/ 4009(S)	22.74	12.12.2023 23F2/ 2023-24	0.00	0%	Gaurav Kumar Mishra, R	0%	11.02.2024
15	Road Safety Work in Simdega-Jaldega-Hurda-Girda-Manohapur Road.		40.00	18.08.2023/ 4009(S)	23.04	12.12.2023 21F2/ 2023-24	23.04	100%	Sanjit Kumar, Ranchi	100%	11.02.2024
16	Repairing and Painting of Culvert-Bridge in Simdega-Jaldega-Hurda-Girda-Manoharpur Road under Road Division Simdega Non-plan of year 2023-24.		20.00	18.08.2023/ 4009(S)	19.08	14.11.2023 14 F2/ 2023-24	19.08	100%	Subodh Kumar, Kalebira	100%	13.01.2024
17	Road Safety Work in Putritoli-Barsolaya-Lacharagah-Jaldega-Pandripani Road. (Total Length-73.60 km)		50.00	18.08.2023/ 4009(S)	30.00	01.12.2023 18 F2/ 2023-24	30.00	100%	Praveen Kumar, Ranchi	100%	29.02.2024
18	Road Safety Work in Simdega-Rengari-Kersai-Bolba-Orissa Boarder Road.		50.00	18.08.2023/ 4009(S)	30.05	28.11.2023 17 F2/ 2023-24	30.05	100%	Randhir Kumar Singh, Pal	100%	27.01.2024
19	Laying of Paver Block in KM 1.00 to 3.00 of Simdega-Jaldega- Hurda-Girda-Manoharpur Road.		40.00	18.08.2023/ 4009(S)	39.44	23.02.24 29F2/ 2023-24	0.00	0%	M/s Gudda Construction, Simdega	10%	22.04.2024
20	Construction of 3m x 4m RCC culvert and Repair of road in 18th km of Simdega-Rengari Kersai-Bolba-Orissa Boarder road (Total length-48.21 km) for the year of 2023-24.		40.00	11.01.2024 / 125(S)	37.97	23.02.24 28 F2/ 2023-24	0.00	0%	Dindayal Sai, Simdega	0%	22.04.2024

VIVEKADHIN

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Road safety work in Thetaitangar -Bolba - Kersai -Kinkel Road , Putrilitolli -Barasloya - Lachragarh -Pandariyani upto NH 143 and Simdega- Jaldega - Hurda - Girda Road at total 5 location under Vivekadhin for the year 2023-24 under Road Division Simdega.		2.48	02.08.2023	2.48	11.08.2023 01F2/ 2023-24	2.48	100%	Satyam Buildcon, Khunti	100%	
2	Installation of Expansion Joint in Bridge on Mission Bandh at CH 4.40 KM of Kurdeg - Karamdih - Gariajore Road under Vivekadhin for the year 2023-24 under Road Division Simdega.		2.23	02.08.2023	2.23	24.08.2023 02F2/ 2023-24	2.23	100%	Ujit Ram, Simdega	100%	
3	Emergent Repairing of road on 18th km of Simdega- Rengari- Kersai-Bolba upto Orissa Border road.		0.92	23.09.2023	0.92	05.10.2023 03F2/ 2023-24	0.92	100%	Nilam Devi, Simdega	100%	
4	Emergent Repairing/Restoration of Stone Massonary Culvert at Ch 14.30 KM of Simdega-Rengari-Kersai-Bolba Road for the year 2023-24 under Vivekdhin Head.		5.44	22.08.2023	3.31	06.11.2023 07F2/ 2023-24	3.25	100%	M/s Gudda Construction, Simdega	100%	
5	Repair of Pot, Flank & Bush Cutting in Simdega-Sewai-Kinkel Kurdeg upto Chhatisgarh Border road.		2.49	16.11.2023	2.49	24.11.2023 16F2/2023-24	3.25	100%	M/s Gudda Construction, Simdega	100%	
6	Repair of Wearing Coat of Culvert in 4th & 5th KM of Joram (NH-143) to Sarangbera upto Odissa Border Road under Vivekadhin for the Year 2023-24 under Road Division Simdega.		2.47	16.01.2024	2.47	24.01.2024 26F2/2023-24	2.44	100%	Satyam Buildcon, Khunti	100%	
7	Short term measures for Black spot in KM 28th of Simdega - Sewai - Kinkel - Kurdeg - Kutumakachhar upto Chattisgarh Border Road under Vivekadhin for the year 2023-24 under Road Division Simdega.		2.45	09.02.2024	2.45	16.02.2024 27F2/2023-24	2.41	100%	Satyam Buildcon, Khunti	100%	

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going / Completed works** (Roads-RCPLWEA)

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Gumla Name of EE-Sri Rameshwar Shah											
1	Widening and Strengthening reconsrtuction of Chainpur (Rampur)- Naugai- Jairagi Road (with) HL RCC Bridge at ch-26.070 RCPLWEA/ROAD/01	28.200	2875.78	18.05.18	2809.75	12NCB/18-19 26.09.18	81.64	2005.83	Altima Infrastructure 351-A. Ashok Nagar, Ranchi	82%	25.03.20
Total		28.20	2875.78		2809.75			2005.83			

Circle : Ranchi Div : Lohardaga Name of EE-Sri Ravindra Kumar											
1	RECONSTRUCTION OF KARANJI MORE (BERO) TO CHATTI VIA NARKOPI RAILWAY STATION ROAD.	23.94	2496.72	Dated 02.04.18 Secy., RCD, Lttr. No. - 1905(S)	2617.42	18.09.18 / SBD 08/2018- 19	89%	2316.83	Sri Arvind Kumar Singh, Qr. No. – B-II- 437, Dhurwa, Dist. - Ranchi.	100%	17.03.20

Circle : Ranchi Div : Simdega Name of EE-Sri Rajeev Kumar Singh											
--	--	--	--	--	--	--	--	--	--	--	--

Month : March, 2024**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening and Strengthening of Bolba-Belkuba-Takbhar Odisha Border Road. (JH21LWE039)	16.50	1628.73	1341(s) dt 07.03.2018	1744.5263	16.01.19 04 SBD OF 2018-19 Dt. Of Commence ment 23.01.19	19.51	340.29	M/s Kaushik Construction, Vill- Singhitali, PO- Chapri, Bhawnathpur, Dist.- Garhwa.	37%	22.07.20
1	Simdega	16.50	1628.73		1744.53			340.29			

Circle : Daltonganj**Div : Daltonganj****Name of EE-Sri Anil Kumar**

1	Widening & Strengthening of Chhattarpur Khajuri Belhara road in Km 16.3 for year 2018-19	16.300	1681.62	Joint Seceratry, RCD, Jharkhand Ranchi Lt NO. 1341 (S) Dt 07.03.18	1627.9428	29.08.18 03SBD/ 18-19	94%	1538.23	Jai Maa Durga construction Chiniya more Garhwa	94%	28.02.2020
1	Daltonganj	16.30	1681.62	0.00	1627.94	0.00		1538.23			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going / Completed works** (Bridges-RCPLWEA)

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Gumla Name of EE-Sri Rameshwar Shah											
1	Const. of HL. Bridge over Lohari River at Ch-2.665 km , ch-17.855km of upper Khaman-jora jam(Dibdobhi) RCPLWEA/BRIDGE/22	61.80	215.82	07.04.18	185.00	04NCB/18-19 dt. 01.08.18	35.95	66.51	M/s Sarita Const. Ambatoli, Latehar	38%	31.05.19
1	Gumla	61.80	0.00	0.00	185.00	0.00		66.51			

Circle : Ranchi Div : Lohardaga Name of EE-Sri Ravindra Kumar											
1	BRIDGE OVER PUTPOTTIA NALA IN 8TH K.M. OF KARANJI MORE (BERO) TO CHATTI VIA NARCOPI STATION ROAD.	54.00	211.69	Dated 02.04.18 Secy., RCD, Lttr. No. - 1905(S)	324.02	11.07.18 SBD 04/ 2018-19 (Suppl. Agr. No. 03SBD/2019-20 Dt. 18.09.2019)	91%	293.67	M/s Mantasha Construction, Ghalib Colony, Balumath, Dist. - Latehar.	100%	10.05.19
2	BRIDGE OVER KOYAL RIVER IN BHANDRA-BAXIDIPA-SENHA ROAD. (PART - "A")	196.80	865.74		850.11 -31.89	24.09.18 SBD 09/ 2018-19 15.03.2024	99%	816.71	M/s Shivani Construction, Rainagar P.O. -	100%	23.03.20

Progress report of **On-going / Completed works** (Bridges-RCPLWEA)

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	BRIDGE OVER SHANKH RIVER IN 2ND K.M. OF PATRATOLI TO MANHO ROAD. (PART - "B")	123.00	375.01		364.73 +25.98	24.09.18 SBD 09/ 2018-19 15.03.2024	98%	382.76	Kajri Nagar, P.O. - Sudna, Dist. - Palamu.	100%	23.03.20

2 Lohardaga 373.8 1452.4 324.02 1493.14

Circle : Ranchi

Div : Simdega

Name of EE-Sri Rajeev Kumar Singh

1	(A) Construction of RCC High level bridge over Aling river at Ch. 3.765 km of Bolba Belkuba Takbahar Odisha Border Road.	37.24	117.58	07.03.2018 / 1341(S)	309.77	20.08.2018 02 SBD OF 2018-19 Dt. Of Commencement 27.08.2018	100%	300.39	Superior Construction Pvt. Ltd., Tukupani, Simdega		
2	(B) Construction of RCC High level bridge over Kudarmunda River at Ch 10.945 km of Bolba Belkuba Takbahar Odisha Border Road. (JH21LWE039)	86.44	214.11	07.03.2018 / 1341(S)			100%				
3	High Level Bridge over Koel river in Birnibera to Lawagarha Road. (JH21LWBR52)	246.04	1100.91	07.03.2018 / 1341(S)	1026.86	12.09.2018 03 SBD OF 2018-19 Dt. Of Commencement 19.09.2018	100%	1069.15	Koleshwari Infracons Pvt. Ltd. House No.-01, Nagar, PO+PS-Hunterganj, Dist- Chatra.		

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Simdega	369.7	1432.60		1336.63			1369.53			

Circle : Hazaribagh**Div : Chatra****Name of EE-Sri Mithilesh Prasad**

1	Construction of H.L. Bridge over Buddha River in Bonga Karam (Pathalgada) Sikri Road (NH-100) road under R.C.D., Chatra Package No.:JH2LWBR10	73.80m	287.27	17024/II(i) 2017-RC (358261) dt. 22.02.2018	439.831	28.07.2018 01(SBD)/ 2018-19 2(SBD)/ 2021-22 dt. 15.02.2022	80%	351.33	M/s Sahay Construction At Awal Mohalla, District: Chatra 7979070450 7979987711	80%	27.06.2019
2	Construction of H.L. Bridge over Manat River in Jabda Akharwamahua Partoli road under R.C.D., Chatra JH2LWEBR09	43.40m	211.24							75%	
3	Construction of H.L. Bridge over Barki River at KM 0.840 of Khadiya to Urdaha-Gopada-Dumari-Keredari Road under R.C.D, Chatra. Package No.: JH02LWE005	64.84m	332.23	I	338.2364	04(SBD) of 2018-19 dt. 29.08.2018	100%		M/s Pooja Enterprises Vill+ PO+ PS: Simariya, District: Chatra	100%	28.08.2019
4	Construction of H.L. Bridge over Chhotki River at Km. 8.216 of Khadiya to Urdaha-Gopada-Dumari-Keredari Road under R.C.D, Chatra. Package No.: JH02LWE005	43.24m		I					M/s Pooja Enterprises Vill+ PO+ PS: Simariya, District: Chatra	100%	28.08.2019

Progress report of **On-going / Completed works** (Bridges-RCPLWEA)

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Construction of H.L. Bridge over Mahane River in 1st Km. of Rajbar- Umadhaki-Giddhaur - Balbal road under R.C.D. Chatra. Package No.: JH2LWBR11	123m	368.76		350.7606	28.08.2018 03(SBD)/ 2018-19	100%		Dheeraj Krishna Construction Pvt. Ltd., Herabagh, Kumhar Toli, Matwari, Hazaribagh	100%	27.08.2019
6	Construction of H.L. Bridge over Nilajan River in Kolkole To Baraini Road under R.C.D., CHATRA . Package No.: JH2LWBR08	123m	376.02		365.4907	28.08.2018 02(SBD)/ 2018-19	98%		Nirmata Engineering Construction Company (P) Ltd. PS gali Apran Bazari, Hazaribagh	100%	27.08.2019
7	Construction of H.L. Bridge over Kanwatari River in 4th km of Pratappur Kunda road under R.C.D. Chatra. Package No.: JH2LWBR21	37.24m	288.26		280.8612	06 (SBD) of 2018-19 dt. 29.08.2018	100%		M/s Ashutosh Construction, Vill: Jhardag, PO+PS: Lawalong Dist: Chatra	100%	28.08.2019
7	Chatra	0.0	1863.78		1775.18			351.33			

Circle : Hazaribagh

Div :Ramgarh

Name of EE-Sri Rajiv Ranjan Munda

1	H.L. Bridge with Approach Road over Bhera River in 2nd KM of Kulhi- Dulmi Road	64.80 Mtr.	221.91	-	207.00	02(SBD)2018 -19 Dt. 06.08.2018	86%	209.35	Vikram Kumar Deo 481 Sectors- 9B, B.S. City, Bokaro, Jharkhand	100%	15.08.2019
---	--	------------	--------	---	--------	--------------------------------	-----	--------	--	------	------------

Progress report of **On-going / Completed works** (Bridges-RCPLWEA)

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	H.L. Bridge over Bokaro River in Duni- Ara Kanta Road	98.40 Mtr.	415.36	-	376.56	04(SBD)2018 -19 Dt. 20.12.2018	85%	316.43	M/S Maa Laxmi Engineering, Sarvoday Nagar, Jailhata, Daltonganj, Palamu, Jharkhand	95%	19.12.2019
3	H.L. Bridge over Damodar River in Hesapoda- Kusumdihi Road	295.20 Mtr.	1148.58	-	1758.05	05(SBD)2018 -19 Dt. 24.12.2018	70%	1371.92	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi	75%	23.06.2020
3	Ramgarh	0.00	1785.85		2341.61	0.00		1897.69			

Circle : Chaibasa
Div : Manoharpur
Name of EE-Sri Raghubansh Choudhary

1	H.L. Bridge over Chaki Garha Nala in Bingburu more to Kotagarha Road.		710.25	07.03.2018 1341 (S)	349.28	03.01.2019 PMGSY- 04/SBD/2018 -19	25	62.47	Pintu Engineering Constrution pvt. Ltd. Dalmiya House, Road No. 6, Seraikela-Kharsawan		02.07.2020
1	Manoharpur	0.00	710.25		349.28			62.47			

Progress report of **On-going / Completed works** (Bridges-RCPLWEA)

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Daltonganj Div : Daltonganj Name of EE-Sri Anil Kumar											
1	Construction of H.L. Bridge Over Amanat River in Lesliganj Ekhara road	18x24.00 432.040 m	2393.92	Joint Seceratry, RCD, Jharkhand Ranchi Lt - 1341 (S) Dt- 07.03.18	3516.308	04SBD/ 18-19 30.08.18	91%	3194.55054	Sorathia vel Ji Ratna 06 Om Complex Bhuj Bhachau Bye Pass Road NearAjana Automobiles Road kutch Gujrat	100%	01.03.20
1	Daltonganj	0.00	2393.92	0.00	3516.31	0.00		3194.55			