

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-Plan)
State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Hazaribagh Div : Hazaribagh Name of EE-Sri Shubash Prasad</p>											
1	Widening and Strengthening of Banaso- Budgadda Road (MDR 93) under RCD, Road Division, Hazaribag (Under CRIF) Total Length 28.00Km for the Year 2022-23 (Job. No. : CRF-JHR-2022-23/56)	28.000	6845.00	MORT & H (Zone-1) Govt. of India vide Lt. No. RW Ranchi/CRF/2021-22 Dt. 06.02.2023	6114.97	dt. 16.01.2024 31 SBD of 2023-24	5.72%	350.00	M/s Ganesh Yadav, Dhanbad	12%	15.09.2025

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening and Strengthening to 2 Lane of of Duwari to Rol Road (MDR-99) under RCD,Road Division, Hazaribag (Under CRIF) Total Length 25.757Km for the Year 2022-23 (Job. No. CRF-JHR-2022-23/55)**	25.757	8465.00	MORT & H (Zone-1) Govt. of India vide Lt. No. RW Ranchi/CR F/2021-22 Dt. 06.02.2023	8804.87	dt. 24.11.23 21 (SBD) of 2023-24	7.38%	650.00	M/S Puja Enterprises, Simaria, Chatra	15%	23.07.2025
3	IRQP Work for Kallu chowk to Boddom Bazar Road from Km 0.00 to 1.10 Km for the Year 2023-24 Under RCD Road Division Hazaribag	1.100	82.15	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 3968 (S) dt.17.08.20 23	62.93	dt. 14.11.23 18 F2 of 2023-24	-	-	M/s Narayan Construction, Matwari, Hazaribag	95%	13.02.2024
5	IRQP work of Mahto Ahara-Rampur-Basaria-Chauparan Road from Km 0.00 to Km 32.85 (Total Length 32.850Km) for the Year 2023-24 Under RCD, Road Division Hazaribag	32.85	2563.97	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 5627 (S) dt.14.12.20 23	-	-	-	-	-	-	-

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	IRQP Work for Jain Middle School (Ward no-7) to Masjid Chowk via Ramnagar, Vishnupuri Chowk Road from 0.00 to 4.0 km (Total Length 3.150Km) for the Year 2023-24 Under RCD Road Division Hazaribag	3.150	186.43	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 467 (S) dt.02.02.2024	145.71	01.03.2024 35F2 of 2023-24	-	-	M/s Narayan Kumar Ramdiri, Begusarai, Bihar	60%	31.05.2024
7	Widening and Strengthening Mukundganj - Harhad- Hupad via Demotand Road (MDR-098) for the Year 2022-23 Under Road Division Hazaribag	7.080	1557.22	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 1202 (S) dt.12.03.2024	-	-	-	-	-	-	-
8	IRQP Work for Barkatha-Tetron Road from 0.00 to 32.100 Km (total Length32.100 KM) for the Year 2023-24 Under RCD Road Division Hazaribag	32.100	2119.01	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 1201 (S) dt.11.03.2024	-	-	-	-	-	-	-

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	IRQP Work of Kallu Chowk (MDR-070) to Sindur (NH-33) Via Mandai Khurd Road from Km.-0.00 to Km-8.362(Total Length-8.362) for the Year 2023-24 Under RCD Road Division Hazaribag	8.362	597.87	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 1285 (S) dt.13.03.20 24	-	-	-	-	-	-	-
10	IRQP Work of Bagodar-Hazaribag Road (Korra Chowk to St. Columbas More) MDR-094 from Km 0.00 tp 7.775 Km, for the Year 2023-24 Under RCD Road Division Hazaribag	1.775	178.80	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 1393 (S) dt.15.03.20 24	-	-	-	-	-	-	-
10	Hazaribagh	140.17	22595.44	0.00	15128.48	0.00		1000.00			

Circle : Hazaribagh
Div : BOKARO
Name of EE- Sri Amit Singh

1	(A) Reconstruction of Dantu (NH-23) to Kathara via Sillisadam including Sillisadam to Chalkari Road.(Total length 31.825 km) for the year 18-19	31.83	10321.91	05.03.19/ 1503(S) of J.S., RCD, Jharkhand, Ranchi	6801.12	30.07.19/ 01 SBD of 2019-20	106.00	7586.89	Classic Engicon Pvt. Ltd. 3D, Vatika Apartment, Line Tank Road, Ranchi.	97%	29.07.2021
---	--	-------	----------	---	---------	-----------------------------	--------	---------	---	-----	------------

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	(B) Preparation of Land Acquisition Plan (LAP) and Diversion of Forest Land in Construction of Dantu (NH-23) to Kathara via Sillisadam including Sillisadam to Chalkari Road.(Total length 31.825 km)				8.61	23.07.19/ 4 F2 of 2019-20	100.00	8.61	M/S Arun Kumar Jaishwal, Vill.+ P.O. - Chandankiyari, Bokaro	100%	22.01.2020
	(C) Construction of H.L Bridge over (A) Canal at Ch.11.717 KM of Dantu to Kathara Road, (B) Canal at Ch. 11.924 KM of Sillisadam- Chalkari Link Road and (C) Chatnia Nala at Ch. 0.395 KM. of Dantu to Kathara via Sillisadam Road under Road Division, Bokaro for the year 2019-20				302.52	31.10.19/ 11 SBD of 2019-20	60.44	182.84	M/S Sanjay Construction, At. + P.O. - Saram, Bokaro	66%	30.10.2020
2	Widening & Strengthening/ Constructioin of Approach road to Mega Food Park Chandankiyari, Bokaro (Total Length 4.055 KM) for the year 2017-18	4.00	1613.95	09.10.17/ 5609(S) of J.S., RCD, Jharkhand, Ranchi	922.55	05.10.2021/ 2 SBD of 2021-22	93.20	1004.31	HARI NANDAN CHOUDHARY Behind Hero Honda Showroom, Dudhani, Bhagalpur Road, Dumka - 814101 Mob. 9801310245.	96%	04.04.2022
3	Widening and Strengthening Work in Four Lane of Road from I.T.I. More to Ukrid More (Total Length 8.916 km) for the year 2022-23 under Road Division, Bokaro	8.92	5164.96	08.07.2022/ 2503(S) of J.S., RCD, Jharkhand, Ranchi	4798.04	03 SBD of 2022-23/ 17.01.2023	68.25	3676.70	CLASSIC ENGICON PVT. LTD., 3D Vatika Apartment, Line Tank Road, Ranchi – 834001 (Jharkhand)	76%	16.04.2024

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Reconstruction and Strengthening Work in Ch. 7th km (60 M), 9th Km (170 M), 17th km (780 M), 18th km (400 M) 19th km (700 M), 21st km (500 M) and 22nd km (800 M) of Bahadurpur - Kasmar - Khairachatar - Pirgul - Bengal Boarder Road (Total length 3.41 km) for the year 2022-23 under Road Division, Bokaro.		491.11	29.08.2023/4161(S) of J.S., RCD, Jharkhand, Ranchi	422.39	06 SBD of 2023-24/20.02.2024	0.00	0.00	M/S Ajay Singh, Vyapar Mandal Gali, Jainamore, Bandhdih, Bokaro, Jharkhand-829301	-	19.06.2024
5	Widening and Strengthening/ Reconstruction of Nawadih (Dak Bangla) (MDR-73) - Venda - Gomoh (Laxmipur) Road (Total Length 11.530 Km) for the year 2023-24 under Road Division Bokaro	11.53	3841.15	13.10.2023/4794(S) of J.S., RCD, Jharkhand, Ranchi	2689.88	05 SBD of 2023-24/19.02.2024	9.29	250.00	Malti Enterprises, Propt. Nandla Nayak, Nehru Chowk, Dumra More, Harina, P.O. - Nawagarh, Dhanbad - 828306	12%	18.01.2025

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	IRQP Work of Narki – Bokaro (MDR -078) Road (Total Length 11.000 Km) for the year 2023-24 under Road Division Bokaro	11.00	1161.54	27.10.2023/5004(S) of J.S., RCD, Jharkhand, Ranchi	-	-		0.00		-	-
7	IRQP work of Petarwar- Gomia Road (Total Length 26.20 Km) for the year 2023-24 under Road Division Bokaro	26.20	2441.28	07.03.2024/1167(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	-	-		0.00	-	-	-

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	IRQP work of Chas-Chandankiyari- Raghunathpur Road (SH-12) (Total length 26.60 Km) for the year 2023-24 under Road Division Bokaro	26.60	1385.23	13.03.2024/1286(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	-	-		0.00	-	-	-
9	Reconstruction of NH-23 to Radhagaon Railway Station via BPCL LPG Plant & Retail Depot at Bokaro (Total Length 7.179 km) for the year 2023-24 under Road Division, Bokaro	7.18	3473.94	25.01.2024/358(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	-	-		0.00	-	-	-
9	Bokaro	127.25	29895.07		15945.12			12709.35			

Circle : Hazaribagh

Div : Chatra

Name of EE-Sri Mithilesh Prasad

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Strengthening/IRQP work of Bhadrakali Mandir to Mahane Bridge Via Bhadrakali Mandir road, Under Road division Chatra for the year 2022-23	2.1	136.18	Joint Sec. 190(S) dt. 18.01.2023	107.54	01F2/ 2023-24 dt. 03.07.2023	100%	132.45	M/s B.N. Enterprises. Block-D, Flat No. 03/C, Shree Vrinda Green Apartment, Kusum Vihar, Road No. 9, Morabadi Ranchi Mob No.9955542412	100%	02.10.2023
2	Reconstruction of Tandwa - Rai - Khelari Road from km 13.450 to 15.00 under Road Division, Chatra for the Year 2019-20.	1.55	986.92	Joint Sec. Lt. No. 4599(S) dt. 16.09.2019	829.79	02 (SBD)/ 2019-20 dt. 26.10.2019	55%	457.31	Arunaditya Projects & Mineral, C-188 Vidyalaya Marg, Ashok Nagar, Ranchi Mob No. 7857924060	68%	25.04.2020
3	I.R.Q.P. work of Jihu - Itkhori road from Km. 9.80 to 29.02 , Under Road division Chatra for the year 2022-2023.	19.22	2080.02	Joint Sec. Lt. No. 2947(S) dt. 13.06.2023	1944.65	02 (SBD)/ 2023-24 dt. 26.09.2023	99.74%	1939.92	Jai Maa Ashtabhuji Construction Hazaribagh, Jharkhand Mob No. - 7352254047	100%	25.02.2024
3	Chatra	22.87	3203.12		2881.98			2529.67			

Circle : Hazaribagh

Div : Dhanbad

Name of EE-Sri Dinesh Prasad

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening And Strengthening Of Loharbarwa (On Nh-2) Mayurnachna Kadmahara (G.T.G Road) And Mayurnachna Amarpur (Nh-2) Road (Total Lenth-27.506 Km) Under Plan Head For The Year 2016-17.	27.51	5320.07	1490 (S) dt. 10.03.17	5192.47	02 SBD/ 2017-18 dt. 29.08.17	98%	5456.05	M/s Daroga Pradhan	98%	28.05.19
2	Widening and Strengthening/ Reconstruction of Mahuda(On NH-32)-Sindri(Jamadoba)(On MDR-055) Road(Length-22.940) under Plan Head for the year 2016-17.	22.94	16319.23	3561 (S) dt. 06.06.16	6800.93	01 SBD/ 2018-19 dt. 09.03.19	31%	4904.89	EICC-SRB(JV)	32%	08.11.2020
3	Strengthening And Widening / Reconstruction Work Of Jharia To Baliapur Road (Mdr 047) (Total Length 11.440 Km) Under Plan Head For The Year 2021-22.	11.44	4449.78	3511 (S) dt. 18.11.2021	4645.90	06 SBD/2021- 22 dt. 11.03.2022	111%	5160.89	Daroga Pradhan	100%	10.02.2023
4	I.R.Q.P Work Of Domanpur-Maniadih-Kolhar More Road (Total Length- 27.544 K.M.) For The Year 2022-23.	27.54	2074.33	1563 (S) dt. 29.03.2023	2148.00	04 SBD/2023- 24 dt. 07.06.2023	100%	2147.83	Preeti Enterprises	100%	06.12.2023
5	Construction of Approach Road (Total Length- 300M) for Binod Bihari Mahto Koylanchal University Under Road Division Dhanbad For The Year 2023-24	0.30	272.29	1877 (S) dt. 28.04.2023	195.49	21 F2/2023- 24 dt.01.11.20 23	15%	28.53	M/S Sonu & Saroj	37%	31.01.2024

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	I.R.Q.P Work in Dumra-Keshargrah Road (Total Length-4.60 K.M.) under plan head for the year 2023-24.	4.60	496.71	3965 (S) dt. 17.08.2023	499.87	09 SBD/2023-24 dt.17.11.2023	100%	499.86	Preeti Enterprises	100%	17.12.2023
6	Dhanbad	94.33	28932.40		19482.66			18198.06			

DMFT

1	IRQP/ Strengthening Work Of Shramik Chowk To Barwadda Road (MDR- 060) (Total Length -8.90 Km) In Km 0.00 To 8.9 Km Under Plan Head For The Year 2022-23. (DMFT)	8.90	2408.36	63(S) dt. 06.01.2023	2318.48	02 SBD/2023-24 dt. 19.04.2023	85.20%	1975.42	Daroga Pradhan	92%	18.10.2023
2	Widening and Strengthening of Road From Muraidih (MDR-051) to Sonardih Phatak (MDR-049) via Hindustan Zinc Ltd. And Ram Raj Mandir Under DMFT Head For The Year 2023-24.	5.23	2805.34	1583(S) dt. 31.03.2023	3000.00	06 SBD/2023-24 dt. 26.06.2023	60.92%	1827.67	Preeti Enterprises	75%	25.03.2024
3	I.R.Q.P. /Strengthening Work Of Patherdih-Sindri Road (MDR-067) From 0.00 Km To 13.71 Km (Total Length- 13.71 K.M.) Under Road Division Dhanbad For The Year 2022-23	13.71	3693.43	216 (S) dt. 19.01.2023	4443.88	07 SBD/2023-24 dt. 12.07.2023	73.82%	3280.37	Daroga Pradhan	70%	11.01.2024

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening And Strengthening Work Of Babudih Vivah Bhawan To Hirak (Kako-Tetulumari-Bhuli-Dhanbad) Road Via Rajwar Basti (Total Length 4.015 Km) Under DMFT Fund For The Year 2023-24.	4.02	1313.88	2997 (S) dt. 15.06.2023	1603.78	10 SBD/2023-24 dt.29.12.2023	0.00	0.00	M/s Daroga Pradhan	10%	28.04.2024
		31.86	10221.01		11366.14			7083.46			

Circle : Hazaribagh

Div : Giridih

Name of EE-Sri Prem Prakash Singh

1	Reconstruction/ Strengthening of CRPF Camp-Azad Nagar-Bakshidih (Yogitand) Road (Total Length – 2.71 Km.) for the year 2022-23	2.71	551.45	Govt. of Jharkhand RCD, Ranchi Letter no 1959(S) dt. 31.05.2022	544.97	SBD 05 of 2022-23 Dt. 16.12.2022	100%	543.37	RNS Construction Pvt. Ltd., Mau, Uttar Pradesh	100%	15.06.2023
---	--	------	--------	---	--------	----------------------------------	------	--------	--	------	------------

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Reconstruction of Road From Banpura (on Jhari More-Banpura-Chichaki-Khuntha Chowk-Chichaki Railway Station Road) to Dhibra More Near Dondlo (Including Bridge) (Total Length 3.60 Km.) Under Road Division, Giridih For The Year 2022-23	3.60	700.71	Govt. of Jharkhand RCD, Ranchi Letter no. 1166 (S) Dt. 23.03.22	656.83	SBD 06 of 2022-23 Dt. 20.12.2022	116%	760.52	M/S Maa Laxmi Construction, Daltonganj	96%	19.09.2023
3	W/S and Reconstruction of Hesla (NH-02) to Aura (NH-02) Via Tirla, Alkadih Road (Total L. 14.020 Km.) for the year 2022-23	14.02	3171.24	Govt. of Jharkhand RCD, Ranchi Letter no. 1326 (S) Dt. 31.03.22	2719.71	SBD 02 of 2022-23 Dt. 22.10.2022	50%	1349.96	RNS Construction Pvt. Ltd., Mau, Uttar Pradesh	51%	21.08.2023
4	Widening and Strenthening/ Reconstruction work of Karamjora More (on NH-114A)-Genro-Patro River of Approach Road (on Jamui-Deoghar Road) (Total Length - 11.125 Km.) (Including Land Aquesation Work) Under Road Division, Giridih For the Year 2022-23	11.13	3040.02	Govt. of Jharkhand RCD, Ranchi Letter no 3646 (S) dt 13.10.2022	2301.35	SBD 08 of 2022-23 Dt. 27.01.2023	94%	2169.95	Rajeev Kumar, Patna	95%	26.12.2024

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening and Strengthening/ Reconstruction work of Barwadih Fatak to Baniyadih via Centralpit, Baherwatand, Kabribad Road (Total Length - 7.588 Km.) Under Road Division, Giridih For the Year 2022-23	7.59	2992.00	Govt. of Jharkhand RCD, Ranchi Letter no 4000 (S) dt 04.11.2022	2075.12	SBD 01 of 2023-24 Dt. 05.04.2023	96%	2000.00	Hari Nandan Choudhary, Dumka	99%	04.04.2024
6	Widening and Strengthening of Govindpur-Tundi-Giridih Road (Part of SH-13) in Km. 43.77 to 51.67 (Total Length 7.90 Km.) (With Construction of Bridge) For the year 2018-19 (Span Bridge 1 X 21.60)	7.90	2635.25	Govt. of Jharkhand RCD, Ranchi Letter no 1234(S) Dt. 27.02.2019	2464.64	SBD No. 01 of 2019-20 dt 24/09/19	77%	1904.02	M/S Daroga Pradhan, Dhanbad.	80%	23.06.20
7	Widening & Strengthening of Domanpahari to Chugali, Dhurgargi Via Vijaydih Road in Km. 0 to 21.265 For the year 2018-19 (Bridge At Che. 14+700 Span - 8 X 24.600)	21.27	5729.13	Govt. of Jharkhand RCD, Ranchi Letter no 2803 (S) dt 11.05.18	4568.61	SBD No. 08 of 2018-19 dt 28/11/18	100%	4582.10	M/S East India Construction Company, Bokaro	90%	27.11.20

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Widening and Strenthening/ Reconstruction of Hesla-Beko road (Including Bridges) (Total Length – 29.925 Km.) For the year 2019-20 Bridge at Che. 153, Span - 1 X 16 Che. 1779, Span - 2 X 8 Che. 2865, Span 2 X 8 Che. 4518, Span - 2 X 8 Che. 7029, Span - 2 X 8 Che. 12828, Span - 1 X 16 Che. 17036, Span - 1 X 16 Che. 17928, Span - 1 X 16	29.93	6924.93	Govt. of Jharkhand RCD, Ranchi Letter no 3635(S) Dt. 22.07.2019	4534.01	SBD No. 06 of 2019-20 dt 26/10/19	70%	3155.00	ACPL-KK (JV) Koderma	70%	25.06.21
9	Widening and Strenthening / Reconstruction of Fatehpur to Bongi (Bihar Border) Via Bhelwaghathi Road (Including Construction of Bridge) (Total Length–15.810 Km.) For The Year 2019-20 (Bridge at Che. 14+565, Span - 4 X 21)	15.81	5051.63	Govt. of Jharkhand RCD, Ranchi Letter no 3558(S) Dt. 19.07.2019	3583.41	SBD No. 02 of 2019-20 dt 23/10/19	96%	3440.79	M/S Om Namo Siwai Construction, New Delhi.	97%	22.06.21
10	Renovation Work of Parasnath Hill Road (MDR-82) (Total Length – 5.00 Km.).	5.00	628.73	Govt. of Jharkhand RCD, Ranchi Letter no 4541(S) Dt. 14.09.19	529.48	SBD No. 01 of 2021-22 dt 18/01/22	19%	99.68	Sri Sant Kumar Deo, Krishna Nagar, Giridih.	19%	17.06.22

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Improvement of Riding Quality of Old Existing G.T. Road at Bagodar Bypass Road part of Km. 31.900 to 36.154 (Total Length - 4.254 Km) under Road Division Giridih for the year 2023-24	4.25	1359.55	Govt. of Jharkhand RCD, Ranchi Letter no 4329(S) Dt. 08.09.23	1338.83	SBD No. 07 of 2023-24 dt 02/01/24	67%	900.00	Amitabh Construction Pvt. Ltd., 105, Ranchi-Patna Road, Coltex Muhalla, Koderma	100%	01.03.2024
12	Widening, Strengthening/ Reconstruction of Pandariya (Eidgah More) to Lachudih via Bankikala, Saraiya, Ranatand, Karne & Lachuri (Total Length 11.940 Km.) For The Year 2023-24	11.94	4275.63	Govt. of Jharkhand RCD, Ranchi Letter no 3412(S) Dt. 18.07.23	3081.99	SBD No. 05 of 2023-24 dt 17/11/24	31%	949.84	Rajeev Kumar, Patna	45%	16.05.2025
13	Improvement of Riding Quality Work in Koderma-jamua (SH-13) Road in Km. 50.00 to 69.07 Km. (Total Length - 20.070 Km.) For The Year 2023-24 Under Road Division, Giridih	20.07	2567.23	Govt. of Jharkhand RCD, Ranchi Letter no 4389(S) Dt. 13.09.23	2206.38	SBD No. 10 of 2023-24 dt 25/01/24	23%	500.00	Hari Nandan Choudhary, Dumka	70%	24.06.2024

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	Improvement of Riding Quality of Ahilyapur More to Dakbangla More Via Mahuda More, Gandey (Total Length – 42.220 Km.) For The Year 2023-24	42.22	2246.43	Govt. of Jharkhand RCD, Ranchi Letter no 5433(S) Dt. 01.12.23	1882.43	SBD No. 09 of 2023-24 dt 25/01/24	42%	799.80	Hari Nandan Choudhary, Dumka	75%	24.07.2024
15	Improvement of Riding Quality of Giridih-Gandey–Narayanpur-Jamtara Road (Total Length – 35.00 Km.) (Width – 7.00 M) under Road Division Giridih for the year 2023-24	7.00	1101.13	Govt. of Jharkhand RCD, Ranchi Letter no 4326(S) Dt. 08.09.23	971.89	SBD No. 06 of 2023-24 dt 29/12/23	100%	971.51	Hari Nandan Choudhary, Dumka	100%	28.06.2024

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Widening and Strengthening/ Reconstruction Work in Giridih-jamua (SH-13) Road in Chainage Km. 1.110 to 6.810 Km. (Total Length - 5.70 Km.) For The Year 2023-24 Under Road Division, Giridih	5.70	3916.63	Govt. of Jharkhand RCD, Ranchi Letter no 4388(S) Dt. 13.09..23	3647.93	SBD No. 08 of 2023-24 dt 25/01/24	0%	0.00	Manisha Construction, Gaya, Bihar	5%	24.09.2024
16	Giridih	210.1	46891.7		37107.6			24126.53			

Circle : Hazaribagh
Div : Koderma
Name of EE-Sri Satendra Prasad Singh

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	RECONSTRUCTION WORK OF TILAIYA(PIPRADIH)-JAINAGAR- BAGRO (ON DOMCHANCH- PIPCHO ROAD) (TOTAL LENGTH-0.00 to 18.550 Km) UNDER ROAD DIVISION KODERMA FOR THE YEAR 2019-20	18.55	4134.61	Dt- 10.07.2019, 3392(S)	3295.65	Dt- 14.10.2019, 26SBD/2019-20	90%	3021.55	M/s R.K Infracop Pvt. Ltd, Hyderabad.	90%	02.12.2020
2	Strengthening/Reconstruction of Dhab-Pihra-Satgawan Road(MDR-113) in Km. 0.00 to km. 21.325 (Total Length 21.325Km.) Under Road Division Koderma for the year 2021-22	21.33	2296.36	Dt- 07.01.2022, 51(S)	2386.82	Dt- 26.12.2022, 03 SBD/2022-23	46%	1107.29	M/s Sanjay Construction,, Saram, Bokaro	58%	31.08.2023
3	IRQP Work in Urwan-Kanti Road from Km 0.00 to 5.80 Km (Total Length= 5.80 Km.) Under Road Division ,Koderma for the Year 2023-2024	5.80	483.89	Dt- 17.08.2023 Lt No-3966(s)	500.00	Dt- 13.12.2023 01SBD of 2023-24	100%	498.79686	Amitabh Constructions, Pvt. Ltd.Koderma	100%	12.02.24

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	IRQP Work of Koderma to Jamua Road from Km. 0.00 to Km 49.00 under Road Division,Koderma for the Year 2023-24	49.00	4497.96	Dt- 14.09.2023 Lt No-4408(s)	4655.6704	Dt- 27.01.2024 02SBD of 2023-24	25%	1150.00	Amitabh Constructions, Pvt. Ltd.Koderma	45%	26.07.24
5	Reconstruction works of Domchanch-Dhodakola-Saphi-Faguni Road (MDR-111) [From 0.00 to 14.500 Km]	14.50	0.00	Dt- 31.08.2018 , 5092(s)	4435.73	Dt- 29.05.2019, 01SBD/2019- 20	5%	236.00	M/S Ganesh Yadav, Anand Nagar,P.O- ISM, Dhanbad,Jharkhand Pin-826004	5%	28.09.20
	Remaining Work of Reconstruction of Domchanch -Dhodhakola-Sapahi-Faguni Road (KM 0.00 to 14.5 upto Bihar border) .	0.00	6519.54	Dt- 31.08.2018 , 5092(s)	0.00	-	0%	0.00	-	-	-
6	Improvement of Riding Quality work in Chandwara-Selhara-Pandewara (Singrawan) Road from km 0.00 to 20.35km under Road division koderma for the year 2023-2024	20.35	1701.53	Dt- 02.02.2024 , 472(s)	-	-	-	-			

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	IRQP Work of Domchanch Bazar to Pipcho Bazar Road from Km. 0.00 to Km 17.30 Road Division,Koderma for the Year 2023-24	17.30	954.23	Dt- 19.02.2024 , 708(s)	-	-	-	-			
8	IRQP work of Jharkhand Dham Sampark Road from KM 0.00 to KM 24.90 under Road Division koderma for the year 2023-24	24.90	1502.26	Dt- 11.03.2024 1198(S)	-	-	-	-			
9	IRQP work of Bariyardih to Markacho Road from KM 0.00 to KM 15.00 under Road Division koderma for the year 2023-24.	15.00	1008.72	Dt- 13.03.2024' 1282(s)	-	-	-	-			
10	Improvement of Riding Quality work in Domchanch-Dhab Road from km 0.00 to 16.40km under Road division koderma for the year 2023-2024	16.40	1256.95	Dt- 13.03.2024 1283(s)	-	-	-	-			
10	Koderma	203.13	24356.04		15273.86			6013.64			

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Hazaribagh

Div : Ramgarh

Name of EE-Sri Rajiv Ranjan Munda

1	Construction of 4-Lane Road Work from Naya Chowk (Chitarpur) NH- 320- Sandi (On MDR- 95) & Sandi to Rajrappa Road (MDR- 95) Total Length-10.139 KM including Construction of Bridge	10.139	9891.47	Ltr. No. 5065(S) Dt. 31.08.2018	9766.31	07(SBD)2018-19 Dt.- 24-12-2018	94%	9704.47	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi	97%	23.06.2020
2	Widening and Strengthening of NH-33 Ashok Cinema to NH-23 Chhattarpur Road in KM 0.00 to 20.10 (Length of Road -20.10)	20.10	5691.47	4667.56 Ltr. No. 1995(S) Dt. 20-09-2015 (Revised)	3968.79	25(SBD)2015-16 Dt. 08-10-2015	100%	5443.55	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi	100%	07.04.2017
	Construction of H.L. Bridge at Chainage (A) 2360 Mtr. (B) 4580 Mtr. (C) 5825 Mtr. & (D) 19025 Mtr. in NH-33 Ashok Cinema to NH-320 Chhattarpur Road	-		Ltr. No. 733(S) Dt. 01.02.2019		12(SBD)2019-20 Dt.- 31-10-2019					

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening & Strengthening/ Reconstruction of Lalki Ghati to Chhattarmandu Road via Linching Chowk (Length-10.910 KM) under Plan Head for the year 2022-23	10.91	4220.46	Ltr. No. 1311(S) Dt. 31-03-2022	2674.64	01(SBD)2023-24 Dt.- 17-07-2023	29%	2523.73	Sidhartha Construction Korambey, Near GPO House, Zullu Park, Hazaribagh	52%	16.05.2024
4	IRQP Work of Gola to Charu Road (MDR-101) from KM 0.00 to 13.00 Under Road Divison, Ramgarh for the of Year 2022-23	13.00	1144.29	Ltr. No. 4431(S) Dt. 06-12-2022	1105.85	23(SBD)2023-24 Dt.- 22-01-2024	21%	236.30	Ajay Kumar Singh Bokaro, Jharkhand	30%	02.05.204
5	IRQP Work of Patratu to Saunda 'D' Road from KM 0.00 to 11.35 Under Road Divison, Ramgarh for the of Year 2022-24	11.35	620.58	Ltr. No. 5656(S) Dt. 15-12-2023	0.00	-	0%	0.00	-	-	-
5	Ramgarh	65.50	21568.28		18611.04			18120.16			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Roads-Plan)
State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Hazaribagh Div : Hazaribagh Name of EE-Sri Shubash Prasad</p>											
1	IRQP work of Charhi to Ghato Road from 0.00 to 5.2 Km Under RCD, Road Division, Hazaribag for the Year 2022-23	5.20	459.17	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 4263(S) dt. 22.11.2022	464.11	dt. 01.02.2023 44 (SBD) of 2022-23	100.00%	480.94	Jai Maa Asthabhuji Construction , Barkagaon Road, Hazaribag.	100%	30.04.23

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	IRQP work for Hemilton School Chowk to Hurhuru Road Via New Bus Sand, Ram Narayan Yadav Road-Ravindra Path (St. Josheph School), Pandit Ji Road and NH-33-Hurhuru Via Forest Colony Road from Km 0.00 to 3.500 Under RCD, Road Division, Hazaribag for the Year 2022-23	3.50	258.89	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 4261(S) dt. 22.11.2022	269.66	Dt. 10.03.2023 51(SBD) of 2022-23	100.00%	268.86	M/s Siddharth Construction, Korambey House, Hazaribag	100%	09.06.2023
3	IRQP work of IRQP work of (A) Korrah Chowk (NH-100 and MDR 094 Junction) to Zabra Road (Zibralter House) from Km 0.00 to 2.00 (Length 2.00Km) (B) Hurhuru Main Road to Baba Path from Km 0.00 to 1.30 (Length 1.30Km) and (C) Mission Hospital Hazaribag-Baarkagaon road crossing (Near Lambodar Pathk House) To Khirgaon Chowk (NH 100) (Length 1.00Km) Total Length 4.30Km) Under RCD, Road Division, Hazaribag for the Year 2021-22	3.40	181.02	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3502(S) dt. 18.11.2021	138.62	dt. 06.06.2022 01 F2 of 2022-23	100%	147.83	Ajay Quality Construction Pvt. Ltd., Mission School Road, Hazaribag	100%	05.09.2022

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Consultancy Services for Carrying out Road Safety Audit of existing roads as per Road Safety Manual i.e. IRC-SP-88-2010 or any other latest revision of this document under Road Circle, Hazaribag (Total Length 643.279 Km) for the Year 2021-22	-	107.33	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 53(S) dt. 07.01.2022	25.00	dt. 26.12.2022 1(R.S.A.) of 2022-23	70%	17.50	Cube Engitech Consultant Pvt. Ltd., Jeevan Lok Complex, Main Road, Hinoo, Ranchi-834002, Jharkhand	100%	-
5	IRQP work for Ichak (Kariyatpur) to Jhumra Road from KM 0.00 to 9.30 (Total Length 9.30Km Under RCD, Road Division, Hazaribag for the Year 2022-23	9.30	713.70	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 4765(S) dt. 28.12.2022	715.36	Dt. 29.03.2023 54(SBD) of 2022-23	100.00%	716.57	Jai Maa Asthabhuji Construction , Barkagaon Road, Hazaribag.	100%	28.06.2023

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening & Strengthening of Demotand (NH-33) to Bhelwara Under RCD, Road Division, Hazaribag for the Year 2022-23	1.87	750.95	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3586(S) dt. 10.10.2022	689.79	dt. 14.03.23 52 (SBD) of 2022-23	100%	687.41	M/s Siddharth Construction, Korambey House, Hazaribag	100%	13.09.2023
7	IRQP work of Barkatha-Surajkund Road from Ch. 0.00 to 2.340 Km Under RCD, Road Division, Hazaribag for the Year 2022-23	2.34	245.48	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 4262(S) dt. 22.11.2022	198.74	dt. 09.05.23 01 F2 of 2023-24	100.00%	194.80	Ajay Quality Construction Pvt. Ltd., Mission School Road, Hazaribag	100%	08.08.23

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	IRQP work of Hazaribag Control Room to Simra Rest House (SH-07 Old alignment) from Ch. 0.00 to 2.00 Km Under RCD, Road Division, Hazaribag for the Year 2022-23	2.00	180.92	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 4265(S) dt. 22.11.2022	143.33	47F2 of 22-23 dt. 17.02.23	100.00%	150.78	M/s Narayan Construction, Matwari, Hazaribag	100%	16.05.23
9	IRQP work for Jihoo Itkhori road from Km 0.00 to 9.80 (total Length 9.80 Km) Under RCD, Road Division, Hazaribag for the Year 2022-23	9.80	1102.24	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 4763(S) dt. 28.12.2022	1169.23	Dt. 18.05.2023 2(SBD) of 2023-24	100.00%	1171.20	M/s Siddharth Construction, Korambey House, Hazaribag	100%	17.08.23

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Widening & Strengthening of Charhi Ghato Road (For Land Acquisition)	5.20	3454.75	Dy.Secretary, RCD., Jharkhand, Ranchi Lt. No. 3228(S) dt. 23.05.2016	1482.03	Dt. 20.10.2016 11(SBD) of 2016-17	0.00%	2069.22	DLAO, Hazaribag.	-	-
11	Widening & Strengthening of Hazaribag Barkagaon Tandwa Road in Km 25 to 36	-	-	-	-	-	100.00%	1166.82	Jai Maa Asthabhuji Construction , Barkagaon Road, Hazaribag.	-	-
12	Construction of work of Bridge and Road over Koyala River between Malkana and Larahi.	-	-	-	-	-	100.00%	5515.30	Ganesh Yadav, Saraidhela, Dhanbad	100%	08.11.19
13	Reconstruction work of Jhurjhuri to Pipcho road (Total Length 27.85 Km) under Road Division, Hzaribag/Koderma for the Year 2018-19	22.93	6890.95	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 1239 (S) dt. 27.02.2019	4474.15335	dt. 25.10.19 39 (SBD) of 2019-20	100.00%	4813.40	M/s Siddhartha-Dilip (JV), Hazaribag	100%	24.06.21

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	Widening & Strengthening/ Reconstruction of Palma Moskodih-Choubey-Keshwari road for the Year 2016-17	16.79	4706.4600	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 6036 (S) dt.21.09.2016	3283.28928	dt. 15.09.2017 18 SBD of 2017-18	100.00%	4157.94	Hills Trade-RK(JV) Gurgaon	100%	14.01.19
15	IRQP Work for the road Around Matwari Gandhi Maidan to NH-100 from Km 0.00 to 1.00 Km for the Year 2023-24 Under RCD Road Division Hazaribag	1.00	68.59	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 3964 (S) dt. 17.08.2023	52.91	dt. 16.11.23 20 F2 of 2023-24	85.00%	45.00	M/s Narayan Construction, Matwari, Hazaribag	100%	15.02.2024
16	IRQP work of Gauriya Karma (MDR-096) to Kewta Bridge (MDR-069) road from Km 0.00 to 10.48 Km (Total Length 10.48 Km) for the Year 2023-24 Under RCD, Road Division Hazaribag	10.48	681.18	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 3643 (S) dt.31.07.2023	690.84	dt. 24.11.23 22 (SBD) of 2023-24	100%	690.84	M/s Siddhartha Construction, Zulu Park, Hazaribag	100%	23.02.2024

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
17	IRQP Work for Jain Petrol Pump(NH-33) to St. Xaviers School (NH-100) Via St. Mary Church Suresh Colony Chowk, Electricity Office, St Robert Girls High School, NH office, PWD IB and PWD office Chowk to Hurhuru Durga Mandir Via Carmel School Chowk(NH-33) in Km-0.00 to 3.00 Km(Total Length-3.00Km) Road for the Year 2022-23 Under RCD Road Division Hazaribag	2.60	278.85	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 4028 (S) dt.21.08.20 23	235.21	dt. 22.12.23 29 (SBD) of 2023-24	85.00%	200.00	M/s Ramchandra Yadav, Budhiyadih, Kapka, Barkatha, Hazaribag.	100%	21.03.24
18	Widening & Strengthening of Barkatha (NH-2) to Surajkund Road (Total Length 2.340 Km)	2.34	536.76	Depty Secretary, RCD, Jharkhand Ranchi's Lt. No. 5732 (S) dt.11.08.20 15	471.62	dt. 14.12.15 42. (SBD) of 2015-16	100.00%	541.93	-	100%	-

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
19	Widening & Strengthening of Mahto-Aahara-Rampur-Basaria (Chauparan) in KM 0.00 to 32.50 (Total length 32.50 Km) for the Year 2015-16	32.85	8302.57	Depty Secretary, RCD, Jharkhand Ranchi's Lt. No. 5158 (S) dt.23.07.2015	6093.03	dt. 18.12.1540 (SBD) of 2015-16	100.00%	6702.58	-	100%	-
20	Widening & Strengthening and Reconstruction of Ichak Jhumra Road (Total Length 9.30 Km) under Road Division, Hazaribag for the Year 2015-16	9.30	1620.00	Depty Secretary, RCD, Jharkhand Ranchi's Lt. No. 4000 (S) dt.10.06.2015	1296.90	dt. 18.12.1544 (SBD) of 2015-16	100.00%	1926.36	-	100%	-

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
21	Widening & Strengthening of Jihoo-Itkhori Road (0.00 to 9.8 Km) Two Lane with Paved shoulder for the Year 2015-16	9.80	6563.99	Depty Secretary, RCD, Jharkhand Ranchi's Lt. No. 4824 (S) dt.10.07.2015	1796.98	dt. 19.12.1545 (SBD) of 2015-16	100.00%	1838.24	-	100%	-
22	Widening & Strengthening and Reconstruction of Barkatha (NH-2) to Tetran Road in KM 0.00 to 32.100 Total Length 32.100 KM) under Road Division, Hazaribag for the Year 2014-15	32.10	5927.16	Depty Secretary, RCD, Jharkhand Ranchi's Lt. No. 7631 (S) dt.13.10.2014	4631.0021 777.58009 228.48798 5637.06928	dt. 06.08.1521 (SBD) of 2015-16 Supp. Agg. dt. 10.05.1602 (SBD) of 2016-17 Supp. Agg. dt. 30.12.1633 (SBD) of 2016-17	100.00%	6541.32	-	100%	-

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
23	Reconstruction of TOP-3 (On NH-100) to Mukundganj (On NH-33) Via Lalpur-Oriya Road (Total Length 18.764 Km) under Road Division, Hazaribag for the Year 2019-20	18.76	5622.09	Depty Secretary, RCD, Jharkhand Ranchi's Lt. No. 1248 (S) dt.27.02.2019	4239.02	dt. 25.10.1938 (SBD) of 2019-20	100.00%	6831.85	-	100%	-
24	Reconstruction of (i) Sultana (On NH-100) to Charwa (on MDR-070) Road (ii) Ramnagar-Kasturikhap-Pelawal-Vishnupuri-Salgama Road (Including Construction of (One) 1 No. High Level Bridge) (Total Length 21.125 Km) Kasturikhap Gadokhar Link Road under Road Division, Hazaribag for the Year 2017-18	21.13	6931.03	Depty Secretary, RCD, Jharkhand Ranchi's Lt. No. 335 (S) dt.05.06.2017	5070.73	dt. 16.01.1848. (SBD) of 2017-18	100.00%	5901.53	-	100%	-

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
25	Widening & Strengthening of Hazaribag (St. Columbus College)-Churchu-Hatyari More (NH-33) in KM 0.00 to 30.038Km under Road Division, Hazaribag for the Year 2015-16	30.04	6267.39	Depty Secretary, RCD, Jharkhand Ranchi's Lt. No. 9284 (S) dt.09.10.2013	4799.06	dt. 26.05.1406 (SBD) of 2014-15	100.00%	6554.13	-	100%	-
26	Reconstruction of Ichak more (NH-33)-Dumron-Bahimar Chowk PWD Road from KM 0.00 to 17.825 (Total Length 17.825) under Road Division, Hazaribag for the Year 2017-18	17.83	5897.10	Depty Secretary, RCD, Jharkhand Ranchi's Lt. No. 2440 (S) dt.03.05.2017	4516.88	dt. 31.10.1734 (SBD) of 2017-18	100.00%	6228.99	-	100%	-
26	Hazaribagh	270.55	63042.08	0.00	34559.04	0.00		65561.36			

Circle : Hazaribagh
Div : BOKARO
Name of EE- Sri Amit Singh

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	IRQP Work of Narki Gomia Road (Total Length 7.40 Km) for the year 2022-23 under Road Division, Bokaro	7.40	862.95	06.12.2022/4445(S) of J.S., RCD, Jharkhand, Ranchi	696.60	10.03.2023/04 SBD/2022-23	122.22	851.37	Sanjay Construction, Saram, Dist. - Bokaro	100%	09.07.2023
2	Reconstruction of Ambedkar chowk Gandhinagar to hilltop colony kurpaniya chowk (Total length 2.125 km) Road for the year 2022-23 under Road Division, Bokaro	2.13	427.88	02.08.2022/2825(S) of J.S., RCD, Jharkhand, Ranchi	407.56	20.04.2023/01 SBD/2023-24	90.55	369.06	M/S Sharda Construction, Redma Daltonganj, Palamau, Jharkhand	90%	19.08.2023

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	IRQP work of Bishnugarh Naraki Road (Total length 22.960 km) for the year 2021-22 under Road Division, Bokaro	22.96	1569.80	18.11.2021/3507(S) of J.S., RCD, Jharkhand, Ranchi	1676.80	09.06.2022/01 SBD of 2022-23	109.42	1834.77	Classic Engicon Pvt. Ltd. 3D, Vatika Apartment, Line Tank Road, Ranchi.	100%	08.12.2022
4	Widening & Strengthening / Reconstruction of Chandrapura (Dugdha) to Bhalmara (Kodwadih) (MDR-073) Road including CTPS DVC Colony link Road (Total Length 21.138 KM) for the year 2021-22 under Road Division, Bokaro	21.14	3710.68	15.02.2022/531(S) of J.S., RCD, Jharkhand, Ranchi	3884.45	30.07.2022/02 SBD of 2022-23	99.32	3927.81	M/S Krishna Kumar Singh, At. - Belwatika, Daltonganj, Palamu, Jharkhand.	100%	29.10.2023

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening and Strengthening /Reconstruction of Saruber (On 26th km of Dumari –Nawadih Bermo Road) to Pilpilo More Road (Total Length 25.832 km) for the year 2021-22	25.83	4303.68	23.12.21/4070(S) of J.S., RCD, Jharkhand, Ranchi	4327.85	05.03.2022/05 SBD of 2021-22	105.82	4737.30	M/S ME-SC(JV), Dumra Harina, Dhanbad	100%	04.09.2023
5	Bokaro	79.46	10874.99		10993.26			11720.31			

Circle : Hazaribagh

Div : Chatra

Name of EE-Sri Mithilesh Prasad

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening and Strengthening of Simariya - Tandwa Road (MDR-72) (With High level Bridge) from Km. 0.00 to 26.880 under RCD, Chatra.	26.88	6709.477	3569(S) dt. 06.06.2016	7229.18	01 (SBD) of 2016-17 dt. 07.10.2016 Revised Value : 7918.44314 Vide Lt. No. CE, (Comm) 135 dt. 28.01.2020	101.66%	8050.00	M.G. Contractor Pvt. Ltd. House No. 1704, Sector-4 Panchkula, Haryana Mob N0. 9216549449 8789235144	100%	26.04.2018
2	Widening and strengthening Work of Nimakatu (Pratappur)- Gjwa- Lodheya- Ghorighat-Kawra Road form Km. 0.00 to 25.825	25.825	6766.328	1494(S) dt. 10.03.2017	7132.83	04 (SBD)/ 17-18 dt. 20.10.2017	101.27%	7223.87	M.G. Contractor Pvt. Ltd. House No. 1704, Sector-4 Panchkula, Haryana Mob N0. 9216549449 8789235144	100%	19.06.2019
2 Chatra		52.7	13475.8		14362.0			15273.9			

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Hazaribagh

Div : Dhanbad

Name of EE-Sri Dinesh Prasad

1	IRQP WorkOf Binod Bihari Mahto Chowk To Wasseypur Road (Total Length- 2.1 K.M.) Under Road Division Dhanbad For The Year 2022-23.	2.10	303.69	4330(S) dt. 25.11.2022	275.29	04 SBD/2022-23 dt. 31.01.2023	100%	274.77	M/s Santosh Singh	100%	30.04.2023
2	Widening & Strengthening/ Reconstruction Of Dumri N0.2 (In 8th Km Of Putki Bhaga Bhowra Sudamdih Road) To Telgharia (Dhanbad District) Road Via Dumri No. 4 (Total Length- 3.647 Km) Under Road Division Dhanbad For The Year 2021-22.	3.65	480.10	3113(S) dt. 08.10.2021	460.72	05 SBD/2022-23 dt. 20.02.2023	95%	438.64	M/s Ajay Singh	100%	19.05.2023
3	IRQP Work in 0.00 km to 14.00 km of Katras-panchgarhi-Karkend road under plan head for the year 2022-23.	14.00	1003.75	356(S) dt. 30.01.2023	888.00	01 SBD/2022-23 dt. 06.04.2023	100%	887.95	Preeti Enterprises	100%	22.07.2023

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening and Strengthening Work (Including Bridge Constraction) of Govindpur - Sindri Road (MDR 066) from Km 0.00 to Km 22.157 (Total Lenth -22.157 Km) under Plan Head for the Year 2019-20.	22.16	11722.85	1231 (S) dt. 27.02.19	5160.18	01 SBD/ 2019-20 dt.26.07.19	113%	5811.68	Triveni Engicons Pvt. Ltd.	100%	25.11.2020
5	I.R.Q.P work in Sijua Rajgang road (Total Length- 9.20 Km) under plan head for the year 2022-23	9.20	845.17	1335 (S) dt. 18.03.2023	796.30	03 SBD/2023-24 dt. 07.06.2023	99%	790.30	Preeti Enterprises	100%	06.08.2023
6	IRQP Work of Mugma - Chirkunda Road From 0.00 Km To 7.00 Km (Working Length - 6.15 Km) Under Plan head For The Year 2022-23	7.00	825.08	1510 (S) dt. 28.03.2023	852.80	05 SBD/2023-24 dt. 07.06.2023	99%	846.08	RBA Construction Pvt. Ltd.	100%	06.08.2023
7	I.R.Q.P/Strengthening Work Of Kenduadih Link Road (MDR-056) (Total Length- 2.25 K.M.) under Road Division Dhanbad for the year 2022-23.	2.25	345.58	4324(S) dt. 25.11.2022	291.27	06 SBD/2022-23 dt. 15.03.2023	97%	283.70	M/s Santosh Singh	100%	03.05.2023

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Widening & Strengthening of Shankardih (On Govindpur-Jamtara-Sahebganj) to Kamardih (On Govindpur-Tundi-Giridih (SH-13) Road (Total length - 12.625 KM) under Road Division Dhanbad for the year 2021-22.	12.63	2866.62	2658 (S) dt. 02.09.2021	2323.76	01 SBD/2022-23 dt. 25.07.2022	114%	2659.87	ABL Infrastructure Pvt. Ltd.	100%	24.06.2023
9	IRQP/Srengthening work of Putki - Bhaga- Bhoura-Sudamdih Road (Total length - 13.15 KM) under Road Division Dhanbad for the year 2021-22.	13.15	847.83	3805 (S) dt. 07.12.2021	881.68	08 SBD/2021-22 dt. 11.03.2022	113%	992.21	Bal Krishna Balotia Const. Pvt.Ltd.	100%	17.06.2022
9	Dhanbad	86.13	19240.67		11929.99			12985.21			

Circle : Hazaribagh

Div : Giridih

Name of EE-Sri Prem Prakash Singh

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening and Strengthening of Chirki-Palma-Rajganj Road in Km. 0 to 22 for the year 2016-17.	22.00	6503.37	Govt. of Jharkhand RCD, Ranchi Letter no 4359 (S) Dt. 15.07.16	3898.45	SBD No.03 of 2016-17 dt 07/03/17	101%	3934.96	M/S Ganesh Yadav, Dhanbad	100%	06.03.19
2	Reconstruction of Jhari more (N.H-2) Banpoura-Chichaki Upto Khuta Chowk Road for the year 2018-19 Bridge at Km. 0.335, Span - 2 X 10	14.03	3331.56	Govt. of Jharkhand RCD, Ranchi Letter no 5090(S) Dt. 31.08.2018	1931.94	SBD No. 09 of 2018-19 dt 10/12/18	145%	2805.45	M/S Amitabh Construction.	100%	09.10.19
3	Improvement of riding Quality of Kowar-Koderma Road (MDR-090) in Km. 0.00 to Km. 37.00 (Total Length = 37.00 Km) Road for the year 2021-22	37.00	2104.43	Govt. of Jharkhand RCD, Ranchi Letter no. 48 (S) Dt. 07.01.22	2110.11	SBD 01 of 2022-23 Dt. 01.09.22	100%	2109.73	AC – SCDPL (JV), S.S. High School Road, Gumla	100%	28.02.2023

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Strengthening & Widening of Kodambari-Mandro-Ranidih-Asko Road under Road Division Giridih (Total Length - 18.85 KM) For The Year 2022-23.	18.85	2994.45	Govt. of Jharkhand RCD, Ranchi Letter no 349 (S) dt 17.01.12	1387.41	SBD 03 of 2022-23 Dt. 22.10.2022	107%	1484.64	Amitabh Construction Pvt. Ltd., 105, Ranchi-Patna Road, Coltex Muhalla, Koderma	100%	21.06.2023
5	Improvement of Riding Quality of K.B. Road to Tiranga Chowk (Nurango) Road in km 0 to 19.7 (Total Length-19.7 Km) under Road Division Giridih for the year 2022-23	19.70	1079.31	Govt. of Jharkhand RCD, Ranchi Letter no 4454 (S) dt 06.12.2022	1001.59	SBD 02 of 2023-24 Dt. 13.04.2023	103%	1031.96	Amitabh Construction Pvt. Ltd., 105, Ranchi-Patna Road, Coltex Muhalla, Koderma	100%	12.08.2023
6	Reconstruction work of Baba Ji Kutiya More (On SH-13)-Mugpiti-Narendrapur Open Cast Mines-Paparwatand (On NH-114A) Road (Total Length – 6.05 Km.) (With Land Acqjition) For the Year 2022-23	6.05	1508.00	Govt. of Jharkhand RCD, Ranchi Letter no 3549 (S) dt 06.10.2022	1297.30	SBD 07 of 2022-23 Dt. 24.01.2023	92%	1200.00	Hari Nandan Choudhary, Dumka	100%	23.09.2023

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Improvement of Riding Quality of Atka (on NH-19)-Sariya (on MDR-116) Road (Total Length-27.5 Km) under Road Division Giridih	27.50	1485.00	Govt. of Jharkhand RCD, Ranchi Letter no 4434 (S) dt 06.12.2022	1326.53	SBD 03 of 2023-24 Dt. 12.05.2023	100%	1326.53	M/S East India Construction Company, Bokaro	100%	11.11.2023
8	Improvement of Riding Quality of Saria (at MDR-116) -Koyridih-Kathwara (at SH-14) (Narayanpur) Road in km 0 to 44.46 KM (Total Length - 44.46 KM) for the year 2022-23	44.46	2520.86	Govt. of Jharkhand RCD, Ranchi Letter no 214(S) dt 19.01.2023	2620.74	SBD 04 of 2023-24 Dt. 23.06.2023	97%	2554.49	Amitabh Construction Pvt. Ltd., 105, Ranchi-Patna Road, Coltex Muhalla, Koderma	100%	22.02.2024
9	Reconstruction of Balhara (SH-13)-Patna-Pihara-Kherda (MDR-113) Road (Length 36.950 Km.) and Patna-Gawan Link Road (Length 2.17 Km.) (Total Length 36.950 Km. for the year 2018-19 Bridge at Che. 16 + 070, Span - 2 X 16 Che. 29+293, Span - 1 X 18 Che. 31 + 513, Span 2 X 21	36.95	12831.99	Govt. of Jharkhand RCD, Ranchi Letter no 5087 (S) Dt 31.08.18	8751.62	SBD No.07 of 2018-19 dt 08/11/18	115%	10088.32	M/S M & S Company.	100%	07.11.20

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Widening and Strengthening work in Jamua-Sarwan Missing Link Road (Total Length - 1.20 Km.) for the year 2023-24	1.20	205.83	Govt. of Jharkhand RCD, Ranchi Letter no (S) Dt. 03.08.23	155.14	F2 No. 06 of 2023-24 dt 25/10/23	100%	155.00	Raj Construction, Ranchi	100%	24.01.2024
10	Giridih		34564.8		24480.8			26691.09			

Circle : Hazaribagh

Div :Koderma

Name of EE-Sri Satendra Prasad Singh

1	Strengthening Work of Kowar-Koderma Road (MDR-090) from Ch Km 37.00(38thKm) to Km 79.00(Total Length 42.00 Km) under Road Division,Koderma for the year 2021-2022	42.00	2486.24	Dt- 07.01.2022, 45(S)	2791.30	Dt- 19.07.2022 02/S.B.D. OF 2022-23	100%	2983.03	Amitabh Constructions, Pvt. Ltd.Koderma	100%	11.05.2023
1	Koderma	42.00	2486.237		2791.29707			2983.03			

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Hazaribagh

Div : Ramgarh

Name of EE-Sri Rajiv Ranjan Munda

1	W&S/Re-construction of Saunda 'D' (On MDR-103)- Urimari (13.147 KM) segment including SH-02 to Bottle More Link Road (0.65 KM) Total Length- 13.798 KM of Patratu Barkagaon Road (Including H.L Bridge Construction)	13.80	3172.24	Ltr. No. 2441(S) Dt. 03.05.2017	3435.14	01(SBD)20 17-18 01-11-2017	97%	3806.68	Classic Engicon Pvt. Ltd., 3D Vatica Apartment, Line Tank Road, Ranchi	100%	31.01.19
---	--	-------	---------	------------------------------------	---------	----------------------------------	-----	---------	--	------	----------

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	W&S of Badki Pona (On NH-33) - Kulhi Road (Total Length 13.850 KM)	13.85	2798.16	Ltr. No. 5095(S) Dt. 31.08.2018	3031.08	06(SBD)20 18-19 24-12-2018	100%	3253.98	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi	100%	23.12.19
3	W&S of Lalki Ghati (NH-33) to Marang Marcha (NH-23) Road (Including Construction of Bridges) from KM 0.00 to KM 25.900	25.90	5611.71	Ltr. No. 5669(S) Dt. 11.10.2017	5178.40	03(SBD)20 17-18 Dt.- 24-02-2018	98%	6722.66	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi	96%	23.08.2019

State Plan Road Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Strengthening Work of Ormanjhi-Hundrufall Road (Total Length-23.50 KM)	23.50	1695.56	Ltr. No. 3510(S) Dt. 18-11-2021	1779.79	14(SBD)20 21-22 Dt.- 03-02-2022	100%	1872.03	M/S Swarnim Construction Abadganj, Daltonganj	100%	02.08.2022
5	Strengthening Work of Silli More to Dhakagarha Road under Plan Head for the year 2022-23	6.30	546.69	Ltr. No. 205(S) Dt. 24-01-2022	568.96	01(SBD)20 22-23 Dt.- 14-10-2022	100%	612.78	Classic Engicon Pvt. Ltd., 3D Vatica Appartment,	100%	-
6	Widening and Strengthening of Naya More to Chainpur-Rajrappa (On MDR-102) Road including construction of Culvert						100%	8222.79	Classic Engicon Pvt. Ltd., 3D Vatica Appartment,		
6	Ramgarh	83.3	13824.36		13993.37			24490.93			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Bridges-Plan)
State Plan Bridge Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Hazaribag Div : Hazaribag Name of EE-Sri Shubash Prasad											
1	Construction of H.L. Bridge over Siwane River at 6.150Km of Kariyatpur- Jhumara Road.(Span-4x21m) Under RCD, Road Division Hazaribag for the Year 2022-23	87.0	551.21	Joint Secretary, RCD, Jharkhand Ranchi vide Lt. No. 3880(S) dt. 16.09.2022	678.31	dt. 14.03.23 53 (SBD) of 2022-23	36%	242.00	M/s Siddharth Construction, Korambey House, Near GPO, Hazaribag	70%	13.09.2024

State Plan Bridge Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of H.L. Bridges in Barkatha to Tetron road over (i) Manpur nala at ch.17th Km.(Span 1x18.6m), (ii) Kendua river at ch.20th Km.(Span 1x12.6m),(iii) Palma river at ch. 24th Km.(Span 1x10.6m) and (iv) Maniadih nala at ch. 31st Km.(Span 2x12.6m) Work (Including Approach road and Land Acquisition) Under RCD, Road Division Hazaribag for the Year 2023-24	-	70.00	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 4992 (S) dt.27.10.2023	1470.97	dt. 17.02.24 33 (SBD) of 2023-24	-	-	Ganesh Yadav, Anand Nagar, P.O.-I.S.M., Saraidhela, Dhanbad.	-	-
2	Hazaribagh	87.00	621.21		2149.27			242.00			

Circle : Hazaribagh

Div : BOKARO

Name of EE- Sri Amit Singh

1	Construction of H.L. Bridge over Konar River in Gobindpur Bokaro Thermal Power Station under RCD Road	108	693.320	3812(s) dt. 07.07.17 of J.S., RCD, Jharkhand	560.752	08.12.17/ 5 SBD of 2017- 18	88.15	494.328	Rakesh Const. Pvt. Ltd., Shivjii Singh Building Dimna Road Mango,	90%	07.06.2020
---	---	-----	---------	---	---------	-----------------------------------	-------	---------	--	------------	------------

State Plan Bridge Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of High Level Bridge in 19 km of Dumari – Nawadih – Phusaro Road Near I.B. replacing the old bridge for the year 2019-20	45.00	396.813	2685(s) dt. 30.05.19 of J.S., RCD, Jharkhand	282.845	31.10.2019/ 10 SBD of 2019-20	52.77	161.897	M/S Sanjay Constr-uction, Vill. + P.O. - Saram, Dist. - Bokaro, 9631530071	90%	30.01.2021
3	Const. of H. L. Bridge over Gawai river at ch. 22.050 Km of Bahadurpur Kasmar Petarwar west Bengal Border road. S.A. - 3 X 10.0 M, A.R.- 2 X 3.5 M	31.96	229.940	10.06.15/4003(S)	199.485	23.10.2015/ 26 F2 of 15-16	68.65	136.937	Smt Kiran Devi, Jodhadih More, Chas, Bokaro	69%	22.10.2016
3	Bokaro	185.0	1320.07		1043.08			793.16			

Circle : Hazaribagh

Div : Chatra

Name of EE-Sri Mithilesh Prasad

State Plan Bridge Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction for High Level Bridge over Barki (Geruwa) river in Simariaya- Tandwa Road at chainage 26.46 under road division, Chatra.	7 X 24	922.23	2574(S) dt. 27.08.2021	996.59	03(SBD) of 2021-22 dt. 24.02.2022	100%	1067.02	Kumar and Roy Construction, House no-25, Vill. P.o + P.s- Manika Latehar- 822126, (Jharkhand.) 8969020656	100%	23.02.2024
2	Construction of High Level Minor Bridge Over Local Nala at Chainage 17+000 Km. of Jori-Pratappur Road (Span- 1 X 24.6m) in R.C.D., Chatra	1 X 24	392.34	Joint Sec. R.C.D., Ranchi Lt. No. 4326(S) dt. 25.11.2022	315.47	01(SBD) of 2022-23 dt. 25.03.2023	56%	177.96	M/s Ashutosh Construction, Vill Jhardag, PO+PS- Lawalong, Dist- Chatra 8084742884	60%	24.03.2024
3	Construction of High Level Bridge at 12.845 Km in Local Nala of Nimakatu (Pratappur)- Gajwa-Lodheya-Gorighat-Kawra Road in R.C.D. Chatra.	—	339.65	Joint Sec. R.C.D., Ranchi Lt. No. 4440(S) dt. 06.12.2022	258.73	01(SBD) of 2023-24 dt. 05.07.2023	24%	61.42	M/s S.R. Construction B.N. College Road, Hamidganj, Daltonganj, Palamu	30%	04.07.2024

State Plan Bridge Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Construction of High Level Bridge over River Hiroo in 47th KM of Chauparan - Chatra Road.	3X18	235.17	8074(S) dt. 16.11.12	216.92	17F2 of 2012-13 dt. 05.03.2013	69%	150.70	Torpedo Const. Pvt. Ltd. , Thana Chowk, Ramghar (9471319600)	70%	04.09.14
5	Construction of High Level Bridge over River Baksa in 16.255 KM of Chauparan - Chatra Road.	3X16	188.16	7670(S) dt. 30.10.12	180.56	16F2 of 2012-13 dt. 09.02.2013	80%	163.96	M/S Ranjan Construction Jai Prakash Nagar, Itkhori, Chatra (9771877555)	66%	17.06.14
6	Remaining work of High Level R.C.C. Bridge over Baksa in 16.255 Km. of Chauparan-Chatra road.	—	313.16	Joint Sec. R.C.D., Ranchi Lt. No. 5130(S) dt. 07.11.2023	107.49	21F2 of 2023-24 dt. 27.01.2024	—	—	M/s B.N. Enterprises. Block-D, Flat No. 03/C, Shree Vrinda Green Apartment, Kusum Vihar, Road No. 9, Morabadi Ranchi	—	23.07.2024
6	Chatra	0.00	2390.70		2075.76			1621.06			

Circle : Hazaribagh

Div : Dhanbad

Name of EE-Sri Dinesh Prasad

State Plan Bridge Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of H.L.Bridge over Khuntishot river at 2.350km, Sushma river at 4.515 km, Dhuriya River at 8.90 Km. and Amravati river at ch. 18th km of Bishrampur to Belhara via Pandu Road for the year 2019-20	3x21 1x14 4x16 1x12	1187.41	3844 (S) Dt 01.08.19	982.7711 + <u>195.1166</u> <u>Total</u> 1177.88	03SBD/2021-22 27.09.21	83%	980.00	M/s Chhinmastika Construction, Railway Colony, Daltonganj	100%	26.03.2023
2	Construction of High Level Bridge Over Dulki River at 2.040 km of Dumarwar-Manatu Road for the year 2015-16 (Span - 4 x 24.0, Length of bridge - 98.44 M)	98.44	268.95200 Revised AA 342.01500	5424 (S) Dt.31.07.15 Revised AA 1015 (S) Dt.14.03.22	309.31068	27SBD/ 2016-17 07.02.17 Supplementr y Agreement- 24SBD/2017- 18	100%	309.30	Shyama and Ankita Construction Pvt Ltd., Old Income Tax Road, Redma, Ward No.- 26, Daltongani	100%	06.08.18
2	Dhanbad	98.4	1187.41		309.31			1289.30			

Circle : Hazaribagh

Div : Giridih

Name of EE-Sri Prem Prakash Singh

State Plan Bridge Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of High Level Bridge over Usri River in Giridih to Deoghar Road in Sirsiya Block Giridih For the year 2022-23	(8 x 12.60)	617.87	Govt. of Jharkhand RCD, Ranchi Letter no 4186(S) dt. 18.07.2018	661.60	SBD No.04 of 2022-23 dt 01/11/22	94%	620.32	Dilip Kumar, Vill. – Hutar, Po. – Mayapur, P.S. – Ramgarh, Distt. – Palamau, Jharkhand	85%	31.10.2024
1	Giridih		617.87		661.60			620.32			

Circle : Hazaribagh

Div :Koderma

Name of EE-Sri Satendra Prasad Singh

1	Construction of Proposed High Level Bridge Over Meetha Nala Ch-48th Km of Kowar-Koderma Road Under Plan For the Year 2017-18	39	356.17	<u>356.1650</u> Dt-02.05.2017, 2423(s)	317.36	<u>317.36414</u> Dt-06.10.2017, 11SBD/2017-18 Revised 296.19033	98%	360.65	M/S B.K. Enterprises, At-Madhwatand, P.O-Makatpur, P.S-Jai Nagar, Dist. – Koderma.	98%	05.12.2018
1	Koderma	39.00	356.17		317.36			360.65			

State Plan Bridge Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Hazaribagh Div :Ramgarh Name of EE-Sri Rajiv Ranjan Munda</p>											
NIL											
0	Ramgarh	0.00	0.00		0.00			0.00			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
 (State Highways Wing)
 Progress report of **Completed works** (Bridges-Plan)
State Plan Bridge Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Hazaribag
Div : Hazaribag
Name of EE-Sri Shubash Prasad

NIL

0 Hazaribagh

Circle : Hazaribagh
Div : BOKARO
Name of EE- Sri Amit Singh

State Plan Bridge Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of High level bridge across Damodar river between Bhandaridih and Tupkadih (Including construction of 3.987 km of approach road to Chandrapura-Gomia Road and Jainamore-Phusaro Road.	504	4008.02	2442(s) dt. 03.05.17 of J.S., RCD, Jharkhand	3929.26	10.10.17/ 2 SBD of 17-18	109.13	4287.94	Rajbir Construction Pvt. Ltd., 614, Hariom Tower Commercial Complex, Circular Road, Lalpur, Ranchi, Jharkhand, 9973822247	100%	09.04.2020
1	Bokaro	504.00	4008.02		3929.26			4287.94			

Circle : Hazaribagh

Div : Chatra

Name of EE-Sri Mithilesh Prasad

NIL

0 Chatra

0.00 0.00

0.00

0.00

State Plan Bridge Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Hazaribagh Div : Dhanbad Name of EE-Sri Dinesh Prasad</p>											
NIL											
0	Dhanbad	0.00	0.00		0.00			0.00			
<p>Circle : Hazaribagh Div : Giridih Name of EE-Sri Prem Prakash Singh</p>											
NIL											
0	Giridih		0.00		0.00			0.00			

State Plan Bridge Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Hazaribagh
Div : Koderma
Name of EE-Sri Satendra Prasad Singh**

NIL

0	Koderma		0.00		0.00			0.00			
----------	----------------	--	-------------	--	-------------	--	--	-------------	--	--	--

**Circle : Hazaribagh
Div : Ramgarh
Name of EE-Sri Rajiv Ranjan Munda**

1	Construction of Bridge and Approach Road of Bokaro River 3X24 M at 10th KM of Kujju-Ghato Road	73.80 M	353.31	Ltr. No 6936(S) Dt. 06.10.2015	344.69	02(SBD)2016-17 Dt. 20.07.2016	100%	332.02	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi	100%	19-01-18
---	--	---------	--------	--------------------------------	--------	-------------------------------	------	--------	---	------	----------

3	Ramgarh	0.00	353.31		344.69			332.02			
----------	----------------	-------------	---------------	--	---------------	--	--	---------------	--	--	--

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Hazaribagh Div : Hazaribagh Name of EE-Sri Shubash Prasad											
1	PQC Work in Barkagaon-Badam Road From 7.00 to 12.4 Km(Total length-5.4km) Under RCD,Road Division Hazaribag for the year 2023-24 (Under Non Plan Head)	5.40	35.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 409(S) dt. 18.08.2023.	34.98	26 F2 of 2023-24 dt. 29.11.23	34.96	100%	Sarita Akhouri, Nirmal School Lane, Bara Akhara Chowk, Hazaribag	-	28.02.2024
2	Construction of RCC Drain in Hazaribag Control Room to Simra Rest House Road (SH-07 Old Alignment) Under RCD, Road Division, Hazaribag for the year 2023-24 (Under Non Plan Head)	2.00	24.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 409(S) dt. 18.08.2023.	23.99	07F2 of 2023-24 dt. 31.10.23	23.95	100%	Abhishek Ranjan, Saketpuri, Sadanand Road, Hazaribag	-	30.01.2024
3	Road Safety, Signages And Pot Patch work in Different Road Under RCD Road Division Hazaribag for the year - 2023-24. (Under Non Plan Head)	-	50.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 409(S) dt. 18.08.2023.	50.00	17 F2 of 2023-24 dt. 10.11.2023	49.99	100%	Asish Chandan Nawabgan, Hazaribag	-	09.02.2024
4	Ordinary repair in Heerabag chowk to PWD Road Devangana chowk via Matwari,NH-100 Road from 0.00 to 2.2 Km for the year 2023-24 (Under Non Plan Head)	2.20	20.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 409(S) dt. 18.08.2023.	20.00	9F2 of 2023-24 dt. 31.10.2023	19.88	100%	Maa Champeshwari Construction, Nawadih, Ichak, Hazaribag	-	30.01.2024
5	Construction of RCC Drain in Hamilton School Chowk to Hurhuru Road Via New Bus Stand, Ramnarayan Yadav Road, Ravindra Path, Forest Colony, Pandit Ji Road and NH -33 Hurhuru Forest Colony Under RCD, Road Division, Hazaribag for the year 2023-24 (Under Non Plan Head)	3.50	25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 409(S) dt. 18.08.2023.	24.87	14 F2 of 2023-24 dt. 01.11.2023	24.87	100%	Maa Rajrappa Construction, Ravindra Path, Hazaribag	-	31.01.2024

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Ordinary Repair work of Hawaii Adda(NH-33) to Konar Bridge From Km-30.95 to Km-40.35 (Total length-9.40Km) Road for the year - 2023-24 Under Non Plan	9.40	50.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 409(S) dt. 18.08.2023.	49.92244.38	19 F2 of 2023-24 dt.14.11.2023	49.92	100%	Rahul Kumar C/o D.K. Nayak Near Ranjeet Store, Suresh Colony, Hazaribag	-	13.02.2024
7	Construction of RCC Cross Drain in S.P. Kothi to Hazaribag Power Station Via Canary Hill Road, Under RCD, Road Division, Hazaribag for the year 2023-24 (Under Non Plan Head)	4.05	8.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 409(S) dt. 18.08.2023.	8.00	13 F2 of 2023-24 dt.01.11.2023	7.98	10%	Mangalmurti, Gowaltoli, Hazaribag	-	31.12.2023
8	Installation of Missing Kilometre Stone Post etc Work in Different Roads under Road Sub Division No. 1, Under RCD, Road Division, Hazaribag for the year 2023-24 (Non Plan Head)		10.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 409(S) dt. 18.08.2023.	10.00	8 F2 of 2023-24 dt.31.10.2023	9.97	100%	Prabhat Kumar Singh, Suresh Colony, Saketpuri, Hazaribag	-	30.12.2023
9	Installation of Missing Kilometre Stone Post etc Work in Different Roads under Road Sub Division No. 2, Under RCD, Road Division, Hazaribag for the year 2023-24 (Non Plan Head)		10.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 409(S) dt. 18.08.2023.	10.00	10 F2 of 2023-24 dt.31.10.2023	9.99	100%	Rajendra Prasad Yadav, Banadag, Katkamdag, Hazaribag	-	30.12.2023
10	Deep Boring & Other work in the newly constructed 'C' Type Qtr. Located to the North of Lakra Godown Zulu Park, Under RCD, Road Division, Hazaribag for the year 2023-24 (Non Plan Head)		5.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 409(S) dt. 18.08.2023.	5.00	23 F2 of 2023-24 dt.24.11.2023	5.00	100%	Muktinath Singh, Noora, Hazaribag.	-	23.12.2023
11	Construction work of Boundary wall and Servant house in Executive Engineer, Residence in, Under RCD, Road Division, Hazaribag for the year 2023-24 (Non Plan Head)		25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 409(S) dt. 18.08.2023.	25.00	28F2 of 2023-24 dt. 15.12.2023	20.45	82%	Ranju Devi, Begusarai	-	14.03.2023

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Water Supply and general repairs in the Quality Control Office Building located in the Divisional Officer Permisses , Under RCD, Road Division, Hazaribag for the year 2023-24 (Non Plan Head)		10.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 409(S) dt. 18.08.2023.	10.00	16 F2 of 2023-24 dt.10.11.2023	10.00	100%	Shanker Dayal Singh, Hazaribag	-	09.01.2024
13	Ordinary Repair, Electrification and other works in Barkagaon IB , Under RCD, Road Division, Hazaribag for the year 2023-24 (Non Plan Head)		10.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 409(S) dt. 18.08.2023.	8.41	12 F2 of 2023-24 dt.01.11.2023	8.41	100%	Rohit Enterprises, Anandpuri Colony, Korra, Hazaribag	-	31.12.2023
14	Partition, Plinth proection, Toilet Repair and other work in Circle Office, Hazaribag , Under RCD, Road Division, Hazaribag for the year 2023-24 (Non Plan Head)		15.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 409(S) dt. 18.08.2023.	14.37	11 F2 of 2023-24 dt.01.11.2023	14.37	100%	Shambhu Prajapati, 210B, Pungmil Mandai Road, Noora, PS.-Sadar, Hazaribag	-	31.12.2023
15	Renovation work of employee Quarter no. 7 and 8 location in the circle office complex , Under RCD, Road Division, Hazaribag for the year 2023-24 (Non Plan Head)		20.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 409(S) dt. 18.08.2023.	20.00	25 F2 of 2023-24 dt.29.11.2023	19.99	100%	Tara Devi, Suresh Colony, Hazaribag	-	28.02.2024
16	Repair, Partition, Furniture, electrical equipment etc. in Divisional Office, Under RCD, Road Division, Hazaribag for the year 2023-24 (Non Plan Head)		25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 409(S) dt. 18.08.2023.	24.95	15 F2 of 2023-24 dt.04.11.2023	24.95	100%	Maa Champeshwari Construction, Nawadih, Ichak, Hazaribag	-	03.02.2024
17	Roof Repair and other works in the residence of S.E., Road Circle, Hazaribag , Under RCD, Road Division, Hazaribag for the year 2023-24 (Non Plan Head)		10.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 409(S) dt. 18.08.2023.	10.00	24 F2 of 2023-24 dt.29.11.2023	10.00	100%	R.C.Construction, Noora, Hazaribag	-	28.01.2024
17	Hazaribagh	26.55	352.00		299.56		344.70				

SPILL OVER

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	SPILL OVER Construction of Retaining wall in Sultana (NH-100) to Chhadwa (MDR 070) and Ramnagar-Kasturi Khap-Gadokhar Link Road at Chainage of 1st KM from Kadma Middle School to Rajesh Ojha Chowk Under RCD, Road Division, Hazaribag for the Year 2021-22	21.11	176.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.226(S) dt.25.01.22	140.62	02 F2 of 2022-23 dt. 06.06.2022	140.56	100%	M/s Real Classic Construction, Dr. Zakir Hussain Road, Hazaribag	100%	05.09.2022
2	Ordinary repair in Shankarpur (SH-07)-Narshing Sthan-Kapasiya-Kundilbagi (Total length 6.725Km), Under RCD, Road Division, Hazaribag for the Year 2022-23	6.73	31.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S) dt.22.09.22	25.59	19F2 of 2022-23 dt. 03.12.2022	25.58	100%	Rahul Kumar, Suresh Colony, Hazaribag	100%	02.03.2023
3	Construction of RCC Culvert 2.0 M x 2.0M in Mukundganj Harhad Hupad Road in 2nd Km, Under RCD, Road Division, Hazaribag for the Year 2022-23	7.25	30.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S) dt.22.09.22	23.67	29F2 of 2022-23 dt. 04.01.2023	23.64	100.00%	Muktinath Singh, Pagmal Mandai Road, Noora, Hazaribag	100%	03.04.2023
4	Construction of Drain of Size 600mm x 900mm From Jain Petrol Pump to St. Xavier School, Under RCD, Road Division, Hazaribag for the Year 2022-23	3.00	50.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S) dt.22.09.22	39.00	25 F2 of 2022-23 dt. 10.12.22	38.99	100%	Aradhya Construction, New Colony, Zebra Road, Korrah, Hazaribag	100%	09.03.2023
5	Ordinary repair in Mukundganj-Harhad-Hupad via Demotand Road from Km 0.00 to 7.25, Under Non Plan, RCD, Road Division, Hazaribag for the Year 2022-23	7.25	24.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S) dt.22.09.22	19.89	08 F2 of 2022-23 dt. 28.11.22	19.84	100%	Rahul Kumar, C/o Late Shambhu Prasad, D.K. Nayak Near Ranjit Store, Suresh Colony, Hazaribag	100%	27.02.2023
6	Ordinary repair in Kallu Chowk (MDR 070)-Mandaikhurd-Sindur (NH-33) Road (Total length 7.965 Km), Under Non Plan, RCD, Road Division, Hazaribag for the Year 2022-23	7.97	25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S) dt.22.09.22	24.99	24F2 of 22-23 dt. 10.12.22	24.99	100%	Maa Gayatri Enterprises, Bahimar, Katkamsandi, Hazaribag	100%	09.03.2023
7	Special Repair of Annada Chowk to Hurhuru Road Via Old Bus Stand and Mission Hospital from 0.00 to 2.00 Km, Under RCD, Road Division, Hazaribag for the Year 2022-23	2.00	55.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S) dt.22.09.22	45.98	41F2 of 22-23 dt. 31.01.23	45.98	100%	Narayan Construction, Matwari, P.O.-Hazaribag, P.S.-Sadar, Hazaribag	100%	30.04.2023

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Construction of RCC Drain in 5th Km of Barkatha-Tetron Road, Under RCD, Road Division, Hazaribag for the Year 2022-23	320.10	70.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S) dt.22.09.22	56.00	38F2 of 22-23 dt. 17.01.23	55.96	100%	Mahesh Prasad Mehta Construction Pvt. Ltd., Kali Mandir, Road, Jhumri Telaiya, Koderma	100%	16.04.2023
9	Construction of 2 M High Guard wall and other works in LHS AND RHS at 16th Km over Dulki River H.L. Bridge of Barkatha Tetron Road, Under RCD, Road Division, Hazaribag for the Year 2022-23	32.10	70.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S) dt.22.09.22	54.36	28F2 of 22-23 dt. 04.01.23	54.35	100%	M/s Keshav Construction, 947, Bhadedih, Naeat TOP No. 2 Jhumri Telaiya, Koderma	100%	03.04.2023
10	Construction of 2M high Guard wall and others works in L.H.S. and R.H.S. at 13th Km Over Furuka River of Ichak-Barkatha Road, Under RCD, Road Division, Hazaribag for the Year 2022-23	31.38	65.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S) dt.22.09.22	55.23	35 F2 of 22-23 dt. 11.01.23	55.20	100.00%	M/s Anand Prakash, Nawadih, Sondimra, Barlanga, District-Ramgarh	100%	10.04.2023
11	Construction of Guard wall at Mahto Aahra-Rampur-Basaria (Chauparan) Road in 2nd, 10th, 11th and 12th Km, Under RCD, Road Division, Hazaribag for the Year 2022-23	32.85	80.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S) dt.22.09.22	63.99	33 F2 of 22-23 dt. 04.01.23	63.99	100%	Ramswarup Kumar, humri Telaiaya, Koderma.	100%	03.04.2023
12	Ordinary Repair work in Barkatha Tetron Road, Under RCD, Road Division, Hazaribag for the Year 2022-23 (Non Plan)	32.10	50.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S) dt.22.09.22	49.99	42 F2 of 22-23 dt. 21.01.23	49.98	100%	M/s Ashok Kumar, At & P.O.-Dharguli, P.S.-Bagodar, Giridih	100%	30.03.2023
13	Ordinary Repair work of Different Roads, Under RCD, Road Division, Hazaribag for the Year 2022-23 (Non Plan)	-	50.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S) dt.22.09.22	49.99	39 F2 of 22-23 dt. 21.01.23	49.99	100%	Ashish Chandan, 9/262, Nawabganj, Hazaribag	100%	20.03.2023
13	Hazaribagh Spill Over	503.83	776.00	0.00	649.32	0.00	649.05				

Vivekadhin

1	Maintainance of Shoulder & Bush Cutting work in Mahto-Aahara-Rampur-Basaria-Chouparan Road from Km 21 to 26, Under Road Division, Hazaribag for the Year 2023-24	32.85	30.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No... 3037(S) dt.19.06.2023	2.50	03 F2 of 23-24 dt. 20.07.23	2.49	100%	Vijay Vishwakarma, Noora, Rana Gali, Hazaribag	100%	26.07.2023
---	--	-------	-------	--	------	-----------------------------	------	------	--	------	------------

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Maintainance of Shoulder & Bush Cutting work in Barkatha-Tetron Road From km 24 to 32, Under Road Division, Hazaribag for the Year 2023-24	32.10	30.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No... 3037(S) dt.19.06.2023	2.49	04 F2 of 23-24 dt. 5.08.2023	2.49	100%	Shambhu Prajapati,Pugmil ,Mandai road ,Noora, Hazaribag	100%	26.07.2023
3	Restoration of Rain cuts,Bushes Cutting & Shoulder Repair Work in Different Stretches of Sultana(NH-100) to Chadwa (MDR-070)& Ramnagar-Kasturikhap-Gadokhar Link Road Under Road Division, Hazaribag for the Year 2023-24	21.13	30.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No... 3037(S) dt.19.06.2023	2.50	05 F2 of 23-24 dt. 11.09.2023	2.50	100%	Vijay Vishwakarma, Noora, Rana Gali, Hazaribag	100%	17.09.2023
4	Bush Cutting & Clearing Rubbish work in Mukundganj-Harhad-Hupad Via Demotand (MDR-098) Under RCD, Road Division, Hazaribag (Vivekadhin) for the year 2023-24	7.25	30.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No... 3037(S) dt.19.06.2023	2.49	06 F2 of 23-24 dt. 14.10.2023	2.49	100%	Munshi Prasad Kushwaha, Pakarar, Sultana, Katkamdag, Hazaribag	100%	20.10.2023
5	Maintenance of Earthen shoulder & Bush cutting work in Kallu Chowk (MDR-070) to Sindoor (NH-33) Via Mandai Khurd Road from 0.00 to 7.965 Km Under RCD, Road Division, Hazaribag (Vivekadhin) for the year 2023-24	7.97	30.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No... 3037(S) dt.19.06.2023	2.50	27 F2 of 23-24 dt. 07.12.2023	2.49	100%	Munshi Prasad Kushwaha, Pakarar, Sultana, Katkamdag, Hazaribag	100%	13.12.2023
6	Maintenance of Earthen shoulder & Bush cutting work in Ichak More Dumraon Bahimar (MDR 070) Road Under RCD, Road Division, Hazaribag (Vivekadhin) for the year 2023-24	17.83	30.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No... 3037(S) dt.19.06.2023	2.50	30 F2 of 23-24 dt.12.01.2024	2.50	100%	Vijay Vishwakarma, Noora, Rana Gali, Hazaribag	100%	18.01.2024
7	Road Safety work in Dhengura More (SH-07) to Dhengura Via Damodih and Sirshi upto Railway Bridge Kud (NH-100), Under RCD, Road Division, Hazaribag (Vivekadhin) for the Year 2023-24	7.28	30.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No... 3037(S) dt.19.06.2023	2.49	34 F2 of 23-24 dt.17.02.2024	2.49	100%	Virendra Rajak, Hanuman Nagar, Barkagaon Road, Hazaribag	100%	23.02.2024
8	Road Safety work in Hazaribag Lake Road Under RCD, Road Division, Hazaribag (Vivekadhin) for the Year 2023-24	8.40	30.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No... 3037(S) dt.19.06.2023	2.49	32 F2 of 23-24 dt.17.02.2024	2.49	100%	Shambhu Prajapati,Pugmil ,Mandai road ,Noora, Hazaribag	100%	23.02.2024
9	Maintenance of Shoulder and Bush Cutting work in Barkatha-Tetron Road From Km 3 to 15 Under RCD, Road Division, Hazaribag (Vivekadhin) for the year 2023-24	32.10	30.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No... 3037(S) dt.19.06.2023	2.49	36 F2 of 23-24 dt.09.03.2024	2.49	100%	Rohit Enterprises, Anandpuri colony, Korra, Hazaribag	100%	15.03.2024

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Restoration of Flank and Bush cutting work in 11th Km of (NH-33) Padama Mahal Main Gate(Thana Chowk) to Padama Bazar Via Hawa Mahal, Block Office & Railway Station Road (From Km- 0.00 to 8.070) under Vivekadheen for the year 2023-24	8.07	30.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No... 3037(S) dt.19.06.2023	2.50	37 F2 of 23-24 dt.09.03.2024	2.50	100%	Munshi Prasad Kushwaha, Pakarar, Sultana, Katkamdag, Hazaribag	100%	15.03.2024
11	Installation of Road Safety Signages and Flood Lights in Divisional Campus, EE Residence, SE Residence for the year 2023-24 under Road Division Hazaribag (Vivekadheen)	-	30.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No... 3037(S) dt.19.06.2023	2.50	38 F2 of 23-24 dt.09.03.2024	2.50	100%	M/s Parwati Construction, Dhamna Gauri Karma, Barhi, Hazaribag	100%	15.03.2024
12	Restoration of Flank and Bush cutting work in Shankarpur(SH-07)- Narsingh Astha- Kapasiya-Kundilbagi Road (From Km- 0.00 to 6.725) under Vivekadheen for the year 2023-24	6.73	30.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No... 3037(S) dt.19.06.2023	2.50	39 F2 of 23-24 dt.14.03.2024	2.50	100%	M/s Ashok Kumar, Dharguli, Bagodar, Giridih	100%	20.03.2024
12	Hazaribagh Vivekadhin	181.69	360.00		29.94		29.91				

Circle : Hazaribagh

Div : BOKARO

Name of EE- Sri Amit Singh

SPILL OVER

1	Construction of 2 x 2 m Size Box Culvert, Drain and Retaining wall in Chandrapura - Bhandaridih - Phusaro Crossing No. 04 Khathara Gomia Road for the year 2022-23	-	100.00	22.09.2022 / 3457(S) of Eng. In Chief, RCD, Jhr, Ranchi	74.39	20.04.2023/ 01 F2 of 2023-24	72.86	97.94	M/S BDMS Construction, Dugda Basti, Dugdha Coal Washery, Bokaro	100%	19.06.2023
2	Ordinary Repair work of Nawadih-Vendra Gomoh road(length 11.50 k.m) for the year 2022-23	11.50	36.00	do	35.90	29.12.2022/ 21 F2 of 2022-23	35.88	99.95	M/S Laxmi Enterprises, Vill. - Katghara, Nawadih, Bokaro	100%	28.02.2023
3	Special Repair work of Roads connecting various government offices of Bokaro Sector 1 and Camp Area for the year 2022-23 under Road Division, Bokaro.	26.20	60.00	do	60.00	22.02.2023/ 24 F2 of 2022-2023	57.57	95.96	M/S Sambhu Sharan Sudhansu, Add.: Kailash Nagar, Chas, Bokaro, Jharkhand- 827013	100%	21.04.2023

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Ordinary repair work of Rahawan- Jhumra Road for the year 2022-23	10.65	27.00	do	20.24	17.12.2022/ 19 F2 of 2022-23	20.09	99.30	M/s Sanjay Kr. Gupta, Add. - 1637, Block Colony, Phusaro Naya Road Ranchi.	100%	16.02.2023
5	Construction Of RCC Guard wall in Approach Road of HL bridge over Izari River in 9th Km of Chas Chandankiyari Raghunathpur Road for the year 2022-23.	-	50.00	do	49.97	01.12.2022/ 13 F2 of 2022-23	48.01	96.08	Shakti Enterprises, Prop. - Sanjay Gupta, At. - Laxmi Nagar, Near Anand Bhawan, Hehal Ranchi.	100%	31.01.2023
6	Beautification / renovation work of Inspection Banglaw situated at Sector 1/B, Bokaro Steel City for the year 2022-23	-	15.00	do	14.99	06.12.2022/ 17 F2 of 2022-23	14.97	99.84	M/S Sambhu Sharan Sudhansu, Add: Kailash Nagar, Chas, P.O. + P.S. - Chas, Dist. - Bokaro- 827013	100%	05.02.2023
6	Bokaro	48.35	288.00		255.47		249.37				

NON PLAN

1	Ordinary Repair work of Chas - Chandankiyari - Raghunathpur Road (T. Length 26.60 km) for the year 2023-24	26.60	50.00	18.08.2023/ 4009(S) of E.I.C., Jharkhand, Ranchi	49.98	06.03.24/ 27 F2 of 2023-24	20.00	40.01	M/S TAPESH KUMAR PANDEY, Add.: Gadi Basti, Taranaga, Chandrapura, Bokaro, Jharkhand - 828403.	40%	05.05.2024
2	Ordinary Repair work of Chandrapura to Bokaro Road (T. Length 6.55 km) for the year 2023-24	6.55	25.00	--DO--	19.47	23.11.2023/ 03 F2 of 2023-24	19.42	99.74	M/S R. K. Brothers, Sector 12/A, Qtr. No. 1482, B.S. City, Bokaro	100%	22.01.2024
3	Ordinary Repair work of Talgoria More (on NH-32) to Talgoria Station Road (Total length 15.20 km) for the year 2023-24	15.20	30.00	--DO--	24.59	28.11.2023/ 10 F2 of 2023-24	24.57	99.92	M/S Subodh Kumar Singh Choudhary, At. - Chirudih, Tantri, Dhanbad	100%	27.01.2024
4	Ordinary Repair work of Amlo Project to Gandhi Chowk Road (Total length 4.30 km) for the year 2023-24	4.30	25.00	--DO--	19.23	23.11.2023/ 04 F2 of 2023-24	19.22	99.96	M/S R. K. Brothers, Sector 12/A, Qtr. No. 1482, B.S. City, Bokaro	100%	22.01.2024

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Ordinary Repair work of Petarwar - Gomia Road (Total length 26.20 km) for the year 2023-24	26.20	25.00	--DO--	24.99	28.02.2024/ 24 F2 of 2023-24	0.00	0.00	Priyanshu Buildcon Pvt. Ltd., Add.: 66, Vill-Gharwatand, P.O.-Champi, P.S. - Petarwar, Bokaro	-	27.04.2024
6	Ordinary Repair work of Jaridih Link Road (Total length 7.035 km) for the year 2023-24	7.04	5.00	--DO--	4.98	12.12.2023/ 15 F2 of 2023-24	4.98	100.00	M/S Raj Construction Add.: Idgah Mohalla, Jaridih, Bokaro	100%	11.01.2024
7	Ordinary Repair work of Bahadurpur - Kasmar - Khairachatar -Pirgul - Sewati Ghati Bengal Boarder Road (Total length 33.30 km) for the year 2023-24	33.30	50.00	--DO--			0.00				
8	Ordinary Repair work of Bandhdih - Gopinathpur - Tiro - Beldih - Bhaski - Pirgula Road (Total length 41.325 km) for the year 2023-24	41.33	10.00	--DO--	9.90	23.11.2023/ 09 F2 of 2023-24	9.86	99.60	M/S M.R. Construction, Vill. - Tiro, P.O. - Pathuria, Jaridih, Bokaro	100%	22.01.2024
9	Construction of Drain in Vishnugar - Naraki Road for the year 2023-24	-	35.00	--DO--	29.48	13.12.2023/ 16 F2 of 2023-24	29.45	99.91	M/S Sanjay Kumar Gupta, Block Colony, Phusaro, Naya Road, Bokaro	100%	12.02.2024
10	Construction of RCC Drain in Lohpatti to Chandrapura Road for the year 2023-24	-	20.00	--DO--	20.00	23.11.2023/ 07 F2 of 2023-24	19.91	99.54	M/S R.K. Enterprises, Vill. - Dugdha Basti, Karmatand, Dugdha, Bokaro	100%	22.01.2024
11	Installation of Half Gantry in Lohapatti to Chandrapura Road for the year 2023-24	-	10.00	--DO--	5.79	16.12.2023/ 17 F2 of 2023-24	5.79	99.93	Raj Enterprises, Bandhgora Side, Satanpur, Pindrajora, Bokaro	100%	15.01.2024
12	Installation of Full Gantry in 26th km of Chas - Chandankiyari - Raghunathpur Road Road for the year 2023-24	-	20.00	--DO--			0.00				
13	Repair of Building in the campus of Road Division and Boundary wall at Bokaro for the year 2023-24	-	25.00	--DO--	24.99	23.11.2023/ 06 F2 of 2023-24	24.98	99.97	Sitaram Mahatha At. - Nandhgora, Satanpur, Pindrajora, Bokaro	100%	22.01.2024
14	Repair of Residence Campus of Assistant Engineer Chas at Sector 1, B.S. City, Bokaro for the year 2023-24	-	10.00	--DO--	9.98	28.11.2023/ 11 F2 of 2023-24	9.97	99.90	Harendra Kumar Singh, H. No. 1205, Tara Nagar, Chas, Bokaro	100%	27.1.2024

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	Repair of Residential Campus of Executive Engineer Situated in Sector 1, B.S. City, Bokaro for the year 2023-24	-	10.00	--DO--	9.99	23.11.2023/ 05 F2 of 2023-24	9.99	99.96	Raj Enterprises, Bandhgora Side, Satanpur, Pindrajora, Bokaro	100%	22.01.2024
16	Repair work of Bermo Sub - Division Office for the year 2023-24	-	5.00	--DO--	4.99	23.11.2023/ 08 F2 of 2023-24	4.99	99.96	M/S M.R. Construction, Vill. - Tiro, P.O. - Pathuria, Jaridih, Bokaro	100%	22.12.2023
17	Repair work of Bermo Inspection Bunglow for the year 2023-24	-	10.00	--DO--	10.00	29.11.2023/ 14 F2 of 2023-24	9.96	99.62	Harendra Kumar Singh, Add.: H. No. 1205, Tara Nagar, Chas, Bokaro	100%	28.01.2024
18	Renovation, Furnishing and Beautification work of Inspection Bungalow Petarwar for the Year 2023-24	-	50.00	11.01.2024/ 125(S) of E.I.C., Jharkhand, Ranchi			0.00				
19	Renovation, Furnishing and Beautification work of Inspection Bungalow Nawadih for the Year 2023-24	-	20.00	--DO--	14.24	1603.2024/ 31 F2 of 2023-24	0.00	0.00	M/S Laxmi Enterprises, Add.: Nawadih, Bokaro	50%	10.05.2024
20	Const. of Chowkidar Shed and Lighting in Bermo I.B. Campus for the year 2023-24	-	10.00	--DO--	9.99	02.03.2024/ 25 F2 of 2023-24	0.00	0.00	M/S Laxmi Enterprises, Prop. - Mohan Mahato, Add.: Katghara, Nawadih, Bokaro	55%	01.05.2024
21	Ordinary Repair work of Chandankiyari Inspection Building (I.B.) & Boundary Wall situated in 25th km of Chas - Chandankiyari Road for the year 202-24	-	20.00	--DO--	13.20	11.03.2024/ 28 F2 of 2023-24	0.00	0.00	M/S Narayan Saw, Add.: Chandankiyari, Bokaro	30%	10.05.2024
21	Bokaro		465.00		305.80		213.08				

VIVEKADHIN

1	Emergent work of Providing fixing and fitting of expansion joint of bridge (in 10th km) and Flank maintenance of Mamarkudar - Baramadia - West Bengal Border Road (Total Length 17.20 km) for the year 2023-24 (Vivekadhin)	17.20	25.000	19.06.2023/3037(S) of EIC, RCD, Ranchi	2.48	28.11.23/ 13 F2 of 2023-24	2.40	96.67	Ambuj Kumar Mahatha, At- Bandhgora, Satanpur, Pindrajora, Bokaro	100%	12.12.2023
---	---	-------	--------	--	------	----------------------------	------	-------	--	------	------------

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Clearing and Grubbing & Maintenance of Earthen Shoulder of Manjhidi (Jainamore)Phusro Link Road for the year 2023-24 (Vivekadhin)	16.05			2.40	01.11.23/ 02 F2 of 2023-24	2.49	103.67	M/S Padma Enterprises, Vill + P.O. - Bandhdih, Jaridih, Bokaro	100%	15.11.2023
3	Emergent Repairing work of Irrigation Canal situated in 19th km of Chas - Chandankiyari - Raghunathpur Road for the year 2023-24 (Vivekadhin)	22.30			2.49	28.11.23/ 12 F2 of 2023-24	2.48	99.62	Ambuj Kumar Mahatha, At- Bandhgora, Satapur, Pindrajora, Bokaro	100%	12.12.2023
4	Construction of 1.5 m Guard wall in 4th km of Bokaro Sector 11 - Telmacho Bridge Road (Total Length 3.65 km) for the year 2023-24 (Vivekadhin)	-			2.49	09.01.24/ 18 F2 of 2023-24	2.48	99.59	M/S Arun Kumar Jaiswal, Add.: Chandankiyari, Bokaro	100%	23.01.2024
5	Clearing, Grubbing & bush Cutting of Petarwar Gomia Road for the year 2023-24 (Vivekadhin)	-			2.30	07.02.24/ 21 F2 of 2023-24	2.28	99.27	M/S A.S. Construction, Add.: Dhori, Staff Quarter, Dhori, Bermo, Bokaro	100%	21.02.2024
6	Clearing, Grubbing & Bush Cutting of Bishnugarh - Narki Road under Road Division, Bokaro for the year 2023-24(Vivekadhin)	-			1.99	05.02.24/ 20 F2 of 2023-24	1.99	100.00	Padma Enterprises, Add.: Dhori, Staff Quarter, Dhori, Bermo, Bokaro	100%	11.02.2024
7	Emergent work for road Safety Barmasia Hutupathar Mirdha (NH-32) in KM 0.00 to 15.01 for the year 2023-24 (Vivekadhin)	-			1.60	05.02.24/ 19 F2 of 2023-24	1.59	99.90	M/S Narayan Saw, Add.: Chandankiyari, Bokaro	100%	19.02.2024

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Emergent work for road safety in (i) Chandankiyari By Pass Road (Length 2.33 km), (ii) Mamarkuder Barmasiya west bengal Boarder Road (Length 17.20 km), (iii) Bari Co-operative Colony SBI to Sijua Railway Level Road (Length 6.33 km)(Vivekadhin)	-			2.50	15.02.24/ 22 F2 of 2023-24	2.49	99.94	Arvind Kumar, Add.: Sarveshwari Nagar, Near Shiv Mandir, Itki Road, Bajra, Ranchi, Jharkhand - 834005	100%	29.02.2024
9	Clearing, Grubbing & Road safety Sign Board in Chandrapura Bhandaridih, Phusaro, Railway Crossing No. 04, Klathara Gomia Road(Vivekadhin)	-			2.32	24.02.24/ 23 F2 of 2023-24	2.32	100.00	Alok Kumar Preadarshi, C/o- Neelam Center, Bompass Town, Near Hanuman Mandir, Deoghar.	100%	09.03.2024
10	Clearing, Grubbing and Road Safety Sign Board in Lalpania More (Petarwar – Gomia Road) to Jageshwar Bihar Road under Road Division, Bokaro for the year 2023-24 (Vivekadhin)	-			2.14	04.03.2024/26 F2 of 2023-24	2.13	99.96	Sanjay Kumar Gupta, Add.: 1637, Block Colony, Phusro, Bermo	100%	18.03.2024
11	Clearing Grubbing and Maintenance of Earthen Shoulder of Lopatti Chandrapura Road for the year 2023-24 (Vivekadhin)	-			1.00	11.03.2024/ 29 F2 of 2023-24	1.00	100.00	Sitaram Mahatha, Vill- Bandhgora, P.S. - Satanpur, P.S.- Pindrajora, Bokaro	100%	17.03.2024
12	Maintenance of Earthen Shoulder and Stripping excess soil in Dumari Nawadih Bermo Roadhe\	-			1.06	11.03.2024/ 30 F2 of 2023-24	1.06	99.42	Shivam Enterprises, Vill.- Bansimali Balidih	100%	17.03.2024
Total		55.55	25.00		24.76		24.72				

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Hazaribagh
Div : Chatra
Name of EE-Sri Mithilesh Prasad

SPILL OVER

1	Renovation work of Asst. Engineer's Quarter Under R.C.D., Road Division, Chatra for the Year 2021-22		50.00	Lt. No. 226(S) dt. 25.01.2022	36.74	01F2 of 2022-23 dt. 02.04.2022	21.37	58.17%	Sri Suresh Yadav Vill: Tarwagada, PO-Sahi, District: Chatra, Jharkhand - 825403 7654150287	75%	27.09.2022
2	Renovation work of Two Unit Junior Engineer's Quarter Under R.C.D., Road Division, Chatra for the Year 2021-22		50.00	Lt. No. 226(S) dt. 25.01.2022	37.87	12F2/2021-22 dt. 24.03.2022	22.03	58.17%	Sri Suresh Yadav Vill: Tarwagada, PO-Sahi, District: Chatra, Jharkhand - 825403 7654150287	80%	23.09.2022
3	Ordinary reapaire work of Hunterganj-Pandeyapura-Pratappur Road in partial stretches from KM 0.000 to 29.750 under Road Division Chatra for the year 2022-23		50.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	36.91	12F2/2022-23 dt. 05.01.2023	36.47	98.81%	Nand Kishore Prasad Verma, Vill- Bhagewar, PO- Hunterganj, District- Chatra 9304505426	100%	04.04.2023

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Construction of RCC Drain (Guard wall) 200m both side in 12th KM of Simariya-Tandwa road under Road division Chatra for the year of 2022-23		20.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	14.69	11F2/2022-23 dt. 05.01.2023	14.65	99.71%	Sunil Kumar Vill- Adarsh Nagar, District -Chatra 6200094390	100%	04.02.2023
5	Ordinary Repair of Nagwan Bypass Road from Km. 0.00 to 2.96 Km. under RCD Chatra for the year of 2022-23.		20.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	15.07	15F2/2022-23 dt. 19.01.2023	14.46	95.94%	Chandra Sekhar Singh Vill- Holomgada, Muktama, Rajpur, District - Chatra 9971575264	100%	18.02.2023
6	Construction of Box Cell Culvert (2.0mx1.5m) of Itkhori-Bhadrakali Temple Link Road at Km. 1st and 2nd under RCD, Chatra for the year 2022-23.		50.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	35.93	16F2/2022-23 dt. 25.01.2023	30.26	84.22%	Ajay Kumar Vill- Kanodi, PO- Kamta District- Chatra (Jharkhand) 9110108850	100%	24.04.2023
7	Construction of 500m Drain over 25th Km. of Chauparan-Chatra Road under R.C.D., Chatra for the Year 2022- 23		60.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	47.99	08F2/2022-23 dt. 22.12.2022	0.00	78.68%	Shardendu Bhushan S/o Dhruva Deo Kumar Sharma At+PO- Daltonganj, Nawatoli Shivaji Maidan Raod, Palamu 9431364866	100%	21.03.2023
8	RCC Box Cell Culvert (3.0mx3.0m) in 21st KM of Pratappur-Dumarwar Road under RCD Chatra for the year of 2022-23.		50.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	36.95	14F2/2022-23 dt. 19.01.2023	26.03	70.43%	Shiv Shankar Yadav Vill - Vhanghri, Varest Nagar, District - Chatra 9304322818	100%	18.04.2023
9	Construction of R.C.D. Drain In Km. 1 st and 2nd in 300m Both Side in Nagwan By Pass Road from 2.96 under RCD Chatra for the year of 2022-23		30.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	21.86	18 F2 dt. 28.01.2023	21.76	100.00%	Vivek Yadav Vill- Saradu, PO- Tandwa, District - Chatra 8825134830	100%	27.04.2023

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Construction of RCC Drain (Guard wall) 200m both side in 17th KM of Simariya-Tandwa road under Road division Chatra for the year of 2022-23.		20.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	13.58	17F2/2022-23 dt. 25.01.2023	4.92	36.25%	Suresh Yadav Vill - Hunterganj, District - Chatra 7654150287	40%	24.02.2023
11	RCC Guard Wall 100m (Both Side) in 21st KM of Pratappur-Dumarwar Road under RCD Chatra for the year of 2022-23.		40.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	—	—	0.00	—	Shivnandan Kumar Vill- Gangta, PO- Hunterganj, District - Chatra	—	—
12	Ordinary Repair of Chauparan-Chatra Rod (MDR-68) in 48th Km. (Vikash Bhwan to Nagwan Bypass Road under RCD Chatra for the year of 2022-23.		15.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	10.69	10F2/2022-23 dt. 04.01.2023	6.32	59.18%	Suresh Yadav Vill - Hunterganj, District - Chatra 7654150287	100%	03.02.2023
12	Total	0.00	455.00		308.28		198.27				

NON PLAN

1	Ordinary Repair of Simariya - Bagra Road for Year 2023-24 under Non Plan Head (KM 0.00 to 8.975).		30.00	Eic, Jhr, Ranchi Lt. No. 4009(S) dt. 18.08.2023	23.69	10F2 / 2023-04 dt. 07.11.2023	0.00	0.00	Om Prakash Sharma Vill- Dari, PO- Edla, PS- Simaria, Dist- Chatra (Jharkhand)	—	06.01.2024
2	Road safety work in different roads of Road Division Chatra for the year 2023-24		25.00	Eic, Jhr, Ranchi Lt. No. 4009(S) dt. 18.08.2023	24.87	15F2 / 2023-24 dt. 11.11.2023	24.54	1.00	Siyaram Kumar Kasyap Bind Mohalla, PS- Chatra, District- Chatra (Jharkhand)	100%	10.01.2024
3	Ordinary Repair Of Road from 48th KM of Chauparan Chatra MDR-68 (Vikas Bhawan) to Nagwa Bypass Road under Road Division, Chatra for Year 2023-24		25.00	Eic, Jhr, Ranchi Lt. No. 4009(S) dt. 18.08.2023	19.42	16F2 / 2023-24 dt. 03.12.2023	0.00	0.00	Suresh Yadav, Hunterganj, Chatra	90%	02.02.2024
4	Repair work of R.C.D., Road Division, Chatra Office Building for the Year 2023-24 (Under Non Plan).		20.00	Eic, Jhr, Ranchi Lt. No. 4009(S) dt. 18.08.2023	19.99	18F2/ 2023-24 dt. 15.12.2023	0.00	0.00	Kranti Kumari Vill- Saraiya, Unta, Chatra- 825401 (Jharkhand)	80%	14.03.2024
5	Repair of Quality control Building under R.C.D., Road Division, Chatra (under Non Plan Head).		10.00	Eic, Jhr, Ranchi Lt. No. 4009(S) dt. 18.08.2023	10.00	19F2/ 2023-24 dt. 15.12.2023	0.00	0.00	Ravish Chandra Old Petrol Pump, Chatra	70%	14.02.2024

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Painting and Beautification work for Itkhori Mahotsav 2024 under R.C.D., Road Division, Chatra for the Year 2023-24 (Non Plan Head)		15.00	Eic, Jhr, Ranchi Lt. No. 4009(S) dt. 18.08.2023	15.00	20F2/ 2023-24 dt. 15.12.2023	0.00	0.00	Sonali Kumari D/O Kailash Singh Vill- Kanchanpur, PO, Pathra, District-Chatra- Jharkhand	100%	29.01.2024
7	Repair & Painting work of KM posts & culverts of different Roads under Road Division, Chatra for the Year 2023-24 (Non Plan Head).		25.00	Eic, Jhr, Ranchi Lt. No. 4009(S) dt. 18.08.2023	15.39	17F2/ 2023-24 dt. 22.11.2024	0.00	0.00	Sunil Kumar Adarsh Nagar, Chatra	70%	21.01.2024
			30.00		128.35		24.54				

VIVEKADHIN

1	Removal of Unserviceable materials in Hunterganj - Pandeypur- Pratappur Road in km 0.00 to 15.00 for Year 2023-24.				2.50	05F2/2023-24 dt. 15.09.2023	2.50	100%	Chandrashekhar Singh Vill- Holomgada, PO, Moktama, PS- Rajpur, Dist-Chatra	100%	22.09.2023
2	Flank repair, Jungle Clearance and unline drain in Unta more to Tulbul Tamashin road, Under Road division Chatra for the year 2023-24.				2.50	09F2/2023-24 dt. 06.11.2023	2.46	100%	M/s Gajraj Construction Dist- Chatra (Jharkhand)	100%	13.11.2023
3	Flank repair, Jungle Clearance and unline drain in Chauparan-Chatra Road Under Road division Chatra for the year 2023-24.				2.50	14F2/2023-24 dt. 14.11.2023	2.45	100%	Sikandar Kumar Yadav Vill+PO- Pitiz, PS- Itkhori, District- Chatra	100%	21.11.2023

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Emergent repair of nagwan Bypass road (3rd Km.) near bus stand for the year 2023-24 under Vivekadhin 2023-24		20.00	Eic, RCD, Jhr, Ranchi Lt. No. 3037(S) dt. 19.06.2023	2.50	22F2/2023-24 dt. 31.12.2023	2.50	100%	Ravish Chandra, Purana Petrol Pump, District-Chatra (Jharkhand)	100%	20.02.2024
5	Repair of Pot holes in Hunterganj-Pandeypur- Pratappur road (Vivekadhin 2023-24)				2.50	24F2/ 2023-24 dt. 16.02.2024	2.49	100%	Sri Suresh Yadav Vill: Tarwagada, PO-Sahi, District: Chatra, Jharkhand - 525403	100%	01.03.2024
6	Flank repair, Jungle Clearance and unline drain in Chauparan-Chatra Road				2.49	23F2/2023-24 dt. 13.02.2024	2.47	100%	Manish Kumar Singh	100%	19.02.2024
7	Flank repair Jungle Clearance and unline darain in Unta more to Tulbul				2.50	25F2/2023-24 dt. 21.02.2024	2.49	100%	Manoj Kumar Kunda,	100%	27.02.2024

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	Flank repair, Jungle Clearance in Various Km. (26th to 48th Km.) of Chauparan-Chatra Road Under Road division Chatra for the year 2023-24 (Vivekadhin).				24.95	26 F2/23-24 dt.26.02.2024	24.95	100%	Sagun Enterprises Adarsh Nagar, District- Chatra (Jharkhand)	100%	03.03.2024
			20.00		42.43		42.31				

Circle : Hazaribagh

Div : Dhanbad

Name of EE-Sri Dinesh Prasad

SPILL OVER

1	Construction of Cross Drain in Telephone Exchange to Joraphatak (MDR- 059) Road under Non plan head for the year 2022-23.	1.10	5.00	1248(S) dt-16.03.2023	5.00	01 F2/2023-24 dt. 08.04.2023	4.99	100%	Tarun Kr. Singh	100%	07.05.2023
2	Construction of RCC Slab culvert (6.0mX 4.0m) with retaining wall in Bekar Bandh to Binod Bihari Mato Chowk via Babudih Road under Non plan head for the year 2022-23.	3.20	70.00	1248(S) dt-16.03.2023	69.82	02 F2/2023-24 dt. 09.05.2023	69.81	99.99%	Preeti Enterprises	100%	27.06.2023
3	Ordinary Repair work of Shramik Chowk to J.P. Chowk Road (Ch-0.00 km to Ch- 1.10 Km) under Non plan head for the year 2022-23.	1.10	70.00	1248(S) dt-16.03.2023	59.29	06 F2/2023-24 dt. 10.08.2023	59.10	99.70%	Man Mohan Grouer	100%	09.10.2023
3	Dhanbad Spill Over	5.40	145.00		134.10		133.91				

NON PLAN

1	Ordinary Repair Work Of Jharia - Kenduadih Road From Km Ch 0.00 To Km 6.0 Km Under Non Plan Head For The Year 2023-24.	6.00	20.00	4009(S) Dt.-18.08.2023	19.99	24 F2/2023-24 Dt.- 13.10.2023	19.97	99.92%	Sri Sushil Kr. Singh	100%	26.11.2023
2	Ordinary repair work in km 0.00 to km 2.50 of Baliapur - Sindri Agriculture road (MDR- 046) under non plan head for the year 2023-24.	2.50	10.00	4009(S) Dt.-18.08.2023	9.99	15 F2/2023-24 Dt.- 16.10.2023	9.95	99.58%	Sri Umesh Prasad	100%	15.11.2023
3	Ordinary Repair Work In Km 13.15 To Km 14.00 Of Putki Bhaga Bhoura Sudamdih Road Under Non Plan Head For The Year 2023-24.	0.85	5.00	4009(S) Dt.-18.08.2023	4.99	16 F2/2023-24 Dt.- 13.10.2023	4.99	99.98%	Sri Pradyot Kumar	100%	12.11.2023

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Ordinary repair work in Km 0.00 to Km 1.10 of Bus stand to Housing colony road under Non plan head for the year 2023-24.	1.10	10.00	4009(S) Dt.-18.08.2023	9.76	29 F2/2023-24 Dt.- 13.10.2023	0.00	-	Sri Shiv Pratap Singh	70%	12.11.2023
5	Ordinary Repair Work Of Bankmore Old Market Water Tank- Joraphatak Road From Km Ch 0.00 To Km 1.9 Km Under Non Plan Head For The Year 2023-24.	1.90	15.00	4009(S) Dt.-18.08.2023	14.98	13 F2/2023-24 Dt.- 11.10.2023	14.97	99.97%	Sri Trun Kr. Singh	100%	10.11.2023
6	Ordinary Repair Work Of Hatia More Hirapur - Barmasia Howrah Motor Road From Km Ch 0.00 To Km 4.5 Km Under Non Plan Head For The Year 2023-24.	4.50	15.00	4009(S) Dt.-18.08.2023	14.97	14 F2/2023-24 Dt.- 12.10.2023	14.97	100%	Sri Deepak Singh Choudhary	100%	25.11.2023
7	Ordinary repair work in (km 0.00 to 3.00 km) Bus stand to Sarveswari road road under Non plan head for the year 2023-24.	3.00	30.00	4009(S) Dt.-18.08.2023	30.00	23 F2/2023-24 Dt.- 16.12.2023	26.94	89.81%	M/s A.K. Enterprises	90%	15.12.2023
8	Ordinary repair work in Km 0.00 to Km 1.50 of Dhanbad Link road under Non plan head for the year 2023-24.	1.50	8.00	4009(S) Dt.-18.08.2023	8.00	27 F2/2023-24 Dt.- 13.10.2023	7.91	98.95%	Sri S.B.Rai	100%	12.11.2023
9	ordinary repair work in Km 0.00 to Km 1.60 of Lohapatti-Chandrapura road under Non plan head for the year 2023-24.	1.60	10.00	4009(S) Dt.-18.08.2023	9.99	25 F2/2023-24 Dt.- 13.10.2023	9.96	99.70%	Sri Rajendra Rawani	100%	12.11.2023
10	ordinary repair work in khalsa more (settling tank) to RMK-4 road under Non plan head for the year 2023-24.	4.462	10.00	4009(S) Dt.-18.08.2023	10.00	30 F2/2023-24 Dt.- 13.10.2023	9.95	99.52%	Sri Sirazul Ansari	100%	12.11.2023
11	Ordinary repair work of SL-2 Tower (Sindri) - Hatia (Shaharpura) Road 0.00 K.m to 2.837 K.m under non plan head for the year 2023-24.	2.837	10.00	4009(S) Dt.-18.08.2023	10.00	31 F2/2023-24 Dt.- 13.10.2023	9.99	99.93%	Sri Punit Kr. Sandil	100%	12.11.2023
12	Ordinary repair work in Km 0.00 to Km 4.30 of R.O.B Wasseyapur to Jharkhand more via tempu stand Bhuli "B"block road under Non plan head for the year 2023-24.	4.30	10.00	4009(S) Dt.-18.08.2023	9.99	18 F2/2023-24 Dt.- 25.10.2023	9.96	99.65%	M/s A.K. Enterprises	100%	08.12.2023
13	Ordinary Repair Work Of Old Nh-32 To- Hirak Road Via Piprabera (Total Length = 1.70 Km) Under Non Plan Head For The Year 2023-24.	1.70	30.00	4009(S) Dt.-18.08.2023	29.99	28 F2/2023-24 Dt.- 13.10.2023	29.99	100%	Sri Shankar Pratap Dubey	100%	26.11.2023
14	Ordinary Repair Work Of Bhuiphore Baliapur -Vastu Vihar Colony-NH 32 Road (Total Length = 2.50 Km) Under Non Plan Head For The Year 2023-24.	2.50	50.00	4009(S) Dt.-18.08.2023	49.98	25 F2/2023-24 Dt.- 13.10.2023	49.98	99.98%	M/s Indra Enterprises	100%	26.11.2023
15	Ordinary repair work in Km 0.00 to Km 4.20 of Bhelatand-Malkera road under Non plan head for the year 2023-24.	4.20	10.00	4009(S) Dt.-18.08.2023	10.00	26 F2/2023-24 Dt.- 13.10.2023	10.00	100%	MD Shakil Ahamad	100%	12.11.2023

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	construction of Bridge railing ,stone pitching and safety work in khalsa more (settling tank) to RMK-4 road under Non plan head for the year 2023-24.	4.462	20.00	4009(S) Dt.-18.08.2023	19.46	12 F2/2023-24 26.09.2023	19.46	99.98%	Sri Amardeep Kumar	100%	09.11.2023
17	Renovation/Special Repair Work Of Dhanbad Quality Control Office Under Non Plan Head For The Year 2022-24.	0.00	20.00	4009(S) Dt.-18.08.2023	19.87	19 F2/2023-24 13.10.2023	19.70	99.14%	M/s Grand Construction	100%	12.12.2023
18	Work of concertina coil on boundary of inspection building at baliapur, Dhanbad under non plan head for the year 2023-24.	0.00	5.00	4009(S) Dt.-18.08.2023	5.00	08 F2/2023-24 16.09.2023	4.99	99.85%	Sri Mithila Traders	100%	15.10.2023
19	1 No Deep boring & Repair work of Garage inside Chirkunda I.B campus Under non plan head for the year 2023-24.	0.00	7.00	4009(S) Dt.-18.08.2023	5.59	36 F2/2023-24 04.11.2023	5.57	99.66%	Sri Sushil Kr. Singh	100%	03.12.2023
20	Ordinary repair work in Km 0.00 to 19.50 Km of Nawagarh-Topchanchi Road under Non plan head for the year 2023-24	19.50	15.00	4009(S) Dt.-18.08.2023	14.99	32 F2/2023-24 13.10.2023	14.99	100%	Sri Ajay Kumar	100%	12.11.2023
21	Ordinary repair work of Chirkunda-Panchet Road Length (Ch-0.00 Km to Ch- 7.20 Km) under Non plan head for the year 2023-24.	7.20	15.00	4009(S) Dt.-18.08.2023	14.62	11 F2/2023-24 26.09.2023	14.60	99.85%	Sri Amardeep Kumar	100%	25.10.2023
22	Ordinary repair work of Nehru Link road form 0.00 K.m to 1.80 K.m under non plan head for the year 2023-24	1.80	10.00	4009(S) Dt.-18.08.2023	10.00	35 F2/2023-24 04.11.2023	9.92	99.24%	Sri Sushil Kr. Singh	100%	12.11.2023
23	Ordinary repair work in Jamtara Nirsa Via Birgram road (Ch- 15.27km to Ch- 24.00 Km) total length 8.70 Km under non plan head for the year 2023-24.	8.70	20.00	4009(S) Dt.-18.08.2023	19.99	22 F2/2023-24 13.10.2023	19.99	99.97%	Sri Rajesh Kumar	100%	12.11.2023
24	Ordinary Repair Of Sanjay Chowk to Maithon More from Km 0.00 to 1.80 Km under non plan head for the year 2023-24.	1.80	60.00	4009(S) Dt.-18.08.2023	49.97	33 F2/2023-24 13.10.2023	49.97	99.99%	M/s Ram Chandra Yadav	100%	12.11.2023
Dhanbad Non-Plan		86.41	415.00		402.12		388.71				

VIVEKADHIN

1	Repair Work of Protection wall in Govindpur-Tundi-Govindpur Road from Ch-0+020 to 0+060 under Non plan (Vivekadhin) head for the year 2023-24				2.49	04 F2/2023-24 10.06.2023	2.49	99.96%	Sirazul Ansari	100%	24.06.2023
2	Repair Work of Protection wall in Govindpur-Tundi-Govindpur Road from Ch-0+061 to 0+097 under Non plan (Vivekadhin) head for the year 2023-24				2.49	05 F2/2023-24 16.06.2023	2.49	100%	Sirazul Ansari	100%	30.06.2023
3	Emergent Repair Work of Different Road of Road Division Dhanbad under Non Plan (Vivekadhin) head for the year 2023-24.		30.00	3037 (S) 19.06.2023	2.46	07 F2/2023-24 12.08.2023	2.45	99.76%	Sirazul Ansari	100%	26.08.2023

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Emergent Repair Work of Third Grade Quarter Near Park Market, Hirapur under Non Plan (Vivekadhin) head for the year 2023-24.				2.50	09 F2/2023-24 30.10.2023	2.50	100%	Sri Birendra Yadav	100%	05.10.2023
5	Emergent repair work of bhuiphore mandir to binod bihari mahto chowk baliapur (Ch. 3.00 to 10.00 Km) under non plan (vivekadhin) Head for the year 2023-24.4.				2.47	20 F2/2023-24 30.10.2023	2.47	100%	Sri Pradyot Kumar	100%	05.11.2023
6	Emergent repair work of bhuiphore mandir to binod bihari mahto chowk baliapur (Ch. 0.00 to 2.00 Km) under non plan (vivekadhin) Head for the year 2023-24		30.00	3037 (S) 19.06.2023	2.47	34 F2/2023-24 02.11.2023	2.47	100%	Sri S.B. Rai	100%	08.11.2023
7	Emergent repair work of Govindpur-Tundi-Giridih Road (Ch. 2.00 to 7.00 Km) under non plan (vivekadhin) Head for the year 2023-24.4.				2.47	38 F2/2023-24 11.11.2023	2.47	100%	Sri Akash Kumar	100%	17.11.2023
8	Emergent repair work of fourth grad Quarter in officer's colony under non plan (vivekadhin) Head for the year 2023-24.4.				1.62	40 F2/2023-24 09.12.2023	1.62	100%	Sri Pradyot Kumar	100%	22.12.2023
9	Emergent repair work of Govindpur to Mahuda Road under non plan (vivekadhin) Head for the year 2023-24.4.				1.95	41 F2/2023-24 19.12.2023	1.93	99.31%	Sri Shankar Pratap Dubey	100%	25.12.2023
10	Road Furniture work in Govindpur to Mahuda Road under non plan (vivekadhin) Head for the year 2023-24.4.				2.42	42 F2/2023-24 28.12.2023	2.42	100%	Sri Praveen Kumar	100%	03.01.2024
11	Emergent repair work of Govindpur chowk NH-2 to Mahuda More NH- 02 Old via Shramik Chowk, Bank more Dhanbad from 13.00 to 25.00 km under non plan				2.50	37 F2/2023-24 08.11.2023	2.49	99.92%	Sri Shankar Pratap Dubey	100%	27.11.2023
12	Road Furniture Work in Govindpur- Baliapur- Sindri Road & Chirkunda to Panchet Road under Non Plan (Vivekadhin) head for the year 2023-24.				2.50	10 F2/2023-24 22.09.2023	2.50	100%	Sri Praveen Kumar	100%	06.10.2023
13	Emergent Repair Work Of Residence Building Of Executive Engineer Road Division Dhanbad At Officer Colony, Dhanbad under non plan (vivekadhin) Head for the				1.61	43 F2/2023-24 16.03.2024	1.61	99.97%	Sri Anil Kr. Suman	100%	22.03.2024
Dhanbad Vivekadhin					29.95		29.93				

Circle : Hazaribagh

Div : Giridih

Name of EE-Sri Prem Prakash Singh

SPILL OVER

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Special Repair of Parasnth Branch Road (PWD Road) to Sammed Sikhar Hill on Wandana Path (Total length – 9.60 Km.) For The Year 2021-22		80.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 226(S) Dt. 25.01.2022	76.00	45F2 of 2021-22 dt. 22.03.2022	0.00	0.0%	Sri Ajay Roy, Giridih		21.05.2022
2	Construction of RCC Drain (With Cover) in Dumri More-Isri Bazar-Rangamati More (Old NH-2) (Total Length – 900 M) For The Year 2021-22		70.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 226(S) Dt. 25.01.2022	58.43	47F2 of 2021-22 dt. 03.03.2022	23.46	40.1%	M/S Real Classic Construction, Hazaribag.	60%	02.05.2022
3	Ordinary Repair Work in Sariya-Koiridih-Katwara (Narayanpur More) for the year 2021-22		25.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 226(S) Dt. 25.01.2022	24.99	42F2 of 2021-22 dt. 14.02.2022	24.28	97.1%	Sri Ashok Kumar, Dhargulli, Giridih.	100%	13.03.2022
4	Construction of Drain in Giridih - Jamua Road under Road Division Giridih for the year 2022-23		60.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	49.70	31F2 of 2022-23 dt. 17.01.2023	49.70	100.0%	Pradeep Enterprises, Dhanbad.	100%	16.05.2023
5	Ordinary Repair of Giridih-Jamua Road (SH-13) From KM 0 to 35 for the year 2022-23 under Road Division Giridih		70.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	63.97	22F2 of 2022-23 dt. 05.12.2022	62.47	97.7%	Jay Baba Baidyanath, Giridih	100%	04.04.2023
6	Ordinary Repair of Ghorthaba to Etasani Road via Barjo, Kubri, Gorhand, Nawaghar chatti Road (Total Length - 38.950 Km.) for the year 2022-23		80.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	66.29	27F2 of 2022-23 dt. 28.12.2022	65.51	98.8%	Sri Ramswaroop Kumar, Giridih	100%	27.04.2023
7	Road furniture work in 26km and 32 km of approach road and other work in Tisri Thansighdih Kowakol road for financial Year 2022-23		25.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	15.94	30F2 of 2022-23 dt. 17.01.2023	15.85	99.4%	Sri Uday Saw, Giridih	100%	16.03.2023
8	Construction of 600mm X 750mm size R.C.C. Drain in Bengabad-Chatro Road (Total Length – 400 M.) for the year 2022-23		30.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	29.96	18F2 of 2022-23 dt. 24.11.2022	29.95	100.0%	Sri Vinod Kumar Yadav, Giridih	100%	23.02.2023
9	Construction of Guard Wall in Tisri-Thansinghdih Kowakol Road in km 15, 16, 18 and 19 for the Year 2022-23		50.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	49.99	23F2 of 2022-23 dt. 13.12.2022	49.97	100.0%	Sri Rajendra Yadav, Giridih	100%	12.03.2023

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Ordinary Repair of Govindpur-Tundi-Giridih Road in Km. 42.0 More to Ushri Fall road (Total Length – 2.75 Km.) for the year 2022-23	2.75	9.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	7.87	9F2 of 2022-23 dt. 18.11.2022	6.00	76.2%	Sri Shashi Kant Singh, Giridih	100%	17.01.2023
11	Ordinary Repair of Power House More to Collage More Road (Old Ushri Bridge) (Total Length – 2.4 Km.) for the year 2022-23	2.40	7.50	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	7.49	25F2 of 2022-23 dt. 15.12.2022	7.49	100.0%	Shekh Afridi, Giridih	100%	14.02.2023
12	Construction of R.C.C. Drain in 600mm X 750mm Size (Total Length – 180 M.) Power House More to Callege More Road (Old Ushri Bridge) for the year 2022-23		15.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	11.51	16F2 of 2022-23 dt. 24.11.2022	11.48	99.7%	Sri Kamlesh Lohani, Giridih	100%	23.01.2023
12	Giridih Spill over	5.15	521.50		462.14		346.16				

Non-Plan

1	Ordinary Repair of S.P. Kothi to Ambedkar Chowk via New Circuit House, Busstand (Total Length – 1.2 Km.) Road for the year 2023-24		10.00	Engineer In Chief, RCD, Ranchi Letter No. 4009(S) Dt. 18.08.2023	8.04	10F2 of 2023-24 dt. 06.11.2023	8.04	100%	Sri Pintu Kumar Singh, Sonbad, Hemrodih, Giridih	100%	07.01.2024
2	Ordinary Repair of Giridih-Jamua Road in Km. 0.00 to 35 For The Year 2023-24		50.00	Engineer In Chief, RCD, Ranchi Letter No. 4009(S) Dt. 18.08.2023	37.25	15F2 of 2023-24 dt. 25.11.2023	37.25	100%	Sri Uday Saw, Krishna Nagar, Narotand, Giridih	100%	24.01.2024
3	Ordinary Repair of Giridih-Bengabad-Madhupur Road to Khandoli Dam Road in Km. 0 to 2.87 for the year 2023-24		10.00	Engineer In Chief, RCD, Ranchi Letter No. 4009(S) Dt. 18.08.2023	9.98	11F2 of 2023-24 dt. 16.11.2023	9.92	99%	Sri Vikash Kumar Gupta, Barganda, Giridih	100%	15.01.2024
4	Ordinary Repair of Jamua-Kharagdiha-Chatro Road in Km. 0 to 23.60 For The Year 23-24		20.00	Engineer In Chief, RCD, Ranchi Letter No. 4009(S) Dt. 18.08.2023	19.97	13F2 of 2023-24 dt. 23.11.2023	19.96	100%	Mrs. Chinta Devi, Gawan, Giridih.	100%	22.01.2024

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Ordinary Repair of Kharagdiha-Khijuri Road in Km. 0 to 16.40 for the year 2023-24		10.00	Engineer In Chief, RCD, Ranchi Letter No. 4009(S) Dt. 18.08.2023	9.97	8F2 of 2023-24 dt. 02.11.2023	9.31	93%	Sri Vinod Kumar Yadav, Chihutiya, Birme, Gawan, Giridih.	100%	01.01.2024
6	Ordinary Repair of Pataldih-Deori-Gawan-Satgawan Road in Km. 34 (Part), 35 (part) (Old Exiting Alignment) Link Road For The Year 2023-24		20.00	Engineer In Chief, RCD, Ranchi Letter No. 4009(S) Dt. 18.08.2023	14.85	14F2 of 2023-24 dt. 23.11.2023	14.85	100%	Sri Uday Saw, Krishna Nagar, Narotand, Giridih	100%	22.02.2024
7	Ordinary Repair of Pachamba-Jamua Link Road in Km. 1.00 For The Year 2023-24		8.00	Engineer In Chief, RCD, Ranchi Letter No. 4009(S) Dt. 18.08.2023	7.99	12F2 of 2023-24 dt. 23.11.2023	7.99	100%	Sri Pintu Kumar Singh, Sonbad, Hemrodih, Giridih	100%	22.01.2024
8	Repair of Executive Engineer, RCd, Road Division, Giridih Residence for the year 2023-24		15.00	Engineer In Chief, RCD, Ranchi Letter No. 4009(S) Dt. 18.08.2023	9.60	9F2 of 2023-24 dt. 06.11.2023	9.58	100%	Sri Sanjay Kumar Chourasiya, Sir J.C. Bose Road, Giridih.	100%	05.02.2024
9	Spacial Repair of Road Division, Giridih Inspection Banglow For The Year 2023-24		15.00	Engineer In Chief, RCD, Ranchi Letter No. 4009(S) Dt. 18.08.2023	9.90	16F2 of 2023-24 dt. 30.11.2023	9.70	98%	Sri Piyush Kumar, Chiraiyaghat Road, Barmasiya, Giridih	100%	29.01.2024
10	Construction of 200M Wearing Coat and Expansion Joint in High Level Bridge in 14th Km. of Dwarpahri-Karmatand Road for the year 2023-24		80.00	Engineer In Chief, RCD, Ranchi Letter No. 4009(S) Dt. 18.08.2023	55.90	17F2 of 2023-24 dt. 12.01.2024	44.49	80%	Sri Vishal Kumar Bhaskar, Latehar.	100%	11.04.2024
Giridih Non-Plan			238.00		183.45		171.08				

VIVEKADHIN

1	Flank Repair of Palma-Keshwari-Choubey Road and Giridih-Bengabad- Madhupur Road to Khandoli Dam Road for the year 2023-24		2.50		2.48	01 F2 of 2023-24 Dt. 11.07.2023	2.48		Sri Sanjay kumar chourasiya, Giridih	100%	17.07.2023
2	Pot Holes Restoration and Flank Repair work of Jamua-Kharagdiha- Khijuri Road for the year 2023-24		2.50		2.49	02 F2 of 2023-24 Dt. 18.07.2023	2.49		Sri Piyush Kumar, Giridih	100%	23.07.2023

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Ordinary Repair of Rajauli-Chandwara-Barhi Road(Total Length-2.9 Km) under vivekadhin for the year 2023-2024.	2.90		Dt-19.06.2023 Lt No-3037(s)	8.01	Dt-11.10.2023 Ref No- 06 F2 of 2023-24	8.01	100%	Sonu Kumar, Ward No-01, Nawada Basti, Jhumari Telaiya,Koderma	100%	10.11.2023
5	Restotration of Traffic in Bagitand -Lokai Road (Total Length = 2.88 K.M) under vivekadhin for the year 2023-2024.	2.88		Dt-19.06.2023 Lt No-3037(s)	2.50	Dt-11.10.2023 Ref No- 05 F2 of 2023-24	2.50	100%	Aman Kumar, At-Jhanda Chowk Koderma	100%	10.11.2023
6	Restoration of Traffic and jungle clearance in Jharkhand Dham Sampark Road From 0.00 to 24.00 km under Vivekadhin Head for the Year 2023-24.	24.00		Dt-19.06.2023 Lt No-3037(s)	2.49	Dt-11.10.2023 Ref No- 04 F2 of 2023-24	2.49	100%	SHISHU PANDAY, Bishunpur Ashram Road, Durga Mandir,Jhumri Telaiya,Dist- Koderma, Pin-825409	100%	10.11.2023
7	Ordinary Repair work in Birni Link path (Total Length = 1.63 K.M) for the year 2023-2024	1.63	10.00	Dt-18.08.2023 Lt No-4009(s)	9.99	Dt-30.10.2023 Ref No- 13 F2 of 2023-24	9.98	100%	Ashok Yadav, Bela,P.O- Murukmanai, PS- Markacho,Koderma	100%	29.12.2023
8	Ordinary Repair in Pataldih-Deori-Gawan-Satgawan Road(Total Length=30.56 Km) under Road Division Koderma for the F.Y. 2023-24	30.56	20.00	Dt-18.08.2023 Lt No-4009(s)	20.00	Dt-30.10.2023 Ref No- 11 F2 of 2023-24	20.00	100%	Raju Kumar, 58,Shyam Baba Path, Bhalotia Dharamsala, Jhumari Telaiya,Koderma, Jharkhand-825409	100%	29.01.2024

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Junction improvement in Kowar-Koderma Road in Madhwatand chowk & nearby areas under Road Division Koderma for the F.Y 2023-24	0.00	30.00	Dt-18.08.2023 Lt No-4009(s)	29.94	Dt-31.10.2023 Ref No- 16 F2 of 2023-24	12.31	40%	M/S Deep Construction, At- Madhwatand,P.O- Makatpur,P.S- Jainagar, Dist-Koderma	100%	30.01.2024
10	Construction of Drain with cover and cross drain in KM 12.00 of Pataldih-Deori-Gawan-Satgawan Road under road division Koderma for the year 2023-24	12.00	25.00	Dt-18.08.2023 Lt No-4009(s)	20.49	Dt-18.10.2023 Ref No- 8 F2 of 2023-24	12.80	62%	Manjay Kumar, Vaishali Press Gali,Guru Nanak Pura,Jhumari Telaiya, Koderma-825409	100%	17.01.2024
11	Construction of Drain with cover and Cross Drain in D.V.C. Chauk (New Mandir) to Koriadih Road (Total length=1.20 Km) under road division Koderma for the year 2023-24	1.20	30.00	Dt-18.08.2023 Lt No-4009(s)	26.54	Dt-31.10.2023 Ref No- 15 F2 of 2023-24	26.54	100%	Manoj Prasad Yadav, Nawada Dist. Jhumari	100%	30.01.2024
12	Repair and Maintainence of Half and Full Gantry under road Koderma for FY- 2023-24	0.00	10.00	Dt-18.08.2023 Lt No-4009(s)	9.41	Dt-18.10.2023 Ref No- 9 F2 of 2023-24	9.41	100%	R.K Construction, Pratham Kumar Jaiswal, Nawada Basti,Ward No-01, Jhumri Telaiya,Koderma	100%	17.12.2023

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Repair and Decoration of Executive Engineer Residence under Road Division Koderma for the Year 2023-24	0.00	20.00	Dt-18.08.2023 Lt No-4009(s)	19.99	Dt-17.10.2023 Ref No- 7 F2 of 2023-24	19.99	100%	M/S Ram Swarup Kumar, Sunaina Devi,Gandhi School Road,Near Saraawati Bidya Mandir, Ward No-22, Jhumari Telaiya,Koderma-825409	100%	16.01.2024
14	Repair and varnishing work of K.M. stone , Parapet and railing of Culverts /Bridges under road division Koderma for the year 2023-2024	0.00	30.00	Dt-18.08.2023 Lt No-4009(s)	30.00	Dt-31.10.2023 Ref No- 14 F2 of 2023-24	30.00	100%	Balram Bharti, Nawadih,Behradih, Domchanch,Koderma	100%	30.01.2024
15	Installation of Solar Traffic Blinker at Various Locations in Different Roads under Road Division Koderma for the year 2023-24.	0.00	24.00	Dt-18.08.2023 Lt No-4009(s)	23.78	Dt-19.10.2023 Ref No- 10 F2 of 2023-24	23.78	100%	BBKS Construction Private Limited,Near Old SBI	100%	18.01.2024
16	Repair and Painting of Inspection Bungalow (IB) & Boundary Wall and Landscaping & Street Light Work under Road Division Koderma for the Year 2023-24	0.00	20.00	Dt-18.08.2023 Lt No-4009(s)	16.90	Dt-30.10.2023 Ref No- 12 F2 of 2023-24	16.90	100%	Jai Maa Tara Construction Pvt. Ltd,Ward No-9, Post	100%	29.01.2024
17	Deep Boring & Premises Development of IB Koderma for the year 2023-2024		10.00	Dt-11.01.2024 Lt No-125(s)	7.60	Dt-07.02.2024 Ref No- 18F2 of 2023-24	7.60	100%	Ajay Kumar Yadav, Gram-Gairagi, Mahugain, Markacho,Koderma, Jharkhand-825318	100%	06.03.2024
18	Ordinary Repair work in Bariyardih Markacho Road (Total Length = 15.00 K.M) for the year 2023-2024	15.00	10.00	Dt-18.08.2023 Lt No-4009(s)	7.60	Dt-07.02.2024 Ref No- 19F2 of 2023-24	7.60	100%	Ashok Yadav, Bela,P.O-Murukmanai, Post	100%	22.03.2024

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
19	Ordinary Repair work in Domchanch pipcho Road (Total Length = 17.3 K.M) for the year 2023-2024	17.30	10.00	Dt-18.08.2023 Lt No-4009(s)	7.22	Dt-07.02.2024 Ref No- 17F2 of 2023-24	7.22	100%	Manjay Kumar, Vaishali Press Gali, Guru Nanak Pura, Jhumari Telaiya, Koderma-825409	100%	22.03.2024
20	Day to day maintainence work in IB and Office for the year 2023-2024		10.00	Dt-11.01.2024 Lt No-125(s)	10.00	Dt-19.02.2024 Ref No- 20F2 of 2023-24	0.99	10%	M/s Ranjeet Kumar, Nawada Basti, Ward No-01, Buxari	16%	18.02.2025
20	Koderma	150.67	284.00				224.33				

Circle : Hazaribagh

Div : Ramgarh

Name of EE-Sri Rajiv Ranjan Munda

SPILL OVER

1	Construction Work of Guard Wall in Badki Pona to Kulhi Road for the year 2022-23	-	45.00	Ltr. No. 3457(S) Dt. 22-09-2022	35.10	16 F2 2022-23 Dt.- 26-11.2022	35.08	100%	Agarwal Chapakal Construction Ramgarh	100%	-
2	Purchase of Furniture for Divisional Office & Naisarai Inspection Bunglow at Ramgarh for the year 2022-23	-	10.00	Ltr. No. 3457(S) Dt. 22-09-2022	9.99	27 F2 2022-23 Dt.- 14-03-2023	9.99	100%	Jilani Ahmad Ramgarh	100%	-
2	Ramgarh Spill Over		55.00		45.09		45.07				

Non Plan

1	Ordinary Repair Work of Sandi to Bijuliya Road in KM 0.00 to 13.00 under Non-Plan Head for the year 2023-24	13.000	20.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	15.49	18 F2 2023-24 Dt.- 26-11.2022	15.41	100%	Ganpati Traders Ranchi	100%	26.01.2024
2	Ordinary Repair Work of Patratu to Saunda 'D' Road in KM 0.00 to 11.350 under Non-Plan Head for the year 2023-24	11.350	10.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	0.00	15 F2 2023-24 Dt.- 14-11-2023	9.99	100%	Manav Construction Ramgarh	100%	13.01.2024
3	Ordinary Repair Work of Kujju to Ghato Road in KM 0.00 to 19.40 under Non-Plan Head for the year 2023-24	19.400	10.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	8.15	09 F2 2023-24 Dt.- 06-11-2023	8.15	100%	Kedar Prasad Ramgarh	100%	04.01.2024
4	Ordinary Repair Work of 22-Court & Collectorate Campus Road in KM 0.00 to 5.528 under Non-Plan Head for the year 2023-24	5.528	5.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	3.58	07 F2 2023-24 Dt.- 03-11-2023	3.56	100%	Jitendra Kumar Ramgarh	100%	01.01.2024
5	Ordinary Repair Work of Kothar to Mandal Kara Road in KM 0.00 to 2.50 under Non-Plan Head for the year 2023-24	2.500	10.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	7.48	11 F2 2023-24 Dt.- 06-11-2023	7.46	100%	Santosh Kumar Lari, Ramgarh	100%	20.12.2023

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Ordinary Repair Work of Saunda 'D' to Urimari Road in KM 0.00 to 13.798 under Non-Plan Head for the year 2023-24	13.798	20.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	16.00	06 F2 2023-24 Dt.- 30-10-2023	15.97	100%	Randhir Pratap Singh Ranchi, Jharkhand	100%	28.12.2023
7	Ordinary Repair Work of Chitarpur to Rajrappa Road (Old Alignment) in KM 0.00 to 1.80 under Non-Plan Head for the year 2023-24	1.800	10.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	8.27	08 F2 2023-24 Dt.- 06-11-2023	8.25	100%	Harshbardhan Enterprises Ranibaghi, Ramgarh	100%	25.12.2023
8	Ordinary Repair Work of Lalpania More via Petarwar-Gomia- Kujju to Naya More Road in KM 0.00 to 8.625 under Non-Plan Head for the year 2023-24	8.625	10.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	7.95	12 F2 2023-24 Dt.- 06-11-2023	7.93	100%	M/s Shah & Sons Ramgarh	100%	05.01.2024
9	Ordinary Repair Work of Badki Pona to Kulhi Road in KM 0.00 to 13.850 under Non-Plan Head for the year 2023-24	13.850	15.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	11.14	19 F2 2023-24 Dt.- 30-11-2023	11.12	100%	Ganpati Traders Ranchi	100%	26.01.2024
10	Ordinary Repair Work of Naya More- Chainpur to Rajrappa Road in KM 0.00 to 29.680 under Non-Plan Head for the year 2023-24	29.680	20.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	15.40	10 F2 2023-24 Dt.- 06-11-2023	15.35	100%	Santosh Kumar Lari, Ramgarh	100%	20.12.2023
11	Ordinary Repair Work of Chas to Ramgarh Road in KM 0.00 to 4.560 under Non-Plan Head for the year 2023-24	4.560	30.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	22.24	14 F2 2023-24 Dt.- 11-11-2023	22.23	100%	Shailendra Pratap Singh Ranchi, Jharkhand	100%	09.01.2024
12	Construction of Guardwall (3.00 M Height) Work in Badki Pona to Kulhi Road under Non-Plan Head for the year 2023-24	-	30.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	20.83	20 F2 2023-24 Dt.- 27-12-2023	20.83	100%	Shere Alam Ramgarh	100%	24.02.2024
13	Construction of RCC Pier Protection Work in Railigarha Bridge of Naisarai to Giddi 'A' Road under Non-Plan Head for the year 2023-24	-	30.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	0.00	-	29.90	100%	Jilani Ahmad Ramgarh	100%	15.03.2024
14	Construction of RCC Drain in Ormanjhi to Hundruffall Road under Non - Plan Head for the year 2023-24	-	100.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	70.60	16 F2 2023-24 Dt.- 14-11-2023	46.73	66%	Sunil Kumar Jharkhand	70%	12.02.2024
15	Ordinary Repair Work of Gola to Muri Road under Non-Plan Head for the year 2023-24	-	100.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	76.75	13 F2 2023-24 Dt.- 11-11-2023	64.01	100%	Randhir Pratap Singh Ranchi, Jharkhand	100%	08.02.2024
16	Housekeeping work of Divisional Office and Naisarai Inspection Bunglow under Non-Plan Head for the year of 2023-24	14.500	10.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	10.00	21 F2 2023-24 Dt.- 01-01-2024	4.50	45%	Aditya Goutam Enterprises Ramgarh, Jharkhand	45%	31.12.2024
17	Repairing & Furnishing Work of Inspection Bunglow at Naisarai under Road Division, Ramgarh for the year 2023-24	-	35.00	Ltr. No.- 125(S) Dt.- 11-01-2024	0.00	26 F2 2023-24 Dt.- 23-02-2024	34.70	100%	Sharma Construction Ramgarh	100%	07.04.2024
18	Construction of Box Culvert (4.00 x 5.00 M) Work in Hesapoda to Kusumdi Road under Non-Plan Head for the year 2023-24	12.000	75.00	Ltr. No.- 1364(S) Dt.- 15-03-2024	0.00	-	0.00	0%	-	-	-
18	Ramgarh Non Plan		540.00	0.00	293.88	0.00	326.09				

VIVEKADHIN

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Clearing, Striping excess soil and surface drain in Patratu to Saunda 'D' Road and Saunda 'D' to Urimari Road under Vivekadhin Head for the year 2023-24	-	2.45	Ltr. No.- 113(S) Dt.- 03-07-2023	2.45	02 F2 of 2023-24 Dt.- 23-08-2023	2.44	100%	M/s Ramashish Ranchi, Jharkhand	-	-
2	Clearing, Striping excess soil and surface drain in Kujju to Ghato Road and Naisarai to Giddi 'A' Road under Vivekadhin Head for the year 2023-24	-	2.46	Ltr. No.- 113(S) Dt.- 03-07-2023	2.46	03 F2 of 2023-24 Dt.- 23-08-2023	2.46	100%	M/s Sahil Construction Ormanjhi, Ranchi, Jharkhand	-	-
3	Clearing, Striping Excess Soil & Surface Drain in Sandi-Bijuliya (Remaining Part of NH-33) and 22-Court & Chas-Ramgarh Road under Vivekadhin Head for the year 2023-24	-	2.46	Ltr. No.- 113(S) Dt.- 03-07-2023	2.46	04 F2 of 2023-24 Dt.- 13-10-2023	2.46	100%	Jilani Ahmad Ramgarh	-	-
4	Clearing, Striping Excess Soil & Surface Drain in Gola-Muri & Sikidri- Kulhi Road under Vivekadhin Head for the year 2023-24	-	2.47	Ltr. No.- 113(S) Dt.- 03-07-2023	2.46	05 F2 of 2023-24 Dt.- 25-10-2023	2.47	100%	Ansh Enterprises Gola, Ramgarh	-	-
5	Road Marking Work in Chas to Ramgarh & Sandi to Bijuliya Road under Vivekadhin Head for the year 2023-24	-	2.42	Ltr. No.- 113(S) Dt.- 03-07-2023	2.42	17 F2 of 2023-24 Dt.- 14-11-2023	2.42	100%	Jilani Ahmad Ramgarh	-	-
6	Clearing, Striping Excess Soil & Surface Drain in Lalki Ghati to Marang Marcha Road under Vivekadhin Head for the year 2023-24	-	2.46	Ltr. No.- 113(S) Dt.- 03-07-2023	2.46	05 F2 of 2023-24 Dt.- 24-01-2024	2.46	100%	Ansh Enterprises Gola, Ramgarh	-	-
7	Clearing, Striping Excess Soil & Surface Drain in Rajrappa to Dhobiyajara Road under Vivekadhin Head for the year 2023-24	-	2.42	Ltr. No.- 113(S) Dt.- 03-07-2023	2.42	05 F2 of 2023-24 Dt.- 17-02-2024	2.42	100%	Ansh Enterprises Gola, Ramgarh	-	-
8	Clearing, Striping Excess Soil & Surface Drain in Charhi to Ghato Road under Vivekadhin Head for the year 2023-24	-	2.43	Ltr. No.- 113(S) Dt.- 03-07-2023	2.43	27 F2 of 2023-24 Dt.- 29-02-2024	2.42	100%	Jilani Ahmad Ramgarh	-	-

State Non-Plan Works

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Culvert FI Post Repairing in 10th KM of Gola to Muri Road under Vivekadhin Head for the year 2023-24	-	0.47	Ltr. No.- 113(S) Dt.- 03-07-2023	0.47	28 F2 of 2023-24 Dt.- 07-03-2024	0.46	100%	Ansh Enterprises Gola, Ramgarh	-	-
29	Ramgarh		20.03 615.03		20.02 358.99		20.00 391.16				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going / Completed works** (ROB)

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Hazaribagh Div : BOKARO Name of EE- Sri Amit Singh											
1	Construction of ROB in Ch. 26.150 km of Petarwar Gomia Naraki Bishnugarh Road in lieu of L.C. No. 11/A/T between Gomia and Dumari Bihar Station.	-	8331.96	30.08.2022/ RCD/06-Plan - 29/2022- 3172(s) of DS, R.C.D., Jharkhand, Ranchi.	5591.25	15.12.2021	10%	555.03	M/S GPT-GSM JV, ADARSH NAGAR, NEAR NEW BUS STAND, BIJULIA, RAMGARH CANTT. - 829122, JHARKHAND	10%	14.12.2023
1	Bokaro	0.00	8331.96		5591.25			555.03			

Circle : Hazaribagh Div : Dhanbad Name of EE-Sri Dinesh Prasad											
1	Bhuli-Tetulmari ROB in Lieu of Level crossing No. 2-SPL/T		<u>2235.87090</u> 1129.93545	2820(S) dt. 21.03.13	-	-	100%	1129.94	FA & CAO Con/E.C. Railway, Mahendrughat, Patna.	54%	-

Progress report of **On-going / Completed works** (ROB)

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction Work of ROB in place of Present RUB No. 20 between Kumardhubi Mugma Rly station of Grand chord section in Mugma-Chirkunda Road (NH2 old alignment).	-	<u>3781.97085</u> 2064.53054	6337(s) dt. 08.9.15	-	-	100%	2359.93	F.A. & CAO/Const /Eastern Railway, Kolkata.	100%	-
3	Construction Work of ROB in Lieu of Level Crossing No. AM-34 Between Jamadoba and Bhaga Station	-	<u>2623.24828</u> 1413.08414	1235(s) dt. 27.02.2019	-	-	-	-	South Eastern Railway Adra, Purulia, Dy Chief Engineer (Con)	-	-
4	Chota Ambona-Pradhan-khanta ROB in Lieu of Level Crossing No. 15-Spl/T.	-	<u>4151.40914</u> 2081.75782	2985(S) dt. 25.03.13	-	-	127%	2654.04	FA & CAO Con/E.C. Railway, Mahendrughat, Patna.	100%	-
5	Matari-Gomoh (LC No. - 9B), Gomoh-Telo (LC No. 9-B/CIC) & Gomoh-Khanudih (LC No. 9-B) Road over Bridge.	-	<u>6937.60261</u> 3614.15245	6372(S) dt. 08.07.13	-	-	100%	3614.15	FA & CAO Con/E.C. Railway, Mahendrughat, Patna.	100%	-
6	Construction of new ROB in replacement of existing ROB No. 6A on cost sharing basis (50:50) at Km 340/5-6 between Mahuda-Jamuniatand in Adra Division	-	<u>440.28276</u> 220.14138	4285(s) dt. 20.7.11	-	-	100%	217.74	F.A. & CON/Con/S.E. Railway, Garden Reach, Kolkata.	100%	-
6	Dhanbad	0.00	0.00		0.00			9975.81			

Progress report of **On-going / Completed works** (ROB)

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Hazaribagh Div : Ramgarh Name of EE-Sri Rajiv Ranjan Munda</p>											
1	Construction of ROB in Sandi-Bijuliya Road (Old NH-33) near Ranchi Road Railway Station (Ch.-83 KM)	-	2908.90	-	-	-	66%	1931.24	F.A & C.A.O (Cons.)/ E.C.R (M.H.X) Patna	100%	-
2	Construction of ROB in Muri-Barkakana Section KM 406/1-12 (88th KM of old NH-33)	-	866.59	-	-	-	100%	866.59	F.A & C.A.O (Cons.)/ S.E Railway Kolkata	100%	-
3	Construction of ROB in Chandrapura Route in Leu of LC No.- 26Spl/T at KM 80/1-2	-	5469.71	Ltr. No.- 3642 Dt.- 13-10-2022	-	-	44%	2696.31	F.A & C.A.O (Cons.)/C/ECR/ MHX, Patna	0%	-
4	Construction of Approach & Proposed ROB near L.C No.- MB-21 at KM 383/16-17 between Muri to Barkakana under Ranchi Railway Division.	-	3495.00	-	-	-	0%	0.00	-	100%	-
4	Ramgarh	0.00	12740.20	0.00	0.00	0.00		5494.14			

Circle : Dumka
Div : Deoghar
Name of EE-Sri Manoj Kumar Mahto

Progress report of **On-going / Completed works** (ROB)

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of ROB no-618 on Giridih-Sarath road between Madhupur Station Joramaw station	-	4527.20	3238(S) dt-01.07.19		42437.00		2891.14	Estern Railway, Kolkatta	-	-
2	Construction of ROB on Satsang-Bhirkhibad road bitween Jasidih-Bajjnathdham Station (LC No. 04/T)	-	4056.41	732(S), Date-01-02-2019		42437.00		3850.81	Estern Railway, Kolkatta		
3	Construction of ROB on Satsang-Bhirkhibad road bitween Shankarpur-Jasidih Station (-	3755.00	3231(S) dt-23.05.16	-	42437.00		2545.20	Estern Railway, Kolkatta	-	-
4	Construction of ROB (ROB proper and Approach portion) at Santhali Village near Br. 653 between Sankarpur - Jasidih at km 321/19-21 from Howrah (Job No.-CRF-JHR-2022-23/67)		9364.00	RW Ranchi/ CRF/ 2021-22, dt- 06.03.23	2353.046	58(SBD)/ 2023-24 dt-06.02.24		0.00	M/s Binod Kumar Yadav, At- Jarga, Gujhandi, Jhumri Telaiya, Koderma, Jharkhand.	-	05.08.26
5	Construction of ROB for Jasidih-Baidyanath Dham Section (LC Gate No.-1) (Job No. CRF-JHR-2022-23-70)		8196.00	RW Ranchi/ CRF/ 2021-22, dt- 06.03.23	1414.464	61(SBD)/ 2023-24 dt-08.02.24		0.00	Ramjee Singh Construction Pvt. Ltd., D.S. Gilan Road, Gilanpara, Dumka	-	07.02.26
5	Deoghar	0.00	29898.6	0.00	3767.51			9287.15			

Progress report of **On-going / Completed works** (ROB)

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Dumka Div : Pakur Name of EE-Sri Veer Raghwan											
01	Construction of ROB in Pakur-Barharwa Road							6676.90			
01	Pakur	0.00	0.00		0.00			6676.90			

Circle : Dumka
Div : Sahebganj
Name of EE-Sri Ajay Kumar-2

1	Construction of proposed ROB in lieu of Level Crossing No. - 47/C in between Tinpahar-Dhamdhamia Section of Malda Division to be executed by Railway in Deposit term of Jharkhand Government.		9394.54	Joint Secretary RCD, Jharkhand, letter no. 1233 (S), dated 27.02.2019				7849.12			
2	Pakur-Barharwa Road ROB in lieu of LC No. 19/B & 45 C/E		95.47	Joint Secretary RCD, Jharkhand, letter no. 1327 (S), dated 31.03.2022							

Progress report of **On-going / Completed works** (ROB)

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Sahibganj West Cabin ROB in lieu of 82 B/T		38.25	Joint Secretary RCD, Jharkhand, letter no. 2725 (S), dated 26.07.2022							
3 Sahebganj		0.00	9528.26		0.00			7849.12			

Circle : Chaibasa
Div : Chaibasa
Name of EE-Sri Raj Ranjan

1	Construction of Road Over bridge between Kendposi and Maluka stations under the jurisdiction of Dy. Chief Engineer (Con). Tantnagar in Chakradharpur division of SER.	953.734	4042.27856	27.12.2017 /2776(S)	4201.75	04.01.2019 /Agt. No- SER /CON-HQ /TATA/64/20 18	73.554	3102.25432	M/S Shyamsree Tribeni (JV), EN-32, Shyam Towers, Sector-V, Salt Lake, Kolkata West Bengal, PIN- 700091	100	03.01.2021
1	Chaibasa	953.7	4042.28		4201.75			3102.25			

Circle :- Chaibasa
Div:- Jamshedpur
Name of EE-Sri Dipak Sahay

Progress report of **On-going / Completed works** (ROB)

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of approach of proposed ROB No.26B at km 251/13-15 lieu of Level crossing no.141/Spl. Class at km 251/3-5 between Tata-Aditaypur stn. Under CKP railway division in S.E. Railway in Year 2017-18 Under Road Division, Jamshedpur	0.25	4404.95	Letter No. 2891(S) Dt. 21.09.2021 R/E Rs.	1829.12		44.28	3373.52	TRIVENI ENGICONS PRIVATE LIMITED, Add.-3/6, H.S. Tower, L Road, Bistupur, Jamshedpur.	100%	31.12.2022
2	Construction of ROB in lieu of LC No.137 near km 242/23-25 between Asanbani and Salgajori station under SER.		4385.96	1230(S) Dt. 27.02.2019	0.00	-	-	0.00	-	-	-
		0.25	8790.91		1829.12			3373.52			

Circle : Chaibasa

Div : Seraikella-Kharsawan

Name of EE-Sri Genesh Ram Hembrom

Progress report of **On-going / Completed works** (ROB)

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of Road Over Bridge in Lieu of Level Crossing No.-160 in between Mahalimurup & Rajkharsawan Station at Km. 286/23-25 of Seraikella-Kharsawan Road (MDR-144)		3780.59				99	2051.76	FA & CAO, S.E. Rly, Kolkata	100%	
2	Plantation of tree 540 Nos. with iron gabion and transplanted of 28 Nos. trees for ROB No. 160 in between Kharsawan and Mahalimoorum Station in Seraikella-Kharsawan Road in Km. 9.90 under RCD, Road Division, Seraikella-Kharsawan					20.42	21 F2 of 2019-20 Dt. 23.10.2019	92	18.74	M/s Krishna Construction, At/Po-Seraikella, Ward No.-07, Dist-Seraikella-Kharsawan	100%
2	Seraikella-Kharsawan		3780.59		0.00			2051.76			

Circle : Daltonganj
Div : Daltonganj
Name of EE-Sri Anil Kumar

Progress report of **On-going / Completed works** (ROB)

Month : March, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	C.R.F Construction of ROB at EP No.-291/27, 291/28 between Daltonganj to rajhara railway near Bajrha village at Palamau in the state of Jharkhand under Central Road Fund for the year 2022-23. Job No. (CRF-JHR-2022-23-65)	596.1	8354.00	16.03.23RWRanchi/CRF/2021 - 22/l/4036939/2023							
		596.1	8354.0		0.0	0.0		0.0			