

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of **On-going works** (Roads-Plan)  
State Plan Road Works

**Month : April, 2025 in progress**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle :- Dumka</b> <b>Div :- Dumka</b> <b>Name of EE-Sri Ashish Kumar</b>											
1	Construction of Jama-Barapalsi Road (Length-7.00 Km) and High Level Bridge Over Mayurakshi River. CW - 7.0 m Bridge - 8x20.6m	7.00	6060.20	Joint Secretary, Jharkand Ranchi letter no. 4981(S) Date 10.10.19	4322.11	31.12.19 36(SBD)/ 2019-20	98.33	6121.64	98%	13.09.2023	M/s M & S Co. M. S. Tower, Dangalpara, Dumka
2	Construction of Baba Basukinath Ring Road & Approach of Helipad (with Construction of Inspection Benglow ) (Total Length - 2.975 Km) for the year 2022-23.	2.98	1491.81	Joint Secretary, Jharkhand, Ranchi letter No. 4258(S) Date 22.11.2022	1203.09	16.03.2023 69(SBD)/2022- 23	75.248	1115.27	87%	15.03.2024	M/s Sakshi Enterprises, Sakshi Palace, Near Bhojpur Hotel, Dumka

State Plan Road Works

**Month : April, 2025 in progress**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Reconstruction and Widening/Strengthening of Road from Banwara ( on Dengidih-Banwara-Domnadih Road) Beldaha-Raikanari(Machkol)( on Sahara-Kothia Road) Road (Total Length - 7.006) for the year 2022-23.	7.01	2536.82	Joint Secretary, Jharkhand, Ranchi letter No.219(S) Date 19.01.2023	1861.08	18.07.2023 17(SBD)/2023-24	67.096	1248.70	77%	17.04.2024	M/s Balmukund Jha (55%)-Ramjee Singh Construction Pvt. Ltd (45%) (JV), Near Basic Govt School, Rasikpur, Dumka
4	Widening and Strengthening/Reconstruction work of Dumka City Roads (Dumka South) its (i) Purana Dumka to Hizla Mela, Bal Sudhar Grih Road (T Length-5.220 Km) (ii) Disom Guru to Mortanga Road (Total Length-1.533 Km) (Cumulative Length - 6.75 Km) for the year 2023-24	6.75	1470.27	Joint Secretary, Jharkhand, Ranchi letter No.3646(S) Date 31.07.2023	1406.22	05.08.2024 23(SBD)/2024-25	78.361	1101.94	90%	04.02.2025	M/s K.N.P Singh, 3'C Sri Ram Krishna Apartment, Sharda Babu Street, Near Line Tank Road, Chadri, Ranchi

State Plan Road Works

**Month : April, 2025 in progress**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening and Strengthening/Reconstruction of Ranibahal (MDR-197)-Baliram-Saharghati Road via Rangalia-Raneshwar (with Chirudih to Karikador Link Road) including Bridges (Total Length-14.515) under Road Division Dumka for the year 2023-24	14.52	6565.09	Additional Secretary, Jharkhand, Ranchi letter No.1356(S) Date 15.03.2024	5063.70	10.09.2024 29 (SBD)/2024-25	61.339	3106.00	80%	09.09.2025	M/s Mohan Lal Jain, 23, Sahid Surya Sen Road, Berhampore, Murshidabad, WB
6	Widening and Strengthening/Reconstruction of Gumro to Ghasimarni (Fatehpur) Road Via Garapathar Road including Bridges (Total Length-19.920) under Road Division Dumka for the year 2023-24	19.92	8895.98	Additional Secretary, Jharkhand, Ranchi letter No.1360(S) Date 15.03.2024	7200.00	12.09.2024 30 (SBD)/2024-25	58.333	4200.00	68%	11.03.2026	Mini Construction, Church Road, Daltonganj
7	Reconstruction of Road from Shiv Vihar Hotel to NH 114A and Construction of Helipad (Total Length-1.317 Km) under Road Division Dumka for the year 2023-24	1.32	647.23	Additional Secretary, Jharkhand, Ranchi letter No. 1415(S) Dt 15.03.2024	430.58	14.10.2024 43(SBD)/2024-25	8.632	37.17	20%	13.02.2025	M/s Satya Construction, Shastri Nagar, Dumka, Jharkhand

State Plan Road Works

**Month : April, 2025 in progress**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Construction of ADB Road (Chigalpahadi) to Dumka-Rampur Highway (NH-114A) Connect Govindpur-Sahebganj Road via Dumka Airport Road (Total Length-10.360 Km) under Road Division Dumka for the year 2023-24	10.36	30198.64	Additional Secretary, Jharkhand, Ranchi letter No. 1424(S) Dt 16.03.2024	23925.00	14.10.2024 47EPC/2024-25	0.167	40.00			Bharat Vanijya Eastern Private Limited, 126, Chittaranjan Avenue, 2nd Floor, Kolkata
9	Widening and Strengthening /Reconstruction Sitpahadi to Sigdhriharko Road (Total Length-23.890 Km) under Road Division Dumka for the year 2023-24	23.89	16289.96	Additional Secretary, Jharkhand, Ranchi letter No. 1426(S) Dt 16.03.2024	9999.46	07.10.2024 38(SBD)/2024-25	6.000	600.00	22%	06.07.2026	M & S Paving Pvt Ltd, P-26 City Center, Sector-4, Bokaro
10	Reconstruction of Chandradeep to Mohanpur (Total Length-15.326 Km) under Road Division Dumka for the year 2023-24	15.33	7754.76	Additional Secretary, Jharkhand, Ranchi letter No. 1482(S) Dt 16.03.2024	5125.59	29.04.2025 01(SBD)/2025-26				28.03.2026	

State Plan Road Works

Month : April, 2025 in progress

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Widening and Strengthening/Reconstruction of Budhikurwa (on NH-114A)-Dighhi More (Bhaluwa More) (on NH-133) Via Kamardiha Dumaria-Aamghata-Matihari Road (Total Length-14.685 km) under Road Division Dumka for the year 2024-25.	14.69	6667.38	Additional Secretary, Jharkhand, Ranchi letter No. 11(S) Dt 16.03.2024							SRE(65%) (M/s Sri Ram Enterprises, Prem Kunj Apartment, Flat No-3C, MPD Road, Jagdishpur, Bhagalpur, Bihar)-PB (35%) (M/s Om Prakash Bajaj, Laheri Tola, Godda) (JV)
12	Reconstruction work of Sumbeshwarnath Temple Approach Road at Saraiyahat (Total Length – 4.983 Km) under Road Division Dumka for the year 2024-25.	4.98	3827.94	Additional Secretary, Jharkhand, Ranchi letter No.4035(S) Dt 25.09.2024	1684.26	07.02.2025 63(SBD)/2024-25	11.875	200.00	25%	06.08.2025	Niraj Kumar Agarwal, Gilan Para, Dumka, Jharkhand
13	IRQP/Strengthening work of Jama-Jamtara Road (Total Length-18.66 Km) under Road Division Dumka for the year 2024-25	18.66	2017.37	Deputy Secretary(M), Jharkhand, Ranchi Letter No. 4125(S) 30.09.2024	1675.00	13.02.2025 67(SBD)/2024-25	12.282	205.72	30%	12.09.2025	SANDEEP-TIYA JV (as per JV Agreement) Tiya (70%) (Tiya Civil Tech Pvt. Ltd, Tainjor, Po-T. Daldali, Gopikandar, Dumka)-Sandeep (30%) (Sandeep Kumar, Dangalpara, Hizla Road, Dumka)

State Plan Road Works

**Month : April, 2025 in progress**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	Widening and Strengthening/Reconstruction of Chaipani (on NH-114A) to Masania (Aamgachi-Kalyanpur Road, on ODR) Road (Total Length - 6.670 Km) under Road Division Dumka for the year 2024-25.	6.67	1685.54	Deputy Secretary( M), Jharkhand, Ranchi Letter No. 4378(S) 14.10.2024							
15	Improvement of Riding Quality Work of Shikaripara-Rajbandh Road (Total Length-9.915 Km) under Road Division Dumka for the year 2024-25.	9.92	593.26	Special Secretary, Jharkhand Ranchi Letter No 88(S) dt 09.01.2025	482.81	03.06.2025 71(SBD)/2024-25	72.493	350.00	90%	03.06.2025	M/s Sakshi Enterprises, Sakshi Palace, Near Bhojpur Hotel, Thana Road, Dumka
15	Dumka	163.97	96702.26		64378.90			18326.44			

**Circle : Dumka**

**Div : Deoghar**

**Name of EE-Sri Manoj Kumar Mahto**

State Plan Road Works

**Month : April, 2025 in progress**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening & Strengthening/ Reconstruction work of Noniyad (on Dhamni-Kushmaha Road) to Pandaniya More via Margomunda, Giriajori, Simargada Road (Length-9.905 KM) & Margomunda Link Road (on MDR-225) (Length-1.145KM) (Total Length-11.050 KM) (including Bridge Construction) at Ch. 0.975 (Span 2x21 M)	11.05	4189.23	J.S. RCD Lt. No.- 4134 (S) dt- 14.11.22	2659.28	19SBD/ 23-24 dt- 28.06.23	87%	3237.06	92%	27.12.24	Sujata Udit Builders Pvt. Ltd., Tiwari Chowk, Deoghar College Road, Nilkath Vihar, Sawera Gali, Deoghar
2	(A) Reconstruction of Karown (Dharmraj Mandir, on Dhiba-Karown Road) - Chandchaura-Kenbaria Asanbani- Budhikura (on Madankattha- Madhupur Road) Road (Total Length - 8.525 KM)	8.53	3804.39	J.S. RCD LT. No. 1494(S), dt- 05.03.19	1926.12	25SBD/ 2019-20 29.07.19	19%	1551.26	16%	28.03.20	Bhupendra Engineering and Construction Pvt. Ltd., Chitra, Deoghar

State Plan Road Works

Month : April, 2025 in progress

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	(B) Remaining work of Reconstruction of Karown (Dharmraj Mandir, on Dhiba karown Road) Chandchaura-Kenbaria Asanbani-Budhikura (on Madankatta madhupur Road) Road (Total Length 8.525 km)				2489.72	43SBD/ 23-24 dt- 24.11.23	90%	2753.21	92%	23.07.24	Sri Manoj Kumar Singh, Vill.- Chaparia, PO- Koiridih, PS- Jasidih, Deoghar
3	(A) Construction of Cover Drain with Road from Pandit B. N. Jha Road to Bilasi via Bambam baba Road (Total Length-1250.00 mtr.)	1.25	<u>1714.00</u>	J.S. RCD LT. No. 6147(S), dt- 09.11.17	1733.45	59 SBD/ 2017-18 dt.06.03.18	22%	387.99	22%	05.12.18	Sri Pancham Kumar Mishra, Purandaha, Deoghar.
	(B) Construction of Cover Drain with Road from Pandit B. N. Jha Road to Bilasi via Bambam Road (Total Length-1.250 KM) (Balance Work)				1761.24	53SBD/ 23-24 dt- 19.01.24	10%	170.23	12%	18.07.24	M/s Seethal Construction, #1040, 10th Main Judicial Layout, PO-Yelahanka, Bengaluru - 560054, Karnataka

State Plan Road Works

**Month : April, 2025 in progress**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening & Strengthening/ Reconstruction of Mohanpur (Jaipur More) to Agriculture College upto Bihar Border, including Jhilli link Road. (Total Length – 9.745 KM) (Job No. CRF-JHR-2022-23/60)	9.75	2062.89	RW Ranchi/ CRF/ 2021-22, dt-06.02.23	2457.22	26SBD/ 2024-25 dt.29.07.24	45%	1559.33	92%	28.03.25	Sri Manoj Kumar Singh, Vill.- Chaparia, PO- Koiridih, PS-Jasidih, Deoghar
5	Widening and Strengthening/ Reconstruction of Roushan more to Madhupur via Saftar Ghat Road (MDR 226) under Road Division, Deoghar (Total Length 12.840 K.M.)	12.84	5289.75	J.S., RCD, Lt. No.- 5354(S), dt-28.11.23	3518.82	29SBD/ 2024-25 dt.10.08.24	11%	1962.33	35%	09.07.25	M/s Ganesh Yadav, Anand Nagar, PO-ISM, Saraidhella, Dhanbad
6	Improvement of Riding Quality Work of Dhiba to Karown via Rusya, Barbo, Teliparua, Budawatan road (Total Length 9.05 KM) under Road Division, Deoghar	9.05	580.54	RCD, Lt. No.-776(S), dt-21.02.24	602.09	25SBD/ 2024-25 dt.23.07.24	66%	400.00	89%	22.10.24	M/s Nitya Nand Singh, Vill.-Danga, Manigarhi, Sarwan, Deoghar
7	Widening and Strengthening/ Reconstruction of Sarwan (NH-114A) - Palojori Via Raikund - Mahapur (Total Length - 28.110 KM) including Bridge Construction under Road Division, Deoghar	28.11	14038.04	J.S., RCD, Lt. No.- 5631(S), dt-14.12.23	7878.69	59SBD/ 2024-25 dt.-20.01.25	3%	5622.20	6%	19.01.27	Rajbir Construction Pvt. Ltd., Hariom Tower Commercial Complex, Circular Road, Lalpur, Ranchi.

State Plan Road Works

**Month : April, 2025 in progress**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Reconstruction work of Mahjori to Margomunda Road (Total Length-2.271 KM) under Road Division, Deoghar	2.27	599.21	RCD, Lt. No.- 3498(S), dt- 28.08.24	452.94	56SBD/ 2024- 25 dt-04.02.25	0%	0.00	2%	03.06.25	Rajeev Kumar, S/o Ram Sumeran Singh, H. No.-K-125, P.C. Colony, Hanuman Nagar, Kankarbagh, Patna- 800020
9	Widening, Strengthening & Reconstruction of Kano to Madankatta via Mahuatad ,Murlipahari, Baskuppi, Badia, Nagadori Road (Length -14.115 KM) & Murlipahari to Ramjani More Link Road (Length - 2.340 KM) (Total Length- 16.455 KM) (including Bridge Construction) under Road Division Deoghar	16.46	6553.36	RCD, Lt. No.- 1150(S), dt- 06.03.24	4843.21	61SBD/ 2024- 25 dt-03.03.25	0%	0.00	2%	02.03.26	Preeti Enterprises, Harina, Nawagarh, Barora, Dhanbad, Jharkhand
10	Reconstruction of Fulchuwa (Khaga-Dighari Road) to Mahapur (Sarath Basti-Palajori Road) (Total length - 2.385 KM)	2.39	1208.88	RCD, Lt. No.- 1350(S), dt- 15.03.24	940.94	67SBD/ 2024- 25 dt-24.03.25	0%	0.00	4%	23.07.25	M/s Nitya Nand Singh, Vill.-Danga, Manigarhi, Sarwan,
11	(A) Widening and Strengthening/ Reconstruction of Baratand More - Kurwa - Rangamatiya - Palojori (on SH-15) (Total Length - 25.594 KM) (including Bridge Construction)	25.59	7452.9	J.S. RCD LT. No. 891(S), dt- 13.02.18	4320.18	26SBD/ 2018-19 dt.25.09.18	43%	3618.65	43%	24.03.20	Bhupendra-Sinha Joint Venture, Karnibagh, Deoghar

State Plan Road Works

**Month : April, 2025 in progress**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	(B) Remaining Work of Widening and Strengthening / Reconstruction of Baratand More - Kurwa - Rangamatiya - Palajori (on SH - 15), Total length- 25.594 KM (Including Bridge Construction)				4077.87	66SBD/ 2024-25 21.03.25	0%	0.00		20.05.26	Sri Manoj Kumar Singh, Vill.- Chaparia, PO- Koiridih, PS-Jasidih, Deoghar
12	Improvement of Riding Quality work of Budhai (PWD Road) to Bihar Border via Jamua (Total Length - 9.90 KM) under Road Division Deoghar.	9.90	763.17	RCD, Lt. No.- 3436(S), dt- 23.08.24	713.74	64SBD/ 2024-25 dt-17.03.25	0%	0.00		16.07.25	Sri Manoj Kumar Singh, Vill.-Chaparia, PO- Koiridih, PS- Jasidih, Deoghar
13	(A) Construction of Cover Drain with Road from Bilasi-Chhatisi-Circular Road (Total Length - 0.900 KM)	0.90	1064.99	J.S. RCD LT. No. 5812(S), dt- 18.10.17	1077.20	58SBD/ 2017-18 dt.06.03.18	67%	724.09	67%	05.12.18	Sri Manoj Kumar Singh, Vill.-Chapariya, P.O.- Koiridih, Deoghar
	(B) Construction of Cover Drain with Road from Bilasi-Chhatisi-Circular Road (Total Length - 0.900 KM) (Balance Work)			J.S. RCD LT. No. 5812(S), dt- 18.10.17							
<b>13</b>	<b>Deoghar</b>	<b>138.08</b>	<b>40154.45</b>		<b>41452.70</b>			<b>21986.35</b>			

**Circle : Dumka**

**Div : Godda**

**Name of EE-Sri Raj Kumar Rajesh**

State Plan Road Works

**Month : April, 2025 in progress**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Remaining Work of Reconstruction of Road (Including Bridges) (i) Firozpur-Bhagayai & (ii) Meharna-Wazidpur-Budhasan(Jharkhand-Bihar border) Including Bazidpur-Khironthi Link road (Total Length- 22.44 k.m.) Under Road Division, Godda.	22.44	7249.10	RCD Lt. No. 2459 (S) dated 03.05.17	5956.18	SBD 03/2021-22 Dated:26-10-2021	93%	6869.50	94%	25.04.2023	M/s S. K. Tekriwal, Pathargama, Godda
2	Widening, Strengthening and Reconstruction of Agiya more (on Agiya more-Sundarpahari Road)- Pargo- Damodih (till Garda Pahari) Road (Length-22.253 Km) (Including L.A.)	22.25	7351.99	RCD Lt. No. 537 (S) dated 15.02.22	7423.57	SBD 07/2022-23 Dated:20-03-2023	99%	8695.55	99%	19.09.2024	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi
3	Widening & Strengthening of Sarotiya(On MDR- 200) - Belari-Pathra (On NH- 133) road (Total Length- 5.718 KM) for the year 2019-20.	5.72	1207.65	RCD Lt. No. 3443(S) dated 15.07.19	827.54	SBD 01/2020-21 Dated: 08-10-2020	69%	771.88	76%	07.05.2021	Pancham Kumar Mishra, Purandaha, Deoghar
4	Reconstruction of Mahagama (Kechua Chowk) to Dighi Road (MDR-201) (Total Length- 11.597 Km) under Road Division, Godda for the Year 2022-23	11.60	7173.34600	RCD Lt. No. 2916 (S) dated 04.08.22	7595.71	SBD 06/2023-24 Dated:17-07-2023	79%	6011.99	82%	16.09.2024	Classic Engicon Pvt. Ltd., 3D Vatika Apartment Line Tank Road, Ranchi, Jharkhand

State Plan Road Works

**Month : April, 2025 in progress**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening, Strengthening/Reconstruction of Tesobathan (at Tesobathan- Mahadeobathan Road)- Rampur- Simlong (At NH 333A) Road (Total Length- 12.00KM).	12.00	4665.87	RCD Lt. No. 4462(S) dated 07.12.22	3862.11	SBD 03/2023-24 Dated:14-06-2023	76%	3660.07	76%	13.05.2024	M/s ABC Construction, Tarangini Villa Main Road Bhagat Para Pakur.
6	Widening, Strengthening & Reconstruction of Godda Dande road via Dewbandha, Mohani and Shivnagar road (Total Length- 17.809 Km) for the year 2022-23	17.81	7943.78	RCD Lt. No. 610(S) dated 15.02.23	5382.62	SBD 08/2023-24 Dated:22-01-2024	56%	4178.14	62%	21.03.2025	M/s Sri Ram Enterprises, Prem Kunj Apartment, Flat No.- 3C, MPD Road, Jagdishpur, Bhaglapur, Bihar. (51%) & M/s Om Prakash Bajaj, Leheri Tola, Godda. (49%)
7	Widening & Strengthening/Reconstruction of Chandana (Sundarpahari-Agiya more Road)- Damru- Damakol Fall Road (Total Length- 17.766 Km).	17.77	9034.04	RCD Lt. No. 3415(S) dated 18.07.23			0%	1051.09			
8	Widening & Strengthening/Reconstruction of Ghatiyari (on Tesobathan- Mahadeobathan Road)- Ratanpur- Rajpokhar (Sundar dam) Road (Total Length- 11.720 Km.)	11.72	5577.24	RCD Lt. No. 4919(S) dated 19.10.23	4040.39	SBD 11/2023-24 Dated: 11-03-2024	20%	1985.42	30%	11.09.2025	M/s ABC Construction, Tarangini Villa Main Road Bhagat Para Pakur.

State Plan Road Works

Month : April, 2025 in progress

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Widening & Strengthening/Reconstruction of Mohanpur (on NH-133) to Karmatanr Road Via Sinni-Imlitanr Road (Total Length-20.640 Km.)	20.64	6794.33	RCD Lt. No. 4917(S) dated 19.10.23	6724.95	SBD 10/2023-24 Dated:20-02-2024	32%	2874.65	44%	19.08.2025	M & S Paving Pvt. Ltd, Bokaro
10	Widening & Strengthening/Reconstruction of Sundarpahari(NH-333A)-Chandana-Dama-Jamkudar-Agiamore Road (Total Length-24.440 Km.)	24.44	8081.66	RCD Lt. No. 4926(S) dated 20.10.23	8998.36	SBD 09/2023-24 Dated:20-02-2024	18%	1626.88	34%	04.12.2025	M & S Paving Pvt. Ltd, Bokaro
11	IRQP/Strengthening Work of Doy to Nawadih (L- 18.350 Km.) & Runji to Kharebagicha (L-2.650 Km.) Via Gangti Road (Total Length- 21.00 KM)	21.00	1333.19	RCD Lt. No. 31(S) dated 04.01.24	1351.97	SBD 01/2024-25 Dated:12-09-2024	104%	1399.78	100%	11.03.2025	M/s S. K. Tekriwal, Pathargama, Godda
12	Widening and Strengthening/ Reconstruction work of Pathra Chowk- Makhni- Noonbatta-Latibadi road (Total Length-14.160 Km).	14.16	8613.81	RCD Lt. No. 13(अप्रम क) dated 16.03.24	4444.11	SBD 02/2024-25 Dated:04-10-2024	14%	600.00	17%	03.01.2026	HAKIM MOMIN, Panchayat-Kolajora, Ward No. 3, Vill- Rampur, PS-Pakur, Dist.- Pakur, Jharkhand 816107.
13	IRQP work of Nunajore- Shahpur-Beldiha- Parsa Road (Total Length- 14.650 Km.) under Road Division Godda	14.65	1010.71	RCD Lt. No. 1405(S) dated 15.03.24	983.31	SBD 05/2024-25 Dated:18-02-2025				17.08.2025	Kandukuri Industries Pvt. Ltd., 3-10-71, Kotha Bazar, Kavali Nellore, Andhra Pradesh, 524201.

State Plan Road Works

**Month : April, 2025 in progress**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	Reconstruction of Hanwara Bajar (Bihar Border) Link Road (Total Length- 0.411 Km) under Road Division, Godda	0.41	243.24	RCD Lt. No. 2617(S) dated 27.06.24	175.50	01F2/2024-25 Dated:08-08-2024	69%	121.00	75%	07.10.2024	M/s Manoj Kumar Singh, Sharda Kunj, Williams Town, Behind B.ED College, Deoghar, B. Deoghar, Jharkhand.
15	IRQP (Improvement of Riding Quality) Work of Jogini Sthan to Barkope Durga Mandir Road (Total Length- 2.10 Km.) under Road Division Godda	2.10	130.42	RCD Lt. No. 2876(S) dated 11.07.24	125.84	08F2/2024-25 Dated: 26-09-2024			90%	25.11.2024	Deepak Kumar Choudhary, Vill-Ratanpur, PO+PS-Barharwa. Dist.-Sahebganj, Jharkhand
16	IRQP/ Strengthening work of Road from 16th km of Godda-Pirpainti road at Doe to 31th km of Godda- Pirpainti road at Diyajori chowk via Amoar, Khiroandhi, Khatti, Balbadda, Marpa, Madhura Road (Total Length- 28.00 Km)	28.00	2006.38	RCD Lt. No. 3687(S) dated 06.09.24	1892.05	SBD 03/2024-25 Dated:10-10-2024	77%	1459.47	100%	09.04.2025	M/s S. K. Tekriwal, Pathargama, Godda
17	IRQP work of Gandhigram to Chandni Chowk Road (Total Length- 20.150 Km.) under Road Division Godda.	20.15	1303.21	RCD Lt. No. 3435(S) dated 23.08.24							

State Plan Road Works

**Month : April, 2025 in progress**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
18	Widening, Strengthening/ Reconstruction of Dumuhi (Godda- Pirpainti main road) to Basantrai Road (Total Length- 21.050 Km) under Road Division, Godda	21.05	9919.34	RCD Lt. No. 3760(S) dated 10.09.24	7656.50	SBD 04/2024-25 Dated:11-02-2025	3%	250.00	5%	10.02.2027	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi
19	Widening, Strengthening and Reconstruction of Raghunathpur-Sugnibad- Chatra- Murgabani Road & Engineering College Link Road (Total Length- 9.610 Km) under Road Division, Godda	9.61	10941.98	RCD Lt. No. 4164(S) dated 01.10.24							
20	Widening & Strengthening/ Reconstruction of Chorbad more (Dumka- Ramgarh- Godda RCD Road) to Baghmara - Govindpur (Agiya more- Parogodih RCD Road) Road (Total Length- 4.045 km) under Road Division, Godda	4.05	2284.83	RCD Lt. No. 4194(S) dated 04.10.24							
21	Remaining work of Widening & Strengthening of Nayanagar-Parsa (MDR 203)- Hanwara (till Bihar Border) Road (Total Length- 21.10 Km) of Parsa to Hanwara (till Bihar Border) road part (Length- 12.45 Km) under Road Division, Godda.	21.10	6793.64	RCD Lt. No. 4324(S) dated 09.10.24	138.48	17F2/2024-25 Dated 04.02.2025				03.05.2025	Sunil Kumar Tekriwal, Post office Road, Chaprasi Tola Godda, Post-Godda, Dist.- Godda, Jharkhand

21 Godda

322.66

102486.41

67579.20

41555.41

State Plan Road Works

**Month : April, 2025 in progress**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle : Dumka</b>  <b>Div : Jamtara</b>  <b>Name of EE-Sri Vicky Murmu</b></p>											
1	W/s of Narayanpur-Tarani-Jagrudih(Bajraghat) road & Tarani- Chirudih -Pabia Link road for the Year 2019-20	21.30	4472.93	Lt.No.872 (S) 13.02.2018	3164.30	01/SBD/18-19 Dt. 09.03.19	85.43%	2917.47	95.00%	08.09.2020	M/s Daroga Pradhan, Hirapur, Dhanbad
2	Widening & Strengthening of Jumman more to Lodharia road for the Year 2021-22	12.01	3992.49	Lt.No.2345 (S) 12.08.21	2856.67	02/SBD/21-22 17.01.2022	88.75%	3406.94	97.00%	16.12.2022	M/s Malti Enterpirses, Dhanbad
3	Widening & Strengthening /Reconst. of Mohnabank to Nala road for the Year 2021-22	14.20	4187.66	Lt.No.4217 (S) 21.08.19	2925.24	01/SBD/21-22 Dt. 08.10.2021	82.30%	2707.65	92.00%	07.10.2022	Manoj Kumar Singh, Deoghar
4	W/S & Reconstruction in Bheldangal - Bindapathar road (Total Length-7.250 Km) under Road Division, Jamtara for the year 2023-24	7.25	2405.93	Lt. No.1154(S) Dt.06.03.24	1595.19	01/SBD/24-25 Dt. 24.09.2024	33.22%	530.00	40.00%	23.09.2025	Hari Nandan Choudhary, Dumka
5	Widening, Strengthening & Reconstruction Work of Nirmal Mahato Chowm (Mihijam) to Jamtara Via Satsal Road under Road Division, Jamtara for the Year 2023-24	15.74	5561.05	Lt. No.1292(S) Dt. 13.03.24	4265.67	02/SBD/24-25 Dt. 10.10.2024	25.74%	1098.00	40.00%	09..01.2026	Preeti Enterprises, Dhanbad

State Plan Road Works

**Month : April, 2025 in progress**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	IRQP Work of Dumka-Masalia-Kundhit- Nala Road from Km 20.00 to Km 53.355 (Total Length- 33.355 Km) under Road Division, Jamtara for the year 2024-25	33.36	4004.69	Lt.4320(S) Dt.09.10.24	3327.67	01 SBD/25-26 Dt.04.04.25	-	0.00	15.00%		Hari Nandan Choudhary, Dumka
<b>6</b>	<b>Jamtara</b>	<b>103.85</b>	<b>24624.75</b>		<b>18134.74</b>			<b>10660.05</b>			

**Circle : Dumka**

**Div : Pakur**

**Name of EE-Sri Veer Raghwan**

1	Widening Strengthening and Reconstruction of Chengadanga to Hamirul up to West bangal Road (Length 0.00 to 4.178 KM) for the year 2022-23	4.18	1477.28	J/S L. No. 3585(S) Dt. 10.10.22	1195.56	32-SBD/ 22-23 Dt. 21.03.2023	57%	679.96	65%	20.07.23	Sandipan Pramanik Infra Private Limited, Kolkata
2	IRQP work of Maheshpur-Pakurai Road (MDR-244) from 0.00 KM to 23.00 KM, for the year 2023-24.	23.00	1746.94	J/S L. No. 3717(S) Dt. 01.08.23	1673.34	01-SBD/ 2024-25 Dt. 20.06.2024	53%	879.90	60%	19.12.2024	Shivshakti Protech Private Limited, Ranchi
3	IRQP work of Pakuria-Radhanagar-Nalhati Road from 0.00 KM to 13.300 KM, under Road Division, Pakur for the year 2023-24.	13.30	765.77	J/S L. No. 3645(S) Dt. 31.07.23	691.67	03-SBD/ 24-25 Dt. 02.09.2024	0%	0.00	53%	01.01.2025	Sandipan Pramanik Infra Private Limited, Kolkata

State Plan Road Works

**Month : April, 2025 in progress**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	IRQP work of Talwa-Dumarghatti Road (ODR) from 0.00 KM to 22.528 KM, under Road Division, Pakur for the year 2023-24.	22.53	1601.91	J/S L. No. 5430(S) Dt. 01.12.23	1663.45	08-SBD/ 24-25 Dt. 09.12.2024	18%	300.00	97%	08.06.2025	M/s ABC Construction, Bhagatpara, Pakur
5	Widening & Strengthening/Reconstruction of Pakur-Sahargram-Amrapara Road from Km 14.45 to Km 32.878 (Sahargram to Amrapara stretch) (Length-18.428 Km) in Pakur District	18.43	6275.35	J/S L. No. 5659(S) Dt. 15.12.23	5717.50	SHAJ/SBD/ 05 of 23-24 Dt. 18.10.2023	4%	228.70	25%	17.10.2025	Classic Engicons Private Limited, Ranchi
6	Widening strengthening & Reconstruction of Koyala More (PWD Road) to Chhota Mohanpur Via Paiekpura Road (Length-7.200kms), under Road Division pakur.	7.20	4445.88	J/S L. No. 364(S) Dt. 25.01.24	2812.68	05-SBD/ 24-25 Dt. 05.09.2024	76%	2143.57	97%	04.09.2025	Hakim Momin, Pakur
7	Widening Strengthening & Reconstruction of Vikrampur to Maharo via Kalidaspur, Shiwalidanga Road (Length-9.53km), under Road Division pakur.	9.53	6141.26	J/S L. No. 361(S) Dt. 25.01.24	3594.33	07-SBD/ 24-25 Dt. 27.11.2024	30%	1062.26	41%	26.11.2025	Spica Projects and infrastructure private limited, Ranchi
8	Construction of Saharkol to Piadapur Road (Pakur Bypass, Length-6.340 Km), under Road Division Pakur.	6.34	3685.06	J/S L. No. 339(S) Dt. 25.01.24	2449.95	06-SBD/ 2024-25 Dt. 09.10.2024	3%	76.26	30%	08.07.2025	Harinandan Choudhary, Bhagalpur Road, Dudhani, Dumka

State Plan Road Works

**Month : April, 2025 in progress**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	IRQP work of Gopikandar-Pakuria Road (MDR-198) from 13.125 KM to 20.195 KM (Total Length – 7.07 Km) under Road Division, Pakur for the year 2024-25.	7.07	572.68	L. No. 4709(S) Dt. 11.07.24	489.47	09-SBD/ 2024-25 Dt. 28.01.25	0%	0.00	100%	27.04.2025	Satellite Construction, Mursidabad, West Bengal.
10	IRQP work of Littipara- Kujbona Road From Km 0.00 to 13.00 under Road Division, Pakur for the year 2024-25.	13.00	775.18	L. No. 3429(S) Dt. 23.08.24	0.00	0.00	0%	0.00			
11	IRQP work of Amrapara-Maheshpur-Muraroj Road From Km 17.00 to 30.013 (Total Length - 13.013 under Road Division, Pakur for the year 2024-25.	13.01	829.90	L. No. 4241(S) Dt. 08.10.24	0.00	0.00	0%	0.00			
11	<b>Pakur</b>	<b>137.59</b>	<b>28317.20</b>		<b>20287.94</b>	<b>0.00</b>		<b>5370.65</b>			

**Circle : Dumka**  
**Div : Sahebganj**  
**Name of EE-Sri Ajay Kuma**

State Plan Road Works

**Month : April, 2025 in progress**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Reconstruction of Ranga (SH-18) to Simaldhab via Simra – Hiran – Dumil – Srirampur – Ilaki-Bhorbandh Road (Length – 32.055 km) under Road Division, Sahibganj	32.06	14925.32	Additional Secretary RCD, Jharkhand , letter no. 457 (S), dated 31.01.2024	12617.58	09SBD/2023-24, Dt. 26.09.2023	63.79	8217.52	72.00	25.09.2025	M/s Sri Ram Enterprises, Bhagalpur
2	Widening and Strengthening /Reconstruction of Mirzachouki to Boarijore from Ch. 0.00 to 25+060 (km) (Part A) from Ch. 0.00 to 16+600 km and 0+0.00 to 0+370 (Start Junction) under Road Division, Sahibganj for the year 2022-23	16.60	10783.79	Joint Secretary RCD, Jharkhand , letter no. 3471 (S), dated 23.09.2022	7604.89	05SBD/203-24, Dt. 25.07.2023	71.00	5416.73	73.00	24.09.2024	RK Infracorp Pvt. Ltd., Hyderabad
3	Widening and Strengthening of Banjhi Bazar (Durga Mandir) (on Govindpur-Dumka-Sahibganj Road) - Mandwa Karikandar Chakri-Daldali-Karasole (on Maharajpur-Sharmapur Road) (Total Length - 9.00 km)	9.00	4831.99	Joint Secretary RCD, Jharkhand , letter no. 4130 (S), dated 14.11.2022	4203.13	04SBD/2023-24, Dt. 17.07.2023	71.37	3432.05	85.00	16.10.2024	ABC Construction

State Plan Road Works

Month : April, 2025 in progress

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Reconstruction Work of Hathmari to Hatigarh Road (Total Length-1.975 Km) under Road Division, Sahibganj	1.98	929.25	Joint Secretary RCD, Jharkhand , letter no. 4877 (S), dated 18.10.2023	595.43	40SBD/2023-24, Dt. 11.03.2024				10.09.2024	Jai Mata Dee Construction, Ranchi
5	Widening, Strengthening/ Reconstruction work of Ring Road for Digghi (Barharwa) NH-80 to Kesro (Barhait-Barharwa More) via Kumhariya-Buddi Pahar-Amberi Pahar-Chapandey Road (L-11.736 Km, C.W. - 7.0m) and Barmasiya to Maa Binduwasini Mandir Link road (L-1.360 Km, C.W. - 5.5m) under Road Division, Sahibganj for the year 2023-24	13.10	4733.03	Joint Secretary RCD, Jharkhand , letter no. 5387 (S), dated 29.11.2023	4611.44	39SBD/2023-24, Dt. 04.03.2024	28.19	1300.00	40.00	03.04.2025	ABC Construction, Pakur
6	Reconstruction work of Khairbani (on NH-133A) to Sanmani (on RCD, ODR Road) via Jhumarbandh, Dibrikol, Chhota Orsa Pahar Road (Total Length-7.580 KM) under Road Division, Sahibganj for the year 2023-24	7.58	4027.20	Additional Secretary RCD, Jharkhand , letter no. 1153 (S), dated 06.03.2024	3173.69	06SBD/2024-25, Dt. 07.10.2024	34.66	2200.00	65.00	07.06.2025	M/s Sri Ram Enterprises, Bhagalpur

State Plan Road Works

**Month : April, 2025 in progress**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Improvement of Riding Quality Work of Part A Jojodari to Mohabbatpur Road from KM 0.00 to 16.130 and Part B Barhait-Lalmatia via Bhognadih Road from KM 0.00 to 7.904 KM (Total Length-24.034 KM) under Road Division, Sahibganj	24.03	1564.33	Additional Secretary RCD, Jharkhand , letter no. 473 (S), dated 02.02.2024	1456.09	01SBD/2025-26, Dt. 09.04.2025		0.00		08.10.2025	M/s S. K. Tekriwal, Godda
8	Widening and Strengthening of Bhognadih to lakhipur via Malbhita Road Bhognadih (Barhait-Lalmatia Road) Malbhita-Lakhipur (Jojodari-Mohabbatpur Road) Total length – 8.875 Km under Road Division, Sahibganj for the year 2023-24	8.88	3392.11	Joint Secretary RCD, Jharkhand , letter no. 5633 (S), dated 14.02.2023	3313.95	04SBD/2024-25, Dt. 04.10.2024	73.92	2450.00	80.00	04.07.2025	M/s S. K. Tekriwal, Godda
9	IRQP/Strengthening work of Fossil's Park Link Road from KM 0.00 to 4.00 under Road Division, Sahibganj for the year 2024-25	4.00	258.38	Additional Secretary RCD, Jharkhand , letter no. 3970 (S), dated 20.09.2024	207.84	18SBD/2024-25, Dt. 18.01.2025	99.99	207.82	100.00	17.04.2025	Jai Mata Dee Construction, Ranchi

## State Plan Road Works

Month : April, 2025 in progress

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	IRQP/Strengthening work of Maharajpur (on NH-80) to Sharmapur (on NH-80) via Taljhari-Kalyanchak-Padaria More-Tinpahar-Bakudih Road (Total Length-37.255 Km) under Road Division, Sahibganj for the year 2024-25	37.26	2138.80	Deputy Secretary RCD, Jharkhand , letter no. 4126 (S), dated 30.09.2024				0.00			M/s Sri Ram Enterprises, Bhagalpur
11	IRQP/Strengthening work of Lalbandh (MDR-210) to Mohanpur (NH-80) Road via Babupur and Jonka Link Road (Total length-14.305 KM) under Road Division, Sahibganj for the year 2024-25	14.31	892.21	Additional Secretary RCD, Jharkhand , letter no. 3969 (S), dated 20.09.2024				0.00			
12	Widening and Strengthening/Reconstruction of Srikund (on RCD Road) to Shivapahar (on RCD Road) via Madhuwapada-Angoli-Hastipara-Juhibona Road (Length-6.675 Km) under Road Division, Sahibganj for the year 2024-25	6.68	4889.87	Additional Secretary RCD, Jharkhand , letter no. 4318 (S), dated 09.10.2024				0.00			M/s Chitra Construction

State Plan Road Works

**Month : April, 2025 in progress**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Widening and Strengthening/Reconstruction of Dumlidanga (on RCD Road) to Shamnagar (on RCD Road) via Aashila-Jaambad (Length-6.250 KM) under Road Division, Sahibganj for the year 2024-25	6.52	4199.13	Additional Secretary RCD, Jharkhand , letter no. 4321 (S), dated 09.10.2024				0.00			
14	Widening and Strengthening/Reconstruction of Srikund (on RCD Road) to Bindupara (on RCD Road) via Kankjol Road (Length-6.750 Km) under Road Division, Sahibganj for the year 2024-25	5.97	4278.18	Additional Secretary RCD, Jharkhand , letter no. 4319 (S), dated 09.10.2024				0.00			Hakim Momin

14	Sahebganj	187.94	61843.59		37784.03			23224.12			
----	-----------	--------	----------	--	----------	--	--	----------	--	--	--

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of **Completed works** (Roads-Plan)  
State Plan Road Works

Month : April, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle :- Dumka**

**Div :- Dumka**

**Name of EE-Sri Ashish Kumar**

1	WideningStrengthening/Reconstruction of Dengidih-Vanvara-Domnadih (NH-114A) Road with Bridge (Length-13.025Km) for the year2021-22.	13.03	4915.87	Joint Secretary, Jharkhand, Ranchi letter No. 216(S) Date 25.01.2022	3944.19	23.07.2022 8(SBD)/ 2022-23	100.00	5542.99	100.0%	22.01.2024	Manoj Kumar Singh, Vill-Chapariya, P.O.-Koiridih, P.S.-Jasidih, Dist-Deoghar (Jharkhand)
---	---	-------	---------	--	---------	----------------------------------	--------	---------	--------	------------	--

1	Dumka	13.03	4915.87	0.00	3944.19	0.00		5542.99			
---	-------	-------	---------	------	---------	------	--	---------	--	--	--

**Circle : Dumka**

**Div : Deoghar**

**Name of EE-Sri Manoj Kumar Mahto**

###	Deoghar	0.0	0.00		0.00	NIL		0.00			
-----	---------	-----	------	--	------	-----	--	------	--	--	--

## State Plan Road Works

Month : April, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Dumka</b> <b>Div : Godda</b> <b>Name of EE-Sri Raj Kumar Rajesh</b>											
1	IRQP/Strengthening work of Mohanpur-Khairatkar, Nayanagar, Parsa, Durgapur, Kusmi Road (Total Length- 16.07 Km) under Road Division, Godda	16.07	1120.61	RCD Lt. No. 4430(S) dated 06.12.22	1152.04	SBD 01/2023-24 Dated:13-04-2023	101%	1160.22	100%	12.10.2023	Kandukuri Industries Pvt. Ltd., Survery No. 326, Kandukuri Estate, Jammalapalem, Kavali- 524201, SPSR Nellore (Andhra Pradesh).
2	IRQP/Strengthening work of Ghorichak to Dighi Road (Total Length- 22.300 Km) under Road Division, Godda	22.30	1430.65	RCD Lt. No. 4452(S) dated 06.12.22	1420.03	SBD 04/2023-24 Dated:21-06-2023	97%	1375.35	100%	20.12.2023	M/s S. K. Tekriwal, Pathargama, Godda
3	Reconstruction of Simra-Boarijore-Borio Road Including Bridge (MDR-208) (from Chainage 4.00 Km to 17.150 Km) (Total Length- 13.150 Km) under Road Division, Godda for the year 2022-23.	13.15	6237.31	RCD Lt. No. 2917 (S) dated 04.08.22 Toal A.A. 87044.64	6621.17	SBD 05/2023-24 Dated:08-06-2023	99%	6565.36	100%	07.08.2024	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi

State Plan Road Works

**Month : April, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Remaining Work of Widening Strengthening / Re Construction of Nunajor-Shahpur Beldiha-Parsa (MDR- 206) road (Km 00.00 to 16.60)	16.60	4469.42	RCD letter no. - 8112(S) dated 05.09.13	851.31	SBD 03/2022-23 Dated:26-07-2022	68%	1627.73	87%	25.01.2023	M/s Sakshi Enterprises, Dumka
5	Widening & Strengthening/ Reconstruction of Mirzachowki-Boarijore Road (MDR 207) Km 16.60 to 25.060 (Total Length- 8.46 Km) (Part B) under Road Division, Godda.	8.46	4146.60	RCD Lt. No. 3471(S) dated 23.09.22 Toal A.A. 10783.787	3201.51	SBD 02/2023-24 Dated:19-04-2023	96%	3075.77	100%	18.01.2024	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi
6	Widening & Strengthening of Godda City Bypass From Sarkanda Chowk (NH 133) to Mission Chowk (NH 333A) Road including (i) Circular link road via Residence of DC,SP,DJ Godda and (ii) Canal Link road (Total Length- 4.37 Km)	4.37	1483.47	RCD Lt. No. 4225(S) dated 21.11.22	1516.44	SBD 05/2022-23 Dated:04-03-2023	99%	1505.30	100%	03.09.2023	M/s Mitra Engineering Constructions, Ongole, Praksham, Dist.- Andhra Pradesh
7	Reconstruction of Dumuhi (Veerkunwar Singh Chowk) (NH 133) to Chandni Chowk (NH 333A) Km 0.00 to 11.05 (Total Length- 11.05 Km) under Road Division, Godda.	11.05	2936.62	RCD Lt. No. 3480(S) dated 23.09.22	2976.43	SBD 06/2022-23 Dated:14-03-2023	91%	2847.62	100%	13.01.2024	Manoj Kumar Singh, Vill- Chaparia, PO- Koiridh, PS- Jasidih, Deoghar

## State Plan Road Works

Month : April, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Strengthening work of Boarjore(MDR- 207)-Bishunpur-Ghorichak (NH-133) Road (Total Length- 15.466 KM) under Road Division, Godda.	15.47	1050.93	RCD Lt. No. 4252(S) dated 22.11.22	1028.91	SBD 07/2023-24 Dated:21-11-2023	93%	961.64	100%	20.05.2024	Nitesh Kumar Singh, S/o- Anil Kumar Singh, Girish Talkies, Kalyanpur, Jamui BO- Hathigarh, Deoghar (Jharkhand)
9	IRQP/Strengthening work of Kargil Chowk to Godda Bus Stand Via Sadar Hospital Road (Total Length- 1.00 Km) under Road Division, Godda	1.00	226.61	RCD Lt. No. 4444(S) dated 06.12.22	171.57	26F2/2022-23 Dated:14-02-2023	70%	119.82	70%	15.04.2023	Kumar Aman, S/o- Anuj Kumar Singh, Kamala Bagh Colony, Dumka, Pin 814101
10	Widening,Strengthening/Reconstruction of Parasi to Sirsa Road Via Thakurgangti road including Bridge (Total Length- 4.910 KM).	4.91	1217.98	RCD Lt. No. 4653(S) dated 19.09.19	1233.06	SBD 01/2021-22 Dated:18-10-2021 (Supplymentary Agrrement)	99%	1223.20	100%	17.10.22	M/s S. K. Tekriwal, Pathargama, Godda
10	Godda	113.38	24320.19		20172.47		9.14	20462.00			

Circle : Dumka

Div : Jamtara

Name of EE-Sri Vicky Murmu

State Plan Road Works

**Month : April, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	IRQP/ Work of Govindpur-Sahebganj Road (Km 29.020 to 126.00) for the Year 2021-22	96.98	6316.01	Lt No.551(S) Dt.17.02.22	5904.19	02/SBD/22-23 28.10.2022	88.75%	6549.59	100.00%	27.10.2023	K.K. Builders Pvt. Ltd, Jamshedpur

<b>1</b>	<b>Jamtara</b>	<b>96.98</b>	<b>6316.01</b>		<b>5904.19</b>			<b>6549.59</b>			
----------	----------------	--------------	----------------	--	----------------	--	--	----------------	--	--	--

**Circle : Dumka**  
**Div : Pakur**  
**Name of EE-Sri Veer Raghwan**

0	Pakur	0.00	0.00		0.00	NIL		0.00			
---	-------	------	------	--	------	-----	--	------	--	--	--

**Circle : Dumka**  
**Div : Sahebganj**  
**Name of EE-Sri Ajay Kuma**

1	Reconstruction work of Simra-Borio-Boarijore-Road (MDR-208) from KM 4.00 to 26.82 under Road Division, Sahibganj	22.82	8704.46	Joint Secretary RCD, Jharkhand , letter no. 2917 (S), dated 04.08.2022	4193.48	03SBD/203-24, Dt. 05.07.2023	99.10	4156.04	100.00	04.05.2024	Velji Ratna Sorathia Infra Pvt. Ltd.
---	--	-------	---------	--	---------	------------------------------	-------	---------	--------	------------	--------------------------------------

State Plan Road Works

**Month : April, 2025**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	IRQP/Strengthening work of Fossil's Park Link Road from KM 0.00 to 4.00 under Road Division, Sahibganj for the year 2024-25	4.00	258.38	Additional Secretary RCD, Jharkhand , letter no. 3970 (S), dated 20.09.2024	207.84	18SBD/2024-25, Dt. 18.01.2025	99.99	207.82	100.00	17.04.2025	Jai Mata Dee Construction, Ranchi
###	Sahebganj	26.82	8962.84		4401.32			4363.86			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of **On-going works** (Bridges-Plan)  
State Plan Bridge Works

**Month : April, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle :- Dumka</b> <b>Div :- Dumka</b> <b>Name of EE-Sri Ashish Kumar</b></p>											
1	(i) Construction of High Level Bridge over Terpatia River at Ch 0.255 km (4x10.6m) (ii) Construction of High Level Bridge over Kalidhwa River at Ch 11.700 km (1x14.6m) (iii) Construction of High Level Bridge over Bhalki River at Ch 10.987 km (1x10.6m) (iv) Construction of High Level Bridge over Sagariya River at Ch 5.494 km (1x14.6m) in Kharoni - Durgapur Road under Road Division Dumka for the year 2023-24	82.20	1250.92	Additional Secretary, Jharkhand, Ranchi letter No. 1402(S) Dt 15.03.2024	1292.51	24.01.2025 62(SBD)/2024- 25			1%	23.07.2026	Satish Kumar, Krishnapuri, Williams Town, Deoghar
2	(i) Construction of High Level Bridge over Local Nala at Ch. 19th Km of Dalahi-Ranibahal Road (1x12.0 m) (ii) Construction of High Level Bridge over Local Nala at ch. 21st km of Dalahi-Ranibahal Road (1x10.0m) under Road Division Dumka for the year 2023-24	22.00	625.87	Additional Secretary, Jharkhand, Ranchi letter No. 1397(S) Dt 15.03.2024	520.00	14.10.2024 40(SBD)/2024- 25	0.000	0.000	3%	13.10.2025	Sandeep Kumar, Dangalpara, Hizla Road, Dumka

State Plan Bridge Works

**Month : April, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of High Level Bridge over Til River at Ch 22.850 Km (Span-3x16.6m) and Construction of High Level Bridge over Nala at Ch. 21st Km (Span- 1x10.6m) at Haripur-Asanbani Road under Road Division Dumka for the year 2023-24	60.40	596.41	Additional Secretary, Jharkhand, Ranchi letter No. 1396(S) Dt 15.03.2024							
4	(i) Construction of H.L bridge over Local nala at ch 8th km of Dondia to Gunjisehal Road (1x10.6m) (ii) Construction of H.L. bridge over Local Nala at ch 4th km of Dondia to Gunjisehal Road (2x14.6m) (iii) Construction/Replacement of H.L. bridge over Local nala at ch 7th km of Butberia to Bengal Border Road (3x16.6m) under Road Division Dumka for the year 2024-25.	39.80	753.10	Additional Secretary, Jharkhand, Ranchi letter No. 1404(S) Dt 15.03.2024							
5	(i) Construction of High Level Bridge over Local Nala at Ch 8th Km of Dalahi-Ranibahal Road (1x10m) (ii) Construction of High Level Bridge over Local Nala at Ch. 10th Km of Dalahi-Ranibahal Road (1x10m) (iii) Construction of High Level Bridge over Local Nala at Ch 16th Km of Dalahi-Ranibahal Road (1x16.0m) under Road Division Dumka for the year 2023-24	36.00	955.95	Additional Secretary, Jharkhand, Ranchi letter No. 1419(S) Dt 15.03.2024	713.00	13.09.2024 32(SBD)/ 2024-25	25.359	180.810	40%	12.12.2025	Sandeep Kumar, Dangalpara, Hizla Road, Dumka
5	Dumka	240.40	4182.25		2525.51			180.81			

State Plan Bridge Works

Month : April, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Dumka</b> <b>Div : Deoghar</b> <b>Name of EE-Sri Manoj Kumar Mahto</b>											
<b>NIL</b>											
0	Deoghar	0.00	0.00		0.00			0.00			

<b>Circle : Dumka</b> <b>Div : Godda</b> <b>Name of EE-Sri Raj Kumar Rajesh</b>											
1	Remaining work of Construction of H.L. Bridge with approach road in 24th Km of Sahebganj-Mirjachowki Boarijore road over Sariya river (2x21.6)+(1x18.6) Year 2010-11	65.00	216.04	RCD 6734(S) WE dated 22.11.10	277.86	SBD No. 06/2013-14 dated 04.03.14	63%	175.00	85%	03.03.15	Om Prakash Bajaj, Laheri Tola, Godda
1	<b>Godda</b>	65.00	216.04		277.86			175.00			

<b>Circle : Dumka</b> <b>Div : Jamtara</b> <b>Name of EE-Sri Vicky Murmu</b>											
<b>NIL</b>											
0	Jamtara	0.00	0.00		0.00			0.00			

State Plan Bridge Works

Month : April, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle : Dumka</b>  <b>Div : Pakur</b>  <b>Name of EE-Sri Veer Raghwan</b></p>											
1	Construction of H.L. Bridge (Including Approach Road) over Tarpatia River at 16 th Km (3 x 20m) of Kajaladaha- Pakuria Road, Under Road Division, Pakur for the year 2021-22	3x 20	488.55	J/S L. No. 392 (S) Dt. 07.02.2022	402.03	03-SBD/22-23 Dt. 18.06.22	85%	343.27	95%	17.06.2024	M/s Singh Construction, Deopur, Pakur
2	Construction of Bridge over Bansloi River in 2nd Km of Amrapara Pakur Bazar Road (Link road Dumka-Sahebganj SH-18) under Road Division, Pakur in the State of Jharkhand. (Job No. CRF-JHR-2022-23/54)	6x24.6	833.00	CE (Comm) L. No. 733 (Encl). Dt. 20.04.23	935.05	02-SBD/23-24 Dt. 15.02.2024	0%	0.00	5%	14.02.2026	S.K. Tekriwal, Pathargama, Godda
<b>2</b>	<b>Pakur</b>	<b>0.00</b>	<b>1321.55</b>		<b>1337.08</b>		<b>343.27</b>				

**Circle : Dumka**  
**Div : Sahebganj**  
**Name of EE-Sri Ajay Kuma**

1	(i) Construction of Box culvert over local nala at Ch. 11+225 Km, (ii) Ch. 11+375 km (iii) ch. 20+420 km (iv) Ch 6+490 km (v) Ch. 11+475 km of Barhait-Barharwa (MDR-211) Road		666.20	Joint Secretary RCD, Jharkhand, letter no. 2014 (S), dated 10.05.2023	623.39	21SBD/2023-24, Dt. 05.12.2023	67%	420.00	85	04.03.2025	M/s S.K. Tekriwal
---	--	--	--------	---	--------	----------------------------------	-----	--------	----	------------	-------------------

## State Plan Bridge Works

Month : April, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of HL Bridge over Telo River (with approach road) at Chainage 279 km (new chainage 255 km) of Govindpur Sahibganj Road under Road Division, Sahibganj		398.87	Joint Secretary RCD, Jharkhand, letter no. 3257 (S), dated 07.07.2023	374.67	38SBD/2023-24, Dt. 04.03.2024	43%	160.00	85	03.03.2025	M/s S.K. Tekriwal
2	Sahebganj		1065.07		998.06			580.00			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of **Completed works** (Bridges-Plan)  
State Plan Bridge Works

**Month : April, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/Ref. No.	<u>Amount</u>	Date/Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle :- Dumka**  
**Div :- Dumka**  
**Name of EE-Sri Ashish Kumar**

**NIL**

0 Dumka 0.0 0.00 0.00 0.00 0.00 0.00 0.00

**Circle : Dumka**  
**Div : Deoghar**  
**Name of EE-Sri Manoj Kumar Mahto**

**NIL**

0 Deoghar 0.00 0.00 0.00 0.00 0.00

**Circle : Dumka**  
**Div : Godda**  
**Name of EE-Sri Raj Kumar Rajesh**

State Plan Bridge Works

**Month : April, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/Ref. No.	<u>Amount</u>	Date/Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>NIL</b>											
0	Godda	0.00	0.00		0.00			0.00			

**Circle : Dumka**  
**Div : Jamtara**  
**Name of EE-Sri Vicky Murmu**

<b>NIL</b>											
0	Jamtara	0.00	0.00		0.00			0.00			

**Circle : Dumka**  
**Div : Pakur**  
**Name of EE-Sri Veer Raghwan**

<b>NIL</b>											
0	Pakur	0.00	0.00		0.00			0.00			

State Plan Bridge Works

**Month : April, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/Ref. No.	<u>Amount</u>	Date/Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle : Dumka</b>  <b>Div : Sahebganj</b>  <b>Name of EE-Sri Ajay Kuma</b></p>											
<b>NIL</b>											
0	Sahebganj	0.00	0.00		0.00			0.00			

## ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress report of On-going works(Non-Plan)

State Non-Plan Works

Month : April, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle :- Dumka</b> <b>Div :- Dumka</b> <b>Name of EE-Sri Ashish Kumar</b>											
	वर्ष 2024-25 श्रावणी मेला अंतर्गत स्वीकृत योजना										
1	Construction of Approach Road to Basukinath Bus Stand under Non Plan (Shrawani Mela 2024) for the year 2024-25.		150.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024	103.34	30.07.2024 19F2/2024-25	45.62409	44.15	65%	29.10.2024	Manish Kumar Yadav, Behind National School, Dudhani, Dumka
2	Construction of Box Cell Culvert (3/33/3m Size) over Local Nala near Bhagalpur Bus Stand (Basukinath) under Non Plan (Shrawani Mela 2024) for the year 2024-25.		100.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024	72.15	31.07.2024 21F2/2024-25	42.39663	58.76	95%	30.11.2024	M/s Gupta Construction Rakhabani, Dumka
3	Construction of Box Cell Culvert (8x5m) and Protection Wall in Approach Road of Shiv Ganga to NH 114A at Basukinath Dham under Non Plan (Shrawani Mela 2024) for the year 2024-25		100.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024	61.09	17.08.2024 26F2/2024-25	31.34496	51.31	85%	16.12.2024	Sanjay Kumar Jha Basukinath, Jarmundi, Dumka - 814118
4	Construction of Drain in km 170(Part) and 171(Part) KM in Govindpur-Sahebganj (SH-18) Road, Road Division, Dumka under non plan for the year 2024-25		50.00	EIC, RCD, Ranchi letter no. 3897(S) Date 19.09.2024	49.95	09.12.2024 51F2/2024-25	34.64935	69.37	100%	08.03.2025	N R Infra, Aamgachi, P.O – Bara Narganj, P.S.-Kathikund, Dumka, Jharkhand
5	Construction of RCC Drain in 1st, 2nd and 3rd Km of Shivpahar-Saharjorihatiya Road under Non Plan for the year 2024-25.		150.00	EIC, RCD, Ranchi letter no. 3897(S) Date 19.09.2024	98.17	10.01.2025 55F2/2024-25	75.85819	77.27	100%	09.04.2025	M/s Samriddhi, At-Kewatpara, Mortanga Road, PO+PS-Dumka, Dist-Dumka
6	Day to day maintenance and renovation work of Road Division Dumka Office, IB Dumka , IB Ranishwar, IB Hansdiha, IB Gopikandar, Road Circle Dumka Office , Residential Office Of SE road Circle Dumka , Residential Office Of EE road Division Dumka and Sub division No-1 & 2 Office Campus under Non Plan for the year 2024-25.		110.00	EIC, RCD, Ranchi letter no. 3897(S) Date 19.09.2024	66.67	14.10.2024 42F2/2024-25	27.83734	41.75	60%	13.10.2025	Rakesh Kumar Singh Shikaripara, Dumka
6	Dumka		660.00		451.37		257.71				

**Circle : Dumka**  
**Div : Deoghar**  
**Name of EE-Sri Manoj Kumar Mahto**

SPILL OVER

Month : April, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Mastic Work over LC Gate 04/E ROB of Jasidih - Baijnathdham in Satsangnagar - Bhirkhibad Road under Non Plan for the year 2024-25		25.00	EIC, RCD, Ranchi Lt. No.-3897(S), dt-19.09.24	24.99	38F2/2024-25 10.12.24	0.00	0%	10%	09.02.2025	Kamanaling Baba Baidyanath Projects Private Limited, Behind Refugee Colony, Near Bazar Samiti, Baijnathpur, Deoghar
2	Repair and other Work of Bridge in 2nd KM of Deoghar-Satar Road under Non Plan for the year 2024-25.		15.00	EIC, RCD, Ranchi Lt. No.-3897(S), dt-19.09.24	11.91	49F2/2024-25 27.12.2024	6.07	51%	51%	26.02.25	Naveen Burnwal, Turkbud, Hazaribagh, Jharkhand
3	Repair of Boundary wall, Purchase of D.G. & Other work in Road sub division Office No-2 cum I.B. under Road Division Deoghar for the year 2024-25.		35.00	EIC, RCD, Ranchi Lt. No.-3897(S), dt-19.09.24	34.96	54F2/2024-25 27.01.2025	20.72	59%	100%	11.04.25	Manoj Kumar Yadav, Vill.- Naiyadih, Bengaha, Basakola, Jasidih, Deoghar
4	Toilet, Electrification work, Equipment, Generator Shed & Generator Purchase Work of Road Division office, Deoghar, Dist.-Deoghar		52.00	EIC, RCD, Ranchi Lt. No.-3897(S), dt-19.09.24	43.33	59F2/2024-25 22.02.2025	0.00	0%	100%	21.04.25	Mul Niwasi, At-Deoghar to Giridih Main Road, Gandhi Chowk, Rohini, Piper Tola, Rohini, Jasidih-814152
4			127.00		115.20		26.79				
4	<b>Deoghar Spill</b>	<b>0.00</b>	<b>127.00</b>		<b>115.20</b>		<b>26.79</b>				

**Circle : Dumka**  
**Div : Godda**  
**Name of EE-Sri Raj Kumar Rajesh**

<b>NON PLAN (SPILL OVER)</b>											
1	दुमुही से बसंतराय भाया- महेशपुर पथ के 15वें कि०मी० में 3 Boxcell Culvert का निर्माण कार्य (Size 3x 3x 3) (27.00 मी०)।		65.00	Eng.in Chief Lt. no. 3457(S) dated 22.09.2022	64.41521	27F2/2022-23 Dated 14.02.2023	39.39869	61%	85%	30.04.2023	M/s Vijay Kumar, Srikant Road Bela Bagan Behind Navjivan Hospital Kalibari, Deoghar Jharkhand
2	सहायक अभियंता, पथ अवर प्रमंडल, सं०- 2 गोड्डा के लिए Double Storage आवास निर्माण कार्य।		80.00	Eng.in Chief Lt. no. 4009(S)WE dated 18.08.2023	66.91763	19F2/2023-24 Dated 29.01.2024	27.29411	41%	46%	28.07.2024	Kumar Aman, S/o- Anuj Kumar Singh, Kamala Bagh Colony, Dumka, Pin 814101
3	नयानगर- हनवारा- परसा पथ के 1लें एवं 2रें कि०मी० का साधारण मरम्मति कार्य।		190.00	Eng.in Chief Lt. no. 3897(S)WE dated 19.09.2024	176.31382	20 F2/2024-25 Dated 10.02.2025			100%	09.04.2025	Kumar Aman, Kamala Bagh Colony, Dumka, Jharkhand.
4	मेहरमा- तेतरिया- परासी पथ के 9वें एवं 13वें कि०मी० में आर०सी०सी० नाला निर्माण कार्य।		70.00	Eng.in Chief Lt. no. 3897(S)WE dated 19.09.2024	58.90375	18F2/2024-25 Dated 04.02.2025	25.00	42%	100%	03.04.2025	M/s Prabhakar Jha, Dumariya, Chapri, Thakurgangti, Godda, Jharkhand
5	टेशोबथान- महादेवबथान पथ के 11वें कि०मी० में Box Cell Culvert का निर्माण कार्य।		80.00	Eng.in Chief Lt. no. 3897(S)WE dated 19.09.2024	54.28975	16F2/2024-25 Dated 01.02.2025	15.00	28%	85%	30.04.2025	M/s Hareram Gupta, AT + PO- Lohandiya Bazar, Lalmatia, Godda, Jharkhand 814165

Month : April, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	पथ प्रमंडल, गोड्डा कार्यालय का साधारण मरम्मत, कार्यालय में उपस्कर, कम्प्यूटर, प्रिंटर इत्यादि आपूर्ति एवं सुसज्जीकरण/ सौंदर्यीकरण कार्य तथा कार्यपालक अभियंता के आवासीय कार्यालय में स्लाईडर विंडो अधिष्ठापन के साथ-साथ सुसज्जीकरण/ सौंदर्यीकरण कार्य		40.00	Eng.in Chief Lt. no. 3897(S)WE dated 19.09.2024	39.95930	10F2/2024-25 Dated 29.11.2024	35.09110	88%	90%	28.02.2025	M/s Bishwakarma Construction, Vill.- Porejor, PO- Dighi, PS- Saraiyaha, Dumka, Jharkhand- 814151
6	<b>Total</b>	<b>0.00</b>	<b>525.00</b>		<b>460.80</b>		<b>141.78</b>				
6	<b>Godda Viv. NP, SP</b>		<b>525.00</b>		<b>460.80</b>		<b>141.78</b>				

**Circle : Dumka**  
**Div : Jamtara**  
**Name of EE-Sri Vicky Murmu**

0 Jamtara

**Circle : Dumka**  
**Div : Pakur**  
**Name of EE-Sri Veer Raghwan**

**SPILL OVER**

1	Repair of pakuriya Sub Division Office and Construction of Inspection Bungalow at Pakur Jharkhand for the year of 2023-24 under Road Division, Pakur. (Non Plan Head)		60.00	EIC, RCD LETTER No. 4009(S) Dt., 18.08.23	46.62115	14-F2/2023-24 Dt.22.02.2024	15.70306	34%	65%	21.08.2024	Habibur Rahman Ilami, Pakur
1	<b>Pakur Spill Over</b>	<b>0.00</b>	<b>60.00</b>		<b>46.62</b>		<b>15.70</b>				

**NON PLAN**

1	Construction of 500m RCC Drain at 12th KM of Hiranpur-Kotalpokhar Road under Road Division Pakur for the Year 2024-2025	15.50	30.00	L. No. 3897(S) Dt. - 19.09.24	24.88766	07-F2/ 2024-25 Dt. 20.02.25	0.00	0%	0%	19-04-2025	M/s Raj Construction, Ranchi.
2	Reparing of Divisional office with quarters and purchasing of Equipments		50.00	L. No. 3897(S) Dt. - 19.09.24	49.17390	07-F2/ 2024-25 Dt. 21.03.25	0.00	0%	0%	20-09-2025	Dipendra Nath Dubey, Rajapara, Pakur.
2	<b>Pakur Non-Plan</b>	<b>15.50</b>	<b>80.00</b>		<b>74.06</b>		<b>0.00</b>				
3	<b>Pakur Spill Over &amp; Non Plan</b>	<b>#REF!</b>	<b>#REF!</b>		<b>#REF!</b>		<b>#REF!</b>				

**Circle : Dumka**  
**Div : Sahebganj**  
**Name of EE-Sri Ajay Kuma**

Month : April, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Non-Plan FY 2024-25**

1	Ordinary Repair of Harinchara More (MDR-211) to Barhait Road in KM 16(P), 17(P), 18(P), 20(P), 22(P) and 23(P) and Link Road of Kherwa Shivgadi in KM 2(P), 3(P) under RCD, Road Division, Sahibganj for the year 2024-25		50.00	EIC, RCD, Jharkhand Letter. No. 3897 (S), Dt. 19.09.2024	37.23	24F2/2024-25, Dt. 20.01.2025	0.00		100%	19.04.2025	Deepak Kumar Choudhary, At - Ratanpur, Sahibganj
2	Extension work of 2 nos. of culvert at ch. 5.280 and ch. 5.520 in Barhait-Barharwa Road under Road Division, Sahibganj for the year 2024-25		10.00	EIC, RCD, Jharkhand Letter. No. 3897 (S), Dt. 19.09.2024	7.05	07F2/2024-25, Dt. 19.12.2024	5.93		85%	18.02.2025	Md. Iftakhar Alam, Barhait, Sahibganj
3	Ordinary Repair of Hema Bridge in 23rd Km of Borio-Tinpahar-Rajmahal Road under Road Division, Sahibganj under Non-Plan Head for the year 2024-25		25.00	EIC, RCD, Jharkhand Letter. No. 3897 (S), Dt. 19.09.2024	14.75	32F2/2024-25, Dt. 19.02.2025	0.00		80%	18.04.2025	Md. Zulfeqar, At - Fulwariya, Sahibganj
4	Construction of 2 x 3.0m x 3.0m size box culvert in 3rd km of Jojodari - Mohabbatpur Road under Road Division, Sahibganj for the year 2024-25		45.00	EIC, RCD, Jharkhand Letter. No. 3897 (S), Dt. 19.09.2024	32.35	26F2/2024-25, Dt. 20.01.2025	11.72		45%	19.04.2025	Samim Alam, Barhait, Sahibganj
5	Construction of residence for two Junior Engineers in residential campus of Road Division, Sahibganj under Road Division, Sahibganj under Non - Plan Head for the year 2024-25		50.00	EIC, RCD, Jharkhand Letter. No. 3897 (S), Dt. 19.09.2024	31.50	30F2/2024-25, Dt. 11.02.2025	10.00		70%	10.07.2025	Amit Acharya, Shiv Mandir, Suresh Colony, Hazaribagh
6	Ordinary repair work of Assistant Engineer, Junior Engineer, Road-Sub Division, Sahibganj, Fourth Grade Residence and boundary wall in Sahibganj under Road Division, Sahibganj under Non-Plan Head for the year 2024-25		30.00	EIC, RCD, Jharkhand Letter. No. 3897 (S), Dt. 19.09.2024	18.28	31F2/2024-25, Dt. 11.02.2025	9.00		70%	10.06.2025	Amit Acharya, Shiv Mandir, Suresh Colony, Hazaribagh
<b>6</b>	<b>Saheganj Non Plan</b>		<b>210.00</b>		<b>141.16</b>		<b>36.66</b>				

##### Saheganj SP, NP, Vivekadhin

#REF!

#REF!

#REF!

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)

Progress report of **On-going works** (Roads-CRF)

Month : April, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle :- Dumka</b> <b>Div :- Dumka</b> <b>Name of EE-Sri Ashish Kumar</b>											
1	Widening and Strengthening of Road from NH-114A Jarmundi-Beldaha-Nimanath to NH-133 (Total Length-48.890 Km) for the year 2022-23. Job No. CRF-JHR-2022-23/61.	48.89	25513.16	Joint Secretary, Jharkhand, Ranchi letter No.5774(S) Date 21.12.2023	17678.91	08.07.2023 13MORTH (SBD)/ 2023-24	61.28	11063.92	74%	07.07.2025	M/s M & S Co, M.S. Tower Khutabandh, Dumka
<b>Total</b>		<b>48.89</b>	<b>25513.16</b>		<b>17678.91</b>			<b>11063.92</b>			

<b>Circle :- Chaibasa</b> <b>Div:- Jamshedpur</b> <b>Name of EE-Sri Dipak Sahay</b>											
1	WIDENING & STRENGTHENING OF KASIDA-HULUNG ROAD. (LENGTH: 14.725 K.M.) (Job No.CRF-JHR-2017-18/49)	14.73	4083.00	RW/NH-28014/2/2017/JHR/P-8,New Delhi the 28.08.2017	3452.20	04 SBD/2018-19 Dt. 25.05.2018	87.19	3009.92	100%	24.11.19	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur
2	Reconstruction of Bhuiya-Sinan to Susni via Hathi Kheda Road length-22.445 km (JOB no. CRF-JHR-2022-23-58)	22.45	7351.57	Ref no. 659(S)WE dt. 20.02.23	6497.23	25 SBD/2023-24 Dt. 18.01.2024	33.66	2187.00	50%	17.07.2025	Triveni Engicon Pvt. Ltd., 3/6 H.S. Tower, L-Road, Bistupur, Jamshedpur
3	Construction of Phuldungri (NH-33) to Jhatijharna via Burudih road (JOB no. CRF-JHR-2022-23-59)	24.01	10462.01	Ref no. 659(S)WE dt. 20.02.23	9985.42	03 SBD/2024-25 Dt. 01.08.2024			3%	31.07.2026	Vijay Kumar Sahu Infrastructure Pvt. Ltd, Old AG Colony, House No.75, Kadru, Ranchi
3	<b>Jamshedpur</b>	<b>61.18</b>	<b>21896.58</b>		<b>19934.85</b>			<b>5196.92</b>			

<b>Circle : DALTONGANJ</b> <b>Div : GARHWA</b> <b>Name of EE-Sri Pradeep Kumar</b>											
1	Reconstruction of Nagaruntari- Dhurki-Ambakhoriya Road (MDR-139) Total Length 24.940 km. <b>under Central Road Fund for the year 2019-2020</b> (Job No. CRF-JHR-2018-19/51)	24.940	11311.36	RW/NH-28014/1/2019/JHR/Z-1-1600 dt. 6.3.19	9462.2564	21.10.19 02 SBD/19-20	74%	7044.06	81%	20.05.21	NG PROJECTS LIMITED, NG Circle, Mehtapura, Himmat Nagar, Gujrat

Progress report of **On-going works** (Roads-CRF)

**Month : April, 2025**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	<b>Total</b>	24.94	11311.36		9462.26			7044.06			

**Circle : Daltonganj**  
**Div : Daltonganj**

1	Reconstruction of Bhajaniya of Mohammadganj to Haidernagar (Mohammadganj to Dangwar Road) Via Kolhua, Bardiha Pansa, Adhori and Ranideva Road. (Total Length- 17.372 km) for the year 2022-23. (Job No. CRF-JHR-2022-23/63)	17.37	9203.09	सरकार के अपर सचिव, पथ निर्माण विभाग का पत्रांक 4036 (एस0) रांची दिनांक 25.09.2024	6443.54	24SBD/23-24 20.01.24	0%	2247.11	2%	19.01.26	Dooars Construction Company, Alipurduar (W.B)
2	C.R.F Widening & Reconstruction of Kuti More (Chainpur) to Hutar Via Ramgarh Block Head Quarter (Total Length- 24.100 Km) under Central Road Fund for the year 2022-23. Job No.- CRF-JHR-2022-23/64	24.10	11964.14	मुख्य अभि0 (या0), प0नि0वि0, झा0, राँची का पत्रांक-733 (अनु0), दि0-20.04.2023 / सरकार के अपर सचिव, पथ निर्माण विभाग का पत्रांक 3825 (एस0) रांची दिनांक 13.09.2024	8839.2253 3	01SBD/24-25 22.06.24  7592.95058 Variation Amount 1246.27475 <u>Total Rs.</u> 8839.22533 Vide L.No. E.I.C, RCD, Ranchi Lt. 05 (Enc.) dt. 02.01.25	0%	1476.34	15%	21.06.26	Koleshwari Infracons, Private Limited, House No.- 1 Nagar P.O- Hunterganj P.S.-Hunterganj, Chatra, Jharkhand
<b>Total</b>		<b>41.47</b>	<b>21167.23</b>		<b>6443.54</b>			<b>3723.45</b>			