

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-Plan)
State Plan Road Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Hazaribagh Div : Hazaribagh Name of EE-Sri Shubash Prasad</p>											
1	Widening and Strengthening Mukundganj - Harhad- Hupad via Demotand Road (MDR-098) for the Year 2022-23 Under Road Division Hazaribag	7.08	1557.22	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 1202 (S) dt.11.03.2024	1536.84	dt. 24.09.2402 (SBD) of 2024-25	99.91%	1535.95	100%	23.05.2025	Jai Mata Di Construction, Ranchi
2	IRQP Work for Barkatha-Tetron Road from 0.00 to 32.100 Km (total Length32.100 KM) for the Year 2023-24 Under RCD Road Division Hazaribag	32.10	2119.01	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 1201 (S) dt.11.03.24	1897.60	dt. 24.03.2649 (SBD) of 2025-26	0.00	0.00	5%	23.12.26	Bansidhar Construction Pvt. Ltd., Danapur, Patna

State Plan Road Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	IRQP work of Hazaribag Lake road (MDR-097) from Km 0.00 to 8.400 (Total Length 7.545 Km Excluding Approach Road for all residential Quarters) for the year 2025-26 Under RCD, Road Division, Hazaribag	7.55	564.49	Special Secretary, RCD, Jharkhand Ranchi's Lt. No. 3947 (S) dt.13.10.25	465.43	dt. 02.04.26 01 (SBD) of 2026-27	0.00	0.00	30%	31.07.26	Manisha Construction, Dobhi, Gaya (Bihar)
4	IRQP Work of (i) Jack & Jill School to Visheshwar Dayal Chowk Road Via Zakir Hussain Parkd, Gilan Chowk-Pustakayan Chowk (ii) Main Road Drug House to Karzan Stadium Road (iii) Dipugarah Irrigation colony to Canary Residential Colony Via REO Circle Office, Divine Mercy Ashram, Police Academy Road (iv) Pagoda chowk to Kallu chowk via New Area & Jamun tree Lohsinghna to Manna singh Chowk Road (v) Heerabag Chowk to Government B.Ed College Via DVC Chowk (Total Length-6.127Km.) for the year 2025-26	6.13	647.39	Special Secretary, RCD, Jharkhand Ranchi's Lt. No. 3948(S) dt.13.10.25	-	-	0.00	0.00	-	-	0

State Plan Road Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Reconstruction of Naudiha Barasogai Chowk (At Kallu Chowk Sindur Road) to Shekh Bhikhari medical College and Hospital Road Via Jaiprakash Central Jail, (Including Land Acquisition, Utility Shifting and Plantation) Under RCD, Road Division, Hazaribag for the year 2025-26	1.43	1290.76	Special Secretary, RCD, Jharkhand Ranchi's Lt. No. 4095 (S) dt.30.10.25	668.79	15.12.2025 36SBD of <u>25-26</u> 04.04.2026 02SBD of <u>26-27</u> <u>638.88906</u> <u>29.89702</u> <u>668.78702</u>	85%	576.52	98%	14.04.2026	M/s Jai Maa Astabhuji Construction, Hazaribag
6	IRQP Work of Ichak More (NH-33)-Dumraon-Bahimar Chowk (On PWD Road) Total Length 17.825 Km, Under RCD, Road Division, Hazaribag for the year 2025-26	-	1462.23	Special Secretary, RCD, Jharkhand Ranchi's Lt. No. 4096 (S) dt.30.10.25	-	-	0.00	0.00	-	-	0
7	IRQP Work of Shankarpur (SH-07)-Narsinghasthan-kapasiya-Kundilbagi Road (Total length 6.725 Km) Under RCD, Road Division, Hazaribag for the year 2025-26	6.73	532.41	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 4268 (S) dt.17.11.25	418.31	Dt. 10.04.26 03SBD of 26-27	0.00	0.00	-	09.06.2026	M.M. Prasad Construction Pvt. Ltd., Kalhabad, Barkatha, Hazaribag

State Plan Road Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Hazaribagh	61.01	8173.51	0.00	4986.97	0.00		2112.47			

Circle : Hazaribagh
Div : BOKARO
Name of EE- Sri Amit Singh

1	Reconstruction and Strengthening Work in Ch. 7th km (60 M), 9th Km (170 M), 17th km (780 M), 18th km (400 M) 19th km (700 M), 21st km (500 M) and 22nd km (800 M) of Bahadurpur - Kasmar - Khairachatar - Pirgul - Bengal Boarder Road (Total length 3.41 km) for the year 2023-24 under Road Division, Bokaro.		491.11	29.08.2023/4161(S) of J.S., RCD, Jharkhand, Ranchi	422.39	06 SBD of 2023-24/20.02.2024	82.86	350.00	90%	19.06.2024	M/S Ajay Singh, Vyapar Mandal Gali, Jainamore, Bandhdih, Bokaro, Jharkhand-829301
2	Widening and Strengthening/ Reconstruction of Nawadih (Dak Bangla) (MDR-73) - Vendra - Gomoh (Laxmipur) Road (Total Length 11.530 Km) for the year 2023-24 under Road Division Bokaro	11.53	3841.15	13.10.2023/4794(S) of J.S., RCD, Jharkhand, Ranchi	2689.88	05 SBD of 2023-24/19.02.2024	89.21	2533.25	92%	18.01.2025	Malti Enterprises, Propt. Nandla Nayak, Nehru Chowk, Dumra More, Harina, P.O. - Nawagarh, Dhanbad - 828306

State Plan Road Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	IRQP work of Petarwar- Gomia Road (Total Length 26.20 Km) for the year 2023-24 under Road Division Bokaro	26.20	2441.28	07.03.2024/ 1167(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	2734.33	02 SBD of 2024-25/ 13.08.2024	85.54	2339.00	95%	12.02.2025	M/S Sanjay Construction, Vill. + P.O. - Saram, Dist. - Bokaro,
4	Widening and Strengthening of Picchari (Jaina More – Phusro PWD Road) to Tenughat (Petarwar – Gomia PWD Road) Road Main Portion (Length 24.759 km) and Bypass Portion (Length 1.564 km) (Total Length 26.324 Km) for the year 2024-25 under Road Division, Bokaro.	26.32	9086.66	16.03.2024/ 08(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	8950.89	23.09.2025/ 02 SBD of 2025-26	0.00	0.00	12%	22.09.2027	M & S Paving Pvt. Ltd., P-26, City Centre, Sector IV, Bokaro

State Plan Road Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening and Strengthening/ Reconstruction work of Bhandaridih (On Chandrapura, Bhandaridih Phusro Railway Crossing Gomia ODR Road) to Gomoh Railway Station Via Bandio, Kanchanpur, Parasbani, Dahiyari Road (Total Length 19.450 Km, Including Construction of Bridges) under Road Division, Bokaro for the year 2024-25	19.45	7115.28	13.09.2024/3824(S) of <i>Addl. Secretary,</i> RCD, Jharkhand, Ranchi,	6192.44	24.01.2026/03 SBD of 2025-26	0.00	0.00	-	23.02.2027	SRMV Construction Private Limited, Add.: Near Bhatti Talab, Sisai Road, Gumla, Jharkhand - 835207
6	Four Laning from Bokaro Sector-6 (Shastri Chowk) to Telmachcho (NH-32) Road (Total Length 5.965 KM) under Road Division, Bokaro for the year 2025-26 (Job No. CRF-JHR-2025-26-77)	5.97	6220.00	Ministry of Road Transport & Highways (Zone-1) Transport Bhawan, 1, Parliament Street New Delhi -	-	-	#VALUE!	0.00	-	-	-

State Plan Road Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Widening and Strengthening of Road from Nawadih Devi Mahto college More to Mahuatand(Penk) via Dengagada Siyari -Mungo -Rangamati (Total=31.485 Km) including bridge work under Road Division, Bokaro for the year 2024-25	31.49	8749.64	09.10.2024/4345(S) of <i>Addl. Secretary,</i> RCD, Jharkhand, Ranchi,	7045.87	7 SBD of 2024-25/03.03.2025	28.10	1980.00	38%	02.01.2027	Universal Agency Ramgarh Private Limited, Add.: Uma Niketan, 1st Floor, Ranibagi, Ramgarh Cantt, Jharkhand- 829122
8	IRQP work of Jaridih Link Road (Total Length 7.35 Km) for the year 2025-26 under Road Division, Bokaro	7.35	563.81	1410.2025/3956(S) of <i>Special Secretary,</i> RCD, Jharkhand, Ranchi,	473.08	01 SBD of 2026-27/10.04.2026	0.00	0.00	2%	09.07.2026	M/S Ajay Singh, Vyapar Mandal Gali, Jainamore, Bandhdih, Bokaro, Jharkhand- 829301

State Plan Road Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	IRQP work of Mamarkudar - Barmasia - West Bengal Border Road (Total Length 17.20 Km) for the year 2025-26 under Road Division, Bokaro	17.20	1412.90	30.10.2025/4094(S) of <i>Special Secretary</i> , RCD, Jharkhand, Ranchi,	1461.94	04 SBD of 2025-26/09.03.2026	0.00	0.00	95%	08.06.2026	M/S Ajay Singh, Vyapar Mandal Gali, Jainamore, Bandhdih, Bokaro, Jharkhand-829301
10	IRQP Work of Amlo Project to Gandhi Chowk Road (Total Length 4.30 Km) for the year 2025-26 under Road Division, Bokaro	4.30	715.38	17.11.2025/4273(S) of <i>Joint Secretary</i> , RCD, Jharkhand, Ranchi.	702.26	22.04.2026/02 S.B.D. of 2026-27	0.00	0.00	5%	21.06.2026	Amitabh Construction Pvt. Ltd., Add.: 105, Ranchi Patna Road Coltex Muhalla, Koderma, Jharkhand-825410

State Plan Road Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	IRQP work of Barmasia - Huthupather-Adrakudi-Mirdha (N.H-32) Road (Total Length 15.41 km) under Road Division, Bokaro for the year 2025-26	15.41	862.30	23.12.2025/ 4905(S) of <i>Joint Secretary, RCD, Jharkhand, Ranchi.</i>			#DIV/0!	0.00	-	-	
12	IRQP Work of Telidih - Vikramdih –West Bengal Border Road (Total Length 15.820 Km) under Road Division Bokaro for the year 2025-26	15.82	951.63	29.01.2026/ 314(S) of <i>Joint Secretary, RCD, Jharkhand, Ranchi.</i>			#DIV/0!	0.00	-	-	

State Plan Road Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Widening and Strengthening /Reconstruction of Nawadih to Ghutwe Hirak Road Via Chirudih Manpur-Telo-Taranga Road (Total Length 22.757 km) including construction of bridges under Road Division, Bokaro for the year 2025-26.	22.76	8136.86	27.01.2026/256(S) of Joint Secretary, RCD, Jharkhand, Ranchi.			#DIV/0!	0.00	-	-	

13 Bokaro 203.79 50588.00 30673.08 7202.25

Circle : Hazaribagh

Div : Chatra

Name of EE-Sri Rakesh Srivastava

1	Widening and Strengthening Reconstruction of Dhamaniya to Seregarha (NH-99) via Kacha Muktama-Tarog-Sel-Darha Road form Km. 0.00 to 20.625 with High Level Bridge for Year 2024-25	20.63	6852.51	Joint Sec. Lt. No. 4057(S) dt. 26.09.2024	4880.51	01SBD/2024-25 dt. 29.03.2025	24.11%	2322.53	25%	28.09.2026	M/s Puja Enterprises Simariya, Chatra
---	--	-------	---------	---	---------	------------------------------	--------	---------	-----	------------	---------------------------------------

State Plan Road Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening & Strengthening/Reconstruction of Ghanghri (on Hunterganj - Chatra NH-99) to Koleshwari Temple via Dantar Road with High Level Bridge under RCD Division, Chatra for year 2024-25.	10.94	4356.44	Joint Sec. Lt. No. 4339(S) dt. 09.01.2024	2983.47	02 of SBD/2025-26 dt. 15.01.2026	0%	0.00	0%	15.01.2026	M/s Sildiliya Construction Daltonganj
2	Chatra	31.56	11208.94		7863.97			2322.53			

Circle : Hazaribagh

Div : Dhanbad

Name of EE-Sri Mithilesh Prasad

1	Widening and Strengthening / Reconstruction of 2 lane road from Govindpur - Giridih main road (Barakar bridge) Pratapur, Thetatand more to Sarra PWD road via Charak, Jatakhunti, Balika vihar, Bhuski, Nawatand road via Balika vihar to Sarra bridge via Fatehpur, Takipur, Badhjobra road (Total Lenth = 10.688 Km) under Plan Head for the Year 2024-25.	10.69	5250.89	18 (S) dt. 16.03.24	4557.00	04 SBD/ 2024-25 dt. 14.10.24	59.79%	2724.52	55%	13.10.2025	Preeti Enterprises, Dhanbad
---	--	-------	---------	---------------------	---------	------------------------------	--------	---------	-----	------------	-----------------------------

State Plan Road Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Reconstruction Of 2 Lane Road From Brahmandiha More (GT Road) to Khario More Via Hirapur - Matari - Pakerberha - Lodwadiah - Jhagrahi - Mohanpur - Tursabad (Total Lenth - 11.566 Km) Under Plan Head For The Year 2024-25.	11.57	7467.28	4333 (S) dt. 09.10.24	5060.54	02 SBD/ 2025-26 07.04.2025	44.43%	2248.46	-	06.04.2026	Manoj Kumar Singh, Deoghar
3	IRQP work of bus stand to police line via housing colony road (length = 1.10 km) , housing colony road (length 2.80 km) and dhanbad link road (length 1.50 km) total length 5.40 km under plan head for the year 2025 26.	5.40	434.37	1513 (S) dt. 15.04.25	403.84	04 SBD/ 2025-26 12.09.2025	74.29%	300.00	90%	11.11.2025	Nagmani & Kashyap const.Pvt.Ltd. Garwah
4	IRQP work of Jamtara to Nirsa via Birgram road (Ch.- 15300m to 24000m) total length- 8.70 km for the year 2025-26.	8.70	635.60	1985 (S) dt. 20.05.25	528.40	01 SBD/ 2026-27 15.04.2026	0.00%	0.00	-	28.06.2026	Rajpath Builders, Purulia, WB

4	Dhanbad	36.35	13788.14	10549.78	5272.98
---	---------	-------	----------	----------	---------

Circle : Hazaribagh

Div : Giridih

Name of EE-Sri Ram Bilash Singh

State Plan Road Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Reconstruction of Road From Banpura (on Jhari More-Banpura-Chichaki-Khuntha Chowk-Chichaki Railway Station Road) to Dhibra More Near Dondlo (Including Bridge) (Total Length 3.60 Km.) Under Road Division, Giridih For The Year 2022-23	3.60	700.71	Govt. of Jharkhand RCD, Ranchi Letter no. 1166 (S) Dt. 23.03.22	656.83	SBD 06 of 2022-23 Dt. 20.12.2022 C.E Lt. no. 1142 Dt. 27.06.2023 Variation of 151.73534	94%	760.52	92%	19.09.23	M/S Maa Laxmi Construction, Daltonganj
2	Widening and Strenthening/ Reconstruction work of Karamjora More (on NH-114A)-Genro-Patro River of Approach Road (on Jamui-Deoghar Road) (Total Length - 11.125 Km.) (Including Land Aquesation Work) Under Road Division, Giridih For the Year 2022-23	11.13	3040.02	Govt. of Jharkhand RCD, Ranchi Letter no 3646 (S) dt 13.10.2022	2301.35	SBD 08 of 2022-23 Dt. 27.01.2023 C.E Lt. no. 100 Dt. 17.01.2024 Variation of 212.25873	94%	2369.95	95%	26.12.23	Rajeev Kumar, Patna
3	Widening & Strengthening of Domanpahari to Chugali, Dhurgargi Via Vijaydih Road in Km. 0 to 21.265 For the year 2018-19 Bridge At Ch. 14+700 Span - 8 X 24.600	21.27	5729.13	Govt. of Jharkhand RCD, Ranchi Letter no 2803 (S) dt 11.05.18	4568.61	SBD No. 08 of 2018-19 dt 28/11/18	107%	4874.54	90%	27.11.20	M/S East India Construction Company, Bokaro

State Plan Road Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening and Strengthening / Reconstruction of Fatehpur to Bongi (Bihar Border) Via Bhelwaghati Road (Including Construction of Bridge) (Total Length-15.810 Km.) For The Year 2019-20 (Bridge at Ch. 14+565, Span - 4 X 21)	15.81	5051.63	Govt. of Jharkhand RCD, Ranchi Letter no 3558(S) Dt. 19.07.2019	3583.41	SBD No. 02 of 2019-20 dt 23/10/19	99%	3537.25	94%	22.06.21	M/S Om Namo Siwai Construction, New Delhi.
5	Widening, Strengthening/ Reconstruction of Pandariya (Eidgah More) to Lachudih via Bankikala, Saraiya, Ranatand, Karne & Lachuri (Total Length 11.940 Km.) For The Year 2023-24	11.94	4275.63	Govt. of Jharkhand RCD, Ranchi Letter no 3412(S) Dt. 18.07.23	3081.99	SBD 05 of 2023-24 Dt. 17.11.2023 C.E Lt. no. 1604 Dt. 20.12.2024 Variation of 597.21625	82%	3837.79	85%	16.05.25	Rajeev Kumar, Patna

State Plan Road Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening and Strengthening/ Reconstruction Work in Giridih-jamua (SH-13) 4 Lane Road in Chainage Km. 1.110 to 6.810 Km. (Total Length - 5.70 Km.) For The Year 2023-24 Under Road Division, Giridih	5.70	3916.63	Govt. of Jharkhand RCD, Ranchi Letter no 4388(S) Dt. 13.09..23	3647.93	SBD No. 08 of 2023-24 dt 25/01/24	98%	3583.08	86%	24.09.24	Manisha Construction, Gaya, Bihar

State Plan Road Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Reconstruction work of Baba Ji Kutiya More (On SH-13)-Mugpiti-Narendrapur Open Cast Mines-Paparwatand (On NH-114A) Road (Total Length – 6.05 Km.) (With Land Acqjition) For the Year 2022-23	6.05	1508.00	Govt. of Jharkhand RCD, Ranchi Letter no 3549 (S) dt 06.10.2022	1297.30	SBD 07 of 2022-23 Dt. 24.01.2023	103%	1333.43	93%	23.09.23	Hari Nandan Choudhary, Dumka
8	Widening, Strengthening/ Reconstruction of Banpura (on Bagodar-Sariya Road, MDR-116) to Gorhar (NH-19) Via Manrokudar Road and Link Road (i) Kadhwar to Ghanghri Road (Length - 3.37 kM.) and (ii) Dondlo link road (Length - 1.155 Km.) (Total Length - 28.795 Km.) (Including Construction of Bridge) For The Year 2023-24	28.80	12463.98	Govt. of Jharkhand RCD, Ranchi Letter no 1392 (S) dt 21.03.2023	9164.35	SBD 01 of 2024-25 Dt. 18.09.2024	13%	1150.00	28%	17.05.26	M & S Paving Pvt. Ltd., P-26, City Center, Sector – IV, Bokaro, Jharkhand
9	Widening strengthening / Reconstruction work (including Bridge work, Land Acquisition & afforestation) of Birni (Virajpur)-Kheskhari Via Belna, Chitankhari, Taratand, Baradih, Jharkhi Road (Total Length - 22.215 K.M) Under Road Division, Civil Engineering	22.22	8038.06	Govt. of Jharkhand RCD, Ranchi Letter no 715 (S) dt 19.02.2024	6936.05	SBD 03 of 2024-25 Dt. 04.10.2024	100%	6911.88	80%	03.04.26	Amitabh Construction Pvt. Ltd., Koderma

State Plan Road Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Widening, Strengthening/Reconsrtuction of Budhiyadih More (Opposite Saalsal Iron Factory) to Chatro Via Sri Rampur Market, Tikodih and Purnanagar Road (Total Length- 7.950 KM) Under Road Division Giridih for the year 2023-24	7.95	2281.02	Govt. of Jharkhand RCD, Ranchi Letter no 471 (S) dt 02.02.2024	2141.18	SBD 05 of 2024-25 Dt. 15.10.2024	101%	2167.69	95%	03.05.25	Niranjan Rai, Kalika Gunj Colony, Sirsiya, Giridih
11	Construction of Bagodih (Paini) to Barakar River Via Chhatarbad Link Road (Link Hospital) Road (Total Length - 5.995 Km.) (Including Land Acquisition Work) Under Road Division, Giridih For the Year 2024-25	6.00	1318.36	Govt. of Jharkhand RCD, Ranchi Letter no 1349 (S) dt 15.03.2024	1249.54	SBD 04 of 2024-25 Dt. 07.10.2024	40%	500.00	45%	06.04.25	Amitabh Construction Pvt. Ltd., Koderma

State Plan Road Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Widening and Strengthening/ Reconstruction of Budhudih-Pandariya-Sujna-Koldih Road (Total Length - 7.35 Km.) Under Road Division, Giridih For the Year 2024-25	7.35	3608.15	Govt. of Jharkhand RCD, Ranchi Letter no 4342 (S) dt 09.10.2024	1701.88	SBD 06 of 2024-25 Dt. 18.02.2025	82%	1399.65	92%	17.08.25	Rajeev Kumar, Patna
13	Widening and Strengthening/ Reconstruction of Madhwa to Khondoli Dam (Total Length - 2.035 Km.) (Including Land Aquesation Work) Under Road Division, Giridih For the Year 2024-25	2.04	757.34	Govt. of Jharkhand RCD, Ranchi Letter no 3430 (S) dt 23.08.2024	387.86	SBD 03 of 2025-26 Dt. 17.05.2025	26%	99.98	70%	16.08.25	Jai Maa Ambey Infra Pvt. Ltd., Nagwa, Chatra
14	Improvement of Riding Quality of Dumri-Ishri Bazar Road (Total Length - 3.675 Km.) Under Road Division, Giridih For the Year 2024-25	3.68	481.95	Govt. of Jharkhand RCD, Ranchi Letter no 3968 (S) dt 20.09.2024	494.74	SBD 04 of 2025-26 Dt. 08.09.2025	33%	161.64	40%	07.11.25	Daroga Pradan, Dhanbad

State Plan Road Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	IRQP Work in Dwarpahri to Karmatanr Road (Total length= 17.10 Km.) For The Year 2025-26	17.10	1030.97	Govt. of Jharkhand RCD, Ranchi Letter no 3274 (S) dt 19.08.2025	844.42	SBD 05 of 2025-26 Dt. 12.02.2026	0%	0.00	2%	11.08.2026	Aarohan Builders Pvt. Ltd. Krishnapuri Colony, Chutia, Ranchi
15	Giridih	170.61	54201.59		42057.45			32687.40			

Circle : Hazaribagh

Div : Koderma

Name of EE-Sri Varun Kumar

1	Remaining Work of Reconstruction of Domchanch - Dhodhakola-Sapahi-Faguni Road (KM 0.00 to 14.5 upto Bihar border) .	14.50	6519.54	Dt- 31.08.2018, 5092(s)	1650.00	13.03.24/ 01SBD of 2024-25	38%	0.00	45%	12.03.25	M/s Sirha Construction & Developers Private Limited,Ashok Nagar,Ranchi
2	IRQP Work of Doranda- Sankh-Vendro- Patna Road (MDR-114) from Km 0.00 to 22.40 Km (Total Length =22.40 Km) under Road Division, Koderma.	22.40	1336.91	Dt- 15.04.2025 1520(s)	1154.94	18.04.26/ 02SBD of 2026-27	0.00	0.00	0%	17.09.26	M/s Manisha Construction, Vill.-Dhobi, PO+PS-Dhobi, Dist.-Gaya, Bihar

State Plan Road Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	IRQP Work of Beko - Makhmargo Road from Km 0.00 to 11.65 Km (Total Length =11.65 Km) under Road Division, Koderma.	11.65	678.65	Dt- 15.04.2025 1523(s)	570.83	18.04.26/03SBD of 2026-27	0.00	0.00	0%	17.09.26	M/s Manisha Construction, Vill.-Dhobi, PO+PS-Dhobi, Dist.-Gaya, Bihar
4	IRQP Work of Pataldih- Deori-Gawan- Satgawan Road (MDR-84) from Km 0.00 to 30.567 Km (Total Length =30.567 km) under Road Division, Koderma .	30.57	2401.94	Dt- 17.11.2025 4272(s)	2003.56	13.04.26/01SBD of 2026-27	0%	0.00	13%	12.10.2026	H.N. CHOUDHARY CONSTRUCTION PRIVATE LIMITED, Behind Hero Showroom, Dudhani, Bhagalpur Road, Dumka, Jharkhand-814101
4	Koderma	79.12	10937.03		5379.34			0.00			

Circle : Hazaribagh

Div : Ramgarh

Name of EE-Sri Rajiv Ranjan Munda

1	IRQP Work of Sandi to Bijuliya Road from KM 0.00 to 13.00 (Total Length- 13.00 KM) Under Road Divison, Ramgarh for the of Year 2025-26	13.00	1420.19	Ltr. No. 3328(S) Dt. 22-08-2025	-	-	0%	0.00	-	-	M/s Sanjay Construction Saram, Bokaro, Jharkhand
---	--	-------	---------	------------------------------------	---	---	----	------	---	---	--

State Plan Road Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	IRQP Work of Sikidri to Kulhi Road from KM 0.00 to 5.10 KM(Total Length- 5.100 KM) Under Road Divison, Ramgarh for the of Year 2025-26	5.10	430.57	Ltr. No. 3533(S) Dt. 09-09-2025	-	-	0%	0.00	90%	01.07.2026	Aarohan Builders Pvt. Ltd. Krishna Puri Colony, Chutia, Ranchi, Jharkhand
3	IRQP Work of Badki Pona to Kulhi Road from KM 0.00 to 13.85 KM (Total Length- 13.85 KM) Under Road Divison, Ramgarh for the of Year 2025-26	13.85	785.93	Ltr. No. 3770(S) Dt. 24-09-2025	-	-	0%	0.00	-	-	M/s Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
4	Widening & Strengthening/ Reconstruction Work of Bariyatu Kalikaran Road (MDR-101) to Hundru (MDR-105) via Tonagatu IPL Factory Road (Total Length- 6.263 KM) Under Road Divison, Ramgarh for the of Year 2025-26	6.26	3436.34	Ltr. No. 3612(S) Dt. 12-09-2025	-	-	0%	0.00	-	-	-

State Plan Road Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	IRQP Work of Lalpaniya More (In 26th KM of Petarwar-Gomia Road) to Naya More (Kujju in 76th KM of NH-33) Road from KM 28.00 to KM 36.625 (Total Length- 8.625 KM) under Road Division, Ramgarh for the year 2025-26	8.63	3436.34	Ltr. No. 3612(S) Dt. 12-09-2025	-	-	0%	0.00	-	-	-
5	Ramgarh	46.84	9509.37		0.00			0.00			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Roads-Plan)
State Plan Road Works

Month : April, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Hazaribagh Div : Hazaribagh Name of EE-Sri Shubash Prasad</p>											
1	Consultancy Services for Carrying out Road Safety Audit of existing roads as per Road Safety Manual i.e. IRC-SP-88-2010 or any other latest revision of this document under Road Circle, Hazaribag (Total Length 643.279 Km) for the Year 2021-22 99.121 Km under Road Division, Hazaribag	0.00	107.33	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 53(S) dt. 07.01.2022	25.00	dt. 26.12.2022 1(R.S.A.) of 2022-23	70%	17.50	100%	-	Cube Engitech Consultant Pvt. Ltd., Jeevan Lok Complex, Main Road, Hinoo, Ranchi-834002, Jharkhand
2	IRQP work of Mahto Ahara-Rampur-Basaria-Chauparan Road from Km 0.00 to Km 32.85 (Total Length 32.850Km) for the Year 2023-24 Under RCD, Road Division Hazaribag	32.85	2563.97	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 5627 (S) dt.14.12.2023	2466.41	dt. 10.10.24 07 (SBD) of 2024-25	100%	2550.34	100%	09.04.2025	East India Construction Co, Bokaro

State Plan Road Works

Month : April, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	IRQP work of Alka Hotel to Bada mahavir mandir Chowk Via Jhanda Chowk Bara Akhara Chowk Road from Km 0.00 to 2.00 (Total Length 2 Km) for the Year 2024-25 Under RCD Road Division Hazaribag	2.00	256.30	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 3436 (S) dt.23.08.24	176.60	07.01.2025 28F2 of 2024-25	0	176.59	100%	20.02.2025	Jageshwar Gope, Barkagaon.
4	Widening & Strengthening of Padma Mahal Main Gate to Padma Bazar Via Hawa Mahal Block Offices Railway Station	-	2611.69	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 937 (S) dt.07.03.26	1676.17	14.12.2017 44SBD of 2017-18	100	3252.21	-	-	+
4	Hazaribagh	34.85	5539.29		4344.18			5996.63			

Circle : Hazaribagh
Div : BOKARO
Name of EE- Sri Amit Singh

0	Bokaro	0.00	0.00		0.00	NIL		0.00			
---	--------	------	------	--	------	------------	--	------	--	--	--

State Plan Road Works

Month : April, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Hazaribagh Div : Chatra Name of EE-Sri Rakesh Srivastava</p>											
1	Reconstruction of Tandwa - Rai - Khelari Road from km 13.450 to 15.00 under Road Division, Chatra for the Year 2019-20.	1.55	986.92	Joint Sec. Lt. No. 4599(S) dt. 16.09.2019	829.79	02 (SBD)/ 2019-20 dt. 26.10.2019	88.48%	714.88	98%	25.04.2020	Arunaditya Projects & Mineral, C-188 Vidyalaya Marg, Ashok Nagar, Ranchi Mob No. 7857924060
2	Improvement of Riding Quality work of Simaria-Bagra Road (MDR-71) from Km. 0.00 to 9.00 (Total Length- 9.00 Km.).	9.00	745.42	Addi. Sec. Lt. No. 3959(S) dt. 20.09.2024	773.90	01 SBD/2025-26 dt. <u>12.04.25</u> Supp Agree 01 SBD/2025-26 dt. 07.06.25	99.5%	769.70	98%	11.06.2025	Jai Maa Ashtabhuji Construction Near Bisheshwar Nursing Home Barkagaon Road, Hazaribagh (Jharkhand)
2	Chatra	10.55	1732.34		1603.69			1484.58			

State Plan Road Works

Month : April, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Hazaribagh
Div : Dhanbad
Name of EE-Sri Mithilesh Prasad**

0	Dhanbad	0.00	0.00		0.00	NIL		0.00			
---	---------	------	------	--	------	-----	--	------	--	--	--

**Circle : Hazaribagh
Div : Giridih
Name of EE-Sri Ram Bilash Singh**

1	Widening and Strengthening/ Reconstruction of Union Bank Gandey More to Union Bank Pratapur Road (Total Length - 10.465 Km.) (Including Land Aquesation Work) Under Road Division, Giridih For the Year 2023-24	10.47	2507.37	Govt. of Jharkhand RCD, Ranchi Letter no 742 (S) dt 20.02.2024	1718.30	SBD 02 of 2024-25 Dt. 04.10.2024	139%	2384.85	100%	03.06.25	Hari Nandan Choudhary, Dumka
1	Giridih	10.47	2507.37		1718.30			2384.85			

**Circle : Hazaribagh
Div :Koderma
Name of EE-Sri Varun Kumar**

State Plan Road Works

Month : April, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Reconstruction work of Tilaiya(Pipradih)-Jainagar- Bagro (On Domchanch- Pipcho Road) (Total Length-0.00 to 18.550 Km) under Road Division Koderma for the Year 2019-20	18.55	4134.61	Dt- 10.07.2019, 3392(S)	3295.65	14.10.19 / 26SBD/2019-20	90%	3136.82	90%	02.12.2020	M/s R.K Infracorp Pvt. Ltd, Hyderabad.
2	Improvement of Riding Quality work in Domchanch-Dhab Road from km 0.00 to 16.40km under Road division koderma for the year 2023-2024	16.40	1256.95	Dt- 13.03.2024 1283(s)	1240.81	02.09.24/ 02SBD of 2024-25 23.03.26/ 1st Suppl. To 02/SBD of 2024-25	93%	1030.00	100%	01.12.24	Karan Enterprises, H.N.-B-4,Maharana Apartment, Pee Pee Compound,G.P.O-Ranchi, Dist-Ranchi-834001,Jharkhand
2	Koderma	34.95	5391.56		4536.46			4166.82			

Circle : Hazaribagh

Div : Ramgarh

Name of EE-Sri Rajiv Ranjan Munda

1	IRQP Work of Rajrappa to Chitarpur Road from KM 0.00 to 1.80 under Road Division, Ramgarh for the year 2023-24	1.80	140.61	Ltr. No. 468(S) Dt. 02-02-2024	105.53	02(F2)2024-25 Dt.- 16-08-2024	100%	105.34	100%	10/14/2024	Elite Power Project & Construction Pvt. Ltd., Ranchi, Jharkhand
---	--	------	--------	--------------------------------	--------	-------------------------------	------	--------	------	------------	---

State Plan Road Works

Month : April, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	IRQP Work of Patratu to Saunda 'D' Road from KM 0.00 to 11.35 Under Road Divison, Ramgarh for the of Year 2023-24	11.35	620.58	Ltr. No. 5656(S) Dt. 15-12-2023	570.36	18(SBD)20 24-25 Dt.- 24-11-2024	100%	570.16	100%	26.02.2025	M/s Jai Mata Di Constuction Ranchi, Jharkhand
3	IRQP Work of Kujju to Ghato Road from KM 0.00 to 19.400 Under Road Divison, Ramgarh for the of Year 2023-24	19.40	1963.60	Ltr. No. 1200(S) Dt. 11-03-2024	2016.02	07(SBD)20 24-25 Dt.- 24-09-2024	100%	2084.93	100%	23.04.2025	M/s Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
4	IRQP Work of Charhi to Ghato Road from KM 5.20 to 11.50 (Total Length- 6.30 KM) under Road Division, Ramgarh for the year 2023-24	6.30	512.03	Ltr. No. 1384(S) Dt. 15-03-2024	499.98	19(SBD)20 24-25 Dt.- 11-12-2024	100%	510.05	100%	3/10/2025	M/s Ajay Kumar Singh Bokaro, Jharkhand
5	IRQP Work of Chas to Ramgarh Road from KM 0.00 to 4.56 (Total Length- 4.56 KM) under Road Division, Ramgarh for the year 2024-25	4.56	361.59	Ltr. No. 3431(S) Dt. 23-08-2024	369.11	20(SBD)20 24-25 Dt.- 11-12-2024	100%	376.60	100%	3/10/2025	M/s Ajay Kumar Singh Bokaro, Jharkhand
6	Construction of 4-Lane Road Work from Naya Chowk (Chitarpur) NH- 320- Sandi (On MDR- 95) & Sandi to Rajrapa Road (MDR- 95) Total Length-	10.48	9891.47	Ltr. No. 5065(S) Dt. 31.08.2018	9766.31	07(SBD)20 18-19 Dt.- 24-12-2018	99%	10307.40	98%	23.06.2020	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi,

State Plan Road Works

Month : April, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Widening & Strengthening/ Reconstruction of Lalki Ghati to Chhattarmandu Road via Linching Chowk (Length-10.910 KM) under Plan Head for the	10.91	4220.46	Ltr. No. 1311(S) Dt. 31-03-2022	2674.64	01(SBD)20 23-24 Dt.- 17-07-2023	90%	4268.03	95%	16.05.2024	M/s Sidhartha Construction Korambey, Near GPO House, Zullu Park, Hazaribagh
8	Widening and Strengthening of NH-33 Ashok Cinema to NH-23 Chhattarpur Road in KM 0.00 to 20.10 (Length of Road -20.10)	20.10	5691.47	4667.56 Ltr. No. 1995(S) Dt. 20-09-2015	3968.79	25(SBD)20 15-16 Dt. 08-10-2015	100%	5443.56	100%	07.04.2017	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi,
	Construction of H.L. Bridge at Chainage (A) 2360 Mtr. (B) 4580 Mtr. (C) 5825 Mtr. & (D) 19025 Mtr. in NH-33 Ashok Cinema to NH-320 Chhattarpur Road	-		(Revised) Ltr. No. 733(S) Dt. 01.02.2019	1095.45	12(SBD)20 19-20 Dt.- 31-10-2019	75%	761.59	75%	30.04.2021	M/s Sildilya Construction, Station Road, Redma, Dist.- Palamu, Jharkhand,
9	IRQP Work of Nemra to Barlanga (Old Alignment) Road (Total Length- 5.50 KM) under Road Division, Ramgarh for the year 2025-26	5.50	416.66	Ltr. No. 2218(S) Dt. 12-06-2025	393.45	02(SBD)20 25-26 Dt.- 29-08-2025	95%	389.25	100%	07.12.2025	M/S Brajesh Kumar Korambey, Gola, Ramgarh, Jharkhand
10	IRQP/Strengthening Work of Gola-Muri Road (Old Alignment) in CH- KM 0.00 to 1.50 & 9.25 to 14.50 (Total Length- 6.75 KM) Under Road Division, Ramgarh For the year 2025-26	6.75	1495.01	Ltr. No. 2217(S) Dt. 12-06-2025	1371.66	03(SBD)20 25-26 Dt.- 29-08-2025	83%	1150.00	100%	07.03.2026	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi, Jharkhand
10	Ramgarh	97.15	25313.49		22831.29			25966.91			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress report of **On-going works** (Bridges-Plan)State Plan Bridge Works**Month : April, 2026****Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Hazaribagh Div : Hazaribagh Name of EE-Sri Shubash Prasad											
1	Construction of H.L. Bridges in Barkatha to Tetron road over (i) Manpur nala at ch.17th Km.(Span 1x18.6m), (ii) Kendua river at ch.20th Km.(Span 1x12.6m),(iii) Palma river at ch. 24th Km.(Span 1x10.6m) and (iv) Maniadih nala at ch. 31st Km.(Span 2x12.6m) Work (Including Approach road and Land Acquisition) Under RCD, Road Division Hazaribag for the Year 2023-24	97.40	1431.30	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 4992 (S) dt.27.10.2023	1470.97	dt. 17.02.24 33 (SBD) of 2023-24	39%	574.70	68%	16.08.25	Ganesh Yadav, Anand Nagar, P.O.-I.S.M., Saraidhela, Dhanbad.
2	Construction of H.L. Bridges in over Arrar Nala at CH-1st Km of Jihu Itkhori Road, Under RCD, Road Division Hazaribag for the Year 2025-26	16.60	179.33	Special Secretary, RCD, Jharkhand Ranchi's Lt. No. 1519 (S) dt.15.04.2025	123.18	dt. 24.11.2025 25F2 of 25-26	11.83%	14.58	15%	23.11.26	Indrajit Kumar, Hazaribag
2	Hazaribagh	114.00	1610.63		1594.15			589.27			

State Plan Bridge Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Hazaribagh Div : BOKARO Name of EE- Sri Amit Singh</p>											
1	(A) ---- Const. of H. L. Bridge over Gawai river at ch. 22.050 Km of Bahadurpur Kasmar Petarwar west Bengal Border road. S.A. - 3 X 10.0 M, A.R.- 2 X 3.5 M	31.96	229.94000	10.06.15/4003(S)	199.48497	23.10.2015/26 F2 of 15-16	68.65	136.937	69%	22.10.2016	Smt Kiran Devi, Jodhadih More, Chas, Bokaro

State Plan Bridge Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	(B) --- Balance work for Construction of High level Bridge over Gawai River at 22.050 KM of Bahadurpur - Kasmar - Petarwar - West Bengal Border Road under Road Division, Bokaro for the year 2024-25				123.39256	14.10.2024 / 11 F2 of 2024-25			15%	13.02.2025	M/S BDMS Construction, Vill.- Dugda Basti, Brahaman Tola, Karmatand, Bokaro- 828304

1 **Bokaro** 32.0 229.94 322.88 136.94

**Circle : Hazaribagh
Div : Chatra
Name of EE-Sri Rakesh Srivastava**

State Plan Bridge Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of High Level Bridge at 12.845 Km in Local Nala of Nimakatu (Pratappur)-Gajwa-Lodheya-Gorighat-Kawra Road in R.C.D. Chatra.	—	339.65	Joint Sec. R.C.D., Ranchi Lt. No. 4440(S) dt. 06.12.2022	258.73	01(SBD) of 2023-24 dt. 05.07.2023	42%	108.92	55%	04.07.2024	M/s S.R. Construction B.N. College Road, Hamidganj, Daltonganj, Palamu
2	Construction of High Level Bridge over River Hiroo in 47th KM of Chauparan - Chatra Road.	3X18	235.17	8074(S) dt. 16.11.12	216.92	17F2 of 2012-13 dt. 05.03.2013	69%	150.70	70%	04.09.14	Torpedo Const. Pvt. Ltd. , Thana Chowk, Ramghar (9471319600)
3	Remaining work of High Level R.C.C. Bridge over Baksa in 16.255 Km. of Chauparan-Chatra road.	—	313.16	Joint Sec. R.C.D., Ranchi Lt. No. 5130(S) dt. 07.11.2023	107.49	21F2 of 2023-24 dt. 27.01.2024	31%	49.84	70%	23.07.2024	M/s B.N. Enterprises. Block-D, Flat No. 03/C, Shree Vrinda Green Apartment, Kusum Vihar, Road No. 9, Morabadi Ranchi
3	Chatra		887.97		583.14			309.46			

Circle : Hazaribagh

Div : Dhanbad

Name of EE-Sri Mithilesh Prasad

1	Rehabilitation Work Of Bank More Flyover Under Plan Head For The Year 2022-23.	0	1579.67	1561 (S) dt. 29.03.2023	1511.00	08 SBD/ 2023-24 dt. 08.08.2023	100%	1510.00	95%	09.07.2024	Maurer Sanfield India Ltd., Bhopal
---	--	---	---------	-------------------------	---------	--------------------------------	------	---------	-----	------------	------------------------------------

State Plan Bridge Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of H.L. Bridge over Jhiliya River at Ch. 2nd Km. of Sanjay Chowk To Maithon More Road under Plan Head for the Year 2025-26.		230.73	4086 (S) dt. 30.10.25	140.11	50 SBD/ 2025-26 dt. 24.01.2026	0%	0.00	20%	-	Viraaj Engicon Pvt.Ltd, Deoghar
2	Dhanbad	0.0	1810.40		1651.11			1510.00			

Circle : Hazaribagh

Div : Giridih

Name of EE-Sri Ram Bilash Singh

1	Construction of High Level Bridge over Usri River at Ch. 12+000 Km. in Chotki Kharagdiha-Dudhwatoli-Gondalitand to Lataki-Chatro-Mirjaganj Road (MDR-92) Road, Giridih Distrcit for the year 2023-24	(7 x 24)	1652.99	Govt. of Jharkhand RCD, Ranchi Letter no 5434(S) dt. 01.12.2013	1455.32	SBD No.11 of 2023-24 dt 14/03/24	93%	1347.08	85%	13.03.2026	Malti Enterprises, Dhanbad
1	Giridih		1652.99		1455.32			1347.08			

Circle : Hazaribagh

Div :Koderma

Name of EE-Sri Varun Kumar

1	Koderma	0.00	0.00		NIL			0.00			
---	---------	------	------	--	------------	--	--	-------------	--	--	--

State Plan Bridge Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Hazaribagh Div : Ramgarh Name of EE-Sri Rajiv Ranjan Munda</p>											
NIL											
0	Ramgarh	0.00	0.00		0.00			0.00			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Bridges-Plan)
State Plan Bridge Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Hazaribagh Div : Hazaribagh Name of EE-Sri Shubash Prasad											
1	Construction of H.L. Bridge over Siwane River at 6.150Km of Kariyatpur- Jhumara Road.(Span-4x21m) Under RCD, Road Division Hazaribagh for the Year 2022-23	94.00	551.21	Joint Secretary, RCD, Jharkhand Ranchi vide Lt. No. 3880(S) dt. 16.09.2022	678.31	dt. 14.03.23 53 (SBD) of 2022-23	100%	639.13	100%	13.09.2024	M/s Siddharth Construction, Korambey House, Near GPO, Hazaribagh
1	Hazaribagh	94.00	551.21		678.31			639.13			
Circle : Hazaribagh Div : BOKARO Name of EE- Sri Amit Singh											
0	Bokaro	0.00	0.00		0.0	NIL		0.00			

State Plan Bridge Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of High Level Bridge over Usri River in Giridih to Deoghar Road in Sirsiya Block Giridih For the year 2022-23	(8 x 12.60)	617.87	Govt. of Jharkhand RCD, Ranchi Letter no 4186(S) dt. 18.07.2018	661.60	SBD No.04 of 2022-23 dt 01/11/22	104%	685.32	100%	31.10.2024	Dilip Kumar, Vill. – Hutar, Po. – Mayapur, P.S. – Ramgarh, Distt. – Palamau, Jharkhand
1	Giridih		617.87		661.60			685.32			

**Circle : Hazaribagh
Div : Koderma
Name of EE-Sri Varun Kumar**

1	Construction of Proposed High Level Bridge Over Meetha Nala Ch-48th Km of Kowar-Koderma Road Under Plan For the Year 2017-18	39.00	356.17	<u>356.1650</u> Dt- 02.05.2017 , 2423(s)	317.36	<u>317.36414</u> Dt- 06.10.2017, 11SBD/2017-18 Revised 296.19033	98%	429.42	98%	05.12.2018	M/S B.K. Enterprises, At-Madhwatand, P.O- Makatpur, P.S-Jai Nagar, Dist. – Koderma.
1	Koderma		356.17		317.36			429.42			

**Circle : Hazaribagh
Div : Ramgarh
Name of EE-Sri Rajiv Ranjan Munda**

State Plan Bridge Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
NIL											
0	Ramgarh	0.00	0.00		0.00			0.00			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

DPW-N

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Hazaribagh
Div : Hazaribagh
Name of EE-Sri Shubash Prasad

SPILL OVER

1	Ordinary repair work of Ichak More-Dumroun-Bahimar (MDR-07) Road in Km 0.00 to 17.825 for the year 2025-26 (Under Non Plan Head)		25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	24.99	04.11.2025 11 F2 of 2025-26	10.68	42.7%	100%	03.01.2026	Nandi Construction
2	Day to Day Maintenance work of in Superintening Engineer Office & Recidencial Office under RCD, Road Divison, Hazaribag for the year 2025-26 (Under Non Plan Head)		5.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	5.00	08.10.2025 06 F2 of 2025-26	1.99	40%	55%	07.10.2026	Rajendra Prasad Yadav, Banadag, Katkamdag, Hazaribag
3	Providing Wearing Coat and Mastic Asphalt work for 4 Nos. of Bridges in Hazaribag-Katkamsandi-Chatra Road from Km 18.00 to 30.00 Under RCD,Road Division Hazaribag for the year 2025-26. (Under Non Plan Head)		30.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	29.99	26.11.2025 26 F2 of 2025-26	0.00	0%	100%	25.02.2026	Rahul Kumar, Holy Cross Road, Suresh Colony, Hazaribag
4	Construction of RCC Retaining wall in 4th Km RHS of Hazaribag (St. Columbas College)-Churchu-Hatyari Mode (NH-33) (Total Length 30.08 Km), Under RCD, Road Division, Hazaribag for the Year 2025-26 (Under Non Plan)		75.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	47.25	01.12.2025 29 F2 of 2025-26	0.00	0%	70%	28.02.2026	Stone Core Builders, Bokaro
5	Restoration work of Foundation, Guard Wall and Approach Road in Hazaribag-Barkagaon-Tandwa-Khelari-Bijupara(SH-07)Road, High Level Bridges Situated in ch-9+065,ch-28+238,&ch-32+045,Under RCD Road Division Hazaribag,For the Year-2025-26 (Under Non Plan)		140.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	96.79	30.03.2026 52F2 of 2025-26	0.00	0%	0%	29.06.2026	Ganga Gangotri Enterprises, Ranchi
5	Hazaribagh NP, SO Viveka.	0.00	275.00		204.03		12.67				

State Non-Plan Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Hazaribagh
Div : BOKARO
Name of EE- Sri Amit Singh

SPILL OVER

1	Ordinary Repair Work of Lalpania More(Petarwar-Gomia Road) to Jageshwar Bihar Road (Total Length 28.00 Km) under Road Division Bokaro for the Year 2025-26.		30.00	-do-	21.45	10.03.2026/ 35 F2 of 2025-26	0.00	0.00		09.05.2026	M/S Lal Mohan, Vill.-Dhendhe, Near Shiv Mandir, Hosir Paschimi, Hosir Gomia, Bokaro
2	Construction of work Retaining Wall in Km 4th T. More to Harina Road under Road Division Bokaro for the year 2025-26.		18.00	-do-	13.91	03.10.2025/ 16 f2/ 2025-26	12.97	93.20	100%	02.12.2025	Partima Sinha, Devi Darshan New Neori BIT Besra, Ranchi
3	DAY TO DAY MAINTENANCE & CLEANING WORK IN INSPECTION BENGLOW BERMO, CHAS, NAWADIH, PETARWAR, CHANDANKYARI, DIVISION OFFICE & SUB DIVISION UNDER ROAD DIVISION BOKARO FOR THE YEAR 2025-2026		15.00	-do-	11.17	09.01.2026/ 30 of 2025-26	0.00	0.00		08.01.2027	Shambhunath Singh, Chakuliya Kashijharia, Pindrajora, Bokaro
4	Construction of Approach Road in K.M. 2nd Barmasia -Hutupather - Adrakudi - Mirdha Road (N.H. -32) for the year 2025-26 under Road Division, Bokaro		175.00	-do-	122.57	31.12.2025/ 29 of 2025-26	0.00	0.00		30.03.2026	M/S M I Construction, Tola-Rahargora, P.O.- Banstora, P.S.- Chandankiyari, Dist. - Bokaro, Pin-828134
5	Repair and Retrofitting work of High Level Bridge in 16th km of Dantu Kathara Road At Damodar River under Road Division, Bokaro for the Year 2025-26		100.00	07.10.2025/ 3856(S) of E.I.C, RCD, Ranchi	99.48	30.03.2026/ 38 F2/ 2025-26	0.00	0.00		29.06.2026	Roshan Kumar, Vill.-Redma South, P.O. & P.S.- Medininagar, Dist.- Palamu.
6	Emergent Ordinary Repair work of damage stretches in different Roads under Road Division Bokaro for the year 2025-26		40.00	25.11.2025/ 4395(S) of E.I.C, RCD, Ranchi	39.97	06.03.2026/ 33 F2/ 2025-26	0.00	0.00		05.05.2026	SANJIT KUMAR, Add.: Anurag Palace, D-4 Block-A, Kishor Ganj, Road No.-1, Ranchi GPO, Sadar, Ranchi, Jharkhand 834001.
6	Bokaro Spill Over	0.00	378.00		308.54		12.97				

NON PLAN

0	Bokaro Non Plan		0.00		0.00	0.00	0.00			NIL	
----------	------------------------	--	-------------	--	-------------	-------------	-------------	--	--	------------	--

VIVEKADHIN

0	Bokaro Vivekadhin		#REF!		0.00		0.00			NIL	
6	Bokaro NP & SO		#REF!		308.54		12.97				

State Non-Plan Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Hazaribagh
Div : Chatra
Name of EE-Sri Rakesh Srivastava

1	Construction of 300m RCC Drain in 11th & 14th Km of Chauparan Chatra Road Under Rcd Chatra		25.00	EIC,Ranchi Vide LtNo 2661(S)/9.7.25	24.72	22 F2 of 2025-26 dt 02.12.2025	9.57	38.71%	80%	01.02.2025	Sri Arwind Kumar Vill- Amwatikar, Po + Ps- Latehar Dist- Chatra, Jharkhand, 825401
2	Construction of RCC Drain in 14th Km of Chauparan Chatra Road.		30.00		29.97	27 F2 of 2025-26 dt 24.01.2026	29.96	99.96%	100%	24.03.2026	Sri Shankar Singh, Vill- Holamgada, Po+Ps- Muktama Dist- Chatra, Jharkhand.
3	Repair and Rehabilitation all major Bridges and culverts in simariya-Tandwa road under RCD, Chatra.		50.00		49.90	28 F2 of 2025-26 dt 24.01.2026	0.00	0%	100%	24.04.2026	M/s Yadav Construction, Vill- Kolghati, Po + Ps- Sada Dist- Hazaribagh, Jharkhand, 825301
4	Road safety in Various roads under RCD, Chatra		50.00		49.91	29 F2 of 2025-26 dt 24.01.2026	0	0%	100%	24.04.2026	Shree Enterprises Vill- Kumhartoli Bazar Tand, Po + Ps- Sadar Dist- Chatra, Jharkhand, 825401
4	Chatra Non Plan		155.00		154.51		39.53				

SPILL OVER

1	Construction of 300m RCC Drain in 11th & 14th Km of Chauparan Chatra Road Under Rcd Chatra		25.00	EIC,Ranchi Vide LtNo 2661(S)/9.7.25	24.72	22 F2 of 2025-26 dt 02.12.2025	9.57	38.71%	80%	01.02.2025	Sri Arwind Kumar Vill- Amwatikar, Po + Ps- Latehar Dist- Chatra, Jharkhand, 825401
2	Repair and Rehabilitation all major Bridges and culverts in simariya-Tandwa road under RCD, Chatra.		50.00		49.90	28 F2 of 2025-26 dt 24.01.2026	0.00	0%	100%	24.04.2026	M/s Yadav Construction, Vill- Kolghati, Po + Ps- Sada Dist- Hazaribagh, Jharkhand, 825301

State Non-Plan Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme		Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name	Length (KM)	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Road safety in Various roads under RCD, Chatra		50.00		49.91	29 F2 of 2025-26 dt 24.01.2026	0	0%	100%	24.04.2026	Shree Enterprises Vill- Kumhartoli Bazar Tand, Po + Ps- Sadar Dist- Chatra, Jharkhand, 825401
3	Chatra SO		125.00		124.54		9.57				
7	Chatra NP, SP		280.00		279.04		49.11				

Circle : Hazaribagh

Div : Dhanbad

Name of EE-Sri Mithilesh Prasad

SPILL OVER

1	Construction of Drain in Bhuiphore more to Binod bihari mahto chowk Baliapur road (Length 0.00 to 13.20 Km) under non plan head for the year 2024-25	-	98.00	3897 (S) Dt.- 19.09.2024	63.44	24 F2/2024-25 18.01.2025	50.79	80%	95%	17.03.2025	M/s Parwez Ahamad Khan
2	Hiring Of Consultant For The Preparation Of Design Drawing and DPR For the Constrution Of Office Building OF EE , RCD, Road Div. Dhanabd	-	500000.00	2661(S) 09.07.2025	377007.00	01 H2 10-01-2026	1.51	40%	60%	09.01.2027	Bespoke Enginerig Solution and Infrastruere
3	Construction Work of RCC Drain in Dumra Bermo Bhimkanali Road under non plan head for the year 2025-26.	-	2500000.00	2661(S) 09.07.2025	1768055.00	31 F2 10-11-2025	12.40	70.14%	72%	21.12.2025	M/s Parwez Ahmed Khan
4	RCC Drain work in Different Stretches of Govindpur - tundi - Giridih road under non plan head for the year 2025-26	-	3600000.00	2661(S) 09.07.2025	2542220.00	34 F2 12-11-2025	4.09	16.08%	17%	07.02.2026	M/s Parwez Ahmed Khan
5	Day to Day Maintenance Work In Difference IB Of Road Divi. Dhanbad Under Non Plan Head for the year 2025-26	-	500000.00	2661(S) 09.07.2025	499708.00	44 F2 07-01-2026	1.30	26.03%	37%	06.01.2027	Sri Shambhu Prasad
6	Ordinary Repair Work In Dumra - Bermo-Bhimkanli Road (Total L-6.00km) Under Non Plan Head for the year 2025-26	6.00	6400000.00	2661(S) 09.07.2025	4825619.75	51 F2 27-01-2026	23.34	48.36%	100%	26.04.2026	Prakash Singh Choudhary

State Non-Plan Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Construction of Executive Engineer's Office Cum Assistant Engineer's office of RCD Road Division, Dhanbad under non plan head for the year 2025-26	0.00	19900000.00	2661(S) 09.07.2025	13533890.68	54 F2/25-26 28-03-2026	0.00	0.00%	0%	27.02.2027	Viraaj Engicon Pvt. Ltd
7	Dhanbad Spill Over	6.00	33400098.00		23546563.87		93.43				

Non Plan

0	Dhanbad	0.00	0.00		0.00		0.00			NIL	
---	---------	------	------	--	------	--	------	--	--	-----	--

Vivekadhin

0	Dhanbad Viveka.		0.00		0.00		0.00			NIL	
7	Dhanbad SP, NP, Vive.	6	33400098.00	0.00	23546563.87	0.00	93.43				

**Circle : Hazaribagh
Div : Giridih
Name of EE-Sri Ram Bilash Singh**

Non Plan

0	Giridih NP		0.00		0.00	0.00	0.00			NIL	
---	------------	--	------	--	------	------	------	--	--	-----	--

Vivekadhin

0	Giridih Vivekadhin		0.00		0.00		0.00			NIL	
0	Giridih NP, Vivekadhin		0.00		0.00		0.00				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-CRF)

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle :- Hazaribagh Div :- Dhanbad Name of EE-Sri Mithilesh Prasad											
1	Construction of High Level Bridge in Mugma-Chirkunda (MDR-062) Road Over Barakar River Under CRF Fund Plan Head for the year 2018-19	512.00	5433.16	RW/NH-28014/1/2019/JHR/Z-1 dt. 06.03.2019	5552.58	07 SBD/ 2019-20 dt. 25.10.2019	64.13%	3560.67	57%	24.10.2021	M/s Daroga Pradhan, Dhanbad
1	Dumka	512.00	5433.16		5552.58			3560.67			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going / Completed works** (ROB)

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Hazaribagh Div : BOKARO Name of EE- Sri Amit Singh											
1	Construction of ROB in Ch. 26.150 km of Petarwar Gomia Naraki Bishnugarh Road in lieu of L.C. No. 11/A/T between Gomia and Dumari Bihar Station.	-	8331.96	30.08.2022/ RCD/06-Plan - 29/2022- 3172(s) of DS, R.C.D., Jharkhand, Ranchi.	5591.25	15.12.2021	44.71	3602.41	26%	14.12.2023	M/S GPT-GSM JV, ADARSH NAGAR, NEAR NEW BUS STAND, BIJULIA, RAMGARH CANTT. 829122, JHARKHAND
1	Bokaro	0.00	8331.96		5591.25			3602.41			

Circle : Hazaribagh Div : Dhanbad Name of EE-Sri Mithilesh Prasad											
1	Construction Work of ROB in Lieu of Level Crossing No. AM-34 Between Jamadoba and Bhaga Station	-	<u>2623.2482</u> 8 1413.0841 4	1235(s) dt. 27.02.2019	-	-	-	-	-	-	South Eastern Railway Adra, Purulia, Dy Chief Engineer (Con)

Progress report of **On-going / Completed works** (ROB)

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Dhanbad	0.00	0.00		0.00			0.00			

Circle : Hazaribagh
Div : Ramgarh
Name of EE-Sri Rajiv Ranjan Munda

1	Construction of ROB in Sandi-Bijuliya Road (Old NH-33) near Ranchi Road Railway Station (Ch.-83 KM)	-	2908.90	-	-	-	100%	1938.01	100%	-	F.A & C.A.O (Cons.)/ E.C.R (M.H.X), Patna
2	Construction of ROB in Muri-Barkakana Section KM 406/1-12 (88th KM of old NH-33)	-	866.59	-	-	-	100%	880.61	100%	-	F.A & C.A.O (Cons.)/ S.E Railway, Kolkata
3	Construction of ROB in Chandrapura Route in Leu of LC No.- 26Spl/T at KM 80/1-2	-	5469.71	Ltr. No.- 3642 Dt.- 13-10-2022	-	-	44%	2942.62	10%	-	F.A & C.A.O (Cons.)/ECR/MHX, Patna
4	Construction of Approach & Proposed ROB near L.C No.- MB-21 at KM 383/16-17 between Muri to Barkakana under Ranchi Railway Division. (RoB between Gola to Charu Road- Job No.- CRF-JHR-2022-23/66)	-	3495.00	RW/Ranchi/CR F/2021-22 Dt.- 16-03-2023	3712.97	01(SBD) 2024-25 Dated- 16-08-2024	0%	0.00	0%	15-08-2026	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi

Progress report of **On-going / Completed works** (ROB)

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Construction of ROB in Leu of L.C Gate No.-39/Spl/T in KM 120/3-4 within the PTRU Station limits between Bhurkunda and Patratu	-	10853.55	Ltr. No.- 1429 Dt.- 16-03-2024	-	-	2%	100.00	55%	-	F.A & C.A.O (Cons.)/ECR/MHX, Patna
5	Ramgarh		23593.75	0.00	3712.97	0.00		5861.24			

Circle : Dumka

Div : Deoghar

Name of EE-Sri Manoj Kumar Mahto

1	Construction of ROB no-618 on Giridih-Sarath road between Madhupur Station Joramaw station	-	4527.20	3238(S) dt-01.07.19		08.03.2016		2891.14	-	-	Estern Railway, Kolkatta
2	Construction of ROB on Satsang-Bhirkhibad road bitween Jasidih-Bajjnathdham Station (LC No. 04/E)	-	4056.41	732(S), Date-01-02-2019		08.03.2016		4027.65			Estern Railway, Kolkatta
3	Construction of ROB on Satsang-Bhirkhibad road bitween Shankarpur-Jasidih Station (LC No. 27C/E)	-	3755.00	3231(S) dt-23.05.16	-	08.03.2016		2545.82	-	-	Estern Railway, Kolkatta

Progress report of **On-going / Completed works** (ROB)

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Construction of ROB (ROB proper and Approach portion) at Santhali Village near Br.	0.659	9364.00	RW Ranchi/ CRF/ 2021-22, dt- 06.03.23	2353.05	58(SBD)/ 2023-24 dt-06.02.24		0.00	-	05.08.26	M/s Binod Kumar Yadav, At- Jarga, Gujhandi, Jhumri Telaiya,
5	Construction of ROB for Jasidih-Baidyanath Dham Section (LC Gate No.-1) (Job No. CRF-JHR-2022-	0.429	8196.00	RW Ranchi/ CRF/ 2021-22, dt- 06.03.23	1414.46	61(SBD)/ 2023-24 dt-08.02.24		0.00	-	07.02.26	Ramjee Singh Construction Pvt. Ltd., D.S. Gilan Road, Gilanpara, Dumka
5	Deoghar	1.09	29898.6	0.00	3767.51			9464.62			

Circle : Dumka

Div : Jamtara

Name of EE-Sri Vikky Ravish Murmu

1	Construction of ROB in lieu of Existing Level Crossing No.13/B/E in JKL Road		7873.00	Dated 16.03.2023 by MoRT&H, New Delhi	4103.60	04/SBD/23-24 Dt. 27.09.23	-	199.68	12%		Velji Ratna Soratia Infra Pvt. Ltd. (Guj)
2	Construction of ROB in lieu of Existing Level Crossing No.14 A/T in JKL Road		5146.00	Dated 16.03.2023 by MoRT&H, New Delhi	2893.64	05/SBD/23-24 Dt. 27.09.23	-	-	5%		Velji Ratna Soratia Infra Pvt. Ltd. (Guj)
2	Jamtara		13019.00		6997.24						

Progress report of **On-going / Completed works** (ROB)

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Dumka Div : Pakur Name of EE-Sri Veer Raghwan</p>											
1	Construction of ROB in Pakur-Barharwa Road							0.00			
1	Pakur	0.00	0.00		0.00			0.00			

<p>Circle : Dumka Div : Sahebganj Name of EE-Sri Ajay Kumar-2</p>											
1	Construction of proposed ROB in lieu of Level Crossing No. - 47/C in between Tinpahar-Dhamdhamia Section of Malda Division to be executed by Railway in Deposit term of Jharkhand Government.		9394.54	Joint Secretary RCD, Jharkhand, letter no. 1233 (S), dated 27.02.2019				10620.90			

Progress report of **On-going / Completed works** (ROB)

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Pakur-Barharwa Road ROB in lieu of LC No. 19/B & 45 C/E		95.47	Joint Secretary RCD, Jharkhand, letter no. 1327 (S), dated 31.03.2022				1504.39			
3	Sahibganj West Cabin ROB in lieu of 82 B/T		38.25	Joint Secretary RCD, Jharkhand, letter no. 2725 (S), dated 26.07.2022							
3	Sahebganj	0.00	9528.26		0.00			12125.29			

Circle : Chaibasa

Div : Chaibasa

Name of EE-Sri Raj Ranjan

Progress report of **On-going / Completed works** (ROB)

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of Road Over bridge between Kendposi and Maluka stations under the jurisdiction of Dy. Chief Engineer (Con). Tantnagar in Chakradharpur division of SER.	953.7	4042.28	27.12.2017 /2776(S)	4201.75	04.01.2019 /Agt. No-SER /CON-HQ /TATA/64/2018	73.554	3102.25	100	03.01.2021	M/S Shyamsree Tribeni (JV), EN-32, Shyam Towers, Sector-V, Salt Lake, Kolkata West Bengal, PIN-700091
1	Chaibasa	953.7	4042.28		4201.75			3102.25			

Circle : Daltonganj

Div : Daltonganj

Name of EE-Sri Rajesh Kumar

1	C.R.F Construction of ROB at EP No.-291/27, 291/28 between Daltonganj to rajhara railway near Bajrha village at Palamau in the state of Jharkhand under Central Road Fund for the year 2022-23. Job No. (CRF-JHR-2022-23-65)	0.60	8354.00	16.03.23RWRanchi/CRF/2021-22/1/4036939/2023	7369.56	11SBD/2024-25 14.10.2024	4.56%	2274.69	5%	13.04.26	A M INFRATECH., Reg. Add.- Ward No. 07, Muraligarhi, Renukoot, Turra, Pipari, Sonbhadra, Uttar Pardesh- 231221 Offical Add.- Gas Godown, Kandu Mohalla, Redma, Daltonganj, Palamau, Jharkhand
1	Daltonganj	0.60	8354.00		7369.56			2274.69			