

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-Plan)
State Plan Road Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Daltonganj Div : Daltonganj Name of EE-Sri Rajesh Kumar</p>											
1	Widening & Strengthening/ Reconstruction of Japla – Navinagar Via Bihar Sima (Total Length-14.895 Km) (MDR-127) Road for the year 2022-23	14.90	6296.42	J. Secretary R.C.D., Jharkhand Ranchi Lt. No. 1374 (S) Dt.20.03.23	4925.38	21SBD/23- 24 17.01.2024 (Provisiona l Work Order No. Lt. 1332 dt. 30.12.23	77%	5582.19	80%	29.06.25	M/S Vinod Kumar Jain, College Road Jashpur Nagar, Chhattisgarh.
2	Strengthening/IRQP work of Hussainabad Pathraghat Road (Total Length-29.10 KM) under R.C.D., Road Division, Daltonganj for the year 2024-25	29.10	1577.42	3689(S) Dt 06.09.24	1468.47	02SBD/202 6-27 15.04.2026	0%	0.00	0%	14.12.2026	Maruti Enterprises. vaishali. Bihar

State Plan Road Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	IRQP Work of Chiyanki-Rajwadih ByPass (Total Length - 6.00 Km.) Road for the year 2023-24.	6.00	481.10	5658 (S) Dt 15.12.2023	444.26	03.10.2025 13SBD/202 5-26	0%	0.00	0%	02.02.26	M/s Swarnim Construction, 117 A, Near DAV Kapildev School, Rana Niwas, Near A.G Cooperative Colony, Kadru, Doranda, Argora, Ranchi
4	"Resurfacing/ Extension of Airfield pavements for Palamu Airport" for the year 2024-25		845.91	4219 (S) Dt 07.10.24			0%	0.00	0%	-	
5	Strengthening-Widening / Reconstruction of Bishrampur – Mahugai - Itko More road (Total Length = 17.94.km) for the year 2024-25.	17.94	9703.21	3819 (S) Dt 13.09.24	4533.38	25.03.2025 36SBD/202 4-25	0.33%	15.00	7.5%	24.09.26	Velji Ratna Sorathia Infra, Pvt. Ltd., 701, Smeet Complex, Sarabhai Campus, Near, Genda Circle, Vadodara, Subhanpura, Subhanpura, Vadodara, Gujarat-390023
6	IRQP Work of Hutar To Chainpur Road (Total Length-32.05) for the year 2025-26.	32.05	1818.55	2248(S) Dt 13.06.2025	0.00	-	0.00%	0.00	0%	-	-

State Plan Road Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Strengthening & Widening/Reconstruction of Daltonganj ROB (on SH-10) to North Koel Semra Mines from Km 0.00 to 15.150 (Total Length-15.150 Km) (with construction of Bridges, Land Acquisition & Plantation) Under Road Division Daltonganj for the year 2025-26	15.15	10425.18	S. Secretary R.C.D., Jharkhand Ranchi Lt. No. 3626 (S) Dt.15.09.2025	8690.00	11.03.2026 35SBD/2025-26	0.00%	0.00	7%	-	M/s Ganga Construction, Bank Colony Road, Piska More, Piska, Pandra, Ranchi
8	IRQP Work of Shahpur-Garhwa via Budhiveer Tildag Road (Total Length-27.80 Km) for the year 2025-26	27.80	1497.25	S. Secretary R.C.D., Jharkhand Ranchi Lt. No. 3950 (S) Dt.13.10.2025	0.00	-	0.00%	0.00	0%	-	-
8	Daltonganj	142.94	32645.04		20061.49			5597.19			

Circle : Daltonganj

Div : Latehar

Name of EE-Sri Prabhakar Singh

State Plan Road Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening and Strengthening / Re-Construction of Herhanj (On SH-10) - Fulsu - Bariyatu (OnNH-99) (Total Length - 23.300 Km.) Road	23.30	8597.45	Lt.No.3256 (S) Dt - 07.07.2023	7325.13	35 SBD/23-24 16-01-2024 19 Months	69%	5025.00	75%	15.08.25	Dineshchandra R. Agrawal Infracon Pvt. Ltd. Ahmedabad, Gujrat,
2	Improvement of Riding Quality Work of Jublee Chowk (NH-75) to Herhanj via Nawada (SH-10) Road from Ch- 2.500 Km. to 28.700 Km. (Total Length - 26.200 Km.)	28.70	1809.58	Lt.No.2247 (S) Dt - 13.06.2025	1667.96	29 SBD/25-26 20-01-2026 06 Months	3%	45.00	50%	7/19/2026	JAI MAA ASHTABHUJI CONSTRUCTION, BARKAGAON ROAD, HAZARIBAG
3	Widening and Strengthening / Re-construction of Barwadih - Mandal - Bhandariya (Part - 1, Ch.- 0.00 Km. to 25.00 Km.) (Total Length - 25.00 Km) Road.	25.00	11499.62	Lt.No.2529 (S) Dt - 02.07.2025							
4	Improvement of Riding Quality Work of Mahuadanr (On SH-09) to Lodhfall Road (0.00 Km to 16.100 km) (Total Length – 16.100 Km).	16.10	1323.40	Lt.No.3271 (S) Dt - 19.08.2025	1201.03	32 SBD/25-26 03-02-2026 06 Months			1%	8/2/2026	M/s Indian Electrical Services, Daltonganj.
5	Improvement of Riding Quality Work of Latehar – Saryu – Kotam Road from 18.000 Km. to 32.725 Km. (Total Length - 14.725 Km.)	14.73	989.34	Lt.No.3273 (S) Dt - 19.08.2025							

State Plan Road Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Improvement of Riding Quality Work of Latehar, Jublee Chowk (NH-75) to Herhanj Via Nawada (SH-10) Road from 0.00 Km. to 2.500 Km (Total Length - 2.500 Km).	2.50	171.26	Lt.No.3634 (S) Dt - 15.09.2025	112.80	30F2/ 25-26 24-01-26, 02 Months			100%	23.03.2026	Jaishankar Shyamakant Pvt. Ltd., House No.- 4, Khuntikewal Khurd, Hunterganj, Chatra, Jharkhand
7	Improvement of Riding Quality Work of Balumath - Herhanj - Panki (SH-10) Road from 0.00 Km. to 30.00 Km (Total Length - 30.00 Km).	30.00	2439.72	Lt.No.4269 (S) Dt - 17.11.2025							
7	Latehar	140.33	26830.36		10306.92			5070.00			

Circle : DALTONGANJ

Div : GARHWA

Name of EE-Sri Pradeep Kumar

1	Widening and Strengthening/ Reconstruction of Garhwa to Chiniya Road (km. 0.00 to 26.300) under R.C.D., Road Division, Garhwa	26.30	7024.01	3475(S)/ 23.09.22	8472.00	24 SBD/22-23 24.01.23	110%	9923.85	98%	23.10.2024	Mini Construction, Church Road, Daltonganj, Palamu, Jharkhand
2	Strengthening/Reconstruction of Ramuna to manjhiaon via Bishunpura Road(km. 0.00 to 29.300) under R.C.D., Road Division, Garhwa	29.30	5526.91	2474(S)/ 23.09.22	5714.75	01 SBD/23-24 05.04.23	77%	4419.50	82%	04.08.2024	M/s R K Infracorp Pvt. Ltd. Flat No. 207, Lumbini Enclave, Opp. NIMS, Panjagutta, Hyderabad-500082, Telangana.

State Plan Road Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening, Strengthening & Reconstruction work of Dental More (on NH-75) to Nawadohari (on NH-343) via Hoor Charmuhan road (Total Length 15.132 km.) under Road Division, Garhwa	15.13	9760.16	745/ 20.02.24	6627.94	02 SBD/2024- 25 30.07.24	89%	7529.36	93%	29:09:25	Vijai Construction (India) Private Limited, Lucknow (U.P.)
4	Widening, Strengthening & Reconstruction work of NH-75 to Manjhiaon PWD Road via Viktam Daleli Road (Total Length 9.084 km.) under Road Division, Garhwa	9.08	3933.73	721/ 20.02.24	3187.34	09 SBD/2024- 25 04.10.24	81%	3594.52	91%	3:08:25	Vijai Construction (India) Private Limited, Lucknow (U.P.)
5	Widening, Strengthening & Reconstruction work of Nagaruntari (NH-75) to Rohinian via Garbandh Road (Total Length 15.740 km.) under Road Division, Garhwa	15.74	6152.42	748/ 20.02.24	4407.34	07 SBD/2024- 25 20.09.24	51%	2250.00	62%	19:11:25	SRK Construction & Projects Pvt. Ltd., Panjagutta, Hyderabad
6	Widening, Strengthening & Reconstruction work of PWD Road Barwadih to Sigsigakalan PWD Road via Sigsigakhurd-Chafla-Pendali-Duldulwa Road (Total Length 28.10 km.) under Road Division, Gahrwa	18.26	6959.32	07(अप्रोको) / 16.03.24	7500.00	01 SBD/2024- 25 30.07.24	45%	3375.00	53%	29:04:26	Mini Construction, Church Road, Ward No. 21, Daltonganj.

State Plan Road Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	IRQP Work of Ramna to Dandai Road (Total Length 13.462 km.) under Road Division, Garhwa	13.46	1011.56	3329(S)/ 22.08.25	910.00	21 SBD/2025- 26 09.03.26				8:07:26	Mini Construction, Church Road, Ward No. 21, Daltonganj.
8	Improvement of Riding Quality work of Kharsota More to Kasnap More road (Total Length-23.30 km.) under Road Division, Garhwa	23.30	1514.20	3690(S)/ 06.09.24							
9	I.R.Q.P. Work of Garhwa Shahpur road from ch 0+000 km to ch 13+000 km (Total Length = 13.000 km) under Road Division, Garhwa	13.00	14.96	4763(S)/ 16.12.25							M/S Bindhyavasini Construction, Near Devi Mandap, Ranchi Road, Redma, Daltonganj, Palamu.
9	Garhwa	163.58	41897.26		36819.38			31092.23			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Roads-Plan)
State Plan Road Works

Month : April, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Daltonganj Div : Daltonganj Name of EE-Sri Rajesh Kumar</p>											
1	IRQP work of Kajri-Patan-Manatu Road (Total Length- 36.00 KM) working length 17th km to 36th km for the year 2024-25	20.00	1218.55	3433 (S) Dt 23.08.24	1371.58	17.03.2025 33SBD/2024-25 Agreement Amount - 1201.10958 Variation - 170.46590 Total Rs. 1371.57548	70%	955.74	100%	16.09.25	M/s Indian Electrical Services, Bypass Road, Abadganj, Daltonganj, Palamau
1	Daltonganj	20.00	1218.55		1371.58			955.74			

Circle : Daltonganj
Div : Latehar
Name of EE-Sri Prabhakar Singh

State Plan Road Works

Month : April, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Re-Construction of Hami (On Mahuadanr- LodhFall Road) – Orsa – Kusmi Road upto Chhattisgarh Border.	13.47	6545.71	Lt.No.4465 (S) Dt - 07.12.2022	7440.96	02 SBD/23-24 20-04-2023 18 Months Org.Agr - 6760.84658 + Variation 680.11605	98%	7350.59	100%	19.10.24	PUJA - HUMMINGBIRD - DC(JV) Nila Enclave, Lalpur, Ranchi
2	Improvement of Riding Quality work in Latehar to Kotam Road (MDR-249) from KM. 0.00 to KM. 18.00 (Total Length - 18.00 Km.)	18.00	562.48	Lt.No.2998 (S) Dt - 15.06.2023	521.58	22 SBD/23-24 18-10-2023 05 Months	94%	490.00	100%	17.03.24	M/s Swarnim Construction, Rana Niwas, S.P. Kothi Road, Abadganj, Daltonganj
3	Re-Construction work of Balumath-Murpa-Lapra Road (MDR-143) (Total Length-23.00 Km)	23.00	9830.05	Lt.No.5390 (S) Dt - 29.11.2023	11516.68	38 SBD/23-24 12-03-2024 18 Months Org.Agr - 10114.66084 + Variation 1402.01432	100%	11604.02	100%	11.09.25	R.K. Infracorp Private Limited, Flat No - 207, Lumbini Enclave, Punjagutta, Hyderabad

State Plan Road Works

Month : April, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	Payment for hire of 4 Wheel Drive Vehicle for Inspection of Road for 10 Months				5.98	24F2/ 24-25 12-12-24, 10 Months 44800.00 Per Month & Per Ltr. 8.00 Km Oil upto 15000.00	100%	5.94			M/S SONU VASHTRALAYA THANA CHOWK, MAINROAD, LATEHAR, PIN - 829206
0	Latehar	54.5	16938.25		19485.20			19450.55			

Circle : DALTONGANJ
Div : GARHWA
Name of EE-Sri Pradeep Kumar

						NIL					
0	Garhwa	0.00	0.00		0.00			0.00			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Bridges-Plan)
State Plan Bridge Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Daltonganj Div : Daltonganj Name of EE-Sri Rajesh Kumar											
1	Construction of H.L. Bridge over Bhelwa River At Chainage:-1.200 Km of B.More To Utari Road At Village Godarmana in Bishrampur Block, Daltonganj for the year 2024-25	2 x 12.6	278.15	3497 (S) Dt 28.08.2024	238.56	25.02.25 30SBD/2024-25	62%	147.20	90%	24.11.25	M/s Akhileshwar Tiwary, House No. -133, DIH Tola, Redma, Devi Mandap, Daltonganj, Palamu, Jharkhand
2	Construction of Local Nala H.L. Bridge over Daltonganj-Lesliganj-Panki Road At Chainage:-32+200 Km, 34+100 Km & 36+600 Km for the year 2024-25.	1.- 1 x 10.6 m 2.- 2 x 20.6 m	692.54	3957 (S) Dt 20.09.2024	600.60	11.02.25 28SBD/2024-25	23%	140.85	39%	10.02.26	M/s Sildiliya Construction, Station Road Redma, Ward No.-15, Daltonganj, Palamu, Jharkhand

State Plan Bridge Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of Bridge/High Level Bridge at Ch 16.00 Km of Patan-Daltonganj (Bairiya Chowk to Saguna More) Road for the year 2024-25	5 x 21.6 m	1104.21	87 (S) Dt 09.01.25			0%	0.00	-	-	-
4	Construction of RCC Girder Bridge Over North Koyal River in Daltonganj to Chainpur Road in Chainpur Block under Road Division, Daltonganj for the year 2025-26	223.20	6406.15	JointSecretary R.C.D., Jharkhand Ranchi Lt. No. 4751(S) Dt.16.12.2025			0%	0.00	-	07.10.2028	GANGA-SRE JOINT VENTURE, Bank Colony Road, Piska More, Hehal, Ranchi
4	Daltonganj		8481.05		839.16			288.05			

Circle : Daltonganj
Div : Latehar
Name of EE-Sri Prabhakar Singh

State Plan Bridge Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of High Level R.C.C. Bridge Over Auranga River at Chainage 3rd Km. of Latehar Saryu Kotam Road (MDR-249).	07 x 24.00 = 172.20 M	610.93	Lt. No.2883 (S) Dt.- 09.05.2016	594.48	10 SBD16-17 12-11-2016 24 Month	89%	601.61	92%	11.11.18	Maa Gayatri Buildicon Pvt. Ltd. MIG. - D - 110 Harmu Hausing Colony Argora, Ranchi.
2	High level Bridge over Tetuk Nala (Chainage 4.00 KM) and Burha River (Chainage 8.00 KM) in Baresanr to Tisia Road.	Burha River - 06 x 24.60 & Tetuk Nala - 02 x 24.00 = 192.00 M	2016.28	Lt. No.4932 (S) Dt.- 20.10.2023	2119.68	39 SBD23-24 15-03-2024 30 Month	35%	750.00	36%	14.09.26	M/s INDIAN ELECTRICAL SERVICES Bye Pass Road, Abadganj, Post - Daltonganj, District – Palamu, Jharkhand
3	Construction of Bridge over Local Nala at Chainage 12th Km. of Manika to Herhanj via Matlong Road	02 x 18.62 = 37.24 M	598.39	Lt. No.4264 (S) Dt.- 17.11.2025							

State Plan Bridge Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Construction of Bridge over Khapiya Nala at Chainage 27th Km. of Manika to Herhanj via Matlong Road	01 x 12.60 M	723.02	Lt. No.4266 (S) Dt.- 17.11.2025							
4	Latehar	0.00	3948.62		2714.16			1351.61			

Circle : DALTONGANJ
Div : GARHWA
Name of EE-Sri Pradeep Kumar

1	Construction of High Level Bridge over Panda River in the 24th km. of Ketar Raji Road. (Length 4x18.6 M)	0.07	467.61	4792(S) /18.8.17	499.49	22 SBD/17-18 29.01.18	93%	531.07	95%	28.01.19	M/s Gupteshwar Construction, Nai Muhalla, Daltonganj
2	Construction of H.L. Bridge (with Approach Road) over Dhobni River at 12th km. in Ketar to Kandi Road under Road Division, Garhwa	0.06	785.87	5000/ 27.10.23	727.50	05 SBD/2024- 25 05.09.24	90%	686.99	92%	4:09:25	M/s Gupteshwar Construction, Daltonganj
2	Garhwa		1253.48		1226.99			1218.06			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Bridges-Plan)
State Plan Bridge Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Daltonganj Div : Daltonganj Name of EE-Sri Rajesh Kumar											
0	Daltonganj		0.00		0.00	NIL	0.00	0.00			
Circle : Daltonganj Div : Latehar Name of EE-Sri Prabhakar Singh											
0	Latehar		0.00	0.00	0.00	NIL		0.00			
Circle : DALTONGANJ Div : GARHWA Name of EE-Sri Pradeep Kumar											
0	Garhwa		0.00	0.00	0.00	NIL		0.00			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

DPW-N

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Daltonganj Div : Daltonganj Name of EE-Sri Rajesh Kumar											
1	Construction of RCC Drain In Chhatarpur Dumariya Road From Chainage 16.50 to 17.600 km (Both Side) Under Non-Plan Works for the year 2024-25		60.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 3897 (S), Dt 19.09.2024	40.72	34F2/24-25 Lt. 290 (Enc.) dt. 17.03.2025	0.00	0%	6%	16.06.2025	Jai Mata Di Chandan Contractors Pvt. Ltd., Mehandinagar, Japla, Hussainabad, Palamu
2	NH-98 to Naudiha Bazar Block head Office Via Udaygarh More Under Non Plan for the year 2025-26		35.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2661 (S), Dt 09.07.2025	34.92	31.12.2025 32F2/2025-26	0.00	0%	100%	30.03.2026	Manoj Kumar, Risiyappa, Naudiha Bazar Chhatarpur, Palamu, Jharkhand
3	Construction of RCC Drain & Hard Shoulder of Both side In Hilly Area of Chainpur - Ramkanda Road Under Chainage 10.500 to 11.00 km for the year 2024-25.		60.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 3897 (S), Dt 19.09.2024	43.14	29F2/24-25 Lt. 1178 (Enc.) dt. 26.12.2024	25.39	59%	95%	25.03.2025	Ma Vaishno Construction, Brahman Tola, Vill-Baralota, Dakshini, Daltonganj, Medininagar, Palamu, Jharkhand.
4	Ordinary Repair of Chhatarpur - Kermacherain Road (Length- 19.25 km) Under Non Plan for the year 2025-26		50.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2661 (S), Dt 09.07.2025	33.23	31.12.2025 33F2/2025-26	0.00	0%	60%	30.03.2026	Ankita Kumari, Kushdih, Halka, Hariharganj, Palamu, Jharkhand
5	हाथी खाना गोदाम परिसर में अधीक्षण अभियंता, पथ निर्माण विभाग, पथ अंचल, डालटनगंज के आवास एवं कार्यपालक अभियंता, राष्ट्रीय उच्च पथ प्रमण्डल, मेदिनीनगर के कार्यालय भवन निर्माण का कार्य (वर्ष 2025-26)		180.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2661 (S), Dt 09.07.2025	140.54	11.03.2026 34F2/2025-26	0.00	0%	5%	10.03.2027	M/s Shloka Construction, 2nd Floor, Maheshwari Tower, Opp-SS High School, PO-Gumla, Gumla, Jharkhand
	Vivekadhin						0.00000			-	
5	Daltonganj NP, Vivek.	0.00	385.00		292.56		25.39				

Circle : Daltonganj
Div : Latehar
Name of EE-Sri Prabhakar Singh

State Non-Plan Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Non Plan

1	Construction of 100 Mtr. Length RCC Retaining wall of 2.0 Mtr. height in 5th km and 6th km of Mahuadar - Netarhat Road.		38.00	EIC RCD Lt. No. 2661(S) 09.07.2025	22.65063	19 F2/ 2025-26 Dt. 01.11.25 3 Month.			100%	31.01.26	Mohammad Tanveer Ahmad Dipatoli, Mahuadanr, Latehar
2	Construction of 5.00 Meter height and 20 Meter Length Retaining wall in 21st Km. of Kutmu - Garu - Mahuadar (SH-09) Road.		15.00		8.60626	09 F2/ 2025-26 Dt. 12.09.25 3 Month.			70%	11.12.25	M/S Kamla Construction Vill-Chapri, Po- Chhencha, Ps- Barwadih, Distt.- Latehar
3	Construction of 400 Meter RCC Drain in 11th Km. of Balumath - Herhanj Panki (SH-10) Road.		32.00		31.99954	41 F2/ 2025-26 Dt. 25.03.26 3 Month.			2%	24.06.2026	Wasim Construction, Vill – Serka, Chiru, Herhanj, Latehar, Jharkhand
4	Special Repair work of the Divisional office building and Quality control Office of Road division, Latehar.		45.00		44.99954	37 F2/ 2025-26 Dt. 24.02.26 4 Month.			10%	23.06.26	Lovely Devi, Vill - Karkat, Latehar
4	Latehar NP		130.00		108.26				0.00		

Vivekadhin

0	Latehar Vivekadhin		0.00		0.00				0.00		
4	Latehar vivekadhin & non plan	0	130.00		108.26				0.00		

Circle : DALTONGANJ
Div : GARHWA
Name of EE-Sri Pradeep Kumar

SPILL OVER

SPILL OVER

1	Renovation work of the Divisional Laboratory along with the Executive Engineer's room and other rooms situated on the ground floor of the Divisional Office. For the year 2025-26, under Road Division, Garhwa.		10.00	<u>2661(S)</u> 09.07.2025	9.99617	19 F2/2025-26 14.01.2026	0.00000	0%			Ram Janam Mishra, At-Unchari, PO-Manjhaioan, Garhwa
---	-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	--	-------	------------------------------	---------	-----------------------------	---------	----	--	--	--------------------------------------------------------

State Non-Plan Works

Month : April, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	1 Garhwa		10.00		10.00		0.00				