

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-Plan)
State Plan Road Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Hazaribagh Div : Hazaribagh Name of EE-Sri Shubash Prasad</p>											
1	Widening and Strengthening Mukundganj - Harhad- Hupad via Demotand Road (MDR-098) for the Year 2022-23 Under Road Division Hazaribag	7.08	1557.22	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 1202 (S) dt.11.03.2024	1536.84	dt. 24.09.24 02 (SBD) of 2024-25	99.00%	1534.62	99%	23.05.2025	Jai Mata Di Construction, Ranchi
2	IRQP Work for Barkatha-Tetron Road from 0.00 to 32.100 Km (total Length32.100 KM) for the Year 2023-24 Under RCD Road Division Hazaribag	32.10	2119.01	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 1201 (S) dt.11.03.24	-	-	0.00%	0.00	-	-	-

State Plan Road Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	IRQP work of Alka Hotel to Bada mahavir mandir Chowk Via Jhanda Chowk Bara Akhara Chowk Road from Km 0.00 to 2.00 (Total Length 2 Km) for the Year 2024-25 Under RCD Road Division Hazaribag	2.00	256.30	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 3436 (S) dt.23.08.24	176.60	07.01.2025 28F2 of 2024-25	100.00%	176.59	100%	20.02.2025	Jageshwar Gope, Barkagaon.
4	IRQP work of Hazaribag Lake road (MDR-097) from Km 0.00 to 8.400 (Total Length 7.545 Km Excluding Approach Road for all residential Quarters) for the year 2025-26 Under RCD, Road Division, Hazaribag	7.55	564.49	Special Secretary, RCD, Jharkhand Ranchi's Lt. No. 3947 (S) dt.13.10.25	-	-	0.00%	0.00	-	-	0

State Plan Road Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	IRQP Work of (i) Jack & Jill School to Visheshwar Dayal Chowk Road Via Zakir Hussain Parkd, Gilan Chowk-Pustakayan Chowk (ii) Main Road Drug House to Karzan Stadium Road (iii) Dipugarah Irrigation colony to Canary Residential Colony Via REO Circle Office, Divine Mercy Ashram, Police Academy Road (iv) Pagoda chowk to Kallu chowk via New Area & Jamun tree Lohsinghna to Manna singh Chowk Road (v) Heerabag Chowk to Government B.Ed College Via DVC Chowk (Total Length-6.127Km.) for the year 2025-26	6.13	647.39	Special Secretary, RCD, Jharkhand Ranchi's Lt. No. 3948(S) dt.13.10.25	-	-	0.00%	0.00	-	-	0
6	Reconstruction of Naudiha Barasogai Chowk (At Kallu Chowk Sindur Road) to Shekh Bikhari medical College and Hospital Road Via Jaiprakash Central Jail, (Including Land Acquisition, Utility Shifting and Plantation) Under RCD, Road Division, Hazaribag for the year 2025-26	1.43	1290.76	Special Secretary, RCD, Jharkhand Ranchi's Lt. No. 4095 (S) dt.30.10.25	638.89	15.12.2025 36SBD of 25-26	35.00%	224.13	60%	14.04.2026	M/s Jai Maa Astabhuji Construction, Hazaribag

State Plan Road Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	IRQP Work of Ichak More (NH-33)-Dumraon-Bahimar Chowk (On PWD Road) Total Length 17.825 Km, Under RCD, Road Division, Hazaribag for the year 2025-26	-	1462.23	Special Secretary, RCD, Jharkhand Ranchi's Lt. No. 4096 (S) dt.30.10.25	-	-	0.00%	0.00	-	-	0
8	IRQP Work of Shankarpur (SH-07)-Narsinghasthan-kapasiya-Kundilbagi Road (Total length 6.725 Km) Under RCD, Road Division, Hazaribag for the year 2025-26	6.73	532.41	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 4268 (S) dt.17.11.25	-	-	0.00%	0.00	-	-	0

8	Hazaribagh	63.01	8429.80	0.00	2352.33	0.00	1935.33
----------	-------------------	-------	---------	------	---------	------	---------

Circle : Hazaribagh
Div : BOKARO
Name of EE- Sri Amit Singh

State Plan Road Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Reconstruction and Strengthening Work in Ch. 7th km (60 M), 9th Km (170 M), 17th km (780 M), 18th km (400 M) 19th km (700 M), 21st km (500 M) and 22nd km (800 M) of Bahadurpur - Kasmar - Khairachatar - Pirgul - Bengal Boarder Road (Total length 3.41 km) for the year 2022-23 under Road Division, Bokaro.		491.11	29.08.2023/4161(S) of J.S., RCD, Jharkhand, Ranchi	422.39	06 SBD of 2023-24/20.02.2024	82.86	350.00	80%	19.06.2024	M/S Ajay Singh, Vyapar Mandal Gali, Jainamore, Bandhdih, Bokaro, Jharkhand-829301
2	Widening and Strengthening/ Reconstruction of Nawadih (Dak Bangla) (MDR-73) - Venda - Gomoh (Laxmipur) Road (Total Length 11.530 Km) for the year 2023-24 under Road Division Bokaro	11.53	3841.15	13.10.2023/4794(S) of J.S., RCD, Jharkhand, Ranchi	2689.88	05 SBD of 2023-24/19.02.2024	89.21	2533.25	92%	18.01.2025	Malti Enterprises, Propt. Nandla Nayak, Nehru Chowk, Dumra More, Harina, P.O. - Nawagarh, Dhanbad - 828306

State Plan Road Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	IRQP Work of Narki – Bokaro (MDR -078) Road (Total Length 11.000 Km) for the year 2023-24 under Road Division Bokaro	11.00	1161.54	27.10.2023/5004(S) of J.S., RCD, Jharkhand, Ranchi	1207.93	04 SBD of 2024-25/08.10.2024	99.96	1207.47	100%	07.03.2025	AJIT KUMAR, Qtr. No. 2A/34, Kashmir Colony, Kurpania, P.O. - Sunday Bazar, P.S. - Gandhi Nagar, Dist.- Bokaro-829127
4	IRQP work of Petarwar- Gomia Road (Total Length 26.20 Km) for the year 2023-24 under Road Division Bokaro	26.20	2441.28	07.03.2024/1167(S) of Addl. Secretary, RCD, Jharkhand,	2189.00	02 SBD of 2024-25/13.08.2024	91.37	2000.00	95%	12.02.2025	M/S Sanjay Construction, Vill. + P.O. - Saram, Dist. - Bokaro,
5	Reconstruction of NH-23 to Radhagaon Railway Station via BPCL LPG Plant & Retail Depot at Bokaro (Total Length 7.179 km) for the year 2023-24 under Road Division, Bokaro	7.18	3473.94	25.01.2024/358(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	1203.76	01 SBD of 2025-26/16.04.2025	0.00	0.00	10%	15.07.2025	M/S Ajay Singh, Vyapar Mandal Gali, Jainamore, Bandhdih, Bokaro, Jharkhand-829301

State Plan Road Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening and Strengthening of Picchhari (Jaina More – Phusro PWD Road) to Tenughat (Petarwar – Gomia PWD Road) Road Main Portion (Length 24.759 km) and Bypass Portion (Length 1.564 km) (Total Length 26.324 Km) for the year 2024-25 under Road Division, Bokaro.	26.32	9086.66	16.03.2024/08(S) of <i>Addl. Secretary, RCD, Jharkhand, Ranchi,</i>	8950.89	23.09.2025/02 SBD of 2025-26	0.00	0.00	3%	22.09.2027	M & S Paving Pvt. Ltd., P-26, City Centre, Sector IV, Bokaro
7	Widening and Strengthening/ Reconstruction work of Bhandaridih (On Chandrapura, Bhandaridih Phusro Railway Crossing Gomia ODR Road) to Gomoh Railway Station Via Bandio, Kanchanpur, Parasbani, Dahiyari Road (Total Length 19.450 Km, Including Construction of Bridges) under Road Division, Bokaro for the	19.45	7115.28	13.09.2024/3824(S) of <i>Addl. Secretary, RCD, Jharkhand, Ranchi,</i>	6192.44	24.01.2026/03 SBD of 2025-26	0.00	0.00	-	23.02.2027	SRMV Construction Private Limited, Add.: Near Bhatti Talab, Sisai Road, Gumla, Jharkhand - 835207

State Plan Road Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	IRQP Work of Chas - Chandankiyari Bypass Road (Total Length 2.33 km) for the year 2024-25	2.33	195.28	20.09.2024/3966(S) of <i>Addl. Secretary,</i> RCD, Jharkhand, Ranchi,	150.01	01 F2 of 2025-26/06.05.2025	66.66	100.00	98%	05.07.2025	M/S Shri Sai Engineering, Ward No. 02, Behind Mausibari, Main Road, Seraikela, Saraikela Kharsawan.
9	IRQP Work of Rahawan Jhumra Road (Total Length 10.650 km) for the year 2024-25 under Road Division, Bokaro.	10.65	952.91	30.09.2024/4131(S) of <i>Addl. Secretary,</i> RCD, Jharkhand, Ranchi,	892.81	6 SBD of 2024-25/28.02.2025	98.98	883.74	100%	27.05.2025	S. K. Enterprises, Qt. No. 1305, Sector - 1/C, Ram Mandir, B.S. City, Jharkhand - 827001

State Plan Road Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	IRQP work of Talgaria more (NH 32) to Talgaria Railway station Road (MDR 251) (Total length 15.20 Km) for the year 2024-25 under Road Division Bokaro	15.20	1105.79	08.10.2024/4242(S) of <i>Addl. Secretary, RCD, Jharkhand, Ranchi,</i>	1133.57	5 SBD of 2024-25/25.02.2025	100.00	1133.57	100%	24.06.2025	M/S Ajay Singh, Vyapar Mandal Gali, Jainamore, Bandhdih, Bokaro, Jharkhand-829301
11	Widening and Strengthening of Road from Nawadih Devi Mahto college More to Mahuatand(Penk) via Dengagada-Siyari -Mungo -Rangamati (Total=31.485 Km) including bridge work under Road Division, Bokaro for the year 2024-25	31.49	8749.64	09.10.2024/4345(S) of <i>Addl. Secretary, RCD, Jharkhand, Ranchi,</i>	7045.87	7 SBD of 2024-25/03.03.2025	11.35	800.00	25%	02.01.2027	Universal Agency Ramgarh Private Limited, Add.: Uma Niketan, 1st Floor, Ranibagi, Ramgarh Cantt, Jharkhand- 829122

State Plan Road Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	IRQP Work in Chandrapura - Bhandaridih- Phusro Railway Crossing No- 4 Kathara - Gomia Road (Total Length 36.296 Km) Under Road Divison, Bokaro For The Year 2024-25.	36.30	4653.94	09.10.2024/4317(S) of <i>Addl. Secretary, RCD, Jharkhand, Ranchi,</i>	4846.28	8 SBD of 2024-25/24.03.2025	99.96	4844.49	97%	23.09.2025	Amitabh Construction Pvt. Ltd., Add.: 105, Ranchi Patna Road Coltex Muhalla, Koderma, Jharkhand- 825410
13	IRQP work of Jaridih Link Road (Total Length 7.35 Km) for the year 2025-26 under Road Division, Bokaro	7.35	563.81	1410.2025/3956(S) of <i>Special Secretary, RCD, Jharkhand, Ranchi,</i>				0.00	-	-	

State Plan Road Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	IRQP work of Mamarkudar - Barmasia - West Bengal Border Road (Total Length 17.20 Km) for the year 2025-26 under Road Division, Bokaro	17.20	1412.90	30.10.2025/4094(S) of <i>Special Secretary</i> , RCD, Jharkhand, Ranchi,				0.00	-	-	
15	IRQP Work of Amlo Project to Gandhi Chowk Road (Total Length 4.30 Km) for the year 2025-26 under Road Division, Bokaro	4.30	715.38	17.11.2025/4273(S) of <i>Joint Secretary</i> , RCD, Jharkhand, Ranchi.				0.00	-	-	

State Plan Road Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	IRQP work of Barmasia - Huthupather-Adrakudi-Mirdha (N.H-32) Road (Total Length 15.41 km) under Road Division, Bokaro for the year 2025-26	15.41	862.30	23.12.2025/4905(S) of Joint Secretary, RCD, Jharkhand, Ranchi.				0.00	-	-	

16 Bokaro 241.90 46822.90 36924.83 13852.52

Circle : Hazaribagh

Div : Chatra

Name of EE-Sri Rakesh Srivastava

1	Reconstruction of Tandwa - Rai - Khelari Road from km 13.450 to 15.00 under Road Division, Chatra for the Year 2019-20.	1.55	986.92	Joint Sec. Lt. No. 4599(S) dt. 16.09.2019	829.79	02 (SBD)/2019-20 dt. 26.10.2019	78%	607.87	98%	25.04.2020	Arunaditya Projects & Mineral, C-188 Vidyalaya Marg, Ashok Nagar, Ranchi Mob No. 7857924060
---	---	------	--------	---	--------	---------------------------------	-----	--------	-----	------------	---

State Plan Road Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening and Strengthening Reconstruction of Dhamaniya to Seregarha (NH-99) via Kacha Muktama-Tarog-Sel-Darha Road form Km. 0.00 to 20.625 with High Level Bridge for Year 2024-25	20.63	6852.51	Joint Sec. Lt. No. 4057(S) dt. 26.09.2024	4880.51	01SBD/2024-25 dt. 29.03.2025	6.15%	300.00	25%	28.09.2026	M/s Puja Enterprises Simariya, Chatra
3	Widening & Strengthening/Reconstruction of Ghanghri (on Hunterganj - Chatra NH-99) to Koleshwari Temple via Dantar Road with High Level Bridge under RCD Division, Chatra for year 2024-25.	10.94	4356.44	Joint Sec. Lt. No. 4339(S) dt. 09.01.2024	2983.47	02 of SBD/2025-26 dt. 15.01.2026	0.000	0.00	0%	15.01.2026	M/s Sildiliya Construction Daltonganj
4	Improvement of Riding Quality work of Simaria-Bagra Road (MDR-71) from Km. 0.00 to 9.00 (Total Length- 9.00 Km.).	9.00	745.42	Addi. Sec. Lt. No. 3959(S) dt. 20.09.2024	740.16	01 SBD/2025-26 dt. 12.04.2025	95%	703.58	98%	11.06.2025	Jai Maa Ashtabhuji Construction Near Bisheshwar Nursing Home Barkagaon Road, Hazaribagh (Jharkhand)
4	Chatra	42.11	12941.28		9433.92			1611.45			

State Plan Road Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Hazaribagh Div : Dhanbad Name of EE-Sri Mithilesh Prasad</p>											
1	Widening and Strengthening / Reconstruction of 2 lane road from Govindpur - Giridih main road (Barakar bridge) Pratapur, Thetatand more to Sarra PWD road via Charak, Jatakhunti, Balika vihar, Bhuski, Nawatand road via Balika vihar to Sarra bridge via Fatehpur, Takipur, Badhjobra road (Total Lenth = 10.688 Km) under Plan Head for the Year 2024-25.	10.69	5250.89	18 (S) dt. 16.03.24	4557.00	04 SBD/ 2024-25 dt. 14.10.24	30.72%	1400.00	43%	13.10.2025	Preeti Enterprises, Dhanbad
2	Reconstruction Of 2 Lane Road From Brahmandiha More (GT Road) To Khario More Via Hirapur - Matari - Pakerberha - Lodwadih - Jhagrahi - Mohanpur - Tursabad (Total Lenth = 11.566 Km) Under Plan Head For The Year 2024-25.	11.57	7467.28	4333 (S) dt. 09.10.24	5060.54	02 SBD/ 2025-26 07.04.2025	-	-	-	06.04.2026	Manoj Kumar Singh, Deoghar

State Plan Road Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	IRQP work of bus stand to police line via housing colony road (length = 1.10 km) , housing colony road (length 2.80 km) and dhanbad link road (length 1.50 km) total length 5.40 km under plan head for the year 2025-26.	5.40	434.37	1513 (S) dt. 15.04.25	403.84	04 SBD/ 2025-26 12.09.2025	49.18%	198.61	82%	11.11.2025	Nagmani & Kashyap const.Pvt.Ltd. Garwah
4	IRQP Work Of Jamtara To Nirsa Via Birgram Road From (Ch. 15300m To 24000m) Total Length- 8.70 Km For The Year 2025-26	8.70	635.60	1985 (S) dt. 20.05.25	-	-	-	-	-	-	-
5	I.R.Q.P work in NH-32 Saraidhela-Sugiadih to Hirak point Road (length 2.230 Km) And Central hospital to Co-operative colony Road (Length- 1.30 Km) Total length 3.530 Km under Plan head for the year 2024-25	3.53	249.65	3920 (S) dt. 19.09.24	-	-	-	-	-	-	-
6	Widening - Strengthening & Reconstruction Work Of Nirsa [On Nh -19 (Old NH - 02)] - Keliashole To Kharapathar Road (Total Length - 16.650 Km) Under Plan Head For The Year 2025-26.	16.65	5807.73	3625 (S) dt. 15.09.2025	-	-	-	-	-	-	-

6

Dhanbad

56.53

19845.52

10021.38

1598.61

State Plan Road Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

DMFT

1	Widening and Strengthening of Road From Muraidih (MDR-051) to Sonardih Phatak (MDR 049) via Hindustan Zinc Ltd. And Ram Raj Mandir Under DMFT Head For The Year 2023-24.	5.23	2805.34	1583(S) dt. 31.03.2023	3000.00	06 SBD/ 2023-24 dt. 26.06.2023	60.92%	1827.67	84%	25.03.2024	Preeti Enterprises, Dhanbad
2	I.R.Q.P. /Strengthening Work Of Patherdih-Sindri Road (MDR-067) From 0.00 Km To 13.71 Km (Total Length- 13.71 K.M.) Under Road Division Dhanbad For The Year 2022-23	13.71	3693.43	216 (S) dt. 19.01.2023	4443.88	07 SBD/ 2023-24 dt. 12.07.2023	81.14%	3605.86	89%	11.01.2024	M/s Daroga Pradhan, Dhanbad
3	Widening And Strengthening Work Of Babudih Vivah Bhawan To Hirak (Kako-Tetulmari-Bhuli-Dhanbad) Road Via Rajwar Basti (Total Length 4.015 Km) Under DMFT Fund For The Year 2023-24.	4.02	1313.88	2997 (S) dt. 15.06.2023	1603.78	10 SBD/ 2023-24 dt.29.12.20 23	60.70%	973.43	96%	28.04.2024	M/s Daroga Pradhan, Dhanbad
4	IRQP/ Strengthening Work Of Shramik Chowk To Barwadda Road (MDR- 060) (Total Length 8.90 Km) In Km 0.00 To 8.9 Km Under Plan Head For The Year 2022-23. (DMFT)	8.90	2408.36	63(S) dt. 06.01.2023	2318.48	02 SBD/ 2023-24 dt. 19.04.2023	93.69%	2172.13	100%	18.10.2023	M/s Daroga Pradhan, Dhanbad

State Plan Road Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
		31.86	10221.01		11366.14			8579.09			

Circle : Hazaribagh

Div : Giridih

Name of EE-Sri Ram Bilash Singh

1	Reconstruction of Road From Banpura (on Jhari More-Banpura-Chichaki-Khuntha Chowk-Chichaki Railway Station Road) to Dhibra More Near Dondlo (Including Bridge) (Total Length 3.60 Km.) Under Road Division, Giridih For The Year 2022-23	3.60	700.71	Govt. of Jharkhand RCD, Ranchi Letter no. 1166 (S) Dt. 23.03.22	656.83	SBD 06 of 2022-23 Dt. 20.12.2022 C.E Lt. no. 1142 Dt. 27.06.2023 Variation of 151.73534	94%	760.52	92%	19.09.23	M/S Maa Laxmi Construction, Daltonganj
2	Widening and Strenthening/ Reconstruction work of Karamjora More (on NH-114A)-Genro-Patro River of Approach Road (on Jamui-Deoghar Road) (Total Length - 11.125 Km.) (Including Land Aquesation Work) Under Road Division, Giridih For the Year 2022-23	11.13	3040.02	Govt. of Jharkhand RCD, Ranchi Letter no 3646 (S) dt 13.10.2022	2301.35	SBD 08 of 2022-23 Dt. 27.01.2023 C.E Lt. no. 100 Dt. 17.01.2024 Variation of 212.25873	94%	2369.95	95%	26.12.23	Rajeev Kumar, Patna

State Plan Road Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening & Strengthening of Domanpahari to Chugali, Dhurgargi Via Vijaydih Road in Km. 0 to 21.265 For the year 2018-19 Bridge At Ch. 14+700 Span - 8 X 24.600	21.27	5729.13	Govt. of Jharkhand RCD, Ranchi Letter no 2803 (S) dt 11.05.18	4568.61	SBD No. 08 of 2018-19 dt 28/11/18	105%	4774.54	90%	27.11.20	M/S East India Construction Company, Bokaro
4	Widening and Strenthening / Reconstruction of Fatehpur to Bongi (Bihar Border) Via Bhelwaghati Road (Including Construction of Bridge) (Total Length-15.810 Km.) For The Year 2019-20 (Bridge at Ch. 14+565, Span - 4 X 21)	15.81	5051.63	Govt. of Jharkhand RCD, Ranchi Letter no 3558(S) Dt. 19.07.2019	3583.41	SBD No. 02 of 2019-20 dt 23/10/19	94%	3354.93	94%	22.06.21	M/S Om Namu Siwai Construction, New Delhi.
5	Widening, Strengthening/ Reconstruction of Pandariya (Eidgah More) to Lachudih via Bankikala, Saraiya, Ranatand, Karme & Lachuri (Total Length 11.940 Km.) For The Year 2023-24	11.94	4275.63	Govt. of Jharkhand RCD, Ranchi Letter no 3412(S) Dt. 18.07.23	3081.99	SBD 05 of 2023-24 Dt. 17.11.2023 C.E Lt. no. 1604 Dt. 20.12.2024 Variation of 597.21625	82%	3049.84	99%	16.05.25	Rajeev Kumar, Patna

State Plan Road Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening and Strengthening/ Reconstruction Work in Giridih-jamua (SH-13) 4 Lane Road in Chainage Km. 1.110 to 6.810 Km. (Total Length - 5.70 Km.) For The Year 2023-24 Under Road Division, Giridih	5.70	3916.63	Govt. of Jharkhand RCD, Ranchi Letter no 4388(S) Dt. 13.09..23	3647.93	SBD No. 08 of 2023-24 dt 25/01/24	94%	3432.84	80%	24.09.24	Manisha Construction, Gaya, Bihar

State Plan Road Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Reconstruction work of Baba Ji Kutiya More (On SH-13)-Mugpiti-Narendrapur Open Cast Mines-Paparwatand (On NH-114A) Road (Total Length – 6.05 Km.) (With Land Acqjition) For the Year 2022-23	6.05	1508.00	Govt. of Jharkhand RCD, Ranchi Letter no 3549 (S) dt 06.10.2022	1297.30	SBD 07 of 2022-23 Dt. 24.01.2023	103%	1333.43	93%	23.09.23	Hari Nandan Choudhary, Dumka
8	Widening, Strengthening/ Reconstruction of Banpura (on Bagodar-Sariya Road, MDR-116) to Gorhar (NH-19) Via Manrokudar Road and Link Road (i) Kadhwar to Ghanghri Road (Length - 3.37 kM.) and (ii) Dondlo link road (Length - 1.155 Km.) (Total Length - 28.795 Km.) (Including Construction of Bridge) For The Year 2023-24	28.80	12463.98	Govt. of Jharkhand RCD, Ranchi Letter no 1392 (S) dt 21.03.2023	9164.35	SBD 01 of 2024-25 Dt. 18.09.2024	10%	950.00	26%	17.05.26	M & S Paving Pvt. Ltd., P-26, City Center, Sector – IV, Bokaro, Jharkhand
9	Widening and Strengthening/ Reconstruction of Union Bank Gandey More to Union Bank Pratapur Road (Total Length - 10.465 Km.) (Including Land Aquesation Work) Under Road Division, Giridih For the Year 2023-24	10.47	2507.37	Govt. of Jharkhand RCD, Ranchi Letter no 742 (S) dt 20.02.2024	1718.30	SBD 02 of 2024-25 Dt. 04.10.2024	99%	1700.79	96%	03.06.25	Hari Nandan Choudhary, Dumka

State Plan Road Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Widening strengthening / Reconstruction work (including Bridge work, Land Acquisition & afforestation) of Birni (Virajpur)- Kheshkhari Via Belna, Chitankhari, Taratand, Baradih, Jharkhi Road (Total Length - 22.215 K.M) Under Road Division, Giridih for the year 2023-24	22.22	8038.06	Govt. of Jharkhand RCD, Ranchi Letter no 715 (S) dt 19.02.2024	6936.05	SBD 03 of 2024-25 Dt. 04.10.2024	55%	3800.31	70%	03.04.26	Amitabh Construction Pvt. Ltd., Koderma
11	Widening, Strengthening/Reconstruction of Budhiyadih More (Opposite Saalsal Iron Factory) to Chatro Via Sri Rampur Market, Tikodih and Purnanagar Road (Total Length- 7.950 KM) Under Road Division Giridih for the year 2023-24	7.95	2281.02	Govt. of Jharkhand RCD, Ranchi Letter no 471 (S) dt 02.02.2024	2141.18	SBD 05 of 2024-25 Dt. 15.10.2024	101%	2167.69	89%	03.05.25	Niranjan Rai, Kalika Gunj Colony, Sirsiya, Giridih

State Plan Road Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Construction of Bagodih (Paini) to Barakar River Via Chhatarbad Link Road (Link Hospital) Road (Total Length - 5.995 Km.) (Including Land Acquisition Work) Under Road Division, Giridih For the Year 2024-25	6.00	1318.36	Govt. of Jharkhand RCD, Ranchi Letter no 1349 (S) dt 15.03.2024	1249.54	SBD 04 of 2024-25 Dt. 07.10.2024	40%	500.00	45%	06.04.25	Amitabh Construction Pvt. Ltd., Koderma
13	Widening and Strengthening/ Reconstruction of Budhudih-Pandariya-Sujna-Koldih Road (Total Length - 7.35 Km.) Under Road Division, Giridih For the Year 2024-25	7.35	3608.15	Govt. of Jharkhand RCD, Ranchi Letter no 4342 (S) dt 09.10.2024	1701.88	SBD 06 of 2024-25 Dt. 18.02.2025	82%	1399.65	90%	17.08.25	Rajeev Kumar, Patna
14	Widening and Strengthening/ Reconstruction of Madhwa to Khondoli Dam (Total Length - 2.035 Km.) (Including Land Aquesation Work) Under Road Division, Giridih For the Year 2024-25	2.04	757.34	Govt. of Jharkhand RCD, Ranchi Letter no 3430 (S) dt 23.08.2024	387.86	SBD 03 of 2025-26 Dt. 17.05.2025	26%	99.98	40%	16.08.25	Jai Maa Ambey Infra Pvt. Ltd., Nagwa, Chatra

State Plan Road Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	Improvement of Riding Quality of Dumri-Ishri Bazar Road (Total Length - 3.675 Km.) Under Road Division, Giridih For the Year 2024-25	3.68	481.95	Govt. of Jharkhand RCD, Ranchi Letter no 3968 (S) dt 20.09.2024	494.74	SBD 04 of 2025-26 Dt. 08.09.2025	33%	161.64	40%	07.11.25	Daroga Pradan, Dhanbad
15	Giridih	163.97	55678.00		42931.34			29856.12			

Circle : Hazaribagh
Div : Koderma
Name of EE-Sri Varun Kumar

1	Reconstruction work of Tilaiya(Pipradih)-Jainagar- Bagro (On Domchanch- Pipcho Road) (Total Length-0.00 to 18.550 Km) under Road Division Koderma for the Year 2019-20	18.55	4134.61	Dt- 10.07.2019, 3392(S)	3295.65	Dt- 14.10.2019, 26SBD/2019-20	90%	3136.82	90%	02.12.2020	M/s R.K Infracorp Pvt. Ltd, Hyderabad.
2	Remaining Work of Reconstruction of Domchanch - Dhodhakola-Sapahi-Faguni Road (KM 0.00 to 14.5 upto Bihar border) .	14.50	6519.54	Dt- 31.08.2018, 5092(s)	1650.00	Dt- 13.03.2024 01SBD of 2024-25	38%	623.11074	45%	12.03.25	M/s Sirha Construction & Developers Private Limited,Ashok Nagar,Ranchi

State Plan Road Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	IRQP Work of Domchanch Bazar to Pipcho Bazar Road from Km. 0.00 to Km 17.30 under Road Division ,Koderma for the Year 2023-24	17.30	954.23	Dt- 19.02.2024, 708(s)	823.26	Dt- 09.09.2024 03SBD of 2024-25	96%	787.01486	98%	08.12.24	M/s Sanjay Construction, Saram,Bokaro.
4	Improvement of Riding Quality work in Domchanch-Dhab Road from km 0.00 to 16.40km under Road division koderma for the year 2023-2024	16.40	1256.95	Dt- 13.03.2024 1283(s)	1103.42	Dt- 02.09.2024 02SBD of 2024-25	93%	1030.00000	100%	01.12.24	Karan Enterprises, H.N.-B-4,Maharana Apartment, Pee Pee Compound,G.P.O-Ranchi, Dist-Ranchi-834001,Jharkhand
5	IRQP Work of Doranda- Sankh-Vendro- Patna Road (MDR-114) from Km 0.00 to 22.40 Km (Total Length =22.40 Km) under Road Division, Koderma.	22.40	1336.91	Dt- 15.04.2025 1520(s)							
6	IRQP Work of Beko - Makhmargo Road from Km 0.00 to 11.65 Km (Total Length =11.65 Km) under Road Division, Koderma.	11.65	678.65	Dt- 15.04.2025 1523(s)							
7	IRQP Work of Pataldih- Deori-Gawan- Satgawan Road (MDR-84) from Km 0.00 to 30.567 Km (Total Length =30.567 km) under Road Division, Koderma .	30.57	2401.94	Dt- 17.11.2025 4272(s)							

7	Koderma	131.37	17282.83		6872.33			5576.95			
---	----------------	--------	----------	--	---------	--	--	---------	--	--	--

State Plan Road Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Hazaribagh Div : Ramgarh Name of EE-Sri Rajiv Ranjan Munda</p>											
1	IRQP/Strengthening Work of Gola-Muri Road (Old Alignment) in CH- KM 0.00 to 1.50 & 9.25 to 14.50 (Total Length- 6.75 KM) Under Road Division, Ramgarh For the year 2025-26	6.75	1495.01	Ltr. No. 2217(S) Dt. 12-06-2025	1371.66	03(SBD)2025-26 Dt.- 29-08-2025	83%	1150.00	90%	07.03.2026	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi, Jharkhand
2	IRQP Work of Sandi to Bijuliya Road from KM 0.00 to 13.00 (Total Length- 13.00 KM) Under Road Divison, Ramgarh for the of Year 2025-26	13.00	1420.19	Ltr. No. 3328(S) Dt. 22-08-2025	-	-	0%	0.00	-	-	-
3	IRQP Work of Sikidri to Kulhi Road from KM 0.00 to 5.10 KM(Total Length- 5.100 KM) Under Road Divison, Ramgarh for the of Year 2025-26	5.10	430.57	Ltr. No. 3533(S) Dt. 09-09-2025	-	-	0%	0.00	-	-	-

State Plan Road Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	IRQP Work of Badki Pona to Kulhi Road from KM 0.00 to 13.85 KM (Total Length- 13.85 KM) Under Road Divison, Ramgarh for the of Year 2025-26	13.85	785.93	Ltr. No. 3770(S) Dt. 24-09-2025	-	-	0%	0.00	-	-	-
5	Widening & Strengthening/ Reconstruction Work of Bariyatu Kalikaran Road (MDR-101) to Hundru (MDR-105) via Tonagatu IPL Factory Road (Total Length- 6.263 KM) Under Road Divison, Ramgarh for the of Year 2025-26	6.26	3436.34	Ltr. No. 3612(S) Dt. 12-09-2025	-	-	0%	0.00	-	-	-
5	Ramgarh	44.96	7568.04		1371.66			1150.00			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Roads-Plan)
State Plan Road Works

Month : January, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Hazaribagh Div : Hazaribagh Name of EE-Sri Shubash Prasad</p>											
1	Consultancy Services for Carrying out Road Safety Audit of existing roads as per Road Safety Manual i.e. IRC-SP-88-2010 or any other latest revision of this document under Road Circle, Hazaribag (Total Length 643.279 Km) for the Year 2021-22 99.121 Km under Road Division, Hazaribag	0.00	107.33	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 53(S) dt. 07.01.2022	25.00	dt. 26.12.2022 1(R.S.A.) of 2022-23	70%	17.50	100%	-	Cube Engitech Consultant Pvt. Ltd., Jeevan Lok Complex, Main Road, Hinoo, Ranchi-834002, Jharkhand
2	IRQP work of Mahto Ahara-Rampur-Basaria-Chauparan Road from Km 0.00 to Km 32.85 (Total Length 32.850Km) for the Year 2023-24 Under RCD, Road Division Hazaribag	32.85	2563.97	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 5627 (S) dt.14.12.2023	2466.41	dt. 10.10.24 07 (SBD) of 2024-25	100.00%	2550.34	100%	09.04.2025	East India Construction Co, Bokaro

State Plan Road Works

Month : January, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening & Strengthening of Mahto-Aahara-Rampur-Basaria (Chauparan) in KM 0.00 to 32.50 (Total length 32.50 Km) for the Year 2015-16	32.85	8302.57	Depty Secretary, RCD, Jharkhand Ranchi's Lt. No. 5158 (S) dt.23.07.2015	6093.03	dt. 18.12.1540 (SBD) of 2015-16	100.00%	6702.58	100%	-	-
4	IRQP work of Mukundganj - Harhad- Hupad via Demotand Road in Km 0.00 to 7.75	7.75	115.40	Deputy Secretary, RCD, Jharkhand Ranchi's Lt. No. 3873 (S) dt.03.07.2018	118.28	36 F2 of 2018-19	100.00%	112.64	-	-	Maa Astabhuiji Construction, Hazaribag
4	Hazaribagh	73.45	11089.28		8702.72			9383.06			

Circle : Hazaribagh
Div : BOKARO
Name of EE- Sri Amit Singh

State Plan Road Works

Month : January, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	(A) Reconstruction of Dantu (NH-23) to Kathara via Sillisadam including Sillisadam to Chalkari Road.(Total length 31.825 km) for the year 18-19	31.83	10321.91	05.03.19/1503(S) of J.S., RCD, Jharkhand, Ranchi	6801.12	30.07.19/01 SBD of 2019-20	106.00	7586.89	97%	29.07.2021	Classic Engicon Pvt. Ltd. 3D, Vatika Apartment, Line Tank Road, Ranchi.
	(B) Preparation of Land Acquisition Plan (LAP) and Diversion of Forest Land in Construction of Dantu (NH-23) to Kathara via Sillisadam including Sillisadam to Chalkari Road.(Total length 31.825 km)				8.61	23.07.19/ 4 F2 of 2019-20	100.00	8.61	100%	22.01.2020	M/S Arun Kumar Jaishwal, Vill.+ P.O. - Chandankiyari, Bokaro
	(C) Construction of H.L Bridge over (A) Canal at Ch.11.717 KM of Dantu to Kathara Road, (B) Canal at Ch. 11.924 KM of Sillisadam- Chalkari Link Road and (C) Chatnia Nala at Ch. 0.395 KM. of Dantu to Kathara via Sillisadam Road under Road Division, Bokaro for the year 2019-20				355.61	31.10.19/ 11 SBD of 2019-20 & 01 SBD/2024-25 01.08.2024 (302.52367 +	78.61	279.56	68%	30.10.2020	M/S Sanjay Construction, At. + P.O. - Saram, Bokaro

State Plan Road Works

Month : January, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening and Strengthening Work in Four Lane of Road from ITI More to Ukrid More (Total Length 8.916 km) for the year 2022-23 under Road Division, Bokaro	8.92	5164.96	08.07.2022/2503(S) of J.S., RCD, Jharkhand, Ranchi	4798.04	03 SBD of 2022-23/17.01.2023	114.05	5873.97	100%	16.04.2024	CLASSIC ENGICON PVT. LTD., 3D Vatika Apartment, Line Tank Road, Ranchi – 834001 (Jharkhand)
3	Widening & Strengthening / Reconstruction of Chandrapura (Dugdha) to Bhalmara (Kodwadih) (MDR-073) Road including CTPS DVC Colony link Road (Total Length 21.138 KM) for the year 2021-22 under Road Division, Bokaro	21.14	3710.68	15.02.2022/531(S) of J.S., RCD, Jharkhand, Ranchi	4128.63	30.07.2022/02 SBD of 2022-23	93.48	3928.95	100%	29.10.2023	M/S Krishna Kumar Singh, At. - Belwatika, Daltonganj, Palamu, Jharkhand.
3	Bokaro	61.88	19197.55		16092.01			17677.98			

Circle : Hazaribagh
Div : Chatra
Name of EE-Sri Rakesh Srivastava

						NIL					
--	--	--	--	--	--	-----	--	--	--	--	--

0 Chatra

0.00

0.00

0.00

State Plan Road Works

Month : January, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Hazaribagh

Div : Dhanbad

Name of EE-Sri Mithilesh Prasad

1	Widening & Strengthening / Reconstruction Of Remaining Part Of Old Nh-32 (Govindpur To Telmachcho) Under Road Division Dhanbad For The Year 2024-25.	4.95	1416.86	1411 (S) dt. 15.03.24	1473.50	02 SBD/ 2024-25 dt. 20.09.24	110.29%	1625.12	100%	19.03.2025	Preeti Enterprises, Dhanbad
2	IRQP work of Chirkunda Panchet road (length 7.20 Km) & Nehru link road (length 1.80 Km) Total length 9.00 Km (carriage way-7.00m) Under plan head for the year 2023-24	9.00	917.00	4997 (S) dt. 27.10.23	845.70	01 SBD/ 2024-25 dt. 09.07.24	92.51%	782.35	100%	08.10.2024	M/s Santosh Singh, Dhanbad
3	Construction of Approach Road (Total Length- 300M) for Binod Bihari Mahto Koylanchal University Under Road Division Dhanbad For The Year 2023-24	0.30	272.29	1877 (S) dt. 28.04.23	195.49	21 F2/ 2023-24 dt.01.11.23	117.98%	230.65	100%	31.01.2024	M/S Sonu & Saroj, Dhanbad

State Plan Road Works

Month : January, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	I.R.Q.P work in R.O.B Waseypur to Jharkhand more via Tempu Stand Bhuli "B"Block (Length 4.30 km) & R.O.B Waseypur Railway over Bridge (Length 1.00 Km) Total Length 5.30 Km Road under Plan head for the year 2024-25	5.30	400.56	3967 (S) dt. 20.09.24	413.54	01 SBD/ 2025-26 04.04.2025	99.97%	413.39	100%	18.05.2025	Daroga Pradhan, Dhanbad
5	Widening and Strengthening/ Reconstruction of Mahuda(On NH-32)-Sindri(Jamadoba) (On MDR-055) Road(Length-22.940) under Plan Head for the year 2016-17.	22.94	16319.23	3561 (S) dt. 06.06.16	6800.93	01 SBD/ 2018-19 dt. 09.03.19	31.37%	4934.99	32%	08.11.2020	EICC-SRB(JV), Bokaro
6	Widening and Strengthening of Shankardih (On Govindpur-Jamtara-Sahebganj) to Kamardih (On Govindpur-Tundi-Giridih (SH-13) Road (Total length - 12.625 KM) under Road Division Dhanbad for the year 2021-22.	12.63	2866.62	2658 (S) dt. 02.09.2021	2323.76	01 SBD/2022-23 dt. 25.07.2022	116.60%	2709.53	100%	24.06.2023	ABL Infrastructure Pvt.Ltd.
6	Dhanbad	55.12	22192.54		12052.93			10696.04			

Circle : Hazaribagh

Div : Giridih

Name of EE-Sri Ram Bilash Singh

State Plan Road Works

Month : January, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening and Strengthening/ Reconstruction work of Barwadih Fatak to Baniyadih via Centralpit, Baherwatand, Kabribad Road (Total Length - 7.588 Km.) Under Road Division, Giridih For the Year 2022-23	7.59	2992.00	Govt. of Jharkhand RCD, Ranchi Letter no 4000 (S) dt 04.11.2022	2075.12	SBD 01 of 2023-24 Dt. 05.04.2023	116%	2400.00	100%	04.04.2024	Hari Nandan Choudhary, Dumka
2	W/S and Reconstruction of Hesla (NH-02) to Aura (NH-02) Via Tirla, Alkadih Road (Total L. 14.020 Km.) for the year 2022-23	14.02	3171.24	Govt. of Jharkhand RCD, Ranchi Letter no. 1326 (S) Dt. 31.03.22	2719.71	SBD 02 of 2022-23 Dt. 22.10.2022	74%	1999.96	100%	21.08.2023	RNS Construction Pvt. Ltd., Mau, Uttar Pradesh
3	Widening and Strenthening/ Reconstruction of Hesla-Beko road (Including Bridges) (Total Length – 29.925 Km.) For the year 2019-20	29.93	6924.93	Govt. of Jharkhand RCD, Ranchi Letter no 3635(S) Dt. 22.07.2019	4534.01	SBD No. 06 of 2019-20 dt 26/10/19	78%	3555.00	100%	25.06.21	ACPL-KK (JV) Koderma

State Plan Road Works

Month : January, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Reconstruction of Siyatnr (MDR-088) to Nawdiha (MDR-092) Road (Total Length 3.705 Km.) For the year 2019-20	3.71	934.76	Govt. of Jharkhand RCD, Ranchi Letter no 3344(S) Dt. 08.07.2019	545.18	SBD No. 05 of 2019-20 dt 24/10/19	100%	617.44	100%	23.03.20	Samleshwari Road Builders, Bokaro
5	Reconstruction of Balhara (SH-13)-Patna-Pihara-Kherda (MDR-113) Road (Length 36.950 Km.) and Patna-Gawan Link Road (Length 2.17 Km.) (Total Length 36.950 Km. for the year 2018-19	36.95	12831.99	Govt. of Jharkhand RCD, Ranchi Letter no 5087 (S) Dt 31.08.18	8751.62	SBD No.07 of 2018-19 dt 08/11/18	128%	11198.78	100%	07.11.20	M/S M & S Paving Pvt. Ltd., Bokaro
6	Improvement of Riding Quality of Ghorthamba to Etasani Road via Barjo, Kubri, Gorhand, NawagarhChatti Road (Total Length - 38.950 KM) Under Road Division Giridih for the year 2024-25	38.95	2133.78	Govt. of Jharkhand RCD, Ranchi Letter no 4285 (S) dt 09.10.2024	1821.00	SBD 07 of 2024-25 Dt. 05.03.2025	106%	1937.46	100%	04.09.25	Hari Nandan Choudhary, Dumka

State Plan Road Works

Month : January, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Reconstruction Work of Parwatpur Chakarpaniya, Dwarpahri, Jamuniyatanr, Chhatabad, Jamtara Border Under Road Division, Giridih For the Year 2024-25	5.03	1688.21	Govt. of Jharkhand RCD, Ranchi Letter no 4234 (S) dt 08.10.2024	834.77	SBD 01 of 2025-26 Dt. 23.04.2025	90%	750.00	100%	22.09.25	Samleshwari Road Builders, Bokaro.
7	Giridih	136.16	30676.91		21281.41			22458.64			

Circle : Hazaribagh

Div :Koderma

Name of EE-Sri Varun Kumar

1	Strengthening/Reconstruction of Dhab-Pihra-Satgawan Road(MDR-113) in Km. 0.00 to km. 21.325 (Total Length 21.325Km.) Under Road Division Koderma for the year 2021-22	21.33	2296.36	Dt- 07.01.2022, 51(S)	2748.30	Dt- 26.12.2022, 03 SBD/2022-23	99%	2725.23	99%	31.08.23	M/s Sanjay Construction,, Saram, Bokaro
2	Improvement of Riding Quality work in Chandwara-Selhara-Pandewara (Singrawan) Road from km 0.00 to 20.35km under Road division koderma for the year 2023-2024	20.35	1701.53	Dt- 02.02.2024, 472(s)	1769.62	Dt- 24.01.2025 06SBD of 2024-25	99%	1768.30	99%	23.05.25	Amitabh Constructions, Pvt. Ltd.Koderma

State Plan Road Works

Month : January, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Koderma	41.68	3997.88		4517.92			4493.53			

Circle : Hazaribagh

Div : Ramgarh

Name of EE-Sri Rajiv Ranjan Munda

1	IRQP Work of Rajrappa to Chitarpur Road from KM 0.00 to 1.80 under Road Division, Ramgarh for the year 2023-24	1.80	140.61	Ltr. No. 468(S) Dt. 02-02-2024	105.53	02(F2)2024-25 Dt.- 16-08-2024	100%	105.34	100%	10/14/2024	Elite Power Project & Construction Pvt. Ltd., Ranchi, Jharkhand
2	IRQP Work of Patratu to Saunda 'D' Road from KM 0.00 to 11.35 Under Road Divison, Ramgarh for the of Year 2023-24	11.35	620.58	Ltr. No. 5656(S) Dt. 15-12-2023	570.36	18(SBD)2024-25 Dt.- 24-11-2024	100%	570.16	100%	26.02.2025	M/s Jai Mata Di Constuction Ranchi, Jharkhand
3	IRQP Work of Kujju to Ghato Road from KM 0.00 to 19.400 Under Road Divison, Ramgarh for the of Year 2023-24	19.40	1963.60	Ltr. No. 1200(S) Dt. 11-03-2024	2016.02	07(SBD)2024-25 Dt.- 24-09-2024	100%	2038.18	100%	23.04.2025	M/s Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
4	IRQP Work of Charhi to Ghato Road from KM 5.20 to 11.50 (Total Length- 6.30 KM) under Road Division, Ramgarh for the year 2023-24	6.30	512.03	Ltr. No. 1384(S) Dt. 15-03-2024	499.98	19(SBD)2024-25 Dt.- 11-12-2024	100%	499.95	100%	3/10/2025	M/s Ajay Kumar Singh Bokaro, Jharkhand

State Plan Road Works

Month : January, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	IRQP Work of Chas to Ramgarh Road from KM 0.00 to 4.56 (Total Length- 4.56 KM) under Road Division, Ramgarh for the year 2024-25	4.56	361.59	Ltr. No. 3431(S) Dt. 23-08-2024	369.11	20(SBD)2024-25 Dt.- 11-12-2024	100%	369.08	100%	3/10/2025	M/s Ajay Kumar Singh Bokaro, Jharkhand
6	Construction of 4-Lane Road Work from Naya Chowk (Chitarpur) NH- 320- Sandi (On MDR- 95) & Sandi to Rajrapa Road (MDR- 95) Total Length-10.139 KM including Construction of Bridge	10.48	9891.47	Ltr. No. 5065(S) Dt. 31.08.2018	9766.31	07(SBD)2018-19 Dt.- 24-12-2018	99%	10307.40	98%	23.06.2020	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi, Jharkhand
7	Widening and Strengthening of NH-33 Ashok Cinema to NH-23 Chhattarpur Road in KM 0.00 to 20.10 (Length of Road -20.10)	20.10	5691.47	4667.56 Ltr. No. 1995(S) Dt. 20-09-2015	3968.79	25(SBD)2015-16 Dt. 08-10-2015	100%	5443.56	100%	07.04.2017	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road Ranchi
	Construction of H.L. Bridge at Chainage (A) 2360 Mtr. (B) 4580 Mtr. (C) 5825 Mtr. & (D) 19025 Mtr. in NH-33 Ashok Cinema to NH-320 Chhattarpur Road	-		Ltr. No. 733(S) Dt. 01.02.2019		12(SBD)2019-20 Dt.- 31-10-2019					
7	Ramgarh	73.99	19181.35		18391.55			20095.26			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Bridges-Plan)
State Plan Bridge Works

Month : January, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Hazaribagh Div : Hazaribagh Name of EE-Sri Shubash Prasad											
1	Construction of H.L. Bridges in Barkatha to Tetron road over (i) Manpur nala at ch.17th Km.(Span 1x18.6m), (ii) Kendua river at ch.20th Km.(Span 1x12.6m),(iii) Palma river at ch. 24th Km.(Span 1x10.6m) and (iv) Maniadih nala at ch. 31st Km.(Span 2x12.6m) Work (Including Approach road and Land Acquisition) Under RCD, Road Division Hazaribag for the Year 2023-24	97.40	1431.30	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 4992 (S) dt.27.10.2023	1470.97	dt. 17.02.24 33 (SBD) of 2023-24	22%	324.70	30%	16.08.25	Ganesh Yadav, Anand Nagar, P.O.- I.S.M., Saraidhela, Dhanbad.
2	Construction of H.L. Bridges in over Arrar Nala at CH-1st Km of Jihu Itkhori Road, Under RCD, Road Division Hazaribag for the Year 2025-26	16.60	179.33	Special Secretary, RCD, Jharkhand Ranchi's Lt. No. 1519 (S) dt.15.04.2025	123.18	dt. 24.11.2025 25F2 of 25-26	0%	0.00	-	23.11.26	Indrajit Kumar, Hazaribag
2	Hazaribagh	114.00	1610.63		1594.15			324.70			

State Plan Bridge Works

Month : January, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Hazaribagh Div : BOKARO Name of EE- Sri Amit Singh</p>											
1	Construction of High Level Bridge in 19 km of Dumari – Nawadih – Phusaro Road Near I.B. replacing the old bridge for the year 2019-20	45.00	396.81	2685(s) dt. 30.05.19 of J.S., RCD, Jharkhand	282.85	31.10.2019 / 10 SBD of 2019-20	88.47	262.87	90%	30.01.2021	M/S Sanjay Construction, Vill. + P.O. - Saram, Dist. - Bokaro,
2	(A) ---- Const. of H. L. Bridge over Gawai river at ch. 22.050 Km of Bahadurpur Kasmar Petarwar west Bengal Border road. S.A. - 3 X 10.0 M, A.R.- 2 X 3.5 M	31.96	229.94	10.06.15/4003(S)	199.48	23.10.2015 / 26 F2 of 15-16	68.65	136.94	69%	22.10.2016	Smt Kiran Devi, Jodhadih More, Chas, Bokaro
	(B) --- Balance work for Construction of High level Bridge over Gawai River at 22.050 KM of Bahadurpur - Kasmar - Petarwar - West Bengal Border Road under Road Division, Bokaro for the year 2024-25										
2	Bokaro	77.0	626.75		605.72			399.81			

State Plan Bridge Works

Month : January, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Hazaribagh Div : Chatra Name of EE-Sri Rakesh Srivastava</p>											
1	Construction of High Level Minor Bridge Over Local Nala at Chainage 17+000 Km. of Jori-Pratappur Road (Span- 1 X 24.6m) in R.C.D., Chatra	1 X 24	392.34	Joint Sec. R.C.D., Ranchi Lt. No. 4326(S) dt. 25.11.2022	315.47	01(SBD) of 2022-23 dt. 25.03.2023	99%	377.49	100%	24.03.2024	M/s Ashutosh Construction, Vill Jhardag, PO+PS- Lawalong, Dist- Chatra 8084742884
2	Construction of High Level Bridge at 12.845 Km in Local Nala of Nimakatu (Pratappur)-Gajwa-Lodheya-Gorighat-Kawra Road in R.C.D. Chatra.	—	339.65	Joint Sec. R.C.D., Ranchi Lt. No. 4440(S) dt. 06.12.2022	258.73	01(SBD) of 2023-24 dt. 05.07.2023	42%	108.92	55%	04.07.2024	M/s S.R. Construction B.N. College Road, Hamidganj, Daltonganj, Palamu
3	Construction of High Level Bridge over River Hiroo in 47th KM of Chauparan - Chatra Road.	3X18	235.17	8074(S) dt. 16.11.12	216.92	17F2 of 2012-13 dt. 05.03.2013	69%	150.70	70%	04.09.14	Torpedo Const. Pvt. Ltd. , Thana Chowk, Ramghar (9471319600)
4	Remaining work of High Level R.C.C. Bridge over Baksa in 16.255 Km. of Chauparan-Chatra road.	—	313.16	Joint Sec. R.C.D., Ranchi Lt. No. 5130(S) dt. 07.11.2023	107.49	21F2 of 2023-24 dt. 27.01.2024	31%	33.41	70%	23.07.2024	M/s B.N. Enterprises. Block-D, Flat No. 03/C, Shree Vrinda Green Apartment, Kusum Vihar, Road No. 9, Morabadi Ranchi

State Plan Bridge Works

Month : January, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Construction for High Level Bridge over Barki (Geruwa) river in Simariaya- Tandwa Road at chainage 26.46 under road division, Chatra.	7 X 24	922.23	2574(S) dt. 27.08.2021	996.59	03(SBD) of 2021-22 dt. 24.02.2022	100%	1106.68	100%	23.02.2024	Kumar and Roy Construction, House no-25, Vill. P.o + P.s- Manika Latehar- 822126, (Jharkhand.) 8969020656
5	Chatra		2202.54		1895.20			1777.19			

Circle : Hazaribagh

Div : Dhanbad

Name of EE-Sri Mithilesh Prasad

1	Construction of High Level Bridge in Mugma-Chirkunda (MDR-062) Road Over Barakar River Under CRF Fund Plan Head for the year 2018-19	512	5433.16	RW/NH-28014/1/2019/ JHR/Z-1 dt. 06.03.2019	5552.58	07 SBD/ 2019-20 dt. 25.10.2019	64%	3560.67	57%	24.10.2021	M/s Daroga Pradhan, Dhanbad
2	Rehabilitation Work Of Bank More Flyover Under Plan Head For The Year 2022-23.	0	1579.67	1561 (S) dt. 29.03.2023	1511.00	08 SBD/ 2023-24 dt. 08.08.2023	82%	1235.00	95%	09.07.2024	Maurer Sanfield India Ltd., Bhopal
3	Widening And Existing Rub (Rail Under Bridge) Bridge No.-1. Gaya Bridge Of Railway At Km 12.00 Of Nh-32 In Dhanbad Under Dmft Fund For The Year Of 2023-24.	12	3050.44	62 (S) dt. 06.01.2023	2938.33	03 SBD/ 2025-26 dt. 01.07.2025	-	-	-	-	M/s Sheela Construction Company, Raipur

State Plan Bridge Works

Month : January, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	(i)Construction of H.L. bridge with approach road over chas nala at 5th km of Dhanbad - Pathardih - Sindri road (2 x 14.6m and (ii) construction of H.L. bridge with approach road over chas nala at 7th km of Dhanbad - Pathardih - Sindri road (1 x 14.6m) under Plan Head for the Year 2025-26.		647.68	1981 (S) dt. 20.05.25	—	—	—	—	—	—	—
5	Construction of H.L. Bridge over Jhiliya River at Ch. 2nd Km. of Sanjay Chowk To Maithon More Road under Plan Head for the Year 2025-26.		230.73	4086 (S) dt. 30.10.25	140.11	50 SBD/ 2025-26 dt. 24.01.2026	—	—	—	—	Viraaj Engicon Pvt.Ltd, Deoghar
6	Construction Of High Level Bridge With Approach Road Over Local Nala At 6th Km Of Baliapur - Patlabari Road Under Plan Head For The Year 2025-26.		277.95	4267 (S) dt. 17.11.25	—	—	—	—	—	—	—

State Plan Bridge Works

Month : January, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Dhanbad	524.0	11219.63		10142.02			4795.67			

**Circle : Hazaribagh
Div : Giridih
Name of EE-Sri Ram Bilash Singh**

1	Construction of High Level Bridge over Usri River in Giridih to Deoghar Road in Sirsiya Block Giridih For the year 2022-23	(8 x 12.60)	617.87	Govt. of Jharkhand RCD, Ranchi Letter no 4186(S) dt. 18.07.2018	661.60	SBD No.04 of 2022-23 dt 01/11/22	104%	685.32	100%	31.10.2024	Dilip Kumar, Vill. – Hutar, Po. – Mayapur, P.S. – Ramgarh, Distt. – Palamau, Jharkhand
2	Construction of High Level Bridge over Usri River at Ch. 12+000 Km. in Chotki Kharagdiha-Dudhwatoli-Gondalitand to Lataki-Chatro-Mirjaganj Road (MDR-92) Road, Giridih Distrcit for the year 2023-24	(7 x 24)	1652.99	Govt. of Jharkhand RCD, Ranchi Letter no 5434(S) dt. 01.12.2013	1455.32	SBD No.11 of 2023-24 dt 14/03/24	54%	785.00	70%	13.03.2026	Malti Enterprises, Dhanbad
2	Giridih		2270.86		2116.91			1470.32			

**Circle : Hazaribagh
Div :Koderma
Name of EE-Sri Varun Kumar**

State Plan Bridge Works

Month : January, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of Proposed High Level Bridge Over Meetha Nala Ch-48th Km of Kowar-Koderma Road Under Plan For the Year 2017-18	39	356.17	<u>356.1650</u> Dt-02.05.2017, 2423(s)	317.36	<u>317.36414</u> Dt-06.10.2017 , 11SBD/2017-18 Revised 296.19033	98%	360.65	98%	05.12.2018	M/S B.K. Enterprises, At-Madhwatand, P.O-Makatpur, P.S.-Jai Nagar, Dist. – Koderma.
1	Koderma	39.00	356.17		317.36			360.65			

**Circle : Hazaribagh
Div : Ramgarh
Name of EE-Sri Rajiv Ranjan Munda**

NIL											
0	Ramgarh	0.00	0.00		0.00			0.00			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Bridges-Plan)
State Plan Bridge Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Hazaribagh Div : Hazaribagh Name of EE-Sri Shubash Prasad											
1	Construction of H.L. Bridge over Siwane River at 6.150Km of Kariyatpur- Jhumara Road.(Span-4x21m) Under RCD, Road Division Hazaribag for the Year 2022-23	94.00	551.21	Joint Secretary, RCD, Jharkhand and Ranchi vide Lt. No. 3880(S) dt. 16.09.2022	678.31	dt. 14.03.23 53 (SBD) of 2022-23	94%	639.13	100%	13.09.2024	M/s Siddharth Construction, Korambey House, Near GPO, Hazaribag
1	Hazaribagh	94.00	551.21		678.31			639.13			

Circle : Hazaribagh
Div : BOKARO
Name of EE- Sri Amit Singh

State Plan Bridge Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Const. of Bridge over Izari River at Ch. 8.5 Km of Chas-Chandankyari-Raghunathpur Road for the year 15-16. S.A. : 4 X 21.00 M, A.R. : 2 X 3.5 M	86.44 M	332.12	20.02.2015 / RCD/ Plan - 6 - 337/ 2013-1316(s) of DS, RCD, Jharkhand, Ranchi	278.77	29.12.15/ SBD No. 6 of 15-16	127.95	424.95	100%	17.06.2017	M/S Md. Naim Ansari, Vill- Nawdiha, Tola - Rahahgoda, P.O.- Banstora, P.S.- Chandankiyari, Dist. - Bokaro, Mob. No. 9431734185, 9939150782

1	Bokaro	0.00	332.12	278.8	424.95
----------	---------------	-------------	---------------	--------------	---------------

Circle : Hazaribagh
Div : Chatra
Name of EE-Sri Rakesh Srivastava

NIL

0	Chatra	0.00	0.00	0.00	0.00
----------	---------------	-------------	-------------	-------------	-------------

State Plan Bridge Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
0	Koderma		0.00		0.00			0.00			

Circle : Hazaribagh

Div : Ramgarh

Name of EE-Sri Rajiv Ranjan Munda

NIL

0	Ramgarh	0.00	0.00	0.00	0.00
---	---------	------	------	------	------

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme		Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achiev-ement	Sched-uled Date	Name of Contractor
	Name	Length (KM)	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Hazaribagh Div : Hazaribagh Name of EE-Sri Shubash Prasad											
1	Beautification work of Rotary Situated at Dhobiadih Dhamna Road Via Barhi Chowk (NH-2) Old Town Portion, for the year 2025-26 (Under Non Plan Head)		5.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	4.99	10.09.2025 05 F2 of 2025-26	0.00	0%	100%	09.11.2025	Maa Rajrappa Construction, Hazaribag
2	Ordinary repair, Construction of Crash Barrier, Road Signage and Flank repair work of Hazaribag-Katkamsandi-Chatra Road from km 18.00 to 29.20 for the year 2025-26 (Under Non Plan Head)		20.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	20.00	24.11.2025 24 F2 of 2025-26	0.00	0%	100%	28.02.2026	Rohit Enterprises
3	Ordinary repair work of Circuit House to PWD Chowk Road Via S.P. Kothi for the year 2025-26 (Under Non Plan Head)		8.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	7.99	30.10.2025 14 F2 of 2025-26	0.00	0%	100%	29.12.2025	Rajendra Prasad Yadav, Banadag, Katkamdag, Hazaribag
4	Ordinary repair Dhengura More (SH-07) to Dhengura Railway Bridge Kud (NH-100) Road Link Road Damodih Sirsi Road for the year 2025-26 (Under Non Plan Head)		15.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	15.00	03.11.2025 16 F2 of 2025-26	0.00	0%	100%	02.01.2026	Uttam Kumar
5	Ordinary repair work of Heerabag chowk to Matwari NH-100, PWD Road, Devengana Chowk for the year 2025-26 (Under Non Plan Head)		6.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	6.00	06.11.2025 20 F2 of 2025-26	0.00	0%	100%	05.01.2026	Arun Kumar Mehta, Asia, Ichak, Hazaribag
6	Ordinary repair work of Ichak More-Dumroun-Bahimar (MDR-07) Road in Km 0.00 to 17.825 for the year 2025-26 (Under Non Plan Head)		25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	24.99	04.11.2025 11 F2 of 2025-26	0.00	0%	100%	03.01.2026	Nandi Construction
7	Ordinary repair work of Malkana-Larahi Chouparan Road for the year 2025-26 (Under Non Plan Head)		15.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	14.99	30.10.2025 11 F2 of 2025-26	0.00	0%	100%	29.12.2025	Ashish Chandan, Hazaribag

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achiev-ement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Ordinary repair work of Paigoda Chowk to Kallu chowk Via Manna Singh Chowk Road (Total Length 2.02 KM), under Road Division, Hazaribag for the year 2025-26 (Under Non Plan Head)		5.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	5.00	30.10.2025 15 F2 of 2025-26	0.00	0%	100%	29.12.2025	Prabhat Kumar Singh, Hazaribag
9	Ordinary repair work of Shankerpur (SH-07) Nursingh Asthan-Kapasuya-Kundilbagi Road for the year 2025-26 (Under Non Plan Head)		15.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	15.00	30.10.2025 13 F2 of 2025-26	0.00	0%	100%	29.12.2025	R.C. Construction
10	Ordinary repair work of Sultana (NH-100 to Chadwa (MDR-070) Road, under Road Division, Hazaribag for the year 2025-26 (Under Non Plan Head)		15.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	15.00	14.11.2025 22 F2 of 2025-26	0.00	0%	100%	13.01.2026.	Singh Construction
11	Ordinary repair work of TOP-03 (NH-100) Mukundganj (NH-33) Via Lalpur Oriya Road, under Road Division, Hazaribag for the year 2025-26 (Under Non Plan Head)		10.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	9.99	29.10.2025 10 F2 of 2025-26	0.00	0%	100%	28.12.2025	Shambhu Prajapati, 210B, Pugmil Mandai Road, Noora, Hazaribag
12	Special repair work of Dhobiadih Dhamna Road (NH-2 Old Alignment) from Km 2.05 to 3.20 Road for the year 2025-26 (Under Non Plan Head)		50.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	50.00	29.10.2025 09 F2 of 2025-26	0.00	0%	100%	28.01.2026	Shreya Construction, Barhi, Hazaribag
13	Ordinary repair & Electrification in Barkagaon Inspection Bunglow under RCD, Road Divison, Hazaribag for the year 2025-26 (Under Non Plan Head)		5.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	5.00	01.09.2025 01F2 of 25-26	0.00	0%	100%	31.10.2025	Kaushleshwar Kumar Thakur
14	Shed Consgruction and other work in EE Residence-cum-Residential office under RCD, Road Divison, Hazaribag for the year 2025-26 (Under Non Plan Head)		10.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	10.00	06.11.2025 19F2 of 25-26	0.00	0%	100%	05.01.2026	Arun Kumar Mehta
15	Ordinary repair work of Quarter No. NJ1, NJ11 situated in North Divison of Lakra Godown under RCD, Road Divison, Hazaribag for the year 2025-26 (Under Non Plan Head)		10.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	10.00	01.09.2025 02F2 of 25-26	0.00	0%	100%	31.10.2025	Omnesh & Developer Pvt. Ltd.
16	Day to Day Maintenance work of in Superintening Engineer Office & Recidencial Office under RCD, Road Divison, Hazaribag for the year 2025-26 (Under Non Plan Head)		5.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	5.00	08.10.2025 06 F2 of 2025-26	0.00	0%	40%	07.10.2026	Rajendra Prasad Yadav, Banadag, Katkamdag, Hazaribag

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
17	EE reswidence cum office of Boundary wall Wiring, fencing and other Security related work in EE Residential-cum residential office under RCD, Road Divison, Hazaribag for the year 2025-26 (Under Non Plan Head)		25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	25.00	07.11.2025 15 F2 of 2025-26	0.00	0%	100%	06.01.2026	Priyanka Kumari, Dipugarha, Hazaribag
18	Installation of Metal Beam Crash Barrier in KM 22 TO 27 OF Inchak Barkatha Road under RCD, Road Divison, Hazaribag for the year 2025-26 (Under Non Plan Head)		30.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	25.00	05.12.2025 33F2 of 2025-26	0.00	0%	0%	04.03.2026	Ashok Kumar, Bagodar, Hazaribag
19	Repair of Law level Bridge (5.5m x 8 span) coated in 14th Km of Hazaribag-Churchu Hatyari mode (NH-33) under RCD, Road Divison, Hazaribag for the year 2025-26 (Under Non Plan Head)		50.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	49.99	04.11.2025 18 F2 of 2025-26	0.00	0%	100%	03.02.2026	M/s Ashish Chandan, Nawabganj, Hazaribag
20	Road Safety Barkagaon Road of Km 7.00 to 12.400 under RCD, Road Divison, Hazaribag for the year 2025-26 (Under Non Plan Head)		25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	25.00	30.10.2025 12 F2 of 2025-26	0.00	0%	100%	29.12.2025	M/s Ashish Chandan, Nawabganj, Hazaribag
21	Construction of RCC Retaining wall and culvert parapet in 12th KM in Hazaribag (St. Columbas College)-Churchu-Hatyari Mode (NH-33) under RCD, Road Divison, Hazaribag for the year 2025-26 (Under Non Plan Head)		25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	25.00	27.11.2025 28 F2 of 2025-26	0.00	0%	80%	26.02.2026	Suryansh, Dipugarha, Hazaribag
22	Construction of Guard Wall and Dismantling of Diversion in 29th Km of Hazaribag-katkamsandi-Chatra Road, Under RCD, Road Divison, Hazaribag for the Year 2025-26 (Under Non Plan)		90.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	54.36	01.02.2025 30F2 of 2025-26	0.00	0%	90%	01.03.2026	Ashok Kumar, Bokaro
23	Providing Wearing Coat and Mastic Asphalt work for 4 Nos. of Bridges in Hazaribag-Katkamsandi-Chatra Road from Km 18.00 to 30.00 Under RCD,Road Divison Hazaribag for the year 2025-26.(Under Non Plan Head)		30.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	29.99	26.11.2025 26 F2 of 2025-26	0.00	0%	70%	25.02.2026	Rahul Kumar, Holy Cross Road, Suresh Colony, Hazaribag
24	Construction of RCC Retaining wall in 4th Km RHS of Hazaribag (St. Columbas College)-Churchu-Hatyari Mode (NH-33) (Total Length 30.08 Km), Under RCD, Road Divison, Hazaribag for the Year 2025-26 (Under Non Plan)		75.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	47.25	01.12.2025 29 F2 of 2025-26	0.00	0%	0%	28.02.2026	Stone Core Builders, Bokaro

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
25	Construction of Guard Wall in Km 1 and 2 of Barkatha Tetron Road, Under RCD, Road Division, Hazaribag for the Year 2025-26 (Under Non Plan)		60.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	38.16	04.12.2025 31F2 of 2025-26	0.00	0%	15%	03.03.2026	Jai Shankar Shyamkant, Chatra
26	Generator, Generator Shed & other Equipments in Office of the Executive Engineer, Road Division, Hazaribag for the Year 2025-26 under Road Division Hazaribag (Under Non Plan)		25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	24.97	15.12.2025 37F2 of 2025-26	0.00	0%	100%	14.01.2026	Omnesh Construction and Develooper's Pvt. Ltd., Hazaribag
27	Restoration work of Foundation, Aproach Road & Guard Wall on High Level Bridge over Km-33+855 in Hazaribag-Barkagaon-Khelari-Bijupara Road SH-07 for the Year 2025-26 Under Road Division Hazaribag (Under Non Plan)		110.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	73.21	05.12.2025 32F2 of 2025-26	0.00	0%	35%	04.03.2026	Jai Shankar Shyamknt, Chatra
28	Restoration work of Foundation, Guard Wall and Approach Road in Hazaribag-Barkagaon-Tandwa-Khelari-Bijupara(SH-07)Road, High Level Bridges Situated in ch-9+065,ch-28+238,&ch-32+045,Under RCD Road Division Hazaribag,For the Year-2025-26 (Under Non Plan)		140.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025.	-	-	0.00	0%	0%	-	-
1	<u>SPELL OVER</u> Ordinary Repair work of Hazaribag-Katkamsandi-Chatra Road (Total length 29.20Km) Under RCD Road Division Hazaribag.for the Year 2024-25 (Under Non Plan)	29.20	90.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	79.38	15.02.2025 33F2 of 2024-25	79.33	100%	100%	14.05.2025	Jageshwar Gope, Barkagaon, Hazaribag
2	Generator, Generator Shed, Equipments, & Other work in Road Circle, Hazaribag Under RCD Road Division Hazaribag.for the Year 2024-25 (Under Non Plan)	-	25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	18.00	22.02.2025 36F2 of 2024-25	18.00	100%	100%	21.03.2025	Jai Sheo Construction, Lupung, Katkamsandi, Hazaribag
3	Day to Day Maintenance of Inspection Bunglow & Executive Engiener's Residential Office, Under RCD, Road Division, Hazaribag for the year 2024-25 (Under Non Plan)		10.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	10.00	15.10.2024 16F2 of 24-25	10.00	100.00%	100%	14.10.2025	Rajendra Prasad Yadav, Banadag, Katkamdag, Hazaribag
	<u>VIVEKADHIN</u>										
1	Bush cutting in Ichak Barkatha Road in KM		40.00		2.50	10.09.25	2.50	100.00%	100%	16.09.2025	Rajendra Prasad Yadav,

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achiev-ement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Bridge Approach repair and flank repair work in Hazaribag-Katkamsandi (MDR-070) from KM 4.00 to 17.00 (TotalLength 13.00 Km) Under RCD, Road Division, Hazaribag for the year 2024-25 (Under Vivekadhin)		40.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2325(S) dt.18.06.2025.	2.50	02.09.25 03F2 of 25-26	2.50	100.00%	100%	08.09.2025	Shambhu Prajapati, Noora, Hazaribag
3	Bush Cutting work in 11th KM of NH 33 Main Gate (Thana Chowk) to Padma Bazar Via Hawa Mahal, Block office and Railway Station Road from Km 1.00 to 8.070 (Total Length 8.07Km) Under RCD, Road Division, Hazaribag (Vivekadheen)		40.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2325(S) dt.18.06.2025.	2.49	09.10.25 07F2 of 25-26	2.48	100.00%	100%	15.10.2025	M/s Ranjeet Kumar, Koderma
4	Construction of broken Wing wall and painting of wall of jhinharia pool(culvert) of Bagodar-Hazaribag Road(Korra Chowk to St.Columbas More)MDR-094 From Km 0.00 to 1.775 km, Under RCD, Road Division, Hazaribag (Vivekadheen) For the year 2025-26		40.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2325(S) dt.18.06.2025.	2.50	09.10.25 08F2 of 25-26	2.50	100.00%	100%	-	Shambhu Prajapati, Noora, Hazaribag
5	Bush Cutting work in TOP-3 (NH-100) Mukundganj (NH-33) via Lalpur Oriya Path , Under RCD, Road Division, Hazaribag (Vivekadheen) For the year 2025-26		40.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2325(S) dt.18.06.2025.	2.50	27.11.25 27F2 of 25-26	2.50	100.00%	100%	03.12.2025	Shambhu Prajapati, Noora, Hazaribag
6	Over Burden & Jungle clearing in SP Kothi to Hazaribag Power Station (NH-33) via Canary Hill Road from KM 0.00 to 4.05 , Under RCD, Road Division, Hazaribag (Vivekadheen) For the year 2025-26		40.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2325(S) dt.18.06.2025.	2.50	30.12.25 38F2 of 25-26	-	-	100%	29.12.2025	Rajendra Prasad Yadav, Banadag, Katkamdag, Hazaribag
7	Jungle clearing in Hazaribagh (St. Colombus)- Churchu - Hatyari Mod (NH-33) Road, FROM KM 6.00 TO 10.00 Under RCD, Road Division, Hazaribag (Vivekadheen) For the year 2025-26		40.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2325(S) dt.18.06.2025.	2.50	-	-	-	-	-	Arun Kumar Mehta, Hazaribagh
8	Over Burden and Jungle Clearing work in Barkatha-Tetron Road from KM 17.00 to 32.10 (Total Length 16.10 Km) Under RCD, Road Division, Hazaribag (Vivekadheen) For the year 2025-26		40.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2325(S) dt.18.06.2025.	2.50	-	-	-	-	-	Rajrappa Construction, Hazaribag
9	Bush Cutting work in Sultana (NH-100) to Chhadwa (MDR-070) and Ramnagar-Kasturikhap-Pelawal Gadokhar Link Path (Total Length 21.125 Km (Under RCD, Road Division, Hazaribag (Vivekadheen) For the year 2025-26		40.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2325(S) dt.18.06.2025.	2.50	-	-	-	-	-	Prabhat Kumar, Hazaribag

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achiev-ement	Sched-uled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Bush Cutting and Road Safety Work in Hazaribag (St. Columba's College)-Churchu-Hatyari Mod from Km 12.00 to 22.00 Under RCD, Road Division, Hazaribag (Vivekadheen) For the year 2025-26		40.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2325(S) dt.18.06.2025.	2.50	-	-	-	-	-	Arun Kumar Mehta, Hazaribagh
11	Pot Hole Repair and Removal of Unserviceable soil of Kunwan Chowk to Kumhartoli Pipal Chowk (Total Length 1.30 KM) Under RCD, Road Division, Hazaribag (Vivekadheen) For the year 2025-26		40.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2325(S) dt.18.06.2025.	2.50	-	-	-	-	-	Shambhu Prajapati, Noora, Hazaribag
42	Hazaribagh NP, SO Viveka.	29.20	1469.00		771.73		119.80				

Circle : Hazaribagh
Div : BOKARO
Name of EE- Sri Amit Singh

SPILL OVER

1	Construction of RCC DRAIN in Bishnugarh-Narki road for the year 2024-25 under Road Division, Bokaro.		20.00	19.09.2024/ 3897(S) of Eng. In Chief, RCD, Jharkhand, Ranchi	13.59	14.10.2024/ 06 F2 of 2024-25	7.43	54.63	56%	13.12.2024	Raj Enterprises, At. Bandhgora Side, Satanpur, Pindrajora, Bokaro, Jharkhand
2	Construction Of RCC DRAIN in Dumri-Nawadih-Bermo road for the year 2024-25 under Road Division, Bokaro.		15.00	-do-	10.03	14.10.2024/ 08 F2 of 2024-25	9.98	99.45	100%	13.12.2024	Raj Enterprises, At. Bandhgora Side, Satanpur, Pindrajora, Bokaro, Jharkhand
3	Construction of Drain in Manjidih (Jainamore) Phusro link road for the year 2024-25 under Road Division, Bokaro.		30.00	-do-	20.08	14.10.2024/ 10 F2 of 2024-25	19.31	96.16	100%	13.12.2024	M/S Maa Tara Enterprises, Putka More, Mohal, Chandankiyari, Bokaro
4	Special Repair Work In Ch 5+150 To 5+420 (Total Length 270 M) Of Dantu(Nh23) to Kathara via Sillisaram Road for the Year 2024-25 under Road Division Bokaro	31.825	50.00	-do-	49.99	03.12.2024/ 13 F2 of 2024-25	49.99	99.99	100%	02.02.2025	M/S R.K. Enterprises, Add.: Argamo, Nawadih, Bokaro
5	Construction Of RCC Drain With Cover in 5th Km For Telidih Vikarmdih West Bengal Boarder Road (Total Length 15.82 Km) for The Year 2024-25 under Road Division, Bokaro		55.00	-do-	40.13	29.01.2025/ 19 F2 of 2024-25	10.04	25.02	45%	28.03.2025	Anjani Putra Enterprises, Add.: Tirla, Balak Block, Bagodar, Giridih, Jharkhand

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme		Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name	Length (KM)	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Renovation, Furnishing and Beautification work of Inspection Bungalow Petarwar for the Year 2024-25	-	100.00	-do-	78.86	20.01.2025/ 18 F2 of 2024-25	44.71	56.70	70%	19.07.2025	M/S Binit Enterprises, Mahendra Kashyap, Vill. Benga, Near Durga Mandir, P.O. - Uttasara, P.S.- Petarwar, Bokaro
6	Bokaro Spill Over	31.83	270.00		212.69		141.45				

NON PLAN

1	Ordinary Repair Work of Chandrapura to Bokaro Road (Total Length 6.55 Km) under Road Division, Bokaro For The Year 2025-26.		15.00	09.07.2025/ 2661(S) of Eng. In Chief, RCD, Jharkhand, Ranchi	10.42	03.10.2025/ 15 F2 of 2025-26	0.00	0.00		02.12.2025	Partima Sinha, Getlatu, Ranchi
2	Ordinary Repair work in Chira Chas (Pandey Pull) to Telgaria More (NH-32) (Total length 4.080 km) under Road Division Bokaro for the year 2025-26.		12.00	-do-	9.60	07.10.2025/ 19 F2 of 2025-26	0.00	0.00		06.12.2025	Sambhu Sharan Sudhansu, Kailash Nagar Chas, Bokaro
3	Curve & Junction improvement and Ordinary repair of Dumri-Nawadih-Bermo Road (MDR-073) (Total Length -30.60km) for the year 2025-26.		30.00	-do-	29.98	03.12.2025/ 27 F2 of 2025-26	0.00	0.00		02.02.2026	M/S Srishti Construction, Jhopro, Radhanagar, Balidih, Bokaro
4	Ordinary Repair work of Telidih - Vikarmdih West Bengal Border Road (Total Length 15.820 Km) under Road Division, Bokaro for the year 2025-26.		25.00	-do-	25.00	31.10.2025/ 23 F2 of 2025-26	0.00	0.00		30.12.2025	SANJIT KUMAR, Add.: Anurag Palace, D-4 Block-A, Kishor Ganj, Road No.-1, Ranchi GPO, Sadar, Ranchi, Jharkhand 834001.
5	Ordinary Repair work of Bari Co-Operative To Sijua Railway Crossing (Total Length 6.33 Km) under Road Division, Bokaro For The Year 2025-26.		20.00	-do-	14.99	09.10.2025/ 22 F2 of 2025-26	0.00	0.00		08.12.2025	M/S V. J. Rao and Co., Plot No. A/2, Phase - I, Industrial Area, Balidih, Bokaro
6	Ordinary Repair work of Barmasia - Huthupather - Adrakuri Mirdha (N.H-32) Road (Total Length 15.410 km) under Road Division, Bokaro for the year 2025-26.		30.00	-do-	29.70	06.10.2025/ 17 F2 of 2025-26	0.00	0.00		05.12.2025	M/S Bishwanath Mahto, Vill.- Patharkatta Side, P.O. – Kura, P.S.- Pindrajora, Dist. – Bokaro, Jharkhand – 827013
7	Ordinary Repair Work of Lalpania More(Petarwar-Gomia Road) to Jageshwar Bihar Road (Total Length 28.00 Km) under Road Division Bokaro for the Year 2025-26.		30.00	-do-			0.00	#DIV/0!			
8	Ordinary repair and road safety work of Dantu(NH 23) to Kathara via Sillisadam and Sillisadam-Chalkari road (Total length 31.825 km) under road division Bokaro for the year 2025-26.		25.00	-do-	20.83	06.10.2025/ 18 F2 of 2025-26	0.00	0.00	100%	05.12.2025	Ashok Kumar, Qtr. NO. 3-108, Street-7, Head Post Office , B. S. City.

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achiev-ement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Construction of Drain in Different Chainages in Chira Chas (Pandey Pull) to Telgaria More under Road Division Bokaro for the Year 2025-26		15.00	-do-	14.93	18.09.2025/ 08 F2/ 2025-26	0.00	0.00		17.11.2025	M/S Srishti Construction, Jhopro, Radhanagar, Balidih, Bokaro
10	Construction of Drain (500 M) in different chainages in Chas- Chandankiyari - Raghunathpur Road (SH-12) under Road Division Bokaro for the year 2025-26		40.00	-do-	37.96	20.09.2025/ 09 F2 / 2025-26	0.00	0.00		19.12.2025	M/S Binod Kumar, Tupra Pindrajora, Bokaro.
11	Construction of work Retaining Wall in Km 4th T. More to Harina Road under Road Division Bokaro for the year 2025-26.		18.00	-do-	13.91	03.10.2025/ 16 F2/ 2025-26	0.00	0.00		02.12.2025	Partima Sinha, Devi Darshan New Neori BIT Besra, Ranchi
12	Construction of Guard Wall in 23th Km Of Bahadurpur-Kasmar-Khairachatar-Pirgul-Bengal Border Road under Road Division Bokaro for the Year 2025-26.		15.00	-do-	12.75	07.10.2025/ 21 F2 of 2025-26	0.00	0.00		06.12.2025	M/S Padma Enterprises, Bandhdih, Jaridih, Bokaro
13	Road Safety work, Repair of Wearing Coat and Painting work in Bhandaridih to Tupakadih Road over High Level Bridge on Damodar River for the Year 2025-26.		10.00	-do-	10.00	25.09.2025/ 13 F2/ 2025-26	0.00	0.00	100%	24.11.2025	M/S Md Rahim Ansari, Siwandih, Bokaro
14	Repairing work of Road sub Division Office Building Bermo under Road Division Bokaro for the year 2025-26.		10.00	-do-	10.00	26.09.2025/ 14F2/ 2025-26	0.00	0.00		25.11.2025	M/S Sanjay Kr Gupta, Block Colony, Phusaro, Bokaro
15	Road safety work in Tandbalidih (NH-23) to Bandhdih Road under Road Division, Bokaro for the year 2025-26		15.00	-do-	9.00	25.09.2025/ 12 F2/ 2025-26	9.00	100.00	100%	24.10.2025	Nawlesh Kumar Singh, Qtr. No. 1837, H.E.C., Conony, Dhurwa, Ranchi
16	Road Safety Work in Bishnugarh - Narki Road under Road Division, Bokaro for the year 2025-26		15.00	-do-	10.83	25.09.2025/ 11 F2/2025-26	10.80	99.74	100%	24.10.2025	Nawlesh Kumar Singh, Qtr. No. 1837, H.E.C., Conony, Dhurwa, Ranchi
17	Replacement of reflecting sheet in full Gantry in 26th km of Chas - Chandankiyari - Raghunathpur Road Total Length 26.6 km (S.H. -12) under Road Division, Bokaro for the year 2025-2026		10.00	-do-	5.76	25.09.2025/ 10 F2 / 2025-26	5.76	100.00		24.10.2025	Nawlesh Kumar Singh, Qtr. No. 1837, H.E.C., Conony, Dhurwa, Ranchi
18	Laying of 25 mm Thick Mastick Asphalt, Repair Of Expansion Joint in Manjhidih Phusro Link Road in 15th Km Over Hindustan High Level Bridge on Damodar River and Painting Work of Tupkadih Cenal Bridge under Road Division, Bokaro for the year 2025-26.		20.00	-do-	15.60	07.10.2025/ 20 F2 of 2025-26	0.00	0.00		06.12.2025	M/S V. J. Rao and Co., Plot No. A/2, Phase - I, Industrial Area, Balidih, Bokaro
19	Ordinary Repair Work of Manjhidih (Jaina More) - Phusro Link Road (Total Length 16.05 Km) for the Year 2025-26 under Road Division, Bokaro		90.00	-do-	74.00	12.09.2025/ 7 F2/ 2025-26	69.75	94.25		11.11.2025	Tapesh Kumar Pandey, Chandrapura, Bokaro

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achiev-ement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
20	DAY TO DAY MAINTENANCE & CLEANING WORK IN INSPECTION BENGLOW BERMO, CHAS, NAWADIH, PETARWAR, CHANDANKYARI, DIVISION OFFICE & SUB DIVISION UNDER ROAD DIVISION BOKARO FOR THE YEAR 2025-2026		15.00	-do-	11.17	09.01.2026/ 30 of 2025-26	0.00	0.00		08.01.2027	Shambhunath Singh, Chakuliya Kashijharia, Pindrajora, Bokaro
21	Furnishing and Ordinary Repair of Inspection Bungalow at Sector 1, B.S.City Bokaro For the year 2025-26		10.00	-do-	9.97	11.11.2025/ 24 of 2025-26	0.00	0.00		10.01.2026	Ambuj kumar Mahatha, Vill-Bandhgora Khedadih, Satampur, Pindrajora, Bokaro
22	Repair of Residence campus of Executive Engineer , BoundaryWall, Concertina coil,Lighting.and Clour Painting at Sector 1, B. S. City Bokaro for the year 2025-26		20.00	-do-	12.06	01.12.2025/ 26 of 2025-26	0.00	0.00		31.01.2026	ASHOK KUMAR, Add.: Qtr. No. 03-108, Street-7, Head P.O. : B.S. City, Sector 2/D, Bokaro, Jharkhand - 827001
23	Furniture & Furniture Logistic Work for Bermo Sub Division Office Building at Bokaro for the year 2025-26		10.00	-do-	9.99	20.11.2025 / 25 of 2025-26	0.00	0.00		19.01.2026	M/S MD Rahim Ansari, Add: C-Block, Siwandih, Bokaro
24	Construction of Approach Road in K.M. 2nd Barmasia -Hutupather - Adrakudi - Mirdha Road (N.H. -32) for the year 2025-26 under Road Division, Bokaro		175.00	-do-	122.57	31.12.2025/ 29 of 2025-26	0.00	0.00		30.03.2026	M/S M I Construction, Tola-Rahargora, P.O.- Banstora, P.S.- Chandankiyari, Dist. - Bokaro, Pin-828134
25	Repair and Retrofitting work of High Level Bridge in 16th km of Dantu Kathara Road At Damodar River under Road Division, Bokaro for the Year 2025-26		100.00	07.10.2025/ 3856(S) of E.I.C, RCD, Ranchi			0.00	#DIV/0!			
26	Emergent Ordinary Repair work of damage stretches in different Roads under Road Division Bokaro for the year 2025-26		40.00	25.11.2025/ 4395(S) of E.I.C, RCD, Ranchi			0.00	#DIV/0!			SANJIT KUMAR, Add.: Anurag Palace, D-4 Block-A, Kishor Ganj, Road No.-1, Ranchi GPO, Sadar, Ranchi, Jharkhand 834001.
26	Bokaro Non Plan		815.00		521.02	0.00	95.31				

VIVEKADHIN

1	Emergent Ordinary Repair work of Manjhidihi (Jainamore) Phusro Link Road in km 1.00 to km 16.05 under Road Division Bokaro for the year 2025-26 (Under Vivekadhin).		35.00	18.06.2025/ 2325(S) of EIC, RCD, Jharkhand, Ranchi.	2.40	19.07.2025/ 02 F2 of 2025-26	2.40	100.00		28.07.2025	Ambuj kumar Mahatha, Vill-Bandhgora Khedadih, Satampur, Pindrajora, Bokaro
2	Restoration Work in Dumari – Nawadih- Bermo Road under Road Division Bokaro for the year 2025-26 (Under Vivekadhin).				2.45	25.07.2025/ 03 F2 of 2025-26	2.45	99.99		03.08.2025	M/S Laxmi Enterprises, Prop-Mohan Mahato, Vill-Katghara, Nawadih, Bokaro
3	Drain Cleaning and Bridge Painting in Chandrapura Bokaro road under Road Division Bokaro for the year 2025-26 (Under Vivekadhin).				2.44	02.08.2025/ 04 F2 of 2025-26	2.44	99.82		11.08.2025	Vishnu Trader, Qtr No. 1-011, Street 9, Sector 2/C, B. S. City, Jharkhand-827001

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Emergent Repair of Bokaro Sector 11 to Telmechcho Bridge Road under Road Division Bokaro for the year 2025-26. (Under Vivekadhin).				2.49	14.08.2025/ 05 F2 of 2025-26	2.48	99.75		23.08.2025	Vishnu Trader, Qtr No. 1-011, Street 9, Sector 2/C, B. S. City, Jharkhand-827001
5	Emergent Work of Road Crossing Height Gauge in Sector 11 Bokaro To Telmachcho Bridge Road under Road Division Bokaro for the year 2025-26 (Under Vivekadhin).				2.49	01.09.2025/ 06 F2 of 2025-26	2.47	99.34		10.09.2025	Arvind Kumar, Sarveshwari Nagar, Near Shiv Mandir, Itki Road, Bajra Ranchi, Jharkhand - 834005
6	Emergent Repair work of Damaged Road & Flank including Kacha Drain, Rain Cut in Rainy Season in Chandrapura Barrier to Jamuniya Bridge (0.00-8.00km) Road for the year 2025-26 (Under Vivekadhin)				2.48	04.12.2025/ 28 F2 of 2025-26	2.47	99.79		18.12.2025	Ambuj kumar Mahatha, Vill- Bandhgora Khedadih, Satapur, Pindrajora, Bokaro
7	Clearing and Grubbing of Chandrapura (Dugdha) to Bhalmara (Kodwadiah) Road including CTPS DVC Colony Link Road (Total Length 21.138 km) for the year 2025-26 (Under Vivekadhin)				2.02	20.01.2026/ 31 F2 of 2025-26	0.00	0.00		18.12.2025	Sitaram Mahatha, Vill- Bandhgora, P.O.- Satapur, P.S. - Pindrajora, Dist. - Bokaro
8	Emergent work of Cleaning for Izari River Vent At 9th KM in Chas Chandankiyari Raghunathpur Road for the year 2025-26 (Under Vivekadhin)				2.47	24.01.2026 / 32 F2 of 2025-26	0.00	0.00		30.01.2026	M/S Arun Kumar Jaiswal, Add.: P.O. & P.S. - Chandankiyari, Dist.- Bokaro, Jharkhand - 828134
9	Emergent Repair work of Septic Tank of old I.B. & J.E. Quarter, Clearing & Grubbing Work of Old I.B campus Petarwar and Clearing Grubbing and Restoration work for Road Flank of Petarwar - Kasmar Link Road under Road Division Bokaro for the year 2025-26. (Under Vivekadhin)						0.00				
9	Bokaro Vivekadhin				35.00		19.23				14.71
41	Bokaro NP & SO				1120.00		752.94				251.47

Circle : Hazaribagh

Div : Chatra

Name of EE-Sri Rakesh Srivastava

1	Ordinary Repair Work of Tandwa Urshu Link Road 2025-26, Under RCD, Road Division, Chatra.		15.00		14.99	07 F2 of 2025-26 dt 07.10.2025	0	0	100%	06.12.2025	Sri Nagendra Kumar Sahu Vill- Sabano, Po + Ps- Simariya Dist- Chatra, Jharkhand, 825103
---	---	--	-------	--	-------	-----------------------------------	---	---	------	------------	---

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achiev-ement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Ordinary Repair Work of 1st and 2nd km of Khaidya-Gopda- Dumri –Keredari road (2025-26), Under RCD, Chatra		20.00	EIC,Ranchi Vide LtNo 2661(S)/9.7.25	19.80	08 F2 of 2025-26 dt 07.10.2025	0	0	100%	06.12.2025	Sri Raju Yadav Vill- Kharika, Po + Ps- Dhangada Dist- Chatra, Jharkhand, 825321
3	Ordinary Repair Work of road unta- tamasin-kanhachatti to gulli more Under RCD, Road Division, Chatra		25.00	EIC,Ranchi Vide LtNo 2661(S)/9.7.25	24.93	09 F2 of 2025-26 dt 07.10.2025	0	0	100%	06.12.2025	Sri Ishwar Dangi Vill- Gidhour, Po + Ps- Gidhour Dist- Chatra, Jharkhand, 825408
4									100%		
4	Repair of Bridge in Police Line to Nawadih Road Under RCD, Road Division, Chatra		15.00	EIC,Ranchi Vide LtNo 2661(S)/9.7.25	14.95	10 F2 of 2025-26 dt 07.10.2025	0	0	100%	07.12.2025	Sri Ravish Chandra Ground Floor, H.N.-54, Purana Petrol Pump, Chatra, Jharkhand
5	Construction of RCC Railing on 12th km of Jihu Itkhori Road and Other Works, Under RCD, Road Division, Chatra		10.00	EIC,Ranchi Vide LtNo 2661(S)/9.7.25	9.95	11 F2 of 2025-26 dt 16.10.2025	0	0	100%	15.12.2025	Srimati Kranti kumari Vill- Saraiya, Po + Ps- Unta Dist- Chatra, Jharkhand, 825401
6	Counstruction of RCC Drain in 16th Km of Chauparan chatra road, Under RCD, Road Division, Chatra		20.00	EIC,Ranchi Vide LtNo 2661(S)/9.7.25	19.83	12 F2 of 2025-26 dt 16.10.2025	0	0	100%	15.12.2025	M/s Shagun Enterprises Near Shiv Mandir, Adarsh Nagar Dist- Chatra, Jharkhand, 825401
7	Renovation Inspection Building Simariya,Under RCD, Road Division, Chatra		15.00	EIC,Ranchi Vide LtNo 2661(S)/9.7.25	14.96	13 F2 of 2025-26 dt 16.10.2025	0	0	100%	15.12.2025	M/s Aditi Construction Vill- Ichatu, Po + Ps- Kunda Dist- Chatra, Jharkhand, 825103
8	Beautification work of campus of road division chatra for yrear 2025-26, Under RCD, Road Division, Chatra		10.00	EIC,Ranchi Vide LtNo 2661(S)/9.7.25	9.93	14 F2 of 2025-26 dt 16.10.2025	0	0	100%	15.12.2025	Suresh Yadav Tarwagada, Sahi, Huntergang, Chatra, Jharkhand , 825403
9	Ordinary Repair of Itkhori Sub Division Office Under RCD, Road Division, Chatra		20.00	EIC,Ranchi Vide LtNo 2661(S)/9.7.25	19.88	15 F2 of 2025-26 dt 16.10.2025	0	0	100%	15.12.2025	Chandrasekhar Singh Vill- Holamgada, Ps- Muktama Dist- Chatra, Jharkhand, 825401
10	Construction of 500m Paver Block of Dari Chok on Both Sides of Simariya Tandwa Road.		15.00	EIC,Ranchi Vide LtNo 2661(S)/9.7.25	14.97	16 F2 of 2025-26 dt 16.10.2025	0	0	90%	15.12.2025	Sri Nagendra Kumar Sahu Vill- Sabano, Ps- Simariya Dist- Chatra, 825103
11	Construction of 600m paver block on both sides of Tandwa –Bariyatu Road in Tandwa Chowk 2025-26		18.00	EIC,Ranchi Vide LtNo 2661(S)/9.7.25	17.44	17 F2 of 2025-26 dt 16.10.2025	0	0	98%	15.12.2025	M/s Abhinandan Enterprises Near High school Saradhu Jharkhand, Chatra.
12	Construction of 300m Paver Block both side at 10th Km of Chauparan-Chatra Road		10.00	EIC,Ranchi Vide LtNo 2661(S)/9.7.25	9.94	18 F2 of 2025-26 dt 16.10.2025	0	0	100%	15.12.2025	Shankar Singh Vill- Holamgada, Po + Ps- Muktama Dist- Chatra, Jharkhand, 825401

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achiev-ement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Construction of 300m Paver Block both side at 15th Km of Chauparan-Chatra Road		10.00	EIC,Ranchi Vide LtNo 2661(S)/9.7.25	9.95	19 F2 of 2025-26 dt 16.10.2025	0	0	100%	15.12.2025	M/s Balajee Machinery Vill- Gudri Bazar, Po + Ps- Chatra Dist- Chatra, Jharkhand, 825401
14									100%		
14	PCC work in 21st Km Bridge approach of Hunterganj –Pandepura-Pratappur Road Under Road Division Chatra.		25.00	EIC,Ranchi Vide LtNo 2661(S)/9.7.25	24.93	20 F2 of 2025-26 dt 16.10.2025	0	0	100%	15.01.2026	Sri Manoj Kumar Vill- Medwadih, Po + Ps- Kunda Dist- Chatra, Jharkhand, 825404
15	Ordinary Repair Work of Hunterganj- Pandeyypura -Pratappur (MDR-246) Under RCD, Chatra.		90.00	EIC,Ranchi Vide LtNo 2661(S)/9.7.25	62.96	21 F2 of 2025-26 dt 19.11.2025	0	0	59%	18.02.2025	M/s Jaishankar Shyamkant Pvt Ltd Namkum Ranchi
16	Construction of 300m RCC Drain in 11th & 14th Km of Chauparan Chatra Road Under Rcd Chatra		25.00	EIC,Ranchi Vide LtNo 2661(S)/9.7.25	24.72	22 F2 of 2025-26 dt 02.12.2025	0	0	60%	01.02.2025	Sri Arwind Kumar Vill- Amwatikar, Po + Ps- Latehar Dist- Chatra, Jharkhand, 825401
17	Construction of RCC Drain in 14th Km of Chauparan Chatra Road.		30.00	EIC,Ranchi Vide LtNo 2661(S)/9.7.25	29.97	27 F2 of 2025-26 dt 24.01.2026	0	0	20%	24.01.2026	Sri Shankar Singh, Vill- Holamgada, Po+Ps- Muktama Dist- Chatra, Jharkhand.
18	Repair and Rehabilitation all major Bridges and culverts in simariya-Tandwa road under RCD, Chatra.		50.00	EIC,Ranchi Vide LtNo 2661(S)/9.7.25	49.90	28 F2 of 2025-26 dt 24.01.2026	0	0	0%	24.01.2026	M/s Yadav Construction, Vill- Kolghati, Po + Ps- Sada Dist- Hazaribagh, Jharkhand, 825301
19	Road safety in Various roads under RCD, Chatra		50.00	EIC,Ranchi Vide LtNo 2661(S)/9.7.25	49.91	29 F2 of 2025-26 dt 24.01.2026	0	0	0%	24.01.2026	Shree Enterprises Vill- Kumhartoli Bazar Tand, Po + Ps- Sadar Dist- Chatra, Jharkhand, 825401
19	Chatra Non Plan		473.00		443.92		0.00				

SPILL OVER

1	Ordinary Repair work of Chatra Bus Stand (NH-100) to Chauparan-Chatra (MDR-66)- Nagwa Bypass Road from R.C.D., Road Division, Chatra.		95.00		85.41	07F2/202425 dt. 14.10.2024	75.69	88.63%	100%	13.12.2024	M/s SR Construction BN College Road Hamidganj, Daltonganj, Palamu
---	---	--	-------	--	-------	----------------------------	-------	--------	------	------------	---

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achiev-ement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Ordinary Repair work of Hunterganj-Kauleshwari Mandir Road under Road Division, Chatra for the Year - 2024-25		50.00	Eng. In Chief Vide Lt. No. 3897(S) dt. 19.09.2024	44.46	09F2/2024-25	42.82	96.33%	100%	28.01.2025	Abhishek Rajan Saketpuri, Hazaribagh
3	Ordinary repair work of Nimakatu-Kawra Road under Road Division, Chatra for Year 2024-25.		50.00		41.13	12F2/ 2024-25 dt. 29.12.2024	37.32	90.73%	100%	28.02.2025	Binod Kumar Yadav Vill- Pratappur, Chatra
4	Construction of both side 500m R.C.C. Drain in 20th Km. at Serengdag Bazar of Simaria-Tandwa Road under Road Division, Chatra for Year 2024-25.		50.00		49.50	18F2/ 2024-25 dt. 27.02.2025	49.02	99.02%	100%	26.04.2025	Raju Yadav, Simariya, Chatra
5	Repair & Painting work of Km Posts & Culverts of Different Roads Under Road Division Chatra for the Year 2023-24.		25.00		15.39		10.95	88.63%			Sunil Kumar Singh, Adarsh Nagar, Chatra
6	Construction of RCC Drain (Guard wall) 200m both side in 17th KM of Simariya-Tandwa road under Road division Chatra for the year of 2022-23.		20.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	13.58	17F2/2022-23 dt. 25.01.2023	12.94	95.28%	100%	24.02.2023	Sri Suresh Yadav Vill: Tarwagada, PO- Sahi, District: Chatra, Jharkhand - 825403
6	Chatra SO		290.00		249.47		228.74				
25	Chatra NP, SP		763.00		693.39		228.74				

Circle : Hazaribagh
Div : Dhanbad
Name of EE-Sri Mithilesh Prasad

SPILL OVER

1	Construction of Drain in Bhuiphore more to Binod bihari mahto chowk Baliapur road (Length 0.00 to 13.20 Km) under non plan head for the year 2024-25	-	98.00	<u>3897 (S)</u> Dt.- 19.09.2024	63.44	<u>24 F2/2024-25</u> 18.01.2025	42.00	66.20%	85%	17.03.2025	M/s Parwez Ahamad Khan
2	Day to Day Maintanance and care taker work in Different IB of Road Division Dhanbad Under Non Plan Head For The Year 2024-25	1.50	15.00	<u>3897 (S)</u> Dt.- 19.09.2024	10.81	<u>22 F2/2024-25</u> 14.12.2024	6.56	60.70%	100%	13.12.2025	Sri Sambhu Prasad
1	Dhanbad Spill Over	1.50	113.00		74.26		48.56				

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Hazaribagh
Div : Giridih
Name of EE-Sri Ram Bilash Singh

Non Plan

1	पथ प्रमण्डल, गिरिडीह अन्तर्गत गोविन्दपुर- दुण्डी-गिरिडीह पथ के 44वें कि०मी० के बायीं तरफ मोगिया पथ में नाली निर्माण कार्य वर्ष 2025-26		50.00	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 2661(S) Dt. 09.07.2025	48.24	12F2 of 2025-26 Dt. 16.10.2025	0.00		90%	15.01.2026	Kajal Ranjan, Chiraiyaghat, Giridih.
2	सरिया-कोयरीडीह-कठवारा (नारायणपुर मोड़) पथ के कि० मी० 28 एवं 42 में आर०सी०सी० गार्डवाल निर्माण कार्य (कुल लम्बाई 44.46 कि०मी०) वर्ष 2025-26		40.00	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 2661(S) Dt. 09.07.2025	38.80	10F2 of 2025-26 Dt. 13.10.2025	0.00		20%	12.01.2026	Rajesh .kr Rana, Giridih.
3	नेताजी चौक से मधुवन बेजिस, बरगंडा चर्च रोड से पावर हाउस चौक एवं अम्बेडकर चौक से जे०सी० बोस पथ (लम्बाई - 1.30 कि०मी०) में सतह नवीकरण कार्य वर्ष 2025-26		20.00	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 2661(S) Dt. 09.07.2025	19.99	09F2 of 2025-26 Dt. 13.10.2025	0.00		100%	12.01.2026	Afridi seikh, Giridih
4	पचम्बा-जमुआ पथ के प्रथम कि०मी० में 170 मीटर पी०क्वू०सी० कार्य वर्ष 2025-26		15.00	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 2661(S) Dt. 09.07.2025	10.54	06F2 of 2025-26 Dt. 19.09.2025	0.00		90%	18.12.2025	Ajit kr Verma, Dumri, Giridih
5	जमुआ-खडगडीहा-चतरो-श्रवण पथ के कि०मी० 0 से 23.00 तक साधारण मरम्मति कार्य वर्ष 2025-26		40.00	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 2661(S) Dt. 09.07.2025	29.17	27F2 of 2025-26 Dt. 19.11.2025	14.33		60%	18.02.2026	AD ENGINEERING AND CONSTRUCTION, Bishanpur, Pachamba, Giridih
6	खडगडीहा-खिजुरी पथ के कि०मी० 0 से 16.0 तक साधारण मरम्मति कार्य वर्ष 2025-26		10.00	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 2661(S) Dt. 09.07.2025	7.39	28F2 of 2025-26 Dt. 21.11.2025	7.38		100%	20.01.2026	AD ENGINEERING AND CONSTRUCTION, Bishanpur, Pachamba, Giridih
7	पतालडीह-देवरी-गाँवा-सतगाँवा पथ के कि०मी० 0.0 से 42.60 के विभिन्न पथांशों में सतह नवीकरण कार्य वर्ष 2025-26		50.00	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 2661(S) Dt. 09.07.2025	35.70	22F2 of 2025-26 Dt. 08.11.2025	0.00		100%	07.02.2026	Mrs. Sangita Devi, Giridih

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achiev-ement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	तिसरी-थानसिंहडीह-कोआकोल भाया कोदाईवीक लिंक पथ के कि०मी० ०.० से ३६.० में साधारण मरम्मति कार्य वर्ष २०२५-२६		30.00	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 2661(S) Dt. 09.07.2025	23.10	11F2 of 2025-26 Dt. 14.10.2025	23.10		100%	13.01.2026	Dinesh sharma, Giridih
9	तिसरी-थानसिंहडीह-कोआकोल भाया कोदाईवीक लिंक पथ के कि०मी० ०.० से ९.० में साधारण मरम्मति कार्य वर्ष २०२५-२६		20.00	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 2661(S) Dt. 09.07.2025	15.30	21F2 of 2025-26 Dt. 06.12.2025	15.29		100%	05.02.2026	Dinesh sharma, Giridih
10	कै०बी० रोड से तिरगा चौक (नुरांगो) पथ के ४थें कि०मी० में Culvert No. 4/1 का सुरक्षात्मक कार्य एवं पुल-पुलियों एवं किलोमीटर पोस्ट का विशेष मरम्मति एवं रंग रोगन कार्य वर्ष २०२५-२६		5.00	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 2661(S) Dt. 09.07.2025	3.19	05F2 of 2025-26 Dt. 19.09.2025	3.19		100%	18.11.2025	Ajit kr. Verma, Dumri, Giridih
11	पतालडीह-देवरी-गाँवा-सतगाँवा पथ के ३५वें कि०मी० में नाली (२५० मीटर) निर्माण कार्य वर्ष २०२५-२६		20.00	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 2661(S) Dt. 09.07.2025	13.99	18F2 of 2025-26 Dt. 31.10.2025	0.00		100%	30.01.2026	Sikendra yadav, Gawan, Giridih
12	बेंगाबाद-चतरो पथ के कि०मी० १६, १८, २०, २३, २५, २६, २७, २८(अंश) (कुल लम्बाई - २.०० कि०मी०) में साधारण मरम्मति कार्य वर्ष २०२५-२६		३०.००	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 2661(S) Dt. 09.07.2025	२१.२७	३१F२ of २०२५-२६ Dt. २०.१२.२०२५	०.००		२०%	१९.०३.२०२६	Rudra construction, Giridih
13	डाबरसैनी से जोड़ासांख पथ के कि०मी० ०.० से १९.५६ तक साधारण मरम्मति कार्य वर्ष २०२५-२६		४०.००	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 2661(S) Dt. 09.07.2025	२७.४०	३०F२ of २०२५-२६ Dt. २०.१२.२०२५	०.००		५%	१९.०३.२०२६	Rudra construction, Giridih
14	CRPF कैम्प (गिरिडीह बस स्टैण्ड के नजदिक)-आफिसर्स कॉलोनी-एस०पी० कोठी (NH-११४A पर) पथ में साधारण मरम्मति कार्य वर्ष २०२५-२६		५.००	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 2661(S) Dt. 09.07.2025	४.९८	०७F२ of २०२५-२६ Dt. २४.०९.२०२५	०.००		१००%	२३.११.२०२५	Sri Damodar Prasad yadav, Kumhargadiya, Bajto, Giridih
15	पचम्बा-जमुआ पथ के १९वें कि०मी० में उच्च स्तरीय पुल का वियरिंग कोट (६ X १८ मीटर आकार) का साधारण मरम्मति कार्य वर्ष २०२५-२६		१८.००	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 2661(S) Dt. 09.07.2025	११.७९	१६F२ of २०२५-२६ Dt. १७.१०.२०२५	११.७९		१००%	१६.०१.२०२६	Rudra construction, Giridih
16	बेंगाबाद-चतरो पथ के कि०मी० ९वें में आर०सी०सी० नाली (४.४५० X ०.७५० मीटर आकार) का रेजिंग कार्य वर्ष २०२५-२६		१०.००	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 2661(S) Dt. 09.07.2025	७.५६	२४F२ of २०२५-२६ Dt. १२.११.२०२५	०.००		५०%	११.०२.२०२६	AD ENGINEERING AND CONSTRUCTION, Bishanpur, Pachamba, Giridih

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
17	तिसरी-थानसिंहडीह-कोआकोल भाया कोदाईबोक लिक पथ के कि०मी० 6 में आर०सी०सी० नाली निर्माण कार्य वर्ष 2025-26		20.00	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 2661(S) Dt. 09.07.2025	13.40	15F2 of 2025-26 Dt. 17.10.2025	0.00		100%	16.01.2026	Rudra construction, Giridih
18	द्वारपहरी से करमाटांड पथ (कुल लम्बाई - 17.10 कि०मी०) में 10वें एवं 14वें कि०मी० में अवस्थित उच्च स्तरीय पुल का साधारण मरम्मति कार्य वर्ष 2025-26		10.00	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 2661(S) Dt. 09.07.2025	6.49	17F2 of 2025-26 Dt. 31.10.2025	0.00		100%	30.12.2025	Ajit kr. Verma, Dumri, Giridih
19	Care Taker, Boundry Wall and Campus Development work at Executive Engineer Residence for the year 2025-26		20.00	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 2661(S) Dt. 09.07.2025	12.46	25F2 of 2025-26 Dt. 17.11.2025	0.00		80%	16.02.2026	Afridi seikh, Giridih
20	Ordinary repair work of Giridih-Jamua road (7 Km - 35 Km)		100.00	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 2661(S) Dt. 09.07.2025	76.23	13F2 of 2025-26 Dt. 16.09.2025	0.00		100%	15.12.2025	Ashirwad Construction, Koderma
21	Special Repair of Bengabad-Chatro Road in Km. 1,2,3,4,6,8,9,11,12,13,14,15 (Part) Total -3.00 Km for the Year 2025-2026		85.00	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 2661(S) Dt. 09.07.2025	63.15	26F2 of 2025-26 Dt. 17.11.2025	0.00		25%	16.02.2026	G.R.M Construction, Giridih
22	Day to Day Maintenance of Divisional Office, Under Road Division, Giridih for the year 2025-26		2.50	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 2661(S) Dt. 09.07.2025	2.50	23F2 of 2025-26 Dt. 08.11.2025	0.00				Gyanti devi, Giridih
23	Day to Day Maintenance of Inspection Bunglow, Under Road Division, Giridih for the year 2025-26		2.50	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 2661(S) Dt. 09.07.2025	2.50	19F2 of 2025-26 Dt. 01.11.2025	0.00				Sri Damodar Prasad yadav, Kumhargadiya, Bajto, Giridih
24	Day to Day Maintenance of Inspection Bunglow of Dumri, Under Road Division, Giridih for the year 2025-26		2.50	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 2661(S) Dt. 09.07.2025	2.50	20F2 of 2025-26 Dt. 03.11.2025	0.00				Sri Damodar Prasad yadav, Kumhargadiya, Bajto, Giridih
24	Giridih NP		645.50		497.62	0.00	75.08				

Vivekadhin

1	Filling of Pot Holes in Bengabad-Chatro Road (MDR-88) Between Ch. - 7+700 and Ch. - 8+900 (At Chhotki Khargadiha) Under Vivekadhin For The Year 2025-26		2.50	E.E R.C.D GIRIDIH 24.06.2025	2.50	01F2 of 2025-26 Dt. 03.07.2025	2.50	100	100	09.07.2025	AD Engineering & Construction, Giridih
---	---	--	------	------------------------------	------	--------------------------------	------	-----	-----	------------	--

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme		Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achiev-ement	Sched-uled Date	Name of Contractor
	Name	Length (KM)	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Filling of Pot Holes in Giridih-Jamua Road (SH-13) Between Ch. - 9+300 and Ch. - 9+800 (At Telodih) Under Vivekadhin For The Year 2025-26		2.50	E.E R.C.D GIRIDIH 03.07.2025	2.50	02F2 of 2025-26 Dt. 10.07.2025	2.50	100	100	16.07.2025	AD Engineering & Construction, Giridih
3	Filling of Pot Holes in Giridih-Jamua Road (SH-13) Between Ch. - 22+500 and Ch. - 23+00 (Near Jora Shankh) Under Vivekadhin For The Year 2025-26		2.50	E.E R.C.D GIRIDIH 05.07.2025	2.50	03F2 of 2025-26 Dt. 17.07.2025	2.50	100	100	23.07.2025	Sanjay Kr. Singh, Giridih
4	Emergent repair work of pot-holes repair,jungle,cutting and rain cutting, Earth work of Bengabad-Chatro Road in Km 10.00 to 28.00(Part) under Vivekadhin for the Year 2025-26		2.50	E.E R.C.D GIRIDIH 15.07.2025	2.50	04F2 of 2025-26 Dt. 24.07.2025	2.50	100	100	30.07.2025	AD Engineering & Construction, Giridih
5	E/R to the Rain cuts of sholder & jungle Clearance at tha 2nd KM. of CRPF Camp to Yogitand Road for the year of 2025-26(Under Road Division Giridih)		2.50	E.E R.C.D GIRIDIH 06.10.2025	2.50	08F2 of 2025-26 Dt. 11.10.2025	2.50	100	100%	17.10.2025	Vikash kumar gupta
6	Guard Wall Construction in Tisri-Thansingdih-Kowakol road in KM.22 near Sewatanr for the year 2025-26 Under Road Division Giridih		2.50	E.E R.C.D GIRIDIH 15.07.2025	2.50	14F2 of 2025-26 Dt. 17.10.2025	2.50	100	100%	23.10.2025	Uday saw
7	Repair of Cement Conrete (Kerb) Divider of Jamua Chowk and Khorimahua Chowk (Under Road Safety Work) for the year 2025-26 under Road Division, Giridih.		2.50	E.E R.C.D GIRIDIH 08.12.2025	2.28	29F2 of 2025-26 Dt. 18.12.2025		100	100%	25.12.2025	AD Engineering & Construction, Giridih
7	Giridih Vivekadhin		17.50		17.27		14.99				
31	Giridih NP, Vivekadhin		663.00		514.89		90.07				

Circle : Hazaribagh
Div : Koderma
Name of EE-Sri Varun Kumar

Non Plan

1	Day to day maintenance in inspection bungalows and all offices under Road Division, Koderma		15.00	09.07.2025 2661(s)	15.00	23.08.2025/ 06 F2/2025-26	0.00	0.00	42%	22.08.2026	Anil Thakur, At-Thakur Mohalla, Gumo Ward No.-20, Jhumari Telaiya, Jharkhand
2	GI sheet shed on mild steel frame in different old buildings under Road Division, koderma for the Year 2025-26		15.00	09.07.2025 2661(s)	15.00	25.08.2025/ 07 F2/2025-26	14.98	100%	100%	22.10.2025	Pradeep Kumar Pandey, Ranchi-Patna Road , Koderma, Jharkhand-825410

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of Drain near Doranda chowk in Koderma - Jamua Road under Road Division Koderma for the year 2025-26		20.00	09.07.2025 2661(s)	20.00	08.09.2025/ 09 F2/2025-26	19.44	100%	100%	07.12.2025	Manjay Kumar, Vaishali Press Gali No-1, Jhumari Telaiya, Koderma
4	REPAIR AND EXTENSION OF ADDITIONAL ROOM IN OFFICE FOR THE YEAR OF 2025-26		20.00	09.07.2025 2661(s)	11.53	08.10.2025/ 15 F2/2025-26	0.00	0%	85%	07.02.2026	M/S Keshaw Construction, 957, Bhadodih, Near T.O.P No.-2 Jhumri Telaiya, Koderma
5	Road Safety and Curve improvement work in Bagodar - Sariya Road MDR-116 under Road Sub Division Birni , Road Division Koderma for the Year 2025-26		15.00	09.07.2025 2661(s)	15.00	08.09.2025/ 10 F2/2025-26	14.96	100%	100%	07.12.2025	R.K Construction, Nawada Basti, Ward No.01, Jhumri Telaiya, Koderma-825409
6	Construction of Drain in Domchanch- Pipcho Road at Km1 ,Km4 and Km17 under Road Division Koderma for the year 2025-26		20.00	09.07.2025 2661(s)	20.00	16.09.2025/ 12 F2/2025-26	0.00	0%	100%	15.12.2025	Balram Bharti, Vill-Nawadih, P.O.-Domchanch Bazar, Dist.-Koderma.
7	Extra widening of culvert in Kowar-Koderma road near Chandrodih under Road Division, Koderma for the financial year 2025-26		10.00	09.07.2025 2661(s)	9.98	16.09.2025/ 13 F2/2025-26	9.62	100%	100%	15.12.2025	Birendra Yadav, Ranchi-Patna Road in front of PWD Office, Jhumari Telaiya, Koderma,825409
8	Painting and Repair work of the bridge located at Km 16, 20 and 27 of Pataldih Deori Gawan Satgawan Road under Road Division ,Koderma for the year 2025-26		10.00	09.07.2025 2661(s)	5.40	31.10.2025/ 23 F2/2025-26	0.00	0%	00%	30.01.2026	Sunil Kumar Sinha, Village-Samaldih, PO-Basodih, PS-Satgawan, Dist-Koderma
9	Repair and Construction of Quality Control LAB Building under Division office, Koderma for the Year 2025-26		20.00	09.07.2025 2661(s)	20.00	15.10.2025/ 17 F2/2025-26	12.53	63%	75%	14.03.2026	Rupesh Kumar Singh, Asnabad, Near M.P. School, Jhumri Telaiya, Dist-Koderma, Jharkhand
10	REPAIR AND CONSTRUCTION OF PCC ROAD, BOUNDARY WALL AND BUILDING OF BIRNI IB		15.00	09.07.2025 2661(s)	8.82	16.10.2025/ 14 F2/2025-26	0.00	0%	100%	15.01.2026	Ashok Yadav, Murukmanai, P.S.-Markacho, Koderma, Jharkhand-825418
11	Special Repair Work at different road section from railway over bridge to Banjhedi Power Plant (Total Length = 3.50KM) under Road Division Koderma for the Year 2025-26		30.00	09.07.2025 2661(s)	29.98	14.10.2025/ 16 F2/2025-26	0.00	0%	100%	13.01.2026	BBKS Construction Private Limited, Agrasen Bhawan Gali, Jhumari Telaiya, Koderma
12	Ordinary Repair Work in Telaiya Post Office to Balyogeshwar Ashram Road (Total Length = 2.50KM) under Road Division Koderma for the Year 2025-26		10.00	09.07.2025 2661(s)	9.96	29.10.2025/ 22 F2/2025-26	0.00	0%	100%	28.01.2026	M/s Kaushalesh Mehta, Vill-Phulwariya, P.O-Phulwariya, Dist-Koderma-825418

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achiev-ement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Ordinary Repair and Junction Improvement work in Bagitand-Lokai Road (Total Length = 2.88KM) under Road Division Koderma for the Year 2025-26		40.00	09.07.2025 2661(s)	39.98	29.10.2025/ 21 F2/2025-26	35.55	100%	100%	28.01.2026	Rajesh Kumar Tarway, 58, Shyam Baba Path, Bhalotiya Dharamshala, Jhumari Telaiya
14	CONSTRUCTION OF RCC DRAIN IN KHORIMAHUA-DHANWAR-SARIYA ROAD (MDR-115) AT KM 26 UNDER ROAD DIVISION , KODERMA FOR THE YEAR 2025-2026		18.00	07.10.2025 3856(s)	17.99	29.10.2025/ 20 F2/2025-26	0.00	0%	100%	28.01.2026	Tinku Kumar, Village-Banpura, Post-Palaunjia, PS-Birni, Dist-Giridih
15	CONSTRUCTION OF RCC DRAIN IN KHORIMAHUA-RAJDHANWAR-SARIYA ROAD(MDR-115) AT BAGODIH MORE (KM CHAINAGE 33-34) UNDER ROAD DIVISION , KODERMA FOR THE YEAR 2025-2026		150.00	09.07.2025 2661(s)	106.80	04.11.2025/ 24 F2/2025-26	0.00	0%	75%	03.03.2026	M/s Anmol Construcion, Bishunpur Road, Nawada Basti, Jhumari Telaiya, Koderma
16	Construction of Drain near Ghorthambha Chowk in Koderma - Jamua Road under Road Division Koderma for the year 2025-26		25.00	07.10.2025 3856(s)	25.00	02.12.2025/ 26 F2/2025-26	0.00	0%	50%	01.03.2026	BBKS Construction Private Limited, Agrasen Bhawan Gali, Jhumari Telaiya, Koderma
17	Construction of drain work in Kowar-Koderma road in Jainagar under Road Division, Koderma for the financial year 2025-26		88.00	09.07.2025 2661(s)	58.57	15.12.2025/ 28 F2/2025-26	0.00	0%	40%	31.03.2026	Ajay Kumar Yadav, Gram-Gairagi, Mahugain, Markacho, Koderma, Jharkhand-825318
18	Construction of Drain in different stretches of Jharkhandi-Dham Sampark Road for the year 2025-26 under Non-Plan Head under Road Division Koderma		15.00	07.10.2025 3856(s)	15.00	15.12.2025/ 29 F2/2025-26	0.00	0%	15%	14.03.2026	Ashok Yadav, Murukmanai, P.S.-Markacho, Koderma, Jharkhand-825418
18	Koderma Non Plan		536.00		444.01		107.10				

Spill Over

1	Felling and Transportation of Dry Trees work under Road Division , Koderma for the Year 2024-25		15.00	Dt-19.09.2024 Ref No-3897(s)	7.98	Dt-27.12.2024 Ref No- 19F2 of 2024-25	0.00	0%	0%	26.03.2025	M/s Kaushalesh Mehta, Vill-Phulwariya, P.O-Phulwariya, Dist-Koderma-825418
1	Koderma Spill Over	0.00	15.00		7.98		0.00				

19 Koderma Spill Over & Non Plan

0.00 551.00 451.99 107.10

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Hazaribagh
Div : Ramgarh
Name of EE-Sri Rajiv Ranjan Munda

SPILL OVER

1	Housekeeping work of Divisional Office at Ramgarh and Inspection Bunglow at Naisarai under Road Division, Ramgarh for the year 2024-25	-	5.00	Ltr. No.- 3897(S) Dt.- 19-09-2024	5.00	24 F2 2024-25 Dt.- 01-01-2025	1.50	30%	100%	12/31/2025	M/s Sahil Construction Ormanjhi, Jharkhand
1	Ramgarh Spill Over		5.00		5.00		1.50				

NON PLAN

1	Ordinary Repair Work of Sikidri-Kulhi Road under Non-Plan Head for the year 2025-26	-	25.00	Ltr. No.- 2661(S) Dated- 09-07-2025	25.00	04 F2 of 2025-26 Dated- 15-09-2025	24.16	100%	100%	13.11.2025	Dhananjay Kumar Singh Ranchi, Jharkhand
2	Ordinary Repair Work of Lalpaniya More via Petarwar-Gomiya-Kujju-Naya More Road under Non-Plan Head for the year 2025-26	-	20.00	Ltr. No.- 2661(S) Dated- 09-07-2025	19.98	06 F2 of 2025-26 Dated- 15-09-2025	19.50	100%	100%	13.11.2025	M/s Kedar Prasad Chainpur, Jharkhand
3	Ordinary Repair Work of Gola-Rajrappa Road under Non-Plan Head for the year 2025-26	-	15.00	Ltr. No.- 2661(S) Dated- 09-07-2025	15.00	12 F2 of 2025-26 Dated- 23-09-2025	14.54	100%	100%	21.11.2025	M/s Rakesh Kumar Gola, Jharkhand
4	Ordinary Repair Work of Ashok Cinema-Chhattarrmandu Road under Non-Plan Head for the year 2025-26	-	20.00	Ltr. No.- 2661(S) Dated- 09-07-2025	20.00	10 F2 of 2025-26 Dated- 15-09-2025	19.06	100%	100%	13.11.2025	Real Classic Construction Hazaribagh, Jharkhand
5	Ordinary Repair Work of Rajrappa-Dhobiyajara Road under Non-Plan Head for the year 2025-26	-	10.00	Ltr. No.- 2661(S) Dated- 09-07-2025	10.00	14 F2 of 2025-26 Dated- 23-09-2025	0.00	-	100%	21.11.2025	M/s Rakesh Kumar Gola, Jharkhand
6	Ordinary Repair Work of Saunda 'D'-Urimari Road under Non-Plan Head for the year 2025-26	-	15.00	Ltr. No.- 2661(S) Dated- 09-07-2025	15.00	15 F2 of 2025-26 Dated- 23-09-2025	14.19	100%	100%	21.11.2025	M/s Alam & Alam Enterprises Hazaribagh, Jharkhand
7	Ordinary Repair Work of Naisarai-Giddi 'A' Road under Non-Plan Head for the year 2025-26	-	15.00	Ltr. No.- 2661(S) Dated- 09-07-2025	15.00	19 F2 of 2025-26 Dated- 24-09-2025	12.66	100%	100%	22.11.2025	M/s Nandi Construction Hazaribagh, Jharkhand
8	Ordinary Repair Work of Badki Pona-Kulhi Road under Non-Plan Head for the year 2025-26	-	15.00	Ltr. No.- 2661(S) Dated- 09-07-2025	14.83	05 F2 of 2025-26 Dated- 15-09-2025	14.64	100%	100%	13.11.2025	M/s Rakesh Kumar Gola, Jharkhand
9	Ordinary Repair Work of Naya More-Chainpur Road under Non-Plan Head for the year 2025-26	-	20.00	Ltr. No.- 2661(S) Dated- 09-07-2025	20.00	13 F2 of 2025-26 Dated- 23-09-2025	0.00	-	100%	21.11.2025	M/s Shah & Sons Ramgarh, Jharkhand
10	Ordinary Repair Work of Kothar Mandal Kara, Ramgarh Road under Non-Plan Head for the year 2025-26	-	10.00	Ltr. No.- 2661(S) Dated- 09-07-2025	10.00	21 F2 of 2025-26 Dated- 07-10-2025	0.00	-	100%	06.12.2025	M/s Shah & Sons Ramgarh, Jharkhand
11	Ordinary Repair Work of Ramgarh-Patratu Slip Road under Non-Plan Head for the year 2025-26	-	6.00	Ltr. No.- 2661(S) Dated- 09-07-2025	6.00	09 F2 of 2025-26 Dated- 15-09-2025	0.00	-	100%	13.11.2025	M/s Surya Enterprises Bijuliya, Ramgarh, Jharkhand

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Construction of RCC Drain in Sandi-Bijuliya Road under Non-Plan Head for the year 2025-26	-	45.00	Ltr. No.- 2661(S) Dated- 09-07-2025	44.94	18 F2 of 2025-26 Dated- 24-09-2025	0.00	-	100%	22.12.2025	M/s Mkriti Developers Pvt. Ltd. Ranchi, Jharkhand
13	Construction of Stone Masonary Guard Wall (3.00 Mtr. Height) in Rajrappa-Dhobyajara Road under Non-Plan Head for the year 2025-26	-	30.00	Ltr. No.- 2661(S) Dated- 09-07-2025	30.00	22 F2 of 2025-26 Dated- 08-10-2025	29.92	100%	100%	07.12.2025	M/s Ansh Enterprises Gola, Jharkhand
14	Construction of RCC Drain in Ormanjhi-Hundrufall Road under Non-Plan Head for the year 2025-26	-	45.00	Ltr. No.- 2661(S) Dated- 09-07-2025	32.39	17 F2 of 2025-26 Dated- 24-09-2025	0.00	-	100%	22.12.2025	M/s Mkriti Developers Pvt. Ltd. Ranchi, Jharkhand
15	Construction of RCC Guard Wall (Length- 80M Height- 02M) in KM 20.00 of Naya More-Chainpur Road under Non-Plan Head for the year 2025-26	-	25.00	Ltr. No.- 2661(S) Dated- 09-07-2025	24.97	34 F2 of 2025-26 Dated- 06-12-2025	0.00	-	10%	05.03.2026	M/s Kedar Prasad Chainpur, Jharkhand
16	Road Safety Work in Different Roads of Road Division, Ramgarh under Non-Plan Head for the year 2025-26	-	40.00	Ltr. No.- 2661(S) Dated- 09-07-2025	23.16	20 F2 of 2025-26 Dated- 25-09-2025	23.16	100%	100%	13.11.2025	M/s Secure Infrastructure Bokaro, Jharkhand
17	Construction/Repairing, Painting and Electricity Work of Divisional and Sub-Divisional Office under Non-Plan Head for the year 2025-26	-	10.00	Ltr. No.- 2661(S) Dated- 09-07-2025	9.99	11 F2 of 2025-26 Dated- 15-09-2025	0.00	-	100%	13.11.2025	M/s Jilani Ahmad Ramgarh, Jharkhand
18	Installation of Paver Block and Shoulder Repairing Work in Chas-Ramgarh Road under Non-Plan Head for the year 2025-26	-	10.00	Ltr. No.- 2661(S) Dated- 09-07-2025	10.00	07 F2 of 2025-26 Dated- 15-09-2025	9.99	100%	100%	13.11.2025	M/s Manav Construction Patratu, Jharkhand
19	Repairing and Painting Work of Inspection Bunglow, Naisarai under Non-Plan Head for the year 2025-26	-	10.00	Ltr. No.- 2661(S) Dated- 09-07-2025	10.00	08 F2 of 2025-26 Dated- 15-09-2025	0.00	-	100%	13.11.2025	M/s Manav Construction Patratu, Jharkhand
20	Construction of RCC Drain in Gola to Rajrappa Road under Non-Plan Head for the year 2025-26	-	75.00	Ltr. No.- 2661(S) Dated- 09-07-2025	56.25	25 F2 of 2025-26 Dated-01-11-2025	0.00	-	100%	29.01.2026	M/s Habikon Project Pvt. Ltd. Hazaribagh, Jharkhand
21	House Keeping Work of Divisional Office & Naisarai Inspection Bungalow under Non-Plan Head for the year 2025-26	-	7.00	Ltr. No.- 3856(S) Dated- 07-10-2025	6.98	33 F2 of 2025-26 Dated-28-11-2025	0.00	-	10%	13.12.2025	M/s Jilani Ahmad Ramgarh, Jharkhand
22	Tree Felling and Transportation Work for Dry Trees in Different Roads of Road Division, Ramgarh under Non-Plan Head for the year 2025-26	-	15.00	Ltr. No.- 3856(S) Dated- 07-10-2025	10.06	28 F2 of 2025-26 Dated-28-11-2025	0.00	-	15%	26.01.2026	M/s K.D Enterprises Ramgarh, Jharkhand
23	Pillaring Work for Land Acquired (ROW) in Different Roads of Road Division, Ramgarh under Non-Plan Head for the year 2025-26	-	20.00	Ltr. No.- 3856(S) Dated- 07-10-2025	13.00	29 F2 of 2025-26 Dated-28-11-2025	0.00	-	25%	25.02.2026	M/s K.D Enterprises Ramgarh, Jharkhand
24	Construction of RCC Guard Wall (02.00 Mtr. Height) in Sandi to Bijuliya Road under Non-Plan Head for the year 2025-26	-	25.00	Ltr. No.- 3856(S) Dated- 07-10-2025	24.99	32 F2 of 2025-26 Dated-28-11-2025	0.00	-	100%	26.01.2026	M/s Shere Alam Ramgarh, Jharkhand
25	Culvert Repairing Work in Gola to Muri Road under Non-Plan Head for the year 2025-26	-	35.00	Ltr. No.- 3856(S) Dated- 07-10-2025	0.00	-	0.00	-	-	-	-

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
26	Culvert Repairing Work in Lalki Ghati to Chhattar Mandu Road under Non-Plan Head for the year 2025-26	-	5.00	Ltr. No.- 3856(S) Dated- 07-10-2025	3.25	35 F2 of 2025-26 Dated-08-12-2025	0.00	-	100%	06.01.2026	M/s Ansh Enterprises Gola, Jharkhand
27	Culvert Repairing Work in Sikidri to Kulhi Road under Non-Plan Head for the year 2025-26	-	5.00	Ltr. No.- 3856(S) Dated- 07-10-2025	3.20	30 F2 of 2025-26 Dated-28-11-2025	0.00	-	100%	27.12.2025	M/s K.D Enterprises Ramgarh, Jharkhand
28	Construction of PCC Shoulder in Ormanjhi to Hundru Fall Road under Non-Plan Head for the year 2025-26	-	25.00	Ltr. No.- 3856(S) Dated- 07-10-2025	24.89	31 F2 of 2025-26 Dated-28-11-2025	0.00	-	100%	26.01.2026	M/s K.D Enterprises Ramgarh, Jharkhand
28	Ramgarh NP	0.00	598.00		498.87		181.82				

VIVEKADHIN

1	Clearing, Stripping Excess Soil & Surface Drain in Sandi to Bijuliya Road under Vivekadhin Head for the Year 2025-26	-	25.00	Ltr. No.- 109(S) Dt.- 23-06-2025	2.44	01 F2 2025-26 Dt.- 11-08-2025	2.44	100%	100%	17.08.2025	M/s Jilani Ahmad Ramgarh, Jharkhand
2	Clearing & Grubbing Work in Gola to Charu Road under Vivekadhin Head for the Year 2025-26	-			2.44	16 F2 2025-26 Dt.- 23-09-2025	2.44	100%	100%	28.09.2025	M/s Ansh Enterprises Gola, Jharkhand
3	Over Head Sign Work in Silli More to Dhakagarha Road under Vivekadhin Head for the Year 2025-26	-			2.49	23 F2 2025-26 Dt.- 08-10-2025	2.49	100%	100%	04.10.2025	M/s Ansh Enterprises Gola, Jharkhand
4	Clearing & Painting Work in Silli More to Dhakagarha Road under Vivekadhin Head for the Year 2025-26	-			2.31	24 F2 2025-26 Dt.- 13-10-2025	2.31	100%	100%	19.10.2025	M/s Jilani Ahmad Ramgarh, Jharkhand
5	Clearing & Grubbing Work in Ormanjhi to Hundru Fall Road under Vivekadhin Head for the Year 2025-26	-			2.21	26 F2 2025-26 Dt.- 08-11-2025	2.20	100%	100%	14.11.2025	M/s Sahil Construction Ormanjhi, Jharkhand
6	Clearing & Grubbing Work in Gola to Rajrapa Road under Vivekadhin Head for the Year 2025-26	-			2.49	27 F2 2025-26 Dt.-12-11-2025	2.49	100%	100%	18.11.2025	M/s Ansh Enterprises Gola, Jharkhand
6	Ramgarh Vivekadhin	0.00	25.00		14.39		14.37				
35	Ramgarh Spill Over, Non Plan & viveka.	0.00	628.00		518.26		197.69				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going / Completed works** (ROB)

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Hazaribagh
Div : BOKARO
Name of EE- Sri Amit Singh

1	Construction of ROB in Ch. 26.150 km of Petarwar Gomia Naraki Bishnugarh Road in lieu of L.C. No. 11/A/T between Gomia and Dumari Bihar Station.	-	8331.96	30.08.2022/RCD/06-Plan - 29/2022-3172(s) of DS, R.C.D., Jharkhand, Ranchi.	5591.25	15.12.2021	18%	2102.41	10%	14.12.2023	M/S GPT-GSM JV, ADARSH NAGAR, NEAR NEW BUS STAND, BIJULIA, RAMGARH CANTT. -829122, JHARKHAND
---	--	---	---------	--	---------	------------	-----	---------	-----	------------	--

1	Bokaro	0.00	8331.96		5591.25			2102.41			
---	---------------	------	---------	--	---------	--	--	---------	--	--	--

Progress report of **On-going / Completed works** (ROB)

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Hazaribagh

Div : Dhanbad

Name of EE-Sri Mithilesh Prasad

1	Construction Work of ROB in Lieu of Level Crossing No. AM-34 Between Jamadoba and Bhaga Station	-	<u>2623.2482</u> 8 1413.0841 4	1235(s) dt. 27.02.2019	-	-	-	-	-	-	South Eastern Railway Adra, Purulia, Dy Chief Engineer (Con)
---	---	---	---	---------------------------	---	---	---	---	---	---	--

1 Dhanbad

0.00

0.00

0.00

0.00

Circle : Hazaribagh

Div : Ramgarh

Name of EE-Sri Rajiv Ranjan Munda

1	Construction of ROB in Sandi-Bijuliya Road (Old NH-33) near Ranchi Road Railway Station (Ch.-83 KM)	-	2908.90	-	-	-	100%	1938.01	100%	-	F.A & C.A.O (Cons.)/ E.C.R (M.H.X), Patna
2	Construction of ROB in Muri-Barkakana Section KM 406/1-12 (88th KM of old NH-33)	-	866.59	-	-	-	100%	880.61	100%	-	F.A & C.A.O (Cons.)/ S.E Railway, Kolkata

Progress report of **On-going / Completed works** (ROB)

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of ROB in Chandrapura Route in Leu of LC No.- 26Spl/T at KM 80/1-2	-	5469.71	Ltr. No.- 3642 Dt.- 13-10-2022	-	-	44%	2942.62	5%	-	F.A & C.A.O (Cons.)/ECR/MHX, Patna
4	Construction of Approach & Proposed ROB near L.C No.- MB-21 at KM 383/16-17 between Muri to Barkakana under Ranchi Railway Division. (RoB between Gola to Charu Road- Job No.- CRF-JHR-2022-23/66)	-	3495.00	RW/Ranchi/CRF/2021-22 Dt.- 16-03-2023	3712.97	01(SBD) 2024-25 Dated- 16-08-2024	0%	0.00	0%	15-08-2026	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
5	Construction of ROB in Leu of L.C Gate No.- 39/Spl/T in KM 120/3-4 within the PTRU Station limits between Bhurkunda and Patratu	-	10853.55	Ltr. No.- 1429 Dt.- 16-03-2024	-	-	2%	100.00	30%	-	F.A & C.A.O (Cons.)/ECR/MHX, Patna
5	Ramgarh		23593.75	0.00	3712.97	0.00		5861.24			

Circle : Dumka

Div : Deoghar

Name of EE-Sri Manoj Kumar Mahto

Progress report of **On-going / Completed works** (ROB)

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of ROB no-618 on Giridih-Sarath road between Madhupur Station Joramaw station	-	4527.20	3238(S) dt-01.07.19		42437.0		2891.14	-	-	Estern Railway, Kolkatta
2	Construction of ROB on Satsang-Bhirkhibad road bitween Jasidih-Bajjnathdham Station (LC No. 04/E)	-	4056.41	732(S), Date-01-02-2019		42437.0		3969.84			Estern Railway, Kolkatta
3	Construction of ROB on Satsang-Bhirkhibad road bitween Shankarpur-Jasidih Station (LC No. 27C/E)	-	3755.00	3231(S) dt-23.05.16	-	42437.0		2545.82	-	-	Estern Railway, Kolkatta
4	Construction of ROB (ROB proper and Approach portion) at Santhali Village near Br. 653 between Sankarpur - Jasidih at km 321/19-21 from Howrah (Job No.-CRF-JHR-2022-23/67)	0.659	9364.00	RW Ranchi/ CRF/ 2021-22, dt- 06.03.23	2353.05	58(SBD)/ 2023-24 dt-06.02.24		0.00	-	05.08.26	M/s Binod Kumar Yadav, At- Jarga, Gujhandi, Jhumri Telaiya, Koderma, Jharkhand.

Progress report of **On-going / Completed works** (ROB)

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Construction of ROB for Jasidih-Baidyanath Dham Section (LC Gate No.-1) (Job No. CRF-JHR-2022-23-70)	0.429	8196.00	RW Ranchi/ CRF/ 2021-22, dt- 06.03.23	1414.46	61(SBD)/ 2023-24 dt-08.02.24		0.00	-	07.02.26	Ramjee Singh Construction Pvt. Ltd., D.S. Gilan Road, Gilanpara, Dumka
5	Deoghar	1.09	29898.6	0.00	3767.51		9406.81				

Circle : Dumka

Div : Jamtara

Name of EE-Sri Vikky Ravish Murmu

Progress report of **On-going / Completed works** (ROB)

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of ROB in lieu of Existing Level Crossing No.13/B/E in JKL Road		7873.00	Dated 16.03.2023 by MoRT&H, New Delhi	4103.60	04/SBD/23-24 Dt. 27.09.23	-	-	12%		Velji Ratna Soratia Infra Pvt. Ltd. (Guj)
2	Construction of ROB in lieu of Existing Level Crossing No.14 A/T in JKL Road		5146.00	Dated 16.03.2023 by MoRT&H, New Delhi	2893.64	05/SBD/23-24 Dt. 27.09.23	-	-	5%		Velji Ratna Soratia Infra Pvt. Ltd. (Guj)

2 Jamtara

13019.00

6997.24

Circle : Dumka

Div : Pakur

Name of EE-Sri Veer Raghwan

Progress report of **On-going / Completed works** (ROB)

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of ROB in Pakur-Barharwa Road							0.00			
1	Pakur	0.00	0.00		0.00			0.00			

Circle : Dumka

Div : Sahebganj

Name of EE-Sri Ajay Kumar-2

1	Construction of proposed ROB in lieu of Level Crossing No. - 47/C in between Tinpahar-Dhamdhamia Section of Malda Division to be executed by Railway in Deposit term of Jharkhand Government.		9394.54	Joint Secretary RCD, Jharkhand, letter no. 1233 (S), dated 27.02.2019				10620.90			
---	---	--	---------	---	--	--	--	----------	--	--	--

Progress report of **On-going / Completed works** (ROB)

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Pakur-Barharwa Road ROB in lieu of LC No. 19/B & 45 C/E		95.47	Joint Secretary RCD, Jharkhand, letter no. 1327 (S), dated 31.03.2022				1504.39			
3	Sahibganj West Cabin ROB in lieu of 82 B/T		38.25	Joint Secretary RCD, Jharkhand, letter no. 2725 (S), dated 26.07.2022							
3	Sahebganj	0.00	9528.26		0.00			12125.29			

Progress report of **On-going / Completed works** (ROB)

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	C.R.F Construction of ROB at EP No.-291/27, 291/28 between Daltonganj to rajhara railway near Bajrha village at Palamau in the state of Jharkhand under Central Road Fund for the year 2022-23. Job No. (CRF-JHR-2022-23-65)	596.1	8354.00	16.03.23RWR anchi/CRF/20 21- 22/l/403693 9/2023	7369.56	11SBD/2024- 25 14.10.2024	0%		5%	13.04.26	A M INFRATECH., Reg. Add.- Ward No. 07, Muraligarhi, Renukoot, Turra, Pipari, Sonbhadra, Uttar Pardesh-231221 Offical Add.- Gas Godown, Kandu Mohalla, Redma, Daltonganj, Palamu, Jharkhand
	1 Daltonganj	596.12	8354.00		7369.56			0.00			