

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of **On-going works** (Roads-Plan)  
State Plan Road Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle :- Dumka</b> <b>Div :- Dumka</b> <b>Name of EE-Sri Aashish Kumar Sinha</b></p>											
1	Reconstruction and Widening/Strengthening of Road from Banwara ( on Dengidih-Banwara-Domnadih Road) Beldaha-Raikanari(Machkol)( on Sahara-Kothia Road) Road (Total Length - 7.006) for the year 2022-23.	7.01	2536.82	Joint Secretary, Jharkhand, Ranchi letter No.219(S) Date 19.01.2023	1861.08	18.07.2023 17(SBD)/2023-24	76.271	1580.30	85%	17.04.2024	M/s Balmukund Jha (55%)-Ramjee Singh Construction Pvt. Ltd (45%) (JV), Near Basic Govt School, Rasikpur, Dumka
2	Widening and Strengthening/Reconstruction of Ranibahal (MDR-197)-Baliram-Saharghati Road via Rangalia-Raneshwar (with Chirudih to Karikador Link Road) including Bridges (Total Length-14.515) under Road Division Dumka for the year 2023-24	14.52	6565.09	Additional Secretary, Jharkhand, Ranchi letter No.1356(S) Date 15.03.2024	5063.70	10.09.2024 29 (SBD)/2024-25	100.000	5579.80	92%	09.09.2025	M/s Mohan Lal Jain, 23, Sahid Surya Sen Road, Berhampore, Murshidabad, WB

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Reconstruction of Road from Shiv Vihar Hotel to NH 114A and Construction of Helipad (Total Length-1.317 Km) under Road Division Dumka for the year 2023-24	1.32	647.23	Additional Secretary, Jharkhand, Ranchi letter No. 1415(S) Dt 15.03.2024	430.58	14.10.2024 43(SBD)/2024-25	20.244	87.17	30%	13.02.2025	M/s Satya Construction, Shastri Nagar, Dumka, Jharkhand
4	Construction of ADB Road (Chigalpahadi) to Dumka-Rampur Highway (NH-114A) Connect Govindpur-Sahebganj Road via Dumka Airport Road (Total Length-10.360 Km) under Road Division Dumka for the year 2023-24	10.36	30198.64	Additional Secretary, Jharkhand, Ranchi letter No. 1424(S) Dt 16.03.2024	23925.00	14.10.2024 47EPC/2024-25	0.167	40.00			Bharat Vanijya Eastern Private Limited, 126, Chittaranjan Avenue, 2nd Floor, Kolkata
5	Widening and Strengthening /Reconstruction Sitpahadi to Sigdhriharko Road (Total Length-23.890 Km) under Road Division Dumka for the year 2023-24	23.89	16289.96	Additional Secretary, Jharkhand, Ranchi letter No. 1426(S) Dt 16.03.2024	9999.46	07.10.2024 38(SBD)/2024-25	39.202	4036.74	42%	06.07.2026	M & S Paving Pvt Ltd, P-26 City Center, Sector-4, Bokaro

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Reconstruction of Chandradeep to Mohanpur (Total Length-15.326 Km) under Road Division Dumka for the year 2023-24	15.33	7754.76	Additional Secretary, Jharkhand, Ranchi letter No. 1482(S) Dt 16.03.2024	5125.59	29.04.2025 01(SBD)/2025-26	68.285	3500.00	70%	28.04.2026	Hakim Momin, Kolajora, Ward No-3, Rampur, Pakur
7	Widening and Strengthening/Reconstruction of Budhikurwa (on NH-114A)-Dighhi More (Bhaluwa More) (on NH-133) Via Kamardiha Dumaria-Aamghata-Matihari Road (Total Length-14.685 km) under Road Division Dumka for the year 2024-25.	14.69	6667.38	Additional Secretary, Jharkhand, Ranchi letter No. 11(S) Dt 16.03.2024	4606.02	17.07.2025 09(SBD)/2025-26	34.737	1600.00	38%	16.07.2026	SRE(65%) (M/s Sri Ram Enterprises, Prem Kunj Apartment, Flat No-3C, MPD Road, Jagdishpur, Bhagalpur, Bihar)-PB (35%) (M/s Om Prakash Bajaj, Laheri Tola, Godda) (JV)
8	Widening and Strengthening/Reconstruction of Chaipani (on NH-114A) to Masania (Aamgachi-Kalyanpur Road, on ODR) Road (Total Length - 6.670 Km) under Road Division Dumka for the year 2024-25.	6.67	1685.54	Deputy Secretary(M), Jharkhand, Ranchi Letter No. 4378(S) 14.10.2024	971.78	04.11.2025 18(SBD)/2025-26			3%	03.05.2026	M/s Manoj Kumar Pandey, M-13, S.S, Harmu Housing Colony, Ranchi

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Widening and Strengthening/Reconstruction Work of Barmasia PWD Road to Saharghati Road under Road Division Dumka for the year 2025-26.	8.13	4493.32	Joint Secretary, Jharkhand, Ranchi Letter No.4382(S) 24.11.2025							
10	Widening and Strengthening/Reconstruction Work of Karmatand (PWD Road) to Bhutandih (PWD Road) under Road Division Dumka for the year 2025-26.	7.78	3581.42	Joint Secretary, Jharkhand, Ranchi Letter No.4384(S) 24.11.2025							
11	Strengthening/IRQP Work of Tongra to Maheshbathan via Bilkandi, Jaytara Road under Road Division Dumka for the year 2025-26.	21.62	1662.71	Joint Secretary, Jharkhand, Ranchi Letter No.4270(S) 17.11.2025							

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Widening, Strengthening & Reconstruction of Road from Chamrabahiyar to Bardaninath Temple Road (Length-4.626 Km) and Bamandiha Link Road (Length-2.920 Km) (Total Length 7.546 Km) under Road Division Dumka for the year 2025-26.	7.55	3187.02	Joint Secretary, Jharkhand, Ranchi Letter No.123(S) 16.01.2026							
13	IRQP/Strengthening Work of Raghunathpur - Barmasia Road (Total Length-26.525) under Road Division Dumka for the year 2025-26.	26.53	2478.03	Joint Secretary, Jharkhand, Ranchi Letter No.306(S) 28.01.2026							
<b>13</b>	<b>Dumka</b>	<b>165.36</b>	<b>87747.92</b>		<b>51983.21</b>			<b>16424.01</b>			

**Circle : Dumka**

**Div : Deoghar**

**Name of EE-Sri Manoj Kumar Mahto**

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening and Strengthening/ Reconstruction of Sarwan (NH-114A) - Palojori Via Raikund - Mahapur (Total Length - 28.110 KM) including Bridge Construction under Road Division, Deoghar	28.11	14038.04	J.S., RCD, Lt. No.- 5631(S), dt- 14.12.23	7878.69	59SBD/ 2024-25 dt.- 20.01.25	23%	7251.42	27%	19.01.27	Rajbir Construction Pvt. Ltd., Hariom Tower Commercial Complex, Circular Road, Lalpur, Ranchi.
2	Widening, Strengthening & Reconstruction of Kano to Madankatta via Mahuatad ,Murlipahari, Baskuppi, Badia, Nagadori Road (Length -14.115 KM) & Murlipahari to Ramjani More Link Road (Length - 2.340 KM) (Total Length- 16.455 KM) (including Bridge Construction) under Road Division Deoghar	16.46	6553.36	RCD, Lt. No.- 1150(S), dt- 06.03.24	4843.21	61SBD/ 2024-25 dt-03.03.25	44%	2196.20	68%	02.03.26	Preeti Enterprises, Harina, Nawagarh, Barora, Dhanbad, Jharkhand

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening and Strengthening/ Reconstruction of Roushan more to Madhupur via Saftar Ghat Road (MDR 226) under Road Division, Deoghar (Total Length 12.840 K.M.)	12.84	5289.75	J.S., RCD, Lt. No.- 5354(S), dt- 28.11.23	3518.82	29SBD/ 2024-25 dt.10.08.24	50%	3312.33	60%	09.07.25	M/s Ganesh Yadav, Anand Nagar, PO-ISM, Saraidhella, Dhanbad
4	Reconstruction of Fulchuwa (Khaga-Dighari Road) to Mahapur (Sarath Basti-Palajori Road) (Total length - 2.385 KM) Under Road Division, Deoghar	2.39	1208.88	RCD, Lt. No.- 1350(S), dt- 15.03.24  Lt. No.- 510(we), dt- 04.07.25	940.94	67SBD/ 2024-25 dt-24.03.25	48%	468.93	69%	23.07.25	M/s Nitya Nand Singh, Vill.-Danga, Manigarhi, Sarwan, Deoghar

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	(A) Widening and Strengthening/ Reconstruction of Baratand More - Kurwa - Rangamatiya - Palajori (on SH-15) (Total Length - 25.594 KM) (including Bridge Construction)	25.59	7452.90	J.S. RCD LT. No. 891(S), dt-13.02.18	4320.18	26SBD/ 2018-19 dt.25.09.18	43%	3618.65	43%	24.03.20	Bhupendra-Sinha Joint Venture, Karnibagh, Deoghar
	(B) Remaining Work of Widening and Strengthening / Reconstruction of Baratand More - Kurwa - Rangamatiya - Palajori (on SH - 15), Total length- 25.594 KM (Including Bridge Construction)				4077.87	66SBD/ 2024-25 21.03.25	22%	900.00	32%	20.05.26	Sri Manoj Kumar Singh, Vill.- Chaparia, PO-Koiridih, PS-Jasidih, Deoghar

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	(A) Construction of Cover Drain with Road from Pandit B. N. Jha Road to Bilasi via Bambam baba Road (Total Length-1250.00 mtr.)	1.25	1714.00	J.S. RCD LT. No. 6147(S), dt-09.11.17	1733.45	59 SBD/ 2017-18 dt.06.03.18	22%	387.99	22%	05.12.18	Sri Pancham Kumar Mishra, Purandaha, Deoghar.
	( B) Construction of Cover Drain with Road from Pandit B. N. Jha Road to Bilasi via Bambam Road (Total Length-1.250 KM) (Balance Work)				1761.24	53SBD/ 23-24 dt-19.01.24	12%	205.65	16%	18.07.24	M/s Seethal Construction, #1040, 10th Main Judicial Layout, PO-Yelahanka, Bengaluru - 560054, Karnataka

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	(A) Construction of Cover Drain with Road from Bilasi-Chhatisi-Circular Road (Total Length - 0.900 KM)	0.90	1064.99	J.S. RCD LT. No. 5812(S), dt- 18.10.17	1077.20	58SBD/ 2017-18 dt.06.03.18	67%	724.09	67%	05.12.18	Sri Manoj Kumar Singh, Vill.-Chapariya, P.O.- Koiridih, Deoghar
	(B) Construction of Cover Drain with Road from Bilasi-Chhatisi-Circular Road (Total Length - 0.900 KM) (Balance Work)			J.S. RCD LT. No. 5812(S), dt- 18.10.17	575.05	38SBD/ 2025-26 dt.- 16.09.25	0%	0.00	4%	15.01.26	M/s Seethal Construction, #1040, 10th Main Judicial Layout, PO-Yelahanka, Bengaluru - 560054, Karnataka

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Improvement of Riding Quality/Strengthening Work of Deoghar - Madhupur Road Via Mohanpur Ghat (Total Length - 28.280 KM) under Road Division, Deoghar for the year 2025-26	28.28	2073.91	RCD LT. No. 2251(S), dt-13.06.25	--	--	--	--	--	--	--
9	Improvement and Riding Quality/Strengthening Work of Chandih (PWD Road, MDR-229) to Tilona (PWD Road, MDR-235)	21.87	1229.89	RCD LT. No. 3954(S), dt-14.10.25	--	--	--	--	--	--	--

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Improvement of Riding Quality/Strengthening work of Kajra (on Mahuadabar-Kurmidih Sarwan Road)-Bagdora-Barasoli-Behran-Ghasko more (on Mahuadabar-Kurmidih-Sarwan Road) Road Under Road Division Deoghar (Total Length-	8.47	600.58	RCD Lt. No. 4276(S), dt-17.11.25	--	--	--	--	--	--	--

10	Deoghar	146.15	41226.29	30726.64	19065.25
----	---------	--------	----------	----------	----------

**Circle : Dumka**

**Div : Godda**

**Name of EE-Sri Raj Kumar Rajesh**

1	Remaining Work of Reconstruction of Road (Including Bridges) (i) Firozpur-Bhagayai & (ii) Meharna-Wazidpur-Budhasan(Jharkhand-Bihar border) Including Bazidpur-Khirondhi Link road (Total Length- 22.44 k.m.) Under Road Division, Godda.	22.44	7249.10	RCD Lt. No. 2459 (S) dated 03.05.17	5956.18	SBD 03/2021-22 Dated:26-10-2021	93%	6869.50	94%	25.04.2023	M/s S. K. Tekriwal, Pathargama, Godda
2	Widening, Strengthening and Reconstruction of Agiya more (on Agiya more-Sundarpahari Road)- Pargo- Damodih (till Garda Pahari) Road (Length-22.253 Km) (Including L.A.)	22.25	7351.99	RCD Lt. No. 537 (S) dated 15.02.22	7423.57	SBD 07/2022-23 Dated:20-03-2023	99%	8695.55	99%	19.09.2024	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Remaining work of Widening & Strengthening of Sarotiya(On MDR- 200) - Belari-Pathra (On NH- 133) road (Total Length- 5.718 KM).	5.72	1207.65	RCD Lt. No. 3443(S) dated 15.07.19	439.76	SBD 02/2025-26 Dated:05-07-2025	19%	281.54	80%	04.11.25	M/s AMD Construction, Nonia, PO- Harokha, PS- Saraiyahat, Dist.- Dumka, Jharkhand 814151
4	Reconstruction of Mahagama (Kechua Chowk) to Dighi Road (MDR-201) (Total Length- 11.597 Km) under Road Division, Godda for the Year 2022-23	11.60	7173.34600	RCD Lt. No. 2916 (S) dated 04.08.22	7595.71	SBD 06/2023-24 Dated:17-07-2023	92%	7251.40	98%	16.09.2024	Classic Engicon Pvt. Ltd., 3D Vatika Apartment Line Tank Road, Ranchi, Jharkhand
5	Widening,Strengthening/Reconstruction of Tesobathan (atTesobathan- Mahadeobathan Road)- Rampur- Simlong (At NH 333A) Road (Total Length- 12.00KM).	12.00	4665.87	RCD Lt. No. 4462(S) dated 07.12.22	3862.11	SBD 03/2023-24 Dated:14-06-2023	96%	4410.07	98%	13.05.2024	M/s ABC Construction, Tarangini Villa Main Road Bhagat Para Pakur.
6	Widening, Strengthening & Reconstruction of Godda Dande road via Dewbandha, Mohani and Shivr Nagar road (Total Length- 17.809 Km) for the year 2022-23	17.81	7943.78	RCD Lt. No. 610(S) dated 15.02.23	5382.62	SBD 08/2023-24 Dated:22-01-2024	79%	5427.88	83%	21.03.2025	M/s Sri Ram Enterprises, Prem Kunj Apartment, Flat No.- 3C, MPD Road, Jagdishpur, Bhaglapur, Bihar. (51%) & M/s Om Prakash Bajaj, Leheri Tola, Godda. (49%)

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Widening & Strengthening/Reconstruction of Chandana (Sundarpahari-Agiya more Road)- Damru- Damakol Fall Road (Total Length- 17.766 Km).	17.77	9034.04	RCD Lt. No. 3415(S) dated 18.07.23			0%	1051.09			
8	Widening & Strengthening/Reconstruction of Ghatiyari(on Tesobathan- Mahadeobathan Road)- Ratanpur-Rajpokhar (Sundar dam) Road (Total Length-11.720 Km.)	11.72	5577.24	RCD Lt. No. 4919(S) dated 19.10.23	4040.39	SBD 11/2023-24 Dated: 11-03-2024	47%	3095.42	56%	11.09.2025	M/s ABC Construction, Tarangini Villa Main Road Bhagat Para Pakur.
9	Widening & Strengthening/Reconstruction of Mohanpur (on NH-133) to Karmatanr Road Via Sinni-Imlitanr Road (Total Length- 20.640 Km.)	20.64	6794.33	RCD Lt. No. 4917(S) dated 19.10.23	6724.95	SBD 10/2023-24 Dated:20-02-2024	67%	5224.65	72%	19.08.2025	M & S Paving Pvt. Ltd, Bokaro
10	Widening & Strengthening/Reconstruction of Sundarpahari(NH-333A)- Chandana-Dama-Jamkudar-Agiamore Road (Total Length- 24.440 Km.)	24.44	8081.66	RCD Lt. No. 4926(S) dated 20.10.23	8044.00	SBD 09/2023-24 Dated:20-02-2024	76%	6126.88	85%	04.12.2025	M & S Paving Pvt. Ltd, Bokaro

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Widening and Strengthening/ Reconstruction work of Pathra Chowk- Makhni- Noonbatta- Latibadi road (Total Length- 14.160 Km).	14.16	8613.81	RCD Lt. No. 13(अ०प्र० ऋ०) dated 16.03.24	4444.11	SBD 02/2024-25 Dated:04-10-2024	25%	1232.40	40%	03.01.2026	HAKIM MOMIN, Panchayat- Kolajora, Ward No. 3, Vill- Rampur, PS- Pakur, Dist.- Pakur, Jharkhand 816107.
12	IRQP work of Gandhigram to Chandni Chowk Road (Total Length- 20.150 Km.) under Road Division Godda.	20.15	1303.21	RCD Lt. No. 3435(S) dated 23.08.24							
13	Widening, Strengthening/ Reconstruction of Dumuhi (Godda- Pirpainti main road) to Basantrai Road (Total Length- 21.050 Km) under Road Division, Godda	21.05	9919.34	RCD Lt. No. 3760(S) dated 10.09.24	7656.50	SBD 04/2024-25 Dated:11-02-2025	16%	1250.00	25%	10.02.2027	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi
14	Widening, Strengthening and Reconstruction of Raghunathpur- Sugnibad- Chatra- Murgabani Road & Engineering College Link Road (Total Length- 9.610 Km) under Road Division, Godda	9.61	10941.98	RCD Lt. No. 4164(S) dated 01.10.24	4871.95	SBD 01/2025-26 Dated:05-07-2025	18%	879.90	30%	04.04.26	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	Widening & Strengthening/ Reconstruction of Chorbad more (Dumka- Ramgarh- Godda RCD Road) to Baghmara - Govindpur (Agiya more- Parogodih RCD Road) Road (Total Length- 4.045 km) under Road Division, Godda	4.05	2284.83	RCD Lt. No. 4194(S) dated 04.10.24							
16	IRQP/Strengthening work of Pathargama- Basantrai- Koriyana Road (Total Length- 22.958 km) under Road Division, Godda	22.96	1404.05	RCD Lt. No. 4265(S) dated 17.11.25							
17	IRQP/ Strengthening work of Pathargama (NH-133) to Bansjori road via Rajabhitha (on MDR-200 and SH- 16) Road (Total Length- 9.850 km) under Road Division, Godda	9.85	579.21	RCD Lt. No. 4275(S) dated 17.11.25							

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
18	Widening & Strengthening/ Reconstruction of Ghatbanka (NH 333A) to Devdanr (Dama) (Sundarpahari- Agiyamore, on ODR Road) via Sandmara, Belbathan, Rajdaha & Jamkundar Road from km 0.00 to km 17.808 (Total Length- 17.808 km) under Road Division, Godda	17.81	12754.23	RCD Lt. No. 4766(S) dated 16.12.25							

18 Godda 286.01 105706.32 66441.86 51796.27

**Circle : Dumka**

**Div : Jamtara**

**Name of EE-Sri Vikky Ravish Murmu**

1	W/s of Narayanpur-Tarani-Jagrudih(Bajraghat) road & Tarani- Chirudih -Pabia Link road for the Year 2019-20	21.30	4472.93	Lt.No.872 (S) 13.02.2018	3164.30	01/SBD/18-19 Dt. 09.03.19	85.43%	2917.47	95.00%	08.09.2020	M/s Daroga Pradhan, Hirapur, Dhanbad
2	W/S & Reconstruction in Bheldangal - Bindapathar road (Total Length-7.250 Km) under Road Division, Jamtara for the year 2023-24	7.25	2405.93	Lt. No.1154(S) Dt.06.03.24	1595.19	01/SBD/24-25 Dt. 24.09.2024	45.77%	1229.60	92.00%	23.09.2025	Hari Nandan Choudhary, Dumka

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening, Strengthening & Reconstruction Work of Nirmal Mahato Chowm (Mihijam) to Jamtara Via Satsal Road under Road Division, Jamtara for the Year 2023-24	15.74	5561.05	Lt. No.1292(S) Dt. 13.03.24	4265.67	02/SBD/24-25 Dt. 10.10.2024	50.33%	3447.00	62.00%	09..01.2026	Preeti Enterprises, Dhanbad
4	IRQP Work of Giridih-Gandey-Pandeydih road (MDR-089) from Km 35.00 to 42.580 (Total length-7.580 Km) for the year 2025-26	7.58	707.20	Lt.3953(S) Dt.14.10.25	-	-	-	-	-	-	-
<b>4</b>	<b>Jamtara</b>	<b>51.86</b>	<b>13147.10</b>		<b>9025.16</b>			<b>7594.07</b>			

**Circle : Dumka**

**Div : Pakur**

**Name of EE-Sri Veer Raghwan**

1	Widening Strengthening and Reconstruction of Chengadanga to Hamirul up to West bangal Road (Length 0.00 to 4.178 KM) for the year 2022-23	4.18	1477.28	J/S L. No. 3585(S) Dt. 10.10.22	1195.56	32-SBD/22-23 Dt. 21.03.2023	63%	754.51	75%	20.07.23	Sandipan Pramanik Infra Private Limited, Kolkata
---	---	------	---------	------------------------------------	---------	--------------------------------	-----	--------	-----	----------	--

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening & Strengthening/Reconstruction of Pakur-Sahargram-Amrapara Road from Km 14.45 to Km 32.878 (Sahargram to Amrapara stretch) (Length-18.428 Km) in Pakur District	18.43		J/S L. No. 5659(S) Dt. 15.12.23	5717.50	SHAJ/ SBD/ 05 of 23-24 Dt. 18.10.2023	45%	2589.92	60%	17.10.2025	Classic Engicons Private Limited, Ranchi
3	Widening strengthening & Reconstruction of Koyala More (PWD Road) to Chhota Mohanpur Via Paiekpara Road (Length-7.200kms), under Road Division pakur.	7.20	4445.88	J/S L. No. 364(S) Dt. 25.01.24	2813.48	05-SBD/ 24-25 Dt. 05.09.2024	118%	3313.85	98%	04.09.2025	Hakim Momin, Pakur
4	Widening Strengthening & Reconstruction of Vikrampur to Maharo via Kalidaspur, Shiwalidanga Road (Length-9.53km), under Road Division pakur.	9.53	6141.26	J/S L. No. 361(S) Dt. 25.01.24	3594.33	07-SBD/ 24-25 Dt. 27.11.2024	49%	1765.26	60%	26.11.2025	Spica Projects and infrastructure private limited, Ranchi
5	Construction of Saharkol to Piadapur Road (Pakur Bypass, Length-6.340 Km), under Road Division Pakur.	6.34	3685.06	J/S L. No. 339(S) Dt. 25.01.24	2449.95	06-SBD/ 2024-25 Dt. 09.10.2024	59%	1450.31	50%	08.07.2025	Harinandan Choudhary, Bhagalpur Road, Dudhani, Dumka
6	IRQP work of Littipara- Kujbona Road From Km 0.00 to 13.00 under Road Division, Pakur for the year 2024-25.	13.00	775.18	L. No. 3429(S) Dt. 23.08.24	0.00	0.00	0%	0.00			

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	IRQP work of Amrapara-Maheshpur-Muraro Road From Km 17.00 to 30.013 (Total Length - 13.013 under Road Division, Pakur for the year 2024-25.	13.01	829.90	L. No. 4241(S) Dt. 08.10.24	0.00	0.00	0%	0.00			
8	Widening strengthening and Reconstruction of Pakur-Barharwa Main Road (12th km of NH133A) to Pali Gagan Pahadi West Bengal Border via Kushma Fatak Road (Length-6.630 km.) under Road division Pakur for the Year- 2025-26	6.63	4039.98	L. No. 2257(S) Dt. 13.06.25	0.00	0.00	0%	0.00			
8	<b>Pakur</b>	<b>78.32</b>	<b>21394.53</b>		<b>15770.81</b>	<b>0.00</b>		<b>9873.86</b>			

**Circle : Dumka**

**Div : Sahebganj**

**Name of EE-Sri Ajay Kumar-2**

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Reconstruction of Ranga (SH-18) to Simalhab via Simra – Hiran – Dumil – Srirampur – Ilaki-Bhorbandh Road (Length – 32.055 km) under Road Division, Sahibganj	32.06	14925.32	Additional Secretary RCD, Jharkhand , letter no. 457 (S), dated 31.01.2024	14515.60	09SBD/2023-24, Dt. 26.09.2023	86.00	14912.39	95.00	25.09.2025	M/s Sri Ram Enterprises, Bhagalpur
2	Widening and Strengthening /Reconstruction of Mirzachouki to Boarijore from Ch. 0.00 to 25+060 (km) (Part A) from Ch. 0.00 to 16+600 km and 0+0.00 to 0+370 (Start Junction) under Road Division, Sahibganj for the year 2022-23	16.60	10783.79	Joint Secretary RCD, Jharkhand , letter no. 3471 (S), dated 23.09.2022	7604.89	05SBD/2023-24, Dt. 25.07.2023	75.61	5915.76	82.00	24.09.2024	RK Infracorp Pvt. Ltd., Hyderabad
3	Widening and Strengthening of Banjhi Bazar (Durga Mandir) (on Govindpur-Dumka-Sahibganj Road) - Mandwa Karikandar Chakri-Daldali-Karasole (on Maharajpur-Sharmapur Road) (Total Length - 9.00 km)	9.00	4831.99	Joint Secretary RCD, Jharkhand , letter no. 4130 (S), dated 14.11.2022	4203.13	04SBD/2023-24, Dt. 17.07.2023	91.59	4282.05	100.00	16.10.2024	ABC Construction

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Reconstruction Work of Hathmari to Hatigarh Road (Total Length-1.975 Km) under Road Division, Sahibganj	1.98	929.25	Joint Secretary RCD, Jharkhand , letter no. 4877 (S), dated 18.10.2023	595.43	40SBD/2023-24, Dt. 11.03.2024				10.09.2024	Jai Mata Dee Construction, Ranchi
5	Widening, Strengthening/ Reconstruction work of Ring Road for Digghi (Barharwa) NH-80 to Kesro (Barhait-Barharwa More) via Kumhariya-Buddi Pahar-Amberi Pahar-Chapandey Road (L-11.736 Km, C.W. - 7.0m) and Barmasiya to Maa Binduwasini Mandir Link road (L-1.360 Km, C.W. - 5.5m) under Road Division, Sahibganj for the year 2023-24	13.10	4733.03	Joint Secretary RCD, Jharkhand , letter no. 5387 (S), dated 29.11.2023	4611.44	39SBD/2023-24, Dt. 04.03.2024	53.00	3278.00	75.00	03.04.2025	ABC Construction, Pakur

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	IRQP/Strengthening work of Maharajpur (on NH-80) to Sharmapur (on NH-80) via Taljhari-Kalyanchak-Padaria More-Tinpahar-Bakudih Road (Total Length-37.255 Km) under Road Division, Sahibganj for the year 2024-25	37.26	2138.80	Deputy Secretary RCD, Jharkhand, letter no. 4126 (S), dated 30.09.2024	2202.82	10SBD/2025-26, Dt. 23.09.2025	49.00	1100.00	75.00	23.03.2026	M/s Sri Ram Enterprises, Bhagalpur
7	IRQP/Strengthening work of Lalbandh (MDR-210) to Mohanpur (NH-80) Road via Babupur and Jonka Link Road (Total length-14.305 KM) under Road Division, Sahibganj for the year 2024-25	14.31	892.21	Additional Secretary RCD, Jharkhand, letter no. 3969 (S), dated 20.09.2024				0.00			
8	Widening and Strengthening/Reconstruction of Srikund (on RCD Road) to Shivapahar (on RCD Road) via Madhuwapada-Angoli-Hastipara-Juhibona Road (Length-6.675 Km) under Road Division, Sahibganj for the year 2024-25	6.68	4889.87	Additional Secretary RCD, Jharkhand, letter no. 4318 (S), dated 09.10.2024				0.00			M/s Chitra Construction

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Widening and Strengthening/Reconstruction of Dumlidanga (on RCD Road) to Shamnagar (on RCD Road) via Aashila-Jaambad (Length-6.250 KM) under Road Division, Sahibganj for the year 2024-25	6.52	4149.13	Additional Secretary RCD, Jharkhand , letter no. 4321 (S), dated 09.10.2024	2911.75	06SBD/2025-26, Dt. 21.08.2025	15.00	300.00	15.00		ABC Construction, Pakur
10	Widening and Strengthening/Reconstruction of Srikund (on RCD Road) to Bindupara (on RCD Road) via Kankjol Road (Length-6.750 Km) under Road Division, Sahibganj for the year 2024-25	5.97	4278.18	Additional Secretary RCD, Jharkhand , letter no. 4319 (S), dated 09.10.2024				0.00			Hakim Momin
11	IRQP work Babupur Pandit Tola to Chutia More Road (Total Length – 3.650 Km) under Road Division, Sahibganj for the year 2025-26	3.65	382.80	Special Secretary RCD, Jharkhand , letter no. 2327 (S), dated 18.06.2025				0.00			

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Widening, Strengthening and Reconstruction work of Karmatand (on Mohanpur-Karmatand RCD Road) to Jural (on SH-18) Road (Total length – 12.706 KM) under Road Division, Sahibganj for the year 2025-26	12.71	12174.24	Special Secretary RCD, Jharkhand , letter no. 2919 (S), dated 28.07.2025				0.00			
13	IRQP/Strengthening work of Shobhanpur Bhatta to Rajgaon via Kishan Prasad from K.M. 0.00 to 19.625 under Road Division, Sahibganj for the Year 2025-26	19.63	1264.56	Special Secretary RCD, Jharkhand , letter no. 3272 (S), dated 19.08.2025				0.00			
14	Widening and Strengthening/ Reconstruction work of Dighi More (NH-80) to Malin Resore More (NH-80) via Ranigram Road (Total Length-8.176 Km) under Road Division, Sahibganj for the year 2025-26	8.18	6157.56	Joint Secretary RCD, Jharkhand , letter no. 4778 (S), dated 16.12.2025							

State Plan Road Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
<b>1</b>	<b>2</b>	<b>3</b>	<b>4</b>	<b>5</b>	<b>6</b>	<b>7</b>	<b>8</b>	<b>9</b>	<b>10</b>	<b>11</b>	<b>12</b>
15	IRQP Work for Harinchara more (SH-18) to Barhait (MDR-211) from KM 0.00 to 23.60 and Kherwa Shivgadi Link Road from KM 0.00 to 3.60 (Total Lenght-27.20 KM) under Road Division, Sahibganj for the year 2025-26	27.20	2079.87	Joint Secretary RCD, Jharkhand , letter no. 1127 (S), dated 17.11.2025							

15	Sahebganj	214.81	74610.61	36645.06	29788.20
----	-----------	--------	----------	----------	----------

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of **Completed works** (Roads-Plan)  
State Plan Road Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle :- Dumka</b> <b>Div :- Dumka</b> <b>Name of EE-Sri Aashish Kumar Sinha</b></p>											
1	WideningStrengthening/Reconstruction of Dengidih-Vanvara-Domnadih (NH-1 14A) Road with Bridge (Length-13.025Km) for the year2021-22.	13.03	4915.87	Joint Secretary, Jharkhand, Ranchi letter No. 216(S) Date 25.01.2022	3944.19	23.07.2022 8(SBD)/ 2022-23	100.00	5879.67	100%	22.01.2024	Manoj Kumar Singh, Vill-Chapariya, P.O.-Koiridih, P.S.-Jasidih, Dist-Deoghar (Jharkhand)
2	Construction of Jama-Barapalsi Road (Length-7.00 Km) and High Level Bridge Over Mayurakshi River. CW - 7.0 m Bridge - 8x20.6m	7.00	6060.20	Joint Secretary, Jharkand Ranchi letter no. 4981(S) Date 10.10.19	4322.11	31.12.19 36(SBD)/ 2019-20	100.00	6686.28	100%	13.09.2023	M/s M & S Co. M. S. Tower, Dangalpara, Dumka

State Plan Road Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of Baba Basukinath Ring Road & Approach of Helipad (with Construction of Inspection Benglow ) (Total Length - 2.975 Km) for the year 2022-23.	2.98	1491.81	Joint Secretary, Jharkhand, Ranchi letter No. 4258(S) Date 22.11.2022	1203.09	16.03.2023 69(SBD)/2022-23	81.066	1185.27	95%	15.03.2024	M/s Sakshi Enterprises, Sakshi Palace, Near Bhojpur Hotel, Dumka
4	Improvement of Riding Quality Work of Shikaripara-Rajbandh Road (Total Length-9.915 Km) under Road Division Dumka for the year 2024-25.	9.92	593.26	Special Secretary, Jharkhand Ranchi Letter No 88(S) dt 09.01.2025	482.81	04.03.2025 71(SBD)/2024-25	100.000	570.00	100%	03.06.2025	M/s Sakshi Enterprises, Sakshi Palace, Near Bhojpur Hotel, Thana Road, Dumka
5	Reconstruction work of Sumbeshwarnath Temple Approach Road at Saraiyahat (Total Length – 4.983 Km) under Road Division Dumka for the year 2024-25.	4.98	3827.94	Additional Secretary, Jharkhand, Ranchi letter No.4035(S) Dt 25.09.2024	1684.26	07.02.2025 63(SBD)/2024-25	100.000	1893.47	100%	06.08.2025	Niraj Kumar Agarwal, Gilan Para, Dumka, Jharkhand

State Plan Road Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	IRQP/Strengthening work of Jama-Jamtara Road (Total Length- 18.66 Km) under Road Division Dumka for the year 2024-25	18.66	2017.37	Deputy Secretary(M), Jharkhand, Ranchi Letter No. 4125(S) 30.09.2024	1675.00	13.02.2025 67(SBD)/2024-25	99.957	1674.29	100%	12.09.2025	SANDEEP-TIYA JV (as per JV Agreement) Tiya (70%) (Tiya Civil Tech Pvt. Ltd, Tainjor, Po-T. Daldali, Gopikandar, Dumka)-Sandeep (30%) (Sandeep Kumar, Dangalpara, Hizla Road, Dumka)
7	Widening and Strengthening/Reconstruction work of Dumka City Roads (Dumka South) its (i) Purana Dumka to Hizla Mela, Bal Sudhar Grih Road (T Length- 5.220 Km) (ii) Disom Guru to Mortanga Road (Total Length- 1.533 Km) (Cumulative Length - 6.75 Km) for the year 2023-24	6.75	1470.27	Joint Secretary, Jharkhand, Ranchi letter No.3646(S) Date 31.07.2023	1406.22	05.08.2024 23(SBD)/2024-25	108.990	1532.64	100%	04.02.2025	M/s K.N.P Singh, 3'C Sri Ram Krishna Apartment, Sharda Babu Street, Near Line Tank Road, Chadri, Ranchi

State Plan Road Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Widening and Strengthening/Reconstruction of Gumro to Ghasimarni (Fatehpur) Road Via Garapathar Road including Bridges (Total Length-19.920) under Road Division Dumka for the year 2023-24	19.92	8895.98	Additional Secretary, Jharkhand, Ranchi letter No.1360(S) Date 15.03.2024	7200.00	12.09.2024 30 (SBD)/2024-25	100.000	7200.00	100%	11.03.2026	Mini Construction, Church Road, Daltonganj
<b>8</b>	<b>Dumka</b>	<b>83.23</b>	<b>29272.71</b>		<b>21917.67</b>			<b>26621.61</b>			

**Circle : Dumka**

**Div : Deoghar**

**Name of EE-Sri Manoj Kumar Mahto**

1	Improvement of Riding Quality Work of Dhiba to Karown via Rusya, Barbo, Teliparua, Budawatan road (Total Length 9.05 KM) under Road Division, Deoghar	9.05	580.54	RCD, Lt. No.-776(S), dt-21.02.24	602.09	25SBD/2024-25 dt.23.07.24	89%	536.765	100%	22.10.24	M/s Nitya Nand Singh, Vill.-Danga, Manigarhi, Sarwan, Deoghar
2	Widening & Strengthening/Reconstruction of Mohanpur (Jaipur More) to Agriculture College upto Bihar Border, including Jhilli link Road. (Total Length – 9.745 KM) (Job No. CRF-JHR-2022-23/60)	9.75	2062.89	RW Ranchi/ CRF/ 2021-22, dt-06.02.23	2457.22	26SBD/2024-25 dt.29.07.24	82%	2480.895	100%	28.03.25	Sri Manoj Kumar Singh, Vill.- Chaparia, PO- Koiridih, PS-Jasidih, Deoghar

State Plan Road Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Improvement of Riding Quality work of Budhai (PWD Road) to Bihar Border via Jamua (Total Length - 9.90 KM) under Road Division Deoghar.	9.90	763.17	RCD, Lt. No.- 3436(S), dt- 23.08.24	713.74	64SBD/ 2024-25 dt-17.03.25	100%	713.612	100%	16.07.25	Sri Manoj Kumar Singh, Vill.-Chaparia, PO-Koiridih, PS-Jasidih, Deoghar
4	(A) Reconstruction of Karown (Dharmraj Mandir, on Dhiba-Karown Road) - Chandchaura-Kenbaria Asanbani- Budhikura (on Madankattha- Madhupur Road) Road (Total Length - 8.525 KM)	8.53	3804.39	J.S. RCD LT. No. 1494(S), dt- 05.03.19	1926.12	25SBD/ 2019-20 29.07.19	19%	1551.258	16%	28.03.20	Bhupendra Engineering and Construction Pvt. Ltd., Chitra, Deoghar
	2489.72				43SBD/ 23-24 dt- 24.11.23	90%	2753.211	100%	23.07.24	Sri Manoj Kumar Singh, Vill.- Chaparia, PO-Koiridih, PS-Jasidih, Deoghar	
5	Improvement of Riding Quality work of Madhupur-Bengabad-Giridih Bypass Road Under Road Division Deoghar (Total Length 2.30 K.M.)	2.30	156.99	RCD LT. No. 1982(S), dt- 20.05.25	130.88	33F2/ 2025-26 dt-23.07.25	98%	128.253	100%	22.09.25	Sinha Construction, Bampass Town, Karnail Camp, Deoghar

State Plan Road Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening & Strengthening/ Reconstruction work of Noniyad (on Dhamni-Kushmaha Road) to Pandaniya More via Margomunda, Giraajori, Simargada Road (Length-9.905 KM) & Margomunda Link Road (on MDR-225) (Length-1.145KM) (Total Length-11.050 KM) (including Bridge Construction) at Ch. 0.975 (Span 2x21 M)	11.05	4189.23	J.S. RCD Lt. No.- 4134 (S) dt- 14.11.22	2659.28	19SBD/ 23-24 dt- 28.06.23	100%	3566.465	100%	27.12.24	Sujata Udit Builders Pvt. Ltd., Tiwari Chowk, Deoghar College Road, Nilkath Vihar, Sawera Gali, Deoghar
7	Reconstruction work of Mahjori to Margomunda Road (Total Length-2.271 KM) under Road Division, Deoghar	2.27	599.21	RCD, Lt. No.- 3498(S), dt- 28.08.24	452.94	56SBD/ 2024-25 dt-04.02.25	66%	300.000	100%	03.06.25	Rajeev Kumar, S/o Ram Sumeran Singh, H. No.-K-125, P.C. Colony, Hanuman Nagar, Kankarbagh, Patna- 800020
7	<b>Deoghar</b>	<b>52.84</b>	<b>12156.42</b>		<b>11431.98</b>			<b>12030.46</b>			

**Circle : Dumka**

**Div : Godda**

**Name of EE-Sri Raj Kumar Rajesh**

State Plan Road Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	IRQP/Strengthening work of Mohanpur-Khairatkar, Nayanagar, Parsa, Durgapur, Kusmi Road (Total Length- 16.07 Km) under Road Division, Godda	16.07	1120.61	RCD Lt. No. 4430(S) dated 06.12.22	1152.04	SBD 01/2023-24 Dated:13-04-2023	101%	1160.22	100%	12.10.2023	Kandukuri Industries Pvt. Ltd., Survery No. 326, Kandukuri Estate, Jammalapalem, Kavali- 524201, SPSR Nellore (Andhra Pradesh).
2	IRQP/Strengthening work of Ghorichak to Dighi Road (Total Length- 22.300 Km) under Road Division, Godda	22.30	1430.65	RCD Lt. No. 4452(S) dated 06.12.22	1420.03	SBD 04/2023-24 Dated:21-06-2023	97%	1375.35	100%	20.12.2023	M/s S. K. Tekriwal, Pathargama, Godda
3	Reconstruction of Simra-Boarijore-Borio Road Including Bridge (MDR-208) (from Chainage 4.00 Km to 17.150 Km) (Total Length- 13.150 Km) under Road Division, Godda for the year 2022-23.	13.15	6237.31	RCD Lt. No. 2917 (S) dated 04.08.22 Toal A.A. 87044.64	6621.17	SBD 05/2023-24 Dated:08-06-2023	99%	6565.36	100%	07.08.2024	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi
4	Remaining Work of Widening Strengthening / Re Construction of Nunajor-Shahpur Beldiha-Parsa (MDR- 206) road (Km 00.00 to 16.60)	16.60	4469.42	RCD letter no. - 8112(S) dated 05.09.13	851.31	SBD 03/2022-23 Dated:26-07-2022	68%	1627.73	87%	25.01.2023	M/s Sakshi Enterprises, Dumka

State Plan Road Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening & Strengthening/ Reconstruction of Mirzachowki-Boarijore Road (MDR 207) Km 16.60 to 25.060 (Total Length- 8.46 Km) (Part B) under Road Division, Godda.	8.46	4146.60	RCD Lt. No. 3471(S) dated 23.09.22 Toal A.A. 10783.787	3201.51	SBD 02/2023-24 Dated:19-04-2023	96%	3075.77	100%	18.01.2024	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi
6	Widening & Strengthening of Godda City Bypass From Sarkanda Chowk (NH 133) to Mission Chowk (NH 333A) Road including (i) Circular link road via Residence of DC,SP,DJ Godda and (ii) Canal Link road (Total Length- 4.37 Km)	4.37	1483.47	RCD Lt. No. 4225(S) dated 21.11.22	1516.44	SBD 05/2022-23 Dated:04-03-2023	99%	1505.30	100%	03.09.2023	M/s Mitra Engineering Constructions, Ongole, Praksham, Dist.- Andhra Pradesh
7	Reconstruction of Dumuhi (Veerkunwar Singh Chowk) (NH 133) to Chandni Chowk (NH 333A) Km 0.00 to 11.05 (Total Length- 11.05 Km) under Road Division, Godda.	11.05	2936.62	RCD Lt. No. 3480(S) dated 23.09.22	2976.43	SBD 06/2022-23 Dated:14-03-2023	91%	2847.62	100%	13.01.2024	Manoj Kumar Singh, Vill- Chaparia, PO- Koiridh, PS- Jasidih, Deoghar
8	Strengthening work of Boarijore(MDR- 207)-Bishunpur-Ghorichak (NH-133) Road (Total Length- 15.466 KM) under Road Division, Godda.	15.47	1050.93	RCD Lt. No. 4252(S) dated 22.11.22	1028.91	SBD 07/2023-24 Dated:21-11-2023	93%	961.64	100%	20.05.2024	Nitesh Kumar Singh, S/o- Anil Kumar Singh, Girish Talkies, Kalyanpur, Jamui BO- Hathigarh, Deoghar (Jharkhand)

State Plan Road Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	IRQP/Strengthening work of Kargil Chowk to Godda Bus Stand Via Sadar Hospital Road (Total Length- 1.00 Km) under Road Division, Godda	1.00	226.61	RCD Lt. No. 4444(S) dated 06.12.22	171.57	26F2/2022-23 Dated:14-02-2023	70%	119.82	70%	15.04.2023	Kumar Aman, S/o-Anuj Kumar Singh, Kamala Bagh Colony, Dumka, Pin 814101
10	IRQP/ Strengthening work of Road from 16th km of Godda-Pirpainti road at Doe to 31th km of Godda- Pirpainti road at Diyajori chowk via Amoar, Khiroandhi, Khatti, Balbadda, Marpa, Madhura Road (Total Length- 28.00 Km)	28.00	2006.38	RCD Lt. No. 3687(S) dated 06.09.24	1892.05	SBD 03/2024-25 Dated:10-10-2024	100%	1887.43	100%	09.04.2025	M/s S. K. Tekriwal, Pathargama, Godda
11	IRQP/Strengthening Work of Doy to Nawadih (L- 18.350 Km.) & Runji to Kharebagicha (L- 2.650 Km.) Via Gangti Road (Total Length- 21.00 KM)	21.00	1333.19	RCD Lt. No. 31(S) dated 04.01.24	1351.97	SBD 01/2024-25 Dated:12-09-2024	109%	1478.39	100%	11.03.2025	M/s S. K. Tekriwal, Pathargama, Godda
12	Reconstruction to 2 Lane of Taljhari-Poriyahat-Dande More upto PWD road in Godda District (Total Length- 31.00 Km) for the year 2018-19.	31.00	12051.75	RCD Lt. No. 1545 (S) dated 06.03.19	10123.83	SBD 02/2019-20 Dated: 30-07-2019	119%	13183.16	100%	29/04/21	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi

State Plan Road Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	IRQP/Strengthening work of Godda-Ramgarh-Guhiyajori Road (Total Length- 35.254 Km) under Road Division, Godda	35.25	2102.72	RCD Lt. No. 47 (S) dated 07.01.22	2195.36	SBD 04/2022-23 Dated:22-07-2022	115%	2523.17	100%	21.01.2023	M/s Om Prakash Bajaj, Laheri Tola, Godda.
14	IRQP work of Nunajore- Shahpur-Beldiha- Parsa Road (Total Length- 14.650 Km.) under Road Division Godda	14.65	1010.71	RCD Lt. No. 1405(S) dated 15.03.24	983.31	SBD 05/2024-25 Dated:18-02-2025	101%	996.34	100%	17.08.2025	Kandukuri Industries Pvt. Ltd., 3-10-71, Kotha Bazar, Kavali Nellore, Andhra Pradesh, 524201.
15	Reconstruction of Hanwara Bajar (Bihar Border) Link Road (Total Length- 0.411 Km) under Road Division, Godda	0.41	243.24	RCD Lt. No. 2617(S) dated 27.06.24	175.50	01F2/2024-25 Dated:08-08-2024	100%	195.46	100%	07.10.2024	M/s Manoj Kumar Singh, Sharda Kunj, Williams Town, Behind B.ED College, Deoghar, B. Deoghar, Jharkhand.
16	IRQP (Improvement of Riding Quality) Work of Jogini Sthan to Barkope Durga Mandir Road (Total Length- 2.10 Km.) under Road Division Godda	2.10	130.42	RCD Lt. No. 2876(S) dated 11.07.24	125.84	08F2/2024-25 Dated: 26-09-2024	99%	124.81	100%	25.11.2024	Deepak Kumar Choudhary, Vill-Ratanpur, PO+PS-Barharwa. Dist.-Sahebganj, Jharkhand

State Plan Road Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
17	Widening,Strengthening/Reconstruction of Parasi to Sirsa Road Via Thakurgangti road including Bridge (Total Length- 4.910 KM).	4.91	1217.98	RCD Lt. No. 4653(S) dated 19.09.19	1233.06	SBD 01/2021-22 Dated:18-10-2021 (Supplementary Agreement)	99%	1223.20	100%	17.10.22	M/s S. K. Tekriwal, Pathargama, Godda
18	Remaining work of Widening & Strengthening of Nayanagar-Parsa (MDR 203)- Hanwara (till Bihar Border) Road (Total Length- 21.10 Km) of Parsa to Hanwara (till Bihar Border) road part (Length- 12.45 Km) under Road Division, Godda.	21.10	6793.64	RCD Lt. No. 4324(S) dated 09.10.24	246.16	17F2/24-25 & 01F2/25-26 (Supl.) Dated 09.07.2025 (Revised)	41%	100.00	100%	08.11.25	Sunil Kumar Tekriwal, Post office Road, Chaprasi Tola Godda, Post-Godda, Dist.- Godda, Jharkhand
<b>18</b>	<b>Godda</b>	<b>266.9</b>	<b>49992.24</b>		<b>37266.50</b>			<b>40950.76</b>			

**Circle : Dumka**

**Div : Jamtara**

**Name of EE-Sri Vikky Ravish Murmu**

1	W/S & Reconstruction in Bheldangal - Bindapathar road (Total Length-7.250 Km) under Road Division, Jamtara for the year 2023-24	7.25	2405.93	Lt. No.1154(S) Dt.06.03.24	1595.19	01/SBD/24-25 Dt. 24.09.2024	45.77%	1229.60	100.00%	23.09.2025	Hari Nandan Choudhary, Dumka
---	---	------	---------	----------------------------	---------	-----------------------------	--------	---------	---------	------------	------------------------------

State Plan Road Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	IRQP Work of Dumka- Masalia-Kundhit- Nala Road from Km 20.00 to Km 53.355 (Total Length- 33.355 Km) under Road Division, Jamtara for the year	33.36	4004.69	Lt.4320(S) Dt.09.10.24	3327.67	01 SBD/25-26 Dt.04.04.25	100%	3327.67	100.0%	03.12.2025	Hari Nandan Choudhary, Dumka
3	IRQP/ Work of Govindpur-Sahebganj Road (Km 29.020 to 126.00) for the Year 2021-22	96.98	6316.01	Lt No.551(S) Dt.17.02.22	5904.19	02/SBD/22-23 28.10.2022	88.75%	6549.59	100.00%	27.10.2023	K.K. Builders Pvt. Ltd, Jamshedpur
4	Widening & Strengthening of Jumman more to Lodharia road for the Year 2021-22	12.01	3992.49	Lt.No.2345 (S) 12.08.21	2856.67	02/SBD/21-22 17.01.2022	88.75%	3406.94	97.00%	16.12.2022	M/s Malti Enterprises, Dhanbad
5	Widening & Strengthening /Reconst. of Mohnabank to Nala road for the Year 2021-22	14.20	4187.66	Lt.No.4217 (S) 21.08.19	2925.24	01/SBD/21-22 Dt. 08.10.2021	82.30%	2707.65	92.00%	07.10.2022	Manoj Kumar Singh, Deoghar
<b>5</b>	<b>Jamtara</b>	<b>163.80</b>	<b>20906.78</b>		<b>16608.96</b>			<b>17221.45</b>			

**Circle : Dumka**

**Div : Pakur**

**Name of EE-Sri Veer Raghwan**

1	IRQP work of Talwa-Dumarghatti Road (ODR) from 0.00 KM to 22.528 KM, under Road Division, Pakur for the year 2023-24.	22.53	1601.91	J/S L. No. 5430(S) Dt. 01.12.23	1663.45	08-SBD/24-25 Dt. 09.12.2024	98%	1633.99	100%	08.06.2025	M/s ABC Construction, Bhagatpara, Pakur
---	---	-------	---------	------------------------------------	---------	--------------------------------	-----	---------	------	------------	---

State Plan Road Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	IRQP work of Gopikandar-Pakuria Road (MDR-198) from 13.125 KM to 20.195 KM (Total Length – 7.07 Km) under Road Division, Pakur for the year 2024-25.	7.07	572.68	L. No. 4709(S) Dt. 11.07.24	489.47	09-SBD/2024-25 Dt. 28.01.25	99%	486.70	100%	27.04.2025	Satellite Construction, Mursidabad, West Bengal.
3	IRQP work of Maheshpur-Pakurai Road (MDR-244) from 0.00 KM to 23.00 KM, for the year 2023-24.	23.00	1746.94	J/S L. No. 3717(S) Dt. 01.08.23	1673.34	01-SBD/2024-25 Dt. 20.06.2024	98%	1646.45	100%	19.12.2024	Shivshakti Protech Private Limited, Ranchi
4	IRQP work of Govindpur-Sahibganj Road (Total 26.45 KM) for the year 2022-23 under Road Division, Pakur.	26.45	1611.96	J/S L. No. 2195(S) Dt. 14.06.22	1473.22	06-SBD/22-23 Dt. 11.11.22	100%	1473.22	100%	10.05.2023	M/s Chitra Construction, Gilanpara, Dumka
5	Widening Strengthening and Reconstruction of Rajdaha (MDR-198) to Phuljhijhr Ganpura (Kajladaha More to Pakuria Road) PWD Road (Length 0.00 to 11.264 KM) ( Revised. Length-11.656 Km.)	11.26	4164.08	J/S L. No. 2364(S) Dt. 12.08.21	3258.22	04-SBD/21-22 Dt. 08.11.2021	123%	4005.07	100%	07.09.22	M/s ABC Construction, Bhagatpara, Pakur
6	Widening-Strengthening & Reconstruction Work of Ishakpur (Saithankhana More) to Manirampur Chandpur (on NH-133 A) Road & Link Road (Length –10.145 KM) for the Year 2021-22.	10.15	4151.62	J/S L. No. 534(S) Dt. 15.02.22	3162.94	17-SBD/22-23 Dt. 16.01.2023	69%	2192.70	70%	15.11.2023	Spica Projects and infrastructure private limited, Ranchi

State Plan Road Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	IRQP work of Pakuria-Radhanagar-Nalhati Road from 0.00 KM to 13.300 KM, under Road Division, Pakur for the year 2023-24.	13.30	765.77	J/S L. No. 3645(S) Dt. 31.07.23	691.67	03-SBD/24-25 Dt. 02.09.2024	100%	691.42	100%	01.01.2025	Sandipan Pramanik Infra Private Limited, Kolkata
8	Widening Strengthening / Reconstruction of Simpur (on MDR-245) Radhanagar (Nalhati-Pakuria Road ODR) (upto West Bengal Border) Road (Length 0.00 to 23.406KM for the Year 2021-22.	23.41	7805.53	J/S L. No. 2356(S) Dt. 12.08.21	8071.17	13-SBD/21-22 Dt. 21.01.22	108%	8744.34	100%	20.07.23	Rajbir Construction Private Limited, Ranchi
8	<b>Pakur</b>	137.16	22420.49		20483.48			20873.90			

**Circle : Dumka**

**Div : Sahebganj**

**Name of EE-Sri Ajay Kumar-2**

1	Reconstruction work of Simra-Borio-Boarjore-Road (MDR-208) from KM 4.00 to 26.82 under Road Division, Sahibganj	22.82	8704.46	Joint Secretary RCD, Jharkhand , letter no. 2917 (S), dated 04.08.2022	4193.48	03SBD/203-24, Dt. 05.07.2023	99.10	7355.85	100.00	04.05.2024	Velji Ratna Sorathia Infra Pvt. Ltd.
---	---	-------	---------	--	---------	------------------------------	-------	---------	--------	------------	--------------------------------------

State Plan Road Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	IRQP/Strengthening work of Fossil's Park Link Road from KM 0.00 to 4.00 under Road Division, Sahibganj for the year 2024-25	4.00	258.38	Additional Secretary RCD, Jharkhand, letter no. 3970 (S), dated 20.09.2024	207.84	18SBD/2024-25, Dt. 18.01.2025	99.99	207.82	100.00	17.04.2025	Jai Mata Dee Construction, Ranchi
3	Widening and Strengthening of Bhognadih to Lakhimpur via Malbhita Road Bhognadih (Barhait-Lalmatia Road) Malbhita-Lakhimpur (Jojodari-Mohabbatpur Road) Total length – 8.875 Km under Road Division, Sahibganj for the year 2023-24	8.88	3392.11	Joint Secretary RCD, Jharkhand, letter no. 5633 (S), dated 14.02.2023	3313.95	04SBD/2024-25, Dt. 04.10.2024	92.03	3705.18	100.00	04.07.2025	M/s S. K. Tekriwal, Godda
4	Reconstruction work of Khairbani (on NH-133A) to Sanmani (on RCD, ODR Road) via Jhumarbandh, Dibrikol, Chhota Orsa Pahar Road (Total Length-7.580 KM) under Road Division, Sahibganj for the year 2023-24	7.58	4027.20	Additional Secretary RCD, Jharkhand, letter no. 1153 (S), dated 06.03.2024	3173.69	06SBD/2024-25, Dt. 07.10.2024	82.07	3383.70	100.00	07.06.2025	M/s Sri Ram Enterprises, Bhagalpur

State Plan Road Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Improvement of Riding Quality Work of Part A Jojodari to Mohabbatpur Road from KM 0.00 to 16.130 and Part B Barhait-Lalmatia via Bhognadih Road from KM 0.00 to 7.904 KM (Total Length-24.034 KM) under Road Division, Sahibganj	24.03	1564.33	Additional Secretary RCD, Jharkhand , letter no. 473 (S), dated 02.02.2024	1456.09	01SBD/2025-26, Dt. 09.04.2025	100.00	1456.09	100.00	08.10.2025	M/s S. K. Tekriwal, Godda
6	Widening and Strengthening/ Reconstruction of Shivgadi Sanmany More Pwd Road To Dahujor Pwd Road Via Dumaria-Sanmany-Tegra-Amdanda (Length 23.470 Km) Under Road Division Sahibganj for the year 2019-20	23.47	5883.54	Joint Secretary RCD, Jharkhand , letter no. 1500 (S), dated 05.03.2019	4355.56	07SBD/2019-20, Dt. 09.01.2020	106.12	5590.85	100.00	08.07.2021	M/s S.K. Tekriwal
7	Reconstruction work of Atapur to Kelabari Road (NH-80) in missing link of Road part of Udhwa-Sirasin Road under Road Division Sahibganj for the year 2022-23	2.90	775.97	Joint Secretary RCD, Jharkhand , letter no. 464 (S), dated 06.02.2023	634.87	10SBD/2023-24, Dt. 29.09.2023	63.00	400.00	100.00	28.06.2024	M/s Bhagwan Stone Works, Sahibganj
7	<b>Sahebganj</b>	<b>93.68</b>	<b>24605.99</b>		<b>17335.47</b>			<b>22099.49</b>			

State Plan Road Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of **On-going works** (Bridges-Plan)  
State Plan Bridge Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle :- Dumka</b> <b>Div :- Dumka</b> <b>Name of EE-Sri Aashish Kumar Sinha</b></p>											
1	(i) construction of high level bridge over terapatia river at ch 0+255 km (span-4x10.6m) (ii) construction of high level bridge bridge over kalidhwa river at ch 11+700th km (span-1x14.6m) (iii) construction of high level bridge bridge over bhalki nala at ch. 10+987th (span-1x10.62m) and (iv) construction of high level bridge bridge over sagaria river at ch 5+494th km (span-1x14.6m) in Kharoni to Durgapur Road under road division dumka for the year 2024-25	82.20	1250.92	Additional Secretary, Jharkhand, Ranchi letter No. 1402(S) Dt 15.03.2024	1292.51	24.01.2025 62(SBD)/2024-25	0.000		20%	23.07.2026	Satish Kumar, Krishnapuri, Williams Town, Deoghar

State Plan Bridge Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	(i) Construction of High Level Bridge over Local Nala at Ch 19th km of Dalahi-Ranibahal Road (1x12.0m) (Package-II), (ii) Construction of High Level Bridge over Local Nala at ch 21st km of Dalahi-Ranibahal Road (1x10.0m) (Package-II) under Road Division Dumka for the year 2024-25	22.00	625.87	Additional Secretary, Jharkhand, Ranchi letter No. 1397(S) Dt 15.03.2024	520.00	14.10.2024 40(SBD)/2024-25	0.172	0.89	3%	13.10.2025	Sandeep Kumar, Dangalpara, Hizla Road, Dumka
3	Construction of High Level Bridge over till river at ch 22.850 km (Span-3x16.6) and Construction of High Level Bridge over Nala at ch 21st km (Span-1x10.60m) of Haripur-Asanbani Road under Road Division Dumka for the year 2024-25.	60.40	596.41	Additional Secretary, Jharkhand, Ranchi letter No. 1396(S) Dt 15.03.2024	474.38	29.10.2025 516(SBD)/2025-26			2%	28.04.2027	M/s Hardev Construction Pvt. Ltd, Station Road, Deoghar

State Plan Bridge Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	(i) Construction of H.L bridge over Local nala at ch 8th km of Dondia to Gunjisemal Road (1x10.6m) (ii) Construction of H.L. bridge over Local Nala at ch 4th km of Dondia to Gunjisemal Road (2x14.6m) (iii) Construction/Replacement of H.L. bridge over Local nala at ch 7th km of Butberia to Bengal Border Road (3x16.6m) under Road Division Dumka for the year 2024-25.	39.80	753.10	Additional Secretary, Jharkhand, Ranchi letter No. 1404(S) Dt 15.03.2024	602.01	29.10.2025 5 15(SBD)/ 2025-26	13.289	80.00	20%	28.04.2027	M/s Hardev Construction Pvt. Ltd, Station Road, Deoghar
5	Construction of High Level Bridge over Local Nala at Ch 8th Km of Dalahi-Ranibahal Road (1x10m) (ii) Construction of High Level Bridge over Local nala at ch 10th Km of Dalahi-Ranibahal Road (1x10m) (iii) Construction of High Level Bridge over Local Nala at ch 16th km of Dalahi-Ranibahal Road (1x16.0m) under Road Division Dumka for the year 2024-25	36.00	955.95	Additional Secretary, Jharkhand, Ranchi letter No. 1419(S) Dt 15.03.2024	713.00	13.09.2024 4 32(SBD)/ 2024-25	60.422	430.81	85%	12.12.2025	Sandeep Kumar, Dangalpara, Hizla Road, Dumka
5	<b>Dumka</b>	240.40	4182.25		3601.90			511.70			

State Plan Bridge Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle : Dumka</b>  <b>Div : Deoghar</b>  <b>Name of EE-Sri Manoj Kumar Mahto</b></p>											
1	Construction of High Level Bridge over local river in Chainage 10th km of Chitra to Duldulai road under road division Deoghar	18.60	376.58	RCD Lt. No. 4782(S), dt-17.12.2025	-	-	-	-	-	-	-
2	Construction of High Level bridge over local river in chainage 10th KM of Hindolabaran to Kunda road (with construction of approach road) under Road Division Deoghar.	12.60	215.96	RCD Lt. No. 4798(S), dt-18.12.2025	-	-	-	-	-	-	-
2	<b>Deoghar</b>	<b>31.20</b>	<b>592.54</b>		<b>0.00</b>			<b>0.00</b>			

<p><b>Circle : Dumka</b>  <b>Div : Godda</b>  <b>Name of EE-Sri Raj Kumar Rajesh</b></p>											
1	Construction of H.L. Bridge over Sunder River near Sunder Dam on Tesobathan to Mahadevbathan Road (Including Approach Road) under Road Division, Godda		1529.226	RCD Lt. No. 3111(S) dated 07.08.25			0%	0.00			

State Plan Bridge Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Remaining work of Construction of H.L. Bridge with approach road in 24th Km of Sahebganj- Mirjachowki Boarijore road over Sariya river (2x21.6)+(1x18.6) Year 2010-11	65.00	216.04	RCD 6734(S) WE dated 22.11.10	277.86	SBD No. 06/2013-14 dated 04.03.14	63%	175.00	85%	03.03.15	Om Prakash Bajaj, Laheri Tola, Godda
1	<b>Godda</b>	65.00	1529.23		277.86			175.00			

**Circle : Dumka**

**Div : Jamtara**

**Name of EE-Sri Vikky Ravish Murmu**

1	Construction of Diversion (including approach road) for Damaged Old Bridge at 5th Km of Jamatara-Karmatarn(Mission0 via Combined Building Road under Road Division, Jamtara for the year 2025-26	-	183.35	16.09.25	122.15	023F2/ 25-26 Dt. 11.12.25	-	-			Arya Construction, Mihijam
1	<b>Jamtara</b>	0.00	183.35		122.15			0.00			

**Circle : Dumka**

**Div : Pakur**

**Name of EE-Sri Veer Raghwan**

State Plan Bridge Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of H.L. Bridge (Including Approach Road) over Tarpatia River at 16 th Km (3 x 20m) of Kajaladaha-Pakuria Road, Under Road Division, Pakur for the year 2021-22	3x 20	488.55	J/S L. No. 392 (S) Dt. 07.02.2022	402.03	03-SBD/22 23 Dt. 18.06.22	85%	343.27	100%	17.06.2024	M/s Singh Construction, Deopur, Pakur
2	Construction of Bridge over Bansloi River in 2nd Km of Amrapara Pakur Bazar Road (Link road Dumka-Sahebganj SH-18) under Road Division, Pakur in the State of Jharkhand. (Job No. CRF-JHR-2022-23/54)	6x24.6	833.00	CE (Comm) . L. No. 733 (Encl). Dt. 20.04.23	935.05	02-SBD/23 24 Dt. 15.02.2024	0%	0.00	8%	14.02.2026	S.K. Tekriwal, Pathargama, Godda
<b>2</b>	<b>Pakur</b>	<b>0.00</b>	<b>1321.55</b>		<b>1337.08</b>			<b>343.27</b>			

**Circle : Dumka**

**Div : Sahebganj**

**Name of EE-Sri Ajay Kumar-2**

1	Construction of High Level Bridge over Margang River in 9th KM of Shobhanpur Bhatta to Rajgaon Road under Road Division Sahibganj for the year 2025-26		1157.78	Joint Secretary RCD, Jharkhand, letter no. 2668 (S), dated 09.07.2025							
<b>1</b>	<b>Sahebganj</b>		<b>1157.78</b>		<b>0.00</b>			<b>0.00</b>			

State Plan Bridge Works

**Month : January, 2026**

**Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of **Completed works** (Bridges-Plan)  
State Plan Bridge Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle :- Dumka</b> <b>Div :- Dumka</b> <b>Name of EE-Sri Aashish Kumar Sinha</b>											
<b>NIL</b>											
0	Dumka	0.0	0.00	0.00	0.00	0.00		0.00			

<b>Circle : Dumka</b> <b>Div : Deoghar</b> <b>Name of EE-Sri Manoj Kumar Mahto</b>											
<b>NIL</b>											
0	Deoghar	0.00	0.00		0.00			0.00			

<b>Circle : Dumka</b> <b>Div : Godda</b> <b>Name of EE-Sri Raj Kumar Rajesh</b>											
---	--	--	--	--	--	--	--	--	--	--	--

State Plan Bridge Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>NIL</b>											
0	Godda	0.00	0.00		0.00			0.00			

**Circle : Dumka**  
**Div : Jamtara**  
**Name of EE-Sri Vikky Ravish Murmu**

<b>NIL</b>											
0	Jamtara	0.00	0.00		0.00			0.00			

**Circle : Dumka**  
**Div : Pakur**  
**Name of EE-Sri Veer Raghwan**

<b>NIL</b>											
0	Pakur	0.00	0.00		0.00			0.00			

State Plan Bridge Works

**Month : January, 2026**

**Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle : Dumka</b>  <b>Div : Sahebganj</b>  <b>Name of EE-Sri Ajay Kumar-2</b></p>											
1	(i) Construction of Box culvert over local nala at Ch. 11+225 Km, (ii) Ch. 11+375 km (iii) ch. 20+420 km (iv) Ch 6+490 km (v) Ch. 11+475 km of Barhait-Barharwa (MDR-211) Road		666.20	Joint Secretary RCD, Jharkhand, letter no. 2014 (S), dated 10.05.2023	623.39	21SBD/2023-24, Dt. 05.12.2023	67%	3619.81	100	04.03.2025	M/s S.K. Tekriwal
2	Construction of HL Bridge over Telo River (with approach road) at Chainage 279 km (new chainage 255 km) of Govindpur Sahibganj Road under Road Division, Sahibganj		398.87	Joint Secretary RCD, Jharkhand, letter no. 3257 (S), dated 07.07.2023	374.67	38SBD/2023-24, Dt. 04.03.2024	92%	343.81	100	03.03.2025	M/s S.K. Tekriwal
1	<b>Sahebganj</b>	<b>0.00</b>	<b>666.20</b>		<b>623.39</b>			<b>3619.81</b>			



## State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Bush cutting , tree painting work in Nonihat-Basukinath-Kairabani (MDR-192) Road under Road Division, Dumka under Non-Plan (Shrawani Mela 2025) for the year 2025-26.		15.00	EIC, RCD, Ranchi letter no. 1947(S) Date 16.05.2025	7.20	25.06.2025 03F2/2025-26	7.20	100.00	100%	08.08.2025	Anup Lal Mandal, At+PO+PS-Jarmundi, Dist-Dumka, Jharkhand
2	Painting Work of Trees and Electric poles and Pot Patch Repair work in Patabari-Masanjore to Maheshkhala Road under Road Division, Dumka under Non-Plan (Shrawani Mela 2025) for the year 2025-26		14.94	EIC, RCD, Ranchi letter no. 1947(S) Date 16.05.2025	10.46	12.06.2025 02F2/2025-26	10.46	100.00	100%	26.07.2025	HR ENTERPRISES, Bhagalpur Road, Opposite Hero Showroom, Ghat Rasikpur, Dumka, Jharkhand
3	Construction of RCC drain in different Roads of Basukinath Dham Area under Non Plan (Shrawani Mela 2025) for the year 2025-26.		63.98	EIC, RCD, Ranchi letter no. 1947(S) Date 16.05.2025	39.98	26.06.2025 04F2/2025-26	39.92	99.86	100%	25.09.2025	M/s Dev Construction, At+PO+PS-Jarmundi, Dist-Dumka, Jharkhand
4	Construction of Paver Block in Gardi Sardaha Road in Basukinath Dham Area under Non Plan (Shrawani Mela 2025) for the year 2025-26.		149.99	EIC, RCD, Ranchi letter no. 1947(S) Date 16.05.2025	83.23	26.06.2025 05F2/2025-26	45.00	54.07	100%	25.09.2025	M/s Dev Construction, At+PO+PS-Jarmundi, Dist-Dumka, Jharkhand
5	Surface Renewal of different Roads under Basukinath Dham area including Paver Block Laying, Road Marking, Installation of Sign Boards, Painting of various culverts, Bridges, trees, Flank Repair and cleaning work under Non Plan (Shrawani Mela 2025) for the year 2025-26		174.00	EIC, RCD, Ranchi letter no. 1947(S) Date 16.05.2025	126.11	02.07.2025 06F2/2025-26	125.87	99.81	100%	01.10.2025	M/s Dev Construction, At+PO+PS-Jarmundi, Dist-Dumka, Jharkhand
6	Painting, Bush Cutting, Drain construction work, Flank Repair in Dumka-Hansdiha Road under Non Plan (Shrawani Mela 2025) for the year 2025-26.		110.00	EIC, RCD, Ranchi letter no. 1947(S) Date 16.05.2025	34.21	26.06.2025 10F2/2025-26	34.21	100.00	100%	25.09.2025	Sharma Construction, Vill-Porejor, Dighi, Saraiyhat, Dumka, Jharkhand - 814151
7	Ordinary Repair of Gobindpur-Sahebganj Road (Ch 126th Km to 141th Km) (Nischitpur to Phulojhano Chowk) under Non Plan (Shrawani Mela 2025) for the year 2025-26.		150.00	EIC, RCD, Ranchi letter no. 1947(S) Date 16.05.2025	109.48	03.07.2025 07F2/2025-26	109.46	99.98	100%	02.10.2025	Aditya Singh, Bhadwari, Nonihat, Hansdiha, Dumka
8	Ordinary Repair of Gobindpur-Sahebganj Road (Ch 142th Km to 143th Km) (Nischitpur to Phulojhano Chowk) under Non Plan (Shrawani Mela 2025) for the year 2025-26.		150.00	EIC, RCD, Ranchi letter no. 1947(S) Date 16.05.2025	116.98	03.07.2025 08F2/2025-26	116.98	100.00	100%	02.10.2025	Aditya Singh, Bhadwari, Nonihat, Hansdiha, Dumka
9	Surface Renewal, Paver Block, Painting and Road Safety Work of Police Line Ground and Dumka Airport Road on the Occasion of 15th August 2025 under Non Plan for the year 2025-26.		165.00	EIC, RCD, Ranchi letter no. 2661(S) Date 09.07.2025	122.12	23.07.2025 11F2/2025-26	122.10	99.99	100%	13.08.2025	Sushil Kumar Dubey, Bandh Para, Dumka, Sonwadangal, Dumka

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Construction of Drain in 142th, 143th of Govindpur-Sahebganj Road under Non Plan for the year 2025-26.		125.00	EIC, RCD, Ranchi letter no. 2661(S) Date 09.07.2025	74.76	11.11.2025 19F2/2025-26			80%	10.02.2026	Sushil Kumar Dubey, Bandh Para, Dumka, Sonwadangal, Dumka
11	Construction of Drain in various part of Km 10th(Part), 14th(Part) and 15th(Part) and Railing Repair of High Level Bridge situated in Km 3rd, 5th, 6th, 14th and 15th of Dalahi Ranibahal Road under Road Division, Dumka Non-Plan for the year 2025-26.		15.00	EIC, RCD, Ranchi letter no. 2661(S) Date 09.07.2025	8.40	13.10.2025 12 F2/2025-26			60%	12.01.2026	Ravikant Mandal Vill-Tilakpur, Po-Digghi, Thana- Saraiyahat, Dumka, Jharkhand
12	Ordinary Repair and Campus Development, Boundary wall Construction approach road, Guard Room, parking shed work in Newly constructed E-type Quarter, Residence and residential campus of Executive Engineer, IB Dumka, Assistant Engineer's office and residential campus under Road Division, Dumka Non-Plan for the year 2025-26.		35.00	EIC, RCD, Ranchi letter no. 2661(S) Date 09.07.2025	22.91	16.01.2026 23 F2/2025-26			5%	15.04.2026	Anup Lal Mandal, At+PO+PS-Jarmundi, Dist- Dumka, Jharkhand
13	Day to Day Maintenance and Renovation Work of Road Division Dumka office, IB Dumka, IB Ranishwar, IB Hansdiha, IB Gopikandar, Road Circle Dumka office, Residential office of SE Road Circle Dumka, Residential office of EE Road Division, Dumka and Sub Division No – 1 & 2 Office Campus, IB Basukinath, E-Type Quarter under Road Division, Dumka under Non Plan for the year 2025-26.		155.00	EIC, RCD, Ranchi letter no. 2661(S) Date 09.07.2025	79.85	01.11.2025			15%	31.10.2026	Rajesh Kumar Singh, Shikaripara, Dumka, Jharkhand
14	Renovation and equipment purchasing work for Superintending Engineer office and campus under Road Division, Dumka Non-Plan for the year 2025-26		10.00	EIC, RCD, Ranchi letter no. 2661(S) Date 09.07.2025	10.00	13.10.2025 13 F2/2025-26	9.98	99.77	100%	12.12.2025	Rubi Kumari, Vill+Post-Kurwa, Ps-Dumka Muffasil Kurwa, Dumka, Jharkhand
15	Construction of Paver Block at 14th, 15th Km of Pattabari-Masanjore Road under Road Division, Dumka Non-Plan for the year 2025-26.		20.00	EIC, RCD, Ranchi letter no. 2661(S) Date 09.07.2025	11.50	01.11.2025 17 F2/2025-26			50%	31.12.2025	M/s Bishwakarma Construction, Vill-Porejor, PO-Dighi, Ps- Saraiyahat, Dumka, Jharkhand
16	Construction of 2M Height R.C.C Retaining Wall in Approach Road of High Level Bridge situated in Chainage 6.513 Km of Dalahi to Murgimore Road under Road Division, Dumka Non-Plan for the year 2025-26.		50.00	EIC, RCD, Ranchi letter no. 4066(S) Date 24.10.2025	49.99	10.12.2025 21 F2/2025-26			10%	09.03.2026	Bhudeo Kumar Rao, At-Gyatri Nagar, Po-Dumka, Ps- Dumka, Dist-Dumka, Jharkhand- 814101
17	Vivekadihin										

23 Dumka NP

2062.91

1358.55

0.00

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Dumka**

**Div : Deoghar**

**Name of EE-Sri Manoj Kumar Mahto**

**Non Plan**

1	Dust Laying and other works in Temporary Bus Stand Kothiya under Shrawani Mela for the year 2025-26		20.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	10.96	09F2/2025-26 04.06.2025	10.96	100%	100%	23.06.2025	Shaanvika Associates Private Limited, House No.-17, Parmeshwar Dayal Road, Barmasiya, PO+Dist.-Deoghar
2	Ordinary repair and other works in Kothiya to Dumma Link road under Shrawani Mela for the year 2025-26		20.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	12.77	15F2/2025-26 04.06.2025	12.65	99%	100%	28.06.2025	Shaanvika Associates Private Limited, House No.-17, Parmeshwar Dayal Road, Barmasiya, PO+Dist.-Deoghar
3	Curve Improvement, Road Safety, Painting and Other Works in Rikhiya Ashram to Bihar Border via Dardmara Road under Shrawani Mela for the year 2025-26		20.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	12.35	04F2/2025-26 05.06.2025	11.35	92%	100%	29.06.2025	Dipak Kumar Singh, House No.-103, Ward No.-24, Shahid Ashram Mor, Baijnathpur, Deoghar
4	Road Safety, Painting and Other Works in Rikhiya (Deoghar-Rikhiya-Dardmara Road) to Mohanpur Road under Shrawani Mela for the year 2025-26		10.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	6.08	02F2/2025-26 04.06.2025	6.07	100%	100%	23.06.2025	Lovely Enterprises, Umavatika, Flat No.-202, Parmeshwar Dayal Road, Opposite Barmasia Masjid, Barmasia, Deoghar
5	Road Safety, Painting and Other Works in Deoghar-Rikhiya Road under Shrawani Mela for the year 2025-26		10.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	6.18	05F2/2025-26 04.06.2025	5.37	87%	100%	23.06.2025	Lovely Enterprises, Umavatika, Flat No.-202, Parmeshwar Dayal Road, Opposite Barmasia Masjid, Barmasia, Deoghar
6	Painting and Other Works in Jasidih (Kalipur) - Kushmaha road under Shrawani Mela for the year 2025-26		2.50	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	2.50	11F2/2025-26 04.06.2025	2.39	96%	100%	23.06.2025	Santosh Kumar Singh, Ward No.-14, Shishir Kumar Ghosh Road, Purandaha, Deoghar
7	Painting works in Deoghar - Dardamara Road under Shrawani Mela for the year 2025-26		5.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	3.01	19F2/2025-26 05.06.2025	3.01	100%	100%	29.06.2025	Nutan Construction, Vill.- Bhalua, PO-Dighi, Ps- Saraiyahat, Dumka
8	Other Works in Satsang Chowk to Deoghar-Sarath Road (South Bypass Road) under Shrawani Mela for the year 2025-26		3.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	3.00	01F2/2025-26 04.06.2025	3.00	100%	100%	23.06.2025	Sanjay Kumar Yadav, H. No.-136, Vill.- Banka, Via Dahijore, Mohanpur, Rikhiya, Deoghar
9	Road Safety, Painting and Other Works in Manikpur-Kenmankathi-Dardmara Road under Shrawani Mela for the year 2025-26		12.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	7.42	03F2/2025-26 04.06.2025	7.42	100%	100%	23.06.2025	Lovely Enterprises, Umavatika, Flat No.-202, Parmeshwar Dayal Road, Opposite Barmasia Masjid, Barmasia, Deoghar

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achiev-ement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Side Drain, Shoulder maintenance, dust laying & other works in Samharanalya to Kumaitha via Singhwa Road (Length - 5.065 KM) under Shrawani Mela for the year 2025-26		45.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	44.78	06F2/2025-26 09.06.2025	44.08	98%	100%	08.07.2025	Mithlesh Kumar Choudhary, At- Srikant Road, belabagan, Deoghar
11	Ordinary repair and other works in Different chainages of Baijnathpur- Koriyasa - Kunda road under Shrawani Mela for the year 2025-26		40.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	39.96	07F2/2025-26 09.06.2025	39.86	100%	100%	08.07.2025	Shree Lakshmi Narayan Construction, vill.- Jatahi, Ward No.-17, Near Railway Over Bridge, Deoghar
12	Surface Renewal, Full gantry repair and other Works in Shivram Jha Chowk to Shivganga More under Shrawani Mela for the year 2025-26		40.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	39.94	30F2/2025-26 09.06.2025	34.89	87%	100%	08.07.2025	Prashant Prasher, Baidyanath Lane, B. Deoghar, Deoghar
13	Temporary Sand Laying Work on Kawariya Road on KM 0.00 to 2.30 under Shrawani Mela for the Year 2025-26.		80.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	74.12	08F2/2025-26 09.06.2025	74.10	100%	100%	10.07.2025 Maintenance upto 10.08.25	Chandni Construction, At- Krishna Colony, Basmata, Deoghar, Satsang Nagar, Koriyatanr, Satsang, Deoghar
14	Temporary Sand Laying Work on Kawariya Road in KM 2.30 to 4.60 under Shrawani Mela for the Year 2025-26		80.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	71.96	22F2/2025-26 05.06.2025	71.52	99%	100%	10.07.2025 Maintenance upto 10.08.25	Nand Kishor Singh, H. No.-33, Near SBI Training Centre, Salonatand, Deoghar
15	Temporary Sand Laying Work on Kawariya Road in KM 4.60 to 6.90 under Shrawani Mela for the Year 2025-26		80.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	74.65	09.06.2025	74.33	100%	100%	10.07.2025 Maintenance upto 10.08.25	Arjun Kumar Saw, Vill.- Manpur, PO- Birni, PS- Nawadih, Bokaro
16	Ordinary repair and other Works in Different chainages of KM 22 to KM 26 of Satsangnagar - Bhirkhibad Road under Shrawani Mela for the year 2025-26.		85.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	75.61	10F2/2025-26 09.06.2025	75.57	100%	100%	08.07.2025	Viraaj Engicon Private Limited, C/o- Ravi Sankar Kumar, Purandaha Mohalla, Near Sudhir Hospital, Deoghar
17	Construction of Connecting road with Approach road of Rohini ROB and other Works in KM 0.00 to KM 7.00 of Satsangnagar - Bhirkhibad Road under Shrawani Mela for the year 2025-26		200.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	177.35	18.06.2025	176.16	99%	100%	17.07.2025	Arjun Kumar Saw, Vill.- Manpur, PO- Birni, PS- Nawadih, Bokaro
18	Ordinary repair and other Works in Different chainages of KM 08 to KM 21 of Satsangnagar - Bhirkhibad Road under Shrawani Mela for the year 2025-26.		150.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	135.02	23F2/2025-26 18.06.2025	135.00	100%	100%	17.07.2025	M/s S. K. Construction Palamau, Kachawa Tola, Vill.- Baralota, Beralota South, GLA College, Medininagar, Baratola, Palamu
19	Ordinary repair and other Works in different chainages of KM 27 to KM 31.75 of Satsangnagar - Bhirkhibad Road under Shrawani Mela for the year 2025-26		125.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	111.25	13F2/2025-26 18.06.2025	111.24	100%	100%	17.07.2025	Viraaj Engicon Private Limited, C/o- Ravi Sankar Kumar, Purandaha Mohalla, Near Sudhir Hospital, Deoghar
20	Special repair and other Works in Bilasi more (Circular Road) to Lakshmpur Chowk under Shrawani Mela for the year 2025-26		105.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	99.63	14F2/2025-26 18.06.2025	99.16	100%	100%	17.07.2025	M/s Manisha Construction, Dobhi, Gaya, Bihar

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
21	Special repair and other Works in Hospital road (Jhausagari (NH 114A) to Kunda Thana More) under Shrawani Mela for the year 2025-26		145.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	134.82	21F2/2025-26 18.06.2025	124.32	92%	100%	17.07.2025	M/s Pawan Construction, At- Nandan Pahar Road, Near Sewa Dham, Deoghar, Jharkhand
22	Surface renewal work of Bajrangi Chowk (NH-333) to Deoghar Thana More (NH-333) Via Jain Mandir, Geeta Devi DAV (Junior) School, Baidnathdham Railway Station Road under Shrawani Mela for the year 2025-26		140.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	124.52	12F2/2025-26 18.06.2025	124.49	100%	100%	17.07.2025	Viraaj Engicon Private Limited, C/o-Ravi Sankar Kumar, Purandaha Mohalla, Near Sudhir Hospital, Deoghar
23	Special repair and other Works in Seeta Hotel (Sheetal Mallick Road) To NH 114 A Via Bilasi Road under Shrawani Mela for the year 2025-26		200.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	198.07	25F2/2025-26 18.06.2025	196.85	99%	100%	17.07.2025	Rupesh Kumar Ray, Vill.- Amdiha, PO- Parjori, PS- Devipur, Deoghar
24	Ordinary repair & other works in Different chainages of Jasidih (Kalipur) - Deopura Road under Shrawani Mela for the year 2025-26		60.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	54.00	17F2/2025-26 18.06.2025	53.92	100%	100%	12.07.2025	Maa Enterprises, At- LBS School, Shastri Nagar, PO-Giridih, PS- Giridih, Giridih, Jharkhand
25	Special repair and other Works in Barmasia More (RCD Circular Road) to Hadhadiya Bridge (RCD Road) and NH-333 (VIP Chowk) to Parmeshwar Dayal Road under Shrawani Mela for the year 2025-26		80.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	71.58	26F2/2025-26 18.06.2025	71.56	100%	100%	12.07.2025	Manoj Kumar Singh, Vill.- Chaparia, PO- Koiridih, PS- Jasidih, Deoghar
26	Surface renewal and other Works in Jatahi More (RCD Circular Road) to NH 333 (Patel Chowk) Via R.K Mission School, Tiwari Chowk, Jalsar Park under Shrawani Mela for the year 2025-26		70.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	61.41	20F2/2025-26 18.06.2025	53.26	87%	100%	12.07.2025	Maa Enterprises, At- LBS School, Shastri Nagar, PO-Giridih, PS- Giridih, Giridih, Jharkhand
27	Special repair and other Works in Trimurti Chowk (Jasidih Railway Station) to NH - 333 (Kalipur More , Jasidih) under Shrawani Mela for the year 2025-26		65.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	63.89	28F2/2025-26 21.06.2025	60.93	95%	100%	15.07.2025	Kamal Kishor Singh, At- Manju Niawas, Near D.C. Residence, Circular Road, Indira Nagar, Deoghar
28	Surface renewal and other works in KM 0.00 to 3.00 of Satsang Chowk to Baijnathpur Via Rikhiya More (Circular Road) road under Shrawani Mela for the year 2025-26		125.00	EIC, RCD, Ranchi Lt. No.-1947(S), dt-16.05.25	109.69	18F2/2025-26 19.06.2025	109.39	100%	100%	08.07.2025	Maa Enterprises, At- LBS School, Shastri Nagar, PO-Giridih, PS- Giridih, Giridih, Jharkhand
	<b>Other Non-Plan</b>										
29	Epoxy grouting, Jacketing, Micro concreting, Carbon Fiber Cloth Wrapping and other work in Pile of Pier 1st, 2nd, 3rd, 4th & 5th and Girder of old High Level Bridge situated at 3rd KM of Jasidih (Kalipur)- Kushmaha Road		74.17	EIC, RCD, Ranchi Lt. No.-2661(S), dt-09.07.2025	61.49	27F2/2025-26 09.06.2025	34.81	57%	100%	08.09.2025	Manoj Kumar Yadav, Vill.-Naiyadh, Bengaha, Basakola, Jasidih, Deoghar

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achiev-ement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
30	Special repair & Other work in Maniyarpur-Jhumarbad-Devipur road under Non Plan for the year 2025-26 (Total Length 5.725km)		30.00	EIC, RCD, Ranchi Lt. No.-2661(S), dt-09.07.2025	25.50	44F2/2025-26 dt-17.10.25	0.00	0%	100%	16.12.2025	Shaanvika Associates Private Limited, House No.-17, Parmeshwar Dyal Road, Barmasiya, PO- Deoghar, Dist.- Deoghar
31	WEARING COAT (MASTIC), EXPANSION JOINT AND OTHER WORK IN 1st AND 3rd KM BRIDGE OF MADHUPUR -BAIKUNTH DHAM ROAD UNDER NON PLAN FOR THE YEAR 2025-26		25.00	EIC, RCD, Ranchi Lt. No.-2661(S), dt-09.07.2025	21.98	46F2/2025-26 dt-30.10.25	0.00	0%	100%	29.01.2025	M/s Bharti Construction, At- Rohini, Jasidih, Deoghar
32	Repair work of approach of canal bridge in 7th km and installation of metal beam crash barrier and other works in Sarwan-Tirnagar road under Non Plan Head for the Year 2025-26		15.00	EIC, RCD, Ranchi Lt. No.-2661(S), dt-09.07.2025	11.95	49F2/2025-26 dt-03.11.25	0.00	0%	100%	02.01.2026	Nutan Construction, Villi.- Bhalua, P.O.- Dighi, PS- Saraiyahat, Dumka
33	Wearing Coat (mastic) and other works of 3rd KM Bridge in Jasidih (Kalipur) Deopura Road under Non plan for the year 2025-26		20.00	EIC, RCD, Ranchi Lt. No.-2661(S), dt-09.07.2025	18.20	43F2/2025-26 dt-17.10.25	0.00	0%	100%	16.12.2025	M/s Kshatriya Construction, Belabagan, Near Durga Bari, PO- Deoghar, PS- Deoghar
34	Mastic work on Wearing Coat of 3rd KM Bridge in Samaharnalay to Kumaitha via Singhwa Road under Non plan for the year 2025-26		15.00	EIC, RCD, Ranchi Lt. No.-2661(S), dt-09.07.2025	13.78	41F2/2025-26 dt-04.10.25	0.00	0%	100%	03.12.2025	Chandni Construction, At- Krishna Colony, Basmata, Deoghar, Satsang Nagar, Koriyatanr, Satsang, Deoghar
35	Construction of RCC Drain Work of Length 225m in 1st KM of Deoghar-Rikhiya Road under Non Plan Head Under Road Division Deoghar		20.00	EIC, RCD, Ranchi Lt. No.-2661(S), dt-09.07.2025	14.78	47F2/2025-26 dt-01.11.25	0.00	0%	100%	31.01.2026	Haresh Kumar Vats, Williams Town, Near Zakahir Hussain Institute, Deoghar
36	Construction of 612 m RCC drain at 1st, 14th, 17th and 18th km of Sarath - Chitra - Basti Palojori Road under Non-Plan for the year 2025-26.		46.00	EIC, RCD, Ranchi Lt. No.-2661(S), dt-09.07.2025	35.26	52F2/2025-26 dt-12.11.25	0.00	0%	25%	11.02.2026	Jai Guru Traders, Flat No.-305, 3rd Floor, West End Residency, Block A, Kaju Bagan, Hehal, Ranchi
37	Construction of 2.0m height Retaining Wall for a length of 86.0m in km 3rd of Asna-Dubia Road under Non Plan for the year 2025-26.		25.00	EIC, RCD, Ranchi Lt. No.-2661(S), dt-09.07.2025	14.50	--	0.00	0%		03 Months	Gaurav Kumar Mishra, Sitaram Bhawan, Bhawanipur, Tupudana, Hatia, Ranchi
38	Construction of 1.5m Height & 100m Retaining wall at 4th & 5th km of Part 1 of Khaga - Digari Road under Non-Plan for the year 2025-26.		20.00	EIC, RCD, Ranchi Lt. No.-2661(S), dt-09.07.2025	12.99	42F/2025-26 dt-11.10.25	0.00	0%	100%	10.01.2026	Singhwahini Engicon Private Limited, Vill.+PO- Kukraha, PS- Chitra, Deoghar
39	Construction of Boundary Wall on Vacant Land Acquired by Road Construction Department near Rohini Railway Gate under Non-Plan for the year 2025-26		40.00	EIC, RCD, Ranchi Lt. No.-2661(S), dt-09.07.2025	26.80	--	0.00	0%		04 Months	Gaurav Kumar Mishra, Sitaram Bhawan, Bhawanipur, Tupudana, Hatia, Ranchi

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
40	Special Repair and other Works in km 1st(p), 2nd(p), 3rd(p), 4th(p), 13th(p), 14th(p), 15th(p), 16th(p), 17th(p), 18th(p), 19th(p) & 20th(p) of Sarath-Palojori Road (MDR 222) Under Non Plan for the year 2025-26		100.00	EIC, RCD, Ranchi Lt. No.-2661(S), dt-09.07.2025	81.98	48F2/2025-26 dt-03.11.25	0.00	0%	100%	02.01.2026	RICCO, Q. No.-1898, A Road, Sector 9D, Bokaro Steel City, Sector 9, Harla Thana, Bokaro, Jharkhand
41	Construction of 2.00m height & total length of 285m Retaining wall at 2nd, 4th & 6th km of Chitra - Uparbandha Road under Non-Plan for the year 2025-26.		80.00	EIC, RCD, Ranchi Lt. No.-2661(S), dt-09.07.2025	52.69	51F2/2025-26 dt-10.11.25	0.00	0%	0%	09.03.2026	GRM Construction, At- Babhantoli, PO- Giridih, PS- Giridih, Jharkhand
42	Construction of 4 Nos. Assistant Engineer's Residetential (D Type) Quarter in Campus of Road Sub-Division Deoghar-2 Office.		200.00	EIC, RCD, Ranchi Lt. No.-2661(S), dt-09.07.2025		--	0.00	#DIV/0!			
<b>42 Deoghar NP</b>			<b>2727.67</b>		<b>2218.40</b>		<b>1827.67</b>				

**SPILL OVER**

1	Mastic Work over LC Gate 04/E ROB of Jasidih - Baijnathdham in Satsangnagar - Bhirkhibad Road under Non Plan for the year 2024-25		25.00	EIC, RCD, Ranchi Lt. No.-3897(S), dt-19.09.24	24.99	38F2/2024-25 10.12.24	0.00	0%	90%	09.02.2025	Kamanaling Baba Baidyanath Projects Private Limited, Behind Refugee Colony, Near Bazar Samiti, Baijnathpur, Deoghar
2	Repair and other Work of Bridge in 2nd KM of Deoghar-Satar Road under Non Plan for the year 2024-25.		15.00	EIC, RCD, Ranchi Lt. No.-3897(S), dt-19.09.24	11.91	49F2/2024-25 27.12.2024	11.32	95%	100%	26.02.25	Naveen Burnwal, Turkbard, Hazaribagh, Jharkhand
3	Repair of Boundary wall, Purchase of D.G. & Other work in Road sub division Office No-2 cum I.B. under Road Division Deoghar for the year 2024-25.		35.00	EIC, RCD, Ranchi Lt. No.-3897(S), dt-19.09.24	34.96	54F2/2024-25 27.01.2025	34.04	97%	100%	11.04.25	Manoj Kumar Yadav, Vill.- Naiyadhi, Bengaha, Basakola, Jasidih, Deoghar
4	Toilet, Electrification work, Equipment, Generator Shed & Generator Purchase Work of Road Division office, Deoghar, Dist.-Deoghar		52.00	EIC, RCD, Ranchi Lt. No.-3897(S), dt-19.09.24	43.33	59F2/2024-25 22.02.2025	42.02	97%	100%	21.04.25	Mul Niwasi, At-Deoghar to Giridih Main Road, Gandhi Chowk, Rohini, Piper Tola, Rohini, Jasidih-814152
<b>4 Deoghar SO</b>			<b>0.00</b>		<b>127.00</b>		<b>115.20</b>		<b>87.38</b>		

**Vivekadhin**

1	Emergent restoration work of flank with construction of Retaining wall (height 1.0m) in KM 17th of Sarath-Palojori Road (MDR 222) under vivekadhin under Road Division Deoghar for the year 2025-26.		--	--	2.49	29F2/2025-26 02.07.2025	2.49	100%	100%	11.07.2025	Bikram Kumar Tewary, Vill.- Basaha, PO- Basaha, PS- Palojori, Deoghar
---	--	--	----	----	------	-------------------------	------	------	------	------------	--

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achiev-ement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Emergent Repair Work in 6th KM at Nawadih Village in Satsangnagar-Bhirkhibad road (MDR-235) for Shrawani Mela under Vivekadhin for the year 2025-26.		--	--	2.48	31F2/2025-26 15.07.2025	2.48	100%	100%	21.07.2025	Sourav Suman, 23 Gram-Bara Nokhil, Punasi, Deoghar
3	Emergent Repair of over head cantilever gantry in km 64th of Jama-Jamtara road under vivekadhin for the year 2025-26		--	--	2.47	32F2/2025-26 21.07.2025	2.47	100%	100%	27.07.2025	Laxmi Kant Jha, Beside Saraswati Kunj Apartment, Deputy Para, Near Katchery Chowk, Ranchi.
4	Emergent Repair of Flank, Bush cutting, Painting Bridge, Culvert and Other Works from CH - 0.000 to 2nd KM of Deoghar-Madhupur Via Mohanpurpur Ghat Road (MDR-229) under Vivekadhin head for the year 2025-26		--	--	2.46	34F2/2025-26 28.07.2025	2.46	100%	100%	03.08.2025	Pahuja Engineering Works, H. No.-140, Castair Town, Deoghar
5	Emergent Work of Road Marking in KM 3rd (P) & 4th (P) of Baijnathpur-Koriyasa Road under Vivekadhin Head for the year 2025-26.		--	--	2.48	35F2/2025-26 29.07.2025	2.48	100%	100%	30.07.2025	Sourav Suman, 23 Gram-Bara Nokhil, Punasi, Deoghar
6	Emergent repair work Bush cutting, Shoulder Maintenance, Road Signage work in Devipur (on MDR-235 to Husainbad (on Chandih-Tilona Road) ( total length-4.6 km) road under Road Division, Deoghar under Vivekadhin head for the year 2025-26		--	--	2.44	36F2/2025-26 18.08.2025	2.44	100%	100%	24.08.2025	Sanjay Kumar Yadav, Vill.- Gadi, Koiridih, Jasidih, Deoghar
7	Road Safety, Painting and Other Work in Ambedkar chowk to VIP chowk under Vivekadhin head for the year 2025-26		--	--	2.35	37F2/2025-26 25.08.2025	2.35	100%	100%	31.08.2025	Nutan Construction, Vill.- Bhalua, PO- Dighi, PS- Saraiyhat, Dumka, Jharkhand
8	Emergent Repair work of over head cantilever gantry in KM 24 of Satsangnagar to Bhirkhibad Road (Total length 31.75 km) under Vivekadhin head for the year 2025-26		--	--	1.91	39F2/2025-26 19.09.2025	1.91	100%	100%	25.09.2025	Arvind Azad, C/O- Rajendra Prasad, Raj Niketan, Ambedkar Nagar, Barmasia, Post+Dist.- Deoghar
9	REPAIR OF FULL GANTRY AT 1ST KM DEOGHAR RIKHIYA ROAD UNDER VIVEKADHIN FOR THE YEAR 2025-26		--	--	2.47	40F2/2025-26 27.09.25	2.47	100%	100%	03.10.2025	Namarata Kumari, Ward No.-25, Salonatand, Deoghar
10	EMERGENT REPAIR WORK OF K.M 3(P) JATAHI TO GIDHNI ROAD UNDER VIVEKADHIN FOR THE YEAR 2025-26		--	--	2.44	45F2/2025-26 18.10.25	2.44	100%	100%	24.10.2025	Ishivi Enterprises, Anila Mansion, Near Durga Mandap, Krishnapuri, Deoghar
11	Emergent Work of Road Marking in KM 4th (P), 5th(P),7th (P) & 8th (P) of Baijnathpur-Koriyasa Road under Vivekadhin Head for the year 2025-26		--	--	2.29	50F2/2025-26 07.11.25	2.29	100%	100%	13.11.2025	Sourav Suman, 23 Gram-Bara Nokhil, Punasi, Deoghar
12	Bush Cutting in Rikhiya(On Deoghar-Rikhiya - Dardmara Road) to Mohanpur (On NH-133) under vivekadhin for the year 2025-26		--	--	2.09	53F2/2025-26 03.12.25	0.00	0%	100%	09.12.2025	Jai Guru Traders, Flat No.-305, 3rd Floor, West End Residency, Block A, Kaju Bagan, Hehal, Ranchi

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achiev-ement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Emergent Bush Cutting & Other work in Baratand to Jarmundi Road (Chainage 0.00 KM to Chainage 18.00 KM) under Vivekadhin head for the year 2025-26		--	--	1.76	54F2/2025-26 29.12.25	0.00	0%	100%	04.01.2026	Sanjay Kumar Yadav, Vill.- Gadi, Koiridih, Jasidih, Deoghar
14	Emergent Repair Road marking in 1st (P) of Satsang Chowk to Deoghar-Sarath road (South bypass road) (Total length - 2.20km) under Vivekadhin head for the year 2025-26		--	--	1.97	55F2/2025-26 17.01.26	0.00	0%	100%	23.01.2026	Pawan Kumar Mantosh Priyadarshi, Near Jatahi More, Williams Town, Deoghar
<b>14</b>	<b>Deoghar Vivekadhin</b>	<b>0.00</b>	<b>0.00</b>		<b>32.09</b>		<b>26.27</b>				
<b>60</b>	<b>Deoghar SO, NP</b>	<b>0.00</b>	<b>2854.67</b>		<b>2365.69</b>		<b>1941.32</b>				

**Circle : Dumka**

**Div : Godda**

**Name of EE-Sri Raj Kumar Rajesh**

**NON PLAN (SPILL OVER)**

1	दुमुही से बसंतराय भाया- महेशपुर पथ के 15वें कि०मी० में 3 Boxcell Culvert का निर्माण कार्य (Size 3x 3x 3) (27.00 मी०)		65.00	Eng.in Chief Lt. no. 3457(S) dated 22.09.2022	64.42	27F2/2022-23 Dated 14.02.2023	39.40	61%	85%	30.04.2023	M/s Vijay Kumar, Srikant Road Bela Bagan Behind Navjivan Hospital Kalibari, Deoghar Jharkhand
2	सहायक अभियंता, पथ अवर प्रमंडल, सं०- 2 गोड्डा के लिए Double Storage आवास निर्माण कार्य।		80.00	Eng.in Chief Lt. no. 4009(S)WE dated 18.08.2023	66.92	19F2/2023-24 Dated 29.01.2024	27.29	41%	70%	28.07.2024	Kumar Aman, S/o- Anuj Kumar Singh, Kamala Bagh Colony, Dumka, Pin 814101
3	नयानगर- हनवासा- परसा पथ के 1ले एवं 2रे कि०मी० का साधारण मरम्ति कार्य।		190.00	Eng.in Chief Lt. no. 3897(S)WE dated 19.09.2024	176.31	20 F2/2024-25 Dated 10.02.2025	176.12	100%	100%	09.04.2025	Kumar Aman, Kamala Bagh Colony, Dumka, Jharkhand.
4	मेहरमा- तेतरिया- परासी पथ के 9वें एवं 13वें कि०मी० में आर०सी०सी० नाला निर्माण कार्य।		70.00	Eng.in Chief Lt. no. 3897(S)WE dated 19.09.2024	58.90	18F2/2024-25 Dated 04.02.2025	58.89	100%	100%	03.04.2025	M/s Prabhakar Jha, Dumariya, Chapri, Thakurgangti, Godda, Jharkhand
5	देशोबथान- महादेवबथान पथ के 11वें कि०मी० में Box Cell Culvert का निर्माण कार्य।		80.00	Eng.in Chief Lt. no. 3897(S)WE dated 19.09.2024	54.29	16F2/2024-25 Dated 01.02.2025	15.00	28%	100%	30.04.2025	M/s Hareram Gupta, AT + PO- Lohandiya Bazar, Lalmatia, Godda, Jharkhand 814165

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achiev-ement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	पथ प्रमंडल, गोड्डा कार्यालय का साधारण मरम्मत, कार्यालय में उपस्कर, कम्प्यूटर, प्रिंटर ईत्यादि आपूर्ति एवं सुसज्जीकरण/ सौंदर्यीकरण कार्य तथा कार्यपालक अभियंता के आवासीय कार्यालय में स्टाईन्डर्ड विंडो अधिचापन के साथ-साथ सुसज्जीकरण/ सौंदर्यीकरण कार्य		40.00	Eng.in Chief Lt. no. 3897(S)WE dated 19.09.2024	39.96	10F2/2024-25 Dated 29.11.2024	35.09	88%	100%	28.02.2025	M/s Bishwakarma Construction, Vill.- Porejor, PO- Dighi, PS- Saraiyhat, Dumka, Jharkhand- 814151
<b>6</b>	<b>Godda SO</b>	<b>0.00</b>	<b>525.00</b>		<b>460.80</b>		<b>351.80</b>				

**NON PLAN (2025-26)**

1	टेषोबथान से महादेवबथान पथ के 9वें कि०मी० में सुन्दर मोड़ के निकट विशेष मरम्मत कार्य।		20.00	Eng.in Chief Lt. no. 2661(S) dated 09.07.2025	18.99	05F2/25-26 Dated 18.09.25	0.00	0%	100%	17.11.2025	M/s Jai Shanker Prasad, C/o- Pitamber Pandit, Sarouni Bazar, Malhara, Godda, Jharkhand- 814156
2	गोड्डा डाकबंगला पथ का साधारण मरम्मत कार्य।		5.00	Eng.in Chief Lt. no. 2661(S) dated 09.07.2025	4.98	04F2/25-26 Dated 21.08.25	0.00	0%	100%	20.09.2025	Prajesh Kumar, WardNo. 18, Gangta Khurd, PO- Godda, PS- Godda, Dist.- Godda, Jharkhand
3	मोहनपुर- अंजना मोड़ पथ के 1ले, 2रे एवं 9वें कि०मी० में आर०सी०सी० नाला निर्माण कार्य।		23.00	Eng.in Chief Lt. no. 2661(S) dated 09.07.2025	22.98	01F2/25-26 Dated 06.08.25			100%	05.11.2025	M/S Krishna Enterprises, Banshipur, Mohanpur, Mahagama, Godda, Jharkhand 814154
4	प्रमंडलीय कार्यालय परिसर, पथ अवर प्रमंडल, गोड्डा- 2 कार्यालय एवं तृतीय वर्गीय कर्मियों के आवास का सुरक्षात्मक कार्य।		10.00	Eng.in Chief Lt. no. 2661(S) dated 09.07.2025	8.17	09F2/25-26 Dated 30.08.25			100%	29.11.2025	M/s MD ZAFAR ANSARI, At- Hospital Road, Asanbani, PO+ PS- Godda, Dist.- Godda, Jharkhand 814133.
5	मेहरमा-परासी-तेतरिया पथ के 5वें कि०मी० में नाली निर्माण।		30.00	Eng.in Chief Lt. no. 2661(S) dated 09.07.2025	22.86	16F2/25-26 Dated 25.11.25			40%	24.01.2026	Milan Kumar, At- Shivpahar Chowk, Dist.- Dumka, Jharkhand 814101
6	घोरीचक- दिग्धी पथ के 6ठे, 10वें एवं 14वें कि०मी० में नाली निर्माण कार्य।		35.00	Eng.in Chief Lt. no. 2661(S) dated 09.07.2025	28.45	12F2/25-26 Dated 11.11.25				10.01.2026	M/s MD ZAFAR ANSARI, At- Hospital Road, Asanbani, PO+ PS- Godda, Dist.- Godda, Jharkhand 814133.
7	नयानगर से हनवारा (बिहार बॉर्डर) पथ भाया मिल्की, परसा, नरोत्तमपुर, डुमरिया, रामकोल पथ के 6ठे, 9वें, 13वें, 15वें एवं 16वें कि०मी० में नाली निर्माण कार्य।		135.00	Eng.in Chief Lt. no. 2661(S) dated 09.07.2025	118.98	07F2/25-26 Dated 25.09.25	0.00	0%	100%	24.01.2026	Visman Infraprojects Pvt. Ltd., B- 158 PTS, Deepinagar, NTPC TOWNSHIP, Lalpur, S.L.P, Kahalgaon, Bhagalpur, Bihar 813214
8	नयानगर से हनवारा (बिहार बॉर्डर) पथ भाया मिल्की, परसा, नरोत्तमपुर, डुमरिया, रामकोल पथ के कि०मी० 21 में (हटिया चौक से नदी तक) नाली निर्माण कार्य।		60.00	Eng.in Chief Lt. no. 2661(S) dated 09.07.2025							

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achiev-ement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	नयानगर से हनवारा (बिहार बॉर्डर) पथ भाया मिल्की, परसा, नरोत्तमपुर, डुमरिया, रामकोल पथ के विभिन्न पथांशों में विशेष मरम्मति कार्य।		100.00	Eng.in Chief Lt. no. 2661(S) dated 09.07.2025	92.85	08F2/25-26 Dated 26.09.25	0.00	0%	100%	25.11.2025	Devotionn Green Construction Private Limited, Near Nawab Recidency, Karbala Tank Road, Ranchi G.P.O., Lower Bazar, Ranchi, Jharkhand- 834001
10	नयानगर से हनवारा (बिहार बॉर्डर) पथ भाया मिल्की, परसा, नरोत्तमपुर, डुमरिया, रामकोल पथ के 21वें कि०मी० में झारखण्ड- बिहार सीमा पर Full Overhead Gantry अधिष्ठापन कार्य।		18.10	Eng.in Chief Lt. no. 2661(S) dated 09.07.2025	9.45	13F2/25-26 Dated 14.11.25			40%	13.12.2025	Binod Prasad, At- Near Nag Mandir Dudhani, PO+PS- Dumka, Dist.- Dumka, Jharkhand 814101.
11	पथ अवर प्रमंडल, गोड्डा- 1 सहायक अभियंता के सरकारी आवास में साधारण मरम्मति एवं रंग रोगन, पानी कार्य।		10.00	Eng.in Chief Lt. no. 2661(S) dated 09.07.2025							
<b>11</b>	<b>Godda Non Plan</b>	<b>0.00</b>	<b>446.10</b>		<b>327.71</b>		<b>0.00</b>				

**VIVEKADHIN (2025-26)**

1	Repair of Pot by GSB in Km 21st of Nayanagar to Hanwara (Bihar Border) Via Milky, Parsa, Narotampur, Dumariya, Ramkol Road (Total Length 21.10 Km) under Vivekadhin head for the year 2025-26 under Road Division, Godda.				2.47	02F2/2025-26 Dated 01.09.2025	2.47	100%	100%	07.09.2025	Noor Construction, At- Dighi, Dighi, Mahagama, Godda, Jharkhand 814154
2	Restoration work with GSB at 1st Km of Dumuhi (Veerkunwar Singh Chowk) (NH 133) to Chandni Chowk (NH 333A) Road under Road Division, Godda (Vivekadhin head) for the year 2025-26				2.48	03F2/2025-26 Dated 11.09.2025	2.48	100%	100%	17.09.2025	Mano Devi, Bhatdiha (Gangta Khurd), PO + PS- Sadar, Godda
3	Repair of Pot by GSB in 1st, 2nd, 3rd, 4th & 5th km of Gandhigram to Chandni Chowk Road (Total Length- 20.150 Km) for the Financial Year 2025-26 under Road Division, Godda (Vivekadhin head).				2.49	06F2/2025-26 Dated 19.09.2025	2.49	100%	100%	25.09.2025	Amresh Kumar, Gangta Khurd Godda, Jharkhand 814133
4	Repair of Culverts in 1st km of Nayanagar to Hanwara (till Bihar Border) Via Milky, Parsa, Narotampur, Dumariya, Ramkol Road (Total Length- 21.10 Km) under Vivekadhin for the Year 2025-26 under Road Division, Godda.		50.00	Eng.in Chief Lt. no. 2325(S) dated 18.06.2025	2.49	11F2/2025-26 Dated 06.11.2025	2.45	98%	100%	12.11.2025	Amresh Kumar, Gangta Khurd Godda, Jharkhand 814133
5	Repair of Work in Mohanpur to Simra (Total Length- 2.055 km) under vivekadhin head for the year 2025-26 under Road Division, Godda.				2.47	14F2/2025-26 Dated 14.11.2025	2.44	99%	100%	20.11.2025	Noor Construction, At- Dighi, Dighi, Mahagama, Godda, Jharkhand 814154
6	Repair of Road in 13th km of Meharma- Tetaria-Parasi Road under Road Division, Godda (Vivekadhin Head).				2.50	17F2/2025-26 Dated 16.11.2025	2.50	100%	100%	02.12.2025	Manoj Kumar Singh, Vill.- Bagh Jhakra, PO- Dighi Simanpur, Godda.

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Construction of RCC Tie Beam & Vertical post railing (cylindrical in shape) over culvert along the road in 16th km of Gandhigram to Chandni Chowk road (Total Length- 20.250 km) and Repair of Crash Barrier in 3rd, 4th & 10th Km in Mohanpur (on NH- 133)- Karkdih- Dalawar-Bhandaridih- Anjana More Road (Length- 11.700 km) & 1st , 2nd & 3rd Km in Bhandari to Beldiha (MDR 206) link road (Length- 5.425 km) Total Length- 17.125 km) under Vivekadhin head for the Year 2025-26 under Road Division, Godda.				2.46	15F2/2025-26 Dated 19.11.2025	2.46	100%	100%	02.12.2025	Amresh Kumar, Gangta Khurd Godda, Jharkhand 814133
<b>7</b>	<b>Godda Viv.</b>	<b>0.00</b>	<b>50.00</b>		<b>17.37</b>		<b>17.29</b>				
<b>24</b>	<b>Godda Viv. NP, SP</b>	<b>0.00</b>	<b>1021.10</b>		<b>805.88</b>		<b>369.09</b>				

**Circle : Dumka**  
**Div : Jamtara**  
**Name of EE-Sri Vikky Ravish Murmu**

0	Jamtara		0.00		0.00		0.00				
---	---------	--	------	--	------	--	------	--	--	--	--

**Circle : Dumka**  
**Div : Pakur**  
**Name of EE-Sri Veer Raghwan**

**SPILL OVER**

1	Repair of pakuriya section office and construction of Inspection Bunglow of Pakuria, Jharkhand for the year of 2023-24 under Road Division, Pakur. (Non Plan Head)		60.00	EIC, RCD LETTER No. 4009(S) Dt., 18.08.23	46.62	14-F2/2023-24 Dt.22.02.2024	15.70	34%	100%	21.08.2024	Habibur Rahman Iiami, Pakur
2	Construction of 500m RCC Drain at 12th KM of Hiranpur-Kotalpokhar Road under Road Division Pakur for the Year 2024-2025	15.5	30.00	L. No. 3897(S) Dt. - 19.09.24	24.89	07-F2/ 2024-25 Dt. 20.02.25	0.00	0%	16%	19.04.2025	M/s Raj Construction, Ranchi.
3	Reparing of Divisional office with quarters and purchasing of Equipments		50.00	L. No. 3897(S) Dt. - 19.09.24	49.17	08-F2/ 2024-25 Dt. 21.03.25	48.75	99%	100%	20.09.2025	Dipendra Nath Dubey, Rajapara, Pakur.
<b>3</b>	<b>Pakur Spill Over</b>	<b>0.00</b>	<b>60.00</b>		<b>46.62</b>		<b>15.70</b>				

**NON PLAN**

## State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Ordinary Repair (Pots and Patch) of Bahirgram-Patharghatta Road from 0.00 to 9.00 Km. under Road Division Pakur for the year 2025-26. (Non Plan Head).	9.00	80.00	L. No. 2661(S) Dt. - 09.07.25	80.00	18-F2/ 2025-26 Dt. 26.12.25	0.00	0%	80%	25.02.26	Akshay Kumar Singh, Ratu Road, Hehal, Ranchi
2	Construction of Paver Block in 2nd Km of Gokulpur-Dewanpir Road under Road Division Pakur for the year 2025-26. (Non Plan Head).	2.00	65.00	L. No. 2661(S) Dt. - 09.07.25	44.09	15-F2/ 2025-26 Dt. 27.11.25	0.00	0%	100%	26.01.26	Ehasan Ansari, Pakur
3	Construction of Paver Block work 300m in 2nd km, 200m in 13th km and 400m in 15th km of Hiranpur-Kotalpokhar Road. under Road Division Pakur for the year 2025-26. (Non Plan Head).	15.50	55.00	L. No. 2661(S) Dt. - 09.07.25	36.29	10-F2/ 2025-26 Dt. 10.11.25	0.00	0%	100%	09.01.26	M/s Bishwakarma Construction. Dumka
4	Pots and Patch repair work of Pakur-Maheshpur Road (MDR-242) from 0.00 to 27.050. under Road Division Pakur for the year 2025-26. (Non Plan Head).	27.050	100.00	L. No. 2661(S) Dt. - 09.07.25	96.42	11-F2/ 2025-26 Dt. 26.11.25	0.00	0%	100%	25.01.26	NJP Stone Works, Pakur
5	Construction of Paver Block work in 2nd and 3rd km of Pakur-Malpahari Road. under Road Division Pakur for the year 2025-26. (Non Plan Head).	6.00	65.00	L. No. 2661(S) Dt. - 09.07.25	43.87	17-F2/ 2025-26 Dt. 03.12.25	0.00	0%	100%	02.02.26	Manoj Kumar, Littipara, Pakur
6	Construction of 01 Nos. of Culvert in 10th Km. of Ranipur-Puchiabera Road under Road Division Pakur for the year 2025-26. (Non Plan Head).	21.80	15.00	L. No. 2661(S) Dt. - 09.07.25	14.99	03-F2/ 2025-26 Dt. 09.10.25	0.00	0%	100%	12/8/2025	Ramnath Seviles, Mohanpur, Hiranpur, Pakur.
7	Construction of R.C.C. Drain in Ch.-20 th Km of Gopikandar-Pakuria Road under Road Division Pakur for the year 2025-26. (Non Plan Head).	7.07	26.40	L. No. 2661(S) Dt. - 09.07.25	19.88	13-F2/ 2025-26 Dt. 26.11.25	0.00	0%	100%	25.01.26	Jayant Kumar Mandal
8	Construction of Return Wall Stone Masonary in Ch.-11th Km.and 12th Km. of Pakuria-Radhangar-Nalhati Road under Road Division Pakur for the year 2025-26. (Non Plan Head).	13.30	11.60	L. No. 2661(S) Dt. - 09.07.25	7.68	09-F2/ 2025-26 Dt. 10.11.25	0.00	0%	100%	09.01.26	M/s Bishwakarma Construction
9	Construction of RCC Drain & Crash Barrier in 33rd Km. in Fathepur-Singarsi Road under Road Division Pakur for the year 2025-26. (Non Plan Head).	36.01	5.00	L. No. 2661(S) Dt. - 09.07.25	3.51	14-F2/ 2025-26 Dt. 26.11.25	0.00	0%	100%	25.01.26	Mojahidul Ansari, Pakur
10	Construction of Guard Wall in 30th Km (Length - 20 m) of Fathepur-Singarsi Road under Road Division Pakur for the year 2025-26. (Non Plan Head).	36.01	5.00	L. No. 2661(S) Dt. - 09.07.25	3.48	08-F2/ 2025-26 Dt. 10.11.25	0.00	0%	100%	09.01.26	Nutan Construction, Dumka
11	Construction of Pucca Drain in Piyadapur-Hiranandanpur By Pass Road under Road Division Pakur for the year 2025-26. (Non Plan Head).	3.20	17.00	L. No. 2661(S) Dt. - 09.07.25	11.72	04-F2/ 2025-26 Dt. 18.10.25	0.00	0%	100%	17.12.2025	Golam Ahmad, Pakur

## State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Construction of 50m Long RCC Drain in 23rd Km of Amrapara-Maheshpur-Muraroi Road under Road Division Pakur for the year 2025-26. (Non Plan Head).	30.00	4.50	L. No. 2661(S) Dt. - 09.07.25	4.46	02-F2/ 2025-26 Dt. 06.10.25	0.00	0%	100%	12/5/2025	Md. Idrish Shekh, Maheshpur. Pakur.
13	Construction of Hume Pipe Culverts in Pakur-Maheshpur Road (MDR-242) under Road Division Pakur for the year 2025-26. (Non Plan Head).	27.05	10.00	L. No. 2661(S) Dt. - 09.07.25	7.82	07-F2/ 2025-26 Dt. 10.11.25	0.00	0%	100%	09.01.26	Nutan Construction, Dumka
14	Paver Block work in 8th Km of Ranipur-Puchaibera Road under Road Division Pakur for the year 2025-26. (Non Plan Head).	21.80	10.00	L. No. 2661(S) Dt. - 09.07.25	6.26	06-F2/ 2025-26 Dt. 10.11.24	0.00	0%	80%	09.01.2026	Nutan Construction, Dumka
15	Paver Block work in 13th Km of Littipara-Kunjbona Road under Road Division Pakur for the year 2025-26. (Non Plan Head).		10.00	L. No. 2661(S) Dt. - 09.07.25	6.59	05-F2/ 2025-26 Dt. 10.11.25	0.00	0%	100%	09.01.2026	Nutan Construction, Dumka
<b>15</b>	<b>Pakur Non-Plan</b>	<b>255.8</b>	<b>479.50</b>		<b>387.07</b>		<b>0.00</b>				

**VIVEKADHIN**

1	Emergent Repair Work of Amrapara Link Road (Length - 3.00 Km.) under Road Division Pakur for the year 2025-26. (Vivekadhin Head).	30.00	11.42	EE, Pakur	11.39	12-F2/ 2025-26 Dt. 26.11.25	0.00	0%	100%	25.12.25	Abdul Hannan Shikh, Pakur
2	Ordinary Repair of wearing Coat and approach Road of High Level Bridge at 2nd KM of Ranipur-Puchaibera Road and Road Marking with Signage in Different Roads under Road Division Pakur for the year 2025-26. (Vivekadhin Head).		11.06	EE, Pakur	11.06	16-F2/ 2025-26 Dt. 29.11.25	0.00	0%	100%	28.12.25	Alam Ansari, pakur
3	Clearing and Grubbing the Flank of Ranipur-Puchaibera Road under Road Division, Pakur for the year 2025-26 (Vivekadhin Head)		2.50	EE, Pakur	2.50	01-F2/ 2025-26 Dt. 15.07.25	0.00	0%	100%	21.07.2025	Jayant Kumar Mandal, Ranipur, Hiranpur, Pakur.
<b>3</b>	<b>Pakur Viveka.</b>	<b>30.00</b>	<b>24.97</b>		<b>24.94</b>	<b>0.00</b>	<b>0.00</b>				
<b>21</b>	<b>Pakur SO, NP, Viveka.</b>	<b>285.8</b>	<b>564.47</b>		<b>458.63</b>	<b>0.00</b>	<b>15.70</b>				

Circle : Dumka

Div : Sahebganj

Name of EE-Sri Ajay Kumar-2

**Non-Plan FY 2024-25**

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achiev-ement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Ordinary Repair of Harinchara More (MDR-211) to Barhait Road in KM 16(P), 17(P), 18(P), 20(P), 22(P) and 23(P) and Link Road of Kherwa Shivgadi in KM 2(P), 3(P) under RCD, Road Division, Sahibganj for the year 2024-25		50.00	EIC, RCD, Jharkhand Letter. No. 3897 (S), Dt. 19.09.2024	37.23	24F2/2024-25, Dt. 20.01.2025	37.23	100.00%	100%	19.04.2025	Deepak Kumar Choudhary, At - Ratanpur, Sahibganj
2	Extension work of 2 nos. of culvert at ch. 5.280 and ch. 5.520 in Barhait-Barharwa Road under Road Division, Sahibganj for the year 2024-25		10.00	EIC, RCD, Jharkhand Letter. No. 3897 (S), Dt. 19.09.2024	7.05	07F2/2024-25, Dt. 19.12.2024	5.93		100%	18.02.2025	Md. Iftakhar Alam, Barhait, Sahibganj
3	Ordinary Repair of Hema Bridge in 23rd Km of Borio-Tinpahar-Rajmahal Road under Road Division, Sahibganj under Non-Plan Head for the year 2024-25		25.00	EIC, RCD, Jharkhand Letter. No. 3897 (S), Dt. 19.09.2024	14.75	32F2/2024-25, Dt. 19.02.2025	0.00		100%	18.04.2025	Md. Zulfeqar, At - Fulwariya, Sahibganj
4	Construction of 2 x 3.0m x 3.0m size box culvert in 3rd km of Jojodari - Mohabhatpur Road under Road Division, Sahibganj for the year 2024-25		45.00	EIC, RCD, Jharkhand Letter. No. 3897 (S), Dt. 19.09.2024	32.35	26F2/2024-25, Dt. 20.01.2025	11.72		100%	19.04.2025	Samim Alam, Barhait, Sahibganj
5	Construction of residence for two Junior Engineers in residential campus of Road Division, Sahibganj under Road Division, Sahibganj under Non - Plan Head for the year 2024-25		50.00	EIC, RCD, Jharkhand Letter. No. 3897 (S), Dt. 19.09.2024	31.50	30F2/2024-25, Dt. 11.02.2025	10.00		100%	10.07.2025	Amit Acharya, Shiv Mandir, Suresh Colony, Hazaribagh
6	Ordinary repair work of Assistant Engineer, Junior Engineer, Road-Sub Division, Sahibganj, Fourth Grade Residence and boundary wall in Sahibganj under Road Division, Sahibganj under Non-Plan Head for the year 2024-25		30.00	EIC, RCD, Jharkhand Letter. No. 3897 (S), Dt. 19.09.2024	18.28	31F2/2024-25, Dt. 11.02.2025	9.00		100%	10.06.2025	Amit Acharya, Shiv Mandir, Suresh Colony, Hazaribagh
<b>6 Sahebganj Non Plan</b>			<b>210.00</b>		<b>141.16</b>		<b>73.89</b>				

**Non-Plan FY 2025-26**

1	Construction of total 08 nos. of culverts (2.0m x 2.0m) in 12th, 13th and 14th Km of Harinchara (SH-18) to Barhait and Kherwa to Shivgadi road under Road Division, Sahibganj for the year 2025-26		100.00	EIC, RCD, Jharkhand Letter. No. 2661 (S), Dt. 09.07.2025	99.26	25F2/2025-26, Dt. 08.12.2025			25%	07.04.2026	P.R. Trading, Sahibganj
2	Curve Improvement work of Govindpur-Sahibganj Road (SH-18) from Km 280.750 to 283.00 (Jalebha Ghati Portion) under Road Division, Sahibganj for the year 2025-26		100.00	EIC, RCD, Jharkhand Letter. No. 2661 (S), Dt. 09.07.2025	99.80	19F2/2025-26, Dt. 18.11.2025			100%	07.02.2026	Shankar Prasad Sah
3	Ordinary Repair of Harinchara More (MDR-211) to Barhait and Kherwa Shivgadi Link Road in KM 1(P), 2(P), 3(P), 4(P) and 5(P) under Road Division, Sahibganj for the year 2025-26		25.00	EIC, RCD, Jharkhand Letter. No. 2661 (S), Dt. 09.07.2025	15.73	11F2/2025-26, Dt. 24.09.2025			100%	24.12.2025	Satyendra Kumar Mishra

## State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Ordinary repair of Panchkathiya (SH-18) to Talbaria Road (Total Length - 16.00 Km) under Road Division, Sahibganj for the year 2025-26		20.00	EIC, RCD, Jharkhand Letter. No. 2661 (S), Dt. 09.07.2025	13.00	17F2/2025-26, Dt. 30.10.2025			100%	30.01.2025	Juli Kumari, Samlapur, Sahebganj
5	Special repair of Kotalpokhar to West Bengal Border Road in KM 0.00 to 0.275 under Road Division, Sahibganj for the year 2025-26		10.00	EIC, RCD, Jharkhand Letter. No. 2661 (S), Dt. 09.07.2025	9.90	22F2/2025-26, Dt. 21.11.2025			100%	20.01.2026	Manish Kedeia
6	Ordinary repair to Mogalpara to Faridpur West Bengal Border Road in KM 0.00 to 10.86 under Road Division, Sahibganj for the year 2025-26		25.00	EIC, RCD, Jharkhand Letter. No. 2661 (S), Dt. 09.07.2025	18.25	15F2/2025-26, Dt. 16.10.2025			100%	15.01.2025	Aryaraj Construction Pvt. Ltd., Godda
7	Repair of Work of RCC Drain in 10th KM of Barhait- Barharwa Road		15.00	EIC, RCD, Jharkhand Letter. No. 2661 (S), Dt. 09.07.2025	14.98	07F2/2025-26, Dt. 12.09.2025			100%	12.12.2025	Jitendra Kumar Yadav
8	Repair and Safety Work in Km 2.90 in Harinchara (SH-18) to Barhait and Kherwa Shivgadi Road		5.00	EIC, RCD, Jharkhand Letter. No. 2661 (S), Dt. 09.07.2025	3.36	26F2/2025-26, Dt. 13.12.2025				12.02.2026	Firoz Ahmed, Barhait
9	Safety Work in 6th Km of Gumani Pul from Mogalpara to Faridpur West Bengal Border Road		15.00	EIC, RCD, Jharkhand Letter. No. 2661 (S), Dt. 09.07.2025	15.00	21F2/2025-26, Dt. 11.11.2025			100%	10.02.2026	Lalbabu Yadav
10	Construction of Vehicle Shade under Road Division Sahibganj Campus and Deep Boring Work and Construction of Boundary wall of Junior Engineer Residence.		12.00	EIC, RCD, Jharkhand Letter. No. 2661 (S), Dt. 09.07.2025	11.99	14F2/2025-26, Dt. 16.10.2025			100%	15.12.2025	Rajiv Choudhary, Purani Sahebganj
11	Construction of Bounary wall at Road Section, Barharwa-I under Road Division, Sahibganj for the year 2025-26		50.00	EIC, RCD, Jharkhand Letter. No. 2661 (S), Dt. 09.07.2025	49.93	30F2/2025-26, Dt. 16.12.2025				16.03.2026	Rajiv Ranjan Choubey
12	Installation of Crash Barrier in 15h KM of Barhait-Barharwa Road.		15.00	EIC, RCD, Jharkhand Letter. No. 2661 (S), Dt. 09.07.2025	9.88	20F2/2025-26, Dt. 10.11.2025				09.01.2026	Manish Kumar
13	Painting work of Barhait IB and Grill Work and Construction of well under Road Division, Sahibganj for the year 2025-26		5.00	EIC, RCD, Jharkhand Letter. No. 2661 (S), Dt. 09.07.2025	3.00	29F2/2025-26, Dt. 13.12.2025				12.01.2026	Nutan Construction
14	Painting of Rajmahal Inspection Building under Road Division, Sahibganj for the year 2025-26		5.00	EIC, RCD, Jharkhand Letter. No. 2661 (S), Dt. 09.07.2025	2.88	23F2/2025-26, Dt. 26.11.2025			100%	25.12.2025	M/s Ayush Construction

State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme		Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achiev-ement	Sched-uled Date	Name of Contractor
	Name	Length (KM)	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	Repair of Half Gantry in Govindpur-Sahibganj Road (SH-18) at Barhait Chowk under Road Division, Sahibganj for the year 2025-26		5.00	EIC, RCD, Jharkhand Letter. No. 2661 (S), Dt. 09.07.2025	2.40	28F2/2025-26, Dt. 13.12.2025				12.01.2026	Md. Akram, Dumka
16	Ordinary repair of Barhait-Barharwa Road (MDR-211) (Total Length-16.00 KM) under Road Division, Sahibganj for the year 2025-26		25.00	EIC, RCD, Jharkhand Letter. No. 2661 (S), Dt. 09.07.2025	24.99	27F2/2025-26, Dt. 13.12.2025				12.03.2026	Firoz Ahmed, Barhait
17	Ordinary repair of Borio-Tinpahar-Rajmahal Road in KM 14th to 28th under Road Division, Sahibganj for the year 2025-26		32.00	EIC, RCD, Jharkhand Letter. No. 2661 (S), Dt. 09.07.2025	31.99	18F2/2025-26, Dt. 04.11.2025			40%	03.01.2026	Deepak Kumar Choudhary
18	Extension work of of Road Division Sahibganj Office under Road Division, Sahibganj for the year 2025-26 (Non-Plan Head)		25.00	EIC, RCD, Jharkhand Letter. No. 2661 (S), Dt. 09.07.2025	24.90	09F2/2025-26, Dt. 23.09.2025			100%	23.01.2026	Satyendra Kumar Mishra
<b>18 Sahebganj Non Plan</b>			<b>489.00</b>		<b>451.25</b>		<b>0.00</b>				

### Vivekadhin

1	Jhari cutting work in Govindpur Dumka Sahibganj (SH-18) ADB Road in Km 227(P) to 247 (P) under Road Division Sahibganj under Vivekadhin Head for the year 2025-26		30.00	EIC, RCD, Jharkhand Letter. No. 2325 (S), Dt. 18.06.2025	2.49	02F2/2025-26, Dt. 25.06.2025	2.49		100%	01.07.2025	Pawitra Kumar, At - Samlapur, Sahibganj
2	Jhari cutting work in Govindpur Dumka Sahibganj (SH-18) ADB Road in Km 248(P) to 259 (P) under Road Division Sahibganj under Vivekadhin Head for the year 2025-26			EIC, RCD, Jharkhand Letter. No. 2325 (S), Dt. 18.06.2025	2.49	03F2/2025-26, Dt. 05.07.2025	2.49		100%	11.07.2025	Juli Kumari, At - Samlapur, Sahibganj
3	Maintainance & Clearing work of Road Flank in Sobhanpurbhatta to Rajgaon Road under Road Division Sahibganj for the year 2025-26 (under Vivekadhin)			EIC, RCD, Jharkhand Letter. No. 2325 (S), Dt. 18.06.2025	2.50	04F2/2025-26, Dt. 14.07.2025	2.50		100%	23.07.2025	Prabha Devi, At - Samlapur, Sahibganj
4	Restoration work of Road Flank and installation of sign board in harinchara shivgadi road and panchkathiya rakshi barhait talbaria Road under Road Division, Sahibganj for the year 2025-26 (Under Vivekadhin)			EIC, RCD, Jharkhand Letter. No. 2325 (S), Dt. 18.06.2025	2.49	05F2/2025-26, Dt. 22.07.2025	2.49		100%	28.07.2025	Pawitra Kumar, At - Samlapur, Sahibganj
5	Restoration work of flank and Jhari Cutting in Harinchara more to Barhait and Shivgadi Link Road Km 6(P), 7(P), 8(P), 9(P), 10(P), 11(P) under Road Division, Sahibganj for the year 2025-26			EIC, RCD, Jharkhand Letter. No. 2325 (S), Dt. 18.06.2025	2.49	08F2/2025-26, Dt. 23.09.2025	2.49		100%	29.09.2025	Pawitra Kumar, At - Samlapur, Sahibganj

## State Non-Plan Works

Month : January, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Maintenance of shoulder in Mogalpara (NH-80) to Faridpur West Bengal Border Road in Km 1st, 2nd, 5th, 7th, 8th and 9th part under Road Division Sahibganj under Vivekadhin Head for the year 2025-26		30.00	EIC, RCD, Jharkhand Letter. No. 2325 (S), Dt. 18.06.2025	2.50	12F2/2025-26, Dt. 03.10.2025	2.50		100%	09.10.2025	Juli Kumari, At - Samlapur, Sahibganj
7	Restoration work in Borio-Tinpahar-Rajmahal Road from 0.00 to 28.00 Km under Road Division, Sahibganj under Vivekadhin Head for the year 2025-26			EIC, RCD, Jharkhand Letter. No. 2325 (S), Dt. 18.06.2025	2.50	13F2/2025-26, Dt. 03.10.2025	2.50		100%	14.10.2025	Prabha Devi, At - Samlapur, Sahibganj
8	Installation of Road signages in Barhait-Barharwa (MDR-211) Road Between Km 0.00 to 21.00 under Road Division Sahibganj under Vivekadhin Head for the year 2025-26			EIC, RCD, Jharkhand Letter. No. 2325 (S), Dt. 18.06.2025	2.50	16F2/2025-26, Dt. 21.10.2025	2.50		100%	27.10.2025	Juli Kumari, At - Samlapur, Sahibganj
9	Repair of contraction joint, longitudinal joint and expansion joint of concrete surface in Km 1st (P), 2nd (P), 3rd (P), 4th (P), 6th (P) and 7th (P) in Udhwa (NH-80) to Sirasin (NH-80) Road under Road Division, Sahibganj under Vivekadhin Head for the year 2025-26		30.00	EIC, RCD, Jharkhand Letter. No. 2325 (S), Dt. 18.06.2025	2.50	24F2/2025-26, Dt. 27.11.2025	2.50		100%	03.12.2025	Pawitra Kumar, At - Samlapur, Sahibganj
10	Maintenance of shoulder in Kathalbari to Attapur Road in Km 0.00 to 7.00 (part) under Road Division Sahibganj under Vivekadhin Head for the year 2025-26			EIC, RCD, Jharkhand Letter. No. 2325 (S), Dt. 18.06.2025	2.50	31F2/2025-26, Dt. 17.12.2025			100%	23.12.2025	Juli Kumari, At - Samlapur, Sahibganj
<b>10</b>	<b>Sahebganj Non Plan</b>		<b>90.00</b>		<b>24.95</b>		<b>22.44</b>				
<b>34</b>	<b>Sahebganj Non Plan 24-25, 25-26</b>		<b>789.00</b>		<b>617.36</b>		<b>96.33</b>				