

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-Plan)
State Plan Road Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Sri Vinod Kachhap											
1	In Ranchi Town second approach road of Ranchi Railway station (1) Construction of road starting from Shaheed Gorkha Chowk near Nepal House to back side of Ranchi Railway station (Platform No.- 5 length 1.50 KM) (2) Construction of road from Rajendra Chowk situated on Mahatma Gandhi Road to Panchwati chowk (Situated in back side of Ranchi Railway Station - Length 1.05KM) (Including Bridge construction) (Grand Total length-2.57KM) for the year 2017-18.	2.57	7231.80	RCD, Ltr. No.- 679(S) Dt. 01.02.18	3364.39	17 SBD 2021-22 01-11-2021 (Rs.2329.005 Lakh) + 16 SBD 2023-24 08-09-2023 (Rs.1035.38001 Lakh) (Supply Agreement)	79.00	3990.38	100%	10/31/2022	M/S SILDILIYA CONSTRUCTION Station Road, Redma, W. No.-15 P.O.+ P.S.- Daltonganj, Dist.- Palamu, Jharkhand.

State Plan Road Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of 4-Lane fly over / Elevated road cum ROB in Siramtoli chowk-Rajendra chowk-MECON round about.	2.34	33750.15	Ltr. No-552(S) Dt.17-02-22	35575.94	05 EPC/ 2022-23 Dt.-10-08-2022. Date of Appointment- 08-11-2022 (Rs.33969.60625 Lakh) + 11 EPC 2023-24 01-08-2023 (Rs.1048.05843 Lakh) (Supply for Electric) + 12 EPC 2023-24 01-08-2023 (Rs.558.27902 Lakh) (Supply fr PHED Utility)	110.09	43567.71	100%	7/7/2024	Larsen & Toubro Limited, Andheri(E) Mumbai- 400093
3	Widening and Strengthening / Reconstruction of existing Road to Four Lane including Construction of Bridges from Newari Vikas Vidyalaya (at Ranchi Ring Road) –Booty More-Kokar Chowk- Kantatoli - Namkum ROB Road (Total length 15.214 KM).	15.21	12916.72	Ltr. No-1328(S) Dt. 31-03-22	10547.58	11 SBD 22-23 22-10-22	59.58	6547.46	78%	1/21/2024	SRE & ASSOCIATES (JV) Registered Office: At Sri Ram Tower, 2nd Floor, M.P.D. Road, Bhagalpur, Bihar- 812002.

State Plan Road Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening, Strengthening and reconstruction in four lane road of Birsa Chowk to Dhurwa Golchakkar (Length-2.60 KM) (Including bicycle track and footpath) and Improvement of riding quality work in Dhurwa Golchakkar to Project Building (Length-1.50 Km) (Total length-4.10 KM) for the year 2022-23.	4.10	4733.90	Ltr. No-4071(S) Dt. 26-09-2024 (Revised)	4531.72	31 SBD 2022-23 28-01-2023 (Rs.2948.33472 Lakh) 52 SBD 2023-24 16-03-2024 (Rs.1583.384 Lakh (Supplimentry Agreement)	84%	3803.92	100%	11/26/2023	AD Infra(JV), HI-155, Near Central Bank Near Harmu Housing Colony, Ranchi
5	Widening and strengthening /Reconstruction of Bariatu (on MDR-004) -Lem- Bargain- Boriya road (Total length-3.750 KM) (Including construction of bridge) for the year 2022-23.	3.75	11135.41	Ltr. No-3556(S) Dt.07.10.22	1924.68	42 SBD 2022-23 25-03-2023	10.91	8673.94	28%	3/24/2024	Arvind Kumar Singh Dhurwa, ranchi
6	Construction of work from Birsa Munda Airport (Hundru)-Hethu-Chandaghasi- Ring road (Koachbang) (Total length-6.950 KM) (include bridge work) for the year 2023-23.	6.95	28060.25	Ltr. No-4072(S) Dt.26-09-2024 (Revised)	6244.89	06 SBD 2023-24 12-07-2023	8.01	22738.66	26%	1/11/2025	M/S Puja Enterprises At + PO : Simariya Chatra, Jharkhand – 825103.
7	Reconstruction of Four Laning of Pandra (on NH-75) - Kanke (on SH-02, Holiday home) road (Total length -5.545 KM) for the year 2023-24.	5.55	25383.38	1396(S)Dt-21-03-2023	8832.00	42 SBD 2024-25 04-12-2024	0.00	16435.38	6%	12/3/2026	Sri Ram Enterprises Bhagalpur Bihar

State Plan Road Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Widening and Strengthening of Kodojora more (NH-23) to Lohardaga main road via Ghagra Pandepara road Road (Length- 7.621 km) for the Year 2021-22	7.62	1794.10	Ltr. No- 1967(S) Dt.26-07-2021	1432.91	23 SBD 2021-22 18-11-2021	73.57	1456.24	76%	8/17/2022	M/S Lion Construction Ranchi
9	Four lane ROB on HEC to Ranchi - Gumla road (NH23) road in lieu of level crossing No. RL-5 at RYL KM 427/2-3 between Ranchi - Piska Station for the year 2022-23.	0.46	2676.84	1236(S) Dt.27/02/19 (Revised)	845.45	05 SBD 2023-24 12.07.2023	32.53	275.00	60%	11.01.2024	Arvind Kumar Singh Dhurwa, ranchi
10	Widening and Strengthening / Reconstruction of Argora chowk - Kathal More (MDR-018) (Total length 5.30 KM).	5.30	19728.02	Ltr. No-2504 (S) Dt.08-07-22	1882.28	07 SBD 2023-24 17.07.23	0.00	9743.40		16.02.2024	Altima Infrastructure Private Ltd., 1ST Floor, Ashok Nahar- Road No.-5, Ranchi.
11	Construction of four Laning of Durga Soren Chowk (Namkum)- Rampur Ring road (Total Length- 8.860 Km) for the year 2023-24.	8.86	6560.62	1584(S) Dt.31-03-2023	5427.53	20 SBD 2023-24 09-09-2023	0.00	0.00		3/8/2025	AUM & Associates, Ranchi
12	Construction of Approach road of Central University Jharkhand (Total Length-1.78 KM) for the year 2023-24.	1.78	5344.39	Ltr. No-3215(S) Dt.04-07-2023	1135.32	46 SBD 2024-25 15-01-2025	99.71	5365.71	99%	7/14/2025	Excel Venture, Ranchi
13	Construction of fly over from Bahu Bazar to Patel Chowk Connecting Siramtoli-Mecon Fly Over at Patel Chowk and Kokar-Yogoda Satsanga Ashram Fly Over at Bahu Bazar (Length 1.25 KM) for the year 2023-24.	1.25	21335.99	Ltr. No-5212(S) Dt-14-11-2023	20628.00	22 EPC 2024-25 14-10-2024 D.O.Apoint. 15.05.2025	14.34	4329.36	25%	6/14/2026	Dineshchandra R. Agarwal Infracon Pvt. Ltd, 401, The Grand Mall, Opp. State Bank Zonal Office, S.M. Road, Ambawati, Ahmedabad, Gujrat.

State Plan Road Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	Construction of approach road for Rajaswa Parishad in Ranchi(Total Length 0.190KM) for the year 23-24.	0.19	45.92	Ltr. No-4594(S) Dt-04-10-23	28.07	39 F2 2023-24 28-12-2023	28%	8.00	60%	2/25/2024	A & S Construction, Ranchi
15	Construction of Road Over Bridge in lieu of manned L.C. No. MH-27 at Km 416.770 between Namkum - Ranchi station on Katari Bagan Road for the year 2024-25.	0.93	4480.82	Ltr. No-5772(S) Dt-21-12-2023	3258.84	43 SBD 2024-25 15-12-2024				6/14/2026	M/S SATISH PRASAD Viswanath Apartment, Near Ojha Market, Devi Mandap Road, Hesal, Ranchi, Jharkhand-834005
16	Construction of 4 lane/ 2 lane paved shoulder in road from Khelgaon to Namkum R.O.B. road from KM 0.00 to KM 6.275 for the year 24-25.	6.28	15863.36	Ltr. No-1289(S) Dt-13-03-2024	4333.98	44 SBD 2024-25 15-12-2024				3/14/2026	M/S SATISH PRASAD Viswanath Apartment, Near Ojha Market, Devi Mandap Road, Hesal, Ranchi, Jharkhand-834006
17	Construction of four lane road from DAV Pundag to DAV Hehal (Total Length- 1.878 KM) for the year 24-25.	1.88	10268.99	Ltr. No-1362(S) Dt-15-03-2024	2633.35	45 SBD 2024-25 15-12-2024			20%	8/14/2025	M/S SATISH PRASAD Viswanath Apartment, Near Ojha Market, Devi Mandap Road, Hesal, Ranchi, Jharkhand-834007
18	IRQP work of Kanke Bazar Tand (PWD road) to Block chowk Boria road Ranchi (KM 0.00 TO 3.90KM) for the year 2024-25.	3.90	315.76	Ltr. No-3495(S) Dt-28-08-2024	248.19	51 SBD 2024-25 17-01-2025	100%	247.40	100%	4/16/2025	Jai Mata Dee Construction

State Plan Road Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
19	Construction of Road from Railway Level Crossing near Dibdih ROB (at Harmu bypass) to MECON RUB for the year 2024-25.		772.70	Ltr. No-270(S) Dt-16-01-2019	575.32	06 SBD 2025-26 19-07-2025			40%	1/18/2026	M/S NAGENDRA PANDEY 31A, Budh Vihar, Ashok Nagar, Opp. Road No.-4, Ranchi
20	Improvement of Riding Quality (IRQP) work in Crocodile Park (on 8th km of Ormanjhi-Sikidri) (total length-2.50 KM) for the Year 2024-25.	2.50	156.59	Ltr. No-4039(S) Dt-25-09-2024	109.18	50 F2 2024-25 17-01-2025	100%	108.96	100%	4/16/2025	R & R Construction Rock Pvt. Ltd. C/o Aarohan Enterprises, 3rd Floor Boreya, Kanke, Ranchi.
21	Improvement of Riding Quality(IRQP) work in Kanke Block Chowk BAU RVC Approach Road (total length-1.316 KM) for the Year 2024-25.	1.32	108.66	Ltr. No-4041(S) Dt-25-09-2024	76.63	53 F2 2024-25 17-01-2025	100%	76.63	100%	4/16/2025	R & R Construction Rock Pvt. Ltd. C/o Aarohan Enterprises, 3rd Floor Boreya, Kanke, Ranchi.
22	IRQP Work in Birsia Chowk to Tupudana road (Total Length-7.56 KM) for the year 2024-25.	7.56	1393.21	Ltr. No-4132(S) Dt-30-09-2024	1125.17	61 SBD 2024-25 30-01-2025	100%	1120.10	100%	7/29/2025	M/S AUM Construction, (Pro. Sourabh Narsaria), Murli Bagicha, Gumla- 835207.
23	Improvement of Riding Quality Programme (IRQP) in Itki More (NH-23) to Brambe road via Rani Khatanga (Total Length-16-35 KM) for the year 2024-25.	16.35	1184.82	Ltr. No-90(S) Dt-09-01-2025							

State Plan Road Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
24	IRQP work of Ranchi Ring Road-Sarwal-Baredih Industrial area approach road (Total length-2.99 KM) for the Year 2025-26.	2.99	111.25	Ltr. No-1642(S) Dt-25-04-2025	76.26	78 F2 2025-26 15-10-2025			100%	12/14/2025	Aarohan Builders Pvt. Ltd, Chutiya, Ranchi, Jharkhand.
25	Improvement of Riding Quality Programme (IRQP) work of Harmu road to Telephone Exchange road via Avadhoot Ashram, Seva Sadan, Jalan timber road and main road Urdu library to Kishorganj chowk via Ranchi lake road (Total Length 4.110 KM) for the year 2025-26.	4.11	326.10	Ltr. No-2017(S) Dt-22-05-2025	243.47	80 SBD 2025-26 16-10-2025	29%	70.00	60%	11/24/2025	M/S Lion Construction Ranchi
26	Construction of RCC Drain in different KM (Total length-2.50 KM) in Namkum-Doranda Road for the Year 2025-26.	2.50	289.27	Ltr. No-1983(S) Dt-20-05-2025	208.00	106 SBD 2025-26 09-12-2025				4/8/2026	Raj Construction Birsa Chowk, Ranchi
27	Improvement of Riding Quality Programme (IRQP) work of Itki Power House (on NH-23) - Darhatar- Jhunjhiri -Tatkundo road (Total length-5.016 km) for the year 2025-26.	5.02	252.79	Ltr. No-2019(S) Dt-22-05-2025	178.30	93 F2 2025-26 09-12-2025				3/5/2026	Shailendra Pratap Singh Ratu Road, Ranchi
28	Improvement of Riding Quality Programme (IRQP) work in Main Road Ratan Talkies to Nucleus Mall via Karbala Chowk road (Total Length 2.10 KM) for the year 2025-26.	2.10	182.09	Ltr. No-2018(S) Dt-22-05-2025	135.41	07 F2 2025-26 28-07-2025	100%	135.00	100%	10/27/2025	Barfani Mines & Minerals Upper Bazar, Ranchi

State Plan Road Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
29	IRQP/Strengthening work of Bariatu Road to Gymkhana Club via Medica Hospital (Total Length 1.00 KM) Road for the year 2025-26.	1.00	144.22	Ltr. No-2249(S) Dt-13-06-2025	101.83	92 F2 2025-26 06-12-2025			60%	3/5/2026	P.K. Infra Deputy para, Ranchi
30	Widening and Strengthening of Road from Holiday Home to Boriyo (Chirondi) via Bitha, Edalhatu (Total Length-3.162 KM) for the year 2025-26.	3.16	2004.62	Ltr. No-2250(S) Dt-13-06-2025							
31	Construction of four lane (including bridge construction) in road from Argoda (Old Argoda Chowk) (in MDR -018) to Nayasarain (Ring Road) (in MDR-013) via Pundag Road (Total length - 6.175 km) for the year 2025-26.	6.18	14106.06	Ltr. No-2520(S) Dt-01-07-2025	2547.92	109 SBD 2025-26 12-12-2025				2/11/2027	Jai Mata Dee Construction
32	IRQP work In Mandar chowk (On NH 75) to Burmu road (Total Length-14.80 KM) for the year 2025-26.	14.80	1148.37	Ltr. No-6333 (S) Dt-15-09-2025							
33	Re-construction work (including bridge construction) of Kumharia more (on Mesra-Pithoriya road) to Sangrampur (on Karamtoli-Ormanjhi road) (Total length 6.333 KM) for the year 2025-26.	6.33	3889.68	Ltr. No-2923(S) Dt-18-07-2025							

State Plan Road Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
34	IRQP(Improvement of Riding Quality) work in TOP Pundag to DAV Pundag Road (Total length - 1.770 KM) for the year 2025-26.	1.77	109.52	Ltr. No-3327(S) Dt-22-08-2025	74.12	110 F2 2025-26 22-12-2025				4/21/2026	M/S Sidhrth Sayam Doranda, Argora, Ranchi
35	Surface Renewal / Strengthening work of (i) Argora Chowk to Kathal More Road (Length 5.50 KM), (ii) Itki Road to Shyama Prasad Mukherjee Nagar Road (Length 1.310 KM), (iii) Siramtoli Chowk to Bahu Bazar Via Chutiya Thana-Mahadev Manda Chutiya Road (Length 4.012 KM), and (iv) Hinoo Chowk to Birsa Chowk road (Length 0.75 KM), (Total Length 11.572 KM) for the year 2025-26.	11.57	475.54	Ltr. No-4274(S) Dt-17-11-2025							
35	Ranchi	168.16	238281.89	0.00	118326.73			128693.24			

Circle : Ranchi

Div : Gumla

Name of EE-Sri Anup Ranjan Lakra

1	Strengthening and widening / Reconstruction to Two lane with paved shoulder of Sisai - Basia road.(Including Bridge)	36.90	10611.84	1582(S) 31.03.23	11520.48	03SBD/23-24 dt- 12.07.23	95.92	11050.00	100%	11.09.25	M/s Vinod Kr. Jain Jashpur, Chhattisgarh
---	--	-------	----------	---------------------	----------	-----------------------------	-------	----------	------	----------	---

State Plan Road Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	IRQP Work of Kumahari to Gumla (on Taisera NH- 23) Road (Total Length-25.565 Km) under Road Division, Gumla	25.57	1545.48	926(S) 27.02.25	0.00	-	0.00	0.00	-	-	-
3	IRQP Work of Nathpur- marda- Tukutoli- Bagma Road (Total Length-20.750 Km) under Road Division, Gumla	20.75	1327.62	1980(S) 20.05.25	0.00	-	0.00	0.00	-	-	-
4	Widening/Strengthening of Bakutoli-Kurkura-Bano Road including Bridge under Road Division, Gumla.	33.57	14051.68	4750(S) 16.12.25	0.00	-	0.00	0.00	-	-	-
4	Gumla	116.78	27536.63		11520.48	0.00	95.92	11050.00			

Circle : Ranchi

Div : Khunti

Name of EE-Sri Rameshwar Sah

1	Widening and strengthening/ reconstruction of road from confluence point of karkatta river and tanju nala to dasmile gundu road.(length-9.244km)	9.24	2484.66	Letter no. 3548(s) dated 06.10.22	1813.20	Provisional work order vide lt. no. 948 dt. 14.11.23 13SBD/23-24 Dt. 30.11.23	97.60%	2363.66	85%	13.05.25	JMD (50%) (M/S Jai Maa Durga Construction, Chiniya Road, Nehru Nagar Garhwa)-NP (50%) (M/S Nagendra Pandey, Ashok Nagar, Ranchi) (JV).
2	Widening and Strengthening / Reconstruction of Hatia – Lodhma – Karra Road (MDR-032) (Total Length- 26.400 KM)	26.40	10937.50	Letter No. 5392(s) dated 29.11.23	8639.86	02SBD/24-25 Dt. 11.09.2024	79.38%	7922.72	82%	10.09.26	PE-SRMV Construction (JV)
3	IRQP work of Kamdara to Bero Road (MDR 034) From Km 23.46 to Km 51.125 (Total Length=27.665 Km)	27.67	1750.68	Letter No. 925(s) dated 27.02.25	1505.57	41SBD/25-26 Dtd 23.12.2025	0.00	0.00	-	-	M/S Dilip Kumar

State Plan Road Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Khunti	63.31	15172.84		11958.63	0.00		10286.38			

Circle : Ranchi
Div : Ranchi (Gramin)
Name of EE-Sri Jitendra Kumar Singh

1	Widening of Existing Pavement to Four Lane Divided Carriage Way of Ranchi-Purulia Road (Namkum ROB to Angara Section) (Total Length - 17.700 km) Including Construction Of Bridges For the Year 2022-23	17.70	18173.72	3587(S) Dt. 10.10.22	16984.89	1SBD/2023-24 Dt. 11.04.23	67.31%	13827.32	72%	14.03.2025	SRE & Associates (JV)
2	IRQP Work in Taimara Ghati-Dasham Fall Road (Length 10.00 km + 385 m Approach)	10.00	642.95	1524(S) Dt. 15.04.25	496.20	29SBD/2025-26 Dt. 03.12.25	0.00%	0.00	42%	31.01.2026	M/s Jaimata Dee Construction

State Plan Road Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of Approach Road/Service road to IIAB Road (Total Length-400m) (Including Utility Shifting & Plantation) Under Road Division Ranchi (Gramin) for the year 2025-26	0.40	402.81	3700(S) Dt. 19.09.25	0.00	-	0.00%	0.00	-	-	-
3	Ranchi (Gramin)	28.10	19219.48		17481.09			13827.32			

Circle : Ranchi

Div : Lohardaga

Name of EE-Sri Kuldeep Kumar Minz

1	Reconstruction of Lohardaga (Nadiya More) to Ergaon via Arcosa Rampur Road (Length-10.59 K.M.) and Reconstruction of Ergaon to Bhandra Road (Length -8.66 K.M.) (Total Length-19.25 K.M.)	19.25	7414.32	16.03.24 / 17 (S)	6799.92	10.10.24 / SBD 02/ 2024-25	57%	3899.35	58%	08.04.2026	PE-SRMV (JV), Sisai Road, Gumla.
1	Lohardaga	19.25	7414.32		6799.92		0.57	3899.35			

Circle : Ranchi

Div : Simdega

Name of EE-Sri Rajeev Kumar Singh

1	Widening & Strengthening work of Biru (on NH-143)- Tamra-Sikariyatanr- Ramrekhadham (on Kochedega-Ramrekha Road) Road.	22.35	7782.22	13.10.2022 3644(S)	6327.76	01 SBD of 2023-24, Dt. 14.07.2023	98.49%	7390.93	98%	13.02.25	M/s Vinod Kumar Jain, Chhattisgarh.
---	--	-------	---------	--------------------	---------	-----------------------------------	--------	---------	-----	----------	--

State Plan Road Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Improvement of Riding Quality Programme (IRQP) of Kalebira(SH-04)-Gangutoli-Jamdih (NH-143.) Road (Part-A KM 0.00 to 10.36 and Part-B KM 22.00 to 38.95) (Total Length- 28.31 km) (Carriage-5.5 m)	28.31	1765.89	14.12.2023 5643(S)	1828.86	3 SBD of 2024-25, Dt. 04.10.2024	95.69%	1750.00	97%	03.04.2025	AUM Construction, Gumla
3	Reconstruction of Lachragarh (on NH-320G)- Indtand-Karimati-Kharwagarha-Baribringa-Orga (on MDR-042) with Approach road of Kanorwa Railway Station in Simdega district road- total length 15.90 km.	15.90	6361.06	09.10.2024 / 4330(S)	4780.29	4SBD of 2024-25, Dt. 28.03.2025	25.04%	0.00	30%	27.09.2026	SRMV Construction Pvt. Ltd.-M/s Daroga Pradhan (JV) Near Bhatti Talab, Sisai Road, Gumla- 835207, Jharkhand.
4	Improvement of Riding Quality Programme (IRQP) work for Simdega-Sewai-Kinkel-Kurdeg-Kutumakachhar upto Chhatisgarh Border Road (MDR-044)(Total length 63.20 KM) under Road Division Simdega for the Year 2025-26.	63.20	3800.35	02.07.2025 / 2530(S)							
5	Improvement of Riding Quality Programme (IRQP) work of Jorm(NH-143) to Sarangbera upto Orissa Border Road (Total length 8.1KM) under Road Division Simdega.		693.60	19.08.2025 / 3275(S)							
6	Improvement of Riding Quality Programme (IRQP) work of Simdega-Rengari-Kersai-Bolba-Orissa-Border Road Part I (0.00 to 33.910 KM) & Part II(0.00 to 14.30 KM) Total length 48.21 KM.	48.21	2976.22	24.11.2025 / 4368(S)							

State Plan Road Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Widening & Strengthening of Kersai-Kurdeg via Thesutoli-Thaisuer Mission Road.	17.20	6213.86	06.03.2019 1557(S)							

7	Simdega	195.17	29593.20	12936.90	9140.93
---	---------	--------	----------	----------	---------

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Roads-Plan)
State Plan Road Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Sri Vinod Kachhap											
1	Widening and Strengthening of work from Kutiatu Chowk (on NH-75 Ext.) – Malti- Ring Road (Near Arvind Mil) Road (Total Length-4.070 KM) for the year 2023-24.	4.07	967.32	Ltr. No-2996(S) Dt.15-06-2023	824.72	25 SBD 2023-24 08-12-2023	114%	1061.91	100%	6/7/2024	Excel Venture, Ranchi
2	Improvement of Riding Quality work in Meshra-Pithoria road (Total Length-17.88 KM) for the year 2023-24.	17.88	1269.70	Ltr. No-3258(S) Dt.07-07-2023	1175.51	50 SBD 2023-24 07-03-2024	109%	1285.10	100%	9/6/2024	M/S Jyoti Enterprises, Hazaribagh.
3	Widening and Strengthening/ Reconstruction of approach road from Ring road and Daladali Road (Near Daladali chowk) to ICFAI University (Total length-1.106 KM) for the year 2023-24.	1.11	197.85	Ltr. No-3841(S) Dt.08-08-2023	138.36	35 F2 2023-24 21-12-2023	100%	138.36	100%	3/20/2024	M/S Raj Construction Birsra Chowk, Ranchi

State Plan Road Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Improvement of Riding Quality Programme (IRQP) in Burmu-Umedanda-Hindgir road (Total length-20.38 KM) (including Chute drain, retaining wall and 2 nos full gantry) for the year 2023-24.	20.38	756.27	Ltr. No-5003(S) Dt-27-10-2023	647.77	51 SBD 2023-24 09-03-2024	100%	647.77	100%	9/8/2024	M/S Jai Mata Dee Construction, Ranchi.
5	Improvement of Junction near D.C. House and Dindayal Chowk for the year 2023-24.		48.26	Ltr. No-5167(S) Dt-09-11-2	47.78	26 F2 2023-24 08-12-2023	63%	30.36	70%	1/21/2024	Laxmi Kant Jha Ranchi
6	Improvement of Riding Quality(IRQP) work in AG More to Mecon gate Shyamali - Dibdih Railway crossing road (total length-1.530 KM) for the Year 2024-25.	1.53	125.69	Ltr. No-4038(S) Dt-25-09-2024	95.85	52 F2 2024-25 17-01-2025	100%	95.83	100%	4/16/2025	M/S P.K. Infra House No.-854, Deputy Para, Kutchery Chowk, Ranchi.
7	Improvement of Riding Quality(IRQP) work in Intake well more (on 11th km of Ormanjhi-Sikidri) to Gatelsud Dam road (total length-2.50 KM) for the Year 2024-25	2.90	186.20	Ltr. No-4040(S) Dt-25-09-2024	130.07	47 F2 2024-25 16-01-2025	100%	130.07	95%	4/15/2025	R & R Construction Rock Pvt. Ltd. C/o Aarohan Enterprises, 3rd Floor Boreya, Kanke, Ranchi.

State Plan Road Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Improvement of Riding Quality (IRQP) work in Saheed Maidan to Purana Vidhansabha via Vivekananda School, Sudha Dairy Road (total length-1.860 KM) for the Year 2024-25	1.86	152.67	Ltr. No-4042(S) Dt-25-09-2024	116.20	55 F2 2024-25 17-01-2025	100%	116.19	100%	4/16/2025	Akshay Kumar Singh Sukhdeo Nagar, Ratu road, Hehal, Ranchi, Jharkhand-834005.
9	Improvement of Riding Quality (IRQP) work in Internal roads of RINPAS Hospital Campus (total length-11.402KM) for the Year 2024-25.	11.40	368.67	Ltr. No-4130(S) Dt-30-09-2024	293.68	59 SBD 2024-25 27-01-2025	109%	319.74	100%	5/26/2025	Bhadoria Infrastructure Private Limited, Bhadoria Nikaten, Bank Colony, Kokar, Ranchi-834002
10	Improvement of Riding Quality(IRQP) work in Ranchi-Muri Road from Sarjana Chowk to Dangratoli Chowk) (total length-1.60 KM) for the Year 2024-25.	1.60	228.38	Ltr. No-3958(S) Dt-20-09-2025	172.85	54 F2 2024-25 17-01-2025	100%	172.82	100%	4/16/2025	M/S Jai Mata Dee Construction, Ranchi.
11	Improvement of Riding Quality work of road from Judicial Academy to Nagdi Railway Crossing (Total Length 8.750 KM) for the year 2024-25.	8.75	556.86	Ltr. No-4297(S) Dt-09-10-2024	464.37	56 SBD 2024-25 21-01-2025	120%	555.17	99%	5/20/2025	ORBIT INFRAS, H.No.-54, Circular Road, Lalpur, Ranchi, Jharkhand.
12	Widening & Strengthening of Itki Sanatorium to Moro -Nari - Changani road (Total Length-9.856 KM) for the year 2019-20.	9.86	2644.51	Lt.5344 (S) 30.10-19	1560.83	19 SBD 2021-22 20-11-2021	102.32061	2198.48	100%	8/19/2022	KNPS-LNJ(JV)
12	Ranchi	81.33	7502.35		5668.00			6751.80			

State Plan Road Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Ranchi

Div : Gumla

Name of EE-Sri Anup Ranjan Lakra

1	Widening and Strengthening & Re-construction of malgo more at Bharno(NH23)to Pabaya Talab	11.00	2902.79	1308(S) 31.03.22	2608.91	05SBD/22-23 dt-13.12.22	96.36	2513.94	100%	12.12.23	Dewanti Construction, Sisai Road, Gumla (Now SRMV Const. Pvt. Ltd.)
2	IRQP Work of Kumhari to Jhatnitoli Road via Nawadhih in km 0.00 to 26.878 Length-26.878 km. under Road Division, Gumla	26.88	1553.70	1284(S) 13.03.24	1601.89	04SBD/24-25 dt-07.10.24	99.98	1601.59	100%	06.04.25	M/S N. C. Nahar Durg Chhattisgarh
2	Gumla	37.9	4456.5		4210.8			4115.5			

Circle : RANCHI

Div : KHUNTI

Name of EE-Sri Rameshwar Sah

1	Improvement of Riding Quality Pavement of Khunti – Torpa – Kalebira (SH-03) Road from Km 5.00 to KM 56.00 (Total Length-52.00 KM) (Carriageway – 10.00M)	52.00	52.00	Letter No. 5391(s) dated 29.11.23	5314.93	01SBD/24-25 Dt. 06.07.2024	100.00%	5654.47	100%	05.05.25	Vijay Kumar Sahu Infrastructure Pvt. Ltd.
2	Improvement of Riding Quality Programme of Konsa- Bakaspur-Govindpur- Karra Road in Km.0.00 to 30.120	30.12	30.12	Letter No. 3685(s) dated 06.09.24	2332.34	24SBD/24-25 Dt. 04.03.25	98.54%	2299.01	100%	03.09.25	SRMV Construction Pvt. Ltd.

State Plan Road Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Khunti	82.12	82.12		7647.26			7953.48			

Circle : Ranchi

Div : Ranchi (Gramin)

Name of EE-Sri Jitendra Kumar Singh

1	IRQP work in Sonhatu Milan Chowk Road (Length 23.122 km) (Carriage way - 5.50 m)	23.12	1496.87	3427(S) Dt. 23.08.24	1268.95	Provisional work order issued vide this office ltr no. 1064, dt. 10.10.24 23SBD/2024-25 Dt. 25.11.24	114.84%	1457.30	100%	09.03.2025	M/s Jaimata Dee Construction
2	IRQP work in Jonha-Purabdi Road (Length 30.96 km)	30.96	1865.94	3688(S) Dt. 06.09.24	1709.98	22SBD/2024-25 Dt. 15.10.24	108.25%	1850.98	100%	14.04.2025	M/s Jaimata Dee Construction

State Plan Road Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	IRQP work in km 32.10 to 47.55 of Adardih-Milan Chowk Road for the year 2024-25	15.45	824.32	3960(S) Dt. 20.09.24	689.81	Provisional work order given to the contractor vide this office ltr. No. 1263, Dt. 20.12.24 26SBD/2024-25 Dt. 16.01.25	99.87%	688.94	100%	18.04.25	M/s Jaimata Dee Construction
4	Widening and Strengthening-Reconstruction of Hundru (MDR 23) to Tati-Singari (MDR -020) Total Length 6.042 Km For the year 2022-23	6.04	1631.83	3550(S) Dt. 06.10.22	1528.57	2SBD/2023-24 Dt. 29.05.23 Sup. Ag. No. 30SBD/2024-25, Dt. 11.03.25	97.52%	1703.37	100%	12.01.24	Classic Engicon Pvt. Ltd.

State Plan Road Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	IRQP/Strengthening Work in Goushala to Kanke-Patratu Road (Total Length 1.60Km)	1.60	82.40	3963(S) Dt. 17.08.23	51.96	33F2/2023-24 Dt. 07.03.24	99.67%	51.79	100%	06.05.2024	M/s Ranju Devi
6	Widening and Strengthening-Reconstruction of Angara-Hahe-Rahe Road (MDR-21)Total Length-26.687 Km. For the year 2022-23	26.69	5795.82	3472(S) Dt. 23.09.22	5700.99	21SBD/2022-23 Dt. 07.02.23 Provisional work order issued on dt 27.01.23	114.07%	6900.28	100%	26.08.24	Classic Engicon Pvt. Ltd.
7	IRQP/Strengthening work in Jonha By Pass Road (Length 1.60km)	1.60	55.75	2854(S) Dt. 11.07.24	41.82	07F2/2024-25 dt.19.09.24	95.12%	39.78	100%	02.11.2024	Speedcon Developers Private Limited

State Plan Road Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	IRQP/Strengthening work in Muri Station Road (Length 1.00 km)	1.00	70.11	2855(S) Dt. 11.07.24	53.65	08F2/2024-25 dt.19.09.24	96.60%	51.82	100%	02.11.2024	M/s P K Infra
9	Preparation of DPR for W/S of Sidrol–Tutihara– Rajaulatu-Lali-Arra Road		16.69	Ltr No. 2890(S) Dt 03.08.22	16.52	10F2/2022-23	85%	14.04	100%		RANCHI DESIGN & CONSULTANCY SERVICES PVT LTD
10	Preparation of DPR for W/S of Angara–hahe-Rahe Road.		20.26	Ltr No. 2890(S) Dt 03.08.22	20.06	8F2/2022-23	100%	20.06	100%		RANCHI DESIGN & CONSULTANCY SERVICES PVT LTD
11	Preparation of DPR for W/S from Hundru to Tati-Singari of Jonha-Purabdih Road		5.48	Ltr No. 2890(S) Dt 03.08.22	5.43	9F2/2022-23	100%	5.43	100%		RANCHI DESIGN & CONSULTANCY SERVICES PVT LTD
11	Gramin	106.5	11865.46		11087.73			12783.79			

Circle : Ranchi

Div : Lohardaga

Name of EE-Sri Kuldeep Kumar Minz

State Plan Road Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening & Strengthening / Reconstruction Work (Including Construction of Bridge) from Bhandra (MDR-001) to Senha (SH-08) Road (Total Length - 23.518 K.M.)	23.52	8192.24	17.02.22 / 541 (S)	6541.28	16.07.22 / SBD 01/ 2022-23 13.03.24/ SBD19/ 2023-24 (Suppl.)	100%	8511.01	100%	15.01.2024	M/s Ganga Construction, Hehal, Ranchi.
2	IRQP Work of Lohardaga-Gangupara Peshrar Road (Total Length -27.80 K.M.)	27.80	1537.50	11.03.24 / 1195 (S)	1594.42	30.07.24 / SBD 01/ 2024-25	100%	1641.56	100%	29.01.2025	Anand Construction Infrastructure Pvt. Ltd., Harmu, Ranchi.
3	IRQP Work of Shankh-Chatra (Lukaiya More) Road (Length - 21.35 K.M. = 21350 M.)	21.35	1368.70	18.10.21 / 3193 (S)	1086.86	01.11.22 / SBD 06/ 2022-23	100%	1136.20	100%	31.03.2023	Altima Infrastructure Pvt. Ltd., Ashok Nagar, Ranchi.
3	Lohardaga	72.67	11098.43		9222.56			11288.77			

Circle : Ranchi

Div : Simdega

Name of EE-Sri Rajeev Kumar Singh

1	Widening & Strengthening of Palkot (NH-23)-Rokodega-Bilingbera-Tamra Road.	38.50	8456.92	27.06.17 3597(S)	6861.89	06.04.18 01 of SBD 18-19 DOC- 13.04.18	81.50%	6514.19	82	12.04.20	M/s Spica Project Pvt. Ltd., -M/S Mini Construction JV, Ranchi
---	--	-------	---------	------------------	---------	--	--------	---------	----	----------	--

State Plan Road Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Strengthening/ Improvement of Riding Quality Programme (IRQP)/ for Putritoli - Barasloya-Lacharagarh - Jaldega - Pandripani Road (MDR - 045) Total length 73.60 KM for the year 2021-22.	73.60	1156.58	26.11.21 3665(S)	1138.05	18.07.22 01 of SBD 2022-23	101.67%	1157.05	100	30.12.2022	Jai Maa Ashtabhuji Construction, Hazaribagh.
3	Improvement of Riding Quality Programme (IRQP) /Strengthening for Simdega-Jaldega-Hurda-Girda Upto Manoharpur Road (MDR - 42) Total length 73.70 KM for the Year 2021-22.	73.70	1245.16	26.11.21 3666(S)	1231.96	18.07.22 02 of SBD 2022-23	102.67%	1264.88	100	12.01.2023	Jai Maa Ambe Infra Pvt. Ltd. Chatra.
4	Improvement of Riding Quality Programme (IRQP) for Kurdeg(MDR-044)-Karamdiha-Gariajor upto Chattisgarh Border Road for the Year 2023-24.	11.85	717.25	15.06.2023 3000(S)	735.35	2 SBD of 2024-25, Dt. 27.07.2024	97.24%	715.04	100%	26.10.24	M/s N.C. Nahar, Durg, Chhatisgarh
5	Improvement of Riding Quality Programme (IRQP) for Putritoli (Dolongsera on MDR-45) - Timbermore-Rampur-Boroseta-Jitutoli-Beraergi(upto Koel river) road. (Total length 31.8 KM for the Year 2023-24.	31.80	1956.80	01.08.2023 3722(S)	1867.03	1 SBD of 2024-25, Dt. 19.07.2024	94.80%	1769.92	100%	18.01.25	Jai Maa Astabhuji Construction, Hazaribagh
5	Simdega	229.5	13532.71		11834.28		4.78	11421.08			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Bridges-Plan)
State Plan Bridge Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : RANCHI
Div : RANCHI
Name of EE-Sri Vinod Kachhap

NIL

0 Ranchi	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
----------	------	------	------	------	------	------	------	------	------	------

Circle : Ranchi
Div : Gumla
Name of EE-Sri Anup Ranjan Lakra

NIL

0 Gumla	0.0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
---------	-----	------	------	------	------	------	------	------	------	------

Circle : RANCHI
Div : KHUNTI
Name of EE-Sri Rameshwar Sah

1	Construction of H.L. Bridge Over Karma Nala in 14th KM of Karra More (Torpa) to Karra Road.	24.64	380.25	Dy. Sec. Letter No. 1129(S) Dt. 22.02.2019	368.12	33SBD/23-24 DT. 01.03.24	98.69%	363.30	95%	5/31/2025	M/S BIMLA ENTERPRISES
---	---	-------	--------	--	--------	--------------------------	--------	--------	-----	-----------	-----------------------

State Plan Bridge Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of H.L. Bridge Over Bartoli Nala in 15th KM of Karra More (Torpa) to Karra Road.	33.23	339.66	Dy. Sec. Letter No. 1130(S) Dt. 22.02.2019	286.96	34SBD/23-24 DT. 01.03.24	96.51%	284.27	95%	5/31/2025	M/S BIMLA ENTERPRISES
3	Construction of H.L. Bridge Over Chata River in 41st KM of Sisai - Lapung - Dorma (MDR-30) Road.	147.60	1144.65	Dy. Sec. Letter No. 3428(S) Dt. 18.07.23	940.79	38SBD/23-24 DT. 14.03.24	67.16%	646.80	70%	3/13/2026	M/S Sharda Construction, Ranchi Road, Redma, Daltonganj Palamau
4	Construction of Diversion over Banai River at 8th KM of Khunti Torpa Kalebira Road		180.43	Dy. Sec. Letter No. 2655(S) Dt. 08.07.25	137.31		80.47%	110.50	92%		M/S Amit Construction, At-Parwal, P.O.- Datiya, P.S.- Bharno, Dist- Gumla
4	Khunti	205.5	2044.98		1733.18			1404.87			

Circle : Ranchi

Div : Ranchi (Gramin)

Name of EE-Sri Jitendra Kumar Singh

1	Balance work of Construction of high level bridge over kanchi river in 3rd/4th km of sonahatu-milan chowk road (MDR-028) including approach road.	204.6	1250.70	3532(S) Dt, 09.09.25	1232.51	28SBD/20 23-24 Dt. 23.02.2024	66%	844.89	70%	22.02.26	KUMAR AND ROY CONSTRUCTION
1	Ranchi (Gramin)	204.6	1250.70		1232.51			844.89			

State Plan Bridge Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Lohardaga Name of EE-Sri Kuldeep Kumar Minz											
NIL											
0	Lohardaga	0.00	0.00		0.00			0.00			
Circle : Ranchi Div : Simdega Name of EE-Sri Rajeev Kumar Singh											
NIL											
0	Simdega	0.00	0.00		0.00			0.00			

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Sri Vinod Kachhap											
NIL											
0	Ranchi	0.00	0.00		0.00			0.00			
Circle : Ranchi Div : Gumla Name of EE-Sri Anup Ranjan Lakra											
NIL											
0	Gumla	0.00	0.00		0.00			0.00			
Circle : Ranchi Div : Khunti Name of EE-Sri Rameshwar Sah											

State Plan Bridge Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

NIL

o Khunti

0.00

0.00

0.00

0.00

Circle : Ranchi

Div : Ranchi (Gramin)

Name of EE-Sri Jitendra Kumar Singh

NIL

o Gramin

0.0

0.00

0.00

0.00

Circle : Ranchi

Div : Lohardaga

Name of EE-Sri Kuldeep Kumar Minz

NIL

o

Lohardaga

0.00

0.00

0.00

0.00

State Plan Bridge Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Simdega Name of EE-Sri Rajeev Kumar Singh											
1	Construction of High level RCC Bridge over Patatirila River at 67th Km of Simdega-Jaldega-Hurda-Girda upto Manoharpur Road (including construction of Approach roads).	37.20	364.94	13.09.19/4545(S)	326.36	01F2 2017-18 22.09.17 Revised 14F2 19-20, dt.- 15.02.20	100	315.76	100	21.03.2019	Bijay Prasad
1	Simdega	37.20	364.94		326.36			315.76			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Sri Vinod Kachhap											
1	Ordinary repair work of Pithoria-Thakurgaon-Burmu-Rai Khelari road for the Year 2024-25.		180.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	143.96	48 F2 of 2024-25 Dt.-16-01-2025	74.22	52%	55%	4/15/2025	Sunil Kumar Morabadi, Ranchi
	Non-Plan-2025-26										
1	Ordinary repair from Mander to Burmu Road for the year 2025-26.	14.80	20.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	19.97	71 F2 of 2025-26 Dt.-29-10-2025			100%	12/8/2025	M/S Kalpana Construction, Vill.-Bagda, P.O.- Chaingara, P.S.- Thakurgaon, Ranchi, Jharkhand-835214.
2	Ordinary Repair work in Chanho to Purnapani Road for year 2025-26	18.00	25.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	24.95	60 F2 of 2025-26 Dt.-04-10-2025			100%	1/1/2026	M/S Kamla Kaushal Construction, Indrapuri,Ratu Road, Hehal Ranchi, Jharkhand-834005.
3	Ordinary repair work in Purnapani to Lapung road for the year 2025-26.	25.20	50.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	49.99	66 F2 of 2025-26 Dt.-08-10-2025				1/5/2026	Toppo Enterprises, At.-Chroundi, Boreya, Bariatu, Ranchi-834006
4	Ordinary Repair work in (i) Daladali Chowk (on Ranchi ring road) - Premnagar (on NH 23) road, (ii) Hazi chowk - Brambe road and (iii) Bijulia Chowk- Mahadeo Tangra road (Total length 23.44 KM) and painting work in Bridge Culvert for the year 2025-26.	23.44	25.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	24.97	65 F2 of 2025-26 Dt.-04-10-2025				11/9/2025	Matrika Construction Mohrabadi, Ranchi
5	Ordinary Repair work in Itki Road to Shyama Prasad Mukherjee nagar and west side Park Link road for the year - 2025-26.	1.20	5.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	4.99	37 F2 of 2025-26 Dt.- 11-09-2025	4.98	100%	100%	11/9/2025	Amit Pratap, Sukhdeonagar, Ranchi, Jharkhand.
6	Ordinary Repair work from NH-75 (Tendar More) to Jaguar Camp road for the year - 2025-26.	2.20	10.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	9.99	28 F2 of 2025-26 Dt.- 09-09-2025	9.75	98%	100%	11/7/2025	NEELIMA SINGH 190/2, W/O Vadvendra Singh, Vidyalaya Marg, Ashok Nagar, Ranchi, Jharkhand-834002.
7	Ordinary Repair in Pithoriya-Thakurgaon-Burmu Rai Khelari road and Painting work in Bridge/Culvert for the year 2025-26.	37.00	70.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	-	-					Sunil Kumar Mohrabadi, Ranchi

State Non-Plan Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Ordinary Repair work in NH-75 (Bijupara chowk) to Barhe road (Total Length-3.74 KM) for year 2025-26	3.74	10.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	9.90	45 F2 of 2025-26 Dt.-15-09-2025			100%	11/13/2025	J.H. Construction LOhardaga Road, Hutar, Canho, Tangar, Ranchi, Jharkhand-834005
9	Ordinary Repair work in Kanke block chowk to Bacon factory and link road for year 2025-26.	2.00	10.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	9.99	61 F2 of 2025-26 Dt.-04-10-2025			100%	12/2/2025	KARTIK PAHAN Vill-HESATU, P.O.-Sikidiri, P.S.-Sikidiri, Ranchi, Jharkhand-835219.
10	Ordinary Repair work in Shahid Chowk to Harmu Road via Nehru Park road (J.J. Road) for year 2025-26.	1.00	20.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	19.95	44 F2 of 2025-26 Dt.-15-09-2025	19.93	100%	100%	11/13/2025	MRITUNJAY KUMAR SINGH, Kathalmore Road, Argora, Doranda, Ranchi- 834003
11	Ordinary repair work in road from (1) Kartik oraon chowk to maa Laxmi plaza via H-85,(2)Power house road to H-100 via L/H 96 (3) Kartik oraon chowk to dargah road chowk via indli	2.62	15.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	14.97	69 F2 of 2025-26 Dt.-08-10-2025			100%	12/6/2025	DKC Sukh Shanti Nagar, Booty More, P.O.-Buti, P.S. Sadar, Ranchi
12	Surface renewal work in Kadru Diversion road for year 2025-26.	0.60	15.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	14.91	29 F2 of 2025-26 Dt.-10-09-2025	14.91	100%	100%	11/21/2025	M/S Deep Shakti Construction, Dardag Ranchi.
13	Ordinary repair work in Harmu Chowk to Bharat Mata Chowk via Muktidham Road for year 2025-26.	1.20	8.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	8.00	56 F2 of 2025-26 Dt.-23-09-2025			100%	11/21/2025	WAVES BRICKS KURU, LOhardaga, Jharkhand-835213.
14	Special Repair of road from Nayasarai to Argora chowk for the year 2025-26.	5.80	30.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	-	-					Tender Cancelled
15	Surface renewal work in Kadru to Hindpiri road for year 2025-26.	0.59	5.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	5.00	31 F2 of 2025-26 Dt.-10-09-2025	4.99	100%	100%	11/8/2025	Shivay Construction Hinoo, Ranchi
16	Ordinary repair work in Shahjanad chowk to Harmu Chowk via Patel Chowk Road for the year 2025-26	0.76	5.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	4.96	82 F2 of 2025-26 Dt.-16-10-2025			100%	12/14/2025	JAI GURU TRADERS, Flt No.-305, 3rd Floor, West End Residency, Block-A, Kaju Bagan, Hehal, Ranchi, Jharkhand- 834005.
17	Ordinary Repair work in road from Firayalal to Kokar and Firayalal to Karamtoli Chowk Road for the year 2025-26.	6.00	30.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	29.71	16 F2 of 2025-26 Dt.-02-09-2025			100%	11/30/2025	Speedcon Developers Private Limited Samay Garha, Morabadi, B.S.N.L. Telephone Exchange, Morabadi Bariatu, Ranchi, Jharkhand-834008.
18	Ordinary Repair from Ratu Road chowk (New Market) to H.E.C Gate (Birsra Rajpath, MDR- 015) Road (Total Length -7.80 KM) for the year 2025-26	7.80	30.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	29.96	14 F2 of 2025-26 Dt.-29-08-2025	29.96	100%	100%	11/26/2025	Praveen Kumar, Deputy Para, Ranchi

State Non-Plan Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
19	Surface Renewal work in Shahjanad Chowk to Kadru Road for the year 2025-26.	2.00	50.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	49.94	13 F2 of 2025-26 Dt.-29-08-2025	49.94	100%	100%	11/26/2025	Rakesh Kumar Chankya Nagar, Chutia, Ranchi-834001
20	Surface renewal work in Argoda Chowk to Kadru More road for year 2025-26.	3.00	20.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	19.95	55 F2 of 2025-26 Dt.-23-09-2025	19.93	100%	100%	11/21/2025	Rakesh Kumar Chankya Nagar, Chutia, Ranchi-834001
21	Ordinary Repair work in ITI Bus Stand (on NH-23) to St. Francis School (Total Length - 3.910 KM) road for year 2025-26.	3.91	15.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	14.99	30 F2 of 2025-26 Dt.-10-09-2025	14.88	99%	100%	11/8/2025	Harkhu Baitha, Ratu, Kamre, Ratu, Ranchi.
22	Ordinary Repair work in Deendayal Chowk to Old Argoda Chowk road for year 2025-26.	0.60	15.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	15.00	49 F2 of 2025-26 Dt.-15-09-2025	14.99	100%	100%	11/13/2025	Golden Bricks Construction Ashok Nagar Argora, P.S.- Argora, Doranda, Ranchi, Jharkhand- 834002.
23	Construction and repair of RCC Drain from Avdhoot Ashram to Sevasadan Road for the year 2025-26.		30.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	29.90	39 F2 of 2025-26 Dt.11-09-2025	15.31	51%	100%	12/9/2025	Nalanda Construction, Sarweswari Nagar, Itki road, Pandra, Ranchi, Jharkhand
24	Ordinary Repair work in NH-33 road (Urban) from Megasports 6 lane to Tatisilway via Lalganj (MDR-005) road (Total Length: 8.00 KM) for the year - 2025-26.	8.00	25.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	24.96	40 F2 of 2025-26 Dt.-11-09-2025	24.76	99%	100%	12/9/2025	Sanjit Kumar Kishore Ganj, Ranchi
25	Surface Renewal work in Kokar Bijli Office to RIMS Road for the year 2025-26.	1.83	40.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	39.94	25 F2 of 2025-26 Dt.-09-09-2025	39.94	100%	100%	12/7/2025	Royal Construction Bank Colony, Kokar, Ranchi, Jharkhand
26	Surface Renewal work in Chesayar home Road for the year - 2025-26.	2.10	40.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	39.99	18 F2 of 2025-26 Dt.-02-09-2025			100%	11/30/2025	Bhuneshwar Mahto Army Camp, Vi..+P.O.- Sugnu, Ranchi-834003.
27	Ordinary Repair and Drain construction work in Karamtoli-Ormanjhi Road for the year 2025-26.	23.00	40.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	39.97	42 F2 of 2025-26 Dt.-11-09-2025	39.96	100%	100%	12/9/2025	Ganpati Traders, Anand Nagar, Near DAV Public School, Ratu Road Hehal, Ranchi- 834005.
28	Surface Renewal from Kanke Ram Mandir to DC Residence road for the year 2025-26.	1.50	65.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	44.56	77 F2 of 2025-26 Dt.-15-10-2025	44.51	100%	100%	2/14/2026	M/S P.K. Infra Kutchery Chowk Ranchi
29	Ordinary repair work of RIMS Bijli Chowk to Cheshier Home via Jora Talab Road for the year 2025-26	1.83	10.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	9.98	73 F2 of 2025-26 Dt.-10-10-2025			100%	12/8/2025	DEEP ENTERPRISES Kahata No.-34, Kshesra No.-106, Mahuwatoli, Khunti, Jharkhand- 835210.
30	Surface Renewal of Road from Bariatu to Chiraundi road via Hill View Nursing Road for the Year - 2025-26.	2.77	49.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	48.36	17 F2 of 2025-26 Dt.-02-09-2025	48.93	101%	100%	11/30/2025	M/S Randhir Pratap Singh Sukhdeo nagar, Near Central Bank Gali Ratu road, Ranchi, Jharkhand-834005

State Non-Plan Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
31	Surface Renewal of Road from Shahid Chowk to Raj Bhavan Road via Gandhi Chowk (Pustak Path) for the year-2025-26.	1.01	25.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	24.87	53 F2 of 2025-26 Dt.-19-09-2025			100%	11/17/2025	Star Media Services & Tour and Travels Central Street Shanti Bhawa, Bhudhia Bagan, Hindpiri, Ranchi, Jharkhand-834001.
32	Ordinary repair work of Morabadi Peripheral Road (including Link Road) for the year - 2025-26	3.00	10.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	10.00	76 F2 of 2025-26 Dt.-15-10-2025	9.99	100%	100%	12/13/2025	Gaurav Construction Vill.-Lapra, Khalari, Mccluskiegunj, Ranchi, Jharkhand-834008.
33	Surface renewal work in ATI Chowk to Ram Mandir road for year 2025-26.	0.60	20.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	20.00	47 F2 of 2025-26 Dt.-15-09-2025	19.99	100%	100%	11/13/2025	Naween Engineering Construction Ratu road, Ranchi, Jharkhand-834005.
34	Ordinary Repair work in LPN Shahdeo Chowk to Booty More road and construction of drain for year 2025-26.	7.90	25.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	25.00	48 F2 of 2025-26 Dt.-15-09-2025			100%	12/13/2025	M/S Randhir Pratap Singh Sukhdeo nagar, Near Central Bank Gali, Ratu road, Ranchi, Jharkhand-834005.
35	Ordinary Repair work in Tagore Hill Road , Divyang More to RIMS Road for year 2025-26.	2.45	10.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	10.00	75 F2 of 2025-26 Dt.-13-10-2025				12/11/2025	Sunil Kumar Sinha Upper Shivpuri, Ratu Road, Ranchi-834008.
36	Ordinary repair work in Bahubazar to Namkum Thana via Chutiya main road for the year 2025-26.	3.38	15.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	14.98	36 F2 of 2025-26 Dt.-11-09-2025	14.98	100%	100%	11/9/2025	Dhananjay Kumar Singh House No.-141, Kathal More Road, Argora, Doranda, Ranchi, Jharkhand-834002.
37	Ordinary Repair work in Church Road (Kali Mandir) to Bahu Bazar chowk for year 2025-26.	2.40	10.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	9.98	41 F2 of 2025-26 Dt.-11-09-2025	9.97	100%	100%	11/9/2025	Saroj Kumar Singh 3B, Nirmala Meera Apartment, Lane No.-3, Anand Gram, Morabadi, Ranchi-Jharkhand-834008.
38	Ordinary Repair work from Kadru chowk to Ranchi Railway station Road for year 2025-26	1.20	10.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	9.98	43 F2 of 2025-26 Dt.-11-09-2025	9.98	100%	100%	11/9/2025	M/S Devendra Prasad Akela, 64, OLD HB Road, Siram Toli, Chutia, Ranchi, Jharkhand-834001.
39	Ordinary repair work in Bahubazar to NH-33 Namkum via Chutiya railway fatak road for the year 2025-26.	4.95	10.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	9.99	51 F2 of 2025-26 Dt.-15-09-2025				11/13/2025	Maa Vaishnavi Construction Kadru, Ranchi
40	Ordinary Repairwork in Chandni Chowk Hatia to Ring Road Via Tonko Toli for year 2025-26	3.75	15.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	14.99	35 F2 of 2025-26 Dt.-11-09-2025	14.93	100%	100%	11/9/2025	Secure Infra Chass, Bakoro

State Non-Plan Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
41	Ordinary Repair work in Amreshwardham (Bichana More) to Tupudana Via Jurdag Road for year 2025-26.	12.00	25.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	24.99	34 F2 of 2025-26 Dt.-11-09-2025	24.99	100%	100%	12/9/2025	Lal Dilip Nath Shahdeo, Ratu Road, Ranchi, Jharkhand.
42	Ordinary Repair work in Sirkhatoli to sahkari Bhawan road for year 2025-26.	1.15	10.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	9.97	74 F2 of 2025-26 Dt.-13-10-2025			100%	12/9/2025	Vinara Dwellers Engicon Pvt. Ltd. Madhukam Ratu Road, Hehal, Ranchi, Jharkhand- 834005.
43	Ordinary Repair work in Milan Chowk (Tupudana NH-75) to Ramkrishna Mission T.B. Sanitorium road for year 2025-26.	2.50	10.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	9.99	89 F2 of 2025-26 Dt.-20-11-2025				1/18/2026	Gaurav Kumar Mishra Tupudana, Hatia, Ranchi, Jharkhand- 834003.
44	Painting of Divider and Repair of culvert, Kerbs and grill from Kutcheri chowk to over Bridge road for year 2025-26.	2.50	10.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	9.98	62 F2 of 2025-26 Dt.-04-10-2025			100%	12/2/2025	Shaswat Kumar Dubey Shiv Durga Mandir Lane, Ratu Road, Hehal, Ranchi, Jharkhand- 834001.
45	Kerb Stone repair and Grill repair in road from Mecon Chowk to Hinoo Chowk for the year 2025-26.	2.00	25.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	24.99	21 F2 of 2025-26 Dt.-09-09-2025			100%	12/7/2025	Rama Shankar Yadav, Birsa Chowk, Ranchi, Jharkhand.
46	Surface renewal in Nepal house more to Mecon chowk Road for the year 2025-26.	0.55	30.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	29.99	27 F2 of 2025-26 Dt.-09-09-2025	29.99	100%	100%	12/7/2025	Senjit Prasad Singh, Shiw Puri Nagar, Argora Kathalmore, Pundag, Ranchi-834004.
47	Ordinary Repair work in Doranda Hospital to St. Xavier School Mecon gate and A.G. office road for the year 2025-26.	1.80	10.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	10.00	81 F2 of 2025-26 Dt.-16-10-2025			100%	12/14/2025	Ritu Traders Hinoo Doranda, Ranchi
48	Surface renewal of AG more to Old High court via Jhanda Chowk and Link road for the year 2025-26.	2.00	50.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	49.97	26 F2 of 2025-26 Dt.-09-09-2025	49.97	100%	100%	12/7/2025	Subodh Kumar Singh G.T. Road Aurangabad, Bihar.
49	Surface Renewal work from A.G. More Central School to Jhalsa Via Judge colony road for year 2025-26.	1.00	25.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	24.97	79 F2 of 2025-26 Dt.-16-10-2025				1/13/2026	Amit Kumar Verma Lower Hatia, Ranchi
50	Ordinary repair and painting work of Hinoo chowk to Birsa Munda Airport for the year 2025-26.	1.50	11.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	11.00	22 F2 of 2025-26 Dt.-09-09-2025	10.99	100%	100%	12/7/2025	Rama Shankar Yadav, Birsa Chowk, Ranchi, Jharkhand.
51	Ordinary repair work in Tupudana Singh More to Latma Chowk and repair of expansion Joint for the year 2025-26.	2.80	10.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	9.99	32 F2 of 2025-26 Dt.-10-09-2025			100%	11/8/2025	Sanjay Jaiswal Ratu Road, Ranchi
52	Surface renewal and construction of drain from Devendra Manjhi chowk to Kadru over bridge for the year - 2025-26.	1.10	55.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	49.95	58 F2 of 2025-26 Dt.-26-09-2025	49.94	100%	100%	12/24/2025	Prasanjeet Singh, Garikhana, BT Road, Kotwali, Ranchi.
53	Ordinary Repair and Painting work from Project Building to Chandni Chowk Road for year 2025-26	1.90	10.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	10.00	23 F2 of 2025-26 Dt.-09-09-2025	9.99	100%	100%	12/7/2025	Rama Shankar Yadav, Birsa Chowk, Ranchi, Jharkhand.

State Non-Plan Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
54	Ordinary repair in Old Vidhan Sabha to State election commission office road for the year 2025-26.	2.00	15.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	15.00	54 F2 of 2025-26 Dt.-23-09-2025	14.99	100%	100%	11/21/2025	M/S ISHWAR CONSTRUCTION New Friends Colony, Pandra, Kamre, Ranchi, Jharkhand-835222.
55	Ordinary Repair work in Veer Kunwar Singh chowk to Judicial Academy road for year 2025-26	1.30	8.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	7.99	87 F2 of 2025-26 Dt.-13-11-2025				1/11/2026	Suriya Enterprises Bijuliya, Ramgarh
56	Ordinary Repair work in Nayasarai Railway Crossing to Joda Pokhar road for year 2025-26.	2.00	10.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	9.90	50 F2 of 2025-26 Dt.-15-09-2025			100%	11/13/2025	Hiralal Singh Construction Tupudana, Ranchi
57	Ordinary Repair and Painting etc Work in Peripheral Road of New Vidhan Sabha for the year 2025-26.	1.80	15.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	15.00	52 F2 of 2025-26 Dt.-16-09-2025	14.99	100%	100%	11/14/2025	Sarla Enterprises Pvt. Ltd, Ranchi
58	Special Repair work of roads within Campus of Engineering Hostel for the year 2025-26.	0.62	65.75	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	47.42	88 F2 of 2025-26 Dt.-20-11-2025			100%	3/19/2026	SL Enterprises Chutiya, Ranchi
59	Special Repair work of Dhurwa Golchakkar for the year 2025-26.	0.30	60.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	44.23	11 F2 of 2025-26 Dt.-20-08-2025	42.73	97%	100%	12/19/2025	Swastik Engineering & Construction Ranchi
60	Special Repair work of Internal Roads in campus of Jharkhand Mantralaya building, Dhurwa, Ranchi for the year 2025-26.	0.99	73.33	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	57.85	68 F2 of 2025-26 Dt.-08-10-2025	48.17	83%	100%	2/7/2026	SL Enterprises Chutiya, Ranchi
61	Ordinary Repair work in Birsa Chowk-Tupudana main road to Jojowasa main road and construction of drain for year 2025-26.	1.10	15.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	15.00	20 F2 of 2025-26 Dt.-09-09-2025	14.98	100%	100%	11/7/2025	M/S Bishwajit Tiwary Ranchi
62	Repair and painting work of bridge/Culvert located in Urban Part of NH-33 (via Mega sports 6 lane approach road)-Lalganj- Tatisilway (MDR-005) (Total length-8.00 KM) for year 2025-26		10.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	9.96	46 F2 of 2025-26 Dt.-15-09-2025			100%	11/13/2025	SHIVA BULDICON CORPORATION Newari Vikas Vidyalaya, Mishra, Ranchi, Jharkhand-535217
63	Furnishing work in Old Hazaribagh road (Sadar Hospital Friyalal Chowk) to Kokar Chowk for the year 2025-26.		10.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	9.98	70 F2 of 2025-26 Dt.-08-10-2025			100%	12/6/2025	Bhuneshwar Mahto Army Camp, Vi..+P.O.- Sugnu, Ranchi-834003.
64	Ordinary Repair work of bridge located in Ketari Bagan Namkum Road on Subernarekha river for year 2025-26.		10.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	9.98	63 F2 of 2025-26 Dt.-04-10-2025			100%	12/2/2025	Arvind Kumar, Sarveshwari Nagar, Itki Road Bazara, Ranchi
65	Road Safety work in different roads Under Road Sub division -01 for year 2025-26.		15.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	14.99	72 F2 of 2025-26 Dt.10-10-2025			100%	12/8/2025	Raviranjn Pandey Doranda, Hinoo, Ranchi
66	Road Safety work in different roads Under Road Sub division -02 for year 2025-26.		15.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	14.99	38 F2 of 2025-26 Dt.11-09-2025			100%	11/9/2025	Amit Pratap, Sukhdeonagar, Ranchi, Jharkhand.
67	Road Safety work in different roads Under Road Sub division -03 for year 2025-26.		15.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	14.88	24 F2 of 2025-26 Dt.09-09-2025	14.85	100%	100%	10/7/2025	M/S Bishwarkama Construction Dumka

State Non-Plan Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
68	Construction work of One Full Gantry and one half Gantry from Sidhu-Kanhu park to Ranchi University campus for the year 2025-26.		22.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	21.98	19 F2 of 2025-26 Dt.09-09-2025			100%	10/8/2025	Mumtaz Ahmad Bero, Ranchi
69	Crash Barrier work from Kutiyatu Chowk (NH 75) - Malti Ring Road via Arvind Mill road for year 2025-26.		15.00	RCD, Ltr No.- 2661(S) Dt.-09-07-2025	14.99	64 F2 of 2025-26 Dt.04-10-2025	14.99	100%	100%	11/2/2025	A and S Construction, Qtr No.-A/41, CTI Colony, Sector-8, Near HEC Jawahar Lal Nehru Stadium, Dhurwa, Ranchi-834004.
70	Repair and furnishing of Road Division, Ranchi office for the year 2025-26.			RCD, Ltr No.- 2661(S) Dt.-09-07-2025	24.98	114 F2 of 2025-26 Dt.30-12-2025				27.02.2026	M/S Tiger Construction Bariatu, Ranchi
70	Ranchi	278.0	1767.08		1578.37		893.30				

Circle : RANCHI
Div : Gumla
Name of EE-Sri Anup Ranjan Lakra

SPILL OVER

1	Construction of Guard Wall at 13th KM of Kurumgarh- Parsa Road Under Road Division (VIVEKADHIN FUND 2024-2025)		50.00	Lt- 3378(S) dt- 16.08.2024	21.16	10F2/2024-25 Dt.-28.02.2025	22.28	100%	100%	31.03.2025	Anand Kumar Gupta, Baraik Muhalla, Main Road, Gumla
2	Special Repair of Railing of Bridge over Koyal River at 61st km of Khunti Torpa- Kalebira Road (Vivekadhin) Under Road Division Gumla for the Year 2024-25				18.74	11F2/2024-25 Dt.-28.02.2025	18.73	100%	100%	31.03.2025	M/S Maa Dugra Construction Daltonganj
3	Junction improvement & Beautification work of Manjhatoli chowk Under Road Division Gumla for the Year 2023-24		50.00	Lt- 4009(S) dt- 18.08.23	30.53	17F2/2023-24 Dt.-17.02.2024	25.33	82.96	100%	15.05.2024	Gaurav Kumar Mishra, Tupudana, Ranchi
3	Gumla SO	0.00	100.00		70.43		66.34				

NON PLAN

1	Ordinary Road repair work of Bhrano Chowk to Parwal Rd. (via Mara Sili, Sargaon, Jirhul) from Km 0.00 to 12.975 Under Road Division Gumla for the Year 2025-26	12.98	40.00	Lt- 2661(S) dt- 09.07.25	39.99	06F2/2025-26 Dt.-25.09.2025	-	-	100%	24.12.2025	Ashish Sahu, Vill- Parwal, Datiya, Karanj Gumla.
2	Ordinary Road repair work of Charda Pusho Road (Via Bhurso, Pahamu, Kotari, Boro ,Pakria) from Km 0.00 to 17.10 Under Road Division Gumla for the Year 2025-26	17.10	30.00	Lt- 2661(S) dt- 09.07.25	29.96	08F2/2025-26 Dt.-27.09.2025	-	-	100%	26.12.2025	M/s Randhir Kumar Singh, Church Road, Daltonjang.
3	Road and Bridge Protection work in Ghaghra-Neterhat Road from 8th KM to 35th KM Under Road Division Gumla for the Year 2025-26		30.00	Lt- 2661(S) dt- 09.07.25	18.20	03F2/2025-26 Dt.-01.09.2025	18.200	100%	100%	30.11.2025	Prem Ranjan Singh Chetar Road, Gumla

State Non-Plan Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Construction of Guard wall & embankment protection with road safety work in Palkot-upper khaman-jodajam Road in 8th KM under Road division Gumla for the Year 2025-26		30.00	Lt- 2661(S) dt- 09.07.25	18.99	13F2/2025-26 Dt.-17.10.2025	-	-	100%	16.12.2025	MAA JEEBACH Construction Palkot Road, Gumla.
5	Construction of Guard wall and road safety work in HL RCC Bridge Approach at 17th KM of Kamdara-Bero Road under Road division Gumla for the Year 2025-26		40.00	Lt- 2661(S) dt- 09.07.25	24.92	11F2/2025-26 Dt.-27.09.2025	-	-	100%	26.12.2025	Dilip Kumar Upadhyay, Ponchi, Satbarwa, Daltonganj,
6	Installation of Crash Barrier work in Kurumgarh-Parsa, Sahid Naiman Kujur village link Road in KM 1st, 2nd,3rd,4th,6th and 13th Under Road Division Gumla for the Year 2025-26		36.00	Lt- 2661(S) dt- 09.07.25		-	-	-	-	-	
7	Construction of Guard wall in Kurumgarh parsa road in KM 4th,13th and 17th Under Road Division Gumla for the Year 2025-26		50.00	Lt- 2661(S) dt- 09.07.25	28.17	12F2/2025-26 Dt.-17.10.2025	-	-	80%	16.01.2026	MAA JEEBACH Construction Palkot Road, Gumla.
8	Construction of Guard wall in Chainpur-Ghaghra road in KM 18th,22nd and 23rd Under Road Division Gumla		50.00	Lt- 2661(S) dt- 09.07.25		-	-	-	-	-	M/s Friends Infrastructure Pipcho, Makatpur, Jainagar, Koderma.
9	Ordinary Road repair of HL RCC bridge Approach - Kurumgarh - Parsa, Sahid Naiman Kujur village link road in Km 7,11,15,17,20 and 21st		90.00	Lt- 2661(S) dt- 09.07.25	64.70	20F2/2025-26 Dt.-18.12.2025	-	-	-	17.03.2026	Rudrahartejas Cons.Pvt. Ltd. Tagore Hill Road Morabadi, Lalpur, Ranchi
10	Guard wall and Flank Repair Work in Ghaghra-Neterhat Road (SH09) from Km 35.000 to Km 43.000		125.00	Lt- 2661(S) dt- 09.07.25	75.00	14F2/2025-26 Dt.-31.10.2025	-	-	65%	30.01.2026	Prem Ranjan Singh Chetar Road, Gumla
11	Repair work of Existing Causeway and Construction of Diversion at Soe Nala Bridge at CH-31.00KM of Bakutoli- Kurkura -Bano Road		53.73	Lt- 2661(S) dt- 09.07.25	34.93	10F2/2025-26 Dt.-27.09.2025	-	-	100%	26.12.2025	M/S R D Construction Redma, Daltonganj, Palamau
12	Ordinary Road repair (KM 13,24,26,30,44 and 45) work of Ghaghra Neterhat Road Under Road Division Gumla		25.00	Lt- 2661(S) dt- 09.07.25	25.00	09F2/2025-26 Dt.-27.09.2025	-	-	100%	26.12.2025	M/s Randhir Kumar Singh, Church Road, Daltonjang.
13	Ordinary Road repair of Toto-Anjandham road from Km 0.00 to 9.350 Under Road Division Gumla for the Year 2025-26		25.00	Lt- 2661(S) dt- 09.07.25	24.99	07F2/2025-26 Dt.-27.09.2025	-	-	100%	26.12.2025	Dilip Kumar Upadhyay, Ponchi, Satbarwa, Daltonganj,
14	Railing repair work in Manjhatoli (NH-78) - Birkera-Kondra Road in KM 14th and 17th Under Road Division Gumla		16.00	Lt- 2661(S) dt- 09.07.25	15.99	17F2/2025-26 Dt.-09.12.2025	-	-	-	08.03.2026	M/s Gaurav Kumar Mishra Tupudana, Ranchi
15	Installation of Crash Barrier work in Sisai (Kumahar more NH-23) Ghaghra Road in KM 22nd and 35th Under Road Division Gumla		15.00	Lt- 2661(S) dt- 09.07.25	14.97	04F2/2025-26 Dt.-01.09.2025	14.968	100%	100%	30.10.2025	Prem Ranjan Singh Chetar Road, Gumla

State Non-Plan Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Beautification & Sohrai Painting on Guardwall in Valley area of Ghaghra- Netarhat Road for Netrhat Mahotsav Under Road Division Gumla		77.54	Lt- 3856(S) dt- 07.10.25	47.45	18F2/2025-26 Dt.-11.12.2025	-	-	65%	10.02.2026	M/S Shalini Devi Ghaghra, Gumla
17	Curve Improvement work Under Road Safety at Ch. 59.00km of Khunti- Torpa- Kolebira Road Under Road Division Gumla		82.61	Lt- 3856(S) dt- 07.10.25	0.00	-	-	-	-	-	M/S R D Construction Redma, Daltonganj, Palamau
18	Ordinary Road repair work of Ghaghra Netarhat Road (SH-09) in KM 35th to 43rd Under Road Division Gumla for the Year 2025-26		190.00	Lt-4066 (S) dt- 24.10.25	132.72	22F2/2025-26 Dt.-01.01.2026	-	-	-	31.03.2026	M/S R D Construction Redma, Daltonganj, Palamau
19	Ordinary Road repair work of Ghaghra Neterhat Road (SH-09) in KM 46th to 55th Under Road Division Gumla		55.00	Lt-4066 (S) dt- 24.10.25	0.00	-	-	-	-	-	M/S R D Construction Redma, Daltonganj, Palamau
20	Vivekadhin 2025-26		50.00	Lt- 2325(S) dt- 18.06.25	0.00	-	30.71	-	-	-	-
20	Gumla NP	30.08	1110.88		595.99	0.00	63.88				
23	Gumla NP, SO	30.08	1210.88		666.42	0.00	130.22				

Circle : RANCHI
Div : Khunti
Name of EE-Sri Rameshwar Sah

1	Ordinary Repair Work in 1st km of khunti-Siladon-Chukru-Bhusur Road	28.21	50.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25	49.48	8F2/25-26 Dt. 21.08.25	49.45	100%	100%		Ashish Kumar Sahu
2	Ordinary Repair and different Work of Marcha-Rania-saude Road	36.50	50.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25	49.87	18F2/25-26 Dt. 11.09.25	32.33	65%	100%		M/S S.J. Traders
3	Construction work of Retaining Wall in Chainage 12th, 22th and 23th KM of Murhu-Tapkara-Torpa Road		35.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25	35.00	7F2/25-26 Dt. 21.08.25		0%	85%		Ashish Kumar Sahu
4	Construction work of Rataining Wall/guard Wall in chainage 11th km and Km 22nd of Murhu(Jivantoli) Indipidi--Sarwada-birbanki-kochang-Bandgaon Road		50.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25	33.68	12F2/25-26 Dt. 30.08.25		0%	100%		Deep Enterprises
5	Construction of Breast wall/Drain and Miss. Work in SH03 to Ulihatu Road		35.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25	34.99	14F2/25-26 Dt. 01.09.25	34.92	100%	100%		Anirban Das

State Non-Plan Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Construction work of Retaining Wall in Chainage 6th , 11th km of approach road of bridge and repairing work of railing in bridge in tapakara -rania Road.		40.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25	39.97	11F2/25-26 Dt. 30.08.25		0%	100%		Deep Enterprises
7	C&G and Shoulder Repair Work from KM 0.00 to KM 44.00 in different Chainage and Construction of Parapet of Bridges situated at Km 02, Km 09, Km 12, Km 32, Km 33, Km 34, and Construction of Guard Wall and Boulder Pitching Work in Sisai Lapung Dorma Road.		35.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25	34.93	17F2/25-26 Dt. 09.09.25	34.93	100%	100%		Ashish Sahu
8	Construction of Guard wall / Breast wall & Boulder Pitching , and Drain Work in Dalbhanga (Sonaghati) korwa Road From Km 0.00 to 13.375 (Length 100m)		40.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25	38.80	21F2/25-26 Dt. 24.09.25		0%	100%		Anirban Das
9	Construction of Guard/Retaining Wall in Km 25th and 26th of Khunti Hitutola Maranghada Taimara road		30.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25	29.87	26F2/25-26 Dt. 06.10.25	29.87	100%	100%		Dewa Construciton
10	construction work of guardwall/Breast wall in Marcha (SH 03) -Rania -Saude Road		40.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25	29.30	27F2/25-26 Dt. 06.10.25	29.30	100%	100%		Anuj Kumar
11	Road safety and full gantry/half gantry installation work in Murhu-tapakara-torpa road		25.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25	12.84	23F2/25-26 Dt. 26.09.25	12.84	100%	100%		Rama Shankar Yadav
12	Road Safety and Paver Block Work in Dasmile Chukru Remta Sondasome Kujram Road		10.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25	6.38	13F2/25-26 Dt. 30.08.25		0%	100%		Deep Enterprises
13	Ordinary Repair & Safety Work of khunti-Siladon-Chukru-Bhusur Road from Km.0.00 to 12.00		10.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25	5.39	24F2/25-26 Dt. 26.09.25		0%	100%		Rama Shankar Yadav
14	Road Safety Signboard and Crash Barrier Installation Work of Sisai Lapung Dorma Road (MDR 30) from km 0.00 to 44.00		20.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25	20.00	16F2/25-26 Dt. 09.09.25	19.99	100%	100%		Ashish Sahu
15	Road safety work in Amreshwardham(SH-03 Bichana)-jurdag-tupudana(NH75E) Road from chainage km 0.00 to km 23.600		10.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25	5.72	22F2/25-26 Dt. 24.09.25	5.72	100%	100%		Sanjay Jaiswal
16	Road Safety, Bridge Railing Repair/ Construction Work in Khunti-Hitutola-Maraghada-Taimara Road from Km 0.00 to 20.00		10.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25	5.90	32F2/25-26 Dt. 10.11.25		0%	100%		Sanjeet Kumar
17	Road Safety & Marking Work from km 21.00 to Km 30.00 of Khunti Hitutola Maranghada Taimara road		10.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25				0%			Gaurav Mishra

State Non-Plan Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
18	Ordinary Repair and Other Work from Chainage Km 0.00 to Km 27.70 in Murhu-Tapkara- Torpa Road	27.70	85.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25	60.68	28F2/25-26 Dt. 06.10.25		0%	25%		Hemwanti Construction
19	New Construction of Culvert Including Repairing Work in Km 5TH,9TH,10TH,12TH,15TH,27TH,30TH AND 31ST of Sisai-Lapung-Dorma Road (MDR 30)		60.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25	44.12	38F2/25-26 Dt. 08.12.25		0%	2%		S.L. Enterprises
20	Construction work of Retaining Wall in Chainage 2nd KM of sarsa(bero-khunti road) to daranda latratu dam via sai temple Road		25.00	EIC, RCD vide Lt. No. 4066(S) dt. 24.10.25	16.99	34F2/25-26 Dt. 27.11.25		0%	15%		S.A. Traders
21	Ordinary Repair In Dasmile Chukru Remta Sondasome Kujram Road		30.00	EIC, RCD vide Lt. No. 4066(S) dt. 24.10.25	29.99	37F2/25-26 Dt. 04.12.25		0%	0%		Ashish Kumar Sahu
22	Ordinary Repair Work in Bhooth -Hutar (NH-75E) -Lodhma -Nagri (NH-23) Road.)		40.00	EIC, RCD vide Lt. No. 4066(S) dt. 24.10.25	39.93	36F2/25-26 Dt. 04.12.25		0%	0%		Ashish Kumar Sahu
23	Construction Of Culvert At Km 26th And Construction Of Guard Wall At Km 4th Of Khunti Hitutola Maranghada Taimara Road		25.00	EIC, RCD vide Lt. No. 4066(S) dt. 24.10.25	17.97	35F2/25-26 Dt. 27.11.25		0%	100%		Dewa Construciton
24	Safety work in bridge at 2nd km of kamdara-bero road		25.00	EIC, RCD vide Lt. No. 4066(S) dt. 24.10.25	15.22			0%			
25	Safety Work and miscellaneous work in SH-03 to Ulihatu Road (Length- 12.876 km)		25.00	EIC, RCD vide Lt. No. 4066(S) dt. 24.10.25	15.99	33F2/25-26 Dt. 17.11.25		0%	100%		Deep Enterprises
26	Repair work of Pier and Abutment of Bridge at 16th KM of Dasmile - Chukru - Remta - Sondasome - Kujra Road		80.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25	52.53	39F2/25-26 Dt. 12.12.2025		0%	100%		N2T Consultancy & Construction Pvt. Ltd.
26	Khunti NP, SP	92.41	895.00		725.54		249.35				

Circle : Ranchi
Div : Ranchi(Gramin)
Name of EE-Sri Jitendra Kumar Singh

Non Plan

State Non-Plan Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Special Repair of Bundu-Sonahatu-Jamudag-Jariya Road from km 21.00 to 30.19 under non plan for the year 2025-26	10.19	25.00	2661(S), Dt. 09.07.2025	25.00	21F2/2025-26 Dt. 10.10.25	0		100%	23.11.2025	DKC
2	Ordinary Repair of Bundu-Sonahatu-Jamudag-Jariya Road from km 11.00 to 20.00 under non plan for the year 2025-26	10.00	25.00		25.00	07F2/2025-26 Dt. 08.10.25	0		100%	21.11.2025	Sanjeet Kumar
3	Ordinary Repair of Bundu-Sonahatu-Jamudag-Jariya Road from km 0.00 to 10.00 under non plan for the year 2025-26	10.00	25.00		25.00	12F2/2025-26 Dt. 08.10.25	0		100%	21.11.2025	Mritunjay Kumar Singh
4	Ordinary repair work in Chandandih-Sonahatu Road	13.10	25.00		24.62	06F2/2025-26 06.10.25	0		100%	19.11.2025	Toppo Enterprises
5	Repair of bridge and culvert in different road under Road Division, Ranchi(Gramin)		15.00		14.96	15F2/2025-26 08.10.25	0		100%	06.11.2025	M/S Kamla Kaushal Construction
6	Construction of Guardwall in different location from km 20.00 to 30.00 of Ranchi-Muri Road under Non Plan for the year 2025-26	10.00	40.00		32.35	11F2/2025-26 08.10.25	0		100%	21.11.2025	M/S Ratan Construction
7	Construction of Guardwall in different location from km 31.00 to 60.00 of Ranchi-Muri Road under Non Plan for the year 2025-26	29.00	40.00		39.79	24F2/2025-26 18.10.25	0		90%	01.12.2026	Jai Guru Traders
8	Construction of Drain in 33km of Ranchi-Muri Road under non plan for the year 2025-26		35.00		25.17	10F2/2025-26 08.10.25	0		10%	06.12.2025	Sanjay Jaiswal
9	Construction of 2 nos of cross drain in 1st km of Rampur-Halmaid Road under Non Plan for the year 2025-26		10.00		9.96	20F2/2025-26 08.10.25	0		100%	06.12.2025	Rakesh Kumar
10	Construction of 2 m Height Guard wall in 4th & 5th km of Bundu-Sonahatu-Jamudag-Jariya missing link road under Non Plan for the year 2025-26		25.00		24.97	14F2/2025-26 08.10.25	0		100%	06.11.2025	Kalpana Construction
11	Special Repair work of Bridge situated on Kanchi River in Km 14th of Silli-Banta-Hazam-Tikar-Rangamati Road (MDR-25) for the year 2025-26		45.00	2661(S), Dt. 09.07.2025	40.43	17F2/2025-26 08.10.25	0		35%	04.02.2026	Mata Traders
12	Special Repair work of Bridge situated on Radhu River in Km 12th of Silli-Banta-Hazam-Tikar-Rangamati Road (MDR-25) for the year 2025-26		40.00		35.96	18F2/2025-26 08.10.25	0		20%	04.02.2026	Mata Traders
13	Beautification work and supply of furniture for IB at Angara under non plan for the year 2025-26		10.00		8.48	27F2/2025-26 17.11.25	0		100%	16.12.2025	M/S RT Construction
14	Beautification work and supply of furniture for IB at Tatisilwai under non plan for the year 2025-26		10.00		9.98	16F2/2025-26 Dt. 08.10.25	0		100%	06.11.2025	Ishwar Construction
15	Beautification work and supply of furniture for IB at Jonha under non plan for the year 2025-26		10.00		9.88	25F2/2025-26 Dt. 18.10.25	0		100%	16.11.2025	Priya Construction
16	Beautification work and supply of furniture for IB at Silli under non plan for the year 2025-26		10.00		9.98	19F2/2025-26 Dt. 08.10.25	0		100%	06.11.2025	M/S Tigar Construction

State Non-Plan Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
17	Repair and Painting of parapet of Culvert and Bridges in km 20.00 to 60.00 of Ranchi-Muri Road and Road Safety Work in km 30.00 to 60.00 under non plan for the year 2025-26		15.00	200F2/2025-26 Dt. 09.07.2025	14.99	13F2/2025-26 Dt. 08.10.25	0		98%	21.11.2025	Nalanda Construction
18	Construction of Half (Galantry) Cantilever Signboard - 5.50m x 2.10m = 2 Nos in the Jaruadih-Patrahatu Road under Non Plan for the year 2025-26		12.00		11.52	08F2/2025-26 Dt. 08.10.25	0		100%	06.11.2025	Sanjay Jaiswal
19	Road Safety work in Jaruadih-Patrahatu Road under Non Plan for the year 2025-26		10.00		9.50	26F2/2025-26 Dt. 06.11.25	0		100%	05.12.2025	Jai Guru Traders
20	Road Safety work in 20th km to 30th km of Ranchi-Muri Road under Non Plan for the year 2025-26		10.00		9.53	09F2/2025-26 Dt. 08.10.25	0		100%	06.11.2025	Sanjay Jaiswal
21	Furnishing work and Supply of Instrument at office of the CE(Comm) under non plan for the year 2025-26		40.00		39.92	31F2/2025-26 Dt. 23.12.25	0		70%	20.02.2026	Ishwar Construction
22	Beautification work and supply of furniture for Inspection Building at Ramdera under Non Plan for the year 2025-26		15.00				0		0%		Ravi Ranjan Kumar Pandey
22	Gramin NP	82.29	492.00		447.01		0.00				

Spill Over

1	Renovation Work in Silli I.B for the year 2023-24		50.00	125 (S) Dt. 11.01.2024	49.60	5F2/2024-25 Dt. 18.09.24	25.00	50.41%	100%	17.01.2025	Rakesh Kumar
2	Construction of Inspection Bunglow at Ramdera on Ranchi-Muri Road with full Furnishing for the year 2023-24		150.00	125 (S) Dt. 11.01.2024	119.98	25F2/2024-25 Dt. 09.01.25	43.00636	35.85%	68%	08.07.25	P. I. Construction
2	Gramin SO	0.00	200.00		169.57		68.01				

Vivekadhin

1	Traffic Restoration Work in Silli-Banta-Hazam-Tikar-Rangamati Road from km 0.00 to 19.00 under vivekadhin for the year 2025-26	19.00	30.00	EIC, Ltr No. 2325(s), Dt. 18.06.2025	2.47	01F2/2025-26	2.47	100%	100%	24.08.2025	Sanjit Kumar
2	Traffic Restoration Work in Silli-Banta-Hazam-Tikar-Rangamati Road from km 20.00 to 39.00 under vivekadhin for the year 2025-26	19.00			2.46	02F2/2025-26	2.46	100%	100%	26.08.2025	Arvind Kumar
3	Bush cutting work of flank in Rahe-Sita Fall Road for the year 2025-26 under Vivekadhin	-			2.50	03F2/2025-26	2.50	100%	100%	12.09.2025	Parwez Alam
4	Flank repair work in km 0.00 to 5.80 of Bundu-Sonahatu-Jamudag-Jareya Missing Link Road for the year 2025-26 under Vivekadhin	5.80			2.47	04F2/2025-26	2.47	100%	100%	18.09.2025	Arvind Kumar
5	Traffic Restoration work in Rahe-Sita Fall Road in km 0.00 to 11.40 for the year 2025-26	11.40			2.47	05F2/2025-26	2.47	99.87%	100%	25.09.2025	Sanjit Kumar
6	Laying Paver Block of office campus of Road Division, Ranchi(Gramin) under vivekadhin for the year 2025-26	-			2.49	28F2/2025-26	2.49	99.87%	100%	24.11.2025	Ravi Ranjan Kumar Pandey

State Non-Plan Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Bush cutting work of flank in Silli-Banta-Hazam-Tikar-Rangamati Road in km 0.00 to km 19.00 for the year 2025-26 (Vivekadhin)	19.00			2.48	30F2/2025-26	2.48	99.87%	100%	26.12.2025	Sanjit Kumar
7	Gramin SO	74.20	30.00		17.35		17.34				
29	Gramin NP, Vivek, SO	156.49	722.00		633.93		85.35				

Circle : RANCHI
Div : Lohardaga
Name of EE-Sri Kuldeep Kumar Minz

1	Installation Work of W-Metal Beam Crash Barrier for Protective Work at 3rd & 4th K.M. in Circuit House, Lohardaga to B.S. College Road, Lohardaga	--	12.00	<u>09.07.2025</u> 2661(S)	8.85	<u>09.09.2025</u> 07F2/2025-26	8.85	100%	100%	08.10.2025	Bijay Kumar, Lohardaga.
2	Construction of Drain & Cross Dran at 1st K.M. of Circuit House, Lohardaga to B.S. College Road, Lohardaga	--	15.00	<u>09.07.2025</u> 2661(S)	9.83	<u>09.09.2025</u> 06F2/2025-26	9.83	100%	100%	08.11.2025	Bijay Kumar, Lohardaga.
3	Installation Work of Signage Board and W-Metal Beam Crash Barrier for Protective Work at Various Chainages in Karanji More (Bero) to Chatti via Narcopi Railway Station Road	--	18.00	<u>09.07.2025</u> 2661(S)	12.71	<u>09.10.2025</u> 10F2/2025-26	0.00		100%	08.11.2025	Kamla Kaushal Construction, Ranchi
4	Installation Work of W-Metal Beam Crash Barrier for Protective Work at Various Chainages (Valley Area) of Lohardaga-Kisko More to Richuguta Road	--	18.00	<u>09.07.2025</u> 2661(S)	12.53	<u>07.10.2025</u> 09F2/2025-26	12.53	100%	100%	06.11.2025	Prem Ranjan Singh, Gumla
5	Repairing Work (From Chainage 2.00 K.M. to 5.00 K.M.) in Kesa More-Mandar Road	--	20.00	<u>09.07.2025</u> 2661(S)	20.00	<u>11.09.2025</u> 08F2/2025-26	0.00		100%	10.11.2025	Dhananjay Kumar Singh, Ranchi.
6	Special Repair Work in Circuit House, Lohardaga to B.S. College Road, Lohardaga	--	20.00	<u>09.07.2025</u> 2661(S)	16.00	<u>09.09.2025</u> 05F2/2025-26	15.82	100%	100%	08.11.2025	Randhir Kumar Singh, Palamu.
7	Repairing and Maintenance of Divisional Office, Sub-Divisional Office and J.E. Quarter	--	20.00	<u>09.07.2025</u> 2661(S)	19.01	<u>20.12.2025</u> 20F2/2025-26	0.00		0%	19.02.2026	SB Infra, Ranchi.
8	Construction of Drain at 15th K.M. of Chatti-Kairo-Tati Road (325 Metre Stone Masonary)	--	25.00	<u>09.07.2025</u> 2661(S)	15.58	<u>26.08.2025</u> 02F2/2025-26	15.37	100%	100%	25.10.2025	Kishore Bhagat, Lohardaga.
9	Installation of Paver Block at 2nd K.M. in Lohardaga-Gangupara-Peshrar Road	--	25.00	<u>09.07.2025</u> 2661(S)	24.93	<u>13.11.2025</u> 15F2/2025-26	0.00		100%	12.01.2026	Noushad Alam, Lohardaga.
10	Construction of Drain at 23rd K.M. of Lohardaga-Kisko More to Richuguta Road	--	25.00	<u>09.07.2025</u> 2661(S)	16.32	<u>16.10.2025</u> 12F2/2025-26	0.00		100%	15.12.2025	Sajju Civil Construction Pvt. Ltd., Lohardaga.
11	Flank Protection Works at Different Chainages in Lohardaga-Kisko More to Richuguta Road	--	25.00	<u>09.07.2025</u> 2661(S)	18.52	<u>09.09.2025</u> 04F2/2025-26	18.52	100%	100%	08.11.2025	Randhir Kumar Singh, Palamu.
12	Construction of RCC Drain at 2nd K.M. in Lohardaga-Gangupara-Peshrar Road	--	35.00	<u>09.07.2025</u> 2661(S)	21.42	<u>17.10.2025</u> 13F2/2025-26	0.00		0%	16.01.2026	Imtiyaz Ansari, Lohardaga.
13	Construction of Retaining Wall at 22+500 K.M. of Lohardaga-Kisko More to Richuguta Road (3.00 m. & 2.00 m. Height) (3 M. Height of Length 50 M.; 2 M. Height of Length 90 M.)	--	50.00	<u>09.07.2025</u> 2661(S)	29.88	<u>24.10.2025</u> 14F2/2025-26	0.00		20%	23.01.2026	Sajju Civil Construction Pvt. Ltd., Lohardaga.

State Non-Plan Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	Construction of Stone Masonary Drain at 5th K.M. of Shankh-Chatra (Lukaiya More) Road (S/M of Length – 900 M.)	--	50.00	<u>09.07.2025</u> 2661(S)	30.63	<u>18.11.2025</u> 16F2/2025-26	0.00		25%	17.02.2026	Habibul Ansari, Lohardaga.
15	Construction of Retaining Wall for Protection Work at 29th K.M. in Lohardaga-Kisko More to Richuguta Road (2.00 m. Height) (Length of 167 m.)	--	50.00	<u>09.07.2025</u> 2661(S)	30.93	<u>15.10.2025</u> 11F2/2025-26	0.00		20%	14.01.2026	Prem Ranjan Singh, Gumla
16	Construction of Retaining Wall at 22+100 K.M. of Lohardaga-Kisko More to Richuguta Road (3.00 m. Height) (Length of 110 M.)	--	50.00	<u>09.07.2025</u> 2661(S)	31.99	<u>09.09.2025</u> 03F2/2025-26	0.00		100%	08.12.2025	Randhir Kumar Singh, Palamu.
16	Lohardaga	-	458.00	-	319.13	-	80.92	-			

Vivekadhin

1	Repair and Painting of Culvert Parapet Walls in Shankh-Chatra (Lukaiya More) Road.	-	25.000	E.I.C., R.C.D. Ltr No. - 2325(S) Dated 18.06.2025	2.48	<u>07.08.2025</u> 01F2/2025-26	2.47	100%	100%	14.08.2025	Aakash Kumar Patnayak Lohardaga.
2	Bush Cutting and Flank Levelling in Kisko More-Richuguta Road.	-			2.49	<u>24.11.2025</u> 17F2/2025-26	2.49	100%	100%	30.11.2025	M/s Faishal Umer Lohardaga.
3	Construction of 3 m. & 2 m. Guard Wall for Protection Work in Chatti-Kuru (Tati Chowk) Road.	-			2.49	<u>29.11.2025</u> 18F2/2025-26	2.49	100%	100%	05.12.2025	Kishore Bhagat Lohardaga
3	Lohardaga Viv.		25.00		7.46		7.45				
19	Lohardaga NP, Viv.	--	483.00		326.59		88.37				

Circle : Ranchi

Div : Simdega

Name of EE-Sri Rajeev Kumar Singh

Non Plan

1	Special Repair from Km 0.00 to Km 12.50 of Kochedega- Ramrekhadham upto Chhattisgarh Border road under non plan for the year 2025-26.		100.00	09.07.2025/ 2661(S)	75.48	25.09.2025 / 09F2 2025-26	70.89	94%	97%	24.12.2025	Hemwanti Construction Pvt. Ltd. Anand Nagar, Itki Road, Ranchi, Jharkhand.
2	Ordinary Repair & Road Safety work in Kairbera-Banabira-Bakrikona Road from km 0.00 to		40.00	09.07.2025/ 2661(S)			0.00				
3	Ordinary Repair of Jorm (NH-143) to Sarangbera upto Orissa Border Road from km 0.00 to 08.10		35.00	09.07.2025/ 2661(S)	34.99	12.11.2025 / 21F2	0.00		100%		Sanjeevani Engicon Pvt. Ltd., Simdega
4	Repair of Bridge in 37th of Palkot(on NH-23)-Rokedega-Bilingbera-Tamra(on SH-23) Road		40.00	09.07.2025/ 2661(S)	26.64	18.11.2025 / 24F2	0.00		70%		Umesh Prasad, Simdega

State Non-Plan Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Construction of 160m Guard Wall in 20th KM of Palkot(on NH-23)- Rokedega-Bilingbera-		35.00	09.07.2025/ 2661(S)	20.99	17.11.2025 /23 F2	0.00		10%		Prem Ranjan Singh, Gumla
6	Construction of Guard wall of length 150m (height 2m) in 34th KM of Thetaitangar-Bolba-		40.00	09.07.2025/ 2661(S)			0.00				
7	Contruction of 2mx2m RCC Slab culvert in 15th KM of Simdega-Sewai-Kinkel-Kurdeg-		20.00	09.07.2025/ 2661(S)	14.99	17.11.2025 /23 F2	0.00		50%		M/s Gudda Construction,
8	Contruction of 2mx2m RCC culvert in 9th KM of Kairbera Banabira Bakrikona road .		18.00	09.07.2025/ 2661(S)	11.50	07.11.2025 / 20F2	0.00		95%		Prem Ranjan Singh, Gumla
9	Contruction of 2mx2m RCC culvert in 11th KM of Kairbera Banabira Bakrikona road .		18.00	09.07.2025/ 2661(S)	11.88	18.12.2025 / 29F2	0.00				Prem Ranjan Singh, Gumla
10	Contruction of 2mx2m RCC culvert in 12th KM of Kairbera Banabira Bakrikona road .		18.00	09.07.2025/ 2661(S)	11.51	18.12.2025 / 30F2	0.00				Prem Ranjan Singh, Gumla
11	Contruction of 2mx2m RCC culvert in 13th KM of Kairbera Banabira Bakrikona road .		18.00	09.07.2025/ 2661(S)	11.15	18.12.2025 / 28F2	0.00		70%		Prem Ranjan Singh, Gumla
12	Contruction of Guard Wall in 18th KM of Simdega-Sewai-Kinkel-Kurdeg-Kutumakachhar		21.00	09.07.2025/ 2661(S)	13.64	18.12.2025 / 27F2	0.00		50%		Prem Ranjan Singh, Gumla
13	Repair of wing wall, slab & floor in km 7, 10, 19 of Simdega- Rengari-Kersai -Bolba road.		15.00	09.07.2025/ 2661(S)	9.75	20.11.2025 / 25F2	0.00		30%	19.01.26	M/s Tapeswar Saw, Simdega
14	Repair and Painting work of Bridge at 7km of over Jorm (NH-143) to Sarangbera upto Orissa		5.00	09.07.2025/ 2661(S)	2.60	09.10.2025 / 14F2	2.60	100%	100%		Shrawan Prasad, Simdega.
15	Road safety work in 23km to 39 km of Palkot(on NH-23)- Rokedega-Bilingbera-Tamra(on SH-23) Road under non plan for the		10.00	09.07.2025/ 2661(S)	5.72	26.09.2025 / 10 F2 2025-26	5.72	100%	100%	25.10.2025	Sanjay Jaiswal, Ranchi.
16	Installation of Full Gantry at KM 8.10 in Jorm (NH-143) to Sarangbera upto Orissa Border Road under non plan for the year 2025-26.		15.00	09.07.2025/ 2661(S)	8.30	26.09.2025 / 11 F2 2025-26	8.30	100%	100%	25.10.2025	Sanjay Jaiswal, Ranchi.
17	Installation of W-metal Beam Crash Barrier of length 750m in KM 2,3,4,5,7 & 8 in Jorm (NH-		15.00	09.07.2025/ 2661(S)	9.00	07.11.2025 / 18F2	0.00		100%		Prem Ranjan Singh, Gumla
18	Installation of full gantry at km 0.00 of Thetaitanger-Bolba-Kersai-Kinkel (SHAJ) road.		15.00	09.07.2025/ 2661(S)	7.76	26.09.2025 / 12F2 2025-26	7.76	100%	100%	25.10.2025	Nawlesh Kumar Singh, Ranchi.
19	Installation of W-metal Beam Crash Barrier of length 450m in KM 5,14,18,33,35,39 & 49 of		10.00	09.07.2025/ 2661(S)	6.84	09.10.2025 / 15F2	0.00		100%	08.11.2025	M A Construction, Simdega.
20	Road Safety related work in KM 21 to Km 48.21 of Simdega-Rengari-Kersai-Bolba Orissa Border Road under non plan for the year 2025-26		10.00	09.07.2025/ 2661(S)	10.00	22.08.2025 / 06F2 2025-26	9.95	100%	100%	21.09.2025	Satyam Builcon, Khunti, Jharkhand.
21	Installation of two half Gantry at KM 0.00(Bolba) & 14.00(Orissa Border) in Simdega-Rengari-Kersai-Bolba upto Orissa Border Road (part-II) under non plan for the year 2025-26		15.00	09.07.2025/ 2661(S)	7.73	26.09.2025 / 13F2 2025-26	7.73	100%	100%	25.10.2025	Nawlesh Kumar Singh, Ranchi.
22	Installation work of 580 m W-Metal Beam Crash Barrier in Simdega-Jaldega-Hurda-Girda-		15.00	09.07.2025/ 2661(S)	8.83	07.11.2025 / 19F2	0.00		100%		Prem Ranjan Singh, Gumla
22	Simdega	0.00	528.00		309.30		112.95				

State Non-Plan Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Vivekadhin

1	Installation of Modular ABS Speed Breaker in Simdega- Sewai-Kinkel Kurdeg road, Kochedega Ramrekha Dham road, Kurdeg Karamdiha Gariajor Road under Road Division Simdega under vivekadhin for the year 2025-26.		2.47	17.06.2025	2.47	01F2 2025-26 Dt.- 26.06.2025	2.47	100%	100%		M/s Alpha Construction, Jainagar, Koderma.
2	Road Safety Work and installation of tree reflectors in various roads under Road Division Simdega For the year 2025-26 under vivekadhin.		2.49	25.06.2025	2.49	02F2 2025-26 Dt.- 10.07.2025	2.49	100%	100%		Satyam Bulcon, Khunti, Jharkhand.
3	Repair of flank in Putritoli-Barasloya-Lacharagarh-Jaldega upto Pandripani NH-23 under vivekadhin for the year 2025-26.		2.48	10.07.2025	2.48	03F2 2025-26 Dt.- 17.07.2025	2.48	100%	100%		M/s Gudda Construction, Simdega
4	Road Safety Work in Simdega- Sewai-Kinkel-Kurdeg-Kutumakachhar upto Chattisgarh Border Road For the year 2025-26 under Vivekadhin 2025-26.		2.49	17.07.2025	2.49	04F2 2025-26 Dt.- 25.07.2025	2.48	100%	100%		Satyam Bulcon, Khunti, Jharkhand.
5	Installation of Modular ABS Speed Breaker in Jorm(on NH-143)-Sarangbera upto Orissa Border Road & Simdega-Rengari-Kersai-Bolba upto Orissa Border Road under vivekadhin for the year 2025-26.		2.49	24.07.2025	2.48	05F2 2025-26 Dt.- 12.08.2025	2.48	100%	100%		M/s Alpha Construction, Jainagar, Koderma.
6	Installtion of Modular ABS Speed Breaker in Thetaitangar- Bolba-Kersai-Kinkel road under Road Division Simdega under vivekadhin for the year 2025-26.		2.47	02.09.2025	2.46	07F2 2025-26 Dt.- 12.09.2025	2.47	100%	100%		M/s Alpha Construction, Jainagar, Koderma.
7	Repair of flank in km 36 to km 48 in Putritoli-Barasloya-Lacharagarh-Jaldega upto pandripani road(on NH-23) under vivekadhin for the year 2025-26.		2.44	02.09.2025	2.43	08F2 2025-26 Dt.- 19.09.2025	2.42	100%	100%		Prasad Construction, Simdega
8	Emergent work of Site Clearance, Leveling, Dressing and Maintenance of Flank in occasion of Ramrekha dham festival for the year 2025-26.		10.12	04.10.2025	10.11	16F2 2025-26 Dt.- 18.10.2025	10.09	100%	100%	27.10.25	Tapeshwar Saw, Simdega
9	Installation of Expansion Joint in Bridge in 23rd KM of Simdega - Sewai - Kinkel - Kurdeg - Kutumakachhar upto Chattisgarh border Road (MDR 44) (Length 63.20 KM) under vivekadhin		2.45	24.10.2025	2.44	17F2 2025-26 Dt.- 03.11.2025	2.44	100%	100%		Gyan Chand Prasad, Simdega
10	Repair of flank and bush cutting in Simdega-Sewai-Kinkel-Kurdeg-Kutumakachhar upto Chattisgarh Border Road under vivekadhin for the year 2025-26.		2.48	04.11.2025	2.47	22F2 2025-26 Dt.- 12.11.2025	2.47	100%	100%		M/s Alpha Construction, Jainagar, Koderma.
11	Emergent repair of embankment in km 35th & km 7th at approch of bridge in Thetaitangar-Bolba-Kersai-Kinkel Road under vivekadhin for the year 2025-26.		2.48	12.11.2025	2.47	26F2 2025-26 Dt.- 20.11.2025	2.47	100%	100%		M/s Alpha Construction, Jainagar, Koderma.
11	Simdega	0.00	34.87		34.82		34.76				

State Non-Plan Works

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
33	Simdega NP, Vivek.	0.00	562.87		344.12		147.71				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going / Completed works** (Roads-RCPLWEA)

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Gumla Name of EE-Sri Anup Ranjan Lakra											
1	Widening and Strengthening Reconstruction of Chainpur (Rampur)- Naugai- Jairagi Road (with) HL RCC Bridge at ch-26.070 RCPLWEA/ROAD/01	28.200	2875.78	18.05.18	2809.75	12NCB/18-19 26.09.18	85.48	2401.89	87%	25.03.20	Altima Infrastructure 351-A. Ashok Nagar, Ranchi
Total		28.20	2875.78		2809.75			2401.89			

Circle : Ranchi Div : Simdega Name of EE-Sri Rajeev Kumar Singh											
1	Widening and Strengthening of Bolba-Belkuba-Takbhar Odisha Border Road. (JH21LWE039)	16.50	1628.73	1341(s) dt 07.03.2018	1744.53	16.01.19 04 SBD OF 2018-19 Dt. Of Commence ment 23.01.19	19.51	340.29	37%	22.07.20	M/s Kaushik Construction, Vill-Singhitali, PO- Chapri, Bhawnathpur, Dist.- Garhwa.
1	Simdega	16.50	1628.73		1744.53			340.29			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going / Completed works** (Bridges-RCPLWEA)

Month : December, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Gumla Name of EE-Sri Anup Ranjan Lakra											
1	Const. of HL. Bridge over Lohari River at Ch-2.665 km , ch-17.855km of upper Khaman-jora jam(Dibdobhi) RCPLWEA/BRIDGE/22	61.80	215.82	07.04.18	185.00	04NCB/18-19 dt. 01.08.18	35.95	66.51	38%	31.05.19	M/s Sarita Const. Ambatoli, Latehar
1	Gumla	61.80	215.82	0.00	185.00	0.00		66.51			
Circle : Ranchi Div : Simdega Name of EE-Sri Rajeev Kumar Singh											
1	(A) Construction of RCC High level bridge over Aling river at Ch. 3.765 km of Bolba Belkuba Takbahar Odisha Border Road.	37.24	117.58	07.03.2018 / 1341(S)	309.77	20.08.2018 02 SBD OF 2018-19 Dt. Of Commencement 27.08.2018	100%	300.39			Superior Construction Pvt. Ltd., Tukupani, Simdega
2	(B) Construction of RCC High level bridge over Kudarmunda River at Ch 10.945 km of Bolba Belkuba Takbahar Odisha Border Road. (JH21LWE039)	86.44	214.11	07.03.2018 / 1341(S)			100%				

Progress report of **On-going / Completed works** (Bridges-RCPLWEA)

Month : December, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	High Level Bridge over Koel river in Biribera to Lawagarha Road. (JH21LWBR52)	246.04	1100.91	07.03.2018 / 1341(S)	1026.86	12.09.2018 03 SBD OF 2018-19 Dt. Of Commencement 19.09.2018	100%	1069.15			Koleshwari Infracons Pvt. Ltd. House No.-01, Nagar, PO+PS- Hunterganj,
3	Simdega	369.7	1432.60		1336.63			1369.53			

Circle : Hazaribagh

Div : Chatra

Name of EE-Sri Rakesh Srivastava

1	Construction of H.L. Bridge over Buddha River in Bonga Karam (Pathalgada) Sikri Road (NH-100) road under R.C.D., Chatra Package No.:JH2LWBR10	73.80	287.27	17024/II(i) 2017-RC (358261) dt. 22.02.2018	439.83	28.07.2018 01(SBD)/ 2018-19 2(SBD)/ 2021-22 dt. 15.02.2022	80%	351.33	80%	27.06.2019	M/s Sahay Construction At Awal Mohalla, District: Chatra 7979070450 7979987711
2	Construction of H.L. Bridge over Manat River in Jabda Akharwamahua Partoli road under R.C.D., Chatra JH2LWEBR09	43.40	211.24						75%		
2	Chatra	117.2	498.51		439.83			351.33			

Circle : Hazaribagh

Div : Ramgarh

Name of EE-Sri Rajiv Ranjan Munda

Progress report of **On-going / Completed works** (Bridges-RCPLWEA)

Month : December, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	H.L. Bridge with Approach Road over Bhera River in 2nd KM of Kulhi- Dulmi Road	64.80 Mtr.	221.91	-	207.00	02(SBD)2018-19 Dt. 06.08.2018	100%	209.35	100%	-	Vikram Kumar Deo, 481 Sectors- 9B, B.S. City, Bokaro, Jharkhand
2	H.L. Bridge over Bokaro River in Duni- Ara Kanta Road	98.40 Mtr.	415.36	-	376.56	04(SBD)2018-19 Dt. 20.12.2018	100%	392.29	100%	-	M/S Maa Laxmi Engineering, Sarvoday Nagar, Jailhata,
3	H.L. Bridge over Damodar River in Hesapoda- Kusumdi Road	295.20 Mtr.	1148.58	-	1758.05	05(SBD)2018-19 Dt. 24.12.2018	70%	1371.92	83%	6/23/2020	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road,
3	Ramgarh	0.00	1785.85		2341.61	0.00		1973.56			

Circle : Chaibasa

Div : Manoharpur

Name of EE-Sri Suresh Kumar Suman

1	H.L. Bridge over Chaki Garha Nala in Bingburu more to Kotagarha Road.		710.25	07.03.2018 1341 (S)	349.28	03.01.2019 PMGSY-04/SBD/2018-19	25	62.47		02.07.2020	Pintu Engineering Constrution pvt. Ltd. Dalmiya House, Road No. 6, Seraikela-Kharsawan
1	Manoharpur	0.00	710.25		349.28			62.47			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-CRF)

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle :- Ranchi Div :- Gumla Name of EE-Sri Anup Ranjan Lakra											
1	Widening/Strengthening of 2-lane of Chainpur-Mahuadam upto Dumri Road (MDR-36) Job no- CRF-JHR-2022-23/57	11.85	5941.00	RW Ranchi/CRF/2021-22 Dt. 06.02.2023	7501.83	05SBD/23-24 dt- 21.12.23	80.65	6050.00	97%	20.12.25	M/s Vinod Kr. Jain Jashpur nagar, Chhattisgarh
1	Dumka	11.85	5941.00	7501.83		6050.00					

Circle :- Hazaribagh Div :- Hazaribagh Name of EE-Sri Shubash Prasad											
1	Widening and Strengthening of Banaso- Budgadda Road (MDR 93) under RCD, Road Division, Hazaribag (Under CRIF) Total Length 28.00Km for the Year 2022-23 (Job. No. : CRF-JHR-2022-23/56)	28.00	6845.00	MORT & H (Zone-1) Govt. of India vide Lt. No. RW Ranchi/CRF/2021-22 Dt. 06.02.2023	6114.97	dt. 16.01.2024 31 SBD of 2023-24	59%	3608.00	88%	15.09.2025	M/s Ganesh Yadav, Dhanbad
2	Widening and Strengthening to 2 Lane of Duwari to Rol Road (MDR-99) under RCD, Road Division, Hazaribag (Under CRIF) Total Length 25.757Km for the Year 2022-23 (Job. No. CRF-JHR-2022-23/55)**	25.76	8465.00	MORT & H (Zone-1) Govt. of India vide Lt. No. RW Ranchi/CRF/2021-22 Dt. 06.02.2023	8804.87	dt. 24.11.23 21 (SBD) of 2023-24	58%	5137.00	100%	23.07.2025	M/S Puja Enterprises, Simaria, Chatra
3	Widening and Strengthening/Reconstruction to 4 Lane road of Starting Point (Hazaribag bypass) to End Point of Hazaribag Bypass (Old NH Alignment) under RCD, Road Division, Hazaribag (Under CRIF) Total Length 9.2847Km for the Year 2025-26 (Job. No. CRF-JHR-2025-26-78)	9.28	11480.00	MORT & H (Zone-1) Govt. of India vide Lt. No. RW Ranchi/CRIF/2023-24 Dt. 19.05.2025	0.00	0.00	0%	0.00	-	-	-
3	Dumka	63.04	26790.00	14919.84		8745.00					

Progress report of **On-going works** (Roads-CRF)

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	Circle :- Hazaribagh Div :- Bokaro Name of EE- Sri Amit Singh										
1	Four Laning from Bokaro Sector- 6 (Shastri Chowk) to Telmachcho (NH-32) Road (Total Length 5.965 KM) under Road Division, Bokaro for the year 2025-26 (Job No. CRF-JHR-2025-26-77)	5.97	6220.00	Ministry of Road Transport & Highways (Zone-1) Transport Bhawan, 1, Parliament Street New Delhi - 110001, File No. RW/Ranchi/CRIF/2023-24 dated 19.05.2025	-	-	-	-			
1	Dumka	5.97	6220.00		0.00			0.00			

	Circle :- Dumka Div :- Dumka Name of EE-Sri Aashish Kumar Sinha										
1	Widening and Strengthening of Road from NH-114A Jarmundi-Beldaha-Nimanath to NH-133 (Total Length- 48.890 Km) for the year 2022-23. Job No. CRF-JHR-2022-23/61.	48.89	25513.16	Joint Secretary, Jharkhand, Ranchi letter No.5774(S) Date 21.12.2023	17678.91	08.07.2023 13MORTH (SBD)/ 2023-24	75.42	17858.00	93%	07.07.2025	M/s M & S Co, M.S. Tower Khutabandh, Dumka
2	Widening, Strengthening & Reconstruction work of Kothiya (NH 133) – Dighi-Gadi Jhopa-Parariya-Champagarh Road (Total Length-17.2015 Km) for the year 2025-26. Job No. CRF-JHR-2025-26-73	17.20	6394.00	Under Secretary to the Government of India Letter No - RW/Ranchi/CRIF/2023-24 Date 19.05.2025							
2	Dumka	66.09	31907.16		17678.91			17858.00			

	Circle :- Chaibasa Div:- Jamshedpur Name of EE-Sri Dipak Sahay										
1	Reconstruction of Bhuiya-Sinan to Susni via Hathi Kheda Road length-22.445 km (JOB no. CRF-JHR-2022-23-58)	22.45	7351.57	Ref no. 659(S)WE dt. 20.02.23	6497.23	25 SBD/2023-24 Dt. 18.01.2024	44.43	2887.00	63%	17.07.2025	Triveni Engicon Pvt. Ltd., 3/6 H.S. Tower, L-Road, Bistupur, Jamshedpur

Progress report of **On-going works** (Roads-CRF)

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of Phuldundgri (NH-33) to Jhatijharna via Burudih road (JOB no. CRF-JHR-2022-23-59)	24.01	10462.01	Ref no. 659(S)WE dt. 20.02.23	9985.42	03 SBD/2024-25 Dt. 01.08.2024			3%	31.07.2026	Vijay Kumar Sahu Infrastructure Pvt. Ltd, Old AG Colony, House No.75, Kadru, Ranchi
3	RECONSTRUCTION OF ROAD FROM KATING MORE TO HURUMBIL VIA SAMARJOBRA DANDUDIH ROAD (JOB NO. CRF-JHR-2025-26-74) FY-2025-26. (TOTAL LENGTH- 19.135 K.M.)	19.14	5784.00	Ref no. 2058(S)WE dt. 28.05.2025							
3	Jamshedpur	65.59	23597.58		16482.65			2887.00			

Circle : DALTONGANJ
Div : GARHWA
Name of EE-Sri Pradeep Kumar

1	Reconstruction of Nagaruntari- Dhurki-Ambakhoriya Road (MDR-139) Total Length 24.940 km. under Central Road Fund for the year 2019-2020 (Job No. CRF-JHR-2018-19/51)	24.94	11311.36	RW/NH-28014/1/2019/JHR/Z-1 1600 dt. 6.3.19	9462.26	21.10.19 02 SBD/19-20	78%	7344.06	87%	20.05.21	NG PROJECTS LIMITED, NG Circle, Mehtapura, Himmat Nagar, Gujrat
2	Widening & Strengthening/ Reconstruction of Barwadih-Mandal-Bhandaria Road (Part-II, Ch. 25.00 km. to Ch. 45.00 km.)	20.00	8242.00	RW/Ranchi/CRIF/202 3-24							
1	Remaining work of Reconstruction of Meral-Bana-Ambakhoriya (MDR-140) Road (Length- 0.00 to 36.629 km) under Central Road Fund for the year 2019-2020 (Job No. CRF-JHR-2018-19/50)	36.63	13905.57	RW/NH-28014/1/2019/JHR/Z-1 1600 dt. 6.3.19	13909.00	16.01.2023 23 EPC/22-23	106%	14734.16	100%	15:01:25	Agrawal Global Infratech Pvt. Ltd., C2/101, Aishwarya Chamber, Telibandha, G.E. Road, Raipur (C.G.)
1	Garhwa	81.57	33458.93		23371.26			22078.23			

Circle : Daltonganj
Div : Daltonganj

1	Reconstruction of Bhajania of Mohammadganj to Haidernagar (Mohammadganj to Dangwar Road) Via Kolhua, Bardiha Pansa, Adhori and Ranideva Road. (Total Length- 17.372 km) for the year 2022-23. (Job No. CRF-JHR-2022-23/63)	17.37	9203.09	सरकार के अपर सचिव, पथ निर्माण विभाग का पत्रांक 4036 (एएस) रांची दिनांक 25.09.2024	6443.54	24SBD/23-24 20.01.24	3%	2447.11	13%	19.01.26	Dooars Construction Company, Alipurduar (W.B)
---	--	-------	---------	---	---------	----------------------	----	---------	-----	----------	---

Progress report of **On-going works** (Roads-CRF)

Month : December, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	C.R.F Widening & Reconstruction of Kuti More (Chainpur) to Hutar Via Ramgarh Block Head Quarter (Total Length- 24.100 Km) under Central Road Fund for the year 2022-23. Job No.- CRF-JHR-2022-23/64	24.10	11964.14	मुख्य अभि० (या०), प०नि०वि०, झा०, राँची का पत्रांक-733 (अनु०), दि०-20.04.2023 /सरकार के अपर सचिव, पथ निर्माण विभाग का पत्रांक 3825 (एस०) राँची दिनांक 13.09.2024	8839.23	01SBD/24-25 22.06.24 7592.95058 Variation Amount 1246.27475 <u>Total Rs.</u> 8839.22533 Vide L.No. E.I.C, RCD, Ranchi Lt. 05 (Enc.) dt. 02.01.25	7%	2126.34	21%	21.06.26	Koleshwari Infracons, Private Limited, House No.- 1 Nagar P.O- Hunterganj P.S.-Hunterganj, Chatra, Jharkhand
3	Reconstruction of Road from Pansa to Haidernagar Road (Under CRIF) Job No. CRF-JHR-2025-26-71	7.51	3623.00	Ministry of Road Transsport & Highway (Zone-I), Government of India का पत्रांक-RW/Ranchi/CRI F/2023-24, दिनांक-19.05.2025, अभियंता प्रमुख कार्यालय का पत्रांक-2058 (S) WE दिनांक-28.05.2025	-	-	0%	0.00	0%	-	-
Total		48.98	24790.23		15282.77			4573.45			