

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Roads-Plan)  
State Plan Road Works

Month : November, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Chaibasa</b> <b>Div : Chaibasa</b> <b>Sri Lalu Oraon</b>											
1	Re-Construction of Road from Jagannathpur (Mongra) on MDR-181 to Swamba-Milpi-Barkela on MDR-186	44.42	17399.48	2434(S) dt. 03.05.2017	13679.58	33SBD of 2017-18 Dt 18.01.2018	10230.42	64.24	66	17.01.20	M/S Treveni Engicon Pvt.Ltd 3/6 HS Tower L Road Bistupur Jamshedpur East Singhbhum Jharkhand 831001
2	IRQP Work in Tantanagar-Bharbharia-Kumardungi-Manjhgaoan Road (MDR-185) in Km 0.00 to 33.00(Total length-33.00 Km)	33.00	1877.88	1114(S) dt. 22.02.19	1757.37	3SBD 2021-22 Dt 18.10.2021	1674.03	95.26	100	17.04.20 22	Kiran Construction and infrastructure Pvt. Ltd. Add-Jemco Bus Stand, Telco, Jamshedpur, East Singhbhum,(Jharkhand) PIN-831004
3	IRQP Work in Tantanagar-to Manjhgaoan via Kumardungi (MDR-185) from Km 34.00 to 60 Km (Length-27.00 Km) under Road Division Chaibasa for the Year 2021-22.	27.00	1432.25	3197(S) dt. 18.10.21	1495.19	28SBD of 2021-22 dated 07.03.2022	1350.67	90.33	100	06.09.20 22	M/S R.K Construction Plot No-09

State Plan Road Works

Month : November, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	IRQP Work of Manjhgaoon Noamundi via Jaintgarh Road From Km 0.00 to 29.00 (Total Length-26.60 Km ) under Road Division Chaibasa for the Year 2021-22.	29.00	1565.15	3192(S) dt. 18.10.21	1565.17	29SBD of 2021-22 dated 29.03.2022	1402.00	89.57	100	28.09.20 22	Ashok Kumar Pradhan, S/O--late Profulla Pradhan, Vill- Sanipadampur,P.O- Jamid ,P.S- Chakradharpur, West Singhbhum (Jharkhand) Pin- 833102
5	IRQP Work in Singhpokharia to Jaitgarh via Siringsia, Jagannathpur Road(MDR-181) from Km 0.00 to 26 Km under Road Division Chaibasa	26.00	1452.36	806(S) dt. 02.03.22	1506.32	02SBD of 2022-23 dated 15.09.2022			15		R . K Infracorp Pvt. Ltd. Plot No. 207, Lumbini Enclave opp. Panjagutta,Hyderabad Telangana-500082(India)
		159.4	23727.11		20003.63		14657.12				

Circle : CHAIBASA  
Div : JAMSHEDPUR  
Sri Ram Bilash Sahu

1	Widening, Strengthening & Reconstruction of Pitajori-Gudabandha Road (Length 17.150 km)	17.15	5698.99	letter No.2486(S), Dt. 03.05.2017.	4047.94	12SBD of 2017-18 Dt. 05.10.2017	4692.61	82.34	100%	04.04.19	LEADING CONSTRUCTION,103 Purulia Highway, Sakchi, Jamshedpur
2	Widening, Strengthening / Reconstruction of Bhadudih(Bonta)-Satnala-Bodam-Madhampur(west Bengal Border) Road . Total length - 19.09 KM	19.09	5584.53	Letter No. 1475(S) Dt. 10.03.2017	4595.23	21SBD of 2017-18 Dt. 29.01.2018	4090.73	73.25	89%	28.07.19	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur.
3	Widening & Strengthening of Road from Kadma-Shastri Nagar Block No.-4 to Block No.2 along river bank and Construction of Cross Road (Total Length 2.55km)	2.55	805.54	543(S) Dt. 25.01.2018	696.72	27 SBD of 2018-19 23.02.2019	100.00	12.41	17%	22.06.19	MANOJ KUMAR SINGH, Deoghar, Jharkhand

State Plan Road Works

Month : November, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening and Strengthening/ Reconstruction for NH-33 (Bansda) to Pathra. (Length: 12.987 km)	12.99	4014.54	676(S) Dt. 04.10.2018	2693.18	13 SBD of 2018-19 Dt. 04.10.2018	2695.68	67.15	83%	03.10.19	Manoj Kumar Singh - Kiran Construction & Infrastructure Pvt. Ltd. (JV)
5	Widening & Strengthening/Reconstruction of NH-33(Pipla More) to Govindpur-Annachowk via Ghorabandha road. (Length: 11.710 K.M.)	11.71	8449.91	1499(s) Dt. 10.03.2017	5489.91	16 SBD of 2018-19 Dt. 05.11.2018	4953.30	58.62	79%	04.02.20	Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur
6	Reconstruction of Kowali to Dumaria Road . Total length - 32.80KM	32.80	10512.19	2777(S) Dt. 11.05.2018	5550.61	17 SBD 2018-19 Dt. 05.11.2018	5277.59	50.20	69%	04.11.20	Manoj Kumar Singh - R.K. Construction - Kiran Construction & Infrastructure Pvt. Ltd. (JV)
7	Widening and Strengthening/ Re-construction of Road from Gura (Musabani - Dumaria- Asthi Koima Road) Jiyan -Dhalbhumgarh NH-33 Road. Total Length 24.99 km	24.99	5823.19	2806(S) Dt. 11.05.2018	5198.27	23 SBD of 2018-19	4079.70	70.06	75%	18.07.20	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur
8	Reconstruction of Kowali-Laylam Ghati to Orissa Boarder Road (Length 6.275 km)	6.28	2056.00	5063(S) Dt. 31.08.2018	1630.15	21 SBD of 2018-19 Dt. 18.01.19	1257.97	61.19	74%	17.10.19	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur
9	Dhalbhumgarh Airport Approach Road (Length: 3.50 K.M.)	3.50	1282.95	3687(S) Dt. 24.07.2019	799.52	53 SBD of 2019-20 Dt. 31.12.2019	452.99	35.31	72%	30.06.20	Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur

State Plan Road Works

Month : November, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	(i) Improvement of road from Mercy Hospital to Telco with re-construction of Jora Bridge (Length: 5.880 K.M.) ii Improvement of road from Sunday Market to baridih Market. (Length: 2.323 K.M.)	8.20	734.04	Ltr.No.4487 (S), Dt. 06.09.2019	601.77	54 SBD of 2019-20 Dt. 31-12-2019	447.93	61.02	80%	30.08.2020	Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur
11	IRQP Work in Patamda Link Road MDR-164 Length- 6.615. under Head Plan for the year 2021-22	6.62	467.55	Ltr.No.372(S), Dt. 04.02.2022	485.50	28 SBD of 2021-22 Dt. 28.03.2022	240.46	51.43	58%	27.05.2022	Saptsatte Construction
12	Widening and Strengthening of Tatanagar Railway Station to Barodaghat Road (2.85 km)	2.85	1384.89	Letter No.21(S) Dt. 15.01.2016	1290.77	07SBD of 2016-17 Dt. 16.09.2016	810.74	70.00	67%	09.08.2019	Megotia Construction (P) Ltd., Gwalapara Road, Jugsalai, Jamshedpur
12	<b>Jamshedpur</b>	148.7	46814.31	0.00	33079.56	0.00	29099.71				

**CRF**

1	WIDENING & STRENGTHENING OF KASIDAHULUNG ROAD. (LENGTH: 14.725 K.M.) (Job No.CRF-JHR-2017-18/49)	14.73	4083.00	RW/NH-28014/2/20 17/ JHR/P-8, New Delhi the 28.08.2017	3452.20	04 SBD/2018-19 Dt. 25.05.2018	2511.71	61.52	81%	24.11.19	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur
---	--	-------	---------	--	---------	-------------------------------	---------	-------	-----	----------	--

Circle : Chaibasa  
Div : Manoharpur  
Sri Raghubansh Choudhary

1	W/S and Reconstruction of Sonua-Pansua-Lodhai-Gudri Road, Total length – 41.560 Km.	41.56	8624.303 14530.7560 0	27.06.2016 4033 (S) and 23.12.2021 4063 (S)	11216.77	03.07.2017 03 SBD/2017-18	14590.91	88%	92%	02.07.2019	Triveni Engicons Pvt. Ltd., Jamshedpur. 831 001
---	---	-------	-----------------------------	--	----------	------------------------------	----------	-----	-----	------------	---

State Plan Road Works

Month : November, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening & Strengthening / Reconstruction of Banjhikusum - Toklo Road.	22.32	5828.69	10.03.2017 1472(S)	5176.45	17.08.2017 04 SBD/2017-18	5337.24	91%	100%	16.02.2019	M/s SKM Infrastructure Pvt. Ltd., Keonjhar, odisha.
3	Widening and Strengthening / Reconstruction Work of Manoharpur – Jaraykela Road.	15.29	10315.13	10.03.2017 1463(S)	4227.01	06.11.2017 05 SBD/2017-18	6239.77	76%	90%	05.02.2019	Leading Construction Pvt. Ltd. Sakchi, Jamshedpur
4	ROB Work in L.C. No.RBK-14 in Chaibasa-Singhpokaria road		4416.33				2908.84	98%			
5	ROB Work in L.C. No.RBK- 49 in Noamundi-Badajamda road		4150.41				2735.04	98%			
6	Widening and Strengthening / Reconstruction Work of Arki (SH-03)-Korba-Birbanki-Kochhang-Bandgaon (NH-75E) Road.	13.00	21271.98	29.06.2018 3767 (S)	4639.59	07.03.2019 05 SBD/2018-19	4656.55	95%	100%	06.03.2021	M/s M & S Company, Dumka & M/s Mohan Lal Jain, Murshidabad (J.V)
7	IRQP Work of Majgaon-Jaintgarh-Noamundi Road (k.m. 30.00 to km 58.20)	28.20	1782.00	22.02.2019 1142 (S)	1965.48	27.01.2022 01 SBD/2021-22	1951.59	100%	100%	26.07.2022	M/S Chandel Construciton, Hill Vew Colony, Dimna, Jamshedpur.
8	Reconstruction work of Goilkera(NH-320D)-Auranga-Serengda- (Total Length 30.00 k.m.)	30.00	12000.63	23.12.2021 4076 (S)	9428.43	19.11.2022 01 SBD/2022-23	0.00	0%	1%	18.11.2024	Vijay Kumar Sahu Infrastructure Pvt. Ltd, 2nd Floor, 301/A Gopal Marketing Complex Argora Chowk, Ranchi
<b>8</b>	<b>Manoharpur</b>	<b>150.37</b>	<b>59765.16</b>		<b>36653.7</b>		<b>38419.95</b>				

**Circle - Chaibasa**  
**Division-Sraikella-Kharsawan**  
**Sri Genesh Ram Hembrom**

State Plan Road Works

Month : November, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening&Strengthening/Reconstruction of Kharsawan-Hurangda-Raijama-Kanderkuti-(Rangamati) Rargaon Road from 0.00 km to 29.407 km	29.41	4971.54	2994(S), Dt. 25.03.2013	5259.10	03 SBD of 2013-14 Dt. 22.05.2013	5312.18	99%	97%	21.11.2014	M/s NPCC, Ranchi
2	Improvement of Riding Quality work of Sijulata-Konebera Road (MDR-147) From Km. 0.00 to Km. 11.40 for the year 2018-19	11.40	507.29	3833(S), Dt. 02.07.2018	447.18	04 SBD of 2018-19 Dt. 12.02.2019	250.92	56%	87%	11.06.2019	M/s SKM Infracore Pvt. Ltd, House No. 242, New Colony, Keonjhar, Odisha. Pin-758001.
3	Widening & Strengthening/Re-construction of Chandil P.H.E.D. More (NH-32) to Jamdih (on NH-32) via Sukhsari road from Km 0.00 to Km.12.432 for the year 2021-22.	12.43	4211.82	1497(S), Dt. 05.03.2019	2944.22	01 SBD of 2021-22 of Dt. 08.10.2021	70.54	2%	5%	07.08.2022	Triveni Engicons Pvt. Ltd., 3/6, H.S. Tower, L-Road, Bistupur, Jamshedpur Jharkhand, Pin-831001
4	Construction of Burudih Bypass on Seraikella-Kharsawan Road (MDR-144) (Total Length-1.553 Km.)	1.55	1488.63	4228(S), Dt. 22.08.2019			803.58	0%			
5	Widening and Strengthening Work of Adityapur (R.I.T. More on Adityapur-Kandra, SH-05)-Mahuldih Hesal Main Road (Aidal More of Hata-Chaibasa Road, SH-06) (Total Length 23.95 Km.) for the year 2021-22	23.95	7919.71	letter No.- 4073(S), dt. 23.12.2021	7394.64	05 SBD of 2021-22 Dt. 30.03.2022	300.00	4%	6%	29.06.2023	SECC-M&S. Co JV, Plot No. 1588, Kulupdanga, Road-19, Adityapur, Seraikella-Kharsawan, Jharkhand, Pin-831013
6	Improvement of Riding Quality/Strengthening Work of Seraikella-Udaypur-Industrial Area Road from Km. 0.00 to Km. 24.56 (Total Length 24.56 Km.) for the year 2021-22	24.56	1141.10	letter No.- 3806(S), dt. 07.12.2021	1190.81	01 SBD of 2022-23 Dt. 06.04.2022	1050.00	88%	97%	05.09.2022	Kiran Construction and Infrastructure Pvt. Ltd Near Bhagat Singh Statue Jemco Bus Stand, Telco, Jamshedpur-831004

State Plan Road Works

Month : November, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Improvement of Riding Quality Work of Rajnagar-Jugsalai Road (Total length 24.745 Km.) for the year 2021-22	24.75	1544.33	letter No.- 52(S), dt. 07.01.2022	1601.08	02 SBD of 2022-23 Dt. 06.04.2022	1146.87	72%	85%	05.09.2022	Manoj Kumar Singh, Vill-Chaparia, PO-Koiridih, PS-Jashidih, Dist-Deoghar, Jharkhand
8	Improvement of Riding Quality Work of Kopleng-Gopidih Chowk-Barabamboo Road for the year 2021-22	23.04	1396.65	letter No.-- 3204(S), dt. 18.10.2021	1448.00	04 SBD of 2022-23 Dt. 28.07.2022	274.05	17%	40%	27.01.2023	NNB Engineers Private Ltd, 1st Floor, Holiday Inn Plaza, Adityapur, Jamshedpur, Dist-Seraikella-Kharsawan, Jharkhand
<b>8</b>	<b>Saraikele-Kharsawan</b>	<b>151.1</b>	<b>23181.07</b>		<b>20285.03</b>		<b>9208.15</b>				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of Completed works(Roads-Plan)  
State Plan Road Works

Month : November, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Chaibasa</b> <b>Div : Chaibasa</b> <b>Name of EE-Sri Lalu Oraon</b>											
1	Widening and Strengthening/Re-Construction of Danguaposi (Barananda to Danguaposi Road ) To Ramtirath Road (Toatal length 9.825 Km ).	9.83	2177.89	3703(S) dt. 25.06.2018	1788.89	34SBD 2018-19 Dt 07.03.2019	1757.74	88.35	100	9 Month i.e 06.12.19	J.K. Associates Agar Nagar Sangroor Panjab Local Add- Ideal Regency, Near Bishwnath Mandir Giridih Jharkhand
2	A. Widening and Strengthening (for two lane) of Singhpokharia PWD Road to Jhinkpani – Siringsia – Jagannathpur - Jaitgarh Road (27.00 to 59.66 Km)	33.66	12030.25	Letter No.- 2458(S) dt. 09.04.2015			14013.67				
	B. Widening and Strengthening (for two lane) of Singhpokharia PWD Road to Jhinkpani – Siringsia – Jagannathpur - Jaitgarh Road (0 to 26 Km)										

State Plan Road Works

Month : November, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	C. Balance Work of Widening and Strengthening (for two lane) of Singhpokharia PWD Road to Jhinkpani – Siringsia – Jagannathpur - Jaitgarh Road (0 to 26 Km)	26.00									
3	W/S of Jhinkpani-Jorapokhar-Silpunji- Thai- Tonto Chowk from KM. 0.00 to 21.475	21.48	3554.75	3391(S) 18.05.15			4046.89				
4	Widening & Strengthening of Kudahatu Chowk to Usambir (Orissa Border) Road Length 18.025 KM	18.03	2957.80	7591(S) 10.10.14			3524.66				
5	Re-Construction of Road from Barananda (On SH-04) to Danguaposi	8.02	2425.81	1158(S) dt 27.02.2017	2149.01	32SBD of 2017-18 Dt 16.01.2018	1804.28	71.52	100	15.01.19	Shree Sanjeev Kumar Singh At - Sri Ram Path Parsuram Nagar Panki Road Redma Daltangang Palamu 822102
6	Re-Construction of Road from Pundriguttu village in 9th KM of Tantnagar - Manjhgaon (MDR-125) to Bhalda (Orissa border)	2.48	335.47	6072(S) dt. 22.09.2016	305.29	17SBD of 2017-18 dated 22.09.17	329.08	96.38	100	21.02.18	Kapil Deo Singh Infraprojects P. Ltd. Kumar Bagg Road Arsandey Chowk Kanke Ranchi 834006

State Plan Road Works

Month : November, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
		119.5	23481.96		4243.20		25476.32				

**Circle : CHAIBASA  
Div : JAMSHEDPUR  
Name of EE-Sri Ram Bilash Sahu**

1	Widening and Reconstruction of NH-33 to Galudih Market Road .L- 2.125	2.13	303.52	1571(S) Dt. 06.03.19	234.34	32 SBD of 2019-20 Dt. 03.10.201 9	234.33	77.20	100%	02.02.20	Buildbeast Infrastructure Pvt. Ltd., Shiv Durga Mandir Lane, Ratu Road, Ranchi
2	Reconstruction of Road from Kewla (Bahragora-Kewla PWD Road) Chourangi More to Bamdole (Jenadih Village) Length 4.60 km	4.60	1488.90	4335(S) Dt. 26.07.2018	1100.00	7 24 SBD of 2018-19 Dt. 05.02.201 9	1266.11	85.04	100%	04.07.19	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur

State Plan Road Works

Month : November, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Improvement of Important roads of Jamshedpur (West) from:- 1) Mango Hira Hotel to Subhash Colony, Teachers colony via Sai mandir, 2) Kerala Public School in Jawaharnagar road no. 15, Mango to NH-33, 3) Mango Dimna road to Rajiv Path Moon City. 4) Mango, Baliguma Kharia Basti to PWD road Danga via. Gurudwara. (Length: 5.38 K.M.)	5.38	218.06	4074 (S) Dt. 16.08.2019	196.25	F2/2019-20 Dt. 19.10.2019	191.25	87.71	100%	18.02.20	LEADING CONSTRUCTION, 103 Purulia Highway, Sakchi, Jamshedpur
4	Widening and Strengthening of Begnadih to potka road (Total Length- 15.95 KM)	15.95	3155.75	Letter No.3976(S) Dt. 24.06.2016	2898.54	08SBD of 2016-17 Dt. 07.12.2016	3066.75	97.18	100%	06.12.2017	Manoj Kumar Singh-R.K. Construction(JV), Jamshedpur
5	Widening and Strengthening of Road from - Chakuliya Railway Crossing to Aerodrum (Total (Length -2.015M)	2.02	741.47	2645(S) Dt. 28.05.2019	458.05	11 SBD of 2021-22 Dt. 03.11.2021	424.67	57.27	100%	02.03.2022	KD Infraengicon Pvt. Ltd., 110, B-Block, Dhaktidih, Jamshedpur-831001

State Plan Road Works

Month : November, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Improvement of Riding Quality Mango- Pardih road (Length-4.425km) Jamshedpur for the year 2021-2022	4.43	501.61	Ltr. No.3202 (S), Dt. 18.10.2021	522.11	15SBD of 2021-22 Dt. 24.12.2021	551.32	100.00	100%	23.03.2022	LEADING CONSTRUCTION, 103 Purulia Highway, Sakchi, Jamshedpur
7	Widening, Strengthening & Reconstruction of road from Ghatshila Rajstate to NH-33 Sonakhun via. Ghatsila Jail. (Length: 5.944 K.M.).	5.94	1010.23	3903(S) Dt. 06.08.2019	762.08	56 SBD of 2019-20 Dt. 31.12.2019	720.62	71.33	100%	30.06.20	Kiran Construction & Infrastructrue Pvt. Ltd., Jamshedpur
8	WIDENING AND STRENGTHENING OF GHORBANDHA LINK ROAD LENGTH 1503 m	1.50	268.78	1133(S) Dt. 22.02.2019	263.25	14 SBD of 2021-22 Dt. 24.12.21	297.32	110.62	100%	23.04.2022	M/s Ray Construction, At B3F1A, Green Field, New Subhash Colony, Dimna Road, Mango, Jamshedpur
9	Improvement of Riding Quality in Old Purulia Road MDR-148 under Head Plan Length 3.358 Km.	3.36	351.46	Ltr. No.206 (S), Dt. 24.01.2022	366.57	27 SBD of 2021-22 Dt. 22.03.2022	366.42	104.26	100%	21.05.2022	M/s Chandel Construction, H.No.16661, Rd. No.12, Hill View Colony, Diman, Jamshedpur
9	Jamshedpur	45.3	8039.77	0.00	6801.17	0.00	7118.80				

Circle : Chaibasa

Div : Manoharpur

Name of EE-Sri Raghubansh Choudhary

State Plan Road Works

Month : November, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	W/s & Reconstruction of Gua-Salai road in km 11.00 to 29.00	18.00	5822.61	12.08.2014 6047 (S)	6225.27	27.9.2014 2 SBD/2014-15	6702.44	100%	100%	26.09.2016	M/S R.K.S.C. Pvt., Ltd. Begusarai
2	IRQP Work of Saidal-Kiriburu (km 0.00 to km 8.00)	8.00	618.59	28.05.2019 2646 (S)	501.89	10.01.2020 01 SBD/2019-20	487.07	97%	100%	09.05.2020	NNB Engineers Pvt. Ltd. Adityapur, Jamshedpur
<b>2</b>	<b>Manoharpur</b>	<b>26.00</b>	<b>6441.20</b>		<b>6727.2</b>		<b>7189.51</b>				

**Circle - Chaibasa**  
**Division-Sraikella-Kharsawan**  
**Name of EE-Sri Genesh Ram Hembrom**

1	Improvement of Riding Quality/ Strengthening Work of Rangamati (On NH-33)-Tikar Road (MDR-025) from Km 0.00 to Km. 9.05 (Total Length-9.05 Km.) for the year 2021-22	9.05	838.91	2403(S), Dt. 16.08.2021	868.91	02 SBD of 2021-22 Dt. 31.12.2021	990.60	100%	100%	30.05.2022	Megotia Construction Private Ltd., Gwala Para Road, Jugsalai, Jamshedpur
2	Improvement of Riding Quality/Strengthening work of Raghunathpur-Bodam-Patamda Road (MDR-250) Road from Km 24.368 to Km 28.368 and Km 30.368 to Km 33.168 (Total Length= 6.80 Km) for the year 2021-22	6.80	405.95	letter No.- 3667(S), dt. 26.11.2021	423.59	03 SBD of 2021-22 Dt. 17.02.2022	474.27	100%	100%	16.04.2022	Ray Construction, H.No.-B3 F1A, Green Field, Subhash Colony, Mango, Jamshedpur, Jharkhand

State Plan Road Works

Month : November, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Improvement of Riding Quality/Strengthening Work of Ukri (MDR-158)-Akarshini-Gondpur (On MDR-144) Road (Total Length 14.986 Km.) Road for the year 2021-22	14.99	816.36	letter No.- 3190(S), dt. 18.10.2021	847.24	04 SBD of 2021-22 Dt. 25.02.2022	793.73	94%	100%	24.07.2022	M/s Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur, Dist-East Singhbhum, Jharkhand
4	Construction of Two Lane with Paved Shoulder from Kanderbera (NH-33) to Dumuhani (on Marine Drive way) Bypass Road From Ch. 0.00 To 7.722 KM. for the year 2014-15	7.722	3940.27 10359.329	7589(S) 10.11.2014  10359.329 21.04.2017	3352.43	05 SBD of 2014-15 Dt. 28.03.2015	12915.83	95%	100%	27.09.2016	M/s Leading Construction, 103Purulia Highway, Sakchi, Jamshedpur, Dist-East Singhbhum, Jharkhand
5	Widening & Strengthening/Reconstruction of Gamhariya-Dajiaghat(Ganjiaghat)-Govindpur road (Length:26.160 Km)	26.16	4762.11	1782(S), dt. 03.03.2014	4640.61	01 SBD of 2014-15 Dt. 29.05.2014	4624.23	79%	92%	28.11.2015	SECC-RMN Joint Venture, No. 112, Kaliamman Kovil Street, Natesan Nagar, Virugambakkam, Chennai-600092
5	<b>Saeikela-Kharsawan</b>	<b>64.718</b>			<b>10132.791</b>		<b>19798.66</b>				

State Plan Road Works

Month : November, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**State Plan Building Works**

1	Construction of Inspection Bungalow at Kharsawan (with furnishing) and annexy under Road Division, Seraikella-Kharsawan		129.10	3443(S), Dt. 15.05.2012	160.18	12 F2 of 2012-13 Dt. 12.03.2013	150.00	94%		11.06.2014	Sri Satya Narayan Agrawal Ward No. 05, Post+P.S. - Seraikella Dist-Seraikella-Kharsawan, Jharkhand
---	---	--	--------	-------------------------	--------	---------------------------------	--------	-----	--	------------	--

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Bridges-Plan)  
State Plan Bridge Works

Month : November, 2022

Amount in Rs.  
Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	Overall Achivement	Scheduled Date	Name of Contractor	
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.						
1	2	3	4	5	6	7	8	9	10	11	12	
<b>Circle : Chaibasa</b> <b>Div : Chaibasa</b> <b>Name of EE-Sri Lalu Oraon</b>												
	<b>NIL</b>											<b>NIL</b>

**Circle : CHAIBASA**  
**Div : JAMSHEDPUR**  
**Name of EE-Sri Ram Bilash Sahu**

Month : November, 2022

Amount in Rs.  
Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	Overall Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	CONSTRUCTION OF HL R.C.C BRIDGE IN MUSABANI-DUMARIA-ASTAKOWALI UP TO ORRISA BORDER. (19 NO BRIDGE) Ch.5.654, 7.358, 7.655, 9.413, 10.292, 12.710, 15.323, 17.093, 23.938, 24.310, 24.401, 32.650, 35.430, 34.146, 37.392, 38.258, 41.004, 42.011 & 43.927	0.653 m	3993.31	Letter No. 4265(S) Dt. 13.07.2016	4210.71	08.05.2017 & 22.03.2022 01 SBD of 2017-18	3759.17	94.14	90%	31.03.2022	TRIVENI ENGICONS PRIVATE LIMITED, Add.- 3/6, H.S. Tower, L Road, Bistupur, Jamshedpur.
2	Construction of HL Bridge over Swaranrekha River in 3rd km of Pipla more(NH-33) to Anna Chowk Road Via Gorabanda -Govindpur in Year 2017-18		1366.88	4605(S) Dt. 09.08.2017	1011.00	22.02.2018 24SBD of 2017-18	295.09	21.59	27%	22.02.2020	M/s PINTU ENGINEERING CONSTRUCTION PRIVATE LIMITED, SARAİKELA.

Month : November, 2022

Amount in Rs.  
Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	Overall Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of approach of proposed ROB No.26B at km 251/13-15 lieu of Level crossing no.141/Spl. Class at km 251/3-5 between Tata-Aditaypur stn. Under CKP railway division in S.E. Railway in Year 2017-18 Under Road Division, Jamshedpur		R/A Rs. 4404.9500 0	Letter No. 2891(S) Dt. 21.09.2021	1829.1189 411.10.201 8 & 22.03.2022 14 SBD of 2018-19		2431.41	44.28	90%	31.12.2022	TRIVENI ENGICONS PRIVATE LIMITED, Add.- 3/6, H.S. Tower, L Road, Bistupur, Jamshedpur.

Month : November, 2022

Amount in Rs.  
Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	Overall Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Construction of Four Lane Elevated Corridor with cable stayed bridge & Construction of Approach Road of Anna Chowk - Govindpur bypass Road (Total Length 1555 m) State of Jharkhand on Engineering, Procurement & Construction (EPC) Mode	1530 m	16353.98	6385(S) Dt. 30.11.2018	13877.00	31 EPC of 2019-20 Dt. 25.05.2019	0.00	0.00		24.11.2021	S.P. Singla Construction Pvt. Ltd., Panchkula, Haryana.

Month : November, 2022

Amount in Rs.  
Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	Overall Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Construction of ROB in lieu of LC No.137 near km 242/23-25 between Asanbani and Salgajori station under SER.		4385.96	1230(S) Dt. 27.02.2019	-	-	-	-	-	-	-
5	Jamshedpur	0.00	26100.14	0.00		0.00	6485.67				

Circle : Chaibasa  
Div : Manoharpur  
Name of EE-Sri Raghubansh Choudhary

NIL

NIL

Circle - Chaibasa  
Division-Saraikella-Kharsawan  
Name of EE-Sri Genesh Ram Hembrom

Month : November, 2022

Amount in Rs.  
Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	Overall Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of High level RCC Bridge over SANJAY RIVER in 7th K.M of SERAIKELLA-KHARSAWAN Road for the year 2012-13	5x24	692.86	8265(S), Dt. 27.11.2012	818.63	02 SBD of 2013-14 Dt. 21.05.2013	766.43	75%	90%	20.11.2014	M/s Satyam Builders, Amla Tola, Chaibasa Dist-West Singhbhum
2	Constructoin of High Level Bridge Over Sona River at 8th Km. of Sini Bazar to Kharsawan Road (Including Approach Road)		479.42	2686(S), Dt. 30.05.2019	442.94	01 SBD of 2019-20 Dt. 24.10.2019			10%	23.10.2021	Pintu Engineering Construction Pvt. Ltd., Address-Dalmia House, Road No.-06, Seraikella, Dist-Seraikella-Kharsawan,
3	Construction of Road Over Bridge in Lieu of Level Crossing No.-160 in between Mahalimurup & Rajkharsawan Station at Km. 286/23-25 of Seraikella-Kharsawan Road (MDR-144)				2070.50	2070.50103 (State Share)	2051.76	99%			FA & CAO, S.E. Rly, Kolkata

Month : November, 2022

Amount in Rs.  
Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	Overall Achivement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Plantation of tree 540 Nos. with iron gabion and transplant of 28 Nos. trees for ROB No. 160 in between Kharsawan and Mahalimoorum Station in Seraikella-Kharsawan Road in Km. 9.90 under RCD, Road Division, Seraikella-Kharsawan		3780.59		20.42	21 F2 of 2019-20 Dt. 23.10.2019	18.74	92%	100%	22.10.2023	M/s Krishna Construction, At/Po-Seraikella, Ward No.-07, Dist-Seraikella-Kharsawan
5	Construction of High Level Bridge Over Raijama Nala at 15th Km. of Kharsawan-Rangamati Road (Including Approach Road)		319.92	3082(S), Dt. 05.10.2021	284.47	03 SBD of 2022-23 Dt. 29.04.2022				28.04.2023	M/s Sujit Kumar Singh, Qtr. No. - 18/1/15, Road No.-11, Adityapur-2, Seraikella-
<b>5</b>	<b>Saraikela-Kharsawan</b>		<b>5272.80</b>			<b>3636.96</b>	<b>2836.93</b>				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of Completed works(Bridges-Plan)  
State Plan Bridge Works

Month : November, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	Overall Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Chaibasa  
Div : Chaibasa  
Name of EE-Sri Lalu Oraon

**NIL**

Circle : CHAIBASA  
Div : JAMSHEDPUR  
Name of EE-Sri Ram Bilash Sahu

1	CONSTRUCTION OF High Level Bridge 02 No. 2-Lane (with approach road) at KM 08th in Kanderbera-Do Muhani Road over Suwarnrekha River under Road Division, Jamshedpur.		3803.78	Letter No. 2891(S) Dt. 21.09.2021	1829.11894 11.10.2018 & 22.03.2022 14 SBD of 2018-19		1950.37	44.28	100%	25.12.2017	Royal Infrastructure Ltd., Godrej Waterside Building, Tower No. 1, 4th Floor, No. 401, Plot No. 5, DP Block, Salt Lake Sector-V, Kolkatta
---	--	--	---------	-----------------------------------	---	--	---------	-------	------	------------	---

**PMGSY**

Month : November, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	Overall Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	High Level Bridge over Swernrekha River in Dhalbhumgarh-Goglo-Sorangee-Bhalki Road under LWE	344.4	1268.32	17024/II(i)/2017-RC(358261) Dt. 22.02.2018	1198.50	27.08.2018 11 SBD 2018-19	1238.78	100%	100%	26.02.2020	Mengotia Construction, Pvt. Ltd., Jugsalai, Jamshedpur

Circle : Chaibasa  
Div : Manoharpur  
Name of EE-Sri Raghubansh Choudhary

**NIL**

Circle - Chaibasa  
Division-Saraikella-Kharsawan  
Name of EE-Sri Genesh Ram Hembrom

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	Overall Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	(A) Construction of High Level Bridge Over Swarnarekha River at 8th Km. of Kandra-Chandil Road for the year 2015-16	9x24	1837.00	5804(S), Dt. 12.08.2015	1821.93	03 SBD of 2015-16 Dt. 08.12.2015	#REF!	0%	99%	07.12.2017	Megotia Construction Private Ltd., Gwala Para Road, Jugsalai, Jamshedpur
	(B) Construction of Diversion in Swarnrekha River Near Manikui Bridge in 8th Km. of Kandra-Chandil Road				64.55	02 F2 of 2015-16 Dt. 29.10.2015	#REF!	0%	100%	02.12.2015	Hare Lal Construction Company (P) Ltd. Dist-Seraikella-Kharsawan. Jharkhand
1	Seraikela-Kharsawan		0.00		1886.48		#REF!				



Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure (11+13)	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor	
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.						
1	2	3	4	5	6	7	8	9	10	11	12	
6	कार्यपालक अभियंता के आवास का Boundary Wall दो फीट ऊँचा करने, रंग-रोगन, चतुर्थवर्गीय आवास, गैरज की मरम्मति एवं गैरज तक अपरोच कार्य।		15.00	EIC Lt. No3457(S) dt.22.09.2022								
7	हाटगम्हारिया आई० बी० का Boundary Wall ऊँचा करने, गोडाउन मरम्मति एवं		15.00									
8	जैतगढ़ डाक बंगला Boundary Wall ऊँचा करने, Repair एवं रंग-रोगन कार्य।		10.00									
9	चाईबासा रेवलें क्रॉसिंग (NH220) से बडाचिरु भाया आचु - अमीता - डिलीयामिर्चा पथ के कि०मी० 1 एवं 3 में क्षतिग्रस्त हाफ गैन्ट्री का मरम्मति कार्य।		4.00									
10	पथ प्रमंडल चाईबासा में साज सज्जा एवं अन्यान्य कार्य।											
11	चाईबासा-बाईपास पथ का सतही नवीकरण कार्य।		160.00									
12	भोया पान्डरासाली पथ का सतही नवीकरण कार्य।		145.00									
13	असुरा-कुमारडुंगी भाया बलांडिया पथ के कि०मी० 0 से 38.65 में साधारण मरम्मती कार्य		98.00									
14	असुरा-कुमारडुंगी भाया बलांडिया पथ के 15वे कि०मी० के गुड़ा में अवस्थित उच्च स्तरीय पुल के एप्रोच के चारो साईड में RCC Guard Wall निर्माण कार्य।		98.00									
15	Yellow Blinker with voice		3.00									
<b>Vivekadhin 2021-22</b>												

Month : November, 2022

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure (11+13)	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Emergent Work of Embankment repair in Km 24t of Hatgamharia Benisagar vi Manjhgain Road under Non Plan (Vivekadhin) head in Road Division Chaibasa for the year 2022-23				2.49	12.11.2022/04 F2 2021-22	2.46	98.84	100	26.11.2022	Sri Niraj Kumar Singh S/O- Shambhu Singh, 144 Subhash Chowk Tungri Chaibasa Jharkhand PIN - 833201
2	Emergent Construction of 3m ht. guard wall in 2nd KM of Chaibasa-Airport Road Road under Non Plan (Vivekadhin) head in Road Division Chaibasa for the year 2022-23				2.45	12.11.2022/05 F2 2021-22	2.45	100.00	100	02.12.2022	Sri Niraj Kumar Singh S/O- Shambhu Singh, 144 Subhash Chowk Tungri Chaibasa Jharkhand PIN - 833201
3	Emergent road safety work and installation of barrier at Gura Bridge in 15th Km of Asura PWD Road to Kumardungi via Balandia Road under Non Plan (Vivekadhin) head in Road Division Chaibasa for the year 2022-23				1.49	12.11.22/ 06F2 of 21-22			100	26.11.2022	Md. Tanveer Khan, New Colony Chaibasa West Singhbhum
<b>Spill Over Taken in 2022-23 (Non-Plan Scheme 2021-22)</b>											
1	जुबली तालाब से बान्धपारा रेलवे क्रॉसिंग तक सतह नवीकरण कार्य।		10.00		9.57	06.12.2021/14 F2 of 2021-22	0.00	0.00		14.01.2022	Akriti Construction vill- Narsanda PS-
2	सिंहपोखरिया से जैतगढ़ भाया सिरिंगसिया जगन्नाथपुर पथ के कि०मी० 27.00 से 59 में पोट पेच एवं 53वां कि०मी० में अवस्थित HL Bridge में तीन साईड में Protection एवं Bolder Pitching कार्य		15.00		1497545.00	04.01.2022/19 F2 of 2021-22	11.71	78.17	78.17	17.02.22	D.K Construction

Month : November, 2022

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure (11+13)	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	हाटगम्हरिया स्थित निरीक्षण का साज-सज्या एवं उपस्कर का प्रावधान		5.00				4.99	100.00	100		Laxmi Distrubutor:
4	Repair of Full Gantry in 1st KM of Singhpokharia to Jaintgarh via Serengsia-Jagannathpur Road under Non-Plan Head Road Division Chaibasa for the year 2021-22		10.00	EIC Lt. No 226(S) dt.25.01.2022	10.00	28.02.2022/25 F2 of 2021-22	8.48	100.00	100	19.03.2022	Raj Kumar
5	रेलवे क्रॉसिंग हाता-चाईबासा पथ से प्रस्तावित चाईबासा पथ बड़ाचिरू-अमिता-डालयामिर्चा-चाईबासा पथ (कुल लम्बाई- 8.78 कि०मी०) का विशेष मरम्मत कार्य।		90.00	EIC Lt. No 226(S) dt.25.01.2022	89.70	25.04.2022/01 F2 of 2022-23	89.50	99.78	100	24.06.2022	S. D Enterprises
<b>Chaibasa</b>			<b>740.50</b>		<b>1497683.16</b>		<b>119.58</b>				

**Circle - Chaibasa**  
**Division-Jamshedpur**  
**Name of EE-Sri Ram Bilash**  
**Sahu**

1	Haldi-Pokhar Kowali Road (Ordinary Repair)			10.00 Ltr.No.2172(S) Dt 12.09.2020	9.58	08 F2 of 2020-21 dt. 08.12.2020	9.51	95%	99%	07.03.2021	M/s Om Manglam Construction, Rifit Colony, Mango,
2	BEGNADIH-POTKA Road (Ordinary Repair)			10.00 Ltr.No.2172(S) Dt 12.09.2020	10.00	04 F2 of 2020-21 dt. 08.12.2020	9.85	99%	99%	07.03.2021	Abhishik Singhdeo, Saraikela-Kharsawan
3	Patamda link road (Ordinary Repair)			5.00 Ltr.No.2172(S) Dt 12.09.2020	4.96	07 F2 of 2020-21 dt. 08.12.2020	4.90	98%	99%	07.02.2021	M/s Harshit Kumar, Road No.4, Sankosai, Mango, Jamshedpur

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure (11+13)	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Assanbani - Patamda ROAD (Ordinary Repair)			10.00 Ltr.No.2172(S) ) Dt 12.09.2020	8.58	05 F2 of 2020-21 dt. 08.12.2020	7.50	75%	88%	07.03.2021	Arvind Kumar, Ranchi
5	Jamshedpur- hata road to karandih rajnagar road via ghaghidih (ordinary repair)			3.00 Ltr.No.2172(S) ) Dt 12.09.2020	3.00	11 F2 of 2020-21 dt. 08.12.2020	2.67	89%	89%	07.02.2021	Tara Chand, Sindhi Refuji Colon, Agrico, Jamshedpur
6	W/S of Hata-Musabani Road for Ordinary Repair			75.00 Ltr.No.2172(S) ) Dt 12.09.2020	60.29	15 F2 of 2020-21 dt. 31.12.2020	59.64	80%	99%	30.03.2021	Karampradhan Techno Solution Pvt. Ltd. Ranchi
7	Repair of Bridge approach in Kadhiya Nala at 48 km of Musabnai-Dumaria-Astha Kowali-Koyma Road.			32.53 Ltr.No.2172(S) ) Dt 12.09.2020	28.79	13 F2 of 2020-21 dt. 29.12.2020	28.63	88%	99%	28.02.2021	M/s Sneha Enterprises
8	Patamda Boram Raghunathpur Road			50.00 Ltr.No.2172(S) ) Dt 12.09.2020	44.93	16 F2 of 2020-21 dt. 15.01.2021	44.59	89%	99%	14.03.2021	Shivam Enterprises Hat tola, saraikele
9	Repair of Dhalbhumgarh-Chakulia-Bend Road.			54.00 Ltr.No.2172(S) ) Dt 12.09.2020	48.60	17 F2 of 2020-21 dt. 18.02.2021	48.60	90%	100%	17.05.2021	M/s Adityavarne Architects,45, Supervisor Flat,Baradwari, Sakchi
10	Repair of Bridge in 3rd K.M. of Surda Crossing to NH-33 road over Swernarekha River and Road (length-6.00 KM) under head non-plan for FY 2020-21			57.60 Ltr.No.2978(S) ) Dt. 08.12.2020	55.97	28 F2 of 2020-21 dt. 22.03.2021	54.30	94%	97%	28.04.2021	Karmapradhan Techno Solution Pvt. Ltd., H.No.-2E, Indira Regency, Pani Tanki

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure (11+13)	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Repair of Road from Chakulia Railway Crossing to Aerodrom(Lengh- 2.015 KM)			64.425 Ltr.No.2978(S) ) Dt 08.12.2020	51.98	26 F2 of 2020-21 dt. 22.03.2021	51.98	81%	100%	28.04.2021	M/s V.K. Singh, Flat-E/408, D-Choudhary, Madhusudan Complex,
12	Ordinary Repair of Barabhum-Bandyan Road (L-10.65km) which includes flank repair, bush cutting pots/ditches repair with GSB, WMM, BM, BC, Various types of road safety work such as various types of retro-reflectory boards, tree painting, tree retro-reflector,			48.17 Ltr.No.2978(S) ) Dt 08.12.2020	48.15	25 F2 of 2020-21 dt. 18.03.2021	47.88	99%	99%	21.04.2021	Anishk Enterprises, Road No.03, New Subhas Colony, Sanjay Path, Dimna Road, Mango, Jamshedpur
13	Repair and Susajjikaran of Inspection Bungalow Haludbani, Patamda under non-plan, FY 2020-21.			10.00 Lt.No-2978(s) dt-08.12.20	10.00	21 F2 of 2020-21 dt. 05.03.2021	4.24	42%	42%	03.04.2021	Tara Chand, 10 Sindhi Colony, Adarsh Nagar, P.O.-Agrico, Jamshedpur
14	Supplying, Installation and maintenance of Solar Yellow Blinkers Stand, Signboard Displaying Road Safety Slogans & forthcoming Public utility centres in various roads			5.90 Letter No.261(S), Dt. 27.01.2021	5.14	27 F2 2021-21 dt. 22.03.2021	5.14	87%	100%	28.03.2021	Dubey Enterprises, C/8, Bhusan Nagar, Birsanagar, Jamshedpur
15	Re-construction of collapsed wing wall, cut off wall, floor, parapet including major repair of old narrow arch bridge over Bhatajore Nala in 1st km of Ghatshila Rajstate to Sonakhun NH-33 via Ghatshila Jail			33.50 lt.no.1185(s) dt.23.03.2021	28.40	10F-2/21-22 dt. 01.11.2021	21.23	63%	75%	30.12.2021	Suraj Construction, JSR

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure (11+13)	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Re-construction of damaged cut off wall and floor in damaged portion of 8 x 8.50 M submersible RCC bridge over Kadia Nala at Ch. 47.30 km in Musabani-Dumaria-Asthakowali			19.25 lt.no.1185(s) dt.23.03.2021	14.97	18F-2/21-22 dt. 11.01.2022	0.00	0%	0%	11.03.2022	RC Construction, Nowamundi
17	Construction of Guard wall in Musabani-Dumaria-Asthakowali. Koima of road up to Orissa Border near Kukri Ujha village in right side damaged part of road curve portion for in km			24.90 lt.no.1185(s) dt.23.03.2021	18.89	06F-2/21-22 dt. 26.10.2021	17.77	71%	94%	24.12.2021	RC Construction, Nowamundi
18	Ordinary repair and hard shoulering by paver block both flank of NH-33 to Bankati road (L-2.80 KM)			30.00 lt.no.1185(s) dt.23.03.2021	24.07	07F-2/21-22 dt.28.10.2021	21.19	71%	88%	26.12.2021	Shakti Enterprises, Ranchi
19	Ordinary repair and Junction improvement in Ghatshila-Tamakpal Road (L-1.800 km)			5.00 lt.no.1185(s) dt.23.03.2021	4.15	04F-2/21-22 dt. 06.10.2021	3.72	74%	90%	05.11.2021	M/s Shukla Construcion, JSR
20	Improvement of road junction in 1st km of Surda Railway Crossing to NH-33 near Central School and near Benasole			5.00 lt.no.1185(s) dt.23.03.2021	4.42	02F-2/21-22 dt. 06.10.2021	3.87	77%	88%	05.11.2021	M/s J. K. Construcion, Saraikela
21	Improvement of road Junction in 17th km near Digghi More, 20th km near Kuchia, Raspal and 23rd km near Kumarisole			9.00 lt.no.1185(s) dt.23.03.2021	8.50	09F-2/21-22 dt. 30.10.2021	7.50	83%	88%	23.11.2021	Arvind Kumar, Ranchi
22	Junction Improvement and various road safety work in Galudih to Narsinghpur Road			6.00 lt.no.1185(s) dt.23.03.2021	4.82	03F-2/21-22 dt. 06.10.2021	4.75	79%	99%	05.11.2021	M/s Shukla Construcion, JSR
23	Ordinary repair of Ghatshila market road to Kashida chouk NH-33 and Hathijobra Bridge to RoB Road (L-4.60 km)			11.00 lt.no.1185(s) dt.23.03.2021	9.55	05F-2/21-22 dt. 23.10.2021	6.44	59%	67%	06.12.2021	M/s Shiv Construction, Nowamundi

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure (11+13)	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
24	Full Gantry Repair in Hata-Musabani road at Ch.0.500 km, 1/2 Gantry Repair in Potka-Kudada Road at Ch. 0.00 km and Full Gantry Repair in			21.00 lt.no.1185(s) dt.23.03.2021	12.18	01F-2/21-22 dt. 06.10.2021	11.24	54%	92%	05.11.2021	Laxmi Kant Jha, Ranchi
25	Ordinary Repair of IB of Road Division, Jamshedpur			10.00 Let. No. 3138 (S) dt. 08.10.2021	9.99	16F-2/21-22 dt. 31.12.2021	9.95	99%	100%	15.03.2022	Tara Chand, JSR
26	Repair of Road from Surda Crossing to NH 33 in Kutuldih in 5th KM near Rly Crossing LC no. 123.			11.6225 Let No.226(S)/ 25.01.2022	11.65	20F-2/21-22 dt. 18.02.2022	11.33	97%	97%	19.03.2022	Lahasa & Co., Jamshedpur
27	O/R of road from 0 to 15 KM and approach road at 18th KM (Khejuria village) in Kerukocha (NH-33) to WB Boarder via Birsa Chouk, Simdih,			7.069 Let No.226(S)/ 25.01.2022	7.07	21F-2/21-22 dt. 18.02.2022	7.07	100%	100%	19.03.2022	Bibhuti Bhusan Maiti, Bahragora
28	Ordinary Repair of Jadugora-Sundarnagar Road L- 19.075 KM			30.00 Let No.226(S)/ 25.01.2022	29.97	24F-2/21-22 dt. 22.02.2022	29.97	100%	100%	28.03.2022	Bala Pd Dubey, JSR
29	Ordinary Repair in KM 9th and 25th of Khasmahal- Jadugora Road, L- 24.675 KM			5.916 Let No.226(S)/ 25.01.2022	5.91	26F-2/21-22 dt. 22.02.2022	5.91	100%	100%	23.03.2022	Tara Chand, JSR
30	Ordinary Repair of Jamshedpur-Hata Road			40.00 Let No.226(S)/ 25.01.2022	39.95	25F-2/21-22 dt. 22.02.2022	39.71	99%	99%	28.03.2022	Rakesh Kumar Singh, JSR
31	Ordinary Repai in 5th, 6th, 7th and 8th KM of Telco Dhobi Ghat of Barabanki Road			15.00 Let No.226(S)/ 25.01.2022	14.99	23F-2/21-22 dt. 22.02.2022	14.97	100%	100%	23.03.2022	Karmapradhan Techno Solution Pvt Ltd, Ranchi

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure (11+13)	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
32	Ordinary Repair of Potka-Kudada Road			20.00 Let No.226(S)/ 25.01.2022	20.00	22F-2/21-22 dt. 22.02.2022	19.96	100%	100%	23.03.2022	Dubey Enterprises, JSR
33	Construction of drain for Road Safety and water drainage in Chakulia Bazar Part near Birsa Chouk in Dhalbhumgarh-			115.00 Let No.226(S)/ 25.01.2022	114.23	29F-2/21-22 dt. 30.03.2022	0.00	0%	0%	14.05.2022	Manoj Kumar Agrawal, Chakulia
34	Road safety Head										Road safety Head
i	Road Safety Work in Asanbani-Patamda Road (21.10km), Patamda Link Road (6.66 km), Patamda-Boram-Raghunathpur Road (24.368 km), Sidhu Kanhu Chowk to Dimna road				2.98	17 F2 of 2021-22 03.01.2022	2.93	98%	98%	18.01.2022	Tara Chand, JSR
ii	Cleaning, grubing road land including flank vegetation, grass, bushes, shrubs, saplings and tree girth upto 300 mm, removal of stumps of tree cut earlier and disposal of unserviceable materials and stacking of serviceable material to be used for auction up to a			10.00/ 3138 (S) dated 08.10.2021	6.70	19 F2 of 2021-22 20.01.2022	6.07	91%	91%	05.03.2022	M/s Sai Engg, Saraikela
35	Vivekadhin										
i	Ordinary Repair of 2nd & 27th KM of Chakulia-Matihani Road				4.64	08 F2 of 2021-22 dt. 28.10.2021	4.57	98%	98%	27.11.2021	Tara Chand, JSR
ii	Ordinary in 3rd & 5th KM of Dhobi ghat to Barabanki Road				12.49	12 F2 of 2021-22 dt. 17.11.2021	12.48	100%	100%	16.12.2021	M/s Shiv Construcito, Nowamundi

Month : November, 2022

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure (11+13)	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
iii	Ordinary Repair in 1st KM Approach Road of Tetuldanga and 11th and 13 KM of Galudih-Narsinghpur Road			30.00 1670 (S) dt. 05.07.2021	7.62	13 F2 of 2021-22 dt. 07.12.2021	7.58	100%	100%	03.01.2022	M/s Arvind Kumar, Ranchi
iv	Various road safety work such as bush cutting ,tree painting, tree reflector, culvert painting, railing repair road marking, road studs delineator, traffic signboards etc in Jadugora - Sundarnagar road (L-19.075 km) and Telco Dhobi more to				7.53	24 F2 of 2020-21 05.03.2021	5.37	71%	100%	03.04.2021	M/s Dubey Enterprises, C/8, Bhusan Nagar, Birsa Nagar, Baridih, Jamshepdur
<b>Jamshedpur</b>		<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>815.626</b>		<b>655.02</b>				

Circle - Chaibasa  
Division-Manoharpur  
Name of EE-Sri Raghubansh Choudhary

NIL

Circle - Chaibasa  
Division-Saraikella-Kharsawan  
Name of EE-Sri Genesh Ram  
Hembrom

1	Flank Repair Work in Kuchai-Barabamboo Road from Km. 0.00 to Km. 11.065 under Vivekhadhin Fund for the year 2022-23	11.065			2.49	24.09.2022	2.47	99%	100%	30.09.2022	Raj Nandini Construction, 20 Chota Tangrani, Thana No.-321,
---	---	--------	--	--	------	------------	------	-----	------	------------	---

Month : November, 2022

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure (11+13)	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Emergent Repair Work in Kerala Public School to Arka Jain University Road under Vivekhadhin Fund for the year 2022-23	9.00	30.00	3271(S) Dt. 08.09.2022	2.49	10.11.2022	2.49	100%	100%	16.11.2022	S K ENTERPRISES WARD NO. 04, JAIL ROAD, DEORIDIH, SERAIKELLA, DIST- SERAIKELLA- KHARSAWAN, JHARKHAND, PIN- 833219
3	Ordinary Repair work in Kharsawan-Kuchai-Dalbhang Road from Km. 0.00 to Km. 28.00 Under Non Plan Head for the Year 2022-23.	28.00	15.00	3457(S) Dt. 22.09.2022							M/S SAMEEP KUMAR RAUT AT+PO- RAJNAGAR, DIST-SERAIKELLA- KHARSAWAN
4	Ordinary Repair work in Seraikella-Kharsawan Road from Km. 0.00 to Km. 14.93 Under Non Plan Head for the Year 2022-23	14.93	15.00	3457(S) Dt. 22.09.2022							M/S VIJAY ENTERPRISES S/O-SURESH MAHATO, VILLAGE- CHANGUA, POST-RAJNAGAR, PS-RAJNAGAR, DIST-SERAIKELLA- KHARSAWAN, PIN-831002

Month : November, 2022

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure (11+13)	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Ordinary Repair and Drain work in Seraikella Stadium Road from Km. 0.00 to Km. 0.720 Under Non Plan Head for the Year 2022-23	0.720	20.00	3457(S) Dt. 22.09.2022	20.00	25.11.2022			5%		M/S ANIL KUMAR RAJAK LAHARI TOLA, NEAR SANJAY CHOWK, POST-SERAIKELLA, PS-SERAIKELLA, DIST-SERAIKELLA-KHARSAWAN, PIN-833219
6	Ordinary Repair work in Kandra-Chandil Road from Km. 6.00 to Km. 12.33 Under Non Plan Head for the Year 2022-23	6.33	20.00	3457(S) Dt. 22.09.2022	20.00	24.11.2022			5%		M/S JAGBANDHU MAHATO CHHOTA GAMHARIA, NIRMAL MAHATO PATH, POST-GAMHARIA, DIST-SERAIKELLA-KHARSAWAN, JHARKHAND, PIN-832108

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure (11+13)	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Ordinary Repair work in Adityapur-Kandra Main road (Gamharia Cinema Hall) to Sapra via Bhurkadih, hathiyadih to Bhatiya Toll Bridge road from Km. 0.00 to Km. 09.250 under Non-Plan Head for year of 2022-23										M/S MAA SANTOSHI ENTERPRISES PANCHAYAT-GEGERULI, BARA KUNA BERA KEND MUNDI, DIST-SERAIKELLA-KHARSAWAN, PIN-831002
8	Road Furniture and Railing Work of old bridge in Seraikella-Kharsawan Road from Km. 0.00 to Km. 14.93 under Non-Plan Head for year of 2022-23		20.00	3457(S) Dt. 22.09.2022	20.00	17.11.2022			30%	16.01.2023	S K ENTERPRISES WARD NO. 04, JAIL ROAD, DEORIDIH, SERAIKELLA, DIST-SERAIKELLA-KHARSAWAN, JHARKHAND, PIN-833219
9	Repair work in Divisional office and Sub-Divisional Office Under Non Plan Head for the Year 2022-23		10.00	3457(S) Dt. 22.09.2022	7.82	11.11.2022			35%	10.01.2023	KUNDAN ENTERPRISES S/O-SERAIKELLA, WARD NO. 08, SANJAY CHOWK, POST-SERAIKELLA, DIST-SERAIKELLA-KHARSAWAN, JHARKHAND, PIN-833219

Month : November, 2022

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure (11+13)	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Repair work of Boundary Wall of Seraikella Inspection Bungalow Under Non Plan Head for the Year 2022-23		10.00	3457(S) Dt. 22.09.2022	7.34	25.11.2022			8%	24.01.2023	DEVRAJ SARANGI C/O-NIRUPAMA KHUNTA, POST-SERAIKELLA, PS-SERAIKELLA, DIST-SERAIKELLA-KHARSAWAN, PIN-833219
11	Crash Barrier Work in 400m of Kharsawan-Kuchai-Dalbhang Road (Total Length 28.00 Km.) Under Non Plan Head for the Year 2022-23		16.00	3457(S) Dt. 22.09.2022	15.84	19.11.2022					WAKIL KHAN NEW COLONY HIND CHOWK, BARA BAZAR, PO-CHAIBASA, DIST-SERAIKELLA-KHARSAWAN, JHARKHAND PIN-833201
12	Crash Barrier Work in 200m of Chakradharpur-Toklo-Kuchai Road (Total Length 06.72 Km.) Under Non Plan Head for the Year 2022-23		8.00	3457(S) Dt. 22.09.2022	7.92	22.11.2022				21.01.2023	M/S DAVID MARDI S/O-LATE SERAL MARDI, POST-TABLAPUR, CHHOTA DAWNA, DIST-SERAIKELLA-KHARSAWAN, PIN-833219

Month : November, 2022

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure (11+13)	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Crash Barrier Work in 350m Titirbila-Tangrani Via Kolabaria Road (Total Length 11.80 Km.) Under Non Plan Head for the Year 2022-23		14.00	3457(S) Dt. 22.09.2022	13.86	19.11.2022				18.01.2023	M R CONSTRUCTION S/O-LOVIN MAHATO, LAKHIPUR, TABLAPUR, DIST-SERAIKELLA-KHARSAWAN, PIN-833219
14	Crash Barrier Work in 500m of Gamhariya-Dajiaghat(Ganjiaghat)-Govindpur Road (Total Length 26.160 Km.) Under Non Plan Head for the Year 2022-23		20.00	3457(S) Dt. 22.09.2022	16.81	22.11.2022				21.01.2023	DUBEY ENTERPRISES C/8 BHUSHAN NAGAR, BIRSA NAGAR, BARIDIH JAMSHEDPUR DIST-EAST SINGHBHUM

**(Spill Over)**

1	Emergent Restoration Work for Damage Bridge at Bongbonga (Khairkocha) Nala at Ch. 13th Km. of Rajnagar-Jugsalai Road under Non-Plan Head for the year of 2021-22		6.17834	3138(S), Dt. 08.10.2021	6.17834	01 F2 of 2021-22 Dt. 14.06.2021	2.39895	39%	70%	28.07.2021	DAVID MARDI Post-Tablapur, Chhota Dawna, Dist-Seraikella-Kharsawan Jharkhand
---	--	--	---------	-------------------------	---------	------------------------------------	---------	-----	-----	------------	--