

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Roads-Plan)  
State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle : Chaibasa</b> <b>Div : Chaibasa</b> <b>Name of EE-Sri Lalu Oraon</b></p>											
1	Re-Construction of Road from Jagannathpur (Mongra) on MDR-181 to Swamba-Milpi-Barkela on MDR-186	44.420	17399.48	2434(S) dt. 03.05.2017	13679.58	33SBD of 2017-18 Dt 18.01.2018	10730.42	69.97	70	17.01.20	M/S Treveni Engicon Pvt.Ltd 3/6 HS Tower L Road Bistupur Jamshedpur East Singhbhum Jharkhand 831001
2	IRQP Work in Singhpokharia to Jaitgarh via Siringsia, Jagannathpur Road(MDR-181) from Km 0.00 to 26 Km under Road Division Chaibasa	26.000	1452.36	806(S) dt. 02.03.22	1506.32	02SBD of 2022-23 dated 15.09.2022			43	14.03.2023	R . K Infracorp Pvt. Ltd. Plot No. 207, Lumbini Enclave opp. Panjagutta,Hyderabad Telangana-500082(India)

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	IRQP Work in Chaibasa Kokcho Bharbharia Road (MDR-175) in Km 0.00 to Km 33.328 under Road Division Chaibasa	33.328	2595.74	1390(S) dt. 21.03.23							
4	IRQP Work in Chaibasa Saitwa Road (Length-22.50 Km ) under Road Division Chaibasa	22.500	1295.78	463(S) dt. 06.02.23							
4	<b>Chaibasa</b>	<b>126.2</b>	<b>22743.35</b>		<b>15185.90</b>		<b>10730.42</b>				

**Circle : CHAIBASA**  
**Div : JAMSHEDPUR**  
**Name of EE-Sri Ram Bilash Sahu**

1	Widening, Strengthening & Reconstruction of Pitajori-Gudabandha Road (Length 17.150 km)	17.150	5698.99	letter No.2486(S) , Dt. 03.05.2017	4047.94	12SBD of 2017-18 Dt. 05.10.2017	4728.54	82.97	100%	04.04.19	LEADING CONSTRUCTION,103 Purulia Highway, Sakchi, Jamshedpur
2	Widening, Strengthening / Reconstruction of Bhadudih(Bonta)-Satnala-Bodam-Madhampur(west Bengal Border) Road . Total length - 19.09 KM	19.090	5584.53	Letter No. 1475(S) Dt. 10.03.2017	4595.23	21SBD of 2017-18 Dt. 29.01.2018	4143.81	74.20	89%	28.07.19	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur.
3	Widening & Strengthening of Road from Kadma-Shastri Nagar Block No.-4 to Block No.2 along river bank and Construction of Cross Road (Total Length 2.55km)	2.550	805.54	543(S) Dt. 25.01.2018	696.72	27 SBD of 2018-19 23.02.2019	100.00	12.41	17%	22.06.19	MANOJ KUMAR SINGH, Deoghar, Jharkhand

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening and Strengthening/ Reconstruction for NH-33 (Bansda) to Pathra. (Length: 12.987 km)	12.987	4014.54	676(S) Dt. 04.10.2018	2693.18	13 SBD of 2018-19 Dt. 04.10.2018	2795.68	69.64	83%	03.10.19	Manoj Kumar Singh - Kiran Construction & Infrastructure Pvt. Ltd. (JV)
5	Widening & Strengthening/Reconstruction of NH-33(Pipla More) to Govindpur-Annachowk via Ghorabandha road. (Length: 11.710 K.M.)	11.710	8449.91	1499(s) Dt. 10.03.2017	5489.91	16 SBD of 2018-19 Dt. 05.11.2018	5050.16	59.77	90%	04.02.20	Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur
6	Reconstruction of Kowali to Dumaria Road . Total length - 32.80KM	32.800	10512.19	2777(S) Dt. 11.05.2018	5550.61	17 SBD 2018-19 Dt. 05.11.2018	5507.03	52.39	75%	04.11.20	Manoj Kumar Singh - R.K. Construction - Kiran Construction & Infrastructure Pvt. Ltd. (JV)

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Widening and Strengthening/ Re-construction of Road from Gura (Musabani - Dumaria- Asthi Koima Road) Jiyan -Dhalbhumgarh NH-33 Road. Total Length 24.99 km	24.99	5823.19	2806(S) Dt. 11.05.2018	5198.27	23 SBD of 2018-19	5030.46	86.39	80%	18.07.20	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur
8	Reconstruction of Kowali-Laylam Ghati to Orissa Boarder Road (Length 6.275 km)	6.275	2056.00	5063(S) Dt. 31.08.2018	1630.15	21 SBD of 2018-19 Dt. 18.01.19	1257.97	61.19	75%	17.10.19	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur
9	Dhalbhumgarh Airport Approach Road (Length: 3.65 K.M.)	3.500	1282.95	3687(S) Dt. 24.07.2019	799.52	53 SBD of 2019-20 Dt. 31.12.2019	452.99	35.31	90%	14.02.2023	Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur
10	(i) Improvement of road from Mercy Hospital to Telco with re-construction of Jora Bridge (Length: 5.880 K.M.) ii Improvement of road from Sunday Market to baridih Market. (Length: 2.323 K.M.)	8.203	734.04	Ltr.No.4487 (S), Dt. 06.09.2019	601.77	54 SBD of 2019-20 Dt. 31-12-2019	550.08	74.94	100%	30.08.2020	Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	IRQP OF DHALBHUMGARH - CHAKULIA - BEND ROAD FOR YEAR 2021-22. (Length: 27.896 K.M.)	27.896	1800.13	letter no.50(S), Dt. 07.01.2022	1879.91	01SBD of 2022-23 Dt. 27.09.2022	900.00	50.00	90%	26.03.2023	G & P Enterprises, Kanke Road, Lake Avenue, Near Reliance Mart, P.O. Jawahar Nagar, Kanke Road, Morahbadi, Ranchi

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	IRQP/ I Strengthening work of part (i) (a) Mango Suman hotel to Anand Vihar colony (L 1.523 KM), (b) Bada Hanuman Mandir to Dipasai High mast (L-0.850 KM), (c) NH 33 Hanuman Mandir to JKS society (L-1.30 KM), (d) Jawahar nagar road no 14 and cross road no 13 to gudrubasa Dimna road (L-1.30 Km), (e) Old Purulia road no 02 to road no 07 (L-0.85 KM), (f) Road No. 10 (West) Old Purulia Road to Azad Basti Main Road via Jakir Nagar (L-2.475 KM) and part (ii) (a) Mango road no. 17 to National commitee Babangora chowk and Green valley road (L-1.25 KM), (b) Mango-Pardih road no 17 to Kuli road (L-1.55 KM), (c) Old purulia road to Seraikela-Kharsawan boarder road (L-1.184 KM), (d) Azad nagar Babangora chowk and periferal idgah road no 13 green valley (L-1.0 KM), (e) Jawahar nagar road no 06 (Mango-Pardih) to Kalikanagar Dimna road (L-1.60 KM) Total L-14.882 km. under Head Plan for FY 2021-22	14.882	822.53	805 (S) Dt. 02.03.2022	847.87	02 SBD of 2022-23 17.10.2022	525.00	63.83	70%		M/S K.K. Builders Pvt. Ltd., New Kalimati Road, Sakchi, Jamshedpur
13	IRQP of (a) Karandih (On SH-06) Ghaghidih Road (On Road Rajnagar Jugsalai) Length 3.275 km (b) Rajnagar-Jugsalai Road (Part) Length 5.865 km Total Length 9.14 km	9.140	656.70	802 (S) , Dt 02.03.2022	611.35	15.12.2022	601.75	91.63	100%		Leading Const., Jamshedpur

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	बड़ाभूम-बन्दौयान पथ (एम0डी0आर0 165) (कुल लंबाई 10.650 कि0मी0) का राईडिंग क्वालिटी में सुधार आई0आर0क्यू0पी0 कार्य।	10.650 km	847.27	4437(s) Dt. 06.12.2022							
15	आसनबनी-पटमदा पथ (लंबाई कि0मी0 0.00 से कि0मी0 21.10) के राईडिंग क्वालिटी में सुधार आई0आर0क्यू0पी0 कार्य।	21.100	1642.31	Letter No.61(S), Dt. 06.01.2023							
16	हाला-मुसाबनी पथ (एम0डी0आर0 172) (कुल लम्बाई 44.30 कि0मी0) का राईडिंग क्वालिटी में सुधार (आई0आर0क्यू0पी0) मजबूतीकरण कार्य।	44.300	2700.09	Letter No.2724(S) , Dt. 26.07.2022							
17	पटमदा-बोडाम-रघुनाथपुर पथ (एम0डी0आर0 250) (कुल लम्बाई 24.368 कि0मी0) का राईडिंग क्वालिटी में सुधार आई0आर0क्यू0पी0 कार्य।	24.368	1222.46	Letter No.4450(S) , Dt. 06.12.2022							
18	IRQP/ Strenthening work of (a) Sonari Adarshnagar 11th phase to panchwatinagar, Birsa basti, Swarn bihar, toolu bhatta to Merine drive (Length 1.43km)(b) Sonari Jahira colony to late Nirmal mahto Smark via Vilash basti Nirmal nagar (Length1.30km) (c) Mudi chowk to Murda maidan mango jamshedpur (west) (Length-1.25K.M) (d) Kadma Nimlata path, Durga and Madhusudan path roads in jamshedpur (west) (Length-1.20K.M) ( Total length 5.18Km)	5.180	751.29	Letter No.4226(S) , Dt. 21.11.2022	684.92	35 SBD of 2022-23 Dt. 28.03.2023			10%	27.08.2023	M/S R.K. Construction, Jamshedpur

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
19	Widening Strengthening / Reconstruction of Bhagabandhi to Orissa Border Road (9.63 km) for the year 2022-23	9.630	6059.78	Letter No.4140(S), Dt. 14.10.2022							
20	Widening and Strengthening /Reconstruction of Pichhli (on Potka-Kudada Road) to Damudih Chouk (on Jadugora-Hata Road) via Sankardah, Chakri – Banna (on Sundarnagar-Narwa Road) for the year 2021-22. Total Length-20.355 KM	20.355	4729.82	Letter No.547(S), Dt. 17.02.2022							
21	(i) IRQP work of Birsanagar jon no -2 Dipa toli main road to Jon-3 Talab Road via pankaj store ,Kailash path Road . (L-4.0 KM ). (ii) Bagunhatu chowk to River bank sauchalaya , Bagunhatu road no 1,2,3,4,5 Road . (L-3.1KM ) and (iii) Barmamines Laal baba foundry to main road ,main road to east plant basti Surya mandir road & Link road (L-1.0 KM ) Total Length -8.10 KM ,of the Jamshedpur town .Under RCD road Division Jamshedpur for the year 2022-23	8.100	827.67	Ltr.No. 1488(S), Dt. 27.03.2023							

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
22	(i) IRQP/ Strengthening work of <b>Bagun nagar nasha mukti kendra</b> to Bajrang chowk, Bagun nagar TOP to culvert and link road, Jojobeda Krishnanagar road. (L-1.7KM ) (ii) IRQP work of Birsanagar Laal tand to Sunde market to Shishu mandir Road, Titenik to Sunde market road . (L-2.65KM ) (iii) IRQP work of Carraige colony road to Hundai show room , muslim tola road & Link road , Mandir to Lakshminagar football ground & Periferal connecting road, Manifit chhat ghat to Gwala basti park to Nildih main road. (L-4.1KM ) Total Length 8.450 KM of the Jamshedpur town. Under RCD Road Division Jamshedpur for the year 2022-23	8.450	874.90	Ltr.No. 1489(S), Dt. 27.03.2023							
22	Jamshedpur	332.7	67896.83	0.00	35327.36	0.00	31643.48				

Circle : Chaibasa  
 Div : Manoharpur  
 Name of EE-Sri Raghubansh Choudhary

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	W/S and Reconstruction of Sonua-Pansua-Lodhai-Gudri Road, Total length – 41.560 Km.	41.56	8624.303 14530.7560 0	27.06.2016 4033 (S) and 23.12.2021 4063 (S)	11216.77	03.07.2017 03 SBD/2017- 18	16124.08	92%	95%	02.07.2019	Triveni Engicons Pvt. Ltd., Jamshedpur. 831 001
2	Widening and Strengthening / Reconstruction Work of Manoharpur – Jaraykela Road.	15.291	10315.13	10.03.2017 1463(S)	4227.01	06.11.2017 05 SBD/2017- 18	6339.77	76%	90%	05.02.2019	Leading Construction Pvt. Ltd. Sakchi, Jamshedpur
3	Reconstruction work of Goilkera(NH-320D)-Auranga-Serengda- (Total Length 30.00 k.m.)	30.00	12000.63	23.12.2021 4076 (S)	9428.43	19.11.2022 01 SBD/2022- 23	500.00	4.5%	8.2%	18.11.2024	Vijay Kumar Sahu Infrastructure Pvt. Ltd, 2nd Floor, 301/A Gopal Marketing Complex Argora Chowk, Ranchi
<b>3</b>	<b>Manoharpur</b>	<b>86.85</b>	<b>22315.76</b>		<b>24872.2</b>		<b>22963.85</b>				

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle - Chaibasa</b>  <b>Division-Sraikella-Kharsawan</b>  <b>Name of EE-Sri Genesh Ram Hembrom</b></p>											
1	Widening&Strengthening/Reconstruction of Kharsawan-Hurangda-Raijama-Kanderkuti-(Rangamati) Rargaon Road from 0.00 km to 29.407 km	29.407	4971.54	2994(S), Dt. 25.03.2013	5259.10	03 SBD of 2013-14 Dt. 22.05.2013	5208.66	99%	97%	21.11.2014	M/s NPCC, Ranchi
2	Improvement of Riding Quality work of Sijulata-Konebera Road (MDR-147) From Km. 0.00 to Km. 11.40 for the year 2018-19	11.400	507.29	3833(S), Dt. 02.07.2018	447.18	04 SBD of 2018-19 Dt. 12.02.2019	250.92	56%	87%	11.06.2019	M/s SKM Infraventure Pvt. Ltd, House No. 242, New Colony, Keonjhar, Odisha. Pin-758001.
3	Widening & Strengthening/Re-construction of Chandil P.H.E.D. More (NH-32) to Jamdih (on NH-32) via Sukhsari road from Km 0.00 to Km.12.432 for the year 2021-22.	12.432	4211.82	1497(S), Dt. 05.03.2019	2944.22	01 SBD of 2021-22 of Dt. 08.10.2021	70.54	2%	5%	07.08.2022	Triveni Engicons Pvt. Ltd., 3/6, H.S. Tower, L-Road, Bistupur, Jamshedpur Jharkhand, Pin-831001
4	Construction of Burudih Bypass on Seraikella-Kharsawan Road (MDR-144) (Total Length-1.553 Km.)	1.553	1488.63	4228(S), Dt. 22.08.2019			803.58	0%			

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening and Strengthening Work of Adityapur (R.I.T. More on Adityapur-Kandra, SH-05)-Mahuldih-Hesal Main Road (Aidal More of Hata- Chaibasa Road, SH-06) (Total Length 23.95 Km.) for the year 2021-22	23.95	7919.71	letter No.- 4073(S), dt. 23.12.2021	7394.64	05 SBD of 2021-22 Dt. 30.03.2022	700.08	9%	9%	29.06.2023	SECC-M&S. Co JV, Plot No. 1588, Kulupdanga, Road-19, Adityapur, Seraikella-Kharsawan, Jharkhand, Pin-831013
6	Improvement of Riding Quality Work of Rajnagar-Jugsalai Road (Total length 24.745 Km.) for the year 2021-22	24.745	1544.33	letter No.- 52(S), dt. 07.01.2022	1601.08	02 SBD of 2022-23 Dt. 06.04.2022	1348.24	84%	94%	05.09.2022	Manoj Kumar Singh, Vill-Chaparia, PO-Koiridih, PS-Jashidih, Dist-Deoghar, Jharkhand
7	Widening and Strengthening/ Reconstruction Work of Pindrabera (on Adityapur-Kandra Road)-Burudih-Kerla Public School Main Road (Total Length 16.331 Km.) for the year 2022-23	16.331	2502.66	letter No.-- 550(S), dt. 17.02.2022	2891.74	05 SBD of 2022-23 Dt. 25.01.2023				24.02.2024	Rajeev Kumar, K-125, P.C. Colony, Hanuman Nagar, Kankarbagh, Patna, Bihar, Pin-800020

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Improvement of Riding Quality Work of Sini Feeder Road (Total Length 3.20 Km.) for the year 2022-23	3.20	204.28	letter No.-4325(S), dt. 25.11.2022	202.40	07.02.2023	36.42	18%	75%	06.04.2023	M/S HARELAL CONSTRUCTION CO. PVT. LTD, VILL+PO-BHADUDIH, PS-CHANDIL, DIST-SERAIKELLA-KHARSAWAN, JHARKHAND PIN-832401
9	Improvement of Riding Quality Work of Kharsawan Town Road (Total Length 4.55 Km.) for the year 2022-23	4.55	236.98	letter No.-4260(S), dt. 22.11.2022	234.91	07.02.2023			55%	06.05.2023	M/S HARELAL CONSTRUCTION CO. PVT. LTD, VILL+PO-BHADUDIH, PS-CHANDIL, DIST-SERAIKELLA-KHARSAWAN, JHARKHAND PIN-832401
9	<b>Saraikele-Kharsawan</b>	127.6	23587.2		20975.26		8418.45				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of Completed works(Roads-Plan)  
State Plan Road Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Chaibasa</b> <b>Div : Chaibasa</b> <b>Name of EE-Sri Lalu Oraon</b>											
1	Widening and Strengthening/Re-Construction of Danguaposi (Barananda to Danguaposi Road ) To Ramtirath Road (Toatal length 9.825 Km ).	9.83	2177.89	3703(S) dt. 25.06.2018	1788.89	34SBD 2018-19 Dt 07.03.2019	1757.74	88.35	100	9 Month i.e 06.12.19	J.K. Associates Agar Nagar Sangroor Panjab Local Add- Ideal Regency, Near Bishwnath Mandir Giridih Jharkhand
2	A. Widening and Strengthening (for two lane) of Singhpokharia PWD Road to Jhinkpani – Siringsia – Jagannathpur - Jaitgarh Road (27.00 to 59.66 Km)	33.66	12030.25	Letter No.- 2458(S) dt. 09.04.2015			14013.67				
	B. Widening and Strengthening (for two lane) of Singhpokharia PWD Road to Jhinkpani – Siringsia – Jagannathpur - Jaitgarh Road (0 to 26 Km)	26.00									
	C. Balance Work of Widening and Strengthening (for two lane) of Singhpokharia PWD Road to Jhinkpani – Siringsia – Jagannathpur - Jaitgarh Road (0 to 26 Km)										
3	W/S of Jhinkpani-Jorapokhar-Silpunji- Thaitonto Chowk from KM. 0.00 to 21.475	21.48	3554.75	3391(S) 18.05.15			4046.89				

State Plan Road Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening & Strengthening of Kudahatu Chowk to Usambir (Orissa Border) Road Length 18.025 KM	18.03	2957.80	7591(S) 10.10.14			3524.66				
5	Re-Construction of Road from Barananda (On SH-04) to Danguaposi	8.02	2425.81	1158(S) dt 27.02.2017	2149.01	32SBD of 2017-18 Dt 16.01.2018	1804.28	71.52	100	15.01.19	Shree Sanjeev Kumar Singh At - Sri Ram Path Parsuram Nagar Panki Road Redma Daltangang Palamu 822102
6	IRQP Work in Tantnagar-Bharbharia-Kumardungi-Manjhgoan Road (MDR-185) in Km 0.00 to 33.00(Total length-33.00 Km)	33.00	1877.88	1114(S) dt. 22.02.19	1757.37	3SBD 2021-22 Dt 18.10.2021	1744.01	99.24	100	17.04.2022	Kiran Construction and infrastructure Pvt. Ltd. Add- Jemco Bus Stand, Telco, Jamshedpur, East Singhbhum, (Jharkhand) PIN-831004
7	IRQP Work in Tantnagar-to Manjhgaon via Kumardungi (MDR-185) from Km 34.00 to 60 Km (Length-27.00 Km) under Road Division Chaibasa for the Year 2021-22.	27.00	1432.25	3197(S) dt. 18.10.21	1495.19	28SBD of 2021-22 dated 07.03.2022	1488.81	99.57	100	06.09.2022	M/S R.K Construction Plot No-09

State Plan Road Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	IRQP Work of Manjhgaoon Noamundi via Jaintgarh Road From Km 0.00 to 29.00 (Total Length-26.60 Km ) under Road Division Chaibasa for the Year 2021-22.	29.00	1565.15	3192(S) dt. 18.10.21	1565.17	29SBD of 2021-22 dated 29.03.2022	1557.40	99.51	100	28.09.2022	Ashok Kumar Pradhan, S/O--late Profulla Pradhan, Vill- Sanipadampur,P.O Jamid ,P.S- Chakradharpur, West Singhbhum (Jharkhand) Pin- 833102
9	Re-Construction of Road from Pundriguttu village in 9th KM of Tantt Nagar - Manjhgaoon (MDR-125) to Bhalda (Orissa border)	2.48	335.47	6072(S) dt. 22.09.2016	305.29	17SBD of 2017-18 dated 22.09.17	363.93	96.38	100	21.02.18	Kapil Deo Singh Infraprojects P. Ltd. Kumar Bagg Road Arsandey Chowk Kanke Ranchi 834006
9	Chaibasa	208.5	28357.2		9060.92		30301.39				

Circle : CHAIBASA  
Div : JAMSHEDPUR  
Name of EE-Sri Ram Bilash Sahu

**CRF**

1	WIDENING & STRENGTHENING OF KASIDA-HULUNG ROAD. (LENGTH: 14.725 K.M.) (Job No.CRF-JHR-2017-18/49)	14.73	4083.00	RW/NH-28014/2/2 017/ JHR/P-8,New Delhi the 28.08.2017	3452.20	04 SBD/2018-19 Dt. 25.05.2018	2765.25	67.73	100%	24.11.19	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur
---	---	-------	---------	---	---------	-------------------------------	---------	-------	------	----------	--

State Plan Road Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Chaibasa**  
**Div : Manoharpur**  
**Name of EE-Sri Raghubansh Choudhary**

1	Widening & Strengthening / Reconstruction of Banjhikusum - Toklo Road.	22.32	5828.69	10.03.2017 1472(S)	5176.45	17.08.2017 04 SBD/2017-18	5337.24	91%	100%	16.02.2019	M/s SKM Infraventure Pvt. Ltd., Keonjhar, odisha.
2	IRQP Work of Majgaon-Jaintgarh-Noamundi Road (k.m. 30.00 to km 58.20)	28.20	1782.00	22.02.2019 1142 (S)	1965.48	27.01.2022 01 SBD/2021-22	2134.72	100%	100%	26.07.2022	M/S Chandel Construciton, Hill Vew Colony, Dimna, Jamshedpur.
<b>2</b>	<b>Manoharpur</b>	<b>50.52</b>	<b>7610.69</b>		<b>7141.9</b>		<b>7471.96</b>				

**Circle - Chaibasa**  
**Division-Sraikella-Kharsawan**  
**Name of EE-Sri Genesh Ram Hembrom**

1	Construction of Two Lane with Paved Shoulder from Kanderbera (NH-33) to Dumuhani (on Marine Drive way) Bypass Road From Ch. 0.00 To 7.722 KM. for the year 2014-15	7.72	10359.33	7589(S) 10.11.2014 10359.329 21.04.2017	3352.43	05 SBD of 2014-15 Dt. 28.03.2015	13415.77	100%	100%	27.09.2016	M/s Leading Construction, 103Purulia Highway, Sakchi, Jamshedpur, Dist-East Singhbhum, Jharkhand
---	--	------	----------	--	---------	----------------------------------	----------	------	------	------------	--

State Plan Road Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Improvement of Riding Quality Work of Chakradharpur- Toklo-Kuchai Road (Ch. 22.170 to Ch. 28.890) (Total Length 6.72 Km.) for the year 2022-23	6.72	475.01	letter No. 4259(S), dt. 22.11.2022	494.61	14.02.2023	430.00	87%	100%		M/s Chandel Construction, H.No. 16661, Road No.-12, Hill View Colony, Dimna, Jamshedpur, Jharkhand
2	Saeikela-Kharsawan	14.44	10834.34		3847.04		13845.77				

**State Plan Building Works**

1	Construction of Inspection Bungalow at Kharsawan (with furnishing) and annexy under Road Division, Seraikella-Kharsawan		129.10	3443(S), Dt. 15.05.2012	160.18	12 F2 of 2012-13 Dt. 12.03.2013	150.00	94%		11.06.2014	Sri Satya Narayan Agrawal Ward No. 05, Post+P.S. - Seraikella Dist-Seraikella-Kharsawan, Jharkhand
---	---	--	--------	-------------------------	--------	---------------------------------	--------	-----	--	------------	--

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Bridges-Plan)  
State Plan Bridge Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle : Chaibasa</b> <b>Div : Chaibasa</b> <b>Name of EE-Sri Lalu Oraon</b></p>											
<b>NIL</b>											
<b>0 Chaibasa</b>											
<p><b>Circle : CHAIBASA</b> <b>Div : JAMSHPUR</b> <b>Name of EE-Sri Ram Bilash Sahu</b></p>											
1	CONSTRUCTION OF HL R.C.C BRIDGE IN MUSABANI-DUMARIA- ASTAKOWALI UP TO ORRISA BORDER. (19 NO BRIDGE) Ch.5.654, 7.358, 7.655, 9.413, 10.292, 12.710, 15.323, 17.093, 23.938, 24.310, 24.401, 32.650, 35.430, 34.146, 37.392, 38.258, 41.004, 42.011 & 43.927	0.653 m	3993.31	Letter No. 4265(S) Dt. 13.07.2016	4210.71	08.05.2017 & 22.03.2022 01 SBD of 2017-18	3984.50	99.78	90%	31.03.2022	TRIVENI ENGICONS PRIVATE LIMITED, Add.-3/6, H.S. Tower, L Road, Bistupur, Jamshedpur.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of HL Bridge over Swaranrekha River in 3rd km of Pipla more(NH-33) to Anna Chowk Road Via Gorabanda - Govindpur in Year 2017-18		1366.88	4605(S) Dt. 09.08.2017	1011.00	22.02.2018 24SBD of 2017-18	295.09	21.59	27%	22.02.2020	M/s PINTU ENGINEERING CONSTRUCTION PRIVATE LIMITED, SARAIKELA.
3	Construction of approach of proposed ROB No.26B at km 251/13-15 lieu of Level crossing no.141/Spl. Class at km 251/3-5 between Tata-Aditaypur stn. Under CKP railway division in S.E. Railway in Year 2017-18 Under Road Division, Jamshedpur		4404.95	Letter No. 2891(S) Dt. 21.09.2021	1829.12		2850.37	44.28	98%	31.12.2022	TRIVENI ENGICONS PRIVATE LIMITED, Add.-3/6, H.S. Tower, L Road, Bistupur, Jamshedpur.
4	Construction of Four Lane Elevated Corridor with cable stayed bridge & Construction of Approach Road of Anna Chowk - Govindpur bypass Road (Total Length 1540 m) State of Jharkhand on Engineering, Procurement & Construction (EPC) Mode	1540 m	16353.98	6385(S) Dt. 30.11.2018	13877.00	31 EPC of 2019-20 Dt. 25.05.2019	0.00	0.00		24.11.2021	S.P. Singla Construction Pvt. Ltd., Panchkula, Haryana.
5	Construction of ROB in lieu of LC No.137 near km 242/23-25 between Asanbani and Salgajori station under SER.		4385.96	1230(S) Dt. 27.02.2019	0.00	-	0.00	-	-	-	-
6	कोवाली-डुमरिया पथ (एम0डी0आर0 169) के विभिन्न चैनेजों पर अवस्थित उच्चस्तरीय पुलो (9 अदद) के निर्माण कार्य		1031.81	Letter No.3378(S) ) Dt. 16.09.2022							

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	(A) Construction of H.L. Bridge on Local Nala of Potka-Kudada Road at Ch. 10+400km, (B) Construction of H.L. Bridge on Local Nala of Begnadih-Potka Road at Ch. 5+852 km for the year 2022-23		611.01	Ltr.No.459 (S), Dt. 06.02.2023							
7	Jamshedpur	0.00	32147.90	0.00		0.00	7129.96				

Circle : Chaibasa  
 Div : Manoharpur  
 Name of EE-Sri Raghubansh Choudhary

NIL

0 Manoharpur

Circle - Chaibasa  
 Division-Saraikeella-Kharsawan  
 Name of EE-Sri Genesh Ram Hembrom

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of High level RCC Bridge over SANJAY RIVER in 7th K.M of SERAIKELLA-KHARSAWAN Road for the year 2012-13	5x24	692.864	8265(S), Dt. 27.11.2012	818.63	02 SBD of 2013-14 Dt. 21.05.2013	766.43	75%	90%	20.11.2014	M/s Satyam Builders, Amla Tola, Chaibasa Dist-West Singhbhum
2	Constructoin of High Level Bridge Over Sona River at 8th Km. of Sini Bazar to Kharsawan Road (Including Approach Road)		479.42	2686(S), Dt. 30.05.2019	442.94	01 SBD of 2019-20 Dt. 24.10.2019			10%	23.10.2021	Pintu Engineering Construction Pvt. Ltd., Address-Dalmia House, Road No.-06, Seraikella, Dist-Seraikella-Kharsawan,
3	Construction of Road Over Bridge in Lieu of Level Crossing No.-160 in between Mahalimurup & Rajkharsawan Station at Km. 286/23-25 of Seraikella-Kharsawan Road (MDR-144)				2070.50	2070.50103 (State Share)	2051.76	99%			FA & CAO, S.E. Rly, Kolkata

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Plantation of tree 540 Nos. with iron gabion and transplant of 28 Nos. trees for ROB No. 160 in between Kharsawan and Mahalimoorum Station in Seraikella-Kharsawan Road in Km. 9.90 under RCD, Road Division, Seraikella-Kharsawan		3780.59		20.42	21 F2 of 2019-20 Dt. 23.10.2019	18.74	92%	100%	22.10.2023	M/s Krishna Construction, At/Po-Seraikella, Ward No.-07, Dist-Seraikella-Kharsawan
5	Construction of High Level Bridge Over Raijama Nala at 15th Km. of Kharsawan-Rangamati Road (Including Approach Road)		319.92	3082(S), Dt. 05.10.2021	284.47	03 SBD of 2022-23 Dt. 29.04.2022	52.91	19%	55%	28.04.2023	M/s Sujit Kumar Singh, Qtr. No. - 18/1/15, Road No.-11, Adityapur-2, Seraikella-Kharsawan
<b>5</b>	<b>Saraikela-Kharsawan</b>		<b>5272.80</b>		<b>3636.96</b>		<b>2889.84</b>				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of Completed works(Bridges-Plan)  
State Plan Bridge Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Chaibasa  
Div : Chaibasa  
Name of EE-Sri Lalu Oraon

**NIL**

0 Sahebganj

Circle : CHAIBASA  
Div : JAMSHEDPUR  
Name of EE-Sri Ram Bilash Sahu

**NIL**

0 Jamshedpur

Circle : Chaibasa  
Div : Manoharpur  
Name of EE-Sri Raghubansh Choudhary

**NIL**

0 Manoharpur

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle - Chaibasa**  
**Division-Saraikeella-Kharsawan**  
**Name of EE-Sri Genesh Ram Hembrom**

1	(A) Construction of High Level Bridge Over Swarnarekha River at 8th Km. of Kandra-Chandil Road for the year 2015-16	9x24	1837.00	5804(S), Dt. 12.08.2015	1821.93	03 SBD of 2015-16 Dt. 08.12.2015	1834.89	100%	99%	07.12.2017	Megotia Construction Private Ltd., Gwala Para Road, Jugsalai, Jamshedpur
	(B) Construction of Diversion in Swarnrekha River Near Manikui Bridge in 8th Km. of Kandra-Chandil Road				64.55	02 F2 of 2015-16 Dt. 29.10.2015	63.78	99%	100%	02.12.2015	Hare Lal Construction Company (P) Ltd. Dist-Seraikeella-Kharsawan. Jharkhand
<b>1</b>	<b>Saraikeella-Kharsawan</b>		<b>0.00</b>		<b>1886.48</b>		<b>1898.66</b>				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Non-Plan)  
State Non-Plan Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Chaibasa</b> <b>Div : Chaibasa</b> <b>Name of EE-Sri Lalu Oraon</b>											
<b>Spill Over Taken in 2023-24 (Non-Plan Scheme 2022-23)</b>											
1	होबालकाण्ड-खैरपाल पथ के कि०मी० 0 से 7.06 में साधारण मरम्मत कार्य।		21.00		20.97	12.11.22/ 03 F2 2022-23			100	26.12.2022	Abhinash Kumar Sirka Add- vill Kheriya Tangar PS- Manjhari West Singhbhum
2	पथ प्रमण्डल चाईबासा के गुण नियंत्रण कार्यालय भवन में बोरिंग एवं पाईप लाईन कार्य।		1.50		1.50	22.11.22/ 07 F2 2022-23	1.50	100.00	100	21.12.2022	M/S Shree Balajee, Prop- Sonam Singh Tungri Chaibasa West Singhbhum
3	CKP डाक बंगला का क्षतिग्रस्त Boundary Wall डाक बंगला Caretaker आवास एवं Driver Room इत्यादि का मरम्मत एवं रंग-रोगन कार्य।		15.00		14.86	13.12.2022/1 2 F2 2022-23			100	26.01.2023	Riddhi Enterprises, Prop- Uday Kumar Jaiswal, S/O- Amar Singh Jaiswal, 148 Pump Road, LAC Factory Chakradhapur, West Singhbhum
4	हाटगम्हारिया आई० बी० का Boundary Wall ऊँचा करने, गोडाउन मरम्मत एवं सेनेट्री कार्य।		15.00		14.99	07.12.2022/ 08 F2 2022-23			100	20.01.2023	Mohammad Nasim, Near Dhobi Talab, Bari Bazar, Chaibasa, West Singhbhum
5	जैतगढ़ डाक बंगला Boundary Wall ऊँचा करने, Repair एवं रंग-रोगन कार्य।		10.00		8.07	13.12.2022/10 F2 2022-23			100	26.01.2023	Ishanavi Enterprises, Prop- Gunjan Nanda, Add.- Subhash Chowk, Tungri, Chaibasa, West Singhbhum
											EIC Lt. No3457(S) dt.22.09.2022

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned		Agreement		Financial Progress Grand	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	चाईबासा रेवले क्रॉसिंग (NH220) से बडाचिरु भाया आचु - अमीता - डिलीयामिर्चा पथ के कि०मी० 1 एवं 3 में क्षतिग्रस्त हाफ गैन्ट्री का मरम्मति कार्य।		4.00		3.71	13.12.2022/14 F2 2022-23			100	11.01.2023	M/S J K Construction, Prop- Niraj Kant Thakur Add.- House No.- 282 Chitragupt Nagar Near Block Office, Gamharia, Dist- Seraikella-Kharsawan
7	पथ प्रमंडल चाईबासा में साज सज्जा एवं अन्यान्य कार्य।										
8	भोया पान्डरासाली पथ का सतही नवीकरण कार्य।		145.00								
9	असुरा-कुमारडुन्गी भाया बलांडिया पथ के कि०मी० 0 से 38.65 में साधारण मरम्मती कार्य		98.00								
10	असुरा-कुमारडुंगी भाया बलांडिया पथ के 15वे कि०मी० के गुडा में अवस्थित उच्च स्तरीय पुल के एप्रोच के चारो साईड में RCC Guard Wall निर्माण कार्य।		98.00								
11	Yellow Blinker with voice		3.00								
12	जुबली तालाब से बान्धपारा रेलवे क्रॉसिंग तक सतह नवीकरण कार्य।		10.00		9.57	06.12.2021/14 F2 of 2021-22	0.00	0.00	100	14.01.2022	Akriti Construction vill-Narsanda PS- Muffasi West Singhbhum Jharkhand
<b>Chaibasa</b>			<b>420.50</b>		<b>73.66</b>		<b>1.50</b>				

**Circle - Chaibasa**  
**Division-Jamshedpur**  
**Name of EE-Sri Ram Bilash Sahu**

1	ORDINARY REPAIR WORK OF BRIDGE AT 35.4KM OF HATA-MUSABANI ROAD (MDR-172) UNDER RCD, ROAD DIVISION, JAMSHEDPUR (NON PLAN ) FOR THE YEAR 2022-23			15.00 Letter No.3457(S), Dt. 22.09.2022	14.90	03 F2 - /2022-23 Dt. 29.10.2022	0.00	100%	100%	29.10.2022 27.11.2022	R.C. Construction, Jadugora, Jamshedpur
---	--	--	--	---	-------	---------------------------------	------	------	------	--------------------------	---

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	ORDINARY REPAIR OF POT AND FLANKS IN DIFFERENT CHAINAGE OF DHALBHUMGARH-RAUTARA ROAD (L-11.175 KM) UNDER HEAD NON-PLAN, FY 2022-23			24.00 Letter No.3457(S), Dt. 22.09.2022	23.97	04 F2 - /2022-23 Dt. 10.11.2022	0.00	100%	100%	10.11.2022 24.12.2022	AN Enterprises, H.No. 88, Bagan No.19, New Sitaram Dera, Agrico, Jamshedpur, East Singhbhum, Jharkhand
3	ORDINARY REPAIR OF POT AND FLANKS IN DIFFERENT CHANGAGE OF GALUDIH - NARSINGHPUR ROAD (L-14.48 KM) UNDER HEAD NON-PLAN, FY 2022-23			25.00 Letter No.3457(S), Dt. 22.09.2022	24.99	05 F2 - /2022-23 Dt. 10.11.2022	0.00	100%	100%	10.11.2022 24.12.2022	Suraj Construction, H.No. 100, New Ulidih, Tank Road, Mango, Jamshedpur 831012
4	ORDINARY REPAIR OF POT, FLANKS AND ROAD MARKING WORKS IN DIFFERENT CHAINAGE OF SURDA CROSSING TO NH-33 ROAD (L-6.00 KM) UNDER HEAD NON-PLAN, FY 2022-23			15.00 Letter No.3457(S), Dt. 22.09.2022	14.97	06 F2 - /2022-23 Dt. 10.11.2022	0.00	100%	100%	10.11.2022 09.12.2022	Bala Pd. Duby, 58, Block, Teachers colony, Bhalubasa, Jamshedpur
5	ORDINARY REPAIR OF POT, FLANKS AND ROAD MARKING WORKS IN DIFFERENT CHAINAGE OF POTKA-KUDADA ROAD (L-11.50 KM) UNDER HEAD NON-PLAN, FY 2022-23			22.00 Letter No.3457(S), Dt. 22.09.2022	22.00	07 F2 - /2022-23 Dt. 10.11.2022	0.00	100%	100%	10.11.2022 24.12.2022	Harshvardhan Sharma, Chouk Bazar, Bundu, Dist. Ranchi
6	ORDINARY REPAIR OF POT, FLANKS AND ROAD MARKING WORKS IN DIFFERENT CHAINAGE OF HALDIPOKHAR-KOWALI ROAD (L-12.00 KM) UNDER HEAD NON-PLAN, FY 2022-23			25.00 Letter No.3457(S), Dt. 22.09.2022	25.00	08 F2 - /2022-23 Dt. 10.11.2022	0.00	100%	100%	10.11.2022 24.12.2022	Harshvardhan Sharma, Chouk Bazar, Bundu, Dist. Ranchi
7	YELLOW BLINKER WITH VOICE IN DIFFERENT ROADS UNDER ROAD SUB DIV. JAMSHEDPUR UNDER HEAD NON-PLAN, FY 2022-23			3.00 Letter No.3457(S), Dt. 22.09.2022	2.84	09 F2 - /2022-23 Dt. 10.11.2022	0.00	100%	100%	10.11.2022 09.12.2022	Bibhuti Bhusan Maity, 1H.No.83, P.O. Mouda, Bahragora, East Singhbhum
8	ORDINARY REPAIR OF BRIDGE AT CHAINAGE 22.800 KM OF HATA-MUSABANI ROAD UNDER HEAD NON-PLAN, FY 2022-23			10.00 Letter No.3457(S), Dt. 22.09.2022	10.00	10 F2 - /2022-23 Dt. 10.11.2022	0.00	100%	100%	10.11.2022 09.12.2022	Usha India & Company, Road No.11, Qrt No. J/5/10, Aditaypur-2, Saraikela-Kharsawan, Jharkhand
9	ORDINARY REPAIR OF 5 NOS. CULVERTS (CHAINAGE 10TH KM, 13TH KM, 15TH KM, 21TH KM AND 23RD KM) OF PATAMDA-BORAM-RAGHUNATHPUR ROAD UNDER HEAD NON-PLAN, FY 2022-23			25.00 Letter No.3457(S), Dt. 22.09.2022	24.92	11 F2 - /2022-23 Dt. 10.11.2022	0.00	100%	100%	10.11.2022 24.12.2022	Bharat Const., Road No.02, Nand Nagar, Gawala Basti, Sidghora, Jamshedpur

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	ROAD MARKING AND SIGNAGE WORK IN DIFFERENT CHANGE OF JADUGORA SUNDAR NAGAR ROAD (L-19.075 KM) UNDER HEAD NON-PLAN, FY 2022-23			15.00 Letter No.3457(S), Dt. 22.09.2022	15.00	12 F2 - /2022-23 Dt. 10.11.2022	0.00	100%	100%	10.11.2022 24.12.2022	Tara Chand, 10 Sindhi refujee colony, Agrico, Golmuri, Jamshedpur
11	ORDINARY REPAIR AND SAJ-SAJJA OF PATAMDA I.B. UNDER HEAD NON-PLAN, FY 2022-23			4.00 Letter No.3457(S), Dt. 22.09.2022	3.98	13 F2 - /2022-23 Dt. 10.11.2022	0.00	100%	100%	10.11.2022 09.12.2022	Tara Chand, 10 Sindhi refujee colony, Agrico, Golmuri, Jamshedpur
12	ORDINARY REPAIR AND SAJ-SAJJA OF GHATSHILA IB UNDER HEAD NON-PLAN, FY 2022-23			4.00 Letter No.3457(S), Dt. 22.09.2022	4.00	15 F2 - /2022-23 Dt. 28.11.2022	0.00	100%	100%	28.11.2022 27.12.2022	RRN ASSOCIATES, H.NO.61, Panner Road, Sakchi, PO+PS Sakchi, Jamshedpur
13	ORDINARY REPAIR OF POTS, FLANKS AND ROAD MARKING WORK OF DIFFERENT CHANGE OF BEGNADIH-POTKA ROAD (L-15.95 KM) FOR THE YEAR 2022-23			Letter No.3457(S), Dt. 22.09.2022	24.99	16 F2 - /2022-23 Dt. 02.12.2022	0.00	100%	100%	15.01.2023	Duby Enterprises, C/8, Bhusan Nagar, Birsa Nagar Baridih, Jamshedpur
14	ROAD FURNITURE, ROAD STUD, ROAD MARKING AND REPAIR OF FLANK IN KHAMMAHAL JADUGORA ROAD (LENGTH-24.675KM)			Letter No.3457(S), Dt. 22.09.2022	36.00	20 F2 - /2022-23 Dt. 03.01.2023	0.00	100%	100%	16.02.2023	Kalimati Products Pvt. Ltd., S/O No.Radheshyam Agarwal, Tahakurbari Road, Sakchi, Jamshedpur
15	ORDINARY REPAIR OF BRIDGE OVER SWARNREKHA RIVER IN TELCO DHOBIGHAT TO BARABANKI ROAD (LENGTH 7.80 KM)			Letter No.3457(S), Dt. 22.09.2022	49.79	21 F2 - /2022-23 Dt. 04.01.2023	0.00	100%	100%	17.02.2023	Bala Pd. Duby, 58, Block, Teachers colony, Bhalubasa, Jamshedpur
16	MASTIC ASPHALT WORK ON ELEVATED CORIDOR AT 19TH KM(NEAR RANKINI MANDIR ) OF HATA-MUSABANI ROAD (MDR-172) UNDER RCD, ROAD DIVISION, JAMSHEDPUR (NON PLAN )			Letter No.3457(S), Dt. 22.09.2022	29.99	23 F2 - /2022-23 Dt. 09.01.2023	0.00	100%	100%	22.02.2023	J.S. SONS, FLAT No.5-D, Filamingo Block, Sharda City, PS-Mango, Jamshedpur

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
17	CONSTRUCTION OF 2.0 METER HEIGHT GUARD WALL IN DIMNA LAKE TO ASANBANI PATAMDA LINK ROAD			Letter No.3457(S), Dt. 22.09.2022	31.85	24 F2 - /2022-23 Dt. 16.01.2023	0.00	100%	100%	01.03.2023	Anishk Enterprises, Road No.03, New Subhas Colony, Sanjay Path, Dimna Road, Mango, Jamshedpur
18	REPAIR OF JAMSHEDPUR - HATA ROAD AND ROAD FURNITURE WORK FOR THE YEAR 2022-23 (NON PLAN HEAD)			Letter No.3457(S), Dt. 22.09.2022	44.79	25 F2 - /2022-23 Dt. 16.01.2023	0.00	100%	100%	15.03.2023	Bala Pd. Duby, 58, Block, Teachers colony, Bhalubasa, Jamshedpur
19	ORDINARY REPAIR OF POT AND FLANKS IN DIFFERENT CHAINAGE OF MUSABANI - DUMARIA - ASTHA - KOIMA ROAD (ODISHA BORDER) FOR YEAR: 2022-23. (TOTAL LENGTH: 47.30 K.M.)			Letter No.3457(S), Dt. 22.09.2022	80.48	26 F2 - /2022-23 Dt. 17.01.2023	0.00	100%	100%	16.03.2023	Kiran Construction & Infrastructure Pvt. Ltd. , Near Bhagat Singh Statue, Jemco, Bus Stand, Telco, Jamshedpur, East
20	REPAIR OF OLD ARCH BRIDGE IN CH 0.60 KM AND CH.3.80 K.M. AND CONSTRUCTION OF GUARD WALL IN GHATSILA RAJSTATE TO NH-33 ROAD			Letter No.3457(S), Dt. 22.09.2022	47.16	27 F2 - /2022-23 Dt. 21.01.2023	0.00	100%	100%	06.03.2023	Tara Chand, 10 Sindhi refujee colony, Agrico, Golmuri, Jamshedpur
21	CONSTRUCTION OF 2.00 M HIGH GUARD WALL AT 3RD KM (NEAR CURVE & POND) IN HALDIPOKHAR-KOWALI ROAD FOR THE YEAR 2022-23 (NON PLAN)			Letter No.3457(S), Dt. 22.09.2022	34.97	30 F2 - /2022-23 Dt. 27.02.2023	0.00	100%	100%	12.04.2023	Ajay Kumar Mishra,18A, Sundarpur, PO+PS-Seraikella, Dist. Seraikella-Kharsawan, Jharkhand
22	ORDINARY REPAIR WORK OF JADUGODA-SUNDARNAGAR ROAD (L-19.075 KM) UNDER RCD ROAD DIVISION JAMSHEDPUR (YEAR-2022-23 NON PLAN)			Letter No.3457(S), Dt. 22.09.2022	47.93	31 F2 - /2022-23 Dt. 27.02.2023	0.00	100%	100%	12.04.2023	Dubey Enterprises, C/8, Bhusan Nagar, Birsa Nagar Baridih, Jamshedpur

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
23	पटमदा-बोडाम-रघुनाथपुर पथ के क्षतिग्रस्त पी0सी0सी0 पथांशों का मरम्मत काय			195.00 Letter No.3457(S), Dt. 22.09.2022	-	-	-	-	-	-	-
24	आसनबनी-पटमदा पथ के विभिन्न पथ के विभिन्न पथांशों में पॉट एवं फ्लैक उपचार, रोड सेपटी कार्य एवं पुलिया मरम्मत काय ।			75.00 Letter No.3457(S), Dt.	-	-	-	-	-	-	-
25	बड़ाभूम बन्दोयान पथ के विभिन्न पथांशों में पॉट एवं फ्लैक उपचार, रोड सेपटी कार्य ।			40.00 Letter No.3457(S), Dt.	-	-	-	-	-	-	-
26	पटमदा बोडाम रघुनाथपुर पथ के विभिन्न पथांशों में पॉट एवं पैच मरम्मत एवं कि0मी0 9, 10 में तीखे मोड एवं तालाब के पास सड़क सुरक्षा अंतर्गत क्रॉस वेजिंग कार्य ।			60.00 Letter No.3457(S), Dt.	-	-	-	-	-	-	-
<b><u>Vivekadhin</u></b>											
1	Painting of Dumuhani Bridge Jamshedpur				2.41	17 F2 of 2022-23 09.12.2022	0.00	100%	100%	23.12.2022	Khagendra Kumar, Aditaypur, Jamshedpur
2	BUSH CUTTING IN TELCO DHOBI MORE TO BARABANKI ROAD UNDER VIVEKADHIN FUND FOR THE YEAR 2022-23				1.94	19 F2 of 2022-23 03.01.2023	0.00	100%	100%	16.02.2023	M/s Raj Nandini Construction, 20 Chota Tangrani, Saraikela-Kharsawan
3	CONSTRUCTION OF BOUNDRY WALL IN IB OF ROAD DIVISIN JAMSHEDPUR UNDER VIVEKADHIN QUOTA YEAR 2022-23				2.49	14 F2 of 2022-23 05.12.2022	0.00	100%	100%	19.12.2022	Tara Chand, 10 Sindhi refujee colony, Agrico, Golmuri, Jamshedpur
4	EMERGENT REPAIR OF KM STONE POST AND PARAPET PAINTING IN BEGNADIH-POTKA ROAD (L-15.95KM) UNDER RCD ROAD DIV JAMSHEDPUR (UNDER				2.49	22 F2 of 2022-23 05.01.2023	0.00	100%	100%	19.01.2023	Duby Enterprises, C/8, Bhusan Nagar, Birsa Nagar Baridih, Jamshedpur

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	ROAD SAFETY WORK IN DIFFERENT CHAINAGE OF MUSABANI - DUMARIA - ASTHA - KOIMA ROAD (ODISHA BORDER) FOR YEAR: 2022-23. (TOTAL LENGTH:				2.46	28 F2 of 2022-23 24.01.2023	0.00	100%	100%		Duby Enterprises, C/8, Bhusan Nagar, Birsa Nagar Baridih, Jamshedpur
6	JUNCTION IMPROVEMENT WORK BETWEEN STATION ROAD TO ROB JUGSALAI APPROCH ROAD .( VIVEKADHIN)				11.96	29 F2 of 2022-23 17.02.2023	0.00	100%	100%	26.02.2023	Kalimati Products Pvt. Ltd., S/O No.Radheshyam Agarwal, Tahakurbari
7	ORDINARY REPAIR WORK OF APPROACH SLAB OF BRIDGE AT 11THKM OF HATA-MUSABANI ROAD (MDR-172) UNDER RCD, ROAD DIVISION, JAMSHEDPUR				2.50	32 F2 of 2022-23 03.03.2023	0.00	100%	100%	12.03.2023	J.S. SONS, FLAT No.5-D, Filamingo Block, Sharda City, PS-Mango, Jamshedpur
8	Emergent repair of KM Stone and Parapet painting in Haldipokhar - Kowali Road (l-12km) under RCD Road div Jamshedpur (under Vivkadhin, FY-2022-23)				2.02	34 F2 of 2022-23 25.03.2023	0.00	100%	100%	31.03.2023	Dubey Enterprises, C/8, Bhusan Nagar, Birsa Nagar Baridih, Jamshedpur
9	EMERGENT WORK OF JAMSHEDPUR - HATA ROAD BRIDGE PAINTING & FLANK REPAIRING FOR THE YEAR 2022-23				1.72	33 F2 - /2022-23 Dt. 11.03.2023	0.00	100%	100%	20.03.2023	Khagendra Kumar, H/No.283, Road No.09, Aditaypur, Saraikela-Kharswan
<b>Jamshedpur</b>		<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>644.525</b>		<b>0.00</b>				

<b>Circle - Chaibasa</b> <b>Division-Manoharpur</b> <b>Name of EE-Sri Raghubansh Choudhary</b>											
1	0.00 to k.m.11.00) (MDR-189) Road Under Non Plan Head For Financial Year 2022-23.		20.00	3457 (S) 22.09.2022	19.95408	05 F2/2022-23 16.01.2023		75	100	15.03.2023	Sri Sai Infrastructure, Manoharpur
2	Noamundi Sub-Division Office Campus Under Non-Plan Head for the Financial Year of 2022-23.		10.00	3457 (S) 22.09.2022	8.53250	10 F2/2022-23 22.02.2023			100	21.04.2023	Wakil Khan, Chaibasa
3	Installation of Full Gantry in 58th km of Majhgaon-Jaintgarh-Noamundi Road (MDR-184)		15.00	3457 (S) 22.09.2022	13.67806	11 F2/2022-23 22.02.2023			100	19.02.2023	Sri. Shiv Kumar Gupta, Manoharpur
4	on the Junctions of main road with other road under Road Safety for the year 2022-23.		3.00	3457 (S) 22.09.2022		14 F2/2022-23 13.03.2023			100	19.03.2023	Sri. Ravi Kumar Singh, Manoharpur
5	on the junctions of Main road with other road under Road Safety For the year 2022-23.					13 F2/2022-23 03.03.2023			100	09.03.2023	Sri. Shiv Kumar Gupta, Manoharpur
6	k.m. and Drain in 59th k.m. of Manjhgaon-Jainthgarh-Noamundi (k.m. 30.00 to k.m.58.20)		70.00	3457 (S) 22.09.2022	61.29734	16 F2/2022-23 31.03.2023			0	30.06.2023	Sri. Pankaj Kumar Singh, Anand Nagar, Near DAV

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Manoharpur		118.00		106.45		0.00				

Circle - Chaibasa  
Division-Saraikella-Kharsawan  
Name of EE-Sri Genesh Ram Hembrom

NIL

0 Saraikela-Kharsawan