

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Roads-Plan)  
State Plan Road Works

Month : December, 2022

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Hazaribagh</b> <b>Div : Hazaribagh</b> <b>Name of EE-Md. Abhinandan Kumar</b>											
1	Widening & Strengthening/ Reconstruction of Palma Moskodih-Choubey-Keshwari road for the Year 2016-17	16.79	4706.46	21.09.2016 Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 6036 (S)	3283.29	dt. 15.09.2017 18 SBD of 2017-18	2525.49	77%	93	14.01.19	Hills Trade-RK(JV) Gurgaon
2	W/S work of Dhobiyadih Dhamna Road (NH 2 Old Portion except Ch. 2050 m to 3200m near Barhi Chowk) (Total Length 3.30 Km) for the Year 2018-19	3.30	2080.00	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 1137 (S) dt. 22.02.19	1456.26	DT. 05.08.1904(SBD) of 2019-20	1343.03	92.00%	100.00%	04.07.20	M/s Siddharth Construction, Korambey House, Hazaribag

State Plan Road Works

Month : December, 2022

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Reconstruction work of Jhurjhuri to Pipcho road (Total Length 27.85 Km) under Road Division, Hazaribag/Koderma for the Year 2018-19	27.85 H.- 22.93 K 4.92	6890.95	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 1239 (S) dt. 27.02.2019	4474.15	dt. 25.10.1939 (SBD) of 2019-20	3626.18	81.00%	95%	24.06.21	M/s Siddhartha-Dilip (JV), Hazaribag
4	Widening & Strengthening of Demotand (NH-33) to Bhelwara Under RCD, Road Division, Hazaribag for the Year 2022-23	1.87	750.95	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3586(S) dt. 10.10.2022	-	-	-	-	-	-	-



State Plan Road Works

Month : December, 2022

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Hazaribag Control Room to Simra Rest House (SH-07 Old alignment) from Ch. 0.00 to 2.00 Km Under RCD, Road Division, Hazaribag for the Year 2022-23	2.00	180.92	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 4265(S) dt. 22.11.2022	-	-	-	-	-	-	-
8	IRQP work for Hemilton School Chowk to Hurhuru Road Via New Bus Sand, Ram Narayan Yadav Road-Ravindra Path (St. Josheph School0, Pandit Ji Road and NH-33-Hurhuru Via Forest Colony Road from Km 0.00 to 3.500 Under RCD, Road Division, Hazaribag for the Year 2022-23	3.50	258.89	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 4261(S) dt. 22.11.2022	-	-	-	-	-	-	-

State Plan Road Works

Month : December, 2022

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	IRQP work for Ichak (Kariyatpur) to Jhumra Road from KM 0.00 to 69.30 (Total Length 9.30Km Under RCD, Road Division, Hazaribag for the Year 2022-23	9.30	713.70	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 4765(S) dt. 28.12.2022	-	-	-	-	-	-	-
10	IRQP work for Jihoo Itkhor rod from Km 0.00 to 9.80 (total Length 9.80 Km) Under RCD, Road Division, Hazaribag for the Year 2022-23	9.80	1102.24	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 4763(S) dt. 28.12.2022	-	-	-	-	-	-	-
<b>10</b>	<b>Hazaribagh</b>	<b>54.10</b>	<b>17388.74</b>		<b>9213.70</b>		<b>7494.70</b>				

**Circle : Hazaribagh**  
**Div : Bokaro**  
**Name of EE-Sri Prem Prakash Singh**



State Plan Road Works

Month : December, 2022

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening & Strengthening of Bijuliamore Chandaha-Chandramore via Sialjori Road (Total length 13.200 KM) for the year 2016-2017	13.20	3160.01	26.08.16/5478(S) of D.S., RCD, Jharkhand, Ranchi	2524.08	31.10.19/12 SBD of 19-20	3203.87	72.43	100%	30.09.2020	Rajeev Kumar, House No. K 125, PC Colony, Hanuman Nagar, Kankarbagh, Patna - 800020
					3.18	31.05.17/2 F2 17-18	3.18	98.00	100%	30.09.2017	M/S Arun Kr. Jaishwal, At.+P.O.- Chandankiyari, Dist.- Bokaro
4	Widening & Strengthening/ Constructioin of Approach road to Mega Food Park Chandankiyari, Bokaro (Total Length 4.055 KM) for the year 2017-18	4.00	1613.95	09.10.17/5609(S) of J.S., RCD, Jharkhand, Ranchi	922.55	05.10.2021/ 2 SBD of 2021-22	627.42	30.40	80%	04.04.2022	HARI NANDAN CHOUDHARY Behind Hero Honda Showroom, Dudhani, Bhagalpur Road, Dumka - 814101 Mob. 9801310245.

State Plan Road Works

Month : December, 2022

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Strengthening work of BTPS Bermo (MDR-079) Road (Total length 11.50 km) for the year 2021-22 under Road Division, Bokaro.	11.50	1348.92	18.10.2021 / 3201(S) of J.S., RCD, Jharkhand, Ranchi	1408.84	Provisional W.O. dt. 12.03.22 / Agreement dt. 26.03.22/ 8 SBD of 2021-22	1487.32	110.26	100%	11.08.2022	Sanjay Construction, Saram, Dist. - Bokaro
6	Strengthening work of Lohapatti - Chandrapura Road in Km 1.60 to 10.50 (T. Length 8.90 km) for the year 2021-22 under Road Division, Bokaro.	8.90	644.78	18.10.21/ 3188(S) of J.S., RCD, Jharkhand, Ranchi	627.35	15.02.22/ 4 SBD of 2021-22	625.82	97.06	100%	14.06.2022	HVS Construction Material Pvt. Ltd., Add. Patsoi Lamkhai, N.C. Road, Imphal West, Manipur
7	IRQP work of Bishnugarh Naraki Road (Total length 22.960 km) for the year 2021-22 under Road Division, Bokaro	22.96	1569.80	18.11.2021 / 3507(S) of J.S., RCD, Jharkhand, Ranchi	1676.80	09.06.2022 / 01 SBD of 2022-23	1676.53	106.80	100%	08.12.2022	Classic Engicon Pvt. Ltd. 3D, Vatika Apartment, Line Tank Road, Ranchi.

State Plan Road Works

Month : December, 2022

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Widening and Strengthening /Reconstruction of <b>Sarubera</b> (On 26th km of Dumari –Nawadih Bermo Road) to Pilpilo More Road (Total Length 25.832 km) for the year 2021-22	25.83	4303.68	23.12.21/ 4070(S) of J.S., RCD, Jharkhand, Ranchi	4327.85	05.03.2022/ 05 SBD of 2021-22	2099.22	48.78	62%	04.09.23	M/S ME-SC(JV), Dumra Harina, Dhanbad
9	Widening & Strengthening / Reconstruction of Chandrapura (Dugdha) to Bhalmara (Kodwadih) (MDR-073) Road including CTPS DVC Colony link Road (Total Length 21.138 KM) for the year 2021-22 under Road Division, Bokaro	21.14	3710.68	15.02.2022 / 531(S) of J.S., RCD, Jharkhand, Ranchi	3884.45	30.07.2022/ 02 SBD of 2022-23	1399.27	37.71	55%	29.10.2023	M/S Krishna Kumar Singh, At. Belwatika, Daltonganj, Palamu, Jharkhand.
10	Widening and Strengthening Work in Four Lane of Road from I.T.I. More to Ukrid More (Total Length 8.670 km) for the year 2022-23 under Road Division, Bokaro	8.67	5164.96	08.07.2022 / 2503(S) of J.S., RCD, Jharkhand, Ranchi			0.00	0.00	0%		
11	Reconstruction of Ambedkar chowk Gandhinagar to hilltop colony kurpaniya chowk (Total length 2.125 km) Road for the year 2022-23 under Road Division, Bokaro	2.13	427.88	02.08.2022 / 2825(S) of J.S., RCD, Jharkhand, Ranchi	-	-	0.00	0.00	0%		

State Plan Road Works

Month : December, 2022

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	IRQP Work of Narki Gomia Road (Total Length 7.40 Km) for the year 2022-23 under Road Division, Bokaro	7.40	862.95	06.12.2022 / 4445(S) of J.S., RCD, Jharkhand, Ranchi	-	-	0.00	0.00	0%		
<b>11</b>	<b>Bokaro</b>	<b>164.96</b>	<b>34829.53</b>		<b>23630.27</b>		<b>20316.73</b>				

**Circle : Hazaribagh**  
**Div : Chatra**  
**Name of EE-Sri Ravindra Singh**

1	Reconstruction of Tandwa - Rai - Khelari Road from km 13.450 to 15.00 under Road Division, Chatra for the Year 2019-20.	1.55	986.92	Joint Sec. Lt. No. 4599(S) dt. 16.09.2019	829.79	02 (SBD)/ 2019-20 dt. 26.10.2019	524.64	63%	75%	25.04.2020	Arunaditya Projects & Mineral, C-188 Vidyalaya Marg, Ashok Nagar, Ranchi
2	Widening & Strengthening work of Police Line (NH-100) to Nawadih Road from Km. 0 to 17.6 Under Road Division Chatra.	17.6	3891.73	Joint Sec. Lt. No. 2367(S) dt. 12.08.2021	3342.99	1(SBD)/ 2021-22 dt. 21.12.2021	3331.82	100%	100%	23.02.2023	M/s R K Infracorp Pvt. Ltd. Flat No. 207, Lumbini Enclave Opp. NIMS, Panjagutta, Hyderabad - 500082

State Plan Road Works

Month : December, 2022

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	<b>Chatra</b>	<b>19.15</b>	<b>4878.66</b>		<b>4172.78</b>		<b>3856.47</b>				

**Circle : Hazaribag**  
**Div : Dhanbad**  
**Name of EE-Sri Dinesh Prasad**

1	Widening And Strengthening Of Loharbarwa (On Nh-2) Mayurnachna Kadmahara (G.T.G Road) And Mayurnachna Amarpur (Nh-2) Road (Total Lenth-27.506 Km) Under Plan Head For The Year 2016-17.	27.51	5320.07	1490 (S) dt. 10.03.17	(i)4989.071 66 (ii)203.395 79 <u>(variation)</u> 5192.46745	02 SBD/201 7-18 dt. 29.08.17	5285.14	98%	98%	28.05.19	M/s Daroga Pradhan
2	Widening and Strengthening/ Reconstruction of Mahuda(On NH-32)-Sindri(Jamadoba)(On MDR-055) Road(Length-22.940) under Plan Head for the year 2016-17.	22.94	16319.23	3561 (S) dt. 06.06.16	6800.93	01 SBD/201 8-19 dt. 09.03.19	4904.89	31%	32%	08.11.2020	EICC-SRB(JV)
3	Strengthening And Widening / Reconstruction Work Of Jharia To Baliapur Road (Mdr 047) (Total Length 11.440 Km) Under Plan Head For The Year 2021-22.	11.44	4449.78	3511 (S) dt. 18.11.2021	4645.90	06 SBD/202 1-22 dt. 11.03.2022	1923.22	41%	50%	10.02.2023	Daroga Pradhan

State Plan Road Works

Month : December, 2022

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening / Strengthening & Reconstruction Work Of Maniadih To Sarra Via Machhiyara Road (Total Length - 12.814 K.M) Under Plan Head For Year 2021-22.	12.81	3073.32	4067 (S) dt. 23.12.2021	(i)2792.000 00 (ii)313.667 74 (variation)- 3105.66774	07 SBD/202 1-22 dt. 11.03.202 2	2700.00	87%	95%	10.01.202 3	Preeti Enterprises
5	Widening & Strengthening of Shankardih (On Govindpur-Jamtara-Sahebganj) to Kamardih (On Govindpur-Tundi-Giridih (SH-13) Road (Total length - 12.625 KM) under Road Division Dhanbad for the year 2021-22.	12.63	2866.62	2658 (S) dt. 02.09.2021	2323.76	औपबधिक कार्यदेश प०-1120 दि०-25.07. 2022	300.00	13%	27%	24.06.202 3	ABL Infrastructure Pvt. Ltd.
5	Dhanbad	87.33	32029.01		13770.59		15113.26				

Circle : Hazaribagh  
Div : Giridih  
Name of EE-Sri Rajendra Prasad

State Plan Road Works

Month : December, 2022

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Reconstruction of Road From Banpura (on Jhari More-Banpura-Chichaki-Khuntha Chowk-Chichaki Railway Station Road) to Dhibra More Near Dondlo (Including Bridge) (Total Length 3.60 Km.) Under Road Division, Giridih For The Year 2022-23	3.60	700.71	Govt. of Jharkhand RCD, Ranchi Letter no. 1166 (S) Dt. 23.03.22	656.83	SBD 06 of 2022-23 Dt. 20.12.2022	0.00	0%		19.09.2023	M/S Maa Laxmi Construction, Daltonganj
2	Improvement of riding Quality of Kowar-Koderma Road (MDR-090) in Km. 0.00 to Km. 37.00 (Total Length = 37.00 Km) Road for the year 2021-22	37.00	2104.43	Govt. of Jharkhand RCD, Ranchi Letter no. 48 (S) Dt. 07.01.22	2110.11	SBD 01 of 2022-23 Dt. 01.09.22	250.00	12%	50%	28.02.2022	AC – SCDPL (JV), S.S. High School Road, Gumla
3	W/S and Reconstruction of Hesla (NH-02) to Aura (NH-02) Via Tirla, Alkadih Road (Total L. 14.020 Km.) for the year 2022-23	14.02	3171.24	Govt. of Jharkhand RCD, Ranchi Letter no. 1326 (S) Dt. 31.03.22	2719.71	SBD 02 of 2022-23 Dt. 22.10.2022	0.00	0%	8%	21.08.2023	RNS Construction Pvt. Ltd., Mau, Uttar Pradesh

State Plan Road Works

Month : December, 2022

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Strengthening & Widening of Kodambari-Mandro-Ranidih-Asko Road under Road Division Giridih (Total Length - 18.85 KM ) For The Year 2022-23.	18.85	2994.45	Govt. of Jharkhand RCD, Ranchi Letter no 349 (S) dt 17.01.12	1387.41	SBD 03 of 2022-23 Dt. 10.10.2022	200.00	14%	15%	09.06.2023	Amitabh Construction Pvt. Ltd., 105, Ranchi-Patna Road, Coltex Muhalla, Koderma
5	Widening & Strengthening of Domanpahari to Chugali, Dhurgargi Via Vijaydih Road in Km. 0 to 21.265 For the year 2018-19 <b>Bridge At Che. 14+700</b> <b>Span - 8 X 24.600</b>	21.27	5729.13	Govt. of Jharkhand RCD, Ranchi Letter no 2803 (S) dt 11.05.18	4568.61	SBD No. 08 of 2018-19 dt 28/11/18	4042.63	88%	85%	27.11.20	M/S East India Construction Company, Bokaro

State Plan Road Works

Month : December, 2022

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Reconstruction of Balhara (SH-13)-Patna-Pihara-Kherda (MDR-113) Road (Length 36.950 Km.) and Patna-Gawan Link Road (Length 2.17 Km.) (Total Length 36.950 Km. for the year 2018-19 <b>Bridge at Che. 16 + 070, Span - 2 X 16 Che. 29+293, Span - 1 X 18 Che. 31 + 513, Span 2 X 21</b>	36.95	12831.99	Govt. of Jharkhand RCD, Ranchi Letter no 5087 (S) Dt 31.08.18	8751.62	SBD No.07 of 2018-19 dt 08/11/18	6518.40	74%	67%	07.11.20	M/S M & S Company.
7	Widening and Strengthening of Govindpur-Tundi-Giridih Road (Part of SH-13) in Km. 43.77 to 51.67 (Total Length 7.90 Km.) (With Construction of Bridge) For the year 2018-19 ( <b>Span Bridge 1 X 21.60</b> )	7.90	2635.25	Govt. of Jharkhand RCD, Ranchi Letter no 1234(S) Dt. 27.02.2019	2464.64	SBD No. 01 of 2019-20 dt 24/09/19	1809.44	73%	76%	23.06.20	M/S Daroga Pradhan, Dhanbad.

State Plan Road Works

Month : December, 2022

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Widening and Strenthening/ Reconstruction of Hesla-Beko road (Including Bridges) (Total Length – 29.925 Km.) For the year 2019-20 <b>Bridge at</b> <b>Che. 153, Span - 1 X 16</b> <b>Che. 1779, Span - 2 X 8</b> <b>Che. 2865, Span 2 X 8</b> <b>Che. 4518, Span - 2 X 8</b> <b>Che. 7029, Span - 2 X 8</b> <b>Che. 12828, Span - 1 X 16</b> <b>Che. 17036, Span - 1 X 16</b> <b>Che. 17928, Span - 1 X 16</b>	29.93	6924.93	Govt. of Jharkhand RCD, Ranchi Letter no 3635(S) Dt. 22.07.2019	4534.01	SBD No. 06 of 2019-20 dt 26/10/19	2105.00	46%	51%	25.05.21	Amitabh Const. Pvt. Ltd. Koderma
9	Widening and Strenthening / Reconstruction of Fatehpur to Bongi (Bihar Border) Via Bhelwaghathi Road (Including Construction of Bridge) (Total Length–15.810 Km.) For The Year 2019-20 ( <b>Bridge at Che. 14+565, Span - 4 X 21</b> )	15.81	5051.63	Govt. of Jharkhand RCD, Ranchi Letter no 3558(S) Dt. 19.07.2019	3583.41	SBD No. 02 of 2019-20 dt 23/10/19	2905.82	81%	81%	25.05.21	M/S Om Namo Siwai Construction, New Delhi.
9	<b>Giridih</b>	185.32	42143.75		30776.37		17831.29				



State Plan Road Works

Month : December, 2022

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Strengthening/Reconstruction of Dhab-Pihra-Satgawan Road(MDR-113) in Km. 0.00 to km. 21.325 (Total Length 21.325Km.) Under Road Division Koderma for the year 2021-22	21.325 Km	2296.355	Dt-07.01.2022, 51(S)	-	-	-	-	-		M/s Sanjay Construction,, Saram, Bokaro
4	<b>Koderma</b>	<b>33.05</b>	<b>8917.20</b>				<b>3826.46</b>				

**Circle : Hazaribagh**  
**Div : Ramgarh**  
**Name of EE-Sri Rajiv Ranjan Munda**

1	Widening and Strengthening of Lalki Ghati (NH-33) to Marang Marcha (NH-23) Road (Including Construction of Bridges) from KM 0.00 to KM 25.900	25.90	5611.71	Ltr. No. 5669(S) Dt. 11.10.2017	5178.40	03(SBD) 2017-18 Dt.- 24-02-2018	6722.66	98%	96%	23.08.2019	Classic Engicon Pvt. Ltd., 3D Vatica Apartment, Line Tank Road, Ranchi
2	Construction of 4-Lane Road Work from Naya Chowk (Chitarpur) NH- 320- Sandi (On MDR- 95) & Sandi to Rajrappa Road (MDR- 95) Total Length-10.139 KM including Construction of Bridge	10.14	9891.47	Ltr. No. 5065(S) Dt. 31.08.2018	8334.64	07(SBD) 2018-19 Dt.- 24-12-2018	8084.67	90%	80%	23.06.2020	Classic Engicon Pvt. Ltd., 3D Vatica Apartment, Line Tank Road, Ranchi

State Plan Road Works

Month : December, 2022

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening and Strengthening of NH-33 Ashok Cinema to NH-23 Chhattarpur Road in KM 0.00 to 20.10 (Length of Road -20.10)	20.10	4667.56000 (Revised) 5691.47300	Ltr. No. 1995(S) Dt. 20-09-2015 (Revised)	3968.79	25(SBD) 2015-16 Dt. 08-10-2015	5365.08	100%	100%	07.04.2017	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
	Construction of H.L. Bridge at Chainage (A) 2360 Mtr. (B) 4580 Mtr. (C) 5825 Mtr. & (D) 19025 Mtr. in NH-33 Ashok Cinema to NH-320 Chhattarpur Road	-		Ltr. No. 733(S) Dt. 01.02.2019		12(SBD) 2019-20 Dt.- 31-10-2019					
4	Strengthening Work of Kujju-Nayamore Road (Total Length-3.10 KM) under Plan Head for the year 2021-22	3.10	577.06	Ltr. No. 3198(S) Dt. 18-10-2021	603.09	13(SBD) 2021-22 Dt.- 03-02-2022	631.96	100%	100%	02.05.2022	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
5	Strengthening Work of Ormanjhi-Hundrufall Road (Total Length-23.50 KM) under Plan Head for the year 2021-22	23.50	1695.56	Ltr. No. 3510(S) Dt. 18-11-2021	1779.79	14(SBD) 2021-22 Dt.- 03-02-2022	1416.32	80%	93%	02.08.2022	M/S Swarnim Construction Abadganj, Daltonganj

State Plan Road Works

Month : December, 2022

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Strengthening Work of Silli More to Dhakagarha Road under Plan Head for the year 2022-23	6.30	546.69	Ltr. No. 205(S) Dt. 24-01-2022	568.96	01(SBD) 2022-23 Dt.- 14-10-2022	432.84	76%	95%	-	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
7	Widening & Strengthening/ Reconstruction of Lalki Ghati to Chhattarmandu Road via Linching Chowk (Length-10.910 KM) under Plan Head for the year 2022-23	10.91	4220.46	Ltr. No. 1311(S) Dt. 31-03-2022	0.00	-	0.00	0%	-	-	-
8	IRQP Work of Gola to Charu Road (MDR-101) from KM 0.00 to 13.00 Under Road Divison, Ramgarh for the of Year 2022-23	13.00	1144.29	Ltr. No. 443111(S) Dt. 06-12-2022	0.00	-	0.00	0%	-	-	-
<b>8</b>	<b>Ramgarh</b>	<b>112.95</b>	<b>23687.3</b>		<b>21529.11</b>		<b>22653.53</b>				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of Completed works(Roads-Plan)  
State Plan Road Works

Month : December, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Hazaribagh</b> <b>Div : Hazaribagh</b> <b>Name of EE-Md. Abhinandan Kumar</b>											
1	Construction of H.L. Bridge with approach road between Malkana & Larahi at Barhi (Chauparan for the Year 2017-18)	100m Approach road 7.0Km Revised Length 7.2 Km	5331.74	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3251 (S) dt. 13.06.17	<u>4945.44994</u> Supp. 42.17276 Variation 245.29149 <u>5232.91419</u>	dt. 09.11.17 36(SBD) of 2017-18 Supp. Agree 32(SBD) of 2021-22	5173.76	99%	100%	08.11.19	M/s Ganesh Yadav, Anand Nagar, Saraidhela, Dhanbad
2	Reconstruction work of TOP 3 (NH 100) to Mukundganj Via Lalpur Oriya road (Total Length 18.764 Km) for the Year 2018-19	18.764	5622.09	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 1248 (S) dt. 27.02.2019	4239.02	dt. 25.10.19 38(SBD) of 2019-20	4273.75	100.00%	100%	24.01.21	M/s Siddhartha Malti (JV), Hazaribg
3	Reconstruction work of Hedlag to Kanchanpur in Block Katkamsandi, Hazaribag for the Year 2019-20	6.59	1283.99	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3671 (S) dt. 24.07.2019	1005.99568	dt. 30.10.19 42(SBD) of 2019-20	985.52	100.00%	100%	29.04.20	M/s Sanjay Construction, Saram, Bokaro

State Plan Road Works

Month : December, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	I.R.Q.P. work of Barkagaon to Badam Road from Km 7.00 to 12.400 (Total Length 5.400 Km) Under RCD, Road Division, Hazaribag for the Year 2021-22	5.40	152.62	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3025(S) dt. 30.09.2021	142.92	dt. 08.02.2022 27F2 of 2021-22	142.51	100.00%	100%	07.05.2022	Ajay Quality Construction Pvt. Ltd., Mission School Road, Hazaribag
5	IRQP work of Khorhar Gauriya Karma Road (MDR-096) (Length 9.148 Km) Under RCD, Road Division, Hazaribag for the Year 2021-22	9.148	455.10	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3177(S) dt. 18.10.2021	472.73	dt. 20.01.22 22 (SBD) of 2021-22	300.00	100%	100%	19.04.2022	Jai Maa Asthabhuji Construction , Barkagaon Road, Hazaribag.
6	IRQP work of Ichak (NH-33) To Barkatha (NH-2) Road (Total Length 31.383Km) Under RCD, Road Division, Hazaribag for the Year 2021-22	31.388	776.31	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3196(S) dt. 18.10.2021	796.45	dt. 07.02.22 25 (SBD) of 2021-22	785.21	100.00%	100%	06.10.2022	Jai Maa Asthabhuji Construction , Barkagaon Road, Hazaribag.
7	IRQP work of Hazaribag (St. Columbas College More) Churchu-Hatyari More (NH-33) Road (Length 30.038Km) Under RCD, Road Division, Hazaribag for the Year 2021-22	30.038	1366.39	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3181(S) dt. 18.10.2021	1426.69	dt. 07.02.22 26 (SBD) of 2021-22	1399.89	98%	100%	06.10.2022	M/s Siddharth Construction, Korambey House, Near GPO, Hazaribag

State Plan Road Works

Month : December, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	IRQP work of IRQP work of (A) Korrah Chowk (NH-100 and MDR 094 Junction) to Zabra Road (Zibralter House) from Km 0.00 to 2.00 (Length 2.00Km) (B) Hurhuru Main Road to Baba Path from Km 0.00 to 1.30 (Length 1.30Km) and (C) Mission Hospital Hazaribag-Baarkagaon road crossing (Near Lambodar Pathk House) To Khirgaon Chowk (NH 100) (Length 1.00Km) Total Length 4.30Km) Under RCD, Road Division, Hazaribag for the Year 2021-22	3.40	181.02	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3502(S) dt. 18.11.2021	138.62	dt. 06.06.2022 01 F2 of 2022-23	-	-	100%	05.09.2022	Ajay Quality Construction Pvt. Ltd., Mission School Road, Hazaribag
<b>8</b>	<b>Hazaribagh</b>	<b>104.7</b>	<b>15169.27</b>		<b>7216.42</b>		<b>13060.63</b>				

**Circle : Hazaribagh**  
**Div : Bokaro**  
**Name of EE-Sri Prem Prakash Singh**

<b>1</b>	Strengthening of Manjhidi (Jaina More)-Phusaro-Nawadih-Dumri Road(Total length 46.65 km) for the year 2018-19 under Road Division, Bokaro.	46.65	5285.52	27.02.19/1232(S) of J.S., RCD, Jharkhand, Ranchi	4430.88	13.09.19/2 SBD/19-20 (with sulementry Agr.)	4224.96	80	100%	18.07.20	East India Const. Taneja House, Jodhadih More, Chas, Bokaro
----------	--	-------	---------	--	---------	---	---------	----	------	----------	---

State Plan Road Works

Month : December, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Strengthening work of T. More to Harina Chowk Road (Total length 3.60 km) for the year 2021-22 under Road Division, Bokar	3.60	255.65	18.10.2021/ 3176(S) of J.S., RCD, Jharkhand, Ranchi	212.39	05.01.2022/ 03 SBD of 2021-22	212.39	83	100%	04.03.2022	M/S preeti Enterprises, At. - Harina, P.O. - Nawagardh, Dhanbad
2	<b>Bokaro</b>	<b>50.25</b>	<b>5541.17</b>		<b>4643.27</b>		<b>4437.35</b>				

**Circle : Hazaribagh**  
**Div : Chatra**  
**Name of EE-Sri Ravindra Singh**

**RCPLWEA**

1	Widening and Strengthening Reconstruction of Khadiya - Urdaha- Gopda- Dumari- Keredari Road in Km. 0.00 to 18.710 under RCD, Chatra. Package No.- JH02LWE005	18.71 (19.275- Revise d)	1955.11	17024/II(i) 2017-RC (358261) dt. 22.02.2018	1975.89	05(SBD) of 2018-19 dt. 29.08.2018		99%	100%	28.12.2019	M/s Puja Enterprises, Vill: Simaria, Dist: Chatra
---	--	-----------------------------------	---------	---	---------	-----------------------------------	--	-----	------	------------	---

**Circle : Hazaribag**  
**Div : Dhanbad**  
**Name of EE-Sri Dinesh Prasad**

1	I.R.Q.P work in Dumra -Jhagrahi Katras road From km 0.00 to km 9.41 under plan head for the year 2021-22.	9.41	758.09	2332(S) dt. 11.08.2021	678.09	03 SBD/2021-22 dt. 14.12.2021	689.63	102%	100%	13.04.2022	M/s Santosh Singh
---	---	------	--------	------------------------	--------	-------------------------------	--------	------	------	------------	-------------------

State Plan Road Works

Month : December, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	IRQP/Strengthening Work Of Bhuli More To Aara More Road (Total Length = 1.40 Km) Under Plan Head For The Year 2021-22.	1.40	216.78	3650(S) dt. 26.11.2021	214.17	32 F2/2021-22 dt. 04.02.2022	219.98	103%	100%	03.04.2022	Sri Ram Naresh Singh
3	IRQP/Strengthening Work Of Bekar Bandh To Binod Bihari Chowk Via Babudih Road ( Length 3.20 Km) And Rajgang-Katras-Jamdiha Road (Length 5.80 Km ) (Total Length 9.00 Km) Under Plan Head For The Year 2021-22.	9.00	826.34	3199 (S) dt. 18.10.2021	856.70	05 SBD/2021-22 dt. 10.02.2022	918.76	107%	100%	09.05.2022	Preeti Enterprises
4	IRQP/Srengthening work of Putki - Bhaga- Bhoura- Sudamdih Road (Total length - 13.15 KM) under Road Division Dhanbad for the year 2021-22.	13.15	847.83	3805 (S) dt. 07.12.2021	881.68	08 SBD/2021-22 dt. 11.03.2022	881.60	100%	100%	17.06.2022	Bal Krishna Balotia Const. Pvt.Ltd.
5	Strengthening / Irqp Work Of Baliapur – Patlabari Road ( Mdr 065 ) In Km 0.00 To Km 29.768 Under Plan Head For The Year 2021-22.	29.77	1708.92	3505(S) dt. 18.11.2021	1782.95	09 SBD/2021-22 dt. 23.03.2022	1764.64	99%	100%	09.08.2022	R. B. A. Constuction Pvt.Ltd.
6	I.R.Q.P Work Of Gobindpur-Jamtara-Sahebganj Road From Km 15.50 To Km 28.60 (Total Length- 13.10 K.M.) Under Road Division Dhanbad For The Year 2021-22	13.10	922.03	4146 (S) dt. 27.12.2021	858.00	02 SBD/2022-23 dt. 07.09.2022	857.74	100%	100%	06.12.2022	Preeti Enterprises

State Plan Road Works

Month : December, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	IRQP / Strenthening Work Of Birsha Munda Chowk To Sant Nirankari Chowk Road (Including Link Road) (Total Length = 2.40 Km) Under Plan Head For The Year 2021-22.	2.40	264.67	3504(S) dt. 18.11.2021	275.75	04 SBD/2021-22 dt. 29.01.2022	286.91	104%	100%	28.03.2022	Preeti Enterprises
8	Widening & Strengthening Work Of Bhuli B Block Aam Bagan More To Sector 11 Road Via D Block Sector 01, Dhanbad (Total Length= 3.00 Km) under Plan Head for the year 2019-20.	3.00	360.32	5160 (S) dt. 18.10.19	334.57	01 SBD/2021-22 dt. 07.08.2021	338.50	101%	100%	06.11.2021	Preeti Enterprises
9	I.R.Q.P / Strengthening Work Of Dumra -Bermo -Bhimkanali Road In Km 0.00 To 6.00 Under Plan Head For The Year 2021-22.	6.00	733.77	2333 (S) dt. 11.08.2021	766.00	02 SBD/2021-22 dt. 08.11.2021	793.68	104%	100%	07.02.2022	Preeti Enterprises
<b>9</b>	<b>Dhanbad</b>	<b>87.23</b>	<b>6638.75</b>		<b>6647.91</b>		<b>6751.44</b>				

Circle : Hazaribagh  
Div :Giridih  
Name of EE-Sri Rajendra Prasad

State Plan Road Works

Month : December, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening and Strengthening of Chirki-Palma-Rajganj Road in Km. 0 to 22 for the year 2016-17.		6503.37	Govt. of Jharkhand RCD, Ranchi Letter no 4359 (S) Dt. 15.07.16	3898.45	SBD No.03 of 2016-17 dt 07/03/17	3870.85	99%	100%	06.03.19	M/S Ganesh Yadav, Dhanbad
2	Strengthening of Barwadih (On Giridih-Tundi Road (SH 13)- Saraydih-Bhudhiyakhad Road (Total Length - 1.42 Km.) Under Road Division, Giridih For The Year 2021-22.		150.86	Govt. of Jharkhand RCD, Ranchi Letter no 3501(S) Dt. 18.11.21	114.89	18F2 of 2021-22 Dt. 19.01.2022	118.71	103%	100%	18.03.22	Jai Baba Baidyanath Construction Pvt. Ltd. Giridih.

State Plan Road Works

Month : December, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Reconstruction of Bhandaridih Rajdoot Showroom to Chaitadih Road (Total Length - 0.725 Km.) Under Road Division, Giridih For the Year 2021-22		91.26	Govt. of Jharkhand RCD, Ranchi Letter no 3394(S) Dt. 01.11.21	69.36	19F2 of 2021-22 Dt. 19.01.2022	71.34	103%	100%	18.03.22	Jai Baba Baidyanath Construction Pvt. Ltd. Giridih.
4	Reconstruction of CRPF Camp- Near Giridih Bust Stand- Officer's Colony- S.P. Kothi (On NH-114A) Road (Total Length – 1.20 Km.) Under Road Division, Giridih for the year 2021-22.	1.20	275.24	Govt. of Jharkhand RCD, Ranchi Letter no 3393(S) Dt. 01.11.21	257.67	SBD 03 of 2021-22 Dt. 11.02.22	268.28	104%	100%	10.04.22	Shree Ram Construction, Giridih

State Plan Road Works

Month : December, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Improvement of Riding Quality of Bagodih More to Juthaam (Total Length – 13.88 Km.) Under Road Division, Giridih for the year 2021-22.	13.88	618.42	Govt. of Jharkhand RCD, Ranchi Letter no. 3390 (S) Dt. 01.11.21	594.17	SBD 05 of 2021-22 Dt. 05.03.22	584.89	98%	100%	04.06.22	M/S Ajay Singh, Dhanbad
6	Reconstruction/ Strenthning of Road from Dr. Sheela Verma Hospital (on Giridih-Jamuva Road) to Pachamba-Jamuva Road) (Toal L. 3.0KM.) Under Road Division, Giridih For the Year 2021-23	3.00	513.86	Govt. of Jharkhand RCD, Ranchi Letter no 3500(S) Dt. 18.11.21	499.58	SBD 04 of 2021-22 Dt. 23.02.22	461.43	92%	100%	22.05.22	Sri Sant Kumar Deo, Krishna Nagar, Giridih.

State Plan Road Works

Month : December, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Improvement of Riding Quality of Chandaury-Tishri Via Kokaibank Link Road(MDR-087 Part) From Km. 0.00 to 9.363 (Total Length – 9.363 Km.) Under Road Division, Giridih for the year 2021-22.	9.36	469.51	Govt. of Jharkhand RCD, Ranchi Letter no 3179(S) Dt. 18.10.21	439.29	SBD No. 02 of 2021-22 dt 18/01/22	490.01	112%	100%	17.06.22	Sri Sant Kumar Deo, Krishna Nagar, Giridih.
8	Improvement of Riding Quality of Bengabad to Chatro Road in km 0 to 27.700 for the year 2019-20 (Total Length=27.700 Km)	27.70	1276.64	Govt. of Jharkhand RCD, Ranchi Letter no 4484(S) Dt. 06.09.19	1111.92796	SBD No. 04 of 2019-20 dt 24/10/19	1104.85	99%	100%	23.04.20	M/S Krishna Kumar Singh, Palamu.

State Plan Road Works

Month : December, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	IRQP Of Chotki Khargdiha-Dudhwatoli-Gondlitanr- Lataki-Chatro-Mirzaganj (MDR-92) (Total Length- 34.80 KM.) Road for the Year 2021-22	34.80	1454.01	Govt. of Jharkhand RCD, Ranchi Letter no 3195 (S) Dt. 18.10.21	1523.72	SBD 07 of 2021-22 Dt. 23.03.22	1523.72	100%	100%	22.09.22	Samleshwari Road Buliders Bokaro
10	Strengthening of Dabursaini-Jorassnnkh Road (Total Length-20.40 KM.) Under Road Division Giridih for the year 2021-22	20.40	562.83	Govt. of Jharkhand RCD, Ranchi Letter no. 3186 (S) Dt. 18.10.21	473.65	SBD 06 of 2021-22 Dt. 09.03.22	470.57	99%	100%	08.08.22	East India Construction Co.



State Plan Road Works

Month : December, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	<b>Koderma</b>	<b>0.00</b>	<b>0.00</b>				<b>0.00</b>				

**Circle : Hazaribagh  
Div : Ramgarh  
Name of EE-Sri Rajiv Ranjan Munda**

1	Construction /Widening Strengthening of Road from NH-320 Kothar to Mandal Kara Gate, Ramgarh	2.50	397.85	Ltr. No. 3371(S) Dt. 15.05.2015	304.07	31(SBD)2014-15 Dt. 17.03.2015	476.68	100%	100%	11.07.15	M/S Samleshwari Road Builders, Bokaro
2	Widening and Strengthening of Gola Charu Road in KM 0 to 13 (13 KM)	13.00	634.34900 (Revised) 2065.0000	Ltr. No. 207(S) Dt. 09.01.2015 (Revised) Ltr. No. 297(S) Dt. 12.01.2016	1961.86	01(SBD)2016-17 Dt. 20.07.2016	2242.00	100%	100%	14.06.17	Classic Engicon Pvt. Ltd., 3D Vatica Apartment, Line Tank Road, Ranchi
3	Widening & Strengthening of Charhi (NH-33)- Ghato Road in KM 0.00 to 11.50 (Part- B 5.20 to 11.50 KM)	6.30	3454.75	Ltr. No. 3228(S) Dt. 23.05.2016	1326.66	08(SBD)2016-17 Dt. 30-11-2016	1457.67	100%	100%	29.11.17	Classic Engicon Pvt. Ltd., 3D Vatica Apartment, Line Tank Road, Ranchi

State Plan Road Works

Month : December, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening & Strengthening of Gola-Muri Road from KM 0.00 to 14.50	14.50	7964.82	Ltr. No. 5453(S) Dt. 26.08.2016	2863.90	25(SBD)20 16-17 Dt. 24.01.2017	2989.75	100%	100%	23.08.18	Classic Engicon Pvt. Ltd., 3D Vatica Apartment, Line Tank Road, Ranchi
5	Widening & Strengthening of Rajrappa to Dhobijara Road including 03 No. High Level Bridge	11.87	2606.58	Ltr. No. 4919(S) Dt. 26.06.2015	2520.34	26(SBD)20 15-16 Dt. 17.12.2015	2611.11	100%	100%	30-11-16	M/S Siddhartha Construction BCCPL (J.V), Korambey House, Near GPO, Zullu Park, Hzb.
6	Widening and Strengthening / Reconstruction of Saunda 'D' (On MDR-103)- Urimari (13.147 KM) segment including SH-02 to Bottle More Link Road (0.65 KM) Total Length- 13.798 KM of Patratu Barkagaon Road (Including H.L Bridge Construction)	13.80	3172.24	Ltr. No. 2441(S) Dt. 03.05.2017	3435.14	01(SBD)20 17-18 01-11-2017	3806.68	97%	100%	31.01.19	Classic Engicon Pvt. Ltd., 3D Vatica Apartment, Line Tank Road, Ranchi
7	Widening and Strengthening of Badki Pona (On NH-33) - Kulhi Road (Total Length 13.850 KM)	13.85	2798.16	Ltr. No. 5095(S) Dt. 31.08.2018	3031.08	06(SBD)20 18-19 24-12-2018	2992.82	100%	100%	23.12.19	Classic Engicon Pvt. Ltd., 3D Vatica Apartment, Line Tank Road, Ranchi

State Plan Road Works

Month : December, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	IRQP work in Chas- Ramgarh Road {Section at Ch. 81.20 to 85.76 KM of Old Alignment of NH-320 (Total Length- 4.56)}	4.560	592.73	Ltr. No. 3836(S) Dt. 02.07.2018	709.49	03(SBD)2018-19 27.10.2018	709.14	100%	100%	26.04.19	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
9	IRQP Work of Sikidri- Kulhi Road in KM 0.00 to 5.10	5.10	272.51	Ltr. No. 2680(S) Dt. 30.05.2019	1889.00		1880.37	100%	100%	16.07.20	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
	IRQP Work of Naisarai- Giddi 'A' Road in KM 0.00 to 17.40	17.40	873.60	Ltr. No. 2646(S) Dt. 28.05.2019					100%		
	IRQP Work of Gola- Rajrappa Road in KM 0.00 to 12.90	12.90	646.53	Ltr. No. 2866(S) Dt. 12.06.2019					100%		
<b>9</b>	<b>Ramgarh</b>	<b>115.78</b>	<b>22779.77</b>		<b>18041.55</b>		<b>19166.22</b>				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Bridges-Plan)  
State Plan Bridge Works

Month : December, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Hazaribagh</b> <b>Div : Hazaribagh</b> <b>Name of EE-Md. Abhinandan Kumar</b>											
1	Construction of H.L. Bridge over Siwane River at 6.150Km of Kariyatpur- Jhumara Road.(Span-4x21m) Under RCD, Road Division Hazaribag for the Year 2022-23		551.21	551.212 Joint Secretary, RCD, Jharkhand Ranchi vide Lt. No. 3880(S) dt. 16.09.2022	-		-	-	-	-	

**Circle : Hazaribagh**  
**Div : Bokaro**  
**Name of EE-Sri Prem Prakash Singh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of High level bridge across Damodar river between Bhandaridih and Tupkadih (Including construction of 3.987 km of approach road to Chandrapura-Gomia Road and Jainamore-Phusaro Road	504 M	4008.02	2442(s) dt. 03.05.17 of J.S., RCD, Jharkhand	3375.75	10.10.17/ 2 SBD of 17-18	3615.06	90.20	100%	09.04.2020	Rajbir Construction Pvt. Ltd., 614, Hariom Tower Commercial Complex, Circular Road, Lalpur, Ranchi, Jharkhand, 9973822247
2	Construction of H.L. Bridge over Konar River in Gobindpur Bokaro Thermal Power Station under RCD Road	108 M	693.32	3812(s) dt. 07.07.17 of J.S., RCD, Jharkhand	560.75	08.12.17/ 5 SBD of 2017-18	482.30	69.56	80%	07.06.20	Rakesh Const. Pvt. Ltd., Shivjii Singh Building Dimna Road Mango, Jamshedpur,
3	Construction of High Level Bridge in 19 km of Dumari – Nawadiah – Phusaro Road Near I.B. replacing the old bridge for the year 2019-20	45.00 m	396.81	2685(s) dt. 30.05.19 of J.S., RCD, Jharkhand	282.85	31.10.19/ 10 SBD of 2019-20	140.00	35.28	90%	30.01.21	M/S Sanjay Construction, Vill. + P.O. - Saram, Dist. - Bokaro, 9631530071
4	Const. of H. L. Bridge over Gawai river at ch. 22.050 Km of Bahadurpur Kasmar Petarwar west Bengal Border road. S.A. - 3 X 10.0 M, A.R.- 2 X 3.5 M	31.96 m	229.94	10.06.15/4 003(S)	199.48	23.10.15/ 26 F2 of 15-16	136.94	59.55	85%	22.10.16	Smt Kiran Devi, Jodhadiah More, Chas, Bokaro

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Construction of H.L. Bridge in 9th km Tingra River and in 12th Km Asurbandh River of Dumari Nawadih Bermo Road for the year 2019-20 under Road Division, Bokaro	50.2 m (Each bridge)	1474.23	13.09.19/ RCD/06-Plan - 119/2019-4560(s) of DS, R.C.D., Jharkhand, Ranchi.	1036.53	06.04.21/ 1 SBD of 2021-22	1010.44	68.54	100%	05.07.22	Preeti Enterprises, Village - Harina, P.O. - Nawagarh, P.S. - Barora, Dist. - Dhanbad
6	Construction of ROB in Ch. 26.150 km of Petarwar Gomia Naraki Vishnugarh Road in lieu of L.C. No. 11/A/T between Gomia and Dumari Bihar Station.	..... m	8331.96	30.08.2022/ RCD/06-Plan - 29/2022-3172(s) of DS, R.C.D., Jharkhand, Ranchi.			0.00	0.00			Dy. Chief Engineer/C/1, East Central Railway, Hazaribagh
6	<b>Bokaro</b>	<b>0.00</b>	<b>15134.28</b>		<b>5455.36</b>		<b>5384.74</b>				

Circle :Hazaribagh

Div : Chatra

Name of EE-Sri Ravindra Singh

1	Construction of High Level Bridge over River Baksa in 16.255 KM of Chauparan - Chatra Road.	3X16	188.16	7670(S) dt. 30.10.12	180.56	16F2 of 2012-13 dt. 09.02.2013	99.17	55%	72%	17.06.14	M/S Ranjan Construction (9771877555)
---	---	------	--------	----------------------	--------	--------------------------------	-------	-----	-----	----------	--------------------------------------

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of High Level Bridge over River Hiroo in 47th KM of Chauparan - Chatra Road.	3X18	235.17	8074(S) dt. 16.11.12	216.92	17F2 of 2012-13 dt. 05.03.2013	129.59	60%	80%	04.09.14	Torpedo Const. Pvt. Ltd. , Thana Chowk, Ramghar (9471319600)
3	Construction for High Level Bridge over Barki (Geruwa) river in Simariaya- Tandwa Road at chainage 26.46 under road division, Chatra.	7 X 24	922.23	2574(S) dt. 27.08.2021	996.59	03(SBD) of 2021-22 dt. 24.02.2022	526.89	53%	60%	23.02.2024	Kumar and Roy Construction, House no-25, Vill. P.o + P.s- Manika Latehar- 822126, (Jharkhand.)
4	Construction of High Level Minor Bridge Over Local Nala at Chainage 17+000 Km. of Jori-Pratappur Road (Span- 1 X 24.6m) in R.C.D., Chatra	1 X 24	392.34	Joint Sec. R.C.D., Chatra Lt. No. 4326(S) dt. 25.11.2022	—	—	—	—	—	—	—

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Construction of High Level Bridge at 12.845 Km in Local Nala of Nimakatu (Pratappur)-Gagwa-Lodheya-Gorighat-Kawra Road in R.C.D. Chatra.	—			—	—	—	—	—	—	—
			1737.900		1394.071		755.647				

**RCPLWEA**

1	Construction of H.L. Bridge over Buddha River in Bonga Karam (Pathalgada) Sikri Road (NH-100) road under R.C.D., Chatra Package No.:JH2LWBR10	73.80 m	287.27	17024/II(i) 2017-RC (358261) dt.	439.83	28.07.2018 01(SBD)/ 2018-19 2(SBD)/ 2021-22 dt.	307.88	70%	80%	27.06.2019	<b>M/s Sahay Construction At Awal Mohalla, District: Chatra</b>
2	Construction of H.L. Bridge over Manat River in Jabda Akharwamahua Partoli road under R.C.D., Chatra JH2LWEBR09	43.40 m	211.24	22.02.2018		15.02.2022			75%		
			498.51		439.83		307.879				

**Circle : Hazaribag**  
**Div : Dhanbad**  
**Name of EE-Sri Dinesh Prasad**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of High Level Bridge in Mugma-Chirkunda (MDR-062) Road Over Barakar River Under CRF Fund Plan Head for the year 2018-19	0.51	5433.16	RW/NH-28014/1/2019/JHR/Z-1 dt. 06.03.2019	5552.58	07 SBD/2019-20 dt. 25.10.2019	1746.70	31%	20%	24.10.2021	M/s Daroga Pradhan
2	Construction of Box Cell Culvert (Including construction of approach road) in 1st k.m. of Bhuli more to Aara more road (near wasseypur) under plan head for the year 2019-20	18.20 M	225.88	427 (S) dt. 22.10.2022	-	-	-	-	-	-	-

0.0000

### ROB

1	Bhuli-Tetumari ROB in Lieu of Level crossing No. 2-SPL/T		<u>2235.8709</u> 0 1129.9354 5	2820(S) dt. 21.03.13	-	-	1129.94	100%	54%	-	FA & CAO Con/E.C. Railway, Mahendrughat, Patna.
2	Construction Work of ROB in place of Present RUB No. 20 between Kumardhubi Mugma Rly station of Grand chord section in Mugma-Chirkunda Road (NH2 old alignment).	-	<u>3781.9708</u> 5 2064.5305 4	6337(s) dt. 08.9.15	-	-	2064.01	100%	88%	-	F.A. & CAO/Const /Eastern Railway, Kolkata.

Month : December, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Hazaribagh</b> <b>Div :Giridih</b> <b>Name of EE-Sri Rajendra Prasad</b>											
1	Construction of High Level Bridge over Usri River in Giridih to Deoghar Road in Sirsiya Block Giridih For the year 2022-23	(8 x 12.60)	617.87	Govt. of Jharkhand RCD, Ranchi Letter no 4186(S) dt. 18.07.2018	661.60	SBD No.04 of 2022-23 dt 01/11/22				31.10.2024	Dilip Kumar, Vill. – Hutar, Po. – Mayapur, P.S. – Ramgarh, Distt. – Palamau, Jharkhand
<b>Giridih</b>		<b>0.00</b>	<b>617.87</b>		<b>661.60</b>		<b>0.00</b>				

<b>Circle : Hazaribagh</b> <b>Div :Koderma</b> <b>Name of EE-Sri Depesh Bahadur Anand</b>											
1	Construction of Proposed High Level Bridge Over Meetha Nala Ch-48th Km of Kowar-Koderma Road Under Plan For the Year 2017-18		356.17	<u>356.1650</u> Dt- 02.05.2017, 2423(s)	317.36	<u>317.3641</u> 4 Dt- 06.10.2017, 11SBD/2017-18 Revised 296.19033	270.27	68%	80%	05.12.2018	M/S B.K. Enterprises, At-Madhwatand, P.O-Makatpur, P.S-Jai Nagar, Dist. – Koderma.

Month : December, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Hazaribagh**

**Div : Ramgarh**

**Name of EE-Sri Rajiv Ranjan Munda**

1	Construction of ROB in Sandi-Bijuliya Road (Old NH-33) near Ranchi Road Railway Station (Ch.-83 KM)	-	2908.90		-		1931.24	66%	100%	-	F.A & C.A.O (Cons.)/ E.C.R (M.H.X) Patna
2	Construction of ROB in Muri-Barkakana Section KM 406/1-12 (88th KM of old NH-33)	-	866.59		-		866.59	100%	100%	-	F.A & C.A.O (Cons.)/ S.E Railway Kolkata
3	Ramgarh	0.00	3775.49		0.00		2797.83				

**RCPLWEA**

1	H.L. Bridge with Approach Road over Bhera River in 2nd KM of Kulhi- Dulmi Road	64.80 Mtr.	221.91	-	207.00	02(SBD)2 018-19 Dt. 06.08.2018	178.45	86%	90%	15.08.2019	Vikram Kumar Deo 481 Sectors- 9B, B.S. City, Bokaro, Jharkhand
2	H.L. Bridge over Bokaro River in Duni- Ara Kanta Road	98.40 Mtr.	415.36	-	376.56	04(SBD)2 018-19 Dt. 20.12.2018	302.36	80%	87%	19.12.2019	M/S Maa Laxmi Engineering, Sarvodaya Nagar, Jailhata, Daltonganj, Palamu, Jharkhand

Month : December, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	H.L. Bridge over Damodar River in Hesapoda- Kusumdih Road	295.20 Mtr.	1148.58	-	1758.05	05(SBD)2018-19 Dt. 24.12.2018	1114.69	63%	70%	23.06.2020	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
			1785.85		2341.61		1595.51				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of Completed works(Bridges-Plan)  
State Plan Bridge Works

Month : December, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	Overall Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Hazaribagh Div : Hazaribagh Name of EE-Md. Abhinandan Kumar</p>											
NIL											
<p>Circle : Hazaribagh Div : Bokaro Name of EE-Sri Prem Prakash Singh</p>											
NIL											
<p>Circle :Hazaribagh Div : Chatra Name of EE-Sri Ravindra Singh</p>											
NIL											

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	Overall Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**RCPLWEA**

1	Construction of H.L. Bridge over Barki River at KM 0.840 of Khadiya to Urdaha- Gopada-Dumari-Keredari Road under R.C.D, Chatra. Package No.: JH02LWE005	64.84 m	332.23		338.24	04(SBD) of 2018-19 dt. 29.08.2018		100%	100%	28.08.2019	M/s Pooja Enterprises Vill+ PO+ PS: Simariya, District: Chatra
2	Construction of H.L. Bridge over Chhotki River at Km. 8.216 of Khadiya to Urdaha-Gopada-Dumari-Keredari Road under R.C.D, Chatra. Package No.: JH02LWE005	43.24 m									
3	Construction of H.L. Bridge over Mahane River in 1st Km. of Rajbar- Umadhaki- Giddhaur- Balbal road under R.C.D. Chatra. Package No.: JH2LWBR11	123m	368.76		350.76	28.08.2018 03(SBD)/ 2018-19		100%	100%	27.08.2019	Dheeraj Krishna Construction Pvt. Ltd., Herabagh, Kumhar Toli, Matwari, Hazaribagh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	Overall Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Construction of H.L. Bridge over Nilajan River in Kolkole To Baraini Road under R.C.D., CHATRA . Package No.: JH2LWBR08	123m	376.02		365.49	28.08.2018 02(SBD)/ 2018-19		98%	100%	27.08.2019	Nirmata Engineering Construction Company (P) Ltd. PS gali Apran Bazari, Hazaribagh
5	Construction of H.L. Bridge over Kanwatari River in 4th km of Pratappur Kunda road under R.C.D. Chatra. Package No.: JH2LWBR21	37.24 m	288.26		280.86	06 (SBD) of 2018-19 dt. 29.08.2018		100%	100%	28.08.2019	M/s Ashutosh Construction, Vill: Jhardag, PO+PS: Lawalong Dist: Chatra
			1365.27		1335.35		0.000				

Circle : Hazaribag  
Div : Dhanbad  
Name of EE-Sri Dinesh Prasad

## ROB

1	Chota Ambona-Pradhan-khanta ROB in Lieu of Level Crossing No. 15-Spl/T.	-	<u>4151.40914</u> 2081.75782	2985(S) dt. 25.03.13	-	-	2654.04	127%	100%	-	FA & CAO Con/E.C. Railway, Mahendrughat, Patna.
---	---	---	---------------------------------	-------------------------	---	---	---------	------	------	---	---

Month : December, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	Overall Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Matari-Gomoh (LC No. - 9B), Gomoh-Telo (LC No. 9-B/CIC) & Gomoh- Khanudih (LC No. 9-B) Road over Bridge.	-	<u>6937.60261</u> 3614.15245	6372(S) dt. 08.07.13	-	-	3614.15	100%	100%	-	FA & CAO Con/E.C. Railway, Mahendrughat, Patna.
3	Construction of new ROB in replacement of existing ROB No. 6A on cost sharing basis (50:50) at Km 340/5-6 between Mahuda-Jamuniatand in Adra Division	-	<u>440.28276</u> 220.14138	4285(s). dt. 20.7.11	-	-	217.74	100%	100%	-	F.A. & CON/Con/S.E. Railway, Garden Reach, Kolkata.

Circle : Hazaribagh  
Div :Giridih  
Name of EE-Sri Rajendra Prasad

**NIL**

Circle : Hazaribagh  
Div :Koderma  
Name of EE-Sri Depesh Bahadur Anand

**NIL**

Circle : Hazaribagh  
Div : Ramgarh  
Name of EE-Sri Rajiv Ranjan Munda

Month : December, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	Overall Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of Bridge and Approach Road of Bokaro River 3X24 M at 10th KM of Kujju-Ghato Road	73.80 M	353.31	Ltr. No 6936(S) Dt. 06.10.2015	344.69	02(SBD)2016-17 Dt. 20.07.2016	332.02	100%	100%	19-01-18	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
1	Ramgarh	0.00	353.31		344.69		332.02				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Non-Plan)  
State Non-Plan Works

Month : December, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure till Mar., 22	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Hazaribagh</b> <b>Div : Hazaribagh</b> <b>Name of EE-Md. Abhinandan Kumar</b>											
1	Ordinary repair work for Barkatha-Tetraon Road from Km 0.00 to 32.10 Under RCD, Road Division, Hazaribag for the Year 2021-22	32.10	30.00	dt.08.10.21 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3138(S)	30.00	20F2 of 2021-22 dt. 11.01.2022	20.00	100%	100%	10.04.2022	Surendra Yadav, Barkatha, Hazaribag
2	Special Repair work of Boundary wall, (02 Nos.) Aviyanta Awaas & PCC Road at Engineer Quarter South Side Campus of Zulu Park, Lakara Godown in Hazaribag, Under RCD, Road Division, Hazaribag for the Year 2021-22	-	30.00	dt.08.10.21 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3138(S)	30.00	15 F2 of 2021-22 dt. 10.01.2022	16.70	56%	94%	09.04.2022	Maa Gayatri Enterprises
3	Reparing of Supreitending Engineer Road Circle, Hazaribag Office Under RCD, Hazaribag for the Year 2021-22	-	40.00	dt.08.10.21 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3138(S)	40.00	24 F2 of 2021-22 dt. 03.02.2022	9.00	90%	100%	02.06.2022	M/s Real Classic Construction, Dr. Zakir Hussain Road, Hazaribag
4	Construction of Retaining wall in Sultana (NH-100) to Chhadwa (MDR 070) and Ramnagar-Kasturi Khap-Gadokhar Link Road at Chainage of 1st KM from Kadma Middle School to Rajesh Ojha Chowk Under RCD, Road Division, Hazaribag for the Year 2021-22	-	176.00	dt.25.01.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.226(S)	140.62	02 F2 of 2022-23 dt. 06.06.2022	-	-	60%	05.09.2022	M/s Real Classic Construction, Dr. Zakir Hussain Road, Hazaribag
5	Ordinary repair in Shankarpur (SH-07)-Narshing Sthan-Kapasiya-Kundilbagi (Total length 6.725Km), Under RCD, Road Division, Hazaribag for the Year 2022-23	6.725	31.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	25.59	19F2 of 2022-23 dt. 03.12.2022	-	-	-	02.03.2023	Rahul Kumar, Suresh Colony, Hazaribag

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure till Mar., 22	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Construction of Guard Wall in 2nd & 3rd Km of Charhi-Ghato Road (Km 0.00 tp 5.20), Under RCD, Road Division, Hazaribag for the Year 2022-23	-	50.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	39.98	-	-	-	-		M/s R.C. Construction, Noora, Hazaribag
7	Construction of RCC Culvert 2.0 M x 2.0M in Mukundganj Harhad Hupad Road in 2nd Km, Under RCD, Road Division, Hazaribag for the Year 2022-23	-	30.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	23.67	-	-	-	-		Muktinath Singh, Pagmal Mandai Road, Noora, Hazaribag
8	Construction of Type A W Metal beam Crash Barrier in Barkatha Tetron Road in Km 16 to 18th, Under RCD, Road Division, Hazaribag for the Year 2022-23	-	30.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	23.53	-	-	-	-		Rohit Enterprises, Anandpuri Colony, Korra, Hazaribag
9	Construction of Guard wall (1.5 Mtr. Ht.) in LHS and RHS of 29th Km in Ichak Barkatha Road, Under RCD, Road Division, Hazaribag for the Year 2022-23	-	50.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	36.45	-	-	-	-		Laxmikant Jha beside Saraswati Kunj, Deputy Para, Near Kutchery Chowk, Ranchi.
10	Construction of Drain of Size 600mm x 900mm From Jain Petrol Pump to St. Xavier School, Under RCD, Road Division, Hazaribag for the Year 2022-23	-	50.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	39.00	25 F2 of 2022-23 dt. 10.12.22	-	-	-	09.04.2023	Aradhya Construction, New Colony, Zebra Road, Korrah, Hazaribag
11	Ordinary repair of C type Quarter SJ-V at Zulu Park, Lakra Godown residential Area Hazaribag, Under RCD, Road Division, Hazaribag for the Year 2022-23	-	3.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	29.96	15 F2 of 2022-23 dt. 30.11.22	-	-	-	29.01.2023	Vijay Kumar Vishwakarma, Noora, Hazaribag
12	Construction of Drain of Size 450mm x 650mm in 15th Km of Ichak More to Dumraon-Bahimar Road (MDR-070), Under RCD, Road Division, Hazaribag for the Year 2022-23	-	15.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	15.00	23 F2 of 2022-23 dt. 10.12.22	-	-	-	09.02.2023	Champeshwari Construction, Champa Nagar, Nawadih, Ichak, Hazaribag
13	Ordinary Repair work in St. Columbas College to Aranya Vihar Hotel Via Hearanganj Road, Under Non Plan, RCD, Road Division, Hazaribag for the Year 2022-23	1.66	10.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	8.29	10F2 of 2022-23 dt. 28.11.2022	-	-	-	27.01.2023	Rahul Kumar, C/o Late Shambhu Prasad, D.K. Nayak Near Ranjit Store, Suresh Colony, Hazaribag

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure till Mar., 22	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	Ordinary repair of Circuit House to PWD Chowk Via S.P. Kothi PTC Chowk Road from 0.00 to 2.25 Km, Under Non Plan, RCD, Road Division, Hazaribag for the Year 2022-23	2.250	10.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	8.05	16F2 of 2022-23 dt. 03.12.22	-	-		27.01.2023	Nagendra Kishore Shukla, At Atiya, Pelawal, Hazaribag
15	Ordinary repair in Heerabag chowk to PWD Road Devangana chowk via Matwari, NH-100 Road from 0.00 to 2.2 Km, RCD, Road Division, Hazaribag for the Year 2022-23	2.200	10.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	8.89	20F2 of 2022-23 dt.	-	-		09.02.2023	Ajay Kumar Yadav, Sarouni Kala, Hazaribag
16	Ordinary repair in Mukundganj-Harhad-Hupad via Demotand Road from Km 0.00 to 7.25, Under Non Plan, RCD, Road Division, Hazaribag for the Year 2022-23	7.25	24.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	19.89	08 F2 of 2022-23 dt. 28.11.22	-	-		27.02.2023	Rahul Kumar, C/o Late Shambhu Prasad, D.K. Nayak Near Ranjit Store, Suresh Colony, Hazaribag
17	Ordinary Repair in Nilamber-Pitamber Chowk to SBI Via Post Office Road from Km 0.00 to 1.56, Under Non Plan, RCD, Road Division, Hazaribag for the Year 2022-23	1.56	15.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	11.98	09F2 of 2022-23 dt. 28.11.22	-	-		27.01.2023	Rahul Kumar, C/o Late Shambhu Prasad, D.K. Nayak Near Ranjit Store, Suresh Colony, Hazaribag
18	Construction of Boundary Wels Ground Staff Qtr. campus in Sarvodaya Colony near Wells Ground under Non-Plan for the year 2022-23	-	12.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	11.99	14F2 of 2022-23 dt. 30.11.22	-	-		28.02.2023	Shankar Dayal Singh, Bahimar, Katkamsandi, Kansar, Hazaribag
19	Construction of Cross Drain in 1st Km of Circuit House to PWD chowk via SP Kothi Road (NH-100) Via St. Marry Church, Suresh Colony Chowk, Electricity Office, Stl Robert Girl's School, Under Non Plan, RCD, Road Division, Hazaribag for the Year 2022-23	-	15.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	11.77	17F2 of 22-23 dt. 03.12.22	-	-		02.03.2023	M/s Bikash Kumar, Pundra, Edla, Simaria, Chatra
20	Ordinary repair in Kallu Chowk (MDR 070)-Mandaikhurd-Sindur (NH-33) Road (Total length 7.965 Km), Under Non Plan, RCD, Road Division, Hazaribag for the Year 2022-23	7.965	25.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	24.99	-	-	-			Maa Gayatri Enterprises, Bahimar, Katkamsandi, Hazaribag

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure till Mar., 22	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
21	Ordinary Repair work in Alka Hotel to Jhanda Chowk- Bada Akhara- Mahavir Mandir Road, Under RCD, Road Division, Hazaribag for the Year 2022-23	2.00	15.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	15.00	07F2 of 22-23 dt. 28.11.22	-	-		27.01.2023	Rohit Kumar S/o Lakshmi Prasad Kasera, West Shivpuri, Boddom Bazar, Sadar, Hazaribag
22	Ordinary Repair Work in Ichak more-Dumraon- Bahimar (MDR-070) Road, Under RCD, Road Division, Hazaribag for the Year 2022-23	17.825	25.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	20.75	13F2 of 22-23 dt. 30.11.22	-	-		01.03.2022	Rahul Kumar, C/o Late Shambhu Prasad, D.K. Nayak Near Ranjit Store, Suresh Colony, Hazaribag
23	Ordinary repair of Vinoba Bhave University Campus Road in Km 0.00 to 2.00, Under RCD, Road Division, Hazaribag for the Year 2022-23	2.00	24.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	24.00	-	-	-			Senjit Prasad Singh, Pundag, Shivpuri Nagar, Ratu, Ranchi
24	Ordinary Repair work in Jain Petrol Pump to St. Xavier School (NH-100) Via St. Marry Church, Suresh Colony Chowk, Electricity Office- St. Robert Girl High School- N.H Office, PWD-IB And PWD Office Chowk to Hurhuru Durga Mandir Chowk Via Carmel School Chowk From (Km-0.0 to 3.0 ) Road, Under Non Plan, RCD, Road Division, Hazaribag for the Year 2022-23	3.00	15.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	12.30	11F2 of 22-23 dt. 28.11.22	-	-		27.01.2023	Rahul Kumar, C/o Late Shambhu Prasad, D.K. Nayak Near Ranjit Store, Suresh Colony, Hazaribag
25	Beautification and Repair work of Boundary wall in IB building at Hazaribag, Under RCD, Road Division, Hazaribag for the Year 2022-23	-	15.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	11.12	18F2 of 22-23 dt. 03.12.22	-	-		02.02.2022	M/s Bikash Kumar, Pundra, Edla, Simaria, Chatra
26	Special Repair of Annda Chowk to Hurhuru Road Via Old Bus Stand and Mission Hospital from 0.00 to 2.00 Km, Under RCD, Road Division, Hazaribag for the Year 2022-23	2.00	55.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	-	-	-	-			
27	Construction of RCC Drain in 5th Km of Barkatha-Tetron Road, Under RCD, Road Division, Hazaribag for the Year 2022-23	-	70.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	-	-	-	-			

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure till Mar., 22	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
28	Construction of 2 M High Guard wall and other works in LHS AND RHS at 16th Km over Dulki River H.L. Bridge of Barkatha Tetron Road, Under RCD, Road Division, Hazaribag for the Year 2022-23	-	70.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	54.36	-	-	-	-	-	M/s Keshav Construction, 947, Bhadedih, Naear TOP No. 2 Jhumri Telaiya, Koderma
29	Construction of 200 M RCC Drain in 11th Km of Hazaribag (St. Columbus College)-Churchu Hatyari More (NH-33) AND Construction of Culvert and 11th Km , Under RCD, Road Division, Hazaribag for the Year 2022-23	-	70.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	57.39	-	-	-	-	-	Akhouri Sanjay Kumar, Bara Akhara Chowk, Boodom Bazar, Hazaribag
30	Construction of Guard wall in KM 5th , 6th , 8th and Repairing and Painting in 4th Km of HL Bridge in Gauriya Karma (MDR-096) Kewta Bridge (MDR-069) Road (Length 10.48 Km), Under RCD, Road Division, Hazaribag for the Year 2022-23	-	98.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	72.79	12 F2 of 22-23 dt. 28.11.22	-	-	-	27.02.2023	M/s Asha Construction, At& P.O.-Jihoo, P.S.-Padma, Hazaribag
31	Construction of 2M high Guard wall and others works in L.H.S. and R.H.S. at 13th Km Over Furuka River of Ichak-Barkatha Road, Under RCD, Road Division, Hazaribag for the Year 2022-23	-	65.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	55.23	-	-	-	-	-	M/s Anand Prakash, Nawadih, Sondimra, Barlanga, District-Ramgarh
32	Construction of Guard wall at Mahto Aahra-Rampur-Basaria (Chauparan) Road in 2nd, 10th, 11th and 12th Km, Under RCD, Road Division, Hazaribag for the Year 2022-23	-	80.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	-	-	-	-	-	-	Ramswarup Kumar, humri Telaiya, Koderma.
33	Ordinary Repair work in Charhi to Ghato Road From Km-0.00 to 5.20 for the year - 2022-23. Under Non Plan Head	5.20	15.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	-	-	-	-	-	-	-
34	Ordinary Repair work in Kariyatpur to Jhumra Road for the year - 2022-23. Under Non Plan Head.	9.3	25.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	-	-	-	-	-	-	-
35	Ordinary Repair work in Barkatha Tetron Road, Under RCD, Road Division, Hazaribag for the Year 2022-23 (Non Plan)	-	50.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	-	-	-	-	-	-	-

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure till Mar., 22	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
36	Ordinary Repair work of Different Roads, Under RCD, Road Division, Hazaribag for the Year 2022-23 (Non Plan)	-	50.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	49.99	-	-	-	-	-	Ashish Chanda, 9/262, Nawabganj, Hazaribag
37	Ordinary Repair work in Gauriya Karma 9MDR-096) to Kewta Bridge (MDR-069) Road from Km 0.00 to 10.48 (Total Length 10.48 Km), Under RCD, Road Division, Hazaribag for the Year 2022-23 (Non Plan)	-	33.00	dt.22.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	-	-	-	-	-	-	-
<b>Hazaribagh</b>		<b>103.04</b>	<b>1431.00</b>		<b>952.59</b>		<b>45.70</b>				

**Under Vivekadhin**

1	Bush cutting in Mahto Ahara-Rampur-Basaria (Chouparan) from Km 15 to 24 Under RCD, Road Division, Hazaribag (Vivekadhin) for the year 2022-23	-	30.00	dt.08.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3271(S)	2.48	03F2 of 2022-23 dt. 06.10.22	-	-	100%	15.10.2022	Sri Shambhu Prajapati, Pugmil Road, Mandai, Hazaribag
2	Road Safety work from PTC Chowk to PWD Chowk (In Circuit house to PWD chowk via SP Kothi, PTC Chowk Road) Under RCD, Road Division, Hazaribag (Vivekadhin) for the year 2022-23	-	30.00	dt.08.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3271(S)	2.50	04F2 of 2022-23 dt. 13.10.22	-	-	100%	22.10.2022	Sri Rajendra Prasad Yadav, Banadag, Hazaribag
3	Bush cutting in Ichak (NH-33) to Barkatha (NH-02) in Km 21 to 28 Under RCD, Road Division, Hazaribag (Vivekadhin) for the year 2022-23	-	30.00	dt.08.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3271(S)	2.50	5F2 of 2022-23 dt. 18.10.22	-	-	100%	12.10.2022	Vijay Vishwakarma, Noora, Hazaribag
4	Restoration of Rain cuts, Bushes cutting work in Banaso to Budgadda Via Galobar Penk Road From (Km 1.00 to 28.00) Under RCD, Road Division, Hazaribag (Vivekadhin) for the year 2022-23	-	30.00	dt.08.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3271(S)	2.50	06 F2 of 22-23 dt. 29.10.22	-	-	100%	07.11.2022	Rakesh Kumar, S/o Bajrangi Prasad, Village-Ramua, P.O. & P.S.-Bishnugarh, Hazaribag
5	Road Safety work from PTC Chowk to Carmal Chowk Road Under RCD, Road Division, Hazaribag (Vivekadhin) for the year 2022-23	-	30.00	dt.08.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3271(S)	-	22 F2 of 22-23 dt. 10.12.22	-	-	100%	19.12.2022	Rajendra Prasad Yadav, Banadag, Katkamdag, Hazaribag

Month : December, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure till Mar., 22	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Bush Cutting in Hazaribag-Lake Road 9MDR-097) Under RCD, Road Division, Hazaribag (Vivekadhin) for the year 2022-23	-	30.00	dt.08.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3271(S)	-	21 F2 of 22-23 dt. 10.12.22	-	-	100%	19.12.2022	Ajay Kumar Yadav, Sarounikala, Chitiyaro, Hazaribag
7	Bush Cutting in Barkatha-Tetron Road from KM 6 to 12 Under RCD, Road Division, Hazaribag (Vivekadhin) for the year 2022-23	-	30.00	dt.08.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3271(S)	-		-	-		-	
8	Bush cutting in Barkatha-Tetron Road from Km 13.00 to 16.00 Under RCD, Road Division, Hazaribag (Vivekadhin) for the year 2022-23	-	30.00	dt.08.09.22 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3271(S)	-		-	-		-	

Circle : Hazaribagh

Div : Bokaro

Name of EE-Sri Prem Prakash Singh

**SPILL OVER**

1	Repair work of PWD Quarter Situated in the Premises of Serton 1, B.S. City for the year 2021-22	-	30.00	25.01.2022 / 226(S) of Eng. In Chief, RCD, Jhr, Ranchi	23.10	11.03.22/ 31 F2 / 2021-22	0.00	62.14	100%	10.09.2022	Santosh Kr. Singh, 63A, Vill.- Amdiha, P.O.- Satanpur, P.S. - Pindrajora, Bokaro
2	Construction of Guard wall in Approach road of H.L. Bridge of Narki - Gomia Road in 4th km of Karmatar Nala for the year 2021-22	-	140.00	do	110.55	28.03.22/ 38 F2/ 2021-22	0.00	31.66	100%	27.05.22	Shivcon Estate Pvt. Ltd., Sinha Bhawan, Ram Nagar Colony, Chas Bokaro.
3	Special Repair work of Petarwar - Gomia Road (T.Length 26.20 km) for the year 2021-22	26.20	100.00	do	79.98	11.03.22/ 32 F2/ 2021-22	23.09	99.54	100%	10.04.2022	Narayan Enterprises, Prop. Rita Devi, Vill.- Solagidih, P.O.+P.S.- Chas, Dist. - Bokaro
4	O/R work of Chandrapura - Bhandaridih Phusaro Railway Crossing Phatak No. 4, Kathara - Gomia Road (T. Length 36.296 km) for the year 2021-22	36.30	90.00	do	74.80	12.03.2022/ 34 F2/ 2021-22	30.00	40.11	100%	11.04.2022	Maa Bhawani Construction, Prop. Deoranjana Jha, Plot No. 74, Co-operative Colony, B.S. City, Bokaro
5	O/R work of ITI More to Ukrid More Road (T. Length 9.0 km) for the year 2021-22	9.00	80.00	do	61.53	05.03.2022/ 33 F2 / 21-22	50.00	99.89	100%	04.04.22	N.R. Construction Pvt. Ltd., Prop. - Daya Shankar Rai, Plot No. M-5, City Centre, Sector-IV, B.S. City - 827004, Jharkhand

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure till Mar., 22	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>NON PLAN</b>						<b>NON PLAN</b>					
1	Construction of Retaining wall in km 8th of Chandrapura Barriar to Jamunia Bridge road for the year 2022-23		20.00	22.09.2022 / 3457(S) of Eng. In Chief, RCD, Jhr, Ranchi	20.00	16.11.2022/06 F2 of 2022-23	0.00	0.00	100%	15.01.2023	M/S Adarsh Raj Enterprises, Argora, Nawadih, Bokaro
2	Ordinary Repair of Chandrapura Bhandaridih - Phusaro Railway Crossing No. 04 Kathara - Gomia Road (Total length 36.296 km) for the year 2022-23	36.30	110.00	do	108.50	29.12.2022/20 F2 of 2022-23	0.00	0.00	5%	28.02.2023	M/S Sethi & Sons, At + P.O.- Saram, P.S.- Gomia, Bokaro.
3	Construction of Guard wall in 3rd km of Kasmar Petarwar Link Road for the year 2022-23		15.00	do	14.99	28.11.2022/12 F2 of 2022-23	0.00	0.00	20%	27.01.2023	M/s Raj Construction, Idgah Mohall, Jaridih, Bokaro
4	Construction of 2 x 2 m Size Box Culvert, Drain and Retaining wall in Chandrapura - Bhandaridih - Phusaro Crossing No. 04 Khathara Gomia Road for the year 2022-23		100.00	do			0.00	#DIV/0!			
5	Construction of Drain in Km 11th of Lohapptti Chandrapura Road for the year 2022-23		10.00	do	9.99	10.11.2022/03 F2 of 2022-23	0.00	0.00	20%	09.01.2023	Harendra Kumar Singh, House No. 1205, Tara Nagar, Chas, Bokaro
6	Construction of Drain in 2nd Km of Telgaria More to Telgaria Railway Station Road for the year 2022-23		50.00	do	49.68	02.12.2022/14 F2 of 2022-23	0.00	0.00	70%	01.02.2023	M/s Ashis Enterprises, Vill.- Tughri, P.O.- Bijulia, Chas, Bokaro
7	Ordinary Repair work of Nawadih-Vendra Gomoh road(length 11.50 k.m) for the year 2022-23	11.50	36.00	do	35.90	29.12.2022/21 F2 of 2022-23	0.00	0.00	25%	28.02.2023	M/S Laxmi Enterprises, Vill. - Katghara, Nawadih, Bokaro
8	Construction of Full Gantry work in 1st Km of Telgaria More to Telgaria Railway Station Road for the year 2022-23		16.00	do	11.66	15.12.2022/18 F2 of 2022-23	0.00	0.00	25%	14.02.2023	LAXMI KANT JHA, Add: Beside Saraswati Kunj Apartment, Deputy Para, Near Kachahari Road Chowk, Ranchi, Jharkhand – 834001

Month : December, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure till Mar., 22	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Ordinary Repair work of Road From Sector 11 to Telmachho Bridge under Road Division, Bokaro for the year 2022-23		12.00	do	11.99	18.11.2022/ 10 F2 of 2022-23	0.00	0.00	80%	17.01.2023	M/S JAGBANDHU SAHU, At. Chouphand, Thana - Haria, P.O.- Baidmara, Bansa, Baidmara, Bokaro- 827009
10	Special Repair work of Roads connecting various government offices of Bokaro Sector 1 and Camp Area for the year 2022-23 under Road Division, Bokaro.		60.00	do			0.00	#DIV/0!			
11	Construction of RCC Drain in Naraki - Gomia Road for the year 2022-23		30.00	do	29.98	11.11.2022/ 05 F2 of 2022-23	0.00	0.00	80%	10.01.2023	M/s Pinki Kumari, Qtr. No. TF/24, Tenughat, P.O. +P.S. - Tenughat, Bokaro
12	Construction of RCC Drain in Petarwar - Gomia Road for the year 2022-23		50.00	do	49.97	17.11.2022/ 08 F2 of 2022-23	0.00	0.00	80%	17.01.2023	M/S pritam Consturciton, Gharwatand, Champi, Peterwar , Bokaro
13	Ordinary repair work of Rahawan- Jhumra Road for the year 2022-23		27.00	do	20.24	17.12.2022/ 19 F2 of 2022-23	0.00	0.00	5%	16.02.2023	M/s Sanjay Kr. Gupta, Add. - 1637, Block Colony, Phusaro Naya Road Ranchi.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure till Mar., 22	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	Construction Of RCC Guard wall in Approach Road of HL bridge over Izari River in 9th Km of Chas Chandankiyari Raghunathpur Road for the year 2022-23.		50.00	do	49.97	01.12.2022/ 13 F2 of 2022-23	0.00	0.00	40%	31.01.2023	Shakti Enterprises, Prop. - Sanjay Gupta, At. - Laxmi Nagar, Near Anand Bhawan, Hehal Ranchi.
15	Ordinary Repair work of Mamerkuder- Barmasia - west Bengal - Boarder Road (Total length :- 17.2 km) for the year 2022 -2023		25.00	do	24.81	18.11.2022/ 9F2 of 2022-23	0.00	0.00	80%	17.01.2023	Ambuj Kumar Mahatha, Satanpur, Pindrajora, Bandhgora, Bokaro
16	Ordinary Repair Work of Chas chandankiyari By pass Road (total length:-2.33 km) for the year 2022-2023		9.00	do	8.89	16.11.2022/ 07 F2 of 2022-23	0.00	0.00	100%	15.12.2022	M/S Arun Kumar jaiswal, Add: Vill +P.O.+P.S.- Chandankiyari, Dist.- Bokaro
17	Repair of Pot Patch and other repair work in various Road under Road Division, Bokaro for the year 2022-23		50.00	do	49.95	09.11.2022/ 02 F2 of 2022-23	0.00	0.00	80%	08.01.2023	M/S JAI MATA DI ENTERPRISES, Prop. : Harpreet Singh Jaggi, Add.: Jaina More, bandhdih Uttrl, Near Tripathi Petrol Pump, Balidih, Bokaro, Jharkhand - 829301
18	Repair of Gantry in 26th km of Chas - Chandankiyari - Raghunathpur Road for the year 2022-23		5.00	do	5.00	11.11.2022/ 4 F2 of 2022-23	0.00	0.00	100%	10.12.2022	Shivem Enterprises, Add.: Vill - Bansimali, P.O. - Radhanagar, P.S. - Balidih, Bokaro- 827010
19	Beautification / renovation work of Inspection Banglaw situated at Sector 1/B, Bokaro Steel City for the year 2022-23		15.00	do	14.99	06.12.2022/ 17 F2 of 2022-23	0.00	0.00	5%	05.02.2023	M/S Sambhu Sharan Sudhansu, Add: Kailash Nagar, Chas, P.O. + P.S. - Chas, Dist. - Bokaro- 827013
		119.29	1130.00		866.47		103.09				

Month : December, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure till Mar., 22	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	E/R work of Road from I.T.I. More to Ukrid More for the year 2022-23 (Under Vivekadhin)		25.00	3271(S) dt. 08.09.2022 E.I.C., RCD, Ranchi	2.48	28.10.2022/01 F2 of 2022-23	0.00	100.00	100%	11.11.2022	M/S Padma Enterprises, Vill + P.O.- Bandhdih, Jaridih, Bokaro
2	Clearing and Grubbing of Road Flank in Lalpaniya More to Jageshwar Vihar Road for the year 2022-23 (under Vivekadhin)				2.47	19.11.2022/11 F2 of 2022-23	0.00	100.00	100%	25.11.2022	Shivam Enterprises, vill.- Bansimali, P.O.- Radhanagar, Balidih, Bokaro
3	Restoration and clearing of Road Flank and Repair Painting of Kilometer stone in Petarwar - Gomia Road for the year 2022-23 (Under Vivekadhin)				2.42	29.12.2022/22 F2 of 2022-23	0.00	0.00	25%	12.01.2023	M/S Kumar distributors Prop- Anil Kumar Singh, Tenughat No. 3 Qtr. No. TF/89 Colony No. 3, Tenughat, Vill.- Sarhachiya, Tenughat Dam, Bokaro
<b>Bokaro</b>		<b>0.00</b>	<b>25.00</b>		<b>7.38</b>		<b>0.00</b>				
		<b>119.29</b>	<b>1155.00</b>		<b>873.84</b>		<b>103.09</b>				

**Circle : Hazaribagh**  
**Div : Chatra**  
**Name of EE-Sri Ravindra Singh**

**SPILL OVER**

1	Renovation work of Asst. Engineer's Quarter Under R.C.D., Road Division, Chatra for the Year 2021-22	-	50.00	Lt. No. 226(S) dt. 25.01.2022	—	—	0	0	25%	27.09.2022	Sri Suresh Yadav Vill: Tarwagada, PO-Sahi, District: Chatra, Jharkhand - 525403
2	Renovation work of Two Unit Junior Engineer's Quarter Under R.C.D., Road Division, Chatra for the Year 2021-22	-	50.00	Lt. No. 226(S) dt. 25.01.2022	37.87159	12F2/2021-22 dt. 24.03.2022	0	0	50%	23.09.2022	Sri Suresh Yadav Vill: Tarwagada, PO-Sahi, District: Chatra, Jharkhand - 525403
			<b>100.00</b>		<b>37.87</b>		<b>0.00</b>				

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure till Mar., 22	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Hazaribagh**  
**Div : Dhanbad**  
**Name of EE-Sri Dinesh Prasad**

### SPILL OVER

1	Ordinary repair work in Mugma to Chirkunda road from 0.00 Km to 7.00 Km under Non plan head for the year 2021-22 . (Except Previous Repaired Work)	7.00	40.00		40.00	51 F2/2021-22 dt. 17.02.2022	-	100%	100%	17.04.2022	Sri Sushil Kr. Singh
2	surface Renewal of PWD Road (MDR-060) from Ranibandh to Hirak Road via thakur kulhi under non plan head for the year 2021-22	2.425	40.00		40.00	59 F2/2021-22 dt. 17.02.2022	-	100%	100%	17.04.2022	Sri Anurag Rai
3	Ordinary Repair Works In Km 0.00 To Km 4.80 Of Subhash Chowk Tetulmari To Bhuli Road Under Non Plan Head For The Year 2021-22.	4.80	15.00		15.00	42 F2/2021-22 dt. 10.02.2022	-	100%	100%	26.03.2022	Sri Umesh Prasad
4	Ordinary Repair Work Of Lohapatti To Chandrapura Road (Ch-0.00 km to 1.60 km) Under Non Plan Head For The Year 2021-22.	1.60	10.00		9.99	44 F2/2021-22 dt. 10.02.2022	-	100%	100%	26.03.2022	Sri Rajendra Rawani
5	Ordinary Repair Work In Dumra-Kesargarh Road (Ch 0.00 Km To 3.00 Km) Under Non Plan Head For The Year 2021-22.	3.00	10.00		9.99	40 F2/2021-22 dt. 10.02.2022	-	100%	100%	26.03.2022	Dhananjay Kumar
6	Surface Renewal Work Of Telephone Exchange To Joraphatak (MDR 059) Road In Km 0.000 To Km 1.100 Under Non Plan Head For The Year 2021-22.	1.10	25.00		25.00	41 F2/2021-22 dt. 10.02.2022	-	100%	100%	26.03.2022	Sri Nand Prakash Singh
7	Surface Renewal Work Of Nh 32 Old (Hatia More) Golf Ground Stadium- Kala Bhawan-(Shramik Chowk Barbadda) Road In Km 0.00 To 1.525 Under Non Plan Head For The Year 2021-22.	1.525	35.00		35.00	43 F2/2021-22 dt. 17.02.2022	-	100%	100%	02.04.2022	Sri Anil Kumar Suman
8	Surface Renewal Work Of MDR-060 To Officer Colony Road - In Km 0.00 To Km 1.50 Under Non Plan Head For The Year 2021-22.	1.50	33.00		32.98	57 F2/2021-22 dt. 17.02.2022	-	100%	100%	02.04.2022	Sri Birendra Kumar Singh
9	Ordinary Repair Work In Ch 0.00 Km to Ch 1.70 Km Of Koyla Nagar Kusum Vihar To Bhuiphore Baliapur Road Under Non Plan Head For The Year 2021-22.	1.70	10.00		10.00	37 F2/2021-22 dt. 10.02.2022	-	100%	100%	26.03.2022	M/s Pratap Enterprises

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure till Mar., 22	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Ordinary Repair work in Baliapur - Sindri-Krishi Path under Non-Plan Head for the year 2021-22.	2.50	10.00		10.00	39 F2/2021-22 dt. 10.02.2022	-	100%	100%	26.03.2022	Sri Amit Kumar Gupta
11	Construction of 2.0 x 2.0 RCC Slab Culvert at CH-5151 of Pathardih-Sidri Road (MDR-067) under Non plan Head for the year 2021-22.	13.71	20.00		20.00	35 F2/2021-22 dt. 10.02.2022	-	100%	100%	10.05.2022	Khalsha Enterprises
12	Construction of 2.0 x 2.0 RCC Slab Culvert at CH-6960 of Pathardih-Sidri Road (MDR-067) under Non plan Head for the year 2021-22.	13.71	20.00			45 F2/2021-22 dt. 10.02.2022	-	100%	100%	10.05.2022	Sri Shiv Shakti Construction
13	Construction of 2.0 x 2.0 RCC Slab Culvert at CH-10753 of Pathardih-Sidri Road (MDR-067) under Non plan Head for the year 2021-22.	13.71	20.00		20.00	52 F2/2021-22 dt. 10.02.2022	-	100%	100%	10.05.2022	Sri Manoranjan Kumar
14	Construction of R.C.C. Drain in 8th KM of Dhanbad-Pathardih-Sidri Road (MDR-067) under Non plan Head for the year 2021-22.	13.71	26.00		25.99	48 F2/2021-22 dt. 17.02.2022	-	100%	100%	17.05.2022	Sri Upendra Kumar Yadav
15	Construction of 2.0m X 2.0 m Culvert (CH - 0.200 km) in mugma chirkunda road (Total Length = 7.00 Km) under Non plan head for the year 2021-22.	7.00	20.00		20.00	46 F2/2021-22 dt. 10.02.2022	-	100%	100%	09.05.2022	Sri Sanjay Kumar Singh
16	Construction Of 3m X 4m RCC Culvert In Bekar Bandh To Binod Bihari Mahto Chowk Road At (Ch-2100) Under Non Plan Head For The Year 2021-22.	3.20	35.00		34.99	47 F2/2021-22 dt. 17.02.2022	-	100%	100%	17.05.2022	M/s Jagbandhu Sahu
17	Construction Of 3M X 4M Culvert in Putki-Bhaga-Bhowra-Sudamdih Road Under Non Plan Head For The Year 2021-22	14.00	35.00		35.00	58 F2/21-22 17.02.2022	-	71%	100%	17.05.2022	Sri Shankar Bhagat
18	Construction Of Drain In Telephone Exchange To Joraphatak Road From Ch 150 To Ch 600 (Total Length 450m) Under Non Plan Head For The Year 2021-22.	1.10	32.00		31.99	50 F2/2021-22 dt. 17.02.2022	-	100%	100%	17.05.2022	Sri Tarun Kumar Singh
19	01 No. Full Overhead Gantry in Nirsa to Jamtara road under Non plan head in year 2021-22 .	8.70	18.00		18.00	55 F2/2021-22 dt. 10.02.2022	-	100%	100%	11.03.2022	M/s Navnit Niraj
<b>19</b>	<b>Dhanbad</b>	<b>115.99</b>	<b>454.00</b>		<b>433.92</b>						

**NON PLAN**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure till Mar., 22	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Ordinary Repair work of Mugma-Chirkunda (Ch-0.00 Km to Ch- 7.00 Km) Road Under Non Plan For The Year 2022-23	7.00	<u>40.00000</u> 3457 (S) 22.09.2022		<u>39.99421</u> 02 F2/2022-23 06.12.2022				100%	30.12.2022	M/s Jagbandhu Sahu
2	POT-PATCH Repair & Other Repair Work Of Of Different Roads Under Road Division Dhanbad For The Year 2022-23 (Under Non Plan Head).		<u>50.00000</u> 3457 (S) 22.09.2022		<u>49.99176</u> 03 F2/2022-23 06.12.2022				100%	05.01.2023	Sri Sunil Kr. Rai
3	Ordinary repair Work in 0.00 km to 19.50 km of Nawagarh-Topchanchi road under non plan head for the year 2022-23.	19.50	<u>40.00000</u> 3457 (S) 22.09.2022		<u>39.99397</u> 05 F2/2022-23 07.12.2022				25%	04.02.2023	Sri Prakash Singh Choudhary
4	Ordinary repair work in Km 0.00 to Km 14.00 of Katras-Pachgarhi-Karkend road under Non plan head in year 2022-23	14.00	<u>42.00000</u> 3457 (S) 22.09.2022		<u>41.99599</u> 06 F2/2022-23 07.12.2022				10%	19.01.2023	Sri Rajesh Kumar
5	Survey & Land Acquisition Work for Widening & Strengthening/ Reconstruction of Shankardih (on Govindpur-Jamtara-Sahebganj Road) to Kamardih (on Goviondpur- Tundi-Giridih SH-13) Road Total length – 12.625 KM under Road Division Dhanbad for the year 2022-23.	12.625	<u>623.75000</u> 344 (S) 25.06.2021		<u>4.54452</u> 07 F2/2022-23 09.12.2022				30%	08.02.2023	Sri Upendra Kr. Yadav
6	Construction of Work Nos. of Full Overhead Gantry in Nawagarh Topchachi Road Under Under Non Plan Head For The Year 2022-23		<u>40.00000</u> 3457 (S) 22.09.2022		<u>22.14192</u> 08 F2/2022-23 14.12.2022				20%	12.01.2023	Sri praveen Kumar
7	Construction Of Two Nos. Of Full Overhead Gantry And One No. Of Half Overhead Gantry In Chirki- Palma -Rajganj Road Under Non Plan Head For The Year 2022-23..		<u>46.00000</u> 3457 (S) 22.09.2022		<u>25.13750</u> 09 F2/2022-23 14.12.2022				100%	12.01.2023	Sri Nawlesh Kr.
8	Construction Of Two Nos. Of Full Overhead Gantry And One No. Of Half Overhead Gantry In Domanpur-Maniadih-Kolhar More Road Under Non Plan Head For The Year 2022-23..		<u>46.00000</u> 3457 (S) 22.09.2022		<u>25.92405</u> 10 F2/2022-23 14.12.2022				20%	12.02.2023	Sri praveen Kumar
9	Ordinary Repair in Sijua Rajganj road at 9.20 km under non plan head for the year 2022-23.		<u>30.00000</u> 3457 (S) 22.09.2022		<u>24.63357</u> 11 F2/2022-23 14.12.2022				10%	29.01.2023	Sri Amit Kr. Gupta

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure till Mar., 22	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	construction of Bridge Railling & Safety Signboard in Jamtara Nirsa via birgram Road (Ch. 15.27Km to Ch. 24.00Km, total length-8.70Km )road under Non plan head in year 2022-23.		<u>25.00000</u> 3457 (S) 22.09.2022		<u>12.56020</u> 12 F2/2022-23 16.12.2022				10%	29.01.2023	Sri Amardeep Kumar
11	Repairing/Construction of RCC Railing over bridge at Ch.-13.600 of Dhanbad-pathardih-Sindri Road under Non plan head for the year 2022-23.		<u>10.00000</u> 3457 (S) 22.09.2022		<u>9.99415</u> 13 F2/2022-23 21.12.2022				50%	19.01.2023	Sirazul Ansari
12	ordinary repair work of Baliapur-Sindri krishi path road under Non plan head in year 2022-23.		<u>10.00000</u> 3457 (S) 22.09.2022		<u>9.99616</u> 14 F2/2022-23 21.12.2022				-	19.01.2023	Sirazul Ansari
13	ordinary repair work of Domanpur- Maniadih kolhar More road ( Total Length-27.544 KM) under Non plan head in year 2022-23.		<u>80.00000</u> 3457 (S) 22.09.2022		<u>67.19006</u> 15 F2/2022-23 21.12.2022				-	20.02.2023	Sri Ram Naresh Singh
14	Ordinary repair work in Km 0.00 to Km 1.50 of Dhanbad Link road under Non plan head for the year 2022-23.	1.50	<u>10.00000</u> 3457 (S) 22.09.2022		<u>9.99765</u> 16 F2/2022-23 22.12.2022				-	19.01.2023	Sri Punit Kr. Sandil
15	Construction Of PCC Guard Wall at Ch-3.407 (in Bridge approach) of Domanpur-Maniadih-kolhar More Road Under Non Plan Head For The Year 2022-23..		<u>40.00000</u> 3457 (S) 22.09.2022		<u>29.95895</u> 17 F2/2022-23 22.12.2022				-	18.02.2023	Sri Ram Naresh Singh
16	ordinary repair work of Nehru Link road ( Ch-0.00 KM to 1.80 KM) under Non plan head in year 2022-23.	1.80	<u>15.00000</u> 3457 (S) 22.09.2022		<u>14.99985</u> 18 F2/2022-23 22.12.2022				-	19.01.2023	Sri Vijay Kumar
17	Ordinary repair work in Km 0.00 to Km 3.00 of Dumra-Keshargarh road under Non plan head for the year 2022-23 .	3.00	<u>10.00000</u> 3457 (S) 22.09.2022		<u>9.99377</u> 19 F2/2022-23 24.12.2022				-	19.01.2023	Sri Pradyot Kumar
18	Construction Of 150 M P. C.C. Guard Wall Of Jharia - Kenduadih Road From Km Ch 0.00 To Km 6.0 Km Under Non Plan Head For The Year 2022-23.	6.00	<u>60.00000</u> 3457 (S) 22.09.2022		<u>47.27233</u> 20 F2/2022-23 26.12.2022				-	25.03.2023	Balaji Solution
19	Construction of 400 meter RCC Drain in Mugma Chirkunda road under Non plan head in year 2022-23.		<u>40.00000</u> 3457 (S) 22.09.2022		<u>32.79565</u> 21 F2/2022-23 26.12.2022				20%	18.02.2023	Sri Tarun Kr. Singh

Month : December, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure till Mar., 22	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
20	Ordinary Repair work of Hatia More Hirapur-Barmasia Howrah Motor Road from km 0.00 to Km 4.5 Under Non Plan Head For The Year 2022-23.	4.50	<u>15.00000</u> 3457 (S) 22.09.2022		<u>14.98323</u> 22 F2/2022-23 26.12.2022				-	21.01.2023	Sri Tarun Kr. Singh
21	Ordinary Repair Work Of Bankmore Old Market Water Tank- Joraphatak Road From Km Ch 0.00 To Km 1.9 Km Under Non Plan Head For The Year 2022-23.	1.90	<u>10.00000</u> 3457 (S) 22.09.2022		<u>9.99275</u> 23 F2/2022-23 26.12.2022				-	21.01.2023	Sri S.B. Rai
22	Renovation work Of Sindri IB Dhanbad Under Non Plan Head For The Year 2022-23.		<u>15.00000</u> 3457 (S) 22.09.2022		<u>11.82358</u> 24 F2/2022-23 26.12.2022				20%	03.02.2023	Sri Umesh Prasand
23	Ordinary Repair Work Of Jharia - Kenduadih Road From Km Ch 0.00 To Km 6.0 Km Under Non Plan Head For The Year 2021-22.	6.00	<u>18.00000</u> 3457 (S) 22.09.2022		<u>17.99617</u> 25 F2/2022-23 24.12.2022				-	19.01.2023	Sri Sushil Kr. Singh
24	Construction of 2 No. of RCC Culvert (3.0m X 2.0 m) in Mugma Chirkunda road under Non plan head in year 2022-23.		<u>75.00000</u> 3457 (S) 22.09.2022		<u>59.95467</u> 26 F2/2022-23 27.12.2022				20%	26.02.2023	Sri Ram Naresh Singh
25	Renovation, Beautification & Boundary Wall Of Inspection Bungalow Dhanbad Under Non Plan Head For The Year 2022-23.		<u>50.00000</u> 3457 (S) 22.09.2022		<u>34.94791</u> 27 F2/2022-23 27.12.2022				2%	20.03.2023	Sri Anil Kr.Suman

## VIVEKADHIN

1	POT-PATCH Repair & Other Repair Work Of Of Different Roads Under Road Division Dhanbad For The Year 2022-23 (Under Non Plan Head).		<u>30.00000</u> 3271 Dt.- 08.09.2022		<u>24.99380</u> 01 F2/2022-23 05.11.2022		24.97	100%	100%	04.12.2022	Sri Sunil Kr. Rai
2	Emergent repria Work of Shramik Chowk-JP Chowk fly over Bank More & other Roads Under (Vivekadhin) Non Plan For The Year 2022-23		<u>30.00000</u> 3271 Dt.- 08.09.2022		<u>2.49237</u> 04 F2/2022-23 06.12.2022		-	-	100%	20.12.2022	Sri S.B, Rai

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure till Mar., 22	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Hazaribagh**  
**Div : Giridih**  
**Name of EE-Sri Rajendra Prasad**

**SPILL OVER**

1	Ordinary Repair of Ahilyapur to Dakbangla via Mahuda more Gandey Road. (Total Length - 42.220 KM ) for the year 2021-22		50.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 3138(S) Dt. 08.10.2021	49.78	13F2 of 2021-22 dt. 06.01.2022	31.28	62.8%	100%	05.03.2022	Sri Bharat Bhushan, Giridih.
2	Ordinary Repair Work in Atka-Sariya Road (Total Length - 27.5 Km) for the year 2021-22		10.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 3138(S) Dt. 08.10.2021	9.99	16F2 of 2021-22 dt. 07.01.2022	9.19	91.9%	100%	06.02.2022	Sri Ashok Kumar, Giridih.
3	Ordinary Repair of Bhojpuro to Khariodih Link Road for the year 2021-22		25.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 226(S) Dt. 25.01.2022	24.89	31F2 of 2021-22 dt. 14.02.2022	24.75	99.4%	100%	13.03.2022	Sri Binod Kumar Yadav, Gawan, Giridih
4	Construction of RCC Drain of Giridih-Jamua Road in 3 (500 M), Km. 5 (300 M), Km. 7 (500 M) (Total Length – 1050 M) For The Year 2021-22		75.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 226(S) Dt. 25.01.2022	60.16	48F2 of 2021-22 dt. 06.01.2022	0.00	95.7%	100%	02.05.2022	M/S Vijay Kumar, Deoghar.
5	Special Repair of Parasnth Branch Road (PWD Road) to Sammed Sikhar Hill on Wandana Path (Total length – 9.60 Km.) For The Year 2021-22		80.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 226(S) Dt. 25.01.2022	76.00	45F2 of 2021-22 dt. 22.03.2022	0.00	0.0%		21.05.2022	Sri Ajay Roy, Giridih
6	Construction of RCC Drain (With Cover) in Dumri More-Isri Bazar-Rangamati More (Old NH-2) (Total Length – 900 M) For The Year 2021-22		70.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 226(S) Dt. 25.01.2022	58.43	47F2 of 2021-22 dt. 03.03.2022	0.00	0.0%	30%	02.05.2022	M/S Real Classic Construction, Hazaribag.
7	Ordinary Repair of Jamua-Pachambha Link Road (Length 1.20 km) under Road Division Giridih for the year 2021-22		70.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 226(S) Dt. 25.01.2022	56.17	46F2 of 2021-22 dt. 03.03.2022	26.13	46.5%	100%	02.05.2022	M/S Vijay Kumar, Deoghar.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure till Mar., 22	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Renovation of R.C.D office, Giridih for the year 2021-22		40.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 226(S) Dt. 25.01.2022	29.18	39F2 of 2021-22 dt. 05.03.2022	14.05	48.2%	100%	04.06.2022	M/S Pratap Construction, Dhabad.
9	Installation of Full Gantry (01No.) and Half Gantry (01 No.) in Chhotki Kharagdiha to Mirjaganj Road Under Road Division, Giridih for the year 2021-22		26.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 226(S) Dt. 25.01.2022	14.58	38F2 of 2021-22 dt. 04.03.2022	0.00	100%	50%	13.03.2022	Sri Uday Saw, Giridih.
10	Ordinary repair of Power House More to College More Road (Length 2.4 km.) For The Year 2021-22		25.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 226(S) Dt. 25.01.2022	23.75	34F2 of 2021-22 dt. 04.03.2022	6.58	100%	30%	02.04.2022	Sri Amit Kumar, Giridih.
11	Ordinary Repair Work in Sariya-Koiridih-Katwara (Narayanpur More) for the year 2021-22		25.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 226(S) Dt. 25.01.2022	24.99	42F2 of 2021-22 dt. 14.02.2022	15.00	60.0%	80%	13.03.2022	Sri Ashok Kumar, Dhargulli, Giridih.
12	Construction of Office of the Assistant Engineer, RCD, Road Sub Division No. - 2 Giridih for the year 2021-22.		25.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 226(S) Dt. 25.01.2022	19.20	29F2 of 2021-22 dt. 14.02.2022	6.61	99.6%	60%	13.05.2022	Sri Sanjay Kumar Chourasiya, Giridih.
13	Special Repair of Subhash chowk to Madhuban Vegis, Ambedkar Chowk to J.C Bose and Church more to Power House Chowk Road , Road Division Giridih under Non Plan for year 2021-22		40.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 226(S) Dt. 25.01.2022	37.98	37F2 of 2021-22 dt. 04.03.2022	2.39	6.3%	10%	02.04.2022	Sri Amit Kumar, Giridih.
13	<b>Giridih</b>		<b>561.000</b>		<b>485.106</b>		<b>135.974</b>				

**NON PLAN**

1	Ordinary Repair of Chaitadih-Buxidih Road in Km. 0 to 3.50 for the year 2022-23	3.50	15.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	49.87	7F2 of 2022-23 dt. 21.10.2022				20.01.2023	Sri Uday Saw, Giridih
2	Ordinary Repair of S.P. Kothi to Ambedkar Chowk Via New Circuit House, Bus Stand (Total Length – 1.20 Km.) Road for the year 2022-23	1.20	5.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	4.97	12F2 of 2022-23 dt. 23.11.2022				22.01.2023	Sri Neeraj Kumar Saha, Giridih

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure till Mar., 22	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Ordinary Repair of Dumri More to Ishri Bazar-Rangamati Road (Total Length – 3.675 Km.) Road for the year 2022-23	3.68	12.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	9.61	11F2 of 2022-23 dt. 21.11.2022				20.01.2023	Sri Manoj Kumar Singh, Dumri
4	Ordinary Repair of Pataldih-Deori-Gawan-Satgawan Road in 34(Part), 35(Part)(Old Exiting Allignment) Link Road (Total Length – 1385 M.) for the year 2022-23	0.14	5.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022							
5	Ordinary Repair of Power House More to Collage More Road (Old Ushri Bridge) (Total Length – 2.4 Km.) for the year 2022-23	2.40	7.50	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022							
6	Ordinary Repair of Giridih-Bengabad-Madhupur Road to Khandoli Dam Road (Total Length – 2.87 Km.) for the year 2022-23	2.87	9.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	8.99	15F2 of 2022-23 dt. 24.11.2022				23.01.2023	Sri Vikash Kumar Gupta, Giridih
7	Ordinary Repair of Govindpur-Tundi-Giridih Road in Km. 42.0 More to Ushri Fall road (Total Length – 2.75 Km.) for the year 2022-23	2.75	9.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	7.87	9F2 of 2022-23 dt. 18.11.2022				17.01.2023	Sri Shashi Kant Singh, Giridih
8	Ordinary Repair of Giridih-Gandey-Pandeydih Road (Total Length – 30.0 Km.) for the year 2022-23	35.00	25.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	19.97	17F2 of 2022-23 dt. 24.11.2022				23.01.2023	Smt. Chandrika Devi, Giridih
9	Construction of R.C.C. Drain in 600mm X 750mm Size (Total Length – 180 M.) Power House More to Callege More Road (Old Ushri Bridge) for the year 2022-23		15.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	11.51	16F2 of 2022-23 dt. 24.11.2022				23.01.2023	Sri Kamlesh Lohani, Giridih
10	Construction of Guard Wall in K.B. Road to Narango (Tiranga Chowk) in Km. 7th and 8th (Hight 2.0 M Avr.) (Total Length – 93 M.) for the year 2022-23		25.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	16.64	14F2 of 2022-23 dt. 24.11.2022				23.01.2023	Sri Manoj Kumar Singh, Dumri

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure till Mar., 22	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Construction (Installation) of Crass Barriar (Total Length – 700 M.) in Tishri-Thansinghdih-Kowakaol Road for the year 2022-23		25.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	18.22	10F2 of 2022-23 dt. 18.11.2022				17.01.2023	Sri Vikash Kumar, Giridih
12	Ordinary Repair of Ahilyapur Dakbangla more via Mahuda Road in Km 0.00 to 42.00 under Road Divisin Giridih For the Year 2022-23		50.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	49.87	6F2 of 2022-23 dt. 21.10.2022				20.01.2023	M/S Kajal Ranjan, Giridih
13	Construction of Guard Wall in Tisri-Thansinghdih Kowakol Road in km 15, 16, 18 and 19 for the Year 2022-23		50.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022							
14	Construction of 600mm X 750mm size R.C.C. Drain in Bengabad-Chatro Road (Total Length – 400 M.) for the year 2022-23		30.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	29.96	18F2 of 2022-23 dt. 24.11.2022				23.02.2023	Sri Vinod Kumar Yadav, Giridih
15	Road furniture work in 26km and 32 km of approach road and other work in Tisri Thansighdih Kowakol road for financial Year 2022-23		25.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022							
16	Construction of RCC Drain in Atka Sariya Road under Non Plan for the year 2022-23		60.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	59.90						M/S Ganga Construction,
17	Construction of RCC Drain in Chaitadih-Buxidih Road under Non Plan for the year 2022-23		65.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	51.37	5F2 of 2022-23 dt. 21.10.2022				20.02.2023	M/S Kajal Ranjan, Giridih
18	Ordinary Repair of Ghorthaba to Etasani Road via Barjo, Kubri, Gorhand, Nawaghar chatti Road (Total Length - 38.950 Km.) for the year 2022-23		80.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022							Jay Baba Baidyanath, Giridih



Month : December, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure till Mar., 22	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Restoration of Traffic (Emergent Repair) of Kharagdiha-Khijuri Road in KM 0.0 to KM 16.4 For the Year 2022-23		2.50								

11.00

Circle : Hazaribagh

Div :Koderma

Name of EE-Sri Depesh Bahadur Anand

1	Construction work of 500 m R.C.C Drain with Cover in D.V.C Chowk to Koriyadih Road for the year 2022-23		30.00	Dt-22.09.2022 Lt No-3457(s)	23.31	15 F2/2022-23 Dt-08.12.2022	0.00	0.00	-	07.03.2022	Manoj Prasad Yadav, Nawada Basti,Jhumri Telaiya, Dist-Koderma
2	Construction of R.C.C Drain with cover from k.m 21.00 to 21.600 of Koderma-Jamua Road near Shalini Gupta House, Chairman, District Board (Ex) for the Year 2022-23.		85.00	Dt-22.09.2022 Lt No-3457(s)	68.00	16 F2/2022-23 Dt-20.12.2022	0.00	0.00	-	19.03.2023	M/S Anmol Construction, Bishunpur Road,Nawada Basti,Ward No-01, Jhumri Telaiya,Dist-Koderma, Pin-825409
3	Ordinary Repair work of Doranda-Sankh-Vendro Patna Road from Km 0.00 to 22.4 for the year 2022-2023		50.00	Dt-22.09.2022 Lt No-3457(s)	34.99	17 F2/2022-23 Dt-21.12.2022	0.00	0.00	-	20.03.2023	Vikash Kumar, S/o Ganga Prasad, At Village-Chihutiya, P.O-Birney,P.S-Ganwan, Dist-Giridih,Jharkhand
4	Construction work of 500m Guard wall at KM 12.7 Doranda-Sankh-Vendro-Patna Road for the year 2022-23		50.00	Dt-22.09.2022 Lt No-3457(s)	0.00	0.00	0.00	0.00	-	-	
5	Construction work of 250 m R.C.C Drain with cover at k.m 5.00 of Pataldih-Devri-Gawan-Satgawan Road for the year 2022-23		18.00	Dt-22.09.2022 Lt No-3457(s)	12.69	13 F2/2022-23 Dt-24.11.2022	0.00	0.00		23.01.2023	Sunil Kumar Sinha, Village-Samaldih,Post-Basodih, PS-Satgawan,Dist-Koderma-825132

Sl. No.	Sanctioned Scheme		Length (KM)	Sanctioned		Agreement		Expenditure till Mar., 22	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12	
6	Construction of Full Over Head Gantry in Khorimahua-Dhanwar-Saria Road for the year 2022-23		17.00	Dt-22.09.2022 Lt No-3457(s)	8.95	10 F2/2022-23 Dt-16.11.2022	0.00	0.00		15.12.2022	Sri Praveen Kumar,House No-854,Deputy Para, Kutchery Chowk, Ranchi GPO,Ranchi	
7	Construction of Full Over Head Gantry in Koderma-Jamua Road at Patna More for the year 2022-23		17.00	Dt-22.09.2022 Lt No-3457(s)	8.95	11 F2/2022-23 Dt-16.11.2022	0.00	0.00		15.12.2022	Sri Praveen Kumar,House No-854, Deputy Para, Kutchery Chowk, Ranchi GPO,Ranchi	
<b>7</b>	<b>Koderma</b>		<b>267.00</b>		<b>156.89</b>		<b>0.00</b>					

**Circle : Hazaribagh**  
**Div : Ramgarh**  
**Name of EE-Sri Rajiv Ranjan Munda**

**SPILL OVER**

1	Special Repair Work of Guardwall of Naisarai to Giddi Road	-	65.00	Ltr. No. 226(S) Dt. 25-01-2022	49.33	27 F2 2021-22 Dt.- 31.03.2022	0.00	0%	100%	14.05.2022	Real Classic Construction Hazaribagh, Jharkhand
2	Ordinary Repair Work of Sandi to Bijuliya Road (Old Alignment of NH-33)	-	130.00	Ltr. No. 226(S) Dt. 25-01-2022	119.78	28 F2 2021-22 Dt.- 31.03.2022	0.00	35%	90%	04.05.2022	Pankaj Kumar Singh Ranchi, Jharkhand

**NON PLAN**

1	Ordinary Repair Work of Ashok Cinema to Chhattarpur Road in KM 0.00 to 20.10 for the year 2022-23	-	10.00	Ltr. No. 3457(S) Dt. 22-09-2022	9.99	13 F2 2022-23 Dt.- 24-11.2022	0.00	0%	100%	-	Jilani Ahmad Ramgarh
2	Special Repair Work of Patratu to Saunda 'D' Road in KM 0.00 to 19.40 for the year 2022-23	-	50.00	Ltr. No. 3457(S) Dt. 22-09-2022	41.50	063 F2 2022-23 Dt.- 24-11.2022	0.00	0%	100%	-	Shailendra Pratap Singh Ranchi
3	Ordinary Repair Work of Kujju to Ghato Road in KM 0.00 to 19.40 for the year 2022-23	-	30.00	Ltr. No. 3457(S) Dt. 22-09-2022	30.00	14 F2 2022-23 Dt.- 264-11.2022	0.00	0%	100%	-	Agarwal Chapakal Construction Ramgarh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure till Mar., 22	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Ordinary Repair Work of 22-Court & Collectorate Campus Road in KM 0.00 to 5.528 for the year 2022-23	-	10.00	Ltr. No. 3457(S) Dt. 22-09-2022	7.18	12 F2 2022-23 Dt.- 24-11.2022	0.00	0%	-	-	Jilani Ahmad Ramgarh
5	Special Repair Work of Kothar to Mandal Kara Road in KM 0.00 to 2.50 for the year 2022-23	-	25.00	Ltr. No. 3457(S) Dt. 22-09-2022	24.94	19 F2 2022-23 Dt.- 24-11.2022	0.00	0%	-	-	Sai Construction Ramgarh
6	Surface Renewal Work of Gandhi Chowk to Damodar River Road for the year 2022-23	-	30.00	Ltr. No. 3457(S) Dt. 22-09-2022	25.49	07 F2 2022-23 Dt.- 24-11.2022	0.00	0%	-	-	Shere Alam Ramgarh
7	Ordinary Repair Work of Gola to Charu Road in KM 0.00 to 13.00 for the year 2022-23	-	50.00	Ltr. No. 3457(S) Dt. 22-09-2022	40.98	10 F2 2022-23 Dt.- 25-11.2022	0.00	0%	100%	-	Shailendra Pratap Singh Ranchi
8	Ordinary Repair Work of Gola to Charu Missing Link Road in KM 0.00 to 4.325 for the year 2022-23	-	50.00	Ltr. No. 3457(S) Dt. 22-09-2022	40.55	08 F2 2022-23 Dt.- 24-11.2022	0.00	0%	-	-	R.S Construction Latehar
9	Ordinary Repair Work of Chas to Ramgarh Road (Remaining Part of NH-320) in KM 0.00 to 4.560 for the year 2022-23	-	25.00	Ltr. No. 3457(S) Dt. 22-09-2022	24.87	18 F2 2022-23 Dt.- 26-11.2022	0.00	0%	-	-	Rakesh Kumar Ramgarh
10	Ordinary Repair Work of Saunda 'D' to Urimari Road in KM 0.00 to 13.798 for the year 2022-23	-	50.00	Ltr. No. 3457(S) Dt. 22-09-2022	42.00	05 F2 2022-23 Dt.- 24-11.2022	0.00	0%	100%	-	Randhir Pratap Singh Ranchi
11	Ordinary Repair Work of Charhi to Ghato Road in KM 0.00 to 6.30 for the year 2022-23	-	15.00	Ltr. No. 3457(S) Dt. 22-09-2022	12.97	02 F2 2022-23 Dt.- 21-11.2022	0.00	0%	100%	-	Mahananda Corporate Ramgarh
12	Ordinary Repair Work of Naya More to Chainpur-Rajrappa Road in KM 0.00 to 29.68 for the year 2022-23	-	30.00	Ltr. No. 3457(S) Dt. 22-09-2022	25.50	15 F2 2022-23 Dt.- 26-11.2022	0.00	0%	100%	-	Agarwal Chapakal Construction Ramgarh
13	Surface Renewal Work of Rajrappa to Chitarpur Link Road in KM 0.00 to 1.00 for the year 2022-23	-	25.00	Ltr. No. 3457(S) Dt. 22-09-2022	24.99	04 F2 2022-23 Dt.- 24-11.2022	0.00	0%	-	-	Dangi Buildcon Ramgarh
14	Construction Work of RCC Drain in Kujju to Ghato Road for the year 2022-23	-	25.00	Ltr. No. 3457(S) Dt. 22-09-2022	19.49	20 F2 2022-23 Dt.- 30-11.2022	0.00	0%	-	-	Chintamani Prasad Ramgarh
15	Construction Work of RCC Drain in Saunda 'D' To Urimari Road for the year 2022-23	-	50.00	Ltr. No. 3457(S) Dt. 22-09-2022	38.59	21 F2 2022-23 Dt.- 30-11.2022	0.00	0%	-	-	Sukhdeo Mahto Ramgarh
16	Construction Work of Guard Wall with Stone Pitching in Sandi to Bijuliya Road for the year 2022-23	-	25.00	Ltr. No. 3457(S) Dt. 22-09-2022	19.74	03 F2 2022-23 Dt.- 21-11.2022	0.00	0%	-	-	Shere Alam Ramgarh
17	Construction Work of Guard Wall in Ashok Cinema to Chhattarpur Road for the year 2022-23	-	10.00	Ltr. No. 3457(S) Dt. 22-09-2022	7.40	17 F2 2022-23 Dt.- 26-11.2022	0.00	0%	100%	-	Sharma Construction Ramgarh

Month : December, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Expenditure till Mar., 22	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
18	Construction Work of Guard Wall in Badki Pona to Kulhi Road for the year 2022-23	-	45.00	Ltr. No. 3457(S) Dt. 22-09-2022	35.10	16 F2 2022-23 Dt.- 26-11.2022	0.00	0%	-	-	Agarwal Chapakal Construction Ramgarh
19	Ordinary Repair & Painting Work of Divisional Office, Road Construction Department, Ramgarh for the year 2022-23	-	10.00	Ltr. No. 3457(S) Dt. 22-09-2022	7.60	09 F2 2022-23 Dt.- 24-11.2022	0.00	0%	100%	-	Sahil Construction Ranchi
20	Ordinary Repair & Painting Work of Inspection Bungalow at Naisarai, Ramgarh for the year 2022-23	-	10.00	Ltr. No. 3457(S) Dt. 22-09-2022	7.25	11 F2 2022-23 Dt.- 24-11.2022	0.00	0%	100%	-	Jilani Ahmad Ramgarh
21	Surface Renewal Work of Slip Road in 2nd KM of Ramgarh Patratu Road for the year 2022-23	-	90.00	Ltr. No. 3457(S) Dt. 22-09-2022	0.00	-	0.00	0%	-	-	Randhir Pratap Singh Ranchi
22	Purchase of Furniture for Divisional Office & Naisarai Inspection Bungalow at Ramgarh for the year 2022-23	-	10.00	Ltr. No. 3457(S) Dt. 22-09-2022	0.00	-	0.00	0%	-	-	-
<b>Ramgarh</b>			<b>870.00</b>		<b>655.23</b>		<b>0.00</b>				