

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Roads-Plan)

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : DUMKA Div : Jamtara Name of EE-Sri Nawal Kishore</p>											
1	Widening & Strengthening /Reconst.of Jamtara-Karmatarn-Laharjori Road for the Year 2014-15	29.175	9014.47	Lt.No.9130 (S) Dt. 26.12.14	6362.25	01-SBD/14-15 17.09.14	7449.96	66.37%	86.00%	26.08.2016	M/s KCPL, HYDRABAD
2	W/s of Narayanpur-Tarani-Jagrudih(Bajraghat) road & Tarani- Chirudih -Pabia Link road for the Year 2019-20	21.298	4472.93	Lt.No.872 (S) 13.02.2018	3164.30	01/SBD /18-19 Dt. 09.03.19	1947.47	52.25%	65.00%	08.09.2020	M/s Daroga Pradhan, Hirapur, Dhanbad
3	Widening & Strengthening /Reconst. of Mohnabank to Nala road for the Year 2021-22	14.200	4187.66	Lt.No.4217(S) 21.08.19	2925.24	01/SBD /21-22 Dt. 08.10.2021	1082.44	26.74%	33.00%	07.10.2022	Manoj Kumar Singh, Deoghar

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening & Strengthening of Jumman more to Lodharia road for the Year 2021-22	12.010	3992.49	Lt.No.2345(S) 12.08.21	2856.67	02/SBD /21-22 17.01.2022	288.23	10.09%	15%	16.12.2022	M/s Malti Enterprises, Dhanbad
5	Widening & Strengthening /Reconst. of Nala Afjalpur road for the Year 2021-22	20.350	6375.77	Lt.No2351 (S) 12.08.21	6011.01	03/SBD /21-22 21.01.2022	655.21	5.91%	12%	25.05.2023	M/s Rajvir Construction Ranchi
6	IRQP/Strengthening Work of Govindpur-Sahebganj Road from Km 61.42 to 75.00 for the Year 2021-22	13.580	946.75	Lt. No 3648(S) Dt.26.11.2021	987.74	04/SBD /21-22 23.03.2022			3%	16.05.2022	Preety Enterprises, Dhanbad
7	IRQP Work in Murgabani-Kundhit -Rajnagar road for the Year 2021-22	40.708	1959.82	Lt No.44(S) Dt.07.01.2021							-
8	IRQP Work of Govindpur - Sahabganj Road from Km. 29.020(Karamdaha) to 126.00 Km.(Nischintpur) (Including ADB Bypass) (Total length = 96.980 Km.) under Road Division, Jamtara for the Year 2021-22	96.980	6316.01	Lt No.551(S) Dt.17.02.22							-

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	W/S of Dhotla More to Nala Road from Km 0.00 to 19.950 for the Year 2014-15.	19.950	3708.37	Lt.No.6476(S) Dt.01.09.14	3602.99374	05/SBD /14-15 26.12.14	2965.86	72.64%	93.00%	15.03.2016	M/s KCPL, HYDRABAD
10	W/s of Anguthia more to Babupur road from Km 0.00 to 19.880 for the Year 2014-15.	19.880	4882.85	Lt.No.6943(S) Dt.12.09.14	5051.9970	06/SBD /14-15 26.12.14	4157.13	76.87%	95.00%	30.09.2016	M/s KCPL, HYDRABAD
		288.1	45857.12			18546.30					

Circle : Dumka

Div : Pakur

Name of EE-Sri Rajesh Kumar

01	IRQP work of Pakur-Maheshpur Road (0.00 to 27.046 KM)	27.05	1430.75	J/S L. No. 1572(S) Dt. 06.03.19	1055.39	11-SBD/ 20-21 Dt. 06.03.2021	1053.48	100%	100%	05.09.21	Hari Nandan Choudhary. Dudhani Dumka
02	Widening and Strengthening /Re-Construction Road from Malphari PWD Road to Patthargatta via Bahirgram Road Length- 9.00 KM.)	9.00	3741.85	J/S L. No. 6408(S) Dt. 21.11.17	2328.62	01-SBD/18- 19 Dt. 12-04-18	2636.95	113%	100%	11.01.19	Spica Projects and Infrastructures Pvt Ltd

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
03	Widening and Strengthening /Re-Construction of Chandalmara to Pokharia (PANAM Road) Road (0.00 to 11.00 KM)	11.00	2621.66	D/S L. No. 3979(S) Dt. 24-06-16	2000.02	7-SBD/ 16-17 11-11- 2016	2657.97	133%	100%	10.02.18	Spica Projects and Infrastructures Pvt Ltd
04	Widening & Strengthening of Gopikandar-Pakurai Road (13.125 to 20.195 KM) Total Length 7.07 KM.	7.07	4921.69	D/S L. No. 5454(S) Dt. 26-08-16	1551.25	16-SBD/ 16-17 16-02- 2017	1593.77	103%	100%	15.08.18	M/s M & S Co
05	Widening Strengthening and Reconstruction of Rajdaha (MDR-198) to Phuljihjhr Ganpura (Kajladaha More to Pakuria Road) PWD Road (Length 0.00 to 11.264 KM) Under Road Division, Pakur.	11.26	4164.08	J/S L. No. 2364(S) Dt. 12.08.21	3002.68	04-SBD/ 21-22 Dt. 08.11.2 021	300.00	10%	20%	07.09.22	M/s ABC Construction, Bhagatpara, Pakur
06	Widening Strengthening / Reconstruction of Simpur (on MDR-245) Radhanagar (Nalhati-Pakuria Road ODR) (upto West Bengal Border) Road (Length 0.00 to 23.406KM for the Year 2021-22. Under Road Division, Pakur.	23.41	7805.53	J/S L. No. 2356(S) Dt. 12.08.21	8071.17	13-SBD/ 21-22 Dt. 21.01.2 022	500.00	6%	15%	07.09.23	Rajbir Construction Private Limited, Ranchi

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
07	Strengthening Work of Amrapara-Maheshpur-Muraro Road from (0.00 to 17.00 Km) for the Year 2021-22. Under Road Division, Pakur.	17.00	1171.85	J/S L. No. 3200(S) Dt. 18.10.21	905.10	15-SBD/21-22 Dt. 22.01.2022	0.00	0%	5%		CMMM Enterprises, Kolkata
08	Strengthening Work of Hiranpur-Kotalpokhar Road from (0.00 to 15.50 Km) for the Year 2021-22. Under Road Division, Pakur.	15.50	651.66	J/S L. No. 4059(S) Dt. 23.12.21	-----	-----	0.00	0%			IA Engicons Private Limited, Barharwa, Sahibganj
		121.29	26509.070		18914.230		8742.171				

Circle : Dumka

Div : Sahebganj

Name of EE-Sri Surendra Prasad

1	Reconstruction work of Pachkathiya (SH-18), Rakshi - Talbaria (SH-18) and Rakshi-Barhait (SH-18) Link Road of total length 14.082 KM	14.082	3487.02	Dept. Secretary of Jharkhand R.C.D. Jharkhand, Ranchi Letter No. 8691 (S) dt. 28.02.2015	3440.38	02 SBD/16-17, Dt. 10.06.2016	3646.46	95%	100%	09.12.2017	M/s Mohan Lal Jain, Murshidabad, WB
2	Widening and Strengthening of Mogalpara (NH-80)-Maharajpur-Bindupara-Faridpur (West Bengal Border) Road (Total Length-10.860 KM) under Road Division, Sahibganj	10.860	3044.39	Joint Secretary of Jharkhand R.C.D. Jharkhand, Ranchi Letter No. 3591 (S) dt. 27.06.2017	2720.10	13 SBD/2018-19, Dt. 30.10.2018	2136.62	55%	66%	29.04.2020	S.K. Tekriwal

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Reconstruction of Udhwa (NH-80) to Sirasin (NH-80) via Radhanagar and Attapur Kathalbari Link Road, Total Length - 23.80 KM under Road Division, Sahibganj	23.800	8903.62	Deputy Secretary RCD, Jharkhand, letter no. 3800 (S), dated 29.06.2018	6442.52	25 SBD/2018-19, Dt. 11.02.2019	5667.45	85%	94%	10.08.2020	M/s M & S Co., Dumka
4	Widening and Strengthening/ Reconstruction of Shivgadi Sanmany More Pwd Road To Dahujor Pwd Road Via Dumaria-Sanmany-Tegra-Amdanda (Length 23.470 Km) Under Road Division Sahibganj for the year 2019-20	23.470	5883.54	Joint Secretary RCD, Jharkhand, letter no. 1500 (S), dated 05.03.2019	4355.56	07SBD/2019-20, Dt. 09.01.2020	3748.42	73%	75%	08.07.2021	M/s S.K. Tekriwal
5	Reconstruction of road from Kothalpokhar (MDR-212) to Bengal Border (Total Length-3.795 KM) under Road Division, Sahibganj for the year 2021-22	3.795	1323.13	Joint Secretary RCD, Jharkhand, letter no. 2370 (S), dated 12.08.2021	846.80	29SBD/2021-22, Dt. 19.01.2022	150.00	18%	20%		CMMM Enterprises
6	IRQP/Strengthening work of Govindpur Sahibganj Road SH-18 (251.00 KM to 309.860 KM) under Road Division, Sahibganj for the year 2021-2022.	58.26	4620.58	Joint Secretary RCD, Jharkhand, letter no. 2892 (S), dated 21.09.2021	4824.90	24SBD/2021-22, Dt. 12.01.2022	750.00	16%	30%		M/s Sri Ram Enterprises

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	IRQP/Strengthening work of Borio-Tinpahar-Rajmahal Road (mdr-210) (0.00 Km. to 28.00 Km.) under Road Division Sahibganj.	28.00	1879.81	Joint Secretary RCD, Jharkhand, letter no. 3182 (S), dated 18.10.2021	1960.79	31SBD /2021-22, Dt. 29.01.2022			5%		M/s Bhagwan Stone Works
8	IRQP/Strengthening work of Barhet - Barharwa Road MDR-211 (0.00 Km to 21.00 Km) Under Road Division Sahibganj for the Year 2021-22.	21.00	1365.72	Joint Secretary RCD, Jharkhand, letter no. 3183 (S), dated 18.10.2021	1432.38	33SBD /2021-22, Dt. 04.02.2022	400.00	28%	50%		M/s Bhagwan Stone Works
9	Strengthening/IRQP of Mangalhat-Taljhari Road (MDR-217) in KM 0.00 to 4.65 under Road Division, Sahibganj for the year 2021-2022										
1	Construction of Babupur Pandit Tola to Chutia More on Shivgadi Link Road under Road Division, Sahibganj (L-3.650 KM)	3.650	3279.66	Joint Secretary of Jharkhand R.C.D. Jharkhand, Ranchi Letter No. 5678 (S) dt. 11.10.2017	2007.71	01 SBD/2018-19, Dt. 05.07.2018	2807.15	108%	100%	04.01.2020	M/s Sriram Enterprises

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening and strengthening of the existing approach road from NH-80 (Near Rail Gate 54 C) to the proposed Multimodal IWT Terminal at Samdaghat, to be upgraded into four lane (L-1.034 KM)	1.034	1039.45	Deputy Secretary RCD, Jharkhand, letter no. 4240 (S), dated 21.07.2018	906.82428/1165.592	06 SBD/2018-19, Dt. 11.09.2018	979.86	84%	100%	10.06.2019	Baba Construction Pvt. Ltd.

20285.963

Circle : Chaibasa
Div : Chaibasa
Name of EE-Sri Lalu Oraon

1	Re-Construction of Road from Jagannathpur (Mongra) on MDR-181 to Swamba-Milpi-Barkela on MDR-186	44.42	17399.48	2434(S) dt. 03.05.2017	13679.580	33SBD of 2017-18 Dt 18.01.2018	9223.27	56.95	57	17.01.20	M/S Treveni Engicon Pvt.Ltd 3/6 HS Tower L Road Bistupur Jamshedpur East Singhbhum Jharkhand 831001
2	IRQP Work in Tantnagar-Bharbharia-Kumardungi-Manjhgoan Road (MDR-185) in Km 0.00 to 33.00(Total length-33.00 Km)	33.00	1877.88	1114(S) dt. 22.02.19	1757.371	3SBD 2021-22 Dt 18.10.2021	894.03	50.87	51	17.04.2022	Kiran Construction and infrastructure Pvt. Ltd. Add- Jemco Bus Stand, Telco, Jamshedpur, East Singhbhum,(Jharkhand) PIN-831004

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	IRQP Work in Tantnagar-to Manjhgaon via Kumardungi (MDR-185) from Km 34.00 to 60 Km (Length-27.00 Km) under Road Division Chaibasa for the Year 2021-22.	27.00	1432.25	3197(S) dt. 18.10.21	1495.185	28SBD of 2021-22 dated 07.03.2022	90.67	6.06	7	06.09.2022	M/S R.K Construction Plot No-09
4	IRQP Work of Manjhgaon Noamundi via Jaintgarh Road From Km 0.00 to 29.00 (Total Length-26.60 Km) under Road Division Chaibasa for the Year 2021-22.	29.00	1565.15	3192(S) dt. 18.10.21	1565.17196	29SBD of 2021-22 dated 29.03.2022					Ashok Kumar Pradhan, S/O--late Profulla Pradhan, Vill-Sanipadampur,P.O-Jamid ,P.S-Chakradharpur, West Singhbhum (Jharkhand) Pin-833102
5	IRQP Work in Singhpokharia to Jaitgarh via Siringsia, Jagannathpur Road(MDR-181) from Km 0.00 to 26 Km under Road Division Chaibasa	26.00	1452.36	806(S) dt. 02.03.22							
6	Re-Construction of Road from Barananda (On SH-04) to Danguaposi	8.02	2425.81	1158(S) dt 27.02.2017	2149.011	32SBD of 2017-18 Dt 16.01.2018	1804.28	71.52	71.52	15.01.19	Shree Sanjeev Kumar Singh At -Sri Ram Path Parsuram Nagar Panki Road Redma Daltangang Palamu 822102

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Re-Construction of Road from Pundriguttu village in 9th KM of Tantrogaon - Manjhaon (MDR-125) to Bhalda (Orissa border)	2.48	335.47	6072(S) dt. 22.09.2016	305.29058	17SBD of 2017-18 dated 22.09.17	294.13	84.93	100	21.02.18	Kapil Deo Singh Infraprojects P. Ltd. Kumar Bagg Road Arsandey Chowk Kanke Ranchi 834006
1	Widening and Strengthening/Re-Construction of Danguaposi (Barananda to Danguaposi Road) To Ramtirath Road (Toatal length 9.825 Km).	9.83	2177.89	3703(S) dt. 25.06.2018	1788.895	34SBD 2018-19 Dt 07.03.2019	1757.74	88.35	100	9 Month i.e 06.12.19	J.K. Associates Agar Nagar Sangroor Panjab Local Add-Ideal Regency, Near Bishwnath Mandir Giridih Jharkhand
2	A. Widening and Strengthening (for two lane) of Singhpokharia PWD Road to Jhinkpani – Siringsia – Jagannathpur - Jaitgarh Road (27.00 to 59.66 Km)	33.66	12030.25	Letter No.- 2458(S) dt. 09.04.2015			14013.67				
	B. Widening and Strengthening (for two lane) of Singhpokharia PWD Road to Jhinkpani – Siringsia – Jagannathpur - Jaitgarh Road (0 to 26 Km)										
	C. Balance Work of Widening and Strengthening (for two lane) of Singhpokharia PWD Road to Jhinkpani – Siringsia – Jagannathpur - Jaitgarh Road (0 to 26 Km)	26.00									

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	W/S of Jhinkpani-Jorapokhar-Silpunji- Thai- Tonto Chowk from KM. 0.00 to 21.475	21.48	3554.75	3391(S) 18.05.15			4046.89				
4	Widening & Strengthening of Kudahatu Chowk to Usambir (Orissa Border) Road Length 18.025 KM	18.03	2957.80	7591(S) 10.10.14			3524.66				
		278.896	47209.075		22740.505		35649.337				

Circle : CHAIBASA
Div : JAMSHEDPUR
Name of EE-Sri Ram Bilash Sahu

1	Widening, Strengthening & Reconstruction of Pitajori-Gudabandha Road (Length 17.150 km)	17.150	5698.99	letter No.2486(S), Dt. 03.05.2017.	4047.94	12SBD of 2017-18 Dt. 05.10.2017	4692.61	82.34	96%	04.04.19	LEADING CONSTRUCTION, 103 Purulia Highway, Sakchi, Jamshedpur
2	Widening, Strengthening / Reconstruction of Bhadudih(Bonta)-Satnala-Bodam-Madhampur(west Bengal Border) Road . Total length - 19.09 KM	19.090	5584.53	Letter No. 1475(S) Dt. 10.03.2017	4595.23	21SBD of 2017-18 Dt. 29.01.2018	3993.81	71.52	88%	28.07.19	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur.
3	Widening & Strengthening of Road from Kadma-Shastri Nagar Block No.-4 to Block No.2 along river bank and Construction of Cross Road (Total Length 2.55km)	2.550	805.54	543(S) Dt. 25.01.2018	696.72	27 SBD of 2018-19 Dt. 23.02.2019	100.00	12.41	15%	22.06.19	MANOJ KUMAR SINGH, Deoghar, Jharkhand

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening and Strengthening/ Reconstruction for NH-33 (Bansda) to Pathra. (Length: 12.987 km)	12.987	4014.54	676(S)	2693.18	13 SBD of 2018-19 04.10.2018	2695.68	67.15	78%	03.10.19	Manoj Kumar Singh - Kiran Construction & Infrastructure Pvt. Ltd. (JV)
5	Widening & Strengthening/Reconstruction of NH-33(Pipla More) to Govindpur-Annachowk via Ghorabandha road. (Length: 11.710 K.M.)	11.710	8449.91	1499(s) Dt. 10.03.2017	5489.91	16 SBD of 2018-19 Dt. 05.11.2018	4803.30	56.84	75%	04.02.20	Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur
6	Reconstruction of Kowali to Dumaria Road . Total length - 32.80KM	32.800	10512.19	2777(S) Dt. 11.05.2018	5550.61	17 SBD 2018-19 Dt. 05.11.2018	5157.75	49.06	67%	04.11.20	Manoj Kumar Singh - R.K. Construction - Kiran Construction & Infrastructure Pvt. Ltd. (JV)
7	Widening and Strengthening/ Re-construction of Road from Gura (Musabani - Dumaria-Asthi Koima Road) Jiyan - Dhalbhumgarh NH-33 Road. Total Length 24.99 km	24.99	5823.19	2806(S) Dt. 11.05.2018	5198.27	23 SBD of 2018-19	3346.32	57.47	65%	18.07.20	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Reconstruction of Kowali-Laylam Ghati to Orissa Boarder Road (Length 6.275 km)	6.275	2056.00	5063(S) Dt. 31.08.2018	1630.15	21 SBD of 2018- 19 Dt. 18.01.19	1183.03	57.54	72%	17.10.19	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur
9	Dhalbhumgarh Airport Approach Road (Length: 3.50 K.M.)	3.500	1282.95	3687(S) Dt. 24.07.2019	799.52	53 SBD of 2019- 20 Dt. 31.12.2019	452.99	35.31	70%	30.06.20	Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur
10	Widening, Strengthening & Reconstruction of road from Ghatshila Rajstate to NH-33 Sonakhun via. Ghatsila Jail. (Length: 5.944 K.M.).	5.944	1010.23	3903(S) Dt. 06.08.2019	762.08	56 SBD of 2019- 20 Dt. 31.12.2019	720.62	71.33	95%	30.06.20	Kiran Construction & Infrastructue Pvt. Ltd., Jamshedpur
11	(i) Improvement of road from Mercy Hospital to Telco with re-construction of Jora Bridge (Length: 5.880 K.M.) ii Improvement of road from Sunday Market to baridih Market. (Length: 2.323 K.M.)	8.203	734.04	Ltr.No.4487(S), Dt. 06.09.2019	601.77	54 SBD of 2019- 20 Dt. 31-12-2019	332.74	45.33	62%	30.08.2020	Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Improvement of Riding Quality in Old Purulia Road MDR-148 under Head Plan Length 3.358 Km.	3.358	351.46	Ltr. No.206 (S), Dt. 24.01.2022	366.57	27 SBD of 2021-22 Dt. 22.03.2022	0.00	0.00	0%	21.05.2022	M/s Chandel Construction, H.No.16661, Rd. No.12, Hill View Colony, Diman, Jamshedpur
13	IRQP OF DHALBHUMGARH - CHAKULIA - BEND ROAD FOR YEAR 2021-22. Length 27.896 K.M.	27.896	1800.13	Ltr.No.50(S), Dt. 07.01.2022							
14	IRQP Work in Patamda Link Road MDR-164 Length-6.615. under Head Plan for the year 2021-22	6.615	467.55	Ltr.No.372(S), Dt. 04.02.2022	485.50	28 SBD of 2021-22 Dt. 28.03.2022	0.00	0.00	0%	27.05.2022	Saptsatte Construction
15	Widening & Strengthening /Reconstruction of Pichli (On Potka Kudada Main Road) to Damudih Chowk (On Jadugora Hata Main Road) via Sankardah Chakri & Bana (On Sundar Nagar - Narwa Main Road) Total Length 20.355 km for the year 2021-22	20.355	4729.82	Ltr.No.547(S), Dt. 17.02.2022							

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	IRQP work (a) Karandih (on SH-06) Ghaghidih (Rajnagar-Jugsalai Road) L-3.275 km (b) Rajnagar-Jugsalai Road (Part L-5.865 km) Total Length 9.14 km.	9.140	656.70	02.03.2022/ 802(S)							
17	IRQP/ I Strengthening work of part (i) (a) Mango Suman hotel to Anand Vihar colony (L-1.523 KM), (b) Bada Hanuman Mandir to Dipasai High mast (L-0.850 KM), (c) NH 33 Hanuman Mandir to JKS society (L-1.30 KM), (d) Jawahar nagar road no 14 and cross road no 13 to gudrubasa Dimna road (L-1.30 Km), (e) Old Purulia road no 02 to road no 07 (L-0.85 KM), (f) Road No. 10 (West) Old Purulia Road to Azad Basti Main Road via Jakir Nagar (L-2.475 KM) and part (ii) (a) Mango road no. 17 to National commitee Babangora chowk and Green valley road (L-1.25 KM), (b) Mango-Pardih road no 17 to Kuli road (L-1.55 KM), (c) Old purulia road to Seraikela - Kharsawan boarder road (L-1.184 KM), (d) Azad nagar Babangora chowk and periferal idgah	14.882	822.53	805(S)/ 02.03.2022							

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
18	Widening and Strengthening of Tatanagar Railway Station to Barodaghat Road (2.85 km)	2.850	1384.89	Letter No.21(S) Dt. 15.01.2016	1290.77	07SBD of 2016-17 Dt. 16.09.2016	799.32	70.00	65%	09.08.2019	Megotia Construction (P) Ltd., Gwalapara Road, Jugsalai, Jamshedpur
19	Widening and Reconstruction of NH-33 to Galudih Market Road .L- 2.125	2.125	303.52	1571(S) Dt. 06.03.19	234.34	32 SBD of 2019-20 Dt. 03.10.2019	234.33	77.20	100%	02.02.20	Buildbeast Infrastructure Pvt. Ltd., Shiv Durga Mandir Lane, Ratu Road, Ranchi
20	Reconstruction of Road from Kewla (Bahragora-Kewla PWD Road) Chourangi More to Bamdole (Jenadih Village) Length 4.60 km	4.600	1488.90	4335(S) Dt. 26.07.2018	1100.00	7 24 SBD of 2018-19 Dt. 05.02.2019	1266.11	85.04	100%	04.07.19	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
21	Improvement of Important roads of Jamshedpur (West) from:- 1) Mango Hira Hotel to Subhash Colony, Teachers colony via Sai mandir, 2) Kerala Public School in Jawaharnagar road no. 15, Mango to NH-33, 3) Mango Dimna road to Rajiv Path Moon City. 4) Mango, Baliguma Kharia Basti to PWD road Danga via. Gurudwara. (Length: 5.38 K.M.)	5.380	218.06	4074 (S) Dt. 16.08.2019	196.25	F2/2019-20 Dt. 19.10.2019	191.25	87.71	100%	18.02.20	LEADING CONSTRUCTION,103 Purulia Highway, Sakchi, Jamshedpur
22	Widening and Strengthening of Begnadih to potka road (Total Length- 15.95 KM)	15.950	3155.75	Letter No.3976(S) Dt. 24.06.2016	2898.54	08SBD of 2016 17 Dt. 07.12.2016	3066.75	97.18	100%	06.12.2017	Manoj Kumar Singh-R.K. Construction(JV), Jamshedpur
23	Widening and Strengthening of Road from - Chakuliya Railway Crossing to Aerodrum (Total (Length -2.015M)	2.015	741.47	2645(S) Dt. 28.05.2019	458.05	11 SBD of 2021- 22 Dt. 03.11.2021	424.67	57.27	100%	02.03.2022	KD Infraengicon Pvt. Ltd., 110, B-Block, Dhaktidih, Jamshedpur-831001

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
24	WIDENING AND STRENGTHENING OF GHORBANDHA LINK ROAD LENGTH 1503 m	1.503	268.78	1133(S) Dt. 22.02.2019	263.25	14 SBD of 2021-22 Dt. 24.12.2021	260.00	96.74	100%	23.04.2022	M/s Ray Construction, At B3F1A, Green Field, New Subhash Colony, Dimna Road, Mango, Jamshedpur
25	Improvement of Riding Quality Mango- Pardih road (Length-4.425km) Jamshedpur for the year 2021-2022	4.425	501.61	Ltr. No.3202 (S), Dt. 18.10.2021	522.11	15SBD of 2021-22 Dt. 24.12.2021	521.84	100.00	100%	23.03.2022	LEADING CONSTRUCTION, 103 Purulia Highway, Sakchi, Jamshedpur
		266.29	62863.27		39880.73		34243.13				

CRF

1	WIDENING & STRENGTHENING OF KASIDA-HULUNG ROAD. (LENGTH: 14.725 K.M.) (Job No.CRF-JHR-2017-18/49)	14.725	4083.00	RW/NH-28014/2/2017/ JHR/P-8,New Delhi the 28.08.2017	3452.20	04 SBD/2018-19 Dt. 25.05.2018	2411.71	59.07	80%	24.11.19	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur
		14.73	4083.00		3452.20		2411.71				
Total		281.02	66946.27		43332.93		36654.84				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Bridges-Plan)

Month : March, 2022

State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : DUMKA Div : DUMKA Name of EE-Sri Harendra Singh											
1	Construction of High level Bridge over Bhurbhuri River at 12th km of Dumka-Hansdiha Road for the year 2021-22.	124.84 m	1101.34	Joint Secretary, Jharkhand, Ranchi letter No. 2371(S) Date 12.08.2021	1196.470	20.10.21 12(SBD)/ 2021-22	193.65	16.185	18%	19.10.2023	Rajbir Construction Pvt Ltd
2	Construction of High level Bridge Over Local Nala at 6th km Approach of Pattabari-Masanjore Road (1x10.6m) for the year 2021-22.		234.19	Joint Secretary, Jharkhand, Ranchi letter No. 2378(S) Date 12.08.2021	94.853	25.11.21 18F2/ 2021-22	33.45	35.265	50%	24.05.2022	Manish Kumar Yadav At-Behind National High School, Dudhani, PO+PS-Dumka, Jharkhand
1	High level Bridge Over Brahmani River at 20th km of Shivpahar-Saharjori-Hatia for the year 2018-19 under-RCPLWEA				333.730	07.07.2018 04(S.B.D)/ 2018-19	300.82	90.139	100%	06.07.2019	Sandeep Kumar

Month : March, 2022

State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor	
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.						
1	2	3	4	5	6	7	8	9	10	11	12	
							527.92					

Circle : DUMKA
Div : DEOGHAR
Name of EE-Sri Kumar Birrendra Bahadur

1	Construction of ROB no-618 on Giridih-Sarath road between Madhupur Station Joramaw station	-	3379.79846 (State share 1746.38989 lakh)	6339(S) dt-08.09.15	-		2891.14		-	-	Estern Railway, Kolkatta
			4527.19752 (Revised) (State Share 2893.78895)	3238(S) dt-01.07.19							
2	Construction of ROB on Satsang-Bhirkhibad road bitween Jasidih-Baijnathdham Station (LC No. 04/E)	-	3139.00 (State Share 2292.00)	3229(S) dt-23.05.16	-		3208.93		-	-	Estern Railway, Kolkatta
			4056.40847 Revised (State share 3209.40847 lakh)	732(S), Date-01-02-2019							

Month : March, 2022

State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of ROB on Satsang-Bhirkhibad road between Shankarpur-Jasidih Station (LC No. 27C/E)	-	3755.00 (State Share 2607.00 lakh)	3231(S) dt- 23.05.16	-		2545.20		-	-	Estern Railway, Kolkatta
4	Construction of High Level Bridge (including approach road) on Nanjori River (Tributary of Ajay River) in 2nd KM of Khoripanan to Punasi Road (Length 105.4 mtr)	105.4	354.03	J.S. RCD LT. No. 1569(S), dt- 06.03.19	389.64013	15SBD/ 2019-20 28.06.19	320.67	82%	92%	27.06.21	Sri Manoj Kumar Singh, Vill.-Chapariya, PO- Koiridih, PS- Jasidih, Deoghar
		105.4	0.00		0.00		8965.94				

Circle : Dumka

Div : Godda

Name of EE-Sri Munna Lal

1	Remaining work of Construction of H.L. Bridge with approach road in 24th Km of Sahebganj-Mirjachowki Boarijore road over Sariya river (2x21.6)+(1x18.6) Year 2010-11	65.00	216.04	RCD 6734(S) WE dated 22.11.10	277.86	SBD No. 06/2013-14 dated 04.03.14	175.00	63%	85%	03.03.15	Om Prakash Bajaj, Laheri Tola, Godda
1	Construction of H.L. Brdige (2x18m) over Jhamaria river at 12th km of Meharna Gangti Road	37.24	407.618	RCD Lt. No. 4826(S) dated 03.08.16	328.23822	SBD No. 06/2016-17 dated 29.11.16	358.08	109%	100%	28.06.18	Sri Krishna Enterprises Gopikandar, Dumka
			407.618		606.098		533.080				

Month : March, 2022

State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : DUMKA
Div : Jamtara
Name of EE-Sri Nawal Kishore

NIL

Circle : Dumka
Div : Pakur
Name of EE-Sri Rajesh Kumar

01	Construction of High Level Bridge in 8th KM of Hiranpur-Kotalpokhar Road (With Approach road)	1 x 12.6	207.64	J/S L. No. 4582(S) Dt. 14.09.2019	178.53	11-F2/19-20 Dt. 25.10.2019	105.51	59%	100%	24.10.2020	M/s Ajay Singh, Jaina More Bokaro
----	---	-------------	--------	--------------------------------------	--------	-------------------------------	--------	-----	------	------------	-----------------------------------

Circle : Dumka
Div : Sahebganj
Name of EE-Sri Surendra Prasad

1	Construction of proposed ROB in lieu of Level Crossing No. - 47/C in between Tinpahar-Dhamdhamia Section of Malda Division to be executed by Railway in Deposit term of Jharkhand Government.		9394.54	Joint Secretary RCD, Jharkhand, letter no. 1233 (S), dated 27.02.2019			7629.77				
---	---	--	---------	---	--	--	---------	--	--	--	--

Month : March, 2022

State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of H.L. bridge over Gumani River at 6th KM of Pathna-Hiranpur Road in Sahibganj District.		591.03	Joint Secretary RCD, Jharkhand, letter no. 3688 (S), dated 24.07.2019	580.19	18SBD/2020-21, Dt. 04.01.2021	200.00	33.84%	40%	03.09.2022	M/s ABC Construction
3	Construction of H.L. bridge over Morang Nala at 2nd KM of Borio Bazar Link Road in Sahibganj District.		681.95	Joint Secretary RCD, Jharkhand, letter no. 4980 (S), dated 10.10.2019	582.60	01SBD/2021-22, Dt. 10.05.2021	100.00	16.92%	30%	09.02.2023	I.A. Engicons Pvt. Ltd.

7929.77

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : DUMKA Div : DUMKA Name of EE-Sri Harendra Singh											
1	Ordinary Repair & Painting of Damaged parapet, wing wall of 45 nos of Culvert in Ranibahal - Maheshkhala Road from 0 km to 20.20 km under non Plan for the year 2020-21.		10.00	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	6.70	05.02.2021 22F2/2020-21	6.69	99.92	100%	15.04.2021	Basudeo Rajak Parsimla, Parudhi, Dumka
2	Ordinary Repair & Painting of Culvert in Dalahi Ranibahal Road (Culvert No 16/1, 19/1, 21/1, 21/2, 23/1, 25/1) under non Plan for the year 2020-21.		20.00	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	13.00	05.02.2021 23F2/2020-21	12.92	99.45	100%	15.04.2021	Bharat Chandra Das Uparbahal, Ranga, Masalia, Dumka
3	Ordinary Repiar work of Sahara to Kothia road under Nonplan for the year 20-21.		22.00	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	15.83	11.02.2021 39F2/2020-21	15.77	99.62	100%	21.04.2021	Munni Devi, At-Nonia, PO-Harokha, PS-Sariyahat, Dist-Dumka
4	Crash barrier and Road Safety work at 15th km of Ranibhal-Maheshkhala Road under Nonplan for the year 20-21.		15.00	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	10.05	11.02.2021 37F2/2020-21	9.96	99.10	100%	01.04.2021	Getta Devi at-Noniya, Po-Harokha Ps-Saraiyahat, Dumka
5	Crash Barrier & Road Safety work in different chainage of Pattabari-Masanjore Road under non Plan for the year 2020-21		10.00	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	7.20	05.02.2021 25F2/2020-21	7.14	99.11	100%	15.04.2021	Santosh Kr. Mahto Bhatin, Hansdiha, Dumka

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Repairing work of Boundary wall at the office of Superintending Engineer Road Circle, Dumka under Nonplan for the year 20-21.		15.00	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	10.95	08.02.2021 31F2/2020-21	10.63	97.13	100%	18.04.2021	Santosh Kr. Mahto Bhatin, Hansdiha, Dumka
7	Repair and furnishing work of the Residence of Junior Engineer Road Section No-1, Dumka under Nonplan for the year 20-21.		15.00	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	10.26	11.02.2021 35F2/2020-21	9.49	92.49	100%	18.04.2021	Akshaya Kumar Mandal Vill-Mathakaso, Po-Sariyahat Dumka
8	Repair and furnishing work of the Residence of Assistant Engineer, Road Sub Division No-1, Dumka under Nonplan for the year 20-21.		15.00	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	10.84	05.02.2021 27F2/2020-21	10.40	95.91	100%	14.04.2021	Anup Lal Mandal Jarmundi, Dumka
9	Construction of Boundary wall Raising and concertina coil fixing Inspection Building for at Raghunathpur under Nonplan for the year 2020-21		20.00	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	15.00	05.02.2021 26F2/2020-21	14.98	99.85	100%	15.04.2021	Santosh Kr. Mahto Bhatin, Hansdiha, Dumka
10	Repair of Boundary Wall of Inspection Bungalow, Hansdiha and furnishing of Inspection Bungalow Hansdiha under R.C.D Dumka under Nonplan for the year 2020-21		40.00	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	27.95	05.02.2021 32F2/2020-21	27.80	99.47	100%	17.04.2021	Anup Lal Mandal Jarmundi, Dumka
11	Repair With furnishing of the residence of Executive Engineer Road Division Dumka (With Campus) Under Non Plan For the year of 2020-21		30.00	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	22.20	11.02.2021 34F2/2020-21	22.09	99.50	100%	13.04.2021	Manohar Lal Agarwal Chakmuha, Dhogaria, Dumka
12	Ordinary repair and furnishing work of the office of the Executive Engineer Road Division, Dumka under Nonplan for the year 20-21.		50.00	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	38.00	11.02.2021 38F2/2020-21	37.28	98.10	100%	11.04.2021	Rajesh Kumar Jha At+Po-Basukinath, PS-Jarmundi Dist-Dumka
13	Ordinary Repair of High level Bridge at 18 th km of Banskuli – Diguli Bengalsima via Amjora Road under Nonplan for the year 20-21		75.00	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	54.55	08.02.2021 30F2/2020-20	51.52	94.44	100%	18.04.21	M/s Vijay Kuamr Srikant Road, Belabagan, Deoghar

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	Paver Block, Paver shoulder in 4 th km, 14 th km (Part), 15 th Km (Part) in Ranibahal - Maheshkhala Road under Nonplan for the year 20-21.		100.00	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	63.29	08.02.2021 29F2/2020-21	61.12	96.56	100%	18.04.21	M/s Vijay Kuamr Srikant Road, Belabagan, Deoghar
15	Culvert Reapir & Ordinary Repair of Yatri shed in Gobindpur-Sahebganj Road under Nonplan for the year 20-21.		90.00	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	62.71	11.02.2021 33F2/2020-21	58.95	93.99	100%	18.04.21	H.N. Chodhary Bhagalpur Road, Dumka
16	Repair of Culvert in 3rd km of Sitpahari-Sigriharko Road under non plan for the year 2020-21		30.00	EIC, RCD, Ranchi letter no. 261 (S) Date 27.01.2021	18.00	01.03.2021 46F2/2020-21	17.68	98.26	100%	14.04.21	M/s Bhardwaj Enterprises Naya Para "A" Team Ground Dumka Jharkhand
17	Ordinary Repair of Culvert & Bridge in Aamgachi-Kalyanpur Road Under Non Plan For the Year of 2020-21		40.00	EIC, RCD, Ranchi letter no. 261 (S) Date 27.01.2021	26.80	01.03.2021 45F2/2020-21	21.95	81.90	100%	14.04.20 21	M/s Bhardwaj Enterprises Naya Para "A" Team Ground Dumka Jharkhand
18	Repair of Bridge & Culvert in different km of Sitpahari Sigriharko Road under Non Plan for the year 2020-21.		20.00	EIC, RCD, Ranchi letter no. 261 (S) Date 27.01.2021	12.00	24.02.2021 43F2/2020-21	8.13	67.79	100%	09.04.21	Dilip Kumar Pushp Vill-Amarpur, PO-Malmandaro, Dist-Godda
19	Ordinary Repiar of Haripur to Asanbani Road		70.00	EIC, RCD, Ranchi letter no. 261 (S) Date 27.01.2021	47.38	02.03.2021 47F2/2020-21	47.37	100.00	100%	01.06.21	ASHOK KUMAR SINGH KUMAR PARA, DUMKA
20	Ordinary Repiar of Vijapur Bridge to Dudhani Chowk and renovation of Drain under Nonplan for the year 20-21.		80.00	EIC, RCD, Ranchi letter no. 261 (S) Date 27.01.2021	79.58	26.03.2021 59 F2/2020-21	78.79	99.01	100%	25.07.21	MANJU CIVIL CON PVT LTD RASIKPUR, DIST-DUMKA
21	Rehabilitation of Residence cum office of Assistant Engineer Road Sub Division, Hansdiha in the campus of Hansdiha IB under Non Plan 2020-21		35.00	EIC, RCD, Ranchi letter no. 261 (S) Date 27.01.2021	22.72	19.03.2021 58F2/2020-21	9.75	42.94	76%	18.09.21	Ideal Infrastructure Construction Pvt Ltd. 2A/34-2A Test Book Colony, Indrapuri, Phulwari, Patna - 800024 (Bihar)

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
22	Rehabilitation of Residence cum office of JuniorEngineer Road Section Hansdiha in the campus of Hansdiha IB under Non Plan 2020-21		20.00	EIC, RCD, Ranchi letter no. 261 (S) Date 27.01.2021	19.97	15.03.21 54F2/20-21	19.91	99.71	100%	14.09.21	Getta Devi at-Noniya, Po-Harokha Ps-Saraiyahat, Dumka, Jharkhand
23	Rehabilitation of Staff Quater and Godown in the campus of Hansdiha IB under Non Plan 2020-21		15.00	EIC, RCD, Ranchi letter no. 261 (S) Date 27.01.2021	10.19	10.03.2021 52F2/2020-21	10.03	98.43	100%	09.08.21	Hargovind Mandal Hathnanga, Jarmundi, Dumka
24	Rehabilitation of Residence cum office of Junior Engineer, Road Section, Raneshwar in the campus of Raneshwar IB under Non Plan 2020-21		30.00	EIC, RCD, Ranchi letter no. 261 (S) Date 27.01.2021	29.99	15.03.21 56F2/20-21	29.96	99.90	100%	14.09.20 21	Md. Afroj Alam, Dangalpara, Dumka
25	Rehabilitation of Staff Quarter and Godown in the campus of Raneshwar IB under Non Plan 2020-21.		15.00	EIC, RCD, Ranchi letter no. 261 (S) Date 27.01.2021	14.99	15.03.21 57F2/20-21	14.98	99.93	100%	14.08.20 21	Shashidhar Tiwari Nayapara, PO+Dist-Dumka Jharkhand
26	Rehabilitation work of Boundary Wall of Office cum Residential Campus of Road Section, Gopikandar (Earliar Road Sub Division, Amrapara under Road Division,Dumka) under Non Plan for the year 2021-22		30.00	EIC, RCD, Ranchi letter no. 1185 (S) Date 23.03.2021	20.69	17.01.2022 43F2/20-21	0.99	4.78	20%	16.04.20 22	Manohar Lal Agarwal Chakmuha, Dhogaria, Dumka
27	Ordinary Repair of Fourth Grade Staff Quarter Under Road Division Dumka Under Non Plan Head For the Year 2021-22		12.00	EIC, RCD, Ranchi letter no. 1185 (S) Date 23.03.2021	8.04	09.10.21 10F2/21-22	8.01	99.56	100%	16.01.22	M/s Bhaby Construction Shiv Pahar, Sri Ram Keshari Path, Dumka
28	Repair and correction work of Junction at DC Chowk, Dumka for the year 20-21.		60.00	EIC, RCD, Ranchi letter no. 1185 (S) Date 23.03.2021	59.74	01.11.21 15F2/21-22	59.45	99.51	100%	31.01.20 22	Rajiv Ranjan, Dumka
29	Special Repair of Dudhani chowk to Sidukanhu College via Rasikpur for the year 20-21.		80.00	EIC, RCD, Ranchi letter no. 1185 (S) Date 23.03.2021	56.40	01.11.21 16F2/21-22	56.20	99.65	100%	31.01.20 22	Manish Kuma Yadav

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
30	Repair and correction work of Junction at Phulojhano Dumka for the year 20-21.		125.00	EIC, RCD, Ranchi letter no. 1185 (S) Date 23.03.2021	85.62	02.11.21 17F2/21-22	66.86	78.08	85%	01.02.20 22	Manish Kuma Yadav
31	Emergent Repair & Traffic restoration of Godda – Ramgarh- Guhiyajori Road from 36p to 66p km under Nonplan for the year 21-22		99.96	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	63.92	19.07.2021 04F2/2021- 22	63.87	99.93	100%	18.09.20 21	M/s Yogda Construction S/o Chandra Kumar Sah, 77, Ward 09, Bihind Man Durga Mandir, Gandhi Nagar, Godda, Jharkhand - 814133
32	Emergent Repair & Traffic restoration of Nonihat - Basukinath - Karabani Road from 0 to 29.590 km under Nonplan for the year 21-22.		74.96	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	43.91	27.07.2021 02F2/2021- 22	43.85	99.85	100%	26.09.20 21	M/s Bluestone Construction Shri Krishnapuri, Williams Town, Po+Ps+Dist- Deoghar, Jharkhand - 814112
33	Repair Of Culvert in 7th km, 16th km, 22th km & Maintenance of Road at Sitpahari Sigriharko Under Non Plan for the year 2021-22		40.00	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	29.19	30.12.2021 33F2/2021- 22	28.78	98.62	100%	29.04.20 22	A B Enterprises Professor Colony, Aam Bagan, Rasikpur, Dumka, Jharkhand
34	Repair of Maluti to Surichuwa Road under Non-plan of Road Division, Dumka for the year 2021-22		50.00	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	38.32	28.12.2021 30F2/2021- 22	36.38	94.93	100%	27.04.20 22	Tara Chand More, Gilan Para, Dist- Dumka, Jharkhand
35	Ordinary Repair and Crash Barrier work At 19th km of Nawadih-Haripur Road(Length-15.100 km)		30.00	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	23.89	17.01.2022 41F2/2021- 22	12.00	50.23	55%	16.05.20 22	Vikash Kumar Birajpur, Jarmundi, Dumka, Jharkhand

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
36	Renovetion Of Culvert in 17 km of Butberiya - Bangal Sima Road Under Non Plan for the year 2021-22		40.00	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	27.39	03.01.2022 36F2/2021-22	21.80	79.60	100%	02.05.2022	Rakesh Kumar Singh Shikaripara, Dumka
37	Replacement of 1st KM in Full Gantry Reflective sheeting at Pattabari-Msanjore (MDR-196) Road under Non Plan for the year 2021-22		12.00	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	11.99	18.12.2021 23F2/2021-22	11.99	99.96	100%	17.01.2022	Sharma Construction Vill-Porejor, Po-Dighi, Ps-Saraiyahat, Dist-Dumka, Jharkhand
38	Ordinary Repair of Ring Road Dumka under Non Plan Head for the Year 2021-22.		20.00	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	19.77	17.01.2022 42F2/2021-22	19.76	99.91	100%	16.05.2022	Deepak Kumar Kewat Rasikpur, Dumka
39	Ordinary Repair of Banskuli- Diguli Road under Non Plan for the year 2021-22		50.00	EIC, RCD, Ranchi letter no. 3138 (S) Date 8.10.21	37.14	17.01.2022 39F2/2021-22	37.12	99.95	100%	16.05.2022	Sushil Kumar Dubey Bandpara, Dist-Dumka Jharkhand - 814101
40	Paver Block in 1st Km and Road Marking work in Dumka-Airport Road Under Non Plan Head for the Year 2021-22		25.00	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	24.68	30.12.2021 34F2/2021-22	24.67	99.97	100%	29.04.2022	Md. Kash Lakhikundi, Dumka
41	Paver Block, Kerb/Divider and Drain Repair Work in DC Chowk To Phulo Jhano Chowk for the Year 2021-22		50.00	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	36.44	17.01.2022 40F2/2021-22	36.08	99.02	100%	16.05.2022	Sushil Kumar Dubey Bandpara, Dist-Dumka Jharkhand - 814101
42	Renovation of Raneshwar Section office with quarter & Stright light, Guard Room, Approach Road, Damage Boundary wall & Deep Boring in the campus of Raneshwar Inspection Bengalow.		20.00	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	13.97	05.01.2022 37F2/2021-22	13.96	99.89	100%	04.05.2022	Kalan Das At- Bazar Rahmatganj, PO-Kumrabad, Ps-Dumka, Dist-Dumka

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
43	Renovation work of Kitchen, Store, Guard Room and Internal Road with Street Light and Deep Boring in Inspection Bungalow Hansdiha under Non Plan for the year 2021-22		20.00	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	14.10	18.12.2021 24F2/2021-22	13.34	94.64	100%	17.04.2022	Sharma Construction Vill-Porejor, Po-Dighi, Ps-Saraiyahat, Dist-Dumka, Jharkhand
44	Construction of Shed with Store Room for the Safety of Bailey Bridge in the Residential Campus of Executive Engineer under Non Plan Head for the year 2021-22		15.00	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	11.78	28.12.2021 31F2/2021-22	9.46	80.32	80%	27.04.2022	Ravindra Chandra Singh PO-Khurdelauma, Basukinath, Dist-Dumka
45	Repair Cum Up gradation (with furnishing) of Quality Control Road Sub Division, Dumka under Non Plan Head for the year 2021-22.		20.00	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	15.67	28.12.2021 32F2/2021-22	14.74	94.05	95%	27.04.2022	M/s Bhabu Construction Shiv Pahar, Sri Ram Keshari Path, Dumka
46	Repair of Out House constructed in the Campus of Road Division, Dumka (Currently office of ADB/NH) Under Non Plan Head for the year 2021-22		5.00	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	5.00	15.12.2021 21F2/2021-22	4.11	82.17	100%	14.02.2022	Md Anwarul Haque DangalPara, Dumka
47	Ordinary Repair & maintainance work in 4th,16th,17th,22nd,24th,& 26th km bridge/culvert of Shivpahar (Dumka) to Saharjori hatia Road under Non Plan head for the year of 2021-22.		1.00	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	1.00	10.02.2022 48F2/2021-22	1.00	100.00	100%	16.02.2022	Ashok Kumar Khandelia C/o Ram Gopal Khandelia Rajbir Construction Pvt Ltd, Near Gyanda Cinema Rasikpur Road Babupara, Dumka, Jharkhand 814101

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
48	Ordinary repair and Crash barrier work in Gopikander-Pakuria Road under Non Plan head for the year of 2021-22		1.00	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	1.00	10.02.2022 47F2/2021-22	1.00	100.00	100%	16.02.2022	M/s Jitendra Kumr Dutta S/o Dwijendra Kumar Dutta, Baghnocha Rakhani, Dumka 814101
49	Reconstruction Cum Renovation of Inspection Bungalow in the Campus of Executive Engineer Residence under Non Plan for the year 2021-22.		125.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	124.67	31.03.2022 61 F2/2021-22				27.02.2023	M/S DEV CONSTRUCTION At+PO+PS-Jarmundi, Dist-Dumka, Jharkhand, 814141
50	Reconstruction Cum Renovation of (Ground Floor + First Floor) Four Numbers Residence in the Campus of Residence & Office of Assistant Engineer under Non Plan for the year 2021-22.		180.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	179.92	28.03.2022 60 F2/2021-22				27.02.2023	M/s Devnandan Prasad Sah Dudhani, Tower Chowk, Dumka, Jharkhand
51	Construction of Paver Block & Drain work in Dumka Rajbhawan Road under Non Plan for the year 2021-22.		70.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	69.82	22.03.2022 54F2/2021-22			1%	21.06.2022	M/s Samriddhi, At-Kewatpaa, Mortanga Road, PO+PS- Dumka, Dist- Dumka, Jharkhand
52	Installation of Three Nos Full Gantry under Non Plan for the year 2021-22.		51.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	50.91	22.03.2022 55F2/2021-22			1%	21.05.2022	Niraj Kumar Agarwal Gilanpara, Dumka, Jharkhand

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
53	Reconstruction & Repair of office of the Advance Planning, Filed Survey Division, Dumka Under Non plan for the year 2021-22		50.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	38.38	23.03.2022 58F2/2021-22			1%	22.11.2022	Sachin Mandal Sarsajol, Bankijor, Shiakripara, Dumka, Jharkhand-816118
54	Construction of Bathroom, toilet, internal road and Kitchen in Residential campus of Executive Engineer Under Non plan for the year 2021-22		20.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	14.72	22.03.2022 56F2/2021-22			1%	21.09.2022	MD AKRAM At- New Dangal Para, Dumka
55	Construction of Office Cum Rest House of Junior Engineer, Road Section, Gopikandar Under Non plan for the year 2021-22		20.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	15.08	31.03.2022 62F2/2021-22			1%	30.09.2022	Manohar Lal Agarwal Chakmuha, Dhogaria, Dumka
56	Necessary Repair work in office of Assistant Engineer, No-1, Dumka, No-2, Dumka & Residence of Assistant Engineer, No-1, Dumka under nonplan for the year 2021-22		20.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	14.45	10.03.2022 52F2/2021-22			3%	09.09.2022	M/S DEV CONSTRUCTION At+PO+PS- Jarmundi, Dist- Dumka, Jharkhand, 814141
57	Ordinary Repair of Mahuadangal Chowk to National School Via Bauri Para Road with Drain Construction Under Non Plan for the year 2021-22		50.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	49.97	26.03.2022 59F2/2021-22			1%	25.06.2022	Md. Moinuddin At-Lakhikundi, PO-Asansol, PS- Dumka Muffasil, Dist-Dumka, Jharkhand
58	Installation of Five Nos Half Gantry under Non Plan for the year 2021-22.		30.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	17.93	23.03.2022 57F2/2021-22			1%	22.05.2022	ARTISAN INFRA SOLUTIONS H.No – 160-C, Anirudh Sadan, Road No-4D, Ashok Nagar, Ranchi, Jharkhand

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
59	Cleaning of Roads, Ordinary Repair, Road Marking Moorum Filling in Police Line Ground Road in Dumka Town Roads Excluding the Nagar Parishad Jurisdiction on the occasion of 26th January (Republic Day) 2022 for the year 2021-22		5.00	EIC, RCD, Ranchi letter no. 226 (S) Date 25.01.2022	4.99	09.02.2022 45F2/2021-22	4.98	99.70	100%	13.02.2022	Annapurna Civil Tech Pvt. Ltd Shiv Sundari Road, Dist- Dumka
60	Vivekadhin+Road Safety						39.99				
		0.000	2383.913		1880.633		1245.654				

Circle : DUMKA
Div : DEOGHAR
Name of EE-Sri Kumar Birrendra Bahadur

SPILL OVER

1	Reconstruction and Repairing work of RCC drain on both side of Palajori Market, situated at 39th & 40th km of Jama - Jamatara road under Non-Plan		95.00	EIC, Ranchi Lt. no.- 1185(S)/ 23.03.21	90.23431	03F2/21-22 dt.-26.06.21	75.58464	84%	100%	25.09.21	Sona Lal Mahto, Vill.+PO- Katamkuli, PS- Pithoria, Dist.-Ranchi
2	Ordinary repair of Samharanalya (Deoghar) to Kumaita via Singhwa Road (Length - 5.065 KM) under non plan head for the year 2021-22		40.00	EIC, Ranchi Lt. no.- 1185(S)/ 23.03.21	35.94214	05F2/21-22 dt.-07.07.21	35.86226	100%	100%	06.09.21	Dhiraj Jha, Bhola Panda Path, Deoghar
3	Ordinary Repair work in Remaning part of Ghormara-Badia road for the year 2021-22		20.00	EIC, Ranchi Lt. no.- 1185(S)/ 23.03.21	16.63841	07F2/21-22 dt.-08.07.21	16.61583	100%	100%	07.09.21	Kamal Kishor Singh, Near D.C. Residence, Circular Road, Manju Niwas, Indra Nagar, Deoghar

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Ordinary Repair work in Remaining part of Baratand-Jarmundi road under Non-Plan for the year 2021-22.		25.00	EIC, Ranchi Lt. no.-1185(S)/23.03.21	19.99929	06F2/21-22 dt.-08.07.21	19.99808	100%	100%	07.09.21	Kamal Kishor Singh, Near D.C. Residence, Circular Road, Manju Niwas, Indra Nagar, Deoghar
5	Repair Work of Office Building and Boundary wall of Road Division Deoghar office and Repair Work of Boundary wall of Road Sub Division No. 2, Deoghar under Non-Plan for the year 2021-22		25.00	EIC, Ranchi Lt. no.-1185(S)/23.03.21	24.99144	08F2/21-22 dt.-09.07.21	24.00994	96%	100%	08.09.21	Rakesh Kumar, Thari Dulampur, Shastri Nagar, Deoghar
6	Ordinary Repair Madhupur-Laharjori Road and Parapet Repair of Bridge situated at 3th, 4th, 9th and 19th KM and wing wall under Non-Plan for the year 2021-22		50.000	EIC, Ranchi Lt. no.-1185(S)/23.03.21	39.93901	09F2/21-22 dt.-10.07.21	39.93900	100%	100%	09.09.21	Kamal Kishor Singh, Near D.C. Residence, Circular Road, Manju Niwas, Indra Nagar, Deoghar
7	Renovation of 3rd Grade Quarter & Repair work of Boundary Wall near Baidhnathdham Station under Non-Plan for the year 2021-22		15.00	EIC, Ranchi Lt. no.-1185(S)/23.03.21	14.96254	11F2/21-22 dt.-14.07.21	13.75321	92%	100%	13.09.21	Archana Mishra, Devi Hari Dasi Lane, Bilasi Town, Deoghar
8	Ordinary Repair work of Rohini (Parmeshwar chowk) to Shahid dwar Daburgram Road (Length - 4.025 KM) under Non-Plan for the year 2021-22		25.000	EIC, Ranchi Lt. no.-1185(S)/23.03.21	24.99280	12F2/21-22 dt.-19.07.21	24.87253	100%	100%	18.09.21	M/s Kshatriya Construction, Belabagan, Near Durga Bari, Deoghar
			295.000		267.700		250.635				
<u>Non Plan</u>											

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Repair work of Staff Quarter at Ambedkar chowk under Road division Deoghar for the year 2021-22		5.00	EIC, Ranchi Lt. no.- 3138(S)/ 08.10.21	4.04	17F2/ 21-22 dt.-27.11.21	3.94	98%	100%	26.01.22	Kisu Builders Private Limited, Upparbahiya, PS-Chitra, Dist.-Deoghar
2	Repair work of Godown near Ambedkar Chowk under Non-Plan for the year 2021-22.		2.00	EIC, Ranchi Lt. no.- 3138(S)/ 08.10.21	2.00	18F2/ 21-22 dt.-27.11.21	1.97	99%	100%	26.01.22	Shiv Pratap Singh, Near S.B. I. Trainnig Centre, Salonatand, Deoghar
3	Construction of RCC drain in Baijnathpur-Koriyasa via Kunda Road under Road division Deoghar under Non Plan for the year 2021-22		10.00	EIC, Ranchi Lt. no.- 3138(S)/ 08.10.21	9.99	19F2/ 21-22 dt.-29.11.21	9.48	95%	100%	28.01.22	Archana Mishra, Devi Hari Dasi Lane, Bilasi Town, Deoghar
4	MISCELLANEOUS WORK IN PIPRA - SAKALPUR ROAD FOR THE YEAR 2021-22 UNDER NON PLAN (TOTAL LENGHT - 19.20 KM)		20.00	EIC, Ranchi Lt. no.- 3138(S)/ 08.10.21	19.98	20F2/ 21-22 dt.-29.11.21	19.68	98%	100%	28.01.22	Bishwajeet Kumar Singh, Vill.-Murgabani, Dist.-Deoghar
5	Repairing and Reconstruction work of 350 m RCC drain at village Bandhadih of Sarath - Palajori road under Non Plan for the Year 2021-22		20.00	EIC, Ranchi Lt. no.- 3138(S)/ 08.10.21	16.15	21F2/ 21-22 dt.-29.11.21	16.03	99%	100%	28.01.22	Mantu Kumar Singh, At-Saharjori, PO-Baratanr, PS- Chitra, Dist.-Deoghar
6	Re-Construction/Reapir work of R.C.C Drain in Madhupur-Laharjori Road under Non-Plan for the year 2021-22 (Length 21.365 km)		10.00	EIC, Ranchi Lt. no.- 3138(S)/ 08.10.21	9.96	22F2/ 21-22 dt.-29.11.21	9.88	99%	100%	28.01.22	Singh Enterprises (Abhishek Kumar) Bela Bagan, Near Kali Bari, Ward No.-03, Deoghar
7	Ordinary repair Work in Jasidih (Kalipur) Kushmaha road under Road division Deoghar under Non plan for the year 2021-2022		5.00	EIC, Ranchi Lt. no.- 3138(S)/ 08.10.21	4.99	24F2/ 21-22 dt.-07.12.21	4.99	100%	100%	06.01.22	Dilkhush Kumar, Williams Town, Krishnapuri, Deoghar
8	Ordinay Repair work in Rikhiya Ashram to Bihar Border (Dardmara) road under Road division Deoghar under Non Plan for the year 2021-22		10.00	EIC, Ranchi Lt. no.- 3138(S)/ 08.10.21	10.00	25F2/ 21-22 dt.-07.12.21	10.00	100%	100%	06.02.22	Pahuja Engineering Works, Dhobi Tola, PO+PS-Deoghar, Dist.-Deoghar

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Ordinary Repair work in Sarwan -Tirnagar road under Nonplan for the year 2021-22 . (Total Road Length 12.90km)		15.00	EIC, Ranchi Lt. no.- 3138(S)/ 08.10.21	14.98	26F2/ 21-22 dt.-08.12.21	14.98	100%	100%	07.02.22	Kamal Kishor Singh, Near D.C. Residence, Circular Road, Manju Niwas, Indra Nagar, Deoghar
10	Ordinary Repair Work in Deoghar-Dardmara Road under road division Deoghar under Non Plan for the year 2021-22		10.00	EIC, Ranchi Lt. no.- 3138(S)/ 08.10.21	10.00	27F2/ 21-22 dt.-08.12.21	9.99	100%	100%	07.02.22	Sanjay Kumar Singh, Manju Niwas, Near D C Residence, Indra Nagar, Circular Road, Barmasia, Deoghar
11	Ordinary Repair work in Barmasia to Hadhadiya Road under Road division Deoghar under Non Plan for the year 2021-22		2.00	EIC, Ranchi Lt. no.- 3138(S)/ 08.10.21	1.99	28F2/ 21-22 dt.-08.12.21	1.92	97%	100%	07.01.22	Dilkhush Kumar, Williams Town, Krishnapuri, Deoghar
12	Ordinary Repair Work of Hindolavaran road to Kunda via Tapowan under Non-Plan for the year 2021-22		15.00	EIC, Ranchi Lt. no.- 3138(S)/ 08.10.21	14.98	29F2/ 21-22 dt.-08.12.21	14.96	100%	100%	07.02.22	M/s Vijay Kumar, Srikant Road, Belabagan, Deoghar
13	Wearing coarse in Bridge situated at 3rd km of Jasidih (Kalipur) - Kushmaha road under Road division Deoghar under Non plan for the year 2021-22		14.00	EIC, Ranchi Lt. no.- 3138(S)/ 08.10.21	13.98	30F2/ 21-22 dt.-08.12.21	13.98	100%	100%	07.02.22	M/s Vijay Kumar, Srikant Road, Belabagan, Deoghar
14	Ordinary Reapir work in Manikpur-Kenmankathi-Dardmara road under Road Division Deoghar under Non Plan for the year 2021-22		15.00	EIC, Ranchi Lt. no.- 3138(S)/ 08.10.21	15.00	31F2/ 21-22 dt.-08.12.21	15.00	100%	100%	07.02.22	Rakesh Kumar, Ward No.-17, Thari Dulampur, Shastri Nagar, Deoghar
15	Ordinary Repair Ghagra more (on NH-133)-Bhagmari Kittakharwa road under Road division Deoghar under Non Plan for the year 2021-22		5.00	EIC, Ranchi Lt. no.- 3138(S)/ 08.10.21	5.00	32F2/ 21-22 dt.-08.12.21	4.99	100%	100%	07.01.22	Pahuja Engineering Works, Dhobi Tola, PO+PS- Deoghar, Dist.- Deoghar

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Ordinary Repair work in Satsang chowk to Baijnathpur Road via Rikhiya more (Circular Road) under Road division Deoghar under Non Plan for the year 2021-22		10.00	EIC, Ranchi Lt. no.- 3138(S)/ 08.10.21	10.00	33F2/ 21-22 dt.-08.12.21	9.06	91%	100%	07.02.22	Namarata Kumari, Ward No.-25, Salonatand, Deoghar
17	Repair work of 1st KM Bridge & Other works in Deoghar-Satar road under Road division Deoghar under Non Plan for the year 2021-22		7.00	EIC, Ranchi Lt. no.- 3138(S)/ 08.10.21	6.97	34F2/ 21-22 dt.-08.12.21	6.91	99%	100%	07.02.22	Jayant Kumar Ray, Vill.-Manjhiyana, PO-Punasi, Ps- Jaisih, Dist.- Deoghar
18	Ordinary Repair work of Khoripanan to Punasi (Ajay River Bridge) and Punasi to Jasidih Railway Phatak Via Koyridih Road under Road division Deoghar under Non Plan for the year 2021-22		20.00	EIC, Ranchi Lt. no.- 3138(S)/ 08.10.21	20.00	35F2/ 21-22 dt.-08.12.21	19.96	100%	100%	07.02.22	Rupesh Kumar Ray, Vill.- Amdiha, PO-Parjori, PS- Devipur, Dist.- Deoghar
19	Ordinary repair work of Jasidih Link Road under Road Division Deoghar under Non Plan for the year 2021-22		2.00	EIC, Ranchi Lt. no.- 3138(S)/ 08.10.21	1.97	36F2/ 21-22 dt.-08.12.21	1.97	100%	100%	07.01.22	Rakesh Kumar, Ward No.-17, Thari Dulampur, Shastri Nagar, Deoghar
20	Ordinary Repair of Madhupur- Bengabad Giridih Bypass Road under Non-Plan for the year 2021-22. (Total Length - 1.30KM)		5.00	EIC, Ranchi Lt. no.- 3138(S)/ 08.10.21	5.00	37F2/ 21-22 dt.-08.12.21	5.00	100%	100%	07.01.22	Jayant Kumar Ray, Vill.-Manjhiyana, PO-Punasi, Ps- Jaisih, Dist.- Deoghar
21	Wearing Coarse work of 3rd KM Bridge in Jasidih (Kalipura) - Deopura road under Road division Deoghar under Non Plan for the year 2021-22		15.00	EIC, Ranchi Lt. no.- 3138(S)/ 08.10.21	14.99	38F2/ 21-22 dt.-08.12.21	14.99	100%	100%	07.02.22	Jayant Kumar Ray, Vill.-Manjhiyana, PO-Punasi, Ps- Jaisih, Dist.- Deoghar

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
22	Repairing & Reconstruction of Boundry wall of Encroached Land at Sarath under Non-Plan for year 2021-22		20.00	EIC, Ranchi Lt. no.-3138(S)/08.10.21	19.99	39F2/21-22 dt.-16.12.21	16.75	84%	80%	15.02.22	Niraj Kumar Modi, S. R. Dalmia Road, Near Hanuman Mandir, PO-Madhupur, PS-Madhupur, Dist.-Deoghar
23	Ordinary Repair and Road Furniture work in Ambedkar chowk to VIP Chowk Road & Mastic Asphalt work in 200 mtr. Water logged length and Junction Imprpovement work under Road division Deoghar under Non Plan for the year 2021-22		3.00	EIC, Ranchi Lt. no.-3138(S)/08.10.21	3.00	40F2/21-22 dt.-28.12.21	3.00	100%	100%	27.02.22	Sanjay Kumar Singh, Manju Niwas, Near D C Residence, Indra Nagar, Circular Road, Barmasia, Deoghar
24	Ordinary Repair work in Kothiya More to Dumma Border Link Road (Length 2.10 km) under Road division Deoghar under Non Plan for the year 2021-22		3.00	EIC, Ranchi Lt. no.-3138(S)/08.10.21	3.00	41F2/21-22 dt.-28.12.21	3.00	100%	100%	27.01.22	Sanjay Kumar Singh, Manju Niwas, Near D C Residence, Indra Nagar, Circular Road, Barmasia, Deoghar
25	Repair of Repairing and Furnishing work of Palajori Inspection Building under Non-Plan for the year 2021-22		10.00	EIC, Ranchi Lt. no.-3138(S)/08.10.21	8.13	42F2/21-22 dt.-28.12.21	7.75	95%	100%	27.03.22	Bikram Kumar Tewary, Vill.+PO-Basaha, PS-Palojori, Dist.-Deoghar
26	Repair of Assistant Engineer and Junior Engineer quarter at Deoghar under Non-Plan for the year 2021-22		20.00	EIC, Ranchi Lt. no.-3138(S)/08.10.21	19.99	43F2/21-22 dt.-12.01.22	7.72	39%	50%	11.05.22	Vijay Kumar, Gandhi Nagar Gali No.-3, Barmasia, Kumudini Ghosh Road, Kothia, Deoghar

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
27	Repair of Hume Pipe Culvert in 1st KM and Protection work in 13th KM of Hindolavaran to Kunda via Tapovan Road Under Non-Plan for the year 2021-22		35.00	EIC, Ranchi Lt. no.-3138(S)/08.10.21	27.42	46F2/21-22 dt.-10.02.22	18.00	66%	66%	09.04.22	M/s Creative India Infrastructure (Puja Singh), Bhardwaj Niwas, Jaruadih, Deoghar
28	Repairing work of remaining Guard wall on approach road of H.L. Bridge on Jayanti river at 4th KM of Dhiba-Karown Road under Non-Plan for the year 2021-22.		50.00	EIC, Ranchi Lt. no.-3138(S)/08.10.21	37.51	47F2/21-22 dt.-10.02.22	7.70	21%	21%	09.04.22	Amit Rastogi, House No.-05, Alkapuri, Giridih
29	Ordinary Repair work of Parmeshwar Dayal Road under Non-Plan for the year 2021-22		5.00	EIC, Ranchi Lt. no.-3138(S)/08.10.21	4.50	48F2/21-22 dt.-15.02.22	4.50	100%	100%	14.03.22	Ayushi Enterprises, H. No.-10, Ward No.-24, B.N. Jha Road, Hindi Vidyapith, Deoghar
30	Wearing coarse work of High level bridge on Tenderi River at 6th km & Ajay River at 19th km of Mahuadabour-Sarwan road. Safety work & another repair work of road under non plan for the year 2021-22. (Total Road Length 19.425km)		70.00	EIC, Ranchi Lt. no.-3138(S)/08.10.21	61.07	51F2/21-22 dt.-24.02.22	55.80	91%	91%	23.04.22	M/s Vijay Kumar, At- Srikant Road, Belabagan, Deoghar
31	Emergent Work of Guard wall in Babhangama-Pathrol Road for the year 2021-22 under RCD Road Division Deoghar (Length 19.18 km).		14.01	EIC, Ranchi Lt. no.-226(S)/25.01.22	14.01	53F2/21-22 dt.-28.02.22	13.96	100%	100%	27.03.22	Niraj Kumar Modi, S. R. Dalmia Road, Near Hanuman Mandir, PO-Madhupur, PS-Madhupur, Dist.-Deoghar
32	Emergent Repair in Chitra - Duldulai Road near Canal under Non-Plan for the year 2021 - 22		63.99	EIC, Ranchi Lt. no.-226(S)/25.01.22	56.42	55F2/21-22 dt.-25.03.22	0.00	0%		24.05.22	M/s Vijay Kumar, Srikant Road, Belabagan, Deoghar
33	EMERGENT WORK OF RCC DRAIN IN PANDANIA -JAGDISHPUR ROAD FOR THE YEAR 2021-22 UNDER ROAD DIVISION DEOGHAR (TOTAL LENGHT 14.39 KM)		74.73	EIC, Ranchi Lt. no.-226(S)/25.01.22	74.26	56F2/21-22 dt.-25.03.22	0.00	0%		24.05.22	Rinki Devi, Vill.-Kushmaha, PO-Deopur, PS- Jasidih, Dist.-Deoghar

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Vivekadhin											
1	Construction of 3.0 m height Retaining wall in 1st Km of South Bypass Road under vivekadhin for the year 2021-22		35.00	EIC, RCD, Ranchi Lt. No.-1670(S), dt-05.07.21	2.46	01F2/21-22 dt.21.06.21	2.46	100%	100%	30.06.21	R. S. Enterprises, H. No.-51, S. N. Mukherjee Road, Deoghar
2	Construction of 3.0 m height Retaining wall near Purandaha Culvert in South Bypass Road under vivekadhin for the year 2021-22.				2.41	02F2/21-22 dt.26.06.21	2.41	100%	100%	05.07.21	Kumar Rahul, H. No.-51, S. N. Mukherjee Road, Ward No.-07, Deoghar
3	Maintainance of Shoulder in Different km in Pipra -Sakalpur Road under Vivekadhin Head for the year 2021-22				2.42	04F2/21-22 dt.05.07.21	2.42	100%	100%	11.07.21	Om Prakash, House No.-66, Brajdham, Ward No.-27, Bilasi Town, Deoghar
4	Ordinary Repair work in Barmasia (on Circular Road) to Haddadia Pool (on Deoghar College Road) under vivekadhin for the year 2021-22.				2.29	10F2/21-22 dt.13.07.21	2.29	100%	100%	06.08.21	Rudhir Prasad, Hanuman Tikri, Dist.- Deoghar
5	Emergent Repair work in Jasidih to Deopura Road (Length - 4.68 KM) of Road Division Deoghar under vivekadhin for the year 2021-22.				0.22	13F2/21-22 dt.20.07.21	0.22	100%	100%	29.07.21	Navin Chandra Ray, Vill.-Dighariya, PO-Koiridih, PS- Jasidih, Dist.- Deoghar
6	Construction of Rumble Strip in KM 5th, 8th & 12th of Satsang Nagar to Bhirkhibad Road under Vivekadhin for the year 2021-22				1.83	14F2/21-22 dt.20.07.21	0.00	0%	20%	13.08.21	Pravin Kumar Ray, Vill.-Dighariya, PO-Koiridih, PS- Jasidih, Dist.- Deoghar

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Maintenance of Shoulder and Bush Cutting Different km in Pandaniya to Jagdishpur Road in the year 2021-2022				2.46	15F2/21-22 dt.23.07.21	2.45	99%	100%	29.07.21	Om Prakash, Brajdharm, Ward No.-27, Bilasi Town, Deogarh
8	Emergent Repair of Madhupur-Patwabad Road at 1st KM under Vivekadhin Head for the year 2021-22				2.46	23F2/21-22 dt.06.12.21	2.46	100%	100%	12.12.21	Amit Rastogi, House No.-05, Alkapuri, Giridih, Jharkhand
9	Emergent Repair work of RCC railing in Rikhia (on Deoghar-Rikhia-Dardmara Road) to Mohanpur (on NH 133) under Vivekadhin for the year 2021-22				2.50	45F2/21-22 dt.07.02.22	2.50	100%	100%	13.02.22	Ekanand Yadav, H. No.-43, Pachiyari Kothiya, Deoghar
10	Emergent Construction of Guard Wall in 8th KM of Gargaria-Sahara Road under Vivekadhin head for the year 2021-22				2.49	50F2/21-22 dt.-19.02.22	2.49	100%	100%	25.02.22	Dinesh Kumar Ranjan, Vill.-Baswaria, PO-Sabajor, PS-Sarwan, Deoghar
11	Maintenance of Earth shoulder and Intallation of Hazard marker work in Chandih to Tilona Road under Vivekadhin head for the year 2021-22				2.47	52F2/21-22 dt.-26.02.22	2.46	100%	100%	04.03.22	Alok Kumar, Vill.-Lodharadih, PO-Ghorlash, PS-Jasidih, Dist.-Deoghar
12	Emergent repair work of damaged RCC Railing of Darwa River Bridge in 3rd KM & Bush Cutting of flank in Satsang- Bhirkhibad Road under Vivekadhin for the year 2021-22				2.50	54F2/21-22 dt.-02.03.22	2.50	100%	100%	11.03.22	Pahuja Engineering Works, (Mulchand), Dhobi Tola, PO+PS-Deoghar, Deoghar

Road Safety

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Road Safety work in Different road under Road divison Deoghar for the year 2021-22		10.00	EIC, Ranchi Lt. no.-3138(S)/08.10.21	9.99	44F2/21-22 dt.-27.01.22	0.00	0%	50%	12.03.22	Dilip Kumar Roy, H. No.-71, Ward No.-04, Williams Town, Krishnapuri, Deoghar

Circle : Dumka
Div : Godda
Name of EE-Sri Munna Lal

NON PLAN (SPILL OVER)

1	Supplying & installation of Yellow Solar traffic blinker under Non Plan head for the year 2020-21		3.95	Eng.in Chief Lt. no. 261(S) dated 27.01.2021	3.78	22F2/2020-21 Dated 06.03.2021	3.78	100%	100%	20.03.21	Subhash Kumar Agarwal, Rajendra Nagar (Hatia Chowk), Godda, PO+PS-
2	Construction of Bridge Approach Slab at Ch. 20.225 , Ch. 30.360 & Reconstruction of Retaining wall at Km 18th & 20th (3 x 3.5 m) Length- 10.50 M		20.00	Eng.in Chief Lt. no. 261(S) dated 27.01.2021	14.80	16F2/2020-21 Dated 09.02.2021	13.00	88%	70%	25.03.2021	Kavita Yadav, At-Satsang nagar, PO+PS- Godda, Jharkhand.
3	Ordinary repair of Mirzachowki-Boarijore-Simra Road in Km 18th to 28th under Non Plan Head for the year 2020-21.		84.75	Eng.in Chief Lt. no. 261(S) dated 27.01.2021	59.32	27F2/2020-21 Dated 26.03.2021	0.00	0%	0%	24.05.2021	Dilip Kumar Pushp, Amarpur, Godda
4	Ordinary repair of Mirzachowki-Boarijore-Simra Road in Km 29th to 37th (Part) under Non Plan Head for the year 2020-21		198.95	Eng.in Chief Lt. no. 261(S) dated 27.01.2021	146.73	26F2/2020-21 Dated 23.03.2021	146.73	100%	100%	20.06.2021	H N Choudhary Construction Private Limited, Bhagalpur Road, Dudhani, Near
5	Reconstruction of Culvert 1 Nos. (1.5 m x 2.0 m) in 10th Km of Boarijore-Bishunpur-Ghorichak Road (Length- 2.00 m) under Non Plan Head for the year		12.00	Eng.in Chief Lt. no. 261(S) dated 27.01.2021	8.28	23F2/2020-21 Dated 08.02.2021	6.11	74%	100%	24.03.2021	Ajay Kumar Azad, Vill.- Amarpur, PO-Mal Mandro, Thakurgangti, Dist.-

NON PLAN (2021-22)

1	Ordinary repair of Simra-Boarijore-Borio Road from Km 15.400 to 18.00 (Total Length- 2.60 Km) under Non Plan head for the year 2021-22.		10.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	8.80	21F2/2021-22 Dated 22.01.2022	0.00	0%	100%	21.02.2022	M/s Anand Brothers, AT + PO- Mahagama, Godda, Jharkhand
---	---	--	-------	---	------	-------------------------------	------	----	------	------------	---

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Ordinary repair of Mirzachowki-Boarijore-Simra Road from Km 45.570 to 48.625 (Total Length- 3.055 Km) under Non Plan head for the year 2021-22.		10.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	9.99	10F2/2021-22 Dated 21.12.2021	9.99	100%	100%	20.01.2022	M/s Remi Devi, W/o- Mahavir Singh, AT-146, Pirpainti Road Shivpur Ansh, Dist.-
3	Ordinary repair of Nunajore-Shahpur-beldiha-Parsa Road (Length- 14.62km) under RCD Road division Godda for the year 2021-22.		15.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	14.02	19F2/2021-22 Dated 07.01.2022	0.00	0%	100%	20.02.2022	Vijay Kr. Sharma, AT + PO- Samri, PS- Mahagama, Godda
4	Repair of Approach Road of HL Bridge/Damage Retaining wall at Km 11th & 5th at in Doi to Nawadih Road for the year 2021-22.		20.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	20.00	11F2/2021-22 Dated 21.12.2021	0.00	0%	100%	20.02.2022	M/s Prabhakar Jha, Vill- Dumariya, PO- Chapri, PS- Thakurgangti, Dist.- Godda, Jharkhand
5	Construction of Protection work at Passing of Irrigation Canal Approach road in 5th Km of Mohanpur-Khairatkar Road for the year 2021-22.		5.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	4.98	15F2/2021-22 Dated 06.01.2022	0.00	0%	100%	05.02.2022	Manoj Kumar Singh, Vill.- Bagh Jhakhra, PO + PS – Dighi Simanpur, Dist.- Godda, Jharkhand
6	Construction of Protection work and retaining wall at Chainage 17.00 Km to 17.350 & Km 17.547 to 17.850 in Simra-Boarijore-Borio Road for the year 2021-22.		10.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	9.99	14F2/2021-22 Dated 28.12.2021	9.99	100%	100%	12.02.2022	M/s Indrajit Enterprises, AT- Amjhor, PO- Rajabhitha, Dist.- Godda, Jharkhand
7	Special Repair of Culverts (48 Nos.) in Dumuhi -Basantraia via Maheshpur Road under RCD Road division Godda for the year 2021-22.		24.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	17.75	18F2/2021-22 Dated 07.01.2022	0.00	0%	50%	07.03.2022	Kavita Yadav, At- Satsang nagar, PO+PS- Godda, Jharkhand.
8	Special repair of Chowkidar residence and Godown of Road Sub Div-1 under RCD Road Division Godda for the year 2021-22		8.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	7.99	13F2/2021-22 Dated 24.12.2021	0.00	0%	100%	21.02.2022	MD Parwez Alam, Guljarbagh Ward No. 5 Godda
9	Ordinary Repair and Colour Painting of Sub Division office Building Campus Mahagama under RCD Road division Godda for the year 2021-22.		5.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	4.99	12F2/2021-22 Dated 22.12.2021	4.98	100%	100%	20.02.2022	Sri Lakhana lal Yadav, Nunajor, Mahagama, Godda

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Special repair of Residential quarter for Assistant Engineer and Junior Engineer Sec.1 under RCD Road Division Godda for the year 2021-22		20.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	16.00	16F2/2021-22 Dated 07.01.2022	0.00	0%	100%	22.03.2022	Archana Kumari, Nahar Chowk, Bhatdiha, Godda
11	Special repair of Office of AE Sub Div-2 and Quality Control Office Campus under RCD Road Division Godda for the year 2021-22		20.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	15.80	17F2/2021-22 Dated 07.01.2022	0.00	0%	100%	22.03.2022	Archana Kumari, Nahar Chowk, Bhatdiha, Godda
12	Construction of RCC Drain in LHS 350M & RHS 480 M = Total length-830M in 20TH KM At Amor Chouk To Oraon Tola of Deo Deyajori Road for the Year 2021-22		48.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	47.93	24F2/2021-22 Dated 02.02.2022	0.00	0%	100%	31.03.2022	M/s Narendra Shekhar Ajad, S/o-Arun Kumar Ram, Borma, Bajitpur, Godda
13	Ordinary Repair of Mohanpur-Khairatkar Road (Total length-16.070 km) for the year 2021-22		40.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	39.75	20F2/2021-22 Dated 22.01.2022	39.75	100%	100%	21.03.2022	M/s Suvindra Kumar Yadav, At + PO-Chapri, PS-Pathergama, Dist.-Godda, Jharkhand
14	Ordinary Repair of Ghorichak Dighi Road(0.00 to 22.30 KM) (Total length-22.30 km) for the year 2021-22		35.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	34.97	23F2/2021-22 Dated 28.01.2022	0.00	0%	100%	27.03.2022	M/s B.N.S. Enterprises, Vill.-Surmari, Lalmatia, PO- Boarijore, Dist.-Godda, Jharkhand
15	Special Repair of culverts in Sundarpahari to Agiya More road total length (24.515 km) for the year 2021-22 (under NonPlan Head)		26.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	17.85	29F2/2021-22 Dated 14.02.2022			0%	14.04.2022	Kavita Yadav, At-Satsang nagar, PO+PS- Godda, Jharkhand.
16	Ordinary repair of bridge in Km 4th, 14th, 17th and 18th of Dumuhi Basatrai via Maheshpur Road under RCD, Road division Godda for the year 2021-22		50.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	34.97	30F2/2021-22 Dated 14.02.2022			50%	14.04.2022	Haque Consruction, Basantrai, Godda
17	Ordinary repair of Mahagama- Dighi Road (Length- 8.30 Km) for the year 2021-22		48.00	Eng.in Chief Lt. no. 3138(S) dated 18.10.2021	47.97	28F2/2021-22 Dated 16.02.2022			30%	31.03.2022	M/s Anand Brothers, AT + PO- Mahagama, Godda, Jharkhand

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
18	Construction of RCC Drain in Mirzachowki- Boarijore road (MDR- 207) (944.00M)		56.00	Eng.in Chief Lt. no. 226(S) dated 25.01.2022							

ROAD SAFETY (SPILL OVER)

1	Road Furniture work in Different Road of RCD, Road Division, Godda under Road Safety head for the year 2021-22		10.00		2.50	26F2/2021-22 Dated 07.02.2022	2.48	99%	100%	11.02.2022	Amitabh Bhushan, S/o- Brajbhushan Dubey, H. No.- 12, Ward No.- 11, Baghmara, Jasidih, Deoghar, Jharkhand- 814142
2	Road Furniture work in Different Road of RCD, Road Sub Division, Godda 1 under Road Safety head for the year 2021-22				7.50	27F2/2021-22 Dated 11.02.2022	7.46	99%	100%	21.02.2022	Amitabh Bhushan, S/o- Brajbhushan Dubey, H. No.- 12, Ward No.- 11, Baghmara, Jasidih, Deoghar, Jharkhand- 814142
			779.65		596.65		244.28				

VIVEKADHIN (2021-22)

1	Emergent Traffic Restoration with GSB of 4th km in Pirojpur Bhagaiya Road under Road Division, Godda (Vivekadhin head) for the year 2021-22.				2.49	01F2/2021-22 Dated 31.07.2021	2.49	100%	100%	06.08.2021	Ramesh Kumar Jha, Ward No.- 13, Lohiyanagar, Godda
2	Emergent Traffic Restoration with GSB of 6th km in Pirojpur Bhagaiya Road under Road Division, Godda (Vivekadhin head) for the year 2021-22.				2.50	02F2/2021-22 Dated 04.08.2021	2.50	100%	100%	10.08.2021	Ramesh Kumar Jha, Ward No.- 13, Lohiyanagar, Godda
3	Emergent Traffic Restoration with GSB of 7th km in Pirojpur Bhagaiya Road under Road Division, Godda (Vivekadhin head) for the year 2021-22.				2.49	03F2/2021-22 Dated 11.08.2021	2.49	100%	100%	17.08.2021	M/s Jayshanker Prasad, C/O- Pitamber Pandit, Sarouni Bazar, Malhara, Godda

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor		
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.							
1	2	3	4	5	6	7	8	9	10	11	12		
4	Emergent Repair with WMM at Km 17th of Simra Boarijore Borio Road under Road Division, Godda (Vivekadhin head) for the year 2021-22.		25.00	Eng.in Chief It. no. 1670(S) dated 05.07.21	2.50	04F2/2021-22 Dated 17.08.2021	2.50	100%	100%	23.08.2021	Ramesh Kumar Jha, Ward No.- 13, Lohiyanagar, Godda		
5	Emergent Repair with GSB & WMM at Km 18th of Simra Boarijore Borio Road under Road Division, Godda (Vivekadhin head) for the year 2021-22.				2.50	06F2/2021-22 Dated 02.09.2021	2.50	100%	100%	08.09.2021	Manoj Kumar Singh, Vill.- Bagh Jhakra, PO- Dighi Simanpur, Godda		
6	Emergent Repair with GSB & WMM at 46th Km of Mirzachowki- Boarijore- Simra Road under Road Division, Godda (Vivekadhin head) for the year 2021-22.				2.49	05F2/2021-22 Dated 24.08.2021	2.49	100%	100%	30.08.2021	M/s Jayshanker Prasad, C/O- Pitamber Pandit, Sarouni Bazar, Malhara, Godda		
7	Emergent Repair (Traffic Restoration) in Km 4th (Part) & 9th (Part) of Mahagama-Dighi Road under Road Division, Godda for the year 2021-22 (Vivekadhin head)				2.50	07F2/2021-22 Dated 29.09.2021	2.50	100%	100%	05.10.2021	Ramesh Kumar Jha, Ward No.- 13, Lohiyanagar, Godda		
8	Emergent Repair (Traffic Restoration) in Km 3rd (Part) & 4th (Part) of Mahagama-Dighi Road under Road Division, Godda for the year 2021-22 (Vivekadhin head)				2.50	08F2/2021-22 Dated 29.10.2021	2.50	100%	100%	05.11.2021	Ramesh Kumar Jha, Ward No.- 13, Lohiyanagar, Godda		
9	Installation of Road Signages in different Roads under RCD, Road Division, Godda for the year 2021-22 (Vivekadhin head)				1.44	09F2/2021-22 Dated 23.11.2021	1.44	100%	100%	29.11.2021	M/s Preety Pandey, Ward No.- 09, Satya Nagar, North of Block Fild, Godda, Jharkhand		
10	Traffic Restoration with GSB At Ch- 20.900 to Ch.- 21.100 Km (Shripur) and Ch.- 24.500 (Jamun tola) in Mirzachowki Boarijore Simra Road (Vivekadhin head)				2.50	22F2/2021-22 Dated 22.01.2022	2.50	0%	100%	29.01.2022	Manoj Kumar Singh, Vill.- Bagh Jhakra, PO- Dighi Simanpur, Godda		
11	Repair of Footpath PWD Campus & Grill work in CSW of Divisional Building for the year 2021-22 (Vivekadhin head).				1.10	25F2/2021-22 Dated 04.02.2022	1.10	0%	100%	08.02.2022	Amitabh Bhushan, S/o- Brajbhushan Dubey, H. No.- 12, Ward		
Total					25.00		24.99986		24.99951				

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : DUMKA
Div : Jamtara
Name of EE-Sri Nawal Kishore

NIL

0.00

0.00

0.0000

Circle : Dumka
Div : Pakur
Name of EE-Sri Rajesh Kumar

01	Construction of Retain Wall in Dumka-Sahibganj ADB Road in Ch. 88.00. Under Road Division, Pakur (Non Plan) FY 2020-21		64.00	EIC, RCD LETTER No. 2978 (S) Dt., 08.12.2020	48.25	09-F2/20-21 Dt. -19.02.21	47.88	99%	100%	18.07.2021	Ehasan Ansari, Pakur
02	Construction of culvert (6 x 3.5 m) in Amrapara-Maheshpur-Muraroi Road in Ch. 25.300 Under Road Division, Pakur (Non Plan) FY 2020-21		47.76	EIC, RCD LETTER No. 261 (S) Dt., 27.01.2021	47.73	08-F2/20-21 Dt. -08.02.21	40.31	84%	100%	07.04.2021	Md. Zamirul Islam, Pakur.
03	Construction of Retain Wall in Fathepur-singarsi-simlong road in kn 28th(40M) & 35th(40M) Under Road Division Pakur for the year 2021-22 (Non Plan		22.13	EIC, RCD LETTER No. 226 (S) Dt., 25.01.2022	22.09	01-F2/21-22 Dt. -25.10.21	22.09	100%	100%	24.12..2021	Aasish Ranjan, Amrapara, Pakur
04	Ordinary Repair of Littipara-Kunjbona Road (0.00 to 13.00 KM) Under Road Division Pakur for the year 2021-22 (Non Plan)		25.00	EIC, RCD LETTER No. 3138 (S) Dt., 08.10.2021	19.03	09-F2/21-22 Dt. -04.01.22	3.28	17%	20%	29.03.2022	Md. Salahuddin Ansari, Sahibganj
05	Ordinary Repair of Chota Surajbera to Kanchangarh Gupha Road (0.00 to 0.910 KM)Under Road Division Pakur for the year 2021-22 (Non Plan)		5.00	EIC, RCD LETTER No. 3138 (S) Dt., 08.10.2021	4.24	06-F2/21-22 Dt. -24.12.21	4.22	99%	100%	23.03.2022	Aasish Ranjan, Amrapara, Pakur

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
06	Construction of Crush Barrier in Littipara-Kunjbona Road (0.00 to 13.00 KM) Under Road Division Pakur for the year 2021-22 (Non Plan)		12.00	EIC, RCD LETTER No. 3138 (S) Dt,. 08.10.2021	9.48	05-F2/21-22 Dt. -07.12.21	9.48	100%	100%	05.02.2022	Ehsan Ansari, Maheshpur, Pakur
07	Repairing of Division Office Building Under Road Division Pakur for the year 2021-22 (Non Plan)		20.00	EIC, RCD LETTER No. 3138 (S) Dt,. 08.10.2021	14.80	09-F2/21-22 Dt. -31.12.21	5.93	40%	40%	27.03.2022	Sony Enterprises, Sahibganj
08	Construction of Boudary Wall in Division Office Campus Under Road Division Pakur for the year 2021-22 (Non Plan)		4.80	EIC, RCD LETTER No. 3138 (S) Dt,. 08.10.2021	3.79	07-F2/21-22 Dt. -24.12.21	3.19	84%	100%	23.02.22	Sajid Ansari, Harindanga Bazar, Pakur
09	Road Safety and Black Spot Work Under Road Division Pakur for the year 2021-22 (Non Plan)		10.00	EIC, RCD LETTER No. 3138 (S) Dt,. 08.10.2021	#REF!	12-F2/21-22 Dt. -17.01.22	10.00	100%	100%	16.03.22	Md. Javed Ansari, Hiranpur, Pakur
10	Ordinary Repair work in Fathepur-Singarsi-Simlong Road from (19.00 to 25.00 KM) for the year 2021-22. Under Road Division, Pakur (Non Plan)		60.00	EIC, RCD LETTER No. 3138 (S) Dt,. 08.10.2021	59.92	14-F2/21-22 Dt. -22.01.22	0.00	0%	5%	21.07.22	Gouri Shankar Bhagat, Hatpara, Pakur
11	Road Safety Work as KM Post, Railing of Bridge, Parapet Painting and maintenance in different Roads, under Road Division Pakur For the year 2021-22 (Non-Plan)		50.00	EIC, RCD LETTER No. 3138 (S) Dt,. 08.10.2021	49.63	17-F2/21-22 Dt. -03.02.22	45.40	91%	100%	31.03.22	Mukesh Kumar, Sahebganj
12	Construction of two Nos. full Gantry, two Nos. Half Gantry & Three Nos. Reflective Sheet repair in different Roads under Road Division Pakur For the year 2021-22 (Non-Plan Head)		50.00	EIC, RCD LETTER No. 3138 (S) Dt,. 08.10.2021	49.62	16-F2/21-22 Dt. -03.02.22	49.40	100%	100%	31.03.22	Sharma Construction, Dumka
13	Repairing (Raising) of Boundary Wall of Road Division Pakur, Construction of Toilet and HYDT (Deep Boring) In The Campus Of Road Division , Pakur for The Year-2021-22 (Non-Plan).		10.45	EIC, RCD LETTER No. 226 (S) Dt,. 25.01.2022	8.34	22-F2/21-22 Dt. -04.03.22	8.04	97%	100%	26.03.22	Jayant Kumar Mandal, Pakur

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	Repair of Apron in 28th KM of Fathepur-Singarsi-Simlong Road Under Road Division Pakur for the Year- 2021-22 (Non Plan)		6.00	EIC, RCD LETTER No. 226 (S) Dt., 25.01.2022	4.49	19-F2/21-22 Dt. -10.02.22	4.47	99%	100%	11.03.22	Aasish Ranjan, Amrapara, Pakur
15	Construction of Retaining Wall in Fathepur-Singarsi-Simlong Road in 36th KM Under Road Division Pakur for the Year- 2021-22 (Non Plan)		10.00	EIC, RCD LETTER No. 226 (S) Dt., 25.01.2022	6.20	18-F2/21-22 Dt. -25.02.22	6.18	100%	100%	26.03.22	Baby Devi, Boriyo, Sahibganj
16	Repair of Parapet of Culvert & Railing of Bridge in Pakur-Maheshpur Road for the year 2021-22 Under Road Division, Pakur (Non Plan)		10.00	EIC, RCD LETTER No. 226 (S) Dt., 25.01.2022	7.90	20-F2/21-22 Dt. -10.02.22	6.33	80%	80%	26.03.22	Devashish Yadav, Pakur
17	Construction of (2 x 60m) Retaining Wall in 10 th KM of Pakur - Maheshpur Road For The Year-2021-22 (Under Road Division, Pakur (Non Plan)		50.00	EIC, RCD LETTER No. 226 (S) Dt., 25.01.2022	38.35	25-F2/21-22 Dt. 02.03.22	23.58	61%	61%	15.04.22	Dipendra Nath Dubey, Pakur
18	Renovation of Old Office Building & Campus Situated in Pakur Divisional Office Under Road Division, Pakur (Non Plan)		20.00	EIC, RCD LETTER No. 226 (S) Dt., 25.01.2022	15.59	21-F2/21-22 Dt. 10.02.22	15.41	99%	100%	26.03.22	Devashish Yadav, Pakur
19	Repairing (Raising) of Boundary Wall of Executive Engineers Residence for the year 2021-22. Under Road Division, Pakur (Non Plan)		2.50	EIC, RCD LETTER No. 226 (S) Dt., 25.01.2022	2.50	23-F2/21-22 Dt. -03.03.22	2.48	99%	100%	09.03.22	Nader Khan, Pakur
20	Repair of Kitchen, Varanda and Bathroom of Executive Engineer Residence for the year 2021-22. Under Road Division, Pakur (Non Plan)		2.50	EIC, RCD LETTER No. 226 (S) Dt., 25.01.2022	#REF!	24-F2/21-22 Dt. -15.03.22	#REF!	#REF!	100%	21.03.22	Jayant Kumar Mandal, Pakur
TOTAL			482.140			#REF!	#REF!				

VIVEKADHIN

01	Installation supply and Fixing concave mirror 29 Nos. (900mm) in different roads in under road division, Pakur for the year 2021-22		2.46	EE Pakur Dt. 20.10.2021	#REF!	02-F2/20-21 Dt. -30.10.21	#REF!	#REF!	100%	29.11.2021	Rama Shankar Yadav, Birsa Chowk, Ranchi.
----	---	--	------	----------------------------	-------	------------------------------	-------	-------	------	------------	---

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
02	Installation of Sign Boards in different roads in under road division, Pakur for the year 2021-22		2.06	EE Pakur Dt. 20.10.2021	2.06	03-F2/20-21 Dt. -30.10.21	2.06	100%	100%	29.11.2021	Rama Shankar Yadav, Birsa Chowk, Ranchi.
03	Ordinary Repair of Kajladha-Pakuria Road (5.10 to 16.440 KM) Total Length - 11.340 KM Under Road Division Pakur for the year 2021-22		15.48	EE Pakur Dt. 12.11.2021	12.69	08-F2/20-21 Dt. -24.12.21	12.69	100%	100%	23.04.2022	Tara Chandra More, Dumka
04	Repairing of old Residential Building in the RCD office Campus Under Road Division Pakur for the year 2021-22		2.48	EE Pakur Dt. 04.01.22	#REF!	11-F2/20-21 Dt. -07.01.22	2.48	#REF!	100%	13.01.2022	Sony Enterprises, Sahibganj
05	Cleaning grass and removal of the rubbish under premises of Road Division, Pakur for the Year- 2021-22 (Vivekadhin)		0.32	EE Pakur Dt. 12.03.22	0.32	26-F2/20-21 Dt. -22.03.22	0.32	100%	100%	28.03.2022	Jayant Kumar Mandal, Pakur

Circle : Dumka
Div : Sahebganj
Name of EE-Sri Surendra Prasad

Non-Plan FY 2020-21

1	Govindpur-Sahibganj (ADB) Road from KM 251+600 to 309+860 (SH--18)	58.26	95.00	EIC, RCD, Jharkhand Letter. No. 2172 (S), Dt. 12.09.2020	76.28	05F2/2020-21, Dt. 18.11.2020	75.78	100%	100%	17.02.2021	Md. Shamim Alam
2	Construction of Triple cell box culvert 3 x 3 x 3m in 24th KM of ADB Road under Road Division, Sahibganj		55.00	EIC, RCD, Jharkhand Letter. No. 2172 (S), Dt. 12.09.2020	38.49	06F2/2020-21, Dt. 18.11.2020	31.44	100%	100%	17.03.2021	Md. Shamim Alam

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	बरहेट-बरहरवा पथ (कि०मी० 0.00 से 21.00 तक) का साधारण मरम्मति कार्य।	21.00	40.00	EIC, RCD, Jharkhand Letter. No. 2172 (S), Dt. 12.09.2020	27.94	08F2/2020-21, Dt. 18.11.2020	27.64	100%	100%	17.01.2021	Tabrej Alam
4	मंगलहाट-तालझारी पथ (MDR-217) (कि०मी० 0.00 से 4.650) का साधारण मरम्मति कार्य।	4.65	10.00	EIC, RCD, Jharkhand Letter. No. 2172 (S), Dt. 12.09.2020	9.84	12F2/2020-21, Dt. 18.11.2020	9.84	100%	100%	17.01.2021	Manoj Kumar Sah
5	पतना-हिरणपुर पथ (कि०मी० 0.00 से 17.50) का साधारण मरम्मति कार्य।	17.50	10.00	EIC, RCD, Jharkhand Letter. No. 2172 (S), Dt. 12.09.2020	8.50	13F2/2020-21, Dt. 18.11.2020	8.49	100%	100%	17.01.2021	Mr. Manoj Kumar Saha
6	जोजोदारी मोहब्बतपुर पथ (कि०मी० 0.00 से 16.13) का साधारण मरम्मति कार्य।	16.73	10.00	EIC, RCD, Jharkhand Letter. No. 2172 (S), Dt. 12.09.2020	8.40	11F2/2020-21, Dt. 18.11.2020	8.38	100%	100%	17.01.2021	Mr. Manoj Kumar Saha
7	बरहेट-बरहरवा पथ के 13वें कि०मी० में गुमानी नदी पर स्थित H.L. bridge का wearing coat एवं अन्य मरम्मति कार्य।		20.00	EIC, RCD, Jharkhand Letter. No. 2172 (S), Dt. 12.09.2020	13.37	07F2/2020-21, Dt. 18.11.2020	10.05	75%	100%	17.01.2021	Md.Tabrej Alam

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Providing and installation of 01 no. full gantry and 03 nos. half gantry (monopole) at different locations under Namami Gange Scheme in Sahibganj district for the year 2020-21		35.06		20.68	02F2/2021-22, Dt. 15.05.2021	32.82	100%	100%	30.05.2021	Mukesh Kumar
9	कार्यपालक अभियन्ता, पथ प्रमण्डल साहेबगंज के सरकारी आवास का साज-सज्जा सहित जिर्णोद्धार कार्य।		25.00	EIC, RCD, Jharkhand Letter. No. 1185 (S), Dt. 23.03.2021	24.97	09F2/2021-22, Dt. 16.11.2021	24.88	100%	100%	15.03.2022	Sri Anuj Kumar
10	प्रमण्डल कार्यालय परिसर स्थित सहायक अभियन्ता/कनीय अभियन्ता/स्टाफ क्वार्टर का जलापूर्ति, विद्युत वाईरिंग सहित मरम्मति कार्य।		15.00	EIC, RCD, Jharkhand Letter. No. 1185 (S), Dt. 23.03.2021	14.98	10F2/2021-22, Dt. 16.11.2021	14.94	100%	100%	15.03.2022	Jichchu Yadav
11	प्रमण्डल कार्यालय पथ अवर प्रमण्डल कार्यालय गुण नियंत्रण कार्यालय साहेबगंज का साज-सज्जा सहित जीर्णोद्धार कार्य तथा क्षतिग्रस्त बाउण्ड्रीवाल का निर्माण कार्य।		25.00	EIC, RCD, Jharkhand Letter. No. 1185 (S), Dt. 23.03.2021	17.23	12F2/2021-22, Dt. 16.11.2021	15.31	100%	100%	15.03.2022	Basudeo Pandit
12	पथ अवर प्रमण्डल कार्यालय बोरियो, कनीय अभियन्ता, पथ, प्रशाखा, बोरियो कार्यालय एवं निरीक्षण भवन का क्षतिग्रस्त बाउण्ड्री वाल एवं शौचालय, साज-सज्जा निर्माण सहित जिर्णोद्धार कार्य।		25.00	EIC, RCD, Jharkhand Letter. No. 1185 (S), Dt. 23.03.2021	16.12	18F2/2021-22, Dt. 10.12.2021	16.12	100%	100%	25.03.2022	Manoj Kumar Saha

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	पथ अवर प्रमण्डल कार्यालय राजमहल, कनीय अभियन्ता, पथ प्रशाखा, राजमहल कार्यालय एवं निरीक्षण भवन राजमहल का साज-सज्जा सहित जीर्णोद्धार कार्य।		25.00	EIC, RCD, Jharkhand Letter. No. 1185 (S), Dt. 23.03.2021	16.37	16F2/2021-22, Dt. 10.12.2021	10.00	61%	90%	25.03.2022	Tej Narayan Saha
14	पथ प्रशाखा, बरहरवा कार्यालय का जीर्णोद्धार कार्य।		10.00	EIC, RCD, Jharkhand Letter. No. 1185 (S), Dt. 23.03.2021	6.32	17F2/2021-22, Dt. 10.12.2021	6.30	100%	100%	09.03.2022	Manoj Kumar Saha
15	एंडी०बी० पथ एवं बोरियो बाजार लिंक पथ Junction point का Improvement कार्य।		20.00	EIC, RCD, Jharkhand Letter. No. 1185 (S), Dt. 23.03.2021	13.21	11F2/2021-22, Dt. 16.11.2021	13.20	100%	100%	15.02.2022	Rakesh Kumar Jaiswal
16	पथ प्रमण्डल साहेबगंज अंतर्गत विभिन्न पथों में क्षतिग्रस्त गैन्ट्री का मरम्मति, मेटल बीम क्रेस बैरियर की मरम्मति तथा अन्य रोड सेपटी कार्य।		150.00	EIC, RCD, Jharkhand Letter. No. 1279 (S), Dt. 26.03.2021	143.29	15F2/2021-22, Dt. 10.12.2021	143.24	100%	100%	09.03.2022	Shankar Prasad Sah
17	Mirzachouki-Boarijore-Borio Road (KM 0.00 to 5.00 Km)		25.00	EIC, RCD, Jharkhand Letter. No. 3138 (S), Dt. 08.10.2021	24.97	19F2/2021-22, Dt. 06.01.2022	23.94	100%	100%	05.03.2022	Bablu Prasad Sinha

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
18	Simra-Boarijore-Borio Road (Km 19.00 to 28.70)		25.00	EIC, RCD, Jharkhand Letter. No. 3138 (S), Dt. 08.10.2021	24.99	20F2/2021-22, Dt. 06.01.2022				05.03.2022	Gopal Prasad Yadav
19	Remaining portion of mirzachouki-Boarijore-Borio Road (Km 0.00 to 17.00 km)		50.00	EIC, RCD, Jharkhand Letter. No. 3138 (S), Dt. 08.10.2021	49.99	28F2/2021-22, Dt. 15.01.2022	49.85	100%	100%	14.03.2022	Uttam Kumar
20	Jojobari to Mohabbatpur Road (Length 16.13 Km)		40.00	EIC, RCD, Jharkhand Letter. No. 3138 (S), Dt. 08.10.2021	39.72	32F2/2021-22, Dt. 31.01.2022	39.71	100%	100%	25.03.2022	Sony Enterprises
21	Sonajori ADB link Road (Length 0.750 Km)		5.00	EIC, RCD, Jharkhand Letter. No. 3138 (S), Dt. 08.10.2021	4.96	27F2/2021-22, Dt. 12.01.2022	4.96	100%	100%	11.03.2022	Pavitra Kumar
22	गोविन्दपुर-साहेबगंज पथ के 285 वे कि०मी० में पुलिया का मरम्मत कार्य।		5.00	EIC, RCD, Jharkhand Letter. No. 3138 (S), Dt. 08.10.2021	5.00	30F2/2021-22, Dt. 22.01.2022	4.99	100%	100%	21.03.2022	Anurag Anand

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
23	मंगलहाट-तालझारी पथ के कि०मी० 5वें में पुलिया की मरम्मति कार्य।		10.00	EIC, RCD, Jharkhand Letter. No. 3138 (S), Dt. 08.10.2021	10.00	22F2/2021-22, Dt. 06.01.2022	10.00	100%	100%	05.03.2022	Amar Singh
24	ए०डी०बी० से हस्तान्तरित कार्यालय साहेबगंज का मरम्मति एवं साज-सज्जा सहित जीर्णोद्धार कार्य।		10.00	EIC, RCD, Jharkhand Letter. No. 3138 (S), Dt. 08.10.2021	9.99	23F2/2021-22, Dt. 11.01.2022	9.97	100%	80%	10.03.2022	Vikesh Kumar Yadav
25	प्रमण्डल कार्यालय साहेबगंज का मरम्मति एवं साज-सज्जा सहित जीर्णोद्धार कार्य।		10.00	EIC, RCD, Jharkhand Letter. No. 3138 (S), Dt. 08.10.2021	9.99	21F2/2021-22, Dt. 12.01.2022	9.93	100%	100%	05.03.2022	Ranjan Kumar
26	पथ अवर प्रमण्डल कार्यालय बोरियो स्थित स्टाफ क्वार्टर का मरम्मति एवं जीर्णोद्धार कार्य।		5.00	EIC, RCD, Jharkhand Letter. No. 3138 (S), Dt. 08.10.2021	4.99	26F2/2021-22, Dt. 12.01.2022	4.97	100%	100%	11.03.2022	Praveen Kumar Sah
27	पथ प्रशाखा, बरहरवा कार्यालय के चाहारदिवारी का मरम्मति एवं जीर्णोद्धार कार्य।		10.00	EIC, RCD, Jharkhand Letter. No. 3138 (S), Dt. 08.10.2021	10.00	25F2/2021-22, Dt. 12.01.2022	9.99	100%	100%	11.03.2022	Jitendra Kumar Yadav

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
28	Installatioin of yellow blinker, hazard marker and road stud in different road		10.00		10.00	34F2/2021-22, Dt. 22.02.2022	9.62	100%	100%	11.03.2022	Jitendra Kumar Yadav
29	Ordinary repair of Borio Bazar Link Road		15.00	EIC, RCD, Jharkhand Letter. No. 226 (S), Dt. 25.01.2022							
30	Construction of box culvert size 2 x 3mx3m at 3rd km of Jojodari Mohabbatpur Road		40.00	EIC, RCD, Jharkhand Letter. No. 226 (S), Dt. 25.01.2022							
31	Construction of slab culvert 1 x 1.5mx2.0 m at 17th KM of Barhait-Barharwa Road		8.00	EIC, RCD, Jharkhand Letter. No. 226 (S), Dt. 25.01.2022							
32	Ordinary repair of Sahibganj inspection building to east fatak road from km 0.00 to 0.75		40.00	EIC, RCD, Jharkhand Letter. No. 226 (S), Dt. 25.01.2022							
33	Ordinary repair of Pathna-Hiranpur road from Km 0.00 to 17.00		40.00	EIC, RCD, Jharkhand Letter. No. 226 (S), Dt. 25.01.2022							
34	Construction of box culvert size 2 x 8m x 5m at 1st km of Shobhanpur bhatta-Rajgaon Road		70.00	EIC, RCD, Jharkhand Letter. No. 226 (S), Dt. 25.01.2022							

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
35	Temporary diversion in Govindpur-Sahibganj Road (SH-18) at 279th km across Telo river		95.00	EIC, RCD, Jharkhand Letter. No. 226 (S), Dt. 25.01.2022	94.89	36F2/2021-22, Dt. 14.03.2022	55.00	58%			Samim Alam
			1083.058		755.489	0.000	681.373				

Non-Plan FY 2021-22 (VIVEKADHIN WORK)

1	Repairing of Mirzachouki-Boarijore Road to restore traffic from chainage 0.8 km to 2 km under Vivekadhin Head under Road Division, Sahibganj				2.48	03F2/2021-22, Dt. 19.07.2021	2.48	100%	100%	02.08.2021	Sri Anuj Kumar
2	Restoration of main cuts due to heavy rain in ADB Road and BTR Road under Vivekadhin Head under Road Division, Sahibganj for the year 2021-22				2.48	04F2/2021-22, Dt. 31.07.2021	2.46	100%	100%	14.08.2021	Sri Anuj Kumar
3	Ordinary repair of Borio Bazar Link Road under Road Division, Sahibganj for the year 2021-22 under Vivekadhin Head				2.49	05F2/2021-22, Dt. 06.08.2021	2.49	100%	100%	20.08.2021	Anju Devi
4	Painting of bridges, culverts and signboard post from KM 251+600 to 283+00 in ADB road (SH-18) under Vivekadhin Head				2.46	06F2/2021-22, Dt. 24.09.2021	2.45	100%	100%	23.10.2021	Sri Bijay Karmkar
5	Jungle cutting and shoulder maintenance work of Maharajpur to Sharmapur Road, Mangalhat to Taljhari road under Vivekadhin Head				2.50	08F2/2021-22, Dt. 05.10.2021	2.50	100%	100%	19.10.2021	M/s Sneha Construction

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Restoration of rain cut in approach of minor bridge at 5th KM BTR road and bush cutting under Vivekadhin head under Road Division Sahibganj for the year 2021-22				2.48	13F2/2021-22, Dt. 24.09.2021	2.48	100%	100%	10.12.2021	Satyendra Kumar Mishra
7	Bush clearance and maintenance of Govindpur-Sahibganj Road SH-18 (Km 251.60 - Km 309.86) under Road Division, Sahibganj for the year 2021-22 under Vivekadhin Head				2.49	14F2/2021-22, Dt. 24.09.2021	2.48	100%	100%	22.12.2021	Satyendra Kumar Mishra
8	Repair work of steel railing (W.Metal crash barrier) in both side of Babupur Pandit Tola-Chutia More road under Road Division, Sahibganj for the year 2021-2022				2.50	35F2/2021-22, Dt. 05.03.2022	2.50	100%	100%	19.03.2022	Satyendra Kumar Mishra
					19.880		19.842				