

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Roads-Plan)

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Chaibasa</b> <b>Div : Chaibasa</b> <b>Name of EE-Sri Lalu Oraon</b>											
1	Re-Construction of Road from Jagannathpur (Mongra) on MDR-181 to Swamba-Milpi-Barkela on MDR-186	44.42	17399.48	2434(S) dt. 03.05.2017	13679.580	33SBD of 2017-18 Dt 18.01.2018	9223.27	56.95	57	17.01.20	M/S Treveni Engicon Pvt.Ltd 3/6 HS Tower L Road Bistupur Jamshedpur East Singhbhum Jharkhand 831001
2	IRQP Work in Tantnagar-Bharbharia-Kumardungi-Manjhgoan Road (MDR-185) in Km 0.00 to 33.00(Total length-33.00 Km)	33.00	1877.88	1114(S) dt. 22.02.19	1757.371	3SBD 2021-22 Dt 18.10.2021	894.03	50.87	51	17.04.2022	Kiran Construction and infrastructure Pvt. Ltd. Add- Jemco Bus Stand, Telco, Jamshedpur, East Singhbhum,(Jharkhand) PIN-831004
3	IRQP Work in Tantnagar-to Manjhgaon via Kumardungi (MDR-185) from Km 34.00 to 60 Km (Length-27.00 Km) under Road Division Chaibasa for the Year 2021-22.	27.00	1432.25	3197(S) dt. 18.10.21	1495.185	28SBD of 2021-22 dated 07.03.2022	90.67	6.06	7	06.09.2022	M/S R.K Construction Plot No-09

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	IRQP Work of Manjhgaon Noamundi via Jaintgarh Road From Km 0.00 to 29.00 (Total Length-26.60 Km ) under Road Division Chaibasa for the Year 2021-22.	29.00	1565.15	3192(S) dt. 18.10.21	1565.17196	29SBD of 2021-22 dated 29.03.2022					Ashok Kumar Pradhan, S/O--late Profulla Pradhan, Vill-Sanipadampur,P.O-Jamid ,P.S-Chakradharpur, West Singhbhum (Jharkhand) Pin-833102
5	IRQP Work in Singhpokharia to Jaitgarh via Siringsia, Jagannathpur Road(MDR-181) from Km 0.00 to 26 Km under Road Division Chaibasa	26.00	1452.36	806(S) dt. 02.03.22							
6	Re-Construction of Road from Barananda (On SH-04) to Danguaposi	8.02	2425.81	1158(S) dt 27.02.2017	2149.011	32SBD of 2017-18 Dt 16.01.2018	1804.28	71.52	71.52	15.01.19	Shree Sanjeev Kumar Singh At -Sri Ram Path Parsuram Nagar Panki Road Redma Daltangang Palamu 822102
7	Re-Construction of Road from Pundriguttu village in 9th KM of Tantnagar - Manjhgaon (MDR-125) to Bhalda (Orissa border)	2.48	335.47	6072(S) dt. 22.09.2016	305.29058	17SBD of 2017-18 dated 22.09.17	294.13	84.93	100	21.02.18	Kapil Deo Singh Infraprojects P. Ltd. Kumar Bagg Road Arsandey Chowk Kanke Ranchi 834006

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening and Strengthening/Re-Construction of Danguaposi (Barananda to Danguaposi Road ) To Ramtirath Road (Toatal length 9.825 Km ).	9.83	2177.89	3703(S) dt. 25.06.2018	1788.895	34SBD 2018-19 Dt 07.03.2019	1757.74	88.35	100	9 Month i.e 06.12.19	J.K. Associates Agar Nagar Sangroor Panjab Local Add- Ideal Regency, Near Bishwnath Mandir Giridih Jharkhand
2	A. Widening and Strengthening (for two lane) of Singhpokharia PWD Road to Jhinkpani – Siringsia – Jagannathpur - Jaitgarh Road (27.00 to 59.66 Km)	33.66	12030.25	Letter No.- 2458(S) dt. 09.04.2015			14013.67				
	B. Widening and Strengthening (for two lane) of Singhpokharia PWD Road to Jhinkpani – Siringsia – Jagannathpur - Jaitgarh Road (0 to 26 Km)										
	C. Balance Work of Widening and Strengthening (for two lane) of Singhpokharia PWD Road to Jhinkpani – Siringsia – Jagannathpur - Jaitgarh Road (0 to 26 Km)	26.00									
3	W/S of Jhinkpani-Jorapokhar-Silpunji- Thai- Tonto Chowk from KM. 0.00 to 21.475	21.48	3554.75	3391(S) 18.05.15			4046.89				

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening & Strengthening of Kudahatu Chowk to Usambir (Orissa Border) Road Length 18.025 KM	18.03	2957.80	7591(S) 10.10.14			3524.66				
		278.896	47209.075		22740.505		35649.337				

**Circle : CHAIBASA**  
**Div : JAMSHEDPUR**  
**Name of EE-Sri Ram Bilash Sahu**

1	Widening, Strengthening & Reconstruction of Pitajori-Gudabandha Road (Length 17.150 km)	17.150	5698.99	letter No.2486(S), Dt. 03.05.2017.	4047.94	12SBD of 2017-18 Dt. 05.10.2017	4692.61	82.34	96%	04.04.19	LEADING CONSTRUCTION, 10/3 Purulia Highway, Sakchi, Jamshedpur
2	Widening, Strengthening / Reconstruction of Bhadudih(Bonta)-Satnala-Bodam-Madhpor(west Bengal Border) Road . Total length - 19.09 KM	19.090	5584.53	Letter No. 1475(S) Dt. 10.03.2017	4595.23	21SBD of 2017-18 Dt. 29.01.2018	3993.81	71.52	88%	28.07.19	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur.
3	Widening & Strengthening of Road from Kadma-Shastri Nagar Block No.-4 to Block No.2 along river bank and Construction of Cross Road (Total Length 2.55km)	2.550	805.54	543(S) Dt. 25.01.2018	696.72	27 SBD of 2018-19 Dt. 23.02.2019	100.00	12.41	15%	22.06.19	MANOJ KUMAR SINGH, Deoghar, Jharkhand

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening and Strengthening/ Reconstruction for NH-33 (Bansda) to Pathra. (Length: 12.987 km)	12.987	4014.54	676(S)	2693.18	13 SBD of 2018-19 04.10.2018	2695.68	67.15	78%	03.10.19	Manoj Kumar Singh - Kiran Construction & Infrastructure Pvt. Ltd. (JV)
5	Widening & Strengthening/Reconstruction of NH-33(Pipla More) to Govindpur-Annachowk via Ghorabandha road. (Length: 11.710 K.M.)	11.710	8449.91	1499(s) Dt. 10.03.2017	5489.91	16 SBD of 2018-19 Dt. 05.11.2018	4803.30	56.84	75%	04.02.20	Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur
6	Reconstruction of Kowali to Dumaria Road . Total length - 32.80KM	32.800	10512.19	2777(S) Dt. 11.05.2018	5550.61	17 SBD 2018-19 Dt. 05.11.2018	5157.75	49.06	67%	04.11.20	Manoj Kumar Singh - R.K. Construction - Kiran Construction & Infrastructure Pvt. Ltd. (JV)
7	Widening and Strengthening/ Re-construction of Road from Gura (Musabani - Dumaria-Asthi Koima Road) Jiyan - Dhalbhumgarh NH-33 Road. Total Length 24.99 km	24.99	5823.19	2806(S) Dt. 11.05.2018	5198.27	23 SBD of 2018-19	3346.32	57.47	65%	18.07.20	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Reconstruction of Kowali-Laylam Ghati to Orissa Boarder Road (Length 6.275 km)	6.275	2056.00	5063(S) Dt. 31.08.2018	1630.15	21 SBD of 2018- 19 Dt. 18.01.19	1183.03	57.54	72%	17.10.19	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur
9	Dhalbhumgarh Airport Approach Road (Length: 3.50 K.M.)	3.500	1282.95	3687(S) Dt. 24.07.2019	799.52	53 SBD of 2019- 20 Dt. 31.12.2019	452.99	35.31	70%	30.06.20	Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur
10	Widening, Strengthening & Reconstruction of road from Ghatshila Rajstate to NH-33 Sonakhun via. Ghatsila Jail. (Length: 5.944 K.M.).	5.944	1010.23	3903(S) Dt. 06.08.2019	762.08	56 SBD of 2019- 20 Dt. 31.12.2019	720.62	71.33	95%	30.06.20	Kiran Construction & Infrastructue Pvt. Ltd., Jamshedpur
11	(i) Improvement of road from Mercy Hospital to Telco with re-construction of Jora Bridge (Length: 5.880 K.M.) ii Improvement of road from Sunday Market to baridih Market. (Length: 2.323 K.M.)	8.203	734.04	Ltr.No.4487(S), Dt. 06.09.2019	601.77	54 SBD of 2019- 20 Dt. 31-12-2019	332.74	45.33	62%	30.08.2020	Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Improvement of Riding Quality in Old Purulia Road MDR-148 under Head Plan Length 3.358 Km.	3.358	351.46	Ltr. No.206 (S), Dt. 24.01.2022	366.57	27 SBD of 2021-22 Dt. 22.03.2022	0.00	0.00	0%	21.05.2022	M/s Chandel Construction, H.No.16661, Rd. No.12, Hill View Colony, Diman, Jamshedpur
13	IRQP OF DHALBHUMGARH - CHAKULIA - BEND ROAD FOR YEAR 2021-22. Length 27.896 K.M.	27.896	1800.13	Ltr.No.50(S), Dt. 07.01.2022							
14	IRQP Work in Patamda Link Road MDR-164 Length-6.615. under Head Plan for the year 2021-22	6.615	467.55	Ltr.No.372(S), Dt. 04.02.2022	485.50	28 SBD of 2021-22 Dt. 28.03.2022	0.00	0.00	0%	27.05.2022	Saptsatte Construction
15	Widening & Strengthening /Reconstruction of Pichli (On Potka Kudada Main Road) to Damudih Chowk (On Jadugora Hata Main Road) via Sankardah Chakri & Bana (On Sundar Nagar - Narwa Main Road) Total Length 20.355 km for the year 2021-22	20.355	4729.82	Ltr.No.547(S), Dt. 17.02.2022							

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	IRQP work (a) Karandih ( on SH-06) Ghaghidih (Rajnagar-Jugsalai Road) L-3.275 km (b) Rajnagar-Jugsalai Road (Part L-5.865 km) Total Length 9.14 km.	9.140	656.70	02.03.2022/ 802(S)							
17	IRQP/ I Strengthening work of part (i) (a) Mango Suman hotel to Anand Vihar colony (L-1.523 KM), (b) Bada Hanuman Mandir to Dipasai High mast (L-0.850 KM), (c) NH 33 Hanuman Mandir to JKS society (L-1.30 KM), (d) Jawahar nagar road no 14 and cross road no 13 to gudrubasa Dimna road (L-1.30 Km), (e) Old Purulia road no 02 to road no 07 (L-0.85 KM), (f) Road No. 10 (West) Old Purulia Road to Azad Basti Main Road via Jakir Nagar (L-2.475 KM) and part (ii) (a) Mango road no. 17 to National commitee Babangora chowk and Green valley road (L-1.25 KM), (b) Mango-Pardih road no 17 to Kuli road (L-1.55 KM), (c) Old purulia road to Seraikela - Kharsawan boarder road (L-1.184 KM), (d) Azad nagar Babangora chowk and periferal idgah	14.882	822.53	805(S)/ 02.03.2022							

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
18	Widening and Strengthening of Tatanagar Railway Station to Barodaghat Road (2.85 km)	2.850	1384.89	Letter No.21(S) Dt. 15.01.2016	1290.77	07SBD of 2016-17 Dt. 16.09.2016	799.32	70.00	65%	09.08.2019	Megotia Construction (P) Ltd., Gwalapara Road, Jugsalai, Jamshedpur
19	Widening and Reconstruction of NH-33 to Galudih Market Road .L- 2.125	2.125	303.52	1571(S) Dt. 06.03.19	234.34	32 SBD of 2019-20 Dt. 03.10.2019	234.33	77.20	100%	02.02.20	Buildbeast Infrastructure Pvt. Ltd., Shiv Durga Mandir Lane, Ratu Road, Ranchi
20	Reconstruction of Road from Kewla (Bahragora-Kewla PWD Road) Chourangi More to Bamdole (Jenadih Village) Length 4.60 km	4.600	1488.90	4335(S) Dt. 26.07.2018	1100.00	7 24 SBD of 2018-19 Dt. 05.02.2019	1266.11	85.04	100%	04.07.19	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
21	Improvement of Important roads of Jamshedpur (West) from:- 1) Mango Hira Hotel to Subhash Colony, Teachers colony via Sai mandir, 2) Kerala Public School in Jawaharnagar road no. 15, Mango to NH-33, 3) Mango Dimna road to Rajiv Path Moon City. 4) Mango, Baliguma Kharia Basti to PWD road Danga via. Gurudwara. (Length: 5.38 K.M.)	5.380	218.06	4074 (S) Dt. 16.08.2019	196.25	F2/201 9-20 Dt. 19.10.2 019	191.25	87.71	100%	18.02.20	LEADING CONSTRUCTION,103 Purulia Highway, Sakchi, Jamshedpur
22	Widening and Strengthening of Begnadih to potka road (Total Length- 15.95 KM)	15.950	3155.75	Letter No.3976(S) Dt. 24.06.2016	2898.54	08SBD of 2016 17 Dt. 07.12.2 016	3066.75	97.18	100%	06.12.201 7	Manoj Kumar Singh-R.K. Construction(JV), Jamshedpur
23	Widening and Strengthening of Road from - Chakuliya Railway Crossing to Aerodrum (Total (Length -2.015M)	2.015	741.47	2645(S) Dt. 28.05.2019	458.05	11 SBD of 2021- 22 Dt. 03.11.2 021	424.67	57.27	100%	02.03.202 2	KD Infraengicon Pvt. Ltd., 110, B-Block, Dhaktidih, Jamshedpur-831001

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
24	WIDENING AND STRENGTHENING OF GHORBANDHA LINK ROAD LENGTH 1503 m	1.503	268.78	1133(S) Dt. 22.02.2019	263.25	14 SBD of 2021-22 Dt. 24.12.2021	260.00	96.74	100%	23.04.2022	M/s Ray Construction, At B3F1A, Green Field, New Subhash Colony, Dimna Road, Mango, Jamshedpur
25	Improvement of Riding Quality Mango- Pardih road (Length-4.425km) Jamshedpur for the year 2021-2022	4.425	501.61	Ltr. No.3202 (S), Dt. 18.10.2021	522.11	15SBD of 2021-22 Dt. 24.12.2021	521.84	100.00	100%	23.03.2022	LEADING CONSTRUCTION, 103 Purulia Highway, Sakchi, Jamshedpur
		266.29	62863.27		39880.73		34243.13				

**CRF**

1	WIDENING & STRENGTHENING OF KASIDA-HULUNG ROAD. (LENGTH: 14.725 K.M.) (Job No.CRF-JHR-2017-18/49)	14.725	4083.00	RW/NH-28014/2/2017/ JHR/P-8,New Delhi the 28.08.2017	3452.20	04 SBD/2018-19 Dt. 25.05.2018	2411.71	59.07	80%	24.11.19	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur
		14.73	4083.00		3452.20		2411.71				
<b>Total</b>		<b>281.02</b>	<b>66946.27</b>		<b>43332.93</b>		<b>36654.84</b>				

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Chaibasa**  
**Div : Manoharpur**  
**Name of EE-Sri Raghubansh Choudhary**

1	IRQP Work of Saidal-Kiriburu (km 0.00 to km 8.00)	8.00	618.59	28.05.2019 2646 (S)	501.89	10.01.2020 01 SBD/20 19-20	487.07	97%	100%	09.05.2020	NNB Engineers Pvt. Ltd. Adityapur, Jamshedpur
2	W/S and Reconstruction of Sonua-Pansua-Lodhai-Gudri Road, Total length – 41.560 Km.	41.560	8624.303 14530.75600	27.06.2016 4033 (S) and 23.12.2021 4063 (S)	11216.77	03.07.2017 03 SBD/20 17-18	12624.08	85%	85%	02.07.2019	Triveni Engicons Pvt. Ltd., Jamshedpur. 831001
3	Widening & Strengthening / Reconstruction of Banjhikusum - Toklo Road.	22.315	5828.69	10.03.2017 1472(S)	5176.45	17.08.2017 04 SBD/20 17-18	5337.24	91%	100%	16.02.2019	M/s SKM Infracore Pvt. Ltd., Keonjhar, odisha.
4	Widening and Strengthening / Reconstruction Work of Manoharpur – Jaraykela Road.	15.291	10315.13	10.03.2017 1463(S)	4227.01	06.11.2017 05 SBD/20 17-18	6239.77	76%	90%	05.02.2019	Leading Construction Pvt. Ltd. Sakchi, Jamshedpur
5	ROB Work in L.C. No.RBK-14 in Chaibasa-Singhpokaria road		4416.33				2908.84	98%			
6	ROB Work in L.C. No.RBK- 49 in Noamundi-Badajamda road		4150.41				2735.04	98%			

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Widening and Strengthening / Reconstruction Work of Arki (SH-03)-Korba-Birbanki-Kochhang-Bandgaon (NH-75E) Road.	13.00	21271.98	29.06.2018 3767 (S)	4639.59	07.03.2019 05 SBD/2018-19	4446.87	95%	95%		M/s M & S Company, Dumka & M/s Mohan Lal Jain, Murshidabad (J.V)
8	Reconstructioin of Kutingta to Danguaposi road (km.6.778)	6.778	1735.55	26.06.2018 3713 (S)	1467.43	30.01.2019 04 SBD/2018-19	1886.15	92%	100%	29.10.2019	Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur-831001
9	IRQP Work of Majgaon-Jaintgarh-Noamundi Road (k.m. 30.00 to km 58.20)	28.200	1782.00	22.02.2019 1142 (S)	1965.48	27.01.2022 01 SBD/2021-22	420.36	21%	25%	26.07.2022	M/S Chandel Construcion, Hill Vew Colony, Dimna, Jamshedpur.
1	W/s & Reconstruction of Gua-Salai road in km 11.00 to 29.00	18.00	5822.608	12.08.2014 6047 (S)	6225.27431	27.9.2014 2 SBD/2014-15	6702.44	100%	100%	26.09.2016	M/S R.K.S.C. Pvt., Ltd. Begusarai

43787.87

**Circle - Chaibasa**

**Division-Seraikella-Kharsawan**

**Name of EE-Sri Ganesh Ram Hembrome**

1	Widening&Strengthening/Reconstruction of Kharsawan-Hurangda-Raijama-Kanderkuti-(Rangamati) Rargaon Road from 0.00 km to 29.407 km	29.407	4971.54	2994(S), Dt. 25.03.2013	5259.10221	03 SBD of 2013-14 Dt. 22.05.2013	5312.18	99%	97%	21.11.2014	M/s NPCC, Ranchi
---	---	--------	---------	-------------------------	------------	----------------------------------	---------	-----	-----	------------	------------------

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Improvement of Riding Quality work of Sijulata-Konebera Road (MDR-147) From Km. 0.00 to Km. 11.40 for the year 2018-19	11.400	507.294	3833(S), Dt. 02.07.2018	447.17593	04 SBD of 2018-19 Dt. 12.02.2019	250.92	56%	87%	11.06.2019	M/s SKM Infraventure Pvt. Ltd, House No. 242, New Colony, Keonjhar, Odisha. Pin-758001.
3	Widening & Strengthening/Reconstruction of Chandil P.H.E.D. More (NH-32) to Jamdih (on NH-32) via Sukhsari road from Km 0.00 to Km.12.432 for the year 2021-22.	12.432	4211.82	1497(S), Dt. 05.03.2019	2944.21768	01 SBD of 2021-22 of Dt. 08.10.2021			5%	07.08.2022	Triveni Engicons Pvt. Ltd., 3/6, H.S. Tower, L-Road, Bistupur, Jamshedpur Jharkhand, Pin-831001
4	Construction of Burudih Bypass on Seraikella-Kharsawan Road (MDR-144) (Total Length-1.553 Km.)	1.553	1488.63	4228(S), Dt. 22.08.2019			803.58	54%			
5	Improvement of Riding Quality/ Strengthening Work of Rangamati (On NH-33)-Tikar Road (MDR-025) from Km 0.00 to Km. 9.05 (Total Length-9.05 Km.) for the year 2021-22	9.05	838.91	2403(S), Dt. 16.08.2021	868.91423	02 SBD of 2021-22 Dt. 31.12.2021	412.63	47%	47%	30.05.2022	Megotia Construction Private Ltd., Gwala Para Road, Jugsalai, Jamshedpur
6	Improvement of Riding Quality/Strengthening work of Raghunathpur-Bodam-Patamda Road (MDR-250) Road from Km 24.368 to Km 28.368 and Km 30.368 to Km 33.168 (Total Length= 6.80 Km) for the year 2021-22	6.80	405.95	letter No.- 3667(S), dt. 26.11.2021	423.59055	03 SBD of 2021-22 Dt. 17.02.2022	422.66	100%	100%	16.04.2022	Ray Construction, H.No.-B3 F1A, Green Field, Subhash Colony, Mango, Jamshedpur, Jharkhand

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Improvement of Riding Quality/Strengthening Work of Ukri (MDR-158)-Akarshini-Gondpur (On MDR-144) Road (Total Length 14.986 Km.) Road for the year 2021-22	14.986	816.36	letter No.- 3190(S), dt. 18.10.2021	847.24451	04 SBD of 2021-22 Dt. 25.02.2022	193.73	23%	23%	24.06.2022	M/s Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur, Dist-East Singhbhum, Jharkhand
8	Widening and Strengthening Work of Adityapur (R.I.T. More on Adityapur-Kandra, SH-05)-Mahuldih-Hesal Main Road (Aidal More of Hata-Chaibasa Road, SH-06) (Total Length 23.95 Km.) for the year 2021-22	23.95	7919.71	letter No.- 4073(S), dt. 23.12.2021	7394.64265	05 SBD of 2021-22 Dt. 30.03.2022				29.06.2023	SECC-M&S. Co JV, Plot No. 1588, Kulupdanga, Road-19, Adityapur, Seraikella-Kharsawan, Jharkhand, Pin-831013
9	Improvement of Riding Quality/Strengthening Work of Seraikella-Udaypur-Industrial Area Road from Km. 0.00 to Km. 24.56 (Total Length 24.56 Km.) for the year 2021-22	24.56	1141.10	letter No.- 3806(S), dt. 07.12.2021							Kiran Construction and Infrastructure Pvt. Ltd Near Bhagat Singh Statue Jemco Bus Stand, Telco, Jamshedpur-831004
10	Improvement of Riding Quality Work of Rajnagar-Jugsalai Road (Total length 24.745 Km.) for the year 2021-22	24.745	1544.33	letter No.- 52(S), dt. 07.01.2022							Manoj Kumar Singh, Vill-Chaparia, PO-Koiridih, PS-Jashidih, Dist-Deoghar, Jharkhand

State Plan Road Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of Two Lane with Paved Shoulder from Kanderbera (NH-33) to Dumuhani (on Marine Drive way) Bypass Road From Ch. 0.00 To 7.722 KM. for the year 2014-15	7.722	3940.27 10359.329	7589(S) 10.11.2014  10359.329 21.04.2017	3352.43	05 SBD of 2014-15 Dt. 28.03.2015	12915.83	95%	100%	27.09.2016	M/s Leading Construction, 103Purulia Highway, Sakchi, Jamshedpur, Dist-East Singhbhum, Jharkhand
		166.61	18366.811		7165.563		20311.53				

**STATE PLAN BUILDING WORKS**

Sl. No	Sanctioned Scheme	Administrative Approval	Agreement	Financial Progress		Overall Achievement	Scheduled Date	Name of Contractor	
	Name			Amount	Amount				Expenditure Grand Total (11+15)
1	2	3	4	5	6	7	8	9	
1	Construction of Inspection Bunglow at Kharsawan (with furnishing) and annexy under Road Division, Seraikella-Kharsawan	129.098	3443(S), Dt. 15.05.2012	160.17578	12 F2 of 2012-13 Dt. 12.03.2013	150.00	94%	11.06.2014	Sri Satya Narayan Agrawal Ward No. 05, Post+P.S. - Seraikella Dist-Seraikella-Kharsawan, Jharkhand

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Bridges-Plan)

Month : March, 2022

State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Chaibasa</b> <b>Div : Chaibasa</b> <b>Name of EE-Sri Lalu Oraon</b>											
<b>Circle : CHAIBASA</b> <b>Div : JAMSHEDPUR</b> <b>Name of EE-Sri Ram Bilash Sahu</b>											
1	CONSTRUCTION OF HL R.C.C BRIDGE IN MUSABANI-DUMARIA-ASTAKOWALI UP TO ORRISA BORDER. (19 NO BRIDGE) Ch.5.654, 7.358, 7.655, 9.413, 10.292, 12.710, 15.323, 17.093, 23.938, 24.310, 24.401, 32.650, 35.430, 34.146, 37.392, 38.258, 41.004, 42.011 & 43.927	0.653 m	3993.31	Letter No. 4265(S) Dt. 13.07.2016	4210.71	08.05.2017 & 22.03.2022 01 SBD of 2017-18	3384.50	84.75	82%	31.03.2022	TRIVENI ENGICONS PRIVATE LIMITED, Add.-3/6, H.S. Tower, L Road, Bistupur, Jamshedpur.
2	Construction of HL Bridge over Swaranrekha River in 3rd km of Pipla more(NH-33) to Anna Chowk Road Via Gorabanda -Govindpur in Year 2017-18		1366.88	4605(S) Dt. 09.08.2017	1011.00	22.02.2018 24SBD of 2017-18	295.09	21.59	25%	22.02.2020	M/s PINTU ENGINEERING CONSTRUCTION PRIVATE LIMITED, SARAIKELA.

Month : March, 2022

State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of approach of proposed ROB No.26B at km 251/13-15 lieu of Level crossing no.141/Spl. Class at km 251/3-5 between Tata-Aditaypur stn. Under CKP railway division in S.E. Railway in Year 2017-18 Under Road Division, Jamshedpur		R/A Rs. 4404.95000	Letter No. 2891(S) Dt. 21.09.2021	1829.11894 11.10.2018 & 22.03.2022 14 SBD of 2018-19		1950.37	44.28	50%	31.12.2022	TRIVENI ENGICONS PRIVATE LIMITED, Add.-3/6, H.S. Tower, L Road, Bistupur, Jamshedpur.
4	Construction of Four Lane Elevated Corridor with cable stayed bridge & Construction of Approach Road of Anna Chowk - Govindpur bypass Road (Total Length 1555 m) State of Jharkhand on Engineering, Procurement & Construction (EPC) Mode	1530 m	16353.98	6385(S) Dt. 30.11.2018	13877.00	31 EPC of 2019-20 Dt. 25.05.2019	0.0000	0.00		24.11.2021	S.P. Singla Construction Pvt. Ltd., Panchkula, Haryana.
5	Construction of ROB in lieu of LC No.137 near km 242/23-25 between Asanbani and Salgajori station under SER.		4385.96	1230(S) Dt. 27.02.2019	-	-	-	-	-	-	-
6	CONSTRUCTION OF High Level Bridge 02 No. 2-Lane (with approach road) at KM 08th in Kanderbera-Do Muhani Road over Suwarnrekha River under Road Division, Jamshedpur.		3803.78	Letter No. 2891(S) Dt. 21.09.2021	1829.11894 11.10.2018 & 22.03.2022 14 SBD of 2018-19		1950.37	44.28	50%	31.12.2022	TRIVENI ENGICONS PRIVATE LIMITED, Add.-3/6, H.S. Tower, L Road, Bistupur, Jamshedpur.

29903.9

18087.7

7580.33

Month : March, 2022

State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**PMGSY**

1	High Level Bridge over Swernrekha River in Dhalbhumgarh-Goglo-Sorangee-Bhalki Road under LWE	344.4	1268.32	17024/II(i)/2017-RC(358261) Dt. 22.02.2018	1198.50	27.08.2018 11 SBD 2018-19	1238.78	100%	100%	26.02.2020	Mengotia Construction, Pvt. Ltd., Jugsalai, Jamshedpur
---	--	-------	---------	---	---------	---------------------------------	---------	------	------	------------	--

**16399.43**

Circle : Chaibasa  
Div : Manoharpur  
Name of EE-Sri Raghubansh Choudhary

Circle - Chaibasa  
Division-Seraikella-Kharsawan  
Name of EE-Sri Ganesh Ram Hembrome

Month : March, 2022

## State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of High level RCC Bridge over SANJAY RIVER in 7th K.M of SERAIKELLA-KHARSAWAN Road for the year 2012-13	5x24	692.86	8265(S), Dt. 27.11.2012	819	02 SBD of 2013-14 Dt. 21.05.2013	766.43	75%	90%	20.11.2014	M/s Satyam Builders, Amla Tola, Chaibasa Dist-West Singhbhum
2	Constructoin of High Level Bridge Over Sona River at 8th Km. of Sini Bazar to Kharsawan Road (Including Approach Road)		479.42	2686(S), Dt. 30.05.2019	443	01 SBD of 2019-20 Dt. 24.10.2019			10%	23.10.2021	Pintu Engineering Construction Pvt. Ltd., Address-Dalmia House, Road No.-06, Seraikella, Dist-Seraikella-Kharsawan,
3	Construction of Road Over Bridge in Lieu of Level Crossing No.-160 in between Mahalimurup & Rajkharsawan Station at Km. 286/23-25 of Seraikella-Kharsawan Road (MDR-144)				2070.50103 (State Share)		2051.76	99%			FA & CAO, S.E. Rly, Kolkata

Month : March, 2022

State Plan Bridge Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Plantation of tree 540 Nos. with iron gabion and transplant of 28 Nos. trees for ROB No. 160 in between Kharsawan and Mahalimoorum Station in Seraikella-Kharsawan Road in Km. 9.90 under RCD, Road Division, Seraikella-Kharsawan		3780.59		20.42	21 F2 of 2019-20 Dt. 23.10.2019	18.74	92%	100%	22.10.2023	M/s Krishna Construction, At/Po-Seraikella, Ward No.-07, Dist-Seraikella-Kharsawan
5	(A) Construction of High Level Bridge Over Swarnarekha River at 8th Km. of Kandra-Chandil Road for the year 2015-16	9x24	1837.00	5804(S), Dt. 12.08.2015	1821.93	03 SBD of 2015-16 Dt. 08.12.2015	1834.89	100%	99%	07.12.2017	Megotia Construction Private Ltd., Gwala Para Road, Jugsalai, Jamshedpur
	(B) Construction of Diversion in Swarnrekha River Near Manikui Bridge in 8th Km. of Kandra-Chandil Road				64.55	02 F2 of 2015-16 Dt. 29.10.2015	63.78	99%	100%	02.12.2015	Hare Lal Construction Company (P) Ltd. Dist-Seraikella-Kharsawan. Jharkhand
			<b>6789.88</b>		<b>3168.47</b>		<b>4735.59</b>				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Non-Plan)  
State Non-Plan Works

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme		Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2		3	4	5	6	7	8	9	10	11	12
<b>Circle : Chaibasa</b> <b>Div : Chaibasa</b> <b>Name of EE-Sri Lalu Oraon</b>												
<b>Non-Plan Scheme 2021-22</b>												
1	पुराना चाईबासा से बारीपुखरी (Along the Alingment of old Tonto-Roam Road) में साधारण मरम्मति एवं सड़क सुरक्षा का कार्य।			20.00		19.85	20.12.2021/16F2 of 2021-22	19.85	100.00	100	02.02.2022	M/S Chandra Prakash
2	जुवली तालाब से बान्धपारा रेलवे क्रॉसिंग तक सतह नवीकरण कार्य।			10.00		9.57	06.12.2021/14F2 of 2021-22	0.00	0.00		14.01.2022	Akriti Construction vill- Narsanda PS- Muffasi West
3	सिंहपोखरिया से जैतगढ़ भाया सिरिंगसिया जगन्नाथपुर पथ के कि०मी० 27.00 से 59 में पोट पेच एवं 53वां कि०मी० में अवस्थित HL Bridge में तीन साईड में Protection एवं Bolder Pitching कार्य			15.00		1497545.00	04.01.2022/19F2 of 2021-22	0.00	0.00	78.17	17.02.22	D.K Construction
4	प्रमंडल स्थित गुण नियंत्रण कार्यालय भवन का मरम्मति कार्य			5.00		4.99	06.12.2021/13F2 of 2021-22	4.98	99.82	100	19.01.2022	MS Sumant Agrwal vill- Near Shidheshawar
5	कार्यपालक अभियंता के आवास का मरम्मति कार्य			10.00		9.97	06.12.2021/15F2 of 2021-22	9.94	99.93	100	19.01.2022	Sri Niraj Kumar Singh S/O- Shambhu Singh,144 Subhash Chowk Tungri Chaibasa Jharkhand PIN - 833201
6	कार्यपालक अभियंता एवं सहायक अभियंता, मुख्यालय के कार्यालय में मरम्मति कार्य			10.00		9.99	01.12.2021/07F2 of 2021-22	9.95	99.60	100	14.01.2022	Wakil Khan Add. New Colony, Hind Chowk,Bara Bazar, Chaibasa,West Singhbhum,(Jharkhand) Pin 833201

EIC Lt.No.  
3138(S)  
08 10 2021

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	हाटगम्हरिया स्थित निरीक्षण का साज-सज्या एवं उपस्कर का प्रावधान		5.00								Laxmi Distrubutors
8	धनसारी-अंधारी-परमसदा पथ के 20वें कि०मी० पर ओवर हेड फुल गैन्ट्री का निर्माण कार्य।		17.00		16.23	06.12.2021/ 12F2 of 2021-22	16.23	100.00	100	19.01.20 22	Abhinash Kumar Sirka Add- vill Kheriya Tangar PS-
9	तिरिलबुटा पम्परा पथ में सड़क सुरक्षा (Crash Barrier) का कार्य।		23.00		22.92	01.12.2021/ 10F2 of 2021-22	22.88	99.85	100	14.01.20 22	GHANSHYAM DARBAR Add- ShIV Mandir
10	सिंहपोखरिया जैतगढ़ के 33 कि०मी० पर अवस्थित जामडीह से हाटगम्हरिया एन.एच. 75 ई. भाया केन्द्रपोसी रेलवे स्टेशन पथ के कि०मी० 1.00 में हाफ गैन्ट्री का मरम्मत कार्य		4.05		4.03	06.12.2021/ 11F2 of 2021-22	4.03	99.98		04.01.20 22	MS Asifa Construction Add- Jama Masjid Near Bari Bazar
11	हाटगम्हरिया-बेनीसागर-भाया मझगांव पथ के पडसा चौक में क्षतिग्रस्त गैन्ट्री का मरम्मत कार्य		4.05		4.02	01.12.2021/ 08F2 of 2021-22	4.02	100.00	100	30.12.20 21	Sri Bala Prasad Dubey
12	विभिन्न पथों में सड़क सुरक्षा कार्य।		10.00		9.97	03.01.2022/ 17F2 of 2021-22	9.97	99.99	100	16.02.20 22	Mohammad Nasim Near Dhobi Talab Bari Bazar Chaibasa West Singhbhum Jharkhand Pin - 833201
13	तांतनगर-मझगांव भाया कुमारडुंगी पथ के कि०मी० 1.00 एवं कि०मी० 30.00(कुल 2 अदद) में ओवर हेड फुल गैन्ट्री का निर्माण कार्य।(एक) अदद		17.00		15.95	01.12.2021/ 09F2 of 2021-22	15.95	100.00	100	14.01.20 22	sanskar Builders. Pro-Poonam Karan At- Bara Nimdih Near Kalika Press
14	Repair of Full Gantry in 1st KM of Singhpokharia to Jaintgarh via Serengsia-Jagannathpur Road under Non-Plan Head Road Division Chaibasa for the year 2021-22				10.00	28.02.2022/ 025F2 of 2021-22	0.00	0.00		19.03.20 22	Raj Kumar
15	कुदाहातु से उसामबीर पथ के विभिन्न कि०मी० में सड़क सुरक्षा (Crash Barrier Length 1200 M) Road under Non-Plan Head Road Division Chaibasa for the year 2021-22				17.99	24.02.2022/ 24F2 of 2021-22	17.92	99.62	99.62	20.03.20 22	Abhinash Kumar Sirka Add- vill Kheriya Tangar PS- Manjhari West Singhbhum

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Road Safety work in different roads of Road Division Chaibasa under Non-Plan Head for the year 2021-22				9.85	19.02.2022/23F2 of 2021-22	9.85	100.00		10.03.2022	Sanjit Kumar
17	रेलवे क्रॉसिंग हाता-चाईबासा पथ से प्रस्तावित चाईबासा पथ बड़ाचिरू-अमिता-डालयामिर्चा-चाईबासा पथ (कुल लम्बाई- 8.78 कि०मी०) का वि० श मरम्मत कार्य।		90.00	EIC Lt. No 226(S) dt.25.01.2022							
			240.1		1497710.336		145.5749				

**Vivekadhin 2021-22**

1	Emergent Work of Bush Cutting and Maintainance of Shoulder in Chaibasa Bypass Road and Chaibasa Kokcho Bharbharia Road (P) under Non Plan (Vivekadhin) for the year 2021-22.		30.000	1670 (S) dt.05.07.2021	2.39	05.08.21/01F2 of 21-22	2.39	100.00	100	17.08.2021	Wakil Khan Add. New Colony, Hind Chowk,Bara Bazar, Chaibasa,West Singhbhum,(Jharkhand) Pin 833201
2	गैर योजना (विवेकाधीन) मद अन्तर्गत असुरा कुमारडुंगी भाया बलन्डिया पथ के कि०मी०-24वें में अवस्थित पुलिया का मरम्मत एवं कि०मी०-6वें में गार्डवाल निर्माण कार्य।				3.92	24.01.22/22F2 of 21-22	3.84	98.03	100	09.03.2022	Vikash Kumar Sharma
3	Providing and fixing of different signages, Road marker and speed breaker in different road of Road Sub-Division Chaibasa under Non-Plan Head (Vivekadhin) Road Division Chaibasa for the year 2021-22				6.99	04.01.22/20F2 of 21-22	6.99	99.99	100	17.02.22	Md. Tanveer Khan
4	Emergent work of construction of 1.5m ht. guard wall in 4 <sup>th</sup> Km of Jamdih in KM 33 of Singhpokharia-Jhikpani-Serengsia-Jaintgarh to Hatgamharia NH-75E via Kendposi Railway Station Road under Non-Plan Head (Vivekadhin) Road Division Chaibasa for the year 2021-22				8.12	24.01.22/21F2 of 21-22	8.12	99.98	100	22.02.22	Mohammad Nasim Near Dhobi Talab Bari Bazar Chaibasa West Singhbhum Jharkhand Pin - 833201

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Providing and fixing of different signages, Road marker and speed breaker in Singhpokharia to Jaintgarh via Serengsia-Jagannathpur road under Non-Plan (Vivekadhin) Road Division Chaibasa for the year 2021-22				4.00	04.01.22/18F2 of 21-22	4.00	100.00	100	17.02.22	Mohammad Nasim Near Dhobi Talab Bari Bazar Chaibasa West Singhbhum Jharkhand Pin - 833201
6	Jhari cutting and construction of earthen shoulder in different Km of hobalkand to Khairpal road under Non Plan Head (Vivekadhin) Road Division Chaibasa for the year 2021-22				2.10	02.03.2022/27 F2 2021-22	2.10	99.78	100	16.03.2022	Wakil Khan Add. New Colony, Hind Chowk,Bara Bazar, Chaibasa,West Singhbhum,(Jharkhand) Pin 833201
7	Clearing and grubbing work in different road of jagannathpur Road Sub-Division Chaibasa for the year 2021-22				2.47	02.03.2022/26 F2 2021-22	2.47	100.00	100	16.03.2022	Sri Niraj Kumar Singh S/O- Shambhu Singh,144 Subhash Chowk Tungri Chaibasa Jharkhand PIN - 833201

**Spill Over Taken in 2021-22 (Non-Plan Scheme 2020-21)**

1	तांतनगर-मझगांव भाया कुमारडुंगी पथ के कि०मी० 34.00 एवं 35.00 में पोट पेच रिपेयरिंग कार्य।		16.00	EIC Lt.No. 2978(S) 08.12.2020 Spil over sanction vide EIC lt.	15.96	28.01.2021/09 F22020-21	15.74		100	13.03.2021	Uma Devi D/O- Kesho Singh Add- 136, Gandhi Tola Jain Mandir Chaibasa
2	चाईबासा-सैतवा पथ के कि०मी० 12 में पोट पेच रिपेयरिंग कार्य।		5.00		4.93	08.02.21 /11F2020-21	4.93	100	100	09.03.2021	Mohammad Nasim Near Dhobi Talab Bari Bazar Chaibasa West Singhbhum Jharkhand Pin -833201
3	Emergent works of RCC Guard Wall in 40th Km of Singhpokharia to Jaitgarh via Siringsia, Jagannathpur Road		25.88		21.21	30.01.2021/10 F2 2020-21	21.19		100	30.03.2021	sanskar Builders. Pro-Poonam Karan At- Bara Nimdi Near Kalika Press P.O-Chaibasa Dist-WestSinghbhum

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	चाईबासा-कोकचो-भरभरिया पथ के कि०मी० 5.00 से 18.00 कि०मी० में पोट पेच रिपेयरिंग कार्य।		50.00	No 2794 (SO dt. 13.09.2021)	49.62	24.02.2021/14 F2 of 2020-21	48.44	97.63	100	09.04.2021	Akash Kumar
5	सिंहपोखरिया से जैतगढ़ भाया सिरिंगसिया जगन्नाथपुर पथ (कि०मी० 0.00 से 26.00 कि०मी० तक) में साधारण मरम्मत कार्य।		50.00		49.93	24.02.2021/15 F2 of 2020-21	49.92	99.98	100	09.04.2021	M/S Akshay Kumar Sahoo
6	हाटगम्हरिया-बेनीसागर-भाया मझगांव पथ के कि०मी० 31.00 से 44.485 कि०मी० तक में साधारण मरम्मत कार्य।		30.00		29.99	24.02.2021/16 F2 of 2020-21	29.97	99.93	100	07.04.2021	sanskar Builders. Pro-Poonam Karan At- Bara Nimdih Near Kalika Press P.O-Chaibasa Dist-WestSinghbhum
7	तिरिलबुटा पम्परा पथ के कि०मी० 5 एवं 6 में गार्डवाल निर्माण कार्य।		30.00	EIC Lt.No. 261(S) 27.01.21 Spil over sanction vide EIC Lt. No 2794 (SO dt. 13.09.2021)	21.00	25.02.2021/17 F2 of 2020-21	11.83	99.93	100	21.03.2021	M/S Adarsh Traders and construction
8	Crash Barriar in (a) Dhansari-Andhari-Paramsada upto Odisha Border Road (2425 M) (b) Majhgaon to Jaintgarh Road via Khairpal KM 0.00 to 29.00 (750 M) (c) Hobalkand to Khairpal Road (150 M) (d) Jhinkpani-Jorapokhar-Silpunji-Thai-Tonto Chowk Road (600 M)		117.91		90.53	16.10.21/02F2 of 2021-22	90.51		100	2 Month 15.12.2021	NTS STRUCTURE PVT.LTD Pro. Shafique Ahmed Khan. H.No. 85 New Paras Tolli Doranda Ranchi 834002
9	चाईबासा-सैतवा पथ के कि०मी० 1st में स्थित Half Gantry का मरम्मत कार्य।		4.03	EIC Lt.No. 1185(S) 23.03.21 Spil over sanction vide EIC Lt. No 2794 (SO dt. 13.09.2021)	4.02	18.10.21/05F2 of 2021-22	4.02		100	30 Day 16.11.2021	Wakil Khan Add. New Colony, Hind Chowk,Bara Bazar, Chaibasa,West Singhbhum,(Jharkhand) Pin 833201

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	असुरा-कुमारडुंगी पथ में रोड सेफ्टी (Modular Speed Breker, Signages) कार्य।		1.25		1.22	18.10.21/06F2 of 2021-22	1.22		100	30 Day 16.11.2021	Md. Tanveer Khan, New Colony , hind Chowk, Bara Sazar, Chaibasa, West Singhbhum,Sadar Chaibasa-833201
11	कुदाहातु चौक से उसामबीर (उडिशा बॉर्डर) पथ में रोड सेफ्टी (Modular Speed Breker, Signages) कार्य।		5.00		5.00	18.10.21/04F2 of 2021-22	5.00		100	30 Day 16.11.2021	Mohammad Nasim Near Dhobi Talab Bari Bazar Chaibasa West Singhbhum Jharkhand Pin -833201

**Circle - Chaibasa**  
**Division-Jamshedpur**  
**Name of EE-Sri Ram Bilash Sahu**

1	Haldi-Pokhar Kowali Road (Ordinary Repair)			10.00 Ltr.No.2172(S) Dt 12.09.2020	9.58	08 F2 of 2020-21 dt. 08.12.2020	9.51	95.13%	#VALUE!	07.03.20 21	M/s Om Manglam Construction, Rifit Colony, Mango, Jamshedpur
2	BEGNADIH-POTKA Road (Ordinary Repair)			10.00 Ltr.No.2172(S) Dt 12.09.2020	10.00	04 F2 of 2020-21 dt. 08.12.2020	9.85	98.51%	#VALUE!	07.03.20 21	Abhishik Singhdeo, Saraikela- Kharsawan
3	Patamda link road (Ordinary Repair)			5.00 Ltr.No.2172(S) Dt 12.09.2020	4.96	07 F2 of 2020-21 dt. 08.12.2020	4.90	97.95%	#VALUE!	07.02.20 21	M/s Harshit Kumar, Road No.4, Sankosai, Mango, Jamshedpur
4	Assanbani - Patamda ROAD (Ordinary Repair)			10.00 Ltr.No.2172(S) Dt 12.09.2020	8.58	05 F2 of 2020-21 dt. 08.12.2020	7.50	75.04%	#VALUE!	07.03.20 21	Arvind Kumar, Ranchi
5	Jamshedpur- hata road to karandih rajnagar road via ghaghidih (ordinary repair)			3.00 Ltr.No.2172(S) Dt 12.09.2020	3.00	11 F2 of 2020-21 dt. 08.12.2020	2.67	89.11%	#VALUE!	07.02.20 21	Tara Chand, Sindhi Refuji Colon, Agrico, Jamshedpur

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	W/S of Hata-Musabani Road for Ordinary Repair			75.00 Ltr.No.2172(S) Dt 12.09.2020	60.29	15 F2 of 2020-21 dt. 31.12.2020	59.64	79.52%	#VALUE!	30.03.20 21	Karampradhan Techno Solution Pvt. Ltd. Ranchi
7	Repair of Bridge approach in Kadhiya Nala at 48 km of Musabnai-Dumaria-Astha Kowali-Koyma Road.			32.53 Ltr.No.2172(S) Dt 12.09.2020	28.79	13 F2 of 2020-21 dt. 29.12.2020	28.63	88.00%	#VALUE!	28.02.20 21	M/s Sneha Enterprises
8	Patamda Boram Raghunathpur Road			50.00 Ltr.No.2172(S) Dt 12.09.2020	44.93	16 F2 of 2020-21 dt. 15.01.2021	44.59	89.18%	#VALUE!	14.03.20 21	Shivam Enterprises Hat tola, saraikelela
9	Repair of Dhalbhumgarh-Chakulia-Bend Road.			54.00 Ltr.No.2172(S) Dt 12.09.2020	48.60	17 F2 of 2020-21 dt. 18.02.2021	48.60	90.00%	#VALUE!	17.05.20 21	M/s Adityavarne Architects,45, Supervisor Flat,Baradwari, Sakchi Jamshedpur
10	Repair of Bridge in 3rd K.M. of Surda Crossing to NH-33 road over Swernarekha River and Road (length-6.00 KM) under head non-plan for FY 2020-21			57.60 Ltr.No.2978(S) Dt. 08.12.2020	55.97	28 F2 of 2020-21 dt. 22.03.2021	54.30	94.27%	#VALUE!	28.04.20 21	Karmapradhan Techno Solution Pvt. Ltd., H.No.-2E, Indira Regency, Pani Tanki Road, Allahabad Bank, Harmu Housing Colony, PS-Argora, Doranda, Ranchi- 834002
11	Repair of Road from Chakulia Railway Crossing to Aerodrom(Length- 2.015 KM)			64.425 Ltr.No.2978(S) Dt 08.12.2020	51.98	26 F2 of 2020-21 dt. 22.03.2021	51.98	80.69%	#VALUE!	28.04.20 21	M/s V.K. Singh, Flat E/408, D- Choudhary, Madhusudan Complex, Dimna, P.S.-MGM, Mango, Jamshedpur

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Ordinary Repair of Barabhum-Bandyan Road (L-10.65km) which includes flank repair, bush cutting pots/ditches repair with GSB, WMM, BM, BC, Various types of road safety work such as various types of retro-reflectory boards, tree painting, tree retro-reflector, repair of culverts and guard wall with their painting under Non Plan Head FY-2020-21			48.17 Ltr.No.2978(S) Dt 08.12.2020	48.15	25 F2 of 2020-21 dt. 18.03.2021	47.88	99.40%	#VALUE!	21.04.20 21	Anishk Enterprises, Road No.03, New Subhas Colony, Sanjay Path, Dimna Road, Mango, Jamshedpur
13	Repair and Susajjikan of Inspection Bungalow Haludbani, Patamda under non-plan, FY 2020-21.			10.00 Lt.No-2978(s) dt- 08.12.20	10.00	21 F2 of 2020-21 dt. 05.03.2021	4.24	42.43%	#VALUE!	03.04.20 21	Tara Chand, 10 Sindhi Colony, Adarsh Nagar, P.O. Agrico, Jamshedpur
14	Supplying, Installation and maintenance of Solar Yellow Blinkers Stand, Signboard Displaying Road Safety Slogans & forthcoming Public utility centres in various roads of Road Division, Jamshedpur under head non-plan FY 2020-21			5.90 Letter No.261(S), Dt. 27.01.2021	5.14	27 F2 2021- 21 dt. 22.03.2021	5.14	87.12%	#VALUE!	28.03.20 21	Dubey Enterprises, C/8, Bhusan Nagar, Birsanagar, Jamshedpur
15	Re-construction of collapsed wing wall, cut off wall, floor, parapet including major repair of old narrow arch bridge over Bhatajore Nala in 1st km of Ghatshila Rajstate to Sonakhun NH-33 via Ghatshila Jail			33.50 lt.no.1185(s) dt.23.03.2021	28.40	10F-2/21-22 dt. 01.11.2021	21.23	63.37%	#VALUE!	30.12.20 21	Suraj Construction, JSR

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Re-construction of damaged cut off wall and floor in damaged portion of 8 x 8.50 M submersible RCC bridge over Kadia Nala at Ch. 47.30 km in Musabani-Dumaria-Asthakowali road up to Orissa border for the year 2020-21 (Road Length - 47.300 km)			19.25 lt.no.1185(s) dt.23.03.2021	14.97	18F-2/21-22 dt. 11.01.2022	0.00	0.00%	#VALUE!	11.03.20 22	RC Construction, Nowamundi
17	Construction of Guard wall in Musabani-Dumaria-Asthakowali-Koima of road up to Orissa Border near Kukri Ujha village in right side damaged part of road curve portion for in km 38.2 (Road Length - 47.300 km)			24.90 lt.no.1185(s) dt.23.03.2021	18.89	06F-2/21-22 dt. 26.10.2021	17.77	71.37%	#VALUE!	24.12.20 21	RC Construction, Nowamundi
18	Ordinary repair and hard shoulering by paver block both flank of NH-33 to Bankati road (L-2.80 KM)			30.00 lt.no.1185(s) dt.23.03.2021	24.07	07F-2/21-22 dt.28.10.20 21	21.19	70.62%	#VALUE!	26.12.20 21	Shakti Enterprises, Ranchi
19	Ordinary repair and Junction improvement in Ghatshila-Tamakpal Road (L-1.800 km)			5.00 lt.no.1185(s) dt.23.03.2021	4.15	04F-2/21-22 dt. 06.10.2021	3.72	74.48%	#VALUE!	05.11.20 21	M/s Shukla Construciton, JSR
20	Improvement of road junction in 1st km of Surda Railway Crossing to NH-33 near Central School and near Benasole Village with PMGSY Road			5.00 lt.no.1185(s) dt.23.03.2021	4.42	02F-2/21-22 dt. 06.10.2021	3.87	77.39%	#VALUE!	05.11.20 21	M/s J. K. Construciton, Saraikele
21	Improvement of road Junction in 17th km near Digghi More, 20th km near Kuchia, Raspal and 23rd km near Kumarisole in kerukocha to West Bangal Border Road.			9.00 lt.no.1185(s) dt.23.03.2021	8.50	09F-2/21-22 dt. 30.10.2021	7.50	83.32%	#VALUE!	23.11.20 21	Arvind Kumar, Ranchi
22	Junction Improvement and various road safety work in Galudih to Narsinghpur Road			6.00 lt.no.1185(s) dt.23.03.2021	4.82	03F-2/21-22 dt. 06.10.2021	4.75	79.23%	#VALUE!	05.11.20 21	M/s Shukla Construciton, JSR

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
23	Ordinary repair of Ghatshila market road to Kashida chouk NH-33 and Hathijobra Bridge to RoB Road (L-4.60 km)			11.00 lt.no.1185(s) dt.23.03.2021	9.55	05F-2/21-22 dt. 23.10.2021	6.44	58.58%	#VALUE!	06.12.20 21	M/s Shiv Construction, Nowamundi
24	Full Gantry Repair in Hata-Musabani road at Ch.0.500 km, 1/2 Gantry Repair in Potka-Kudada Road at Ch. 0.00 km and Full Gantry Repair in Jamshedpur-Hata Road at Ch. 18th km.			21.00 lt.no.1185(s) dt.23.03.2021	12.18	01F-2/21-22 dt. 06.10.2021	11.24	53.52%	#VALUE!	05.11.20 21	Laxmi Kant Jha, Ranchi
25	Ordinary Repair of IB of Road Division, Jamshedpur			10.00 Let. No. 3138 (S) dt. 08.10.2021	9.99	16F-2/21-22 dt. 31.12.2021	9.95	99.46%	#VALUE!	15.03.20 22	Tara Chand, JSR
26	Repair of Road from Surda Crossing to NH 33 in Kutuldih in 5th KM near Rly Crossing LC no. 123.			11.6225 Let No.226(S)/ 25.01.2022	11.65	20F-2/21-22 dt. 18.02.2022	11.33	97.25%	#VALUE!	19.03.20 22	Lahasa & Co., Jamshedpur
27	O/R of road from 0 to 15 KM and approach road at 18th KM (Khejuria village) in Kerukocha (NH-33) to WB Boarder via Birsa Chouk, Simdih, Shantinagar (L- 27.586 KM)			7.069 Let No.226(S)/ 25.01.2022	7.07	21F-2/21-22 dt. 18.02.2022	7.07	99.97%	#VALUE!	19.03.20 22	Bibhuti Bhusan Maiti, Bahragora
28	Ordinary Repair of Jadugora-Sundarnagar Road L- 19.075 KM			30.00 Let No.226(S)/ 25.01.2022	29.97	24F-2/21-22 dt. 22.02.2022	29.97	99.89%	#VALUE!	28.03.20 22	Bala Pd Dubey, JSR
29	Ordinary Repair in KM 9th and 25th of Khasmahal- Jadugora Road, L- 24.675 KM			5.916 Let No.226(S)/ 25.01.2022	5.91	26F-2/21-22 dt. 22.02.2022	5.91	99.85%	#VALUE!	23.03.20 22	Tara Chand, JSR
30	Ordinary Repair of Jamshedpur- Hata Road			40.00 Let No.226(S)/ 25.01.2022	39.95	25F-2/21-22 dt. 22.02.2022	39.71	99.29%	#VALUE!	28.03.20 22	Rakesh Kumar Singh, JSR



Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
i	Ordinary Repair of 2nd & 27th KM of Chakulia-Matihani Road			30.00 1670 (S) dt. 05.07.2021	4.64	08 F2 of 2021-22 dt. 28.10.2021	4.57	98.00%	#VALUE!	27.11.2021	Tara Chand, JSR
ii	Ordinary in 3rd & 5th KM of Dhobi ghat to Barabanki Road				12.49	12 F2 of 2021-22 dt. 17.11.2021	12.48	99.95%	#REF!	16.12.2021	M/s Shiv Construcito, Nowamundi
iii	Ordinary Repair in 1st KM Approach Road of Tetuldanga and 11th and 13 KM of Galudih-Narsinghpur Road				7.62	13 F2 of 2021-22 dt. 07.12.2021	7.58	99.56%	#REF!	03.01.2022	M/s Arvind Kumar, Ranchi
iv	Various road safety work such as bush cutting ,tree painting, tree reflector, culvert painting, railing repair road marking, road studs delineator, traffic signboards etc in Jadugora - Sundarnagar road (L-19.075 km) and Telco Dhobi more to Barabanki road (L-7.80 km) under non-plan (Vivekadhin), FY 2020-21				7.53	24 F2 of 2020-21 05.03.2021	5.37	71.30%	100.00%	03.04.2021	M/s Dubey Enterprises, C/8, Bhusan Nagar, Baridih, Jamshepdur
		0.00	0.00		815.63		655.022				

Circle - Chaibasa  
Division-Manoharpur  
Name of EE-Sri Raghubansh Choudhary

1	Ordinary Repair work in 30th KM to KM 58.2 of Manjhgaon-Jaintgarh Noamundi Road.		15.00	12.09.2020 2172 (S)	15.00	18.01.2021 02 F2/2020-21	14.80	100%	100%	17.04.2021	Sri. Bashist Yadav, Manoharpur
---	--	--	-------	------------------------	-------	-----------------------------	-------	------	------	------------	--------------------------------

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Ordinary Repair Work in Hatgamharia-Noamundi-Barajamda-Baraiburu Road (Hathi Chowk km. 44.80)		20.00	12.09.2020 2172 (S)	20.00	18.01.2021 03 F2/2020- 21	18.64	93.0%	100%	17.04.20 21	Sri. Ravi Kumar Singh, Manoharpur
3	Ordinary Repair to Road in 28th KM of Chakradharpur-Sonua-Goelkera-Manoharpur Road.		25.00	12.09.2020 2172 (S)	20.83	20.01.2021 08 F2/2020- 21	19.95	100%	100%	19.04.20 21	Sri. Anand Kumar Chaurasia, Goilkera
4	Emergent Restoration of Road and Construction of Retaining Wall at Damaged portion in 53rd KM of Goelkera-Manoharpur Road.		18.00	12.09.2020 2172 (S)	14.96	20.01.2021 10 F2/2020- 21	14.80	99%	100%	19.04.20 21	Sri. Anand Kumar Chaurasia, Goilkera
5	Ordinary Repair to Goelkera-Manoharpur Road.(46th KM to 57th KM)		10.00	12.09.2020 2172 (S)	8.39	20.01.2021 09 F2/2020- 21	8.27	99%	100%	19.03.20 21	Sri. Anand Kumar Chaurasia, Goilkera
6	Ordinary Repair of Chakradharpur-Toklo-Kuchai Road.(0.0K.M to 22.17 K.M)		15.00	12.09.2020 2172 (S)	14.91	18.01.2021 04 F2/2020- 21	14.90	100%	100%	17.04.20 21	Sri. Nandlal Kumar Gupta, Manoharpur
7	Ordinary Repair Work in Manoharpur-Anandpur-Bano Road		50.50	12.09.2020 2172 (S)	49.31	30.03.3021 23 F2/2020- 21	49.23	100%	100%	29.05.20 21	Sri Pankaj kumar Singh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Ordinary Repair Work in Manoharpur-Anandpur-Bano Road		30.00	08.12.2020 2978 (S)			0.00				
9	Repair work of Metal Deep Causeway in Chakradharpur-Sonua-Goilkeria-Manoharpur Road		15.00	08.12.2020 2978 (S)	11.82	17.03.2021 21 F2/2020-21	11.81	99%	100%	16.04.20 21	Sri. Nandlal Kumar Gupta, Manoharpur
10	Ordinary Repair work in km. 0.00 to k.m. 22.00 in Manoharpur-Salai Road		5.00	08.12.2020 2978 (S)	5.00	08.03.2021 19 F2/2020-21	5.00	100%	100%	07.04.20 21	Sri. Kumar Sourav, Manoharpur
11	Ordinary repair work in chakradharpur-kharsawan Road		20.86	23.03.2021 1185(S)	20.77	03.09.2021 03 F2/2021- 22	20.76	100%	100%	02.12.20 21	Amit Mishra Enterprises
12	Ordinary repair work in Baraiburu-Saddle Road		15.00	23.03.2021 1185(S)	12.29	03.09.2021 01 F2/2021- 22	8.92	75%	100%	17.10.20 21	Sri. Radheshyam Yadav
13	Ordinary repair work in Manjhgaon-Jaintgarh-Noamundi Road		40.00	23.03.2021 1185(S)	39.87	06.10.2021 05 F2/2021- 22	39.53	100%	100%	05.02.20 22	Sri. Shiv Kumar Gupta

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	Ordinary Repair work in Gua-Salai Road (k.m. 2.00 to 11.00)		9.00	08.10.2021 3138(S)A	7.87	07.03.2021 14 F2/2021-22	7.78	100%	100%	05.02.2022	Sri. Shiv Kumar Gupta
15	Ordinary Repair work of Approach in 14th k.m. of Gua-Salai Road (k.m. 12.00 to k.m. 29.00)		5.00	08.10.2021 3138(S)A	5.00	31.01.2022 10 F2/2021-22	4.95	100%	100%	02.02.2022	Sri. Shiv Kumar Gupta
16	Repair of Over Head Gantry at Jainthgarh-Noamundi Road (k.m. 30.00 to 58.20)		5.00	08.10.2021 3138(S)A	1.86	31.01.2022 08 F2/2021-22	1.86	100%	100%	15.02.2022	Sri. Shiv Kumar Gupta
17	Istallation of Road Studs and Signboard in Gua-Link Road		8.00	08.10.2021 3138(S)A	4.15	31.01.2022 09 F2/2021-22	4.13	100%	100%	28.02.2022	Sri. Shiv Kumar Gupta
			<b>306.36</b>		<b>252.03</b>		<b>245.34</b>				

**Circle - Chaibasa**  
**Division-Seraikella-Kharsawan**  
**Name of EE-Sri Ganesh Ram Hembrome**

1	Emergent Restoration Work for Damage Bridge at Bongbonga (Khairkocho) Nala at Ch. 13th Km. of Rajnagar-Jugsalai Road under Non-Plan Head for the year of 2021-22				6.18	01 F2 of 2021-22 Dt. 14.06.2021	2.40	39%	70%	28.07.2021	DAVID MARDI Post-Tablapur, Chhota Dawna, Dist-Seraikella-Kharsawan Jharkhand
---	--	--	--	--	------	---------------------------------	------	-----	-----	------------	--

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Emergent Traffic Restoration Work in Rangamati-Tikar Road from Km 0.00 to Km 9.00 (Length 9.00 Km) under Vivekhadhin Fund for the year 2021-22	9.00	30.00	1670(S), Dt. 05.07.2021	10.17	02 F2 of 2021-22 Dt. 18.06.2021	10.17	100%	100%	17.07.2021	Surendra Prasad Road No. 09, Qr. No. 283/2/3, Adityapur-II Dist-Seraikella-Kharsawan
3	Emergent traffic restoration and safety work in various roads and bridges of Road Division, Seraikella-Kharsawan damaged during Yaas Storm under Vivekhadhin Fund for the year 2021-22				2.49	03 F2 of 2021-22 Dt. 16.07.2021	2.49	100%	100%	22.07.2021	M/s Sanjit Kumar Raut, Ward No.-06, Post-Seraikella, PS-Seraikella, Dist-Seraikella-Kharsawan, Jharkhand
4	Emergent Repair of Gantry in Adityapur-Kandra Road under Vivekhadhin Fund for the year 2021-22				2.48	04 F2 of 2021-22 Dt. 24.07.2021	2.48	100%	100%	26.07.2021	M/s SAI CONSTRUCTION, Ward No.-06, Post-Seraikella, PS-Seraikella, Dist-Seraikella-Kharsawan, Jharkhand
5	Flank Repair in Ukri-Aakarshini-Gondpur under Vivekhadhin Fund for the year 2021-22	14.986			1.99	05 F2 of 2021-22 Dt. 18.09.2021	1.99	100%	100%	24.09.2021	Raj Nandini Construction, 20 Chota Tangrani, Thana No.-321, Post-Patanmara, Seraikella, Dist-Seraikella-Kharsawan, Jharkhand
6	Flank Repair in Rajnagar-Jugsalai Road under Vivekhadhin Fund for the year 2021-22	24.745			1.99	06 F2 of 2021-22 Dt. 28.10.2021	1.99	100%	100%	03.11.2021	M/s A.K. Enterprises, Ward No.-08, Hat Tolla, Post-Seraikella, Dist-Seraikella-Kharsawan, Jharkhand
7	Flank Repair in Sini Feeder Road under Vivekhadhin Fund for the year 2021-22	3.200			1.99	14 F2 of 2021-22 Dt. 14.12.2021	1.99	100%	100%	20.12.2021	JAI MATA DI ASSOCIATES Jail Road, Po+Ps-Seraikella, Dist-Seraikella-Kharsawan, Jharkhand
8	Ordinary Repair work in Kharsawan Inspection Bunglow Under Non Plan Head for the Year 2021-22.				25.00	3138(S), Dt. 08.10.2021	24.97	07 F2 of 2021-22 Dt. 18.11.2021	24.49	98%	100%

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Repair work in Divisional office and Sub-Divisional Office Under Non Plan Head for the Year 2021-22		10.00	3138(S), Dt. 08.10.2021	9.99	08 F2 of 2021-22 Dt. 22.11.2021	9.94	99%	100%	21.01.2022	CHADHA BUILDERS M/A - 60 ADITYAPUR HOUSING COLONY, PO + PS - ADITYAPUR DIST-SERAIKELLA-KHARSAWAN, JHARKHAND
10	Repair work of Boundary Wall of Seraikella Inspection Bunglow Under Non Plan Head for the Year 2021-22		7.00	3138(S), Dt. 08.10.2021	6.99	09 F2 of 2021-22 Dt. 22.11.2021	6.49	93%	100%	21.01.2022	M/S J.K. CONSTRUCTION H.NO.- 282, CHITRAGUPT NAGAR, NEAR BLOCK OFFICE GAMHARIA, DIST-SERAIKELLA-
11	Ordinary Repair work in Chakradharpur-Kharsawan Road from Km. 16.196 to Km. 28.525 Under Non Plan Head for the Year 2021-22	12.330	20.00	3138(S), Dt. 08.10.2021	20.00	10 F2 of 2021-22 Dt. 23.11.2021	15.33	77%	100%	22.01.2022	SAI CONSTRUCTION NEAR POLICE STATION, 221, INDRATANDI, WARD NO.-02, SERAIKELLA DIST-SERAIKELLA-KHARSAWAN
12	Ordinary Repair work in Sapra P.W.D. road to Rugri P.W.D. road from Km. 0.00 to Km. 04.00 Under Non Plan Head for the Year 2021-22	4.000	10.00	3138(S), Dt. 08.10.2021	10.00	11 F2 of 2021-22 Dt. 23.11.2021	9.88	99%	100%	22.01.2022	M/S R.K. CONSTRUCTION TUPUDANA, DEEP NARAYAN BHAWAN, DUNGRI I.T.I. ROAD HATIYA, RANCHI HATIYA, JHARKHAND-834003
13	Ordinary Repair work in Gamhariya-Gajiyaghat (Dajiyaghat)-Govindpur road from Km. 0.00 to Km. 26.160 Under Non Plan Head for the Year 2021-22.	26.160	10.00	3138(S), Dt. 08.10.2021	10.00	12 F2 of 2021-22 Dt. 27.11.2021	9.98	100%	100%	26.01.2022	M/s Jagbandhu Mahato, Vill-Gura, Post-Nengtasai, P.S.-Seraikella, Dist-Seraikella-Kharsawan, Jharkhand
14	Ordinary Repair work in Titirbila-Tangrani Via Kolabaria Road from Km. 0.00 to Km. 11.800 Under Non Plan Head for the Year 2021-22	11.800	15.00	3138(S), Dt. 08.10.2021	15.00	13 F2 of 2021-22 Dt. 27.11.2021	14.79	99%	100%	26.01.2022	Ramanand Kumar, Qr. No. - 283/2/3, Road No. 09, Adityapur-02, Dist-Seraikella-Kharsawan
15	Temporary/Permanent Removal of Black Spot in different Roads in Road Safety Work Under Non Plan Head for the Year 2021-22		10.00	3138(S), Dt. 08.10.2021	10.00	15 F2 of 2021-22 Dt. 22.12.2021	9.94	99%	100%	08.02.2022	M/s A.K. Enterprises, Ward No.-08, Hat Tolla, Post-Seraikella, Dist-Seraikella-Kharsawan.

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Flank Repair in Kharsawan Town Road under Vivekhadhin Fund for the year 2021-22	4.550	30.00	1670(S), Dt. 05.07.2021	2.49	16 F2 of 2021-22 Dt. 06.01.2022	2.34	94%	100%	12.01.2022	Raj Nandini Construction, 20 Chota Tangrani, Thana No.-321, Post-Patanmara, Seraikella, Dist-Seraikella-Kharsawan, Jharkhand
17	Emergent Repair Work in Dalma Hill Top Road under Vivekhadhin Fund for the year 2021-22		30.00	1670(S), Dt. 05.07.2021	1.49	17 F2 of 2021-22 Dt. 24.01.2022	1.49	100%	100%	30.01.2022	M/s Anil Kumar Rajak Lahari Tola, Near Sanjay Chowk, Po+Ps-Seraikella, Dist-Seraikella-Kharsawan, Jharkhand
18	Flank Repair Work in Chakradharpur-Toklo-Kuchai Road from 22.170 to Km. 28.890 under Vivekhadhin Fund for the year 2021-22		30.00	1670(S), Dt. 05.07.2021	1.99	18 F2 of 2021-22 Dt. 10.02.2022	1.99	100%	100%	16.02.2022	PURNA CHANDRA MAHATO, 126 TOKLO ROAD, THANA CHAKRADHARPUR, PASCHIMI SINGHBHUM, JHARKHAND PIN-833102
19	Construction of Overhead Half Gantry at Raghunathpur-Bodam-Patamda Road Under Non Plan Head for the Year 2021-22		6.50	226(S) Dt. 25.01.2022	6.08	19 F2 of 2021-22 Dt. 17.02.2022	6.06	100%	100%	16.02.2022	Raj Nandini Construction, 20 Chota Tangrani, Thana No.-321, Post-Patanmara, Seraikella, Dist-Seraikella-Kharsawan, Jharkhand
20	Construction of Overhead Two Half Gantry at Dalma Hill Top Road Under Non Plan Head for the Year 2021-22		13.00	226(S) Dt. 25.01.2022	12.14	20 F2 of 2021-22 Dt. 17.02.2022	12.10	100%	100%	16.02.2022	M/s Sahadev Kar, Ward No. 10, Post+P.S.-Seraikella, Seraikella, Dist-Seraikella-Kharsawan JHARKHAND
21	Construction of Overhead Full and Half Gantry at Sini Bazar to Kharsawan Via Rankakocha Road Under Non Plan Head for the Year 2021-22		23.50	226(S) Dt. 25.01.2022	22.66	21 F2 of 2021-22 Dt. 17.02.2022	22.65	100%	100%	16.02.2022	M/S BIJAY LAXMI CONSTRUCTION WARD NO. 08, POST-SERAIKELLA, PS-SERAIKELLA, DIST-SERAIKELLA-KHARSAWAN,

Month : March, 2022

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achieveme	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
22	Construction of Overhead Full Gantry at Kharsawan Town Road Under Non Plan Head for the Year 2021-22		17.00	226(S) Dt. 25.01.2022	16.56	22 F2 of 2021-22 Dt. 18.02.2022	16.56	100%	100%	17.02.2022	PURNA CHANDRA MAHATO, 126 TOKLO ROAD, THANA- CHAKRADHARPUR, PASCHIMI SINGHBHUM, JHARKHAND PIN-833102
23	Flank Repair in Kandra-Khunti-Ichagarh Road under Vivekadhin Fund for the year 2021-22		30.00	1670(S), Dt. 05.07.2021	1.00	23 F2 of 2021-22 Dt. 24.03.2022	1.00	100%	100%	30.03.2022	M/s Suray Raj Singhdeo, H.No.-22, At+Po-Dholadih, Block-Rajnagar, Dist-Seraikella-Kharsawan Jharkhand
			<b>110.77</b>	<b>317.00</b>			<b>198.65</b>			<b>188.54</b>	