

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Roads-Plan)

State Plan Road Works

Month : March, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10
Circle : Chaibasa Div : Chaibasa Name of EE-Sri Ram Bilash Sahu									
1	Re-Construction of Road from Jagannathpur (Mongra) on MDR-181 to Swamba-Milpi-Barkela on MDR-186	44.42	<u>17399.477</u> 2434(S) dt. 03.05.2017	<u>13679.5800</u> 173 33SBD of 2017-18 Dt 18.01.2018	8023.270	46.12	48	17.01.20	M/S Treveni Engicon Pvt.Ltd 3/6 HS Tower L Road Bistupur Jamshedpur East Singhbhum Jharkhand 831001
2	Re-Construction of Road from Barananda (On SH-04) to Danguaposi	8.015	<u>2425.805</u> 1158(S) dt 27.02.2017	<u>2149.0109</u> 32SBD of 2017-18 Dt 16.01.2018	1493.518	61.57	65	15.01.19	Shree Sanjeev Kumar Singh At -Sri Ram Path Parsuram Nagar Panki Road Redma Daltangang Palamu 822102
3	Re-Construction of Road from Pundriguttu village in 9th KM of Tantnagar - Manjhgaon (MDR-125) to Bhalda (Orissa border)	2.476	<u>335.474</u> 6072(S) dt. 22.09.2016	<u>305.29058</u> 17SBD of 2017-18 dated 22.09.17	259.283	77.29	80	21.02.18	Kapil Deo Singh Infraprojects P. Ltd. Kumar Bagg Road Arsandey Chowk Kanke Ranchi 834006

State Plan Road Works

Month : March, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10
4	Widening and Strengthening/Re-Construction of Danguaposi (Barananda to Danguaposi Road) To Ramtirath Road (Toatal length 9.825 Km).	9.825	<u>2177.891</u> 3703(S) dt. 25.06.2018	<u>1788.89484</u> <u>66</u> 34SBD 2018- 19 Dt 07.03.2019	1216.216	55.89	60	9 Month i.e 06.12.19	J.K. Associates Agar Nagar Sangroor Panjab Local Add- Ideal Regency, Near Bishwnath Mandir Giridih Jharkhand
5	IRQP Work in Tantnagar-Bharbharia-Kumardungi-Manjhgoan Road (MDR-185) in Km 0.00 to 33.00(Total length- 33.00 Km)	33.00	<u>1877.881</u> 1114(S) dt. 22.02.19		0.000				
6	Improvement of riding quality work of Chaibasa Parisadan Chouk to NH-75E (upto Buniyadi Vidyalay) under Road Division, Chaibasa under head plan for the year 2019-20.	1.560	<u>91.034</u> 4903S) dt. 01.10.19	<u>81.75665</u> 25F2 Of 2019-20 Dt. 28.01.2020	81.738	99.98	100	3 Months 27.04.202 0	NTS STRUCTURE PVT.LTD Pro. Shafique Ahmed Khan. H.No. 85 New Paras Tolli Doranda Ranchi 834002

11074.0247

Circle : CHAIBASA
Div : JAMSHEDPUR
Name of EE-Sri Ram Bilash Sahu

1	Widening and Strengthening of Tatanagar Railway Station to Barodaghat Road (2.85 km)	2.850	1384.888 Letter No.21(S) Dt. 15.01.2016	1290.76586 07SBD of 2016- 17 Dt. 16.09.2016	799.32481	57.72	70%	15.09.17	Mengotia Construction, Pvt. Ltd., Jugsalai, Jamshedpur
---	--	-------	--	--	-----------	-------	-----	----------	--

State Plan Road Works

Month : March, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
2	Widening, Strengthening & Reconstruction of Pitajori-Gudabandha Road (Length 17.150 km)	17.150	5698.986 letter No.2486(S), Dt. 03.05.2017.	4047.94086 12SBD of 2017-18 Dt. 05.10.2017	4620.44970	81.07	96%	04.04.19	LEADING CONSTRUCTION,103 Purulia Highway, Sakchi, Jamshedpur
3	Widening, Strengthening / Reconstruction of Bhadudih(Bonta)-Satnala-Bodam-Madhpor(west Bengal Border) Road . Total length - 19.09 KM	19.090	5584.532 Letter No. 1475(S) Dt. 10.03.2017	4595.2300 21SBD of 2017-18 Dt. 29.01.2018	3483.96661	62.38%	80%	28.07.19	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur.
4	Widening & Strengthening of Road from Kadma-Shastri Nagar Block No.-4 to Block No.2 along river bank and Construction of Cross Road (Total Length 2.55km)	2.550	805.535 543(S) Dt. 25.01.2018	696.71688 27 SBD of 2018-19 Dt. 23.02.2019	100.00000	12.41%	15%	22.06.19	MANOJ KUMAR SINGH, Deoghar, Jharkhand
5	WIDENING & STRENGTHENING OF KASIDA-HULUNG ROAD. (LENGTH: 14.725 K.M.) (Job No.CRF-JHR-2017-18/49)	14.725	4083.00 RW/NH-28014/2/2017/JHR/P-A,New Delhi the Dt. 28.08.2017	3452.20027 04 SBD/2018-19 Dt. 25.05.2018	2211.71186	5.20%	75%	24.11.19	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur
6	Widening and Strengthening/ Reconstruction for NH-33(Bansda) to Pathra. (Length: 12.987 km)	12.987	4014.535 676(S) Dt. 01.02.2018	2693.17990 13 SBD of 2018-19 Dt. 04.10.2018	2430.62191	60.55%	76%	03.10.19	Manoj Kumar Singh - Kiran Construction & Infrastructure Pvt. Ltd. (JV)
7	Widening & Strengthening/Reconstruction of NH-33(Pipla More) to Govindpur-Annachowk via Ghorabandha road. (Length: 11.710 K.M.)	11.710	8449.90800 1499(s) Dt. 10.03.2017	5489.91024 16 SBD of 2018-19 Dt. 05.11.2018	3948.82697	46.70%	60%	04.02.20	Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur

State Plan Road Works

Month : March, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
8	Reconstruction of Kowali to Dumaria Road . Total length - 32.80KM	32.800	10512.19000 2777(S) Dt. 11.05.2018	5550.60524 17 SBD 2018-19 Dt. 05.11.2018	3149.99650	29.96%	50%	04.11.20	Manoj Kumar Singh - R.K. Construction -Kiran Construction & Infrastructure Pvt. Ltd. (JV)
9	Widening and Strengthening/ Reconstruction of Road from Gura (Musabani - Dumaria- Asthi Koima Road) Jiyan -Dhalbhumgarh NH-33 Road. Total Length 24.99 km	24.99	5823.19000 2806(S) Dt. 11.05.2018	5198.2700 23 SBD of 2018-19 Dt. 19.01.19	1456.10000	25.00%	49%	18.07.20	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur
10	Reconstruction of Road from Kewla (Bahragora-Kewla PWD Road) Chourangi More to Bamdole (Jenadih Village) Length 4.60 km	4.600	1488.89800 4335(S) Dt. 26.07.2018	1100.00027 24 SBD of 2018-19 Dt. 05.02.2019	850.00000	57.08%	88%	04.07.19	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur
11	Reconstruction of Kowali-Laylam Ghati to Orissa Boarder Road (Length 6.275 km)	6.275	2056.00 5063(S) Dt. 31.08.2018	1630.15234 21 SBD of 2018-19 Dt. 18.01.19	983.02732	47.81%	56%	17.10.19	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur
12	WIDENING AND STRENGTHENING OF GHORBANDHA LINK ROAD LENGTH 1503 m	1.503	268.775 1133(S) Dt. 22.02.2019	205.69032 33 SBD of 2019-20 Dt. 04.10.2019	0.00000	0%		03.01.20	Pintu Engineering Construction Pvt. Ltd., Saraikela.
13	Widening and Reconstruction of NH-33 to Galudih Market Road .L- 2.125	2.125	303.519 1571(S) Dt. 06.03.19	234.33779 32 SBD of 2019-20 Dt. 03.10.2019	170.00000	56%	95%	02.02.20	Buildbeast Infrastructure Pvt. Ltd., Shiv Durga Mandir Lane, Ratu Road, Ranchi
14	Widening and Strengthening of Road from - Chakuliya Railway Crossing to Aerodrum (Total (Length -2.015M)	2.015	741.465 2645(S) Dt. 28.05.2019		0.00000	0%			

State Plan Road Works

Month : March, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
15	Dhalbhumgarh Airport Approach Road (Length: 3.50 K.M.)	3.500	1282.95 3687(S) Dt. 24.07.2019	799.5248 53 SBD of 2019-20 Dt. 31.12.2019	302.99227	23.62%	40%	30.06.20	Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur
16	Widening, Strengthening & Reconstruction of road from Ghatshila Rajstate to NH-33 Sonakhun via. Ghatsila Jail. (Length: 5.944 K.M.).	5.944	1010.234 3903(S) Dt. 06.08.2019	762.07776 56 SBD of 2019-20 Dt. 31.12.2019	459.88819	45.50%	40%	30.06.20	Kiran Construction & Infrastructrue Pvt. Ltd., Jamshedpur
17	Improvement of Important roads of Jamshedpur (West) from:- 1) Mango Hira Hotel to Subhash Colony, Teachers colony via Sai mandir, 2) Kerala Public School in Jawaharnagar road no. 15, Mango to NH-33, 3) Mango Dimna road to Rajiv Path Moon City. 4) Mango, Baliguma Kharia Basti to PWD road Danga via. Gurudwara. (Length: 5.38 K.M.)	5.380	218.05837 4074 (S) Dt. 16.08.2019	196.25253 36 F2/2019-20 Dt. 19.10.2019	191.25253	88%	100%	18.02.20	LEADING CONSTRUCTION,103 Purulia Highway, Sakchi, Jamshedpur
18	(i) Improvement of road from Mercy Hospital to Telco with re-construction of Jora Bridge (Length: 5.880 K.M.) ii Improvement of road from Sunday Market to baridih Market. (Length: 2.323 K.M.)	8.203	734.044 Ltr.No.4487(S) , Dt. 06.09.2019	601.76564 54 SBD of 2019-20 Dt. 31-12-2019	287.55861	39.17%	49%	30.08.20	Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur
19	Widening and Strengthening of Begnadih to potka road (Total Length-15.95 KM)	15.950	3155.752 Letter No.3976(S) Dt. 24.06.2016	2898.53817 08SBD of 2016- 17 Dt. 07.12.2016	2876.30015	100.00%	100%	06.12.2017	Manoj Kumar Singh-R.K. Construction(JV), Jamshedpur

State Plan Road Works

Month : March, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10

Circle : Chaibasa
Div : Manoharpur
Name of EE-Sri Raghubansh Choudhary

1	W/s & Reconstruction of Gua-Salai road in km 11.00 to 29.00	18.00	5822.608 12.08.2014 6047 (S)	6225.27431 27.9.2014 2 SBD/2014-15	6707.290	100%	100%	26.09.2016	M/S R.K.S.C. Pvt., Ltd. Begusarai
2	Reconstruction of Gua Link Road (MDR-187) Hathi Chouk (Baraiburu to Gua)	6.865	3638.903 18.01.2016 411 (S)	3859.38337 21.05.2018 01 SBD/2018-19	4183.400	100%	100%	15.05.2020	M/S R.K.S.C. Pvt., Ltd. Begusarai
3	W/S and Reconstruction of Sonua-Pansua-Lodhai-Gudri Road, Total length – 41.560 Km.	41.560	8624.303 27.06.2016 4033 (S)	11216.77418 03.07.2017 03 SBD/2017-18	6179.862	70%	72%	02.07.2019	Triveni Engicons Pvt. Ltd., Jamshedpur. 831 001
4	Widening & Strengthening / Reconstruction of Banjhikusum - Toklo Road.	22.315	5828.685 10.03.2017 1472(S)	5176.44542 17.08.2017 04 SBD/2017-18	5042.495	91%	100%	16.02.2019	M/s SKM Infraventure Pvt. Ltd., Keonjhar, odisha.
5	Widening and Strengthening / Reconstruction Work of Manoharpur – Jaraykela Road.	15.291	10315.13 10.03.2017 1463(S)	4227.01437 06.11.2017 05 SBD/2017-18	5144.835	73%	90%	05.02.2019	Leading Construction Pvt. Ltd. Sakchi, Jamshedpur
6	ROB Work in L.C. No.RBK-14 in Chaibasa-Singhpokaria road		4416.33049		2908.845	98%			

State Plan Road Works

Month : March, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
7	ROB Work in L.C. No.RBK- 49 in Noamundi-Badajamda road		4150.40830		2735.044	98%			
8	Widening and Strengthening / Reconstruction Work of Arki (SH-03)-Korba-Birbanki-Kochhang-Bandgaon (NH-75E) Road.	13.00	21271.976 29.06.2018 3767 (S)	4639.59049 07.03.2019 05 SBD/2018-19	3046.872	63%	65%		M/s M & S Company, Dumka & M/s Mohan Lal Jain, Murshidabad (J.V)
9	Widening and Strengthening of Undhan-Baranga-Gopipur-Dhanapali upto Odisha Border	10.880	4829.00 31.08.2018 5078 (S)	3471.54013 21.01.2019 02 SBD/2018-19	4246.894	100%	100%	20.01.2020	Spica Project and Infrastructure Pvt. Ltd.
10	Reconstructioin of Kutingta to Danguaposi road (km.6.778)	6.778	1735.552 26.06.2018 3713 (S)	1467.42524 30.01.2019 04 SBD/2018-19	1416.025	77%	92%	29.10.2019	Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur-831001
11	IRQP Work of Saidal-Kiriburu (km 0.00 to km 8.00)	8.00	618.588 28.05.2019 2646 (S)	501.89103 10.01.2020 01 SBD/2019-20	290.000	57%	65%	09.04.2020	NNB Engineers Pvt. Ltd. Adityapur, Jamshedpur

41901.56

State Plan Road Works

Month : March, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
Circle - Chaibasa Division-Seraikella-Kharsawan Name of EE-Sri Nirmal Kumar Singh									
1	Construction of Two Lane with Paved Shoulder from Kanderbera (NH-33) to Dumuhani (on Marine Drive way) Bypass Road From Ch. 0.00 To 7.722 KM. for the year 2014-15	7.722	3940.27 <u>7589(S), dt.</u> <u>10.11.2014</u> 10359.329 <u>2240(S), dt.</u> <u>21.04.2017</u>	3352.43060 05 SBD of 2014-15 Dt. 28.03.2015	12915.829	95%	100%	27.09.2016	M/s Leading Construction, 103Purulia Highway, Sakchi, Jamshedpur, Dist-East Singhbhum, Jharkhand
2	Widening&Strengthening/Reconstruction of Kharsawan-Hurangda-Raijama-Kanderkuti-(Rangamati) Rargaon Road from 0.00 km to 29.407 km	29.41	4971.54 <u>2994(S), Dt.</u> <u>25.03.2013</u>	5259.10221 03 SBD of 2013-14 Dt. 22.05.2013	5176.636	96%	96%	21.11.2014	M/s NPCC, Ranchi
3	Widening & Strengthening/Reconstruction of Chakradharpur-Kharsawan road (MDR-145) (Total Length-12.33 Km) FOR THE YEAR 2016-17	12.33	7557.239 3646(S), Dt. 09.06.2016	2696.74247 02 SBD of 2016-17 Dt. 06.12.2016	2746.785	100%	100%	05.05.2018	M/s Ram Kripal Singh Construction Pvt. Ltd. 702, 7th Floor Panchwati Plaza, Kutchery Road, Ranchi
4	Widening & Strengthening/Reconstruction of Adardih (NH-32) to Milan Chowk (MDR-25) Road (Total Length-32.10 Km)	32.10	10200.249 1478(S), Dt. 10.03.2017	6965.16649 01 SBD of 2017-18 Dt. 09.08.2017	7640.620	98%	100%	08.08.2019	Classic Engicon Pvt. Ltd. 3D Vatika Apartment, Line Tank Road, Ranchi, Jharkhand

State Plan Road Works

Month : March, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
5	Improvement of Riding Quality work of Sijulata-Konebera Road (MDR-147) From Km. 0.00 to Km. 11.40 for the year 2018-19	11.40	507.294 3833(S), Dt. 02.07.2018	447.17593 04 SBD of 2018-19 Dt. 12.02.2019	250.922	56%	87%	11.06.2019	M/s SKM Infraventure Pvt. Ltd, House No. 242, New Colony, Keonjhar, Odisha. Pin-758001.
6	Widening & Strengthening/Reconstruction of Gamhariya-Dajiaghat(Ganjiaghat)-Govindpur road (Length:26.160 Km)	26.16	4762.11 1782(S), dt. 03.03.2014	4640.61123 01 SBD of 2014-15 Dt. 29.05.2014	4611.499	78.66%	92%	28.11.2015	SECC-RMN Joint Venture, No. 112, Kaliamman Kovil Street, Natesan Nagar, Virugambakkam, Chennai-600092

33342.29

STATE PLAN BUILDING WORKS

Sl. No	Sanctioned Scheme	Administrative Approval Amount	Agreement Amount	Financial Progress (in Expenditure Grand Total (11+15))	% Financial Achievement	Overall Achievement	Scheduled Date	Name of Contractor
	Name							
1	Construction of Inspection Bungalow at Kharsawan (with furnishing) and annex under Road Division, Seraikella-Kharsawan	129.098 3443(S), Dt. 15.05.2012	160.17578 12 F2 of 2012-13 Dt. 12.03.2013	150.00	94%	100%	11.06.2014	Sri Satya Narayan Agrawal Ward No. 05, Post+P.S. - Seraikella Dist-Seraikella-Kharsawan, Jharkhand

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Bridges-Plan)

Month : March, 2021

State Plan Bridge W

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10
Circle : Chaibasa Div : Chaibasa Name of EE-Sri Ram Bilash Sahu									
Circle : CHAIBASA Div : JAMSHEDPUR Name of EE-Sri Ram Bilash Sahu									
1	CONSTRUCTION OF HL R.C.C BRIDGE IN MUSABANI-DUMARIA-ASTAKOWALI UP TO ORRISA BORDER. (19 NO BRIDGE) Ch.5.654, 7.358, 7.655, 9.413, 10.292, 12.710, 15.323, 17.093, 23.938, 24.310, 24.401, 32.650, 35.430, 34.146, 37.392, 38.258, 41.004, 42.011 & 43.927	0.653 m	3993.312 Letter No. 4265(S) Dt. 13.07.2016	4059.6101 08.05.2017 01 SBD of 2017-18	2684.50	50%	82%	07.11.18	TRIVENI ENGICONS PRIVATE LIMITED, Add.-3/6, H.S. Tower, L Road, Bistupur, Jamshedpur.
2	Construction of HL Bridge over Swaranrekha River in 3rd km of Pipla more(NH-33) to Anna Chowk Road Via Gorabanda -Govindpur in Year 2017-18		1366.88 4605(S) Dt. 09.08.2017	1011.00 22.02.2018 24SBD of 2017-18	295.09	22%	25%	22.02.2020	M/s PINTU ENGINEERING CONSTRUCTION PRIVATE LIMITED, SARAIKELA.

Month : March, 2021

State Plan Bridge W

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
3	High Level Bridge over Swernrekha River in Dhalbhumgarh-Goglo-Sorangee-Bhalki Road under LWE	344.4	1268.32000 17024/II(i)/2017-RC(358261) Dt. 22.02.2018	1198.49950 27.08.2018 11 SBD 2018-19	685.89	54%	85%	26.02.2020	Mengotia Construction, Pvt. Ltd., Jugsalai, Jamshedpur
4	Construction of approach of proposed ROB No.26B at km 251/13-15 lieu of Level crossing no.141/Spl. Class at km 251/3-5 between Tata-Aditaypur stn. Under CKP railway division in S.E. Railway in Year 2017-18 Under Road Division, Jamshedpur		1861.21677 Letter No.6595(S), Dt. 30.11.2017	1293.42905 11.10.2018 14 SBD of 2018-19	1073.00	58%	32%	10.10.2019	TRIVENI ENGICONS PRIVATE LIMITED, Add.-3/6, H.S. Tower, L Road, Bistupur, Jamshedpur.
5	Construction of Four Lane Elevated Corridor with cable stayed bridge & Construction of Approach Road of Anna Chowk - Govindpur bypass Road (Total Length 1555 m) State of Jharkhand on Engineering, Procurement & Construction (EPC) Mode	1530 m	16353.98 6385(S) Dt. 30.11.2018	13877.00 31 EPC of 2019-20 Dt. 25.05.2019	0.00	0%		24.11.2021	S.P. Singla Construction Pvt. Ltd., Panchkula, Haryana.
6	CONSTRUCTION OF HIGH LEVEL BRIDGE IN 11TH KM. OF HALDIPOKHAR KOWALI ROAD.	1x10	82.955 Letter No. 5818(S) Dt. 09.09.2016	72.4498 23.12.2016 17F2 of 2016-17	71.33	100%	100%	22.09.2017	Ojha Infrastructure, Kadma, Jamshedpur

Month : March, 2021

State Plan Bridge W

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10

Circle : Chaibasa

Div : Manoharpur

Name of EE-Sri Raghubansh Choudhary

1	Const. of HL R.C.C. Bridge over Sapu River in 16th km. of Manoharpur-Kolebira road.	32.00	213.56 14.8.2013 7274(S)	213.00 29.05.2014 1F2/2014-15	201.58	95%	100%	28.05.2015	Khokar Infrastructure Pvt. Ltd.
2	Const. of R.C.C. Bridge over Hakagoi (Jaira) Nala in km. 81.350 of Ckp-Sonua-Goilkera-ManoharpurRoad.		154.784 08.07.2014 5055(S)	139.47386 20.04.2015 1F2/2015-16	118.93	85%	100%	28.06.2016	Narayan Agrawal, CKP

320.514

Circle - Chaibasa

Division-Seraikella-Kharsawan

Name of EE-Sri Nirmal Kumar Singh

1	Construction of High level RCC Bridge over SANJAY RIVER in 7th K.M of SERAIKELLA-KHARSAWAN Road for the year 2012-13	5x24	692.864 8265(S), Dt. 27.11.2012	818.62874 02 SBD of 2013-14 Dt. 21.05.2013	766.427	75%	90%	20.11.2014	M/s Satyam Builders, Amla Tola, Chaibasa Dist-West Singhbhum
2	(A) Construction of High Level Bridge Over Swarnarekha River at 8th Km. of Kandra-Chandil Road for the year 2015-16	9x24	1837.00	1821.93183 03 SBD of 2015-16 Dt. 08.12.2015	1834.885	100%	99%	07.12.2017	Megotia Construction Private Ltd., Gwala Para Road, Jugsalai, Jamshedpur

Month : March, 2021

State Plan Bridge W

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10
	(B) Construction of Diversion in Swarnrekha River Near Manikui Bridge in 8th Km. of Kandra-Chandil Road		5804(S), Dt. 12.08.2015	64.55245 02 F2 of 2015-16 Dt. 29.10.2015	63.777	99%	100%	02.12.2015	Hare Lal Construction Company (P) Ltd. Dist- Seraikella-Kharsawan. Jharkhand
3	Constructoin of High Level Bridge Over Sona River at 8th Km. of Sini Bazar to Kharsawan Road (Including Approach Road)		479.422 2686(S), Dt. 30.05.2019	442.93972 01 SBD of 2019-20 Dt. 24.10.2019			10%	23.10.2021	Pintu Engineering Construction Pvt. Ltd., Address-Dalmia House, Road No.-06, Seraikella, Dist- Seraikella-Kharsawan,

2665.09

State Plan Road Works

Sl. No	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount Date/Ref. No.	Agreement Amount Date/Ref. No.	Financial Progress (in Expenditure Grand Total (11+15)	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Agency
1	Construction of Road Over Bridge in Lieu of Level Crossing No. 160, in between			2070.501	870.915	42%			FA & CAO, S.E. Rly, Kolkata

Month : March, 2021

State Plan Bridge W

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval Amount Date/ Ref. No.	Agreement Amount Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name								
1	2	3	4	5	6	7	8	9	10
2	Plantation of tree 540 Nos. with iron gabion and transplant of 28 Nos. trees for ROB No. 160 in between Kharsawan and Mahalimoorum Station in Seraikella-Kharsawan Road in Km. 9.90 under RCD, Road Division, Seraikella-Kharsawan		3780.593	20.41772 21 F2 of 2019-20 Dt. 23.10.2019	17.207	84%	100%	22.10.2023	M/s Krishna Construction, At/Po-Seraikella, Ward No.-07, Dist-Seraikella-Kharsawan

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)

Progress report of On-going works(Non-Plan)

State Non-Plan Works

Month : March, 2021

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Chaibasa
Div : Chaibasa
Name of EE-Sri Ram Bilash Sahu

Non-Plan in 2020-21											
1	तांतनगर-मझगांव भाया कुमारडुंगी पथ के कि०मी० 34.00 एवं 35.00 में पोट पेच रिपेयरिंग कार्य।		16		15.961	28.01.2021/ 09F22020-21				13.03.2021	Uma Devi D/O- Kesho Singh Add- 136, Gandhi Tola Jain Mandir Chaibasa
2	चाईबासा-सैतवा पथ के कि०मी० 12 में पोट पेच रिपेयरिंग कार्य।		5		4.932	08.02.21 /11F2020-21				09.03.2021	Mohammad Nasim Near Dhobi Talab Bari Bazar Chaibasa West Singhbhum Jharkhand Pin - 833201
3	चाईबासा-बाईपास पथ पथ के कि०मी० 1, 3 एवं 4.0 कि०मी० में पोट पेच कार्य।		12		11.976	28.01.2021/ 08F2 of 2020-21	11.974	99.93	100	3.03.2021	Uma Devi D/O- Kesho Singh Add- 136

Month : March, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Emergent works of RCC Guard Wall in 40th Km of Singhpokharia to Jaitgarh via Siringsia, Jagannathpur Road		25.88	EIC Lt.No. 2978(S) 08.12.2020	21.210	30.01.2021/ 10 F2 2020-21			10	30.03.2021	sanskar Builders. Pro-Poonam Karan At- Bara Nimdih Near Kalika Press P.O- Chaibasa Dist- WestSinghbhum
5	सिकुरसाई-कुरसी-बांधडीह-चंदनखेरी पथ के कि०मी० 5 में पोट पेच रिपेयरिंग कार्य एवं कि०मी० 9जी में HL Bridge में प्रोटेक्शन कार्य।		15		14.934	18.01.2021/ 06F2 of 2020-21	14.919	99.90	100	3.03.2021	Wakil Khan Add. New Colony, Hind Chowk Bara
6	हाता चाईबासा के रेलवे क्रासिंग से बड़ाचीरु आचू-आमिता-डलियामिर्चा-चाईबासा पथ के कि०मी० 1.00 से 6.1 कि०मी० तक पोट पेच रिपेयरिंग कार्य।		10		9.987	18.01.2021/ 05F2 of 2020-21	9.873	98.96	100	3.03.2021	Mohammad Nasim Near Dhobi Talab Bari Bazar Chaibasa West Singhbhum Jharkhand Pin - 833201
7	चाईबासा-कोकचो-भरभरिया पथ के कि०मी० 5.00 से 18.00 कि०मी० में पोट पेच रिपेयरिंग कार्य।		50		49.616	24.02.2021/ 14F2 of 2020-21				09.04.2021	Akash Kumar
8	सिंहपोखरिया से जैतगढ़ भाया सिरिंगसिया जगन्नाथपुर पथ (कि०मी० 0.00 से 26.00 कि०मी० तक) में साधारण मरम्मति कार्य।		50		49.928	24.02.2021/ 15F2 of 2020-21				09.04.2021	M/S Akshay Kumar Sahoo

Month : March, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of Parapet in Km 32.00 & 34.00 with Drain in Km 35 of Tantt Nagar- Manjhgaon via Kumardungi road & construction of 2.00 M high guard wall in Km 15th at Guda bridge in Asura PWD road to Kumardungi via Balandia road with Jhari cutting in several stretches including Jangiburu Ghati under Head Non-Plan (Vivekadhin) for the Year 2020-21.				5.863	22.12.2020 03 F2 of 2020-21	5.854	99.85	100	45 Days(04 .02.202 1)	M/S J K CONSTRUCTI ON 282, CHITRAGUPT A NAGAR NEAR BLOCK OFFICE GAMHARIA, DIST- SERAIKELLA KHARSAWAN, JHARKHAND- 832108
2	Installation of heavy vehical prohibition board at Ch 0,41 and 60, Installation of Crash barrier in Km 40 and construction of pucca Drain in Km 11 and Bush Cutting in various				7.184	22.12.2020 04 F2 of 2020-21	6.354	88.44	100	45 Days(04 .02.202 1)	ABHISHEK SINGHDEO SINGHA BHANU SINGHDEO, 02, PALACE, WARD NO,-03, POST-

Month : March, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Urgent Pot Patch Repair work by bituminous mix in Km 4, 6, 8, 9, 13, 15, 16, 17, 18, 19, 20, 21, 23 and 24 of Hatgamharia-Benisagar via Majhgaon & Urgent Pot Patch Repair by M20 Cement Concrete in Singhpokharia to Jaintgarh via Siringsia-Jagannathpur Road in Km 46, 48, 49, 52, 53, 57 and 58 under Non-Plan Head (Vivekadhin) for the Year 2020-21			30+15=45 (2118(S)0 6.09.2020	9.040	22.12.2020 01 F2 of 2020-21	9.021	99.80	100	45 Days(04 .02.202 1)	Mohammad Nasim Near Dhobi Talab Bari Bazar Chaibasa West Singhbhum Jharkhand Pin - 833201
4	Repair of culvert in 2nd KM of old Tonto-Roam Road & Improvement of Intersection of Tonto chowk (Chaibasa-Kokcho-Bharabharua Road) and Matkubeda Chowk (Bhoya-Pandrasali Road) under Non-Plan Head (Road Safety) for the year 2020-21				8.656	22.12.2020 02 F2 of 2020-21	7.857	90.77	100	45 Days(04 .02.202 1)	Md. Tanveer Khan, New Colony , hind Chowk, Bara Sazar, Chaibasa, West Singhbhum, Sadar Chaibasa- 833201

Month : March, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Detailed Estimate for Replacement of Jharkhand Government, old Emblem by new Emblem in Gantries and Signboards in Roads & office under non Plan (Vivekadhin) Road Division Chaibasa for the year 2020-21				2.881	21.01.2021/ 07F2 of 2020-21	2.877	99.87	100	30.01.2021	Wakil Khan Add. New Colony, Hind Chowk, Bara Bazar, Chaibasa, West Singhbhum, (Jh arkhand) Pin 833201
6	Construction of Guard Wall & Wing Wall at 20th Km and Guard Wall at 11th & 13th Km HL Bridge of Dhansari-Andhari-Parasada (Odisha Border) Road under vivekadhin under Road Division Chaibasa for the Year 2020-21				8.885	10.02.2021 12F ₂ 2020-21	8.870	99.83	100	1.03.2021	Mohammad Nasim Near Dhobi Talab Bari Bazar Chaibasa West Singhbhum Jharkhand Pin - 833201
Spill Over Taken in 2020-21 (Non-											

Month : March, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Ordinary Repairing Work in Jhinkpani-Jorapokhar-Silpunji-Thai-Tonto Chowk Road (Length-21.475 Km) under Non Plan Head Road Division Chaibasa for the year 2019-20		25.000	Spil over EIC Lt.No. 2217(S) 16.09.2020	22.488	18.10.2019 20F ₂ 2019-20	22.485	100.00	100	2 Month i.e 17.12.19	M/S Kunak Priyadarsi Add-S/O- Sri Birbhadur Singh Residence of Parmeshwar Colony N.H.33 Pardih Mango Jamshedpur-East Singhbhum
2	Road Safety Work (Crash Barrier) in Aura PWD to Kumardungi via Balandia Road, Singhpokharia to Jaintgarh via serengsia, Jagannathpur Road (0.00 to 59.66 Km), Tantnagar to Manjhgaon via Kumardungi-Chaibasa Kokcho- Bharbharia Road, Jamdih in Km 33 of Singhpokharia-Jhinkpani-serengsia-Jaintgarh to Hatgamhati NH 75E via Kendposi Railway Station Road , Bandpara to Sikursai Road, Hatgamharia Benisagar via Manjhgaon from Km 31.00 to 44.485 And		192.106	Spil over EIC Lt.No. 2217(S) 16.09.2020	138.542	26 F2 of 2019-2020 28.01.2020	138.480	99.96	100	02 Months 27.03.2020	M/S MAA LAXMI Construction Sarviday Nagar Jailhata Daltangang Palamau Jharkhand PIN 822101

Month : March, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Road Safety Work(Crash Barrier) in Railway Crossing in Hata Chaibasa Road to Proposed Chaibasa Bypass Road Barachiru-Aachu-Aamita-Diliyamircha-Chaibasa Road, Sikursai-Kursi-Bandhdih-Chandankeri Road including HL Bridge in 9th KM, Bhoya Pandrasali Road, Chaibasa Saitwa Road, Trill Butta to Pampra Road, Chaibasa Bypass Road, Kudahatu Chowk to Usambir (Orissa Border) Road And Chaibasa Kokcho Bharbharua Road under R.C.D. Road Division, Chaibasa under Non Plan Head for the Year 2019-20		170.477	Spil over EIC Lt.No. 2217(S) 16.09.2020	145.576	24 F2 of 2019-2020 Dt. 28.01.2020	145.209	99.75	100	02 Months ie. 27.03.2020	M/S Urmila Raj Enterprises, Prop- Dilip Kumar, Vill+P.O- Chandauri, P.S.- Tisri, Jharkhand- 815317

Month : March, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	POT- PATCH REPAIR WORK OF ASURA PWD ROAD TO KUMARDUNGI VIA BALANDIA ROAD FROM KM 0.00 TO 38.65 UNDER NON PLAN FOR THE YEAR 2019-20		50.000	Spil over EIC Lt.No. 2217(S) 16.09.2020	49.843	28.01.2020 23F ₂ 2019-20	48.733	97.77	100	07.03.2020	S Chandra Praka
5	Repair Work of Pot Pach in Manjhgaon Noamundi via Jaitgarh Road from Km 0.00 to 29.00 for the year 2019-20 under Non Plan Road Division Chaibasa.		30.000	Spil over EIC Lt.No. 2217(S) 16.09.2020	29.563	28.01.2020 22F ₂ 2019-20	29.556	99.98	100	02.02.2020	S Chandra Praka
			716.3953		662.9758845		476.11551				

Circle - Chaibasa
Division-Jamshedpur
Name of EE-Sri Ram Bilash Sahu

1	Ordinary Repair and Road safety Work of Dhalbhumgarh Chakulia Bend Road (Length - 27.896 km)		50.00 Lt. No. 3009(s) dt. 20.06.19	Letter No.2217(S), Dt. 16.09.2020	44.93673	34 F2 of 2019-20 18.10.19	NA	100%	100%	2 Month	Supreme Construction, H.No.6, A Block, Teachers Colony, Bhalubasa, Jamshedpur
---	---	--	------------------------------------	-----------------------------------	----------	---------------------------	----	------	------	---------	---

Month : March, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Ordinary Repair of Road from Dhalbhumgarh Bhalki (Length-3.5 km) for the year -2019-20		20.00 Lt. No. 3009(s) dt. 20.06.19	Letter No.2217(S), Dt. 16.09.2020	17.95608	35 F2 of 2019-20 18.10.19	NA	100%	100%	1 Month	Supreme Construction, H.No.6, A Block, Teachers Colony, Bhalubasa, Jamshedpur
3	Musabani-Astha Kowali Koyma Road 3 Bridge to be Repaired at Ch.25.60 km, Ch.42.25km, Ch.-46.10 km, Road for the year 2019-20.		20.00 Lt. No. 3716(s) dt. 25.07.19	Letter No.2217(S), Dt. 16.09.2020	17.82815	38 F2 of 2019-20 23.10.19	NA	100%	100%	1 Month	M/s Bindhya Enterprises, Harharguttu, Shiv Mandir Chowk, Parsudih, Jamshedpur
4	Narsingarh Ghaghara Road 02 Nos. Bridge to be repaired at Ch.11.95km, Ch.13.75km for the year 2019-20		20.00 Lt. No. 3716(s) dt. 25.07.19	Letter No.2217(S), Dt. 16.09.2020	17.53355	39 F2 of 2019-20 24.10.19	0.00000	100%	100%	1 Month	M/s Jagbandhu Mahto, Nirmal Path, New Colony, Chotta Gamharia, Seraikela-Kharsawan
5	Dhalbhumgarh Chakulia Bend Road 4 Nos. Bridge to be repaired at Ch.5.85km, Ch.18.15km, Ch.19.95km and Ch.22.15km		60.00 Lt. No. 3716(s) dt. 25.07.19	Letter No.2217(S), Dt. 16.09.2020	52.08375	41F2 of 2019-20 30.10.19	NA	100%	100%	1 Month	M/s Bibhuti Bhusan Maity, Add.-Mouda, P.O.-Mounda, Dist-East Singhbhum-832101, Jharkhand
6	7 Nos of Existing barriers required to be replace/installed (1) Dhalbhumgarh Chakulia Bend Road (2) Galudih Narsinghpur Road.		70.00 Lt. No. 3716(s) dt. 25.07.19	Letter No.2217(S), Dt. 16.09.2020	62.97759	42 F2 of 2019-20 30.10.19	0.00000	100%	100%	2 Month	Sri Bala Prasad Dubey, Bhalubasa, Jamshedpur
7	Chakulia-Matihani Road-02 Nos. Bridge to be repaired at Ch. 20.50 km & Ch. 24.90 km.		30.00 Lt. No. 3716(s) dt. 25.07.19	Letter No.2217(S), Dt. 16.09.2020	16.62460	43 F2 of 2019-20 31.10.19	NA	100%	100%	1 Month	Sri Tridev Enterprises, Baridih, Jamshedpur

Month : March, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Repair of road from Dhalbhumgarh to Rawtara Road (Total Length: 11.175 K.M.) for the year 2019-20		15.00 Lt. No. 5051(s) dt. 15.10.19	Letter No.2217(S), Dt. 16.09.2020	14.16606	48 F2 of 2019-20 01.11.19	NA	100%	100%	2 Month	M/s Sneha Enterprises, H.No.174, Namda Basti, Near Kali Mandir, P.O. Golmuri, Jamshedpur
9	Kerukocha - Bengal Border - 05 Nos. Bridge to be repaired at Ch. 21.65 Km, Ch. 22.15 Km, Ch. 24.45 Km, Ch. 25.65 Km & Ch. 25.95 Km for the Year 2019-20		50.00 Lt. No. 3716(s) dt. 25.07.19	Letter No.2217(S), Dt. 16.09.2020	44.50194	49 F2 of 2019-20 01.11.19	NA	100%	100%	1Month	M/s Krishna Construction, Saraikela-Kharsawan
10	Construction of R.C.C Guard Wall (Length:150.0m) in Chakulia - Matihana Road for Year: 2019-20		55.00 Lt. No. 3009(s) dt. 20.06.19	Letter No.2217(S), Dt. 16.09.2020	47.98740	50 F2 of 2019-20 27.12.19	0.00000	100%	100%	2 Month	M/s Ray Construction, B 3 F1 A, Green Fild, Subhash Colony, Mango, Jamshedpur
11	Galudih-Narsinghpur Road-02 Nos. Bridge to be repaired at Ch.10.9km and Ch. 13.72km for the Year 2019-20		30.00 Lt. No. 3716(s) dt. 25.07.19	Letter No.2217(S), Dt. 16.09.2020	24.84775	51 F2 of 2019-20 28.12.19	0.00000	100%	100%	1 Month	M/s - Mohmmad Nasim, Chaibasa West Singhbhum
12	Repair, Guardwall & Road Safety work of RCC Bridge (3 X 7.0m X 2.0m) near Kashiabera Nala in Musabani - Dumaria - Astha Kowali - Koima (Orissa Border) road for the Year: 2019-20		30.00 Lt. No. 4756(s) dt. 25.09.19	Letter No.2217(S), Dt. 16.09.2020	26.40802	52F2 of 2019-20 30.12.19	NA	100%	100%	2 Month	M/s Kishor Kumar Singh, Gurudwara Road, Mango, Jamshedpur

Month : March, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	ORDINARY REPAIR OF HATA-MUSABANI ROAD (TOTAL LENGTH 44.300 KM) FOR THE YEAR 2019-20		30.00 Ltr.No.5051(S) Dt. 15.10.2019	Letter No.2217(S), Dt. 16.09.2020	29.90012	58F2 of 2019-20 24.01.2020	NA	100%	100%	31.03.2020	Karmapradhan Techno Solution Pvt. Ltd., Rajnish Kumar, Duplex 5, Swaranrekha River Dale, CT Left to IICM Gate, Kanke, Ranchi.
14	Construction of Boundary Wall for Swaspur RCD Yard for the Year 2019-20		35.00 Ltr.No.3009(S) 20.06.2019	Letter No.2217(S), Dt. 16.09.2020	29.95780	40F2 of 2019-20 30.10.2019	NA	100%	100%	02 Month	M/s Krishnakant Kushwaha, Ghatshila
15	Construction of RCC Culvert at 29th km in place of 29/4 Culvert with diversion of Hata-Musabani Road.		29.00 Ltr.No.3973(S) 07.08.2019	Letter No.2217(S), Dt. 16.09.2020	25.06429	44F2 of 2019-20 31.10.2019	NA	100%	100%	02 Month	Rakesh Kumar Singh, Add.- Madhusudan Road, Cross Road, Kadma, Near Lakri Tal, Jamshedpur
16	ORDINARY REPAIR AND ROAD SAFETY WORK IN PATAMDA LINK ROAD (LENGTH 6.615KM) FOR THE YEAR 2019-20		40.00 Ltr.No.3009(S) 20.06.2019	Letter No.2217(S), Dt. 16.09.2020	38.17028	47F2 of 2019-20 01.11.2019	NA	100%	100	02 Month	Shashidhar Mahto, Patamda
17	CONSTRUCTION OF RCC DRAIN FROM KARANDIH CHOWK TO RAJNAGAR-JUGSALAI ROAD(1st km)		10.00 Ltr.No.3009(S) Dt 20.06.2019	Letter No.2217(S), Dt. 16.09.2020	6.17132	37F2 of 2019-20 21.10.2019	NA	100%	100%	02 Month	Sri Tara Chand, 10 Sindhi Rifuji Colony, P.O.- Agrico, P.S.- Golmuri, Jamshedpur
18	ORDINARY REPAIR IN BARABHUM - BANDOWAN ROAD (KM-10.80) FOR THE YEAR 2019-20		5.00 Ltr.No.5051(S) Dt. 15.10.2019	Letter No.2217(S), Dt. 16.09.2020	4.99378	45 F2 of 2019-20 01.11.2019	NA	100%	100%	01 Month	Supreme Construction, H.No.6, A Block, Teachers Colony, Bhalubasa, Jamshedpur

Month : March, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
19	Accessories for PWD Inspection Benglow Circute House, Jamshedpur		15.00 Lt.No.3009(S) Dt. 20.06.2019	Letter No.2217(S), Dt. 16.09.2020	5.65711	Work order No.2165/2019-20 Dt. 12.10.2019	NA	100%	100%	26.10.2019	Steel Craft, Bistupur, Jamshedpur
20	Repair & Decoration of Office Building of RCD, Road Division, Jamshedpur		10.00 Ltr.No.3009(S) Dt 20.06.2019	Letter No.2217(S), Dt. 16.09.2020	8.51032	Work order No.2164/2019-20 Dt. 12.10.2019	NA	80%	100%	26.10.2019	Steel Craft, Bistupur, Jamshedpur
21	JADUGORA - SUNDARNAGAR ROAD (ORDINARY REPAIR)		10.00 Ltr.No.2172(S) Dt 12.09.2020	NA	9.99347	09 F2 of 2020-21 08.12.2020	NA		100%	07.03.2021	Kasyap Enterprises, Kadma, Jamshedpur
22	Potka-Kudada Road (Ordinary Repair)		10.00 Ltr.No.2172(S) Dt 12.09.2020	NA	9.98661	02 F2 of 2020-21 04.12.2020	NA	100.00%	100%	03.03.2021	M/s Solanki Construction, Mango, Jamshedpur
23	Haldi-Pokhar Kowali Road (Ordinary Repair)		10.00 Ltr.No.2172(S) Dt 12.09.2020	NA	9.57920	08 F2 of 2020-21 08.12.2020	NA	0.00%	0%	07.03.2021	M/s Om Manglam Construction, Rifit Colony, Mango, Jamshedpur
24	BEGNADIH-POTKA Road (Ordinary Repair)		10.00 Ltr.No.2172(S) Dt 12.09.2020	NA	9.99752	04 F2 of 2020-21 08.12.2020	NA	0.00%	0%	07.03.2021	Abhishik Singhdeo, Saraikela-Kharsawan
25	Patamda link road (Ordinary Repair)		5.00 Ltr.No.2172(S) Dt 12.09.2020	NA	4.96159	07 F2 of 2020-21 08.12.2020	NA	0.00%	100%	07.02.2021	M/s Harshit Kumar, Road No.4, Sankosai, Mango, Jamshedpur
26	Assanbani - Patamda ROAD (Ordinary Repair)		10.00 Ltr.No.2172(S) Dt 12.09.2020	NA	8.57605	05 F2 of 2020-21 08.12.2020	NA	0.00%	80%	07.03.2021	Arvind Kumar, Ranchi

Month : March, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
27	Rajnagar-jugsalai road (ordinary repair)		5.00 Ltr.No.2172(S) Dt 12.09.2020	NA	4.99979	10 F2 of 2020-21 08.12.2020	NA	100.00%	100%	07.02.2021	Kasyap Enterprises, Kadma, Jamshedpur
28	Jamshedpur- hata road to karandih rajnagar road via ghaghidih (ordinary repair)		3.00 Ltr.No.2172(S) Dt 12.09.2020	NA	2.99982	11 F2 of 2020-21 08.12.2020	NA	0.00%	80%	07.02.2021	Tara Chand, Sindhi Refuji Colon, Agrico, Jamshedpur
29	Mango-Pardih road (ordinary repair)		10.00 Ltr.No.2172(S) Dt 12.09.2020	NA	9.99966	03 F2 of 2020-21 04.12.2020	NA	100.00%	100%	03.03.2021	Tara Chand, Sindhi Refuji Colony, Agrico, Jamshedpur
30	Old Purulia road (ordinary repair)		9.00 Ltr.No.2172(S) Dt 12.09.2020	NA	8.99970	06 F2 of 2020-21 06.12.2020	NA	100.00%	100%	07.03.2021	M/s Saptrishi Enterprises, Dimna, Road, Mango, Jamshedpur
31	kerukocha on nh-33 to bengal border via birsa nagar simdih shanti nagar road (ordinary repair)		10.00 Ltr.No.2172(S) Dt 12.09.2020	NA	9.99893	01 F2 of 2020-21 17.11.2020	NA	100.00%	100%	16.02.2021	M/s Uma construction Chakulia, East Singhbhum
32	W/S of Hata-Musabani Road for Ordinary Repair		75.00 Ltr.No.2172(S) Dt 12.09.2020	NA	60.29341	15 F2 of 2020-21 31.12.2020	NA	0.00%	80%	30.03.2021	Karampradhan Techno Solution Pvt. Ltd. Ranchi
33	Musanbani-Dumaria-Astha Kowali Koyma Road up to Orissa Boarder (Length 47.30 km) (Ordinary Repair) for the year 2020-21		50.00 Ltr.No.2172(S) Dt 12.09.2020	NA	44.44935	14 F2 of 2020-21 29.12.2020	NA	100.00%	100%	28.02.2021	Karampradhan Techno Solution Pvt. Ltd. Ranchi
34	Repair of Bridge approach in Kadhiya Nala at 48 km of Musabnai-Dumaria-Astha Kowali-Koyma Road.		32.53 Ltr.No.2172(S) Dt 12.09.2020	NA	28.78710	13 F2 of 2020-21 29.12.2020	NA	0.00%	70%	28.02.2021	M/s Sneha Enterprises
35	Patamda Boram Raghunathpur Road		50.00 Ltr.No.2172(S) Dt 12.09.2020	NA	44.93426	16 F2 of 2020-21 15.01.2021	NA	0.00%	50%	14.03.2021	Shivam Enterprises Hat tola, saraikele

Month : March, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
36	Repair of Dhalbhumgarh-Chakulia-Bend Road.		54.00 Ltr.No.2172(S) Dt 12.09.2020	NA	48.59926	17 F2 of 2020-21 18.02.2021	NA	0.00%		17.05.2021	M/s Adityavarne Architects,45, Supervisor Flat,Baradwari, Sakchi Jamshedpur
37	Repair of Bridge in 3rd K.M. of Surda Crossing to NH-33 road over Swernarekha River and Road (length-6.00 KM) under head non-plan for FY 2020-21		57.60 Ltr.No.2978(S) Dt. 08.12.2020	NA	55.97491	28 F2 of 2020-21 22.03.2021	NA	0.00%	60%	28.04.2021	Karnapradhan Techno Solution Pvt. Ltd., H.No.-2E, Indira Regency, Pani Tanki Road, Allahabad Bank, Harmu Housing Colony, PS-Argora, Doranda, Ranchi-834002
38	Repair of Road from Chakulia Railway Crossing to Aerodrom(Length- 2.015 KM)		64.425 Ltr.No.2978(S) Dt 08.12.2020	NA	51.98393	26 F2 of 2020-21 22.03.2021	NA	0.00%	30%	28.04.2021	M/s V.K. Singh, Flat-E/408, D-Choudhary, Madhusudan Complex, Dimna, P.S.-MGM, Mango, Jamshedpur

Month : March, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
39	Ordinary Repair of Barabhum-Bandyan Road (L-10.65km) which includes flank repair, bush cutting pots/ditches repair with GSB, WMM, BM, BC, Various types of road safety work such as various types of retro-reflectory boards, tree painting, tree retro reflector, repair of culverts and guard wall with their painting under Non Plan Head FY-2020-21		48.17 Ltr.No.2978(S) Dt 08.12.2020	NA	48.15136	25 F2 of 2020-21 18.03.2021	NA	0.00%	40%	21.04.2021	Anishk Enterprises, Road No.03, New Subhas Colony, Sanjay Path, Dimna Road, Mango, Jamshedpur
40	Repair and Susajjikaran of Inspection Bungalow Haludbani, Patamda under non-plan, FY 2020-21.		10.00 Lt.No-2978(s) dt-08.12.20	NA	10.00000	21 F2 of 2020-21 05.03.2021	NA	0.00%	90%	03.04.2021	Tara Chand, 10 Sindhi Colony, Adarsh Nagar, P.O.-Agrico, Jamshedpur
41	Supplying, Installation and maintenance of Solar Yellow Blinkers Stand, Signboard Displaying Road Safety Slogans & forthcoming Public utility centres in various roads of Road Division, Jamshedpur under head non-plan FY 2020-21		5.90 Letter No.261(S), Dt. 27.01.2021	NA	5.14000	27 F2 2021-21 22.03.2021	NA	0.00%	50%	28.03.2021	Dubey Enterprises, C/8, Bhusan Nagar, Birsanagar, Jamshedpur

Month : March, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
42	Various Road Safety work such as Bush Cutting, Tree Painting, Tree Reflector, Culvert Painting, Road Marking, Road Studs, traffic Signboard, Port Repair by Bituminous Mix etc. in Jamshedpur - Hata Road (Length: 18.545 K.M.), Potka-Kudada Road (L-11.5km) , Haldipokhar-Kowali Road (L-12.00km) as per detailed estimate under head Non-plan (Vivekadhin) FY-2020-21		10.64079	NA	10.43862	18 F2 of 2020-21 Dt. 25.02.2021	NA	0.00%	70%	26.03.2021	Harshvardhan Sharma, Chouk Bazar, Bundu, PO-Bundu, Dist-Ranchi
43	Various road safety work such as bush cutting ,tree painting, tree reflector, culvert painting, railing repair road marking, road studs delineator, traffic signboards etc in Jadugora - Sundarnagar road (L-19.075 km) and Telco Dhobi more to Barabanki road (L-7.80 km) under non-plan (Vivekadhin), FY 2020-21		30.00 Lt.no-140(s) dt.09.10.2020	NA	7.52805	24 F2 of 2020-21 05.03.2021	NA	0.00%	100%	03.04.2021	M/s Dubey Enterprises, C/8, Bhusan Nagar, Birsa Nagar, Baridih, Jamshepdr

Month : March, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
44	Replacement of 80 Nos Jharkhand Government's old emblem by new emblem in Gantries and sign boards in Jamshedpur-Hata Road, Hata-Musabani Road, Mango-Pardih Road, Old Purulia Road, Asanbani-Patamda Raod, Barabhum-Bandoyan Road, Raghunathpur-Boram-Patamda Raod, Dhalbhumgarh Chakulia-Bend Road, Telco Dhobi Ghat to Barabanki Road, Pitajuri-Gurabandha Road, DPS Road, Galudih-Narsinghpur Road, Narsinghgarh-Ghaghra Road under non-plan (Vivekadhin), FY 2020-21		30.00 /Lt.no-140(s) dt.09.10.20	NA	2.35200	20 F2 of 2020-21 04.03.2021	NA	100.00%	100%	13.03.2021	M/s Bijay Laxmi Construction, Prop- Shivraj Singh Deo, Ward No.8, Saraikela-Kharsawan
45	Various road safety work such as bush cutting ,tree painting, tree reflecter, culvert painting, road marking, road studs delineator, traffic signboards, widening of 2 no. of road junction etc in Hata-Musabani road (L-44.30 km) as per detailed estimate under Head Non plan(Vivekadhin), FY 2020-21		30.00 Lt.no-140(s) dt.09.10.20	NA	12.10118	23 F2 of 2020-21 05.03.2021	NA	0.00%	90%	03.04.2021	Harshvardhan Sharma, Chouk Bazar, Bundu, PO-Bundu, Dist-Ranchi

Month : March, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
46	EMERGENT REPAIR OF BRIDGE EXPANSION JOINT OF H.L.B AT 11TH KM OF HATA-MUSABANI ROAD (Vivekadhin)		30.00 Lt.no-140(s) dt.09.10.20	NA	2.49515	12 F2 of 2020-21 12.08.2020	NA	100.00%	100%	15.12.2020	Tara Chand, Sindhi Refuji Colony, Agrico, Golmuri, Jamshedpur
47	Various Road safety work such as bush cutting, tree painting, tree reflector, culvert painting, road marking, road studs etc. in Dhalbhumgarh-Chakulia-Bend Road (L- 27.896 KM), Musabani-Dumaria-Astha-Kowali-Koima Road (L- 47.30 KM), Chakulia-Matihani Road (L- 27.60 KM), NH-33 Kerukocha to W.B. Boarder (L- 27.57 KM) under non-plan Road safety, FY 2020-21.		15.00 Lt.no-140(s) dt.09.10.20	NA	6.07718	19 F2 of 2020-21 01.03.2021	NA	80.00%	100%	30.03.2021	Dhiraj Kumar Ram, Tata Road Khaparsai, Chaibasa, West Singhbhum-833201
48	Various road safety work such as tree painting, tree reflector, culvert painting, road marking, road studs etc in Assanbani Patamda road (L- 21.10 km), Patamda Link road (L - 6.664 km), Raghunathpur - Boram - Patamda road (L- 24.368 km) under non-plan (Road Safety), FY 2020-21		15.00 Lt.no-140(s) dt.09.10.20	NA	6.25173	22 F2 of 2020-21 05.03.2021	NA	0.00%	70%	03.04.2021	M/s Saptrishi Enterprises, Tata Road Khaparsai, House No.25, Road No.12 Hill View Colony, Dimna Road, Mango, Jamshedpur

Month : March, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
49	Re-construction of collapsed wing wall, cut off wall, floor, parapet including major repair of old narrow arch bridge over Bhatajore Nala in 1st km of Ghatshila Rajstate to Sonakhun NH-33 via Ghatshila Jail		33.50 lt.no.1185(s) dt.23.03.2021	NA	0	-	NA	,	-	-	-
50	Re-construction of damaged cut off wall and floor in damaged portion of 8 x 8.50 M submersible RCC bridge over Kadia Nala at Ch. 47.30 km in Musabani-Dumaria-Asthakowali road up to Orissa border for the year 2020-21 (Road Length - 47.300 km)		19.25 lt.no.1185(s) dt.23.03.2021	NA	0	-	NA	,	-	-	-
51	Construction of Guard wall in Musabani-Dumaria-Asthakowali-Koima of road up to Orissa Border near Kukri Ujha village in right side damaged part of road curve portion for in km 38.2 (Road Length - 47.300 km)		24.90 lt.no.1185(s) dt.23.03.2021	NA	0	-	NA	,	-	-	-
52	Ordinary repair and hard shoulering by paver block both flank of NH-33 to Bankati road (L-2.80 KM)		30.00 lt.no.1185(s) dt.23.03.2021	NA	0	-	NA	,	-	-	-
53	Ordinary repair and Junction improvement in Ghatshila-Tamakpal Road (L-1.800 km)		5.00 lt.no.1185(s) dt.23.03.2021	NA	0	-	NA	,	-	-	-

Month : March, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
54	Improvement of road junction in 1st km of Surda Railway Crossing to NH-33 near Central School and near Benasole Village with PMGSY Road		5.00 lt.no.1185(s) dt.23.03.2021	NA	0	-	NA	,	-	-	-
55	Improvement of road Junction in 17th km near Digghi More, 20th km near Kuchia, Raspal and 23rd km near Kumarisole in kerukocha to West Bangal Border Road.		9.00 lt.no.1185(s) dt.23.03.2021	NA	0	-	NA	,	-	-	-
56	Junction Improvement and various road safety work in Galudih to Narsinghpur Road		6.00 lt.no.1185(s) dt.23.03.2021	NA	0	-	NA	,	-	-	-
57	Ordinary repair of Ghatshila market road to Kashida chouk NH-33 and Hathijobra Bridge to RoB Road (L-4.60 km)		11.00 lt.no.1185(s) dt.23.03.2021	NA	0	-	NA	,	-	-	-
58	Full Gantry Repair in Hata-Musabani road at Ch.0.500 km, 1/2 Gantry Repair in Potka Kudada Road at Ch. 0.00 km and Full Gantry Repair in Jamshedpur-Hata Road at Ch. 18th km.		21.00 lt.no.1185(s) dt.23.03.2021	NA	0	-	NA	,	-	-	-
					1071.926		0.000				

Circle - Chaibasa

Division-Manoharpur

Name of EE-Sri Raghubansh Choudhary

Month : March, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Ordinary Repair work in 30th KM to KM 58.2 of Manjhgaon-Jaintgarh-Noamundi Road.		15.00	12.09.2020 2172 (S)	14.999	18.01.2021 02 F2/2020-21	0.00	0.0%	0		Sri. Bashist Yadav, Manoharpur
2	Ordinary Repair Work in Hatgamharia-Noamundi-Barajamda-Baraiburu Road (Hathi Chowk km. 44.80)		20.00	12.09.2020 2172 (S)	20.000	18.01.2021 03 F2/2020-21	0.295	1.5%	1.5		Sri. Ravi Kumar Singh, Manoharpur
3	Ordinary Repair Work in Baraiburu-Saidal Road.		2.50	12.09.2020 2172 (S)	2.125	20.01.2021 06 F2/2020-21	2.034	100%	100		Sri. Dhiraj Kumar Ram, Chaibasa
4	Repair of Damaged Boundary Wall, Godown and Deep Boring in I.B. Campus at Noamundi.		6.00	12.09.2020 2172 (S)	5.070	27.01.2021 12 F2/2020-21	5.070	100%	100%		Sri. Rahul Hasraj, Chaibasa
5	Ordinary Repair to Road in 28th KM of Chakradharpur-Sonua-Goelkera-Manoharpur Road.		25.00	12.09.2020 2172 (S)	20.832	20.01.2021 08 F2/2020-21	5.341	26%	27		Sri. Anand Kumar Chaurasia, Goilker
6	Emergent Restoration of Road and Construction of Retaining Wall at Damaged portion in 53rd KM of Goelkera-Manoharpur Road.		18.00	12.09.2020 2172 (S)	14.962	20.01.2021 10 F2/2020-21	0.000	0%	55%		Sri. Anand Kumar Chaurasia, Goilker
7	Ordinary Repair to Goelkera-Manoharpur Road.(46th KM to 57th KM)		10.00	12.09.2020 2172 (S)	8.390	20.01.2021 09 F2/2020-21	0.000	0%	70		Sri. Anand Kumar Chaurasia, Goilker

Month : March, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Ordinary Repair of Chakradharpur-Toklo-Kuchai Road.(0.0K.M to 22.17 K.M)		15.00	12.09.2020 2172 (S)	14.915	18.01.2021 04 F2/2020-21	7.841	51%	51%		Sri. Nandlal Kumar Gupta, Manoharpur
10	Ordinary Repair Work in Manoharpur-Anandpur-Bano Road		50.50	12.09.2020 2172 (S)	49.306	30.03.2021 23 F2/2020-21	0.000	0%			Sri. Pankaj Kumar Singh
11	Furniture work in Chakradharpur, Noamundi, Manoharpur Sub-Division		8.00	12.09.2020 2172 (S)			7.296	95%	100%		Steel Craft
12	Ordinary Repair Work in Manoharpur-Anandpur-Bano Road		30.00	08.12.2020 2978 (S)							
13	Repair work of Metal Deep Causeway in Chakradharpur-Sonua-Goilker-Manoharpur Road		15.00	08.12.2020 2978 (S)	11.821	17.03.2021 21 F2/2020-21	0.00	0%	5%		Sri. Nandlal Kumar Gupta, Manoharpur
14	Ordinary Repair work in km. 0.00 to k.m. 22.00 in Manoharpur-Salai Road		5.00	08.12.2020 2978 (S)	4.996	08.03.2021 19 F2/2020-21	0.00	0%	5%		Sri. Kumar Sourav, Manoharpur

220.00**167.42****SPILL OVER**

1	Widening of 15 No. of Nerow Culver in Manoharpur-Anandpur-Bano road.		100.00	23.05.2018 Lt. No. 3007 (S)	89.920	7F2/2018-19 20.08.2018	68.304	76%	100%	20.08.2018	Mahi Enterprises
---	--	--	--------	-----------------------------------	--------	---------------------------	--------	-----	------	------------	------------------

Month : March, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Repair work of Manoharpur I.B. 2019-20		15.00	20.06.2019 Lt.3009 (S)	13.492	4F2/2019-20 Dt. 22.07.2019	13.485	100%	100%	22.07.2019	Bashist Yadav
3	Construction of Boundry wall, Deep Boring, Painting and Repair of Office at Chakradharpur Sub-Division.		20.00	20.06.2019 Lt.3009 (S)	17.998	9F2/2019-20 Dt. 29.07.2019	15.061	100%	100%	29.07.2019	Wakil Khan
4	Repair work of Noamundi I.B. 2019-20		10.00	20.06.2019 Lt.3009 (S)	8.996	7F2/2019-20 Dt. 29.07.2019	8.755	98%	100%	29.07.2019	Aashis Ray
5	Repair work in J.E. Quarter at Manohapur 2019-20		20.00	20.06.2019 Lt.3009 (S)	17.990	6F2/2019-20 Dt. 29.07.2019	17.917	100%	100%	29.07.2019	Shiv Kumar Gupta, Manoharpur
6	Ordinary Repair work in Chkradharpur-Toklo-Kuchai Road (0.00 km to 22.17 km)		20.00	20.06.2019 Lt.3009 (S)	17.855	5F2/2019-20 Dt. 22.07.2019	0.000	0%	0%	22.07.2019	Sourab Engineering Works
7	Repair of Bridge at 37th km. of Manjgaon-Jainthgarh-Noamundi road (km. 30.00 to km. 58.20) Under Road Safety FY 2019-20		40.00	25.07.2019 Lt.3716 (S)	35.936	13 F2/2019-20 Dt. 15.10.2019	35.396	100%	100%	15.10.2019	Ravi Kumar Singh, Manoharpur.

Month : March, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Ordinary Repair of Manoharpur-Anandpur-Bano-Kolebira Road in K.M. 0.00 to K.M 16.00 Under Non-Plan FY 2019-20		25.00	15.10.2019 Lt. No. 5051 (S)	24.982	25.10.2019 15 F2/2019-20	24.928	100%	100%	25.10.2019	Nandlal Kumar Gupta, Manoharpur
9	Ordinary Repair of Hatgamahriya-Noamundi-Bara Jamda-Baraiburu Road from Noamundi to Baraiburu (K.M. 30.00 to 44.80 Under Non-Plan FY 2019-20		20.00	15.10.2019 Lt. No. 5051 (S)	19.998	25.10.2019 16 F2/2019-20	2.386	10%	40%	25.10.2019	Lalman Yadav

270.000

247.169

186.232

Circle - Chaibasa
Division-Seraikella-Kharsawan
Name of EE-Sri Nirmal Kumar Singh

1	Ordinary Repair Work in Rangamati-Tikar Road from Km. 0.00 to Km. 8.80 under Non-Plan Head for the year of 2020-21	8.80	150.00	2172(S) 12.09.2020	123.589	10 F2 of 2020-21 Dt. 04.11.2020	123.58020	100%	100%	03.02.2021	BARFANI MINES AND MINERALS Holding No. 1115, North Market Road, By Lane, Upper Bazar, Ranchi-834001, Jharkhand
---	--	------	--------	-----------------------	---------	--	-----------	------	------	------------	--

Month : March, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Ordinary Repair Work in Sini Feeder Road from Km. 0.00 to Km. 3.20 under Non-Plan Head for the year of 2020-21	3.20	10.00	2172(S) 12.09.2020	9.974	01 F2 of 2020-21 Dt. 29.10.2020	9.84320	99%	100%	28.12.20 20	Surendra Prasad Road No. 09, Qr. No. 283/2/3, Adityapur-II Dist-Seraikella-Kharsawan
3	Ordinary Repair work in N.I.T. Main Road (Ambedkar Chowk) to Icchapur Talab Road from Km. 0.00 to Km. 0.650 under Non-Plan Head for the year of 2020-21	0.65	2.00	2172(S) 12.09.2020	1.995	02 F2 of 2020-21 Dt. 29.10.2020	1.98379	99%	100%	28.12.20 20	Surendra Prasad Road No. 09, Qr. No. 283/2/3, Adityapur-II Dist-Seraikella-Kharsawan
4	Ordinary Repair Work in Kharsawan Town Road from Km. 0.00 to Km. 4.55 under Non-Plan Head for the year of 2020-21	4.55	5.00	2172(S) 12.09.2020	4.983	03 F2 of 2020-21 Dt. 31.10.2020	4.96913	100%	100%	30.12.20 21	M/s Raj Nandini Construction, 20 Chota Tangrani, Thana No.-321, Post-Patanmara, Seraikella, Dist-Seraikella-Kharsawan, Jharkhand

Month : March, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Ordinary Repair Work in Chakradharpur-Toklo-Kuchai Road from Km. 22.170 to Km. 28.890 under Non-Plan Head for the year of 2020-21	6.72	15.00	2172(S) 12.09.2020	14.942	04 F2 of 2020-21 Dt. 31.10.2020	14.16916	95%	100%	30.12.20 21	M/s A.K. Enterprises, Ward No.-08, Hat Tolla, Post-Seraikella, Dist-Seraikella-Kharsawan,
6	Ordinary Repair Work in Kandra-Khunti-Ichagarh road from Km. 0.00 to Km. 08.80 under Non-Plan Head for year of 2020-21	8.90	15.00	2172(S) 12.09.2020	14.983	07 F2 of 2020-21 Dt. 04.11.2020	13.16387	88%	100%	03.01.20 21	Ramanand Kumar, Qr. No. - 283/2/3, Road No. 09, Adityapur-02, Dist-Seraikella-Kharsawan
7	Ordinary Repair Work in Kanderbeda- Domuhani road from Km. 0.00 to Km. 7.722 under Non-Plan Head for year of 2020-21	7.722	10.00	2172(S) 12.09.2020	9.962	16 F2 of 2020-21 Dt. 07.11.2020	9.89265	99%	100%	06.01.20 21	Surendra Prasad Road No. 09, Qr. No. 283/2/3, Adityapur-II Dist-Seraikella-Kharsawan

Month : March, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Ordinary Repair Work in Chakradharpur-Kharsawan Road from Km. 16.196 to Km. 28.525 under Non-Plan Head for the year of 2020-21	12.33	10.00	2172(S) 12.09.2020	9.974	06 F2 of 2020-21 Dt. 03.11.2020	9.92141	99%	100%	02.01.20 21	M/s Sahadev Kar, Ward No. 10, Post+P.S.- Seraikella, Seraikella, Dist- Seraikella- Kharsawan
9	Ordinary Repair Work in Kuchai PWD Road to Badabamboo Road from Km. 0.00 to Km. 11.065 under Non-Plan Head for the year of 2020-21	11.065	25.00	2172(S) 12.09.2020	24.980	13 F2 of 2020-21 Dt. 05.11.2020	24.89259	100%	100%	04.01.20 21	Sri Bala Prasad Dubey, 58 "B" Block, Teachers Colony, Bhalubasa, Jamshedpur, Jharkhand
10	Ordinary Repair Work in Kopleng-Gopidih Chowk to Barabamboo Road from Km. 0.00 to Km. 23.04 under Non-Plan Head for the year of 2020-21	23.04	25.00	2172(S) 12.09.2020	24.985	09 F2 of 2020-21 Dt. 04.11.2020	24.88880	100%	100%	03.01.20 21	Ram Mahato Kharsawan, Dist- Seraikella- Kharsawan
11	Ordinary Repair Work in Titirbila-Tangrani Via Kolabaria Road from Km. 0.00 to Km. 11.80 under Non-Plan Head for th year of 2020-21	11.80	10.00	2172(S) 12.09.2020	9.989	11 F2 of 2020-21 Dt. 04.11.2020	9.97637	100%	100%	03.01.20 21	Vijay Enterprises Rajnagar, Dist- Seraikella- Kharsawan

Month : March, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Ordinary Repair Work in Rajnagar-Jugsalai Road from Km. 0.00 to Km. 24.745 under Non-Plan Head for the year of 2020-21	24.745	25.00	2172(S) 12.09.2020	24.875	19 F2 of 2020-21 Dt. 10.11.2020	24.80199	100%	100%	09.01.20 21	Sona Ram Bodra, 43 Jilingburu, Seraikella, Post-Patanmara, Dist-Seraikella- Kharsawan,Pin- 833219, Jharkhand
13	Ordinary Repair Work in Sapra PWD Road to Rugri PWD Road from Km. 0.00 to Km. 4.00 under Non-Plan Head for year of 2020-21	4.00	5.00	2172(S) 12.09.2020	4.992	17 F2 of 2020-21 Dt. 09.11.2020	4.99139	100%	100%	08.01.20 21	ABHISHEK SINGHDEO Add-S/o-Singha Bhanu Singhdeo- 02 Palace, Ward No.-03, Post-Seraikella, PS-Seraikella, Dist-Seraikella- Kharsawan,

Month : March, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	Ordinary Repair work in Adityapur-Kandra Main road (Gamharia Cinema Hall) to Sapra via Bhurkadih, hathiyadih to Bhatiya Toll Bridge road under Non-Plan Head for year of 2020-21	9.25	10.00	2172(S) 12.09.2020	9.987	12 F2 of 2020-21 Dt. 04.11.2020	9.98505	100%	100%	03.01.20 21	ABHISHEK SINGHDEO Add-S/o-Singha Bhanu Singhdeo-02 Palace, Ward No.-03, Post-Seraikella, PS-Seraikella, Dist-Seraikella-Kharsawan,
15	Ordinary Repair Work in Seraikella Jail Road from Km. 0.00 to Km. 1.20 under Non-Plan Head for year of 2020-21	1.20	5.00	2172(S) 12.09.2020	4.997	15 F2 of 2020-21 Dt. 06.11.2020	4.99513	100%	100%	05.01.20 21	M/s Sahadev Kar, Ward No. 10, Post+P.S.- Seraikella, Seraikella, Dist-Seraikella-Kharsawan
16	Ordinary Repair Work in Raghunathpur- Bodam-Patamda road From Km 24.368 to Km. 33.168 under Non-Plan Head for year of 2020-21	8.80	15.00	2172(S) 12.09.2020	14.982	18 F2 of 2020-21 Dt. 09.11.2020	14.91012	100%	100%	08.01.20 21	Gupteshwar Mahato, Ichagarh, Dist-Seraikella-Kharsawan

Month : March, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
17	Ordinary Repair Work in Ukri-Aakarshini-Gondpur Road from Km. 0.00 to Km. 14.986 under Non-Plan Head for the year of 2020-21	14.986	20.00	2172(S) 12.09.2020	19.991	08 F2 of 2020-21 Dt. 04.11.2020	19.86722	99%	100%	03.01.2021	Subhash Chandra Mahato, Mohalla- Moladih, Kharsawan, Post- Padampur, Kharsawan City: Kharsawan, District: Seraikella- Kharsawan PS: Kharsawan, PIN : 833101
18	Ordinary Repair Work in Sini Bazar to Kharsawan Via Rankakocha Road from Km. 0.00 to Km. 15.565 under Non-Plan Head for the year of 2020-21	15.565	15.00	2172(S) 12.09.2020	14.944	14 F2 of 2020-21 Dt. 06.11.2020	14.76478	99%	100%	05.01.2021	M/s Jagbandhu Mahato, Vill-Gura, Post- Nengtasai, P.S.- Seraikella, Dist- Seraikella- Kharsawan, Jharkhand

Month : March, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
19	Ordinary Repair work in Old R.I.T. Road from Km. 0.00 to Km. 0.74 under Non-Plan Head for the year of 2020-21	0.740	2.00	2172(S) 12.09.2020	1.997	05 F2 of 2020-21 Dt. 04.11.2020	1.99741	100%	100%	02.01.2021	M/s Hope Infrastructure House-18, Ward No.-10, Po+Ps-Seraikella, Dist-Seraikella-Kharsawan
20	Ordinary Repair Work in Gamhariya-Gajiyaghat (Dajiyaghat)-Govindpur road from Km. 0.00 to Km. 26.160 under Non-Plan Head for year of 2020-21	26.160	30.00	2172(S) 12.09.2020	29.973	22 F2 of 2020-21 Dt. 25.11.2020	29.969	100%	100%	24.01.2021	Dubey Enterprises 58 "B" Block, Teachers Colony, Bhalubasa, Jamshedpur, Jharkhand
21	Ordinary Repair Work for Seraikella-Udaypur-Adityapur-Industrial Area Road from Km. 0.00 to Km. 24.56 under Non-Plan Head for year of 2020-21	24.560	50.00	2172(S) 12.09.2020	49.942	23 F2 of 2020-21 Dt. 25.11.2020	49.931	100%	100%	24.02.2021	M/s Envirotech, 1/S, 4th Phase, Adarsh Nagar, Sonari, Jamshedpur
22	Road Safety Work in Different Roads of Road Division, Seraikella-Kharsawan under Non-Plan Head for the year of 2020-21		15.00	2172(S) 12.09.2020	10.329	20 F2 of 2020-21 Dt. 12.11.2020	10.329	100%	100%	11.01.2021	Sri Bala Prasad Dubey, 58 "B" Block, Teachers Colony, Bhalubasa, Jamshedpur, Jharkhand

Month : March, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor	
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.						
1	2	3	4	5	6	7	8	9	10	11	12	
	Vivekhadhin Fund 2020-21											
23	Flank Repair Work for Missing Link Road of Kharsawan-Chakrdharpur Road under Vivekhadhin Fund for the year of 2020-21	1.500	30.00	2218(S) 16.09.2020	2.108	21 F2 of 2020-21 Dt. 23.11.2020	2.10497	100%	100%	29.11.2020	M/s Sanjit Kumar Raut, Ward No.-06, Post-Seraikella, PS-Seraikella, Dist-Seraikella- Kharsawan, Jharkhand	
24	Emergent Repair Work for Kandra-Chandil Road from Km. 6.5 to Km. 12.60 under Vivekhadhin Fund for the year 2020-21	6.100	30.00	2218(S) 16.09.2020	2.482	24 F2 of 2020-21 Dt. 27.11.2020	2.48224	100%	100%	03.12.2020	M/s SAI CONSTRUCTION, Ward No.-06, Post-Seraikella, PS-Seraikella, Dist-Seraikella- Kharsawan, Jharkhand	

Month : March, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
25	Flank Repair work for Seraikella-Kharsawan Road from Km. 8th to 15th Km. under Vivekadhin Fund for the year of 2020-21	7.00	30.00	2218(S) 16.09.2020	2.480	25 F2 of 2020-21 Dt. 12.12.2020	2.47985	100%	100%	18.12.2020	M/s Raj Nandini Construction, 20 Chota Tangrani, Thana No.-321, Post-Patanmara, Seraikella, Dist-Seraikella-Kharsawan, Jharkhand
26	Emergent Maintenance Work of Seraikella-Kharsawan Road from Km. 0.00 to Km. 7.00 under Vivekadhin Fund for the year 2020-21	7.00	30.00	2218(S) 16.09.2020	2.482	28 F2 of 2020-21 Dt. 29.12.2020	2.48124	100%	100%	04.01.2021	DUBEY ENTERPRISES C/8, Bhushan Nagar, Birsa Nagar, Baridih, Jamshedpur, Jharkhand
27	Ordinary Repair Work for Seraikella-Rajnagar Road from Km. 0.00 to Km. 1.20 under Non-Plan Head for the year of 2020-21	1.20	5.00	2978(S) 08.12.2020	4.996	26 F2 of 2020-21 Dt. 29.12.2020	4.99289	100%	100%	11.02.2021	M/S SHRI SAI ENGINEERING Ward No.-02, Behind Mousibari, Main Road, Seraikella, Dist-Seraikella-Kharsawan

Month : March, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
28	Ordinary Repair Work for Kharsawan Inspection Bunglow under Non-Plan Head for year of 2020-21		10.00	2978(S) 08.12.2020	10.000	27 F2 of 2020-21 Dt. 29.12.2020	9.99955	100%	100%	11.02.20 21	Sidhartha Shankar Singhdeo, Nua Paka-2, Ward No.-08, Po+Ps-Seraikella, Dist-Seraikella-Kharsawan, Jharkhand
29	Emergent Repair Work in Dalma Hill Top Road under Vivekhadhin Head for the year 2020-21 (Total Length-6.20 Km.)	6.20	30.00	2218(S) 16.09.2020	2.471	29 F2 of 2020-21 Dt. 15.01.2021	2.47083	100%	100%	21.01.20 21	SAROJ KUMAR SINGH, 3B, Nirmala Meera Apartment, Lane No.-03, Anand Gram, Morabadi, Ranchi, Jharkhand-834008

Month : March, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
30	Replacement of Jharkhand Government's old emblem by new emblem in Gantries and Signboard in Roads & Office under RCD, Road Division, Seraikella-Kharsawan under Vivekhadhin Fund for the year 2020-21		30.00	2218(S) 16.09.2020	2.472	30 F2 of 2020-21 Dt. 01.02.2021	2.47152	100%	100%	07.02.2021	Wakil Khan, New Colony, Hind Chow Bari Bazar, Chaibasa, Dist- West Singhbhum, Jharkhand
31	Ordinary Repair Work for Seraikella Stadium Road from Km. 0.00 to Km. 0.720 under Non-Plan Head for year of 2020-21	0.72	7.00	261(S) 27.01.2021	6.993	31 F2 of 2020-21 Dt. 18.02.2021	6.986	100%	100%	17.03.2021	M/s Anil Kumar Rajak Lahari Tola, Near Sanjay Chowk, Po+Ps-Seraikella, Dist-Seraikella- Kharsawan, Jharkhand
32	Improvement Work of Kharsawan Chowk under Non-Plan Head for year of 2020-21		4.00	261(S) 27.01.2021	3.980	32 F2 of 2020-21 Dt. 18.02.2021	3.979	100%	100%	17.03.2021	M/s Hope Infrastructure House-18, Ward No.-10, Po+Ps-Seraikella, Dist-Seraikella- Kharsawan

Month : March, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
33	Ordinary Repair Work for Kandra-Chandil Road from Km. 6.00 to Km. 12.60 under Non-Plan Head for year of 2020-21	6.60	10.00	261(S) 27.01.2021	9.983	33 F2 of 2020-21 Dt. 18.02.2021	9.983	100%	100%	17.03.2021	Gupteshwar Mahato, Ichagarh, Dist-Seraikella-Kharsawan
34	Ordinary Repair and painting work in bridge over Kharkai river in 1st KM of Adityapur-Kandra road under Non-Plan head for the year 2020-21		6.00	261(S) 27.01.2021	5.992	34 F2 of 2020-21 Dt. 18.02.2021	5.992	100%	100%	17.03.2021	M/s SAI CONSTRUCTION Ward No. 06, PO+PS-Seraikella, Dist-Seraikella-Kharsawan, Jharkhand
35	Construction of Guardwall in 23rd Km. of Kharsawan-Kuchai-Dalbhang Road under Vivekadhin Fund for year of 2020-21		30.00	2218(S) 16.09.2020	9.982	35 F2 of 2020-21 Dt. 25.02.2021	9.981	100%	100%	16.03.2021	M/s Suray Raj Singhdeo, H.No.-22, At+Po-Dholadih, Block-Rajnagar, Dist-Seraikella-Kharsawan

Month : March, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
36	Ordinary Repair and Painting Work in bridge in 1st Km. of Sapra PWD Road and in Various Culverts of Adityapur-Kandra Main Road (Gamharia Cinema Hall) to Sapra Via Bhurkadih, Hatiyadih upto Bhatia Toll Bridge Road under Vivekadhin Fund for year of 2020-21		30.00	2218(S) 16.09.2020	3.999	36 F2 of 2020-21 Dt. 25.02.2021	3.447	86%	100%	16.03.20 21	DAVID MARDI Post-Tablapur, Chhota Dawna, Dist-Seraikella- Kharsawan Jharkhand
37	Installation of signboards and yellow blinkers in different roads under Non-Plan Head for the year of 2020-21		7.25265	261(S) 27.01.2021	4.963	37 F2 of 2020-21 Dt. 26.02.2021	4.963	100%	100%	25.03.20 21	M/S SHRI SAI ENGINEERING Ward No.-02, Behind Mousibari, Main Road, Seraikella, Dist-Seraikella- Kharsawan
38	Emergent Repair Work in Road from Km. 11 of Kandra-Chowka Road to Kuchidih under Vivekadhin Fund for the year 2020-21		30.00	2218(S) 16.09.2020	1.415	38 F2 of 2020-21 Dt. 24.03.2021	1.41470	100%	100%	26.03.20 21	M/s Sanjit Kumar Raut, Ward No.-06, Post-Seraikella, PS-Seraikella, Dist-Seraikella- Kharsawan, Jharkhand

788.25265

514.16304

510.05282

Month : March, 2021

State Non-Plan Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

SPILL OVER

1	Ordinary Repair of link road of NH-33 to NH-32 Near Chandil Golchakkar from Km 0.00 to 0.650 Km under Non Plan Head for the year 2019-20	0.650	60.00	Deptt. Letter No. 5357(S), Dt. 31.10.2019	53.99577	27 F2 2019-20 Dt. 01.11.2019			50%	31.12.2019	Saurav Engineering Works, Ward No.-05, Kansarisai Tola, Post+P.S.-Seraikella, Dist-Seraikella-Kharsawan
---	--	-------	-------	---	----------	------------------------------	--	--	-----	------------	---