

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Roads-Plan)
State Plan Road Works

Month : February, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Chaibasa Div : Chaibasa Name of EE-Sri Lalu Oraon											
1	Re-Construction of Road from Jagannathpur (Mongra) on MDR-181 to Swamba-Milpi-Barkela on MDR-186	44.420	17399.48	2434(S) dt. 03.05.2017	13679.58	33SBD of 2017-18 Dt 18.01.2018	10622.78	67.18	68	17.01.20	M/S Treveni Engicon Pvt.Ltd 3/6 HS Tower L Road Bistupur Jamshedpur East Singhbhum Jharkhand 831001
2	IRQP Work in Singhpokharia to Jaitgarh via Siringsia, Jagannathpur Road(MDR-181) from Km 0.00 to 26 Km under Road Division Chaibasa	26.000	1452.36	806(S) dt. 02.03.22	1506.32	02SBD of 2022-23 dated 15.09.2022			20	14.03.2023	R . K Infracorp Pvt. Ltd. Plot No. 207, Lumbini Enclave opp. Panjagutta,Hyderabad Telangana-500082(India)
2	Chaibasa	70.4	18851.84		15185.90		10622.78				
Circle : CHAIBASA Div : JAMSHEDPUR Name of EE-Sri Ram Bilash Sahu											
1	Widening, Strengthening & Reconstruction of Pitajori-Gudabandha Road (Length 17.150 km)	17.15	5698.99	letter No.2486(S), Dt. 03.05.2017.	4047.94	12SBD of 2017-18 Dt. 05.10.2017	4728.54	83	100%	04.04.19	LEADING CONSTRUCTION,10 3 Purulia Highway, Sakchi, Jamshedpur

State Plan Road Works

Month : February, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening, Strengthening / Reconstruction of Bhadudih(Bonta)-Satnala-Bodam-Madhampur(west Bengal Border) Road . Total length - 19.09 KM	19.09	5584.53	Letter No. 1475(S) Dt. 10.03.2017	4595.23	21SBD of 2017-18 Dt. 29.01.2018	4090.73	73	89%	28.07.19	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur.
3	Widening & Strengthening of Road from Kadma-Shastri Nagar Block No.-4 to Block No.2 along river bank and Construction of Cross Road (Total Length 2.55km)	2.55	805.54	543(S) Dt. 25.01.2018	696.72	27 SBD of 2018-19 23.02.2019	100.00	12	17%	22.06.19	MANOJ KUMAR SINGH, Deoghar, Jharkhand
4	Widening and Strengthening/ Reconstruction for NH-33 (Bansda) to Pathra. (Length: 12.987 km)	12.99	4014.54	676(S)	2693.18	13 SBD of 2018-19 04.10.2018	2695.68	67	83%	03.10.19	Manoj Kumar Singh - Kiran Construction & Infrastructure Pvt. Ltd. (JV)
5	Widening & Strengthening/Reconstruction of NH-33(Pipla More) to Govindpur-Annachowk via Ghorabandha road. (Length: 11.710 K.M.)	11.71	8449.91	1499(s) Dt. 10.03.2017	5489.91	16 SBD of 2018-19 Dt. 05.11.2018	5053.30	60	80%	04.02.20	Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur
6	Reconstruction of Kowali to Dumaria Road . Total length - 32.80KM	32.80	10512.19	2777(S) Dt. 11.05.2018	5550.61	17 SBD 2018-19 Dt. 05.11.2018	5353.38	51	72%	04.11.20	Manoj Kumar Singh - R.K. Construction - Kiran Construction & Infrastructure Pvt. Ltd. (JV)

State Plan Road Works

Month : February, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Widening and Strengthening/ Re-construction of Road from Gura (Musabani - Dumaria- Asthi Koima Road) Jiyam -Dhalbhumgarh NH-33 Road. Total Length 24.99 km	24.99	5823.19	2806(S) Dt. 11.05.2018	5198.27	23 SBD of 2018-19	4621.15	79	80%	18.07.20	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur
8	Reconstruction of Kowali-Laylam Ghati to Orissa Boarder Road (Length 6.275 km)	6.28	2056.00	5063(S) Dt. 31.08.2018	1630.15	21 SBD of 2018-19 Dt. 18.01.19	1257.97	61	74%	17.10.19	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur
9	Dhalbhumgarh Airport Approach Road (Length: 3.50 K.M.)	3.50	1282.95	3687(S) Dt. 24.07.2019	799.52	53 SBD of 2019-20 Dt. 31.12.2019	452.99	35	70%	14.02.2023	Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur
10	(i) Improvement of road from Mercy Hospital to Telco with re-construction of Jora Bridge (Length: 5.880 K.M.) ii Improvement of road from Sunday Market to baridih Market. (Length: 2.323 K.M.)	8.20	734.04	Ltr.No.4487(S), Dt. 06.09.2019	601.77	54 SBD of 2019-20 Dt. 31-12-2019	447.93	61	98%	30.08.2020	Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur
11	IRQP Work in Patamda Link Road MDR-164 Length- 6.615. under Head Plan for the year 2021-22	6.62	467.55	Ltr.No.372(S), Dt. 04.02.2022	485.50	28 SBD of 2021-22 Dt. 28.03.2022	340.00	73	100%	27.05.2022	Saptsatte Construction

State Plan Road Works

Month : February, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Widening and Strengthening of Tatanagar Railway Station to Barodaghat Road (2.85 km)	2.85	1384.89	Letter No.21(S) Dt. 15.01.2016	1290.77	07SBD of 2016-17 Dt. 16.09.2016	810.74	70	67%	09.08.2019	Megotia Construction (P) Ltd., Gwalapara Road, Jugsalai, Jamshedpur
13	IRQP OF DHALBHUMGARH - CHAKULIA - BEND ROAD FOR YEAR 2021-22. (Length: 27.896 K.M.)	27.90	1800.13	letter no.50(S), Dt. 07.01.2022	1879.91	01SBD of 2022-23 Dt. 27.09.2022	197.41	11	40%	26.03.2023	G & P Enterprises, Kanke Road, Lake Avenue, Near Reliance Mart, P.O. Jawahar Nagar, Kanke Road, Morahbadi, Ranchi

State Plan Road Works

Month : February, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	IRQP/ I Strengthening work of part (i) (a) Mango Suman hotel to Anand Vihar colony (L 1.523 KM), (b) Bada Hanuman Mandir to Dipasai High mast (L-0.850 KM), (c) NH 33 Hanuman Mandir to JKS society (L-1.30 KM), (d) Jawahar nagar road no 14 and cross road no 13 to gudrubasa Dimna road (L-1.30 Km), (e) Old Purulia road no 02 to road no 07 (L-0.85 KM), (f) Road No. 10 (West) Old Purulia Road to Azad Basti Main Road via Jakir Nagar (L-2.475 KM) and part (ii) (a) Mango road no. 17 to National commitee Babangora chowk and Green valley road (L-1.25 KM), (b) Mango-Pardih road no 17 to Kuli road (L-1.55 KM), (c) Old purulia road to Seraikela-Kharsawan boarder road (L-1.184 KM), (d) Azad nagar Babangora chowk and periferal idgah road no 13 green valley (L-1.0 KM), (e) Jawahar nagar road no 06 (Mango-Pardih) to Kalikanagar Dimna road (L-1.60 KM) Total L-14.882 km. under Head Plan for FY 2021-22	14.88	822.53	805 (S) Dt. 02.03.2022	847.87	02 SBD of 2022-23 17.10.2022	150.00	18	20%		M/S K.K. Builders Pvt. Ltd., New Kalimati Road, Sakchi, Jamshedpur
15	IRQP of (a) Karandih (On SH-06) Ghaghidih Road (On Road Rajnagar Jugsalai) Length 3.275 km (b) Rajnagar-Jugsalai Road (Part) Length 5.865 km Total Length 9.14 km	9.14	656.70	802 (S) , Dt 02.03.2022	611.35	15.12.2022	250.00	38	70%		Leading Const., Jamshedpur

State Plan Road Works

Month : February, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	बड़ाभूम-बन्दोयान पथ (एम0डी0आर0 165) (कुल लंबाई 10.650 कि0मी0) का राईडिंग क्वालिटी में सुधार आई0आर0क्यू0पी0 कार्य।	10.650 km	8472.67	4437(s) Dt. 06.12.2022							
17	आसनबनी-पटमदा पथ (लंबाई कि0मी0 0.00 से कि0मी0 21.10) के राईडिंग क्वालिटी में सुधार आई0आर0क्यू0पी0 कार्य।	21.10	1642.31	Letter No.61(S), Dt. 06.01.2023							
18	हाता-मुसाबनी पथ (एम0डी0आर0 172) (कुल लम्बाई 44.30 कि0मी0) का राईडिंग क्वालिटी में सुधार (आई0आर0क्यू0पी0) मजबूतीकरण कार्य।	44.30	2700.09	Letter No.2724(S), Dt. 26.07.2022							
19	पटमदा-बोडाम-रघुनाथपुर पथ (एम0डी0आर0 250) (कुल लम्बाई 24.368 कि0मी0) का राईडिंग क्वालिटी में सुधार आई0आर0क्यू0पी0 कार्य।	24.37	1222.46	Letter No.4450(S), Dt. 06.12.2022							
20	IRQP/ Strengthening work of (a) Sonari Adarshnagar 11th phase to panchwatinagar, Birsa basti, Swarn bihar, toolu bhatta to Merine drive (Length 1.43km)(b) Sonari Jahira colony to late Nirmal mahto Smark via Vilash basti Nirmal nagar (Length1.30km) (c) Mudi chowk to Murda maidan mango jamshedpur (west) (Length-1.25K.M) (d) Kadma Nimlata path, Durga and Madhusudan path roads in jamshedpur (west) (Length-1.20K.M) (Total length 5.18Km)	5.18	7512.86	Letter No.4226(S), Dt. 21.11.2022							
21	Widening Strengthening / Reconstruction of Bhagabandhi to Orissa Border Road (9.63 km) for the year 2022-23	9.63	6059.78	Letter No.4140(S), Dt. 14.10.2022							

State Plan Road Works

Month : February, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
22	Widening and Strengthening /Reconstruction of Pichhli (on Potka-Kudada Road) to Damudih Chouk (on Jadugora-Hata Road) via Sankardah, Chakri – Banna (on Sundarnagar-Narwa Road) for the year 2021-22. Total Length-20.355 KM	20.36	4729.82	Letter No.547(S), Dt. 17.02.2022							
22	Jamshedpur	325.6	82433.67	0.00	36418.70	0.00	30549.81				

CRF

1	WIDENING & STRENGTHENING OF KASIDA-HULUNG ROAD. (LENGTH: 14.725 K.M.) (Job No.CRF-JHR-2017-18/49)	14.725	4083.00	RW/NH-28014/2/2017/ JHR/P-8,New Delhi the 28.08.2017	3452.20	04 SBD/2018-19 Dt. 25.05.2018	2565.25	63	85%	24.11.19	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.-Sakchi, Jamshedpur
---	---	--------	---------	--	---------	--	---------	----	-----	----------	--

Circle : Chaibasa
Div : Manoharpur
Name of EE-Sri Raghubansh Choudhary

State Plan Road Works

Month : February, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	W/S and Reconstruction of Sonua-Pansua-Lodhai-Gudri Road, Total length – 41.560 Km.	41.56	23155.05	27.06.2016 4033 (S) 8624.30 and 23.12.2021 4063 (S) 14530.75	11216.77	03.07.2017 03 SBD/2017- 18	15115.20	92%	95%	02.07.2019	Triveni Engicons Pvt. Ltd., Jamshedpur. 831001
2	Widening and Strengthening / Reconstruction Work of Manoharpur – Jaraykela Road.	15.29	10315.13	10.03.2017 1463(S)	4227.01	06.11.2017 05 SBD/2017- 18	6303.87	76%	90%	05.02.2019	Leading Construction Pvt. Ltd. Sakchi, Jamshedpur
3	Reconstruction work of Goilkera(NH-320D)-Auranga-Serengda- (Total Length 30.00 k.m.)	30.00	12000.63	23.12.2021 4076 (S)	9428.43	19.11.2022 01 SBD/2022- 23	0.00	0%	1%	18.11.2024	Vijay Kumar Sahu Infrastructure Pvt. Ltd, 2nd Floor, 301/A Gopal Marketing Complex Argora Chowk, Ranchi
3	Manoharpur	86.85	45470.81		24872.2		21419.07				

Circle - Chaibasa
Division-Sraikella-Kharsawan
Name of EE-Sri Genesh Ram Hembrom

State Plan Road Works

Month : February, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening&Strengthening/Reconstruction of Kharsawan-Hurangda-Raijama-Kanderkuti-(Rangamati) Rargaon Road from 0.00 km to 29.407 km	29.41	4971.54	2994(S), Dt. 25.03.2013	5259.10	03 SBD of 2013-14 Dt. 22.05.2013	5312.18	99%	97%	21.11.2014	M/s NPCC, Ranchi
2	Improvement of Riding Quality work of Sijulata-Konebera Road (MDR-147) From Km. 0.00 to Km. 11.40 for the year 2018-19	11.40	507.294	3833(S), Dt. 02.07.2018	447.18	04 SBD of 2018-19 Dt. 12.02.2019	250.92	56%	87%	11.06.2019	M/s SKM Infraventure Pvt. Ltd, House No. 242, New Colony, Keonjhar, Odisha. Pin-758001.
3	Widening & Strengthening/Re-construction of Chandil P.H.E.D. More (NH-32) to Jamdih (on NH-32) via Sukhsari road from Km 0.00 to Km.12.432 for the year 2021-22.	12.43	4211.82	1497(S), Dt. 05.03.2019	2944.22	01 SBD of 2021-22 of Dt. 08.10.2021	70.54	2%	5%	07.08.2022	Triveni Engicons Pvt. Ltd., 3/6, H.S. Tower, L-Road, Bistupur, Jamshedpur Jharkhand, Pin-831001
4	Construction of Burudih Bypass on Seraikella-Kharsawan Road (MDR-144) (Total Length-1.553 Km.)	1.55	1488.63	4228(S), Dt. 22.08.2019			803.58	0%			
5	Widening and Strengthening Work of Adityapur (R.I.T. More on Adityapur-Kandra, SH-05)-Mahuldih-Hesal Main Road (Aidal More of Hata-Chaibasa Road, SH-06) (Total Length 23.95 Km.) for the year 2021-22	23.95	7919.71	letter No.-4073(S), dt. 23.12.2021	7394.64	05 SBD of 2021-22 Dt. 30.03.2022	450.00	6%	6%	29.06.2023	SECC-M&S. Co JV, Plot No. 1588, Kulupdanga, Road-19, Adityapur, Seraikella-Kharsawan, Jharkhand, Pin-831013
6	Improvement of Riding Quality/Strengthening Work of Seraikella-Udaypur-Industrial Area Road from Km. 0.00 to Km. 24.56 (Total Length 24.56 Km.) for the year 2021-22	24.56	1141.10	letter No.-3806(S), dt. 07.12.2021	1190.81	01 SBD of 2022-23 Dt. 06.04.2022	1050.00	88%	97%	05.09.2022	Kiran Construction and Infrastructure Pvt. Ltd Near Bhagat Singh Statue Jemco Bus Stand, Telco, Jamshedpur-831004

State Plan Road Works

Month : February, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Improvement of Riding Quality Work of Rajnagar-Jugsalai Road (Total length 24.745 Km.) for the year 2021-22	24.75	1544.33	letter No.-52(S), dt. 07.01.2022	1601.08	02 SBD of 2022-23 Dt. 06.04.2022	1230.56	77%	92%	05.09.2022	Manoj Kumar Singh, Vill-Chaparia, PO-Koiridih, PS-Jashidih, Dist-Deoghar, Jharkhand
8	Widening and Strengthening/ Reconstruction Work of Pindrabera (on Adityapur-Kandra Road)-Burudih-Kerla Public School Main Road (Total Length 16.331 Km.) for the year 2022-23	16.33	2502.66	letter No.--550(S), dt. 17.02.2022	2891.74	05 SBD of 2022-23 Dt. 25.01.2023				24.02.2024	Rajeev Kumar, K-125, P.C. Colony, Hanuman Nagar, Kankarbagh, Patna, Bihar, Pin-800020
9	Improvement of Riding Quality Work of Sini Feeder Road (Total Length 3.20 Km.) for the year 2022-23	3.20	204.28	letter No.-4325(S), dt. 25.11.2022	202.40	07.02.2023			55%		M/S HARELAL CONSTRUCTION CO. PVT. LTD, VILL+PO-BHADUDIH, PS-CHANDIL, DIST-SEREAIKELLA-KHARSAWAN, JHARKHAND PIN-832401
10	Improvement of Riding Quality Work of Kharsawan Town Road (Total Length 4.55 Km.) for the year 2022-23	4.55	236.98	letter No.-4260(S), dt. 22.11.2022	234.91	07.02.2023			55%		M/S HARELAL CONSTRUCTION CO. PVT. LTD, VILL+PO-BHADUDIH, PS-CHANDIL, DIST-SEREAIKELLA-KHARSAWAN, JHARKHAND PIN-832401

State Plan Road Works

Month : February, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Improvement of Riding Quality Work of Chakradharpur- Toklo-Kuchai Road (Ch. 22.170 to Ch. 28.890) (Total Length 6.72 Km.) for the year 2022-23	6.72	475.01	letter No. 4259(S), dt. 22.11.2022	494.61	14.02.2023			48%		M/s Chandel Construction, H.No. 16661, Road No.-12, Hill View Colony, Dimna, Jamshedpur, Jharkhand
11	Saraikela-Kharsawan	158.8	19724.51		22660.68		9167.78				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of Completed works(Roads-Plan)
State Plan Road Works

Month : February, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Chaibasa Div : Chaibasa Name of EE-Sri Lalu Oraon</p>											
1	Widening and Strengthening/Re-Construction of Danguaposi (Barananda to Danguaposi Road) To Ramtirath Road (Toatal length 9.825 Km).	9.83	2177.89	3703(S) dt. 25.06.2018	1788.89	34SBD 2018-19 Dt 07.03.2019	1757.74	88.35	100	9 Month i.e 06.12.19	J.K. Associates Agar Nagar Sangroor Panjab Local Add- Ideal Regency, Near Bishwnath Mandir Giridih Jharkhand
2	A. Widening and Strengthening (for two lane) of Singhpokharia PWD Road to Jhinkpani – Siringsia – Jagannathpur - Jaitgarh Road (27.00 to 59.66 Km)	33.66	12030.25	Letter No.- 2458(S) dt. 09.04.2015			14013.67				
	B. Widening and Strengthening (for two lane) of Singhpokharia PWD Road to Jhinkpani – Siringsia – Jagannathpur - Jaitgarh Road (0 to 26 Km)										

State Plan Road Works

Month : February, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	C. Balance Work of Widening and Strengthening (for two lane) of Singhpokharia PWD Road to Jhinkpani – Siringsia – Jagannathpur - Jaitgarh Road (0 to 26 Km)	26.00									
3	W/S of Jhinkpani-Jorapokhar-Silpunji-Thai- Tonto Chowk from KM. 0.00 to 21.475	21.48	3554.75	3391(S) 18.05.15			4046.89				
4	Widening & Strengthening of Kudahatu Chowk to Usambir (Orissa Border) Road Length 18.025 KM	18.03	2957.80	7591(S) 10.10.14			3524.66				
5	Re-Construction of Road from Barananda (On SH-04) to Danguaposi	8.02	2425.81	1158(S) dt 27.02.2017	2149.01	32SBD of 2017-18 Dt 16.01.2018	1804.28	71.52	100	15.01.19	Shree Sanjeev Kumar Singh At Sri Ram Path Parsuram Nagar Panki Road Redma Daltangang Palamu 822102

State Plan Road Works

Month : February, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	IRQP Work in Tantnagar-Bharbharia-Kumardungi-Manjhgoan Road (MDR-185) in Km 0.00 to 33.00(Total length-33.00 Km)	33.00	1877.88	1114(S) dt. 22.02.19	1757.37	3SBD 2021-22 Dt 18.10.2021	1744.00	99.24	100	17.04.2022	Kiran Construction and infrastructure Pvt. Ltd. Add-Jemco Bus Stand, Telco, Jamshedpur, East Singhbhum,(Jharkhand) PIN-831004
7	IRQP Work in Tantnagar-to Manjhgaon via Kumardungi (MDR-185) from Km 34.00 to 60 Km (Length-27.00 Km) under Road Division Chaibasa for the Year 2021-22.	27.00	1432.25	3197(S) dt. 18.10.21	1495.19	28SBD of 2021-22 dated 07.03.2022	1488.81	99.57	100	06.09.2022	M/S R.K Construction Plot No-09
8	IRQP Work of Manjhgaon Noamundi via Jaintgarh Road From Km 0.00 to 29.00 (Total Length-26.60 Km) under Road Division Chaibasa for the Year 2021-22.	29.00	1565.15	3192(S) dt. 18.10.21	1565.17	29SBD of 2021-22 dated 29.03.2022	1543.47	98.61	100	28.09.2022	Ashok Kumar Pradhan, S/O--late Profulla Pradhan, Vill-Sanipadampur, P.O-Jamid ,P.S-Chakradharpur, West Singhbhum (Jharkhand) Pin-833102

State Plan Road Works

Month : February, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Re-Construction of Road from Pundriguttu village in 9th KM of Tantnagar - Manjhgaon (MDR-125) to Bhalda (Orissa border)	2.48	335.47	6072(S) dt. 22.09.2016	305.29	17SBD of 2017-18 dated 22.09.17	329.08	96.38	100	21.02.18	Kapil Deo Singh Infraprojects P. Ltd. Kumar Bagg Road Arsandey Chowk Kanke Ranchi 834006
		208.5	28357.2		9060.92		30252.60				

Circle : CHAIBASA
Div : JAMSHEDPUR
Name of EE-Sri Ram Bilash Sahu

1	Widening and Reconstruction of NH-33 to Galudih Market Road .L- 2.125	2.13	303.52	1571(S) Dt. 06.03.19	234.34	32 SBD of 2019-20 Dt. 03.10.2019	234.33	77	100%	02.02.20	Buildbeast Infrastructure Pvt. Ltd., Shiv Durga Mandir Lane, Ratu Road, Ranchi
---	---	------	--------	----------------------------	--------	---	--------	----	------	----------	--

State Plan Road Works

Month : February, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Reconstruction of Road from Kewla (Bahragora-Kewla PWD Road) Chourangi More to Bamdole (Jenadih Village) Length 4.60 km	4.60	1488.90	4335(S) Dt. 26.07.2018	1100.00	7 24 SBD of 2018-19 Dt. 05.02.2019	1266.11	85	100%	04.07.19	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur
3	Improvement of Important roads of Jamshedpur (West) from:- 1) Mango Hira Hotel to Subhash Colony, Teachers colony via Sai mandir, 2) Kerala Public School in Jawaharnagar road no. 15, Mango to NH-33, 3) Mango Dimna road to Rajiv Path Moon City. 4) Mango, Baliguma Kharia Basti to PWD road Danga via. Gurudwara. (Length: 5.38 K.M.)	5.38	218.06	4074 (S) Dt. 16.08.2019	196.25	F2/2019-20 Dt. 19.10.2019	191.25	88	100%	18.02.20	LEADING CONSTRUCTION, N,103 Purulia Highway, Sakchi, Jamshedpur
4	Widening and Strengthening of Begnadih to potka road (Total Length-15.95 KM)	15.95	3155.75	Letter No.3976(S) Dt. 24.06.2016	2898.54	08SBD of 2016-17 Dt. 07.12.2016	3066.75	97	100%	06.12.2017	Manoj Kumar Singh-R.K. Construction(JV), Jamshedpur

State Plan Road Works

Month : February, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening and Strengthening of Road from - Chakuliya Railway Crossing to Aerodrum (Total (Length -2.015M)	2.02	741.47	2645(S) Dt. 28.05.2019	458.05	11 SBD of 2021-22 Dt. 03.11.2021	424.67	57	100%	02.03.2022	KD Infraengicon Pvt. Ltd., 110, B-Block, Dhaktidih, Jamshedpur-831001
6	Improvement of Riding Quality Mango-Pardih road (Length- 4.425km) Jamshedpur for the year 2021-2022	4.43	501.61	Ltr. No.3202 (S), Dt. 18.10.2021	522.11	15SBD of 2021-22 Dt. 24.12.2021	551.32	100	100%	23.03.2022	LEADING CONSTRUCTION, 103 Purulia Highway, Sakchi, Jamshedpur
7	Widening, Strengthening & Reconstruction of road from Ghatshila Rajstate to NH-33 Sonakhun via. Ghatsila Jail. (Length: 5.944 K.M.).	5.94	1010.23	3903(S) Dt. 06.08.2019	762.08	56 SBD of 2019-20 Dt. 31.12.2019	720.62	71	100%	30.06.20	Kiran Construction & Infrastructue Pvt. Ltd., Jamshedpur
8	WIDENING AND STRENGTHENING OF GHORBANDHA LINK ROAD LENGTH 1503 m	1.50	268.78	1133(S) Dt. 22.02.2019	263.25	14 SBD of 2021-22 Dt. 24.12.21	297.32	111	100%	23.04.2022	M/s Ray Construction, At B3F1A, Green Field, New Subhash Colony, Dimna Road, Mango, Jamshedpur

State Plan Road Works

Month : February, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Improvement of Riding Quality in Old Purulia Road MDR-148 under Head Plan Length 3.358 Km.	3.36	351.46	Ltr. No.206 (S), Dt. 24.01.2022	366.57	27 SBD of 2021-22 Dt. 22.03.2022	421.75	120	100%	21.05.2022	M/s Chandel Construction, H.No.16661, Rd. No.12, Hill View Colony, Diman, Jamshedpur
9	Jamshedpur	45.3	8039.77	0.00	6801.17	0.00	7174.14				

Circle : Chaibasa
Div : Manoharpur
Name of EE-Sri Raghubansh Choudhary

1	W/s & Reconstruction of Gua-Salai road in km 11.00 to 29.00	18.00	5822.61	12.08.2014 6047 (S)	6225.27	27.9.2014 2 SBD/2014-15	6702.44	100%	100%	26.09.2016	M/S R.K.S.C. Pvt., Ltd. Begusarai
2	IRQP Work of Saidal-Kiriburu (km 0.00 to km 8.00)	8.00	618.59	28.05.2019 2646 (S)	501.89	10.01.2020 01 SBD/2019-20	487.07	97%	100%	09.05.2020	NNB Engineers Pvt. Ltd. Adityapur, Jamshedpur
3	Widening & Strengthening / Reconstruction of Banjhikusum - Toklo Road.	22.32	5828.69	10.03.2017 1472(S)	5176.45	17.08.2017 04 SBD/2017-18	5337.24	91%	100%	16.02.2019	M/s SKM Infraventure Pvt. Ltd., Keonjhar, odisha.
4	ROB Work in L.C. No.RBK-14 in Chaibasa-Singhpokaria road		4416.33				2908.84	98%			

State Plan Road Works

Month : February, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	ROB Work in L.C. No.RBK- 49 in Noamundi-Badajamda road		4150.41				2735.04	98%			
6	IRQP Work of Majgaon-Jaintgarh-Noamundi Road (k.m. 30.00 to km 58.20)	28.20	1782.00	22.02.2019 1142 (S)	1965.48	27.01.2022 01 SBD/2021-22	1951.59	100%	100%	26.07.2022	M/S Chandel Construcion, Hill Vew Colony, Dimna, Jamshedpur.
7	Widening and Strengthening / Reconstruction Work of Arki (SH-03)-Korba-Birbanki-Kochhang-Bandgaon (NH-75E) Road.	13.00	21271.98	29.06.2018 3767 (S)	4639.59	07.03.2019 05 SBD/2018-19	4656.55	95%	100%	06.03.2021	M/s M & S Company, Dumka & M/s Mohan Lal Jain, Murshidabad (J.V)
7	Manoharpur	89.52	43890.60		18508.7		24778.78				

Circle - Chaibasa

Division-Sraikella-Kharsawan

Name of EE-Sri Genesh Ram Hembrom

1	Improvement of Riding Quality/Strengthening work of Raghunathpur-Bodam-Patamda Road (MDR-250) Road from Km 24.368 to Km 28.368 and Km 30.368 to Km 33.168 (Total Length= 6.80 Km) for the year 2021-22	6.80	405.95	letter No.- 3667(S), dt. 26.11.2021	423.59	03 SBD of 2021-22 Dt. 17.02.2022	474.27	100%	100%	16.04.2022	Ray Construction, H.No.-B3 F1A, Green Field, Subhash Colony, Mango, Jamshedpur, Jharkhand
---	--	------	--------	---	--------	--	--------	------	------	------------	---

State Plan Road Works

Month : February, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Improvement of Riding Quality/Strengthening Work of Ukri (MDR-158)-Akarshini-Gondpur (On MDR-144) Road (Total Length 14.986 Km.) Road for the year 2021-22	14.986	816.36	letter No.- 3190(S), dt. 18.10.2021	847.24	04 SBD of 2021-22 Dt. 25.02.2022	822.34	97%	100%	24.07.2022	M/s Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur, Dist-East Singhbhum, Jharkhand
3	Construction of Two Lane with Paved Shoulder from Kanderbera (NH-33) to Dumuhani (on Marine Drive way) Bypass Road From Ch. 0.00 To 7.722 KM. for the year 2014-15	7.722	10359.33	7589(S) 10.11.2014 10359.329 21.04.2017	3352.43	05 SBD of 2014-15 Dt. 28.03.2015	12915.83	95%	100%	27.09.2016	M/s Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur, Dist-East Singhbhum, Jharkhand
4	Widening & Strengthening/Reconstruction of Gamhariya-Dajiaghat(Ganjiaghat)-Govindpur road (Length:26.160 Km)	26.160	4762.11	1782(S), dt. 03.03.2014	4640.61	01 SBD of 2014-15 Dt. 29.05.2014	4624.23	79%	92%	28.11.2015	SECC-RMN Joint Venture, No. 112, Kalamman Kovil Street, Natesan Nagar, Virugambakkam, Chennai-600092
5	Improvement of Riding Quality/ Strengthening Work of Rangamati (On NH-33)-Tikar Road (MDR-025) from Km 0.00 to Km. 9.05 (Total Length-9.05 Km.) for the year 2021-22	9.05	838.91	2403(S), Dt. 16.08.2021	868.91	02 SBD of 2021-22 Dt. 31.12.2021	990.60	100%	100%	30.05.2022	Megotia Construction Private Ltd., Gwala Para Road, Jugsalai, Jamshedpur

State Plan Road Works

Month : February, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Improvement of Riding Quality Work of Kopleng-Gopidih Chowk-Barabamboo Road for the year 2021-22	23.04	1396.65	letter No.-- 3204(S), dt. 18.10.2021	1448.00	04 SBD of 2022-23 Dt. 28.07.2022	883.56	55%	100%	27.01.2023	NNB Engineers Private Ltd, 1st Floor, Holiday Inn Plaza, Adityapur, Jamshedpur, Dist-Seraikella-Kharsawan, Jharkhand
6	Saeikela-Kharsawan	87.76	13817.21		11580.79		20710.83				

State Plan Building Works

1	Construction of Inspection Bungalow at Kharsawan (with furnishing) and annexy under Road Division, Seraikella-Kharsawan		129.10	3443(S), Dt. 15.05.2012	160.18	12 F2 of 2012-13 Dt. 12.03.2013	150.00	94%		11.06.2014	Sri Satya Narayan Agrawal Ward No. 05, Post+P.S. - Seraikella Dist-Seraikella-Kharsawan,
---	---	--	--------	-------------------------	--------	---------------------------------	--------	-----	--	------------	--

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Bridges-Plan)
State Plan Bridge Works

Month : February, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Chaibasa Div : Chaibasa Name of EE-Sri Lalu Oraon											
NIL											
0 Chaibasa											
Circle : CHAIBASA Div : JAMSHEDPUR Name of EE-Sri Ram Bilash Sahu											
1	CONSTRUCTION OF HL R.C.C BRIDGE IN MUSABANI-DUMARIA-ASTAKOWALI UP TO ORRISA BORDER. (19 NO BRIDGE) Ch.5.654, 7.358, 7.655, 9.413, 10.292, 12.710, 15.323, 17.093, 23.938, 24.310, 24.401, 32.650, 35.430, 34.146, 37.392, 38.258, 41.004, 42.011 & 43.927	0.65	3993.31	Letter No. 4265(S) Dt. 13.07.2016	4210.71	08.05.2017 & 22.03.2022 01 SBD of 2017-18	3759.17	94.14	90%	31.03.2022	TRIVENI ENGICONS PRIVATE LIMITED, Add.-3/6, H.S. Tower, L Road, Bistupur, Jamshedpur.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of HL Bridge over Swaranrekha River in 3rd km of Pipla more(NH-33) to Anna Chowk Road Via Gorabanda -Govindpur in Year 2017-18		1366.88	4605(S) Dt. 09.08.2017	1011.00	22.02.2018 24SBD of 2017-18	295.09	21.59	27%	22.02.2020	M/s PINTU ENGINEERING CONSTRUCTION PRIVATE LIMITED, SARAIKELA.
3	Construction of approach of proposed ROB No.26B at km 251/13-15 lieu of Level crossing no.141/Spl. Class at km 251/3-5 between Tata-Aditaypur stn. Under CKP railway division in S.E. Railway in Year 2017-18 Under Road Division, Jamshedpur		4404.95	Letter No. 2891(S) Dt. 21.09.2021	1829.12		2431.41	44.28	98%	31.12.2022	TRIVENI ENGICONS PRIVATE LIMITED, Add.-3/6, H.S. Tower, L Road, Bistupur, Jamshedpur.
4	Construction of Four Lane Elevated Corridor with cable stayed bridge & Construction of Approach Road of Anna Chowk - Govindpur bypass Road (Total Length 1540 m) State of Jharkhand on Engineering, Procurement & Construction (EPC) Mode	1540	16353.98	6385(S) Dt. 30.11.2018	#####	31 EPC of 2019-20 Dt. 25.05.2019	0.00	0.00		24.11.2021	S.P. Singla Construction Pvt. Ltd., Panchkula, Haryana.
5	Construction of ROB in lieu of LC No.137 near km 242/23-25 between Asanbani and Salgajori station under SER.		4385.96	1230(S) Dt. 27.02.2019	0.00	-	-	-	-	-	-

Month : February, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	कोवाली-डुमरिया पथ (एम0डी0आर0 169) के विभिन्न चैनेजों पर अवस्थित उच्चस्तरीय पुला (9 अदद) के निर्माण कार्य		1031.81	Letter No.3378(S) Dt. 16.09.2022							
7	Widening Strengthening / Reconstruction of Bhagabandhi to Orissa Border Road (9.63 km) for the year 2022-23	9.6	6059.78	Letter No.4140(S), Dt. 14.10.2022							
8	Widening and Strengthening/Reconstruction of Pichhli (on Potka-Kudada Road) to Damudih Chouk (on Jadugora-Hata Road) via Sankardah, Chakri – Banna (on Sundarnagar-Narwa Road) for the year 2021-22. Total Length- 20.355 KM	20.4	4729.82	Letter No.547(S), Dt. 17.02.2022							
6	Jamshedpur	1570.64	42326.49	0.00	0.00	6485.67					

Circle : Chaibasa
Div : Manoharpur
Name of EE-Sri Raghubansh Choudhary

NIL

0 Manoharpur

Month : February, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle - Chaibasa
Division-Seraikella-Kharsawan
Name of EE-Sri Genesh Ram Hembrom

1	Construction of High level RCC Bridge over SANJAY RIVER in 7th K.M of SERAIKELLA-KHARSAWAN Road for the year 2012-13	5x24	692.864	8265(S), Dt. 27.11.2012	818.63	02 SBD of 2013-14 Dt. 21.05.2013	766.43	75%	90%	20.11.2014	M/s Satyam Builders, Amla Tola, Chaibasa Dist-West Singhbhum
2	Constructoin of High Level Bridge Over Sona River at 8th Km. of Sini Bazar to Kharsawan Road (Including Approach Road)		479.422	2686(S), Dt. 30.05.2019	442.94	01 SBD of 2019-20 Dt. 24.10.2019			10%	23.10.2021	Pintu Engineering Construction Pvt. Ltd., Address-Dalmia House, Road No.-06, Seraikella, Dist-Seraikella-Kharsawan,

Month : February, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of Road Over Bridge in Lieu of Level Crossing No.-160 in between Mahalimurup & Rajkharsawan Station at Km. 286/23-25 of Seraikella-Kharsawan Road (MDR-144)		3780.59		2070.50	2070.50103 (State Share)	2051.76	99%			FA & CAO, S.E. Rly, Kolkata
4	Plantation of tree 540 Nos. with iron gabion and transplant of 28 Nos. trees for ROB No. 160 in between Kharsawan and Mahalimoorum Station in Seraikella-Kharsawan Road in Km. 9.90 under RCD, Road Division, Seraikella-Kharsawan				20.42	21 F2 of 2019-20 Dt. 23.10.2019	18.74	92%	100%	22.10.2023	M/s Krishna Construction, At/Po-Seraikella, Ward No.-07, Dist-Seraikella-Kharsawan
5	Construction of High Level Bridge Over Rajjama Nala at 15th Km. of Kharsawan-Rangamati Road (Including Approach Road)		319.92	3082(S), Dt. 05.10.2021	284.47	03 SBD of 2022-23 Dt. 29.04.2022			5%	28.04.2023	M/s Sujit Kumar Singh, Qtr. No. - 18/1/15, Road No.-11, Adityapur-2, Seraikella-Kharsawan
4	Saraikela-Kharsawan		4100.52		3636.96		2836.93				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of Completed works(Bridges-Plan)
State Plan Bridge Works

Month : February, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	Overall Achive-ment	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Chaibasa Div : Chaibasa Name of EE-Sri Lalu Oraon											
NIL											

Circle : CHAIBASA Div : JAMSHEDPUR Name of EE-Sri Ram Bilash Sahu											
1	CONSTRUCTION OF High Level Bridge 02 No. 2-Lane (with approach road) at KM 08th in Kanderbera-Do Muhani Road over Suwarnrekha River under Road Division, Jamshedpur.		3803.78	Letter No. 2891(S) Dt. 21.09.2021	1829.12		1950.37	44.28	100%	25.12.2017	Royal Infrastructure Ltd., Godrej Waterside Building, Tower No. 1, 4th Floor, No. 401, Plot No. 5, DP Block, Salt Lake Sector-V, Kolkatta

PMGSY

Month : February, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	Overall Achive-ment	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	High Level Bridge over Swernrekha River in Dhalbhumgarh-Goglo-Sorangee-Bhalki Road under LWE	344.4	1268.32	17024/II(i)/2017-RC(35826 1) Dt. 22.02.2018	1198.50	27.08.2018 11 SBD 2018-19	1238.78	100%	100%	26.02.2020	Mengotia Construction, Pvt. Ltd., Jugsalai, Jamshedpur

Circle : Chaibasa
Div : Manoharpur
Name of EE-Sri Raghubansh Choudhary

NIL

Circle - Chaibasa
Division-Saraikeella-Kharsawan
Name of EE-Sri Genesh Ram Hembrom

1	(A) Construction of High Level Bridge Over Swarnarekha River at 8th Km. of Kandra-Chandil Road for the year 2015-16	9x24	1837.00	5804(S), Dt. 12.08.2015	1821.93	03 SBD of 2015-16 Dt. 08.12.2015	1834.89	100%	99%	07.12.2017	Megotia Construction Private Ltd., Gwala Para Road, Jugsalai, Jamshedpur
---	---	------	---------	-------------------------	---------	----------------------------------	---------	------	-----	------------	--

Month : February, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	Overall Achive-ment	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	(B) Construction of Diversion in Swarnrekha River Near Manikui Bridge in 8th Km. of Kandra-Chandil Road				64.55	02 F2 of 2015-16 Dt. 29.10.2015	63.78	99%	100%	02.12.2015	Hare Lal Construction Company (P) Ltd. Dist-Seraikella-Kharsawan. Jharkhand
1	Saraikele-Kharsawan		0.00		1886.48		1898.66				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

Month : February, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Chaibasa Div : Chaibasa Name of EE-Sri Lal Oraon											
1	होबालकाण्ड-खैरपाल पथ के कि०मी० ० से ७.०६ में साधारण मरम्मति कार्य।		21.00		20.96644	12.11.22/ 03 F2 2022-23			100	26.12.2022	Abhinash Kuumar Sirka Add- vill Kheriya Tangar PS-Manjhari West Singhbhum
2	अधीक्षण अभियंता पथ अंचल चाईबासा कार्यालय भवन का रंग रोगन एवं अन्याय कार्य।		20.00		15.10309	13.12.2022/ 11 F2 2022-23			100	26.01.2023	Wakil Khan, New Colony, Hind Chowk, Bara Bazar, Chaibasa, West Singhbhum
3	पथ प्रमण्डल चाईबासा के गुण नियंत्रण कार्यालय भवन में बोरिंग एवं पाईप लाईन कार्य।		1.50		1.49748	22.11.22/ 07 F2 2022-23			100	21.12.2022	M/S Shree Balajee, Prop- Sonam Singh Tungri Chaibasa West Singhbhum
4	तृतीय एवं चतुर्थ वर्गीय कर्मचारियों के आवास का मरम्मति कार्य।		5.00		4.74599	13.12.2022/ 13 F2 2022-23			100	11.01.2023	M/S Jai Ganesha Construction, Prop-Dhiraj Kant Thakur
5	CKP डाक बंगला का क्षतिग्रस्त Boundary Wall डाक बंगला Caretaker आवास एवं Driver Room इत्यादि का मरम्मति एवं रंग-रोगन		15.00		14.85938	13.12.2022/ 12 F2 2022-23			100	26.01.2023	Riddhi Enterprises, Prop- Uday Kumar Jaiswal, S/O- Amar Singh Jaiswal, 148 Pump Road, LAC
6	कार्यपालक अभियंता के आवास का Boundary Wall दो फीट ऊँचा करने, रंग-रोगन, चतुर्थवर्गीय आवास, गैरज की मरम्मति एवं गैरज तक अपरोच कार्य।		15.00		11.98625	13.12.2022/ 09 F2 2022-23			100	26.01.2023	M/S Navya Enterprises, Prop-Priti Verma, Add.- Gandhi Tola, Po-Chaibasa, West Singhbhum

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	असुरा-कुमारडुंगी भाया बलंडिया पथ के 15वे कि०मी० के गुड़ा में अवस्थित उच्च स्तरीय पुल के एप्रोच के चारो साईड में RCC Guard Wall निर्माण कार्य।		98.00								
15	Yellow Blinker with voice		3.00								
Vivekadhin 2021-22											
1	Emergent Work of Embankment repair in Km 24t of Hatgamharia Benisagar vi Manjhgain Road under Non Plan (Vivekadhin) head in Road Division Chaibasa for the year 2022-23				2.49140	12.11.2022/ 04 F2 2021-22	2.46254	98.84	100	26.11.2022	Sri Niraj Kumar Singh S/O- Shambhu Singh,144 Subhash Chowk Tungri Chaibasa Jharkhand PIN - 833201
2	Emergent Construction of 3m ht. guard wall in 2nd KM of Chaibasa-Airport Road Road under Non Plan (Vivekadhin) head in Road Division Chaibasa for the year 2022-23				2.44515	12.11.2022/ 05 F2 2021-22	2.44515	100.00	100	02.12.2022	Sri Niraj Kumar Singh S/O- Shambhu Singh,144 Subhash Chowk Tungri Chaibasa Jharkhand PIN - 833201
3	Emergent road safety work and installation of barrier at Gura Bridge in 15th Km of Asura PWD Road to Kumardungi via Balandia Road under Non Plan (Vivekadhin) head in Road Division Chaibasa for the year 2022-23				1.48851	12.11.22/ 06F2 of 21-22	1.48062	100.00	100	26.11.2022	Md. Tanveer Khan, New Colony Chaibasa West Singhbhum
4	Culvert and Km Post Painting in JMP Chok to Yasoda Cinema Road and Chaibasa Airport Road under Non Plan Head (Vivekadhin)under RCD Road Circle Chaibasa under Road Division Chaibasa for the Year 2022-23				1.47418	22.12.22/ 15F2 of 22-23	1.46788	99.57	100	05.01.2023	Sri Niraj Kumar Singh S/O- Shambhu Singh,144 Subhash Chowk Tungri Chaibasa Jharkhand PIN - 833201

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Culvert and Km Post Painting in Chaibasa-Kokcho-Bharbharia Road under Non Plan Head (Vivekadhin)under RCD Road Circle Chaibasa under Road Division Chaibasa for the Year 2022-23				2.18380	23.12.22/ 16F2 of 22-23	2.16116	98.96	100	06.01.2023	Mohammad Nasim, Near Dhobi Talab, Bari Bazar, Chaibasa, West Singhbhum
6	Culvert and Km Post Painting in Jamdih in KM 33 of Singhpokharia-Jhikpani-Serengsia-Jaintgarh to Hatgamharia NH-75E via Kend posi Railway Station Road and Jhikpani- Jorapokhar- Silpunji- Thai Tonto Chowk Road under non Plan (Vivekadhin) head in Road Division Chaibasa for the year 2022-23.				2.16131	23.12.22/ 17F2 of 22-23	2.14868	99.42	100	06.01.2023	Sri Niraj Kumar Singh S/O- Shambhu Singh,144 Subhash Chowk Tungri Chaibasa Jharkhand PIN - 833201
7	Bush cutting in chaibasa-saitwa Road under non Plan head (Vivekadhin) under Road circle Chaibasa under Road Division Chaibasa for the year 2022-23.				2.18309	23.12.22/ 18F2 of 22-23	2.17887	99.81	100	06.01.2023	Md. Tanveer Khan, New Colony Chaibasa West Singhbhum
8	Construction of Protection Wall (Retaining wall and Boulder Pitching) in Approach road of H.L Bridge 14th Km (Ch-13.805 Km) (Dikubalkand Side , Right side only) and Painting of Culvert and Km Post in Hatgamharia Benisagar via Manjhgaon Road under non Plan (Vivekadhin) head in Road Division Chaibasa for the year 2022-23.				2.19182	23.12.22/ 19F2 of 22-23	0.00000		100	06.01.2023	Wakil Khan, New Colony, Hind Chowk, Bara Bazar, Chaibasa, West Singhbhum
9	Repair of 1 No Damage Culvert in Km 15at Gura village of Asura-Kumardungi via balandia Road under Non-Plan Head (Vivekadhin)under RCD Road Circle Chaibasa under Road Division Chaibasa for the Year 2022-23				2.19985	23.12.22/ 20F2 of 22-23	0.00000		100	06.01.2023	Md. Tanveer Khan, New Colony Chaibasa West Singhbhum

Month : February, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Culver and Km Post Painting in Chaibasa-saitwa Road under Non-Plan Head (Vivekadhin)under RCD Road Circle Chaibasa under Road Division Chaibasa for the Year 2022-23				1.04945	23.12.22/ 21F2 of 22-23	1.04343	99.43	100	06.01.2023	Md. Tanveer Khan, New Colony Chaibasa West Singhbhum
11	Painting of Culvert, Bridge, Km Post and Jhari cutting in several Km including Jangiburu Ghati of Asura-Kumardungi- viaa Balandia Road under Non-Plan Head (Vivekadhin)under RCD Road Circle Chaibasa under Road Division Chaibasa for the Year 2022-23				2.18589	23.12.22/ 22F2 of 22-23	0.00000		100	06.01.2023	Wakil Khan, New Colony, Hind Chowk, Bara Bazar, Chaibasa, West Singhbhum
12	Bush cutting in Singhpokharia to Jaintgarh Road From Km 27.00 59.66 under Non-Plan Head (Vivekadhin)under RCD Road Circle Chaibasa under Road Division Chaibasa for the Year 2022-23				2.19363	23.12.22/ 23F2 of 22-23	2.19363	100.00	100	06.01.2023	Mohammad Nasim, Near Dhobi Talab, Bari Bazar, Chaibasa, West Singhbhum
13	Culvert, Bridgeand Km Post painting in Dhansari-Andhari-Paramsada upto Odisha Border Road under Non-Plan Head (Vivekadhin) under RCD Road Circle Chaibasa under Road Division Chaibasa for the Year 2022-23				2.19355	23.12.22/ 24F2 of 22-23	0.00000		100	06.01.2023	Mohammad Nasim, Near Dhobi Talab, Bari Bazar, Chaibasa, West Singhbhum
14	Culvert and Km Post Painting in Chaibasa bypass Road under Non-Plan Head (Vivekadhin) under RCD Road Circle Chaibasa under Road Division Chaibasa for the Year 2022-23				0.60252	23.12.22/ 25F2 of 22-23	0.58366	96.87	100	06.01.2023	Mohammad Nasim, Near Dhobi Talab, Bari Bazar, Chaibasa, West Singhbhum

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	Culvert and Km Post Painting in Railway crossing in Hata Chaibasa road to Proposed Chaibasa By Pass Road Barachiru-Aachu-Amita-Diliyamircha-Chaibasa Road and Bhoya Pandrasali Road under Non Plan Head in RCD Road Circle Chaibasa under Road Division Chaibasa for the Year 2022-23				2.15074	23.12.22/ 26F2 of 22- 23	2.13287	99.17	100	06.01.2023	M/S Jai Ganesha Construction, Prop-Dhiraj Kant Thakur Add.- House No.- 282 Chitragupt Colony, Gamharia, Saraikella Kharsawan
16	Emergent Maintenance of Shoulder in Chaibasa Kokcho Bharbharua Road in occasion of C.M West Singhbhum under Non Plan Head in RCD Road Circle Chaibasa under Road Division Chaibasa for the Year 2022-23				#####	31.01.2023/ 28F2 of 22- 23	0.00000			06.02.2023	Sri Niraj Kumar Singh S/O- Shambhu Singh,144 Subhash Chowka Tungri Chaibasa Jharkhand PIN - 833201

Spill Over Taken in 2022-23 (Non-Plan Scheme 2021-22)

1	जुबली तालाब से बान्धपारा रेलवे क्रॉसिंग तक सतह नवीकरण कार्य।		10.00		9.57	06.12.2021/ 14F2 of 2021-22	0.00	0.00		14.01.2022	Akriti Construction vill- Narsanda PS- Muffasi West
2	सिंहपोखरिया से जैतगढ़ भाया सिरिंगसिया जगन्नाथपुर पथ के कि०मी० 27.00 से 59 में पोट पेच एवं 53वां कि०मी० में अवस्थित HL Bridge में तीन साईड में Protection एवं Bolder Pitching कार्य		15.00		#####	04.01.2022/ 19F2 of 2021-22	11.71	78.17	78.17	17.02.22	D.K Construction
3	हाटगम्हरिया स्थित निरीक्षण का साज-सज्या एवं उपस्कर का प्रावधान		5.00				4.99	100.00	100		Laxmi Distrubutors
4	Repair of Full Gantry in 1st KM of Singhpokharia to Jaintgarh via Serengsia-Jagannathpur Road under Non-Plan Head Road Division Chaibasa for the year 2021-22		10.00	EIC Lt. No 226(S) dt.25.01.202 2	10.00	28.02.2022/ 25F2 of 2021-22	8.48	100.00	100	19.03.2022	Raj Kumar

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	रेलवे क्रॉसिंग हाता-चाईबासा पथ से प्रस्तावित चाईबासा पथ बड़ाचिरू-अमिता-डालयामिर्चा-चाईबासा पथ (कुल लम्बाई- 8.78 कि०मी०) का विशेष मरम्मत कार्य।		90.00	EIC Lt. No 226(S) dt.25.01.2022	89.70	25.04.2022/01,F2 of 2022-23	89.50	99.78	100	24.06.2022	S. D Enterprises
Chaibasa			740.50		1568160.89		134.97				

Circle - Chaibasa
Division-Jamshedpur
Name of EE-Sri Ram Bilash Sahu

1	ORDINARY REPAIR WORK OF BRIDGE AT 35.4KM OF HATA-MUSABANI ROAD (MDR-172) UNDER RCD, ROAD DIVISION, JAMSHEDPUR (NON PLAN) FOR		15.00 Letter No.3457(S), Dt. 22.09.2022		14.90	03 F2 - /2022-23 Dt. 29.10.2022	0		100%	29.10.2022 27.11.2022	R.C. Construction, Jadugora, Jamshedpur
2	ORDINARY REPAIR OF POT AND FLANKS IN DIFFERENT CHAINAGE OF DHALBHUMGARH-RAUTARA ROAD (L-11.175 KM) UNDER HEAD NON-PLAN, FY 2022-23		24.00 Letter No.3457(S), Dt. 22.09.2022		23.97	04 F2 - /2022-23 Dt. 10.11.2022	0		100%	10.11.2022 24.12.2022	AN Enterprises, H.No. 88, Bagan No.19, New Sitaram Dera, Agrico, Jamshedpur, East
3	ORDINARY REPAIR OF POT AND FLANKS IN DIFFERENT CHANGAGE OF GALUDIH - NARSINGHPUR ROAD (L-14.48 KM) UNDER HEAD NON-PLAN, FY 2022-23		25.00 Letter No.3457(S), Dt. 22.09.2022		24.99	05 F2 - /2022-23 Dt. 10.11.2022	0		100%	10.11.2022 24.12.2022	Suraj Construction, H.No. 100, New Ulidih, Tank Road, Mango, Jamshedpur 831012
4	ORDINARY REPAIR OF POT, FLANKS AND ROAD MARKING WORKS IN DIFFERENT CHAINAGE OF SURDA CROSSING TO NH-33 ROAD (L-6.00 KM) UNDER HEAD		15.00 Letter No.3457(S), Dt. 22.09.2022		14.97	06 F2 - /2022-23 Dt. 10.11.2022	0		100%	10.11.2022 09.12.2022	Bala Pd. Duby, 58, Block, Teachers colony, Bhalubasa, Jamshedpur
5	ORDINARY REPAIR OF POT, FLANKS AND ROAD MARKING WORKS IN DIFFERENT CHAINAGE OF POTKA-KUDADA ROAD (L-11.50 KM) UNDER HEAD NON-PLAN, FY		22.00 Letter No.3457(S), Dt. 22.09.2022		22.00	07 F2 - /2022-23 Dt. 10.11.2022	0		95%	10.11.2022 24.12.2022	Harshvardhan Sharma, Chouk Bazar, Bundu, Dist. Ranchi

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	ORDINARY REPAIR OF POT, FLANKS AND ROAD MARKING WORKS IN DIFFERENT CHAINAGE OF HALDIPOKHAR-KOWALI ROAD (L-12.00 KM) UNDER HEAD NON-PLAN,		25.00 Letter No.3457(S), Dt. 22.09.2022		25.00	08 F2 - /2022-23 Dt. 10.11.2022			100%	10.11.2022 24.12.2022	Harshvardhan Sharma, Chouk Bazar, Bundu, Dist. Ranchi
7	YELLOW BLINKER WITH VOICE IN DIFFERENT ROADS UNDER ROAD SUB DIV. JAMSHEDPUR UNDER HEAD NON-PLAN, FY 2022-23		3.00 Letter No.3457(S), Dt. 22.09.2022		2.84	09 F2 - /2022-23 Dt. 10.11.2022			100%	10.11.2022 09.12.2022	Bibhuti Bhusan Maity, 1H.No.83, P.O. Mouda, Bahragora, East Singhbhum
8	ORDINARY REPAIR OF BRIDGE AT CHAINAGE 22.800 KM OF HATA-MUSABANI ROAD UNDER HEAD NON-PLAN, FY 2022-23		10.00 Letter No.3457(S), Dt. 22.09.2022		10.00	10 F2 - /2022-23 Dt. 10.11.2022	0		95%	10.11.2022 09.12.2022	Usha India & Company, Road No.11, Qrt No. J/5/10, Aditaypur-2, Saraikela-
9	ORDINARY REPAIR OF 5 NOS. CULVERTS (CHAINAGE 10TH KM, 13TH KM, 15TH KM, 21TH KM AND 23RD KM) OF PATAMDA-BORAM-RAGHUNATHPUR ROAD UNDER		25.00 Letter No.3457(S), Dt. 22.09.2022		24.92	11 F2 - /2022-23 Dt. 10.11.2022			100%	10.11.2022 24.12.2022	Bharat Const., Road No.02, Nand Nagar, Gawala Basti, Sidghora, Jamshedpur
10	ROAD MARKING AND SIGNAGE WORK IN DIFFERENT CHANAGE OF JADUGORA SUNDAR NAGAR ROAD (L-19.075 KM) UNDER HEAD NON-PLAN, FY 2022-23		15.00 Letter No.3457(S), Dt. 22.09.2022 2		15.00	12 F2 - /2022-23 Dt. 10.11.2022	0		100%	10.11.2022 24.12.2022	Tara Chand, 10 Sindhi refujee colony, Agrico, Golmuri, Jamshedpur
11	ORDINARY REPAIR AND SAJ-SAJJA OF PATAMDA I.B. UNDER HEAD NON-PLAN, FY 2022-23		4.00 Letter No.3457(S), Dt. 22.09.2022		3.98	13 F2 - /2022-23 Dt. 10.11.2022	0		95%	10.11.2022 09.12.2022	Tara Chand, 10 Sindhi refujee colony, Agrico, Golmuri, Jamshedpur
12	ORDINARY REPAIR AND SAJ-SAJJA OF GHATSHILA IB UNDER HEAD NON-PLAN, FY 2022-23		4.00 Letter No.3457(S), Dt. 22.09.2022 2		4.00	15 F2 - /2022-23 Dt. 28.11.2022			100%	28.11.2022 27.12.2022	RRN ASSOCIATES, H.NO.61, Panner Road, Sakchi, PO+PS Sakchi, Jamshedpur

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	ORDINARY REPAIR OF POTS, FLANKS AND ROAD MARKING WORK OF DIFFERENT CHANAGE OF BEGNADIH-POTKA ROAD (L-15.95 KM) FOR THE YEAR 2022-23		Letter No.3457(S), Dt. 22.09.2022		24.97	16 F2 - /2022-23 Dt. 02.12.2022			90%	15.01.2023	Duby Enterprises, C/8, Bhusan Nagar, Birsa Nagar Baridih, Jamshedpur
14	ROAD FURNITURE, ROAD STUD, ROAD MARKING AND REPAIR OF FLANK IN KHAMMAHAL JADUGORA ROAD (LENGTH-24.675KM)		Letter No.3457(S), Dt. 22.09.2022		36.00	20 F2 - /2022-23 Dt. 03.01.2023			70%	16.02.2023	Kalimati Products Pvt. Ltd., S/O No.Radheshyam Agarwal, Tahakurbari Road, Sakchi, Jamshedpur
15	ORDINARY REPAIR OF BRIDGE OVER SWARNREKHA RIVER IN TELCO DHOBIHAT TO BARABANKI ROAD (LENGTH 7.80 KM)		Letter No.3457(S), Dt. 22.09.2022		49.79	21 F2 - /2022-23 Dt. 04.01.2023			60%	17.02.2023	Bala Pd. Duby, 58, Block, Teachers colony, Bhalubasa, Jamshedpur
16	MASTIC ASPHALT WORK ON ELEVATED CORIDOR AT 19TH KM(NEAR RANKINI MANDIR) OF HATA-MUSABANI ROAD (MDR-172) UNDER RCD, ROAD DIVISION, JAMSHEDPUR (NON PLAN)		Letter No.3457(S), Dt. 22.09.2022		29.99	23 F2 - /2022-23 Dt. 09.01.2023			40%	22.02.2023	J.S. SONS, FLAT No.5-D, Filamingo Block, Sharda City, PS-Mango, Jamshedpur
17	CONSTRUCTION OF 2.0 METER HEIGHT GUARD WALL IN DIMNA LAKE TO ASANBANI PATAMDA LINK ROAD		Letter No.3457(S), Dt. 22.09.2022		31.85	24 F2 - /2022-23 Dt. 16.01.2023			15%	01.03.2023	Anishk Enterprises, Road No.03, New Subhas Colony, Sanjay Path, Dimna Road, Mango, Jamshedpur
18	REPAIR OF JAMSHEDPUR - HATA ROAD AND ROAD FURNITURE WORK FOR THE YEAR 2022-23 (NON PLAN HEAD)		Letter No.3457(S), Dt. 22.09.2022		44.79	25 F2 - /2022-23 Dt. 16.01.2023			20%	15.03.2023	Bala Pd. Duby, 58, Block, Teachers colony, Bhalubasa, Jamshedpur
19	ORDINARY REPAIR OF POT AND FLANKS IN DIFFERENT CHAINAGE OF MUSABANI - DUMARIA - ASTHA - KOIMA ROAD (ODISHA BORDER)		Letter No.3457(S), Dt. 22.09.2022		80.48	26 F2 - /2022-23 Dt. 17.01.2023			20%	16.03.2023	Kiran Construction & Infrastructure Pvt. Ltd. , Near Bhagat Singh Statue,
20	REPAIR OF OLD ARCH BRIDGE IN CH 0.60 KM AND CH.3.80 K.M. AND CONSTRUCTION OF GUARD WALL IN GHATSILA RAJSTATE TO NH-33		Letter No.3457(S), Dt. 22.09.2022		47.16	27 F2 - /2022-23 Dt. 21.01.2023			10%	06.03.2023	Tara Chand, 10 Sindhi refujee colony, Agrico, Golmuri,

Month : February, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	<u>Vivekadhin</u>										
1	Painting of Dumuhani Bridge Jamshedpur				2.41	17 F2 of 2022-23 09.12.2022				23.12.2022	Khagendra Kumar, Aditaypur, Jamshedpur
2	BUSH CUTTING IN TELCO DHOBIMORE TO BARABANKI ROAD UNDER VIVEKADHIN FUND FOR THE YEAR 2022-23				1.94	19 F2 of 2022-23 03.01.2023				16.02.2023	M/s Raj Nandini Construction, 20 Chota Tangrani, Saraikela-
3	CONSTRUCTION OF BOUNDRY WALL IN IB OF ROAD DIVISIN JAMSHEDPUR UNDER VIVEKADHIN QUOTA YEAR 2022-23				2.49	14 F2 of 2022-23 05.12.2022			10.00%	19.12.2022	Tara Chand, 10 Sindhi refujee colony, Agrico, Golmuri, Jamshedpur
4	EMERGENT REPAIR OF KM STONE POST AND PARAPET PAINTING IN BEGNADIH-POTKA ROAD (L-15.95KM) UNDER RCD ROAD DIV				2.49	22 F2 of 2022-23 05.01.2023			100.00%	19.01.2023	Duby Enterprises, C/8, Bhusan Nagar, Birsa Nagar Baridih, Jamshedpur
Jamshedpur		0.000	0.000	0.000	540.935		0.00				

Circle - Chaibasa
Division-Manoharpur
Name of EE-Sri Raghubansh Choudhary

NIL

Circle - Chaibasa
Division-Saraikella-Kharsawan
Name of EE-Sri Genesh Ram Hembrom

Month : February, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Flank Repair Work in Kuchai-Barabamboo Road from Km. 0.00 to Km. 11.065 under Vivekhadhin Fund for the year 2022-23	11.07	30.00	3271(S) Dt. 08.09.2022	2.49	24.09.2022	2.47	100%	100%	30.09.2022	Raj Nandini Construction, 20 Chota Tangrani, Thana No.-321, Post-Patanmara,
2	Emergent Repair Work in Kerala Public School to Arka Jain University Road under Vivekhadhin Fund for the year 2022-23	9.00			2.49	10.11.2022	2.49	100%	100%	16.11.2022	S K ENTERPRISES WARD NO. 04, JAIL ROAD, DEORIDIH, SERAIKELLA, DIST-SERAIKELLA-KHARSAWAN, JHARKHAND, PIN-833219
3	Ordinary Repair and Drain work in Seraikella Stadium Road from Km. 0.00 to Km. 0.720 Under Non Plan Head for the Year 2022-23	0.720	20.00	3457(S) Dt. 22.09.2022	20.00	25.11.2022	18.82	94%	100%	24.02.2023	M/S ANIL KUMAR RAJAK LAHARI TOLA, NEAR SANJAY CHOWK, POST-SERAIKELLA, PS-
4	Ordinary Repair work in Kandra-Chandil Road from Km. 6.00 to Km. 12.33 Under Non Plan Head for the Year 2022-23	6.33	20.00	3457(S) Dt. 22.09.2022	20.00	24.11.2022	19.90	100%	100%	23.02.2023	M/S JAGBANDHU MAHATO CHHOTA GAMHARIA, NIRMAL MAHATO PATH, POST-GAMHARIA,
5	Road Furniture and Railing Work of old bridge in Seraikella-Kharsawan Road from Km. 0.00 to Km. 14.93 under Non-Plan Head for year of 2022-23		20.00	3457(S) Dt. 22.09.2022	20.00	17.11.2022	19.98	100%	100%	16.01.2023	S K ENTERPRISES WARD NO. 04, JAIL ROAD, DEORIDIH, SERAIKELLA, DIST-SERAIKELLA-KHARSAWAN, JHARKHAND, PIN-833219

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Repair work in Divisional office and Sub-Divisional Office Under Non Plan Head for the Year 2022-23		10.00	3457(S) Dt. 22.09.2022	7.82	11.11.2022	7.76	99%	100%	10.01.2023	KUNDAN ENTERPRISES S/O-SERAIKELLA, WARD NO. 08, SANJAY CHOWK, POST- SERAIKELLA, DIST-SERAIKELLA- KHARSAWAN, JHARKHAND, PIN- 833219
7	Ordinary Repair work in Adityapur-Kandra Main road (Gamharia Cinema Hall) to Sapra via Bhurkadih, hathiyadih to Bhatiya Toll Bridge road from Km. 0.00 to Km. 09.250 under Non-Plan Head for year of	9.25	25.00	3457(S) Dt. 22.09.2022	23.00	05.12.2022			45%	04.03.2023	M/S MAA SANTOSHI ENTERPRISES PANCHAYAT- GEGERULI, BARA KUNA BERA
8	Repair work of Boundary Wall of Seraikella Inspection Bunglow Under Non Plan Head for the Year 2022-23		10.00	3457(S) Dt. 22.09.2022	7.34	25.11.2022	7.19	98%	100%	24.01.2023	DEVRAJ SARANGI C/O-NIRUPAMA KHUNTA, POST- SERAIKELLA, PS- SERAIKELLA, DIST- SERAIKELLA- KHARSAWAN, PIN- 833219
9	Crash Barrier Work in 400m of Kharsawan-Kuchai-Dalbhangra Road (Total Length 28.00 Km.) Under Non Plan Head for the Year 2022-23		16.00	3457(S) Dt. 22.09.2022	15.84	19.11.2022	15.84	100%	100%	18.01.2023	WAKIL KHAN NEW COLONY HIND CHOWK, BARA BAZAR, PO-CHAIBASA, DIST- SERAIKELLA- KHARSAWAN,
10	Crash Barrier Work in 200m of Chakradharpur-Toklo-Kuchai Road (Total Length 06.72 Km.) Under Non Plan Head for the Year 2022-23		8.00	3457(S) Dt. 22.09.2022	7.92	22.11.2022	7.92	100%	100%	21.01.2023	M/S DAVID MARDI S/O-LATE SERAL MARDI, POST- TABLAPUR, CHHOTA DAWNA, DIST- SERAIKELLA- KHARSAWAN, PIN- 833219

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Crash Barrier Work in 350m Titirbila-Tangrani Via Kolabaria Road (Total Length 11.80 Km.) Under Non Plan Head for the Year 2022-23		14.00	3457(S) Dt. 22.09.2022	13.86	19.11.2022	13.86	100%	100%	18.01.2023	M R CONSTRUCTION S/O-LOVIN MAHATO, LAKHIPUR, TABLAPUR, DIST-SERAIKELLA- KHARSAWAN, PIN- 833219
12	Crash Barrier Work in 500m of Gamhariya-Dajiaghat(Ganjiaghat)-Govindpur Road (Total Length 26.160 Km.) Under Non Plan Head for the Year 2022-23		20.00	3457(S) Dt. 22.09.2022	16.81	22.11.2022	16.81	100%	100%	21.01.2023	DUBEY ENTERPRISES C/8 BHUSHAN NAGAR, BIRSA NAGAR, BARIDIH JAMSHEDPUR DIST- EAST SINGHBHUM
13	Ordinary Repair work in Kharsawan-Kuchai-Dalbhanga Road from Km. 0.00 to Km. 28.00 Under Non Plan Head for the	28.00	15.00	3457(S) Dt. 22.09.2022	14.98	05.12.2022	14.82	99%	100%	04.03.2023	M/S SAMEEP KUMAR RAUT AT+PO-RAJNAGAR,
14	Ordinary Repair work in Seraikella Jail Road from Km. 0.00 to Km. 1.20 Under Non Plan Head for the Year 2022-23	1.20	5.00	3457(S) Dt. 22.09.2022	5.00	19.12.2022	5.00	100%	100%	18.03.2023	M/S SHRI SAI ENGINEERING WARD NO. 02, BEHIND MOUSIBARI, MAIN ROAD SERAIKELLA, DIST-SERAIKELLA- KHARSAWAN, PIN- 833219
15	Ordinary Repair work in Seraikella-Kharsawan Road from Km. 0.00 to Km. 14.93 Under Non Plan Head for the Year 2022-23	14.93	15.00	3457(S) Dt. 22.09.2022	14.99	05.12.2022	14.82	99%	100%	18.03.2023	M/S VIJAY ENTERPRISES S/O-SURESH MAHATO, VILLAGE- CHANGUA, POST-RAJNAGAR, PS- RAJNAGAR, DIST-SERAIKELLA- KHARSAWAN, PIN- 831002

Month : February, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Ordinary Repair work in Kharsawan Inspection Bunglow under Non-Plan Head for year of 2022-23		15.00	3457(S) Dt. 22.09.2022	13.15	14.12.2022			60%	13.02.2023	JAI MATA DI ASSOCIATES S/O-BRAJENDRA KUMAR PATTANAYAK, JAIL ROAD, PO+PS-SERAIKELLA, DIST-SERAIKELLA-KHARSAWAN, PIN-833219
17	Crash Barrier Work in 500m of Sini Bazar to Kharsawan Via Rankakocha Road (Total Length 15.565 Km.) Under Non Plan Head for the Year 2022 23		20.00	3457(S) Dt. 22.09.2022	18.51	14.12.2022	18.51	100%	100%	13.02.2023	JAI MATA DI ASSOCIATES S/O-BRAJENDRA KUMAR PATTANAYAK, JAIL ROAD, PO+PS-SERAIKELLA, DIST-SERAIKELLA-KHARSAWAN, PIN-833219
18	Crash Barrier Work in 100m of Kandra-Khunti-Ichagarh Road (Total Length 08.90 Km.) Under Non Plan Head for the Year 2022-23		4.00	3457(S) Dt. 22.09.2022	3.13	05.12.2022	3.13	100%	100%	04.02.2023	M/S SHRI SAI ENGINEERING WARD NO. 02, BEHIND MOUSIBARI, MAIN ROAD SERAIKELLA, DIST-SERAIKELLA-KHARSAWAN, PIN-833219
19	Installation Work of Yellow Blinker with Voice in Different Roads of RCD, Road Division, Seraikella-Kharsawan Under Non Plan Head for the Year 2022-23		3.00	3457(S) Dt. 22.09.2022	2.84	05.12.2022	2.84	100%	100%	04.02.2023	M/S SHRI SAI ENGINEERING WARD NO. 02, BEHIND MOUSIBARI, MAIN ROAD SERAIKELLA, DIST-SERAIKELLA-KHARSAWAN, PIN-833219

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
20	Emergent Maintenance Work in Titirbila-Tangrani Via Kolabaria Road (Total Length 11.800 Km.) under Vivekhadhin Fund for the year 2022-23	11.80	30.00	3271(S) Dt. 08.09.2022	2.49	14.12.2022	2.49	100%	100%	19.12.2022	DUBEY ENTERPRISES C/8 BHUSHAN NAGAR, BIRSA NAGAR, BARIDIH JAMSHEDPUR DIST- EAST SINGHBHUM
21	Ordinary Repair work in Kanderbera-Dumuhani Road from Km. 0.00 to Km. 7.722 under Non-Plan Head for year of 2022-23	7.722	40.00	3457(S) Dt. 22.09.2022	39.96	21.12.2022	39.78	100%	100%	20.03.2023	M/S JAGBANDHU MAHATO CHHOTA GAMHARIA, NIRMAL MAHATO PATH, NEW COLONY WARD NO. 06 ROAD NO. 09 POST-GAMHARIA, DIST-SERAIKELLA- KHARSAWAN, JHARKHAND,
22	Ordinary Repair work in Chakradharpur-Kharsawan Road from Km. 16.196 to Km. 28.525 under Non-Plan Head for year of 2022-23	12.33	30.00	3457(S) Dt. 22.09.2022	29.92	31.12.2022			15%	30.03.2023	Raj Nandini Construction, 20 Chota Tangrani, Thana No.-321, Post-Patanmara, Seraikella, Dist-Seraikella- Kharsawan, Jharkhand
23	Emergent Painting and Kilometer Post Installation Work in (i) Kandra-Chandil Road (ii) Dalma Hill Top Road (iii) Adityapur-Kandra Main Road (Gamhariya Cinema Hall) to Sapra Via Bhurkadih, Hatiyadih to Bhatiya Toll Bridge Road and (iv) Sapra PWD Road to Rugdi PWD Road under Vivekhadhin Fund for the year 2022-23		30.00	3271(S) Dt. 08.09.2022	2.49	25.01.2023	2.40	99%	100%	04.01.2023	M/S J K CONSTRUCTION, 282, CHITRAGUPTA, NAGAR NEAR BLOCK OFFICE, GAMHARIA, DIST- SERAIKELLA- KHARSAWAN, JHARKHAND-832108

Month : February, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
24	Emergent Painting Work & Kilometer Post Installation in Chakradharpur-Kharsawan Road and Kuchai PWD Road to Barambamboo Road under Vivekhadhin Fund for the year 2022-23		30.00	3271(S) Dt. 08.09.2022	2.43	29.12.2022	2.30	95%	100%	04.01.2023	Raj Nandini Construction, 20 Chota Tangrani, Thana No.-321, Post-Patanmara, Seraikella, Dist-Seraikella-Kharsawan, Jharkhand
25	Construction of Overhead Half Gantry at Titirbila-Tangrani Via Kolabaria Road Under Non Plan Head for the Year 2022-23		6.50	3457(S) Dt. 22.09.2022	5.75	25.01.2023			5%	24.03.2023	JAI MATA DI ASSOCIATES S/O-BRAJENDRA KUMAR PATTANAYAK, JAIL ROAD, PO+PS-SERAIKELLA, DIST-SERAIKELLA-KHARSAWAN, PIN-833219
26	Replacement of Culvert (1.5Mx1.5M) in 26th Km. of Chakradharpur-Toklo-Kuchai Road Under Non Plan Head for the Year 2022-23		12.00	3457(S) Dt. 22.09.2022	12.00	10.01.2023			10%	09.04.2023	M/S BASANTI GAGRAI, 31, GAON-LOSO DIKI, PS-KHARSAWAN, LOSO DIKI, DIST-SERAIKELLA-KHARSAWAN, PIN-833102
27	Repairing and Painting of Culverts, Bridges and Km. Posts in (I) Seraikella-Kharsawan Road (II) Kharsawan-Kuchai-Dalbhanga Road (III) Sini Feeder Road (IV) Titirbila-		30.00	3271(S) Dt. 08.09.2022	2.30	18.01.2023	2.22	99%	100%	04.01.2023	Raj Nandini Construction, 20 Chota Tangrani, Thana No.-321,
28	Flank Repair Work in Amda Missing Link Road under Vivekhadhin Fund for the year 2022-23		30.00	3271(S) Dt. 08.09.2022	2.33	24.02.2023			100%	02.03.2023	M/s A.K. Enterprises, Ward No.-08, Hat Tolla, Post-Seraikella, Dist-

Month : February, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

(Spill Over)

1	Emergent Restoration Work for Damage Bridge at Bongbonga (Khairkocha) Nala at Ch. 13th Km. of Rajnagar-Jugsalai Road under Non-Plan Head for the year of 2021-22		6.18	3138(S), Dt. 08.10.2021	6.18	01 F2 of 2021-22 Dt. 14.06.2021	2.40	39%	100%	28.07.2021	DAVID MARDI Post-Tablapur, Chhota Dawna, Dist-Seraikella-Kharsawan Jharkhand
---	--	--	------	-------------------------	------	---------------------------------	------	-----	------	------------	--