

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-Plan)
State Plan Road Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Hazaribagh Div : Hazaribagh Name of EE-Sri Shubash Prasad											
1	Widening and Strengthening of Banaso- Budgadda Road (MDR 93) under RCD, Road Division, Hazaribag (Under CRIF) Total Length 28.00Km for the Year 2022-23 (Job. No. : CRF-JHR-2022-23/56)	28.00	6845.00	MORT & H (Zone-1) Govt. of India vide Lt. No. RW Ranchi/CRF/2 021-22 Dt. 06.02.2023	6114.97	dt. 16.01.2024 31 SBD of 2023-24	14.71%	950.00	28%	15.09.2025	M/s Ganesh Yadav, Dhanbad
2	Widening and Strengthening to 2 Lane of of Duwari to Rol Road (MDR-99) under RCD, Road Division, Hazaribag (Under CRIF) Total Length 25.757Km for the Year 2022-23 (Job. No. CRF-JHR-2022-23/55)**	25.76	8465.00	MORT & H (Zone-1) Govt. of India vide Lt. No. RW Ranchi/CRF/2 021-22 Dt. 06.02.2023	8804.87	dt. 24.11.23 21 (SBD) of 2023-24	18.73%	1650.00	28%	23.07.2025	M/S Puja Enterprises, Simaria, Chatra
3	IRQP work of Mahto Ahara-Rampur-Basaria-Chauparan Road from Km 0.00 to Km 32.85 (Total Length 32.850Km) for the Year 2023-24 Under RCD, Road Division Hazaribag	32.85	2563.97	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 5627 (S) dt.14.12.2023	2466.41	dt. 10.10.24 07 (SBD) of 2024-25	-	-	-	09.04.2025	East India Construction Col, Bokaro

State Plan Road Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening and Strengthening Mukundganj - Harhad-Hupad via Demotand Road (MDR-098) for the Year 2022-23 Under Road Division Hazaribag	7.08	1557.22	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 1202 (S) dt.11.03.2024	1536.84	dt. 24.09.24 02 (SBD) of 2024-25	-	-	3%	23.05.2025	Jai Mata Di Construction, Ranchi
5	IRQP Work for Barkatha-Tetron Road from 0.00 to 32.100 Km (total Length32.100 KM) for the Year 2023-24 Under RCD Road Division Hazaribag	32.10	2119.01	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 1201 (S) dt.11.03.24	-	-	-	-	-	-	-
6	IRQP Work of Kallu Chowk (MDR-070) to Sindur (NH-33) Via Mandai Khurd Road from Km.-0.00 to Km-8.362(Total Length-8.362) for the Year 2023-24 Under RCD Road Division Hazaribag	8.36	597.87	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 1285 (S) dt.13.03.24	598.26	10.10.2024 08(SBD) of 2024-25	-	-	-	09.03.2025	M/s Siddhartha Construction, Korambey House,, Near GPO, Hazaribag
7	IRQP Work of Bagodar-Hazaribag Road (Korra Chowk to St. Columbas More) MDR-094 from Km 0.00 tp 1.775 Km, for the Year 2023-24 Under RCD Road Division Hazaribag	1.78	178.80	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 1393 (S) dt.15.03.2024	131.78	08.10.2024 04(SBD) of 2024-25	-	-	-	07.01.2025	Shivlingam Constructio Pvt. Ltd., Hazaribag
8	IRQP Work for Nilambar-Pitambar to SBI Via Post Office Chowk from Km 0.00 to 1.56 Km (Total Length 1.56 Km) (Carriage Way-7.0 M) for the Year 2024-25 Under RCD Road Division Hazaribag	1.56	186.00	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 1393 (S) dt.15.03.24	141.72	10.10.2024 06(SBD) of 2024-25	-	-	-	09.12.2024	Shivlingam Constructio Pvt. Ltd., Hazaribag

State Plan Road Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	IRQP Work of Alka Hotel to Bada Mahavir Mandir Chowk Via Jhanda Chowk Bara Akhara Chowk Road from 0.00 to 2.0 Km (Total Length 2 Km for the Year 2024-25 Under RCD Road Division Hazaribag	2.00	256.30	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 3436 (S) dt.23.08.24	-	-	-	-	-	-	-
10	IRQP Work of St. Columba's College to Aranya Vihar Hotel (NH-33) via Hearanganj (Total Length 1.770Km) Under RCD Road Division, Hazaribag. for the Year 2024-25	1.77	175.09	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 4298 (S) dt.09.10.24	-	-	-	-	-	-	-
10	Hazaribagh	141.25	22944.25	0.00	19794.84	0.00		2600.00			

Circle : Hazaribagh

Div : BOKARO

Name of EE- Sri Amit Singh

1	(A) Reconstruction of Dantu (NH-23) to Kathara via Sillisadam including Sillisadam to Chalkari Road.(Total length 31.825 km) for the year 18-19	31.83	10321.91	05.03.19/ 1503(S) of J.S., RCD, Jharkhand, Ranchi	6801.12	30.07.19/ 01 SBD of 2019-20	106.00	7586.89	97%	29.07.2021	Classic Engicon Pvt. Ltd. 3D, Vatika Apartment, Line Tank Road, Ranchi.
	8.61				23.07.19/ 4 F2 of 2019-20	100.00	8.61	100%	22.01.2020	M/S Arun Kumar Jaishwal, Vill.+ P.O. - Chandankiyari, Bokaro	

State Plan Road Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	(C) Construction of H.L Bridge over (A) Canal at Ch.11.717 KM of Dantu to Kathara Road, (B) Canal at Ch. 11.924 KM of Sillisadam- Chalkari Link Road and (C) Chatnia Nala at Ch. 0.395 KM. of Dantu to Kathara via Sillisadam Road under Road Division, Bokaro for the year 2019-20				355.61	31.10.19/ 11 SBD of 2019-20 & 01 SBD/2024-25 01.08.2024	51.42	182.84	68%	30.10.2020	M/S Sanjay Construction, At. + P.O. Saram, Bokaro
2	Widening & Strengthening/ Constructioin of Approach road to Mega Food Park Chandankiyari, Bokaro (Total Length 4.055 KM) for the year 2017-18	4.06	1613.95	09.10.17/ 5609(S) of J.S., RCD, Jharkhand, Ranchi	922.55	05.10.2021/ 2 SBD of 2021-22	93.20	1004.31	96%	04.04.2022	HARI NANDAN CHOUDHARY Behind Hero Honda Showroom, Dudhani, Bhagalpur Road, Dumka - 814101 Mob. 9801310245.
3	Widening and Strengthening Work in Four Lane of Road from I.T.I. More to Ukrid More (Total Length 8.916 km) for the year 2022-23 under Road Division, Bokaro	8.92	5164.96	08.07.2022/ 2503(S) of J.S., RCD, Jharkhand, Ranchi	4798.04	03 SBD of 2022-23/ 17.01.2023	99.90	5195.45	92%	16.04.2024	CLASSIC ENGICON PVT. LTD., 3D Vatika Apartment, Line Tank Road, Ranchi – 834001 (Jharkhand)
4	Reconstruction and Strengthening Work in Ch. 7th km (60 M), 9th Km (170 M), 17th km (780 M), 18th km (400 M) 19th km (700 M), 21st km (500 M) and 22nd km (800 M) of Bahadurpur - Kasmar - Khairachatar - Pirgul - Bengal Boarder Road (Total length 3.41 km) for the year 2022-23 under Road Division, Bokaro.		491.11	29.08.2023/ 4161(S) of J.S., RCD, Jharkhand, Ranchi	422.39	06 SBD of 2023-24/ 20.02.2024	0.00	0.00	17%	19.06.2024	M/S Ajay Singh, Vyapar Mandal Gali, Jainamore, Bandhdih, Bokaro, Jharkhand-829301
5	Widening and Strengthening/ Reconstruction of Nawadih (Dak Bangla) (MDR-73) - Vendra - Gomoh (Laxmipur) Road (Total Length 11.530 Km) for the year 2023-24 under Road Division Bokaro	11.53	3841.15	13.10.2023/ 4794(S) of J.S., RCD, Jharkhand, Ranchi	2689.88	05 SBD of 2023-24/ 19.02.2024	57.52	1547.20	69%	18.01.2025	Malti Enterprises, Propt. Nandla Nayak, Nehru Chowk, Dumra More, Harina, P.O. - Nawagarh, Dhanbad - 828306

State Plan Road Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	IRQP Work of Narki – Bokaro (MDR -078) Road (Total Length 11.000 Km) for the year 2023-24 under Road Division Bokaro	11.00	1161.54	27.10.2023/5004(S) of J.S., RCD, Jharkhand, Ranchi	1207.93	04 SBD of 2024-25/ 08.10.2024	0.00	0.00	5%	07.03.2025	Ajit Kumar Singh, Qtr. o. 2A/34, Kashmir Colony, Kurpania, P.O. - Sunday Bazar, P.S. - Gandhi Nagar, Dist.- Bokaro
7	IRQP work of Petarwar- Gomia Road (Total Length 26.20 Km) for the year 2023-24 under Road Division Bokaro	26.20	2441.28	07.03.2024/1167(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	2189.00	02 SBD of 2024-25/ 13.08.2024	0.00	0.00	10%	12.02.2025	M/S Sanjay Construction, Vill. + P.O. - Saram, Dist. - Bokaro,
8	IRQP work of Chas-Chandankiyari- Raghunathpur Road (SH-12) (Total length 26.60 Km) for the year 2023-24 under Road Division Bokaro	26.60	1385.23	13.03.2024/1286(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	1260.67	03 SBD of 2024-25/ 14.08.2024	0.00	0.00	33%	13.01.2025	M/S S.K Enterprises, Prop.: Shailendra Kumar Singh, Add.: Qtr. No. 1305, Sector 1/C, Ram Mandir, B.S. City- 827001, Jharkhand
9	Reconstruction of NH-23 to Radhagaon Railway Station via BPCL LPG Plant & Retail Depot at Bokaro (Total Length 7.179 km) for the year 2023-24 under Road Division, Bokaro	7.18	3473.94	25.01.2024/358(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	-	-	#VALUE!	0.00	-	-	-

State Plan Road Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Widening and Strengthening of Picchhari (Jaina More – Phusro PWD Road) to Tenughat (Petarwar – Gomia PWD Road) Road Main Portion (Length 24.759 km) and Bypass Portion (Length 1.564 km) (Total Length 26.324 Km) for the year 2024-25 under Road Division, Bokaro.	26.32	9086.66	16.03.2024/08(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	-	-		0.00	-	-	-
11	Widening and Strengthening/ Reconstruction work of Bhandaridih (On Chandrapura, Bhandaridih Phusro Railway Crossing Gomia ODR Road) to Gomoh Railway Station Via Bandio, Kanchanpur, Parasbani, Dahiyari Road (Total Length 19.450 Km, Including Construction of Bridges) under Road Division, Bokaro for the year 2024-25	19.45	7115.28	13.09.2024/3824(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	-	-		0.00	-	-	-
12	IRQP Work of Chas - Chandankiyari Bypass Road (Total Length 2.33 km) for the year 2024-25	2.33	195.28	20.09.2024/3966(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	-	-		0.00	-	-	-
13	IRQP Work of Rahawan Jhumra Road (Total Length 10.650 km) for the year 2024-25 under Road Division, Bokaro.	10.65	952.91	30.09.2024/4131(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	-	-		0.00	-	-	-

State Plan Road Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	IRQP work of Talgaria more (NH-32) to Talgaria Railway station Road (MDR 251) (Total length 15.20 Km) for the year 2024-25 under Road Division Bokaro	15.20	1105.79	08.10.2024/4242(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	-	-		0.00	-	-	-
15	IRQP Work of Bokaro Sector 11 To Telmacho Bridge Road (Total Length 3.65 Km) under Road Division Bokaro for The Year 2024-25	3.65	313.95	08.10.2024/4243(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	-	-		0.00	-	-	-
16	Widening and Strengthening of Road from Nawadih Devi Mahto college More to Mahuatand(Penk) via Dengagada- Siyari -Mungo -Rangamati (Total=31.485 Km) including bridge work under Road Division, Bokaro for the year 2024-25		8749.64	09.10.2024/4345(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	-	-		0.00	-	-	-
17	IRQP Work in Chandrapura - Bhandaridih- Phusro Railway Crossing No- 4 Kathara - Gomia Road (Total Length 36.296 Km) Under Road Divison, Bokaro For The Year 2024-25.	36.30	4653.94	09.10.2024/4317(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,	-	-		0.00	-	-	-
17	Bokaro	241.21	62068.51		20655.80			15525.31			

Circle : Hazaribagh

Div : Chatra

Name of EE-Sri Mithilesh Prasad

State Plan Road Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Reconstruction of Tandwa - Rai - Khelari Road from km 13.450 to 15.00 under Road Division, Chatra for the Year 2019-20.	1.55	986.92	Joint Sec. Lt. No. 4599(S) dt. 16.09.2019	829.79	02 (SBD)/ 2019-20 dt. 26.10.2019	58.11%	482.23	75%	25.04.2020	Arunaditya Projects & Mineral, C-188 Vidyalaya Marg, Ashok Nagar, Ranchi Mob No. 7857924060
2	Improvement of Riding Quality work of Simaria-Bagra Road (MDR-71) from Km. 0.00 to 9.00 (Total Length- 9.00 Km.).	9.00	745.42	Addi. Sec. Lt. No. 3959(S) dt. 20.09.2024	—	—	0.00	0.00	—	—	—
2	Chatra	10.55	1732.34		829.79			482.23			

5192.47

Circle : Hazaribagh

Div : Dhanbad

Name of EE-Sri Dinesh Prasad

1	Widening And Strengthening Of Loharbarwa (On Nh-2) Mayurnachna Kadmahara (G.T.G Road) And Mayurnachna Amarpur (Nh-2) Road (Total Lenth- 27.506 Km) Under Plan Head For The Year 2016-17.	27.51	5320.07	1490 (S) dt. 10.03.17	5192.47	02 SBD/ 2017-18 dt. 29.08.17	97.76%	5456.05	100%	28.05.19	M/s Daroga Pradhan, Dhanbad
2	Widening and Strengthening/ Reconstruction of Mahuda(On NH-32)-Sindri(Jamadoba) (On MDR-055) Road(Length-22.940) under Plan Head for the year 2016-17.	22.94	16319.23	3561 (S) dt. 06.06.16	6800.93	01 SBD/ 2018-19 dt. 09.03.19	31.37%	4934.99	32%	08.11.2020	EICC-SRB(JV), Bokaro
3	Construction of Approach Road (Total Length- 300M) for Binod Bihari Mahto Koylanchal University Under Road Division Dhanbad For The Year 2023-24	0.30	272.29	1877 (S) dt. 28.04.23	195.49	21 F2/ 2023-24 dt.01.11.23	52.70%	103.02	53%	31.01.2024	M/S Sonu & Saroj, Dhanbad
4	I.R.Q.P Work in Nawagada-Topchachi Road (Total Length- 19.50 K.M.) under plan head for the year 2023-24.	19.50	2060.43	5466 (S) dt. 01.12.23	2099.00	11 SBD/ 2023-24 dt.16.03.24	97.67%	2050.00	100%	10.09.2024	Preeti Enterprises, Dhanbad

State Plan Road Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	IRQP work of Chirkunda Panchet road (length 7.20 Km) & Nehru link road (length 1.80 Km) Total length 9.00 Km (carriage way-7.00m) Under plan head for the year 2023-24	9.00	917.00	4997 (S) dt. 27.10.23	845.70	01 SBD/ 2024-25 dt. 09.07.24	73.90%	625.00	92%	08.10.2024	M/s Santosh Singh, Dhanbad
6	Widening and Strengthening / Reconstruction of 2 lane road from Govindpur - Giridih main road (Barakar bridge) Pratapur, Thetatand more to Sarra PWD road via Charak, Jatakhunti, Balika vihar, Bhuski, Nawatand road via Balika vihar to Sarra bridge via Fatehpur, Takipur, Badhjobra road (Total Lenth = 10.688 Km) under Plan Head for the Year 2024-25.	10.69	5250.89	18 (S) dt. 16.03.24	4557.00	04 SBD/ 2024-25 dt. 14.10.24	0.00	0.00	3%	13.10.2025	Preeti Enterprises, Dhanbad
7	Widening & Strengthening / Reconstruction Of Remaining Part Of Old Nh-32 (Govindpur To Telmachcho) Under Road Division Dhanbad For The Year 2024-25.	4.95	1416.86	1411 (S) dt. 15.03.24	1473.50	02 SBD/ 2024-25 20.09.24	27.15%	400.00	40%	19.03.2025	Preeti Enterprises, Dhanbad
8	IRQP Work Of Jharia- Kenduadih Road Ch 0.00 To 6.00 Km(Total Length-6.0 Km) Under Plan Head For The Year 2024-25.	6.00	554.10	1418 (S) dt. 15.03.24	559.31	03 SBD/ 2024-25 26.09.24	49.37%	276.14	55%	25.12.2024	Daroga Pradhan, Dhanbad
9	I.R.Q.P Work Of Lohapatti To Chandrapura Road (Total Length = 1.60 Km) Under Non Plan Head For The Year 2024-25	1.60	196.18	3921 (S) dt. 19.09.24	155.73	17 F2/ 2024-25 15.10.24	0.00	0.00	100%	28.11.2024	HUB Media, Dhanbad
9	Dhanbad	102.48	32307.05		21879.13			13845.21			

DMFT

1	IRQP/ Strengthening Work Of Shramik Chowk To Barwadda Road (MDR- 060) (Total Length -8.90 Km) In Km 0.00 To 8.9 Km Under Plan Head For The Year 2022-23. (DMFT)	8.90	2408.36	63(S) dt. 06.01.2023	2318.48	02 SBD/ 2023-24 dt. 19.04.2023	85.20%	1975.42	100%	18.10.2023	M/s Daroga Pradhan, Dhanbad
2	Widening and Strengthening of Road From Muraidih (MDR-051) to Sonardih Phatak (MDR 049) via Hindustan Zinc Ltd. And Ram Raj Mandir Under DMFT Head For The Year 2023-24.	5.23	2805.34	1583(S) dt. 31.03.2023	3000.00	06 SBD/ 2023-24 dt. 26.06.2023	60.92%	1827.67	80%	25.03.2024	Preeti Enterprises, Dhanbad

State Plan Road Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	I.R.Q.P. /Strengthening Work Of Patherdih-Sindri Road (MDR-067) From 0.00 Km To 13.71 Km (Total Length- 13.71 K.M.) Under Road Division Dhanbad For The Year 2022-23	13.71	3693.43	216 (S) dt. 19.01.2023	4443.88	07 SBD/ 2023-24 dt. 12.07.2023	75.71%	3364.50	85%	11.01.2024	M/s Daroga Pradhan, Dhanbad
4	Widening And Strengthening Work Of Babudih Vivah Bhawan To Hirk (Kako-Tetulmari-Bhuli-Dhanbad) Road Via Rajwar Basti (Total Length 4.015 Km) Under DMFT Fund For The Year 2023-24.	4.02	1313.88	2997 (S) dt. 15.06.2023	1603.78	10 SBD/ 2023-24 dt.29.12.2023	0.00	0.00	62%	28.04.2024	M/s Daroga Pradhan, Dhanbad
		31.86	10221.01		11366.14			7167.59			

Circle : Hazaribagh

Div : Giridih

Name of EE-Sri Ram Bilash Singh

1	Reconstruction of Road From Banpura (on Jhari More-Banpura-Chichaki-Khunta Chowk-Chichaki Railway Station Road) to Dhibra More Near Dondlo (Including Bridge) (Total Length 3.60 Km.) Under Road Division, Giridih For The Year 2022-23	3.60	700.71	Govt. of Jharkhand RCD, Ranchi Letter no. 1166 (S) Dt. 23.03.22	656.83	SBD 06 of 2022-23 Dt. 20.12.2022	116%	760.52	90%	19.09.2023	M/S Maa Laxmi Construction, Daltonganj
2	W/S and Reconstruction of Hesla (NH-02) to Aura (NH-02) Via Tirla, Alkadih Road (Total L. 14.020 Km.) for the year 2022-23	14.02	3171.24	Govt. of Jharkhand RCD, Ranchi Letter no. 1326 (S) Dt. 31.03.22	2719.71	SBD 02 of 2022-23 Dt. 22.10.2022	53%	1449.96	70%	21.08.2023	RNS Construction Pvt. Ltd., Mau, Uttar Pradesh
3	Widening and Strenthening/ Reconstruction work of Karamjora More (on NH-114A)-Genro-Patro River of Approach Road (on Jamui-Deoghar Road) (Total Length - 11.125 Km.) (Including Land Aquesation Work) Under Road Division, Giridih For The Year 2022-23	11.13	3040.02	Govt. of Jharkhand RCD, Ranchi Letter no 3646 (S) dt 13.10.2022	2301.35	SBD 08 of 2022-23 Dt. 27.01.2023	119%	2740.08	95%	26.12.2023	Rajeev Kumar, Patna

State Plan Road Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening & Strengthening of Domanpahari to Chugali, Dhurgargi Via Vijaydih Road in Km. 0 to 21.265 For the year 2018-19 Bridge At Che. 14+700 Span - 8 X 24.600	21.27	5729.13	Govt. of Jharkhand RCD, Ranchi Letter no 2803 (S) dt 11.05.18	4568.61	SBD No. 08 of 2018-19 dt 28/11/18	102%	4681.03	90%	27.11.20	M/S East India Construction Company, Bokaro
5	Widening and Strenthening/ Reconstruction of Hesla-Beko road (Including Bridges) (Total Length – 29.925 Km.) For the year 2019-20 Bridge at Che. 153, Span - 1 X 16 Che. 1779, Span - 2 X 8 Che. 2865, Span 2 X 8 Che. 4518, Span - 2 X 8 Che. 7029, Span - 2 X 8 Che. 12828, Span - 1 X 16 Che. 17036, Span - 1 X 16 Che. 17928, Span - 1 X 16	29.93	6924.93	Govt. of Jharkhand RCD, Ranchi Letter no 3635(S) Dt. 22.07.2019	4534.01	SBD No. 06 of 2019-20 dt 26/10/19	74%	3355.00	76%	25.06.21	ACPL-KK (JV) Koderma
6	Widening and Strenthening / Reconstruction of Fatehpur to Bongri (Bihar Border) Via Bhelwaghathi Road (Including Construction of Bridge) (Total Length–15.810 Km.) For The Year 2019-20 (Bridge at Che. 14+565, Span - 4 X 21)	15.81	5051.63	Govt. of Jharkhand RCD, Ranchi Letter no 3558(S) Dt. 19.07.2019	3583.41	SBD No. 02 of 2019-20 dt 23/10/19	96%	3440.79	97%	22.06.21	M/S Om Namu Siwai Construction, New Delhi.
7	Widening, Strengthening/ Reconstruction of Pandariya (Eidgah More) to Lachudih via Bankikala, Saraiya, Ranatand, Karme & Lachuri (Total Length 11.940 Km.) For The Year 2023-24	11.94	4275.63	Govt. of Jharkhand RCD, Ranchi Letter no 3412(S) Dt. 18.07.23	3081.99	SBD No. 05 of 2023-24 dt 17/11/24	58%	1799.81	70%	16.05.2025	Rajeev Kumar, Patna

State Plan Road Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Widening and Strengthening/ Reconstruction work of Barwadih Fatak to Baniyadih via Centralpit, Baherwatand, Kabribad Road (Total Length - 7.588 Km.) Under Road Division, Giridih For the Year 2022-23	7.59	2992.00	Govt. of Jharkhand RCD, Ranchi Letter no 4000 (S) dt 04.11.2022	2075.12	SBD 01 of 2023-24 Dt. 05.04.2023	96%	2000.00	99%	04.04.2024	Hari Nandan Choudhary, Dumka
9	Widening and Strengthening/ Reconstruction Work in Giridih-jamua (SH-13) Road in Chainage Km. 1.110 to 6.810 Km. (Total Length - 5.70 Km.) For The Year 2023-24 Under Road Division, Giridih	5.70	3916.63	Govt. of Jharkhand RCD, Ranchi Letter no 4388(S) Dt. 13.09..23	3647.93	SBD No. 08 of 2023-24 dt 25/01/24	29%	1042.15	16%	24.09.2024	Manisha Construction, Gaya, Bihar
10	Reconstruction work of Baba Ji Kutiya More (On SH-13)-Mugpiti-Narendrapur Open Cast Mines-Paparwatand (On NH-114A) Road (Total Length – 6.05 Km.) (With Land Acqjition) For the Year 2022-23	6.05	1508.00	Govt. of Jharkhand RCD, Ranchi Letter no 3549 (S) dt 06.10.2022	1297.30	SBD 07 of 2022-23 Dt. 24.01.2023	92%	1200.00	90%	23.09.2023	Hari Nandan Choudhary, Dumka
11	Widening, Strengthening/ Reconstruction of Banpura (on Bagodar-Sariya Road, MDR-116) to Gorhar (NH-19) Via Manrokudar Road and Link Road (i) Kadhwar to Ghanghri Road (Length - 3.37 kM.) and (ii) Dondlo link road (Length - 1.155 Km.) (Total Length - 28.795 Km.) (Including Construction of Bridge) For The Year 2023-24	28.80	12463.98	Govt. of Jharkhand RCD, Ranchi Letter no 1392 (S) dt 21.03.2023	9164.35	SBD 01 of 2024-25 Dt. 18.09.2024	0%	0.00	-	17.05.2026	M & S Paving Pvt. Ltd., P-26, City Center, Sector – IV, Bokaro, Jharkhand
12	Widening and Strengthening/ Reconstruction of Union Bank Gandey More to Union Bank Pratapur Road (Total Length - 10.465 Km.) (Including Land Aquesation Work) Under Road Division, Giridih For the Year 2023-24	10.47	2507.37	Govt. of Jharkhand RCD, Ranchi Letter no 742 (S) dt 20.02.2024	1718.30	SBD 02 of 2024-25 Dt. 04.10.2024	9%	150.00	25%	03.06.2025	Hari Nandan Choudhary, Dumka

State Plan Road Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Widening strengthening / Reconstruction work (including Bridge work, Land Acquisition & afforestation) of Birni (Virajpur)-Kheshkhari Via Belna, Chitankhari, Taratand, Baradih, Jharkhi Road (Total Length -22.215 K.M) Under Road Division, Giridih for the year 2023-24	22.22	8038.06	Govt. of Jharkhand RCD, Ranchi Letter no 715 (S) dt 19.02.2024	6936.05	SBD 03 of 2024-25 Dt. 04.10.2024	0%	0.00	5%	03.04.2026	Amitabh Construction Pvt. Ltd., Koderma
14	Widening, Strengthening/Reconstrction of Budhiyadih More (Opposite Saalsal Iron Factory) to Chatro Via Sri Rampur Market, Tikodih and Purnanagar Road (Total Length- 7.950 KM) Under Road Division Giridih for the year 2023-24	7.95	2281.02	Govt. of Jharkhand RCD, Ranchi Letter no 471 (S) dt 02.02.2024	2141.18	SBD 05 of 2024-25 Dt. 04.10.2024	0%	0.00	1%	03.05.2025	Niranjan Rai, Kalika Gunj Colony, Sirsiya, Giridih
15	Construction of Bagodih (Paini) to Barakar River Via Chhatarbad Link Road (Link Hospital) Road (Total Length - 5.995 Km.) (Including Land Acquisition Work) Under Road Division, Giridih For the Year 2024-25	6.00	1318.36	Govt. of Jharkhand RCD, Ranchi Letter no 1349 (S) dt 15.03.2024	1249.54	SBD 04 of 2024-25 Dt. 07.10.2024	0%	0.00	15%	06.04.2025	Amitabh Construction Pvt. Ltd., Koderma
15	Giridih	202.4	63918.7		49675.7			22619.35			

Circle : Hazaribagh

Div : Koderma

Name of EE-Sri Satendra Prasad Singh

1	Reconstruction work of Tilaiya(Pipradih)-Jainagar-Bagro (On Domchanch- Pipcho Road) (Total Length-0.00 to 18.550 Km) under Road Division Koderma for the Year 2019-20	18.55	4134.61	Dt- 10.07.2019, 3392(S)	3295.65	Dt-14.10.2019, 26SBD/2019-20	90%	3118.30	90%	02.12.2020	M/s R.K Infracop Pvt. Ltd, Hyderabad.
---	---	-------	---------	-------------------------	---------	------------------------------	-----	---------	-----	------------	---------------------------------------

State Plan Road Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Strengthening/Reconstruction of Dhab-Pihra-Satgawan Road(MDR-113) in Km. 0.00 to km. 21.325 (Total Length 21.325Km.) Under Road Division Koderma for the year 2021-22	21.33	2296.36	Dt-07.01.2022, 51(S)	2748.30	Dt-26.12.2022, 03 SBD/2022-23	91%	2499.29	95%	31.08.23	M/s Sanjay Construction,, Saram, Bokaro
3	Remaining Work of Reconstruction of Domchanch - Dhodhakola-Sapahi-Faguni Road (KM 0.00 to 14.5 upto Bihar border) .	14.50	6519.54	Dt-31.08.2018, 5092(s)	1650.00	Dt-13.03.2024 01SBD of 2024-25	7%	120.02	17%	12.03.25	M/s Sirha Construction & Developers Private Limited,Ashok Nagar,Ranchi
4	Improvement of Riding Quality work in Chandwara-Selhara-Pandewara (Singrawan) Road from km 0.00 to 20.35km under Road division koderma for the year 2023-2024	20.35	1701.53	Dt-02.02.2024, 472(s)	-	-	-	-			
5	IRQP Work of Domchanch Bazar to Pipcho Bazar Road from Km. 0.00 to Km 17.30 Road Division,Koderma for the Year 2023-24	17.30	954.23	Dt-19.02.2024, 708(s)	823.26	Dt-09.09.2024 03SBD of 2024-25	-	-	2%	08.12.24	M/s Sanjay Construction, Saram,Bokaro.
6	IRQP work of Jharkhand Dham Sampark Road from KM 0.00 to KM 24.90 under Road Division koderma for the year 2023-24	24.90	1502.26	Dt-11.03.2024 1198(S)	1558.88	Dt-14.10.2024 05SBD of 2024-25	-	-	35%	13.03.25	Amitabh Constructions, Pvt. Ltd.Koderma
7	IRQP work of Bariyardih to Markacho Road from KM 0.00 to KM 15.00 under Road Division koderma for the year 2023-24.	15.00	1008.72	Dt-13.03.2024' 1282(s)	910.85	Dt-25.09.2024 04SBD of 2024-25	95%	864.50	98%	24.12.24	Amitabh Constructions, Pvt. Ltd.Koderma
8	Improvement of Riding Quality work in Domchanch-Dhab Road from km 0.00 to 16.40km under Road division koderma for the year 2023-2024	16.40	1256.95	Dt-13.03.2024 1283(s)	1103.42	Dt-02.09.2024 02SBD of 2024-25	-	-	2%	01.12.24	Karan Enterprises, H.N.-B-4,Maharana Apartment, Pee Pee Compound,G.P.O-Ranchi, Dist-Ranchi-834001,Jharkhand
8	Koderma	148.33	19374.20		12090.35			6602.11			

State Plan Road Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Hazaribagh Div : Ramgarh Name of EE-Sri Rajiv Ranjan Munda</p>											
1	Construction of 4-Lane Road Work from Naya Chowk (Chitarpur) NH- 320- Sandi (On MDR- 95) & Sandi to Rajrappa Road (MDR- 95) Total Length-10.139 KM including Construction of Bridge	10.48	9891.47	Ltr. No. 5065(S) Dt. 31.08.2018	9766.31	07(SBD)2018-19 Dt.- 24-12-2018	96%	9951.71	97%	23.06.2020	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
2	Widening and Strengthening of NH-33 Ashok Cinema to NH-23 Chhattarpur Road in KM 0.00 to 20.10 (Length of Road -20.10)	20.10	5691.47	4667.56 Ltr. No. 1995(S) Dt. 20-09-2015	3968.79	25(SBD)2015-16 Dt. 08-10-2015	100%	5443.56	100%	07.04.2017	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
	Construction of H.L. Bridge at Chainage (A) 2360 Mtr. (B) 4580 Mtr. (C) 5825 Mtr. & (D) 19025 Mtr. in NH-33 Ashok Cinema to NH-320 Chhattarpur Road	-		Ltr. No. 733(S) Dt. 01.02.2019							
3	Widening & Strengthening/ Reconstruction of Lalki Ghati to Chhattarmandu Road via Linching Chowk (Length-10.910 KM) under Plan Head for the year 2022-23	10.91	4220.46	Ltr. No. 1311(S) Dt. 31-03-2022	2674.64	01(SBD)2023-24 Dt.- 17-07-2023	51%	3328.08	80%	16.05.2024	M/s Sidhartha Construction Korambey, Near GPO House, Zullu Park, Hazaribagh
4	IRQP Work of Gola to Charu Road (MDR-101) from KM 0.00 to 13.00 Under Road Divison, Ramgarh for the of Year 2022-23	13.00	1144.29	Ltr. No. 4431(S) Dt. 06-12-2022	1105.85	23(SBD)2023-24 Dt.- 22-01-2024	100%	1044.49	100%	21.05.2024	M/s Ajay Kumar Singh Bokaro, Jharkhand
5	IRQP Work of Patratu to Saunda 'D' Road from KM 0.00 to 11.35 Under Road Divison, Ramgarh for the of Year 2022-24	11.35	620.58	Ltr. No. 5656(S) Dt. 15-12-2023	570.36	18(SBD)2024-25 Dt.- 24-11-2024	0%	0.00	0%	26.02.2025	M/s Jai Mata Di Constuction Ranchi, Jharkhand

State Plan Road Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	IRQP Work of Kujju to Ghato Road from KM 0.00 to 19.400 Under Road Divison, Ramgarh for the of Year 2023-24	19.40	1963.60	Ltr. No. 1200(S) Dt. 11-03-2024	2016.02	07(SBD)2024-25 Dt.- 24-09-2024	0%	0.00	0%	23.04.2025	M/s Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
7	IRQP Work of Rajrappa to Chitarpur Road from KM 0.00 to 1.80 under Road Division, Ramgarh for the year 2023-24	1.80	140.61	Ltr. No. 468(S) Dt. 02-02-2024	105.53	02(F2)2024-25 Dt.- 16-08-2024	0%	0.00	100%	14-10-24	Elite Power Project & Construction Pvt. Ltd., Ranchi, Jharkhand
8	IRQP Work of Charhi to Ghato Road from KM 5.20 to 11.50 (Total Length- 6.30 KM) under Road Division, Ramgarh for the year 2023-24	6.30	512.03	Ltr. No. 1384(S) Dt. 15-03-2024	0.00	-	0%	0.00	0%	-	M/s Ajay Kumar Singh Bokaro, Jharkhand
9	IRQP Work of Chas to Ramgarh Road from KM 0.00 to 4.56 (Total Length- 4.56 KM) under Road Division, Ramgarh for the year 2024-25	4.56	361.59	Ltr. No. 3431(S) Dt. 23-08-2024	0.00	-	0%	0.00	0%	-	M/s Ajay Kumar Singh Bokaro, Jharkhand
9	Ramgarh	97.90	24546.11		21302.95			20319.94			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Roads-Plan)
State Plan Road Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Hazaribagh

Div : Hazaribagh

Name of EE-Sri Shubash Prasad

1	Consultancy Services for Carrying out Road Safety Audit of existing roads as per Road Safety Manual i.e. IRC-SP-88-2010 or any other latest revision of this document under Road Circle, Hazaribag (Total Length 643.279 Km) for the Year 2021-22	99.12	107.33	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 53(S) dt. 07.01.2022	25.00	dt. 26.12.2022 1(R.S.A.) of 2022-23	70%	17.50000	100%	-	Cube Engitech Consultant Pvt. Ltd., Jeevan Lok Complex, Main Road, Hinoo, Ranchi-834002, Jharkhand
2	Widening & Strengthening/ Reconstruction of Palma Moskodih-Choubey-Keshwari road for the Year 2016-17	16.79	4706.46	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 6036 (S) dt.21.09.2016	3283.29	dt. 15.09.2017 18 SBD of 2017- 18	100%	4260.91618	100%	14.01.19	Hills Trade- RK(JV) Gurgaon
3	IRQP Work for the road Around Matwari Gandhi Maidan to NH-100 from Km 0.00 to 1.00 Km for the Year 2023-24 Under RCD Road Division Hazaribag	1.00	68.59	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 3964 (S) dt. 17.08.2023	52.91	dt. 16.11.23 20 F2 of 2023-24	100%	51.94850	100%	15.02.2024	M/s Narayan Construction, Matwari, Hazaribag

State Plan Road Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	IRQP work of Gauriya Karma (MDR-096) to Kewta Bridge (MDR-069) road from Km 0.00 to 10.48 Km (Total Length 10.48 Km) for the Year 2023-24 Under RCD, Road Division Hazaribag	10.48	681.18	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 3643 (S) dt.31.07.2023	690.84	dt. 24.11.23 22 (SBD) of 2023-24	100%	716.46195	100%	23.02.2024	M/s Siddhartha Construction, Zulu Park, Hazaribag
5	IRQP Work for Jain Petrol Pump(NH-33) to St. Xaviers School (NH-100) Via St. Mary Church Suresh Colony Chowk, Electricity Office, St Robert Girls High School, NH office, PWD IB and PWD office Chowk to Hurhuru Durga Mandir Via Carmel School Chowk(NH-33) in Km-0.00 to 3.00 Km(Total Length-3.00Km) Road for the Year 2022-23 Under RCD Road Division Hazaribag	2.60	278.85	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 4028 (S) dt.21.08.2023	235.21	dt. 22.12.23 29 (SBD) of 2023-24	100%	235.14074	100%	21.03.24	M/s Ramchandra Yadav, Budhiyadih, Kapka, Barkatha, Hazaribag.
6	IRQP Work for Kallu chowk to Boddom Bazar Road from Km 0.00 to 1.10 Km for the Year 2023-24 Under RCD Road Division Hazaribag	1.10	82.15	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 3968 (S) dt.17.08.2023	62.93	dt. 14.11.23 18 F2 of 2023-24	100.00%	62.91935	100%	13.02.2024	M/s Narayan Construction, Matwari, Hazaribag
7	IRQP Work for Jain Middle School (Ward no-7) to Masjid Chowk via Ramnagar, Vishnupuri Chowk Road from 0.00 to 4.0 km (Total Length 3.150Km) for the Year 2023-24 Under RCD Road Division Hazaribag	3.15	186.43	Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 467 (S) dt.02.02.2024	145.71	01.03.2024 35F2 of 2023- 24	99.94%	145.62393	100%	31.05.2024	M/s Narayan Kumar Ramdiri, Begusarai, Bihar
8	Reconstruction of Ichak more (NH-33)-Dumron-Bahimar Chowk PWD Road from KM 0.00 to 17.825 (Total Length 17.825) under Road Division, Hazaribag for the Year 2017-18	17.83	5897.10	Depty Secretary, RCD, Jharkhand Ranchi's Lt. No. 2440 (S) dt.03.05.2017	4516.88	dt. 31.10.17 34 (SBD) of 2017-18	100.00%	6327.13987	100%	-	-

State Plan Road Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Improvement of riding Quality of Kowar-Koderma Road (MDR-090) in Km. 0.00 to Km. 37.00 (Total Length = 37.00 Km) Road for the year 2021-22	37.00	2104.43	Govt. of Jharkhand RCD, Ranchi Letter no. 48 (S) Dt. 07.01.22	2110.11	SBD 01 of 2022-23 Dt. 01.09.22	100%	2109.73	100%	28.02.2023	AC – SCDPL (JV), S.S. High School Road, Gumla
4	Strengthening & Widening of Kodambari-Mandro-Ranidih-Asko Road under Road Division Giridih (Total Length - 18.85 KM) For The Year 2022-23.	18.85	2994.45	Govt. of Jharkhand RCD, Ranchi Letter no 349 (S) dt 17.01.12	1387.41	SBD 03 of 2022-23 Dt. 22.10.2022	107%	1484.64	100%	21.06.2023	Amitabh Construction Pvt. Ltd., 105, Ranchi-Patna Road, Coltex Muhalla, Koderma
5	Improvement of Riding Quality of K.B. Road to Tiranga Chowk (Nurango) Road in km 0 to 19.7 (Total Length-19.7 Km) under Road Division Giridih for the year 2022-23	19.70	1079.31	Govt. of Jharkhand RCD, Ranchi Letter no 4454 (S) dt 06.12.2022	1001.59	SBD 02 of 2023-24 Dt. 13.04.2023	103%	1031.96	100%	12.08.2023	Amitabh Construction Pvt. Ltd., 105, Ranchi-Patna Road, Coltex Muhalla, Koderma
6	Improvement of Riding Quality of Atka (on NH-19)-Sariya (on MDR-116) Road (Total Length-27.5 Km) under Road Division Giridih	27.50	1485.00	Govt. of Jharkhand RCD, Ranchi Letter no 4434 (S) dt 06.12.2022	1326.53	SBD 03 of 2023-24 Dt. 12.05.2023	100%	1326.53	100%	11.11.2023	M/S East India Construction Company, Bokaro
7	Improvement of Riding Quality of Saria (at MDR-116) - Koyridih-Kathwara (at SH-14) (Narayanpur) Road in km 0 to 44.46 KM (Total Length - 44.46 KM) for the year 2022-23	44.46	2520.86	Govt. of Jharkhand RCD, Ranchi Letter no 214(S) dt 19.01.2023	2620.74	SBD 04 of 2023-24 Dt. 23.06.2023	97%	2554.49	100%	22.02.2024	Amitabh Construction Pvt. Ltd., 105, Ranchi-Patna Road, Coltex Muhalla, Koderma

State Plan Road Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Reconstruction of Balhara (SH-13)-Patna-Pihara-Kherda (MDR-113) Road (Length 36.950 Km.) and Patna-Gawan Link Road (Length 2.17 Km.) (Total Length 36.950 Km. for the year 2018-19) Bridge at Che. 16 + 070, Span - 2 X 16 Che. 29+293, Span - 1 X 18 Che. 31 + 513, Span 2 X 21	36.95	12831.99	Govt. of Jharkhand RCD, Ranchi Letter no 5087 (S) Dt 31.08.18	8751.62	SBD No.07 of 2018-19 dt 08/11/18	115%	10088.32	100%	07.11.20	M/S M & S Company.
9	Improvement of Riding Quality Work in Koderma-jamua (SH-13) Road in Km. 50.00 to 69.07 Km. (Total Length - 20.070 Km.) For The Year 2023-24 Under Road Division, Giridih	20.07	2567.23	Govt. of Jharkhand RCD, Ranchi Letter no 4389(S) Dt. 13.09.23	2206.38	SBD No. 10 of 2023-24 dt 25/01/24	95%	2086.34	100%	24.06.2024	Hari Nandan Choudhary, Dumka
10	Improvement of Riding Quality of Ahilyapur More to Dakbangla More Via Mahuda More, Gandey (Total Length – 42.220 Km.) For The Year 2023-24	42.22	2246.43	Govt. of Jharkhand RCD, Ranchi Letter no 5433(S) Dt. 01.12.23	1882.43	SBD No. 09 of 2023-24 dt 25/01/24	95%	1788.07	100%	24.07.2024	Hari Nandan Choudhary, Dumka
11	Improvement of Riding Quality of Old Existing G.T. Road at Bagodar Bypass Road part of Km. 31.900 to 36.154 (Total Length - 4.254 Km) under Road Division Giridih for the year 2023-24	4.25	1359.55	Govt. of Jharkhand RCD, Ranchi Letter no 4329(S) Dt. 08.09.23	1338.83	SBD No. 07 of 2023-24 dt 02/01/24	96%	1289.41	100%	01.03.2024	Amitabh Construction Pvt. Ltd., 105, Ranchi-Patna Road, Coltex Muhalla, Koderma
12	Widening and Strengthening of Govindpur-Tundi-Giridih Road (Part of SH-13) in Km. 43.77 to 51.67 (Total Length 7.90 Km.) (With Construction of Bridge) For the year 2018-19 (Span Bridge 1 X 21.60)	7.90	2635.25	Govt. of Jharkhand RCD, Ranchi Letter no 1234(S) Dt. 27.02.2019	2464.64	SBD No. 01 of 2019-20 dt 24/09/19	93%	2302.15	100%	23.06.20	M/S Daroga Pradhan, Dhanbad.

State Plan Road Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Reconstruction/ Strengthening of CRPF Camp-Azad Nagar-Bakshidih (Yogitand) Road (Total Length – 2.71 Km.) for the year 2022-23	2.71	551.45	Govt. of Jharkhand RCD, Ranchi Letter no 1959(S) dt. 31.05.2022	544.97	SBD 05 of 2022-23 Dt. 16.12.2022	100%	543.37	100%	15.06.2023	RNS Construction Pvt. Ltd., Mau, Uttar Pradesh
14	Improvement of Riding Quality of Giridih-Gandey–Narayanpur-Jamtara Road (Total Length – 35.00 Km.) (Width – 7.00 M) under Road Division Giridih for the year 2023-24	7.00	1101.13	Govt. of Jharkhand RCD, Ranchi Letter no 4326(S) Dt. 08.09.23	971.89	SBD No. 06 of 2023-24 dt 29/12/23	100%	971.51	100%	28.06.2024	Hari Nandan Choudhary, Dumka
15	Widening and Strengthening work in Jamua-Sarwan Missing Link Road (Total Length - 1.20 Km.) for the year 2023-24	1.20	205.83	Govt. of Jharkhand RCD, Ranchi Letter no (S) Dt. 03.08.23	155.14	F2 No. 06 of 2023-24 dt 25/10/23	100%	155.00	100%	24.01.2024	Raj Construction, Ranchi
15	Giridih	305.8	43517.8		32592.7			34471.94			

Circle : Hazaribagh

Div :Koderma

Name of EE-Sri Satendra Prasad Singh

1	IRQP Work in Urwan-Kanti Road from Km 0.00 to 5.80 Km (Total Length= 5.80 Km.) Under Road Division ,Koderma for the Year 2023-2024	5.80	483.89	Dt-17.08.2023 Lt No-3966(s)	500.00	Dt-13.12.2023 01SBD of 2023-24	100%	498.80	100%	12.02.24	Amitabh Constructions, Pvt. Ltd.Koderma
2	IRQP Work of Koderma to Jamua Road from Km. 0.00 to Km 49.00 under Road Division,Koderma for the Year 2023-24	49.00	4497.96	Dt-14.09.2023 Lt No-4408(s)	4655.67	Dt-27.01.2024 02SBD of 2023-24	100%	4530.17	100%	26.07.24	Amitabh Constructions, Pvt. Ltd.Koderma

State Plan Road Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Koderma	54.80			5155.67			5028.96			

**Circle : Hazaribagh
Div : Ramgarh
Name of EE-Sri Rajiv Ranjan Munda**

0	Ramgarh	0.0	0.00		0.00			0.00			
NIL											

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Bridges-Plan)
State Plan Bridge Works

Month : November, 2024

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Overall Achievement %	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Hazaribagh Div : Hazaribagh Name of EE-Sri Shubash Prasad											
1	Construction of H.L. Bridge over Siwane River at 6.150Km of Kariyatpur- Jhumara Road.(Span-4x21m) Under RCD, Road Division Hazaribagh for the Year 2022-23	94.00	551.21	Joint Secretary, RCD, Jharkhand Ranchi vide Lt. No. 3880(S) dt. 16.09.2022	678.31	dt. 14.03.23 53 (SBD) of 2022-23	50%	342.00	70%	13.09.2024	M/s Siddharth Construction, Korambey House, Near GPO, Hazaribag
2	Construction of H.L. Bridges in Barkatha to Tetron road over (i) Manpur nala at ch.17th Km.(Span 1x18.6m), (ii) Kendua river at ch.20th Km.(Span 1x12.6m),(iii) Palma river at ch. 24th Km.(Span 1x10.6m) and (iv) Maniadih nala at ch. 31st Km.(Span 2x12.6m) Work (Including Approach road and Land Acquisition) Under RCD, Road Division Hazaribag for the Year 2023-24	97.40	1431.30	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 4992 (S) dt.27.10.2023	1470.97	dt. 17.02.24 33 (SBD) of 2023-24	-	-	2%	16.08.25	Ganesh Yadav, Anand Nagar, P.O.- I.S.M., Saraidhela, Dhanbad.
2	Hazaribagh	191.4	1982.52		2149.27			342.00			

Circle : Hazaribagh
Div : BOKARO
Name of EE- Sri Amit Singh

State Plan Bridge Works

Month : November, 2024

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Overall Achievement %	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of H.L. Bridge over Konar River in Gobindpur Bokaro Thermal Power Station under RCD Road	108.0	693.32	3812(s) dt. 07.07.17 of J.S., RCD, Jharkhand	560.75	08.12.17/ 5 SBD of 2017-18	88.15	494.33	90%	07.06.2020	Rakesh Const. Pvt. Ltd., Shivjii Singh Building Dimna Road Mango, Jamshedpur,
2	Construction of High Level Bridge in 19 km of Dumari – Nawadih – Phusaro Road Near I.B. replacing the old bridge for the year 2019-20	45.00	396.81	2685(s) dt. 30.05.19 of J.S., RCD, Jharkhand	282.85	31.10.2019/ 10 SBD of 2019-20	52.77	161.90	90%	30.01.2021	M/S Sanjay Construction, Vill. + P.O. - Saram, Dist. - Bokaro,

State Plan Bridge Works

Month : November, 2024

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Overall Achievement %	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	(A) ---- Const. of H. L. Bridge over Gawai river at ch. 22.050 Km of Bahadurpur Kasmar Petarwar west Bengal Border road. S.A. - 3 X 10.0 M, A.R. - 2 X 3.5 M	31.96	229.94	10.06.15/400 3(S)	199.48	23.10.2015/ 26 F2 of 15-16	68.65	136.94	69%	22.10.2016	Smt Kiran Devi, Jodhadih More, Chas, Bokaro
	(B) --- Balance work for Construction of High level Bridge over Gawai River at 22.050 KM of Bahadurpur - Kasmar - Petarwar - West Bengal Border Road under Road Division, Bokaro for the year 2024-25				123.39	14.10.2024 / 11 F2 of 2024-25			5%	13.02.2025	M/S BDMS Construction, Vill.- Dugda Basti, Brahaman Tola, Karmatand, Bokaro- 828304
3	Bokaro	185.0	1320.07		1166.47			793.16			

State Plan Bridge Works

Month : November, 2024

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Overall Achive-ment %	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Hazaribagh
Div : Chatra
Name of EE-Sri Mithilesh Prasad**

1	Construction of High Level Minor Bridge Over Local Nala at Chainage 17+000 Km. of Jori-Pratappur Road (Span- 1 X 24.6m) in R.C.D., Chatra	1 X 24	392.34	Joint Sec. R.C.D., Ranchi Lt. No. 4326(S) dt. 25.11.2022	315.47	01(SBD) of 2022-23 dt. 25.03.2023	69%	218.96	80%	24.03.2024	M/s Ashutosh Construction, Vill Jhardag, PO+PS- Lawalong, Dist- Chatra 8084742884
2	Construction of High Level Bridge at 12.845 Km in Local Nala of Nimakatu (Pratappur)-Gajwa-Lodheya-Gorighat-Kawra Road in R.C.D. Chatra.	—	339.65	Joint Sec. R.C.D., Ranchi Lt. No. 4440(S) dt. 06.12.2022	258.73	01(SBD) of 2023-24 dt. 05.07.2023	36%	92.62	40%	04.07.2024	M/s S.R. Construction B.N. College Road, Hamidganj, Daltonganj, Palamu
3	Construction of High Level Bridge over River Hiroo in 47th KM of Chauparan - Chatra Road.	3X18	235.17	8074(S) dt. 16.11.12	216.92	17F2 of 2012-13 dt. 05.03.2013	69%	150.70	70%	04.09.14	Torpedo Const. Pvt. Ltd. , Thana Chowk, Ramghar (9471319600)
4	Remaining work of High Level R.C.C. Bridge over Baksa in 16.255 Km. of Chauparan-Chatra road.	—	313.16	Joint Sec. R.C.D., Ranchi Lt. No. 5130(S) dt. 07.11.2023	107.49	21F2 of 2023-24 dt. 27.01.2024	—	—	—	23.07.2024	M/s B.N. Enterprises. Block-D, Flat No. 03/C, Shree Vrinda Green Apartment, Kusum Vihar, Road No. 9, Morabadi Ranchi

State Plan Bridge Works

Month : November, 2024

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Overall Achievement %	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Chatra		1280.31		898.61			462.27			

Circle : Hazaribagh

Div : Dhanbad

Name of EE-Sri Dinesh Prasad

1	Construction of High Level Bridge in Mugma-Chirkunda (MDR-062) Road Over Barakar River Under CRF Fund Plan Head for the year 2018-19	512.0	5433.16	RW/NH-28014/1/2019 / JHR/Z-1 dt. 06.03.2019	5552.58	07 SBD/2019-20 dt. 25.10.2019	61%	3360.67	52%	24.10.2021	M/s Daroga Pradhan, Dhanbad
2	Construction of Box Cell Culvert (Including construction of approach road) in 1st k.m. of Bhuli more to Aara more road (near wasseypur) under plan head for the year 2019-20	18.20	225.88	427 (S) dt. 22.10.2022	216.58	03 F2/2023-24 dt. 07.06.2023	93%	200.47	100%	06.12.2023	Parwez Ahmad Khan, Dhanbad
3	Rehabilitation Work Of Bank More Flyover Under Plan Head For The Year 2022-23.	0.00	1579.67	1561 (S) dt. 29.03.2023	1511.00	08 SBD/2023-24 dt. 08.08.2023	62%	929.64	68%	09.07.2024	Maurer Sanfield India Ltd., Bhopal
4	Widening And Existing Rub (Rail Under Bridge) Bridge No.-1. Gaya Bridge Of Railway At Km 12.00 Of Nh-32 In Dhanbad Under Dmft Fund For The Year Of 2023-24.	12.00	2384.82	62 (S) dt. 06.01.2023	-	-	-	-	-	-	-
4	Dhanbad	542.2	9623.53		7280.16			4490.79			

Circle : Hazaribagh

Div : Giridih

Name of EE-Sri Ram Bilash Singh

State Plan Bridge Works

Month : November, 2024

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Overall Achive-ment %	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of High Level Bridge over Usri River in Giridih to Deoghar Road in Sirsiya Block Giridih For the year 2022-23	(8 x 12.60)	617.87	Govt. of Jharkhand RCD, Ranchi Letter no 4186(S) dt. 18.07.2018	661.60	SBD No.04 of 2022-23 dt 01/11/22	94%	620.32	95%	31.10.2024	Dilip Kumar, Vill. – Hutar, Po. – Mayapur, P.S. – Ramgarh, Distt. – Palamau, Jharkhand
2	Construction of High Level Bridge over Usri River at Ch. 12+000 Km. in Chotki Kharagdiha-Dudhwatoli-Gondaliland to Lataki-Chatro-Mirjaganj Road (MDR-92) Road, Giridih Distrcit for the year 2023-24	(7 x 24)	1652.99	Govt. of Jharkhand RCD, Ranchi Letter no 5434(S) dt. 01.12.2013	1455.32	SBD No.11 of 2023-24 dt 14/03/24	9%	124.39	21%	13.03.2026	Malti Enterprises, Dhanbad
2	Giridih		2270.86		2116.91		744.71				

Circle : Hazaribagh

Div :Koderma

Name of EE-Sri Satendra Prasad Singh

1	Construction of Proposed High Level Bridge Over Meetha Nala Ch-48th Km of Kowar-Koderma Road Under Plan For the Year 2017-18	39	356.17	<u>356.1650</u> Dt- 02.05.2017, 2423(s)	317.36	<u>317.36414</u> Dt-06.10.2017, 11SBD/2017-18 Revised 296.19033	98%	360.65	98%	05.12.2018	M/S B.K. Enterprises, At-Madhwatand, P.O-Makatpur, P.S-Jai Nagar, Dist. – Koderma.
1	Koderma	39.00	356.17		317.36		360.65				

State Plan Bridge Works

Month : November, 2024

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Overall Achievement %	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Hazaribagh Div :Ramgarh Name of EE-Sri Rajiv Ranjan Munda</p>											
NIL											
0	Ramgarh	0.00	0.00		0.00			0.00			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)

Pro
State Plan Bridge Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Overall Achievement %	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Hazaribag
Div : Hazaribag
Name of EE-Sri Shubash Prasad

NIL

0 Hazaribagh

Circle : Hazaribagh
Div : BOKARO
Name of EE- Sri Amit Singh

--	--	--	--	--	--	--	--	--	--	--	--

0 Bokaro

0.00

0.00

0.0

0.00

Circle : Hazaribagh
Div : Chatra
Name of EE-Sri Mithilesh Prasad

NIL

State Plan Bridge Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Overall Achivement %	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
0	Chatra	0.00	0.00		0.00			0.00			

Circle : Hazaribagh
Div : Dhanbad
Name of EE-Sri Dinesh Prasad

NIL

0 Dhanbad

0.00

0.00

0.00

0.00

Circle : Hazaribagh
Div : Giridih
Name of EE-Sri Ram Bilash Singh

NIL

0 Giridih

0.00

0.00

0.00

Circle : Hazaribagh
Div : Koderma
Name of EE-Sri Satendra Prasad Singh

State Plan Bridge Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Overall Achivement %	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

NIL

0 Koderma

0.00

0.00

0.00

Circle : Hazaribagh

Div :Ramgarh

Name of EE-Sri Rajiv Ranjan Munda

NIL

0 Ramgarh

0.00

0.00

0.00

0.00

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Hazaribagh Div : Hazaribagh Name of EE-Sri Shubash Prasad											
1	Construction of RCC Retaining wall in 3rd Km of Sultana (NH-100) Road to Chhadwa (on MDR-070) Road and Ramnagar-Kasturikhap, Pelawal, Vishnupuri, Salgama, Kasturikhap-Gadokhar Link Road form under Road Division, Hazaribag for the year 2024-25 (Under Non Plan Head)		50.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	0.00	0.00	0.00	0%	-	-	-
2	Ordinary Repair work of 3 Nos. Forth Grade Staff residence in Inspection Building Campus, Under RCD, Road Division, Hazaribag for the year 2024-25 (Under Non Plan)		15.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	15.00	10.10.2024 10F2 of 24-25	0.00	0%	60%	09.12.2024	Smt. Tara Kumari, H. No.-61C Suresh Colony, Hazaribag, Sadar, Hazaribag.
3	Day to Day Maintenance of Inspection Bunglow & Executive Engiener's Residential Office, Under RCD, Road Division, Hazaribag for the year 2024-25 (Under Non Plan)		10.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	10.00	15.10.2024 16F2 of 24-25	0.00	0%	6%	14.10.2025	Rajendra Prasad Yadav, Banadag, Katkamdag, Hazaribag
4	Repair and Electrification work, Guard Room-cum-Driver's Room at Executive Engineer, RCD, Hazaribag Residence, Under RCD, Road Division, Hazaribag for the year 2024-25 (Under Non Plan)		40.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	40.00	15.10.2024 13F2 of 24-25	0.00	0%	40%	14.01.2025	Priyanka Kumari Dipugarha, Hazaribag
5	Furnishing of Executive Engineer's Chamber & Main Gate Construction for Divisional Office Campus Under RCD, Road Division, Hazaribag for the year 2024-25 (Under Non Plan)		25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	25.00	15.10.2024 19F2 of 24-25	0.00	0%	65%	14.12.2024	Munshi Prasad Kushwaha, Pakrar, Hazaribag
6	Construction of RCC Drain in 12 Km of Ichak Barkatha Road Under RCD, Road Division, Hazaribag for the year 2024-25 (Under Non Plan Head)	31.38	41.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	41.00	15.10.2024 20F2 of 24-25	0.00	0%	5%	14.01.2025	Ashok Kumar, Bagodar, Giridih

State Non-Plan Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Repair work of Konar Bridge (NH-33) to Hawaii Adda from Km 30.95 to Km 40.35 (Total Length 9.40Km) Road for the year 2024-25 (Under Non Plan Head)	9.43	25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	25.00	15.10.2024 23F2 of 24-25	0.00	0%	-	14.12.2024	Arun Kumar Mehta, Asia, Ichak, Hazaribag
8	Foundation Repair work for Old Existing Narrow Bridge Situated in 6.150 Km of Kariyatpur-Jhumara Road for the year 2022-23 (Under Non Plan Head)	9.30	15.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	0.00	0.00	0.00	0%	-	-	-
9	Ordinary repair work of 11th Km of NH-33 Main Gate (Thana Chowk) to Hawa Mahal, Block Office, Railway Station, Padma Bazar Road from 0.00 to 8.07 Km Under Road division, Hazaribag for the year 2024-25 (Under Non Plan Head)	8.07	50.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	49.99	14.10.2024 22F2 of 24-25	0.00	0%	-	13.01.2025	Rahul Kumar Holy Cross Road, Suresh Colony, Sadar, Hazaribag
10	Ordinary repair work of Circuit House to PWD Chowk Via S.P. Kothi Road from 0.00 to 2.25 Km Under Road Division, Hazaribag for the year 2024-25 (Under Non Plan Head)	2.25	15.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	15.00	15.10.2024 18F2 of 24-25	0.00	0%	-	14.12.2024	Champeshwari Construction, Navadih, Hazaribag
11	Ordinary repair work of Heerabag Chowk to PWD Road Devangana Chowk via Matwari, NH-100 Road from 0.00 to 2.2 Km under Road Division, Hazaribag for the year 2024-25 (Under Non Plan Head)	2.20	15.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	15.00	10.10.2024 09F2 of 24-25	0.00	0%	5%	09.12.2024	Ajay Kumar Yadav, Sarouni Kala, Chitiyaro, Hazaribag
12	Ordinary Repair and Furnishing Work in Hazaribag Inspection Bungalow Under RCD, Road Division Hazaribag For the year -2024-25 (Non Plan Head)		15.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	14.99	08.10.2024 05F2 of 24-25	0.00	0%	60%	07.12.2024	Vijay Kumar Vishwakarma, Hazaribag.
13	Ordinary repair work of Krishnapuri (NH-100) to Around Krishnapuri Talab from Km 0.00 to Km 0.920 (Total Length 0.920 Km) Road for the year 2024-25 (Under Non Plan Head)	0.92	8.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	8.00	15.10.2024 21F2 of 24-25	0.00	0%	-	14.12.2024	Prabhat Kumar Singh Suresh Colony, Hazaribag
14	Ordinary repair work of (nh-33) Infront of Kulpati Aawas to Canary Hill Via Dipugarha Awasiya Colony from Km 0.00 to Km 1.00 (Total Length 1.00 Km) for the year 2024-25 (Under Non Plan Head)	1.00	8.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	8.00	17.10.2024 15F2 of 24-25	0.00	0%	-	14.12.2024	Mukesh Kumar Demotand, Hazaribag

State Non-Plan Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	Ordinary repair work of Sultana (NH-100) Road to Chhadwa (On MDR-070) Road and Ramnagar-Kasturikhap, Pelawal, Vishnupuri, Salgama, Kasturikhap-Gadokhar link road Under road Division, Hazaribag for the year 2024-25 (Under Non Plan Head)	21.13	50.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	50.00	14.10.2024 11F2 of 24-25	0.00	0%	15%	13.01.2025	Ashish Chandan, Nawab Ganj, Hazaribag
16	Construction of RCC Drain in Dipugarha Sichai Colony to Canary Residential Colony, Under RCD Road Division Hazaribag for the Year 2024-25 (Under Non Plan)	1.53	95.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	71.14	15.10.2024 14F2 of 24-25	0.00	0%	30%	14.02.2025	Narayan Kumar, Begusarai, Bihar
17	Cleaning & Repair of Drain in Hazaribag-Katkamsandi Road(MDR-070) from 4 to 9km Under RCD, Road Division Hazaribag For the Year 2024-25 (Under Non-Plan Head)	29.20	150.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	108.66	15.10.2024 22F2 of 24-25	0.00	0%	10%	14.01.2025	Suryansh, Hazaribag
18	Ordinary Repair work of Hazaribag-Katkamsandi-Chatra Road (Total length 29.20Km) Under RCD Road Division Hazaribag for the Year 2024-25 (Under Non Plan)	29.20	90.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	0.00	0.00	0.00	0%	-	-	-
19	Generator, Generator Shed, Equipments, & Other work in Road Circle, Hazaribag Under RCD Road Division Hazaribag for the Year 2024-25 (Under Non Plan)	-	25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.	0.00	0.00	0.00	0%	-	-	-
20	<u>VIVEKADHIN</u> Emergent RCC Drain Construction work in Hazaribag-Katkamsandi-Chatra Road (MDR 070) in 6th Km at Hasmiya Colony Near Pugmil, under Vivekadheen for the year 2024-25	29.20	40.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3378(S) dt. 16.08.20234	2.50	15.10.2024 15F2 of 2024-25	0.00	0%	100%	21.10.2024	Munshi Prasad Kushwaha, Pakrar, Hazaribag
21	Pot filling and Bush cutting work in Hazaribag-Katkamsandi Road (MDR-070) From KM 4.00 to 17.00 (Total Length 13) under Vivekadheen for the year 2024-25	29.20	40.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3378(S) dt. 16.08.20234	2.48	07.10.2024 03F2 of 2024-25	0.00	0%	100%	13.10.2024	Shambhu Prajapati, Hazaribag

State Non-Plan Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
22	Maintainance of shoulder Bush cutting in Mahto Aahra Rampur Basaria Chouparan Road under Vivekadheen for the year 2024-25	32.85	40.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3378(S) dt. 16.08.20234	2.50	15.10.2024 24F2 of 2024-25	0.00	0%	-	21.10.2024	Ranjeet Kumar Koderma
23	SPILL OVER Construction work of Boundary wall and Servant house in Executive Engineer, Residence in, Under RCD, Road Division, Hazaribag for the year 2023-24 (Non Plan Head)		25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 409(S) dt. 18.08.2023.	25.00	28F2 of 2023-24 dt. 15.12.2023	20.45	82%	100%	14.03.2024	Ranju Devi, Begusarai
23	Hazaribagh	236.85	887.00		529.25		20.45				

Circle : Hazaribagh

Div : BOKARO

Name of EE- Sri Amit Singh

SPILL OVER

1	Ordinary Repair work of Chas - Chandankiyari - Raghunathpur Road (T. Length 26.60 km) for the year 2023-24	26.60	50.00	18.08.2023/ 4009(S) of E.I.C., Jharkhand, Ranchi	49.98	06.03.24/ 27 F2 of 2023-24	20.00	40.01	100%	05.05.2024	M/S TAPESH KUMAR PANDEY, Add.: Gadi Basti, Taranaga, Chandrapura, Bokaro, Jharkhand - 828403.
2	Renovation, Furnishing and Beautification work of Inspection Bungalow Nawadih for the Year 2023-24	-	20.00	11.01.2024/ 125(S) of E.I.C., Jharkhand, Ranchi	14.24	11.03.2024/ 31 F2 of 2023-24	0.00	0.00	100%	10.05.2024	M/S Laxmi Enterprises, Add.: Nawadih, Bokaro
3	Const. of Chowkidar Shed and Lighting in Bermo I.B. Campus for the year 2023-24	-	10.00	--DO--	9.99	02.03.2024/ 25 F2 of 2023-24	0.00	0.00	100%	01.05.2024	M/S Laxmi Enterprises, Prop. - Mohan Mahato, Add.: Katghara, Nawadih, Bokaro
4	Ordinary Repair work of Chandankiyari Inspection Building (I.B.) & Boundary Wall situated in 25th km of Chas - Chandankiyari Road for the year 202-24	-	20.00	--DO--	13.20	11.03.2024/ 28 F2 of 2023-24	0.00	0.00	100%	10.05.2024	M/S Narayan Saw, Add.: Chandankiyari, Bokaro
4	Bokaro Spill Over	26.60	100.00		87.41		20.00				

NON PLAN

State Non-Plan Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Ordinary Repair Work of Chandrapura to Bokaro Road (Total Lenth 6.55 km under Road) for the year 2024-2025 under Road Division, Bokaro.	6.55	20.00	-do-	14.39	10.10.2024/ 03 F2 of 2024-25	0.00	0.00		09.12.2024	Raj Enterprises, At. Bandhgora Side, Satanpur, Pindrajora, Bokaro, Jharkhand
2	Crash Barrier and Road Safety Work in Manjhidih (Jainamore) Phusro link road for the year 2024-25 under Road Division, Bokaro.	16.05	10.00	-do-	7.00	14.10.2024/ 04 F2 of 2024-25	0.00	0.00		13.11.2024	Raj Enterprises, At. Bandhgora Side, Satanpur, Pindrajora, Bokaro, Jharkhand
3	Crash Barrier and Road Safety Work in Dumri-Nawadih-Bermo road for the year 2024-25 under Road Division, Bokaro.	30.60	10.00	-do-	6.89	14.10.2024/ 05 F2 of 2024-25	0.00	0.00		13.11.2024	Raj Enterprises, At. Bandhgora Side, Satanpur, Pindrajora, Bokaro, Jharkhand
4	Construction of RCC DRAIN in Bishnugarh-Narki road for the year 2024-25 under Road Division, Bokaro.		20.00	-do-	13.59	14.10.2024/ 06 F2 of 2024-25	0.00	0.00		13.12.2024	Raj Enterprises, At. Bandhgora Side, Satanpur, Pindrajora, Bokaro, Jharkhand
5	Crash barrier and Road safety work in Bishnugarh-Narki road for the year 2024-25 under Road Division, Bokaro.	23.00	20.00	-do-	14.80	14.10.2024/ 07 F2 of 2024-25	0.00	0.00		13.11.2024	Raj Enterprises, At. Bandhgora Side, Satanpur, Pindrajora, Bokaro, Jharkhand
6	Construction Of RCC DRAIN in Dumri-Nawadih-Bermo road for the year 2024-25 under Road Division, Bokaro.		15.00	-do-	10.03	14.10.2024/ 08 F2 of 2024-25	0.00	0.00		13.12.2024	Raj Enterprises, At. Bandhgora Side, Satanpur, Pindrajora, Bokaro, Jharkhand
7	Road safety work in different roads of Road Division Bokaro for the year 2024-25 under Road Division, Bokaro.		25.00	-do-	17.50	14.10.2024/ 09 F2 of 2024-25	0.00	0.00		13.12.2024	Raj Enterprises, At. Bandhgora Side, Satanpur, Pindrajora, Bokaro, Jharkhand
8	Construction of Drain in Manjhidih (Jainamore) Phusro link road for the year 2024-25 under Road Division, Bokaro.		30.00	-do-	20.08	14.10.2024/ 10 F2 of 2024-25	0.00	0.00		13.12.2024	M/S Maa Tara Enterprises, Putka More, Mohal, Chandankiyari, Bokaro
9	Ordinary repair work of Amlo Project to Gandhi Chowk Road (MDR 80) (Total length 4.3 km) for the year 2024-25 under Road Division, Bokaro.	4.30	50.00	-do-	41.64	15.10.2024/ 12 F2 of 2024-25	0.00	0.00		14.12.2024	M/S Sanjay Kumar Gupta, 1637, Block Colony, Phusro Naya Road, P.S.-Bermo, Phusro, Bokaro, Jharkhand- 829144

State Non-Plan Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Ordinary repair work of Lalpania More(Petarwar-Gomia Road) to Jageshwar Bihar Road (Total length 28.00 km) under road division Bokaro for the year 2024-25	28.00	60.00	19.09.2024/ 3897(S) of Eng. In Chief, RCD, Jharkhand, Ranchi			0.00	#DIV/0!			
11	Special Repair Work In Ch 5+150 To 5+420 (Total Length 270 M) Of Dantu(Nh23) to Kathara via Sillisaram Road for the Year 2024-25 under Road Division Bokaro	31.83	50.00	-do-			0.00	#DIV/0!			
12	Construction Of R.C.C. Drain With Cover in 5th Km For Telidih Vikarmdih West Bengal Boarder Road (Total Length 15.82 Km) for The Year 2024-25 under Road Division, Bokaro		55.00	-do-			0.00	#DIV/0!			
13	Renovation, Furnishing and Beautification work of Inspection Bungalow Petarwar for the Year 2024-25	-	100.00	-do-			0.00	#DIV/0!			
13	Bokaro Non plan		465.00		145.92		0.00				

Vivekadhin

1	Clearing Grubbing, Maintenance of earthen shoulder and Restoration work of Dismantled Portion Road at Kathara in Chandrapura Bhandaridih Phusro Kathara Gomia (km 29 to km 36.296) Road under Road Division, Bokaro for the year 2024-25 (Under Vivekadhin)		35.00	16.08.2024/3378(S) of Deputy Secretary, RCD, Jharkhand, Ranchi	2.49	10.09.24/ 01 F2 of 2024-25	2.49	100.00	100%	24.09.2024	M/S Sanjay Kumar Gupta, 1637, Block Colony, Phusro Naya Road, P.S.-Bermo, Phusro, Bokaro, Jharkhand- 829144
2	Restoration Work in Lalpania More (Petarwar - Gomia Road) To Jageshwar Bihar Road under Road Division Bokaro for the Year 2024-25 (Under Vivekadhin)				2.49	05.10.2024/ 02 F2 of 2024-25	2.49	100.00	100%	19.10.2024	Shri Vishnu Traders, Qr. No. 1-011, Street 9, Sector 2/C, Bokaro Steel City, Bokaro, Jharkhand - 827001
1	Bokaro Vivekadhin		35.00		4.98		4.98				

Circle : Hazaribagh

Div : Chatra

Name of EE-Sri Mithilesh Prasad

SPILL OVER

State Non-Plan Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Renovation work of Asst. Engineer's Quarter Under R.C.D., Road Division, Chatra for the Year 2021-22		50.00	Lt. No. 226(S) dt. 25.01.2022	36.74	01F2 of 2022-23 dt. 02.04.2022	21.37	58.17%	75%	27.09.2022	Sri Suresh Yadav Vill: Tarwagada, PO- Sahi, District: Chatra, Jharkhand - 825403
2	Renovation work of Two Unit Junior Engineer's Quarter Under R.C.D., Road Division, Chatra for the Year 2021-22		50.00	Lt. No. 226(S) dt. 25.01.2022	37.87	12F2/2021-22 dt. 24.03.2022	22.03	58.17%	80%	23.09.2022	Sri Suresh Yadav Vill: Tarwagada, PO- Sahi, District: Chatra, Jharkhand - 825403
3	Construction of RCC Drain (Guard wall) 200m both side in 17th KM of Simariya-Tandwa road under Road division Chatra for the year of 2022-23.		20.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	13.58	17F2/2022-23 dt. 25.01.2023	4.92	36.25%	40%	24.02.2023	Sri Suresh Yadav Vill: Tarwagada, PO- Sahi, District: Chatra, Jharkhand - 825403
4	Ordinary Repair of Simariya - Bagra Road for Year 2023-24 under Non Plan Head (KM 0.00 to 8.975).		30.00	Eic, Jhr, Ranchi Lt. No. 4009(S) dt. 18.08.2023	23.69	10F2 / 2023-04 dt. 07.11.2023	0.00	0.00000	100%	06.01.2024	Om Prakash Sharma Vill- Dari, PO- Edla, PS-Simaria, Dist- Chatra (Jharkhand)
5	Ordinary Repair Of Road from 48th KM of Chauparan Chatra MDR-68 (Vikas Bhawan) to Nagwa Bypass Road under Road Division, Chatra for Year 2023-24		25.00	Eic, Jhr, Ranchi Lt. No. 4009(S) dt. 18.08.2023	19.42	16F2 / 2023-24 dt. 03.12.2023	0.00	0.00000	90%	02.02.2024	Sri Suresh Yadav Vill: Tarwagada, PO- Sahi, District: Chatra, Jharkhand - 825403
6	Repair work of R.C.D., Road Division, Chatra Office Building for the Year 2023-24 (Under Non Plan).		20.00	Eic, Jhr, Ranchi Lt. No. 4009(S) dt. 18.08.2023	19.99	18F2/ 2023-24 dt. 15.12.2023	0.00	0.00000	100%	14.03.2024	Kranti Kumari Vill- Saraiya, Unta, Chatra-825401 (Jharkhand)
7	Repair of Quality control Building under R.C.D., Road Division, Chatra (under Non Plan Head).		10.00	Eic, Jhr, Ranchi Lt. No. 4009(S) dt. 18.08.2023	10.00	19F2/ 2023-24 dt. 15.12.2023	0.00	0.00000	100%	14.02.2024	Ravish Chandra Old Petrol Pump, Chatra

State Non-Plan Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Painting and Beautification work for Itkhori Mahotsav 2024 under R.C.D., Road Division, Chatra for the Year 2023-24 (Non Plan Head)		15.00	Eic, Jhr, Ranchi Lt. No. 4009(S) dt. 18.08.2023	15.00	20F2/ 2023-24 dt. 15.12.2023	0.00	0.00000	100%	29.01.2024	Sonali Kumari D/O Kailash Singh Vill- Kanchanpur, PO, Pathra, District- Chatra- Jharkhand
9	Repair & Painting work of KM posts & culverts of different Roads under Road Division, Chatra for the Year 2023-24 (Non Plan Head).		25.00	Eic, Jhr, Ranchi Lt. No. 4009(S) dt. 18.08.2023	15.39	17F2/ 2023-24 dt. 22.11.2024	0.00	0.00000	70%	21.01.2024	Sunil Kumar Adarsh Nagar, Chatra
9	Chatra Spill Over	0.00	245.00		191.68		48.32				

Non Plan

1	Ordinary Repair work of Chatra Bus Stand (NH-100) to Chauparan-Chatra (MDR-66)- Nagwa Bypass Road from R.C.D., Road Division, Chatra.		95.00	Eng. In Chief Vide Lt. No. 3897(S) dt. 19.09.2024	85.41	07F2/202425 dt. 14.10.2024	0.00	—	2%	14.12.2024	M/s SR Construction BN College Road Hamidganj, Daltonganj, Palamu
2	Ordinary Repair work of Hazaribagh-Katkamsandi- Chatra road under Road Division, Chatra for the Year - 2024-25		50.00		—	—	0.00	—	—	—	Rajesh Kumar Saw Vill- Gangpur, PO- Gangpur, Dist- Chatra (Jharkhand)
3	Ordinary Repair work of Hunterganj-Kauleshwari Mandir Road under Road Division, Chatra for the Year - 2024-25		50.00		—	—	0.00	—	—	—	Abhishek Rajan Saketpuri, Hazaribagh
4	Ordinary Repair work of Vikash Bhwan-Nagwan Bypass Rod under Road Division, Chatra for the Year - 2024-25		40.00		—	—	0.00	—	—	—	PVR Brothers No. 59 Awwal Mohalla, Chatra
5	Ordinary repair work of Nimakatu-Kawra Road under Road Division, Chatra for Year 2024-25.		50.00		—	—	0.00	—	—	—	Binod Kumar yadav Vill- Pratappur, Chatra
6	Special repair work of Saradu river Bridge in 6th Km. at Tandwa Bariyatu road under Road Division, Chatra for Year 2024-25		25.00		—	—	0.00	—	—	—	Jyotish Kumar Singh Awal Muhalla, Court Road, Chatra
6	Chatra Non Plan	0.00	310.00		85.41		0.00				

State Non-Plan Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Hazaribagh
Div : Dhanbad
Name of EE-Sri Dinesh Prasad

SPILL OVER

1	Ordinary repair work in Km 0.00 to Km 1.10 of Bus stand to Housing colony road under Non plan head for the year 2023-24.	1.10	10.00	4009(S) Dt.- 18.08.2023	9.76	29 F2/2023-24 Dt.- 13.10.2023	0.00	-	100%	12.11.2023	Sri Shiv Pratap Singh
1	Dhanbad Spill Over	1.10	10.00		9.76		0.00				

Circle : Hazaribagh
Div : Giridih
Name of EE-Sri Ram Bilash Singh

Non Plan

1	Ordinary Repair work in Jamua-Kharagdiha-Chatro-Sarwan Road in Km. 0.0 to 23.60 For the Year 2024-25 under Road Division Giridih		10.00	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 3897(S) Dt. 19.09.2024	10.00	05 F2 of 2024-25 Dt. 09.10.2024	0.00	0%	20%	08.12.2024	AD ENGINEERING AND CONSTRUCTION, Bishanpur, Pachamba, Giridih
2	Construction of Drain in Giridih-Gandey-Narayanpur-Jamtara Road under RCD, Road Division, Giridih For the Year 2024-25		50.00	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 3897(S) Dt. 19.09.2024	35.20	10 F2 of 2024-25 Dt. 14.10.2024	0.00	0%	70%	13.01.2025	Kajal Ranjan, Chiraiyaghat, Giridih.
3	Construction of Drain and Drain Cover of Bagodih to Jhutha Aam in (Total length = 13.8km) Under Road Division, Giridih For the year of 2024-25		24.00	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 3897(S) Dt. 19.09.2024	18.13	06 F2 of 2024-25 Dt. 09.10.2024	0.00	0%	20%	08.01.2025	AD ENGINEERING AND CONSTRUCTION, Bishanpur, Pachamba, Giridih
4	Renovtion of the Executive Engineer's Residence, Road Construction Department, Road Division, Giridih For the Year 2024-25		10.00	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 3897(S) Dt. 19.09.2024	10.00	07 F2 of 2024-25 Dt. 09.10.2024	0.00	0%	100%	08.11.2024	AD ENGINEERING AND CONSTRUCTION, Bishanpur, Pachamba, Giridih

State Non-Plan Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Renovation Of Quality Control Unit Under Rcd Road Division, Giridih, Under Non Plan For The Year 2024-25		40.00	E.I.C., RCD, Jharkhand, Ranchi vide letter no. 3897(S) Dt. 19.09.2024	28.44	09 F2 of 2024-25 Dt. 14.10.2024	0.00	0%	60%	13.02.2025	AD ENGINEERING AND CONSTRUCTION, Bishanpur, Pachamba, Giridih
5	Giridih Non Plan		134.00	0.00	101.77	0.00	0.00				

Vivekadhin

1	Pot Filling & Flank Repair in Giridih-Jamua Road in Km. 6(part), 7 & 8 for the year 2024-2025 (under vivekadhin)		2.50	E.E., RCD, Giridih Dt. 31.08.2024	2.49	01 F2 of 2024-25 Dt. 05.09.2024	2.49	100%	100%	12.09.2024	A.D Engineering & Construction, Giridih
2	Bush Cutting and Flank Repair in Pataldih-Deori-Gawan-Satgawan Road in Km. 13(part) to 42(part) for the year 2024-25 under Road Division, Giridih (under vivekadhin).		2.50	E.E., RCD, Giridih Dt. 06.09.2024	2.50	02 F2 of 2024-25 Dt. 12.09.2024	2.50	100%	100%	19.09.2024	Sri Sikandar Yadav, Giridih
3	Bush cutting, Stripping excess soil, Earth Filling & GSB work in Kharagdiha-Khijuri Road under Vivekadhin for the year 2024-2025 (under vivekadhin).		2.50	E.E., RCD, Giridih Dt. 12.09.2024	2.50	03 F2 of 2024-25 Dt. 21.09.2024	2.50	100%	100%	28.09.2024	Sri Binod Kumar Yadav, Giridih
4	Bush Cutting, Stripping Excess Soil, Earth filling & Embankment work in Giridih-Jamua Road for the year 2024-25 Under Road Division, Giridih (under vivekadhin).		2.50	E.E., RCD, Giridih Dt. 25.09.2024	2.50	04 F2 of 2024-25 Dt. 01.10.2024	2.50	100%	100%	08.10.2024	Sri Piyush Kumar, Giridih
5	Dust Filling in Side abutment of ushri bridge and bush cutting in power house to college more road 2024-2025 Under Road Division Giridih (under vivekadhin)		2.50	E.E., RCD, Giridih Dt. 27.09.2024	2.50	08 F2 of 2024-25 Dt. 09.10.2024	2.50	100%	100%	16.10.2024	Sri Sanjay kumar chourasiya, Giridih
5	Giridih Vivekadhin		12.50	0.00	12.49	0.00	12.49				

Circle : Hazaribagh

Div : Koderma

Name of EE-Sri Satendra Prasad Singh

Spill Over

State Non-Plan Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Day to day maintenance work in IB and Office for the year 2023-2024		10.00	Dt-11.01.2024 Lt No-125(s)	10.00	Dt-19.02.2024 Ref No- 20F2 of 2023-24	0.99	10%	70%	18.02.2025	M/s Ranjeet Kumar, Nawada Basti, Ward No-01, Jhumri Telaiya, Koderma

1 **Koderma Spill Over** 0.00 10.00 0.99

Non Plan

1	Clearing and Grubbing road land in Pataldih-Deori- Gawan- Satgawan Road (MDR-84) from Km 0.00 to 30.567 Km (Total Length =30.567 km) under Road Division Koderma for the F.Y. 2024-25 (under Vivekadhin)	30.57	50.00	Dt-16.08.2024 Lt No-3378(s)	2.50	Dt-26.07.2024 Ref No- 01F2 of 2024-25	2.49	100%	100%	04.08.2024	Manjay Kumar, Vaishali Press Gali No-1, Jhumari Telaiya, Koderma
2	Restoration of traffic on Bagitand-Lokai Road (Total Length 2.88 KM.) for the Year 2024-25	2.88			2.49	Dt-30.07.2024 Ref No- 02F2 of 2024-25	2.49	100%	100%	08.08.2024	Balram Bharti, Vill-Nawadih, P.O.-Domchanch Bazar, Dist.-Koderma.
3	Clearing and Guubbing road land in Doranda-sankh-Vendro-Patna Road from km. 0.00 to 22.4 (Total length 22.4 km) under Road division Koderma for the Year 2024-25	22.40			2.49	Dt-30.07.2024 Ref No- 03F2 of 2024-25	2.48	100%	100%	09.08.2024	Ajay Kumar Yadav, Gram-Gairagi, Mahugain, Markacho, Koderma, Jharkhand-825318
4	Emergent Traffic Restoration in Doranda- Sankh-Vendro- Patna Road (MDR-114) from Km 0.00 to 22.40 (Total Length =22.40km) under Road Division, Koderma for the Year 2024-25 (Under Vivekadhin)	22.40			9.05	Dt-26.09.2024 Ref No- 04F2 of 2024-25	0.00	0%	100%	24.11.2024	Manjay Kumar, Vaishali Press Gali No-1, Jhumari Telaiya, Koderma
5	Emergent Traffic Restoration in Pataldih- Deori-Gawan- Satgawan Road (MDR-84) from Km 0.00 to 30.567 Km (Total Length =30.567 km) under Road Division, Koderma for the Year 2024-25 (Under Vivekadhin)	30.57			6.42	Dt-01.10.2024 Ref No- 05F2 of 2024-25	0.00	0%	100%	30.11.2024	Ashok Yadav, Bela,P.O-Murukmanai, PS-Markacho,Koderma
6	Restoration of flank and jungle clearance in Beko to Makhmargo Road From 0.00 to 11.650 km for the Year 2024-25 in the state of Jharkhand.	11.65			2.50	Dt-09.10.2024 Ref No- 12F2 of 2024-25	0.00	0%	100%	18.10.2024	Kalyani Construction, 324, Asnabad, Chhat Talab Road, Jhumari Telaiya, Koderma.
7	Repair and furnishing work in office and boundary wall of Junior Engineer, Road Section, Sariya Located at Sariya for the Year 2024-25				25.00	Dt-19.09.2024 Ref No-3897(s)	24.95	Dt-08.10.2024 Ref No- 06F2 of 2024-25	0.00	0%	10%

State Non-Plan Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Special Repair of Railing on Octo river Bridge at Km-11 in Tilaiya- Jainagar- Bagro Road under Road Division Koderma for the year 2024-25		10.00	Dt-19.09.2024 Ref No-3897(s)	9.99	Dt-08.10.2024 Ref No- 07F2 of 2024-25	0.00	0%	80%	07.01.2025	Manjay Kumar, Vaishali Press Gali No-1, Jhumari Telaiya, Koderma
9	Repairing and Furnishing work/ deep boring and boundary repairing work of quarter of Assistant Engineer Road Division, Koderma for the Year 2024-25		15.00	Dt-19.09.2024 Ref No-3897(s)	14.79	Dt-09.10.2024 Ref No- 08F2 of 2024-25	0.00	0%	55%	08.01.2025	Anil Thakur, At-Thakur Mohalla, Gumo Ward No.-20, Jhumari Telaiya, Jharkhand
10	Repairing and furnishing work, deep boring and boundary repairing work of quarter of Assistant Engineer Road Division, Koderma for the Year 2024-25		20.00	Dt-19.09.2024 Ref No-3897(s)	19.94	Dt-09.10.2024 Ref No- 09F2 of 2024-25	0.00	0%	55%	08.01.2025	Ansh Construction, Chitragupta Nagar, Last Cornar, Ward No-22, Jhumari Telaiya, Dist-Koderma.
11	Repair and cleaning of drain in different roads in Koderma division under road division Koderma for the year 2024-25		20.00	Dt-19.09.2024 Ref No-3897(s)	19.96	Dt-09.10.2024 Ref No- 10F2 of 2024-25	0.00	0%	20%	08.01.2025	Nawal Kishore Rai, Chitragupta Nagar, Jhumari Telaiya, Koderma.
12	Extra widening and safety work in Lohasikadh in Kowar-Koderma road for the FY-2024-25		22.00	Dt-19.09.2024 Ref No-3897(s)	21.99	Dt-09.10.2024 Ref No- 11F2 of 2024-25	0.00	0%	80%	08.01.2025	Kalyani Constructions, 324, Asnabad, Chhat Talab Road,Jhumari Telaiya, Koderma
13	Maintenance and furnishing work in office & residence of JE Road Section, Domchanch-2 for the Year 2024-25		25.00	Dt-19.09.2024 Ref No-3897(s)	25.00	Dt-09.10.2024 Ref No- 13F2 of 2024-25	0.00	0%	65%	08.01.2025	Balram Bharti, Vill-Nawadih, P.O.-Domchanch Bazar, Dist.-Koderma.
14	Renovation of Office cum Quarter of Junior Engineer Road Section Rajdhanwar under Road Division Koderma for the Year 2024-25		15.00	Dt-19.09.2024 Ref No-3897(s)	13.62	Dt-09.10.2024 Ref No- 14F2 of 2024-25	0.00	0%	40%	08.01.2025	Janardan Kumar, 6, Gadi, Thana No-160, PO-Padariya, PS- Markacho, Dist-Koderma-825318

State Non-Plan Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	Ordinary Repair Work in Rajauli-Chandwara-Barhi Road (Total Length = 2.90KM) (SUBHASH CHOWK to MAHARANA PRATAP CHOWK) under Road Division Koderma for the Year 2024-25		40.00	Dt-19.09.2024 Ref No-3897(s)	39.95	Dt-09.10.2024 Ref No- 15F2 of 2024-25	0.00	0%	60%	08.01.2025	Rajesh Kumar Tarway, 58, Shyam Baba Path, Bhalotiya Dharamshala, Jhumari Telaiya
16	Repair work of 5th km bridge in Domchanch-Dodhakola-Sapahi-Faguni road for the FY-2024-25		30.00	Dt-19.09.2024 Ref No-3897(s)	29.76	Dt-09.10.2024 Ref No- 16F2 of 2024-25	0.00	0%	70%	08.01.2025	Ajay Kumar Yadav, Gram-Gairagi, Mahugain, Markacho, Koderma, Jharkhand-825318
17	Ordinary Repair Work in Baghitand - Lokai Road (Total Length = 2.88KM) under Road Division Koderma for the Year 2024-25	2.88	75.00	Dt-19.09.2024 Ref No-3897(s)	58.50	Dt-15.10.2024 Ref No- 17F2 of 2024-25	0.00	0%	100%	28.11.2024	Raju Kumar, 58, Shyam Baba Path, Bhalotiya Dharamshala, Jhumari Telaiya
18	REPAIR AND FURNISHING QUALITY CONTROL OFFICE, KODERMA CUM LABORATORY UNDER ROAD DIVISION, KODERMA FOR THE YEAR OF 2024-25		10.00	Dt-19.09.2024 Ref No-3897(s)	-	-	-	-	-	-	-
19	Felling and Transportation of Dry Trees work under Road Division , Koderma for the Year 2024-25		15.00	Dt-19.09.2024 Ref No-3897(s)	-	-	-	-	-	-	-
20	ORDINARY REPAIR AND FURNISHING ROAD DIVISION, KODERMA CUM COMPUTER OFFICE AND OTHERS FOR THE YEAR OF 2024-25		40.00	Dt-19.09.2024 Ref No-3897(s)	-	-	-	-	-	-	-
21	SPECIAL REPAIR WORK OF ROAD DIVISION, KODERMA STAFF QUARTER UNDER ROAD DIVISION KODERMA FOR THE YEAR 2024-25		40.00	Dt-19.09.2024 Ref No-3897(s)	-	-	-	-	-	-	-
21	Koderma Non Plan	123.34	452.00		303.89		7.46				
22	Koderma Spill Over & Non Plan	123.34	462.00		303.89		8.45				

Circle : Hazaribagh

Div :Ramgarh

Name of EE-Sri Rajiv Ranjan Munda

SPILL OVER

State Non-Plan Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of RCC Drain in Ormanjhi to Hundruffall Road under Non - Plan Head for the year 2023-24	-	100.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	70.60	16 F2 2023-24 Dt.- 14-11-2023	46.73	66%	88%	12.02.2024	Sunil Kumar Jharkhand
2	Housekeeping work of Divisional Office and Naisarai Inspection Bunglow under Non-Plan Head for the year of 2023-24	-	10.00	Ltr. No.- 4009(S) Dt.- 18-08-2023	10.00	21 F2 2023-24 Dt.- 01-01-2024	4.50	45%	90%	31.12.2024	Aditya Goutam Enterprises Ramgarh, Jharkhand
2	Ramgarh Spill Over		110.00		80.60		51.23				

Non Plan

1	Ordinary Repair Work of Ashok Cinema to Chhattarpur Road in KM 0.00 to 20.10 under Non-Plan Head for the year 2024-25	20.100	25.00	Ltr. No.- 3897(S) Dt.- 19-09-2024	25.00	16 F2 2023-24 Dt.- 05-10-2024	0.00	0%	25%	04-12-24	M/s Shah & Sons Ramgarh, Jharkhand
2	Ordinary Repair Work of Lalpania More via Petarwar- Gomia to Kujju Naya More Road in KM 0.00 to 8.625 under Non-Plan Head for the year 2024-25	8.625	20.00	Ltr. No.- 3897(S) Dt.- 19-09-2024	20.00	16 F2 2023-24 Dt.- 05-10-2024	0.00	0%	25%	04-12-24	M/s Kedar Prasad Ramgarh, Jharkhand
3	Ordinary Repair Work of Sikidri to Kulhi Road in KM 0.00 to 5.10 under Non-Plan Head for the year 2024-25	5.100	20.00	Ltr. No.- 3897(S) Dt.- 19-09-2024	15.88	16 F2 2023-24 Dt.- 05-10-2024	0.00	0%	25%	12-12-24	M/s Ganpati Traders Ranchi, Jharkhand
4	Ordinary Repair Work of Naisarai to Giddi 'A' Road in KM 0.00 to 17.40 under Non-Plan Head for the year 2024-25	17.400	15.00	Ltr. No.- 3897(S) Dt.- 19-09-2024	0.00	16 F2 2023-24 Dt.- 05-10-2024	0.00	0%	0%	-	-
5	Ordinary Repair Work of Saunda 'D' to Urimari Road in KM 0.00 to 13.798 under Non-Plan Head for the year 2024-25	13.798	20.00	Ltr. No.- 3897(S) Dt.- 19-09-2024	0.00	16 F2 2023-24 Dt.- 05-10-2024	0.00	0%	0%	-	-
6	Ordinary Repair Work of Rajrappa to Dhobiyajara Road in KM 0.00 to 11.87 under Non-Plan Head for the year 2024-25	11.870	20.00	Ltr. No.- 3897(S) Dt.- 19-09-2024	16.20	16 F2 2023-24 Dt.- 05-10-2024	0.00	0%	10%	12-12-24	M/s Ganpati Traders Ranchi, Jharkhand
7	Culvert Repairing Work of Gola to Muri Road under Non-Plan Head for the year 2024-25	-	30.00	Ltr. No.- 3897(S) Dt.- 19-09-2024	30.00	16 F2 2023-24 Dt.- 05-10-2024	0.00	0%	35%	07-12-24	M/s Ansh Enterprises Ramgarh, Jharkhand
8	Construction of Drain in Naya More to Chainpur Road near Railway Crossing under Non-Plan Head for the year 2024-25	-	30.00	Ltr. No.- 3897(S) Dt.- 19-09-2024	30.00	16 F2 2023-24 Dt.- 05-10-2024	0.00	0%	50%	05-12-24	M/s Dhanajai Kumar Ranchi, Jharkhand
9	Construction of 4.00 x 5.00 Mtr. Box Culvert in Hesapoda to Kusumdihi Road under Non-Plan Head for the year 2024-25	-	75.00	Ltr. No.- 3897(S) Dt.- 19-09-2024	75.00	16 F2 2023-24 Dt.- 05-10-2024	0.00	0%	95%	08-12-24	M/s Elite Power Project & Construction Pvt. Ltd., Ranchi, Jharkhand
10	Ordinary Repair Work of Sandi to Bijuliya from KM 0.00 to 13.00 Road under Non-Plan Head for the year 2024-25	13.000	80.00	Ltr. No.- 3897(S) Dt.- 19-09-2024	60.81	16 F2 2023-24 Dt.- 05-10-2024	0.00	0%	25%	07-12-24	M/s Rajesh Kumar Sharma Ramgarh, Jharkhand

State Non-Plan Works

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Ordinary Repair Work of Gola to Muri from KM 0.00 to 14.20 Road under Non-Plan Head for the year 2024-25	14.200	100.00	Ltr. No.- 3897(S) Dt.- 19-09-2024	100.00	16 F2 2023-24 Dt.- 05-10-2024	0.00	0%	75%	07-12-24	M/s Siddharth Engicon Pvt. Ltd. Hazaribagh, Jharkhand
11	Ramgarh Non Plan	104.09	435.00		372.89		0.00				

VIVEKADHIN

1	Clearing, Stripping Excess Soil and Surface Drain in Sandi to Bijuliya Road under Vivekadhin Head for the Year 2024-25	-	25.00	Ltr. No.- 202(S) Dt.- 28-08-2024	2.41	03 F2 of 2024-25 Dt.- 24-08-2024	2.40	100%	100%	-	M/s Jilani Ahmad Ramgarh, Jharkhand
2	Pot Hole Repair Work for Gola to Muri Road in KM 1, 7, 8, 11 and 12 (All Part) under Vivekadhin Head for the Year 2024-25	-			2.49	04 F2 of 2024-25 Dt.- 31-08-2024	2.49	100%	100%	-	M/s Ansh Enterprises Ramgarh, Jharkhand
3	Clearing, Grubbing & Surface Drain in Gola to Muri Road under Vivekadhin Head for the Year 2024-25	-			2.49	05 F2 of 2024-25 Dt.- 06-09-2024	0.00	0%	100%	-	M/s Ansh Enterprises Ramgarh, Jharkhand
4	Clearing, Stripping Excess Soil & Surface Drain in 22-Court & Collectorate Road, Ashok Cinema to Chhattarpur Road & Naisarai to Giddi Road under Vivekadhin Head for the Year 2024-25	-			2.43	06 F2 of 2024-25 Dt.- 13-09-2024	0.00	0%	100%	-	M/s Jilani Ahmad Ramgarh, Jharkhand
5	Clearing, Stripping Excess Soil & Surface Drain in Ormanjhi to Hundruffall Road Road & Sikidri to Kulhi Road under Vivekadhin Head for the Year 2024-25	-			2.47	07 F2 of 2024-25 Dt.- 01-10-2024	0.00	0%	100%	-	M/s Sahil Construction Ormanjhi, Jharkhand
5	Ramgarh vivekadhin		25.00		12.29		4.89				
18	Ramgarh Spill Over, Non Plan & viveka.		570.00		465.78		56.12				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going / Completed works** (ROB)

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Overall Achievement %	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Hazaribagh
Div : BOKARO
Name of EE- Sri Amit Singh

1	Construction of ROB in Ch. 26.150 km of Petarwar Gomia Naraki Bishnugarh Road in lieu of L.C. No. 11/A/T between Gomia and Dumari Bihar Station.	-	8331.96	30.08.2022/ RCD/06-Plan - 29/2022-3172(s) of DS, R.C.D., Jharkhand, Ranchi.	5591.25	15.12.202 1	18%	2102.41	10%	14.12.2023	M/S GPT-GSM JV, ADARSH NAGAR, NEAR NEW BUS STAND, BIJULIA, RAMGARH CANTT. -829122, JHARKHAND
---	--	---	---------	---	---------	----------------	-----	---------	-----	------------	--

1 Bokaro

0.00

8331.96

5591.25

2102.41

Circle : Hazaribagh
Div : Dhanbad
Name of EE-Sri Dinesh Prasad

Progress report of **On-going / Completed works** (ROB)

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Overall Achievement %	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Bhuli-Tetulmari ROB in Lieu of Level crossing No. 2-SPL/T		2235.8709 0 1129.9354 5	2820(S) dt. 21.03.13	-	-	100%	1129.94	80%	-	FA & CAO Con/E.C. Railway, Mahendrughat, Patna.
2	Construction Work of ROB in Lieu of Level Crossing No. AM-34 Between Jamadoba and Bhaga Station	-	2623.2482 8 1413.0841 4	1235(s) dt. 27.02.2019	-	-	-	-	-	-	South Eastern Railway Adra, Purulia, Dy Chief Engineer (Con)
2	Dhanbad	0.00	0.00		0.00			1129.94			

Circle : Hazaribagh

Div : Ramgarh

Name of EE-Sri Rajiv Ranjan Munda

1	Construction of ROB in Sandi-Bijuliya Road (Old NH-33) near Ranchi Road Railway Station (Ch.-83 KM)	-	2908.90	-	-	-	66%	1931.24	100%	-	F.A & C.A.O (Cons.)/ E.C.R (M.H.X) Patna
2	Construction of ROB in Muri-Barkakana Section KM 406/1-12 (88th KM of old NH-33)	-	866.59	-	-	-	100%	866.59	100%	-	F.A & C.A.O (Cons.)/ S.E Railway Kolkata

Progress report of **On-going / Completed works** (ROB)

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Overall Achievement %	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of ROB in Chandrapura Route in Leu of LC No.- 26Spl/T at KM 80/1-2	-	5469.71	Ltr. No.- 3642 Dt.- 13-10-2022	-	-	44%	2696.31	0%	-	F.A & C.A.O (Cons.)/C/ECR/ MHX, Patna
4	Construction of Approach & Proposed ROB near L.C No.- MB-21 at KM 383/16-17 between Muri to Barkakana under Ranchi Railway Division (RoB between Gola to Charu Road-Job No.- CRF-JHR-2022-23/66)	-	3495.00	RW/Ranchi/CRF/2 021-22 Dt.- 16-03-2023	3712.97	01(SBD)2 024-25 Dt.- 16-08-2024	0%	0.00	0%	15-08-26	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
4	Ramgarh	0.00	12740.20	0.00	3712.97	0.00		5494.14			

Circle : Dumka

Div : Deoghar

Name of EE-Sri Manoj Kumar Mahto

1	Construction of ROB no-618 on Giridih-Sarath road between Madhupur Station Joramaw station	-	4527.2	3238(S) dt- 01.07.19		42437.0		2891.14	-	-	Estern Railway, Kolkatta
---	--	---	--------	-------------------------	--	---------	--	---------	---	---	-----------------------------

Progress report of **On-going / Completed works** (ROB)

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Overall Achievement %	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of ROB on Satsang-Bhirkhibad road between Jasidih-Bajjnathdham Station (LC No. 04/T)	-	4056.4	732(S), Date- 01-02-2019		42437.0		3850.81			Estern Railway, Kolkatta
3	Construction of ROB on Satsang-Bhirkhibad road between Shankarpur-Jasidih Station (LC No. 27C/E)	-	3755.0	3231(S) dt- 23.05.16	-	42437.0		2545.20	-	-	Estern Railway, Kolkatta
4	Construction of ROB (ROB proper and Approach portion) at Santhali Village near Br. 653 between Sankarpur - Jasidih at km 321/19-21 from Howrah (Job No.-CRF-JHR-2022-23/67)	0.7	9364.0	RW Ranchi/ CRF/ 2021-22, dt- 06.03.23	2353.0	58(SBD)/ 2023-24 dt- 06.02.24		0.00	-	05.08.26	M/s Binod Kumar Yadav, At- Jarga, Gujhandi, Jhumri Telaiya, Koderma, Jharkhand.
5	Construction of ROB for Jasidih-Baidyanath Dham Section (LC Gate No.-1) (Job No. CRF-JHR-2022-23-70)	0.4	8196.0	RW Ranchi/ CRF/ 2021-22, dt- 06.03.23	1414.5	61(SBD)/ 2023-24 dt- 08.02.24		0.00	-	07.02.26	Ramjee Singh Construction Pvt. Ltd., D.S. Gilan Road, Gilanpara, Dumka
5	Deoghar	1.09	29898.6	0.00	3767.51		9287.15				

Circle : Dumka

Div : Pakur

Name of EE-Sri Veer Raghwan

Progress report of **On-going / Completed works** (ROB)

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Overall Achievement %	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of ROB in Pakur-Barharwa Road							0.00			
1	Pakur	0.00	0.00		0.00			0.00			

Circle : Dumka

Div : Sahebganj

Name of EE-Sri Ajay Kumar-2

1	Construction of proposed ROB in lieu of Level Crossing No. - 47/C in between Tinpahar-Dhamdhamia Section of Malda Division to be executed by Railway in Deposit term of Jharkhand Government.		9394.54	Joint Secretary RCD, Jharkhand, letter no. 1233 (S), dated 27.02.2019				7848.67			
2	Pakur-Barharwa Road ROB in lieu of LC No. 19/B & 45 C/E		95.47	Joint Secretary RCD, Jharkhand, letter no. 1327 (S), dated 31.03.2022							

Progress report of **On-going / Completed works** (ROB)

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Overall Achievement %	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Sahibganj West Cabin ROB in lieu of 82 B/T		38.25	Joint Secretary RCD, Jharkhand, letter no. 2725 (S), dated 26.07.2022							
3	Sahebganj	0.00	9528.26		0.00			7848.67			

Circle : Chaibasa
Div : Chaibasa
Name of EE-Sri Raj Ranjan

1	Construction of Road Over bridge between Kendposi and Maluka stations under the jurisdiction of Dy. Chief Engineer (Con). Tantnagar in Chakradharpur division of SER.	953.7	4042.28	27.12.2017 /2776(S)	4201.75	04.01.2019 /Agt. No-SER /CON-HQ /TATA/64 /2018	73.554	3102.25	100	03.01.2021	M/S Shyamsree Tribeni (JV), EN-32, Shyam Towers, Sector-V, Salt Lake, Kolkata West Bengal, PIN-700091
1	Chaibasa	953.7	4042.28		4201.75			3102.25			

Progress report of **On-going / Completed works** (ROB)

Month : November, 2024

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Overall Achievement %	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Daltonganj Div : Daltonganj Name of EE-Sri Anil Kumar											
1	C.R.F Construction of ROB at EP No.- 291/27, 291/28 between Daltonganj to rajhara railway near Bajrha village at Palamau in the state of Jharkhand under Central Road Fund for the year 2022-23. Job No. (CRF-JHR-2022-23-65)	596.1	8354.00	16.03.23RWRanchi /CRF/2021-22/1/4036939/2023	7369.56	11SBD/2024-25 14.10.2024			2%	13.04.26	A M INFRATECH., Reg. Add.- Ward No. 07, Muraligarhi, Renukoot, Turra, Pipari, Sonbhadra, Uttar Pradesh-231221 Official Add.- Gas Godown, Kandu Mohalla, Redma, Daltonganj, Palamu, Jharkhand